

REV. 10/9/03

DAF NO Dist Cnty Agency Route

Phase

Det Estimate Work Completed

Proj No

EA

Extension Comments/Brief Justification

MPM-PTV -001-0 04 SM PTLV PORTOLA ROAD AT CORTE MADERA CREEK

PR-CON

\$81,750

No

ER-3639(005)

04-928647L

The Town is working closely with Dept of Fish and Game, Army Corps, and Regional Water Quality to obtain their concurrence. PS&E is at 90%. Current schedule is to construct in Spring 2004.

MPM-PTV -001-0 04 SM PTLV PORTOLA ROAD AT CORTE MADERA CREEK

PR-RW

\$10,000

No

ER-3639(005)

04-928647L

The Town is working closely with Dept of Fish and Game, Army Corps, and Regional Water Quality to obtain their concurrence. PS&E is at 90%. Current schedule is to construct in Spring 2004.

BML-SON-001-1 04 SON SON RIVER RD. #8802 B, P.M. 11.47

PR-CON

\$597,552

No

ER-3644(001)

04-928705L

This project has been waiting for approval of the Change in Scope (adding Permanent Restoration work). The scope change was approved by FHWA on 9-17-03.

GRAND TOTAL ALL DISTRICTS \$689,302