

State-Legislated Safe Routes to School (SR2S) Program Delivery Report

Project Listing - Sorted by District/Agency

Data as of January 7, 2016

General Project Information						Project Financial Information						Actual Project Delivery Information					
												Tracking of Project Delivery Milestones					
													The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met	
													The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase	
													The project is in this delivery phase and has more than 3 months to meet the milestone				
												* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <a href="http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm">http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm</a> for extension requirements and processing timeline.					
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone	
5021013	7	1	Arcata	Coast Grove Charter School Area On 17Th And Q Streets; Arcata Elementary School On Grant Avenue	New Sidewalk, Curb Ramps, High Visibility Crosswalks, Signage, Pvt Markings & Pedestrian Refuge	\$ 416,600	\$ 372,150	\$ 372,150	06/30/2011			03/18/2008	05/18/2008	09/16/2008	09/17/2010	09/16/2012	
5076006	7	1	Lakeport	Hartley St. From The Intersection With 20Th St To 428 Ft	Construct Curb, Gutter, Sidewalk & Retaining Structure;	\$ 555,400	\$ 499,860	\$ -	06/30/2011	APPROVED	06/30/2013	03/18/2008	05/15/2008	09/16/2008	09/17/2010	09/16/2012	
5396005	7	1	Rio Dell	Eagle Prairie And Monument Middle School, On Center St Between Wildwood Ave And Ireland St.	Construct Sidewalk, Bulbouts, Pedestrian Refuge Islands & Speed Humps	\$ 528,000	\$ 475,200	\$ 475,200	06/30/2013			03/18/2008	06/25/2006	09/16/2008	09/17/2010	09/16/2012	
5904095	7	1	Humboldt County	On Freshwater Road And Greenwood Heights Road Between Garfield And Freshwater Schools	Install Feedback Signs; Construct Road Shoulder; Realign Centerline Striping And Edge Striping	\$ 258,500	\$ 232,650	\$ 232,394	06/30/2013			03/18/2008	02/09/2009	09/16/2008	09/17/2010	09/16/2012	
5068025	7	2	Redding	Along Mistletoe Lane Between Churn Creek Road And	Reconstruct Pedestrian Crosswalk Facilities; Restriping;	\$ 273,100	\$ 245,790	\$ 219,215	06/30/2012			03/18/2008	05/17/2008	09/16/2008	09/17/2010	09/16/2012	
5161015	7	2	Corning	City Of Corning; First St, Blackburn Ave, Marguerite Ave-North Of Solano Street,	Sidewalk Installation, Curb Ramps, High Visibility Cross Walks And Signage	\$ 312,600	\$ 281,340	\$ 281,340	06/30/2013			03/18/2008	09/23/2008	09/16/2008	09/17/2010	09/16/2012	
5321014	7	2	Anderson	Along Mill Street And Franklin Street	Construct Curb, Gutter And Sidewalk; Widen Shoulder	\$ 349,000	\$ 314,100	\$ 326,293	06/30/2014			03/18/2008	10/15/2009	09/16/2008	09/17/2010	09/16/2012	
5908077	7	2	Tehama County	Along Bowman Rd To Serve Evergreen Es And Ms And Red Bluff Hs	Install Bicycle Racks, Construct Class 1 Bike Path, Construct/Improve Bus Pull-Out Areas	\$ 647,800	\$ 583,020	\$ 104,026	06/30/2013	APPROVED	06/30/2015	03/18/2008	09/23/2008	09/16/2008	09/17/2010	09/16/2012	
5046028	7	3	Woodland	Maxwell, Dingle, Freeman, Zamora, Tafoya, Beamer Park	Safe Route To Schools	\$ 700,800	\$ 630,720	\$ 630,707	06/30/2013			03/18/2008	07/29/2008	09/16/2008	09/17/2010	09/16/2012	
5089015	7	3	Lincoln	Near Downtown Lincoln On The Eastern Side Of The City Limits In The Vicinity Of Three Schools (Lincoln And	Construct Curb, Gutter, Sidewalk And Curb Ramps; Construct Sidewalk Gap Closures	\$ 592,500	\$ 474,000	\$ 464,658	06/30/2014			03/18/2008	11/19/2008	09/16/2008	09/17/2010	09/16/2012	
5163024	7	3	Yuba City	Jamie Drive And Blevin Lane	Pedestrian And Bike Path	\$ 548,650	\$ 456,000	\$ 347,343	06/30/2013			03/18/2008	05/11/2009	09/16/2008	09/17/2010	09/16/2012	
5182043	7	3	Roseville	Intersection Of Woodcreek Oaks Bl & Camino Capistrano, Quail Glen Elementary School	Install Traffic Signal	\$ 282,000	\$ 232,000	\$ 220,362	06/30/2013			03/18/2008	07/29/2008	09/16/2008	09/17/2010	09/16/2012	
5293009	7	3	Galt	Seven School Zones Within The City Of Galt-Greer, Valley Oaks, Fairsite, River Oaks, Lake Canyon, Mareno Ranch,	Safe Route To Schools	\$ 522,500	\$ 470,250	\$ 303,366	06/30/2013			03/18/2008	07/29/2008	09/16/2008	09/17/2010	09/16/2012	
5297005	7	3	Live Oak	East Side Of Larkin Rd. At Corner Of Elm St. North To Pennington Rd.	Construct Curb, Gutter, Sidewalk And Curb Ramps; Install Bicycle Lane Signs And Pavements Markings.	\$ 482,600	\$ 434,340	\$ 412,538	06/30/2013			03/18/2008	09/24/2009	09/16/2008	09/17/2010	09/16/2012	
5482002	7	3	Rancho Cordova	Kinney High School - Along Old Route 50 At Kilgore Rd. And Folsom Blvd.	Construct Approx. 2,025 Lf Of New Sidewalk	\$ 755,200	\$ 679,860	\$ 1,359,720	06/30/2013			03/18/2008	09/20/2010	09/16/2008	09/17/2010	09/16/2012	
5912080	7	3	Butte County	West Side Of Lwr. Wyandotte Rd. From Monte Vista Avenue To Golden Hills Drive. Helen Wilcox And Golden	Const. Curb, Gutter, Sidewalk. Tie In Pavement And Drainage Improvements	\$ 456,000	\$ 386,000	\$ 386,000	06/30/2014			03/18/2008	04/01/2009	09/16/2008	09/17/2010	09/16/2012	
5012095	7	4	Oakland	Intersection Of Broadway And 40Th St.; Along Macarthur	Install Coordinated Pedestrian Safety Measures,	\$ 893,000	\$ 803,700	\$ 491,757	06/30/2012	APPROVED	06/30/2014	03/18/2008	06/23/2008	09/16/2008	09/17/2010	09/16/2012	
5027012	7	4	Healdsburg	North And South Sides Of Grant St. Between Grove St. And Healdsburg Ave., And On The So. Side Of Grant St.	Construct Sidewalk And Curb Ramps; Widen Existing Bridge To Accommodate Sidewalks	\$ 700,000	\$ 560,000	\$ 560,000	06/30/2013			03/18/2008	12/30/2008	09/16/2008	09/17/2010	09/16/2012	
5027016	7	4	Healdsburg	North And South Sides Of Grant St. Between Grove St. And Healdsburg Ave., And On The So. Side Of Grant St.	Construct Sidewalk And Curb Ramps; Widen Existing Bridge To Accommodate Sidewalks	\$ 644,000	\$ 335,960	\$ 289,875	06/30/2013			03/18/2008	06/15/2010	09/16/2008	09/17/2010	09/16/2012	
5028049	7	4	Santa Rosa	South Wright Rd. And Prince Ave.; Middle Rincon Rd. And	Install Pedestrian-Actuated Flashing Beacons; Construct	\$ 258,000	\$ 232,200	\$ 203,728	06/30/2012			03/18/2008	06/17/2008	09/16/2008	09/17/2010	09/16/2012	
5030046	7	4	Vallejo	West Side Of Cedar St.; Georgia St.; Intersection Of Cedar St. And Webb St.	Widen Sidewalks; Install Radar Speed Feedback Signs And Crosswalks; Construct Bulb-Outs And Curb Ram	\$ 151,360	\$ 130,460	\$ 118,430	06/30/2013			03/18/2008	11/25/2008	09/16/2008	09/17/2010	09/16/2012	
5032020	7	4	Suisun City	Southern Boundary Of Hwy. 12 From Grizzly Island Rd. To	Construct Class I Bike/Ped Pathway	\$ 1,381,000	\$ 900,000	\$ 481,400	06/30/2012	APPROVED	06/30/2014	03/18/2008	06/09/2008	09/16/2008	09/17/2010	09/16/2012	
5034018	7	4	Gilroy	The Trail Segment Extends From Kern Ave. To Wren Ave.	Construct A Segment Of The Lions Creek Trail For	\$ 712,300	\$ 641,070	\$ 638,848	06/30/2012			03/18/2008	04/15/2008	09/16/2008	09/17/2010	09/16/2012	
5050034	7	4	Hayward	On Berry Ave. Between Soto Rd. And Whitman St.	Construct Curb, Gutter, And Sidewalk	\$ 590,000	\$ 531,000	\$ 517,456	06/30/2012			03/18/2008	04/15/2008	09/16/2008	09/17/2010	09/16/2012	
5127020	7	4	Pittsburg	Along West Blvd. And Crestview Dr. And At The	Install Radar Speed Feedback Sign And Speed Humps;	\$ 215,000	\$ 193,500	\$ 193,500	06/30/2012			03/18/2008	05/09/2008	09/16/2008	09/17/2010	09/16/2012	
5166021	7	4	Larkspur	Sandra Marker Trail And William Ave. Near Redwood	Construct Paved, Ada-Accessible Pathway	\$ 329,700	\$ 296,730	\$ 296,730	06/30/2012			03/18/2008	06/23/2008	09/16/2008	09/17/2010	09/16/2012	
5177020	7	4	South San	Phase 2: Between Orange Ave And Chestnut, Phase 3:	Pedestrian And Bike Path	\$ 6,152,000	\$ 210,000	\$ 77,167	06/30/2016			03/18/2008	02/08/2009	09/16/2008	09/17/2010	09/16/2012	
5178009	7	4	Albany	Intersection Of Buchanan St. And Jackson St.; Solano	Install Traffic Signal With Protected Left-Turn Phase And	\$ 326,400	\$ 293,760	\$ 293,760	06/30/2012			03/18/2008	05/05/2008	09/16/2008	09/17/2010	09/16/2012	
5261004	7	4	Atherton	North Side Of Camino Al Lago From Barney Ave. To The	Construct And Improve Sidewalks And Curb Ramps;	\$ 114,000	\$ 102,600	\$ 102,561	06/30/2012			03/18/2008	08/27/2008	09/16/2008	09/17/2010	09/16/2012	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report

Project Listing - Sorted by District/Agency

Data as of January 7, 2016

General Project Information					Project Financial Information						Actual Project Delivery Information								
											Tracking of Project Delivery Milestones								
												The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
												The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase				
												The project is in this delivery phase and has more than 3 months to meet the milestone							
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <a href="http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm">http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm</a> for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.								
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5261005	7	4	Atherton	Valparaiso Ave. East Of San Mateo Dr. And West Of Arbor	Install In-Pavement Lighted Crosswalk; Remove	\$ 38,000	\$ 34,200	\$ 29,072	06/30/2012			03/18/2008	08/27/2008	09/16/2008		09/17/2010		09/16/2012	
5300007	7	4	Brentwood	Shady Willow Lane, North Of Amber Lane	Construct Sidewalk; Install Crosswalk With Signing And	\$ 86,840	\$ 76,390	\$ 69,444	06/30/2012			03/18/2008	05/05/2008	09/16/2008		09/17/2010		09/16/2012	
5309012	7	4	Los Altos	Various Streets And Intersections In The Vicinity Of Nine Schools	Install Radar Speed Feedback Signs And Countdown Pedestrian Signals; Construct Raised Crosswalks And	\$ 636,000	\$ 572,400	\$ 572,400	06/30/2013			03/18/2008	01/27/2009	09/16/2008		09/17/2010		09/16/2012	
5322033	7	4	Fremont	West Side Of Mission Blvd. Between Driscoll Rd. And	Construct Sidewalk; Install Crosswalk And Pedestrian	\$ 242,600	\$ 218,340	\$ 193,273	06/30/2012			03/18/2008	07/11/2008	09/16/2008		09/17/2010		09/16/2012	
5361021	7	4	Novato	Various Streets And Intersections In The Vicinity Of Three	Construct Curb Extensions, Refuge Island, Bicycle Lanes;	\$ 660,000	\$ 594,000	\$ 425,776	06/30/2012			03/18/2008	05/05/2008	09/16/2008		09/17/2010		09/16/2012	
5404019	7	4	Lafayette	Stanley Blvd./Springbrook Rd. Between Camino Diablo	Construct Sidewalk; Implement Bicycle Blvd. Treatment	\$ 696,800	\$ 350,000	\$ 344,619	06/30/2012			03/18/2008	05/12/2008	09/16/2008		09/17/2010		09/16/2012	
5415009	7	4	Moraga	Corliss Dr. From Wakefield Dr. To Warfield Dr.	Install Sidewalk And Curb Ramps	\$ 145,000	\$ 125,000	\$ 109,612	06/30/2012			03/18/2008	10/14/2008	09/16/2008		09/17/2010		09/16/2012	
5437018	7	4	San Ramon	Iron Horse Trail; Pine Valley Rd.; Bollinger Canyon Rd.	Install In-Pavement Lighted Crosswalks And Flashing	\$ 260,000	\$ 200,000	\$ 180,227	06/30/2012			03/18/2008	05/05/2008	09/16/2008		09/17/2010		09/16/2012	
5438007	7	4	East Palo Alto	Along Oakwood Dr., Garden St., Clarke Ave. And Bell St.	Construct Curb, Gutter, Sidewalk, And Traffic Calming	\$ 896,500	\$ 806,850	\$ 806,832	06/30/2012			03/18/2008	05/06/2008	09/16/2008		09/17/2010		09/16/2012	
5472013	7	4	Windsor	Intersection Of Windsor Rd. And Riemann Ln.	Install In-Pavement Lighted Crosswalk, Curb Ramps, Safety Lighting, Signing, And Striping.	\$ 69,500	\$ 62,550	\$ 52,528	06/30/2013			03/18/2008	12/31/2008	09/16/2008		09/17/2010		09/16/2012	
5920115	7	4	Sonoma County	On Burbank Ave.; Intersection Of Burbank Ave. And Sebastopol Rd.	Construct Pedestrian Pathway; Install Traffic Signal, Crossing Improvements, Markings, Signage, And	\$ 729,400	\$ 656,460	\$ 899,966	06/30/2013			03/18/2008	02/25/2009	09/16/2008		09/17/2010		09/16/2012	
5921044	7	4	Napa County	Intersection Of Deer Park Rd. And Sunnyside Rd.	Install Flashing Beacons, A Pedestrian Signal And	\$ 46,200	\$ 41,580	\$ 41,565	06/30/2012			03/18/2008	06/12/2008	09/16/2008		09/17/2010		09/16/2012	
5937121	7	4	Santa Clara	Hyland Ave. From Kirk Ave. To Cragmont Ave.	Construct Curb, Gutter, Sidewalk Gap Closures, And Curb	\$ 398,000	\$ 358,200	\$ 358,200	06/30/2012			03/18/2008	04/15/2008	09/16/2008		09/17/2010		09/16/2012	
6328025	7	4	City & County of San Francisco	Panorama Dr. And Clarendon Ave.	Install Pedestrian Signal, Crosswalk, And Flashing Beacon; Construct Curb Ramps; Conduct Education	\$ 194,700	\$ 175,230	\$ 175,230	06/30/2013			03/18/2008	01/26/2009	09/16/2008		09/17/2010		09/16/2012	
5016046	7	5	San Luis Obispo	San Luis Obispo High School, Hawthorne Elementary School And Sinshiemer Elementary School	Safe Route To Schools	\$ 283,500	\$ 255,150	\$ 220,836	06/30/2013			03/18/2008	09/15/2008	09/16/2008		09/17/2010		09/16/2012	
5138031	7	5	Santa Maria	Alvin Elementary School	New Curb Ramps/ Sidewalks	\$ 318,600	\$ 286,740	\$ 286,740	06/30/2012			03/18/2008	05/06/2008	09/16/2008		09/17/2010		09/16/2012	
5194004	7	5	King City	Various Locations, Construct Sidewalks And Curb	Bicycle Related - Other	\$ 1,129,500	\$ 900,000	\$ 900,000	06/30/2013			03/18/2008	12/31/2008	09/16/2008		09/17/2010		09/16/2012	
5199020	7	5	Arroyo	Crown Hill Street And Corbett Canyon Road	Bicycle Related - Other	\$ 342,900	\$ 308,610	\$ 296,246	06/30/2012			03/18/2008	07/22/2008	09/16/2008		09/17/2010		09/16/2012	
5316004	7	5	Seaside	Fitch Middle School/Coe Avenue	Bicycle Related - Other	\$ 1,451,000	\$ 900,000	\$ 525,393	06/30/2013			03/18/2008	12/29/2008	09/16/2008		09/17/2010		09/16/2012	
5423025	7	5	Atascadero	San Gabriel Elementary School	Pedestrian And Bike Path	\$ 426,000	\$ 383,400	\$ 349,114	06/30/2013			03/18/2008	12/31/2008	09/16/2008		09/17/2010		09/16/2012	
5044049	7	6	Visalia	Construct Sidewalks On Both Sides Of Chinowth St. & Install Lighted Crosswalk At Chinowth & Meadow.	Pedestrian Walkway	\$ 290,900	\$ 261,810	\$ 261,810	06/30/2013			03/18/2008	12/05/2008	09/16/2008		09/17/2010		09/16/2012	
5044050	7	6	Visalia	Construct Sidewalks On Both Sides Of Burke St. From Houston To Harold Ave.	Pedestrian Walkway	\$ 265,500	\$ 238,950	\$ 208,685	06/30/2013			03/18/2008	12/05/2008	09/16/2008		09/17/2010		09/16/2012	
5060155	7	6	Fresno	Chestnut Avenue And Balch Avenue Intersection	New Signals	\$ 502,240	\$ 447,020	\$ 263,182	06/30/2012			03/18/2008	08/08/2008	09/16/2008		09/17/2010		09/16/2012	
5072046	7	6	Tulare	Prosperity Avenue School Crossing At Northridge Street	Safe Route To Schools	\$ 176,000	\$ 156,500	\$ -	06/30/2013			03/18/2008	03/20/2009	09/16/2008		09/17/2010		09/16/2012	
5091035	7	6	Hanford	1) Grangeville Blvd. At Harris Street 2) Douty Street At	Install In-Pavement Solar-Powered Crosswalk Lighting.	\$ 90,800	\$ 81,720	\$ 69,625	06/30/2012			03/18/2008	11/18/2008	09/16/2008		09/17/2010		09/16/2012	
5096027	7	6	Selma	Stillman St. 75' West Of Dockery Ave., 2Nd St. At Wilson St., Orange Ave. At Lewis St.	Install Ada Access Ramps, In-Pavement Crosswalk Lights, And Advance Warning Signs.	\$ 184,800	\$ 166,320	\$ 158,503	06/30/2013	APPROVED	06/30/2015	03/18/2008	12/17/2008	09/16/2008		09/17/2010		09/16/2012	
5109143	7	6	Bakersfield	South High School: On Planz Near Sandra Dr.	Install Flashing Beacons(2)	\$ 36,400	\$ 32,760	\$ 32,760	06/30/2013			03/18/2008	12/15/2008	09/16/2008		09/17/2010		09/16/2012	
5109145	7	6	Bakersfield	Pauly Elementary School: Along Planz Road Near Union Ave.	Install Two (2) Flashing Beacons	\$ 36,400	\$ 32,760	\$ 32,760	06/30/2013			03/18/2008	12/15/2008	09/16/2008		09/17/2010		09/16/2012	
5173018	7	6	Fowler	Adams Ave. From Vista Ave. To Dee Ann Ave.; 1St St.	Construct Curb, Gutter, And Sidewalk	\$ 215,500	\$ 193,950	\$ 169,940	06/30/2012			03/18/2008	11/20/2008	09/16/2008		09/17/2010		09/16/2012	
5189034	7	6	Lindsay	On South 2Nd St. Between Alhambra Hs And The New City Library	Install Signs, Stripes, In-Pavement Lighted Crosswalk, Safety Lighting	\$ 268,700	\$ 241,830	\$ -	06/30/2015	APPROVED	6/30/2017	03/18/2008	06/21/2011	09/16/2008		09/17/2010		09/16/2012	
5197017	7	6	Sanger	Jefferson Es, Ronald Reagan Es, And Sanger Academy	Construct Sidewalk Gap Closures; Install Raised Crosswalk	\$ 141,200	\$ 127,080	\$ 127,080	06/30/2012			03/18/2008	08/26/2008	09/16/2008		09/17/2010		09/16/2012	
5245008	7	6	San Joaquin	California Ave. From 9Th St. To Main St.; 6Th St. Between	Construct Concrete Curb, Gutter, Sidewalks And Curb	\$ 173,000	\$ 155,700	\$ 155,700	06/30/2012			03/18/2008	09/15/2008	09/16/2008		09/17/2010		09/16/2012	

**State-Legislated Safe Routes to School (SR2S) Program Delivery Report**

Project Listing - Sorted by District/Agency

Data as of January 7, 2016

General Project Information					Project Financial Information							Actual Project Delivery Information						
												Tracking of Project Delivery Milestones						
													The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met		
													The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase		
													The project is in this delivery phase and has more than 3 months to meet the milestone					
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <a href="http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm">http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm</a> for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5258022	7	6	Chowchilla	North Side Of Sr 233/Robertson Blvd From 11Th To 13Th	Construct Sidwalk Improvements	\$ 126,800	\$ 114,120	\$ 53,580	06/30/2013			03/18/2008	12/15/2008	09/16/2008	09/17/2010	09/16/2012		
5287024	7	6	Wasco	Various Locations Within The Area Of Thomas Jefferson Ms.	Construct Curb, Gutter, Sidewalk, And Curb Ramps	\$ 405,800	\$ 365,220	\$ 318,825	06/30/2013			03/18/2008	12/16/2008	09/16/2008	09/17/2010	09/16/2012		
5301006	7	6	Orange Cove	Intersection Of S. Anchor Avenue And E. South Avenue	Install Traffic Signal	\$ 332,000	\$ 298,800	\$ 275,699	06/30/2012			03/18/2008	07/08/2008	09/16/2008	09/17/2010	09/16/2012		
5941067	7	6	Madera	Along Road 29, Ave. 13, And Ave. 13 1/2 Near Cesar	Construct 1.5 Miles Of Walking Path Thru The Nearby	\$ 185,800	\$ 167,220	\$ 167,219	06/30/2012			03/18/2008	06/20/2008	09/16/2008	09/17/2010	09/16/2012		
5946084	7	6	Tulare County	Avenue 416 Between Road 105 And Monson-Sultana	Construct Sidewalk Improvements, And Insall	\$ 194,000	\$ 174,600	\$ 164,351	06/30/2012			03/18/2008	04/15/2008	09/16/2008	09/17/2010	09/16/2012		
5950291	7	6	Kern County	Mckee Road Between Union Avenue And Shannon Drive	Construct Curb, Gutter, Sidewalk And Curb Ramps.	\$ 298,000	\$ 268,200	\$ 268,200	06/30/2012			03/18/2008	04/23/2008	09/16/2008	09/17/2010	09/16/2012		
5950292	7	6	Kern County	Mccray Street Between North China Grade Loop And	Sidewalk	\$ 367,900	\$ 331,110	\$ 331,110	06/30/2012			03/18/2008	04/23/2008	09/16/2008	09/17/2010	09/16/2012		
5121	7	7	Santa Paula	Intersection Of Fifth Street And Harvard Blvd. Near Isbell	Install Median And Flashing Overhead Crosswalk Lights.	\$ 181,500	\$ 163,350	\$ -				10/14/2010	01/01/2013	04/14/2011	04/14/2013	04/14/2015		
5006542	7	7	Los Angeles	King Middle School, Myra Ave, Fountain Ave, Hyperion	Pedestrian Walkway	\$ 1,000,000	\$ 900,000	\$ 822,396	06/30/2012	APPROVED	06/30/2014	03/18/2008	06/23/2008	09/16/2008	09/17/2010	09/16/2012		
5006556	7	7	Los Angeles	Stagg St: Laurel Canyon Blvd & Radford Ave, Keswick St: Ben Ave & Radford Ave	Pedestrian Walkway	\$ 590,500	\$ 272,250	\$ 139,545	06/30/2013			03/18/2008	02/17/2009	09/16/2008	09/17/2010	09/16/2012		
5006557	7	7	Los Angeles	Rayen St: Burnet Ave & Kester Ave, Burnet Ave Just S/O Rayen St, Noble Ave: Rayen St & Nordoff St, Rayen St:	Pedestrian Walkway	\$ 1,581,250	\$ 707,850	\$ 342,243	06/30/2013			03/18/2008	04/28/2009	09/16/2008	09/17/2010	09/16/2012		
5006558	7	7	Los Angeles	Borden Ave Between Terra Bella St And Pierce St.	Pedestrian Walkway	\$ 839,300	\$ 381,150	\$ 359,392	06/30/2013	APPROVED	06/30/2015	03/18/2008	02/02/2009	09/16/2008	09/17/2010	09/16/2012		
5006652	7	7	Los Angeles	Various Locations: Plummer, Pacoima, Chase, Langdon Ess; Sepulveda, Maclay Mss; Rosa Parks Learning Center,	Construct Speed Bumps And Curb Ramps; Install School Warning Signs; Const. Educational Program	\$ 250,000	\$ 225,000	\$ 158,426	06/30/2014			03/18/2008	01/27/2010	09/16/2008	09/17/2010	09/16/2012		
5006683	7	7	Los Angeles	Intersection Of Myra Ave. And Fountain Ave.; Fountain Ave. Between Hyperion Ave. And Sunset Blvd.; Hyperion	Construct Speed Humps And Curb Ramps; Install Traffic Signal And Radar Speed Feedback Signs	\$ 294,500	\$ 265,050	\$ 122,914	06/30/2015			03/18/2008	08/24/2010	09/16/2008	09/17/2010	09/16/2012		
5070015	7	7	Pomona	Hamilton Blvd Between Mission Blvd And Phillips Ave	Convert A 4 Ln Rdwy Into A 2 Ln Rdwy With A 2 Way Left	\$ 100,000	\$ 90,000	\$ 68,885	06/30/2012			03/18/2008	10/21/2008	09/16/2008	09/17/2010	09/16/2012		
5071016	7	7	South Pasadena	Intersection Of Fair Oaks Avenue And Bank Street.	New Traffic Signal	\$ 251,000	\$ 225,900	\$ 174,152	06/30/2013			03/18/2008	06/11/2008	09/16/2008	09/17/2010	09/16/2012		
5093012	7	7	Redondo	In The Vicinity Of Six Es'S, Two Ms'S & One Hs	Install Flashing Beacons, Upgrade Signs & Pavement	\$ 205,800	\$ 185,220	\$ 185,220	06/30/2012			03/18/2008	09/26/2008	09/16/2008	09/17/2010	09/16/2012		
5118013	7	7	Covina	Adjacent To Elementary Schools On Barranca Ave, Covina Bl, Cypress St, Sunflower Ave, And Workman St	Install Solar Radar Speed Display Signs With Flashing Beacons	\$ 110,000	\$ 84,000	\$ 83,897	06/30/2013			03/18/2008	09/09/2008	09/16/2008	09/17/2010	09/16/2012		
5130020	7	7	Alhambra	On South 2Nd St. Between Alhambra Hs And The New	Install Signs, Stripes, In-Pavement	\$ 256,400	\$ 190,720	\$ -	06/30/2019			10/14/2010	01/28/2013	04/14/2011	04/14/2013	04/14/2015		
5162016	7	7	Claremont	West Side Of Towne Ave, Sidewalk And/Or Bridge To	Pedestrian And Bike Path	\$ 1,023,000	\$ 895,950	\$ -	06/30/2016			03/18/2008	12/14/2011	09/16/2008	09/17/2010	09/16/2012		
5200027	7	7	Burbank	Along Magnolia Blvd. And Olive Ave. Corridors; Oak	Install Pedestrian Countdown Signal Heads At 20	\$ 800,800	\$ 720,720	\$ 482,631	06/30/2012	APPROVED	06/30/2014	03/18/2008	07/16/2008	09/16/2008	09/17/2010	09/16/2012		
5202015	7	7	San Fernando	Various Locations In The Vicinity Of 11 Schools	Construct Bulb-Outs, Curb Extensions, Sidewalks, And	\$ 957,500	\$ 861,750	\$ -	06/30/2016			10/14/2010	06/18/2012	04/14/2011	04/14/2013	04/14/2015		
5348025	7	7	Bellflower	Palm St Between Clark St. And Virginia; Clark Ave.	Upgrade Sidewalk And Curb Ramps;	\$ 476,940	\$ 283,950	\$ 138,722	06/30/2016			10/14/2010	05/14/2012	04/14/2011	04/14/2013	04/14/2015		
5349011	7	7	Rolling Hills Estates	Palos Verdes Dr North Near Rancho Vista & Dapplegray Elementary Schools.	Bike Path	\$ 3,081,000	\$ 554,580	\$ 554,580	06/30/2015			03/18/2008	08/23/2010	09/16/2008	09/17/2010	09/16/2012		
5351016	7	7	Pico Rivera	Rio Vista Es On Coffman-Pico Rd, Burke Ms On Orange St,	Construct Sidewalks, Install In-Pavement Lighted	\$ 605,000	\$ 544,500	\$ 544,500	06/30/2012			03/18/2008	07/31/2008	09/16/2008	09/17/2010	09/16/2012		
5355020	7	7	Artesia	Niemus, Burbank, Carver, Kennedy, Elliott Elementaries,	Sidewalk, Signals, Bikeway, Radar Spd Display, Wc Ramps,	\$ 642,500	\$ 578,250	\$ 578,250	06/30/2012			03/18/2008	06/02/2008	09/16/2008	09/17/2010	09/16/2012		
5362013	7	7	Commercer	Vicinity Of Bandini Elem. School On Couts Ave, Laguna Nueva Elem. School On So. Garfield Ave And Rosewood	Sidewalks, Flashing Crosswalks, Speed Feedback Signs, Ped Call Boxes	\$ 572,100	\$ 514,890	\$ 412,085	06/30/2015			03/18/2008	06/01/2010	09/16/2008	09/17/2010	09/16/2012		
5373011	7	7	Bell Gardens	Bell Gardens And Suva Elementary Schools, Suva	In-Pavement Crosswalk Lights, Bulb-Outs, Speed	\$ 360,000	\$ 319,530	\$ 319,530	06/30/2012			03/18/2008	06/24/2008	09/16/2008	09/17/2010	09/16/2012		
5378020	7	7	Palmdale	Cimaron Es On 45Th St. E: Ave S & Ave S-8 And Golden Poppy School On Rockie Ln: Ave R & Ave R-8	Install Traffic Signal, Bulb Out, Upgrade Signal And Striping	\$ 1,395,000	\$ 900,000	\$ 794,048	06/30/2014			03/18/2008	01/26/2010	09/16/2008	09/17/2010	09/16/2012		
5387008	7	7	Hawaiian	221St St Between Elaine Ave & Seine Av And Elaine Ave	Installation Of Red Flashing Beacons, Restriping Of	\$ 210,100	\$ 189,090	\$ 189,090	06/30/2012			03/18/2008	06/20/2008	09/16/2008	09/17/2010	09/16/2012		
5389004	7	7	Lomita	Various Streets Within The Vicinity Of Alexander Fleming	Install Radar Speed Feedback Signs, Upgrade Crosswalks	\$ 970,900	\$ 873,810	\$ 540,895	06/30/2012	APPROVED	06/30/2014	03/18/2008	08/08/2008	09/16/2008	09/17/2010	09/16/2012		
5405046	7	7	Simi Valley	Various Streets In The Vicinity Of Three Schools Bounded By Los Angeles Ave., Ventura Ave., First St. And Fifth St.	Construct Sidewalk Gap Closures And Curb Ramps.	\$ 297,000	\$ 232,650	\$ 75,761	06/30/2013			03/18/2008	03/30/2009	09/16/2008	09/17/2010	09/16/2012		
5417013	7	7	La Canada	La Canada Blvd Between Salisbury Dr And Olive Ln, Near	Construct Sidewalks, Curb & Gutter & Related Pavement	\$ 954,700	\$ 859,230	\$ 636,384	06/30/2012			03/18/2008	09/09/2008	09/16/2008	09/17/2010	09/16/2012		
5419024	7	7	Lancaster	Lancaster Ave. J-8: 35 -40Th St. West	Pedestrian And Bike Lane Gap Closures, Construct Sidewalks And Curb Ramps	\$ 796,120	\$ 410,000	\$ 216,744	06/30/2013			03/18/2008	05/28/2009	09/16/2008	09/17/2010	09/16/2012		

State-Legislated Safe Routes to School (SR2S) Program Delivery Report

Project Listing - Sorted by District/Agency

Data as of January 7, 2016

General Project Information						Project Financial Information						Actual Project Delivery Information								
												Tracking of Project Delivery Milestones								
												The project has met and moved past the milestone in this phase of delivery	The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met	The project has not met the minimum delivery requirement milestone in this phase						
												The project met and moved past the milestone in this phase of delivery after the required date	The project has not met the minimum delivery requirement milestone in this phase							
												The project is in this delivery phase and has more than 3 months to meet the milestone								
						* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <a href="http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm">http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm</a> for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.								
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone				
5450045	7	7	Santa Clarita	Canyon Springs, Meadows, And Emblem Elementary Schools Vicinities	Construct Bulbouts And Other Pedestrian Crosswalk Improvements	\$ 483,400	\$ 435,060	\$ 323,567	06/30/2013	APPROVED	06/30/2015	03/18/2008	03/30/2009	09/16/2008	09/17/2010	09/16/2012				
5058078	7	8	Riverside	213 Intersections In The Vicinity Of 48 Elementary And	Pedestrian Countdown Signals	\$ 304,540	\$ 149,770	\$ 143,739	06/30/2012			03/18/2008	10/22/2008	09/16/2008	09/17/2010	09/16/2012				
5065021	7	8	Colton	In The Public R/W From East B Street To Lincoln Es (Bidwell/Olive)	Construct 8' Wide Concrete Walkway & Curb Ramps	\$ 135,400	\$ 121,860	\$ 95,427	06/30/2014			03/18/2008	01/12/2010	09/16/2008	09/17/2010	09/16/2012				
5092026	7	8	Ontario	San Antonio Avenue From Cedar Street To Locust Street	Sidewalk Gap Closures	\$ 164,600	\$ 148,140	\$ 41,770	06/30/2013			03/18/2008	05/11/2009	09/16/2008	09/17/2010	09/16/2012				
5104038	7	8	Corona	Various Locations In The Vicinity Of Five Schools Within The Corona Norco Unified School District	Install Traffic Lights, In-Pavement Lighted Crosswalks, Flashing Beacons, Bike Lanes, And Sidewalk	\$ 769,800	\$ 692,820	\$ 692,820	06/30/2013			03/18/2008	10/17/2008	09/16/2008	09/17/2010	09/16/2012				
5205012	7	8	Rialto	North Lilac Avenue North Of West Baseline Road	Flashing Beacons, Radar Speed Feedback Signs, And Upgrade School Zone Signage	\$ 59,600	\$ 53,640	\$ 53,640	06/30/2013			03/18/2008	01/20/2009	09/16/2008	09/17/2010	09/16/2012				
5220004	7	8	Needles	Lillyhill Drive From North Of The I-40 Overpass To Cibola	Curb, Gutter, Sidewalk, Ada Ramps, And Crosswalk	\$ 155,400	\$ 139,860	\$ 139,860	06/30/2012			03/18/2008	07/17/2008	09/16/2008	09/17/2010	09/16/2012				
5282029	7	8	Palm Springs	Vicinity Of Cahuilla, Cielo Vista, Katherine Finchy, And	Pedestrian-Activated Flashing Beacons, In-Pavement	\$ 366,000	\$ 329,400	\$ 226,345	06/30/2012			03/18/2008	07/01/2008	09/16/2008	09/17/2010	09/16/2012				
5420017	7	8	Rancho Cucamonga	East Side Of Valle Vista Drive From North Of Camino Sur To South Of Calle Feliz	Sidewalk	\$ 235,200	\$ 175,900	\$ 78,967	06/30/2013			03/18/2008	06/08/2009	09/16/2008	09/17/2010	09/16/2012				
5430026	7	8	Cathedral City	Date Palm Drive From Converse Road To 30Th Avenue And The Intersections Of San Eljay Avenue At 30Th	In-Pavement Lighted Crosswalks	\$ 459,600	\$ 413,640	\$ 21,537	06/30/2013	APPROVED	06/30/2015	03/18/2008	05/01/2009	09/16/2008	09/17/2010	09/16/2012				
5441044	7	8	Moreno	Vicinity Of The Intersection Of Alessandro Boulevard And	Sidewalk Gap Closures	\$ 239,800	\$ 215,820	\$ 148,391	06/30/2012			03/18/2008	08/05/2008	09/16/2008	09/17/2010	09/16/2012				
5448004	7	8	Twentynine Palms	El Paseo Drive, Mesquite Springs Road, Split Rock Avenue, And Baseline Road	Curb, Gutter, Sidewalk, Bike Path, Flashing Beacons, And Upgrade Traffic Signs And Crosswalks	\$ 487,400	\$ 438,660	\$ 430,245	06/30/2013			03/18/2008	07/17/2008	09/16/2008	09/17/2010	09/16/2012				
5449020	7	8	Highland	South Side Of 9Th Street From Mckinley Street To Eucalyptus Drive	Curb, Gutter, And Sidewalk	\$ 525,000	\$ 420,850	\$ 301,570	06/30/2013			03/18/2008	01/23/2009	09/16/2008	09/17/2010	09/16/2012				
5954111	7	8	San	Sequoia Avenue Near Fontana From Hemlock Avenue To	Curb, Gutter, Sidewalk, And Ramps	\$ 558,300	\$ 453,000	\$ 176,168	06/30/2012			03/18/2008	07/01/2008	09/16/2008	09/17/2010	09/16/2012				
5956180	7	8	Riverside County	North Side Of 68Th Street From I-15 To The Future Pats Ranch Road Alignment In Mira Loma	Asphalt Concrete Sidewalk	\$ 176,400	\$ 132,620	\$ 132,620	06/30/2013			03/18/2008	02/13/2009	09/16/2008	09/17/2010	09/16/2012				
5956181	7	8	Riverside County	Garfield Avenue From Spring Street To South Of Center Street In Highgrove	Asphalt Concrete And Portland Cement Concrete Sidewalk, Curb, And Gutter	\$ 276,500	\$ 228,600	\$ 132,855	06/30/2013			03/18/2008	03/04/2009	09/16/2008	09/17/2010	09/16/2012				
5125019	7	9	Bishop	West Grove Street From Home Street To Main Street (Us	Curb, Gutter, Sidewalk, Ada Ramps, Shoulder	\$ 1,068,000	\$ 894,000	\$ 698,845	06/30/2012			03/18/2008	06/17/2008	09/16/2008	09/17/2010	09/16/2012				
5008083	7	10	Stockton	Poplar St. From Filbert St. To Fillmore Es	Construct Curb, Gutter And Sidewalks; Install Pedestrian	\$ 206,000	\$ 185,400	\$ 170,535	06/30/2012	APPROVED	06/30/2014	03/18/2008	06/18/2008	09/16/2008	09/17/2010	09/16/2012				
5085018	7	10	Merced	Traffic Signals At 22Nd & R St. & Gerard Ave & G St. ;	Install Two Traffic Signals; Install Flashing School Sign;	\$ 866,100	\$ 779,490	\$ 779,490	06/30/2012			03/18/2008	04/17/2008	09/16/2008	09/17/2010	09/16/2012				
5141010	7	10	Jackson	Along The West Side Of Argonaut Lane From Mariposa	Pedestrian And Bike Path - Construct Curb, Sidewalk, And	\$ 688,400	\$ 619,550	\$ 781,279	06/30/2012			03/18/2008	05/08/2009	09/16/2008	09/17/2010	09/16/2012				
5206009	7	10	Angels	Murphy'S Grade Road Between Bret Harte High School	Pedestrian And Bike Path - Install Curb, Gutter And	\$ 390,000	\$ 351,000	\$ 337,602	06/30/2012			03/18/2008	04/30/2008	09/16/2008	09/17/2010	09/16/2012				
5286011	7	10	Ripon	At Three Locations Within The Vicinity Of Ripona Es	Install In-Pavement Lighted Crosswalks And School	\$ 221,650	\$ 173,640	\$ 136,806	06/30/2012			03/18/2008	09/22/2008	09/16/2008	09/17/2010	09/16/2012				
5930040	7	10	Calaveras	Intersection Of Sr26/Baldwin To Driver Rd. And Driver Rd.	Construct Sidewalk And Curb Ramps, Install Crosswalk	\$ 1,081,500	\$ 900,000	\$ 192,567	06/30/2012	APPROVED	06/30/2014	03/18/2008	10/01/2008	09/16/2008	09/17/2010	09/16/2012				
5939064	7	10	Merced	Various Locations Around Three Ess	Install A Pedestrian Walkway On Bunker Hill And	\$ 336,700	\$ 303,030	\$ 177,500	06/30/2012			03/18/2008	04/10/2008	09/16/2008	09/17/2010	09/16/2012				
5004179	7	11	San Diego	Portions Of Myrtle Ave., Fairmount Ave., Dwight St., Thorn St., Marlborough Ave., 42Nd St. And 43Rd St.	Install New Traffic Signal, Missing Sidewalk, Speed Humps, Curb Ramps, X-Walk	\$ 955,700	\$ 860,130	\$ 733,533	06/30/2013	APPROVED	06/30/2015	03/18/2008	04/23/2009	09/16/2008	09/17/2010	09/16/2012				
5066015	7	11	National City	In The Vicinity Of 13 Public Schools And One Private School	Pedestrian Walkway	\$ 1,000,000	\$ 900,000	\$ 900,000	06/30/2013			03/18/2008	08/08/2008	09/16/2008	09/17/2010	09/16/2012				
5207027	7	11	La Mesa	North Side Of Orien Ave. And The East And West Sides Of	Construct 1,500 Linear Feet Of Curb, Gutter And Sidewalk	\$ 612,000	\$ 550,800	\$ 414,455	06/30/2012			03/18/2008	05/06/2008	09/16/2008	09/17/2010	09/16/2012				
5381023	7	11	San Marcos	At The Intersection Of Mission Rd. And Marcos St.	Pedestrian And Bike Path	\$ 706,230	\$ 596,230	\$ 596,230	06/30/2012			03/18/2008	06/24/2008	09/16/2008	09/17/2010	09/16/2012				
5446012	7	11	Encinitas	Southeast Corner Of Union St. And N. Vulcan Ave.; South	Safe Route To Schools	\$ 306,500	\$ 275,850	\$ 275,850	06/30/2012			03/18/2008	05/06/2008	09/16/2008	09/17/2010	09/16/2012				
5957083	7	11	San Diego County	San Miguel Rd. In Front Of School; Central Ave. At Rear Entrance To School	Pedestrian Walkway	\$ 506,000	\$ 455,400	\$ 252,671	06/30/2013			03/18/2008	01/22/2009	09/16/2008	09/17/2010	09/16/2012				
5958052	7	11	Imperial	Along Heber Ave. And Around Heber Es District	Sidewalk, Curb & Gutterand In-Fill Paving	\$ 635,000	\$ 571,500	\$ 63,256	06/30/2012	APPROVED	06/30/2014	03/18/2008	06/24/2008	09/16/2008	09/17/2010	09/16/2012				
5055151	7	12	Anaheim	Ninth St. Between Katella Ave. And Cerritos Ave.	Pedestrian-Activated Signal And Crosswalk	\$ 187,000	\$ 168,300	\$ 101,083	06/30/2012			03/18/2008	06/03/2008	09/16/2008	09/17/2010	09/16/2012				
5073057	7	12	Orange	Nohl Ranch Rd. From Valley Glen Ln. To Nohl Canyon Rd.	Curb, Gutter, Sidewalk, Curb Ramps, And Pavement	\$ 384,000	\$ 345,600	\$ 240,799	06/30/2012			03/18/2008	05/23/2008	09/16/2008	09/17/2010	09/16/2012				
5237020	7	12	Brea	Along Olinda Place North Of Carbon Canyon Rd. And On	Sidewalk, Ada Ramps, And Retaining Wall	\$ 167,000	\$ 150,300	\$ 68,013	06/30/2012			03/18/2008	06/03/2008	09/16/2008	09/17/2010	09/16/2012				

**State-Legislated Safe Routes to School (SR2S) Program Delivery Report**  
**Project Listing - Sorted by District/Agency**  
 Data as of January 7, 2016

General Project Information					Project Financial Information						Actual Project Delivery Information								
											Tracking of Project Delivery Milestones								
												The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
												The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase				
												The project is in this delivery phase and has more than 3 months to meet the milestone							
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <a href="http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm">http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm</a> for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.								
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone			
5266017	7	12	La Habra	Citywide In The Vicinity Of 17 Schools	Pedestrian Countdown Signals	\$ 219,900	\$ 197,910	\$ 84,334	06/30/2012			03/18/2008	11/18/2008	09/16/2008		09/17/2010		09/16/2012	
5271021	7	12	Tustin	Mitchell Ave. At Utt Dr.	Ada Ramps, In-Pavement Lighted Crosswalks, Sidewalk, And Flashing Beacons	\$ 270,050	\$ 225,230	\$ 141,776	06/30/2014			03/18/2008	01/25/2010	09/16/2008		09/17/2010		09/16/2012	
5274030	7	12	San Clemente	Avenida Palizada And Avenida Caballeros Near I-5 Fwy Ramps	Sidewalk Gap Closure And Ada-Compliant Curb Ramps	\$ 291,200	\$ 262,080	\$ 262,080	06/30/2013			03/18/2008	07/27/2009	09/16/2008		09/17/2010		09/16/2012	
5312072	7	12	Costa Mesa	In The Vicinity Of 14 School Zones Along Various	Ada Ramps, In-Pavement Lighted Crosswalks, Radar	\$ 570,500	\$ 513,450	\$ 411,572	06/30/2012			03/18/2008	06/18/2008	09/16/2008		09/17/2010		09/16/2012	
5328062	7	12	Garden Grove	Intersections Of Russell/Verde, Lampson/Spinnaker,	Pedestrian-Activated Signals	\$ 611,350	\$ 547,050	\$ 430,941	06/30/2012			03/18/2008	07/18/2008	09/16/2008		09/17/2010		09/16/2012	
5377007	7	12	Villa Park	Center Dr. From Lincoln Ave. To Serrano Ave.	Sidewalk Improvements, Curb Ramps, And Crosswalks	\$ 113,450	\$ 93,900	\$ 35,680	06/30/2012			03/18/2008	10/15/2008	09/16/2008		09/17/2010		09/16/2012	
5377008	7	12	Villa Park	Intersections Of Villa Park Rd./Center Dr., Villa Park	Pedestrian Countdown Signals And Stop Sign Flashers	\$ 42,460	\$ 34,420	\$ 30,005	06/30/2012			03/18/2008	10/15/2008	09/16/2008		09/17/2010		09/16/2012	
5402025	7	12	Yorba Linda	Valley View Ave. From Lakeview Ave. To Edgewood Lane	Sidewalk, Curb Ramps, Pvc Fencing, And Irrigation	\$ 617,400	\$ 555,660	\$ 189,991	06/30/2012			03/18/2008	07/18/2008	09/16/2008		09/17/2010		09/16/2012	
5410067	7	12	Irvine	North Leg Of Congress Pl. And Trevino Dr.; Trabuco Rd.	Ada Ramps, Crosswalk Striping, And Sidewalk	\$ 161,000	\$ 144,900	\$ 230,562	06/30/2012			03/18/2008	06/03/2008	09/16/2008		09/17/2010		09/16/2012	
5955064	7	12	Orange	Gilbert St. At Banta Ave.; Rancho Santiago Blvd. At Spring	Pedestrian-Activated Flashing Beacons And In-Pavement	\$ 137,700	\$ 123,930	\$ 69,001	06/30/2012			03/18/2008	04/15/2008	09/16/2008		09/17/2010		09/16/2012	
5955065	7	12	Orange	Sienna Parkway At Second St.	In-Pavement Lighted Crosswalks	\$ 137,700	\$ 123,930	\$ 115,685	06/30/2012			03/18/2008	04/15/2008	09/16/2008		09/17/2010		09/16/2012	
5017032	8	1	Eureka	Along Chester, Harris, Dolbeer, W. Dolbeer, And Hodgson Streets	Bike And Ped Safety Improvements	\$ 347,460	\$ 200,000	\$ 195,339	06/30/2014			07/20/2009	11/12/2009	01/18/2010		01/19/2012		01/18/2014	
5914064	8	1	Lake County	Sr 20 Between Clearlake Oaks Plaza And Keys Blvd.	Install Sidewalks, Bulbouts, Crosswalks, And Landscaping	\$ 1,612,800	\$ 800,000	\$ 50,367	06/30/2014			07/20/2009	01/19/2010	01/18/2010		01/19/2012		01/18/2014	
5321016	8	2	Anderson	Intersection Of Sr 273 And North St.	Curb, Gutter, Sidewalk, Curb Ramp And Signal Modifications	\$ 319,600	\$ 242,650	\$ 190,548	06/30/2014			07/20/2009	11/08/2010	01/18/2010		01/19/2012		01/18/2014	
5474014	8	2	Shasta Lake	North/South Cabello Ave. From Shasta Dam Blvd. To Vallecito St.	Construct Curb, Gutter, Crosswalks, Bike Paths, And Sidewalks	\$ 841,500	\$ 757,350	\$ 640,490	06/30/2013			07/20/2009	09/15/2009	01/18/2010		01/19/2012		01/18/2014	
5023008	8	3	Grass Valley	West Main St. Between Alta St. And Squirrel Creek Rd.	Construct New Curb Ramps And Sidewalks, A Raised Crosswalk, Bicycle Lanes, Walking Paths, And Safety	\$ 665,305	\$ 574,120	\$ 574,120	06/30/2013			07/20/2009	10/15/2009	01/18/2010		01/19/2012		01/18/2014	
5473011	8	3	Truckee	4 Separate School Zones On Donner Pass Rd. Between Sr 89 And Richards Blvd.	Construct Speed Control Measures, Pedestrian Activated Crosswalk Signage, Crosswalk Improvements, And Install	\$ 75,000	\$ 67,500	\$ 58,835	06/30/2014			07/20/2009	01/05/2010	01/18/2010		01/19/2012		01/18/2014	
5475025	8	3	Citrus Heights	West Side Of Mariposa Ave. Between Limerick Way Includes The Intersection Of Greenback Ln. And Mariposa	Construct Gap Closure Curb, Gutter, And Sidewalk With Intersection Upgrades	\$ 1,183,120	\$ 900,000	\$ 850,772	06/30/2015			07/20/2009	01/21/2010	01/18/2010		01/19/2012		01/18/2014	
5479033	8	3	Elk Grove	Approximately 1000 Ft. North Of Sr 99/Elk Grove Blvd. Interchange. Extends Existing Trail From East Of Laguna	Extend Existing Bikeway And Pedestrian Path And Construct Pedestrian/Bike Overcrossing.	\$ 5,925,800	\$ 900,000	\$ 899,784	06/30/2015			07/20/2009	05/25/2010	01/18/2010		01/19/2012		01/18/2014	
5925081	8	3	El Dorado County	Adjacent To Sr 49 From The Intersection Of Sr 49 To Cave Valley Rd. In The Unincorporated Rural Community Of	Bike Path	\$ 1,382,900	\$ 900,000	\$ 696,554	06/30/2014			07/20/2009	02/11/2010	01/18/2010		01/19/2012		01/18/2014	
5022046	8	4	Petaluma	West Side Of Petaluma Within 1000' Of Grant Es, Mcnear Es, And Mary Collins Es	Construct Sidewalk, Ramps, And Crosswalks; Widen Pathways; Install Signage And Pavement Markings For	\$ 576,655	\$ 519,030	\$ 475,588	06/30/2013			07/20/2009	10/19/2009	01/18/2010		01/19/2012		01/18/2014	
5030051	8	4	Vallejo	Streets Surrounding Springstowne Ms, Including Tennessee St.	Construct Various Pedestrian Improvements, Including Curb Ramps, Crosswalks, Etc.	\$ 585,750	\$ 496,750	\$ -	06/30/2013			07/20/2009	09/22/2009	01/18/2010		01/19/2012		01/18/2014	
5043031	8	4	San Rafael	Along Belle Ave. Between Sr 101 And Coleman Es	Construct Of Bulbouts, Raised Crosswalk And Ramps, High Visibility Crosswalks, And School Area Traffic	\$ 303,900	\$ 273,510	\$ 247,620	06/30/2014			07/20/2009	11/30/2009	01/18/2010		01/19/2012		01/18/2014	
5057034	8	4	Berkeley	Various Streets And Intersections Around 4 Schools	Install Signage, Pedestrian Activated Warning Beacons, Advanced Stop Bars, Crosswalks, Bulbouts, Ped	\$ 998,500	\$ 898,650	\$ -	06/30/2014			07/20/2009	01/13/2010	01/18/2010		01/19/2012		01/18/2014	
5178010	8	4	Albany	The Perimeter Of Marin Es On Marin Ave., Santa Fe Ave., And Curtis Ave.	Install Traffic Signal Upgrades, Countdown Signals, Feedback Speed Radar, Bike Racks, And Speed Humps;	\$ 639,800	\$ 575,820	\$ 568,391	06/30/2013			07/20/2009	10/19/2009	01/18/2010		01/19/2012		01/18/2014	
5213041	8	4	Sunnyvale	Various Locations Around 18 Schools	Install Pedestrian Crosswalks, Signage, Pavement Markings, Curb Rampi, Bulbouts, And Countdown Signals.	\$ 800,000	\$ 720,000	\$ 720,000	06/30/2015			07/20/2009	07/15/2010	01/18/2010		01/19/2012		01/18/2014	
5225023	8	4	Walnut Creek	Intersection Of Buena Vista Ave. And Parkside Dr.	Construct New Sidewalk, Realign Crosswalks, Curb Ramps, Intersection Realignment, And New St. Light	\$ 679,560	\$ 420,000	\$ 420,000	06/30/2015			07/20/2009	06/01/2010	01/18/2010		01/19/2012		01/18/2014	

**State-Legislated Safe Routes to School (SR2S) Program Delivery Report**  
**Project Listing - Sorted by District/Agency**  
 Data as of January 7, 2016

General Project Information					Project Financial Information						Actual Project Delivery Information						
											Tracking of Project Delivery Milestones						
					The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met		The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase						
					The project is in this delivery phase and has more than 3 months to meet the milestone		* If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.										
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone	
5404021	8	4	Lafayette	On Various Streets Around 3 Schools	Construct Raised Sidewalk, Curb Ramps, Crosswalks, And Class Iii Bike Route; Install Signs	\$ 386,000	\$ 297,000	\$ 297,000	06/30/2015			07/20/2009	07/19/2010	01/18/2010	01/19/2012	01/18/2014	
5438009	8	4	East Palo Alto	On School Routes, Including: Bay Rd., Pulgas Ave., Myrtle St., Glen Way, Green St., And Ralmar Ave.	Install Curb, Gutter, Sidewalks, And Led Crosswalks	\$ 638,000	\$ 574,200	\$ 567,637	06/30/2013	APPROVED	06/30/2015	07/20/2009	09/22/2009	01/18/2010	01/19/2012	01/18/2014	
5920119	8	4	Sonoma County	Bodega Hwy. And Watertrough Rd.	Restripe Facilities For Bicyclists And Pedestrians; Install Speed Indicator Signs, Pedestrian Pathway And	\$ 672,000	\$ 604,800	\$ 279,900	06/30/2014			07/20/2009	01/13/2010	01/18/2010	01/19/2012	01/18/2014	
5927076	8	4	Marin County	Evergreen Ave. And Melrose Ave.	Construct 2200' Curb, Gutter And Sidewalk, Ramps, Crosswalks, Pavement Markings; Add Signage	\$ 1,100,600	\$ 900,000	\$ 648,382	06/30/2014			07/20/2009	12/02/2009	01/18/2010	01/19/2012	01/18/2014	
6328034	8	4	City & County of San Francisco	Streets Around West Portal Es, Including: Claremont Blvd., Taraval St., And Dewey Circle.	Install Sidewalk, Bulbouts, Refuge Islands, And Widen A Roundabout	\$ 987,200	\$ 829,250	\$ 586,939	06/30/2015			07/20/2009	09/01/2010	01/18/2010	01/19/2012	01/18/2014	
5031021	8	5	Watsonville	Holm Rd. At Rolling Hills Ms, Front St. Between Walker St.	Construct Sidewalk, And Install Traffic Calming Features	\$ 310,000	\$ 275,000	\$ 248,575	06/30/2016			07/20/2009	11/18/2010	01/18/2010	01/19/2012	01/18/2014	
5086031	8	5	Monterey	Northeast Side Of Via Ladera Between Mar Vista Dr. And Toda Vista	Construct Sidewalk, Curb Ramps, And Crosswalks	\$ 173,000	\$ 155,700	\$ 147,939	06/30/2013			07/20/2009	10/01/2009	01/18/2010	01/19/2012	01/18/2014	
5087028	8	5	Pacific Grove	Pine Ave., At Robert Down School And Forest Ave. At Pacific Grove Ms	Install 3 Driver Feedback Signs	\$ 71,600	\$ 64,440	\$ -	06/30/2013			07/20/2009	10/07/2009	01/18/2010	01/19/2012	01/18/2014	
5138040	8	5	Santa Maria	In The City Of Santa Maria (16 Es, 3 Ms, And 2 Hs)	Upgrade School Signage, Crosswalk Improvements, Vehicle Speed Feedback Signs; Develop A Bilingual Public	\$ 105,600	\$ 85,800	\$ 85,800	06/30/2014			07/20/2009	03/09/2010	01/18/2010	01/19/2012	01/18/2014	
5359014	8	5	Grover Beach	Various Locations Within 2 Blocks Of The 2 Schools: 1) 4-Block Area Between South 10Th St. And 12Th St., And	Construct Sidewalk Infill - Curbs, Gutter, And Ramps At 2 Schools; Street Narrowing Improvements; Minor	\$ 478,240	\$ 340,350	\$ 340,350	06/30/2013			07/20/2009	09/21/2009	01/18/2010	01/19/2012	01/18/2014	
5936084	8	5	Santa Cruz County	Intersection Of Sr 152/Holohan Rd. /College Rd.	Construct Pedestrian And Bicycle Improvements At A Signalized Intersection; Signal Modifications, Curb, Gutter	\$ 603,600	\$ 543,240	\$ -	06/30/2015			07/20/2009	04/08/2011	01/18/2010	01/19/2012	01/18/2014	
5951134	8	5	Santa Barbara	Cold Springs Rd./Sr 192 And Eucalyptus Hill Rd./Sr 192	Pedestrian Walkway	\$ 328,500	\$ 295,650	\$ 252,491	06/30/2014			07/20/2009	12/07/2009	01/18/2010	01/19/2012	01/18/2014	
5044055	8	6	Visalia	Along County Center Dr. And Packwood St., Leila St. And Ferguson Ave., And Clover St. And Tulare Ave.	Install Pedestrian Crosswalks With In-Pavement Led Flashing Marker Lights At 3 Locations	\$ 111,300	\$ 100,170	\$ 100,170	06/30/2014			07/20/2009	11/03/2009	01/18/2010	01/19/2012	01/18/2014	
5044056	8	6	Visalia	Along The West Side Of Linwood St. From Cherry Ave. To Walnut Ave.	Construct Sidewalk, Curb And Gutter, And A Class 2 Bike Path	\$ 243,900	\$ 219,510	\$ 219,510	06/30/2014			07/20/2009	11/03/2009	01/18/2010	01/19/2012	01/18/2014	
5060187	8	6	Fresno	Intersection Of Fruit Ave. And Saginaw Way	Install Traffic Signal Light At An Intersection Of A Major School Crossing	\$ 385,300	\$ 346,770	\$ 206,116	06/30/2014			07/20/2009	11/30/2009	01/18/2010	01/19/2012	01/18/2014	
5060188	8	6	Fresno	Intersection Of Weldon Ave. And Blythe Ave. In The Vicinity Of Mckinley Es	Install Traffic Signal Light At An Intersection Of A Major School Crossing	\$ 398,600	\$ 358,740	\$ 273,109	06/30/2014			07/20/2009	11/30/2009	01/18/2010	01/19/2012	01/18/2014	
5122063	8	6	Porterville	Various Locations In The Porterville Unified School District	Install Radar Speed Control Measures To Calm Traffic In School Zones	\$ 21,200	\$ 19,080	\$ 18,934	06/30/2014			07/20/2009	11/10/2009	01/18/2010	01/19/2012	01/18/2014	
5157075	8	6	Madera	Intersection Of Stadium Rd. And Maple St.	Safe Route To Schools	\$ 169,800	\$ 152,820	\$ 174,048	06/30/2014			07/20/2009	02/07/2011	01/18/2010	01/19/2012	01/18/2014	
5216040	8	6	Reedley	Along The East And South Side Of General Grant Ms Between North Ave. And Sunset Ave.	Construct 6' Wide Asphalt Concrete Sidewalk	\$ 31,600	\$ 28,440	\$ 28,440	06/30/2014			07/20/2009	02/23/2010	01/18/2010	01/19/2012	01/18/2014	
5227040	8	6	Delano	At The Following Intersections: Albany Ave. And 20Th Ave., Cecil Ave. And Lexington St., Quincy St. And 7Th	Construct Curb Sidewalks, Curb Ramps, Walk Signals, Audible Signals, Red Curbs And Bike Lanes	\$ 263,300	\$ 236,970	\$ 185,586	06/30/2014			07/20/2009	01/26/2010	01/18/2010	01/19/2012	01/18/2014	
5287028	8	6	Wasco	9Th Place, Between Palm Ave. And Griffith Ave.	Construct Sidewalks, Curb Ramps, And Residential Drive Approaches Behind Existing Curb And Gutter	\$ 307,500	\$ 276,750	\$ 214,281	06/30/2013			07/20/2009	08/27/2009	01/18/2010	01/19/2012	01/18/2014	
5941074	8	6	Madera County	Within The School Zone Of La Vina School; Along Rd. 23 Near The Intersection Of Ave. 8 1/2	Install Warning Beacons And Vehicle Speed Feedback Signs	\$ 44,900	\$ 40,410	\$ 37,147	06/30/2013			07/20/2009	09/22/2009	01/18/2010	01/19/2012	01/18/2014	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report

Project Listing - Sorted by District/Agency

Data as of January 7, 2016

General Project Information					Project Financial Information							Actual Project Delivery Information						
												Tracking of Project Delivery Milestones						
													The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met		
													The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase		
													The project is in this delivery phase and has more than 3 months to meet the milestone					
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <a href="http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm">http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm</a> for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5942185	8	6	Fresno County	Intersection Of Church Ave. And Martin Luther King Jr. Blvd.	Road Improvements And Install Traffic Signal	\$ 448,800	\$ 403,920	\$ 83,070	06/30/2015			07/20/2009	04/21/2010	01/18/2010	01/19/2012	01/18/2014		
5942186	8	6	Fresno County	Bowles Ave., Between Ring Ave. And Ormus Ave.	Construct Pedestrian Walkway	\$ 46,300	\$ 41,670	\$ 41,670	06/30/2015			07/20/2009	04/21/2010	01/18/2010	01/19/2012	01/18/2014		
5942187	8	6	Fresno County	Tulare Ave. Between Willow Ave. And Peach Ave.	Construct Pedestrian Walkway/Sidewalk	\$ 210,700	\$ 189,630	\$ 133,088	06/30/2013			07/20/2009	04/21/2010	01/18/2010	01/19/2012	01/18/2014		
5945076	8	6	Kings County	Garden Dr. And Shaw Place Roadways Within The Unincorporated Community Of Home Garden	Pedestrian And Bike Path	\$ 749,520	\$ 628,670	\$ 625,320	06/30/2013			07/20/2009	09/23/2009	01/18/2010	01/19/2012	01/18/2014		
5946099	8	6	Tulare County	Court Ave. From Pine St. To Pixley Es	Construct Sidewalk, Curb & Gutter, Curb Ramps, Relocate Crosswalk, And Upgrade Signage	\$ 351,600	\$ 274,900	\$ 274,900	06/30/2015			07/20/2009	05/06/2010	01/18/2010	01/19/2012	01/18/2014		
5950315	8	6	Kern County	Along South Side Of Woodrow Ave. From Castaic Ave. To Sequoia Dr. And Along East Side Of Sanford Dr.	Construct New Sidewalk And Ramps	\$ 126,500	\$ 113,850	\$ 80,177	06/30/2014			07/20/2009	01/26/2010	01/18/2010	01/19/2012	01/18/2014		
5950316	8	6	Kern County	Along Eucalyptus Dr., Park Dr., And Foothill Rd.	Construct Curb, Gutter, Sidewalk, Drive Approaches, Ramps, And Asphalt Concrete Tie-Ins	\$ 440,500	\$ 396,450	\$ 312,744	06/30/2015			07/20/2009	10/06/2010	01/18/2010	01/19/2012	01/18/2014		
5006682	8	7	Los Angeles	Along Streets Surrounding Nevin Ave. Es	Reconstruct Sidewalks, Roadway And Drainage Devices, Enhanced Crosswalks, Curb Extensions, Ramps; Add	\$ 1,100,000	\$ 855,000	\$ -	06/30/2015			07/20/2009	11/29/2010	01/18/2010	01/19/2012	01/18/2014		
5006727	8	7	Los Angeles	Intersection Of Griffin Ave. And Avenue 43, In Northeast	Construct Bulbouts, Highlighted Crosswalks; Install Speed	\$ 516,600	\$ 446,000	\$ 25,462	06/30/2016			10/14/2010	02/23/2012	04/14/2011	04/14/2013	04/14/2015		
5107032	8	7	Santa Monica	Along Streets That Border Santa Monica Hs: Michigan	Improve Intersection Configuration, Crosswalk,	\$ 980,000	\$ 880,000	\$ 125,756	06/30/2016			07/20/2009	10/25/2012	01/18/2010	01/19/2012	01/18/2014		
5108120	8	7	Long Beach	6Th St. Between Junipero Ave. And Bellflower Blvd.	Construct A Bicycle Blvd. To Include: Mini-Roundabouts, Semi-Diverter; Signage. Construct Class I Bikeway Across	\$ 553,300	\$ 497,970	\$ 72,000	06/30/2014			07/20/2009	01/21/2010	01/18/2010	01/19/2012	01/18/2014		
5108121	8	7	Long Beach	Bicycle Blvd. Along Various Corridors Within The City Limits	Construct A Bicycle Boulevard	\$ 1,912,350	\$ 859,820	\$ 135,000	06/30/2014			07/20/2009	01/21/2010	01/18/2010	01/19/2012	01/18/2014		
5111057	8	7	Whittier	Mills Ave. From Whittier Blvd. To Lambert Rd.	Install Sidewalks And Curbs Ramps.	\$ 425,000	\$ 382,500	\$ 152,872	06/30/2014			07/20/2009	12/24/2009	01/18/2010	01/19/2012	01/18/2014		
5144056	8	7	Glendale	21 Locations Along Routes To Balboa Es, Columbus Es, Dunsmore Es, R.D. White Es, Verdugo Woodlands Es, And	Construct Bulbouts/Curb Extensions, 7 Raised Crosswalks, Crossing Islands, And 2 Median Noses. Install	\$ 998,400	\$ 898,560	\$ 892,777	06/30/2015			07/20/2009	07/06/2010	01/18/2010	01/19/2012	01/18/2014		
5200036	8	7	Burbank	21 Signalized Intersections Located On Alameda Ave. Between Glenoaks St. And Rose St.; Class Ii Bike Lane On	Install Pedestrian Countdown Signal Heads And Bike Detection System. Const. Class Ii Bike Lanes.	\$ 988,300	\$ 889,470	\$ 110,202	06/30/2015			07/20/2009	07/28/2010	01/18/2010	01/19/2012	01/18/2014		
5210021	8	7	El Monte	Various Locations Adjacent To 18 Schools Within 3 School	Construct New Sidewalks, Raised Crosswalks, High	\$ 1,000,000	\$ 900,000	\$ 17,631	06/30/2016			10/14/2010	06/13/2012	04/14/2011	04/14/2013	04/14/2015		
5212006	8	7	Manhattan Beach	On City Streets And At Intersections Adjacent To 9 Schools	Install Florescent Yellow School Signs, High Visibility Crosswalks & Markings, Pedestrian Signals Along 8	\$ 817,700	\$ 735,930	\$ 125,584	06/30/2015			07/20/2009	05/11/2010	01/18/2010	01/19/2012	01/18/2014		
5247021	8	7	Montebello	At The Intersections Of Donna Way, Wilcox Ave. And	Install New Thermoplastic Crosswalks And Legends,	\$ 915,800	\$ 824,220	\$ 515,433	06/30/2016			10/14/2010	08/07/2012	04/14/2011	04/14/2013	04/14/2015		
5257027	8	7	South Gate	Various Locations Near 14 Schools In The City Of South	Install 98 Countdown Ped Heads, 17 Driver Speed Signs, 6	\$ 990,000	\$ 891,000	\$ 110,856	06/30/2016			07/20/2009	01/03/2011	01/18/2010	01/19/2012	01/18/2014		
5331014	8	7	La Puente	Various Locations Near Nelson Es, Del Valle Es, And Sierra Vista Ms	Construct New Sidewalk, Curb Ramps Thermo. Crosswalk, Stripings, Solar Radar Speed Signs, In-Pavement Flashers,	\$ 738,300	\$ 664,470	\$ 507,115	06/30/2014			07/20/2009	01/21/2010	01/18/2010	01/19/2012	01/18/2014		
5348027	8	7	Bellflower	Eucalyptus Ave. Bounded By Alondra Blvd. To The North	Widen Narrow Sidewalks; Install Pedestrian Lighting And	\$ 641,890	\$ 432,920	\$ -	06/30/2018			10/14/2010	11/01/2012	04/14/2011	04/14/2013	04/14/2015		
5352012	8	7	South El Monte	The West Side Of Strozier Ave. From Lerma Ave. To Rush St.	Safe Route To Schools	\$ 359,600	\$ 323,640	\$ 323,463	06/30/2014			07/20/2009	06/08/2010	01/18/2010	01/19/2012	01/18/2014		
5358011	8	7	Rosemead	Near 4 Targeted Schools: Mission Dr., Lower Azusa Rd., Rio Hondo Ave., Encinita Ave., Muscatel Ave., Ivar Ave.,	Safe Route To Schools	\$ 1,018,000	\$ 499,000	\$ 499,000	06/30/2015			07/20/2009	07/06/2010	01/18/2010	01/19/2012	01/18/2014		
5392043	8	7	Thousand	Westlake Blvd. (Sr 23) Directly North Of Potrero Rd.	Construct New Sidewalks, Curb Ramps, Crosswalk; Install	\$ 380,600	\$ 342,540	\$ 279,699	06/30/2016			07/20/2009	01/24/2011	01/18/2010	01/19/2012	01/18/2014		
5450054	8	7	Santa Clarita	Various Intersections Within The Vicinity Of 3 Schools	Construct Bulbouts, Raised Crosswalk, High-Visibility Ladder Crosswalk, Update School Area Signage And	\$ 563,400	\$ 507,060	\$ 499,173	06/30/2014			07/20/2009	11/04/2009	01/18/2010	01/19/2012	01/18/2014		
5953486	8	7	Los Angeles County	Firestone Blvd. Between Hooper Ave. And Compton Ave.	Construct Raised, Landscaped Medians With A Fence Along The Center In Front Of Schools. Install Driver	\$ 754,400	\$ 678,960	\$ 538,792	06/30/2014			07/20/2009	01/27/2010	01/18/2010	01/19/2012	01/18/2014		

State-Legislated Safe Routes to School (SR2S) Program Delivery Report

Project Listing - Sorted by District/Agency

Data as of January 7, 2016

General Project Information					Project Financial Information							Actual Project Delivery Information						
												Tracking of Project Delivery Milestones						
													The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met		
													The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase		
													The project is in this delivery phase and has more than 3 months to meet the milestone					
												* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <a href="http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm">http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm</a> for extension requirements and processing timeline.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5953647	8	7	Los Angeles County	Various Locations In The Unincorporated South San Jose Hills Area And In The Unincorporated Area Near The City	Construct Sidewalks And Curb Ramps Upgrade School Cluster Signs And Re-Paint Pavement Markings	\$ 995,000	\$ 895,500	\$ 855,500	06/30/2014			07/20/2009	02/01/2010	01/18/2010	01/19/2012	01/18/2014		
5083012	8	8	Redlands	Along Various Routes To 4 Schools	Construct New Sidewalks, Curb Ramps, Crosswalks; Install Bike Racks And Lockers	\$ 900,000	\$ 810,000	\$ 534,112	06/30/2014			07/20/2009	12/09/2009	01/18/2010	01/19/2012	01/18/2014		
5104042	8	8	Corona	Intersection Of Parkridge Ave. And Lincoln Ave. First St.	Construct New Sidewalks, Curb Ramps, And Crosswalks,	\$ 320,600	\$ 288,540	\$ 288,540	06/30/2016			10/14/2010	04/27/2012	04/14/2011	04/14/2013	04/14/2015		
5186013	8	8	Hemet	Intersection Of No. Cawston Ave. And Menlo Ave. In The	Install New Traffic Signal, Associated Pedestrian Lights,	\$ 786,500	\$ 707,850	\$ 132,413	06/30/2016			07/20/2009	10/19/2011	01/18/2010	01/19/2012	01/18/2014		
5282036	8	8	Palm Springs	35 Locations Along Common Routes To School And 4 Key Locations Near Various Schools	Install Zebra Stripe Crosswalks, Signs, Advanced Stop Bars, New Sidewalks, Raised Crosswalks, Crossing Islands,	\$ 388,800	\$ 349,920	\$ 322,916	06/30/2014			07/20/2009	12/30/2009	01/18/2010	01/19/2012	01/18/2014		
5294008	8	8	Coachella	16 Locations Along Key Routes To 7 School	Install Zebra Stripe Crosswalks, Signs, Advanced Stop/Yield Bars, Bulbouts With Double Perpendicular	\$ 487,500	\$ 438,750	\$ 419,378	06/30/2014			07/20/2009	03/18/2010	01/18/2010	01/19/2012	01/18/2014		
5384012	8	8	Desert Hot	On Pierson Blvd., Hacienda Dr., And Two Bunch Palms Dr.	Construct Bulb Outs And Curb Extensions With	\$ 499,600	\$ 449,640	\$ 414,923	06/30/2016			07/20/2009	10/25/2011	01/18/2010	01/19/2012	01/18/2014		
5412006	8	8	Rancho Mirage	North Of Ramon Rd. And East Of Da Vall Dr. Bisecting The Border Of Rancho Mirage And Riverside County	C&G, Sidewalks, Ada Ramps, Install Traffic Signal	\$ 3,591,000	\$ 900,000	\$ 898,031	06/30/2014			07/20/2009	05/04/2010	01/18/2010	01/19/2012	01/18/2014		
5426007	8	8	Big Bear Lake	East Side Of Knickerbock Rd. Between Pennsylvania Ave. And Stone Rd.	Construct Sidewalk, Curbs And Gutters, Curb Ramps; Install High Visibility Yellow Crosswalks; Upgrade Existing	\$ 298,135	\$ 268,320	\$ 268,320	06/30/2014			07/20/2009	12/10/2009	01/18/2010	01/19/2012	01/18/2014		
5441047	8	8	Moreno Valley	North Side Of Dracaea Ave. Between Morrison St. And Mascot Ln.	Install Gap Closure To Missing Curb Ramps And Gutters; Improve Sidewalks	\$ 254,000	\$ 210,000	\$ 157,449	06/30/2014			07/20/2009	01/21/2010	01/18/2010	01/19/2012	01/18/2014		
5460007	8	8	Calimesa	West Ave. L From 2Nd To 3Rd Streets And On 2Nd St.	Construct Sidewalk To Close Gaps; Install Curbs And	\$ 994,500	\$ 895,050	\$ 124,526	06/30/2016			07/20/2009	12/01/2011	01/18/2010	01/19/2012	01/18/2014		
5483001	8	8	Menifee	East Side Of Sr 215 North Of Sr 74	Construct 10,000 Sq. Ft Of 5' Sidewalk, C & G, 10 Ada Ramps, Signage And Striping.	\$ 457,600	\$ 411,840	\$ 225,736	06/30/2015			07/20/2009	08/13/2010	01/18/2010	01/19/2012	01/18/2014		
5484001	8	8	Wildomar	On George Ave. From La Estrella/Boylan Springs Rd., On	Construct 1900 Ft Of New Curb, Gutter, And Sidewalks	\$ 448,000	\$ 403,200	\$ 370,615	06/30/2016			07/20/2009	05/27/2010	01/18/2010	01/19/2012	01/18/2014		
5385039	8	9	Ridgecrest	Warner St. Between Church St. And Upjohn St.; W. Church St. From Warner St. West To Norma St.; And	Sidewalk, Ramps, In-Pavement Lighting, Striping, And Signage	\$ 331,200	\$ 298,080	\$ 262,724	06/30/2013	APPROVED	06/30/2015	07/20/2009	10/05/2009	01/18/2010	01/19/2012	01/18/2014		
5439024	8	9	Mammoth Lakes	Along Tavern Rd. From The Intersection Of Laurel Mountain Rd. To Sierra Park Rd.	Construct Bike Lanes And Sidewalks	\$ 591,100	\$ 531,990	\$ 531,990	06/30/2014			07/20/2009	01/26/2010	01/18/2010	01/19/2012	01/18/2014		
5008090	8	10	Stockton	At Ansel Adams Es Along Glacier Point Dr.; John R. Williams Es Along Meadow Ave.; And Lincoln Es Along	Install 6 Speed Feedback Display Signs	\$ 99,000	\$ 89,100	\$ 34,972	06/30/2013			07/20/2009	09/21/2009	01/18/2010	01/19/2012	01/18/2014		
5172019	8	10	Newman	Intersection Of Merced St., Inyo Ave., Hoyer And Upper Rds.	Construct Curb, Gutter, Sidewalk, And Striping To Improve Pedestrian And Bicyclist Safety	\$ 250,000	\$ 225,000	\$ 157,312	06/30/2014			07/20/2009	10/20/2009	01/18/2010	01/19/2012	01/18/2014		
5256010	8	10	Livingston	Various Locations Around The Schools	Install Missing Curb & Gutter And Sidewalk And Ramps, Crosswalks And Red Curb At Intersections. Relocate Or	\$ 897,000	\$ 807,300	\$ 739,699	06/30/2013			07/20/2009	10/20/2009	01/18/2010	01/19/2012	01/18/2014		
5279002	8	10	Dos Palos	Intersection Of Blossom St. And Center Ave.	Safe Route To Schools	\$ 391,000	\$ 351,900	\$ 312,442	06/30/2013			07/20/2009	10/20/2009	01/18/2010	01/19/2012	01/18/2014		
5932059	8	10	Tuolumne County	Along Greenley Rd. Between Delnero & Morning Star Dr.	Install New Sidewalk, Curb And Gutter, Traffic Signal	\$ 816,800	\$ 735,120	\$ 735,048	06/30/2015			07/20/2009	04/15/2010	01/18/2010	01/19/2012	01/18/2014		
5004182	8	11	San Diego	Along Various Streets On Routes To The Schools	To Construct New Sidewalks At Nestor Community Of San Diego	\$ 511,900	\$ 445,720	\$ 363,855	06/30/2014			07/20/2009	11/23/2009	01/18/2010	01/19/2012	01/18/2014		
5004183	8	11	San Diego	Streets In And Around Berry, Nestor, Emory, And Mar Vista Schools	To Construct Intersection Bulb-Out, Curb Ramps, V-Calm Signs, And Speed Humps In Nestor Community	\$ 520,500	\$ 453,410	\$ 307,721	06/30/2014			07/20/2009	11/24/2009	01/18/2010	01/19/2012	01/18/2014		
5066018	8	11	National City	Intersection Of D Ave. And E. 12Th St.	Construct A Roundabout With Splitter Islands For Pedestrian Refuge, Ramps, Crosswalks, Signing And	\$ 625,000	\$ 500,000	\$ -	06/30/2014			07/20/2009	01/19/2010	01/18/2010	01/19/2012	01/18/2014		
5168019	8	11	Calexico	Various Locations Within 1/4 Mile Of The Schools	Install Curb Ramps, Striping, Signage, Radar Speed Displays And Bike Lanes	\$ 437,000	\$ 393,300	\$ 187,197	06/30/2014			07/20/2009	12/03/2009	01/18/2010	01/19/2012	01/18/2014		
5169030	8	11	El Centro	Lotus Ave. Between Main St. And Adams Ave. Adjacent To Sunflower Es	Construct Curb Gutter, Sidewalk, Ramps, And Related Road Improvements	\$ 334,000	\$ 300,600	\$ 200,462	06/30/2014			07/20/2009	12/01/2009	01/18/2010	01/19/2012	01/18/2014		

**State-Legislated Safe Routes to School (SR2S) Program Delivery Report**  
**Project Listing - Sorted by District/Agency**  
 Data as of January 7, 2016

General Project Information					Project Financial Information						Actual Project Delivery Information						
											Tracking of Project Delivery Milestones						
												The project has met and moved past the milestone in this phase of delivery		The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met			
												The project met and moved past the milestone in this phase of delivery after the required date		The project has not met the minimum delivery requirement milestone in this phase			
												The project is in this delivery phase and has more than 3 months to meet the milestone					
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <a href="http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm">http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm</a> for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone	
5203030	8	11	Chula Vista	At The Intersection Of Orsett St. And Fourth Ave.	Install Traffic Calming Features (Advanced Warning Signs With Beacons), School Zone Signs, Curb Bulbouts,	\$ 227,000	\$ 204,300	\$ 204,300	06/30/2015			07/20/2009	04/12/2010	01/18/2010	01/19/2012	01/18/2014	
5278010	8	11	Westmorland	Various Segments And Intersections Along Major Routes Traversed To Westmorland Union Es	Construct Ramps, Curbs, And Sidewalks; Upgrade/Replace Signage And Markings, Crosswalks;	\$ 378,400	\$ 370,520	\$ 54,000	06/30/2014			07/20/2009	11/24/2009	01/18/2010	01/19/2012	01/18/2014	
5381029	8	11	San Marcos	On Mission Rd. Near The Marcos Ms Entrance	Install Traffic Signals And Signs; Upgrade Signage And Striping; Construct Pedestrian Ramps, Sidewalk	\$ 380,500	\$ 342,450	\$ 286,810	06/30/2014			07/20/2009	01/26/2010	01/18/2010	01/19/2012	01/18/2014	
5418018	8	11	Lemon Grove	At The 3-Way Intersection On Madera St. At Ramon St.	Install Raised Intersection Islands, Missing Sidewalks, Curb Ramps, Crosswalks, And In-Pavement Lighted	\$ 152,000	\$ 136,800	\$ 136,800	06/30/2014			07/20/2009	01/15/2010	01/18/2010	01/19/2012	01/18/2014	
5428013	8	11	Poway	Along Solera Way Between Valle Verde Rd. And Chaparral Es And At The Intersection Of Valle Verde Rd.	Install sidewalk gap closure	\$ 478,800	\$ 351,900	\$ 306,506	06/30/2015			07/20/2009	06/28/2010	01/18/2010	01/19/2012	01/18/2014	
5446014	8	11	Encinitas	Located On The South Side Of Melba Rd., Between Nardo Rd. And Bonita Dr.	Safe Route To Schools	\$ 461,360	\$ 415,040	\$ 336,730	06/30/2014			07/20/2009	11/09/2009	01/18/2010	01/19/2012	01/18/2014	
5055162	8	12	Anaheim	Imperial Hwy. Between Avenida Bernardo South And Avenida Bernardo North	Widen Sidewalk, Ada Curb Ramps, And Retaining Wall	\$ 875,700	\$ 788,130	\$ -	06/30/2014			07/20/2009	12/01/2009	01/18/2010	01/19/2012	01/18/2014	
5063135	8	12	Santa Ana	Various Locations Along Suggested Routes On A Safe Routes To School Map	Install Ramps, Signs, And Pavement Markers	\$ 157,400	\$ 141,660	\$ 23,820	06/30/2014			07/20/2009	10/15/2009	01/18/2010	01/19/2012	01/18/2014	
5073066	8	12	Orange	At Intersections Throughout The City Of Orange That Are On Direct Routes To 22 Schools	Install Pedestrian Countdown Signals At 33 Signalized Intersections	\$ 409,200	\$ 368,280	\$ 221,904	06/30/2014			07/20/2009	02/05/2010	01/18/2010	01/19/2012	01/18/2014	
5181167	8	12	Huntington Beach	Various Streets And Intersections In The Vicinity Of The School	Install Traffic Signal, Curb Ramps, Upgrade All School Striping And Marking, Upgrade All School Signage And	\$ 341,000	\$ 306,900	\$ 241,043	06/30/2013			07/20/2009	09/22/2009	01/18/2010	01/19/2012	01/18/2014	
5271022	8	12	Tustin	Intersection Of Prospect Ave. At Beneta Way And Prospect Ave. And Amaganset Way	New Signals	\$ 303,050	\$ 254,050	\$ 254,045	06/30/2013			07/20/2009	03/15/2010	01/18/2010	01/19/2012	01/18/2014	
5274018	8	12	San Clemente	Perimeter Of Max Berg Plaza Park, Leading To The Las Palmas Es	Construct Sidewalks, Eliminate Right Turn Lanes, Narrow Street Widths, Reduce Pedestrian Crossing Distances,	\$ 695,000	\$ 594,000	\$ 594,000	06/30/2015			07/20/2009	01/27/2011	01/18/2010	01/19/2012	01/18/2014	
5328064	8	12	Garden Grove	Intersection Of West St. And Wilken Way	Install New Traffic Signal	\$ 297,525	\$ 254,000	\$ 176,561	06/30/2014			07/20/2009	12/01/2009	01/18/2010	01/19/2012	01/18/2014	
5338042	8	12	Westminster	At 4 Non-Signalized Intersections: Edwards St. And Humboldt Ave., Bushard St. And Oasis Ave., Bushard St.	Install Flashing Beacon, Speed Feedback Signs, And School Area Assembly Signs	\$ 660,000	\$ 594,000	\$ 497,961	06/30/2014			07/20/2009	02/05/2010	01/18/2010	01/19/2012	01/18/2014	
5410071	8	12	Irvine	50 Intersections At Various Locations Less Than 1 Mile From The 36 Schools. All 36 Schools Will Participate In	Pedestrian Countdown Signal Devices	\$ 132,000	\$ 118,800	\$ 91,327	06/30/2014			07/20/2009	10/15/2009	01/18/2010	01/19/2012	01/18/2014	
5955070	8	12	Orange County	Intersections Of Oso Parkway And Morning Trail, Antonio Parkway And Oso Parkway, And Antonio Parkway And	Install Flashing Beacons And Radar Speed Feedback Signs	\$ 171,300	\$ 154,170	\$ 118,103	06/30/2014			07/20/2009	12/07/2009	01/18/2010	01/19/2012	01/18/2014	
5175008	9	1	Point Arena	On Sr 1 At Lake St./Main St. And Lake St./School St.	Realign Intersections; Install Sidewalks	\$ 544,200	\$ 450,000	\$ 450,000	06/30/2015			10/14/2010	02/22/2011	04/14/2011	04/14/2013	04/14/2015	
5427020	9	1	Clearlake	Along Austin Rd And Pine Street	Construct Curb, Gutter And Sidewalk	\$ 144,500	\$ 130,050	\$ 124,387	06/30/2015			10/14/2010	11/01/2010	04/14/2011	04/14/2013	04/14/2015	
5068042	9	2	Redding	Loma Vista Dr. From I-5 To Churn Creek Rd.; Loma Vista Dr. From Traverse St. To Bechelli Ln.	Construct Curb, Gutter, Sidewalk, And Curb Ramps	\$ 221,100	\$ 198,950	\$ 180,431	06/30/2015			10/14/2010	04/08/2011	04/14/2011	04/14/2013	04/14/2015	
5136006	9	2	Mt Shasta	E. Lake St. From Birch St. To Magnolia St.	Construct 440 Lf Of Class I Bicycle Path And 1,000 Lf Of Bike Lanes; Install Crosswalks, Signage And Other Traffic	\$ 167,000	\$ 150,000	\$ 134,969	06/30/2015			10/14/2010	03/24/2011	04/14/2011	04/14/2013	04/14/2015	
5906108	9	2	Shasta County	Along The North Side Of Cloverdale Rd. Between The School And Its Intersection With Oak St. And Continuing	Construct Curb, Gutter, Sidewalks, Curb Ramps, And Bicycle/Pedestrian Path; Install Two Crosswalks	\$ 190,000	\$ 151,060	\$ 150,932	06/30/2015			10/14/2010	12/03/2010	04/14/2011	04/14/2013	04/14/2015	
5037025	9	3	Chico	Along Manzanita Ave.	Construct Class Ii Bike Lanes, Curb, Gutter, Sidewalks,	\$ 264,300	\$ 220,300	\$ 170,300	06/30/2016			10/14/2010	08/25/2011	04/14/2011	04/14/2013	04/14/2015	

State-Legislated Safe Routes to School (SR2S) Program Delivery Report

Project Listing - Sorted by District/Agency

Data as of January 7, 2016

General Project Information					Project Financial Information							Actual Project Delivery Information						
												Tracking of Project Delivery Milestones						
													The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met		
													The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase		
													The project is in this delivery phase and has more than 3 months to meet the milestone					
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <a href="http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm">http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm</a> for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5238055	9	3	Davis	Shasta Dr. From Denali Dr. To Shasta/Olympic Place	Install Crosswalks; Construct Curb Extensions And Curb Ramps	\$ 64,100	\$ 56,400	\$ 56,400	06/30/2015			10/14/2010	12/07/2010	04/14/2011	04/14/2013	04/14/2015		
5479036	9	3	Elk Grove	Camden Passage To Bond Rd.; Camden Passage Neighborhood To The Four Schools	Construct Class I Bicycle/Pedestrian Path And 110-Foot Foot Trail Bridge	\$ 1,221,600	\$ 450,000	\$ 150,194	06/30/2015			10/14/2010	03/14/2011	04/14/2011	04/14/2013	04/14/2015		
5918075	9	3	Sutter County	Teesdale Rd. From Phillips Rd. To The East Boundary Of The School	Construct Curb, Gutter, Sidewalks, Curb Ramps, And Related Drainage Improvements; Install Crosswalk	\$ 83,100	\$ 74,730	\$ 63,680	06/30/2015			10/14/2010	02/15/2011	04/14/2011	04/14/2013	04/14/2015		
5924177	9	3	Sacramento County	Panama Ave. To The South Of Stanley Ave.	Construct Curb, Gutter, And Sidewalks; Install Crosswalk Striping	\$ 484,100	\$ 435,000	\$ 424,495	06/30/2015			10/14/2010	03/25/2011	04/14/2011	04/14/2013	04/14/2015		
5925089	9	3	El Dorado County	Lake Tahoe Blvd. From Boulder Mountain Dr. To D St.	Construct Class I And Class Ii Bicycle/Pedestrian Path	\$ 2,746,400	\$ 450,000	\$ 407,480	06/30/2015			10/14/2010	04/26/2011	04/14/2011	04/14/2013	04/14/2015		
5028068	9	4	Santa Rosa	Intersections Of Glenn St. And College Ave.; Kawana Springs Rd. And Meadow Way; West Ave. And Delport	Install Crosswalks, Bicycle Cage, Pedestrian Actuated Beacons And Warning Signage; Construct Curb Ramps	\$ 373,700	\$ 336,270	\$ 336,270	06/30/2015			10/14/2010	03/30/2011	04/14/2011	04/14/2013	04/14/2015		
5030053	9	4	Vallejo	Oakwood Ave., Georgia St., And Rosewood Ave.	Install In-Pavement Lighted Crosswalks With Pedestrian Countdown Signals; Construct Curb Ramps, Bulb-Outs,	\$ 449,200	\$ 402,130	\$ 396,976	06/30/2015			10/14/2010	03/22/2011	04/14/2011	04/14/2013	04/14/2015		
5041038	9	4	San Leandro	Intersection Of Bancroft Ave. And 136Th Ave.	Install Traffic Signal, Upgrade Signage And Striping;	\$ 468,100	\$ 421,250	\$ 421,250	06/30/2016			10/14/2010	02/11/2011	04/14/2011	04/14/2013	04/14/2015		
5067018	9	4	Los Gatos	Blossom Hill Rd. From Cherry Blossom Ln. To Camino Del	Construct Curb, Gutter, Sidewalks, And Curb Ramps With	\$ 990,000	\$ 450,000	\$ 450,000	06/30/2016			10/14/2010	02/11/2011	04/14/2011	04/14/2013	04/14/2015		
5113015	9	4	Mill Valley	Intersection Of E. Blithedale Ave. And Elm Ave.; Entrance	Upgrade Signs And Pavement Markings; Extend Curb;	\$ 403,500	\$ 363,130	\$ -	06/30/2016			10/14/2010	09/14/2011	04/14/2011	04/14/2013	04/14/2015		
5127025	9	4	Pittsburg	Herb White Way From W. 10Th St. To Marina Blvd.	Construct Roundabout, Sidewalks, Curb Ramps, And Curb Extensions; Install In-Pavement Crosswalk Lighting, Bike	\$ 550,000	\$ 450,000	\$ 450,000	06/30/2015			10/14/2010	03/09/2011	04/14/2011	04/14/2013	04/14/2015		
5375024	9	4	Pleasant Hill	Oak Park Blvd. Between Ebud Trail Crossing And Monticello Ave.	Construct Sidewalks And Curb Ramps; Install In-Pavement Crosswalk Lighting, Countdown Pedestrian	\$ 364,300	\$ 327,800	\$ 327,800	06/30/2015			10/14/2010	03/15/2011	04/14/2011	04/14/2013	04/14/2015		
5438010	9	4	East Palo Alto	Ralmar Ave. From E. Bayshore Rd. To Bay Rd; Glenn Way	Install Type Ii Bike Lanes, In-Pavement Crosswalk Lights,	\$ 474,300	\$ 426,810	\$ 340,152	06/30/2016			10/14/2010	01/25/2011	04/14/2011	04/14/2013	04/14/2015		
5470009	9	4	American	Theresa Ave./Napa Jct. Rd., Silver Oak Trail/White Oak	Construct Sidewalks (Infill); Install Solar-Powered Radar	\$ 460,400	\$ 409,190	\$ 248,129	06/30/2018			10/14/2010	07/12/2011	04/14/2011	04/14/2013	04/14/2015		
5007052	9	5	Santa Barbara	Intersection Of Portuesello Ave. And Modoc Rd.	Construct Medians And Curb Extensions; Install Safety Lighting	\$ 258,300	\$ 218,280	\$ 216,998	06/30/2015			10/14/2010	02/24/2011	04/14/2011	04/14/2013	04/14/2015		
5025054	9	5	Santa Cruz	Darwin St., Windham St., And Frederick St.	Construct Sidewalks And Curb Ramps; Install Pedestrian Crosswalk; Upgrade Bicycle Parking	\$ 494,500	\$ 444,970	\$ 444,970	06/30/2015			10/14/2010	11/22/2010	04/14/2011	04/14/2013	04/14/2015		
5031022	9	5	Watsonville	Intersections Of Arthur Rd. And Hammer Dr.; Arthur Rd. And Alta Vista Dr.; Clifford Ave. And Hammer Dr.	Construct Curb Ramps And Corner Chokers; Install Crosswalks	\$ 175,000	\$ 155,000	\$ 102,592	06/30/2015			10/14/2010	01/26/2011	04/14/2011	04/14/2013	04/14/2015		
5416009	9	5	Marina	Intersection Of Carmel Ave. And Redwood Dr.	Construct Sidewalk Gap Closures And Curb Ramps; Install Crosswalk	\$ 113,700	\$ 102,310	\$ 102,310	06/30/2015			10/14/2010	04/27/2011	04/14/2011	04/14/2013	04/14/2015		
5044070	9	6	Visalia	Intersections Of Hurley Ave. And Marcin St.; Sunnyside	Install Crosswalks, Flashing Beacons, And Pavement	\$ 54,400	\$ 48,740	\$ 48,740	06/30/2016			10/14/2010	08/18/2011	04/14/2011	04/14/2013	04/14/2015		
5044071	9	6	Visalia	Quail Dr. From Robin St. To Wren St.	Construct Curb, Gutter, Sidewalks, And Bicycle Lane	\$ 55,500	\$ 49,680	\$ 49,680	06/30/2016			10/14/2010	08/18/2011	04/14/2011	04/14/2013	04/14/2015		
5060222	9	6	Fresno	Intersection Of Peach Ave. And Church Ave.	Install Traffic Signal	\$ 393,200	\$ 314,560	\$ 297,073	06/30/2015			10/14/2010	03/09/2011	04/14/2011	04/14/2013	04/14/2015		
5143021	9	6	Dinuba	Intersection Of El Monte Way And Hayes Ave.	Install In-Pavement Crosswalk Lights, Advance Warning	\$ 73,000	\$ 65,690	\$ 61,489	06/30/2016			10/14/2010	08/25/2011	04/14/2011	04/14/2013	04/14/2015		
5157080	9	6	Madera	Intersection Of St. Michelle Dr. And Stadium Rd.	Construct Sidewalks And Curb Ramps; Install In-Pavement Lighted Crosswalk	\$ 106,800	\$ 96,000	\$ 96,114	06/30/2015			10/14/2010	03/16/2011	04/14/2011	04/14/2013	04/14/2015		
5208111	9	6	Clovis	Stuart Ave. From Sylmar Ave. To Peach Ave.	Construct Curb, Gutter, Sidewalks, Curb Ramps, And Drive Approaches; Install Landscaping And Irrigation	\$ 99,200	\$ 89,110	\$ 63,402	06/30/2015			10/14/2010	03/07/2011	04/14/2011	04/14/2013	04/14/2015		
5208112	9	6	Clovis	Sunnyside Ave.; Nees Ave.; Fowler Ave.; Locan Ave.; Clovis Ave.	Install Seven Radar Speed Feedback Signs	\$ 137,800	\$ 123,950	\$ 111,719	06/30/2015			10/14/2010	03/08/2011	04/14/2011	04/14/2013	04/14/2015		
5252015	9	6	Parlier	E. Parlier Ave. From Madsen Ave. To Avila St.; Whitener Ave./Bella Vista Ave. From E. Parlier Ave. To Bulah Ave.	Construct Curb, Gutter, And Sidewalks	\$ 63,200	\$ 56,870	\$ 56,870	06/30/2015			10/14/2010	02/10/2011	04/14/2011	04/14/2013	04/14/2015		
5287031	9	6	Wasco	Various Locations Around Eight Schools	Construct Curb, Gutter, Sidewalks, And Curb Ramps; Install Radar Speed Feedback Signs And Bike Lanes	\$ 433,400	\$ 389,200	\$ 208,182	06/30/2015			10/14/2010	04/25/2011	04/14/2011	04/14/2013	04/14/2015		

State-Legislated Safe Routes to School (SR2S) Program Delivery Report

Project Listing - Sorted by District/Agency

Data as of January 7, 2016

General Project Information						Project Financial Information						Actual Project Delivery Information											
												Tracking of Project Delivery Milestones											
												The project has met and moved past the milestone in this phase of delivery	The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met	The project has not met the minimum delivery requirement milestone in this phase									
												The project met and moved past the milestone in this phase of delivery after the required date	The project has not met the minimum delivery requirement milestone in this phase										
												The project is in this delivery phase and has more than 3 months to meet the milestone											
												* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <a href="http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm">http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm</a> for extension requirements and processing timeline.						If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.					
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone							
5301009	9	6	Orange Cove	Adams Ave. From Center/Jacobs To 4Th St.; C St. From Center To 4Th St.; 4Th St. From C St. To Park Blvd.	Construct Curb, Gutter, Sidewalks, And Curb Ramps, Including Drive Approaches	\$ 283,500	\$ 255,150	\$ 255,150	06/30/2015			10/14/2010	02/08/2011	04/14/2011	04/14/2013	04/14/2015							
5368008	9	6	Farmersville	Intersection Of Farmersville Blvd. And Walnut Ave.	Construct Sidewalk Gap Closure; Install Pedestrian Countdown Signals And Upgrade Crosswalks	\$ 132,000	\$ 118,780	\$ 118,780	06/30/2014			10/14/2010	06/01/2011	04/14/2011	04/14/2013	04/14/2015							
5424009	9	6	Avenal	Intersections Of 1St Ave. And Fresno St.; 1St Ave. And Madera St.; 1St Ave. And Sonoma St.	Install In-Pavement Flashing Crosswalk Lights With Pedestrian Activated Controls	\$ 124,500	\$ 112,050	\$ 112,050	06/30/2015			10/14/2010	06/20/2011	04/14/2011	04/14/2013	04/14/2015							
5942196	9	6	Fresno	Along D St., 5Th St., E St., And Biola Ave.	Construct Walkway Around School	\$ 77,200	\$ 69,400	\$ 60,598	06/30/2016			10/14/2010	11/29/2010	04/14/2011	04/14/2013	04/14/2015							
5942199	9	6	Fresno County	Intersection Of Mt. Whitney Ave. And Feland Ave.	Install In-Pavement Crosswalk Lights And School Warning Signs; Construct Curb Ramps	\$ 137,300	\$ 123,510	\$ 108,154	06/30/2014			10/14/2010	01/06/2011	04/14/2011	04/14/2013	04/14/2015							
5006728	9	7	Los Angeles	Intersections Of Sunset Blvd. And Micheltorena St.;	Construct Bulb-Outs/Curb Extensions And Curb Ramps,	\$ 395,200	\$ 355,680	\$ 197,622	06/30/2016			10/14/2010	02/23/2012	04/14/2011	04/14/2013	04/14/2015							
5006730	9	7	Los Angeles	Cesar E. Chavez Ave. From Bunker Hill Ave. To Little Hill	Construct Bulb-Outs/Curb Extensions And Curb Ramps;	\$ 311,200	\$ 280,030	\$ -	06/30/2016			10/14/2010	03/01/2012	04/14/2011	04/14/2013	04/14/2015							
5026050	9	7	San Buena	Main St. From Seaward Ave. To N. Catalina St.; Darling	Modify Intersection (Signal Phasing And Striping);	\$ 490,400	\$ 405,270	\$ 233,669	06/30/2017			10/14/2010	07/09/2012	04/14/2011	04/14/2013	04/14/2015							
5108136	9	7	Long Beach	15Th St. Between Long Beach Blvd. And Pacific Coast Highway (Pch)	Construct Class Iii Bikeway; Conduct Education And Outreach Workshops	\$ 1,040,000	\$ 450,000	\$ 9,555	06/30/2015			10/14/2010	04/26/2011	04/14/2011	04/14/2013	04/14/2015							
5144057	9	7	Glendale	13 Locations Along School Pedestrian Routes	Construct Crosswalks, Speed Tables, And Bulb-Outs/Curb	\$ 499,100	\$ 449,140	\$ 364,070	06/30/2016			10/14/2010	03/06/2012	04/14/2011	04/14/2013	04/14/2015							
5155011	9	7	Hermosa Beach	16Th St. From The Pacific Coast Highway (Pch) To Prospect Ave.; Prospect Ave. From 16Th St. To 19Th St.;	Construct Sidewalks, Curb Ramps, And A Stand Back Line With Barriers; Install Zebra Patterned Cross Walks; Install	\$ 357,500	\$ 321,670	\$ 126,000	06/30/2015			10/14/2010	04/27/2011	04/14/2011	04/14/2013	04/14/2015							
5164026	9	7	Inglewood	Four Intersections Adjacent To La Tijera Es And A Nearby	Construct Traffic Island And Bulb-Outs; Install Class Ii	\$ 324,800	\$ 270,600	\$ -	06/30/2016			10/14/2010	04/27/2011	04/14/2011	04/14/2013	04/14/2015							
5240028	9	7	Culver City	13 Locations Along School Pedestrian Routes	Construct Bulb-Outs/Curb Extensions, Curb Ramps, And One Median Nose; Install Crosswalks, Bicycle Lanes And	\$ 497,200	\$ 447,480	\$ 419,184	06/30/2015			10/14/2010	02/23/2011	04/14/2011	04/14/2013	04/14/2015							
5257028	9	7	South Gate	Alexander Ave. (Bike Lane) From Firestone Blvd. To	Construct 1.2 Miles Of Class Ii Bike Lanes And 1500' Of	\$ 489,600	\$ 440,600	\$ 77,831	06/30/2016			10/14/2010	01/04/2011	04/14/2011	04/14/2013	04/14/2015							
5323029	9	7	Baldwin Park	Various Intersections And School Zones Around Six	Install Speed Feedback Signs, Crosswalk Advance	\$ 602,000	\$ 450,000	\$ -	06/30/2016			10/14/2010	06/21/2012	04/14/2011	04/14/2013	04/14/2015							
5358013	9	7	Rosemead	A 1-Mile Radius Area That Includes 3 Public Schools And 8	Construct Sidewalks (Infill) And Bulb-Outs; Install Lighted	\$ 526,600	\$ 450,000	\$ 450,000	06/30/2016			10/14/2010	07/02/2012	04/14/2011	04/14/2013	04/14/2015							
5373017	9	7	Bell Gardens	Clara St., Florence Ave., Agra St., Colmer Ave., Jaboneria Rd. And Gage Ave.	Construct Bulb-Outs, Install Solar-Powered Radar Speed Feedback Signs, Zebra Patterned Crosswalks, Pedestrian	\$ 401,900	\$ 361,680	\$ 270,425	06/30/2014			10/14/2010	06/22/2011	04/14/2011	04/14/2013	04/14/2015							
5392049	9	7	Thousand	Erbes Rd. Between Thousand Oaks Blvd. And Falmouth	Extend Turn And Through Lanes; Add Center Turn Lane	\$ 7,453,700	\$ 328,900	\$ -	06/30/2016			10/14/2010	04/18/2012	04/14/2011	04/14/2013	04/14/2015							
5417019	9	7	La Canada Flintridge	Lasheart Drive At Salisbury Rd.; Cornishon Ave.; Ocean View Blvd., Palm Dr., La Canada Blvd. And Gould Ave.	Construct Raised Crosswalks, 4 Speed Awareness Signs, And New Sidewalk Connection With Education And	\$ 205,000	\$ 184,500	\$ 183,682	06/30/2015			10/14/2010	03/03/2011	04/14/2011	04/14/2013	04/14/2015							
5419030	9	7	Lancaster	Ave. L-8 From 30Th St. West To 40Th St. West	Construct Sidewalks And Curb Ramps; Install Crosswalks	\$ 1,290,900	\$ 450,000	\$ 417,484	06/30/2016			10/14/2010	06/05/2012	04/14/2011	04/14/2013	04/14/2015							
5450069	9	7	Santa Clarita	Intersections Of Friendly Valley Parkway And Sierra Estates Dr.; Carrizo Dr. And Adolfo Court; Carrizo Dr. At	Upgrade With Zebra Patterned Crosswalks And School Signage; Install Radar Speed Feedback Signs And Anti-Slip	\$ 237,000	\$ 213,300	\$ 184,611	06/30/2015			10/14/2010	05/03/2011	04/14/2011	04/14/2013	04/14/2015							
5953609	9	7	Los Angeles County	Intersection Of Vermont Ave. And 119Th St.; 119Th St., 120Th St., And Vermont Ave.	Install A Traffic Signal; Modify The Existing Raised Median; Construct Left-Turn Pockets And Curb Ramps;	\$ 446,600	\$ 401,940	\$ 63,000	06/30/2015			10/14/2010	01/27/2011	04/14/2011	04/14/2013	04/14/2015							
5953611	9	7	Los Angeles County	Various Collector And Major Roadways Adjacent To Elementary, Middle And High Schools	Install Radar Speed Feedback Signs And School Zone Sign Improvements	\$ 222,700	\$ 200,380	\$ 192,311	06/30/2014			10/14/2010	01/27/2011	04/14/2011	04/14/2013	04/14/2015							
5074016	9	8	Lake Elsinore	Along Lake St.	Extend Bicycle Lanes; Modify Crosswalks And Signage;	\$ 189,400	\$ 170,440	\$ -	06/30/2018			10/14/2010	09/24/2012	04/14/2011	04/14/2013	04/14/2015							
5384011	9	8	Desert Hot Springs	Intersection Of West Dr. And 4Th St.	Construct Sidewalks, Bulb-Outs; Install Advanced Stop Bars; Conduct Safety Education And Outreach	\$ 277,800	\$ 249,960	\$ 221,021	06/30/2015			10/14/2010	08/29/2011	04/14/2011	04/14/2013	04/14/2015							
5407007	9	8	Loma Linda	Southwest Corner Of Redlands Blvd./California Ave.	Construct Sidewalks And Curb Ramps; Install Crosswalks	\$ 199,300	\$ 135,660	\$ 114,675	06/30/2015			10/14/2010	02/25/2011	04/14/2011	04/14/2013	04/14/2015							
5412008	9	8	Rancho Mirage	Mirage Rd. From Rancho Mirage Es To Sr 111	Construct Sidewalks, Curb Ramps, And Retaining Wall; Install Crosswalks, Bicycle Racks, And Lockers	\$ 270,100	\$ 243,040	\$ 178,919	06/30/2015			10/14/2010	05/19/2011	04/14/2011	04/14/2013	04/14/2015							
5430031	9	8	Cathedral	Ortega Rd. From Date Palm Dr. To Campus Ln.;	Construct Sidewalk Gap Closures, Curb Ramps, And	\$ 491,200	\$ 442,000	\$ 34,650	06/30/2016			10/14/2010	02/09/2012	04/14/2011	04/14/2013	04/14/2015							
5449021	9	8	Highland	Church St. From Greenspot Rd. To Highland Ave.;	Construct Bikeways And Bicycle-Activated Lighted	\$ 279,000	\$ 247,800	\$ 233,280	06/30/2016			10/14/2010	02/10/2012	04/14/2011	04/14/2013	04/14/2015							
5452014	9	8	Hesperia	8Th Ave. From Willow St. To Smoketree St.	Install Pedestrian Signal, Bike Racks And Landscaping;	\$ 500,000	\$ 450,000	\$ 325,004	06/30/2016			10/14/2010	11/29/2011	04/14/2011	04/14/2013	04/14/2015							
5457018	9	8	Yucaipa	Along Both 12Th St. And 13Th St. Between Yucaipa Blvd.	Construct Curb, Gutter, Sidewalks, And Curb Ramps;	\$ 655,000	\$ 450,000	\$ 420,006	06/30/2016			10/14/2010	08/04/2011	04/14/2011	04/14/2013	04/14/2015							
5484002	9	8	Wildomar	Bundy Canyon Rd. From Orange St. To Almond St.;	Construct Sidewalks; Install/Place Mobile Radar Speed	\$ 414,000	\$ 275,000	\$ 275,000	06/30/2016			10/14/2010	11/29/2011	04/14/2011	04/14/2013	04/14/2015							

State-Legislated Safe Routes to School (SR2S) Program Delivery Report

Project Listing - Sorted by District/Agency

Data as of January 7, 2016

General Project Information					Project Financial Information						Actual Project Delivery Information						
											Tracking of Project Delivery Milestones						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone	
5956205	9	8	Riverside	Krameria Ave. From Gardner Ave. To Gamble Ave.	Construct Sidewalks And Curb Ramps; Install Signage And	\$ 663,600	\$ 392,280	\$ 390,045	06/30/2016			10/14/2010	02/09/2012	04/14/2011	04/14/2013	04/14/2015	
5385041	9	9	Ridgecrest	On East Side Of Guam Ave. Between W. Upjohn Ave. And	Construct New Sidewalks, Install New Ada Ramps,	\$ 100,900	\$ 90,750	\$ 102,269	06/30/2016			10/14/2010	01/18/2011	04/14/2011	04/14/2013	04/14/2015	
5439027	9	9	Mammoth	Sierra Nevada Rd. From Laurel Mountain Rd. To	Construct Sidewalk, Curb Ramps, And Bike Lanes	\$ 500,000	\$ 450,000	\$ 450,000	06/30/2016			10/14/2010	05/11/2011	04/14/2011	04/14/2013	04/14/2015	
5059181	9	10	Modesto	Roble Ave., Viola St., Bellamy St., And Trask Ln.	Construct Curb, Gutter, And Sidewalks	\$ 402,900	\$ 362,530	\$ 361,180	06/30/2015			10/14/2010	03/17/2011	04/14/2011	04/14/2013	04/14/2015	
5059182	9	10	Modesto	Eastside Of Sutter Ave. South Of Marshall Es	Install Mast Arm-Mounted Flashing Beacons And In-Pavement Lighted Crosswalk, Construct Curb, Gutter,	\$ 470,500	\$ 423,380	\$ 423,376	06/30/2015			10/14/2010	03/17/2011	04/14/2011	04/14/2013	04/14/2015	
5286017	9	10	Ripon	Idaho St., Washington St., Oregon St., N. Stockton Ave.,	Construct Curb, Gutter, And Sidewalks, Including Drive	\$ 412,000	\$ 367,200	\$ 346,244	06/30/2016			10/14/2010	04/06/2011	04/14/2011	04/14/2013	04/14/2015	
5066019	9	11	National City	East 8Th St. From D Ave. To Highland Ave.	Reduce Travel Lanes From Four To Two Lanes; Construct Curb Ramps And Bulb Outs; Install Protected Left-Turn	\$ 1,100,000	\$ 450,000	\$ -	06/30/2015			10/14/2010	11/24/2010	04/14/2011	04/14/2013	04/14/2015	
5203033	9	11	Chula Vista	Fourth Ave., Montgomery St., Anita St., And Fresno Ave.	Construct Bulb-Outs, Curb Ramps, Enhanced Crosswalks, And Refuge Islands; Install Overhead Lighting, Beacons,	\$ 184,200	\$ 165,780	\$ 165,780	06/30/2015			10/14/2010	04/11/2011	04/14/2011	04/14/2013	04/14/2015	
5207032	9	11	La Mesa	Junior High Dr. Between Parks Ave. And Cinnabar Dr.; Olive Ave	Construct Sidewalks, Curb Ramps, And Retaining Wall; Install Crosswalks And Advance Limit Lines; Upgrade	\$ 180,500	\$ 162,440	\$ 162,440	06/30/2015			10/14/2010	11/22/2010	04/14/2011	04/14/2013	04/14/2015	
5381032	9	11	San Marcos	Intersection Of San Elijo Rd. And Schoolhouse Way	Construct Sidewalk; Install Guardrail	\$ 93,500	\$ 84,150	\$ 50,344	06/30/2015			10/14/2010	03/16/2011	04/14/2011	04/14/2013	04/14/2015	
5418019	9	11	Lemon Grove	San Miguel Ave. And Mercury Dr.	Construct Curb, Gutter, Sidewalks, And Curb Ramps; Install Signage, Striping, And In-Pavement Lighted	\$ 353,800	\$ 318,420	\$ 214,843	06/30/2015			10/14/2010	02/24/2011	04/14/2011	04/14/2013	04/14/2015	
5957103	9	11	San Diego	Along E. Lakeview Rd. And Lakeview Rd.	Construct Curb, Gutter, Sidewalk And Related Drainage	\$ 468,600	\$ 421,740	\$ 326,813	06/30/2016			10/14/2010	01/04/2011	04/14/2011	04/14/2013	04/14/2015	
5958074	9	11	Imperial County	El Centro Ave., Holt Ave., Alamo St., And Rio Vista St.	Construct Curb, Gutter, And Sidewalks; Infill Paving	\$ 454,900	\$ 407,800	\$ 400,018	06/30/2015			10/14/2010	11/12/2010	04/14/2011	04/14/2013	04/14/2015	
5055164	9	12	Anaheim	Souther California Edison Row From Broadway To 700'	Construct Class I Bike Path; Install Signalized Bike	\$ 1,585,524	\$ 396,381	\$ 396,379	06/30/2019			10/14/2010	03/27/2012	04/14/2011	04/14/2013	04/14/2015	
5181170	9	12	Huntington	Intersection Of Goldenwest St. And Slater Ave.; Various	Modify Traffic Signal With Protected Left-Turn Phasing	\$ 249,100	\$ 224,140	\$ 198,606	06/30/2016			10/14/2010	01/27/2011	04/14/2011	04/14/2013	04/14/2015	
5237024	9	12	Brea	29 Signalized Intersections Along School Pedestrian	Install Pedestrian Countdown Heads And Radar Speed	\$ 275,300	\$ 242,730	\$ 206,349	06/30/2016			10/14/2010	01/27/2011	04/14/2011	04/14/2013	04/14/2015	
5266020	9	12	La Habra	14 Locations Citywide Across 9 Railroad Crossings	Construct Curb, Gutter, Sidewalk Gap Closures, And	\$ 482,700	\$ 434,400	\$ 389,237	06/30/2016			10/14/2010	05/01/2011	04/14/2011	04/14/2013	04/14/2015	
5312082	9	12	Costa Mesa	Gisler Ave. Between California Ave. And Iowa St.	Install In-Pavement Lighted Crosswalks, Mid-Block Chokers, Overhead Warnings Signs, And Striping	\$ 95,000	\$ 85,000	\$ 85,000	06/30/2014			10/14/2010	05/13/2011	04/14/2011	04/14/2013	04/14/2015	
5328069	9	12	Garden Grove	Intersection Of Haster St. And Allard Ave.	Install Traffic Signal	\$ 263,000	\$ 225,000	\$ 225,000	06/30/2016			10/14/2010	05/01/2011	04/14/2011	04/14/2013	04/14/2015	
5338044	9	12	Westminster	49 Signalized Intersections Along School Pedestrian	Install Pedestrian Countdown Signals	\$ 194,100	\$ 174,640	\$ 84,953	06/30/2016			10/14/2010	05/01/2011	04/14/2011	04/14/2013	04/14/2015	
5396008	10	1	Rio Dell	Wildwood Ave./Davis St.; Davis St. between 2nd Ave.	Construct sidewalks and bulb-outs; install crosswalks, in-	\$ 169,700	\$ 152,300	\$ 149,260	06/30/2017			06/29/2012	08/15/2012	12/28/2012	12/29/2014	12/28/2016	
5427024	10	1	Clearlake	Austin Rd. between Olive St. and Locust St.	Construct sidewalks, curb and gutter; upgrade crosswalks	\$ 139,100	\$ 124,400	\$ 89,735	06/30/2016			06/29/2012	08/03/2012	12/28/2012	12/29/2014	12/28/2016	
5427025	10	1	Clearlake	Arrowhead Rd. between Scenic Rd. and Vista St.	Construct sidewalks, curb and gutter; upgrade crosswalks	\$ 71,000	\$ 63,900	\$ 54,659	06/30/2016			06/29/2012	07/31/2012	12/28/2012	12/29/2014	12/28/2016	
5904129	10	1	Humboldt	Oak St. between F St. and Campton Rd.; G St. between	Construct raised crosswalk (speed table), raised medians,	\$ 336,000	\$ 300,000	\$ 428,330	06/30/2016			06/29/2012	07/16/2012	12/28/2012	12/29/2014	12/28/2016	
5910094	10	1	Mendocino	Moore Street between Calpella ES and North State St.;	Construct sidewalks, curb and gutter; install 5' bike lane	\$ 438,500	\$ 394,500	\$ 55,510	06/30/2018			06/29/2012	10/04/2012	12/28/2012	12/29/2014	12/28/2016	
5914084	10	1	Lake County	Konocti Rd. between Cole Creek Br. and Oak Hills Ln.	Construct sidewalks and curb ramps; install crosswalks	\$ 386,000	\$ 346,900	\$ 43,980	06/30/2016			06/29/2012	07/25/2012	12/28/2012	12/29/2014	12/28/2016	
5068046	10	2	Redding	Sequoia St. between Lee St. and Yuba St.; Locust St./Civic	Construct raised medians and pedestrian refuge islands,	\$ 292,400	\$ 263,100	\$ 16,672	06/30/2018			06/29/2012	01/04/2013	12/28/2012	12/29/2014	12/28/2016	
5068047	10	2	Redding	Yana Ave. from Shasta Meadows ES to Yani Ln.	Construct sidewalk and curb ramps	\$ 122,900	\$ 110,600	\$ 11,736	06/30/2018			06/29/2012	01/04/2013	12/28/2012	12/29/2014	12/28/2016	
5161016	10	2	City of	The project location is along the north side of the	Construction of curb and gutter, sidewalk, street	\$ 188,000	\$ 169,100	\$ 150,584	06/30/2018			06/29/2012	12/20/2012	12/28/2012	12/29/2014	12/28/2016	
5906114	10	2	Shasta	Oak St. between Scout Ave. and Craig Ln.	Construct multi-use path, sidewalks, and curb ramps	\$ 480,000	\$ 432,000	\$ 391,975	06/30/2019			06/29/2012	08/06/2012	12/28/2012	12/29/2014	12/28/2016	
5909103	10	2	Plumas	SR 70/89 E. Main St. between Redberg Ave. and Mill	Construct a pedestrian path and bridge, sidewalks, and	\$ 512,000	\$ 450,000	\$ 3,174	06/30/2018			06/29/2012	11/14/2012	12/28/2012	12/29/2014	12/28/2016	
5002162	10	3	Sacramento	Acacia Ave. between Altos Ave. and Rio Linda Blvd.	Install traffic signal and crosswalks; construct sidewalks	\$ 672,300	\$ 450,000	\$ -	06/30/2018			06/29/2012	10/05/2012	12/28/2012	12/29/2014	12/28/2016	
5046037	10	3	Woodland	Gum Ave. between Joyce Ct. and Farnham Ave.; El	Install traffic signal and speed feedback signs; upgrade	\$ 650,000	\$ 450,000	\$ 410,000	06/30/2017			06/29/2012	08/28/2012	12/28/2012	12/29/2014	12/28/2016	
5095018	10	3	Rocklin	Racetrack Dr. in front of Rocklin ES; S. Grove	Construct sidewalks and curb ramps; speed feedback	\$ 501,900	\$ 450,000	\$ 450,000	06/30/2016			06/29/2012	08/13/2012	12/28/2012	12/29/2014	12/28/2016	
5142033	10	3	Oroville	Oro Dam Blvd. between SR 162 and Sanford Ave.	Construct intersection improvements, sidewalks, curb	\$ 666,000	\$ 450,000	\$ 29,736	06/30/2018			06/29/2012	11/05/2012	12/28/2012	12/29/2014	12/28/2016	
5163028	10	3	Yuba City	King Ave. between Clark Ave. and Live Oak Blvd.	Widen roadway and install bike lanes; construct	\$ 531,500	\$ 450,000	\$ 417,157	06/30/2017			06/29/2012	08/20/2012	12/28/2012	12/29/2014	12/28/2016	
5473017	10	3	Truckee	Construct sidewalks along west side of Dorchester Drive	Proposed project includes Electronic RADAR speed	\$ 180,100	\$ 162,000	\$ 29,300	06/30/2019			06/29/2012	01/17/2013	12/28/2012	12/29/2014	12/28/2016	
5475035	10	3	Citrus Heights	Antelope Rd. between I 80 and Auburn Blvd.	Construct sidewalks, curb and gutter, curb ramps;	\$ 500,100	\$ 450,000	\$ 33,498	06/30/2017			06/29/2012	01/04/2013	12/28/2012	12/29/2014	12/28/2016	
5482023	10	3	Rancho	Coloma Rd. just east of Chase Dr. at the Mills MS parking	Install traffic signals and pedestrian countdown heads;	\$ 364,700	\$ 270,200	\$ 255,735	06/30/2018			06/29/2012	11/01/2012	12/28/2012	12/29/2014	12/28/2016	
5924195	10	3	Sacramento	Howe Ave. between El Camino Ave. and Red Robin Ln.	Construct 5' sidewalks, curb and gutter, and curb ramps	\$ 498,800	\$ 448,600	\$ 184,688	06/30/2017			06/29/2012	09/21/2012	12/28/2012	12/29/2014	12/28/2016	
5005115	10	4	San Jose	Downing Ave. between Ginger Ln. and SR 17	Construct sidewalks, curb and gutter, curb ramps, and	\$ 400,000	\$ 359,900	\$ 19,164	06/30/2019			06/29/2012	03/18/2013	12/28/2012	12/29/2014	12/28/2016	

\* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm> for extension requirements and processing timeline.

If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer \*\*For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.

State-Legislated Safe Routes to School (SR2S) Program Delivery Report

Project Listing - Sorted by District/Agency

Data as of January 7, 2016

General Project Information						Project Financial Information						Actual Project Delivery Information				
												Tracking of Project Delivery Milestones				
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone
5012116	10	4	Oakland	Hillside St. between 78th St. and Richie St.; MacArthur	Construct curb ramps and bulb-outs; install flashing	\$ 240,200	\$ 216,000	\$ 87,826	06/30/2019			06/29/2012	03/15/2013	12/28/2012	12/29/2014	12/28/2016
5014039	10	4	Alameda	Grand St. between Otis Dr. and Shoreline Dr.; Otis Dr.	Construct raised medians, bulb-outs; install crosswalk,	\$ 308,000	\$ 276,900	\$ 23,281	06/30/2018			06/29/2012	12/01/2012	12/28/2012	12/29/2014	12/28/2016
5022053	10	4	Petaluma	E. Washington St./Edith St.	Install in-pavement crosswalk lighting, signs, striping, and	\$ 172,000	\$ 154,800	\$ 18,506	06/30/2018			06/29/2012	11/09/2012	12/28/2012	12/29/2014	12/28/2016
5039022	10	4	Cloverdale	Cloverdale Blvd. between Garden Cir. and Shahan Dr.;	Construct sidewalks and curb ramps; install crosswalks	\$ 347,300	\$ 312,400	\$ 291,272	06/30/2016			06/29/2012	08/01/2012	12/28/2012	12/29/2014	12/28/2016
5053026	10	4	Livermore	Junction Ave. between N. Livermore Ave. and Old 1st St.;	Construct sidewalks, curb ramps, and bulb-outs; install	\$ 189,500	\$ 163,000	\$ 151,582	06/30/2018			06/29/2012	11/01/2012	12/28/2012	12/29/2014	12/28/2016
5057040	10	4	Berkeley	Martin Luther King, Jr. Blvd./Hopkins St.	Construct bulb-outs; upgrade (pedestrian) signals; install	\$ 453,900	\$ 408,400	\$ -	06/30/2018			06/29/2012	12/01/2012	12/28/2012	12/29/2014	12/28/2016
5057041	10	4	Berkeley	At College Ave/Garber St, Forest St/Claremont Blvd, and	Install bulb-out; speed cushion (hump); "School Crossing"	\$ 209,000	\$ 188,000	\$ -	06/30/2018			06/29/2012	12/01/2012	12/28/2012	12/29/2014	12/28/2016
5100020	10	4	Palo Alto	Charleston Rd. between Middlefield Rd. and Alma St.	Construct raised medians, bulb-outs; install crosswalks,	\$ 1,140,000	\$ 450,000	\$ -	06/30/2018			06/29/2012	12/06/2012	12/28/2012	12/29/2014	12/28/2016
5113016	10	4	Mill Valley	Miller Ave. from the existing Mill Valley-Sausalito multi-	Construct multi-use path	\$ 630,800	\$ 450,000	\$ -	06/30/2018			06/29/2012	10/08/2012	12/28/2012	12/29/2014	12/28/2016
5135042	10	4	Concord	Farm Bureau Rd. between Willow Pass Rd. and Wren	Construct sidewalks, curb and gutter, and curb ramps;	\$ 493,000	\$ 436,400	\$ 79,900				06/29/2012	12/14/2012	12/28/2012	12/29/2014	12/28/2016
5178014	10	4	Albany	Curtis St. between Marin Ave. and Sonoma Ave. on east	Construct sidewalks (widen), and bulb-outs; install	\$ 471,400	\$ 419,400	\$ 28,044	06/30/2016			06/29/2012	07/30/2012	12/28/2012	12/29/2014	12/28/2016
5322052	10	4	Fremont	Blacow Rd./Grimmer Blvd.	Construct curb ramps (remove bulb-outs or raised corner	\$ 456,100	\$ 407,000	\$ 50,387	06/30/2018			06/29/2012	11/08/2012	12/28/2012	12/29/2014	12/28/2016
5339002	10	4	Monte	Daves Ave. between Poppy Ln. and One Oak Ln.	Construct sidewalks and curb ramps; install crosswalks	\$ 494,000	\$ 447,500	\$ 390,894	06/30/2016			06/29/2012	07/27/2012	12/28/2012	12/29/2014	12/28/2016
5354032	10	4	Union City	Meyers Dr. between Decoto Rd. and Alvarado (Niles) Rd.	Construct 5' sidewalks and retaining curb	\$ 230,400	\$ 207,300	\$ 184,233	06/30/2016			06/29/2012	08/20/2012	12/28/2012	12/29/2014	12/28/2016
5361024	10	4	Novato	Lynwood Dr. between Sunset Pkwy. and the ES; from	Construct paths along school perimeters, sidewalks, and	\$ 490,800	\$ 441,600	\$ 347,719	06/30/2018			06/29/2012	11/01/2012	12/28/2012	12/29/2014	12/28/2016
5437025	10	4	San Ramon	Bollinger Canyon Rd./Monarch Rd.; Bollinger Canyon	Construct sidewalks; upgrade crosswalks and signals	\$ 487,500	\$ 438,700	\$ 47,026	06/30/2018			06/29/2012	10/01/2012	12/28/2012	12/29/2014	12/28/2016
5928116	10	4	Contra Costa	Canal Rd. between Bailey Rd. and Loftus Rd.	Construct sidewalks, curb and gutter; install bike lanes,	\$ 1,848,000	\$ 450,000	\$ 81,981				06/29/2012	10/23/2012	12/28/2012	12/29/2014	12/28/2016
5933120	10	4	Alameda	East Ave. between E St. and Camino Vista	Construct sidewalks and curb ramps; install crosswalks,	\$ 565,000	\$ 450,000	\$ 51,620	06/30/2018			06/29/2012	12/01/2012	12/28/2012	12/29/2014	12/28/2016
5937185	10	4	Santa Clara	Kirk Ave. between Madeline Dr. and Alum Rock Ave.	Construct sidewalks, curb and gutter, curb ramps, and	\$ 850,000	\$ 450,000	\$ 121,656	06/30/2017			06/29/2012	10/01/2012	12/28/2012	12/29/2014	12/28/2016
6328058	10	4	San Francisco	Broadway St./Powell St.	Construct bulb-outs	\$ 461,000	\$ 414,900	\$ 2,009	06/30/2018			06/29/2012	11/01/2012	12/28/2012	12/29/2014	12/28/2016
5031026	10	5	Watsonville	Scope Change approved 6/3/15.32 intersection	Installation of upgraded, high visibility roadway markings	\$ 340,000	\$ 305,000	\$ 3,836				06/29/2012	06/04/2013	12/28/2012	12/29/2014	12/28/2016
5080030	10	5	Lompoc	Maple Ave./W St.; Pine Ave./Fifth St.; M St./College Ave.;	Construct sidewalks, curb ramps, and bulb-outs; install	\$ 417,800	\$ 375,800	\$ 32,561	06/30/2017			06/29/2012	09/26/2012	12/28/2012	12/29/2014	12/28/2016
5138047	10	5	Santa Maria	Main Street/SR-166 and Western Avenue; Main Street/SR	Installation of speed radar feedback signs, countdown	\$ 95,000	\$ 84,500	\$ 66,083	06/30/2019			06/29/2012	04/01/2013	12/28/2012	12/29/2014	12/28/2016
5400017	10	5	Scotts Valley	0.42 mile segment between Glenwood Dr. and Vine Hill	Construct a 12' pedestrian path and bridge	\$ 550,000	\$ 450,000	\$ -	06/30/2017			06/29/2012	09/26/2012	12/28/2012	12/29/2014	12/28/2016
5949145	10	5	San Luis	Crocker St. between 6th St. and 8th St.	Construct sidewalks and curb ramps	\$ 200,600	\$ 180,300	\$ 107,388	06/30/2019			06/29/2012	04/01/2013	12/28/2012	12/29/2014	12/28/2016
5951148	10	5	Santa	Norris St. and Twitchell St. between Clark Ave. and Pinal	Construct sidewalks	\$ 335,800	\$ 302,200	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012	12/29/2014	12/28/2016
5115027	10	6	Lemoore	Vine St. between Cedar Ln. and Vine Ct.; Meadow	Construct sidewalks and curb ramps	\$ 146,300	\$ 130,100	\$ 119,862	06/30/2018			06/29/2012	11/20/2012	12/28/2012	12/29/2014	12/28/2016
5157091	10	6	Madera	Sunset Ave. between El Rancho Dr. and Pine St.	Construct sidewalks, curb ramps, alley (driveway)	\$ 309,200	\$ 277,800	\$ 1,187	06/30/2018			06/29/2012	11/01/2012	12/28/2012	12/29/2014	12/28/2016
5216045	10	6	Reedley	E. Washington Ave. between S. Hemlock Ave. and S.	Construct sidewalks, curb ramps, and driveway	\$ 84,500	\$ 76,000	\$ 90,246	06/30/2018			06/29/2012	12/14/2012	12/28/2012	12/29/2014	12/28/2016
5224018	10	6	Firebaugh	Q St. between 8th St. and 15th St.; P St. between 13th St.	Construct sidewalks, curb and gutter, curb ramps (or bulb	\$ 500,000	\$ 449,700	\$ 430,905	06/30/2018			06/29/2012	10/19/2012	12/28/2012	12/29/2014	12/28/2016
5258029	10	6	Chowchilla	Lake Ave. between 6th St. and 11th St.; 11th St. between	Construct sidewalks, curb and gutter; install crosswalks	\$ 236,000	\$ 211,600	\$ -				06/29/2012	09/06/2013	12/28/2012	12/29/2014	12/28/2016
5258030	10	6	Chowchilla	Robertson Blvd. between 9th St. and 14th St.	Install speed feedback signs	\$ 20,200	\$ 18,100	\$ -				06/29/2012	09/06/2013	12/28/2012	12/29/2014	12/28/2016
5285015	10	6	Mendota	Quince St./Belmont Ave.; 3rd St. between Quince St. and	Construct sidewalks; install in-pavement crosswalk	\$ 130,800	\$ 117,700	\$ 115,914	06/30/2018			06/29/2012	10/10/2012	12/28/2012	12/29/2014	12/28/2016
5343004	10	6	Mcfarland	Sherwood Ave. between 2nd St. and Woodruff Ave.	Construct sidewalks, curb ramps, and driveway	\$ 329,400	\$ 294,600	\$ 317,000	06/30/2016			06/29/2012	07/25/2012	12/28/2012	12/29/2014	12/28/2016
5942220	10	6	Fresno	Ashlan between Thorne Ave. and Harrison Ave.	Install traffic signal; construct sidewalks and curb ramps	\$ 561,200	\$ 450,000	\$ 14,933	06/30/2017			06/29/2012	09/01/2012	12/28/2012	12/29/2014	12/28/2016
5945090	10	6	Kings County	7th St. between General Petroleum Ave. and Standard	Construct sidewalks, curb and gutter; install in-pavement	\$ 545,800	\$ 325,300	\$ 17,835	06/30/2018			06/29/2012	12/07/2012	12/28/2012	12/29/2014	12/28/2016
5945091	10	6	Kings County	Front St./14th Ave.; Pimo St./14th St.; Handford Armona	Install in-pavement crosswalk lighting, and bike racks;	\$ 354,200	\$ 320,900	\$ 26,407	06/30/2018			06/29/2012	12/12/2012	12/28/2012	12/29/2014	12/28/2016
5946132	10	6	Tulare County	Date Ave. (Springville Dr.)/Ruth St.; Success Dr./Ruth St.;	Construct pedestrian refuge island, sidewalks, curb and	\$ 287,900	\$ 259,100	\$ 37,800	06/30/2018			06/29/2012	11/19/2012	12/28/2012	12/29/2014	12/28/2016
5946133	10	6	Tulare County	The project is located on Road 126 in Orosi, along the	This project will construct a new rolling curb gutter and	\$ 191,000	\$ 171,900	\$ 171,900	06/30/2018			06/29/2012	12/06/2012	12/28/2012	12/29/2014	12/28/2016
5950356	10	6	Kern County	Habecker Rd. between Bonita Ave. and Hall Rd.; Hall Rd.	Construct sidewalks, curb and gutter, curb ramps, and	\$ 396,800	\$ 357,000	\$ 60,100	06/30/2018			06/29/2012	11/01/2012	12/28/2012	12/29/2014	12/28/2016
5950366	10	6	Kern County	Bernard St. between Haley St. and Mt. Vernon Ave.; Lynn	Construct sidewalks, curb ramps, and driveway	\$ 332,400	\$ 298,000	\$ 298,000	06/30/2019			06/29/2012	01/24/2014	12/28/2012	12/29/2014	12/28/2016
	10	7	El Monte	Mountain View Rd./Elliot Ave./Meeker Ave. (commonly	Construct roundabout	\$ 722,400	\$ 450,000					06/29/2012		12/28/2012	12/29/2014	12/28/2016
	10	7	Huntington	Gage Ave. between Sante Fe Ave. and Malabar St.;	Construct bulb-outs, pedestrian refuge islands; install	\$ 248,000	\$ 223,000					06/29/2012		12/28/2012	12/29/2014	12/28/2016
	10	7	Los Angeles	3rd St./Manhattan Pl.; 2nd St./Oxford Ave.; Oxford Ave.	Construct curb ramps and bulb-outs; install speed	\$ 500,000	\$ 450,000					06/29/2012		12/28/2012	12/29/2014	12/28/2016
	10	7	South Gate	Otis St./Firestone Blvd.; San Miguel Ave./Firestone Blvd.;	Install traffic signal with protected left-turn phasing,	\$ 499,500	\$ 449,500					06/29/2012		12/28/2012	12/29/2014	12/28/2016
	10	7	Thousand	Los Feliz Dr. between Conejo School Rd. and Skyline Dr.	Construct sidewalks and curb ramps; install crosswalks	\$ 427,000	\$ 332,000					06/29/2012		12/28/2012	12/29/2014	12/28/2016
5006750	10	7	Los Angeles	Hamlin St. between Sylmar Ave. and Tyrone Ave.;	Install road diet, speed humps, and safety lighting;	\$ 500,000	\$ 450,000	\$ 24,070	06/30/2017			06/29/2012	12/01/2012	12/28/2012	12/29/2014	12/28/2016
5006751	10	7	Los Angeles	Pierce St. between San Fernando Rd. and Honeyglen Rd.;	Install bike lanes including bike detection, bike racks, and	\$ 500,000	\$ 450,000	\$ -				06/29/2012	09/09/2013	12/28/2012	12/29/2014	12/28/2016
5006752	10	7	Los Angeles	Pacific Ave. between O'Farrell St. and 22nd St.	Install road diet; safety education, enforcement and	\$ 495,000	\$ 445,500	\$ 19,343	06/30/2018			06/29/2012	10/05/2012	12/28/2012	12/29/2014	12/28/2016
5006753	10	7	Los Angeles	New Hampshire Ave. between Melrose Ave. and 11th St.;	Install bike lanes including bike detection, bike racks, and	\$ 454,300	\$ 408,700	\$ -				06/29/2012	09/09/2013	12/28/2012	12/29/2014	12/28/2016
5006755	10	7	Los Angeles	Archwood St. between Laurel Canyon Blvd. and	Construct 5' sidewalks, curb and gutter, and curb ramps;	\$ 500,000	\$ 449,900	\$ -	06/30/2019			06/29/2012	12/26/2012	12/28/2012	12/29/2014	12/28/2016
5006756	10	7	Los Angeles	Calhoun Ave. between Hart St. and Vanowen St.	Construct sidewalks, curb and gutter, and curb ramps	\$ 2,246,100	\$ 373,000	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012	12/29/2014	12/28/2016
5070028	10	7	Pomona	Lexington Ave. between White Ave. and Garey Ave.	Upgrade traffic signals; install signalized mid-block	\$ 570,200	\$ 450,000	\$ 450,000	06/30/2017			06/29/2012	09/10/2012	12/28/2012	12/29/2014	12/28/2016

\* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm> for extension requirements and processing timeline.

If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer \*\*For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.

State-Legislated Safe Routes to School (SR2S) Program Delivery Report

Project Listing - Sorted by District/Agency

Data as of January 7, 2016

General Project Information					Project Financial Information							Actual Project Delivery Information						
												Tracking of Project Delivery Milestones						
											The project has met and moved past the milestone in this phase of delivery			The project is in this phase and will FLAG in the next Qtr Report if the milestone is not met				
											The project met and moved past the milestone in this phase of delivery after the required date			The project has not met the minimum delivery requirement milestone in this phase				
											The project is in this delivery phase and has more than 3 months to meet the milestone							
					* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <a href="http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm">http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm</a> for extension requirements and processing timeline.							If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer **For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.						
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone		
5070029	10	7	Pomona	Elwood Ave. between Fairplex Dr. and Dudley St.	Install pedestrian countdown heads, (solar powered)	\$ 521,200	\$ 450,000	\$ 419,041	06/30/2017			06/29/2012	09/18/2012	12/28/2012		12/29/2014		12/28/2016
5107037	10	7	Santa Monica	Area bounded by 19th St., I-10, Pico Blvd., and 30th St.;	Install crosswalks, sharrows, and pavement markings;	\$ 410,900	\$ 369,700	\$ -	06/30/2019			06/29/2012	05/06/2013	12/28/2012		12/29/2014		12/28/2016
5112017	10	7	Azusa	Paramount St. between Jackson Ave. and Azusa Ave.; San	Install a bike lane and crosswalks; construct curb ramps	\$ 274,300	\$ 246,800	\$ -				06/29/2012	06/25/2013	12/28/2012		12/29/2014		12/28/2016
5144061	10	7	Glendale	Kenneth Rd. between Allen Ave. and Irving Rd.;	Construct curb ramps and bulb-outs; install crosswalks,	\$ 499,300	\$ 449,200	\$ 382,222	06/30/2019			06/29/2012	01/28/2013	12/28/2012		12/29/2014		12/28/2016
5162025	10	7	Claremont	10th St. between Indian Hill Blvd. and Harvard Ave.; Yale	Construct sidewalks and curb ramps; install speed	\$ 501,500	\$ 450,000	\$ 11,204	06/30/2017			06/29/2012	08/27/2012	12/28/2012		12/29/2014		12/28/2016
5200044	10	7	Burbank	Kenneth Rd. between Glenoaks Blvd. and Walnut Ave.;	Construct bicycle boulevard; safety education program	\$ 487,500	\$ 438,700	\$ -	06/30/2019			06/29/2012	04/10/2013	12/28/2012		12/29/2014		12/28/2016
5212009	10	7	Manhattan	Various locations adjacent to and in the vicinity of 7	Expand sidewalk at intersection, curb ramps, bulb-outs;	\$ 497,500	\$ 447,700	\$ -	06/30/2018			06/29/2012	12/04/2012	12/28/2012		12/29/2014		12/28/2016
5331018	10	7	La Puente	Hacienda Blvd. between Nelson Ave. and Glendora Ave.;	Install crosswalks, pedestrian countdown heads, speed	\$ 430,000	\$ 387,000	\$ 283,346	06/30/2018			06/29/2012	12/11/2012	12/28/2012		12/29/2014		12/28/2016
5349012	10	7	Rolling Hills	Silver Spur Rd. between Kingspine Rd. and Palos Verdes	Construct sidewalks, curb and gutter, and curb ramps;	\$ 480,000	\$ 432,000	\$ 39,644	06/30/2018			06/29/2012	12/13/2012	12/28/2012		12/29/2014		12/28/2016
5351026	10	7	Pico Rivera	Passons Blvd./Balfour St.; Passons Blvd./Mines Ave.;	Construct pedestrian refuge islands and bulb-outs; install	\$ 446,000	\$ 401,400	\$ 53,977	06/30/2018			06/29/2012	12/04/2012	12/28/2012		12/29/2014		12/28/2016
5352013	10	7	South El	Santa Anita Ave./Central Ave.; Strozier Ave. between	Construct sidewalks, curb ramps, and driveway	\$ 494,800	\$ 441,500	\$ 1,825	06/30/2019			06/29/2012	01/18/2013	12/28/2012		12/29/2014		12/28/2016
5355025	10	7	Artesia	183rd St. between Roseton Ave. and Norwalk Blvd.;	Install speed feedback signs, pedestrian countdown	\$ 390,000	\$ 351,000	\$ 307,303	06/30/2017			06/29/2012	09/05/2012	12/28/2012		12/29/2014		12/28/2016
5365008	10	7	Temple City	Longden Ave. between Oak Ave. and Temple City Blvd.;	Construct sidewalks and curb ramps; install (solar	\$ 488,900	\$ 431,900	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012		12/29/2014		12/28/2016
5378032	10	7	Palmdale	25th St. E. between Crosspointe Dr. and Joshua Hills Dr.;	Construct sidewalks and bulb-outs; install traffic signals,	\$ 737,400	\$ 449,800	\$ 61,379	06/30/2018			06/29/2012	11/01/2012	12/28/2012		12/29/2014		12/28/2016
5419037	10	7	Lancaster	Ave. I between 26th St. East and 35th St. East; 30th St.	Construct pedestrian paths, sidewalks, curb ramps, bulb-	\$ 650,600	\$ 450,000	\$ -	06/30/2018			06/29/2012	11/01/2012	12/28/2012		12/29/2014		12/28/2016
5419038	10	7	Lancaster	22nd St. West between Ave. K-4 and Ave. K-8; Ave. K-4	Construct traffic signals, pedestrian paths, curb ramps,	\$ 1,069,800	\$ 450,000	\$ 445,000	06/30/2016			06/29/2012	12/01/2012	12/28/2012		12/29/2014		12/28/2016
5450077	10	7	Santa Clarita	Franks Way/Santa Catarina Rd.; Cape Jasmine Rd.	Construct raised crosswalks, bulb-outs; install crosswalks	\$ 528,900	\$ 450,000	\$ 253,562	06/30/2018			06/29/2012	11/01/2012	12/28/2012		12/29/2014		12/28/2016
5953663	10	7	Los Angeles	Budlong Ave. between Manchester Ave. and El Segundo	Install bike lanes with various traffic calming features;	\$ 525,000	\$ 450,000	\$ 55,560	06/30/2016			06/29/2012	08/24/2012	12/28/2012		12/29/2014		12/28/2016
5953664	10	7	Los Angeles	Union Pacific Ave. between Indiana St. and Marianna	Install raised medians, speed feedback signs, and speed	\$ 264,100	\$ 237,600	\$ 197,600	06/30/2016			06/29/2012	08/24/2012	12/28/2012		12/29/2014		12/28/2016
5953665	10	7	Los Angeles	50th St W between Ave L-12 and Ave M-8, 55th St W	Construct new sidewalk, install pedestrian countdown	\$ 817,200	\$ 200,000	\$ 27,900	06/30/2019			06/29/2012	01/10/2013	12/28/2012		12/29/2014		12/28/2016
	10	8	Coachella	Van Buren St. between Ave. 50 and Ave. 52; Frederick	Construct raised crosswalks, sidewalks, curb ramps, and	\$ 497,600	\$ 447,700					06/29/2012		12/28/2012		12/29/2014		12/28/2016
	10	8	Yucaipa	Ave. E between 13th St. and Dunlap Channel multi-use	Construct sidewalks, curb and gutter, and curb ramps;	\$ 448,000	\$ 348,000					06/29/2012		12/28/2012		12/29/2014		12/28/2016
5058091	10	8	Riverside	Madison St. between Orchard St. and Delaware St.;	Install traffic signals and crosswalks, including a signalized	\$ 377,000	\$ 337,700	\$ 287,841	06/30/2018			06/29/2012	10/31/2012	12/28/2012		12/29/2014		12/28/2016
5205018	10	8	Rialto	Cedar Ave. between Merrill Ave. and Rialto Ave.	Construct sidewalks; install crosswalk and pedestrian	\$ 495,900	\$ 446,200	\$ -	06/30/2019			06/29/2012	01/04/2013	12/28/2012		12/29/2014		12/28/2016
5307022	10	8	Fontana	Randall Ave./Palmetto Ave.	Install traffic signals; safety education and	\$ 309,000	\$ 254,200	\$ -				06/29/2012	09/10/2013	12/28/2012		12/29/2014		12/28/2016
5420021	10	8	Rancho	Etiwanda Ave. between Fischer Dr. and Baseline Rd.	Construct sidewalks, curb and gutter, and curb ramps;	\$ 313,700	\$ 241,700	\$ 170,069	06/30/2019			06/29/2012	02/25/2013	12/28/2012		12/29/2014		12/28/2016
5420022	10	8	Rancho	9th St. between Hellman Ave. and Old Spur Track; Baker	Construct sidewalks	\$ 338,900	\$ 256,900	\$ 114,970	06/30/2019			06/29/2012	02/25/2013	12/28/2012		12/29/2014		12/28/2016
5441052	10	8	Moreno	Delphinium Ave. from 590' east of Perris Blvd. to 650'	Construct sidewalks, curb and gutter; install speed	\$ 463,100	\$ 416,700	\$ 261,843	06/30/2019			06/29/2012	02/25/2013	12/28/2012		12/29/2014		12/28/2016
5449029	10	8	Highland	6th St. between Del Rosa Dr. and Sterling Ave.; Elm St.	Construct sidewalks and curb ramps; install crosswalks	\$ 500,000	\$ 449,900	\$ 29,562				06/29/2012	04/27/2013	12/28/2012		12/29/2014		12/28/2016
5449030	10	8	Highland	10th St. between Central Ave. and Drummond Ave.;	Construct sidewalks and curb ramps; install in-pavement	\$ 499,100	\$ 449,000	\$ 33,960				06/29/2012	04/27/2013	12/28/2012		12/29/2014		12/28/2016
5453017	10	8	Apple Valley	Pioneer Rd. between Ramona Rd. Goshute Ave.	Construct sidewalks, curb and gutter, curb ramps, and	\$ 492,000	\$ 440,000	\$ -				06/29/2012	04/27/2013	12/28/2012		12/29/2014		12/28/2016
5466020	10	8	Yuca Valley	Sage Ave. between Onaga Trail and Yucca Trail; Onaga	Construct sidewalks, curb and gutter, and curb ramps;	\$ 447,000	\$ 399,800	\$ 361,641	06/30/2018			06/29/2012	12/01/2012	12/28/2012		12/29/2014		12/28/2016
5484004	10	8	Wildomar	Grand Ave. between Central Ave. and South Pasadena St.	Construct sidewalks	\$ 402,400	\$ 170,800	\$ 137,387	06/30/2019			06/29/2012	02/21/2013	12/28/2012		12/29/2014		12/28/2016
5486001	10	8	Eastvale	Orange St. between Calina Ln. and Scholar Way	Construct sidewalks	\$ 166,900	\$ 150,100	\$ 77,462	06/30/2019			06/29/2012	12/28/2012	12/28/2012		12/29/2014		12/28/2016
5954129	10	8	San	Pacific St. between Perris Hill Park Rd. and Glasgow Ave.	Install in-pavement crosswalk lighting and paint curb;	\$ 407,900	\$ 367,100	\$ -	06/30/2018			06/29/2012	12/01/2012	12/28/2012		12/29/2014		12/28/2016
5956213	10	8	Riverside	Ellis Ave. between Marshall St. and Cowie Ave.	Widen roadway; construct sidewalks, curb and gutter,	\$ 827,400	\$ 450,000	\$ 319,434	06/30/2019			06/29/2012	12/28/2012	12/28/2012		12/29/2014		12/28/2016
5956214	10	8	Riverside	Machado St. between Tiller Ln. and Le Harve Ave.	Widen roadway; construct sidewalks, curb and gutter,	\$ 683,000	\$ 450,000	\$ 47,645	06/30/2019			06/29/2012	12/28/2012	12/28/2012		12/29/2014		12/28/2016
5956215	10	8	Riverside	The proposed sidewalk project is located along the E and	The proposed Coahuilla St sidewalk project includes	\$ 816,100	\$ 200,000	\$ 160,302	06/30/2019			06/29/2012	02/21/2013	12/28/2012		12/29/2014		12/28/2016
5184019	10	9	Tehachapi	Curry St. between Spruce St. and Sunrise Way at Pinon	Construct sidewalks, curb and gutter, and curb ramps;	\$ 450,000	\$ 405,000	\$ 388,533	06/30/2019			06/29/2012	02/25/2013	12/28/2012		12/29/2014		12/28/2016
5399020	10	9	California City	Poppy Blvd. between Rusche Blvd. and North Loop Blvd.;	Construct multi-use path; install crosswalks	\$ 415,100	\$ 373,500	\$ 49,972	06/30/2017			06/29/2012	09/11/2012	12/28/2012		12/29/2014		12/28/2016
5439026	10	9	Mammoth	Sierra Park Rd./Meridian Blvd.; Old Mammoth Rd./Sierra	Construct multi-use path; install pedestrian activated	\$ 500,000	\$ 450,000	\$ 42,769	06/30/2019			06/29/2012	12/28/2012	12/28/2012		12/29/2014		12/28/2016
5165072	10	10	Turlock	N. Walnut Rd. between W. Christoffersen Pkwy. and	Install median with fencing; safety education and	\$ 354,900	\$ 319,300	\$ 45,408	06/30/2017			06/29/2012	10/01/2012	12/28/2012		12/29/2014		12/28/2016
5172023	10	10	Newman	Hoyer Rd. west of Silva Ave. along the school property	Construct sidewalks, curb and gutter	\$ 197,100	\$ 177,300	\$ 115,339	06/30/2017			06/29/2012	07/31/2012	12/28/2012		12/29/2014		12/28/2016
5206012	10	10	Angels Camp	Stanislaus Ave. between Pacific St. and San Joaquin Ave.	Construct sidewalks, curb ramps, and minor drainage;	\$ 500,000	\$ 450,000	\$ 446,790	06/30/2017			06/29/2012	09/01/2012	12/28/2012		12/29/2014		12/28/2016
5241045	10	10	Ceres	Moffett Rd. between Mauna Kea and Garrison St.; Rose	Install in-pavement crosswalk lighting, speed feedback	\$ 484,200	\$ 405,000	\$ 391,295	06/30/2017			06/29/2012	08/16/2012	12/28/2012		12/29/2014		12/28/2016
5244029	10	10	Patterson	American Eagle ("M") St. between Petrel Way and N. 2nd	Install crosswalks, bike lanes, safety lighting or in-	\$ 154,800	\$ 135,200	\$ -				06/29/2012	08/12/2013	12/28/2012		12/29/2014		12/28/2016
5406025	10	10	Waterford	N. Reinway Ave. between Pecan Ave. and Kadota Ave.;	Construct sidewalks, curb and gutter; install bike lanes	\$ 258,500	\$ 232,600	\$ 201,392	06/30/2018			06/29/2012	08/30/2012	12/28/2012				

State-Legislated Safe Routes to School (SR2S) Program Delivery Report

Project Listing - Sorted by District/Agency

Data as of January 7, 2016

General Project Information						Project Financial Information						Actual Project Delivery Information				
												Tracking of Project Delivery Milestones				
Project No.	Cycle	Dist	Agency	Project Location	Description of Work	Total Project Cost	Approved State Funds	Expended State Funds	Reversion Date*	CWA Status	CWA Lapsing Date	Program Release Date**	Actual Date Allocated	Allocation Date to Meet Delivery Milestone	Construction Award Date to Meet Delivery Milestone	Project Close-out Date to Meet Delivery Milestone
5207035	10	11	La Mesa	Normal Ave. between Olive Ave. and Maple Ave.; Olive	Construct sidewalks, curb ramps, and bulb-outs; install	\$ 428,400	\$ 385,500	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012	12/29/2014	12/28/2016
5211025	10	11	El Cajon	Madison Ave./Johnson Ave.	Construct sidewalks, curb and gutter, curb ramps; install	\$ 367,000	\$ 200,000	\$ 17,708	06/30/2016			06/29/2012	09/26/2012	12/28/2012	12/29/2014	12/28/2016
5381038	10	11	San Marcos	Cassou Rd. from Twin Oaks Valley Rd. to the City limits	Construct sidewalks, curb and gutter, curb ramps,	\$ 481,200	\$ 432,800	\$ 42,850	06/30/2019			06/29/2012	04/01/2013	12/28/2012	12/29/2014	12/28/2016
5429023	10	11	Santee	Prospect Ave. between Glen Oaks Way and South Slope	Construct sidewalks and curb ramps; install crosswalks	\$ 499,100	\$ 449,200	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012	12/29/2014	12/28/2016
5429024	10	11	Santee	Wethersfield Rd. in front of Carlton Oaks ES	Construct (widen) sidewalks	\$ 205,100	\$ 175,500	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012	12/29/2014	12/28/2016
5446017	10	11	Encinitas	Encinitas Blvd. from Balour Dr. to 400' south of Seeman	Construct sidewalks, retaining wall, and curb ramps;	\$ 436,600	\$ 371,100	\$ 299,641	06/30/2019			06/29/2012	01/10/2013	12/28/2012	12/29/2014	12/28/2016
5957111	10	11	San Diego	Lakeview Rd. between Ha Hana Rd. and West Lakeview	Construct sidewalks, curb and gutter, curb ramps, and	\$ 468,800	\$ 421,500	\$ 136,478	06/30/2018			06/29/2012	01/01/2013	12/28/2012	12/29/2014	12/28/2016
5957112	10	11	San Diego	Tyler St. between Sweetwater Rd. and Bancroft Dr.	Construct sidewalks, curb and gutter	\$ 709,900	\$ 450,000	\$ 45,000	06/30/2018			06/29/2012	12/01/2012	12/28/2012	12/29/2014	12/28/2016
5958083	10	11	Imperial	Arnold Rd. from Baseline Rd. 600' to the east corner of	Construct sidewalks, curb and gutter, and curb ramps;	\$ 421,900	\$ 379,700	\$ -	06/30/2019			06/29/2012	04/01/2013	12/28/2012	12/29/2014	12/28/2016
5055173	10	12	Anaheim	S. Magnolia Ave./W. Winston Rd.	Install traffic signals, pedestrian countdown heads, signs,	\$ 429,000	\$ 386,100	\$ -				06/29/2012	06/21/2013	12/28/2012	12/29/2014	12/28/2016
5055174	10	12	Anaheim	W. Lincoln Ave./S. Westchester Dr.	Install traffic signals, pedestrian countdown heads, signs,	\$ 368,000	\$ 331,200	\$ -				06/29/2012	06/21/2013	12/28/2012	12/29/2014	12/28/2016
5055176	10	12	Anaheim	E. La Palma Ave. between SR 57 and Sunkist St.	Construct sidewalks, curb and gutter, curb ramps, and	\$ 508,000	\$ 450,000	\$ -				06/29/2012	06/21/2013	12/28/2012	12/29/2014	12/28/2016
5237032	10	12	Brea	Along abandoned railroad right-of-way, between	Construct 0.8 mile central portion of "Tracks at Brea"	\$ 1,198,100	\$ 450,000	\$ -	06/30/2019			06/29/2012	12/02/2012	12/28/2012	12/29/2014	12/28/2016
5269022	10	12	Placentia	Various locations adjacent and within vicinity of 15	Install signs, pavement markings, and pedestrian	\$ 454,700	\$ 409,000	\$ -	06/30/2017			06/29/2012	11/13/2012	12/28/2012	12/29/2014	12/28/2016
5271023	10	12	Tustin	Robinson Dr./Keller Dr.; Browning Ave./Parkview Way	Install in-pavement crosswalk lighting, flashing beacons,	\$ 302,400	\$ 272,100	\$ 230,547	06/30/2018			06/29/2012	09/11/2012	12/28/2012	12/29/2014	12/28/2016
5312088	10	12	Costa Mesa	The project area is in Costa Mesa on Placentia Avenue at	The project will result in a school zone crosswalk with	\$ 169,900	\$ 138,900	\$ -	06/30/2019			06/29/2012	12/27/2012	12/28/2012	12/29/2014	12/28/2016
5328071	10	12	Garden Grove	Chapman Ave./Springdale St.	Upgrade traffic signal to include protected left-turn	\$ 105,000	\$ 94,000	\$ 94,000	06/30/2018			06/29/2012	09/14/2012	12/28/2012	12/29/2014	12/28/2016
5328072	10	12	Garden Grove	Lampson Ave./Lamplighter St.	Upgrade traffic signal to include protected left-turn	\$ 88,000	\$ 79,000	\$ 79,000	06/30/2018			06/29/2012	09/14/2012	12/28/2012	12/29/2014	12/28/2016
5338046	10	12	Westminster	Newland St./15th St.; McFadden Ave./Ward St.	Install traffic signals, signs, and striping; upgrade traffic	\$ 437,000	\$ 393,300	\$ -	06/30/2019			06/29/2012	01/03/2013	12/28/2012	12/29/2014	12/28/2016
5338047	10	12	Westminster	Edwards St. between Bolsa Ave. and Westminster Blvd.;	Install speed feedback signs, signs, and striping	\$ 358,000	\$ 322,200	\$ -	06/30/2019			06/29/2012	01/03/2013	12/28/2012	12/29/2014	12/28/2016
5955083	10	12	Orange	Gilbert St. between Ball Rd. and Katella Ave.	Construct sidewalks, curb ramps, and driveway	\$ 1,310,000	\$ 450,000	\$ -	06/30/2019			06/29/2012	12/28/2012	12/28/2012	12/29/2014	12/28/2016

\* If state funds for SR2S Program will not be expended by reversion date, refer to CWA website at <http://www.dot.ca.gov/hq/LocalPrograms/CWA/cwa.htm> for extension requirements and processing timeline.

If an agency has met a delivery milestone not reported on this status update, please contact the District Local Assistance Engineer \*\*For projects in earlier cycles, the Program Release Date shown may have been adjusted for the new program delivery requirements. See the delivery requirements on the DLA webpage for more details.