

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.2/0 01-0E7104		IN DEL NORTE COUNTY NEAR KLAMATH 1.34 MILES SOUTH OF SOUTH BANK ROAD DIR'S EMERGENCY L.B. ROADWAY AND CULVERT REPAIR	HEMMINGSEN CONTRACTING CO INC P.O. BOX 215 CRESCENT CITY, CA 95531	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$5,485,000 \$3,921,878 \$24,887	07/25/14 12/04/14 07/30/17	100% 72% OVER RUN
20.20 201130							
01-DN-101-4.4/9.4 01-0B0804 NHP-Q101-(257)E --()		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MI NORTH OF KLAMATH RIVER BRIDGE TO HIGH PRAIRIE CREEK BRIDGE AC OVERLAY	TIDEWATER CONTRACTORS, INC. PO BOX 1956 BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$3,501,448 \$1,916,960 \$0	11/07/14 11/24/14 03/18/16	66% 54% SUSPENDED
HA22							
01-DN-101-12.0/15.5 01-0F3304		IN DEL NORTE COUNTY ROUTE 101 PM 12.0-15.5 DIR'S EMERGENCY L.B. LANDSLIDES AND ASSOCIATED ROADWAY	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$255,000 \$209,700 \$0	06/15/15 07/15/15 04/29/16	0% 82%
20.10 201130							
01-DN-101-17.5/0 01-0E4504		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 2.8 MILES SOUTH OF MILL CREEK PARK ENTRANCE ROAD #8068 DIR'S EMERGENCY F.A. REPAIR SINK AND DRAINAGE FACILITIES	TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,485,000 \$420,761 \$0	03/03/14 04/07/14 04/18/16	100% 28% OVER RUN
20.20 201130							
01-DN-101-20.4/23.6 01-0E2604 HSNH-Q101-(274)E --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.1 MILE NORTH OF MILL CREEK PARK ENTRANCE TO 0.3 MILE SOUTH OF HUMBOLDT ROAD REPLACE OGAC W/DGAC & INSTALL HFST	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$3,307,123 \$2,802,535 \$0	08/19/15 09/11/15 03/31/16	82% 85%
HB1							
01-DN-101-21.2/0 01-0G0304		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.22 MILES NORTH OF CUSHING CREEK VIADUCT 01-0076 DIR'S EMERGENCY F.A. STABILIZE ROADWAY	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,985,000 \$329,901 \$0	01/15/16 03/28/16 07/30/16	0% 17%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-22.0/0 01-0B3004 STP-ER -()1 7004- E -()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.6 MI SOUTH OF HAMILTON ROAD #8070 STABILIZE ROADWAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)498-4009	\$3,427,882 \$114,661 \$102,652	10/02/15 10/14/15 12/23/16	6% 3%
HA23							
01-DN-197-5.0/0 01-0F1004		IN DEL NORTE COUNTY AT 5.0 MILES NORTH OF THE INTERSECTION OF HIGHWAY 199 AND 197 DIR'S EMERGENCY L.B. CULVERT REPLACEMENT AND SINKHOLE REPAIR	HEMMINGSSEN CONTRACTING CO., INC P.O. BOX 215 CRESCENT CITY, CA 95531	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$2,185,000 \$1,699,710 \$0	02/02/15 05/15/15 05/30/16	100% 78% OVER RUN
20.20 201130							
01-DN-199-8.7/0 01-0B3104 STP-ER -()1 9004- E -()		IN DEL NORTE COUNTY NEAR GASQUET AT 1.6 MILES NORTH OF MYRTLE CREEK BRIDGE AND ABOUT 8 MILES NORTH OF GASQUET AT 0.4 MILE SOUTH O CONSTRUCT BUTTRESSES	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,823,411 \$35,710 \$35,710	01/04/16 01/26/16 03/02/17	1% 2%
HA23							
01-DN-199-24.6/0 01-0B3204 STP-ER -()1 8004- E -()		IN DEL NORTE COUNTY NEAR PATRICK CREEK AT 2.6 MILES NORTH OF PATRICK CREEK ROAD CONSTRUCT SOLDIER PILE WALL	STEWART ENGINEERING INC P.O. BOX 990010 REDDING CA 96099		\$1,977,517 \$0 \$0	03/18/16 03/29/16	0% 0%
HA23							
01-HUM-36-16.9/0 01-0F2904		IN HUMBOLDT COUNTY ABOUT 7 MILE WEST OF BRIDGEVILLE AT 0.11 MILE WEST OF GRIZZLY CREEK STATE PARK DIR'S EMERGENCY F.A. REPAIR SLIPOUT AND RECONSTRUCT ROADWAY	FORD LOGGING, INC. DBA PACIFICKUYKENDALL, NANCY EARTHSCAPE 1225 CENTRAL AVENUE #11 MCKINLEYVILLE, CA 95519	1656 UNION STREET EUREKA, CA 95501 (707)498-0345	\$635,000 \$524,915 \$0	05/15/15 07/01/15 02/28/16	0% 83%
20.20 201130							
01-HUM-36-22.8/27.7 01-0B3404 STP-ER -()1 6004- E -()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT VARIOUS LOCATIONS FROM 1.1 MILES WEST TO 3.7 MILES EAST OF VAN DUZEN RIVER BRIDGE #04-0293 RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1020	\$1,489,626 \$0 \$0	08/20/15 09/11/15 03/24/16	0% 0% SUSPENDED
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-32.2/32.3 01-0F9404		IN HUMBOLDT COUNTY ABOUT 9 MILES EAST OF BRIDGEVILLE AT 1.3 AND 1.2 MILES WEST OF LARABEE VALLEY RD. REPAIR DRAINAGE AND SLIPOUTS	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN S 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)621-0000	\$585,000 \$77,755 \$0	12/22/15 02/12/16 04/30/16	0% 13%
20.20 201130							
01-HUM-36-35.9/35.9 01-0B3604 STP-ER19-(500)4 --() --() HA23		IN HUMBOLDT COUNTY NEAR DINSMORE AT 0.5 MILE EAST OF SOUTH FORK VAN DUZEN RIVER BRIDGE RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRARIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$1,066,950 \$0 \$0	10/07/15 10/23/15 02/16/16	0% 0% SUSPENDED
01-HUM-96-7.8/8 01-0G0804		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.27 TO 0.07 MILE WEST OF TISH TANG CAMPGROUND DIR'S EMERGENCY F.A. SLIDE REMOVAL AND STABILIZATION	R. BROWN CONSTRUCTION CO. INC P.O. BOX 406 WILLOW CREEK, CA 95573	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,635,000 \$1,101,036 \$0	01/28/16 03/17/16 04/30/16	0% 67%
20.20 201130							
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$888,270 \$0	11/25/12 01/16/13 07/25/13	100% 100% OVER RUN
20.20 201130							
01-HUM-96-8.3/8.9 01-0B03U4 HSST-RERP-(96)0 E--() --() HB1		IN HUMBOLDT COUNTY FROM 8.3 MILES EAST OF WILLOW CREEK TO 0.3 MILES WEST OF SHOEMAKER ROAD PILE WALL/HMA/GABION WALL/DRAINAGE	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)825-4747	\$5,342,383 \$31,250 \$0	10/13/15 11/02/15 01/19/17	0% 1% SUSPENDED
01-HUM-96-11.0/13.2 01-493704 HSST-P096-(056)E --() HB1		IN HUMBOLDT COUNTY IN HOOPA FROM LOOP ROAD TO 0.1 MILES WEST OF HOSTLER CREEK BRIDGE #4-294 SHOULDER WIDENING/LIGHT GUARD	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	QUINTRELL, HEIDI 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4747	\$2,007,180 \$499,521 \$55,265	06/09/15 06/25/15 06/30/16	52% 25% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-13.6/23.4 01-450904 HSST-S169-(006)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILES WEST OF PECWAN CREEK BRIDGE TO 1.0 MILES EAST OF CAPPELL BRIDGE WIDENING RDWY WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073	QUINTRELL, HEIDI 634 HWY 96 WILLOW CREEK, CA 95573 (707)825-4747	\$4,571,460 \$4,415,974 \$0	10/15/13 10/25/13 03/25/16	96% 96%
HB1							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%
20.20 201130							
01-HUM-299-5.5/11 01-0C4604 NHP-P299-(184)E --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BLUE LAKE UNDERCROSSING #4-193 TO NORTH FORK MAD RIVER BRIDGE #4-194 COLD PLANE AC/DIGOUTS/MGBR/STRIPING	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$4,900,700 \$669,786 \$0	12/09/14 01/12/15 08/03/16	54% 14% SUSPENDED
HA22							
01-HUM-299-10.7/26.1 01-0B4504 NH-ER -()1 2004- E -()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 0.5 MILE WEST TO 0.3 MILE WEST OF NORTH FORK MAD RIVER BRIDGE AND FROM 1.9 MILES WEST TO 1. REPAIR SLIDES & SLIPOUTS	MCCULLOUGH CONSTRUCTION INC 57 ALDER GROVE ROAD ARCATA CA 95521		\$1,670,653 \$0 \$0	02/01/16 02/25/16	0% 0%
HA23							
01-HUM-299-21.1/21.5 01-0A5204 HSST-P -()P 9191- E -()		IN HUMBOLDT COUNTY ABOUT 16 MILES EAST OF BLUE LAKE FROM 0.5 TO 0.9 MILE EAST OF CHEZEM ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERMAN, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207	\$2,573,844 \$3,000 \$0	07/10/15 07/28/15 07/06/16	0% 0%
HB1							
01-HUM-299-25.0/25.9 01-0A4904 HSST-PNH -()P 9196- E -()		IN HUMBOLDT COUNTY ABOUT 13 MILES WEST OF WILLOW CREEK FROM 0.4 MILES EAST TO 1.3 MILES EAST OF CHEZEM ROAD CURVE IMPROVEMENT	STEVE MANNING CONSTRUCTION, INC. 1939 PINE STREET STE B REDDING CA 96001		\$3,554,665 \$0 \$0	03/18/16 04/05/16	0% 0% SUSPENDED
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

Page 6
05/02/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-29.2/38.6 01-487404 NHP-P299-(194)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK 0.1 MILE EAST OF TITLOW HILL ROAD TO 0.2 MILES WEST OF ROUTE 96 PAVEMENT REHABILITATION	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$5,825,925 \$0 \$0	09/23/15 10/14/15 04/21/16	0% 0% SUSPENDED
HA22							
01-HUM-299-30.2/30.6 01-0A3204 HSNH-P299-(193)E --()		IN HUMBOLDT COUNTY ABOUT 9 MI WEST OF WILLOW CREEK FROM 0.3 MILE WEST TO 0.1 MILE EAST OF CEDAR CREEK ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERER, JEFFREY 5065 BOYD STREET, STE. H ARCATA, CA 95521 (707)498-3207	\$1,917,388 \$3,000 \$0	08/19/15 09/02/15 06/07/16	0% 0%
HB1							
01-HUM-299-32.0/0 01-0B4604 ER-19A7-(004)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT 1.2 MILES WEST OF EAST FORK WILLOW CREEK BR#4-115 STABILIZE ROADWAY	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	ZIMMERER, JEFFREY 5065 BOYD ROAD., STE. H ARCATA, CA 95521 (707)498-3207	\$376,972 \$360,750 \$0	03/27/15 04/17/15 04/15/16 04/27/16	100% 100%
HA23							
01-HUM-299-39.1/43 01-0E5204		IN HUMBOLDT COUNTY ON ROUTE 299 NEAR WILLOW CREEK FROM .3 MILES EAST OF ROUTE 96 TO SOUTH FORK TRINITY RIVER BRIDGE OVERLAY	MERCER FRASER COMPANY 77 W SECOND ST EUREKA CA 95501		\$1,240,954 \$0 \$0	03/16/16 04/12/16	0% 0%
HM1							
01-HUM-999-/0 01-0B2404		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4887	\$877,884 \$0 \$0	06/16/15 07/01/15 02/05/16	0% 0%
HM							
01-HUM-999-/0 01-463924 HSST-PG -()X 3035- E -()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS ON ROUTES 36, 96, 169, 211, 254 & 255 RECONSTRUCT GUARD RAILING	APEX FENCE COMPANY INC 19896 ALEXANDER AVE ANDERSON CA 96007	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA CA 95540 (707)725-1020	\$4,097,372 \$22,675 \$22,675	08/25/15 10/06/15 12/09/16	0% 1% SUSPENDED
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-/55 01-0F9504		IN MENDOCINO COUNTY ON ROUTE 1 FROM THE SONOMA/MENDOCINO COUNTY LINE TO CASPAR VISTA POINT DIR'S EMERGENCY F.A. REMOVE AND DISPOSE OF HAZARD TREES	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	MALMBERG, CLAYTON 6301 N. STATE REDWOOD VALLEY, CA 95482 (707)485-1841	\$835,000 \$691,847 \$0	01/07/16 03/15/16 03/07/16	100% 83%
20.20 201130							
01-MEN-20-7.1/23 01-4939U4 STP-X045-(026)E --()		IN MENDOCINO COUNTY ON ROUTES 20 & 162 AT VARIOUS LOCATIONS CONSTRUCT TURNOUTS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482		\$1,165,213 \$0 \$0	08/20/15 09/02/15 01/29/16	0% 0% SUSPENDED
01-MEN-101-34.0/99.2 01-0E2804 HSNH-000C-(423)E --()		IN HUMBOLDT & MENDOCINO COUNTIES ON ROUTE 101 AT VARIOUS LOCATIONS INSTALL CENTERLINE & SHOULDER	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742		\$699,861 \$0 \$0	03/01/16 03/29/16	0% 0%
HB1							
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$171,449,547 \$152,013,725 \$1,289,546	07/26/12 08/31/12 03/03/17	69% 89%
HE14 SWPPP							
01-MEN-101-45.0/50.8 01-262024 ACNH-Q101-(203)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR CONSTRUCT WETLANDS	SIERRA VIEW LANDSCAPE, INC. DBA RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$4,426,820 \$3,810,203 \$0	08/05/14 09/24/14 12/17/15	100% 96% OVER RUN
20.10 075600							
01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	THANGAVELAUTHAM, RAGUPARAN 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$4,275,232 \$55,500 \$0	07/01/15 07/16/15 09/21/20	4% 1%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --()		IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS CONSERVATION FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	HANFORD APPLIED RESTORATION & 23195 MAFFEI RD. SONOMA CA 95476	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$14,843,567 \$5,778,667 \$137,071	04/15/15 05/07/15 07/14/20	16% 39%
01-MEN-101-46.3/46.4 01-0E9704		IN MENDOCINO COUNTY IN WILLITS AT 0.08 MILE SOUTH OF EAST VALLEY ROAD DIR'S EMERGENCY F.A. REPAIR BANK EROSION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN, CA 94568	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$1,185,000 \$118,390 \$0	12/23/14 01/27/15 04/30/16	0% 10%
20.20 201130							
01-MEN-101-64.7/81.4 01-4154U4 NHP-Q101-(259)E --()		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM LONG VALLEY CREEK BRIDGE #10-099 TO RAMSEY RD & FROM 4.1 MI NORTH OF HUNTSMAN WAY TO 0.2 COLD PLANE AC, RHMA OVERLY, STRIPNG	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,322,953 \$7,999,434 \$756,515	12/24/14 01/16/15 05/18/16	85% 94%
01-MEN-101-82.5/8.3 01-0F3704		IN MENDOCINO COUNTY ON ROUTE 101 ABOUT 13 MILES NORTH OF LAYTONVILLE AT THE EMPIRE CAMP REST AREA DIR'S EMERGENCY F.A. REPLACE DAMAGED WATER TANK	ERNEST M WIPF WIPF CONSTRUCTION P.O. BOX 234 UKIAH, CA 95482	PERRIN, KATHARINE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-6623	\$270,000 \$71,206 \$0	06/12/15 08/17/15 03/09/16	100% 26%
20.20 201130							
01-MEN-101-91.3/100.1 01-0E9804 STP-NH -()Q 1287-E -()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.6 MILE SOUTH OF JITNEY GULCH BRIDGE 77 WEST SECOND STREET TO SOUTH FORK EEL RIVER BRIDGE NO 10- 0300 MAINTENANCE OVERLAY	MERCER FRASER COMPANY EUREKA CA 95501		\$2,198,594 \$0 \$0	03/18/16 04/15/16	0% 0%
HM1							
01-MEN-101-/106.8 01-0F1804		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE AC SURFACING	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482		\$892,947 \$0 \$0	03/10/16 03/22/16	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-128-.2/11.1 01-378174 STP-P128-(056)E --()		IN MENDOCINO COUNTY NEAR NAVARRO FROM WYLATTI RESOURCE MANAGEMENT, EAST OF ROUTE 1 TO WEST OF FLYNN CREEK BRIDGE REHAB CULVERTS CULVERT REHABILITATION	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO CA 95428	KRUEGER, GRANT MICHAEL 925 NORTH FRANKLIN ST. FORT BRAGG, CA 95437 (707)498-3067	\$1,453,898 \$0 \$0	12/18/15 01/29/16 10/06/16	0% 0% SUSPENDED
HA42							
01-MEN-162-.1/9 01-0F0204		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$276,567 \$0	01/07/15 03/09/15 02/19/15	0% 49%
20.20 201130							
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
20.20 201130							
01-MEN-253-6.9/0 01-0B5704 ER-19B4-(004)E --()		IN MENDOCINO COUNTY ABOUT 7 MILES EAST OF BOONVILLE AT 3.4 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT SOLDIER PILE WALL	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS CA 95490	PERRIN, KATHARINE 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8626	\$2,512,668 \$0 \$0	08/13/15 09/02/15	0% 0%
HA23							
01-MEN-270-18.4/20.3 01-0G0204		IN MENDOCINO COUNTY AT MCCOY CREEK SIDEHILL VIADUCT AND AT 2.3 MILES SOUTH OFSOUTH FORK EEL RIVER BRIDGE DIR'S EMERGENCY F.A. REPAIR VIADUCT, SLOPE, DRAINAGE AND SLIPOU	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$735,000 \$547,356 \$0	01/20/16 03/11/16 03/30/16	75% 74%
20.20 201130							
01-TRI-299-8.0/15 01-0F0904 STP-NH -()P 9195-E -()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.6 MILES EAST OF GRAY CREEK BRIDGE TO 0.9 MILE EAST OF TRINITY RIVER BRIDGE NO 05-0006 OVERLAY	MERCER FRASER COMPANY 77 W SECOND ST EUREKA CA 95501		\$2,125,670 \$0 \$0	03/10/16 04/12/16	0% 0%

HM1

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-0E5404		IN DEL NORTE, HUMBOLDT, MENDOCINO, AND LAKE COUNTIES, AT VARIOUS MAINTENANCE STATIONS AND REST AREAS THROUGHOUT DIST 1 DIR'S EMERG REPLACE LEAKING WATER STORAGE TANKS	WHITSON, INC, P.O. BOX 240 WILLOW CREEK, CA 95573	RODRIGUEZ, JOAQUIN, S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$804,230 \$411,001 \$0	03/30/15 06/19/15 02/28/16	0% 51%
20.20 201131							

Totals: Authorized Final Amt: \$343,917,082 Completed to Date: \$227,969,643 Work This Month: \$3,455,257

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$1,490,524 \$1,539,482 \$0	06/11/13 07/08/13 06/30/16	97% 97%
							SUSPENDED
02-LAS-139-53.0/57 02-0H9404		IN LASSEN COUNTY ABOUT 53 MILES NORTH OF SUSANVILLE FROM 0.9 MILE SOUTH TO 3.2 MILES NORTH OF HAYDEN HILL ROAD. AC OVERLAY	S.T.RHOADES CONSTRUCTION INC. 8585 COMMERCIAL WAY REDDING CA 96002		\$1,319,206 \$0 \$0	02/10/16 02/26/16	0% 0%
02-LAS-299-12.2/18.5 02-1H0404		IN LASSEN COUNTY AT AND NEAR BIEBER FROM PIT RIVER OVERFLOW BRIDGE 07-0002 TO 0.3 MILE WEST OF BOYD HILL LOOKOUT ROAD. AC OVERLAY	EAGLE PEAK ROCK & PAVING 886 FITCH RD ALTURAS CA 96101		\$1,110,038 \$0 \$0	03/15/16 04/05/16	0% 0%
02-LAS-395-36.4/47 02-1H0004 STPN-H -()P 5258- E -()		IN LASSEN COUNTY AT AND NEAR MILFORD Q & D CONSTRUCTION, INC. FROM 3.0 MILES SOUTH OF MILFORD GRADE ROAD TO 1.8 MILES SOUTH OF LAKECREST DRIVE.	MILFORD Q & D CONSTRUCTION, INC. 1050 S. 21ST STREET SPARKS NV 89431		\$3,276,000 \$0 \$0	03/04/16 04/15/16	0% 0%
02-LAS-395-49.5/49.6 02-0H7104		IN LASSEN COUNTY ABOUT 8 MILES NORTH OF MILFORD AT THE HONEY LAKE SAFETY ROADSIDE REST AREA DIR'S EMERGENCY L.B. INSTALL WELL, PUMP, FILTER, PLUMBING & ELE	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$524,000 \$522,057 \$0	04/08/15 06/08/15 01/19/16	100% 100%
20.20 201131							
02-LAS-395-49.6/0 02-4E6904 NHPG-000C-(421)E --()		* REHABILILATE WASTE WATER SYSTEM	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)257-7382	\$1,890,029 \$0 \$0	01/08/16 02/04/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-395-61.6/76.6 02-3C0714 NHP-P395-(246)E --()		IN LASSEN COUNTY AT AND NEAR LASSEN COUNTY AT AND NEAR JOHNSTONVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF BANGHAM LANE REHABILITATE ROADWAY.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$12,591,449 \$13,440,770 \$0	06/25/14 07/21/14 03/25/16 03/30/16	100% 100% COMPLETED
HA23							
02-MOD-139-10.7/28 02-4E4404 NHP-P139-(021)E --()		IN MODOC COUNTY ABOUT 17 MILES SOUTH OF NEWELL FROM 0.1 MILE NORTH OF BOLES ROAD TO 0.1 MILE SOUTH OF PEREZ ROAD. PAVEMENT REHABILITATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STSTE HWY 89 N BURNEY CA 96013	BAILEY, JOHN 1031 BUTTE STREET REDDING CA 96001 (530)949-2340	\$18,756,000 \$197,765 \$89,250	11/24/15 12/10/15 09/06/16	0% 1% SUSPENDED
02-MOD-299-52.2/54.7 02-4G2204		IN MODOC COUNTY NEAR CEDARVILLE FROM 4.7 MILES WEST TO 2.1 MILES WEST OF PATTERSON STREET. PAVEMENT REHAB	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013		\$1,146,875 \$0 \$0	02/24/16 03/08/16	0% 0%
02-PLU-70-46.2/53.5 02-1H0104 STPP-070 -(131)E --()		IN PLUMAS COUNTY NEAR QUINCY FROM 0.1 MILE WEST OF CLOUGH STREET TO 0.3 MILE WEST OF QUINCY-LAPORTE ROAD. AC OVERLAY	SIERRA NEVADA CONSTRUCTION 2055 E. GREG STREET SPARKS NE 89431		\$2,206,007 \$0 \$0	03/30/16 04/12/16	0% 0%
02-PLU-89-35.5/42.2 02-0H9804		IN PLUMAS COUNTY ABOUT 6 MILES NORTH OF CANYON DAM FROM 2.4 MILES SOUTH OF HUMBOLDT ROAD TO ROUTE 36. MILL AND FILL	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013		\$1,639,730 \$0 \$0	02/17/16 03/03/16	0% 0%
02-SHA-5-.1/0 02-0E0904 NHPI-005 -()8 355- E -()		IN SHASTA COUNTY ABT 8 MI N OF SHASTA LAKE CTY AND NEAR LAKEHEAD FRM TURNTABLE BAY O/C TO 0.1 MI N OF O'BRIEN SRRA & FRM 0.4 MI S BRIDGE REPLACEMENT/SEISMIC RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)949-2340	\$25,571,140 \$487,282 \$311,894	02/03/16 02/17/16 08/28/18	1% 2%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2971	\$130,871,616 \$112,624,867 \$1,971,799	09/25/09 10/14/09 11/01/16	100% 86% OVER RUN
02-SHA-273-15.0/15.8 02-3E8004 NHP-P273-(012)E --()		IN SHASTA COUNTY IN REDDING FROM WYNDHAM LANE TO PARKVIEW AVENUE CONSTRUCT & MODIFY ADA CURB RAMPS.	STIMPEL-WIEBELHAUS ASSOCIATES INC. P.O. BOX 492335 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$887,036 \$797,727 \$0	08/31/15 09/14/15 03/30/16 04/21/16	100% 90% OVER RUN
02-SHA-299-.3/7.1 02-3E4104 NHP-P299-(185)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST OF REDDING FROM 0.3 MILE EAST OF TRINITY COUNTY LINE TO 0.9 MILES WEST OF CRYSTAL CREEK ROAD HIGHWAY REALIGNMENT	WEST STEVE MANNING CONSTRUCTION, INC. PO BOX 491660 REDDING CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$28,405,495 \$18,644,259 \$873,695	12/22/14 01/12/15 12/28/16	31% 63%
02-SHA-299-18.4/18.7 02-4G4804 NHP-P299-(186)E --()		IN SHASTA COUNTY AT SHASTA FROM 0.1 MILE WEST OF FRENCH ALLEY TO RED BLUFF ROAD. CONSTRUCT SIDEWALKS	RTA CONSTRUCTION, INC. 9614 TANQUERAY COURT REDDING CA 96003	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$1,849,622 \$1,721,625 \$0	11/24/14 12/19/14 04/06/16	93% 94%
02-SHA-299-47.5/48.1 02-4E8904 HSST-P -()P 9192- E -()		IN SHASTA COUNTY NEAR INGOT FROM 5.0 MILES TO 4.3 MILES WEST OF BUZZARD ROOST ROAD. CURVE IMPROVEMENT	J. F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$2,053,967 \$64,804 \$4,767	08/20/15 09/02/15 08/01/16	5% 3% SUSPENDED
02-SHA-299-88.7/89.2 02-4G6504		IN SHASTA COUNTY NEAR FALL RIVER MILLS FROM 2.1 MILES TO 1.5 MILES WEST OF FALL RIVER GOLF ROAD IMPROVE CLEAR RECOVERY ZONE. WIDEN	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002		\$496,118 \$0 \$0	03/01/16 03/22/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

Page 15
05/02/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-911-/0 02-0H2904		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. INSTALL RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$556,330 \$2,300 \$0	08/13/15 09/03/15 07/12/16	0% 0% SUSPENDED
02-SHA-999-999.0/999 02-0H9704 STP-X002-(039)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS. ASPHALT RUBBER SEAL COAT	TELFER PAVEMENT TECHNOLOGIES, LLC. 4522 PARKER AVE BLDG700 #350 MCCLELLAN CA 95652		\$2,069,996 \$0 \$0	02/18/16 03/03/16	0% 0%
02-SIS-3-.4/6.9 02-0H9604		IN SISKIYOU COUNTY NEAR CALLAHAN FROM TRINITY COUNTY LINE TO EAST FORK SCOTT RIVER BRIDGE. CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354		\$677,689 \$0 \$0	02/18/16 03/03/16	0% 0%
02-SIS-5-7.2/0 02-2E8004		IN SISKIYOU COUNTY NEAR DUNSMUIR AT DUNSMUIR GRADE COMMERCIAL VEHICLE ENFORCEMENT FACILITY. IMPROVE TRUCK INSPECTION FACILITY	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973		\$5,989,908 \$0 \$0	02/11/16 02/25/16	0% 0%
02-SIS-5-10.7/19.5 02-4G8204 STPI-005 -()9 175- E -()		IN SISKIYOU COUNTY IN AND NEAR WEED FROM 0.2 MILE NORTH OF LAKE STREET OVERCROSSING TO 0.3 MILE SOUTH OF ROUTE 265. ROADWAY REHABILITATION	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	MALLORY, NICOLE 1625 MOTT ROAD, MT. SHASTA, CA 96067 (530)235-9814	\$24,892,817 \$0 \$0	12/18/15 01/07/16	0% 0%
02-SIS-5-68.3/0 02-3E7304 STPI-005 -(173)E --()		IN SISKIYOU COUNTY ABOUT 19 MILES NORTH OF YREKA AT HILT ROAD OVER- CROSSING. REPLACE BRIDGE	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	LOADER, MARK 1031 BUTTE STREET REDDING CA 96001 (530)276-7541	\$4,651,059 \$2,522,972 \$632,451	05/15/15 06/09/15 09/19/16	49% 54%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

Page 17
05/02/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-32-21.5/24.9 02-4G3304		IN TEHAMA COUNTY ABOUT 15 MILES OF FOREST RANCH FROM DEER CREEK BRIDGE TO ROUTE 36 CAPM PAVEMENT PRESERVATION	EAST DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020		\$889,228 \$0 \$0	01/25/16 02/09/16	0% 0%
02-TRI-3-/4.8 02-0H9904		IN TRINITY COUNTY AT AND NEAR PEANUT FROM ROUTE 36 TO 0.1 MILE NORTH OF DOBBINS GULCH BRIDGE. AC OVERLAY	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$1,030,486 \$0 \$0	02/18/16 03/03/16 05/09/16	0% 0% SUSPENDED
02-TRI-299-.4/.8 02-2E3504 HSNH-P299-(175)E --()		IN TRINITY COUNTY NEAR SALYER FROM 0.7 MILE TO 0.2 MILE WEST OF CAMPBELL RIDGE ROAD CURVE IMPROVEMENT WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-3207	\$4,287,023 \$4,103,850 \$13,720	07/19/13 08/07/13 05/11/16	95% 95% SUSPENDED
02-TRI-299-12.3/12.9 02-2H2304		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD DIR'S EMERGENCY F.A. REMOVE LOOSE SOIL GRADE SLOPE	J.F. SHEA CONSTRUCTION, INC 17400 CLEAR CREEK ROAD REDDING, CA 96002	BLINE, JEFF 1635 UNDERWOOD MTN BURNT RANCH, CA 95527 (530)629-3135	\$1,285,000 \$571,610 \$46,193	11/20/15 02/16/16 05/31/16	100% 44% OVER RUN
20.20 201130							
02-TRI-299-12.3/12.9 02-3E7904 HSNH-P299-(182)E --()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD. CURVE IMPROVEMENT	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	BLINE, JEFF 1635 UNDERWOOD MTN. BURNT RANCH, CA 95527 (530)629-3135	\$5,325,324 \$4,366,184 \$131,246	09/24/14 10/08/14 06/07/16	82% 73%
02-TRI-299-36.9/53.5 02-3E7714 STP-P299-(189)E --()		IN TRINITY COUNTY AT AND NEAR JUNCTION CITY AND WEAVERVILLE FROM NORTH FORK TRINITY RIVER BRIDGE TO 0.1 MILE EAST OF INDUSTRIAL PA HMA PAVING, ADA RAMPS, POLY CONCRTE	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$9,625,050 \$1,957,686 \$482,640	06/25/15 07/16/15 07/14/16	51% 20% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-4F6104 NHP-000C-(397)E --()		IN SHASTA AND SISKIYOU COUNTIES ON ROUTE 5 FROM HARTNELL AVENUE OVERCROSSING TO GIBSON ROAD OVERCROSSING AND ON ROUTE 5 FROM SISK POLYESTER CONCRETE OVERLAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$4,067,419 \$2,395,774 \$200,053	07/06/15 07/23/15 07/06/16	36% 58% SUSPENDED
02-VAR--/0 02-0H7004		VARIOUS COUNTIES, VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPLACE IRRIGATION SYSTEMS	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89N BURNEY, CA 96013	LOADER, MARK 1745 S. MAIN STREET YREKA, CA 96097 (530)225-3073	\$555,000 \$517,397 \$0	04/08/15 06/08/15 03/28/16	100% 93% OVER RUN
20.20 201131							
02-VAR--/0 02-4E8124 ACST-P000-(396)E --()		IN BUTTE, LASSEN, PLUMAS, AND SHASTA COUNTIES AT VARIOUS WIDEN, PAVE & LIGHTING	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)527-8417	\$2,992,896 \$1,465,723 \$15,461	06/30/15 08/04/15 08/08/16	44% 48% SUSPENDED
02-VAR--/0 02-1H1204		IN LASSEN, SHASTA, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. REPLACE PAVEMENT MARKERS.	CAL STRIPE INC. 2040 E. STEEL ROAD COLTON CA 92324		\$279,500 \$0 \$0	02/05/16 02/25/16	0% 0%
02-VAR--/0 02-0H2104 HSST-PG -()0 C417- E -()		IN SHASTA, SISKIYOU AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. INSTALL OVERHEAD/ROADSIDE SIGNS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070		\$1,959,002 \$0 \$0	02/05/16 02/25/16	0% 0%
02-VAR--/0 02-2H0804		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. GRIND BRIDGE SURFACE	TULLIS, INC. P.O. BOX 493416 REDDING, CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$685,000 \$0 \$0	01/29/16 04/06/16	0% 0%
20.80 315000							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$735,000 \$471,093 \$0	09/22/14 11/06/14 06/29/16	100% 64% OVER RUN
20.20 201130							
02-VAR--/0 02-4E8114 STP-000C-(375)E --()		IN PLUMAS, SISKIYOU, AND TRINITY COUNTIES AT VARIOUS LOCATIONS. HMA, AGGREGATE BASE, ELECTRIC, EXCAV	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$1,885,761 \$1,927,389 \$0	09/30/14 10/16/14 03/21/16 04/26/16	99% 99%
02-VAR--/0 02-1H9604		SIS, SHA TEH I-5 VARIOUS DIR'S EMERGENCY L.B. UPGRADE IRRIGATION SYSTEMS	MEYERS EARTHWORK, INC. P.O. BOX 493730 REDDING, CA 96049	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	\$449,000 \$442,737 \$0	09/10/15 10/30/15 04/29/16	100% 99% OVER RUN
20.20 201130							

Totals: Authorized Final Amt: \$328,798,932 Completed to Date: \$179,200,715 Work This Month: \$5,001,142

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

Page 20
05/02/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-19.0/23.9 03-0G1104 STP-P032-(043) --()		NEAR CHICO FROM LA CASTANA DRIVE TO NOPEL AVE RUBBERIZED HOT MIX ASPHALT OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$2,460,864 \$0 \$0	03/10/16 03/22/16	0% 0%
03-BUT-70-14.8/14.8 03-0G2904		IN BUTTE COUNTY IN OROVILLE AT FEATHER RIVER BRIDGE PAINT 2 BRIDGES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502		\$1,284,575 \$0 \$0	03/25/16 04/15/16	0% 0%
03-BUT-70-24.3/0 03-0F6904 BRST-P070-(100)E --()		ABOUT 9.5 MILES EAST OF OROVILLE AT FLAG CANYON CREEK BRIDGE 12-140 REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$2,699,966 \$865,724 \$672,451	05/18/15 06/11/15 11/01/16	8% 32%
HA21							
03-BUT-99-30.1/T37.5 03-2F3304 NHP-P099-(586) --()		IN AND NEAR CHICO FROM 0.5 MILE SOUTH OF SKYWAY OVERCROSSING TO 0.2 MILE SOUTH OF GARNER LANE RHMA-O (OGFC) AND HMA-A OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$9,032,037 \$2,494,549 \$465,547	09/29/15 10/14/15 08/15/16	0% 27% SUSPENDED
HA22							
03-BUT-99-33.8/35.3 03-0H9404		IN BUTTE COUNTY ON ROUTE 99 FROM 0.05 MILE SOUTH OF LINDO CHANNEL TO E LASSEN AVENUE UNDERCORSSING DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD. STE 120 SACRAMENTO, CA 95834 (916)263-4912	\$795,000 \$304,068 \$241,768	08/17/15 10/27/15 05/31/16	0% 38%
20.20 201130							
03-BUT-99-40.6/40.8 03-1F4204 HSNH-P099-(582)E --()		NEAR CHICO AT THE ROCK CREEK BRIDGE #12-27 SHOULDER WIDENING ON STRUCTURE	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$3,130,144 \$217,153 \$0	05/13/15 06/09/15 02/02/17	0% 7% SUSPENDED
HBI							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-162-18.0/22.7 03-0G3604		IN BUTTE COUNTY IN AND NEAR OROVILLE FROM LOWER WYANDOTTE ROAD TO SADDLE DRIVE RUBBERIZED HOT MIX ASPHALT (GAP	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694		\$1,147,082 \$0 \$0	02/05/16 02/18/16	0% 0%
03-COL-5-22.3/0 03-4M2004		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
HM3H							
03-COL-45-24.6/28.8 03-0G4704		IN COLUSA COUNTY ABOUT 4.4 MILES NORTH OF COLUSA FROM MAXWELL ROAD TO 0.5 MILE NORTH OF PACKER ROAD COLD IN-PLACE RECYCLING &	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$2,030,413 \$0 \$0	03/22/16 04/05/16	0% 0%
03-ED-49-14.9/15.1 03-2F6004		IN PLACERVILLE, AT THE INTERSECTION OF SPRING STREET AND ROUTE 50; ALSO AT THE INTERSECTION OF SPRING STREET AND COLOMA STREET. UPGRADE CURB RAMPS, SIDEWALK AND	ROBERT J. FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$857,316 \$1,500 \$1,500	09/04/15 09/23/15 08/02/16	0% 0% SUSPENDED
HB71							
03-ED-49-23.9/35 03-3F6704 STP-P049-(159) --()		ABOUT 9 MILES NORTH OF PLACERVILLE FROM LOTUS ROAD TO 0.5 MILE NORTH OF ROUTE 193 PAVEMENT OVERLAY	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$5,704,282 \$5,085,450 \$0	12/03/14 12/19/14 03/04/16 03/29/16	100% 100% OVER RUN
HA22							
03-ED-50-36.7/0 03-0H1304		IN ED CO NEAR POLLOCK PINES ON ROUTE 50 AT BRIDAL VEIL FALLS DIR'S EMERGENCY F.A. CULVERT REPAIR	R A NEMETZ CONSTRUCTION CO., INC. P.O. BOX 5306 GALT, CA 95632	NANUGONDA, VEERA 3065 BLAIRS LANE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)218-4803	\$385,000 \$195,987 \$0	11/14/14 01/15/15 03/23/15	0% 51%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$11,986,528 \$7,391,419 \$153,516	09/26/14 10/10/14 09/19/16	52% 61% SUSPENDED
HA42 HA22 HB4N							
03-ED-89-13.8/18 03-1A8434 STP-P089-(112) --()		NEAR SOUTH LAKE TAHOE FROM CASCADE ROAD TO UPPER EMERALD BAY ROAD COLD PLAN AC/HMA CONCRETE/CULVERT	DON GARCIA EXCAVATING & PAVING, INC. P O BOX 7176 SOUTH LAKE TAHOE CA 96158	MONTPLAISIR, JARET 10960 WEST RIVER ST. STE 101A TRUCKEE, CA 96161 (530)682-5837	\$8,171,152 \$14,835 \$14,835	09/09/15 10/14/15 07/27/17	0% 0% SUSPENDED
HA42 HA22 HB4N							
03-ED-89-24.9/27.2 03-1A8454 STP-P089-(114) --()		NEAR TAHOMA FROM MEEKS CREEK BRIDGE TO WILSON AVENUE. STORM WATER MITIGATION COLD PLANE, HMA, CULVERT REHAB	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95617	MONTPLAISIR, JARET 10960 W. RIVER ST, STE 101A TRUCKEE CA 96161 (530)682-3562	\$4,148,541 \$3,506,824 \$0	01/14/15 02/03/15 05/27/16	94% 84% SUSPENDED
HA42 HB4N HA22							
03-ED-193-10.1/10.1 03-2F7204 STP- () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100% SUSPENDED
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- () --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29% SUSPENDED
20.20 201130							
03-GLE-5-24.8/28.6 03-0F3704 IMNH-P () 0		IN GLENN COUNTY NEAR ORLAND AT VARIOUS LOCATIONS FROM COUNTY ROAD 16 OVERCROSSING TO COUNTY ROAD 3 OVERCROSSING LOWER ROADWAY PROFILE TO IMPROVE	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)218-3679	\$4,175,783 \$691,606 \$661,104	12/02/15 12/17/15 09/15/16	9% 17% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
7097-	-()						
HA42							
03-GLE-32-1.3/4.3 03-0G3804		IN GLENN COUNTY IN AND NEAR ORLAND FROM M1/2 TO 0.3 MILE WEST OF COUNTY RR. RHMA OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCT 1764 SKYWAY CHICO CA 95928		\$900,822 \$0 \$0	03/10/16 03/22/16	0% 0%
HM1							
03-NEV-20-25.8/32 03-4M4504		IN NEVADA COUNTY NEAR NEVADA CITY AT VARIOUS LOCATIONS FROM 2.5 MILES EAST OF SCOTT'S FLAT ROAD TO 0.2 MILE EAST OF WASHINGTON ROAD CULVERT REHABILITATION	MICHELS CORPORATION DBA MICHELS PIPELINE CONSTRUCTION 1715 16TH STREET SE SALEM OR 97302		\$349,941 \$0 \$0	03/14/16 04/05/16	0% 0%
HM2C							
03-NEV-49-15.1/21.8 03-0G3304 STP-P049-(168) --()		IN NEVADA COUNTY IN AND NEAR NEVADA CITY FROM 0.1 MILE SOUTH OF COYOTE STREET TO OLD DOWNIEVILLE HIGHWAY AND FROM 0.1 MILE SOUTH O RUBBERIZED HOT MIX ASPHALT - GAP	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 ST350 MCCLELLAN CA 95652	JOHNSON, JEFF 138 NEW MOHAWK RD., STE. B NEVADA CITY, CA 95959 (530)632-6714	\$1,898,301 \$0 \$0	03/10/16 03/22/16	0% 0%
03-PLA-65-4.8/12.5 03-4F0204 NHP-PO65-(103) --()		IN PLACER COUNTY FROM ROUTE 65/80 SEPARATION IN ROSEVILLE TO 0.3 MILE NORTH OF TWELVE BRIDGES DRIVE OVERCROSSING IN LINCOLN RHMA-O (OGFC) AND HMA-A OVERLAY	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	DELONG, ERIC 2520 WARREN DRIVE, STE. A ROCKLIN, CA 95677 (916)624-2932	\$7,143,000 \$34,625 \$34,625	12/16/15 01/07/16 07/05/16	0% 0% SUSPENDED
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --()		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$21,919,921 \$18,161,674 \$1,315,639	01/28/14 02/21/14 07/06/16	77% 82%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							
03-PLA-80-35.1/38 03-1F4004 NHIM-D -()0 4194- -()		IN PLACER COUNTY NEAR COLFAX FROM LONG RAVINE UP TO 0.4 MILES EAST OF MAGRA ROAD OVERCROSSING WIDENING EASTBOUND ROADWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661		\$32,226,146 \$0 \$0	03/10/16 04/05/16	0% 0%
HB4N							
03-PLA-80-54.7/54.7 03-1H4904		IN PLACER COUNTY NEAR EMIGRANT GAP AT PUTTS LAKE UNDERCROSSING DIR'S EMERGNECY F.A. REPLACE CROSS CULVERT	LORANG BROTHERS CONSTRUCTION, INC. 1175 S. AUBURN STREET COLFAX, CA 95713	ZINK, PHIL 33 DEPOT ST. P.O. 1807 COLFAX, CA 95713 (530)628-7747	\$295,000 \$0 \$0	02/11/16 04/20/16	0% 0%
20.20 201130							
03-PLA-80-69.3/69.8 03-0G3504		IN PLACER COUNTY NEAR KINGVALE FROM 0.1 MILE EAST OF KINGVALE UNDERCROSSING TO NEVADA COUNTY LINE INDIVIDUAL SLAB REPLACEMENT (RAPID	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	WARD, DONALD 33 DEPOT STREET COLFAX, CA 95713 (916)801-3478	\$348,170 \$0 \$0	02/17/16 03/08/16	0% 0%
03-PLA-89-9.0/12.5 03-0G4504 STP-P089-(117) --()		IN PLACER COUNTY NEAR TAHOE CITY FROM 0.5 MILE NORTH OF ROUTE 28 TO 0.1 MILE NORTH OF ALPINE MEADOWS ROAD COLD PLANE ASPHALT CONCRETE	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206		\$1,280,397 \$0 \$0	03/25/16 04/15/16	0% 0%
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --() HA23 SWPPP		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,703,505 \$19,628,177 \$115,621	04/10/12 04/27/12 09/22/16	69% 57% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-193-4.4/5.4 03-4E8604 HSST-P -(193) 2--() --() HB1		NEAR LINCOLN FROM 0.1 MILE WEST TO 0.9 MILE EAST OF CLARK TUNNEL ROAD CURVE IMPROVEMENTS AND WIDENING	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN CA 95677 (916)624-2851	\$5,494,812 \$564,004 \$85,557	09/08/15 09/23/15 01/09/17	11% 10%
03-PLA-267-/6.8 03-2F2904 STP-P267-(022) --() HA22		NEAR TRUCKEE FROM NEVADA COUNTY LINE TO BROCKWAY SUMMIT PAVEMENT REHAB	TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616	JOHNSON, JEFF 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,242,838 \$3,213,272 \$4,838	12/08/14 12/31/14 04/27/16	90% 93% SUSPENDED
03-SAC-0-/0 03-1H3004 20.20 201010		IN SACRAMENTO COUNTY ON ROUTES 5, 50, 51 AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. PLACE HIGH FRICTION SURFACE TREATMENT	AMERICAN CIVIL CONTRACTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4926	\$785,000 \$706,449 \$0	10/28/15 03/11/16 11/21/15	100% 90%
03-SAC-5-1.0/1 03-3F8304 STP-000C-(428) --()		IN NINE COUNTIES (BUTTE, COLUSA, EL DORADO, NEVADA, PLACER, SACRAMENTO, SUTTER, YUBA AND YOLO) AND ON ELEVEN ROUTES (5,28,32,50,51	MAY-HAN ELECTRIC INC., DBA M & M ELECTRIC 1600 AUBURN BLVD SACRAMENTO CA 95815		\$2,585,110 \$0 \$0	03/25/16 04/25/16	0% 0%
03-SAC-5-20.0/25 03-3F1704 NH-000C-(392) --() HB1		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ROADSIDE PAVEMENT AND SAFE ACCESS	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260 SACRAMENTO CA 95826	SCOTT, JEFF 3855 N. FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916)263-4931	\$2,704,024 \$382,200 \$0	07/16/15 08/04/15 03/01/16	30% 14%
03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --() HA42		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	SACRAMENTO ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,297,802 \$975,854 \$0	12/12/14 12/31/14 02/16/16	100% 75% OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-32.5/32.7 03-2F6304 IMNH-P -()0 6344- -()		IN SACRAMENTO COUNTY NEAR FROM EAST OF POWERLINE ROAD TO WEST OF AIRPORT BOULEVARD. CREATE A LONGER DECELERATION LANE	SACRAMENTO 11555 DUBLIN BLVD DUBLIN CA 94568	DESILVA GATES CONSTRUCTION LP	\$958,858 \$0 \$0	11/16/15 12/07/15	0% 0% SUSPENDED
03-SAC-5-/0 03-0G0404		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$808,808 \$0 \$0	03/25/16 04/12/16	0% 0%
03-SAC-5-/0 03-2F5404		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ADD/RELOCATE/REPLACE FRWY LIGHTING	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624		\$507,688 \$0 \$0	04/05/16 04/15/16	0% 0%
03-SAC-12-3.6/5.6 03-0G4604		IN SACRAMENTO COUNTY NEAR RIO VISTA AT JACKSON SLOUGH ROAD AND AT TERMINOUS ROAD REPLACE AC SURFACING	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354		\$221,995 \$0 \$0	02/12/16 03/03/16	0% 0%
03-SAC-50-2.3/16.8 03-4F1304 HSNH-000 -(389) --()		IN THE CITY AND COUNTY AT VARIOUS LOCATIONS ON ROUTES 5, 50, AND 80. ALSO IN BUTTE COUNTY ON ROUTE 191 PLACE HIGH FRICTION SURFACE	WEST COAST STRUCTURES INC DBA LEE, WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	LEE, SUSHMA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,158,137 \$964,665 \$0	03/02/15 03/26/15 08/03/16	100% 80%
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2932	\$5,391,216 \$4,781,351 \$42,247	10/31/14 11/24/14 08/16/16	57% 88% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-.2/1.1 03-3F0804 BHNH-P051-(028) --()		IN THE CITY AND COUNTY OF AT FORT SUTTER VIADUCT BRIDGE 24-188R LP REHABILITATE/RESURFACE BRIDGE DECK	SACRAMENTO MYERS AND SONS CONSTRUCTION, 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834	ELGHASSEIN, D. "DEAN" 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)263-4929	\$5,026,304 \$4,576,821 \$1,857,486	06/23/15 07/13/15 05/03/16	89% 90%
HA21							
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES PAVING & GRADING, INC. P.O. BOX 6227 CONCORD, CA 94524	OKPALA, MESHACK 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)718-8051	\$101,120,413 \$87,082,790 \$1,302,421	07/29/11 08/24/11 11/04/16	67% 87%
HB5 SWPPP							
03-SAC-160-7.0/0 03-3F3404 BHNH-P160-(024)E --()		NEAR ISLETON AT THREE MILE SLOUGH BRIDGE 24-121 PAINT ENTIRE BRIDGE	FD THOMAS, INC 217 BATEMAN DR CENTRAL POINT OR 97502	TECLE, DANIEL 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)919-4252	\$9,443,422 \$7,381,791 \$1,439,481	06/17/15 07/13/15 08/02/16	65% 78%
HA21							
03-SIE-49-2.7/3.5 03-1H4704		IN SIERRA COUNTY ABOUT 6.7 MILES NORTH OF CAMPTONVILLE AT 1 MILE SOUTH OF NORTH FOR YUBA RIVER BRIDGE DIR'S EMERGENCY L.B. CONSTRUCT A SOLDIER PILE RETAINING WALL	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$1,185,000 \$241,755 \$0	02/12/16 03/30/16 05/31/16	30% 20%
20.20 201130							
03-SIE-49-11.3/12.4 03-4M9404		IN SIERRA COUNTY AT GOODYEARS BAR AT VARIOUS LOCATIONS FROM 0.8 MILE EAST OF RAMSHORN TRACT ROAD TO GOODYEARS CREEK ROAD REPLACE GUARDRAIL	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	PUSTOV, MICHAEL 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (916)208-9974	\$227,404 \$202,960 \$0	01/22/16 02/04/16 04/01/16 04/07/16	100% 100% COMPLETED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SIE-89-19.9/29.6 03-0G1004		NEAR SATTLEY FROM WEST JUNCTION ROUTE 49 TO PLUMAS COUNTY LINE REPLACE AC SURFACING	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694		\$1,083,125 \$0 \$0	10/20/15 11/02/15	0% 0%
SUSPENDED							
03-SIE-89-/2.3 03-1F2604 HSST-P -()P 9113- -()		IN SIERRA COUNTY NEAR SIERRAVILLE FROM 0.8 MILE NORTH OF NEVADA COUNTY LINE TO 1.4 MILES NORTH OF NEVADA COUNTY LINE CONSTRUCT CONCRETE BOX CULVERT	MEYERS EARTHWORK INC. P.O. BOX 493730 REDDING CA 96049	CROSBY, TIM 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)320-6460	\$1,605,406 \$13,050 \$13,050	01/12/16 02/11/16 07/20/16	0% 1%
03-VAR-51-4.1/4.1 03-0H9504		IN NEVADA, SACRAMENTO, AND PLACER COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95690	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,601,000 \$172,544 \$0	08/17/15 10/26/15 06/30/16	0% 11%
20.20 201130							
03-VAR-70-16.1/16.1 03-1H2104		IN BUTTE AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL RECLAIMED WATER SERVICE HYDRANT	CLEARWATER CONSTRUCTION SERVICES, INC. DBA CLEARWATER LANDSCAPE SERVICES 3908 PLACITAS DRIVE CAMERON PARK, CA 95682	SAGER, JANET 3855 N. FREEWAY BLVD. STE 210 SACRAMENTO, CA 95834 (916)825-2272	\$271,000 \$46,854 \$0	09/01/15 12/10/15 06/30/16	0% 17%
20.20 201130							
03-VAR-99-29.7/29.7 03-0H6204		IN BUTTE, NEVADA, SUTTER AND YUBA COUNTIES ON STATE ROUTES 20 AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,705,000 \$187,863 \$0	06/05/15 08/07/15 06/30/16	0% 11%
20.20 201130							
03-VAR--/0 03-0H5904		IN SACRAMENTO AND PLACER COUNTIES ON ROUTES 50, 80, AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$830,000 \$272,246 \$0	06/05/15 08/07/15 06/30/16	0% 33%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-0H6004		IN BUTTE, NEVADA, AND SACRAMENTO COUNTIES ON ROUTES 20,50, AND 99 AT VARIOUS LOCATIONS INSTALL SMALLER HORSEPOWER PUMPS DIR'S EMERGENCY L.B.	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMANETO, CA 95834 (916)825-2272	\$1,265,000 \$510,663 \$0	06/05/15 08/21/15 06/30/16	0% 40%
20.20 201130							
03-VAR--/0 03-1H2904		IN YUBA AND PLACER COUNTIES ON ROUTES 49 AND 80 AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. REPAIR CULVERTS	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	PUSTOV, MICHAEL 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (916)208-9974	\$985,000 \$666,803 \$0	10/23/15 02/01/16 04/30/16	100% 68% OVER RUN
20.20 201130							
03-VAR--/0 03-4F2704 HSNH-000C-(393) --()		IN GLENN AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS INSTALL AND/OR MODIFY SIGNALS AND	STUDEBAKER BROWN ELECTRIC, INC 6643 32ND STREET NORTH HIGHLANDS CA 95660	INCDIAZ, PEDRO 3855 NORTH FREEWAY BLVD, ST120 SACRAMENTO, CA 95834 (530)682-5440	\$200,021 \$114,960 \$0	06/02/15 06/25/15 06/30/16	60% 57% SUSPENDED
03-VAR--/0 03-0G0304 STP-000C-(404) --()		IN EL DORADO AND PLACER COUNTIES AT VARIOUS LOCATIONS (FED SPES NUMBER 00PE015) BRIDGE DECK REHABILITATION WORK AT	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE (530)218-4803	\$2,587,590 \$11,875 \$11,875	02/10/16 03/03/16 12/05/16	0% 0%
03-YOL-5-/0 03-0G0504 NHP-000C-(403) --()		IN YOLO COUNTY AT VARIOUS LOCATIONS PLACE BRIDGE DECK PREVENTATIVE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)263-5648	\$2,275,548 \$383,867 \$383,867	09/25/15 10/14/15 08/31/16	11% 17%
03-YOL-50-.4/.6 03-3F6904 NHP-P050-(137) --()		IN WEST SACRAMENTO AT 0.4 MILE WEST OF WESTBOUND ROUTE 80 ON-RAMP ONTO EASTBOUND ROUTE 50 RELOCATE EXISTING WEIGH IN MOTION	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	TRI, PRESTON 3951 PERFORMANCE DR. STE. E SACRAMENTO, CA 95838 (916)263-5705	\$1,433,668 \$1,150,724 \$1,150,724	11/04/15 11/16/15 05/25/16	50% 80%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-65-/4.8 03-4F0404 STP-P065-(102) --()		IN AND NEAR WHEATLAND FROM THE BEAR RIVER BRIDGE 19-0013 TO 0.3 MILE NORTH OF SOUTH BEALE ROAD HMA OVERLAY	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568		\$3,388,488 \$0 \$0	09/10/15 10/06/15	0% 0% SUSPENDED
03-YUB-70-3.9/3.9 03-0G0204		IN BUTTE, COLUSA AND YUBA COUNTIES AT TRUESDELL CORPORATION OF VARIOUS LOCATIONS REPAIR AND RESURFACE BRIDGE DECKS	CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$293,293 \$0 \$0	02/12/16 02/25/16	0% 0%

Totals: Authorized Final Amt: \$323,201,598 Completed to Date: \$174,137,948 Work This Month: \$9,968,149

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-0-/0 04-2G5014 HSNH-PG -()X 1595- E -()		IN ALAMEDA COUNTY, ON VARIOUS ROUTES AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	MIDSTATE BARRIER, INC. 3291 SOUTH HWY 99 STOCKTON CA 95213	ROBERT LE 25100 SANTA CLARA STREET HAYWARD, CA 94542 (408)595-4007	\$4,036,587 \$2,229,533 \$1,232,684	11/03/15 11/16/15 08/25/16	26% 55%
04-ALA-13-4.3/9.6 04-1J1904 NHP-P013-(027)E --()		IN ALA COUNTY IN OAKLAND FROM RTE 13/580 SEPARATION TO RTE 13/24 SEPARATION. RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94808 (510)231-7119	\$4,096,328 \$432,688 \$432,688	09/28/15 10/14/15 07/15/16	14% 11%
04-ALA-13-4.9/4.9 04-1SS414 NHP-P013-(026)E --()		IN ALAMEDA IN OAKLAND AT 0.1 MILE SOUTH OF CARSON STREET UNDERCROSSING SOLDIER PILE RETAINING WALL WITH	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	JASON TRINH 3401 REGATTA BLVD RICHMOND, CA 94504 (510)774-6007	\$1,583,621 \$648,826 \$66,410	10/26/15 11/05/15 08/08/16	11% 41%
04-ALA-13-8.3/8.3 04-1SS024 STP-P013-(033)E --()		IN ALAMEDA COUNTY IN OAKLAND NEAR MORAGA AVENUE NORTHBOUND ON-RAMP CONSTRUCT TIE-BACK RETAINING WALL.	RGW CONSTRUCTION, INC. 550 GREENVILLE RD LIVERMORE CA 94550	TRINH, JASON 3401 REGATTA BLVD RICHMOND CA 94804 (510)774-6007	\$3,254,282 \$0 \$0	03/14/16 04/05/16 10/19/16	0% 0%
HA23							
04-ALA-13-8.8/0 04-2G8304 STP- ER-()1 1 00-4E -()		IN ALAMEDA COUNTY, IN OAKLAND, ON ROUTE 13 NEAR BROADWAY TERRACE REPAIR SLOPE SLIDE WITH SOLDIER	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	TRINH, JASON 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6007	\$1,318,587 \$518,998 \$264,223	11/20/15 12/17/15 06/30/16	38% 39%
04-ALA-13-/0 04-2J1404 NHP-X001-(599)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	BC TRAFFIC SPECIALIST 638 W SOUTHERN AVE ORANGE CA 92865		\$3,180,663 \$0 \$0	02/24/16 03/16/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$2,291,280 \$1,716,489 \$6,076	08/06/14 08/21/14 03/14/19	0% 0% PLANT EST SATIS
04-ALA-24-5.9/6.2 04-0J4004		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004	\$2,585,000 \$2,226,600 \$0	01/13/14 01/13/14 06/30/16	100% 86% OVER RUN
20.20.201 130							
04-ALA-24-/0 04-4H8304 BHNH-P -()X 1603- E -()		IN ALAMEDA COUNY AT VARIOUS LOCATIONS ON ROUTES 24,580,680,880, AND 980 BRIDGE REPAIR WORK	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$2,962,035 \$25,674 \$25,674	10/15/15 11/04/15 10/21/16	15% 1%
HM							
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E) --()		IN OAKLAND, FROM T0.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO- OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING, INC. 5029 FORNI DRIVE CONCORD, CA 94520	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	\$1,973,229 \$1,944,843 \$186	11/14/11 12/02/11 05/18/16	96% 100%
HA23	WPCP						
04-ALA-80-1.7/2.2 04-014074		SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617	GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$865,655 \$755,941 \$1,890	12/19/12 02/13/13 09/09/16	0% 0% PLANT EST SATIS
HA12	WPCP						
04-ALA-80-1.8/0 04-014104		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANSISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION, INC. PO BOX 1309 . MARTINEZ, CA 94553	HALALI, BEHZAD 171 BURMA ROAD, BLDG #3 OAKLAND, CA 94607 (510)867-6107	\$14,782,065 \$12,360,286 \$1,127,800	07/29/14 08/19/14 07/01/16	42% 84%
HA12							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.9/8 04-3A7774		TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	RAHMANI, MOHAMMAD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	\$16,366,848 \$15,870,707 \$0	10/12/12 11/06/12 01/30/16	97% 97%
	SWPPP	INSTALL OVERHEAD SIGN AND TOS					
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111	\$6,185,492 \$6,179,049 \$3,190	05/31/12 06/27/12 10/04/16	0% 0% PLANT EST SATIS
HA42	SWPPP	CONSTRUCT BIKEWAY					
04-ALA-80-6.2/6.5 04-4A8204		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	\$305,915 \$284,799 \$675	09/19/14 10/02/14 02/05/18	43% 100%
HA22							
04-ALA-84-10.5/10.5 04-0J9404		IN ALAMEDA COUNTY IN FREMONT MAINTENENCE STATION NO. 5706 AT 245 MOWRY AVENUE	MCGUIRE AND HESTER 9009 RAILROAD AVENUE OAKLAND CA 94603	HARPAL CHAHAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$553,850 \$6,955 \$6,955	12/23/15 01/07/16 08/01/16	43% 1%
HM5							
04-ALA-84-22.9/25.7 04-297624 STP-P084-(042)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE AND PLEASANTON FROM .1 MILE SO TH OF RUBY HILL DRIVE TO 0.6 MILE NORTH OF CONCANNON BLVD.	DESILVA GATES CONSTRUCTION GERHARDS 11555 DUBLIN BLVD DUBLIN CA 94568-2909	PATPARDO, ROMMEL 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)715-7920	\$34,962,632 \$191,213 \$191,213	09/30/15 10/20/15 04/13/18	1% 1%
HB4C		EXPRESSWAY WIDENING - SEGMENT 2 SOU					
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --()		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$660,880 \$576,395 \$1,674	10/09/14 10/22/14 05/03/18	0% 0% PLANT EST SATIS
HM2E		REPLACEMENT PLANTING ANG IRRIGATION					

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-92-6.3/6.8 04-2G3614		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARATION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	\$1,300,086 \$1,217,517 \$1,960	05/20/13 06/13/13 04/14/17	0% 0% PLANT EST SATIS
HB32							
04-ALA-260-.8/2 04-4A4804 NHP-P260-(005)E --()		IN ALAMEDA COUNTY, ROUTE 260 IN AND NEAR ALAMEDA AND OAKLAND FROM 0.1 MILE WEST OF POSEY AND WEBSTER ST TUBES TO 0.1 MILE EAST OF REPAIR HANDRAIL AND SIDEWALK ALONG	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	LOI, LAWRENCE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)231-7117	\$7,894,755 \$2,032,480 \$756,550	10/20/15 11/02/15 08/19/16	32% 26%
HA21							
04-ALA-580-.4/48 04-2G5224 HSNH-PIG -()X 1601- E -()		IN ALAMEDA COUNTY ON RTE 580 FROM GREEVILLE ROAD UC TO CERRITO CREEK AND ON RTE 680 FROM SCOTT RD UC TO SUNOL-KOOPMAN UC UPGRADE TRANSITION RAILING AT	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	MOGHADAM, SIAVOSH 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8168	\$1,176,156 \$808,998 \$486,975	12/04/15 12/22/15 06/16/16	50% 69%
HC153							
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA GATES CONSTRUCTION MATHEW P. MASCARO 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$42,088,853 \$40,705,022 \$176,706	06/18/12 07/16/12 08/04/16	89% 94%
HB4N	SWPPP						
04-ALA-580-4.9/5 04-1SS034 NHPI-580 -()1 064- E -()		IN ALAMEDA COUNTY, ON WESTBOUND OF ROUTE 580. AT PM 5.0 CONSTRUCT SOLDIER PILE WALL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	DIKE, EDDIE 5675 B. GIBRALTAR DRIVE LIVERMORE, CA 94588 (925)250-5611	\$6,577,793 \$565,320 \$325,320	12/18/15 01/14/16 10/11/16	4% 9%
HA23							
04-ALA-580-7.8/19.1 04-2908V4		IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE ROAD OVERHEAD TO 0.3 MILE WEST OF HACIENDA WIDEN FREEWAY, BRIDGES AND HMA	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$34,249,182 \$34,533,383 \$182,725	11/16/12 12/20/12 11/12/15	100% 99%
HB5	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --()		IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)460-3504	\$70,466,322 \$71,557,823 \$907,201	11/20/12 12/20/12 05/20/16	94% 98%
HB5	SWPPP						
04-ALA-580-14.6/21.6 04-2908E4 ACIM-5801-(054)E --()		IN ALAMEDA COUNTY IN LIVERMORE, PLEASANTON, AND DUBLIN FROM 0.3 MILE EAST OF AIRWAY BOULEVARD OVERCROSSING TO 0.2 MILE WEST OF S ROADWAY WIDENING AND REHABILITATION	DESILVA GATES CONSTRUCTION LP 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 - B- GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$51,354,069 \$49,861,388 \$0	10/29/12 12/13/12 12/21/15 04/18/16	100% 100% OVER RUN
HB5	SWPPP						
04-ALA-580-19.4/46 04-2G5214 HSNH-PIG -(001) 3E--() --() HC153		IN ALAMEDA COUNTY UPGRADE TRANSITION RAILING	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$3,002,222 \$860,852 \$257,684	09/30/15 10/15/15 07/28/16	44% 29%
04-ALA-580-30.5/30.5 04-0K7604 20.20.201 130		NEAR SAN LEANDRO, AT RTE. 238, SEPARATION (BR. NO. 33-0214L) DIRECTOR'S ORDER EMERGENCY F.A. REPAIR JOINT SEAL ASSEMBLIES	VALENTINE CORPORATION . . . 111 PELICAN WAY, SAN RAFAEL, CA 94901	HARPAL CHAHAL 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)867-6091	\$1,183,000 \$817,030 \$0	10/15/15 10/15/15 04/29/16	100% 69% OVER RUN
04-ALA-580-31.7/31.9 04-1SS044 NHPI-580 -(063)E --() HA23		IN ALAMEDA COUNTY IN ASHLAND FROM 0.1 MILE EAST OF 164TH AVENUE UNDER CROSSING TO 0.2 MILE WEST OF 164TH AVENUE UNDERCROSSING SOLDIER PILE WALL, REPAIR CONCRETE	GHILOTTI CONSTRUCTION CO INC JOHN PRESTON 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	REZA, KAMKAR 5675 B. GIBRALTOR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,294,340 \$1,244,748 \$0	10/22/14 11/05/14 06/30/15	100% 94%
04-ALA-580-32.4/32.5 04-2G8604 NHPI- 580-(059)E --() HA23		IN ALAMEDA COUNTY, IN SAN LEANDRO AT THE BENEDICT DRIVE OFFRAMP ON ROUTE 580 CONSTRUCT RETAINING WALL/PLANTING	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,709,307 \$1,565,949 \$277,440	08/31/15 09/18/15 08/16/16	23% 89%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-32.5/32.5 04-1SS054 NHP-5801-(060)E --()		IN ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 580 AT THE WB 150TH AVENUE CONSTRUCT SOLDIER PILE RETAINING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	MOGHADAM, SIAVOSH 5675 B GIBRALTAR DR PLEASANTON, CA 94588 (925)460-3519	\$2,443,062 \$2,450,740 \$3,763	09/19/14 10/08/14 04/11/16	61% 100%
HA23							
04-ALA-580-32.9/46.5 04-3G7104 NHPI-X001-(592)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688	BEHNIWAL, NCHHATAR (NEIL) 25100 SANTA CLARA STREET HAYWARD, CA 94545 (510)867-6032	\$964,468 \$95,185 \$95,185	08/24/15 09/11/15 05/25/16	100% 10%
HB4N							
04-ALA-580-41.2/47 04-4H2214 NHPI-X001-(588)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE EAST OF BOSTON AVENUE OVERCROSSING TO 0.2 MILE WEST OF JCT RTE 80 HMA OVERLAY, PCC SLAB, GUARDRAIL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$13,481,881 \$12,686,806 \$400,105	02/18/15 03/10/15 04/22/16	100% 92% OVER RUN
HA22							
04-ALA-580-46.0/46.8 04-1A6724 NHPI-580 -()1 065- E -()		IN ALAMEDA COUNTY IN OAKLAND AT ROUTE 80/580/880 SEPARATION CLEAN AND PAINT STRUCTURAL STEEL	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	PANNU, ART 3401 REGATTA BLVD RICHMOND, CA 94804-5794 (510)385-6801	\$13,171,708 \$59,042 \$59,042	12/14/15 12/22/15 12/28/17	7% 0%
HA21							
04-ALA-580-/0 04-0K3104 20.20.201 130		REPAIR SMART CONTROLLER REPAIR PUMP INSTALFLOW METER, ROCK COBBLE, AND LOW-FLOW FIXTURES AT STATE OWNED FACILITIES DIRECTOR'S ORDE DROUGHT MITIGATION - WATER CONSERVATION	SUAREZ & MUNOZ CONSTRUCTION INC . . 20975 CABOT BLVD HAYWARD, CA 94545	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$905,000 \$734,707 \$0	10/08/15 12/10/15 05/10/16	99% 81%
04-ALA-880-2.9/27.3 04-2J0704 HSNH-PI -()8 1- 07-(E) --()		IN ALAMEDA COUNTY, IN FREMONT, UNION CITY, HAYWARD, SAN LEANDRO, AND OAKLAND, FROM 0.4 MILES SOUTH OF FREMONT BOULEVARD OVERCROSSI INSTALL MEDIAN CONCRETE BARRIER	BAY CITIES PAVING & GRADING, INC. DAVID NOTT 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	SINGH, BAHADUR 25100 SANTA CLARA ST. HAYWARD, CA 94544 (510)670-7831	\$49,896,756 \$100,490 \$100,490	03/15/16 03/29/16 10/29/18	1% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-8.5/8.5 04-0J3504		IN ALAMEDA COUNTY IN FREMONT NEAR THORNTON AVENUE AT EAST NEWARK UNDERPASS INSTALL ROCK SLOPE PROTECTION	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE # 13 BREA CA 92821	RUI ZHANG 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6031	\$224,322 \$0 \$0	03/08/16 03/16/16 05/18/16	0% 0% SUSPENDED
04-ALA-880-18.4/18.4 04-172454 IM- () --()		IN HAYWARD, 1.7 MILES NORTHEAST OF A STREET UNDERCROSSING AND ROCKAWAY LANE ENVIRONMENTAL MITIGATION (SITE 1)	JOHN SEMSEN LANDSCAPING COMPANY 21161 LYONS BALD MT RD SONORA CA 95370	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	\$454,444 \$16,781 \$16,781	12/16/15 01/26/16 08/22/19	0% 4%
04-ALA-880-22.6/24 04-3A9214		IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7831	\$48,040,395 \$47,887,899 \$0	09/14/12 10/17/12 04/04/16 04/04/16	100% 100% OVER RUN
HB4N SWPPP							
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --()		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ____ MODIFY INTERCHANGE AND CONSTRUCT	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$56,816,201 \$21,460,091 \$1,434,994	04/30/14 05/13/14 08/06/18	30% 38%
HB4N							
04-ALA-880-28.9/29 04-0K9104		23RD AVENUE OVER CROSSING BRIDGES REMOVE BRIDGE RAILING AND FENCING, PLACE TEMPORARY K-RAIL, PLACE FENCING ALONG RIGHT EDGE-OF-DEC REMOVE BRIDGE RAILING, PLACE FENCING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD, LIVERMORE, CA 94542	JOY CHEUNG 25100 SANTA CLARA STREET, HAYWARD, CA 94542 (408)591-5122	\$565,000 \$574,054 \$0	10/27/15 10/28/15 03/30/16	100% 99%
20.20.201 130							
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO 0.4 MILE SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	GALLAGHER & BURK INC 8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	\$1,627,891 \$1,539,661 \$2,610	09/12/14 10/08/14 03/13/18	34% 99%

HA22

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
04-ALA-980-1.1/1.1 04-0J7804		REPLACE FIRE LIFE SYSTEM AND BUILDING MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND.	HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693	KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887	\$7,272,905 \$7,242,150 \$0	11/07/13 11/07/13 05/09/16	39% 100%
SHOPP 353							
04-CC-4-8.0/25 04-152724 CML-6204-(114) --()		IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B#400 CONCORD CA 94520	SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923	\$11,679,166 \$11,120,264 \$75,138	08/12/14 09/02/14 11/02/16	98% 96%
04-CC-4-11.0/0 04-286804 NHP-000C-(406)E --()		COUNTIES ON VARIOUS ROUTES AND LOCATIONS. WEIGH IN MOTION	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	AMIR HATEFI 2727 SYSTRON DR. SUITE 150 CONCORD, CA 94518 (925)602-9011	\$1,843,142 \$1,658,665 \$233,956	10/13/15 10/23/15 04/29/16	88% 90%
HA42							
04-CC-4-22.8/23.8 04-0K8704		INSTALL & RETROFIT IRRIGATION SYSTEM FOR CONNECTION TO RECYCLED WATER SYPPPLY AT RAILROAD AV. INTERCHANGE IN PITTSBURG EMERGENCY DROUGHT MITIGATION CONTRACT	SUAREZ & MONOZ CONSTRUCTION INC 20975 CABOT BLVD HAYWARD, CA 94545	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$665,000 \$161,949 \$0	10/27/15 02/10/16 05/31/16	50% 24%
20.20.201 130							
04-CC-4-27.5/29 04-1G9404		IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	BAY CITIES PAVING & GRADING, INC. P.O. BOX 6227 CONCORD, CA 94524	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$55,874,008 \$51,251,484 \$853,545	05/25/12 07/03/12 06/03/16	100% 92%
HB4C SWPPP							
04-CC-4-/4.9 04-3E3904		IN CONTRA COSTA COUNTY IN AND NEAR HERCULES FROM SAN PABLO AVENUE TO CUMMINGS SKYWAY OVERCROSSING RESURFACING	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ARSHAD, MIAN 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (925)602-9021	\$2,649,550 \$2,256,469 \$1,160,272	06/09/15 06/25/15 06/01/16	85% 84%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-/0 04-2J1504 NHP-X013-(029)E --()		IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	REZAEI, ASGHAR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	\$2,523,200 \$0 \$0	01/28/16 02/18/16 05/31/17	0% 0%
04-CC-24-5.2/5.6 04-3G1604 NHP-P024-(033)E --()		IN CONTRA COSTA COUNTY, IN LAFAYETTE ON EASTBOUND ROUTE 24 NEAR HAPPY VALLEY ROAD UNDERCROSSING MULTI-TIERED SLOPE STRESSING SYSTEM	RGW CONSTRUCTION, INC. KOREY MARR, PM 550 GREENVILLE ROAD LIVERMORE, CA 94550	HATEFI, AMIR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)867-6034	\$3,492,748 \$3,508,330 \$7,440	12/12/14 01/15/15 10/20/15	34% 98%
HA4							
04-CC-80-5.2/9.7 04-2G4424 HSNH-PIG -()0 1- 11-(E) --()		IN CONTRA COSTA COUNTY ON ROUTE 80 AT VARIOUS LOCATIONS UPGRADE GUARDRAIL	MIDSTATE BARRIER, INC. PO BOX 30550 STOCKTON, CA 95213	MIAN ARSHAD 2727 SYSTRON DR., SUITE 150 CONCORD, CA 94518 (925)602-9021	\$283,391 \$1,900 \$0	12/11/15 12/22/15 07/01/16	0% 1%
04-CC-80-13.4/14.1 04-3G4034		IN CONTRA COSTA AND SOLANO COUNTIES ON THE CARQUINEZ BRIDGE (1958) REPLACE JOINT SEALS AND DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	CASSAUNDR A LOGRASSO 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94521 (925)602-9087	\$5,498,372 \$664,482 \$633,869	01/05/16 01/29/16 08/24/16	16% 12%
HA21							
04-CC-80-/0 04-2G4414 HSNH-PIG -()P 3028- E -()		IN CONTRA COSTA COUNTY, ON ROUTES 80 AND 580 AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	MIDSTATE BARRIER, INC. PO BOX 30550 STOCKTON, CA 95213	MIAN ARSHAD 2727 SYSTRON DR., SUITE 150 CONCORD, CA 94518 (925)602-9021	\$1,175,530 \$2,125 \$0	12/11/15 01/07/16 08/01/16	0% 0%
04-CC-580-6.1/7.8 04-3G4574		IN CONTRA COSTA, MARIN, AND SAN FRANCISCO COUNTIES ON THE SAN FRANCISCO-OAKLAND BAY BRIDGE AND RICHMOND -SAN RAFAEL BRIDGE REPLACE JOINT SEALS AND RELATED	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD, SUITE 100 SACRAMENTO CA 95834	RONALD GOLDGRUBER 3401 REGATTA BLVD RICHMOND CA 94804 (510)385-7004	\$3,821,937 \$1,624,817 \$1,238,111	10/21/15 11/16/15 08/30/16	22% 42%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-6.3/7.7 04-3G4844		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534	GOLDGRUBER, RONALD 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372	\$28,877,671 \$22,579,538 \$1,439,008	04/10/14 05/05/14 04/28/17	59% 78%
04-CC-680-1.0/9.9 04-4H6704		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 680, AT VARIOUS POSTMILES. REPAIRDAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO REPAIR TRAFFIC OPERATIONS SYSTEMS (TOS)	STEINY & COMPANY, INC. 27 SHERIDAN STREET VALLEJO, CA 94590	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	\$4,885,000 \$4,669,775 \$0	01/22/13 01/22/13 03/30/16	100% 96% OVER RUN
20.20.201 130							
04-CC-680-10.4/0 04-1SS474 NHPI-680 -()1 067- E -()		NEAR DANVILLE, AT 0.1 MILE SOUTH OF STONE VALLEY ROAD REMOVE SLIDE INSTALL RSP	RGW CONSTRUCTION, INC. 550 GREENVILLE RD LIVERMORE CA 94550	SINGH, RANJEET 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)385-6886	\$2,578,213 \$425,675 \$425,675	01/05/16 01/22/16 10/31/16	6% 17%
04-CC-680-22.2/23.9 04-2G4524 HSNH-PIG -()6 1- 07-(E) --() HM3J		IN CONTRA COSTA COUNTY ON ROUTE 680 AT VARIOUS LOCATIONS BETWEEN EAST MARTINEZ UNDERPASS AND 0.2 MILE SOUTH OF MARIN VISTA AVENUE CONCRETE BARRIER TRANSITIONS/MGS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024		\$244,444 \$0 \$0	03/04/16 03/22/16	0% 0%
04-CC-680-22.7/24.8 04-3A8704 NHPI-6801-(071)E --() HA21		NEAR MARINA VISTA,REHABILITATE MOCOCO OH BRIDGE AND SB MOCOCO OFF- RAMP. BRIDGE REHABILITATION	GOLDEN STATE BRIDGE INC 3701 MALLARD DR. BENICIA CA 94510	MONICA SEGOBIA 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9024	\$13,948,950 \$13,858,474 \$4,400	04/16/14 04/30/14 01/01/17	0% 0% PLANT EST SATIS
04-CC-680-/0 04-2G4514 HSNH- PG -()X 3030- E -()		IN CONTRA COSTA COUNTY ON ROUTES 160, 242 AND 680 AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	DREAMBUILDER CONSTRUCTION CORP. 1324 E. LAWSON LN. PLACENTIA, CA 92870	MIAN ARSHAD 2727 SYSTRON DR., SUITE 150 CONCORD, CA 94518 (925)602-9021	\$2,394,337 \$29,975 \$0	11/24/15 12/18/15 02/01/17	0% 1%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-10.9/0 04-4S2204 STP-P001-(589)E --()		IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF NORTH PANORAMIC HIGHWAY CONSTRUCT RETAINING WALL/ROAD	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	STEVE RUSSELL 756 W FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$1,718,315 \$91,176 \$21,750	08/05/15 08/19/15 12/20/21	0% 5%
HA23							
04-MRN-1-13.1/15 04-1J8404		IN MARIN COUNTY ON ROUTE 1 FROM 0.2 MILE NORTH OF CALLE DEL ARROYO TO 1.0 MILE SOUTH OF AUDOBON CANYON RANCH. AC RESURFACING	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$809,020 \$4,977 \$0	05/07/15 06/08/15	35% 1%
04-MRN-1-17.0/19 04-3E3404		IN MARIN COUNTY, NEAR BOLINAS, FROM 0.1 MILE SOUTH OF BOLINAS FAIRFAX ROAD TO 1.5 MILES NORTH OF HORSESHOE HILL ROAD PLACE RUBBERIZED HMA (GAP GRADED)	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$894,298 \$0 \$0	05/12/15 06/08/15	0% 0%
HM1							
04-MRN-101-12.7/14.7 04-4A0004 NHPG-Q101-(284)E --()		IN MARIN COUNTY IN SAN RAFAEL AT VARIOUS LOCATIONS FROM NORTH SAN PEDRO ROAD UNDERCROSSING TO LUCAS VALLEY ROAD UNDERCROSSING REPLACE BRIDGE RAILINGS AND	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	RUSSELL STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL CA (510)774-6297	\$1,804,340 \$164,969 \$164,969	03/17/16 04/05/16 08/18/16	1% 9%
HA21							
04-MRN-101-18.6/27.7 04-264H34		IN MARIN COUNTY IN NOVATO AND NEAR BURDELL AT VARIOUS LOCATIONS FROM SOUTH NOVATO BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF REDW SOUND WALL AND HIGHWAY PLANTING	GHILOTTI BROS/RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL CA 94901 (510)385-8178	\$2,515,563 \$1,101,763 \$577,194	11/05/15 12/02/15 07/14/16	18% 44%
04-MRN-101-23.3/27.6 04-264074		CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIAN/BICYCLE FACILITY. CONSTRUCT INTERCHANGE ON RTE 101 AT	GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD., SUITE E SAN RAFAEL, CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$26,251,623 \$26,644,987 \$26,906	09/14/12 10/17/12 05/31/16	90% 100%
HB5	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-25.7/25.8 04-4W2404		MAINLINE 101 AT THE NEW SAN ANTONIO OC REPLACE DRAINAGE CULVERTS AND BACKFILL SINKHOLES DIRECTOR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE CULVERTS & B.FILL S.HOLES	GORDON N BALL, INC 3333 CAMILLE WAY ALAMO, CA 94507	SMITH, JOHN 1009 CLEGG COURT, ST G. PETALUMA, CA 94952 (925)838-5675	\$3,645 \$0 \$0	10/05/15 10/05/15 12/16/15	0% 0%
04-MRN-101-26.5/27.6 04-264094 NHP-Q101-(261)N 21L- -()		IN MARIN AND SONOMA COUTIES, ON REALIGN HIGHWAY/CONSTRUCT BRIDGE	GHILOTTI BROS / RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	JYOTSNA (JOY) SHARMA 756 WEST FRANCISCO BLVD, SAN RAFAEL, CA (510)385-5732	\$43,034,165 \$311,746 \$299,798	01/21/16 02/18/16 02/18/18	0% 1%
HB5							
04-MRN-101-/0 04-4G4604 NHP-Q101-(277)E --()		IN MARIN COUNTY, AT VARIOUS LOCATION, FROM SPENCER AVE OVERCROSSING TO NORTH BRANCH GALLINAS CREEK BRIDGE UPGRADE BRIDGE RAIL	GHILOTTI BROS/RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	STREATER, HAL 1009 CLEGG CT, STE G PETALUMA, CA 94954 (707)769-5695	\$7,382,264 \$737,418 \$737,418	01/28/16 03/03/16 03/10/17	0% 10%
HA21							
04-MRN-101-/0 04-2J1804 NHP-000C-(415)E --()		IN MARIN, NAPA, AND SONOMA COUNTIES AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		\$1,416,990 \$0 \$0	01/12/16 02/02/16	0% 0%
04-MRN-580-3.3/4.5 04-4G4704 HSNH-PIG -() --()		IN MARIN COUNTY, IN SAN RAFAEL, AT SIR FRANCIS DRAKE BLVD OC AND BELLAM BLVD UC UPGRADE BRIDGE RAILS.	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CR. A RANCHO CORDOVA CA 95742	STEVE RUSSELL 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$1,651,642 \$1,531,531 \$180,740	10/12/15 11/02/15 05/04/16	90% 93%
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --()		IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO RED TOP ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	GHILOTTI CONSTRUCTION, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	\$41,515,093 \$41,418,894 \$62,855	01/11/12 02/03/12 09/04/14	0% 0%
HB4C	SWPPP						PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-12-/3.3 04-2641A4		IN NAPA AND SOLANO COUNTIES FROM ROUTE 29 TO RED TOP ROAD HIGHWAY PLANTING REPLACEMENT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	JESSICA BAILEY 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$583,994 \$304,554 \$21,757	07/31/15 08/19/15 03/03/20	5% 53%
HB4C							
04-NAP-29-1.0/9.9 04-4H6904		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDWARE REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	\$3,910,000 \$3,891,957 \$0	01/14/13 01/14/13 06/30/16	100% 99% OVER RUN
20.20.201 130							
04-NAP-29-25.5/28.4 04-259404 STP-P029-(014)E --()		IN NAPA COUNTY IN AND NEAR ST. HELENA FROM MEE LANE TO 0.1 MILE SOUTH OF SULPHUR CREEK BRIDGE OVERLAY, WIDEN, 2-WAY TURN LANES	MARTY MURPHY GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$10,146,306 \$4,578,744 \$178,184	03/17/15 04/02/15 09/29/16	31% 45%
HA22							
04-NAP-29-47.0/47.2 04-4A0904 STP-P029-(117)E --()		IN NAPA COUNTY ON ROUTE 29 AT THE TROUTDALE CREEK BRIDGE (#21-0004) BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	VALEH, SYD 403 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$4,918,860 \$4,719,322 \$42,281	02/23/15 03/04/15 12/12/16	57% 95%
HA21							
04-NAP-29-/0 04-4H8104		IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS W/METHACRYLATE	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917	\$793,600 \$764,472 \$0	05/07/15 06/08/15 04/04/16 04/06/16	100% 100% COMPLETED
HA21							
04-NAP-121-3.1/3.1 04-2J9904		IN NAPA COUNTY NEAR CUTTING WHARF ROAD REPAIR BUCKELED AND CRACKED ROADWAY CAUSED BY NAPA EARTHQUAKE RECONSTRUCT BUCKELED PAVEMENT	GHILOTTI CONSTRUCTION 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$525,000 \$175,087 \$0	08/25/14 08/25/14 10/24/14	100% 33%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-128-20.2/20.2 04-3G7604 STP-P128-(055)E --()		IN NAPA COUNTY, ON ROUTE 128 AT POST MILE 20.2 AT CAPEL CREEK BRIDGE INSTALL DRAINS, SLOPE INDICATORS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$610,648 \$367,086 \$0	12/18/14 01/12/15 06/02/16	85% 69%
HA23							
04-NAP-128-29.7/29.7 04-2G9504 NHP-P128-(057)E --()		IN NAPA COUNTY- ROUTE 128-PM 29.7 NEAR WINTERS, 1.8 MILES EAST OF WRAGG CANYON ROAD. CONSTRUCT ROADWAY RETAINING SYSTEM	STEELHEAD CONSTRUCTORS, INC. PO BOX 997 PALO CEDRO CA 96073		\$1,061,377 \$0 \$0	12/10/15 01/07/16	0% 0%
HA23							
04-NAP-128-32.9/34.2 04-0K8804		IN NAPA & SOLANO COUNTIES, FROM 1.4 MILES WEST TO 0.5 MILES EAST OF NAPA/SOLANO COUNTY LINE DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGE, INSTL DEBRIS FLOW FENCE	A TEICHERT & SON INC (DBA TEICHERT CONSTRUCTION) PO BOX 13557 SACRAMENTO, CA 95853	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$1,585,000 \$1,162,849 \$0	10/28/15 10/28/15 04/19/16	100% 73%
20.20.201 130							
04-NAP-128-/20.2 04-3J1204		REPLACE BEARING PADS, STIFFENERS, JOINT SEALS, RELOCATE CROSS BRACING, CUT STEEL GIRDER ENDS @ CAPELL CREEK BRIDGE REPLACE BEARING PADS & RELOCATE BRACING	GOLDEN GATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$365,000 \$254,968 \$0	02/05/15 02/05/15 01/15/16	95% 70%
20.20.201 130							
04-SCL-9-3.6/11.4 04-1A3404 STP-P009-(022)E --()		IN SANTA CLARA COUNTY IN SARATOGA AND LOS GATOS AT WEST BRANCH SARATOGA CREEK BRIDGE AND AT SARATOGA AVENUE SEPARATION BRIDGE RAIL REPLACEMENT	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136		\$1,828,305 \$0 \$0	01/19/16 02/04/16	0% 0%
HA21							
04-SCL-17-1.0/99.9 04-4H6604		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$3,475,000 \$3,454,923 \$0	01/22/13 01/22/13 01/30/16	76% 99%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-/0 04-2J1704 NHP-X085-(057)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	\$4,315,290 \$0 \$0	12/01/15 12/10/15 04/10/17	0% 0%
04-SCL-17-/1.6 04-0K7004		CHEMEKETA PARK, AT 1.6 MILES NORTH OF SANTA CRUZ COUNTY LINE DIRECTOR'S ORDER EMERGENCY F.A. INSTALL RSP, EXTEND DS @ ERODED EMBANKMENT	GRANITE CONSTRUCTION COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	MOAID LAYMOUN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$1,865,000 \$503,318 \$0	09/17/15 09/17/15 06/30/16	100% 27%
20.20.201 130							
04-SCL-82-14.8/18.1 04-2G5404 HSNH-P082-(025)E --()		IN SANTA CLARA COUNTY, IN SUNNYVALE AT VARIOUS LOCATIONS. DRAINAGE IMPROVEMENTS, CURB RAMP	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	\$4,769,299 \$23,900 \$23,900	01/06/16 01/26/16 08/24/16	3% 1%
04-SCL-84-12.0/12.1 04-1J6504		REPAIR BRIDGE DECK - INSTALL CORRUGATED METAL DECK REPAIR BRIDGE DECK	GOLDEN STATE BRIDGE, INC 2990 BAY VISTA COURT, STE D BENICIA, CA 94510	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$1,085,000 \$748,059 \$0	03/20/14 03/20/14 10/09/14	100% 69%
20.20.201 130							
04-SCL-85-4.5/4.5 04-0K4604		SOUTHBOUND RIGHT SHOULDER 0.2 MILES NORTH OF BLOSSOM HILL ROAD IN CITY OF SAN JOSE DIRECTOR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE AND DRAINAGE SYSTEM	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE, CA 94550	VINAY CHAMPANERIA 1007 KNOX AVE SAN JOSE, CA 95122 (510)714-7091	\$457,000 \$133,820 \$0	10/26/15 01/13/16 04/20/16	97% 29%
20.20.201 130							
04-SCL-87-4.9/5.1 04-0K6604		SB ROUTE 280 TO SB ROUTE 87 CONNECTOR DIRECTOR'S ORDER EMERGENCY F.A. REPAIR DAMAGED WOOD SOUND WALL & MISC.	BAY CITIES PAVING AND GRADING, INC. 1450 CIVIC COURT, BLDG B#400 CONCORD, CA 94520	PANDYA, NILESH 2210 O'TOOLE AVE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	\$825,000 \$0 \$0	10/07/15 10/07/15	0% 0%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

Page 46
05/02/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-87-4.9/4.9 04-1SS484		IN SANTA CLARA COUNTY IN SAN JOSE AT VIRGINIA STREET OVERCROSSING INSTALL PERMEABLE BLANKET.	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	EUNMI CHOI 2210 O'TOOLE AVE. #150 SAN JOSE, CA 95131GRANITE ROCK (408)232-0223	\$159,240 \$165,335 \$0	09/29/15 10/14/15 04/06/16 04/07/16	100% 100% COMPLETED
04-SCL-101-16.0/27.9 04-1J6304 NHP-Q101-(283)E --()		IN SANTA CLARA COUNTY IN MORGAN HILL AND SAN JOSE ON US-101 FROM EAST DUNNE AVENUE TO 0.9 MILE NORTH OF SILICON VALLEY BOULEVARD REPLACE PCC SLABS, REPAIR JOINTS,	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95050		\$15,110,310 \$0 \$0	03/01/16 03/22/16	0% 0%
04-SCL-101-38.0/38.1 04-040604		REPLACING FAILED GROUNDWATER PUMPS IN SCL,CO.SAN JOSE CITY.INSTALLING DRAINAGE SYST.AND RECONSTRUCTING THE AC PAVEMENT. DIRECTOR'S REPLACE GROUND WATER PUMPS IN SANTA CLARA	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$7,200 \$0 \$0	10/22/13 10/10/13 04/30/14	0% 0%
20.20.201 130							
04-SCL-101-52.0/52.6 04-235624 CNHP-000C-(366)E --()		IN SANTA CLARA AND SAN MATEO COUNTIES IN PALO ALTO AND EAST PALO REPLACE BRIDGE STRUCTURE	GHILOTTI BROS/RM HARRIS JV 901 HOWE ROAD MARTINEZ, CA 94553	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$15,705,883 \$5,279,628 \$294,168	04/28/15 05/15/15 04/17/18	28% 34%
HA21							
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$9,603,868 \$9,445,613 \$0	03/22/13 04/18/13 12/10/15	100% 100%
HBI SWPPP							
04-SCL-152-30.4/35.2 04-2J2004 NHP-P152-(086)E --()		IN SANTA CLARA COUNTY ABOUT 20 MILE EAST OF GILROY FROM PACHECO CREEK TO SANTA CLARA/MERCED COUNTY LINE COLD PLANE AC PAVEMENT/PLACE RHMA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B-400 CONCORD, CA 94520	NGUYEN, VERNON 2210 O'TOOLE AVE, STE 150 SAN JOSE, CA 95131 (408)232-3024	\$3,483,197 \$810,234 \$7,752	05/29/15 06/22/15 08/31/16	53% 23%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --()		ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	\$14,079,051 \$8,816,890 \$438,405	05/29/14 06/18/14 05/30/17	59% 63%
HB1							
04-SCL-280-7.5/11.5 04-272054 NHPI-280 -()1 143- -()		IN SANTA CLARA FROM TANTAU AVENUE OVERCROSSING TO FOOTHILL EXPRESSWAY EXPRESSWAY UNDERCROSSING REHABILITATE EXISTING PAVEMENT ON	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	NUGYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	\$1,575,575 \$8,500 \$8,500	11/24/15 12/17/15 09/09/16	3% 1%
HA							
04-SCL-280-20.5/20.5 04-4J2704		NEAR PALO ALTO, 0.1 MILE SOUTH OF ALPINE ROAD, REPAIR CULVERT AND SINKHOLE REPAIR CULVERT AND SINKHOLE	AVAR CONSTRUCTION INC. 47375 FREMONT BLVD. FREMONT, CA 94538	BOOSHERI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$1,639,000 \$1,344,447 \$0	07/17/15 09/18/15 04/30/16	100% 82% OVER RUN
20.20 201130							
04-SCL-880-3.6/5.4 04-0K8504		IN SAN JOSE AT 880/101 SEPARATION EXTEND AND RETROFIT IRRIGATION SYSTEMS TO TIE INTO RECYCLED WATER SUPPLY DROUGHT MITIGATION EMERGENCY CONTRACT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	MACKLE, BRIAN 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5701	\$850,000 \$0 \$0	11/03/15 02/10/16	0% 0%
20.20.201 130							
04-SF-80-8.6/8.9 04-013524		IN THE CITY AND COUNTY OF SAN FRANCISCO AND ALAMEDA COUNTY FROM 0.8 MILE EAST OF THE YERBA BUENA TUNNEL TO 0.8 MILE WEST OF THE TO REMOVE BRIDGE & SALVAGE BRDG ELEMEN	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON CA 94566	SCHRAM, DARRYL 333 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	\$72,796,836 \$39,952,374 \$2,478,469	03/19/15 04/08/15 03/27/18	31% 55%
HA4S3							
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	\$152,035,575 \$122,406,470 \$1,216,374	11/27/12 01/10/13 06/02/17	72% 81%
HA4S3	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-1.6/4.1 04-3G7004 NHP-000C-(412)E --()		IN MARIN COUNTY AND IN THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94901 (707)769-5695	\$2,044,118 \$27,893 \$0	12/14/15 01/26/16 08/30/16	0% 1%
HA21							
04-SF-101-3.4/0 04-3G1704 NHP-Q101-(271)E --()		IN THE COUNTY AND CITY OF SAN FRANCISCO AT 23RD STREET OVERCROSSING CONSTRUCT SOLDIER PILE WALL	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)754-0001	\$681,462 \$678,007 \$138,389	10/12/15 10/23/15 04/12/16	100% 99%
HA23							
04-SF-101-/0 04-0K2304		SF, SM, SCL COUNTIES AT VARIOUS ROUTES AND LOCATIONS DIRECTOR'S ORDER EMERGENCY ELB FA INSTALL CONTROLLERS & UPGRADE IRR SYSTEMS	NORCAL GENERAL CONSTRUCTION 1950 MAJESTIC CT. SAN JOSE, CA 95132	BRIAN MACKLE 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5701	\$2,265,000 \$1,918,089 \$0	09/24/15 12/08/15 05/17/16	86% 85%
20.20.201 130							
04-SF-280-.1/1.5 04-4H9004 HSNH-PI -()2 11- 14-(E) --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT ROUTE 280 SOUTHBOUND OFF-RAMP TO JOHN DALY BOULEVARD AND AT SAN JOSE AVENUE OVERCROSSIN CONSTRUCT CONCRETE BARRIER AND	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	DAVID, JOSE 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)754-0001	\$1,362,992 \$455,807 \$455,807	12/14/15 01/07/16 06/20/16	24% 33%
04-SF0-80-/7.8 04-2J8704		INSTALL BASE (BAY AREA SECURITY ENHANCEMENT) SYSTEM @ SFOBB WEST SPAN IN CITY AND COUNTY OF SAN FRANCISCO INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161-9070	WONG, DUDLEY 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7628	\$9,075,000 \$3,197,438 \$274,286	03/16/15 03/16/15 07/31/16	58% 35%
20.20.201 130							
04-SM-1-32.0/32 04-1J5904 NHP-P001-(598)E --()		IN SAN MATEO COUNTY, NEAR HALF MOON BAY, AT SURFER'S BEACH, FROM 0.3 MILE NORTH OF SANTA ANA STREET TO SANTA ANA STREET/WASHOUT CONSTRUCT RETAINING WAL, ROCK SLOPE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ABDI ABDOLREZA 603 MASON ST, PARK PRESIDIO SAN FRANCISCO CA 94129 (510)867-6023	\$610,150 \$534,695 \$0	10/20/15 11/04/15 03/31/16	88% 85%
HA							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13) --()		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	\$1,837,537 \$1,279,812 \$8,412	07/01/13 08/07/13 10/09/19	0% 0% PLANT EST SATIS
HE14							
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --()		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	\$1,248,070 \$1,226,526 \$0	03/09/09 03/20/09 04/28/15	100% 100% PLANT EST SATIS
HE14	SWPPP						
04-SM-1-40.6/41 04-265604 LCMC-6204-(111) --()		IN SAN MATEO IN PACIFICA ON ROUTE 1 BETWEEN THE OLD HWY 1/SAN PEDRO AVE INTERSECTION AND THE HWY 1/LINDA MAR BLVD INTERSECTION.	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$7,562,338 \$7,790,391 \$18,748	03/10/14 03/24/14 01/05/18	53% 99%
HE11		REPLACE 2-LANE BRIDGE					
04-SM-1-47.2/47.2 04-1K4904		CLARINADA AVE, OFF-RAMP, DALY CITY, CONSTRUCT RSP AND DRAINAGE SYSTEM	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD, REDDING, CA 96003	MARCUS WASHINGTON 585 LINDA MAR, PACIFICA, CA 94044 (650)222-7516	\$545,000 \$59,992 \$0	01/11/16 01/11/16 04/30/16	47% 11%
20.20.201 130							
04-SM-1-/47.1 04-2J4204		IN SAN MATEO COUNTY, IN DALY CITY AT CLARINDA AVENUE, REPAIR EMBANKMENT SLOPE WASHOUT, INSTALL (RSP)	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	WASHINGTON, MARCUS 585 LINDA MAR DRIVE PACIFICA, CA 94404 (650)738-3804	\$485,000 \$262,240 \$0	12/03/14 01/27/15 06/30/15	88% 54%
		DIRECTOR'S ORDER EMERGENCY F REPAIR EMBANKMENT SLOPE WASHOUT.					
04-SM-1-/0 04-4A3614 HSNH-PG -()X 1028- E -()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	NGUYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	\$2,017,082 \$1,431,534 \$777,926	12/18/15 01/07/16 05/31/16	64% 71%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

Page 50
05/02/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-82-17.1/0 04-1G5404 HSNH-P082-(24E) --()		IN SAN MATEO COUNTY IN MILLBRAE AT MILLWOOD DRIVE CONSTRUCT SIGNALIZED INTERSECTION	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$284,232 \$283,462 \$18,496	06/15/15 07/01/15 04/30/16	90% 100%
HB4N							
04-SM-84-21.6/0 04-4G6404 NHP-P084-(044)E --()		IN SAN MATEO COUNTY IN WOODSIDE, AT ROUTE 84/280 SEPARATION. ROUTES 84/280 SEPARATION CONSTRUCT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	CHOIE, EUNMI 2210 O'TOOLE AVE. SUITE 150 SAN JOSE, CA 95131 (408)232-0223	\$3,428,137 \$452,800 \$275,300	12/11/15 12/22/15 12/31/16	3% 13%
04-SM-84-28.8/29.3 04-1J5204		IN SAN MATEO AND ALAMEDA COUNTY IN MENLO PARK AND FREMONT FROM 0.6 MILES EAST OF ROUTE 109 TO BEGINING OF DUMBARTON BRIDGE AND AT COSTRUCT PUBLIC ACCESS	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HARPAL CHAHAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$894,543 \$820,339 \$2,080	03/18/15 04/02/15 05/12/16	0% 0% PLANT EST SATIS
04-SM-92-5.4/6.2 04-1G8504 HSST-PG -()0 C- 39-() --() HB34		IN SAN MATEO CO,ON RTE 92, FROM 0.1M E. OF SKYLINE BLVD TO 0.4M W. OF HWY 35 & IN SOLANO CO, ON RTE 780, FROM 0.2M W. OF E. 5TH S INSTALL OR MODIFY METAL BEAM GUARD	DREAMBUILDER CONSTRUCTION CORP 1324 E LAWSON LANE PLACENTIA CA 92870	PABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3877	\$941,061 \$894,046 \$1,948	07/13/15 08/04/15 05/31/16	88% 92%
04-SM-92-14.4/18.8 04-3G4864		IN SAN MATEO AND ALAMEDA COUNTIES ON ROUTE 92 AT SAN MATEO HAYWARD STRUCTURAL STEEL PAINTING	LIBERTY MAINTENANCE, INC. DBA HINH, MINH OHIO LIBERTY MAINTENANCE, INC. 777 N. MERIDIAN RD. YOUNGSTOWN OH 44509	HAYWARD, CA 94544-2108 (408)592-3785	\$45,006,915 \$118,906 \$86,664	12/18/15 01/15/16 08/08/19	3% 0%
04-SM-101-.9/3.6 04-2356A4		IN SAN MATEO COUNTY FROM UNIVERSITY AVENUE TO MARSH ROAD REPLACEMENT LANDSCAPING	BORTOLUSSI & WATKIN 77 LARKSPUR STREET SAN RAFAEL CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVE SAN JOSE, CA 95122 (831)325-4872	\$1,039,334 \$907,321 \$1,876	09/18/13 10/03/13 10/18/17	63% 87%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-9.3/9.9 04-4J0504		IN BELMONT, SM CO, FROM SEM LANE TO 0.4 MILE OF NORTH OF RALSTON AVE, CLEAN DRAINAGE SYSTEMS, INSTALL MANHOLES & LINE CULVERTS DIRECTOR CONSTRUCT DRAINAGE SYSTEM & REMOVE DEBRIS.	PIPE AND PLANT SOLUTIONS, INC. 2000 5TH STREET BERKELEY, CA 94710	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94402 (650)315-8432	\$1,770,000 \$1,700,782 \$0	05/04/15 05/04/15 04/29/16	0% 96%
20.20.201 130							
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --() HE11		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$47,492,223 \$29,279,977 \$789,034	06/25/14 07/17/14 05/10/18	39% 61%
04-SM-101-20.0/26.1 04-3G6804 HSNH-PX08-(02)7 --() --() HA22		IN SAN MATEO ON VAR ROUTES AT VARIOUS LOCATIONS CONSTRUCT ROADSIDE PAVEMENT	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 94136	CHARLES KOOS 585 LINDA MAR BLVD PACIFICA CA 94044 (650)738-3828	\$771,473 \$627,285 \$54,937	09/16/15 10/07/15 05/31/16	86% 78%
04-SM-101-23.6/23.6 04-3E7904 NHP-Q101-(265)E --()		IN SAN MATEO COUNTY ON ROUTE 101 AT SIERRA POINT OVERHEAD BRIDGE NO. 35-0130 SPOT BLAST AND PAINT	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	KOOS CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (650)738-3828	\$4,096,268 \$2,858,084 \$967,336	07/31/15 08/19/15 09/30/16	47% 70%
04-SM-101-/3 04-4J4304		HENDERSON PUMP HOUSE, EAST PALO ALTO, 0.5 MILES SOUTH OF MARSH ROAD DIRECTOR'S ORDER EMERGENCY F.A. CLEAN PUMP HOUSE DS, REPLACE PUMPS AND CPS	ARNAUDO CONSTRUCTION INC. P. O. BOX 174, TRACY, CA 95378	FRED BOOSHEHRI 2350 PAGE MILL ROAD, PALO ALTO, CA 94304 (650)222-7241	\$1,495,000 \$937,339 \$0	07/08/15 07/08/15 07/31/16	75% 63%
20.20.201 130							
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE HIGHWAY ROADWAY ENGINEERING WORKS INC IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	3442 6TH STREET CERES, CA 95307	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)385-7053	\$5,421,779 \$5,173,257 \$0	01/28/13 02/21/13 03/30/16	100% 95%

OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-.3/M27.1 04-1G8304 HSNH-PIG -(280)1 -1 14-(E) --() HA22		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS UPGRADE TO STANDARD THE EXISTING	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	2210 O'TOOLE AVE., SUITE 150 SAN JOSE, CA 95131 (510)867-6119	\$2,770,474 \$2,554,978 \$416,975	07/28/15 08/12/15 05/06/16	92% 92%
04-SM-280-2.1/10.8 04-2J0804 NHPI-2801-()1 144- E -()		IN SAN MATEO COUNTY IN AND NEAR WOODSIDE FROM 0.5 MILE NORTH OF HILL ROAD OVERCROSSING TO ROUTE 280/92 SEPARATION RESURFACE ASPHALT CONCRETE	GRANITE ROCK COMPANY SAND 120 GRANITE ROCK WAY SAN JOSE CA 95136	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$16,569,430 \$0 \$0	11/24/15 12/17/15 08/31/16	0% 0%
04-SM-280-9.4/0 04-4G5914		IN SAN MATEO COUNTY, IN THE CITY OF BELMONT, AT 1.4 MILES SOUTH OF ROUTE 92 REPAIR PIPE SYSTEM AND BACKFILL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$810,461 \$765,751 \$1,100	06/24/15 07/13/15 05/31/20	14% 94%
04-SM-280-/12.7 04-0K0504		DORAN BRIDGE NEAR HILLSBOROUGH DIRECTOR'S ORDER EMERGENCY F.A. ABANDON EXISTING AND INSTALL NEW DRAINAGE	YERBA BUENA ENGG & CONSTN INC. 1340 EGBERT AVENUE, SAN FRANCISCO, CA	ALI NIKZAD 1007 KNOX AVE, SAN JOSE, CA 95122 (510)867-6047	\$815,000 \$622,597 \$0	09/01/15 09/01/15 03/31/16	0% 76%
20.20.201 130							
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --() HA42		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$50,203,687 \$39,518,727 \$1,220,735	03/19/14 04/09/14 03/14/18	44% 78%
04-SOL-80-39.8/39.8 04-1J7604		IN SOLANO COUNTY IN DIXON AT THE DIXON MAINTENANCE STATION 8628 SPARLING LANE BUILD MATERIALS STORAGE BINS	CE GREEN INC 6105 MAIN AVENUE, SUITE 4 ORANGEVALE CA 95662	QUANG, TRAN 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$419,600 \$417,981 \$0	06/17/15 07/16/15 03/11/16	100% 100%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-/0 04-4A3624 HSNH-PI -()0 C411- E -()		IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARDRAIL WITH	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	PARAMDEEP BRAR 324 CAMPUS LN STE T FAIRFIELD, CA 94534 (925)260-6460	\$1,621,560 \$1,593,006 \$48,482	12/02/15 12/17/15 04/22/16	97% 98%
04-SOL-80-/0 04-2J1604 NHP-X095-(028)E --()		IN SOLANO COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606-0295	CARL BUTTERS 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (925)260-5535	\$601,070 \$531,149 \$478,949	12/01/15 12/17/15 07/07/16	33% 88%
04-SOL-80-/4.5 04-0K3304 20.20.201 130		IN SOLANO COUNTY NEAR FAIRFIELD AT GREEN VALLEY BRIDGE (23-004) REPAIR ABUTMENT EROSION, DRAINAGE & DAMAGED SLOPE PAVING DIRECTOR' REPAIR ABUT EROSION, DRAINAGE & SLOPE PAV.	DESILVA GATES CONSTRUCTION LP . . . 11555 DUBLIN BLVD. DUBLIN CA 94568	JYOTSNA SHARMA 324 CAMPUS LANE FAIRFIELD CA 94534 (510)385-5732	\$695,000 \$281,790 \$0	10/05/15 12/21/15 02/23/16	44% 41%
04-SOL-113-2.0/7 04-3J4504		IN SOLANO COUNTY NEAR DIXON FROM FLANNERY ROAD TO HASTINGS ISLAND RD COLD PLANE AC PAVEMENT, HMA TYPE A	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694		\$429,524 \$0 \$0	04/13/16 04/25/16	0% 0%
HM 04-SOL-780-.5/7.4 04-2J2804 NHPI-780 -(366)E --()		IN SOLANO COUNTY IN BENICIA AND VALLEJO ON ROUTE 780 FROM PARK ROAD UC TO LEMON STREET RHMA CONCRETE SURFACING	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917	\$3,692,521 \$1,069,689 \$0	05/29/15 06/22/15 05/05/16	87% 29% SUSPENDED
04-SON-1-29.9/29.9 04-3G7404 STP-P001-(581)E --() HA23		NEAR TIMBER COVE, 2.0 MILE SOUTH OF FORT ROSS HISTORIC PARK REPLACE CULVERT	DRILL TECH DRILLING & SHORING INC 2200 WYMORE WAY ANTIOCH CA 94509	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$1,555,334 \$1,346,077 \$0	04/14/14 05/05/14 04/11/16	61% 96%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-45.4/45.4 04-0K1704		IN SON COUNTY AT 0.05 MILE NORTH OF TOMALES-PETALUMA ROAD.	ARGONAUT CONSTRUCTORS P. O. BOX 639 SANTA ROSA, CA 95402	SCOTT HISLOP 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)249-4732	\$631,000 \$295,552 \$0	07/27/15 07/27/15 03/18/16	75% 47%
20.20.201 130							
04-SON-1-/7.1 04-1J1704 STP-P001-(597)E --()		IN SONOMA COUNTY NEAR BODEGA BAY FROM MARIN/SONOMA COUNTY LINE TO 0.8 MILE NORTH OF BAY HILL ROAD. 0.1' RHMA OVERLAY. PERFORM MINOR ASPHALT CONCRETE	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA (707)769-5695	\$2,052,131 \$0 \$0	09/16/15 10/07/15 06/30/16	0% 0%
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --()		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY ATTN: SAID NAJAFI 2301 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901-5567	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$8,467,067 \$4,557,746 \$52,082	03/11/14 03/24/14 03/21/17	37% 54% SUSPENDED
HA21							
04-SON-101-.9/3.6 04-2640U4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	\$76,196,202 \$74,120,515 \$1,168,696	11/02/12 01/11/13 07/30/16	83% 96%
HE11	SWPPP						
04-SON-101-3.4/4.1 04-2640K4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$23,732,502 \$23,743,675 \$0	11/02/12 01/10/13 04/30/16	84% 100%
HB4C	SWPPP						
04-SON-101-3.6/3.7 04-4J7204		IN SONOMA COUNTY, IN PETALUMA AT ROUTE 101/116 SEPARATION . . REPLACE JT SEAL, RECONST JT SL ASSMBLY	GHILOTTI-MYERS, JV . . . 525 JACOBY ST SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)781-2236	\$425,000 \$192,010 \$0	09/08/15 09/08/15 06/30/16	36% 45%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-7.1/8.1 04-0A1854		IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$22,195,895 \$21,557,782 \$9,501	02/12/13 03/12/13 07/30/16	98% 98%
HA21	SWPPP						
04-SON-101-11.6/11.6 04-1SS354		IN SONOMA COUNTY NEAR COTATI AT 0.4 MILE SOUTH OF SIERRA AVENUE UNDERCROSSING. REGRADE SLOPE.	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE CA 95425	STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA 94954 (707)769-5695	\$387,792 \$0 \$0	10/12/15 11/02/15	0% 0%
04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --()		IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING COLLEGE AVENUE WIDENING PROJECT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221	\$3,051,656 \$3,094,072 \$141,618	02/07/14 02/21/14 12/14/16	62% 96%
HE13							
04-SON-101-33.5/33.5 04-1SS364		IN SONOMA COUNTY ON ROUTE 101, IN HEALDSBURG, AT 0.1 MILE SOUTH OF GRAND AVENUE UNDERCROSSING REPAIR SLIPOUT.	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870		\$667,661 \$0 \$0	12/04/15 12/22/15	0% 0%
04-SON-101-42.3/42.3 04-4J0104		IN SONOMA COUNTY, IN GEYSERVILLE, AT 1.07 MILES SOUTH OF CANYON ROAD. MEDIAN SLIDE - INSTALL RSP AND DRAINAGE DIR'S EMERGENCY F.A. INSTALL RSP AND DRAINAGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-3482	\$1,037,000 \$689,040 \$0	04/16/15 04/16/15 03/22/16	97% 66%
20.20 201130							
04-SON-101-/33.8 04-4J1304		REPAIR JOINT SEAL ASSEMBLY AND PAVEMENT @ RUSSIAN RIVER BRIDGE IN HEALDSBURG, 0.3 MILES NORTH OF GRANT AVENUE REPAIR JOINT SEAL ASSEMBLY & PAVEMENT	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, BLDG A SANTA ROSA, CA 94901 (707)249-4732	\$351,000 \$333,951 \$0	03/11/15 03/11/15 10/08/15	74% 95%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

Page 56
05/02/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-13.7/0 04-1J3204 STP-47C6-(004)E --()		IN SONOMA COUNTY NEAR GUERNEVILLE ABOUT 1.1 MILES EAST OF MAYS CANYON ROAD CONSTRUCT RETAINING WALLS, PLACE	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507		\$1,429,690 \$0 \$0	03/08/16 04/05/16	0% 0%
04-SON-116-39.0/40 04-3G1104 STP-P116-(047)E --()		IN SONOMA COUNTY NEAR PETALUMA, AT 0.5 MILE EAST OF LAKEVILLE HIGHWAY PLACE ROCK SLOPE PROTECTION	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA 94954 (707)769-5695	\$540,737 \$0 \$0	11/10/15 11/25/15	0% 0%
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -()		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,979,746 \$1,739,575 \$5,319	10/04/12 11/06/12 05/16/19	0% 0% PLANT EST SATIS
04-SON-121-10.2/0 04-1SS374 STP-P121-(027)E --()		AT 0.6 MILE NORTH OF RAMAL ROAD NEAR SCHELLVILLE IN SONOMA COUNTY, CONSTRUCT CIDH PILE WALL TO RESIST	NEAR GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$568,529 \$160,913 \$160,913	01/25/16 02/04/16 08/09/16	9% 28%
04-SON-121-/7.3 04-1J1504		IN SONOMA COUNTY NEAR SCHELLVILLE FROM RT 37 TO SONOMA CREEK BRIDGE RHMA OVERLAY	ARGONAUT CONSTRUCTORS P.O. BOX 639 SANTA ROSA CA 95402	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$2,307,303 \$2,049,975 \$0	06/09/15 06/25/15 02/02/16	85% 85%
04-SON-128-2.4/2.4 04-1SS224 STP-47C4-(004)E --()		IN SONOMA COUNTY NEAR CLOVERDALE AT 2.3 AND 2.5 MILES WEST OF CLOVERDALE BOULEVARD RETAINING WALL AND SLOPE PROTECTION	GHILOTTI CONSTRUCTION COMPANY, INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$1,206,877 \$1,222,537 \$128,416	11/17/14 12/08/14 04/08/16	91% 99%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-17.1/24.7 04-4A8824		IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	\$216,669 \$195,627 \$840	02/27/12 03/22/12 08/02/17	75% 90%
HA21	WPCP						

Totals: Authorized Final Amt: \$1,491,724,926 Completed to Date: \$987,291,780 Work This Month: \$29,404,566

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-28.0/28.4 05-1F8904 STP-P001-(591)E --()		IN MONTEREY COUNTY NEAR LUCIA FROM 0.1 MILE SOUTH OF BIG CREEK BRIDGE TO 550 GREENVILLE RD 2.8 MILES SOUTH OF DOLAN CREEK BRIDGE LIVERMORE CA 94550 CONSTRUCT VIADUCT	RGW CONSTRUCTION, INC.	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$3,918,561 \$1,684,299 \$318,136	05/13/15 06/10/15 10/05/16	58% 43%
HA23							
05-MON-1-40.8/62.5 05-1G6704		IN MONTEREY COUNTY ABOUT 10 MILES SOUTH OF CARMEL AT VARIOUS LOCATIONS FROM 1 MILE NORTH OF TORRE CANYON BRIDGE TO 0.5 MILE SOUTH COLD PLANE ROADWAY AND RESURFACE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136		\$1,442,943 \$0 \$0	02/22/16 03/16/16	0% 0%
HM1							
05-MON-1-77.6/85.3 05-1A7604 NHP-P001-(596)E --()		IN MONTEREY COUNTY, IN AND NEAR MONTEREY, FROM SLOAT AVENUE UNDERCROSSING TO SOUTH MARINA OVERHEAD PAVEMENT PRESERVATION (CAP M)	\GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$7,209,626 \$3,178,545 \$184,368	08/12/15 09/03/15 07/15/16	45% 44%
HA22							
05-MON-68-15.0/T18.5 05-1C0904 NHP-X053-(029)E --()		IN MONTEREY COUNTY AT VARIOUS LOCATIONS CONTRAST SURFACE TREATMENTS	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	FARSHAD KESHAVARZI 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)235-3120	\$2,269,618 \$220,713 \$34,636	10/30/15 11/13/15 08/01/16	40% 10%
HB1							
05-MON-68-17.4/18 05-0F7004 NHP-P068-(024)E --()		IN MONTEREY COUNTY ON ROUTE 68 NEAR SALINAS FROM 0.2 MILE EAST OF RESERVATION ROAD UNDERCROSSING TO SPRECKELS BOULEVARD UNDERCROSS BRIDGE WIDENING	VIKING CONSTRUCTION COMPANY PO BOX 1508 RANCHO CORDOVA CA 95741	ROMAN, BERTHA 1529 HWY 68 MONTEREY, CA 93640 (831)375-7804	\$17,990,686 \$1,743,301 \$1,692,801	01/22/16 02/12/16 05/07/19	4% 9%
HA21							
05-MON-68-/1.1 05-1F5704		IN MONTEREY COUNTY IN PACIFIC GROVE FROM SINEX AVENUE TO FOREST AVENUE COLD PLANE AND RHMA-G OVERLAY	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)375-1621	\$641,350 \$0 \$0	01/05/16 01/29/16	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-21.9/87 05-1C9304		IN MONTEREY COUNTY AT VARIOUS LOCATION FROM SAN ARDO UNDERCROSSING TO ALISAL ROAD UNDERCROSSING SEAL BRIDGE DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$1,083,932 \$1,022,932 \$0	04/15/15 05/01/15 04/01/16 04/01/16	100% 100% COMPLETED
05-MON-101-45.8/49.8 05-1G1104		DIR'S ORDER EMERGENCY F.A. HOBSON/LAGOMARSINO AVE NORTH OF KING CITY REMOVE/DISPOSE OF 315 DISEASED TREES, REPAIR GUARD RAIL/REPLA REMOVE/DISPOSE OF 315 DISEASED TREES	DON CHAPIN COMPANY INC 560 CRAZY HORSE CANYON ROAD SALINAS, CA 93907	LAVERING, TYLER 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$2,485,000 \$2,043,640 \$0	06/04/15 06/04/15 03/20/16	100% 82% OVER RUN
20.20.201 130							
05-MON-101-47.7/53.9 05-1E0604 HSNH-P -()Q 1282- E -()		IN AND NEAR GREENFIELD FROM TEAGUE AVENUE TO WALNUT AVENUE OC CONCRETE MEDIAN BARRIER, INSIDE	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054	PETER MUTUTWA 3230 RIVERSIDE AVE. SUITE 130 PASO ROBLES, CA 93446	\$4,848,536 \$0 \$0	10/30/15 11/20/15	0% 0%
HB1							
05-MON-101-55.2/73.8 05-1F69U4 NHP-Q101-(276)E --()		IN MONTEREY COUNTY IN AND NEAR SOLEDAD FROM 0.4 MILE NORTH OF NORTH GREENFIELD OVERCROSSING TO 1.2 MILES NORTH OF NORTH GONZALES O PAVEMENT PRESERVATION	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	MUTUTWA, PETER 3230 RIVERSIDE AVE., SUITE 130 PASO ROBLES, CA 93446 (804)471-2108	\$23,720,985 \$2,866,529 \$2,239,033	10/12/15 11/02/15 01/05/17	6% 12%
HA22							
05-MON-101-100.0/101.3 05-315804 NH-P101-() --()		IN MONTEREY AND SAN BENITO COUNTIES NEAR PRUNDALE AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF DUNBARTO IN ROAD (NORTH) TO CANNON R CONSTRUCT INTERCHANGE	GCC/MCM, A JV P O BOX 50085 WATSONVILLE CA 950775085	JENNIFER WILSON 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)471-2103	\$42,590,695 \$41,066,351 \$0	09/27/12 11/06/12 04/29/16 04/28/16	94% 96%
HE11 SWPPP							
05-MON-183-/2.1 05-1G5004		IN MONTEREY COUNTY IN AND NEAR SALINAS FROM 101/183 SEPARATION TO WEST MARKET CIRCLE, AND IN AND NEAR SEASIDE FROM 1/218 SEPARATIO SLURRY SEAL	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$717,296 \$0 \$0	03/16/16 03/28/16	0% 0%
HM							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-0-/0 05-1G1904 STP-000C-(408)E --()		IN SANTA BARBARA, MONTEREY, SAN BENITO, SAN LUIS OBISPO, AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS REMOVE AND REPLACE SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	DEVIN PORR 140 DUBOIS ST, #E SANTA CRUZ, CA 95060 (813)427-4706	\$1,195,580 \$0 \$0	11/10/15 12/07/15	0% 0%
HA22							
05-SB-1-20.6/23.3 05-1G5904		IN SANTA BARBARA COUNTY IN AND NEAR LOMPOC FROM OCEAN AVE TO PURISMA RD, AND IN AND NEAR SOLVANG FROM BUELLFLAT RD TO PINE AVE SLURRY SEAL	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	BENNETZEN, LILIAN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-6935	\$673,385 \$0 \$0	03/15/16 03/28/16	0% 0%
HM							
05-SB-1-/50.6 05-0J4904 NHP-000C-(409)E --()		IN SANTA BARBARA, MONTEREY, SAN BENITO, SANTA CRUZ AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS. REPLACE ROADSIDE SIGN PANELS	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550		\$5,680,500 \$0 \$0	01/13/16 01/26/16	0% 0%
HA22							
05-SB-101-.3/7.5 05-462504 ACNH-Q101-(143)E --()		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA AT VARIOUS LOCATIONS RESTORE HIGHWAY PLANTING	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO CA 91710	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE H SANTA BARBARA CA 93103 (805)748-5218	\$1,753,944 \$1,634,620 \$0	08/31/09 09/15/09 10/24/13	0% 0% PLANT EST SATIS
HA25	SWPPP						
05-SB-101-12.9/14 05-1C4304		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM GARDEN STREET UNDERCROSSING TO MISSION CREEK BRIDGE HIGHWAY PLANTING REHABILITATION	SPIESS CONSTRUCTION CO INC P O BOX 2849 SANTA MARIA CA 93457	CURTIS JOHNSON 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	\$795,299 \$728,780 \$5,040	06/10/13 06/27/13 11/18/16	100% 92% OVER RUN
HA25							
05-SB-101-13.2/27.1 05-0S2504 NHP-Q101-(267)E --()		IN AND NEAR THE CITIES OF SANTA BARBARA AND GOLETA, FROM SALSIPUEDES STREET TO 0.3 MILES NORTH OF CATHEDRAL OAKS ROAD PLACE CONTRASTING SURFACE TREATMENT	A. M. CONCRETE, INC. PO BOX 921388 SYLMAR CA 91392	CURTIS JOHNSON 35 S PATERA LN GOLETA, CA 93117 (805)692-6862	\$2,010,884 \$2,053,698 \$0	06/17/15 07/08/15 03/20/16	100% 99%
HA28							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-15.0/15.2 05-1H1804		IN SANTA BARBARA ON HWY 101 BETWEEN THE CARRILLO ST AND ARRELLAGA ST EXITS REPAIR ROADWAY/DAMAGE FROM SB CITY WATER DIR'S ORDER EM REPAIR ROADWAY/DAMAGE FROM SB CITY WATER	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBARA, CA 93160	KLINE JASON 35 S. LA PATERA LN STE E GOLETA CA 93117 (805)692-6820	\$985,000 \$0 \$0	01/22/16 01/22/16	0% 0%
20.20.201 130							
05-SB-101-21.0/27.1 05-1A7204 NHP-Q101-(262)E --()		IN SANTA BARBARA COUNTY IN AND NEAR GOLETA FROM MARIA YGNACIO CREEK BRIDGE TO 0.2 MILE NORTH OF CATHEDRAL OAKS OVERCROSSING PAVEMENT PRESERVATION (CAP M)	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBARA CA 93160	JASON KLINE 35 S PATERA LN. SUITE E GOLETA, CA 93117 (805)692-6820	\$9,653,711 \$1,825,579 \$0	05/12/15 06/10/15 06/09/16	64% 19%
HA22							
05-SB-101-22.3/23 05-0G0704 NH-Q101-(233)E --()		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.2 MILE EAST TO 0.7 MILE WEST OF FAIRVIEW AVENUE OVERCROSSING UPGRADE DRAINAGE CULVERTS	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MICHAEL MORTENSEN 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6759	\$17,822,870 \$16,098,791 \$298,753	11/21/13 12/12/13 05/26/17	59% 91%
HA22							
05-SB-101-45.6/46.4 05-0T6304 HSNH-P -()Q 1 28-6 E -()		IN SANTA BARBARA COUNTY NEAR GAVIOTA FROM 0.7 MILE NORTH OF BECKSTEAD OVERCROSSING TO 0.8 MILE SOUTH OF GAVIOTA TUNNEL CURVE REALIGNMENT	GAVIOTA SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	MICHAEL MORTENSEN 35 S LA PATERA LN SUITE E GOLETA, CAL. 93117 (805)692-6765	\$6,485,000 \$8,800 \$8,800	02/24/16 03/16/16 12/31/16	1% 0%
HB1							
05-SB-101-83.2/83.8 05-463814		ON ROUTE 101 IN SANTA BARBARA COUNTY FROM 0.9 MILE NORTH OF CLARK AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SANTA MARIA UNDERCROSS IRRIGATION,PLANTING,EROSION CONTROL	EMPIRE LANDSCAPING INC. P O BOX 35 DAVIS CA 95617	BENNETZEN, LILIAN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-6935	\$501,048 \$458,515 \$2,900	10/25/13 11/15/13 05/12/17	0% 0%
							PLANT EST SATIS
05-SB-246-12.3/16.7 05-0C6404		ON ROUTE 246 IN SANTA BARBARA COUNTY NEAR LOMPOC, FROM CEBADA CANYON ROAD TO HAPGOOD ROAD	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$15,104,087 \$1,180,948 \$104,611	02/27/15 03/26/15 08/30/17	18% 8%
HE13		PASSING LANES AND OPERATIONAL					

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SBT-25-18.8/19.5 05-1H1704		SAN BENITO COUNTY ROUTE 25 ABOUT 32 MILES SOUTH OF HOLLISTER. REMOVE ROCK AND DEBRISCONSTRUCT DETOUR, PROVIDE TRAFFIC CONTROL DIR' REMOVE ROCK AND DEBRIS	JOHN MADONNA CONSTRUCTION PO BOX 5310 SAN LUIS OBISPO, CA 93403	BEACH, KATIE 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,485,000 \$230,951 \$0	01/22/16 01/22/16 05/24/16	57% 16%
20.20.201 130							
05-SBT-101-.7/.7 05-1A9304		SAN BENITO CNTY NEAR PRUNEDALE, SB HWY 101@ .2 MILE NORTH OF COLE RD. REMOVE APPROX 13000CY OF ROCKERY/SLIDE MATERIAL, FLATTENSLOP INSTALL EROSION CONTROL & LANDSCAPE	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH ST WATSONVILLE, CA 95076	WILSON, JENNIFER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8965	\$1,080,000 \$764,898 \$0	01/22/13 01/22/13 12/31/15	100% 71% SUSPENDED
20.202011 30							
05-SCR-0-/0 05-0T5004 STP-000C-(382)E --()		CONSTRUCTION ON STATE HIGHWAY IN MONTEREY, SAN LUIS OBISPO, SANTA BARARA, AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS VISTA POINT REHABILITATION	RSB GROUP, INC. 20331 LAKE FOREST DR SUITE C1 LAKE FOREST CA 92630	NORRIS, AMY 3230 RIVERSIDE AVENUE, #130 PASO ROBLES, CA 93446 (805)226-9217	\$731,272 \$720,459 \$24,194	03/27/15 04/10/15 04/28/16 04/25/16	100% 98%
05-SCR-1-16.9/17.2 05-1A8704 HSNH-P -(087) 0E--() --() HB1		IN SANTA CRUZ COUNTY ON ROUTE 1 FROM THE NB MERGE WITH ROUTE 17 TO THE NB OFF-RAMP TO OCEAN STREET RE-STRIPING AND SHOULDER WIDENING	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076	BEACH KATIE 140 DUBOIS ST E SANTA CRUZ CA 95060 (831)455-5707	\$1,215,349 \$1,080,829 \$454,017	09/08/15 10/06/15 05/03/16	85% 89%
05-SCR-1-20.2/37.4 05-1C8604 STP-P001-(587)E --() HA22		NEAR SANTA CRUZ FROM 0.1 MILE NORTH OF WESTERN DRIVE TO SAN MATEO COUNTY LINE PAVEMENT PRESERVATION	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	PAT DUSSELL 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$10,550,020 \$9,804,812 \$0	11/20/14 12/10/14 03/30/16 03/30/16	100% 100% SUSPENDED
05-SCR-1-31.6/36.3 05-1F3604		IN SANTA CRUZ COUNTY NEAR DAVENPORT AT SCOTT CREEK BRIDGE AND WADDELL CREEK BRIDGE REPAIR CONCRETE SPALL, SCOUR MONITR	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON, CA 94588	PATRICK DUSSELL 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$724,531 \$533,486 \$68,717	06/09/15 06/23/15 06/16/16	75% 73%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-/0 05-0R5104 STP-000C-(400)E --()		ON STATE ROUTE 1, 68 AND 218 IN MONTEREY COUNTY AND STATE ROUTE 1 AND 9 IN SANTA CRUZ COUNTY AT VARIOUS LOCATIONS VARIOUS ADA CURB RAMPS AND MINOR SIDEWALKS	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688	BERTHA ROMAN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,130,510 \$749,109 \$196,347	08/26/15 09/22/15 05/06/16	89% 66%
HB71							
05-SCR-9-3.8/18.7 05-0Q5904 STP-S009-(020)E --()		IN SANTA CRUZ COUNTY AT AND NEAR BOULDER CREEK AT VARIOUS LOCATIONS FROM 0.9 MILE SOUTH OF GLENGARRY ROAD TO 0.2 MILE NORTH OF MCG POLLUTION SOURCE CONTROL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,056,443 \$1,992,372 \$7,341	09/30/14 10/21/14 12/22/16	0% 0% PLANT EST SATIS
05-SCR-17-6.0/12.5 05-1G1004		REMOVE/REPLACE HIGH FRICTION SURFACE TREATMENT @ LAUREL CURVE,CORRECT DRAINAGE ISSUES/CONSTRUCT NEW DRAINAGE DIRS ORDER EMERGENCY REMOVE/REPLACE HIGH FRICTION SURFACE	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE, CA 95077-5001	ROMAN, BERTHA 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$265,000 \$278,576 \$0	07/10/15 07/10/15 04/01/16 04/01/16	100% 100% SUSPENDE
20.20.201 130							
05-SCR-17-8.3/9.4 05-0T9804 HSNH-PG -()P 7110- E -()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY FROM 0.4 MILE SOUTH OF SUGARLOAF ROAD TO 0.1 MILE SOUTH OF LAUREL ROAD SHOULDER WIDENING AND CONCRETE	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	DEVIN PORR 140 DUBOIS ST #E SANTA CRUZ, CA 95060 (831)427-4706	\$5,171,684 \$174,605 \$0	12/22/15 01/13/16 11/30/16	1% 3% SUSPENDE
HB1							
05-SCR-17-10.1/0 05-1F0004		SB ON HW 17 @ SPANIXH OAKS DR PM 10.1 WIDEN OUTSIDE RT SHOULDER CONSTRUCT SIDE GUTTER W/TYPE A DIKE/ADD DRAINAGE FACILITYORDER EME WIDEN RT SHOULDER,CONSTRUCT SIDE CUTTER	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE, CA 95077-5001	ROMAN, BERTHA 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$235,000 \$233,466 \$0	06/11/15 06/11/15 04/01/16 04/01/16	100% 100% SUSPENDE
20.20.201 130							
05-SCR-101-/0 05-1G8004		DIRS ORDER EMERGENCY F.A. IN MONTEREY AND SANTA CRUZ COUNTIES ON ROUTE 101, 1 AND 17 REPLACE CONTROLLERS,REPAIR IRRIGATION SYST	KCI INVIRONMENTAL INC PO BOX 3307 SAN LUIS OBISPO, CA 93403	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8927	\$585,000 \$52,601 \$0	02/02/16 02/02/16 04/29/16	28% 9%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-129-9.5/10 05-0T5404 HSST-PG -(129) 6E--() --() HB1		ON ROUTE 129 BETWEEN 0.4 MILE WEST OF GRANITE ROCK COMPANY OLD CHITTENDON ROAD AND 0.1 MILE EAST 120 GRANITE ROCK WAY OF CHITTENDON UNDERPASS CURVE REALIGNMENT	SAN JOSE CA 95136	BEACH, KATIE SANTA CRUZ, CA (831)455-5707	\$4,590,483 \$143,866 \$130,661	07/21/15 08/07/15 12/28/16	3% 3% SUSPENDED
05-SLO-1-12.6/0 05-1C1304 HB71		IN SAN LUIS OBISPO COUNTY AT OCEANO AT OCEANO OVERHEAD CURB RAMPS AND SIDEWALK	SOUZA CONSTRUCTION, INC. P.O. BOX 3810 SAN LUIS OBISPO CA 93403	BENNETZEN, LILIAN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-0080	\$370,856 \$330,711 \$98,951	08/25/15 10/14/15 05/19/16	70% 88%
05-SLO-1-16.7/L18.2 05-1G6604 HM1		IN SAN LUIS OBISPO COUNTY IN SAN LUIS PAVEMENT COATINGS CO OBISPO FROM WALNUT STREET TO 0.2 MILE 10240 SAN SEVAINE WAY NORTH OF WESTMONT DRIVE REPAIR/RESURFACE WITH SLURRY SEAL	JURUPA VALLEY CA 91752	LEW, MIKE 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$337,775 \$10,452 \$10,452	01/22/16 02/04/16 05/27/16	10% 3%
05-SLO-1-17.7/59 05-1C2404 HSST-P -()P 1600- E -() HB1		IN SAN LUIS OBISPO COUNTY IN AND NEAR SOUZA CONSTRUCTION, INC. SAN LUIS OBISPO AND SAN SIMEON FROM HIGHLAND DRIVE TO 1.2 MILES NORTH OF HEARST CASTLE ROAD. INSTALL RUMBLE STRIP	P.O. BOX 3810 SAN LUIS OBISPO CA 93403	NORRIS, AMY 3230 RIVERSIDE AVE, #130 PASO ROBLES, CA 93446 (805)226-8279	\$1,803,334 \$23,399 \$6,349	10/30/15 11/20/15 06/22/16	12% 1%
05-SLO-1-22.1/25.7 05-1G6904 HM		IN SAN LUIS OBISPO COUNTY NEAR MORRO BAY FROM HOLLISTER ROAD TO SAN LUISITO CREEK COLD PLANE AND RHMA-OG OVERLAY	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA CA 93454	NORRIS, AMY C. 3230 RIVERSIDE AVENUE #130 PASO ROBLES CA 93446 (805)226-9317	\$1,029,869 \$0 \$0	03/25/16 04/15/16	0% 0%
05-SLO-1-36.7/39.6 05-0N4004 ACST-P001-(570)E P0-01 5-(0E) --() HB4N WPCP		IN SAN LUIS OBISPO COUNTY NEAR CAYUCOS FROM 0.1 MILE SOUTH OF NORTH OCEAN AVENUE TO 0.8 MILE SOUTH OF VILLA CREEK ROAD TEARTHWORK, PAVING, EROSION CONTROL	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	NORRIS, AMY 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	\$1,301,683 \$1,262,987 \$2,900	10/22/12 12/03/12 05/10/16	98% 98%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-64.0/66.9 05-492804 STP-P001-(590)E --()		IN SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIMEON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO ARROYO DE LA REALIGN ROADWAY PIEDRAS BLANCAS	PAPICH CONSTRUCTION CO. INC P O BOX 2210 PISMO BEACH CA 93448	RICK SILVA, RE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$19,838,015 \$1,832,976 \$127,896	05/27/15 06/15/15 10/05/17	11% 9%
HA42							
05-SLO-1-73.7/74 05-1A7004 STP-19A5-(004)E --()		IN SAN LUIS OBISPO COUNTY ABOUT 19 MILES NORTH OF SAN SIMEON FROM 0.7 MILE TO 1.0 MILE NORTH OF RAGGED POINT VIADUCT CONSTRUCT SOLDIER PILE WALL WITH	JOHN MADONNA CONSTRUCTION CO., INC. P.O. BOX 5310 SAN LUIS OBISPO CA 93403	RICK SILVA 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$9,546,642 \$7,143,928 \$173,828	12/24/14 01/08/15 09/26/16	41% 75%
HA23							
05-SLO-41-49.6/50.4 05-1G6404		IN SAN LUIS OBISPO COUNTY ABOUT 30 MILES EAST OF PASO ROBLES FROM 5.8 MILES NORTH OF EAST JUNCTION ROUTE 46 TO 6.6 MILES NORTH OF REPLACE RHMA ON EXISTING ROADWAY	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LAND SANTA BARBARA CA 93111		\$503,322 \$0 \$0	03/14/16 03/29/16	0% 0%
HM							
05-SLO-41-/0 05-1G3204		IN MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS SEAL BRIDGE DECK WITH METHACRYLATE	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	LEW, MIKE 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$245,245 \$0 \$0	03/14/16 04/07/16	0% 0%
05-SLO-46-37.6/40.4 05-330764 NHP-P046-(050)E --()		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.5 MILE EAST OF GENESEO INC. ROAD TO 0.2 MILE WEST OF ALMOND DRIVE LANDSCAPE MITIGATION	PACIFIC RESTORATION GROUP, GENESEO INC. PO BOX 429 PERRIS CA 92572	MIKEL, KARL 102 S. WHITLEY GARDENS DR. PASO ROBLES, CA 93446 (805)440-7630	\$937,084 \$769,354 \$13,728	10/09/14 11/14/14 05/19/16	0% 0%
HE14							PLANT EST SATIS
05-SLO-46-40.7/46.3 05-330774		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.1 MILE EAST OF ALMOND DRIVE TO 0.8 MILE EAST OF MCMILLAN CANYON ROAD CONVERT TO 4-LANE EXPRESSWAY	PAPICH CONSTRUCTION COMPANY INC PO BOX 2210 PISMO BEACH, CA 93448	MIKEL, KARL 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)440-7630	\$35,597,403 \$34,455,573 \$234,251	05/18/12 06/12/12 04/29/16	99% 97%
HE13	SWPPP						SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-46.0/50.2 05-330784		NEAR SHANDON FROM 0.2 MILE EAST OF MCMILLIAN CANYON ROAD TO 0.4 MILE WEST OF LUCY BROWN ROAD CONVERT TO 4-LANE EXPRESSWAY	BROSAMER & WALL, INC 1777 OAKLAND BLVD. WALNUT CREEK CA 94596		\$42,688,288 \$0 \$0	02/10/16 02/25/16	0% 0%
HE13							
05-SLO-101-23.9/32.3 05-1G3404 NHP-Q101-(268)E --()		IN SAN LUIS OBISPO COUNTY IN AND NEAR SAN LUIS OBISPO FROM 0.3 MILE SOUTH OF SANTA FE UNDERCROSSING TO 1.2 MILES NORTH OF RESERVOIR OVERLAY WITH RHMA GAP GRADED	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652	LEW, MIKE 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$4,538,777 \$462,049 \$435,674	06/08/15 07/16/15 05/31/16	65% 10%
05-SLO-101-32.3/35.6 05-1F7804		IN SAN LUIS OBISPO COUNTY NEAR SAN LUIS OBISPO FROM 1.2 MILES NORTH OF RESERVOIR CANYON ROAD TO CUESTA OVERHEAD RESURFACE PAVEMENT W WEARING COURSE	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN, CA 95652	DE ANDA, ANTHONY 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$3,160,398 \$2,614,359 \$0	04/24/15 05/08/15 01/05/16	100% 100%
05-SLO-101-64.8/69.3 05-1G5104		IN SAN LUIS OBISPO AND MONTEREY COUNTIES AT AND NEAR SAN MIGUEL FROM 0.3 MILE SOUTH OF SOUTH SAN MIGUEL UNDERCROSSING TO 0.2 MIL PAVEMENT REHABILITATION	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	NORRIS, AMY 3230 RIVERSIDE AVENUE #130 PASO ROBLES CA 93446 (805)226-9217	\$901,664 \$946,878 \$121,153	01/22/16 02/02/16 04/27/16 04/21/16	83% 99%
HA22							
05-SLO-166-21.0/25.5 05-1G6304		IN SAN LUIS OBISPO AND SANTA BARARA COUNTY ABOUT 12 MILES EAST OF SANTA MARIA FROM 3.2 MILE EAST OF ALAMO CREEK BRIDGE TO ALISOS COLD IN PLACE RECYCLING OVERLAY	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93454	DE ANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6095	\$2,799,181 \$0 \$0	02/09/16 02/25/16	0% 0%
HM							
05-SLO-227-.1/10.3 05-1F9404		IN SAN LUIS OBISPO CO ON RTE 227 FM THE N END OF E CORRAL DE PIEDRA CREEK BR TO 0.4 MI N OF BUCKLEY RD (SOUTHERN LIMIT OF THE CIT RHMA GAP GRADED & GUARDRAIL WORK	CALPORTLAND CONSTRUCTION P.O. BOX 1280 SANTA MARIA CA 93456	LEW, MIKE 3230 RIVERSIDE AVE, #130 PASO ROBLES CA 93446 (805)226-9217	\$1,390,730 \$358,267 \$123,407	05/12/15 06/09/15 05/09/16	68% 26%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-VAR--/0 05-1G2804 HSST-P -()0 C414- E -()		IN MONTEREY, SAN LUIS OBISPO, SANTA IN MONTEREY, SAN LUIS OBISPO, SANTA BARBARA AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS INSTALL COUNTDOWN PEDESTRIAN SIGNAL	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA 92504	BENNETZEN, LILIAN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-6935	\$1,086,896 \$0 \$0	11/13/15 12/02/15 10/05/16	0% 0% 0%

Totals: Authorized Final Amt: \$329,477,987 Completed to Date: \$144,787,002 Work This Month: \$7,118,945

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Q0204		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	DEALBA, FERNANDO 183 W. VENTURA COURT KINGBURG, CA 93631 (559)288-8603	\$536,518 \$435,916 \$423,589	10/20/15 11/04/15 08/02/16	24% 83%
HM1							
06-FRE-0-/0 06-0S7404 NHP-000C-(401)E --()		IN FRESNO, KINGS, AND TULARE COUNTIES AT VARIOUS LOCATIONS UPGRADE SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	DIN DADAWALLA 3240 N. MILLBROOK CONSTRUCTION FRESNO, CA 93726 (559)417-5927	\$1,535,426 \$1,124,772 \$522,926	08/17/15 09/02/15 06/24/16	55% 73%
HA22							
06-FRE-5-48.8/53 06-0Q2704 NHPI-005 -(144)E --()		IN FRESNO COUNTY ABOUT 38 MILES SOUTH OF SANTA NELLA FROM 0.1 MILE SOUTH OF PANOCHE ROAD OVERCROSSING TO SYLMAR 0.2 MILE NORTH OF RUSSEL HMA AND REINFORCE CONCRETE PAVEMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342	DEALBA, FERNANDO 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$14,245,747 \$14,097,961 \$161,016	12/11/14 12/31/14 05/13/16	100% 94% OVER RUN
HA22							
06-FRE-33-10.9/11.1 06-432604 STP-P033-(079)E --()		ON SR 33 IN FRE CO 6.4 KM EAST OF THE CITY OF COALINGA AT JACALITOS CREEK BRIDGE #42-72 (KP R17.1/18.3) BRIDGE REPLACEMENT JACALITOS CREEK	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$3,955,172 \$3,528,554 \$400,881	02/27/15 03/18/15 06/17/16	85% 89%
HA21							
06-FRE-33-11.1/14.8 06-0T6204 STP-P033-()0 E- -()		FROM 0.1 MILE WEST OF JACALITOS CREEK BRIDGE TO 0.1 MILE WEST OF MERCED AVENUE AND FROM 0.1 MILE NORTH OF PHELPS AVENUE TO 0.8 M BONDED WEARING COURSE RESURFACING	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$1,854,214 \$0 \$0	03/08/16 03/16/16	0% 0%
HM1							
06-FRE-41-20.7/32.5 06-0U3604		BOOSTER PUMP UPGRADES, VALVES, FLOW SENSORS, CONTROLLER CABINETS, AND SYSTEM REPAIRS IRRIGATION UPGRADES	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOGLE DRIVE HERCULES, CA 94547	SAMIMI, MOHAMMAD 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)250-6305	\$4,285,000 \$3,011,691 \$0	08/18/15 08/18/15 04/29/16	100% 70% OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-23.5/26.7 06-2HT114		IN FRESNO COUNTY FROM 0.2 MILES NORTH OF O IVE AVENUE OC TO 0.2 MILES NORTH OF ASHLAN AVE OC REALIGNMENT FREEWAY	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	FOSTER, DALLIA 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$27,080,618 \$13,537,726 \$3,639,247	10/16/15 12/04/15 10/21/16	38% 50%
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$41,959,223 \$42,037,838 \$4,485	10/10/12 11/06/12 10/04/16	86% 98%
HE13	SWPPP						
06-FRE-99-/0 06-0T4104		REPAIR 110 ACRES OF EXISTING IRRIGATION SYSTEMS THAT HAVE BEEN DEFECTIVE, BROKEN, AND VANDALIZED UPGRADE IRRIGATION SYSTEMS	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS, CA 93619	DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$2,422,000 \$1,279,690 \$0	03/04/15 03/04/15 04/30/16	100% 53% OVER RUN
20.20.201 131							
06-FRE-99-/30.5 06-0U6904		UPDATE IRRIGATION SYSTEM AND ISOLATE NEEDED REPAIRS TO REDUCE WASTE IRRIGATION SYSTEM UPGRADES	WABO LANDSCAPE CONSTRUCTION INC 726 ALFRED NOBLE DRIVE HERCULES, CA 94547	KIMURA, JUSTIN 183 W VENTURA CT KINGSBURG, CA 93631 (559)897-3118	\$3,185,000 \$1,680,089 \$0	08/04/15 08/04/15 05/11/16	100% 53% OVER RUN
20.20.201 130							
06-FRE-145-40.2/41.2 06-0T5804		IN FRESNO AND MADERA COUNTIES NEAR MADERA FROM W. SHAW AVENUE TO AVENUE 7 AND FROM TOZER STREET TO RIVER ROAD HOT MIX ASPHALT/REPAIR FAILED AREAS	TEICHERT CONSTRUCTION 5771 S TOYOTA AVE FRESNO CA 93725		\$1,028,562 \$0 \$0	03/02/16 03/16/16	0% 0%
HM1							
06-FRE-168-.7/9.1 06-0U3304		UPGRADE 97 BOOSTER PUMPS TO HIGH EFFICENCYVARIABLE FREQUENCY DRIVE, REPLACE 87 COMMUNICATION FLOW SENSORS AND MASTER VALVES THAT D IRRIGATION SYSTEM UPGRADES	WABO LANDSCAPE CONSTRUCTION, INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	MENCONI, MARK 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)243-3543	\$4,885,000 \$2,518,127 \$0	08/03/15 08/03/15 04/20/16	100% 52% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-7.1/9.1 06-0U3204		RECLAIMED WATER CONVERSION INCLUDING NEW PIPING, BOOSTER PUMPS, SIGNAGE, AND CONVERSTION VALVES AND SPRINKLER CONVERT EXISTING POTABLE IRRIGATION	STOCKBRIDGE GENERAL CONTRACTING INC 2972 LARKIN AVE CLOVIS, CA 93612	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7617	\$2,385,000 \$1,401,395 \$0	08/10/15 08/10/15 07/29/16	97% 59%
20.20.201 130							
06-FRE-168-29.0/T29.4 06-0M0504 STP-P168-(060)E --()		IN FRESNO COUNTY, NEAR PRATHER, 1.2 MILES WEST OF AUBERRY ROAD TO 0.8 MILE WEST OF AUBERRY ROAD REALIGN 2-LANE ROADWAY	FROM LEE'S PAVING, INC. 1212 NORTH PLAZA DRIVE VISALIA CA 93291	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$2,335,713 \$717,252 \$14,881	09/11/15 10/06/15 05/27/16	55% 31%
HB1							
06-FRE-168-36.0/0 06-0M0204 STPE-P168-(058)E --()		IN FRESNO COUNTY ABOUT 11 MILES EAST OF PRATHER AT MAYNARD MUNGER VISTA POINT ENHANCE VISTA POINT	EAST AGEE CONSTRUCTION CORPORATION P.O. BOX 629 CLOVIS CA 93613	MARK MENGONI 3240 N. MILLBROOK FRESNO CA, 93726-5866 (559)243-3543	\$1,419,773 \$1,157,032 \$319,341	05/15/15 06/08/15 05/26/16	84% 81%
06-FRE-168-/0 06-0T4204		REPAIR/REPLACE/UPGRADE IRRIGATION SYSTEMS IN FRESNO COUNTY AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS	STOCKBRIDGE GENERAL CONST INC 2972 LARKIN AVE SUITE #101 CLOVIS, CA 93726	SAMIMI, MOHAMMAD 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$3,297,000 \$1,343,702 \$278,010	03/30/15 03/30/15 04/29/16	100% 41% OVER RUN
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALAN VONG 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3856	\$4,051,096 \$686,053 \$186,900	03/19/15 06/22/15 10/19/16	14% 17%
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,899,447 \$4,528,054 \$13,158	08/23/12 09/27/12 02/28/18	0% 0% PLANT EST SATIS

WPCP

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-0-/0 06-0S7504 NHP-X029-(121)E --()		IN KERN COUNTY ON ROUTES 58, 99, & 178 AT VARIOUS LOCATIONS. UPGRADE SIGN PANELS	STATEWIDE TRAFFIC SAFETY & SIGNS INC. 522 LINDON LANE NIPOMO CA 93444	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,373,323 \$1,231,649 \$288,927	08/05/15 09/02/15 06/21/16	57% 90%
HA22							
06-KER-5-62.5/73.1 06-0P1404 NHPI-005 -(195)E --()		ON ROUTE 5 BETWEEN LERDO OVERCROSSING AND ROUTE 5/46 SEPARATION #1 REPLACE PCC PANELS, GRIND CONCRETE	GRIFFITH/COFFMAN JOINT VENTURESAM DHALIWAL 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$40,690,813 \$21,949,958 \$1,706,326	12/03/14 12/18/14 01/12/17	58% 54%
HA22							
06-KER-5-73.0/82.5 06-0T6004 STP-X029-(123)E --()		IN KERN COUNTY ON ROUTE 5 FROM ROUTE 43 TO TWISSELMAN ROAD OVERCROSSING AND ON ROUTE 43 FROM ROUTE 58 TO SANTA FE WAY COLD PLANE/OVERLAY/RHMA GAP GRADED	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308		\$4,892,476 \$0 \$0	03/01/16 03/21/16	0% 0%
HM1							
06-KER-5-82.9/85.7 06-0V0404		REPAIR SLABS WITH HMA, TRAFFIC CONTROL, COZEEP, AND LANE STRIPING SLAP REPLACEMENT WITH HMA	PAPICH CONSTRUCTION CO INC 800 FARROLL RD GROVER BEACH, CA 93433	DHALIWAL, AMARJIT 1824 NORRIS, RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,985,000 \$0 \$0	01/11/16 01/11/16 04/15/16	0% 0%
20.20.201 130							
06-KER-58-88.5/99.8 06-0R1504 NHP-P058-(124)E --()		IN AND NEAR TEHACHAPI FROM 0.1 MI. WEST OF TEHACHAPI CREEK TO CACHE CREEK PAVEMENT PRESERVATION (CAPM)	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$13,525,736 \$0 \$0	09/30/15 10/20/15	0% 0% SUSPENDED
HA22							
06-KER-58-99.2/99.8 06-0M2604 NHP-P058-(122)E --()		NEAR TEHACHAPI FROM SAND CANYON OVERHEAD TO CACHE CREEK BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,838,399 \$1,605,637 \$289,528	07/21/15 07/31/15 06/07/16	78% 86%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-136.0/143.8 06-0S2804 NHP-P058-(123)E --()		IN KERN COUNTY NEAR BORON FROM 0.4 MILES WEST OF TWENTY MULE TEAM ROAD OC TO SAN BERNARDINO COUNTY LINE RAC OVERLAY	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,855,300 \$505,914 \$154,179	08/17/15 09/02/15 06/15/16	29% 13% SUSPENDED
HM1							
06-KER-99-19.7/57.5 06-0U6004		BOOSTER PUMP UPGRADES REDUCE WATER USE BY 50%. UPGRADE IRRIGATIN	KCI ENVIRONMENTAL P.O. BOX 3307 SAN LUIS OBISPO, CA 93403	DHALIWAL AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4755	\$2,785,000 \$1,201,651 \$0	08/10/15 08/10/15 04/30/16	100% 43% OVER RUN
20.20.201 130							
06-KER-119-10.0/13.3 06-424714 STP-P119-(018)E --()		IN KERN COUNTY NEAR TAFT FROM ELK HILLS ROAD TO TUPMAN ROAD. ADD TRUCK CLIMBING LANES	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$5,824,225 \$222,429 \$142,222	09/01/15 10/14/15 10/15/16	0% 4%
HB4N							
06-KER-178-4.4/0 06-0H6414 NHP-P178-(064)E --()		IN KERN COUNTY ON ROUTE 178 AT SUNNY LANE PEDESTRIAN OC REPLACE PEDESTRIAN OVERCROSSING	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,140,674 \$2,929,322 \$229,130	01/22/15 02/09/15 04/30/16	100% 93%
06-KER-204-5.4/6.7 06-0N9604 NHP-P204-(005)E --()		ON ROUTE 204 GOLDEN STATE AVENUE BETWEEN SR-99 AND SR-178 IN KERN COUNTY AT VARIOUS LOCATIONS PLACE DECK OVERLAY, REPLACE JOINT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFEILD, CA 93308 (661)391-4742	\$7,000,065 \$838,434 \$683,340	09/24/15 10/06/15 03/19/17	13% 12%
HM1							
06-KER-395-/23.4 06-0S2704 NHP-P395-(253)E --()		IN KERN COUNTY NEAR JOHANNESBURG FROM SAN BERNARDINO COUNTY LINE TO ROUTE 178 RAC OVERLAY	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308		\$4,903,682 \$0 \$0	08/18/15 09/02/15	0% 0%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-137-/7.2 06-0T5304		IN KING AND TULARE COUNTIES NEAR CORCORAN FROM 0.1 MILE EAST OF ROUTE 43 TO AVE 228 COLD PLANE AC PAVEMENT	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG 700 ST35 MCCLELLAN CA 95652		\$1,622,341 \$0 \$0	03/15/16 03/25/16	0% 0%
HM1							
06-KIN-198-8.8/10.6 06-0N1804 HSNH-PG -(198)0 E- () --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 0.5 MILE WEST TO 1.16 MILE EAST OF 19TH AVENUE INSTALL MEDIAN BARRIER	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	HADDADIN, HAIDAR 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7223	\$2,065,777 \$1,466,778 \$924,585	07/25/15 08/18/15 05/18/16	100% 71% OVER RUN
HB1							
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$692,295 \$381,474 \$0	01/02/15 01/26/15 07/15/16	52% 67%
HE11							
06-KIN-198-15.7/0 06-462214 NHP-P198-(068)E --()		NEAR HANFORD AT HANFORD-ARMONA UC UNDERCROSSING DECK REPLACEMENT	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	HADDADIN HAIDAR 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-7223	\$3,128,881 \$2,177,297 \$231,033	07/28/15 08/13/15 09/22/16	53% 69%
HA21							
06-KIN-198-16.5/17.2 06-487504 NHP-P198-(062)E --()		ON ROUTE 198 FROM 0.4 MILE WEST OF 12TH AVENUE OVERCROSSING TO 0.3 MILE EAST OF 12TH AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE 12TH AVE	AGEE CONSTRUCTION CORPORATION PO BOX 629 CLOVIS CA 93613	JUSTIN KIMURA 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-3118	\$8,831,703 \$8,499,745 \$0	04/22/14 05/13/14 03/18/16	100% 100%
HE11							
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080	\$1,416,340 \$1,358,901 \$0	05/22/12 06/20/12 03/14/17	0% 0% PLANT EST SATIS
HE14	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-11.7/13.4 06-0G9004 NHP-P041-(128)E --()		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.3 MILES NORTH OF ROAD 208 TO 2.0 MILES NORTH OF ROAD 208 CONSTRUCT PASSING LANES	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725	HAIDAR HADDADIN 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$8,863,526 \$2,278,410 \$1,476,866	10/08/15 10/23/15 08/24/16	12% 26%
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$45,740,132 \$42,773,447 \$485,900	12/07/12 01/10/13 04/21/16	100% 93% OVER RUN
HE11	SWPPP						
06-TUL-99-5.1/53.9 06-0U5904		IMPLEMENT WATER CONSERVATION MEASURES IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION EMERGENCY IRRIGATION UPGRADES	STOCKBRIDGE GENERAL CONST INC ATTN: GUY STOCKBRIDGE 2972 LARKIN AVE CLOVIS, CA	ALICIA RODRIGUEZ 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)341-3953	\$2,385,000 \$1,003,931 \$0	08/17/15 08/18/15 05/08/16	0% 42%
20.20.201 130							
06-TUL-99-35.2/37.3 06-360234 NH-P099-(587)E --()		ON ROUTE 99 IN TULARE COUNTY NEAR VISALIA FROM 1.2 MILE SOUTH OF AVENUE 280 OC (BR NO.46-195) TO 0.9 MILE SOUTH OF WEST VISALIA OH 4 LANE FREEWAY TO 6 LANE FREEWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$15,469,000 \$102,122 \$13,662	10/15/15 11/04/15 12/15/16	0% 1%
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.2 MI SOUTH OF WEST VISALIA OVERHEAD TO INC 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD P O BOX 2210 WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$35,240,777 \$33,817,452 \$171,129	12/07/12 12/27/12 05/13/16	100% 94% OVER RUN
HE13	SWPPP						
HE13							
06-TUL-99-41.3/52 06-0T1804		IN TULARE COUNTY, NEAR GOSHEN FROM 0.17 MILES NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILES NORTH OF DOGDGE AVENUE OVERCROSSING RHMA-O BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,689,417 \$0 \$0	05/06/15 06/08/15	0% 0%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,213,737 \$2,077,466 \$5,406	10/01/12 11/06/12 08/03/17	0% 0% PLANT EST SATIS
06-TUL-190-20.9/21.2 06-0J5304 SSTP-P190-(020)E PL62-06 0-(3E) --()	WPCP	ON ROUTE 190, IN TULARE COUNTY, NEAR LEE'S PAVING, INC. PORTERVILLE BETWEEN 0.2 MILE WEST OF ROAD 284 AND 0.1 MILE EAST OF ROAD 284 INTERSECTION IMPROVEMENT	1212 NORTH PLAZA DRIVE VISALIA CA 93291	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,875,297 \$190,845 \$172,474	09/23/15 10/07/15 07/13/16	5% 7%
06-TUL-198-12.0/0 06-0H6304 NHP-P198-(066)E --()		ON ROUTE 198 AT VISTA AVENUE PEDESTRIAN OVERCROSSOING CONSTRUCT PEDESTRIAN OVERCROSSING	M C M CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$3,508,554 \$3,367,387 \$385,017	01/05/15 01/26/15 04/20/16	98% 95%
06-TUL-216-1.9/2.9 06-430714		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING	VISALIA WABO LANDSCAPE & CONSTRUCTION, 726 ALFRED NOBEL DRIVE HERCULES CA 94547	BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$306,329 \$209,512 \$777	06/25/15 07/16/15 11/19/16	21% 75%

HB4C

Totals: Authorized Final Amt: \$355,224,308 Completed to Date: \$223,275,615 Work This Month: \$13,324,935

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

Page 76
05/02/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-8.7/0 07-3X3904 ER-17E1-(004)E --()		IN LOS ANGELES 0.1 MILE WEST OF DOMINQUEZ CHANNEL CONSTRUCT STEEL SOLDIER PILE WALL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$2,301,529 \$87,154 \$0	01/30/14 02/21/14 07/30/16	1% 4% SUSPENDED
HA23							
07-LA-1-35.2/59.9 07-3W1204		IN LOS ANGELES COUNTY, ON ROUTE 1 BETWEEN I-10 AND SR-23 ROAD INSTALL PAVEMENT DELINEATORS &	CAL STRIPE INC. 2040 E. STEEL ROAD COLTON CA 92324	SAYKALI,ZARIF 12975 W. CULVER BLVD LOS ANGELES, CA. 90066 (310)821-1847	\$295,295 \$0 \$0	03/22/16 04/12/16	0% 0%
HM4							
07-LA-1-35.6/37.1 07-2W4704		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE CRASH CUSHIONS	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$1,729,726 \$1,707,016 \$0	03/26/14 04/09/14 04/20/16	100% 98%
HM4							
07-LA-1-40.0/40.4 07-4X7904		LA-1 PCH IN MALIBU/L.A. COUNTY TO REPAIR/RESTORE COMPROMISED SUPPORT SLOPW/RSP & GEOTEXTILE FABRIC DIR'S EMERGENCY FORCE ACCOUNT REPAIR/RESTORE SLOPE & REPAIR DRAINAGE SYS	BURNS PACIFIC CONSTRUCTION INC 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	INCTRUJILLO, GILBERT 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)821-1847	\$735,000 \$0 \$0	03/11/16 04/21/16	0% 0%
20.20 201130							
07-LA-1-41.8/42.1 07-316604 ER-17E4-(004)E --()		IN LA,IN MALIBU 1MILE N/O TOPANGE RD REPAIR FAILED SLOPE	CNY NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST CA 95961	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$8,283,314 \$7,349,097 \$923,409	10/02/15 10/14/15 09/30/16	76% 89%
HA23							
07-LA-1-44.4/44.4 07-1W5104		IN LA @ LA 1 @ PM 44.45 RECTIFY CLARIFIER DISCHARGE PROBLEM	FLEMING ENVIRONMENTAL INC. 1372 E VALENCIA DRIVE FULLERTON CA 92831	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6274	\$841,938 \$574,548 \$0	06/17/15 07/02/15 07/26/16	34% 72%
HM2							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-46.9/62.9 07-4Y6704		IN LOS ANGELES COUNTY, IN THE CITY OF ALL AMERICAN ASPHALT MALIBU AND LOS ANGELES COUNTY, BETWEEN MALIBU LAGOON AND LA/VEN COUNTY LINE. PAVEMENT PRESERVATION	400 E. 6TH STREET CORONA CA 92879	DIPSIA, M. 12975 W CULVER BLVD LOS ANGELES CA 90066 (310)821-1847	\$1,108,620 \$0 \$0	03/30/16 04/12/16 12/29/16	0% 0%
HM1							
07-LA-1-51.0/52 07-4L2214 ACST-P414-(100)4 --()		IN MALIBU FROM NORTH OF SEA VISTA DRIVE TO VIA ESCONDIDO CONSTRUCT TIEBACKS, MICROPILES,	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA CA 91355	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$4,164,956 \$210,295 \$0	12/04/12 01/10/13 06/30/17	9% 5%
HA23	WPCP						
07-LA-1-/1.1 07-3X9404 NHP-X037-(172)E --()		IN LOS ANGELES COUNTY, ON VARIOUS FREEWAYS THROUGHOUT THE COUNTY REPLACE AND RESTORE THEFT-DAMAGED	SELECT ELECTRIC, INC. 13250 KIRKHAM WAY POWAY CA 92064	MANNAA, HASSAN 1317 TELFAIR AVENUE, STE 101 SYLMAR, CA. 91342 (818)364-2760	\$4,009,655 \$3,467,052 \$244,171	12/09/14 12/31/14 05/16/16	91% 86%
HA23							
07-LA-2-14.1/15.1 07-2055A4 21L-6207-(071)E --()		IN LA COUNTY IN LOS ANGELES FROM ALLESANDRO STREET TO I-5/SR-2 INTER CHANGE CONSTRUCT SOUNDWALLS, CURB RAMP	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	WIDJAJA, DANIEL 25061 AVENUE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	\$3,341,602 \$2,608,515 \$77,165	01/09/15 02/10/15 10/28/16	42% 78%
HB4N							
07-LA-2-14.2/24.3 07-4X5104		L.A. COUNTY ON RTE 2 TO REPLACE 48 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	CAMPBELL LANDSCAPES INC 740 N AMELIA AVE SAN DIMAS, CA 91773	ATASSI, KEVIN 601 S. GLEANOAKS BLVD #310 BURBANK, CA 91502 (310)909-4131	\$2,485,000 \$100,474 \$0	07/22/15 12/14/15 12/07/16	11% 4%
20.20 201130							
07-LA-2-15.8/18.5 07-2W7804		IN THE CITY OF LOS ANGELES, AT VARIOUS BRIDGES BETWEEN I-5 AND SR-134 BRIDGE PRESERVATION	STOUDENMIRE CORPORATION P.O. BOX 2827 ATASCADERO, CA 93423	EID, EMILE 9225 CRANFORD AVE. PACOIMA, CA 91331 (818)768-1939	\$462,462 \$447,784 \$0	05/14/15 06/19/15 04/20/16	78% 97%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-17.8/19.5 07-292204 NHP-X037-(181)E --()		IN LOS ANGELES AT ROUTE 2/134 INTERCHANGE MAINTENANCE SAFETY	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$1,784,115 \$546,673 \$169,388	10/02/15 10/20/15 02/28/18	11% 31%
HB34							
07-LA-2-26.4/82.3 07-2W8304 STP-P002-(038)E --()		IN LOS ANGELES COUNTY, BETWEEN LA CANADA FLINTRIDGE AND WRIGHTWOOD PAVEMENT PRESERVATION - MAINLINE	INTERMOUNTAIN SLURRY SEAL, INC. 1005 TERMINAL WAY STE. 220 RENO NV 89502	EL-JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$2,721,721 \$1,284,690 \$0	06/18/15 08/11/15 07/28/16	10% 47%
HM1							
07-LA-2-64.0/82.3 07-4X6704		SR-2 ANGELES CREST HWY TO SAN BERNARDINO COUNTY LINE REMOVE ROCKSLIDE & DEBRIS REPAIR WASHOUTS & DRAINAGE SYSTEMS DIR'S EMERGENCY REPAIR STORM DAMAGE ON ANGELES CREST HWY	IBARRA GENERAL ENGINEERING INC 12531 SAN MINA CT CHINA, CA 91710	INCSAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)804-0498	\$985,000 \$648,677 \$0	09/11/15 11/03/15 03/31/16	96% 66%
20.20 201130							
07-LA-5-1.2/2.1 07-215914		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS FROM 0.3 MILE SOUTH OF NORTH FORK COYOTE CREEK BRIDGE TO 0.3 MILE NORTH OF MARQUARDT AVE WIDEN AND REALIGN FREEWAY	C C MYERS INC 1822 S. LEWIS STREET ANAHEIM, CA 92805	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$42,716,733 \$41,966,737 \$0	11/28/11 12/21/11 06/14/16	25% 99%
HB5 SWPPP							
07-LA-5-1.2/1.2 07-2W5404		IN LA COUNTY, 07-KER - 5725 CONSTRUCT WASH BUILDING FACILITY	GEMS ENVIRONMENTAL MANAGEMENT SERVICES, INC. 1120 WILLOW PASS CT. CONCORD CA 94520	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (818)364-2760	\$1,683,943 \$1,621,994 \$0	12/22/14 02/03/15 03/31/16 04/26/16	97% 97%
HM2							
07-LA-5-1.8/3 07-2159C4 IMOO-5294-(9N) --()		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM ALONDRA BOULEVARD OVERCROSSING TO SHOEMAKER AVENUE OVERCROSSING WIDEN AND REALIGH FREEWAY WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MAROCS CA 90278	LEE, PETER 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$91,240,837 \$78,360,913 \$1,675,749	08/19/11 09/13/11 09/28/17	74% 85%
HB5 SWPPP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-2.7/4 07-215934		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM 0.1 MILE NORTH OF CARMENITA ROAD OVERCROSSING SAN MARCOS CA 92078 TO 0.1 MILE NORTH OF SIL WIDEN AND REALIGN FREEWAY	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE 13170 TELFAIR AVENUE SYLMAR, CA 91342	FREMPPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$78,528,837 \$56,531,342 \$831,365	08/14/12 09/18/12 08/31/17	69% 72%
HB5	SWPPP						
07-LA-5-4.0/5.8 07-215944		IN LOS ANGELES COUNTY IN NORWALK FROM 0.4 MILE SOUTH OF SAN ANTONIO DRIVE UNDERCROSSING TO 0.7 MILE NORTH OF PIONEER BOULEVARD UN ROADWAY WIDENING (SEG 4)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	SAKER, GEORGE 13230 FIRESTONE BLVD SUITE A-2 SANTA FE SPRINGS CA 90670 (562)345-3125	\$125,279,237 \$78,889,792 \$884,938	08/23/12 09/18/12 06/08/17	59% 63%
HB5	SWPPP						
07-LA-5-5.8/6.8 07-215954 CMLN-6207-(068)N --()		IN SANTA FE SPRIRINGS FROM NORTH OF ORR AND DAY OVERHEAD TO ROUTE 605 INTERCHANGE ROADWAY WIDENING & STRIPING (SEG 5)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	FAYAD, HASSAN 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$81,351,363 \$19,417,866 \$921,324	04/24/14 05/13/14 12/18/18	24% 24%
HB5							
07-LA-5-6.8/13.8 07-294904 NHPI-005 -(968)E --()		ALONG I-5, 0.1 M SOUTH OF JCT SEP FAI 53-1660, IN SANTA FE SPRING AND DOWNEY TO THE JCT 710/5, SEP 53-785 - 88, IN THE CITY OF COMM PCC PAVE AND COLD PLANE W/OVERLAY	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	BUI, KEVIN 11229 S WOODRUFF AVE DOWNEY CA 90241 (562)401-3333	\$10,371,141 \$9,713,153 \$24,200	07/07/14 07/24/14 05/25/16	93% 93%
HA22							
07-LA-5-9.5/9.5 07-4X6404		IN LA COUNTY CITY OF COMMERCE @ RIO HONDO BRIDGE(53-0639) REPAIR/REPLACE BRIDGE FIRE DAMAGE TO STRUCTURE & ADJACENT FACILITIES DIR' REPAIR BRIDGE FIRE DAMAGE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	BUI, KEVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$2,985,000 \$2,586,626 \$0	07/07/15 08/19/15 05/30/16	100% 99% OVER RUN
20.20 201130							
07-LA-5-13.8/28.2 07-2W6904		IN LOS ANGELES COUNTY, AT VARIOUS BRIDGES BETWEEN I-5 AND SR-134 FREEWAYS BRIDGE PRESERVATION	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$742,341 \$474,913 \$235,250	04/23/15 05/15/15 10/28/16	35% 64%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-14.9/16.8 07-272404 NHPI-005 -(965)E --()		IN LA COUNTY IN LOS ANGELES ON ROUTE 5 FROM INDIANA STREET UNDERCROSSING TO BOYLE STREET OVERCROSSING REPLACE PLANTING AND IRRIGATION SYS	FUTURE DB INTERNATIONAL INC 8707 RESEARCH DRIVE IRVINE CA 92618	PATEL, PRAVIN 902 SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	\$1,307,845 \$1,282,231 \$1,600	12/04/13 01/09/14 11/30/17	0% 0% PLANT EST SATIS
HA42							
07-LA-5-18.2/26.7 07-284204 STPE-005 -(093)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE, AND BURBANK FROM ROUTE 5/10 SEPARATION TO ROUTE 5/134 SEPARATION IMPROVE IRRIGATION AND PLANTING	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA CA 91723	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$738,476 \$701,156 \$2,858	03/26/14 04/17/14 08/20/18	0% 0% PLANT EST SATIS
TEA10							
07-LA-5-18.4/23.2 07-258404 NHPI-005 -(3)1 --()		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS FROM ROUTE 5/10 SEPARATION TO 0.2 MILES NORTH OF FLETCHEER DRIVE UNDERCROSSING STORM WATER MITIGATION, CONSTRUCT	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	AMADI, PATRICIA 13171 TELFAIR AVENUE STE 101 SYLMAR, CA 91342 (818)364-2760	\$3,958,070 \$770,277 \$703,307	01/20/16 01/28/16 10/19/18	4% 19%
HA42							
07-LA-5-19.2/28.9 07-295604 NHPI-005 -(095)E --()		IN LA COUNTY FROM BROADWAY TO SR-134/5 SEPARATION PVMPT PRESERVATION, SLAB REPL, SHLDR	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355	KWAN KIN W 2090 FERN LANE GLENDALE CA 91226 (818)637-2506	\$25,580,421 \$20,644,002 \$0	07/31/14 08/19/14 07/31/16	100% 81%
HA22							
07-LA-5-20.3/20.3 07-1W2404 NHPI-000 -(107)E --()		IN LOS ANGELES, ROUTE 005 PM 20.31 PAINT BRIDGE	CL COATINGS, INC. DBA CL INDUSTRIAL COATINGS, INC. 11650 WESTERN AVE. STANTON CA 90680	EL JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$16,691,000 \$2,425,343 \$295,043	06/30/15 07/15/15 12/05/18	10% 15%
HA21							
07-LA-5-25.2/27.5 07-2777U4 NHPI- 005-(086)E --()		IN LOS ANGELES ON ROUTE 5 FROM COLORADO EXTENSION TO HAZEL STREET PUC AND ON ROUTE 134 FROM VICTORY BOULEVARD/RIVERSIDE DRIVE TO S EROSION CONTROL AND SLOPE PAVING	YAKAR 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	AZIMA, HASSAN 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$2,574,723 \$2,273,532 \$2,552	11/07/13 12/09/13 12/02/17	0% 0% PLANT EST SATIS
HA42							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-25.2/25.9 07-293404 HSNH-PIG -()0 310-9E -()		IN THE CITIES OF LOS ANGELES AND GLENDALE, ON THE COLARADO FREEWAY EXTENSION, FROM SOUTHBOUND ROUTE 5 ON-RAMP TO WEST COLORADO STR CONSTRUCT MEDIAN BARRIER	WEST COAST PUBLIC WORKS, INC. 10101 ETON AVE CHATSWORTH CA 91311		\$3,010,497 \$0 \$0	12/07/15 01/12/16	0% 0%
HB1							
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	GURFINKEL, VLADIMIR 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (818)333-9876	\$61,714,112 \$41,611,812 \$36,853	12/06/10 12/20/10 12/31/18	100% 67% OVER RUN
HB5 SWPPP							
07-LA-5-29.4/31.6 07-1218W4 IM-005-(078) --()		IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	\$188,155,037 \$78,530,470 \$2,507,518	11/29/12 12/20/12 12/31/19	43% 41%
HB5 SWPPP							
07-LA-5-31.4/39.4 07-308704		L.A. COUNTY ON RTE 5 & 170 TO REPLACE 35 IRRIGATION CONTROLLERS W/NEW SMART INC. CNTRLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMERG REPLACE IRRIGATION CONTROLLERS	SIERRA LANDSCAPE DEVELOPMENT, 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$1,185,000 \$294,660 \$0	05/28/15 10/21/15 06/03/16	77% 25%
20.20 201131							
07-LA-5-34.3/56.1 07-2W7604 NHP-X037-(179)E --()		IN LA @ PM 34.27/56.12 JT SEAL,METH DECK,PATCH SPALLS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	SALMAN, RIDWAN 25061 W AVENUE STANFORD #70 VALENCIA CA 91355 (661)257-0273	\$996,456 \$963,804 \$13,177	08/31/15 09/17/15 04/29/16	36% 96%
HA21							
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207- 054-() HB5 SWPPP		IN LOS ANGELES COUNTY IN LOS ANGELE S ON ROUTE 5 FR 0.1KM NORTH OF SHELDON STREET OVERCROSSING AND VARIOUS LOCATIONS CONSTRUCT HOV LANES	FLATIRON WEST, INC. 9215 CRANFORD AVE PACOIMA, CA 91331	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$116,507,808 \$105,385,858 \$0	05/06/10 05/24/10 10/26/15	86% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-39.4/88.6 07-243204 NHPI-005 -()3 112- E -()		IN LOS ANGELES COUNTY, BETWEEN SR-170 AND KERN COUNTY LINE REPLACE OVERHEAD & GROUND SIGN	STATEWIDE TRAFFIC SAFETY & SIGNS INC. 522 LINDON LANE NIPOMO CA 93444	SALMAN, RIDWAN 25061 W AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$2,448,553 \$0 \$0	12/23/15 01/12/16	0% 0%
HB1							
07-LA-5-C 43.9/C46.3 07-302904 NHPI-005 -()3 115- E -()		IN LA, RT 5 TRUCK LANES CNTY LN ROAD SECURITY PAVING COMPANY, INC. OVERHEAD TO 0.2 MILE SOUTH OF WELDON CANYON OVERCROSSING ROADWAY REHAB	13170 TELFAIR AVE SYLMAR CA 91342	AL-JAMAL, ABDUL 13171 TELFAIR AVE #101 SYLMAR, CA 91342	\$15,822,582 \$23,294 \$23,294	01/13/16 02/01/16 03/19/18	2% 0%
HA22							
07-LA-5-/0 07-259024 NHP-X037-(168)E --()		IN THE CITY OF LOS ANGELES, AT LOS ANGELES RIVER DRAINAGE SYSTEM SAND FILTERS AND BIOFILTRATION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$16,206,820 \$13,947,562 \$929,688	12/31/14 01/29/15 07/31/17	48% 85%
HA42							
07-LA-5-/0 07-3X9204 NHP-X037-(174)E --()		IN LOS ANGELES COUNTY, ON US-101, I-5, AND SR-47, AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$8,146,155 \$5,499,570 \$1,012,404	01/23/15 02/27/15 12/23/16	56% 68%
HA23							
07-LA-10-1.0/31.2 07-4X6504		L.A. COUNTY ON RTE 10 TO REPLACE 36 IRRIGATION CONTROLLERS W/NEW SMART CNTRLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMERGENCY REPLACE IRRIGATION CONTROLLERS	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)804-0498	\$1,285,000 \$288,538 \$0	08/11/15 11/02/15 05/31/16	10% 22%
20.20 201130							
07-LA-10-2.0/18 07-3X9104 NHP-X037-(171)E --()		IN LOS ANGELES COUNTY, ON I-10, SR-90, AND I-110 AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	CROSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	FARDOUN, MIKE 1041 W BADILLO SUITE 112 COVINA CA 91722 (626)339-1601	\$5,619,300 \$3,627,734 \$234,782	12/03/14 12/24/14 11/10/16	65% 64%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

Page 83
05/02/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	%Time % Work Message
07-LA-10-2.1/14.8 07-308604 NHPI-X037-(187)E --()		IN LOS ANGELES COUNTY, FROM SR-1 TO I-110 UPGRADE RAMP METERING SYSTEM	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	ALONZO, BERNARD 13230 FIRESTONE BLVD STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$2,694,946 \$14,000 \$12,000	11/30/15 12/17/15 01/23/17	25% 1%
HB4N							
07-LA-10-5.5/14.8 07-259204 NHPI-010 -(819)E --()		IN LA COUNTY IN LOS ANGELES AT BALLONA CREEK SAND FILTERS & INFILTRATION DEVICES	BALTAZAR CONSTRUCTION INC 236 E ARROW HWY COVINA CA 91722	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES CA 90066 (310)821-1847	\$2,167,982 \$2,148,263 \$1,200	03/10/14 03/19/14 10/20/16	42% 99% SUSPENDED
HA42							
07-LA-10-18.3/46.8 07-278204 STP-X037-(167)E --()		IN LA COUNTY IN SEVERAL CITIES ON ROUTE 10, 110, 118,134, 210, & 710 INSTALL ADA CURB RAMPS	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	IZADPANAH, MOE 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$705,169 \$618,169 \$0	04/18/14 05/13/14 03/30/16	100% 87% OVER RUN
HB71							
07-LA-10-18.5/0 07-1W2204		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)804-0498	\$1,955,906 \$1,739,003 \$210,169	03/24/14 04/09/14 09/23/16	60% 89%
HM4							
07-LA-10-20.2/23.6 07-2W6404		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS JOINT SEALS, METH DECK, MINOR PAINT	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD STE100 EL MONTE, CA 91731 (626)572-6732	\$555,938 \$0 \$0	03/22/16 04/18/16	0% 0%
HM3							
07-LA-10-31.1/32.3 07-245404 NHI-X037-(154)N --()		IN LA COUNTY IN SAN GABRIEL RIVER FWY M C M CONSTRUCTION (RTE 605) & SAN BERNARDINO FWY (RTE 10) FR10 & 605 INTER TO 0.8 M E/RTE 10&605 INTERAT RTE 1 INTERCHANGE IMPROVEMENTS DESIGN BUILD	P.O. BOX 620 NORTH HIGHLANDS, CA 945603001	AZIMA, HASSAN 11310 VALLEY BLVD EL MONTE, CA 91731 (626)572-6732	\$59,749,899 \$58,877,641 \$126,996	02/29/12 04/20/12 08/20/16	45% 98%
HB4N							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-33.2/37.2 07-1170U4 CMLN-6207-(059) --()		LA COUNTY IN CITY OF BALDWIN PARK AND WEST COVINA FROM PUENTE AVENUE TO CITRUS STREET CONSTRUCT HOV LANES & SOUNDWALLS	AMES CONSTRUCTION, INC. 2000 AMES DRIVE BURNSVILLE, MN 55306	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$93,894,389 \$35,202,044 \$1,727,809	02/10/14 02/27/14 06/24/19	35% 37%
HB5							
07-LA-10-37.2/42.4 07-1193U4 NHPI- 010-(829)E LN62-07 0-(0) --()		IN LA COUNTY FROM CITRUS STREET IN WEST COVINA TO ROUTE 57 IN POMONA WIDEN FREEWAY, CONSTRUCT HOV LANES	GUY F. ATKINSON 18201 VON KARMAN AVE STE 800 IRVINE CA 92612	CAO, RUDY 721 BREA CANYON RD STE 6 WALNUT, CA 91789 (909)594-3739	\$172,523,215 \$405,190 \$405,190	11/16/15 12/08/15 06/30/22	0% 0%
HB5							
07-LA-10-41.0/41 07-4T7004		IN LA IN SAN DIMAS WEST OF EB VIA VERDE ON-RAMP SLOPE EROSION CONTROL	CARLSONS CONSTRUCTION INC. 1910 FORT JONES ROAD YREKA CA 96097	SANDOVAL, MARTIN 721 BREA CANYON RD., SUITE 6 WALNUT, CA 91789 (909)594-3720	\$461,055 \$492,300 \$0	05/15/15 06/10/15 01/25/16 03/25/16	100% 100% COMPLETED
HA23							
07-LA-10-/0 07-2W7004 NHP-X037-(176)E --()		IN LA @ VAR LOCS JT SEAL,METH DECK,SPALL REPR,EPOXY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6274	\$1,009,515 \$769,950 \$57,051	07/10/15 07/29/15 07/18/16	60% 74%
HA21							
07-LA-14-24.8/69 07-1W6404		IN LA COUNTY,ON RTE 5,14,126,& 138 AT VARIOUS LOCATIONS APPLY METHCRYLATE RESIN/JOINT SEALS	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	SALMAN, RIDWAN 25061 AVENUE STANFORD, STE #70 VALENCIA, CA 91355 (661)257-0273	\$851,106 \$841,655 \$11,055	04/10/15 05/01/15 04/29/16	83% 97%
HM3							
07-LA-14-56.5/57 07-284504 STP-P014-(073)E --()		IN LOS ANGELES COUNTY NEAR PALMDALE FROM 0.3 MILE NORTH OF COURSON RANCH ROAD TO 0.3 MILE SOUTH OF BARREL SPRINGS ROAD TRANSPORTATION ENHANCEMENT	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$594,400 \$479,270 \$4,260	04/17/14 05/13/14 07/09/18	0% 0% PLANT EST SATIS
TEA10							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-18-.1/.1 07-274804 NHP-P018-(047)E --()		IN LOS ANGELES COUNTY ON ROUTE 18 REPLACE BRIDGE DECK AND RAIL	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	\$2,609,851 \$830,189 \$37,480	12/09/14 12/31/14 08/31/16	97% 32%
HA21							
07-LA-23-2.5/8.9 07-2W8804		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE RECESSED MARKERS/STRIPING	CAL STRIPE, INC. 2040 E. STEEL ROAD COLTON CA 92324	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 9130 (805)480-4928	\$551,667 \$538,494 \$0	04/07/15 04/23/15 01/29/16 03/25/16	100% 100% COMPLETED
HM4							
07-LA-39-21.6/21.9 07-3X8204 ER-45Y5-(004)E --()		IN LOS ANGELES COUNTY, IN ANGELES NATIONAL FOREST, ON SAN GABRIEL CANYON ROAD AT PM 21.67 AND PM 21.97 REPAIR SLOPE FAILURE *DIRECTOR'S	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$1,261,294 \$846,076 \$0	11/25/14 12/18/14 06/22/16	21% 61% SUSPENDED
HA23							
07-LA-39-28.0/31 07-4X8104		L.A. COUTNY RTE 39 ANGELES NATIONAL FORESTREPAIR & RESTORATION OF DRAINAGE SYSTEMS &ADJACENT FACILITIES DUE TO FIRE & EL NINO DIR' REPAIR & RESTORE DRAINAGE SYSTEMS & SLOPES	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773	RAMIN, SIXTO 1041 W. BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$1,985,000 \$402,037 \$0	02/01/16 04/07/16 05/12/16	73% 20%
20.20 201130							
07-LA-47-.9/2 07-290704 NHP-P047-(011)E --()		IN THE CITY OF LOS ANGELES AT TERM INAL ISLAND,VINCENT THOMAS BRIDGE 53 1471 BRIDGE SEISMIC RESTORATION	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	AKBARIAN, MASSOD 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$15,204,505 \$0 \$0	04/06/16 04/18/16 02/01/19	0% 0%
HA21							
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMIMGTON, CA 90744	SUI, HAMMER 450 N. HENRY FORD AVENUE WILMIMGTON, CA 90744 (562)216-5940	\$206,381,982 \$117,623,751 \$3,384,802	06/30/11 07/13/11 03/01/18	75% 57%
HA21	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-57-1.7/6.2 07-4X6104		IN LA COUNTY RTE 57 & 10 TO REPLACE 6 EXISIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	AZIMA, HASSAN 3212 ROSEMEAD BLVD #100 EL MONTE, CA 91731 (626)572-6732	\$2,285,000 \$327,396 \$0	09/28/15 10/26/15 07/29/16	57% 14%
20.20 201130							
07-LA-60-2.6/6.3 07-4X7004		L.A. COUNTY ON RTE 60 TO REPLACE 18 EXIST IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	GUILLS INC 313 ORANGE GROVE BLVD 290 PASADENA, CA 91104	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$1,200,000 \$74,658 \$0	09/25/15 12/12/15 07/11/16	24% 6%
20.20 201130							
07-LA-60-4.0/8.5 07-4T7604		IN LA FR WOODS AV UC / SAN GABRIEL OC SLAB REPLACEMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$706,756 \$694,475 \$0	11/30/15 12/22/15 07/15/16	30% 93%
HA22							
07-LA-60-7.4/8.1 07-3X7114 STP-19P1-(004)E --()		IN LA COUNTY, IN CITY OF MONTEBELLO AT PARAMOUNT BOULEVARD OVERCROSSING REALIGN RAMP & APPROACHES TO NEW BR	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)804-0498	\$6,325,780 \$1,221,200 \$600,520	11/16/15 12/01/15 02/21/17	11% 19%
HA23							
07-LA-60-11.3/23.3 07-2W9604		IN LOS ANGELES COUNTY ON ROUTES 164, 605, 91, 60 AND 19 PATCH DECK SPALLS; METHACRYLATE	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	BUI, KEVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$1,028,832 \$0 \$0	03/22/16 04/12/16 10/31/16	0% 0%
HM3							
07-LA-60-23.8/24.5 07-255104		LA COUNTY, IN DIMOND BAR AND INDUSTRY AT GRAND AVENUE/SR 57/60 IC CONTRUCT ON-RAMPS *PHASE 1	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	SANDOVAL, MARTIN 721 BREA CANYON RD #6 WALNUT, CA 91789 (909)594-9311	\$5,016,591 \$529,610 \$477,113	01/08/16 01/25/16 09/30/17	6% 11%
HE11							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-66-/3 07-1W7004		IN LOS ANGELES COUNTY IN LA VERNE AND POMONA FROM BASELINE ROAD TO LYNOAK DRIVE SLURRY SEAL AND DIGOUTS	PAVEMENT COATINGS CO 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	DOUGHLY, JOE 721 BREA CANYON RD., SUITE 6 WALNUT, CA 91789 (909)594-4270	\$518,227 \$509,250 \$300,876	05/07/15 06/09/15 05/30/16	56% 96%
HM1							
07-LA-91-6.0/21 07-1W6104		IN LA COUNTY AT VARIOUS LOCATIONS DECK METH, APPROACH SLAB, JNT SEAL	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$1,246,831 \$1,261,399 \$0	06/10/14 06/25/14 01/04/16	94% 90% SUSPENDED
HM3							
07-LA-91-6.5/11 07-290104 HSNH-PG -()X 7184- E -()		IN LOS ANGELES COUNTY ON ROUTES 91 AND 105 AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIERS &	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	SAAD, HUSSEIN 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$7,888,800 \$0 \$0	12/30/15 01/25/16	0% 0% SUSPENDED
HB1							
07-LA-91-11.3/20.7 07-306204 NHP-P091-(142)E --()		IN LOS ANGELES COUNTY, BETWEEN I-710 IN LONG BEACH AND 183RD STREET IN CERRITOS MAJOR ROADWAY REHABILITATION	USS CAL BUILDERS 8051 MAIN STREET STANTON CA 90680	TRAN, KELVIN 11229 S WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$15,231,486 \$0 \$0	01/13/16 02/03/16 12/20/17	0% 0% 0%
HA22							
07-LA-91-12.4/16.6 07-4X6904		L.A. COUNTY ON RTE 91 TO REPLACE 25 EXIST IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	ROCK BOTTOM INC. 2724 LANDCO DR BAKERSFIELD, CA 93308	SOHEILI, ANDY 18730 S. WILMINGTON AVE. SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,985,000 \$223,956 \$0	09/25/15 11/17/15 06/08/16	54% 11%
20.20 201130							
07-LA-101-1.4/6.7 07-4X7304		L.A. COUNTY ON RTE 101 TO REPLACE 1 EXIST IRRIGATION CONTROLLER W/NEW SMART CONTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLER	LANDSCAPE SUPPORT SERVICES INCPATEL, PRAVIN 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	902 S SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$1,185,000 \$86,681 \$0	09/25/15 01/06/16 07/11/16	24% 7%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-1.8/15.6 07-2838U4 STPE-X037-(173)E --()		IN LA CNTY IN LA AT VAR LOCS FROM BEAUDRY AVE TO HAZELTINE AVE AVENUE PLANTING AND IRRIGATION	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6700	\$905,960 \$775,760 \$9,188	12/23/14 01/29/15 05/22/19	0% 0% PLANT EST SATIS
HB34							
07-LA-101-1.8/8.4 07-295504 NHP-Q101-(250)E --()		IN LA CITY ON US-101 BETWEEN JCT110 STREET UP TO PILGRIMAGE OC ROADSIDE SAFETY IMPROVEMENTS	OHL USA, INC. 1920 MAIN STREET SUITE 310 IRVINE CA 92614	IZADPANA, MOE 3212 ROSEMEAD BOULEVARD STE100 EL MONTE CA 91731 (626)572-6734	\$18,825,470 \$15,371,728 \$2,332,227	09/15/14 09/30/14 05/31/16	80% 77%
HA22							
07-LA-101-8.5/9.5 07-287604 HSNH-PG -()Q 1279- E -()		LA COUNTY FROM BARHAM BOULEVARD OVERCROSSING BRIDGE TO 720 FEET SOUTH OF MULHALLAND DRIVE OVERCROSSING BRIDGE INSTALL SAFETY LIGHT & MBGR BARRIER	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	MOHSENZADEH, ALI 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)746-0669	\$1,535,214 \$0 \$0	12/30/15 01/19/16 02/21/17	0% 0% SUSPENDED
HB1							
07-LA-101-9.2/38.2 07-4X5404		IN LA COUNTY RTE 101 TO REPLACE 37 EXISTINGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$2,985,000 \$1,978,099 \$0	07/15/15 08/13/15 06/17/16	76% 66%
20.20 201130							
07-LA-101-11.4/11.8 07-292104 NHP-X037-(182)E --()		IN LOS ANGELES AT ROUTE 101/134/170 INTERCHANGE MAINTENANCE SAFETY *2012 SHOPP	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	AMADI, PATRICIA 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,243,755 \$137,015 \$120,140	09/29/15 10/14/15 12/30/17	18% 11%
HB34							
07-LA-101-11.8/35.3 07-294704 NHP-Q101-(247)E --()		IN LA COUNTY FROM JUNCTION 170 TO VIRGENES CANYON ROAD SLAB REPLACEMENT/COLDPLANE AC O/L	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$53,399,705 \$16,455,908 \$2,899,363	11/19/14 12/10/14 08/17/16	52% 31%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-16.7/16.7 07-4T6104		IN LOS ANGELES NORTHBOUND 101 OFF-RAMP AT SEPULVEDA BOULEVARD CURB RAMPS/MODIFY SIGNAL/LIGHTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 62606	SAYKALI, ZARIF 12975 CULVER BLVD. LOS ANGELES, CA.90066 (310)345-6274	\$286,977 \$3,040 \$0	05/11/15 06/09/15 08/20/16	0% 1% SUSPENDED
HB4N							
07-LA-101-/.1 07-287104 HSNH-PG -()Q 1280- E -()		LA COUNTY IN LA FROM SOUTHBOUND ROUTE 101 TO EASTBOUND ROUTE 10 CONNECTOR AND WESTBOUND ROUTE 10 TO NORTHBOUND ROUTE 101 INSTALL CONCRETE BARRIER, FLASHING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$2,340,411 \$162,690 \$153,040	12/22/15 01/12/16 12/30/16	7% 7% SUSPENDED
HB1							
07-LA-101-/17.2 07-207604 NHP-Q101-(281)E --()		IN THE CITY OF LOS ANGELES, FROM ROUTE 5 TO ROUTE 405 INSTALL HIGH INTENSITY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	CHAVEZ, EFRAIM 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)364-2760	\$2,948,413 \$0 \$0	12/30/15 01/19/16 09/02/16	0% 0% SUSPENDED
HB4N							
07-LA-103-/1 07-275704 STP-P103-(003)E --()		IN LOS ANGELES COUNTY IN THE CITY OF LOS ANGELES, AT TERMINAL ISLAND UNION PACIFIC RAIL ROAD OVERHEAD PAINT BRIDGE PAINT STEEL PORTION OF STRUCTURE	CL INDUSTRIAL COATINGS INC INDUSTRIAL COATINGS, INC 11650 WESTERN AVE. STANTON CA 90680	ROBILLOS, RAMON 450 N HENRY FORD AVE WILMINGTON CA 90744 (562)216-5940	\$3,291,661 \$3,152,624 \$295,968	11/05/14 11/24/14 05/02/16	96% 97% SUSPENDED
HA21							
07-LA-105-1.7/14.1 07-4X6004		IN LA COUNTY RTE 105 TO REPLACE 33 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGH PROCLAMATION DIR'S EMERG REPLACE IRRIGATION CONTROLLERS ALONG RT105	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	YOHANNES, BIZEN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$2,085,000 \$774,320 \$0	08/05/15 10/07/15 04/29/16	100% 37% SUSPENDED
20.20 201130							
07-LA-105-12.7/14.1 07-297204 NHPG-X037-(185)E --()		IN LOS ANGELES COUNTY AT ROUTE 105 AND 710 INTERCHANGE INSTALL SAFETY LIGHTING/SIGNING	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA 92504	HERRERA, EDGAR 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$3,244,199 \$2,500 \$0	12/11/15 12/22/15 09/30/16	1% 0% SUSPENDED
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-13.5/18 07-2W0604		IN LA, RTE 105 FR PM 13.14/17.88 DECH METH, DECK SPALL, JOINT SEAL	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 925045730	SAAD, HUSSEIN 17912 CRUSADER AVE. SUITE 101 CERRITOS CA 90703 (562)860-3085	\$1,018,815 \$1,046,149 \$4,896	02/25/15 03/10/15 06/30/16	79% 100%
HM3							
07-LA-105-14.1/18.1 07-4X6804		L.A. COUNTY ON RTE 105 TO REPLACE 16 EXISTING IRRIGATION CONTROLLERS W/NEW SMART CNTRLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES INC 14900 MAGNOLIA BLVD #55307 SHERMAN OAKS, CA 91403	INCYOHANNES, BIZEN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$1,485,000 \$507,956 \$0	10/14/15 12/18/15 04/27/16	100% 34%
20.20 201130							
07-LA-110-1.2/21.4 07-4X6604		IN LA COUNTY RTE 110 TO REPLACE 36 EXISTING IRRIGATION CONTROLLERS W/NEW SMART CNTRLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SOHELLI, ANDY 18730 S. WILMINGTON AVENUE SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$2,585,000 \$527,935 \$0	08/05/15 09/03/15 10/05/16	39% 20%
20.20 201130							
07-LA-110-7.0/16.7 07-2W7304 NHPI- 110-(825)E --()		IN LOS ANGELES, BETWEEN W. CARSON STREET AND W. 76TH STREET BRIDGE PRESERVATION / MINOR BRIDGE	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	HERRERA, EDGAR 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$953,785 \$987,368 \$0	07/29/15 08/14/15 06/30/16	63% 99% SUSPENDED
HA21							
07-LA-110-8.6/14 07-293804		LA COUNTY ON NORTHBOUND I-405 OFF RAMP AT ARTESIA BLVD, SOUTHBOUND I- 110 OFF RAMP AT PCH RAMP/ARTERIAL SIGNALIZED INTERSEC	CROSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRVINDALE CA 91706	WANG, PAUL 13230 FIRESTONE BLVD STE. E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$2,159,566 \$214,965 \$32,910	09/08/15 09/23/15 10/28/16	46% 10%
HB4N							
07-LA-110-16.9/23.6 07-2W7404 NHPI- 110-(826)E --()		IN LA @ PM 16.98/23.69 JT SEAL, METH DECK, SPALL REPR, APP SL	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$974,785 \$5,100 \$5,100	08/31/15 10/23/15 10/06/16	10% 1%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

Page 91
05/02/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-23.5/23.9 07-2759U4 NHP-X037-(164)E --()		LA COUNTY IN CITY OF LOS ANGELES ON SOUTHBOUND AND NORTHBOUND OF ROUTE 110 AT THE ROUTE 101 INTERCHANGE INSTALL IRRIGATION AND PLANTS	YAKAR 689 EAST SAN BERNARDINO RD COVINA, CA 91723	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	\$1,393,291 \$1,366,516 \$1,800	10/29/13 11/15/13 02/02/18	0% 0% PLANT EST SATIS
HA42							
07-LA-110-24.5/29.2 07-2W6804 STP-X037-(178)E --()		IN LA @ PM 24.52/29.28 DECK METH, SPALL REPR, APPROACH SLAB	TRUESDELL CORP. OF WI, INC. DBA TRUESDELL CORP. MIDWEST 1310 W. 23RD STREET TEMPE AZ 85282	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$500,444 \$500,756 \$0	08/03/15 08/14/15 12/21/15 03/25/16	100% 100% COMPLETED
HA21							
07-LA-118-4.6/13.7 07-4X5604 20.20 201130		L.A. COUNTY ON RTE 118 TO REPLACE 63 EXIST IRRIGATION CONTROLLERS W/NEW SMART CONTRLLPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	MARTINEZ LANDSCAPE CO INC 12357 SAN FERNANDO ROAD SYLMAR, CA 91342	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$2,185,000 \$42,735 \$0	07/22/15 09/04/15 10/27/16	34% 2%
07-LA-118-11.5/13.7 07-2770U4 NH-P118-(063) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5 INTERCHANGE TO ROUTE 210 INTERCHANGE EAST AND WESTBOUND EROSION CONTROL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	CHAVEZ, EFRAIM 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	\$1,319,842 \$1,290,852 \$4,591	12/12/12 01/11/13 12/03/16	0% 0% PLANT EST SATIS
HA42	SWPPP						
07-LA-118-/0 07-3X9304 NHPX-037 -(175)E --()		IN LA, ON LA-118, LA-170, LA-405 AT VARIOUS LOCATIONS REPAIR&REPLACE STOLEN ELECT WIRING	DBX, INC. 42024 AVENIDA ALVARADO, SUITE TEMECULA CA 92590	MANNA, HASSAN 13171 TELFAIR AVENUE, STE 101 SYLMAR, CA. 91342 (818)364-2760	\$8,688,113 \$4,003,405 \$343,637	12/29/14 01/21/15 10/30/17	35% 46%
HA23							
07-LA-134-1.6/2.7 07-287204 NHP-P134-(037)E --()		IN LOS ANGELES COUNTY IN BURBANK FROM 0.1 MILE WEST OF PASS AVENUE OVERCROSSING TO BOB HOPE DRIVE UNDERCROSSING STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$976,732 \$928,225 \$1,950	11/21/14 12/31/14 11/02/18	0% 0% PLANT EST SATIS
HA42							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-5.6/9 07-4X5504		L.A. COUNTY ON RTE 134 & 110 TO REPLACE 66 IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	ATASSI, KEVIN 601 S GLENOAKS BLVD #310 BURBANK, CA 91502 (310)909-4131	\$2,585,000 \$133,306 \$0	06/29/15 09/04/15 11/18/16	19% 5%
20.20 201130							
07-LA-138-2.1/36.7 07-297804 NHP-P138-(054)E --()		NEAR LANCASTER, FROM EAST OF ROUTE 5 TO WEST OF ROUTE 14 INSTALL RUMBLE STRIPS	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LANE PLACENTIA CA 92870	HARTANTO, HIN 45120 13TH STREET WEST LANCASTER, CA. 93534 (661)726-0148	\$1,467,061 \$0 \$0	01/08/16 01/25/16	0% 0%
HB1							
07-LA-138-69.9/75 07-2656U4 STPG-P138-(052)E --()		IN LA IN PINION HILLS FR 0.5 M EO RTE 18/ SAN BERNARDINO CNTY LN CP PVMT & OVERLAY WITH HOT MIX AC	GRANITE CONSTRUCTION COMPANY 213 E. COLUMBIA WAY LANCASTER CA 93552	TIEU, FRED 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	\$9,002,297 \$4,823,621 \$975,522	02/25/15 03/10/15 03/08/17	45% 54%
HB1							
07-LA-170-17.7/20.3 07-2769U4 NH-P170-(004) --()		IN LOS ANGELES COUNTY IN NORTH HOLLYWOOD NORTH AND SOUTHBOUND FROM VANOWEN STREET TO SHELDON STREET PLANTING, INSTALL IRRIGATION, SLOPE	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	\$1,799,153 \$1,683,219 \$3,782	12/11/12 01/10/13 06/05/17	0% 0%
HA42	SWPPP						PLANT EST SATIS
07-LA-210-.8/4.9 07-2768U4 NHPI-2101-(815)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM MACLAY AVENUE TO YARNELL STREET EROSION CONTROL	STL LANDSCAPE INC 8122 COMPTON AVENUE LOS ANGELES CA 90001	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$1,699,000 \$1,564,357 \$3,750	09/23/13 10/15/13 08/16/17	0% 0%
HA42							PLANT EST SATIS
07-LA-210-9.7/16.1 07-288024 NHPI-210 -()1 828- E -()		IN LOS ANGELES AND GLENDALE FROM 0.2 MILE WEST OF BIG TUJUNGA WASH BRIDGE TO DUNSMORE AVENUE UNDERCROSSING CONSTRUCT STORM WATER TREATMENT	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	AMADI, PATRICIA 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,914,396 \$578,669 \$546,388	01/05/16 01/14/16 09/06/16	22% 30%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

Page 93
05/02/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-9.7/16.1 07-288014 NHPI-2101-(816)E --()		IN LOS ANGELES AND GLENDALE FROM 0.2 MILE WEST OF BIG TUJUNGA WASH BRIDGE TO DUNSMORE AVENUE UNDERCROSSING ROADWAY REHABILITATION	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	KAROUT, REDA 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$41,390,909 \$37,920,603 \$905,248	10/18/13 11/06/13 04/22/16	100% 90%
HA22							
07-LA-210-16.1/25.8 07-2881U4 NHPI- 210-(823)E --()		IN & NR GLENDALE & LA CANADA FLINTRIDGE FR DUNSMORE AV/N LOS ROBLES AV ROADWAY REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (213)453-7555	\$106,463,430 \$25,815,103 \$4,896,592	02/06/15 02/27/15 11/16/17	26% 24%
HA22							
07-LA-210-18.8/24.9 07-129974 NHPI-210 -()1 831- E -()		IN LOS ANGELES COUNTY, IN THE CITIES OF PASADENA AND LA CANADA FLINTRIDGE, INC. BETWEEN JUNCTION I-210/SR-134 AND JUNCTION I-210/SR-2 INSTALL COMMUNICATION LINKS FOR	FERREIRA CONSTRUCTION CO.,, 15188 VISTA DEL RIO AVE CHINO CA 91710	MANNAA, HASSAN 13171 TELFAIR AVE. STE 101 SYLMAR, CA 91342 (818)364-2760	\$4,991,321 \$98,346 \$98,346	12/30/15 01/19/16 09/24/18	4% 2%
HB4N							
07-LA-210-22.3/25.8 07-4X6304		L.A. COUNTY ON RTE 210, 134 & 710 CONNECTRTO REPLACE 12 EXIST IRRIGATION CONTROLLERSW/NEW SMART CONTRLLR PER DROUGHT EXEC ORDRDIR' REPLACE IRRIGATION CONTROLLERS	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)254-7455	\$2,985,000 \$294,254 \$0	07/29/15 11/19/15 10/31/16	24% 10%
20.20 201130							
07-LA-210-24.7/44.9 07-306404 NHPI-210 -()1 830- E -()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES ALONG I-210 CORRIDOR, BETWEEN SR-134 & SR-57 INSTALL & UPGRADE TRANSPORTATION	SELECT ELECTRIC, INC. 13250-B KIRKHAM WAY POWAY CA 92064	YUE, WARREN 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$11,663,703 \$0 \$0	01/06/16 02/24/16 07/18/18	0% 0% SUSPENDED
HB4N							
07-LA-210-30.7/41.4 07-267004		IN LA COUNTY ON ROUTE 210 AT VARIOUS LOCATIONS FROM HUNTINGTON DRIVE TO AZUSA AVENUE CONSTRUCT VEHICLE PULLOUTS AND PAVE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$578,594 \$545,403 \$0	03/27/12 04/13/12 04/22/13	100% 100%
HA28	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-39.8/42.2 07-287304 NHPI-210 -(824)E --()		IN LOS ANGELES COUNTY IN AZUSA FROM LITTLE DALTON WASH TO GLENDORA AVE STORM WATER SOURCE CONTROL *2012	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	CAO, RODOLFO 721 BREA CANYON ROAD, STE 6 WALNUT, CA 91789 (213)712-4785	\$1,502,715 \$1,255,204 \$83,366	12/29/14 01/29/15 02/01/19	21% 85%
HA42							
07-LA-405-.1/7.9 07-4X5704		IN LA COUNTY RTE 405 TO REPLACE 28 EXISTING IRRIGATION CONTROLLERS W/NEW SMART CNTRLR PER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS ALONG RT405	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ARIAS, JUAN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$2,085,000 \$918,978 \$0	08/05/15 10/08/15 07/29/16	95% 44%
20.20 201130							
07-LA-405-7.9/12.7 07-4X5804		IN LOS ANGELES COUNTY RTE 405 SEVERAL LOCS WILL BE UPGRADED 2/SMART IRRIGATION TECH DUE TO STATE EMERGENCY DROUGHT CONDITIONS DIR'S INSTALL "SMART" IRRIGATION CONTROLLER TECHN	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	AKBARIAN, MASSOD 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$2,485,000 \$645,718 \$0	07/07/15 08/13/15 05/15/16	93% 26%
20.20 201130							
07-LA-405-8.7/11.2 07-287404 HSNH-PIG -()4 2- 97-(E) --()		IN LOS ANGELES COUNTY, IN CARSON, FROM ALAMEDA STREET TO AVALON BOULEVARD INSTALL CONCRETE BARRIERS & METAL	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	HERRERA, EDGAR 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0264	\$2,054,797 \$149,137 \$139,337	12/30/15 01/14/16 08/31/17	13% 7%
HB1							
07-LA-405-8.8/8.8 07-4Y7004 NHPI-405 -()2 975- E -()		IN LOS ANGELES COUNTY, IN CARSON, AT DOLORES YARD OH BRIDGE STRUCTURE) BRIDGE PRESERVATION - PAINT STEEL	MURPHY INDUSTRIAL COATINGS, INC. 2704 GUNDRY AVE SIGNAL HILL CA 90755	FREMPPONG, SAM 13230 FIRESTONE BLVD UNIT A SANTA FE SPRINGS, CA 90670 (562)345-3122	\$5,696,175 \$0 \$0	10/12/15 10/30/15 05/24/17	0% 0%
HA21							
07-LA-405-11.7/11.7 07-288504 NHPI-405 -(970)E --()		IN LOS ANGELES COUNTY ON NORTH BOUND DIRECTION AT CARSON COMMERCIAL ENFORCEMENT VEHICLE FACILITY, ADJACENT TO DEL AMO BOULEVARD O REHAB COMM VEHICLE ENFCMNT FACILITY	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0264	\$4,743,552 \$3,098,419 \$0	11/13/14 11/24/14 07/29/16	63% 65%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-12.2/12.5 07-4X7704		IN LA COUNTY LA-405 IN CITY OF CARSON ADJ TO RTE 110 CONNECTOR TO REMOVE & REBUILD FAILED SHOULDER AND EMBANKMENT DIR'S EMERGENCY REBUILD FAILED SHOULDER & EMBANKMENT	POWELL CONSTRUCTORS INC 8555 BANANA AVE. FONTANA, CA 92335	GALLARDO, SAM 18730 S. WILMINGTON AVE., SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$885,000 \$452,158 \$0	09/21/15 10/23/15 05/20/16	55% 51% SUSPENDED
20.20 201130							
07-LA-405-12.6/21.2 07-290004 NHPI-405 -()2 977- E -()		IN LOS ANGELES COUNTY, FROM I-110 TO I-105 INSTALL CONCRETE BARRIERS & UPGRADE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	GALLARDO, SAM 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$13,210,851 \$0 \$0	04/06/16 04/26/16	0% 0%
HB1							
07-LA-405-12.7/29.9 07-4X5904		L.A. COUNTY ON RTE 405 & 90 TO REPLACE 42 IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$2,985,000 \$0 \$0	08/10/15 10/28/15	0% 0%
20.20 201130							
07-LA-405-16.4/19.5 07-3Y9404		IN LOS ANGELES COUNTY, IN TORRANCE, LAWNDALE, REDONDO BEACH AND HAWTHORNE P O BOX 2229 FROM 0.2 MILE SOUTH OF RTE 405/91 SEP CORONA CA 928782229 TO 0.2 MILE SOUTH WARM MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT CORPORATION 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	ABUMUHOR, ISSAM 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	\$933,189 \$945,555 \$0	06/12/12 07/03/12 06/30/15	67% 97%
HM1	WPCP						
07-LA-405-20.5/28 07-300604 NHPI- 405-()3 025- E -()		IN LOS ANGELES COUNTY IN HAWTHORNE, INGLEWOOD AND CULVER CITY FROM 0.2 MILE NORTH OF EL SEGUNDO BOULEVARD UNDERCROSSING TO VENICE PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	RAM, MAHINDA 12975 W. CULVER BLVD LOS ANGELES, CA 90066	\$12,279,216 \$0 \$0	03/01/16 03/17/16	0% 0%
HA22							
07-LA-405-28.0/39 07-296804 NHPI-405 -(023)E --()		IN LA COUNTY FROM VENICE BOULEVARD (JCT 187) TO ROUTE 101 JUNCTION HMA/RHMA AND GRIND CONCR PAVEMENT	SULLY MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066 (310)920-7449	\$20,279,175 \$0 \$0	09/05/14 09/25/14 12/30/16	0% 0%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-39.4/48.6 07-252004 ACIM-4053-(005)E --()		IN LOS COUNTY IN CITIES OF SHERMAN OAKS, VAN NUYS, AND NORTH HILLS ON ROUTE 405 BETWEEN 101 AND ROUTE 5 REHABILITATE PAVEMENT	MYERS AND SONS CONSTRUCTION LPEID, EMILE 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	MOHSENZADEH, ALI 13171 TELFAIR AVE SYLMAR, CA 91331 (818)768-1939	\$29,117,177 \$29,350,450 \$0	06/28/13 07/30/13 04/20/16	100% 98% OVER RUN
HA22							
07-LA-405-41.6/41.6 07-4T7304 HSNH-405 -(024) --()		IN LA, SB OFF-RAMP TO VICTORY BL RE-ALIGN SW & INSTL CONCRTE BARRIER	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	MOHSENZADEH, ALI 13171 TELFAIR AVE SYLMAR, CA. 91342 (818)746-0669	\$740,867 \$290,995 \$226,752	06/03/15 06/22/15 09/15/16	20% 39%
HB1							
07-LA-605-/20.2 07-295704 NHPI-605 -(967)E --()		SLAB REPLACEMENT AND GRINDING PAV PRESERVATION,SLAB REPL/GRNDNG	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (213)798-5970	\$22,523,477 \$4,451,358 \$774,948	07/21/14 08/06/14 02/17/17	59% 20%
HA22							
07-LA-605-/21.3 07-4X7204		L.A. COUNTY ON RTE 605 TO REPLACE 52 EXISTING IRRIGATION CONTROLLER W/NEW SMARTCONTRLLRS PER EXEC ORDER DROUGHT SHERMAN OAKS, CA 91403 PROCLAMATDIR'S EME REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES INCALI, MASHHUR 15260 VENTURA BLVD #1150 SANTA FE SPRINGS, CA 90670 (562)345-3122		\$2,385,000 \$0 \$0	10/14/15 01/20/16	0% 0%
20.20 201130							
07-LA-710-9.4/18.4 07-183124 NHPI- 710-(822) --()		IN LA COUNTY IN LONG BEACH AND SOUTH GATE ROUTE 405 TO FIRESTONE BLVD- REQUIRED LANDSCAPE MITIGATION LANDSCAPE *POR OF 18310	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	SAAD, HUSSEIN 17912 CRUSADER AVE., SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$1,517,160 \$909,005 \$99,544	05/29/15 07/02/15 12/30/16	17% 60%
HA22							
07-LA-710-17.2/26.4 07-202114 ACNH-7101-(809)N --()		IN LA COUNTY ON ROUTE 710 AT VARIOUS LOCATIONS FROM LOS ANGELES RIVER BRIDGE TO RAMONA BOULEVARD UNDERCROSSING. LONG LIFE PAVEMENT & WIDEN BRIDGES	SHIMMICK/MYERS & SONS J V 16481 SCIENTIFIC WAY IRVINE CA 92618	JAHROMI, REZA 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$110,192,350 \$80,277,741 \$1,822,167	04/04/12 04/30/12 07/18/17	72% 72%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-17.3/26.3 07-2W9404		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTES 710, 60 AND 10. PLACE METHACRYLATE ON BRIDGE DECK,	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. STE 201 SAN FERNANDO CA 91340	LONGGAZO, RON	\$848,795 \$0 \$0	03/30/16 04/18/16	0% 0%
HM3							
07-LA-710-21.3/21.3 07-4X4404		IN CITY OF BELL SO. OF ATLANTIC BLVD IN LACOUNTY LA-710 TO REPAIR/REPLACE ALL DAMAGE CAUSED BY FUEL SPILL & SUBSEQUENT FIRE DIR'S E REPAIR DAMAGE CAUSED BY FUEL SPILL	SHIMMICK/MYERS AND SONS JV 8201 EDGEWATER DR #101 OAKLAND, CA 94621	JAHROMI, REZA 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)404-3333	\$735,000 \$376,721 \$0	04/28/15 06/16/15 02/28/16 04/11/16	100% 51% OVER RUN
20.20 201130							
07-LA0-710-9.8/27.5 07-4X7104		IN L.A. COUNTY ON RTE 710 TO REPLACE 21 EXISTING IRRIGATION CONTROLLERS W/SMART CONTROLLERS PER EXEC ORDER DROUGHT PROCLAMDIR'S EM REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES INC 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	INCARIAS, JUAN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$2,385,000 \$291,770 \$0	09/25/15 01/22/16 08/07/16	54% 12%
20.20 201130							
07-VEN-1-1.0/10.6 07-4X3704		VEN-1 PCH BETWEEN YERBA BUENA & LAS POSAS REMOVE/CLEAR MUD AND DEBRIS FROM THE ROAD WAY AND DRAINAGE SYSTEMS DIR'S EMERGENCY FORCE REMOVE/CLEAR MUD AND DEBRIS	UNION ENGINEERING COMPANY INC. P.O. BOX 1000 VENTURA, CA. 93001	DAVIS, ALAN 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS CA 91320 (805)480-4928	\$6,985,000 \$4,417,709 \$45,882	12/05/14 01/20/15 06/30/16	100% 63% OVER RUN
20.10 201130							
07-VEN-1-4.0/5 07-4X7604		VEN COUNTY ON PCH REPAIR/RESTORE SLOPE & SHOULDER EROSION DUE TO HIGH TIDE & STORMS REPAIR FAILED DRAINAGE SYSTEMS DIR'S EMERGENCY REPAIR SLOPE/SHOULDERS/FACILITIES	UNION ENGINEERING COMPANY, INC P.O. BOX 1000 VENTURA, CA 93002	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,785,000 \$716,971 \$0	10/22/15 01/22/16 06/30/16	69% 26% SUSPENDED
20.20 201130							
07-VEN-1-21.2/27.2 07-3W1504		IN VENTURA COUNTY, RTE 1, PM 21.25 TO 27.15 , FROM N JCT 101 SOLIMAR UC TO HOBSON CO PARK RD-LT, DIGOUTS CPOL FOG SEAL SHOULDERS A DIGOUTS CPOL FOG SEAL SHOULDERS AT	TORO ENTERPRISES, INC. PO BOX 6285. OXNARD CA 93031	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$1,481,117 \$0 \$0	03/15/16 04/06/16 08/26/16	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-.1/4.5 07-1952U4 CNHP-X037-(165)E --()		IN VENTURA COUNTY NEAR THOUSAND OAKS SECURITY PAVING COMPANY INC FROM VENTURA COUNTY LINE TO ROUTE 101/23 INTERCHANGE WIDEN FREEWAY, RAMPS, RECONSTR MED	13170 TELFAIR AVENUE SYLMAR CA 91342	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 93065 (805)480-4928	\$28,328,199 \$23,743,965 \$1,392,035	11/21/13 12/12/13 01/18/17	65% 84%
HB4C							
07-VEN-101-3.8/16.2 07-4X4904		VENTURA COUNTY ON RTE 101 TO REPLACE 32 EXISTNG IRRIGATION CONTROLLERS W/NEW SMARTCONTROLLERS PER EXEC ORDER DROUGHT PROCLAMDIR'S REPLACE IRRIGATION CONTROLLERS	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR, CA 91342	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$2,985,000 \$350,966 \$0	06/25/15 08/10/15 06/24/16	42% 12%
20.20 201130							
07-VEN-101-14.0/21 07-276004 NHP-Q101-(270)E --()		IN VENTURA COUNTY, 15 LOCATIONS ON ROUTE 101 TMDL IMPROVEMENT. PROVIDE STRUCTURAL BMP'S ROUTE 101 TO MEET 20% OF TRASH REDUCTION PSSR FOR BMP'S IN VEN TRASH TMDL	GRANITE CONSTRUCTION COMPANY PALMDALE OFFICE 213 COLUMBIA WAY LANCASTER CA 93535	-ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,793,060 \$2,500 \$0	09/01/15 09/16/15 11/02/16	0% 0% SUSPENDED
HA42							
07-VEN-101-21.6/31 07-4X5304		IN VENTURA COUNTY ON RTE 101 TO REPLACE 41IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,985,000 \$162,223 \$0	06/29/15 08/12/15 10/25/16	29% 5%
20.20 201130							
07-VEN-101-32.2/34.8 07-4X8004		VEN COUNTY ON PCH NORTH OF MAIN ST UC TO NORTH OF DULAH RD UC TO REPAIR WILDFIRE DAMAGE & PROTECT HWYS AND BIKE PATH DIR'S EMERGEN REPAIR WILDFIRE DAMAGE	SUMMER CONSTRUCTION INC. 15245 TELEGRAPH RD. SANTA PAULA, CA 93060	DAVIS, ALAN 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,485,000 \$691,401 \$0	01/07/16 03/04/16 06/30/16	72% 28%
20.20 201130							
07-VEN-101-39.8/43.6 07-260704		IN VENTURA & SANTA BARBARA COUNTIES FROM MOBILE PIER UNDERCROSSING TO MILE SOUTH OF CASITAS PASS ROAD WIDEN RDWY W/JPCP OVER	GRANITE CONSTRUCTION COMPANY 0.4 P O BOX 50085 WATSONVILLE CA 950775085	ARROYO, HECTOR 1525 RANCHO CONEJO BL,STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$58,772,380 \$58,612,938 \$4,079	01/03/12 01/18/12 05/01/16	78% 98%
HB5	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-40.4/43.6 07-251904 NHP-Q101-(285)E --()		IN VENTURA COUNTY FROM .6 MILE NORTH OF MOBIL PIER UNDERCROSSING TO VENTURA/SANTA BARBARA COUNTY LINE PAVEMENT REHABILITATION	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4926	\$3,644,542 \$0 \$0	03/30/16 04/26/16	0% 0%
HA22							
07-VEN-118-18.2/30.9 07-4X5004		VENTURA COUNTY ON RTE 101 & 23 TO REPLACE 25 IRRIGATION CONTROLLERS W/NEW SMART CONTROLLERS PER EXEC ORDER DROUGHT PROCLM TDIR'S EM REPLACE IRRIGATION CONTROLLERS	STL LANDSCAPE, INC. 8122 COMPTON AVE LOS ANGELES, CA 90001	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$2,985,000 \$502,946 \$0	06/29/15 08/12/15 08/31/16	45% 17%
20.20 201130							
07-VEN-118-18.7/32.6 07-296704 NHP-118 -(064)E --()		IN VENTURA COUNTY FROM MADERA ROAD UNDER CROSSING TO LA/VEN CNTY LINE PAVEMENT REPAIR & RAMP	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENICA CA 91355	ALJAMAL, ABDUL 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (805)797-1348	\$16,177,168 \$18,189,209 \$0	04/29/14 05/23/14 02/29/16	100% 98% OVER RUN
HA21							
07-VEN-126-/13.2 07-4X5204		IN VENTURA COUNTY ON RTE 126 TO REPLACE 23IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,835,000 \$348,901 \$0	07/20/15 08/10/15 10/04/16	37% 19%
20.20 201130							
Totals:	Authorized Final Amt:	<u>\$2,245,326,570</u>	Completed to Date:	<u>\$1,169,327,183</u>	Work This Month:	<u>\$37,488,556</u>	

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-1.0/0 08-0Q2004		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS REPLACE ROCK SLOPE PROTECTION	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LANE PLACENTIA CA 92870	GAYED, EZZ 850 S. VIA LATA SUITE #100A COLTON, CA 92326 (951)830-6954	\$922,603 \$643,448 \$237,190	11/04/15 11/18/15 08/22/16	51% 71%
HM3							
08-RIV-10-6.3/7 08-0R4704 NHP-X065-(104)E --()		IN BEAUMONT AT RTE 10/60 IC TO VEILLE AVENUE UNDERCROSSING AND ON RTE 60 FROM 0.19 MI W/O RTE 10 TO RTE 10 BETWEEN PM 30.3 AND 30.5 IMPROVE WORKER SAFETY CONDITIONS,	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723		\$1,275,250 \$0 \$0	01/05/16 02/03/16	0% 0%
HA28							
08-RIV-10-74.0/105.4 08-1E8604 NHPI-010 -()5 049- E -()		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM 1.9 MI E/O CACTUS CITY REST AREA TO 0.4 MI E/O STATE RTE 177 JCT REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	QUACH, ANDY 73-800 DINAH SHORE DRIVE #104 PALM DESERT, CA 92211 (951)232-6235	\$62,713,078 \$0 \$0	03/02/16 03/17/16	0% 0%
08-RIV-10-130.6/130.6 08-1G9504		IN RIVERSIDE COUNTY NEAR BLYTHE AT CALADA DIRCH BRIDGE BRIDGE #56-0020 L/R DIR'S ORDER EMERGENCY F.A. RECONSTRUCT EMBANKMENT	RIVERSIDE CONSTRUCTION COMPANY, INC. 4225 GARNER ROAD RIVERSIDE, CA 92501	VU, KHOI 73800 DINAH SHORE DRIVE SUITE 104/105 PALM DESERT, CA 92211 (951)232-6263	\$3,335,000 \$0 \$0	02/12/16 02/12/16 04/29/16	0% 0%
20.20 201130							
08-RIV-10-135.0/0 08-0L5904		ALSO PM R144.3: IN RIVERSIDE COUNTY ABOUT 17.5 MILE WEST OF BLYTHE AT WILEY'S WELL SAFETY ROADSIDE REST AREA AND ABOUT 8.2 MILES W REPLACE SEPTIC SYSTEM	RED MOUNTAIN, LLC CONSTRUCTION-DIVISION 6621 BAY LAUREL DRIVE AVILA BEACH CA 93424	QUACH, ANDY 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)277-8580	\$465,744 \$431,644 \$24,542	04/06/15 04/27/15 05/03/16	95% 93%
HA42							
08-RIV-10-/15.9 08-465514		IN RIVERSIDE COUNTY IN VARIOUS CITIES ON VARIOUS ROUTES AT VARIOUS POST MILES INSTALL SOLAR POWERED TRAFFIC MONITOR STA	TRAFFIC DEVELOPMENT SERVICES, INC. 207 W. LOS ANGELES AVE #252 MOORPARK, CA 93021	HARIKA, INDERJEET 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6293	\$282,287 \$0 \$0	07/01/15 07/01/15	0% 0%
201315HB4 N							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-1.1/1.1 08-1G6004		IN RIVERSIDE COUNTY NEAR TEMECULA AT SYLVESTER ROOFING CO. INC. THE RAINBOW TRUCK INSPECTION STATION 306-N WEST EL NORTE PKWY #371 DIR'S ORDER EMERGENCY F.A. REPAIR ROOF		ABU-GHARBIH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	\$283,507 \$0 \$0	11/12/15 11/12/15 04/01/16 04/04/16	0% 0% COMPLETED
20.20 201130							
08-RIV-15-8.7/15.3 08-1G4404		IN RIVERSIDE COUNTY FROM JUNCTION 15/215 TO BAXTER ROAD DIR'S ORDER EMERGENCY F.A. SLABS REPLACEMENT	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	TRUONG, NICK 4344 SAWGRASS COURT CHINO HILLS, CA 91709 (951)830-6835	\$235,000 \$212,695 \$0	06/19/15 06/19/15 03/21/16 03/25/16	100% 100% COMPLETED
20.20 201130							
08-RIV-60-.5/16.3 08-1F6504		IN/NEAR CORONA, RIVERSIDE, MORENO VALLEY AND PERRIS @ VARIOUS LOCATIONS ON RTES 60, 91 & 215 METHACRYLATE DECK, REPLACE JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$510,858 \$0 \$0	03/16/16 03/29/16	0% 0%
08-RIV-60-12.2/22.1 08-1C0914 NHP-P060-(147)E --()		IN RIVERSIDE COUNTY; IN & NEAR MORENO ALL AMERICAN ASPHALT VALLEY & BEAUMONT FROM RTE 60/215 SEP 400 EAST 6TH STREET TO GILMAN SPRINGS RD & FR 1.47 MI W/O CORONA CA 92879 JACK RABBIT TRAI MILL AND OVERLAY MAINLINE PAVEMENT,			\$17,439,088 \$0 \$0	03/30/16 04/12/16	0% 0%
08-RIV-74-16.1/71.8 08-465524		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS CONSTRUCT CENSUS LOOP STATIONS	SERVITEK SOLUTIONS, INC. 636 BREA CANYON ROAD CITY OF INDUSTRY, CA 91789	MAZDIYASNI, PAUL 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-9010	\$283,756 \$0 \$0	08/06/15 08/25/15	0% 0%
000000000 000							
08-RIV-74-34.3/45.2 08-1F4804 HSST-PG -()0 C424- E -()		IN RIVERSIDE & SAN BERNARDINO CNTY INSTALL APS PUSH BUTTONS, SIGNALS	JFL ELECTRIC, INC 8257 COMPTON AVENUE LOS ANGELES CA 90001		\$264,960 \$0 \$0	02/24/16 03/29/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-36.5/42.6 08-1G1004		IN HEMET FROM 0.5 MILE W/O WARREN ROAD TO DARTMOUTH STREET PREVENTATIVE MAINTENANCE TREATMENT	PAVEMENT COATINGS CO 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752		\$1,453,382 \$0 \$0	02/25/16 03/09/16	0% 0%
08-RIV-74-43.2/43.4 08-1C7404 HSST-PG -()P 4061- E -()		IN HEMET @ HEMET ST INTERSECTION INSTALL TRAFFIC SIGNALS	JFL ELECTRIC, INC 8257 COMPTON AVENUE LOS ANGELES CA 90001		\$242,451 \$0 \$0	03/03/16 03/29/16	0% 0%
HB1							
08-RIV-74-63.0/0 08-383504 STP-P074-(059)E --()		ON ROUTE 74 IN GARNER VALLEY. 3.7 MI E/O MOUNTAIN CENTER AT POST MILE 63.0 REPLACE BRIDGE	GRANITE CONSTRUCTION COMPANY 440 SOUTH MELROSE DRIVE 200 VISTA CA 92081	QUACH, MAX 73-800 DINAH SHORE DR. STE 104 PALM DESERT, CA 92211 (951)232-7674	\$2,127,769 \$2,088,429 \$70,726	10/10/14 10/28/14 05/05/16	95% 97%
HA21							
08-RIV-74-71.8/80.3 08-1E3304		NEAR ANZA FROM RTE 371 TO PINYON DRIVE REHAB PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	CHEN, MICHAEL 2455 ANSELMO DRIVE CORONA, CA 92879 (951)276-3949	\$1,443,970 \$1,455,370 \$0	02/18/15 03/11/15 11/20/15	84% 97%
HM1							
08-RIV-79-33.9/40.3 08-1C0504 NHP-P079-(037)E --()		IN RIVERSIDE COUNTY ON RTE 79 NEAR BEAUMONT FROM GILMAN SPRINGS ROAD UC TO CENTRAL BEAUMONT OVERHEAD COLD PLANE, HMA, FOG SEAL	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	QUACH, MAX 73-800 DINAH SHORE DR. #104/105 PALM DESERT, CA 92211 (951)232-7674	\$1,465,912 \$1,308,458 \$0	05/15/15 06/11/15 12/21/15	95% 89%
HM1							
08-RIV-91-10.8/12.9 08-0R4604 NHP-P091-(141)E --()		IN RIVERSIDE FROM E/O PIERCE AVE TO APROX. 3 MI W/O TYLER AVE IMPROVE WORKER SAFETY CONDITIONS.	YAKAR 689 EAST SANBERNARDINO RD COVINA CA 91723	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$994,929 \$177,557 \$158,811	11/17/15 12/08/15 07/26/16	48% 18%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	\$115,845,670 \$111,688,626 \$1,102,206	02/10/12 03/08/12 05/31/16	100% 94%
HB5	WPCP						
08-RIV-91-15.6/15.6 08-1G6804		IN THE CITY OF RIVERSIDE AT THE PUMP HOUSE AT ADAMS ST. AND IN THE CITY OF COLTON AT THE PUMP HOUSE AT MT. VERNON AVE. OC DIR'S ORD REPAIR PUMPS	CWS SYSTEMS, INC. 3814 E. COLORADO BLVD STE 102 PASADENA, CA 91107	DUNN, RODNEY 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3917	\$1,135,000 \$0 \$0	10/13/15 10/13/15 06/01/16	0% 0%
20.20 201130							
08-RIV-95-/36.2 08-1C3704 STP-P095-(027)E --()		HMA OVERLAY, UPGRADE CURB RAMP, AND UPDGRADE METAL BEAM GRAUD RAILING HMA OVERLAY UPGRADE CURB RAMP	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSO ROAD RIVERSIDE CA 92509	EMUH, GODWIN 4295 E. JURUPA AVE. SUITE 207 ONTARIO, CA 91761 (951)232-3706	\$13,894,698 \$12,540,445 \$0	12/30/14 01/29/15 04/30/16	100% 90%
HA22							
08-RIV-111-50.0/T56.2 08-1C4604		IN RIVERSIDE COUNTY IN PALM SPRINGS FR 0.6 MI N/O RAMON RD TO 0.1 MI W/O AVENIDA CABELLERO SLURRY SEAL AND LOCALIZED DIG OUTS	ALL AMERICAN ASPHALT 400 EAST 6TH STREET CORONA CA 92879		\$1,536,208 \$0 \$0	03/03/16 03/17/16	0% 0%
HM1							
08-RIV-215-8.4/38.8 08-0G7804 NHPI-215 -()1 239- E -()		IN MURRIETA FR 0.5 MI S/O 215/15 JCT TO 0.2 MI N/O 215/60 JCT IN MORENO VALLEY INSTALL CCTV, CMS, CENSUS STATIONS,	DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720		\$5,888,888 \$0 \$0	03/02/16 03/30/16	0% 0%
HB4N							
08-RIV-215-22.3/43.2 08-1C4004 NHPI-215 -()1 238- E -()		NEAR PERRIS FROM ROMOLAND FLOOD CONTROL CHANNEL TO SB 215 TO EB 215 CONNECTOR IN RIVERSIDE SANDBLAST/CLEAN AND APPLY	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504		\$810,659 \$0 \$0	04/04/16 04/18/16	0% 0%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-37.3/38.4 08-3348V4		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,277,918 \$1,176,004 \$2,175	04/22/14 05/23/14 02/23/18	0% 0% PLANT EST SATIS
HE11							
08-RIV-215-38.6/39.7 08-334884		IN RIVERSIDE COUNTY IN RIVERSIDE FROM CLEAN CUT LANDSCAPE 0.3 MILE W/O CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE E/O FAIR ISLE DRIVE UNDERCROSSING PLANTING AND IRRIGATION	8406 N AMRSTRONG AVENUE CLOVIS, CA 93619	SPRAY, MICHAEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6497	\$535,064 \$417,130 \$1,490	06/28/12 07/16/12 05/12/16	0% 0% PLANT EST SATIS
HE11	WPCP						
08-RIV-215-39.7/43 08-334874		IN RIVERSIDE COUNTY IN RIVERSIDE FROM YAKAR 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	689 EAST SAN BERNARDINO RD COVINA, CA 91723	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$1,348,745 \$1,233,219 \$1,392	03/21/12 04/13/12 05/19/16	0% 0% PLANT EST SATIS
HE11	WPCP						
08-RIV-371-56.0/61.9 08-1C1104 STP-P371-(006)E --()		IN AGUANGA & ANZA FROM JCT RTE 79 TO RTE 74 (POR) ALSO POST MILES 72.9/77.2 TREATMENT TO PRESERVE PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	CHEN, MICHAEL 2455 ANSELMO DR. SUITE 202 CORONA, CA 92879 (951)276-3949	\$1,737,161 \$1,506,991 \$0	06/12/15 07/02/15 11/20/15	75% 86%
08-RIV-371-67.7/72.9 08-0M2004 HSST-P371-(004)E --()		ON RTE 371 IN RIV CO. FR 0.1 MI E/O CARY ROAD TO 0.1 MI E/O KIRBY RD CONSTRUCT 4 FT RIGHT SHOULDER	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL SUITE 200 CARLSBAD, CA 92008	QUACH, MAX 73800 DINAH SHORE DRIVE #104 PALM DESERT, CA 92211 (951)232-7674	\$6,775,513 \$6,245,209 \$90,022	01/28/15 02/18/15 03/24/16	0% 0% PLANT EST SATIS
HB1							
08-SBD-10-3.3/6.7 08-1G5704		IN SAN BERNARDINO COUNTY ON VARIOUS ROUTES AT VARIOUS POST MILES AND RIVERSIDE COUNTY ON VARIOUS ROUTES AT VARIOUS POST MILES DIR'S UPGRADE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ROBINSON, KERRY 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3929	\$1,912,000 \$13,771 \$0	09/25/15 09/25/15 06/30/16	100% 1%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-24.3/0 08-1E4104		ALSO AT VAR LOCATIONS RTES SBD 15, 210, 215 & 330 IN THE CITIES OF COLTON, SAN BERNARDINO, HIGHLAND, FONTANA AND RANCHO CUCAMONGA METHACRYLATE DECK, REPLACE JOINT	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	NGUYEN, VU 4295 E. JURUPA ST. #207/208 ONTARIO, CA 91761 (951)232-3784	\$1,118,877 \$1,043,530 \$0	05/29/15 06/15/15 03/23/16 04/07/16	100% 100% COMPLETED
HM3							
08-SBD-10-32.9/37.4 08-0K2924 NHPI- 010-()2 263- 78-() --()		IN/NEAR REDLANDS FROM 0.2 MILE W/O FORD STREET TO 0.4 MILE E/O LIVE OAK CANYON ROAD. LANE REPLACEMENT	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	CHEN, MICHAEL 850 S. VIA LATA RD STE #100-A COLTON, CA 92324 (951)830-6953	\$25,963,428 \$2,028,272 \$1,939,643	10/30/15 11/16/15 01/11/17	19% 8%
HA22							
08-SBD-10-/30.9 08-0Q7604 NHPI-010 -(262)4 --()		IN SBD CO IN VARIOUS CITIES ON I-10 FROM LA CO LINE TO JCT RTE 38 REPLACE PCC SLABS, MBGR, COLD PLANE	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	YAP, SIONG 4295 E. JURUPA ST. STE 207/208 ONTARIO, CA 91761 (951)232-3922	\$38,471,270 \$22,922,648 \$499,319	12/19/14 01/15/15 04/24/17	51% 60%
HA22							
08-SBD-10-/100 08-1G0304		IN SAN BERNARDINO COUNTY ON VARIOUS ROUTES AT VARIOUS POST MILES AND IN RIVERSIDE COUNTY ON VARIOUS ROUTES AT VARIOUS POST MILES DI UPGRADE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ROBINSON, KERRY 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3929	\$1,285,000 \$520,179 \$0	09/25/15 09/25/15 06/30/16	100% 40%
20.20 201130							
08-SBD-10-/.1 08-1G5404		IN SAN BERNARDINO AND RIVERSIDE COUNTIES ON ROUTES 10, 15, 40, 60, 62, 71, 91, 111,210, 215, AND 259 DIR'S ORDER EMERGENCY F.A. UPGRADE IRRIGATION SYSTEMS NETWORK	KANAAN CONSTRUCTION INC. 5220 4TH STREET SUITE #2 IRWINDALE, CA 91706	IBRAHIM, MAJED 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)538-5248	\$1,875,000 \$0 \$0	09/01/15 09/01/15 12/30/15	0% 0%
20.20 201130							
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC REALIGN I-15 AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 18201 VON KARMAN AVE., STE800 IRVINE, CA 92612	SPENCER, OWEN 505 N. ARROWHEAD AVE SUITE 400 SAN BERNARDINO, CA 92401 (909)844-0619	\$228,158,369 \$216,125,145 \$3,729,194	11/13/12 11/26/12 06/28/17	74% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --()		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	\$118,382,727 \$112,063,571 \$2,108,181	10/17/13 10/29/13 06/28/16	80% 95%
HA22							
08-SBD-15-29.6/70.1 08-0Q4704 NHPI-015 -(234)1 --()		NEAR HESPERIA AND BARSTOW FR OAK HILL TO SR 58. AND IN VICTORVILLE FR I-15 TO EMERALD RD PLACE OVERLAY AND FOG SEAL	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	PARVINJAH, MOHSEN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7755	\$4,835,655 \$4,061,700 \$166,373	04/15/15 04/27/15 04/25/16	100% 83%
HM1							
08-SBD-15-42.5/46 08-3555V4 NHPI-015 -(237)1 E- -(STP)L		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 MI N/O MOJAVE DRIVE TO 1.5 MI N/O STODDARD WELLS ROAD OVERCROSSING WIDEN I-15	AMES CONSTRUCTION, INC. 391 N. MAIN STREET STE 302 CORONA CA 92880	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$70,994,677 \$486,861 \$312,111	11/05/15 11/25/15 11/15/18	1% 1%
08-SBD-15-87.2/91.8 08-0R7104 HSNH-PIG -()0 2- 03-(E) --()		NEAR BARSTOW FROM AGRICULTURAL INSPECTION STATION TO COYOTE LAKE ROAD OC INSTALL SINGLE & DOUBLE THRIE BEAM	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140	NGUYEN, KHOA 222 E. MAIN STREET SUITE #208 BARSTOW, CA 92311-2366 (951)232-8611	\$1,138,456 \$603,073 \$598,660	02/09/16 02/26/16 07/20/16	26% 53%
08-SBD-15-171.8/173.8 08-0M2804 BRNH-PI -(015)3 7 2-75E -()		IN SBD CO AT MOUNTAIN PASS FROM 0.3 MI S/O CENDA DITCH BRIDGE TO WHEATON WASH BRIDGE REPLACE CENDA DITCH BRIDGE AND	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	SANTOS, JOHN 94200 CLARK MOUNTAIN ROAD NIPTON, CA 92364 (951)538-5315	\$10,600,000 \$1,047,764 \$717,622	11/04/15 11/16/15 09/15/17	16% 10%
HA21							
08-SBD-15-177.3/181.1 08-368504 CNHI-0153-(280)E HI01-53 0-(5E) --()		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL ROAD OC CONSTRUCCT COMM CONST COMM VEH ENFORCEMENT FACILITY	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103	SANTOS, JOHN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5315	\$40,800,868 \$40,063,946 \$16,977	10/14/13 11/01/13 04/28/16	60% 100%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-8.3/17.7 08-0R2204 HSST-PG -()P 8 04-9E -()		ON ROUTE 18 IN SAN BERNARDINO COUNTY BETWEEN 0.02 MILES N/O SOUTHBOUND OFF-RAMP TO SIERRA WAY AND STATE ROUTE 18/ROUTE 138 INSTALL DOUBLE THRIE BEAM MEDIAN	ALCORN FENCE COMPANY 9901 GLENOAKS BOULEVARD SUN VALLEY CA 91352	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$4,134,535 \$162,538 \$77,574	09/24/15 10/14/15 08/17/16	10% 4%
08-SBD-18-17.7/31.9 08-1C7604		IN SAN BERNARIDNO COUNTY FROM JCT 138 TO JCT 330 AND FROM BIG BEAR DAM TO PINE KNOT (SBD 18 44.4/49.1) MILL AND OVERLAY EXISTING PAVEMENT	MATICH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$4,545,374 \$4,094,014 \$0	05/20/15 06/10/15 05/12/16	74% 83% SUSPENDED
HM1 08-SBD-18-35.7/35.7 08-464904 NH- -() --()		IN SAN BERNARDINO COUNTY IN VARIOUS CITIESROUTES AND POST MILES INSTALL SOLAR POWERED TRAFFIC MONITOR STA	SERVITEK SOLUTIONS, INC. 636 BREA CANYON ROAD CITY OF INDUSTRY, CA 91789	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8234	\$242,010 \$0 \$0	08/25/15 08/25/15	0% 0%
201315HB4 N 08-SBD-18-101.9/0 08-0P9804 HSNH-P018-(048)E --()		IN ADELANTO AT BELLFLOWER STREET SIGNALIZE INTERSECTION. ADA	DREAMBUILDER CONSTRUCTION CORP 1324 E LAWSON LANE PLACENTIA CA 92870		\$451,061 \$0 \$0	06/19/15 07/08/15	0% 0%
HB1 08-SBD-18-103.9/115.9 08-1F5804		NEAR VICTORVILLE FROM KOALA ROAD TO LOS ANGELES COUNTY LINE PLACE PREVENTIVE PAVEMENT TREATMENT	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354	PARVINJAH, MOHSEN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7755	\$929,271 \$777,332 \$777,332	04/29/15 05/08/15 05/23/16	43% 83%
08-SBD-38-26.5/30.7 08-1G7904		IN SAN BERNARINO COUNTY FROM BARTON CREEK TO SOUTH FORK DIR'S ORDER EMERGENCY F.A. REPLACE CULVERTS	BEAR VALLEY PAVING, A CALIFORNIA CORPORATION 41841 GARSTIN DRIVE BIG BEAR LAKE, CA 92315	BENJAMIN, AMGAD 850 VIA LATA, SUITE 104 & 105 COLTON, CA 92324 (909)844-9731	\$785,000 \$0 \$0	11/09/15 11/09/15 12/31/15	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-26.6/26.8 08-336304 STP-P038-(020)E --()		NR BARTON FLATS AT HATHAWAY CREEK BR #54-0015 REPLACE BRIDGE DECK, UPGRADE BRIDGE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,546,420 \$1,514,991 \$0	07/25/14 08/06/14 05/05/16	0% 0% 0%
HA21							PLANT EST SATIS
08-SBD-40-12.8/12.8 08-1G9404		IN SAN BERNARDINO COUNTY NEAR NEEDLES AT ARBOL DITCH BRIDGE BRIDGE (54- 0204L/R) DIR'S ORDER EMERGENCY F.A. REPLACE AND STABILIZE DAMAGED RSP	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING SUITE 200 IRVINE, CA 92618	DAVIS, DARCY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-6000	\$2,035,000 \$0 \$0	01/26/16 01/26/16 04/30/16	0% 0% 0%
20.20 201130							
08-SBD-40-94.7/99.7 08-0N56U4 NHPI-040 -(062)9 --()		NR ESSEX AT HALLER WASH BRIDGE #54- 0891 LT & RT, ROJO WASH BR 54-0894 LT & RT & CLIPPER VALLEY WASH BR 54-0895 LT & RT BRIDGE REPLACEMENT	OHL USA, INC. 1920 MAIN ST. SUITE 310 IRVINE CA 92614	DAVIS, DARCY 1044 E. BROADWAY STREET NEEDLES, CA 92363 (760)326-4684	\$20,792,998 \$13,037,212 \$754,593	01/22/15 02/10/15 04/11/17	52% 63%
HA21							
08-SBD-40-105.8/149.9 08-1F6304		IN SAN BERNARDINO COUNTY IN/NEAR NEEDLES AT VAR LOCS FROM WATSON WASH (54-1282R) TO BEAL WASH (54-0502R) REMOVE ASPHALT, PLACE CONCRETE	TRUEDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$838,838 \$0 \$0	03/30/16 04/18/16	0% 0%
08-SBD-40-142.1/142.4 08-1G7604		IN SAN BERNARDINO COUNTY IN THE CITY OF NEEDLES FROM "L" STREET TO "J" STREET DIR'S ORDER EMERGENCY F.A. REPAIR STREET LIGHTS	KANAAN CONSTRUCTION INC. 5220 4TH STREET SUITE #2 IRWINDALE, CA 91706	IBRAHIM, MAJED 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)538-5248	\$285,000 \$0 \$0	10/29/15 10/29/15 12/16/15	0% 0%
20.20 201130							
08-SBD-40-/10 08-1F5204 STP-I -()0 1081- E -()		NEAR BARSTOW FROM E/O I-15/40 SEPARATION TO 2.2 MI W/O HIDDEN SPRINGS ROAD PAVEMENT PRESERVATION TREATMENT	CALMEX ENGINEERING INC 2764 S VISTA AVE BLOOMINGTON CA 92316		\$5,345,394 \$0 \$0	03/21/16 04/12/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-58-22.2/31.1 08-043514 NHP-P058-(119)E --()		NEAR HINKLEY FROM FR 2.4 MI W/O HIDDEN RIVER RD TO 0.7 MI E/O LENWOOD RD REALIGN & WIDEN SR-58 TO 4 LANE	SKANSKA-TEICHERT A JOINT VENTURE JOHN MATICH SENIOR PROJECT MANAGER 1995 AGUA MANSADA ROAD RIVERSIDE CA 92509	SHAHIDI, SHAINA 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$116,403,903 \$58,211,286 \$3,327,260	12/30/14 01/29/15 02/23/17	45% 50%
HE14							
08-SBD-62-15.1/0 08-0R9604		PARADISE MAINTENANCE STATION (SBD 62 15.1) RECONSTRUCT WASHRACK SYSTEM	MGP CONSTRUCTION 111 N. GROVE AVE. UPLAND CA 91786	QUACH, ANDY 73-800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (951)232-6235	\$1,287,549 \$744,975 \$9,000	06/17/15 07/02/15 05/19/16	84% 58%
HM2							
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21 SWPPP		IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE P O BOX 620 INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC NORTH HIGHLANDS CA 956600620	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	\$29,246,412 \$29,236,411 \$0	02/15/11 02/28/11 02/29/16	0% 0% PLANT EST SATIS
08-SBD-71-1.6/0 08-0N6804		IN THE CITY OF CHINO HILLS SB OFF= RAMP TO GRAND AVE. WIDEN OFFRAMP FROM OUTSIDESHOLDER	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	EHIRIM, DOMINIC 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)232-3523	\$687,429 \$471,398 \$46,840	06/17/15 07/08/15 05/04/16	50% 65%
HB4N							
08-SBD-95-57.2/80.5 08-1C9104 HSNH-PG -()P 5029- E -()		IN SAN BERNARDINO COUNTY NEAR NEEDLES FROM I-40 TO NEVADA STATE LINE RUMBLE STRIPS CENTER/EDGE PAVEMENT	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	DAVIS, DARCY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-6000	\$335,133 \$142,078 \$142,078	03/11/16 03/29/16 05/05/16	29% 45%
HB1							
08-SBD-138-2.3/15.2 08-3401U4 STP-P138-(049)E --()		IN SAN BERNARDINO COUNTY ON RTE 138 NEAR PHELAN FR 0.6 MI W/O PHELAN RD WIDEN TO 4-LNS FR PHELAN RD TO JCT	FLATIRON/HARDY & HARPER A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	LENART, ELVIRA 850 VIA LATA SUITE #104 COLTON, CA 92324 (951)232-8949	\$48,316,741 \$16,871,255 \$2,749,218	09/10/14 10/10/14 02/07/16	59% 35%
HE13							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-138-24.1/0 08-0J8504 STP-P138-(048)E --()		NEAR CRESTLINE AT HORSETHIEF CREEK BRIDGE #54-0816 REPLACE EXISTING BRIDGE	STEVE P RADOS INC P O BOX 15128 SANTA ANA CA 92735	BENJAMIN, AMGAD 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-9731	\$6,120,031 \$4,976,769 \$217,965	07/01/14 07/21/14 08/30/16	81% 81%
HA21							
08-SBD-210-2.6/4.9 08-1G5604		IN THE CITY OF RANCHO CUCAMONGA ON ROUTES 210 AND 15 - TIE INTO ADJACENT RECYCLED WATER TRANSMISSION LINES DIR'S ORDER EMERGENCY F TIE INTO RECYCLED WATER TRANSMISSION LINES	STL LANDSCAPE INC. 8122 COMPTON AVE. LOS ANGELES, CA 90001	BENSON, DAVID 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,325,000 \$229,760 \$0	09/25/15 09/25/15 06/30/16	90% 17%
20.20 201130							
08-SBD-247-1.8/9.6 08-0F6604 STPH-P247-(011)E --()		IN YUCCA VALLEY FROM EL CORTEZ RD TO 0.1 MI N/O NAPA RD CONSTRUCT SHOULDERS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSO ROAD RIVERSIDE CA 92509	GEORGES, SAMAR 15255 BEAR VALLEY ROAD HESPERIA, CA 92345392 (951)232-3748	\$9,940,794 \$9,913,621 \$0	04/28/14 05/16/14 03/22/16 04/08/16	100% 96% COMPLETED
HB1							
08-SBD-330-29.0/44.1 08-1F4604 NHP-P330-(009)E --()		IN HIGHLAND FROM 0.3 MI N/O RTE 210 TO RTE 18 REHABILITATE PAVEMENT	CALMEX ENGINEERING INC 2764 S VISTA AVE BLOOMINGTON CA 92316		\$4,653,137 \$0 \$0	03/03/16 04/06/16	0% 0%
08-SBD-395-46.0/73.5 08-1E8704 NHP-P395-(257)E --()		IN SAN BERNARDINO COUNTY NEAR KRAMER JCT FROM 0.1 MI N/O RTE 58 TO KERN COUNTY LINE COLD PLANE & OVERLAY MAINLINE &	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.#40 BREA CA 92821		\$12,540,825 \$0 \$0	02/09/16 02/23/16	0% 0%

Totals: Authorized Final Amt: \$1,064,849,245 Completed to Date: \$682,489,322 Work This Month: \$19,878,491

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-/0 09-356904 HSST-PG -()0 C 41-6 E -()		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT BARRIER/GUARDRAIL SYSTEM	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,036,995 \$59,452 \$37,702	01/04/16 01/25/16 11/14/16	5% 3%
HB1							
09-INY-127-34.5/41.8 09-359904		IN INYO AND MONO COUNTIES ON RT 127 FROM 7.6 MILES S OF RT 190 TO 0.3 MILE S OF RT 190 AND ON RT 120 FROM 0.8 MILE E OF RIVER SPRI COLD IN PLACE RECYCLE PAVEMENT/HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$4,105,357 \$2,854,808 \$1,912,695	04/20/15 05/07/15 05/12/16	75% 69%
09-INY-127-/21 09-355304 STP-P127-(002)E --()		IN INYO COUNTY NEAR SHOSHONE FROM THE INYO/SAN BERNARDINO COUNTY LINE TO 4.6 MILES NORTH OF STATE ROUTE 178 WEST COLD IN PLACE RECYCLE/HMA OVERLAY	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-8948	\$10,431,168 \$6,011 \$6,011	01/08/16 01/25/16 08/30/16	0% 0%
09-INY-168-16.8/17.5 09-350604 STP-S168-(061)E --()		IN INYO COUNTY IN AND NEAR BISHOP FROM BARLOW LANE TO 0.2 MILE WEST OF PIONEER LANE CONSTRUCT SIDEWALKS	SPIESS CONSTRUCTION CO., INC. PO BOX 2849 SANTA MARIA CA 93457	LEE SCOTESE LEE.SCOTESE@DOT.CA.GO V (760)937-8955	\$912,412 \$788,743 \$0	09/18/15 10/06/15 03/16/16	69% 83%
09-INY-178-48.6/60 09-361104		IN INYO COUNTY ABOUT 6.0 MILES EAST OF SHOSHONE FROM 0.2 MILE EAST OF CHICAGO VALLEY ROAD TO 2.2 MILES WEST MINDEN OF NEVADA STATE LINE CONSTRUCT RUBBERIZED HMA OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-8948	\$1,883,400 \$0 \$0	03/03/16 03/22/16 09/16/16	0% 0%
HM1							
09-INY-190-14.0/18.5 09-361604		IN INYO COUNTY NEAR OLANCHA FROM 4.2 MILES EAST TO 8.7 MILES EAST OF ROUTE 395 COLD IN PLACE RECYCLING/HMA OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-8948	\$1,984,776 \$0 \$0	01/28/16 02/09/16 08/22/16	0% 0%
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-190-73.3/96.8 09-361504		IN INYO COUNTY AT AND NEAR STOVEPIPE WELLS FROM 3.2 MILES WEST OF WILDROSE ROAD TO 2.9 MILES WEST OF DAYLIGHT PASS CUTOFF ROAD HMA THIN BLANKET OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$3,500,720 \$2,535,239 \$2,319,349	04/30/15 05/15/15 05/12/16	60% 72%
HM1							
09-INY-395-20.3/22.3 09-351204 HSNH-P -()P 5252- E -()		ON US 395 IN INYO COUNTY FROM FROM ROSE VALLEY RANCH ROAD (PM 20.3) TO 1.0 MILES NORTH OF LA AQUEDUCT BRIDGE #48-15L (PM 22.3) SHOULDER WIDENING AND CONSTRUCT	CUTTING EDGE CONCRETE SERVICES 18020 NATIONAL TRAILS HIGHWAY ORO GRANDE CA 92368	LEE SCOTESE LEE.SCOTESE@DOT.CA.GO V (760)937-8955	\$1,715,686 \$861,697 \$562,548	09/09/15 10/06/15 05/24/16	68% 50%
HB1							
09-INY-395-/8.4 09-361404 NHP-P395-(254)E --()		IN INYO COUNTY FROM THE KERN COUNTY LINE TO 1.2 MILES SOUTH OF SOUTH LITTLE LAKE ROAD THE PROJECT WILL PLACE AN HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	LEE SCOTESE LEE.SCOTESE@DOT.CA.GO V (760)937-8955	\$2,691,000 \$0 \$0	09/16/15 11/04/15	0% 0%
09-KER-14-11.6/0 09-364504 NHP-000C-(420)E --()		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS INSTALL CMS SIGNS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606-4414	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-8948	\$843,706 \$0 \$0	12/18/15 01/12/16 09/28/16	0% 0%
HB4N							
09-MNO-6-17.5/26.5 09-361804		IN MONO COUNTY NEAR BENTON ON ROUTE 6 FROM 1.8 MI S OF MATHIEU RANCH RD TO 0.8 MI N OF ROUTE 120 AND ON RTE 120 FROM 3.4 MI E TO 1 CONSTRUCT SEAL COAT	VSS INTERNATIONAL, INC 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691		\$735,777 \$0 \$0	02/22/16 03/17/16	0% 0%
HM1							
09-MNO-395-51.5/0 09-352404		IN MONO COUNTY AT THE LEE VINING MAINTENANCE STATION L5710 REMODEL TRUCK SHED	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOOP, CA 93514 (760)648-7906	\$836,324 \$836,099 \$0	06/12/15 07/23/15 04/29/16	100% 100%
HA12							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$5,847,552 \$3,219,887 \$0	03/09/15 03/26/15 11/10/20	52% 55%
HB34							
09-MNO-395-69.8/76 09-360604 NHP-P395-(255)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM ROUTE 270 TO 0.1 MILE NORTH OF JACK SAWYER ROAD COLD PLANE ASPHALT PAVEMENT/HMA	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423		\$4,408,631 \$0 \$0	10/27/15 11/12/15	0% 0%

HA22

Totals:	Authorized Final Amt:	<u>\$41,933,505</u>	Completed to Date:	<u>\$11,161,936</u>	Work This Month:	<u>\$4,838,305</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-7.5/25.3 10-0Y9204 NHP-P088-(062)E --()		IN ALPINE COUNTY NEAR WOODFORDS FROM CHESTER BROSS CONSTRUCTION 0.2 MILE EAST OF RED VISTA ROAD TO COMPANY NEVADA STATE LINE REPAIR AREA WITH HMA RESUFACING		OSHITA / BLUM, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,438,110 \$80,562 \$0	02/18/15 03/02/15 12/31/16	0% 2% SUSPENDED
HM1							
10-AMA-49-3.6/0 10-0W3604 HSST-PG -()P 9167- E -()		IN AMADOR COUNTY IN JACKSON ON STATE MAY-HAN ELECTRIC INC., DBA M & ROUTE 49 AT FRENCH BAR ROAD M ELECTRIC INSTALL TRAFFIC SIGNALS AND 1600 AUBURN BLVD SACRAMENTO CA 95815			\$342,535 \$0 \$0	12/14/15 01/14/16	0% 0%
HB1							
10-AMA-49-4.0/7 10-0S7204 STP-P049-(166)E --()		IN AMADOR COUNTY IN AND NEAR JACKSON GEORGE REED, INC. FROM SOUTH JUNCTION ROUTE 88 TO WEST 140 EMPIRE AVE. JUNCTION ROUTE 104 ASPHALT CONCRETE OVERLAY (CAPM)			\$2,611,278 \$0 \$0	09/11/15 09/23/15	0% 0%
HA22							
10-AMA-88-15.0/32.3 10-0V9004 NHP-P088-(067)E --()		IN AMADOR COUNTY AT AND NEAR PINE CHESTER BROSS CONSTRUCTION GROVE FROM 0.1 MILE EAST OF COURT COMPANY STREET TO 0.2 MILE EAST OF WAGON P.O. BOX 430 WHEEL DRIVE HANNIBAL MO 63401 RUBBERIZED HOT MIX ASPHALT		PAWAN K GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6972	\$3,888,888 \$1,200 \$0	06/23/15 07/08/15 08/31/16	0% 0%
HM1							
10-AMA-88-46.9/54.7 10-0Q2204 NHP-P088-(066)E --()		IN AMADOR COUNTY ON STATE ROUTE 88 GEORGE REED INC. FROM 0.9 MILES EAST OF CAT CREEK ROAD 140 EMPIRE AVE TO 0.1 MILES WEST OF FOSTER MEADOW MODESTO CA 95354 ROAD AT LUMBER YARD AC OVERLAY AND DIGOUTS			\$6,577,707 \$0 \$0	07/17/15 07/31/15	0% 0%
HA22							
10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --()		IN AMADOR COUNTY NEAR SILVER LAKE ON CHESTER BROSS CONSTRUCTION STATE ROUTE 88 FROM 0.3 MILE EAST OF COMPANY PEDDLER HILL ROAD TO 2.0 MILES WEST P.O. BOX 430 OF TRAGEDY SPRINGS HANNIBAL MO 63401 DIGOUT AND REPAIR LOCALIZED AREAS		OSHITA, STAN 1110 WEST KETTLEMAN LANE #35 LODI, CA 95240 (209)333-6928	\$5,464,350 \$56,197 \$56,197	06/25/15 07/15/15 12/31/16	0% 1% SUSPENDED
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --() HA22		IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,753,400 \$0 \$0	04/28/15 05/08/15	0% 0%
10-CAL-4-49.6/58 10-1E4404 HM1		IN CALAVERAS COUNTY AT AND NEAR COTTAGE SPRINGS FROM MEKO DRIVE TO 1 MILE EAST OF CONNECTION OLD HIGHWAY HMA RESURFACING	CHESTER BROSS CONSTRUCTION COMPANY 39 CALIFORNIA ST PMB118 VALLEY SPRINGS CA 95252		\$2,179,159 \$0 \$0	03/11/16 03/29/16	0% 0%
10-CAL-4-/21.1 10-0X3904 STP-P004-(148)E --() HA22		IN CALAVERAS COUNTY AT AND NEAR COPPEROPOLIS FROM STANISLAUS COUNTY LINE TO ROUTE 49 RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$4,162,898 \$6,750 \$0	07/17/15 07/31/15 10/14/16	0% 0%
10-CAL-12-9.9/18.2 10-1E0104 STP-X009-(021)E --()		IN CAL CO IN & NEAR VALLEY SPRINGS ON RTE 12 FROM 0.1 MI EAST OF PINE STREET TO RTE 49 & ON RTE 26 FROM 0.6 MI EAST OF BURSON RD T RHMA OVERLAY	GEORGE REED INC. 140 EMPIRE AVE MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA. 95249 (209)754-1017	\$3,848,732 \$2,000 \$0	05/15/15 06/09/15 07/29/16	0% 0%
10-CAL-26-8.8/9.1 10-0V2904 HSST-P -()P 6 03-0E -()		IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.1 MILE WEST OF ST ANDREWS ROAD TO 0.1 MILE EAST OF COUNTRY VIEW DRIVE INSTALL A TWO-WAY LEFT-TURN LANE	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1017	\$949,211 \$22,750 \$22,750	10/26/15 11/12/15 07/12/16	5% 2%
10-CAL-49-/0 10-0Y9804 HSST-P -()P 9165-E -()		IN CALAVERAS COUNTY AT VARIOUS LOCATIONS CONSTRUCT RUMBLE STRIPS	CHRISP 1001 STOCKES AVE STOCKTON CA 95215	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$687,902 \$0 \$0	09/08/15 11/04/15 07/05/16	0% 0%

HB1

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-0-/0 10-1E1304		IN MERCED, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS/HMA SHOULDERS	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)479-0643	\$728,062 \$0 \$0	02/22/16 03/09/16 10/14/16	0% 0% SUSPENDED
HM3							
10-MER-5-13.9/27.4 10-1E0904		IN MERCED COUNTY AT AND NEAR SANTA NELLA AT VARIOUS LOCATIONS FROM VOLTA ROAD UNDERCROSSING TO ALLEN ROAD UNDERCROSSING TREAT BRIDGE DECK/REPLACE SLABS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$688,688 \$0 \$0	03/25/16 04/12/16	0% 0%
10-MER-5-21.4/0 10-0X6104 IM-005 -(145)4 E- -() --()		IN MERCED COUNTY AT SANTA NELLA AT SAN LUIS WASTEWAY BRIDGE REHABILITATE BRIDGE DECK	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6862	\$1,930,481 \$1,857,738 \$207,232	07/20/15 07/31/15 05/23/16	87% 94%
HM3							
10-MER-5-32.1/0 10-1E1204		IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6803	\$287,298 \$0 \$0	02/04/16 03/09/16	0% 0% SUSPENDED
HM3							
10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --()		IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8741	\$40,571,870 \$24,395,274 \$237,356	10/08/14 10/22/14 06/23/16	64% 63%
HA22							
10-MER-59-/12.6 10-1C4504 HSST-P -()X 7012- E -()		IN MERCED COUNTY ON STATE ROUTES 59 AND 152 AT VARIOUS LOCATIONS INSTALL CENTERLINE RUMBLE STRIPS,	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT CONCORD CA 94520	ANDREW BRANDT 3469 YEAGER DRIVE, SUITE #109 MADERA, CA 93637 (760)937-8947	\$2,060,614 \$0 \$0	02/11/16 03/03/16 09/27/16	0% 0% SUSPENDED
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-13.1/36.7 10-1E2704		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECKS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$488,889 \$0 \$0	03/11/16 04/12/16 11/23/16	0% 0%
HM3							
10-MER-99-15.8/17.3 10-0K0214		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$576,632 \$1,560	08/20/14 09/08/14 12/31/18	0% 0% PLANT EST SATIS
HA21							
10-MER-99-/4.6 10-415804		IN MERCED COUNTY NEAR CHOWCHILLA FROM CHOWCHILLA RIVER BRIDGE TO BUCHANAN HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	BRENT HAROLDSEN 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272	\$44,696,251 \$43,152,308 \$52,371	07/12/12 08/31/12 04/25/16	99% 96%
HE14	SWPPP						
10-MER-99-/0 10-1C2204 STP-000C-(410)E --()		IN MERCED, SAN JOAQUIN, STANISLAUS AND TUOLUMNE COUNTIES ON STATE ROUTES 99, 108, 120, 152 AND ON INTERSTATES 5 AND 205 TMS ELEMENT UPGRADES	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$2,764,980 \$22,650 \$22,650	11/17/15 12/08/15 12/09/16	12% 1%
HB4N							
10-MER-152-/2.4 10-0W1404 HSNH-P152-(085)E --()		IN SANTA CLARA AND MERCED COUNTIES ABOUT 16.0 MILES WEST OF LOS BANOS FROM 0.1 MILE EAST OF FIFIELD ROAD TO 0.1 MILE WEST OF VISTA CONSTRUCT MEDIAN BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	ANDREW BRANDT 3469 YEAGER DRIVE SUITE#109 MADERA, CA 93637 (760)937-8947	\$2,729,318 \$3,413 \$3,413	06/24/15 07/13/15 07/25/16	6% 0%
HB1							
10-MER-152-/0 10-0T8104		IN MERCED COUNTY ON STATE ROUTES 59, 99, 140 AND 152 AT VARIOUS CONSTRUCT ADA CURB RAMPS	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE STE 13 BREA CA 92821	ANDREW BRANDT 3469 YEAGER DRIVE, SUITE #109 MADERA, CA 93637 (760)937-8947	\$197,325 \$170,688 \$170,688	02/01/16 02/23/16 05/16/16	49% 85%
HB71							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL	MYERS AND SONS/RL WADSWORTH 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	JVCOREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$16,648,845 \$11,597,649 \$0	12/10/14 01/20/15 07/06/16	52% 70%
HA23							
10-SJ-4-16.0/18.5 10-1E1004		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS BRDGE DECK TREATMENT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$653,605 \$0 \$0	02/25/16 03/17/16	0% 0%
HM3							
10-SJ-4-16.0/19.4 10-0X9704 NHP-X077-(024)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON ON ROUTE 4 FROM UNION STREET UNDERCROSSING TO ROUTE 99 AND ON ROUTE 99 AT ROUTE 4/99 SEPARATION INSTALL AUTOMATED WARNING SYSTEM	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$2,485,163 \$0 \$0	01/29/16 02/16/16 09/08/16	0% 0%
HB4N							
10-SJ-4-16.2/0 10-0W1104 SNHP-P004-(149)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT THE WESTBOUND OFF- RAMP TO SOUTHBOUND I-5 HIGH FRICTION SURFACE TREATMENT,	FBD VANGUARD CONSTRUCTION MARCUS HANSON CELL 916- 4167660 651 ENTERPRISE COURT LIVERMORE CA 94550	WALI WAZIRI 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8790	\$1,596,148 \$1,519,729 \$238,510	07/17/15 08/04/15 05/12/16	71% 91%
HB1							
10-SJ-4-16.6/17.4 10-1C0904 NHP-P004-(151)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM CENTER STREET TO UNION STREET REPAIR HINGES AND BEARING PADS	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	ARIEL MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4686	\$5,357,629 \$576,250 \$517,248	10/09/15 10/23/15 04/20/17	25% 11%
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	LPTROY SCHEIBER 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$93,351,703 \$72,802,502 \$1,181,321	10/16/12 12/03/12 12/30/16	81% 78%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-/0 10-1C0004 STP-000C-(395)E --()		IN MERCED, SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS REPLACE SIGN PANELS	HIGHWAY SPECIALTY CO. INC. 4161 RIVERSIDE PLACE ANDERSON CA 96007	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$698,677 \$656,371 \$22,045	07/20/15 08/19/15 06/21/16	60% 94%
HA22							
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596	SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$57,325,534 \$37,701,825 \$1,211,741	12/16/13 01/06/14 04/05/17	66% 66%
HB1							
10-SJ-4-/4.3 10-3A7504 STP-P004-(150)E --()		IN SAN JOAQUIN COUNTY NEAR HOLT AT VARIOUS LOCATIONS FROM OLD RIVER BRIDGE TO 0.3 MILES WEST OF WHISKEY SLOUGH ROAD REPAIR FAILED AREAS & RESURFACE	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	ARIEL I. MENDOZA 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)639-4686	\$4,321,000 \$929,070 \$0	07/17/15 08/14/15 02/05/16	9% 22% SUSPENDED
HA22							
10-SJ-5-1.4/10.5 10-1E1804		IN SAN JOAQUIN COUNTY NEAR BANTA ON RTE 5 AT SB 1-5/I-580 SEPARATION & IN TRACY ON RTE 205 FROM MOUNTAIN HOUSE PARKWAY OVERCROSSIN BRIDGE DECKS/REPLACE JOINT SEALS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$438,576 \$0 \$0	02/22/16 03/09/16 09/28/16	0% 0%
10-SJ-5-23.6/25.3 10-1E4504		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM DOWNING AVENUE UNDERCROSSING TO CHARTER WAY UNDERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG. B #400 CONCORD CA 94520	WALI WAZIRI 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8790	\$1,295,376 \$154,098 \$154,098	02/04/16 02/23/16 05/31/16	31% 12%
HM1							
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()	SWPPP	IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$48,427,798 \$41,021,875 \$236,827	12/10/12 01/10/13 01/09/17	71% 84%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-28.5/35.6 10-0G4704 ACIM-005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1390 WILLOW PASS RD,SUITE 950 CONCORD, CA 94520	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$94,122,557 \$88,144,560 \$2,539,176	06/02/11 06/15/11 07/07/16	95% 94%
HE13	SWPPP						
10-SJ-5-/0 10-1C2104 NHP-000C-(419)E --()		IN ALAMEDA AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS INSTALL RAMP METERS, CMS, CCTV,	ST. FRANCIS ELECTRIC 975 CARDEN ST SAN LEANDRO CA 94577	RANBIR BHULLAR 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215-8315 (209)639-4306	\$2,997,727 \$109,086 \$109,086	11/18/15 12/08/15 08/30/16	7% 4%
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	BERRY GREG / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$32,416,178 \$22,087,346 \$216,742	08/13/13 08/28/13 12/31/18	44% 68%
HA22							
10-SJ-12-19.1/27.6 10-0Y6504 HSST-P000-(407)E --()		IN SAN JOAQUIN, CALAVERAS AND AMADOR COUNTIES ON STATE ROUTE 26 CONSTRUCT RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$679,054 \$121,733 \$0	08/26/15 09/11/15 09/30/16	14% 18% SUSPENDED
HB1							
10-SJ-99-4.5/23 10-0W4304 NHP-P099-(580)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA AND STOCKTON AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF AUSTIN ROAD TO 0.1 MILE NORTH INSTALL RAMP METERING SYSTEMS	BAY CITIES PAVING & GRADING, INC 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$1,689,609 \$1,608,065 \$0	12/24/14 01/15/15 03/22/16 03/22/16	100% 100% COMPLETED
HB4N							
10-SJ-99-18.4/23 10-0Y90U4 NHP-P099-(588)E --()		SJ 99 18.4/23.0 IN AND NEAR STOCKTON, FROM 0.1 MILE SOUTH OF MARSH STREET PEDESTRIAN OVERCROSSING TO HAMMER LANE OVERCROSSING PLACE JPCP, COLD PLANE AC, METERING	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520		\$4,966,900 \$0 \$0	12/04/15 12/22/15	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-22.9/38.8 10-0W1904 NHP-P099-(579)E --()		IN SAN JOAQUIN COUNTY ON ROUTE 99 FROM HAMMER LANE IN STOCKTON TO THE SACRAMENTO COUNTY LINE DIGOUT AND REPAIR LOCALIZED AREAS	A. TEICHERT & SON, INC DBA. TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	SCHEIBER, TROY (209)948-3966	\$20,902,794 \$19,948,367 \$286,085	12/19/14 01/12/15 05/24/16	81% 92%
HA22							
10-SJ-120-6.7/16.7 10-0Y9504 NHP-P120-(059)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.1 MILE WEST OF AUSTIN ROAD TO 0.1 MILE WEST OF BELLOTA ROAD/MCHENRY AVEN RUBBERIZED HOT MIX ASPHALT OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520		\$3,010,000 \$0 \$0	12/18/15 01/12/16	0% 0%
HA22							
10-SJ-132-.2/0 10-0Q17U4 NHP-X077-(023)E --()		IN SAN JOAQUIN COUNTY NEAR TRACEY FROM STANISLAUS COUNTY LINE TO ALAMEDA COUNTY LINE RESURFACE PAVEMENT/ITS ELEMENTS	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	DEOL, HARMINDER 611 SAN JUAN AVE STOCKTON, CA 95203 (209)941-1926	\$26,497,332 \$279,423 \$279,423	01/27/16 02/16/16 06/15/17	6% 1%
10-STA-5-.1/27.4 10-0K3404 NHP-X099-(590)E --()		ON ROUTES 5 AND 99 INSTALL TRAFFIC MONITORING STATIONS AT VARIOUS LOCATIONS IN STANISLAUS COUNTY (TMS) INSTALL TRAFFIC MONITORING STATIONS	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$2,332,739 \$494,992 \$300,095	11/18/15 12/01/15 11/28/16	17% 21%
HB4N							
10-STA-5-17.3/25.5 10-0Y6404 HSNH-PIG -()0 5- 14-(433)E - -()		IN STANISLAUS COUNTY NEAR WESTLEY ON I-5 FROM HANSEN ROAD TO HAMILTON ROAD INSTALL CABLE MEDIAN BARRIER	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140	SUTTI, RENEE M 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$1,784,784 \$0 \$0	02/24/16 03/17/16	0% 0%
HB1							SUSPENDED
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
TEA1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-11.7/15 10-0Y1004 HSNH-P -()P 9594- E -()		IN STANISLAUS COUNTY IN AND NEAR CERES FROM NORTH STREET UNDERCROSSING TO TUOLUMNE RIVER BRIDGE INSTALL CONVENTIONAL HIGHWAY	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,848,873 \$0 \$0	02/22/16 03/04/16	0% 0%
HB1							
10-TUO-108-21.0/27 10-1E4104		IN TUOLUMNE COUNTY ON RTE 108 AT & NEAR LONG BARN FROM 0.6 MI W OF STODDARD SPRINGS RD TO 0.1 MI W OF MONO RD & FROM 1.2 MI E OF COLD PLANE AND RESURFACE WITH HMA	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$1,989,120 \$0 \$0	11/20/15 12/08/15 10/14/16	0% 0%
HM1							
10-TUO-120-19.4/20 10-0L9704 NHP-P120-(058)E --()		IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM 7.6 MILES EAST OF YOSEMITE JUNCTION TO 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUM REPLACE BRIDGE DECK	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)607-8789	\$16,721,184 \$5,420 \$5,420	02/22/16 03/03/16 11/01/17	0% 0%
HA21							
10-TUO-5724-/0 10-0P6704		IN TUOLUMNE COUNTY AT THE OLD SONORA MAINTENANCE STATION AT 785 MONO WAY CLEANUP SOIL & GROUNDWATER	SCS FIELD SERVICES 6601 KOLL CENTER PKWY STE 140 PLEASANTON CA 94566		\$236,229 \$0 \$0	12/30/15 02/03/16	0% 0%

Totals: Authorized Final Amt: \$581,406,859 Completed to Date: \$370,106,523 Work This Month: \$8,072,035

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-28.0/40.9 11-267804 STPI-008 -(104)E --() HA22		IN IMPERIAL COUNTY IN AND NEAR EL CENTRO FROM 0.5 MILES EAST OF WESTSIDE ROAD OC TO ROUTE 8/111 SEPARATION REMOVE AC SURFACE, PAVE WITH HMA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077-5085	HERNANDEZ, DANIEL 722 EAST BARIONI BOULEVARD IMPERIAL, CA 92251 (760)355-8666	\$4,562,246 \$4,168,528 \$753,454	07/22/15 08/04/15 05/31/16	89% 98%
11-IMP-8-38.7/39.3 11-263304 NHPI-0081-(313)E LU62-11 1-(2E) --() HE11		IN IMPERIAL COUNTY IN EL CENTRO FROM 0.2 MILE WEST TO 0.1 MILE EAST OF DOGWOOD ROAD OVERCROSSING REVISE INTERCHANGE	HAZARD CONSTRUCTION COMPANY PO BOX 229000 SAN DIEGO CA 921929000	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$12,318,412 \$8,467,038 \$463,959	07/30/14 08/15/14 09/30/16	75% 68%
11-IMP-8-38.9/38.9 11-076714		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION. CONSTRUCT OFFICE/EQUIPMENT BUILDING	HAL HAYS CONSTRUCTION INC. 4181 LATHAM ST. RIVERSIDE CA 92501	FARMER, BRANDON 722 E BARIONI BLVD IMPERIAL CA 92251 (858)688-1375	\$3,091,919 \$0 \$0	12/14/15 01/07/16 02/01/17	0% 0%
11-IMP-8-45.5/55 11-413604 NHPI- 008-(2)1 E- -() HA22		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.6 MILE WEST OF ANDERHOLT ROAD OVERCROSSING TO 0.5 MILE EAST OF EAST SAN DIEGO HIGHLINE CANAL BRIDG PAVEMENT REHABILITATION.	COFFMAN SPECIALTIES, INC. ROAD 9685 VIA EXCELENCIA STE 200 CA 92126	JUAREZ, DANIEL 722 E BARIONI BLVD IMPERIAL CA 92251 (858)688-1501	\$50,951,170 \$11,245,246 \$2,174,638	11/18/15 12/01/15 01/22/18	12% 22%
11-IMP-8-65.0/74.5 11-413704 NHPI-008 -(106)E --() HA22		IN IMPERIAL COUNTY ABOUT 26 MILES EAST OF EL CENTRO FROM 0.8 MILE WEST OF EAST JUNCTION ROUTE 98/ ROUTE 8 SEPARATION TO 0.6 MILE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SAN DIEGO CA 92126	JUAREZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL CA 92251 (858)688-1501	\$47,875,000 \$172,686 \$51,157	12/15/15 01/07/16 07/06/18	6% 0%
11-IMP-8-90.0/96.8 11-416904 NHPI-008 -()2 107- E -() HA22		IN IMPERIAL COUNTY, NEAR WINTERHAVEN FROM 0.7 MILE WEST OF ROUTE 186/8 SEPARATION TO 0.3 MILE EAST OF FOURTH SYLMAR AVENUE OC. PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342	JUAREZ, DANIEL 722 E BARIONI BLVD IMPERIAL CA 92251 (858)688-1501	\$34,499,317 \$833,318 \$781,019	12/22/15 01/14/16 08/23/17	6% 2%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROU REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,244,685 \$1,178,852 \$6,182	09/08/14 09/30/14 02/25/18	0% 0% PLANT EST SATIS
HE14							
11-IMP-86-43.1/67.8 11-2M6504 STP-P086-(074)E --()		IN IMPERIAL COUNTY NEAR SALTON CITY FROM 0.5 MILE SOUTH OF NORTH JUNCTI ON ROUTE 78 TO RIVERSIDE COUNTY LINE APPLY ASPHALT RUBBER CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354	RIZZUTTO, SHAWN 722 EAST BARIONI BOULEVARD IMPERIAL CA 92251 (760)594-2032	\$5,470,191 \$59,375 \$59,375	02/17/16 03/03/16 08/23/16	3% 1%
HM1							
11-IMP-111-56.0/65.4 11-2M8404		IN IMPERIAL COUNTY NEAR BOMBAY BEACH ON ROUTE 111 FROM 9.4 MILES SOUTH OF IMPERIAL COUNTY LINE TO IMPERIAL COUNTY LINE AND AT ANRA ASPHALT-RUBBER SEAL COAT AND RHMA	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121		\$2,989,884 \$0 \$0	03/15/16 04/06/16	0% 0%
HM1							
11-IMP-5708-/0 11-076704		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION AT 1102 MONTENEGRO WAY CONSTRUCT MAINTENANCE FACILITY	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$9,551,926 \$5,685,519 \$608,596	04/11/14 04/30/14 07/07/16	59% 60%
HA12							
11-SD-5-1.2/0 11-410604 STP-000C-(402)E --()		IN SAN DIEGO AND IMPERIAL COUNTIES AT VARIOUS LOCATIONS CURB RAMPS, SIDEWALK, SIGNAL/LIGHT	WESTERN RIM CONSTRUCTORS, INC. 621 SOUTH ANDREASEN DR. STE B ESCONDIDO, CA 92029	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,379,008 \$1,169,475 \$161,066	09/22/15 10/07/15 04/28/16	94% 85%
HB71							
11-SD-5-4.0/22.3 11-261604 NHPI-005 -(629) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM CORONADO AVENUE OVERCROSSING TO CLAIREMONT DRIVE OVERCROSSING GORE PAVING, INSTALL CRASH CUSHIONS	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$4,984,352 \$3,167,968 \$284,035	01/28/15 02/27/15 08/15/17	38% 64%
HA28							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-19.9/21.2 11-002704 IIMD-0051-(613)E LU62-11 1-(5E) --() HB4N		IN SD COUNTY IN SD ON ROUTE 5 FROM 0.1 MI SOUTH OF RTE 8/5 SEP & OVRHD TO 0.3 MI NORTH OF TECOLOTE CREEK BRIDGE & ON RTE 8 FM RTE CONSTRUCT AUXILIARY LANES/	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1549	\$7,259,743 \$7,218,137 \$22,648	03/17/14 04/09/14 05/31/16	76% 100%
11-SD-5-20.3/21.4 11-002714 STPI-005 -(631)E --() HB4N		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CLEAN CUT LANDSCAPE 0.3 MILE SOUTH OF FIESTA ISLAND ROAD OVERCROSSING TO 0.5 MILE NORTH OF TECOLOTE CREEK BRIDG LANDSCAPE MITIGATION.	8406 N. ARMSTRONG AVE. CLOVIS CA 93619		\$798,801 \$0 \$0	10/26/15 11/12/15	0% 0%
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --() HE11		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$61,601,367 \$28,600,250 \$2,494,120	12/18/14 01/12/15 11/15/18	29% 46%
11-SD-5-31.7/31.7 11-282304 STPI-005 -(630)E --() HA23		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.1 MILE SOUTH OF CARMEL MOUNTAIN ROAD UNDERCROSSING. SLOPE STABILIZATION.	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$836,710 \$681,340 \$80,504	07/21/15 08/04/15 03/29/19	13% 81%
11-SD-5-35.8/38.5 11-2T1784 HB32		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH, AND ENCINITAS FROM 0.1 M NORTH OF SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BR I-5 LOMAS HWY PLANTING STAGE 2	WESTERN RIM CONSTRUCTORS INC 621 SOUTH ANDREASEN DR. STE B ESCONDIDO, CA 92029	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$625,762 \$557,467 \$2,610	08/05/14 09/08/14 05/04/18	0% 0% PLANT EST SATIS
11-SD-5-58.1/72.4 11-406704 NHPI-0051-(627)E --() HA22		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM COCKLEBURR OVERCROSSING TO THE SAN DIEGO COUNTY LINE PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MERCADO, VICTOR 2863 CARMEL VALLEY RD SAN DIEGO, CA 92014 (619)770-0067	\$38,606,533 \$29,948,886 \$924,818	06/13/14 06/26/14 06/30/16	67% 75%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-/0 11-422804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS SD- 5,8,15,52,54,56,67,75,76,78,94,125,16 3 805,905	PACIFIC RESTORATION GROUP PO BOX 429 PERRIS, CA 92572	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1511	\$3,485,000 \$0 \$0	09/28/15 12/31/15	0% 0%
20.20.201 130		INSTALL SMART IRRIGATION CONTROLLER SYSTEM					
11-SD-5-/72.3 11-424204		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS SD- 5,8,15,54,52,75,78,94,125,163,805,905 ,V	VALLEYCREST LANDSCAPE DEVELOPMENT INC 8450 MIRAMAR PLACE SAN DIEGO CA 92121	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1511	\$1,785,000 \$0 \$0	09/28/15 12/31/15	0% 0%
20.20.201 30		INSTALL SMART IRRIGATION CONTROLLER SYSTEM					
11-SD-5-/54.8 11-416004 STP-000C-(422)E --()		IN SAN DIEGO AND IMPERIAL COUNTIES, ON VARIOUS ROUTES AT VARIOUS LOCATIONS. REPLACE AND UPGRADE TMS FIELD	SELECT ELECTRIC, INC. 13250-B KIRKHAM WAY POWAY CA 92064		\$2,070,367 \$0 \$0	02/03/16 03/03/16	0% 0%
HB4N							
11-SD-5-/0 11-407604 HSNH-PX07-(112)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE BRIDGE RAIL END TREATMENTS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	COVARRUBIAS, CARLOS 3485 EAST VISTA WAY VISTA CA 92084 (760)410-8119	\$2,359,062 \$1,415,832 \$378,079	09/16/15 10/06/15 09/14/16	43% 60%
HB1							
11-SD-8-6.9/8.2 11-405504 HSNH-008 -(316)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE WEST OF WARING ROAD UNDERCROSSING TO 0.1 MILE WEST OF COLLEGE AVENUE OVERCROSSING UPGRADE EXISTING MEDIAN MBGR TO	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	GHAZIALAM, SULTAN 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (619)602-0333	\$5,369,037 \$1,157,241 \$223,976	05/07/15 06/09/15 11/22/16	43% 22%
HB1							
11-SD-8-16.0/30.5 11-415404 HSNH-PIG -()0 1- 31-(E) --()		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON FROM BALLANTYNE LANE UNDERCROSSING TO 0.4 MILE EAST OF EAST VICTORIA DRIVE UNDERCROSSING ENHANCE STRIPING AND UPGRADE BRIDGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (619)750-5327	\$1,526,003 \$650,979 \$172,971	09/30/15 10/20/15 08/04/16	44% 42%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --()		IN SAN DIEGO COUNTY IN EL CAJON SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING	FROM PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,325,377 \$1,253,305 \$4,849	03/19/13 04/22/13 03/03/17	0% 0% PLANT EST SATIS
HB4N		HIGHWAY PLANTING/IRRIGATION SYSTEM					
11-SD-8-25.9/32.2 11-406904 STPI-008 -(314)E --()		IN SAN DIEGO COUNTY NEAR ALPINE 0.2 MILE EAST OF HARBISON CANYON ROAD UNDERCROSSING TO 0.4 MILE EAST OF VIEJAS CREEK BRIDGE PAVEMENT REHABILITATION	FROM DALEY CORPORATION 12570 HIGHWAY 67 LAKESIDE CA 92040	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (858)688-1438	\$9,808,411 \$8,577,453 \$366,478	11/25/14 12/31/14 06/20/16	79% 93% SUSPENDED
HA22							
11-SD-8-37.8/39.1 11-260414 STPI-008 -()1 318- E -()		IN SAN DIEGO COUNTY NEAR DESCANSO JUNCTION AT VARIOUS LOCATIONS FROM ROUTE 8/79 SEPARATION TO 1.3 MILES EAST OF ROUTE 8/79 SEPARAT CONSTRUCT DRAINAGE IMPROVEMENTS.	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1473	\$2,152,332 \$4,875 \$4,875	01/11/16 01/28/16 03/10/17	8% 0%
HA23							
11-SD-8-61.2/77.8 11-407004 NHPI-008 -(315)E --()		IN SAN DIEGO COUNTY NEAR BOULEVARD AND JACUMBA FROM 0.1 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING TO THE IMPERIAL COUNTY LINE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA SAN DIEGO CA 92126	RIZZUTTO, SHAWN 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2032	\$35,293,623 \$4,854,781 \$0	02/04/15 02/18/15 06/03/16	69% 14%
HA22							
11-SD-8-/54.6 11-415504 STP-X073-(114)E --()		IN SAN DIEGO COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS. REPLACE AND UPGRADE TMS FIELD	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	AMTEY, SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1575	\$2,942,487 \$0 \$0	01/22/16 02/03/16	0% 0%
HB4N							
11-SD-11-/1.6 11-056324		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO ON RTE 11 FROM RTE 11/905 SEP TO ENRICO FERMI AND ON RTE 905 FROM 0.1 M EAST OF LA MEDI CONSTRUCT FREEWAY TO FREEWAY	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	CORBITT, JARED 8863 AIRWAY RD SAN DIEGO, CA 92154 (858)220-3986	\$53,554,177 \$52,367,444 \$152,722	10/02/13 10/22/13 04/20/16	71% 100%
HE14							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-5.6/6 11-2T1904 ATPL-6211-(129) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM COFFMAN SPECIALTIES, INC. ADAMS AVE OVERCROSSING TO CAMINO DEL RIO SOUTH UNDERCROSSING CONSTRUCT COMMUTER BIKE FACILITY	9685 VIA EXCELENCIA, STE 200 SAN DIEGO CA 92126	HODZIC, SEID 4001 EL CAJON BLVD, SUITE 206 SAN DIEGO, CA 92105 (858)688-1429	\$9,385,800 \$1,171,251 \$980,826	12/15/15 01/07/16 04/17/17	6% 12%
HA22							
11-SD-15-6.5/10.9 11-413304 NHPI-015 -()4 207- E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM COFFMAN SPECIALTIES, INC. 0.2 MILE SOUTH OF SAN DIEGO MISSION ROAD OC TO 0.3 MILE NORTH OF ROUTE 52/15 SEPARATION GRIND PCC PAVEMENT AND SLAB	9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	CORBITT, JARED 8863 AIRWAY ROAD SAN DIEGO CA 92154 (858)220-3986	\$10,565,000 \$989,694 \$989,694	12/29/15 01/14/16 03/07/17	12% 9%
HA22							
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM DIVERSIFIED LANDSCAPE COMPANY 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 4001 EL CAJON BLVD SUITE 208 SAN DIEGO, CA 92105 (858)688-1542	\$1,698,996 \$1,575,877 \$2,697	07/17/12 08/16/12 08/04/16	0% 0% PLANT EST SATIS
HB4C SWPPP							
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTORS INC 621 SOUTH ANDREASEN DR STE B ESCONDIDO, CA 92029	SAGGESE, CARMINE 4001 EL CAJON BLVD SUITE 208 SAN DIEGO, CA 92105 (858)688-1542	\$2,022,695 \$2,011,823 \$4,356	04/04/12 05/22/12 05/16/16	0% 0% PLANT EST SATIS
HB4C SWPPP							
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM PACIFIC RESTORATION GROUP INC NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 4001 EL CAJON BLVD SUITE 208 SAN DIEGO, CA 92105 (858)688-1542	\$1,787,319 \$1,727,582 \$5,490	04/04/12 06/20/12 06/09/16	96% 96%
HB4C SWPPP							
11-SD-15-/0 11-282504 NHP-X073-(109)E --()		IN SAN DIEGO COUNTY ON ROUTES 15, 94 AND 805, AT VARIOUS LOCATIONS. STORM WATER MITIGATION, BIOSWALES	WESTERN RIM CONSTRUCTORS, INC. 621 SOUTH ANDREASEN DR. STE B ESCONDIDO, CA 92029	REYES, JULIO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1091	\$4,759,066 \$4,315,388 \$9,717	12/16/14 12/31/14 03/27/17	54% 92%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-56-/3.1 11-423204		IN SAN DIEGO COUNTY IN SAN DIEGO AT SR 56 AND I-5. INSTALL RECYCLED WATERLINE	CASS CONSTRUCTION INC PO BOX 309 EL CAJON CA 92022	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1510	\$2,185,000 \$0 \$0	10/09/15 12/31/15	0% 0%
20.20.201 130							
11-SD-67-9.3/11.2 11-414704 HSNH-PG -()P 7074- E -()		IN SAN DIEGO COUNTY NEAR POWAY FROM SLAUGHTERHOUSE CANYON ROAD TO 1.9 MILES NORTH OF SLAUGHTERHOUSE CANYON ROAD DRAINAGE IMPROVEMENTS AND HIGH	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$2,589,835 \$0 \$0	03/03/16 03/22/16 10/06/16	0% 0%
HB1							
11-SD-67-21.0/21.6 11-414904 STP-P067-(073)E --()		IN SAN DIEGO COUNTY NEAR RAMONA FROM 0.4 MILE SOUTH TO 0.3 MILE NORTH OF HIGHLAND VALLEY ROAD/DYE ROAD. WIDEN INTERSECTION, ADD LANES AND	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121		\$3,664,645 \$0 \$0	02/24/16 03/17/16	0% 0%
HB4N							
11-SD-67-/5.9 11-275504 STPN-P067-(071)E --()		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON AND SANTEE FROM ROUTE 8/67 SEPARATION TO SAN DIEGO RIVER BRIDGE PAVEMENT REHABILITATION OF MAINLINE	HAZARD CONSTRUCTION COMPANY PO BOX 229000 SAN DIEGO, CA 92192-9000	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$11,671,977 \$7,468,724 \$146,822	12/23/14 01/12/15 07/29/16	71% 67%
HA22							
11-SD-75-21.0/21.6 11-409304 STPN-H -()P 5044-E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.9 MILE NORTH TO 1.5 MILES NORTH OF GLORIETTA BOULEVARD PAINT STEEL SURFACES AND BUILD	ABHE & SVOBODA, INC. 18100 DAIRY LANE JORDAN MN 55352	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$17,568,710 \$223,646 \$42,745	09/01/15 09/14/15 11/15/18	15% 1%
HA21							
11-SD-76-4.2/7.6 11-406604 HSNH-P076-(029)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM RANCHO DEL ORO DRIVE TO 0.2 MILE WEST OF MELROSE DRIVE. MEDIAN BARRIER	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO CA 92121	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$7,706,326 \$6,858,058 \$379,287	08/25/14 09/16/14 05/24/16	90% 89%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,357,754 \$1,738,461 \$12,425	10/22/14 11/06/14 05/31/18	0% 0% PLANT EST SATIS
HB32							
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --()		IN SD CNTY NEAR BONSALL & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM BURNSVILLE, MN 55306 .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306	CORTEZ, DAVID 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$79,043,319 \$40,712,342 \$2,075,648	08/04/14 08/19/14 04/13/18	48% 51%
HA21							
11-SD-76-34.9/40.8 11-2M8504		IN SAN DIEGO COUNTY NEAR RINCON AND LA JOLLA AMAGO FROM 2.0 MILES EAST OF VALLEY CENTER ROAD TO 0.7 MILE EAST OF CHURCH ROAD. COLD PLANE, PAVE WITH RHMA AND	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,388,595 \$0 \$0	03/11/16 03/29/16 08/10/16	0% 0%
HM1							
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$418,471 \$372,635 \$3,769	03/08/13 04/17/13 11/04/16	0% 0% PLANT EST SATIS
HB32							
11-SD-78-66.0/95.3 11-2M7604 NHP-000C-(425)E --()		IN SAN DIEGO AND IMPERIAL COUNTIES NEAR BANNER FROM 3.7 MILES WEST OF GREAT SOUTHERN OVERLAND STAGE ROUTE OF 1849 TO NORTH JUNCTIO APPLY ASPHALT-RUBBER SEAL COAT	MANHOLE ADJUSTING INC 9500 BEVERLY RD STE 1000 PICO RIVERA CA 90660		\$4,302,353 \$0 \$0	04/04/16 04/18/16	0% 0%
HM1							
11-SD-79-/29.6 11-408004 STP-P079-(038)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF SAMAGATUMA CREEK BRIDGE TO 0.1 MILE NORTH OF MATAGUAL CREEK BRIDGE BRIDGE RAIL UPGRADES, REPLACEMENTS	PAL GENERAL ENGINEERING INC 5374 EASTGATE MALL SAN DIEGO CA 92121	CORTEZ, ADRIAN 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (619)208-6382	\$1,326,646 \$83,862 \$0	11/24/15 12/17/15 08/02/16	22% 6%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-1.4/24.7 11-2M7304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS: 11-SD-5, 8, 15, 94, 125, 805, & 905. CLEAN AND TREAT BRIDGE DECKS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606-4414	ROSAL, PURISIMO 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1384	\$1,617,154 \$16,555 \$16,555	12/22/15 01/12/16 10/26/16	18% 1%
HM3							
11-SD-94-12.7/0 11-299204 STP-X073-(113)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS SEISMIC RETROFIT 4 BRIDGES	FUTURE DB INTERNATIONAL INC. 8707 RESEARCH DR. IRVINE CA 92618	MARTIN, BRIAN 1463 BROADWAY EL CAJON CA 92021 (858)688-1444	\$2,543,741 \$691,649 \$226,842	10/13/15 10/30/15 11/07/16	14% 27%
HA21							
11-SD-125-9.7/12.1 11-408504 HSNH-P125-(018)E --()		IN SAN DIEGO COUNTY NEAR SAN DIEGO AND IN LEMON GROVE FROM ELKELTON PLACE UNDERCROSSING TO TROY STREET OVERCROSSING. INSTALL MEDIAN BARRIER	WESTERN RIM CONSTRUCTORS INC 621 SOUTH ANDREASEN DR. STE B ESCONDIDO, CA 92029	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$1,638,391 \$1,560,649 \$1,993	08/04/14 08/21/14 05/17/16	95% 94%
HB1							
11-SD-163-.5/3.2 11-265014 CNHP-0051-(626)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 5 FROM 0.1 MILE SOUTH OF PARK B OULEVARD OVERCROSSING TO 6TH AVENUE OC AND ON RTE 163 FROM RESTORE AND ENHANCE THE HISTORICAL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1510	\$3,825,033 \$3,341,235 \$14,144	03/21/14 04/10/14 12/05/17	0% 0%
TEA4							
11-SD-163-4.1/6.5 11-423004		IN SAN DIEGO COUNTY IN SAN DIEGO AT SR163 JUST NORTH OF INTERSTATE 8 INSTALL RECLAIMED WATERLINE	ARRIETA CONSTRUCTION INC PO BOX 1299 EL CAJON CA 92022	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1510	\$2,485,000 \$0 \$0	10/05/15 12/31/15	0% 0%
20.20.201 130							
11-SD-163-6.9/8.9 11-423104		IN SAN DIEGO COUNTY IN SAN DIEGO AT SR 163JUST NORTH OF I-8 INSTALL RECYCLED WATERLINE	CASS CONSTRUCTION INC PO BOX 309 EL CAJON CA 92022	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1510	\$1,985,000 \$0 \$0	10/09/15 12/31/15	0% 0%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-8.4/9.4 11-241514		IN SAN DIEGO COUNTY, IN SAN DIEGO FROM 0.4 MILE SOUTH TO 0.6 MILE NORTH OF CLAIREMONT MESA BLVD OVERCROSSING RECONSTRUCT INTERCHANGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	COVARRUBIAS, CARLOS 3485 EAST VISTA WAY VISTA, CA 92084 (760)410-8119	\$8,337,176 \$4,057,431 \$0	01/28/15 02/17/15 12/18/17	31% 47%
HA22							
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4084	\$1,877,090 \$1,238,702 \$9,975	06/11/14 06/26/14 09/20/18	0% 0% PLANT EST SATIS
HA23							
11-SD-805-4.4/5.5 11-2T2514		IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619		\$980,497 \$0 \$0	12/17/14 01/09/15	0% 0%
HA25							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$42,594,964 \$35,877,195 \$818,199	01/03/13 01/29/13 10/05/16	84% 84%
HB4C	SWPPP						
11-SD-805-9.5/10.3 11-2T2504		IN SAN DIEGO COUNTY IN AND NEAR NATIONAL CITY FROM PROSPECT AVE OVERCROSSING TO PLAZA BLVD UNDERCROSSING PM ***9.5-10.3*** OUTSIDE WIDENING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	DAVIS, THOMAS 4001 EL CAJON BLVD SUITE 208 SAN DIEGO, CA 92105 (858)688-1399	\$5,793,161 \$5,321,146 \$4,272	08/11/14 08/27/14 09/01/16	82% 91% SUSPENDED
HB4							
11-SD-805-19.0/21 11-422904		IN SAN DIEGO COUNTY IN SAN DIEGO AT I-805 AND SR-163 CONSTRUCT RECYCLED WATER CONVERSION SYSTEM	TC CONSTRUCTION 10540 PROSPECT AVENUE SANTEE, CA 92071	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1510	\$2,085,000 \$0 \$0	10/02/15 12/31/15	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	MCMILLAN, STEVE 6480 WEATHERS PLACE, SUITE 235 SAN DIEGO, CA 92121 (858)688-1435	\$77,701,166 \$74,343,273 \$1,174,892	03/16/12 03/30/12 05/04/17	99% 96%
HB5							
11-SD-805-26.8/27.3 11-2T0414		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD BRIDGE TO 0.2 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING HWY PLANTI HWY PLANTING & LONG TERM PLANT	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,181,005 \$446,059 \$156,471	06/22/15 07/13/15 02/27/19	17% 38%
HB32							
11-SD-905-10.6/0 11-288814 CBI-X073-(111)N --()		IN SAN DIEGO COUNTY, IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION. CONSTRUCT NORTH BOUND CONNECTORS.	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CORBITT, JARED 8863 AIRWAY ROAD SAN DIEGO CA 92154 (858)220-3986	\$12,012,322 \$4,774,855 \$627,541	07/31/15 08/19/15 11/08/16	21% 40%
HE11							

Totals: Authorized Final Amt: \$741,417,112 Completed to Date: \$374,354,089 Work This Month: \$17,876,492

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-0-7.8/9.9 12-0M7204 NHP-X059-(058)E --()		IN ORANGE COUNTY, IN BUENA PARK, IRVINE AND COSTA MESA, AT VARIOUS LOCATION. SEISMIC RETROFIT FOUR (4) BRIDGES.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	YII, JAMES 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8560	\$3,014,062 \$2,543,255 \$203,342	12/03/14 12/18/14 06/30/16	100% 84% OVER RUN
HB1							
12-ORA-1-19.8/33.7 12-0P4704		IN NEWPORT BEACH, HUNTINGTON BEACH AND SEAL BEACH AT VARIOUS LOCATIONS. ROUTE 39, PM 0.0/1.1 REPAIR SIDEWALKS ON VARIOUS	V A P CONSTRUCTION INC 15705 BIRCHWOOD ST LA MIRADA CA 90638	YACOB,MOHAMAD 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8433	\$285,975 \$101,484 \$101,484	02/22/16 03/09/16 06/22/16	18% 35%
HM							
12-ORA-1-25.8/29.9 12-0H1604 STP-P001-(583)E --()		N SR-1 FROM GOLDENWEST ST TO WARNER AVENUE CAPITAL PREVENTIVE MAINTENANCE	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	PHAM,DAT 15700 TUSTIN VILLAGE WAY #1 IRVINE, CA 92780 (949)509-5010	\$3,521,007 \$3,583,937 \$8,893	10/14/14 11/05/14 05/31/16	100% 98%
HA22							
12-ORA-5-3.0/3.7 12-0F96A4 NHPI-005 -(972)7 PLN-6212-(016)E --()		OC. I-5 FROM SOUTH OF AVENIDA PICO TO SOUTH OF AVENIDA VISTA HERMOSA ADD ONE HOV LANE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	PIRZADEH, BEHROOZ 910 CALLE NEGOCIO SUITE 205 SAN CLEMENTE, CA 92673 (949)279-8595	\$50,358,901 \$16,492,819 \$1,820,658	11/25/14 12/22/14 07/30/18	28% 33%
HB5							
12-ORA-5-3.7/6.2 12-0F96C4 NHPI-005 -(966)7 CMLN-6212-(015)E --()		OC. I-5 FROM SOUTH OF AVENIDA VISTA HERMOSA TO S OF PACIFIC COAST HWY. ADD HOV LANE IN EACH DIRECTION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	KINALY,STEVE 27271 LAS RAMBLAS, SUITE 340 MISSION VIEJO, CA 92691 (949)279-8800	\$45,087,943 \$24,795,532 \$1,898,234	06/17/14 07/03/14 11/14/16	48% 55%
HB5							
12-ORA-5-6.2/8.7 12-0F96E4 CMLN-6212-(014) --()		OC. I-5 FROM S OF PACIFIC COAST HWY TO SAN JUAN CREEK ROAD. ADD ONE HOV LANE	SHIMMICK CONSTRUCTION COMPANY INC 16481 SCIENTIFIC WAY IRVINE CA 92618	NGUYEN, IRVIN 27261 LAS RAMBLAS SUITE 160 MISSION VIEJO, CA 92691 (949)279-8590	\$40,992,728 \$30,180,540 \$557,301	12/04/13 12/20/13 03/08/17	57% 78%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-7.0/15.3 12-0N3504		IN ORANGE COUNTY IN ANAHEIM, DANA POINT, IRVINE, LAGUNA HILLS, MISSION VIEJO AND SAN JUAN CAPISTRANO AT VARIOUS LOCATION. LIGHTING REPAIRS.	PRO TECH ENGINEERING CORP 1051 N. PATT STREET ANAHEIM CA 92801	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$486,845 \$36,513 \$36,513	06/25/15 08/04/15 05/06/16	80% 7%
HM4K							
12-ORA-5-12.8/21.6 12-0N3304 NHPI-005 -()2 980- E -()		NB & SB RTE 5 FROM NB AVERY PARKWAY GORE POINT (PM 12.8) TO I-5/405 SEPARATION (PM 21.6). ROUTE 5/405 SEPARATION REPLACE CONC. SLABS, OVERLAY RAMPS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	EMAM, KAMRAN 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8487	\$7,796,967 \$1,285,342 \$1,285,342	01/06/16 01/25/16 03/24/17	8% 16%
HA22							
12-ORA-5-19.2/22.2 12-0J61U4 IM-X059-(055)E --()		IN ORANGE COUNTY - ON RTE 5 FROM LAKE FOREST DR. TO ALTON PKWY AND ON RTE 405 FROM RTE 5 TO 0.2M NORTH OF IRVINE CENTER DRIVE HIGHWAY PLANTING & EROSION CONTROL	ACCU CONSTRUCTION INC 2098 S GRAND AVE SUITE A SANTA ANA CA 92705	YACOB, MOHAMAD 15700 TUSTIN VILLAGE WAS, #1 TUSTIN, CA 92780 (949)279-8433	\$4,946,256 \$4,630,391 \$28,907	08/12/14 09/08/14 11/09/18	0% 0% PLANT EST SATIS
HA25							
12-ORA-5-28.3/28.6 12-0M1204		IN TUSTIN, NB RTE 5 AT TUSTIN RANCH RD. ON-RAMP TUSTIN RANCH ROAD OVERCROSSING WIDEN THE EXISTING ON-RAMP FROM 2	BMC ENTERPRISES, INC 14510 JOANBRIDGE STREET BALDWIN PARK CA 91706	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8601	\$883,946 \$407,458 \$132,794	06/22/15 07/13/15 05/31/16	17% 46%
HA4S							
12-ORA-5-/29.6 12-0L92U4 NHPI-005 -(973)7 --()		IN ORA CO AT VARIOUS LOCATIONS FROM SAN DIEGO COUNTY LINE TO 0.7 MILE SOUTH OF ROUTE 5/55 SEPARATION UPGRADE PEDESTRIAN FACILITIES	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$1,980,161 \$1,539,242 \$54,658	02/24/15 03/11/15 08/03/16	70% 78%
HB71							
12-ORA-5-/.1 12-0N7904 NHP-X059-(066)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS. INSTALL ITS EQUIPMENT IN THE FIELD	AEGIS ITS, INC. 3360 EAST LA PALMA AVENUE ANAHEIM CA 92806	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$2,697,538 \$989 \$0	12/18/15 01/14/16 10/18/16	15% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-/.1 12-0N78U4 NHP-X059-(067)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS. 5,22,57,73,133 AND 405 UPGRADE EXISTING FIBER OPTIC	KDC INC., DBA DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	NAJM, ELIE 6533 MARINE WAY, TRAILER 2 IRVINE, CA 92618 (949)279-8826	\$9,214,614 \$0 \$0	03/08/16 03/29/16 08/07/17	0% 0%
12-ORA-55-2.0/5.9 12-0H20U4 NHP-X059-(056)E --()		IN ORANGE COUNTY ON RTE 55 FROM 17 TH WESTCOAST STREET TO RTE 405 AND ON RTE 73 (PM 10.0/15.20,23.4/27.8) FROM RTE5 TO GLENWOOD DRIVE AND FR HIGHWAY PLANTING/IRRIGATION	WESTCOAST PUBLIC WORK INC 20058 VENTURA BLVD #318 WOODLAND HILLS CA 91364	DICKSON, ERIC 3337 MICHELSON DRIVE, SUITE100 IRVINE, CA 92612 (949)724-2814	\$3,536,910 \$3,031,185 \$160,213	09/04/14 09/30/14 12/04/18	100% 87%
HA25 12-ORA-55-2.0/11.8 12-0L74U4 HSNH-P055-(054)E --()		OC. IN COSTA MESA, SANTA ANA AND TUSTIN, FR. 19TH ST. TO 17TH ST. REHABILITATE PAVEMENT & CONSTRUCT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	JAVAHERNESHAN, MAJID 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$14,862,536 \$14,482,530 \$52,327	10/14/13 11/06/13 01/03/17	73% 94%
HA22 12-ORA-57-10.8/21.8 12-0N3404 BRNH-PX05-(063)E --()		ON ROUTE 57 FROM THE 57-5 HOV CONNECTOR OVERCROSSING TO TONNER CANYON ROAD UNDERCROSSING. ON ROUTE 22 AT YOCKEY STREET UNDERCROSSI PROJECT CONSIST OFREPAIRING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	NANJAPPA, BEN 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8840	\$2,291,582 \$1,432,645 \$249,475	10/06/15 10/30/15 05/31/16	72% 63%
HM1 12-ORA-57-11.0/22.5 12-0L0904 NHP-P057-(060)E --()		OC. IN ORANGE, FULLERTON, ANAHEIM, PLACENTIA & BREA FROM SOUTH OF CHAPMAN AVENUE TO LA COUNTY LINE PCC PROFILE GRINDING AND SLAB	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	YII,JAMES 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (949)279-8560	\$3,095,479 \$54,675 \$54,675	11/06/15 12/01/15 11/10/16	11% 2%
HB1 12-ORA-57-20.7/20.7 12-0N1404 HSNH- P -(057)0 E- -()		ON SR-57 SB ON-RAMP FROM LAMBERT RD. SHOULDER WIDENING, MODIFY CURBS,	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	MUJTABA, ADIL 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8397	\$981,542 \$195,223 \$189,113	09/08/15 09/22/15 07/25/16	13% 20%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-20.7/21.8 12-0N1304 HSNH-P057-(059)E --()		AT NORTH BOUND ROUTE 57 FROM RD. ON RAMP TO TONNER CANYON RD. OFF RAMP, IN THE CITY OF BREA, IN ORANGE COUNTY. SAFETY LIGHTING.	LAMBERT HIGH LIGHT ELECTRIC, INC. P O BOX 7339 RIVERSIDE CA 925137339	THAI,DANH 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8801	\$366,508 \$361,735 \$0	06/30/15 07/23/15 04/01/16 04/01/16	100% 100% COMPLETED
HB1							
12-ORA-73-8.7/12.6 12-0H2254 NHP-P073-(115)E --()		IN CITY OF COSTA MESA ROUTE 73 INSTALL FIBER OPTIC CABLES & CCTVS	SMART TECH GROUP INC 3972 BARRANCA PARKWAY STE J28 IRVINE CA 92606	NAJM,ELIE 6533 MARINE WAY,TRAILER#2 IRVINE, CA 92618 (949)279-8826	\$833,255 \$0 \$0	01/20/16 02/11/16 03/07/17	0% 0%
HB4N							
12-ORA-73-10.0/24.5 12-0H4404 NH-P073-(104)E --()		IN VARIOUS LOCATIONS SR73 STORM WATER MITIGATION AND SLOPE ST STORM WATER MITIGATION & SLOPE STAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA. 92612 (949)279-8447	\$11,677,909 \$10,576,772 \$41,071	10/30/13 11/15/13 05/15/18	0% 0% PLANT EST SATIS
HA42							
12-ORA-73-16.4/16.6 12-0M3404 HSNH-PG -()P 3114- E -()		IN OC. COLLECTOR ROAD BETWEEN EL TORO ROAD/SR-73 NB ON-RAMP AND SR-133 WIDEN RDWY TO IMPROVE CHANNELIZA-	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		\$2,219,115 \$0 \$0	03/29/16 04/18/16	0% 0%
HB1							
12-ORA-73-23.9/25 12-0M1104 HSNH-P073-(110)E --()		IN ORA CO, IN THE CITIES OF IRVINE AND NEWPORT BEACH, ON NB ROUTE 73 BETWEEN MARCARTHUR BLVD NB ON-RAMP AND BIRCH ST NB OFF-RAMP (WIDENING AND OVERLAY	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	SHIEH, PETER 3251 1/4 UNIVERSITY DR. IRVINE, CA. 92612 (949)279-8636	\$1,691,120 \$1,331,495 \$277,834	02/10/15 02/27/15 05/18/16	90% 78%
12-ORA-74-/1.6 12-0E31A4 NHP-IMP -()X 9062- E -()		IN SAN JUAN CAPISTRANO FROM I-5/ CITY LIMIT HIGHWAY REPLACEMENT PLANTING	EAST STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	NADERI, ARSALAN 15700 TUSTIN VILLAGE WAY TR#4 TUSTIN, CA 92780 (949)279-8447	\$818,022 \$225,645 \$80,105	09/22/15 10/14/15 07/23/19	7% 28%
HE12							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-74-/.2 12-0E3104		ON RTE 74 FROM 0.1 MILE WEST OF I-5/SR-74 IC TO 0.1 MILE EAST OF I-5/SR-74 IC. REPLACE BRIDGE AND WIDEN RAMP	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8407	\$25,397,010 \$24,747,986 \$9,344	08/22/12 09/18/12 11/30/16	80% 95%
HE12	SWPPP						
12-ORA-91-.9/5.4 12-0C5704		IN FULLERTON AND ANAHEIM WB DIRECTION FROM SR-57 TO I-5 PM .9/5.4 CONVERT WB AUXILIARY LANES AT	S&W INVESTMENTS INC DBA SAGE CONTRACTOR SERVICES 1301 DOVE STREET, SUITE 820 NEWPOERT BEACH, CA 92660	HONG, JOHN 200 N. HARBOR BLVD., #210 ANAHEIM, CA 92805 (949)279-8741	\$33,386,855 \$32,163,311 \$27,626	01/09/13 02/06/13 05/19/16	100% 95% OVER RUN
HE13	SWPPP						
HE13							
12-ORA-91-8.1/9.5 12-0C5604		IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE WEST OF TUSTIN AVENUE OC TO 0.3 MILE E OF 91/55 SEPARATION AND AT LAKEVIEW AVE OC WIDEN RDWY AND BRIDGE	OHL USA INC 1920 MAIN STREET SUITE 310 IRVINE CA 92614	WU, ADRIAN 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8688	\$19,716,939 \$19,010,441 \$208,243	10/11/13 11/01/13 01/13/17	68% 95%
HB4N							
HB4N							
12-ORA-91-9.2/15.9 12-0G3314 CNHP-P091-(139)E --()		IN OC. CITIES OF ANAHEIM & YORBA LINDA FROM 55/91 SEPARATION TO ROUTE 241/91 SEPARATION HIGHWAY REPLACEMENT PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	DICKSON,ERIC 3337 MICHELSON DRIVE, #100 IRVINE, CA 92612 (949)279-8755	\$2,006,001 \$1,886,756 \$4,050	10/03/13 11/01/13 01/10/18	0% 0% PLANT EST SATIS
HA25							
12-ORA-91-18.0/18 12-0K3304 STPE-P091-(137) --()		IN ORANGE COUNTY IN ANAHEIM FROM 0.2 MILE WEST TO 0.3 MILE EAST OF COAL CANYON ROAD UC INSTALL VEGETATION & IRRIGATION SYS	ACCU CONSTRUCTION INC 2098 SOUTH GRAND AVENUE STE A SANTA ANA, CA 92705	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$300,973 \$224,009 \$2,946	03/04/13 04/18/13 05/16/17	0% 0% PLANT EST SATIS
TEA4							
12-ORA-133-9.5/9.5 12-0N1104 NHP-X059-(064)E --()		IN ORANGE COUNTY IN IRVINE AT ROUTE 133 / 5 SEPARATION. DEEP INJECTION GROUTING.	USS CAL BUILDERS INC 8051 MAIN STREET STANTON CA 90680	MATINPOUR,HAMID 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8601	\$15,014,626 \$0 \$0	01/05/16 02/03/16 01/10/18	0% 0% SUSPENDED
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-6.4/7.4 12-0F5504		IN ORANGE COUNTY IN IRVINE FROM SAN Y A K A R DIEGO CREEK TO VON KARMAN AVE OVERCROSSING. HIGHWAY PLANTING & IRRIGATION	689 E SAN BERNARDINO ROAD COVINA, CA 91723	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$847,602 \$872,464 \$1,190	06/14/13 07/15/13 09/18/17	0% 0% PLANT EST SATIS
HB32							
12-ORA-405-8.4/8.4 12-0N5404 BRNH-PI -()4 297-8 10-(E) --()		IN ORANGE COUNTY IN COSTA MESA AT RED HILL AVE. OC STABILIZE EMBANKMENT IN RED HILL	RED ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	JOUBEEN, JAY 3251-1/4 UNIVERSITY DR. TRLR#3 IRVINE, CA 92612 (949)279-8638	\$9,551,173 \$1,295,373 \$307,315	10/14/15 10/30/15 05/25/18	10% 14%
HB1							
12-ORA-999-/0 12-0N8214 NHP-X059-(065)E --()		IN ORANGE COUNTY IN ROUTES 01, 133, 142 AND 74 INSTALL TMS EQUIPMENT AND TRAFFIC	SERVITEK SOLUTIONS INC 636 BREA CANYON ROAD CITY OF INDUSTRY CA 91789	THAI, DANH 6533 MARINE WAY, TRAILER#2 IRVINE, CA 92618 (949)279-8803	\$821,037 \$0 \$0	12/29/15 01/25/16	0% 0%

Totals: Authorized Final Amt: \$320,683,138 Completed to Date: \$197,489,746 Work This Month: \$7,793,653

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-2.2/0	01-0E7104	1
01-DN-101-12.0/15.5	01-0F3304	1
01-DN-101-17.5/0	01-0E4504	1
01-DN-101-20.4/23.6	01-0E2604	1
01-DN-101-21.2/0	01-0G0304	1
01-DN-101-22.0/0	01-0B3004	1
01-DN-101-4.4/9.4	01-0B0804	2
01-DN-197-5.0/0	01-0F1004	2
01-DN-199-8.7/0	01-0B3104	2
01-DN-199-24.6/0	01-0B3204	2
01-HUM-36-16.9/0	01-0F2904	2
01-HUM-36-22.8/27.7	01-0B3404	2
01-HUM-36-32.2/32.3	01-0F9404	3
01-HUM-36-35.9/35.9	01-0B3604	3
01-HUM-96-7.8/0	01-0C7704	3
01-HUM-96-7.8/8	01-0G0804	3
01-HUM-96-8.3/8.9	01-0B03U4	3
01-HUM-96-11.0/13.2	01-493704	3
01-HUM-101-6.5/0	01-0F0704	4
01-HUM-101-11.0/103.5	01-0E2104	4
01-HUM-101-25.5/28.5	01-0E4904	4
01-HUM-101-72.5/0	01-0C2804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-15.0/0	01-0B4004	4
01-HUM-101-48.7/0	01-0E2304	4
01-HUM-169-13.6/23.4	01-450904	5
01-HUM-254-22.1/22.1	01-0F1504	5
01-HUM-299-30.2/30.6	01-0A3204	5
01-HUM-299-32.0/0	01-0B4604	5
01-HUM-299-39.1/43	01-0E5204	5
01-HUM-299-5.5/11	01-0C4604	5
01-HUM-299-10.7/26.1	01-0B4504	6
01-HUM-299-21.1/21.5	01-0A5204	6
01-HUM-299-25.0/25.9	01-0A4904	6
01-HUM-299-29.2/38.6	01-487404	6
01-HUM-999-/0	01-0B2404	6
01-HUM-999-/0	01-463924	6
01-LAK-20-13.5/31.4	01-0B0004	7
01-LAK-20-35.5/46.5	01-0F8004	7
01-LAK-175-16.0/28	01-0F6704	7
01-MEN-1-2.3/2.5	01-497714	7
01-MEN-1-40.2/40.2	01-0C6104	7
01-MEN-1-70.5/0	01-474904	7
01-MEN-1-/55	01-0F9504	8
01-MEN-20-7.1/23	01-4939U4	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-34.0/99.2	01-0E2804	8
01-MEN-101-45.0/50.8	01-262024	8
01-MEN-101-45.0/50.8	01-262054	8
01-MEN-101-45.0/50.8	01-262064	8
01-MEN-101-46.3/46.4	01-0E9704	9
01-MEN-101-64.7/81.4	01-4154U4	9
01-MEN-101-82.5/8.3	01-0F3704	9
01-MEN-101-91.3/100.1	01-0E9804	9
01-MEN-101-43.1/49	01-262004	9
01-MEN-101-/106.8	01-0F1804	9
01-MEN-128-.2/11.1	01-378174	10
01-MEN-162-.1/9	01-0F0204	10
01-MEN-162-11.6/0	01-0C2304	10
01-MEN-253-6.9/0	01-0B5704	10
01-MEN-270-18.4/20.3	01-0G0204	10
01-TRI-299-8.0/15	01-0F0904	10
01-VAR--/0	01-0E5404	11
02-LAS-139-30.0/40	02-4F1304	11
02-LAS-139-53.0/57	02-0H9404	11
02-LAS-299-12.2/18.5	02-1H0404	11
02-LAS-395-36.4/47	02-1H0004	11
02-LAS-395-49.5/49.6	02-0H7104	12

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-395-49.6/0	02-4E6904	12
02-LAS-395-61.6/76.6	02-3C0714	12
02-MOD-139-10.7/28	02-4E4404	12
02-MOD-299-52.2/54.7	02-4G2204	12
02-PLU-70-46.2/53.5	02-1H0104	12
02-PLU-89-35.5/42.2	02-0H9804	13
02-SHA-5-.1/0	02-0E0904	13
02-SHA-5-39.5/40.8	02-378904	13
02-SHA-273-15.0/15.8	02-3E8004	13
02-SHA-299-.3/7.1	02-3E4104	13
02-SHA-299-18.4/18.7	02-4G4804	13
02-SHA-299-47.5/48.1	02-4E8904	14
02-SHA-299-88.7/89.2	02-4G6504	14
02-SHA-911-/0	02-0H2904	14
02-SHA-999-999.0/999	02-0H9704	14
02-SIS-3-.4/6.9	02-0H9604	14
02-SIS-5-68.3/0	02-3E7304	14
02-SIS-5-7.2/0	02-2E8004	15
02-SIS-5-10.7/19.5	02-4G8204	15
02-SIS-96-/77.5	02-2E2914	15
02-SIS-161-2.7/4.5	02-4E8004	15
02-SIS-161-9.0/15	02-1H0304	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-910-/0	02-0H9504	15
02-TEH-5-10.5/0	02-0E3604	16
02-TEH-5-24.8/26.7	02-4F7104	16
02-TEH-32-21.5/24.9	02-4G3304	16
02-TRI-3-/4.8	02-0H9904	16
02-TRI-299-.4/.8	02-2E3504	16
02-TRI-299-12.3/12.9	02-2H2304	16
02-TRI-299-12.3/12.9	02-3E7904	17
02-TRI-299-36.9/53.5	02-3E7714	17
02-VAR--/0	02-4F6104	17
02-VAR--/0	02-0H7004	17
02-VAR--/0	02-4E8124	17
02-VAR--/0	02-1H1204	17
02-VAR--/0	02-0H2104	18
02-VAR--/0	02-2H0804	18
02-VAR--/0	02-0H5204	18
02-VAR--/0	02-4E8114	18
02-VAR--/0	02-1H9604	18
03-BUT-32-19.0/23.9	03-0G1104	19
03-BUT-70-14.8/14.8	03-0G2904	19
03-BUT-70-24.3/0	03-0F6904	19
03-BUT-99-30.1/T37.5	03-2F3304	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-99-33.8/35.3	03-0H9404	19
03-BUT-99-40.6/40.8	03-1F4204	20
03-BUT-162-18.0/22.7	03-0G3604	20
03-COL-5-22.3/0	03-4M2004	20
03-COL-45-24.6/28.8	03-0G4704	20
03-ED-49-14.9/15.1	03-2F6004	20
03-ED-49-23.9/35	03-3F6704	20
03-ED-50-36.7/0	03-0H1304	21
03-ED-89-8.6/13.8	03-1A8424	21
03-ED-89-13.8/18	03-1A8434	21
03-ED-89-24.9/27.2	03-1A8454	21
03-ED-193-10.1/10.1	03-2F7204	21
03-ED-193-25.8/25.8	03-2F6504	21
03-GLE-5-24.8/28.6	03-0F3704	22
03-GLE-32-1.3/4.3	03-0G3804	22
03-NEV-20-25.8/32	03-4M4504	22
03-NEV-49-15.1/21.8	03-0G3304	22
03-PLA-65-4.8/12.5	03-4F0204	22
03-PLA-80-8.1/37.8	03-3E1004	22
03-PLA-80-34.6/34.9	03-2F2504	23
03-PLA-80-35.1/38	03-1F4004	23
03-PLA-80-54.7/54.7	03-1H4904	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-80-69.3/69.8	03-0G3504	23
03-PLA-89-9.0/12.5	03-0G4504	23
03-PLA-89-/T8.5	03-2A9204	23
03-PLA-193-4.4/5.4	03-4E8604	24
03-PLA-267-/6.8	03-2F2904	24
03-SAC-0-/0	03-1H3004	24
03-SAC-5-1.0/1	03-3F8304	24
03-SAC-5-20.0/25	03-3F1704	24
03-SAC-5-23.3/0	03-3F0404	24
03-SAC-5-32.5/32.7	03-2F6304	25
03-SAC-5-/0	03-0G0404	25
03-SAC-5-/0	03-2F5404	25
03-SAC-12-3.6/5.6	03-0G4604	25
03-SAC-50-2.3/16.8	03-4F1304	25
03-SAC-50-16.9/17.4	03-4F0704	25
03-SAC-51-.2/1.1	03-3F0804	26
03-SAC-51-4.0/0	03-0H2504	26
03-SAC-80-/M10.4	03-3797U4	26
03-SAC-160-7.0/0	03-3F3404	26
03-SIE-49-2.7/3.5	03-1H4704	26
03-SIE-49-11.3/12.4	03-4M9404	26
03-SIE-89-19.9/29.6	03-0G1004	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SIE-89-/2.3	03-1F2604	27
03-VAR-51-4.1/4.1	03-0H9504	27
03-VAR-70-16.1/16.1	03-1H2104	27
03-VAR-99-29.7/29.7	03-0H6204	27
03-VAR--/0	03-0H5904	27
03-VAR--/0	03-0H6004	28
03-VAR--/0	03-1H2904	28
03-VAR--/0	03-4F2704	28
03-VAR--/0	03-0G0304	28
03-YOL-5-/0	03-0G0504	28
03-YOL-50-.4/.6	03-3F6904	28
03-YUB-65-/4.8	03-4F0404	29
03-YUB-70-3.9/3.9	03-0G0204	29
04-ALA-0-/0	04-2G5014	29
04-ALA-13-4.3/9.6	04-1J1904	29
04-ALA-13-4.9/4.9	04-1SS414	29
04-ALA-13-8.3/8.3	04-1SS024	30
04-ALA-13-8.8/0	04-2G8304	30
04-ALA-13-/0	04-2J1404	30
04-ALA-24-5.1/6.2	04-294944	30
04-ALA-24-5.9/6.2	04-0J4004	30
04-ALA-24-/0	04-4H8304	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-80-1.7/2.5	04-292274	31
04-ALA-80-1.7/2.2	04-014074	31
04-ALA-80-1.8/0	04-014104	31
04-ALA-80-1.9/8	04-3A7774	31
04-ALA-80-2.5/3.2	04-292264	31
04-ALA-80-6.2/6.5	04-4A8204	31
04-ALA-84-10.5/10.5	04-0J9404	32
04-ALA-84-22.9/25.7	04-297624	32
04-ALA-92-6.3/6.8	04-2G3614	32
04-ALA-92-5.1/5.8	04-2G3624	32
04-ALA-260-.8/2	04-4A4804	32
04-ALA-580-.4/48	04-2G5224	32
04-ALA-580-4.9/5	04-1SS034	33
04-ALA-580-19.4/46	04-2G5214	33
04-ALA-580-30.5/30.5	04-0K7604	33
04-ALA-580-32.4/32.5	04-2G8604	33
04-ALA-580-32.5/32.5	04-1SS054	33
04-ALA-580-46.0/46.8	04-1A6724	33
04-ALA-580-4.7/8.2	04-4A07U4	34
04-ALA-580-7.8/19.1	04-2908V4	34
04-ALA-580-8.4/14.6	04-2908C4	34
04-ALA-580-14.6/21.6	04-2908E4	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-580-31.7/31.9	04-1SS044	34
04-ALA-580-32.9/46.5	04-3G7104	34
04-ALA-580-41.2/47	04-4H2214	35
04-ALA-580-/0	04-0K3104	35
04-ALA-880-2.9/27.3	04-2J0704	35
04-ALA-880-8.5/8.5	04-0J3504	35
04-ALA-880-18.4/18.4	04-172454	35
04-ALA-880-22.6/24	04-3A9214	35
04-ALA-880-28.4/29.2	04-0A7104	36
04-ALA-880-28.9/29	04-0K9104	36
04-ALA-880-32.9/33.9	04-4A8104	36
04-ALA-980-1.1/1.1	04-0J7804	36
04-CC-4-22.8/23.8	04-0K8704	36
04-CC-4-27.5/29	04-1G9404	36
04-CC-4-8.0/25	04-152724	37
04-CC-4-11.0/0	04-286804	37
04-CC-4-/4.9	04-3E3904	37
04-CC-4-/0	04-2J1504	37
04-CC-24-5.2/5.6	04-3G1604	37
04-CC-80-5.2/9.7	04-2G4424	37
04-CC-80-13.4/14.1	04-3G4034	38
04-CC-80-/0	04-2G4414	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-580-6.1/7.8	04-3G4574	38
04-CC-580-6.3/7.7	04-3G4844	38
04-CC-680-1.0/9.9	04-4H6704	38
04-CC-680-10.4/0	04-1SS474	38
04-CC-680-22.2/23.9	04-2G4524	39
04-CC-680-22.7/24.8	04-3A8704	39
04-CC-680-/0	04-2G4514	39
04-MRN-1-10.9/0	04-4S2204	39
04-MRN-1-13.1/15	04-1J8404	39
04-MRN-1-17.0/19	04-3E3404	39
04-MRN-101-12.7/14.7	04-4A0004	40
04-MRN-101-18.6/27.7	04-264H34	40
04-MRN-101-23.3/27.6	04-264074	40
04-MRN-101-25.7/25.8	04-4W2404	40
04-MRN-101-26.5/27.6	04-264094	40
04-MRN-101-/0	04-4G4604	40
04-MRN-101-/0	04-2J1804	41
04-MRN-580-3.3/4.5	04-4G4704	41
04-NAP-12-2.8/3.3	04-264144	41
04-NAP-12-/3.3	04-2641A4	41
04-NAP-29-1.0/9.9	04-4H6904	41
04-NAP-29-25.5/28.4	04-259404	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-29-47.0/47.2	04-4A0904	42
04-NAP-29-/0	04-4H8104	42
04-NAP-121-3.1/3.1	04-2J9904	42
04-NAP-128-20.2/20.2	04-3G7604	42
04-NAP-128-29.7/29.7	04-2G9504	42
04-NAP-128-32.9/34.2	04-0K8804	42
04-NAP-128-/20.2	04-3J1204	43
04-SCL-9-3.6/11.4	04-1A3404	43
04-SCL-17-1.0/99.9	04-4H6604	43
04-SCL-17-/0	04-2J1704	43
04-SCL-17-/1.6	04-0K7004	43
04-SCL-82-14.8/18.1	04-2G5404	43
04-SCL-84-12.0/12.1	04-1J6504	44
04-SCL-85-4.5/4.5	04-0K4604	44
04-SCL-87-4.9/5.1	04-0K6604	44
04-SCL-87-4.9/4.9	04-1SS484	44
04-SCL-101-16.0/27.9	04-1J6304	44
04-SCL-101-38.0/38.1	04-040604	44
04-SCL-101-52.0/52.6	04-235624	45
04-SCL-152-16.2/19.5	04-2A4404	45
04-SCL-152-30.4/35.2	04-2J2004	45
04-SCL-152-/5.2	04-2A2504	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-280-7.5/11.5	04-272054	45
04-SCL-280-20.5/20.5	04-4J2704	45
04-SCL-880-3.6/5.4	04-0K8504	46
04-SF-80-8.6/8.9	04-013524	46
04-SF-80-12.6/13.9	04-0120T4	46
04-SF-101-1.6/4.1	04-3G7004	46
04-SF-101-3.4/0	04-3G1704	46
04-SF-101-/0	04-0K2304	46
04-SF-280-.1/1.5	04-4H9004	47
04-SF0-80-/7.8	04-2J8704	47
04-SM-1-32.0/32	04-1J5904	47
04-SM-1-38.2/39.7	04-1123H4	47
04-SM-1-39.6/40.1	04-1123J4	47
04-SM-1-40.6/41	04-265604	47
04-SM-1-47.2/47.2	04-1K4904	48
04-SM-1-/47.1	04-2J4204	48
04-SM-1-/0	04-4A3614	48
04-SM-82-17.1/0	04-1G5404	48
04-SM-84-21.6/0	04-4G6404	48
04-SM-84-28.8/29.3	04-1J5204	48
04-SM-92-5.4/6.2	04-1G8504	49
04-SM-92-14.4/18.8	04-3G4864	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-101-.9/3.6	04-2356A4	49
04-SM-101-9.3/9.9	04-4J0504	49
04-SM-101-16.3/17.1	04-235844	49
04-SM-101-20.0/26.1	04-3G6804	49
04-SM-101-23.6/23.6	04-3E7904	50
04-SM-101-/3	04-4J4304	50
04-SM-101-/6	04-4A9254	50
04-SM-280-9.4/0	04-4G5914	50
04-SM-280-.3/M27.1	04-1G8304	50
04-SM-280-2.1/10.8	04-2J0804	50
04-SM-280-/12.7	04-0K0504	51
04-SOL-80-11.3/12.9	04-0A5344	51
04-SOL-80-39.8/39.8	04-1J7604	51
04-SOL-80-/0	04-4A3624	51
04-SOL-80-/0	04-2J1604	51
04-SOL-80-/4.5	04-0K3304	51
04-SOL-113-2.0/7	04-3J4504	52
04-SOL-780-.5/7.4	04-2J2804	52
04-SON-1-29.9/29.9	04-3G7404	52
04-SON-1-45.4/45.4	04-0K1704	52
04-SON-1-/7.1	04-1J1704	52
04-SON-12-9.6/0	04-1A2904	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-101-.9/3.6	04-2640U4	53
04-SON-101-3.4/4.1	04-2640K4	53
04-SON-101-3.6/3.7	04-4J7204	53
04-SON-101-7.1/8.1	04-0A1854	53
04-SON-101-11.6/11.6	04-1SS354	53
04-SON-101-20.7/20.7	04-245444	53
04-SON-101-33.5/33.5	04-1SS364	54
04-SON-101-42.3/42.3	04-4J0104	54
04-SON-101-/33.8	04-4J1304	54
04-SON-116-13.7/0	04-1J3204	54
04-SON-116-39.0/40	04-3G1104	54
04-SON-116-41.8/44.7	04-283824	54
04-SON-121-10.2/0	04-1SS374	55
04-SON-121-/7.3	04-1J1504	55
04-SON-128-2.4/2.4	04-1SS224	55
04-SON-128-17.1/24.7	04-4A8824	55
05-MON-1-28.0/28.4	05-1F8904	56
05-MON-1-40.8/62.5	05-1G6704	56
05-MON-1-77.6/85.3	05-1A7604	56
05-MON-68-15.0/T18.5	05-1C0904	56
05-MON-68-17.4/18	05-0F7004	56
05-MON-68-/1.1	05-1F5704	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-101-45.8/49.8	05-1G1104	57
05-MON-101-47.7/53.9	05-1E0604	57
05-MON-101-55.2/73.8	05-1F69U4	57
05-MON-101-100.0/101.3	05-315804	57
05-MON-101-21.9/87	05-1C9304	57
05-MON-183-/2.1	05-1G5004	57
05-SB-0-/0	05-1G1904	58
05-SB-1-20.6/23.3	05-1G5904	58
05-SB-1-/50.6	05-0J4904	58
05-SB-101-.3/7.5	05-462504	58
05-SB-101-12.9/14	05-1C4304	58
05-SB-101-13.2/27.1	05-0S2504	58
05-SB-101-15.0/15.2	05-1H1804	59
05-SB-101-21.0/27.1	05-1A7204	59
05-SB-101-22.3/23	05-0G0704	59
05-SB-101-45.6/46.4	05-0T6304	59
05-SB-101-83.2/83.8	05-463814	59
05-SB-246-12.3/16.7	05-0C6404	59
05-SBT-25-18.8/19.5	05-1H1704	60
05-SBT-101-.7/.7	05-1A9304	60
05-SCR-0-/0	05-0T5004	60
05-SCR-1-16.9/17.2	05-1A8704	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SCR-1-20.2/37.4	05-1C8604	60
05-SCR-1-31.6/36.3	05-1F3604	60
05-SCR-1-/0	05-0R5104	61
05-SCR-9-3.8/18.7	05-0Q5904	61
05-SCR-17-6.0/12.5	05-1G1004	61
05-SCR-17-8.3/9.4	05-0T9804	61
05-SCR-17-10.1/0	05-1F0004	61
05-SCR-101-/0	05-1G8004	61
05-SCR-129-9.5/10	05-0T5404	62
05-SLO-1-17.7/59	05-1C2404	62
05-SLO-1-22.1/25.7	05-1G6904	62
05-SLO-1-64.0/66.9	05-492804	62
05-SLO-1-73.7/74	05-1A7004	62
05-SLO-1-16.7/L18.2	05-1G6604	62
05-SLO-1-12.6/0	05-1C1304	63
05-SLO-1-36.7/39.6	05-0N4004	63
05-SLO-41-49.6/50.4	05-1G6404	63
05-SLO-41-/0	05-1G3204	63
05-SLO-46-37.6/40.4	05-330764	63
05-SLO-46-40.7/46.3	05-330774	63
05-SLO-46-46.0/50.2	05-330784	64
05-SLO-101-32.3/35.6	05-1F7804	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-101-64.8/69.3	05-1G5104	64
05-SLO-101-23.9/32.3	05-1G3404	64
05-SLO-166-21.0/25.5	05-1G6304	64
05-SLO-227-.1/10.3	05-1F9404	64
05-VAR--/0	05-1G2804	65
06-FRE-0-/0	06-0Q0204	65
06-FRE-0-/0	06-0S7404	65
06-FRE-5-48.8/53	06-0Q2704	65
06-FRE-33-10.9/11.1	06-432604	65
06-FRE-33-11.1/14.8	06-0T6204	66
06-FRE-41-20.7/32.5	06-0U3604	66
06-FRE-99-23.5/26.7	06-2HT114	66
06-FRE-99-26.7/31.6	06-442624	66
06-FRE-99-/0	06-0T4104	66
06-FRE-99-/30.5	06-0U6904	66
06-FRE-145-40.2/41.2	06-0T5804	67
06-FRE-168-.7/9.1	06-0U3304	67
06-FRE-168-7.1/9.1	06-0U3204	67
06-FRE-168-36.0/0	06-0M0204	67
06-FRE-168-29.0/T29.4	06-0M0504	67
06-FRE-168-/0	06-0T4204	67
06-FRE-180-57.9/62.4	06-0Q2104	68

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-180-62.6/66.3	06-342564	68
06-KER-0-/0	06-0S7504	68
06-KER-5-62.5/73.1	06-0P1404	68
06-KER-5-73.0/82.5	06-0T6004	68
06-KER-5-82.9/85.7	06-0V0404	68
06-KER-58-88.5/99.8	06-0R1504	69
06-KER-58-99.2/99.8	06-0M2604	69
06-KER-58-136.0/143.8	06-0S2804	69
06-KER-99-19.7/57.5	06-0U6004	69
06-KER-119-10.0/13.3	06-424714	69
06-KER-178-4.4/0	06-0H6414	69
06-KER-204-5.4/6.7	06-0N9604	70
06-KER-395-/23.4	06-0S2704	70
06-KIN-137-/7.2	06-0T5304	70
06-KIN-198-8.9/10.1	06-325514	70
06-KIN-198-8.8/10.6	06-0N1804	70
06-KIN-198-15.7/0	06-462214	70
06-KIN-198-16.5/17.2	06-487504	71
06-KIN-198-21.5/28.3	06-0L0504	71
06-MAD-41-11.7/13.4	06-0G9004	71
06-MAD-99-6.9/8.2	06-471004	71
06-TUL-99-5.1/53.9	06-0U5904	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-99-35.2/37.3	06-360234	71
06-TUL-99-37.3/41.3	06-360214	72
06-TUL-99-41.3/52	06-0T1804	72
06-TUL-99-48.5/53.9	06-324514	72
06-TUL-190-20.9/21.2	06-0J5304	72
06-TUL-198-12.0/0	06-0H6304	72
06-TUL-216-1.9/2.9	06-430714	72
07-LA-1-8.7/0	07-3X3904	73
07-LA-1-35.2/59.9	07-3W1204	73
07-LA-1-35.6/37.1	07-2W4704	73
07-LA-1-40.0/40.4	07-4X7904	73
07-LA-1-41.8/42.1	07-316604	74
07-LA-1-44.4/44.4	07-1W5104	74
07-LA-1-46.9/62.9	07-4Y6704	74
07-LA-1-51.0/52	07-4L2214	74
07-LA-1-/1.1	07-3X9404	74
07-LA-2-14.1/15.1	07-2055A4	74
07-LA-2-14.2/24.3	07-4X5104	75
07-LA-2-15.8/18.5	07-2W7804	75
07-LA-2-26.4/82.3	07-2W8304	75
07-LA-2-64.0/82.3	07-4X6704	75
07-LA-2-17.8/19.5	07-292204	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-1.2/2.1	07-215914	75
07-LA-5-1.2/1.2	07-2W5404	76
07-LA-5-1.8/3	07-2159C4	76
07-LA-5-2.7/4	07-215934	76
07-LA-5-4.0/5.8	07-215944	76
07-LA-5-5.8/6.8	07-215954	76
07-LA-5-6.8/13.8	07-294904	76
07-LA-5-9.5/9.5	07-4X6404	77
07-LA-5-13.8/28.2	07-2W6904	77
07-LA-5-14.9/16.8	07-272404	77
07-LA-5-18.2/26.7	07-284204	77
07-LA-5-18.4/23.2	07-258404	77
07-LA-5-19.2/28.9	07-295604	77
07-LA-5-20.3/20.3	07-1W2404	78
07-LA-5-25.2/27.5	07-2777U4	78
07-LA-5-25.2/25.9	07-293404	78
07-LA-5-26.7/29.4	07-121844	78
07-LA-5-29.4/31.6	07-1218W4	78
07-LA-5-31.4/39.4	07-308704	78
07-LA-5-34.3/56.1	07-2W7604	79
07-LA-5-36.0/39.4	07-1219U4	79
07-LA-5-39.4/88.6	07-243204	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-C 43.9/C46.3	07-302904	79
07-LA-5-/0	07-259024	79
07-LA-5-/0	07-3X9204	79
07-LA-10-1.0/31.2	07-4X6504	80
07-LA-10-2.0/18	07-3X9104	80
07-LA-10-18.3/46.8	07-278204	80
07-LA-10-18.5/0	07-1W2204	80
07-LA-10-20.2/23.6	07-2W6404	80
07-LA-10-31.1/32.3	07-245404	80
07-LA-10-33.2/37.2	07-1170U4	81
07-LA-10-37.2/42.4	07-1193U4	81
07-LA-10-41.0/41	07-4T7004	81
07-LA-10-2.1/14.8	07-308604	81
07-LA-10-5.5/14.8	07-259204	81
07-LA-10-/0	07-2W7004	81
07-LA-14-24.8/69	07-1W6404	82
07-LA-14-56.5/57	07-284504	82
07-LA-18-.1/.1	07-274804	82
07-LA-23-2.5/8.9	07-2W8804	82
07-LA-39-21.6/21.9	07-3X8204	82
07-LA-39-28.0/31	07-4X8104	82
07-LA-47-.9/2	07-290704	83

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-47-3.4/4.6	07-138204	83
07-LA-57-1.7/6.2	07-4X6104	83
07-LA-60-2.6/6.3	07-4X7004	83
07-LA-60-11.3/23.3	07-2W9604	83
07-LA-60-4.0/8.5	07-4T7604	83
07-LA-60-7.4/8.1	07-3X7114	84
07-LA-60-23.8/24.5	07-255104	84
07-LA-66-/3	07-1W7004	84
07-LA-91-6.0/21	07-1W6104	84
07-LA-91-6.5/11	07-290104	84
07-LA-91-12.4/16.6	07-4X6904	84
07-LA-91-11.3/20.7	07-306204	85
07-LA-101-1.4/6.7	07-4X7304	85
07-LA-101-1.8/15.6	07-2838U4	85
07-LA-101-1.8/8.4	07-295504	85
07-LA-101-8.5/9.5	07-287604	85
07-LA-101-9.2/38.2	07-4X5404	85
07-LA-101-11.4/11.8	07-292104	86
07-LA-101-11.8/35.3	07-294704	86
07-LA-101-16.7/16.7	07-4T6104	86
07-LA-101-/17.2	07-207604	86
07-LA-101-/ .1	07-287104	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-103-/1	07-275704	86
07-LA-105-1.7/14.1	07-4X6004	87
07-LA-105-12.7/14.1	07-297204	87
07-LA-105-14.1/18.1	07-4X6804	87
07-LA-105-13.5/18	07-2W0604	87
07-LA-110-1.2/21.4	07-4X6604	87
07-LA-110-7.0/16.7	07-2W7304	87
07-LA-110-8.6/14	07-293804	88
07-LA-110-16.9/23.6	07-2W7404	88
07-LA-110-24.5/29.2	07-2W6804	88
07-LA-110-23.5/23.9	07-2759U4	88
07-LA-118-4.6/13.7	07-4X5604	88
07-LA-118-11.5/13.7	07-2770U4	88
07-LA-118-/0	07-3X9304	89
07-LA-134-1.6/2.7	07-287204	89
07-LA-134-5.6/9	07-4X5504	89
07-LA-138-2.1/36.7	07-297804	89
07-LA-138-69.9/75	07-2656U4	89
07-LA-170-17.7/20.3	07-2769U4	89
07-LA-210-22.3/25.8	07-4X6304	90
07-LA-210-24.7/44.9	07-306404	90
07-LA-210-39.8/42.2	07-287304	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-210-.8/4.9	07-2768U4	90
07-LA-210-9.7/16.1	07-288024	90
07-LA-210-9.7/16.1	07-288014	90
07-LA-210-16.1/25.8	07-2881U4	91
07-LA-210-18.8/24.9	07-129974	91
07-LA-210-30.7/41.4	07-267004	91
07-LA-405-.1/7.9	07-4X5704	91
07-LA-405-7.9/12.7	07-4X5804	91
07-LA-405-8.7/11.2	07-287404	91
07-LA-405-8.8/8.8	07-4Y7004	92
07-LA-405-11.7/11.7	07-288504	92
07-LA-405-12.2/12.5	07-4X7704	92
07-LA-405-12.7/29.9	07-4X5904	92
07-LA-405-16.4/19.5	07-3Y9404	92
07-LA-405-20.5/28	07-300604	92
07-LA-405-28.0/39	07-296804	93
07-LA-405-39.4/48.6	07-252004	93
07-LA-405-41.6/41.6	07-4T7304	93
07-LA-405-12.6/21.2	07-290004	93
07-LA-605-/20.2	07-295704	93
07-LA-605-/21.3	07-4X7204	93
07-LA-710-9.4/18.4	07-183124	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-710-17.2/26.4	07-202114	94
07-LA-710-17.3/26.3	07-2W9404	94
07-LA-710-21.3/21.3	07-4X4404	94
07-LA0-710-9.8/27.5	07-4X7104	94
07-VEN-1-1.0/10.6	07-4X3704	94
07-VEN-1-4.0/5	07-4X7604	95
07-VEN-1-21.2/27.2	07-3W1504	95
07-VEN-23-4.8/11.4	07-308504	95
07-VEN-33-11.3/11.3	07-3P7004	95
07-VEN-33-12.3/57.5	07-2W8704	95
07-VEN-33-40.0/42	07-2W9304	95
07-VEN-33-/0	07-2W7104	96
07-VEN-33-/6	07-2750U4	96
07-VEN-101-3.8/16.2	07-4X4904	96
07-VEN-101-14.0/21	07-276004	96
07-VEN-101-21.6/31	07-4X5304	96
07-VEN-101-32.2/34.8	07-4X8004	96
07-VEN-101-.1/4.5	07-1952U4	97
07-VEN-101-39.8/43.6	07-260704	97
07-VEN-101-40.4/43.6	07-251904	97
07-VEN-118-18.2/30.9	07-4X5004	97
07-VEN-118-18.7/32.6	07-296704	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-126-/13.2	07-4X5204	97
08-RIV-10-1.0/0	08-0Q2004	98
08-RIV-10-6.3/7	08-0R4704	98
08-RIV-10-130.6/130.6	08-1G9504	98
08-RIV-10-135.0/0	08-0L5904	98
08-RIV-10-74.0/105.4	08-1E8604	98
08-RIV-10-/15.9	08-465514	99
08-RIV-15-1.1/1.1	08-1G6004	99
08-RIV-15-8.7/15.3	08-1G4404	99
08-RIV-60-.5/16.3	08-1F6504	99
08-RIV-60-12.2/22.1	08-1C0914	99
08-RIV-74-16.1/71.8	08-465524	99
08-RIV-74-34.3/45.2	08-1F4804	100
08-RIV-74-36.5/42.6	08-1G1004	100
08-RIV-74-43.2/43.4	08-1C7404	100
08-RIV-74-63.0/0	08-383504	100
08-RIV-74-71.8/80.3	08-1E3304	100
08-RIV-79-33.9/40.3	08-1C0504	100
08-RIV-91-10.8/12.9	08-0R4604	101
08-RIV-91-15.6/15.6	08-1G6804	101
08-RIV-91-15.6/21.6	08-448404	101
08-RIV-95-/36.2	08-1C3704	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-111-50.0/T56.2	08-1C4604	101
08-RIV-215-22.3/43.2	08-1C4004	101
08-RIV-215-37.3/38.4	08-3348V4	102
08-RIV-215-38.6/39.7	08-334884	102
08-RIV-215-39.7/43	08-334874	102
08-RIV-215-8.4/38.8	08-0G7804	102
08-RIV-371-56.0/61.9	08-1C1104	102
08-RIV-371-67.7/72.9	08-0M2004	102
08-SBD-10-3.3/6.7	08-1G5704	103
08-SBD-10-32.9/37.4	08-0K2924	103
08-SBD-10-24.3/0	08-1E4104	103
08-SBD-10-/30.9	08-0Q7604	103
08-SBD-10-/.1	08-1G5404	103
08-SBD-10-/100	08-1G0304	103
08-SBD-15-14.0/16.4	08-0K7104	104
08-SBD-15-29.6/70.1	08-0Q4704	104
08-SBD-15-42.5/46	08-3555V4	104
08-SBD-15-171.8/173.8	08-0M2804	104
08-SBD-15-177.3/181.1	08-368504	104
08-SBD-15-15.4/30.8	08-0Q7404	104
08-SBD-15-87.2/91.8	08-0R7104	105
08-SBD-18-17.7/31.9	08-1C7604	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-18-35.7/35.7	08-464904	105
08-SBD-18-101.9/0	08-0P9804	105
08-SBD-18-103.9/115.9	08-1F5804	105
08-SBD-18-8.3/17.7	08-0R2204	105
08-SBD-38-26.5/30.7	08-1G7904	106
08-SBD-38-26.6/26.8	08-336304	106
08-SBD-40-12.8/12.8	08-1G9404	106
08-SBD-40-142.1/142.4	08-1G7604	106
08-SBD-40-94.7/99.7	08-0N56U4	106
08-SBD-40-105.8/149.9	08-1F6304	106
08-SBD-40-/10	08-1F5204	107
08-SBD-58-22.2/31.1	08-043514	107
08-SBD-62-15.1/0	08-0R9604	107
08-SBD-62-142.2/142.9	08-378704	107
08-SBD-71-1.6/0	08-0N6804	107
08-SBD-95-57.2/80.5	08-1C9104	107
08-SBD-138-2.3/15.2	08-3401U4	108
08-SBD-138-24.1/0	08-0J8504	108
08-SBD-210-2.6/4.9	08-1G5604	108
08-SBD-247-1.8/9.6	08-0F6604	108
08-SBD-330-29.0/44.1	08-1F4604	108
08-SBD-395-46.0/73.5	08-1E8704	108

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-/0	09-356904	109
09-INY-127-34.5/41.8	09-359904	109
09-INY-127-/21	09-355304	109
09-INY-168-16.8/17.5	09-350604	109
09-INY-178-48.6/60	09-361104	110
09-INY-190-14.0/18.5	09-361604	110
09-INY-190-73.3/96.8	09-361504	110
09-INY-395-20.3/22.3	09-351204	110
09-INY-395-/8.4	09-361404	110
09-KER-14-11.6/0	09-364504	110
09-MNO-6-17.5/26.5	09-361804	111
09-MNO-395-51.5/0	09-352404	111
09-MNO-395-52.3/53.7	09-335004	111
09-MNO-395-69.8/76	09-360604	111
10-ALP-88-7.5/25.3	10-0Y9204	111
10-AMA-49-3.6/0	10-0W3604	112
10-AMA-49-4.0/7	10-0S7204	112
10-AMA-88-15.0/32.3	10-0V9004	112
10-AMA-88-46.9/54.7	10-0Q2204	112
10-AMA-88-54.7/60.8	10-0W5904	112
10-AMA-88-66.6/71.7	10-0W6004	112
10-CAL-4-49.6/58	10-1E4404	113

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-CAL-4-/21.1	10-0X3904	113
10-CAL-12-9.9/18.2	10-1E0104	113
10-CAL-26-8.8/9.1	10-0V2904	113
10-CAL-49-/0	10-0Y9804	113
10-MER-0-/0	10-1E1304	113
10-MER-5-13.9/27.4	10-1E0904	114
10-MER-5-21.4/0	10-0X6104	114
10-MER-5-32.1/0	10-1E1204	114
10-MER-5-32.2/32.5	10-0V6604	114
10-MER-59-/12.6	10-1C4504	114
10-MER-99-13.1/36.7	10-1E2704	114
10-MER-99-15.8/17.3	10-0K0214	115
10-MER-99-/4.6	10-415804	115
10-MER-99-/0	10-1C2204	115
10-MER-152-/2.4	10-0W1404	115
10-MER-152-/0	10-0T8104	115
10-MPA-140-42.0/42.7	10-0P9224	115
10-SJ-4-16.0/19.4	10-0X9704	116
10-SJ-4-16.0/18.5	10-1E1004	116
10-SJ-4-16.2/0	10-0W1104	116
10-SJ-4-16.6/17.4	10-1C0904	116
10-SJ-4-19.5/20.1	10-3A1004	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-/0	10-1C0004	116
10-SJ-4-/0	10-0S1104	117
10-SJ-4-/4.3	10-3A7504	117
10-SJ-5-1.4/10.5	10-1E1804	117
10-SJ-5-25.1/28.6	10-0M7804	117
10-SJ-5-28.5/35.6	10-0G4704	117
10-SJ-5-23.6/25.3	10-1E4504	117
10-SJ-5-/0	10-1C2104	118
10-SJ-12-.1/4.4	10-0G8004	118
10-SJ-12-19.1/27.6	10-0Y6504	118
10-SJ-99-4.5/23	10-0W4304	118
10-SJ-99-18.4/23	10-0Y90U4	118
10-SJ-99-22.9/38.8	10-0W1904	118
10-SJ-120-6.7/16.7	10-0Y9504	119
10-SJ-132-.2/0	10-0Q17U4	119
10-STA-5-.1/27.4	10-0K3404	119
10-STA-5-17.3/25.5	10-0Y6404	119
10-STA-99-2.3/20.2	10-0S7804	119
10-STA-99-11.7/15	10-0Y1004	119
10-TUO-108-21.0/27	10-1E4104	120
10-TUO-120-19.4/20	10-0L9704	120
10-TUO-5724-/0	10-0P6704	120

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-8-28.0/40.9	11-2M7804	120
11-IMP-8-38.7/39.3	11-263304	121
11-IMP-8-38.9/38.9	11-076714	121
11-IMP-8-45.5/55	11-413604	121
11-IMP-8-65.0/74.5	11-413704	121
11-IMP-8-90.0/96.8	11-416904	121
11-IMP-78-9.2/14	11-404404	121
11-IMP-86-43.1/67.8	11-2M6504	122
11-IMP-111-56.0/65.4	11-2M8404	122
11-IMP-5708-/0	11-076704	122
11-SD-5-4.0/22.3	11-261604	122
11-SD-5-31.7/31.7	11-282304	122
11-SD-5-35.8/38.5	11-2T1784	122
11-SD-5-1.2/0	11-410604	123
11-SD-5-19.9/21.2	11-002704	123
11-SD-5-20.3/21.4	11-002714	123
11-SD-5-29.1/30.5	11-0223U4	123
11-SD-5-58.1/72.4	11-406704	123
11-SD-5-/0	11-422804	123
11-SD-5-/72.3	11-424204	124
11-SD-5-/54.8	11-416004	124
11-SD-5-/0	11-407604	124

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-6.9/8.2	11-405504	124
11-SD-8-16.0/30.5	11-415404	124
11-SD-8-17.4/18.7	11-063814	124
11-SD-8-25.9/32.2	11-406904	125
11-SD-8-37.8/39.1	11-260414	125
11-SD-8-61.2/77.8	11-407004	125
11-SD-8-/54.6	11-415504	125
11-SD-11-/1.6	11-056324	125
11-SD-15-5.6/6	11-2T1904	125
11-SD-15-14.5/M16.4	11-2T0984	126
11-SD-15-27.8/30.1	11-2T0874	126
11-SD-15-6.5/10.9	11-413304	126
11-SD-15-30.1/31.5	11-2T0884	126
11-SD-15-/0	11-282504	126
11-SD-56-/3.1	11-423204	126
11-SD-67-9.3/11.2	11-414704	127
11-SD-67-/5.9	11-275504	127
11-SD-67-21.0/21.6	11-414904	127
11-SD-75-21.0/21.6	11-409304	127
11-SD-76-12.1/17.7	11-257154	127
11-SD-76-34.9/40.8	11-2M8504	127
11-SD-76-4.2/7.6	11-406604	128

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-7.3/12	11-080174	128
11-SD-78-15.3/16.3	11-2T2304	128
11-SD-78-66.0/95.3	11-2M7604	128
11-SD-79-/29.6	11-408004	128
11-SD-94-1.4/24.7	11-2M7304	128
11-SD-94-12.7/0	11-299204	129
11-SD-125-9.7/12.1	11-408504	129
11-SD-163-.5/3.2	11-265014	129
11-SD-163-4.1/6.5	11-423004	129
11-SD-163-6.9/8.9	11-423104	129
11-SD-163-8.4/9.4	11-241514	129
11-SD-805-.9/1.1	11-292304	130
11-SD-805-4.4/5.5	11-2T2514	130
11-SD-805-4.7/5.6	11-2T1824	130
11-SD-805-9.5/10.3	11-2T2504	130
11-SD-805-19.0/21	11-422904	130
11-SD-805-23.7/27.6	11-2T2004	130
11-SD-805-26.8/27.3	11-2T0414	131
11-SD-905-10.6/0	11-288814	131
12-ORA-0-7.8/9.9	12-0M7204	131
12-ORA-1-19.8/33.7	12-0P4704	131
12-ORA-1-25.8/29.9	12-0H1604	131

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-5-3.0/3.7	12-0F96A4	132
12-ORA-5-3.7/6.2	12-0F96C4	132
12-ORA-5-6.2/8.7	12-0F96E4	132
12-ORA-5-7.0/15.3	12-0N3504	132
12-ORA-5-12.8/21.6	12-0N3304	132
12-ORA-5-19.2/22.2	12-0J61U4	132
12-ORA-5-28.3/28.6	12-0M1204	133
12-ORA-5-/29.6	12-0L92U4	133
12-ORA-5-/.1	12-0N7904	133
12-ORA-5-/.1	12-0N78U4	133
12-ORA-55-2.0/5.9	12-0H20U4	133
12-ORA-55-2.0/11.8	12-0L74U4	133
12-ORA-57-10.8/21.8	12-0N3404	134
12-ORA-57-11.0/22.5	12-0L0904	134
12-ORA-57-20.7/20.7	12-0N1404	134
12-ORA-57-20.7/21.8	12-0N1304	134
12-ORA-73-8.7/12.6	12-0H2254	134
12-ORA-73-10.0/24.5	12-0H4404	134
12-ORA-73-16.4/16.6	12-0M3404	135
12-ORA-73-23.9/25	12-0M1104	135
12-ORA-74-/1.6	12-0E31A4	135
12-ORA-74-/.2	12-0E3104	135

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-91-.9/5.4	12-0C5704	135
12-ORA-91-8.1/9.5	12-0C5604	135
12-ORA-91-9.2/15.9	12-0G3314	136
12-ORA-91-18.0/18	12-0K3304	136
12-ORA-133-9.5/9.5	12-0N1104	136
12-ORA-405-6.4/7.4	12-0F5504	136
12-ORA-405-8.4/8.4	12-0N5404	136
12-ORA-999-/0	12-0N8214	136

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
01			
Federal Aid			
-F-	FEDERAL AID (PRIMARY)	\$6,097,473	\$3,810,203
-S-	FEDERAL AID (SECONDARY)	\$41,901,366	\$16,658,889
-SH-	STATE HIGHWAY	\$216,398,898	\$179,167,980
-ER-	STORM DAMAGE REPAIR	\$8,208,861	\$4,115,433
		\$71,310,484	\$24,217,138
District Total:		<u>\$343,917,082</u>	<u>\$227,969,643</u>

District 02

Statement of Ongoing Contracts - Federal Aid

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$18,194,656	\$5,350,799
-SH-	STATE HIGHWAY	\$24,913,262	\$4,066,675
		\$285,691,013	\$169,783,242
District Total:		<u>\$328,798,932</u>	<u>\$179,200,715</u>

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$101,120,413	\$87,082,790
-F-	FEDERAL AID (PRIMARY)	\$22,564,967	\$17,122,163
-S-	FEDERAL AID (SECONDARY)	\$82,827,594	\$39,121,894
-SH-	STATE HIGHWAY	\$21,937,377	\$4,178,647
		\$94,751,248	\$26,632,454
District Total:		<u>\$323,201,598</u>	<u>\$174,137,948</u>

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$164,363,688	\$162,141,015
-F-	FEDERAL AID (PRIMARY)	\$2,962,035	\$25,674
-S-	FEDERAL AID (SECONDARY)	\$117,341,462	\$60,399,233
-SH-	STATE HIGHWAY	\$706,508,815	\$552,813,337

Statement of Ongoing Contracts - Federal Aid

District	04			
Federal Aid		Category	Bid + CCO	Work Comp
-ER-		STORM DAMAGE REPAIR	\$6,185,492	\$6,179,049
			\$494,363,434	\$205,733,472
District Total:			<u>\$1,491,724,926</u>	<u>\$987,291,780</u>
District	05			
Federal Aid		Category	Bid + CCO	Work Comp
-F-		FEDERAL AID (PRIMARY)	\$62,167,508	\$58,799,762
-S-		FEDERAL AID (SECONDARY)	\$50,268,726	\$25,190,940
-SH-		STATE HIGHWAY	\$117,828,600	\$46,245,033
			\$99,213,152	\$14,551,268
District Total:			<u>\$329,477,987</u>	<u>\$144,787,002</u>
District	06			
Federal Aid		Category	Bid + CCO	Work Comp
-F-		FEDERAL AID (PRIMARY)	\$21,784,787	\$5,989,077
-S-		FEDERAL AID (SECONDARY)	\$20,281,573	\$5,625,266
-SH-		STATE HIGHWAY	\$191,082,750	\$149,015,687
			\$122,075,198	\$62,645,585
District Total:			<u>\$355,224,308</u>	<u>\$223,275,615</u>

Statement of Ongoing Contracts - Federal Aid

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$217,272,214	\$107,880,920
-F-	FEDERAL AID (PRIMARY)	\$173,061,243	\$142,129,454
-S-	FEDERAL AID (SECONDARY)	\$32,500,085	\$13,769,407
-SH-	STATE HIGHWAY	\$407,688,519	\$270,173,825
-ER-	STORM DAMAGE REPAIR	\$11,846,137	\$8,282,327
		\$1,402,958,373	\$627,091,250
District Total:		<u>\$2,245,326,570</u>	<u>\$1,169,327,183</u>

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$118,382,727	\$112,063,571
-F-	FEDERAL AID (PRIMARY)	\$10,842,010	\$1,047,764
-S-	FEDERAL AID (SECONDARY)	\$346,433,788	\$294,774,058
-SH-	STATE HIGHWAY	\$33,958,378	\$13,464,469
		\$555,232,342	\$261,139,461
District Total:		<u>\$1,064,849,245</u>	<u>\$682,489,322</u>

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$11,343,580	\$794,754

Statement of Ongoing Contracts - Federal Aid

District	09			
Federal Aid		Category	Bid + CCO	Work Comp
-SH-		STATE HIGHWAY	\$13,046,355	\$6,226,146
			\$17,543,571	\$4,141,036
District Total:			<u>\$41,933,505</u>	<u>\$11,161,936</u>
District	10			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$144,480,835	\$131,024,173
-F-		FEDERAL AID (PRIMARY)	\$32,416,178	\$22,087,346
-S-		FEDERAL AID (SECONDARY)	\$36,000,771	\$13,214,490
-SH-		STATE HIGHWAY	\$205,175,235	\$154,558,052
			\$163,333,840	\$49,222,462
District Total:			<u>\$581,406,859</u>	<u>\$370,106,523</u>
District	11			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$1,325,377	\$1,253,305
-S-		FEDERAL AID (SECONDARY)	\$98,440,405	\$42,716,704
-SH-		STATE HIGHWAY	\$147,415,217	\$105,904,694
			\$494,236,112	\$224,479,387
District Total:			<u>\$741,417,112</u>	<u>\$374,354,089</u>

Statement of Ongoing Contracts - Federal Aid

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$4,946,256	\$4,630,391
-F-	FEDERAL AID (PRIMARY)	\$23,520,664	\$13,304,790
-S-	FEDERAL AID (SECONDARY)	\$3,821,980	\$3,807,946
-SH-	STATE HIGHWAY	\$81,005,172	\$77,339,656
		\$207,389,066	\$98,406,963
District Total:		<u>\$320,683,138</u>	<u>\$197,489,746</u>

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$751,891,509	\$606,076,164
		\$4,008,097,832	\$1,768,043,716
-ER-	STORM DAMAGE REPAIR	\$26,240,491	\$18,576,810
-S-	FEDERAL AID (SECONDARY)	\$859,355,986	\$521,424,379
-F-	FEDERAL AID (PRIMARY)	\$355,416,865	\$264,316,231
-SH-	STATE HIGHWAY	\$2,166,958,578	\$1,563,154,200
Statewide Totals		<u>\$8,167,961,262</u>	<u>\$4,741,591,501</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
05	\$12,133,953
12	\$366,508
10	\$1,689,609
02	\$12,591,449
08	\$11,578,178
04	\$100,347,304
07	\$2,248,165
03	\$5,931,686
Work completed this Period:	\$146,886,851