

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.2/0 01-0E7104		IN DEL NORTE COUNTY NEAR KLAMATH 1.34 MILES SOUTH OF SOUTH BANK ROAD DIR'S EMERGENCY L.B. ROADWAY AND CULVERT REPAIR	HEMMINGSSEN CONTRACTING CO INC P.O. BOX 215 CRESCENT CITY, CA 95531	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$5,485,000 \$4,405,583 \$0	07/25/14 12/04/14 07/30/17	0% 80%
20.20 201130							
01-DN-101-4.4/9.4 01-0B0804 NHP-Q101-(257)E --()		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MI NORTH OF KLAMATH RIVER BRIDGE TO HIGH PRAIRIE CREEK BRIDGE AC OVERLAY	TIDEWATER CONTRACTORS, INC. PO BOX 1956 BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$3,270,050 \$3,180,911 \$0	11/07/14 11/24/14 07/15/16 08/02/16	100% 100% COMPLETED
HA22							
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MILE SOUTH OF WILSON CREEK BRIDGE TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$3,985,000 \$353,202 \$14,685	02/16/16 05/04/16 12/31/16	0% 9%
20.20 201130							
01-DN-101-14.9/15.3 01-0B27U4 STPE-R19C-(400)4 TPER-215 -(004)E --()		IN DEL NORTE COUNTY ABOUT 10 MILES NORTH OF KLAMATH FROM 2.2 MILES TO 2.6 MILES NORTH OF WILSON CREEK BRIDGE REPAIR STORM DAMAGE	STEWART ENGINEERING INC 4839 CATERPILLAR ROAD REDDING CA 96003	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$3,746,737 \$825,036 \$44,880	05/11/16 05/26/16 11/24/16	13% 22%
HA23							
01-DN-101-17.4/0 01-0B2804 STP-ER -()1 6004-E -()		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD#8068 RECONSTRUCT ROADWAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049		\$3,098,901 \$0 \$0	06/08/16 06/23/16	0% 0%
HA23							
01-DN-101-21.2/0 01-0G0304		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.22 MILES NORTH OF CUSHING CREEK VIADUCT 01-0076 DIR'S EMERGENCY F.A. STABILIZE ROADWAY	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,985,000 \$447,019 \$0	01/15/16 03/28/16 07/30/16	0% 23%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-22.0/0 01-0B3004 STP-ER -()1 7004- E -()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.6 MI SOUTH OF HAMILTON ROAD #8070 STABILIZE ROADWAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)498-4009	\$3,518,659 \$1,499,117 \$78,107	10/02/15 10/14/15 01/12/17	51% 42%
HA23							
01-DN-101-22.9/22.9 01-0B2904 STP-ER -()1 5004-E -()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.2 MI NORTH OF HAMILTON ROAD CONSTRUCT SOLDIER PILE WALL	SHASTA SERVICES, INC. DBA TIMBERWORKS 509 S. MT SHASTA BLVD. MT. SHASTA CA 96067		\$2,218,350 \$0 \$0	07/11/16 07/26/16	0% 0%
HA23							
01-DN-197-6.1/6.1 01-0G2704		IN DEL NORTE COUNTY AT 6.15 MILES NORTH OF JCT ROUTE 199 DIR'S EMERGENCY L.B. CONSTRUCT BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	MALMBERG, CLAYTON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$5,235,000 \$1,376,869 \$412,614	05/13/16 06/30/16 11/15/16	0% 26%
20.20 201131							
01-DN-199-8.7/0 01-0B3104 STP-ER -()1 9004- E -()		IN DEL NORTE COUNTY NEAR GASQUET AT 1.6 MILES NORTH OF MYRTLE CREEK BRIDGE AND ABOUT 8 MILES NORTH OF GASQUET AT 0.4 MILE SOUTH O CONSTRUCT BUTTRESSES	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,823,411 \$815,946 \$206,178	01/04/16 01/26/16 03/03/17	40% 45%
HA23							
01-DN-199-24.6/0 01-0B3204 STP-ER -()1 8004- E -()		IN DEL NORTE COUNTY NEAR PATRICK CREEK AT 2.6 MILES NORTH OF PATRICK CREEK ROAD CONSTRUCT SOLDIER PILE WALL	STEWART ENGINEERING INC P.O. BOX 990010 REDDING CA 96099	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$1,997,517 \$829,421 \$47,733	03/18/16 03/29/16 12/07/16	54% 41%
HA23							
01-DN-999-/0 01-0A1004 NHP-Q101-(288)E --()		IN DEL NORTE COUNTY AT VARIOUS LOCATIONS BRIDGE SEISMIC RETROFIT	STEELHEAD CONSTRUCTION, INC. 2940 INNSBRUCK DRIVE REDDING CA 96003	MERGUPS, JURIS 204 PRICE MALL CRESCENT CITY, CA 95531 (707)464-4618	\$1,071,229 \$273,550 \$273,550	04/28/16 05/10/16 11/28/16	34% 26%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-22.8/27.7 01-0B3404 STP-ER -()1 6004- E -()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT VARIOUS LOCATIONS FROM 1.1 MILES WEST TO 3.7 MILES EAST OF VAN DUZEN RIVER BRIDGE #04-0293 RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1020	\$1,519,626 \$614,972 \$469,395	08/20/15 09/11/15 12/16/16	27% 40%
HA23							
01-HUM-36-32.2/32.3 01-0F9404		IN HUMBOLDT COUNTY ABOUT 9 MILES EAST OF BRIDGEVILLE AT 1.3 AND 1.2 MILES WEST OF LARABEE VALLEY RD. REPAIR DRAINAGE AND SLIPOUTS	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN S 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)621-0000	\$585,000 \$346,536 \$0	12/22/15 02/12/16 06/30/16	0% 59%
20.20 201130							
01-HUM-36-35.9/35.9 01-0B3604 STP-ER19-(500)4 --() --()		IN HUMBOLDT COUNTY NEAR DINSMORE AT 0.5 MILE EAST OF SOUTH FORK VAN DUZEN RIVER BRIDGE RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRARIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$1,096,950 \$136,150 \$136,150	10/07/15 10/23/15 10/03/16	50% 12% SUSPENDED
HA23							
01-HUM-96-3.4/35.9 01-0E3604		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 4.1 MILES EAST OF BRANNAN MOUNTAIN ROAD TO 0.9 MILES EAST OF CEDAR CAMP ROAD REPAIR DRAINAGE SYSTEMS	ROLL'N ROCK CONSTRUCTION INC. 5527 TRUCK VILLAGE DR. MOUNT SHASTA CA 96067		\$271,977 \$0 \$0	06/27/16 07/26/16	0% 0%
HM2							
01-HUM-96-6.2/6.6 01-0A9904 HSST-P -()P 6058- E -()		IN HUMBOLDT COUNTY 6.2 MILES EAST OF WILLOW CREEK TO 2.6 MILES WEST OF TISH-TANG CAMPGROUND CURVE IMPROVEMENT	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	QUINTRELL, HEIDI 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)496-4358	\$2,360,122 \$665,545 \$0	04/27/16 05/18/16 09/20/16	34% 28%
HB1							
01-HUM-96-7.8/8 01-0G0804		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.27 TO 0.07 MILE WEST OF TISH TANG CAMPGROUND DIR'S EMERGENCY F.A. SLIDE REMOVAL AND STABILIZATION	R. BROWN CONSTRUCTION CO. INC P.O. BOX 406 WILLOW CREEK, CA 95573	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,635,000 \$1,196,235 \$0	01/28/16 03/17/16 07/30/16	0% 73%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$888,270 \$0	11/25/12 01/16/13 07/25/13	100% 100% OVER RUN
20.20 201130							
01-HUM-96-8.3/8.9 01-0B03U4 HSST-RERP-(96)0 E--() --() HB1		IN HUMBOLDT COUNTY FROM 8.3 MILES EAST OF WILLOW CREEK TO 0.3 MILES WEST OF SHOEMAKER ROAD PILE WALL/HMA/GABION WALL/DRAINAGE	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	QUINTRELL, HEIDI 5065 BOYD RD., SUITE H ARCATA, CA 95521 (707)496-4358	\$5,548,610 \$1,454,502 \$354,716	10/13/15 11/02/15 05/31/17	28% 26%
01-HUM-96-11.0/13.2 01-493704 HSST-P096-(056)E --() HB1		IN HUMBOLDT COUNTY IN HOOPA FROM LOOP ROAD TO 0.1 MILES WEST OF HOSTLER CREEK BRIDGE #4-294 SHOULDER WIDENING/LIGHT GUARD	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)496-4358	\$2,007,180 \$841,952 \$48,756	06/09/15 06/25/15 09/12/16	76% 41%
01-HUM-101-11.0/103.5 01-0E2104 HM		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$767,878 \$538,058 \$2,805	06/16/15 07/23/15 09/08/16	78% 69%
01-HUM-101-15.0/0 01-0B4004 NHP-ER -(19B)3 4 E- -() HA23		IN HUMBOLDT COUNTY NEAR REDWAY AT 1.5 MILES SOUTH OF HURLBUTT UC AND NEAR MYERS FLAT AT 1.1 MILES SOUTH OF WILLIFORD ROAD UC RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$1,588,535 \$1,345,261 \$352,456	07/10/15 08/04/15 09/22/16	75% 84%
01-HUM-101-25.5/28.5 01-0E4904 STP-Q101-(291)E --() HM1		IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 2.4 MILES SOUTH TO 0.6 MILE NORTH OF MYERS FLAT SEPARATION HOT MIX ASPHALT	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE. E FORTUNA, CA 95501 (707)725-1020	\$1,520,475 \$1,545,636 \$0	03/25/16 04/15/16 07/07/16	70% 97%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-48.7/0 01-0E2304 STP-NH -()Q 1275-E -()		IN HUMBOLDT COUNTY NEAR SCOTIA AT EEL RIVER BOH NO 04-0014 REHABILITATE BRIDGE DECK	EEL STEWART ENGINEERING INC P.O. BOX 990010 REDDING CA 96099	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)725-1020	\$1,555,499 \$1,540,147 \$653,731	11/16/15 12/02/15 10/28/16	63% 98%
HM							
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
20.20 201130							
01-HUM-101-128.3/0 01-0G3904		IN HUMBOLDT COUNTY ABOUT 6 MILES NORTH OF ORICK AT 0.6 MILES SOUTH OF BOYES CREEK VIADUCT DIR'S EMERGENCY F.A. CULVERT FAILURE	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$276,000 \$135,423 \$0	06/10/16 06/28/16 07/19/16 08/03/16	100% 49% COMPLETED
20.20 201130							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%
20.20 201130							
01-HUM-299-5.5/11 01-0C4604 NHP-P299-(184)E --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BLUE LAKE UNDERCROSSING #4-193 TO NORTH FORK MAD RIVER BRIDGE #4-194 COLD PLANE AC/DIGOUTS/MGBR/STRIPING	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$4,900,700 \$4,734,210 \$3,006,277	12/09/14 01/12/15 08/31/16	100% 93% OVER RUN
HA22							
01-HUM-299-10.7/26.1 01-0B4504 NH-ER -()1 2004- E -()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 0.5 MILE WEST TO 0.3 MILE WEST OF NORTH FORK MAD RIVER BRIDGE AND FROM 1.9 MILES WEST TO 1. REPAIR SLIDES & SLIPOUTS	MCCULLOUGH CONSTRUCTION INC 57 ALDER GROVE ROAD ARCATA CA 95521	GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4887	\$1,720,653 \$829,135 \$197,045	02/01/16 02/25/16 12/16/16	41% 49%
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

Page 6
09/01/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-21.1/21.5 01-0A5204 HSST-P -()P 9191- E -()		IN HUMBOLDT COUNTY ABOUT 16 MILES EAST OF BLUE LAKE FROM 0.5 TO 0.9 MILE EAST OF CHEZEM ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207	\$2,651,734 \$1,455,581 \$156,408	07/10/15 07/28/15 09/01/16	87% 56% SUSPENDED
HB1							
01-HUM-299-23.0/24 01-0A3704 HSST-P -()P 9197-E -()		IN HUMBOLDT COUNTY 15 MILES WEST OF WILLOW CREEK FROM 0.6 MILES EAST TO 1.6 MILES EAST OF REDWOOD CREEK BRIDGE SHOULDER WIDENING	STEVE MANNING CONSTRUCTION, INC. 1939 PINE STREET STE. B REDDING CA 96001	GORONA, MARK 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)825-4887	\$1,791,249 \$404,901 \$404,901	06/20/16 07/21/16 10/27/16	22% 23%
HB1							
01-HUM-299-24.0/24 01-0G2304		IN HUMBOLDT COUNTY ABOUT 15 MILES WEST OF WILLOW CREEK AT 0.6 MILE WEST OF CHEZEM ROAD DIR'S EMERGENCY F.A. STABILIZE SLOPE AND RECONSTRUCT ROADWAY	MCCULLOUGH CONSTRUCTION, INC. 57 ALDERGROVE ROAD ARCATA, CA 95521	ZIMMERER, JEFFREY 700 HUGHS WAY MCKINLEYVILLE, CA 95519 (707)498-3207	\$1,235,000 \$968,580 \$0	03/22/16 06/30/17 05/11/16	97% 78%
20.20 201130							
01-HUM-299-25.0/25.9 01-0A4904 HSST-PNH -()P 9196- E -()		IN HUMBOLDT COUNTY ABOUT 13 MILES WEST OF WILLOW CREEK FROM 0.4 MILES EAST TO 1.3 MILES EAST OF CHEZEM ROAD CURVE IMPROVEMENT	STEVE MANNING CONSTRUCTION, INC. P.O. BOX 491660 REDDING CA 96049	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207	\$3,594,415 \$695,676 \$695,676	03/18/16 04/05/16 11/16/16	25% 19%
HB1							
01-HUM-299-26.2/26.3 01-0G2404		IN HUMBOLDT COUNTY ABOUT 13 MILES WEST OF WILLOW CREEK AT 1.7 MILES EAST OF CHEZEM ROAD DIR'S EMERGENCY F.A. REPAIR DRAINAGE AND SLIPOUT	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$735,000 \$228,354 \$0	03/22/16 06/01/16 05/12/16	97% 31%
20.20 201130							
01-HUM-299-29.2/38.6 01-487404 NHP-P299-(194)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK 0.1 MILE EAST OF TITLOW HILL ROAD TO 0.2 MILES WEST OF ROUTE 96 PAVEMENT REHABILITATION	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$5,825,925 \$5,750 \$0	09/23/15 10/14/15 12/05/16	1% 0%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-30.2/30.6 01-0A3204 HSNH-P299-(193)E --()		IN HUMBOLDT COUNTY ABOUT 9 MI WEST OF R. BROWN CONSTRUCTION COMPANY, WILLOW CREEK FROM 0.3 MILE WEST TO 0.1 MILE EAST OF CEDAR CREEK ROAD CURVE IMPROVEMENT	INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERER, JEFFREY 5065 BOYD STREET, STE. H ARCATA, CA 95521 (707)498-3207	\$1,917,388 \$762,065 \$139,483	08/19/15 09/02/15 09/15/16	70% 40%
HB1							
01-HUM-299-39.1/43 01-0E5204		IN HUMBOLDT COUNTY ON ROUTE 299 NEAR MERCER FRASER COMPANY WILLOW CREEK FROM .3 MILES EAST OF ROUTE 96 TO SOUTH FORK TRINITY RIVER BRIDGE OVERLAY	77 W SECOND ST EUREKA CA 95501	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$1,240,954 \$0 \$0	03/16/16 04/12/16	0% 0% SUSPENDED
HM1							
01-HUM-999-/0 01-0B2404		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4887	\$877,884 \$6,735 \$0	06/16/15 07/01/15 10/26/16	31% 1%
HM							
01-HUM-999-/0 01-463924 HSST-PG -()X 3035- E -()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS ON ROUTES 36, 96, 169, 211, 254 & 255 RECONSTRUCT GUARD RAILING	APEX FENCE COMPANY INC 19896 ALEXANDER AVE ANDERSON CA 96007	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA CA 95540 (707)725-1020	\$4,326,029 \$1,177,789 \$513,246	08/25/15 10/06/15 02/14/17	26% 27% SUSPENDED
HB1							
01-HUM-999-/0 01-0E5704		IN HUMBOLDT COUNTY VARIOUS LOCATIONS BRIDGE REPAIR	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049		\$724,014 \$0 \$0	06/08/16 06/23/16	0% 0%
HM3							
01-LAK-20-13.5/31.4 01-0B0004 STP-P020-(170)E --()		IN LAKE COUNTY IN & NEAR LUCERNE FROM 0.1 MI WEST OF SAYRE AVE TO 0.2 MI WEST OF JUNCTION ROUTE 53 REPLACE HOT MIX ASPHALT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	KRAFT, DAN 1401A WILL S. GREEN AVENUE COLUSA, CA 95932 (707)994-5074	\$21,975,525 \$17,665,236 \$248,705	08/20/14 09/16/14 10/01/16	94% 94%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-82.0/82 01-0G1904		IN MENDOCINO COUNTY NEAR WESTPORT AT THE UNION LANDING SIDEHILL VIADUCT DIR'S EMERGENCY F.A. SLIDE REMOVAL, STABILIZATION AND VIADUCT R	BUD GARMAN CONSTRUCTION, INC. 389 N MAIN STREET WILLITS, CA 95490	ORTIZ, AL 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$985,000 \$504,949 \$0	03/11/16 05/10/16 08/30/16	100% 51%
20.20 201130							
01-MEN-1-/55 01-0F9504		IN MENDOCINO COUNTY ON ROUTE 1 FROM THE SONOMA/MENDOCINO COUNTY LINE TO CASPAR VISTA POINT DIR'S EMERGENCY F.A. REMOVE AND DISPOSE OF HAZARD TREES	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	MALMBERG, CLAYTON 6301 N. STATE REDWOOD VALLEY, CA 95482 (707)485-1841	\$835,000 \$691,847 \$0	01/07/16 03/15/16 03/07/16	100% 83%
20.20 201130							
01-MEN-20-7.1/23 01-4939U4 STP-X045-(026)E --()		IN MENDOCINO COUNTY ON ROUTES 20 & 162 AT VARIOUS LOCATIONS CONSTRUCT TURNOUTS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	FAZAL, IMRAN 6301 N STATE ST. UKIAH, CA 95470 (707)834-1151	\$1,245,213 \$1,251,165 \$0	08/20/15 09/02/15 08/04/16 08/08/16	100% 100% COMPLETED
01-MEN-20-33.6/38.5 01-0G0704		IN MENDOCINO COUNTY NEAR UKIAH FROM THE RUSSIAN RIVER OH TO ROAD 260 DIR'S EMERGENCY F.A. REPAIR ROADWAY	DARREN TAYLOR CONSTRUCTION, INC. 5750 PLEASANT VIEW DRIVE ANDERSON, CA 96007	PERRIN, KATHARINE 6301 N STATE ST. REDWOOD VALLEY, CA 95470 (707)496-5840	\$805,000 \$767,569 \$0	01/29/16 05/09/16 03/17/16	100% 95%
20.20 201130							
01-MEN-101-34.0/99.2 01-0E2804 HSNH-000C-(423)E --()		IN HUMBOLDT & MENDOCINO COUNTIES ON ROUTE 101 AT VARIOUS LOCATIONS INSTALL CENTERLINE & SHOULDER	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$699,861 \$63,744 \$63,744	03/01/16 03/29/16 10/28/16	12% 9%
HB1							
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$174,483,759 \$162,119,115 \$2,695,338	07/26/12 08/31/12 04/18/17	77% 94%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$4,502,982 \$883,170 \$424,389	07/01/15 07/16/15 09/21/20	9% 20%
01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --()		IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS CONSERVATION FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	HANFORD APPLIED RESTORATION & WILLITS CONSERVATION 23195 MAFFEI RD. SONOMA CA 95476	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$18,036,443 \$6,625,126 \$258,002	04/15/15 05/07/15 07/14/20	23% 37%
01-MEN-101-45.0/50.8 01-262024 ACNH-Q101-(203)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR CONSTRUCT WETLANDS	SIERRA VIEW LANDSCAPE, INC. DBA RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$4,426,820 \$3,810,203 \$0	08/05/14 09/24/14 12/17/15	100% 96% OVER RUN
20.10 075600							
01-MEN-101-46.3/46.4 01-0E9704		IN MENDOCINO COUNTY IN WILLITS AT 0.08 MILE SOUTH OF EAST VALLEY ROAD DIR'S EMERGENCY F.A. REPAIR BANK EROSION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN, CA 94568	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$1,185,000 \$118,390 \$0	12/23/14 01/27/15 04/30/16	0% 10%
20.20 201130							
01-MEN-101-64.7/81.4 01-4154U4 NHP-Q101-(259)E --()		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM LONG VALLEY CREEK BRIDGE #10-099 TO RAMSEY RD & FROM 4.1 MI NORTH OF HUNTSMAN WAY TO 0.2 COLD PLANE AC, RHMA OVERLY, STRIPNG	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,280,045 \$8,109,469 \$0	12/24/14 01/16/15 06/09/16	90% 95%
HA22							
01-MEN-101-93.4/93.5 01-0G3404		IN MENDOCINO COUNTY ABOUT 10 MILES SOUTH OF PIERCY AT 0.4 MILE NORTH OF JITNEY GULCH BRIDGE DIR'S EMERGENCY L.B. REPAIR SLIPOUT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$5,560,000 \$0 \$0	06/03/16 06/30/16	0% 0%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-/106.8 01-0F1804		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE AC SURFACING	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	PERRIN, KATHARINE 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$919,718 \$920,619 \$531,108	03/10/16 03/22/16 08/22/16	98% 98%
HM1							
01-MEN-128-.2/11.1 01-378174 STP-P128-(056)E --()		IN MENDOCINO COUNTY NEAR NAVARRO FROM WYLATTI RESOURCE MANAGEMENT, EAST OF ROUTE 1 TO WEST OF FLYNN CREEK BRIDGE REHAB CULVERTS CULVERT REHABILITATION	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO CA 95428	KRUEGER, GRANT MICHAEL 925 NORTH FRANKLIN ST. FORT BRAGG, CA 95437 (707)498-3067	\$1,617,129 \$1,072,256 \$17,799	12/18/15 01/29/16 10/30/16	20% 66%
HA42							
01-MEN-128-30.1/48.4 01-378134		IN MENDOCINO COUNTY NEAR BOONVILLE FROM 0.5 MILE EAST OF THE ROUTE 253 /128 JUNCTION TO MOUNTAIN HOUSE RD CULVERT REHABILITATION	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LN COVELO CA 95428		\$796,605 \$0 \$0	06/24/16 07/15/16	0% 0%
HA42							
01-MEN-162-.1/9 01-0F0204		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$276,567 \$0	01/07/15 03/09/15 02/19/15	0% 49%
20.20 201130							
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF MENDOCINO CONSTRUCTION THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
20.20 201130							
01-MEN-162-29.8/34 01-0F2604		IN MENDOCINO COUNTY NEAR COVELO FROM MERCER FRASER COMPANY 0.5 MILE WEST OF MILL CREEK BRIDGE TO 77 WEST SECOND STREET SHORT CREEK BRIDGE COVELO CIR	MERCER FRASER COMPANY EUREKA CA 95501	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$2,738,996 \$17,825 \$17,475	05/04/16 06/02/16 09/06/16	80% 1%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-253-6.9/0 01-0B5704 ER-19B4-(004)E --()		IN MENDOCINO COUNTY ABOUT 7 MILES EAST OF BOONVILLE AT 3.4 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT SOLDIER PILE WALL	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS CA 95490	GRIFFITH, GARRETT 7663 HWY 29 KELSEYVILLE, CA 95451 (707)485-8623	\$2,576,231 \$1,553,840 \$343,128	08/13/15 09/02/15 10/18/16	67% 60%
HA23							
01-MEN-999-/0 01-0E5804		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS BRIDGE REPAIR	TRUESDELL CORPORATION OF CALIFORNIA 1310 W. 23RD STREET TEMPE AZ 85282		\$586,033 \$0 \$0	05/17/16 06/14/16	0% 0%
HM3							
01-TRI-299-8.0/15 01-0F0904 STP-NH -()P 9195-E -()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.6 MILES EAST OF GRAY CREEK BRIDGE TO 0.9 MILE EAST OF TRINITY RIVER BRIDGE NO 05-0006 OVERLAY	MERCER FRASER COMPANY 77 W SECOND ST EUREKA CA 95501	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$2,125,670 \$0 \$0	03/10/16 04/12/16	0% 0% SUSPENDED
HM1							
01-VAR--/0 01-0G1104		IN LAKE AND MENDOCINO COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. INSTALLATION AND REPLACE OF DATA COMMUNICA	TRAFFIC DEVELOPMENT SERVICES, INC. 207 W LOS ANGELES AVE, STE252 MOORPARK, CA 93021	GRIFFITH, GARRETT 7663 S HWY 29 KELSEYVILLE, CA 95451 (530)635-1829	\$265,000 \$201,165 \$39,994	02/25/16 05/13/16 11/30/16	45% 76%
20.10 201130							
01-VAR--/0 01-0E5404		IN DEL NORTE, HUMBOLDT, MENDOCINO, AND LAKE COUNTIES, AT VARIOUS MAINTENANCE STATIONS AND REST AREAS THROUGHOUT DIST 1 DIR'S EMERG REPLACE LEAKING WATER STORAGE TANKS	WHITSON, INC, P.O. BOX 240 WILLOW CREEK, CA 95573	RODRIGUEZ, JOAQUIN, S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$804,230 \$468,743 \$0	03/30/15 06/19/15 08/31/16	0% 58%
20.20 201131							

Totals: Authorized Final Amt: \$372,403,257 Completed to Date: \$265,232,440 Work This Month: \$13,241,276

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-70-/3.8 02-2H6104		IN LASSEN COUNTY ABOUT 8 MILES EAST OF CHILCOOT FROM PLUMAS COUNTY LINE TO ROUTE 395 DIR'S EMERGENCY L.B. OVERLAY AC TRAVEL-WAY	SIERRA NEVADA CONSTRUCTION 2055 E. GREG STREET SPARKS, NV 89431	INCCOLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$290,000 \$290,000 \$0	05/05/16 07/14/16 05/11/16	20% 100%
20.80 010010							
02-LAS-139-20.0/30 02-0H9304		IN LASSEN COUNTY ABOUT 20 MILES NORTH OF SUSANVILLE FROM 3.0 MILES NORTH OF WILLOW CREEK BRIDGE TO 0.8 MILE SOUTH OF SPAULDING-E CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)257-7382	\$915,770 \$875,137 \$497,890	12/10/15 12/22/15 08/23/16 08/24/16	93% 91%
02-LAS-299-12.2/18.5 02-1H0404		IN LASSEN COUNTY AT AND NEAR BIEBER FROM PIT RIVER OVERFLOW BRIDGE 07-0002 TO 0.3 MILE WEST OF BOYD HILL LOOKOUT ROAD. AC OVERLAY	EAGLE PEAK ROCK & PAVING 886 FITCH RD ALTURAS CA 96101	ZDENEK, MIKE 1031 BUTTE ST, STE. 205 REDDING, CA 96001 (530)229-0559	\$1,145,038 \$579,083 \$579,083	03/15/16 04/05/16 09/12/16	50% 50%
02-LAS-395-36.4/47 02-1H0004 STPN-H -()P 5258- E -()		IN LASSEN COUNTY AT AND NEAR MILFORD Q & D CONSTRUCTION, INC. FROM 3.0 MILES SOUTH OF MILFORD GRADE ROAD TO 1.8 MILES SOUTH OF LAKECREST DRIVE.	MILFORD Q & D CONSTRUCTION, INC. 1050 S. 21ST STREET SPARKS NV 89431	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)257-7382	\$3,276,000 \$2,429,715 \$2,355,093	03/04/16 04/15/16 09/07/16	66% 74%
02-LAS-395-49.6/0 02-4E6904 NHPG-000C-(421)E --()		* REHABILILATE WASTE WATER SYSTEM	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)257-7382	\$1,897,029 \$476,784 \$116,264	01/08/16 02/04/16 12/12/16	30% 25%
02-MOD-139-10.7/28 02-4E4404 NHP-P139-(021)E --()		IN MODOC COUNTY ABOUT 17 MILES SOUTH OF NEWELL FROM 0.1 MILE NORTH OF BOLES ROAD TO 0.1 MILE SOUTH OF PEREZ ROAD. PAVEMENT REHABILATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STSTE HWY 89 N BURNLEY CA 96013	STEEPAT, JEFF 1625 MOTT ROAD MT. SHASTA CA 96067 (530)227-7336	\$18,866,536 \$14,524,742 \$3,569,683	11/24/15 12/10/15 10/19/16	57% 75%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-MOD-299-52.2/54.7 02-4G2204		IN MODOC COUNTY NEAR CEDARVILLE FROM HAT CREEK CONSTRUCTION & 4.7 MILES WEST TO 2.1 MILES WEST OF PATTERSON STREET. PAVEMENT REHAB	MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013	STEEPAT, JEFF 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)227-7336	\$1,146,875 \$356,211 \$356,211	02/24/16 03/08/16 09/19/16	33% 25%
02-PLU-70-46.2/53.5 02-1H0104 STPP-070 -(131)E --()		IN PLUMAS COUNTY NEAR QUINCY FROM 0.1 MILE WEST OF CLOUGH STREET TO 0.3 MILE WEST OF QUINCY-LAPORTE ROAD. AC OVERLAY	SIERRA NEVADA CONSTRUCTION 2055 E. GREG STREET SPARKS NE 89431	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$2,183,013 \$812,774 \$812,774	03/30/16 04/12/16 10/14/16	21% 37%
02-PLU-89-8.7/12.9 02-1H0504		IN PLUMAS COUNTY NEAR CRESCENT MILLS FROM ROUTE 70 TO 0.7 MILE SOUTH OF DIXIE CANYON ROAD. REPLACE AC SURFACING	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020	COLLINS, RON 1555 E. MAIN ST. QUINCY, CA 95971 (530)283-2451	\$1,119,550 \$266,446 \$266,446	03/11/16 03/29/16 09/21/16	41% 24%
02-PLU-89-19.8/20.8 02-0E24U4 STP-P089-(118)E --()		IN PLUMAS COUNTY AT GREENVILLE FROM 0.1 MILE SOUTH OF SOUTH GREENVILLE OVERHEAD TO 01. SOUTH OF HILLSIDE DRIVE SIDEWALKS AND PAVEMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$4,949,400 \$0 \$0	07/11/16 07/26/16	0% 0%
02-PLU-147-8.9/9.3 02-4E6404 STP-P147-(003)E --()		IN PLUMAS COUNTY ABOUT 9 MILES NORTH OF CANYON DAM FROM 0.1 MILE SOUTH TO 0.4 MILE NORTH OF HAMILTON BRANCH BRIDGE REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95742		\$5,747,451 \$0 \$0	05/10/16 06/02/16	0% 0% SUSPENDED
02-SHA-5-.1/0 02-0E0904 NHPI-005 -()8 355- E -()		IN SHASTA COUNTY ABT 8 MI N OF SHASTA LAKE CTY AND NEAR LAKEHEAD FRM TURNTABLE BAY O/C TO 0.1 MI N OF O'BRIEN SRRA & FRM 0.4 MI S BRIDGE REPLACEMENT/SEISMIC RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	CHAFFEE, ERIC 1031 BUTTE STREET REDDING, CA 96001 (530)218-2266	\$25,653,340 \$6,177,025 \$2,066,022	02/03/16 02/17/16 09/10/18	14% 24%

HA21

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2971	\$131,479,385 \$118,999,180 \$1,541,208	09/25/09 10/14/09 01/01/17	100% 90% OVER RUN
02-SHA-5-54.6/54.6 02-2H6704		IN SHASTA COUNTY ABOUT 12 MILES NORTH OF LAKEHEAD AT 1.3 MILES NORTH OF GIBSON ROAD OVERCROSSING DIR'S EMERGENCY L.B. REPAIR LANDSLIDE	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	NATHAN, ALEXANDER 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,285,000 \$0 \$0	07/29/16 08/08/16 09/30/16	0% 0%
20.20 201130							
02-SHA-299-.3/7.1 02-3E4104 NHP-P299-(185)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST OF REDDING FROM 0.3 MILE EAST OF TRINITY COUNTY LINE TO 0.9 MILES WEST OF CRYSTAL CREEK ROAD HIGHWAY REALIGNMENT	WEST STEVE MANNING CONSTRUCTION, INC. PO BOX 491660 REDDING CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$29,962,313 \$26,023,181 \$351,571	12/22/14 01/12/15 12/27/16	46% 85%
02-SHA-299-47.5/48.1 02-4E8904 HSST-P -()P 9192- E -()		IN SHASTA COUNTY NEAR INGOT FROM 5.0 MILES TO 4.3 MILES WEST OF BUZZARD ROOST ROAD. CURVE IMPROVEMENT	J. F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$2,080,986 \$1,997,527 \$899,822	08/20/15 09/02/15 08/26/16	94% 93%
02-SHA-910-/0 02-4G8404		IN SHASTA COUNTY IN ANDERSON AND REDDING AT VARIOUS LOCATIONS. CONSTRUCT HUB	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002		\$989,748 \$0 \$0	04/04/16 04/25/16 12/02/16	0% 0%
02-SHA-911-/0 02-0H2904		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. INSTALL RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742	STEPPAT, JEFF O. 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)227-7336	\$571,453 \$465,245 \$194,179	08/13/15 09/03/15 08/31/16	88% 80%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-999-999.0/999 02-0H9704 STP-X002-(039)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS. ASPHALT RUBBER SEAL COAT	TELFER PAVEMENT TECHNOLOGIES, LLC. 4522 PARKER AVE BLDG700 #350 MCCLELLAN CA 95652	ZDENEK, MIKE 1031 BUTTE ST., STE. 205 REDDING, CA 96001 (530)229-0559	\$2,104,996 \$1,704,706 \$361,246	02/18/16 03/03/16 08/24/16	90% 80%
02-SIS-3-.4/6.9 02-0H9604		IN SISKIYOU COUNTY NEAR CALLAHAN FROM TRINITY COUNTY LINE TO EAST FORK SCOTT RIVER BRIDGE. CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354	LOADER, MARK 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)941-9542	\$702,789 \$649,837 \$649,837	02/18/16 03/03/16 08/26/16	75% 91%
02-SIS-5-7.2/0 02-2E8004		IN SISKIYOU COUNTY NEAR DUNSMUIR AT DUNSMUIR GRADE COMMERCIAL VEHICLE ENFORCEMENT FACILITY. IMPROVE TRUCK INSPECTION FACILITY	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$6,000,908 \$500,835 \$182,865	02/11/16 02/25/16 04/21/17	34% 8%
02-SIS-5-10.7/19.5 02-4G8204 STPI-005 -()9 175- E -()		IN SISKIYOU COUNTY IN AND NEAR WEED FROM 0.2 MILE NORTH OF LAKE STREET OVERCROSSING TO 0.3 MILE SOUTH OF ROUTE 265. ROADWAY REHABILITATION	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	MALLORY, NICOLE 1625 MOTT ROAD, MT. SHASTA, CA 96067 (530)235-9814	\$26,005,933 \$6,627,914 \$1,518,562	12/18/15 01/07/16 09/29/17	30% 25% SUSPENDED
02-SIS-5-68.3/0 02-3E7304 STPI-005 -(173)E --()		IN SISKIYOU COUNTY ABOUT 19 MILES NORTH OF YREKA AT HILT ROAD OVER-CROSSING. REPLACE BRIDGE	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	LOADER, MARK 1031 BUTTE STREET REDDING CA 96001 (530)276-7541	\$4,781,459 \$4,401,388 \$25,800	05/15/15 06/09/15 09/23/16	89% 90%
02-SIS-96-26.7/26.7 02-2H3004		IN SISKIYOU COUNTY ABOUT 14 MILES WEST OF HAPPY CAMP AT 1.1 MILE EAST OF BECK RANCH ROAD DIR'S EMERGENCY F.A. REMOVE AND DISPOSAL OF SLIDE MATERIAL	HAYES & SONS INC. P.O. BOX 258 HAPPY CAMP, CA 96039	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)949-2340	\$585,000 \$404,706 \$0	12/31/15 05/05/16 01/22/16 08/01/16	100% 69% COMPLETED
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-27.0/42.9 02-0H7704		IN SISKIYOU CO. AT & NEAR HAPPY CAMP AT 1.5 MILES W OF INDEPENDENCE BRIDGE AND AT 1.2 MILES WEST OF DAVIS ROAD DIR'S EMERGENCY L. REPLACE CULVERTS & RESTORE SHOULDER	HAYES & SON'S, INC. P.O. BOX 258 HAPPY CAMP, CA 96039	LOADER, MARK 1745 S. MAIN STREET YREKA, CA 96097 (530)941-9542	\$485,000 \$0 \$0	05/12/16 07/05/16	0% 0%
20.20 201130							
02-SIS-96-65.6/65.8 02-2H1204		IN SISKIYOU COUNTY NEAR HAMBURG 4.4 MILES EAST TO 4.7 MILES EAST OF KLAMMATH RIVER BRIDGE DIR'S EMERGENCY L.B. RE-ESTABLISH ROADWAY AND TRAFFIC CONTROL	FROM STEELHEAD CONSTRUCTORS, INC. P.O. BOX 997 PALO CEDRO, CA 96073	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$1,735,000 \$1,716,890 \$0	01/29/16 05/10/16 08/17/16	100% 99% OVER RUN
20.20 201130							
02-SIS-161-2.7/4.5 02-4E8004		IN SISKIYOU COUNTY ABOUT 5 MILES EAST OF DORRIS FROM 2.7 MILES EAST TO 4.5 MILES EAST OF ROUTE 97. PAVEMENT REHABILITATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013	STEEPAT, JEFF 1625 MOTT RD. MT. SHASTA, CA 96067 (530)227-7336	\$1,199,761 \$1,078,268 \$996,569	02/24/16 03/08/16 08/30/16	60% 89%
02-SIS-161-9.0/15 02-1H0304		IN SISKIYOU COUNTY ABOUT 6 MILES WEST OF TULELAKE FROM 2.2 MILES WEST TO 3.9 MILE EAST OF FUGATE ROAD. COLD IN PLACE RECYCLE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N BURNEY CA 96013	STEEPAT, JEFF 1625 MOTT RD. MT. SHASTA, CA 96067 (530)227-7336	\$1,995,995 \$0 \$0	03/01/16 03/17/16	0% 0%
02-SIS-910-/0 02-0H9504 STP-X093-(008)E --()		IN SISKIYOU COUNTY ON ROUTE 96 FROM 0.2 MI WEST OF KLAMMATH RIVER BRIDGE TO 1.0 MI W. OF LUMGREY CREEK AND ON RTE 97 FROM 0.1 MI S. RUBBER SEAL COAT/REPLACE SURFACING	TELFER PAVEMENT TECHNOLOGIES, LLC. 4522 PARKER AVE BD 700 STE 35 MCCLELLAN CA 95652	LOADER, MARK 1625 MOTT ROAD MT. SHASTA, CA 96067- 9628 (530)941-9542	\$1,641,953 \$1,335,935 \$0	03/11/16 03/22/16 08/02/16	74% 82%
02-TEH-5-10.5/0 02-0E3604 HSI-PIG -(05)8 4E--() --()		IN TEHAMA COUNTY NEAR CORNING AT CORNING SAFETY ROADSIDE REST AREA REBUILD N/B & S/B FACILITIES AT	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)527-8417	\$5,636,855 \$3,901,557 \$857,157	07/08/15 08/19/15 03/24/17	45% 67%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

Page 18
09/01/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-3-40.0/41.5 02-2H5604		IN TRINITY COUNTY ABOUT 10 MILES N. OF WEAVERVILLE ON ROUTE 3 FROM 1.4 MILES SOUTH TO 02 MILES N. OF SLATE CREEK RD DIR'S EMERGENC RE-ESTABLISH HIGHWAY	TULLIS, INC. P.O. BOX 493416 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)604-5107	\$9,985,000 \$7,804,702 \$0	03/16/16 05/19/16 07/30/16	100% 78%
20.20 201130							
02-TRI-3-/4.8 02-0H9904		IN TRINITY COUNTY AT AND NEAR PEANUT FROM ROUTE 36 TO 0.1 MILE NORTH OF DOBBINS GULCH BRIDGE. AC OVERLAY	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$1,047,486 \$297,609 \$297,609	02/18/16 03/03/16 09/12/16	53% 25%
02-TRI-36-9.2/15.8 02-1H0204		IN TRINITY COUNTY NEAR FOREST GLEN FROM 0.2 MILE WEST OF SOUTH FORK MOUNTAIN ROAD TO 0.9 MILE WEST OF GLEN CREEK ROAD. AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$2,204,809 \$259,250 \$259,250	04/13/16 05/02/16 10/04/16	33% 12%
02-TRI-299-12.3/12.9 02-2H2304		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD DIR'S EMERGENCY F.A. REMOVE LOOSE SOIL GRADE SLOPE	J.F. SHEA CONSTRUCTION, INC 17400 CLEAR CREEK ROAD REDDING, CA 96002	BLINE, JEFF 1635 UNDERWOOD MTN BURNT RANCH, CA 95527 (530)629-3135	\$1,285,000 \$1,049,561 \$0	11/20/15 02/16/16 07/31/16	100% 82% OVER RUN
20.20 201130							
02-TRI-299-12.3/12.9 02-3E7904 HSNH-P299-(182)E --()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD. CURVE IMPROVEMENT	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	BRACE, CHRIS 1635 UNDERWOOD MTN. BURNT RANCH, CA 95527 (530)629-3836	\$5,405,324 \$4,889,173 \$107,760	09/24/14 10/08/14 11/30/16	89% 81% SUSPENDE
HB1							
02-TRI-299-12.3/12.9 02-2H4504		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD DIR'S EMERGENCY F.A. REMOVE LOOSE SOIL FROM FAILED SLOPE	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$3,435,000 \$799,966 \$0	01/15/16 05/05/16 11/30/16	92% 23%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-23.3/23.3 02-2H0904		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK ROAD DIR'S EMERGENCY L.B. REMOVE ROCKS AND SOIL FROM ROADWAY	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$2,460,000 \$938,966 \$0	01/28/16 04/18/16 07/11/16	100% 38% OVER RUN
20.20 201130							
02-TRI-299-23.3/0 02-2H7404		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK ROAD DIR'S EMERGENCY L.B. CREATE CATCHMENT AREA NEAR HIGHWAY CONSTRU	STEVE MANNING CONSTURCT, INC. P.O. BOX 491660 REDDING, CA 96049	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$4,485,000 \$0 \$0	06/30/16 07/14/16 11/01/16	0% 0%
20.20 201130							
02-TRI-299-36.9/53.5 02-3E7714 STP-P299-(189)E --()		IN TRINITY COUNTY AT AND NEAR JUNCTION CITY AND WEAVERVILLE FROM NORTH FORK TRINITY RIVER BRIDGE TO 0.1 MILE EAST OF INDUSTRIAL PA HMA PAVING, ADA RAMPS, POLY CONCRTE	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$9,759,304 \$2,601,036 \$80,669	06/25/15 07/16/15 09/30/16	76% 26%
02-TRI-299-49.9/49.9 02-2H5304		IN TRINITY COUNTY AT WEAVERVILLE AT 1.3 MILES EAST OF GLENNISON GAP ROAD DIR'S EMERGENCY L.B. CONSTRUCT ROCK BUTTRESS AND SHOULDER	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)604-5107	\$595,000 \$594,954 \$0	03/04/16 05/26/16 04/04/16 07/25/16	100% 100% COMPLETED
20.20 201130							
02-VAR--/0 02-4F6104 NHP-000C-(397)E --()		IN SHASTA AND SISKIYOU COUNTIES ON ROUTE 5 FROM HARTNELL AVENUE OVERCROSSING TO GIBSON ROAD OVERCROSSING AND ON ROUTE 5 FROM SISK POLYESTER CONCRETE OVERLAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	LOADER, MARK 1745 SOUTH MAIN STREET YREKA CA 96097 (530)941-9542	\$4,067,419 \$3,208,219 \$343,802	07/06/15 07/23/15 10/01/16	61% 78%
02-VAR--/0 02-0H7004		VARIOUS COUNTIES, VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPLACE IRRIGATION SYSTEMS	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89N BURNEY, CA 96013	LOADER, MARK 1745 S. MAIN STREET YREKA, CA 96097 (530)225-3073	\$555,000 \$517,397 \$0	04/08/15 06/08/15 03/28/16	100% 93% OVER RUN
20.20 201131							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$735,000 \$471,093 \$0	09/22/14 11/06/14 06/29/16	100% 64% OVER RUN
20.20 201130							
02-VAR--/0 02-4E8124 ACST-P000-(396)E --()		IN BUTTE, LASSEN, PLUMAS, AND SHASTA COUNTIES AT VARIOUS WIDEN, PAVE & LIGHTING	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)527-8417	\$2,959,196 \$2,749,142 \$375,833	06/30/15 08/04/15 08/26/16	100% 91% SUSPENDED
02-VAR--/0 02-2H0804		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. GRIND BRIDGE SURFACE	TULLIS, INC. P.O. BOX 493416 REDDING, CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$935,000 \$694,274 \$0	01/29/16 04/06/16 07/29/16	75% 99%
20.80 315000							
02-VAR--/0 02-0H2104 HSST-PG -()0 C417- E -()		IN SHASTA, SISKIYOU AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. INSTALL OVERHEAD/ROADSIDE SIGNS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	ALEXANDER, NATHAN 1031 BUTTE STREET, STE. 205 REDDING, CA 96001 (530)225-2922	\$1,959,002 \$1,151,775 \$428,006	02/05/16 02/25/16 11/09/16	59% 59%

Totals: Authorized Final Amt: \$338,307,076 Completed to Date: \$224,622,200 Work This Month: \$20,091,209

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-.4/4.6 03-0H7104 HSNH-P032-(045) --()		IN GLENN AND BUTTE COUNTIES FROM 0.4 MILE WEST OF COUNTY RD RR TO GLENN- COLUSA CANAL BRIDGE AND FROM 0.1 MILE EAST OF GIANELLA RD INSTALL EDGELINE/SHOULDER RUMBLE	APPLY-A-LINE, INC. 19652 N HIRSCH CT CA 96007		\$137,044 \$0 \$0	07/20/16 08/16/16	0% 0%
03-BUT-32-6.0/10.2 03-1F9904 NHP-P032-(044) --()		IN BUTTE COUNTY NEAR CHICO FROM POPLAR STREET TO ROUTE 99/32 SEPARATION ADA COMPLIANCE CURB RAMPS, SIGNAL,	FRANKLIN CONSTRUCTION, INC. 217 FLUME STREET, SUITE 200 CHICO CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95973 (530)895-5245	\$1,347,924 \$129,792 \$129,792	05/20/16 06/14/16 12/09/16	12% 10%
HB71							
03-BUT-32-19.0/23.9 03-0G1104 STP-P032-(043) --()		NEAR CHICO FROM LA CASTANA DRIVE TO NOPEL AVE RUBBERIZED HOT MIX ASPHALT OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$2,500,864 \$1,155,347 \$1,155,347	03/10/16 03/22/16 09/30/16	31% 47% SUSPENDED
03-BUT-32-30.9/31 03-1H5104		IN BUTTE COUNTY NEAR CHICO AT 2.8 MILES EAST OF PLATT MOUNTAIN ROAD DIR'S EMERGENCY F.A. REMOVE AND REPLACE FAILED EASTBOUND LANE	BALDWIN CONTRACTING CO. INC DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY ROAD CHICO, CA 95928	STEINER, BRIAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-3679	\$385,000 \$0 \$0	03/21/16 06/08/16	0% 0%
20.20 201130							
03-BUT-70-14.8/14.8 03-0G2904		IN BUTTE COUNTY IN OROVILLE AT FEATHER RIVER BRIDGE PAINT 2 BRIDGES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95938 (530)682-3759	\$1,284,575 \$38,433 \$28,883	03/25/16 04/15/16 01/26/17	32% 3%
03-BUT-70-24.3/0 03-0F6904 BRST-P070-(100)E --()		ABOUT 9.5 MILES EAST OF OROVILLE AT FLAG CANYON CREEK BRIDGE 12-140 REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$2,699,966 \$1,906,865 \$203,349	05/18/15 06/11/15 11/07/16	63% 71%

HA21

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-30.1/T37.5 03-2F3304 NHP-P099-(586)		IN AND NEAR CHICO FROM 0.5 MILE SOUTH OF SKYWAY OVERCROSSING TO 0.2 MILE SOUTH OF GARNER LANE	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928	\$9,431,476 \$8,951,136 \$571,590	09/29/15 10/14/15 08/26/16	95% 92%
--()		RHMA-O (OGFC) AND HMA-A OVERLAY	1764 SKYWAY CHICO CA 95928	(530)218-4831			SUSPENDED
HA22							
03-BUT-99-30.8/30.8 03-3F8404 STP-000C-(429)		IN SACRAMENTO, PLACER, YOLO, AND YUBA COUNTIES ON ROUTES 5, 50, 51, 65, 70, 80, 99, AND 113 AT VARIOUS LOCATIONS	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET		\$5,686,095 \$0 \$0	06/17/16 07/05/16	0% 0%
--()		UPDATE EXISTING TRAFFIC MONITORING	ELK GROVE CA 95624				
03-BUT-99-33.8/35.3 03-0H9404		IN BUTTE COUNTY ON ROUTE 99 FROM 0.05 MILE SOUTH OF LINDO CHANNEL TO E LASSEN AVENUE UNDERCORSSING DIR'S EMERGENCY L.B.	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD. STE 120 SACRAMENTO, CA 95834	\$795,000 \$781,213 \$0	08/17/15 10/27/15 11/19/16	0% 98%
20.20 201130		INSTALL IRRIGATION LINES		(916)263-4912			
03-BUT-99-40.6/40.8 03-1F4204 HSNH-P099-(582)E		NEAR CHICO AT THE ROCK CREEK BRIDGE #12-27 SHOULDER WIDENING ON STRUCTURE	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928	\$3,155,169 \$1,074,272 \$343,927	05/13/15 06/09/15 06/08/17	18% 34%
--()				(530)218-3679			
HB1							
03-BUT-162-18.0/22.7 03-0G3604		IN BUTTE COUNTY IN AND NEAR OROVILLE FROM LOWER WYANDOTTE ROAD TO SADDLE DRIVE RUBBERIZED HOT MIX ASPHALT (GAP)	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	KNUDSON, CAMERON 379 COLUSA AVE YUBA CITY, CA 95991	\$1,147,082 \$203,790 \$203,790	02/05/16 02/18/16 09/14/16	30% 18%
				(530)822-4431			SUSPENDED
03-COL-5-22.3/0 03-4M2004		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
HM3H				(530)682-3759			

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-COL-45-24.6/28.8 03-0G4704		IN COLUSA COUNTY ABOUT 4.4 MILES NORTH OF COLUSA FROM MAXWELL ROAD TO 0.5 MILE NORTH OF PACKER ROAD COLD IN-PLACE RECYCLING &	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$2,095,413 \$1,855,422 \$1,354,435	03/22/16 04/05/16 09/12/16	60% 88%
03-ED-49-9.6/9.7 03-1H7204		IN EL DORADO COUNTY ON ROUTE 49 AT PLEASANT VALLEY ROAD DIR'S EMERGENCY F.A. REPLACE 560' OF CMP CULVERT AND REPAIR	DOUG VEERKAMP GENERAL ENGINEERING, INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$270,000 \$0 \$0	06/10/16 07/05/16	0% 0%
20.20 201130							
03-ED-49-14.9/15.1 03-2F6004		IN PLACERVILLE, AT THE INTERSECTION OF SPRING STREET AND ROUTE 50; ALSO AT THE INTERSECTION OF SPRING STREET AND COLOMA STREET. UPGRADE CURB RAMPS, SIDEWALK AND	ROBERT J. FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$879,989 \$574,881 \$218,575	09/04/15 09/23/15 09/22/16	69% 63%
HB71							
03-ED-49-20.2/20.4 03-2F4004		IN EL DORADO COUNTY ABOUT 4.7 MILES NORTH OF PLACERVILLE AT 2.5 MILE SOUTH OF JUNCTION ROUTE 153 WEST. INSTALL UNDERGROUND PIPES	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$254,630 \$259,390 \$0	03/30/16 05/02/16 07/29/16 08/11/16	100% 100% COMPLETED
HA42							
03-ED-50-36.7/0 03-0H1304		IN ED CO NEAR POLLOCK PINES ON ROUTE 50 AT BRIDAL VEIL FALLS DIR'S EMERGENCY F.A. CULVERT REPAIR	R A NEMETZ CONSTRUCTION CO., INC. P.O. BOX 5306 GALT, CA 95632	NANUGONDA, VEERA 3065 BLAIRS LANE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)218-4803	\$385,000 \$195,987 \$0	11/14/14 01/15/15 03/23/15	0% 51%
20.20 201130							
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$12,055,091 \$10,739,779 \$768,604	09/26/14 10/10/14 10/05/16	85% 86%
HA42 HA22 HB4N							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-89-13.8/18 03-1A8434 STP-P089-(112) --()		NEAR SOUTH LAKE TAHOE FROM CASCADE ROAD TO UPPER EMERALD BAY ROAD COLD PLAN AC/HMA CONCRETE/CULVERT	DON GARCIA EXCAVATING & PAVING, INC. P O BOX 7176 SOUTH LAKE TAHOE CA 96158	MONTPLAISIR, JARET 10960 WEST RIVER ST. STE 101A TRUCKEE, CA 96161 (530)682-5837	\$8,254,567 \$3,709,552 \$1,105,079	09/09/15 10/14/15 07/20/17	42% 45%
HA42 HA22 HB4N							
03-ED-193-10.1/10.1 03-2F7204 STP- () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-23.4/23.3 03-1H4804		IN EL DORADO COUNTY NEAR PLACERVILLE 2.0 MILES NORTH OF THE SOUTH FORK AMERICAL RIVER BRIDGE DIR'S EMERGENY F.A. REPLACE FAILED GABION WALL WITH SOLDIER PI	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	ALERTON, NATHAN P.O. BOX 2424 PLACERVILLE, CA 95667 (530)957-1110	\$1,985,000 \$1,163,914 \$0	01/30/16 05/11/16 08/15/16	0% 59%
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- () --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-GLE-5-24.8/28.6 03-0F3704 IMNH-P () 0 7097- ()		IN GLENN COUNTY NEAR ORLAND AT VARIOUS LOCATIONS FROM COUNTY ROAD 16 OVERCROSSING TO COUNTY ROAD 3 OVERCROSSING LOWER ROADWAY PROFILE TO IMPROVE	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)218-3679	\$4,726,051 \$4,640,199 \$384,378	12/02/15 12/17/15 11/01/16	62% 95%
HA42							
03-GLE-32-1.3/4.3 03-0G3804		IN GLENN COUNTY IN AND NEAR ORLAND FROM M1/2 TO 0.3 MILE WEST OF COUNTY RR. RHMA OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCT 1764 SKYWAY CHICO CA 95928	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$900,822 \$3,204 \$3,204	03/10/16 03/22/16 10/11/16	0% 0%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-20-25.8/32 03-4M4504		IN NEVADA COUNTY NEAR NEVADA CITY AT VARIOUS LOCATIONS FROM 2.5 MILES EAST OF SCOTTS FLAT ROAD TO 0.2 MILE EAST OF WASHINGTON ROAD CULVERT REHABILITATION	MICHEL'S CORPORATION DBA 1715 16TH STREET SE SALEM OR 97302	PUSTOV, MICHAEL 138 NEW MOHAWK RD, STE B NEVADA CITY, CA 95959 (916)208-9974	\$385,043 \$63,063 \$11,125	03/14/16 04/05/16 09/30/16	52% 16%
HM2C							
03-NEV-20-/0 03-0H9904 HSST-P000-(439) --()		IN NEVADA COUNTY ON ROUTE 20 FROM NEVADA COUNTY LINE TO PENN VALLEY ROAD AND IN PLACER COUNTY ON ROUTE 267 FROM CARNELIAN BAY AVENUE INSTALL CENTERLINE RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742		\$312,268 \$0 \$0	07/26/16 08/24/16	0% 0%
03-NEV-49-15.1/21.8 03-0G3304 STP-P049-(168) --()		IN NEVADA COUNTY IN AND NEAR NEVADA CITY FROM 0.1 MILE SOUTH OF COYOTE STREET TO OLD DOWNIEVILLE HIGHWAY AND FROM 0.1 MILE SOUTH OF RUBBERIZED HOT MIX ASPHALT - GAP	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 ST350 MCCLELLAN CA 95652	JOHNSON, JEFF 138 NEW MOHAWK RD., STE. B NEVADA CITY, CA 95959 (530)632-6714	\$2,245,425 \$2,172,390 \$0	03/10/16 03/22/16 07/29/16 08/04/16	100% 100% COMPLETED
03-PLA-65-4.8/12.5 03-4F0204 NHP-PO65-(103) --()		IN PLACER COUNTY FROM ROUTE 65/80 SEPARATION IN ROSEVILLE TO 0.3 MILE NORTH OF TWELVE BRIDGES DRIVE OVERCROSSING IN LINCOLN RHMA-O (OGFC) AND HMA-A OVERLAY	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	DELONG, ERIC 2520 WARREN DRIVE, STE. A ROCKLIN, CA 95677 (916)624-2932	\$6,607,499 \$5,808,044 \$0	12/16/15 01/07/16 08/12/16 08/29/16	100% 100%
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --()		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$23,465,962 \$23,020,138 \$613,601	01/28/14 02/21/14 08/26/16	85% 96%
HA21							
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-35.1/38 03-1F4004 NHIM-D -()0 4194- -()		IN PLACER COUNTY NEAR COLFAX FROM LONG RAVINE UP TO 0.4 MILES EAST OF MAGRA ROAD OVERCROSSING WIDENING EASTBOUND ROADWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661	CLARK, MARTIN 33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713 (530)218-4832	\$32,460,362 \$7,048,705 \$3,942,757	03/10/16 04/05/16 07/07/17	21% 22%
HB4N							
03-PLA-80-53.3/53.3 03-3F8104 STP-000C-(430) --()		IN EL DORADO, NEVADA, PLACER, SACRAMENTO AND YOLO COUNTIES AT VARIOUS COUNTIES/VARIOUS LOCATIONS REPAIR AND UPGRADE ROADSIDE WEATHER	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624		\$1,053,398 \$0 \$0	08/01/16 08/15/16	0% 0%
03-PLA-80-54.7/54.7 03-1H4904		IN PLACER COUNTY NEAR EMIGRANT GAP AT PUTTS LAKE UNDERCROSSING DIR'S EMERGNCEY F.A. REPLACE CROSS CULVERT	LORANG BROTHERS CONSTRUCTION, INC. 1175 S. AUBURN STREET COLFAX, CA 95713	ZINK, PHIL 33 DEPOT ST. P.O. 1807 COLFAX, CA 95713 (530)628-7747	\$295,000 \$152,995 \$0	02/11/16 04/20/16 03/01/16	88% 52%
20.20 201130							
03-PLA-89-9.0/12.5 03-0G4504 STP-P089-(117) --()		IN PLACER COUNTY NEAR TAHOE CITY FROM 0.5 MILE NORTH OF ROUTE 28 TO 0.1 MILE NORTH OF ALPINE MEADOWS ROAD COLD PLANE ASPHALT CONCRETE	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	JOHNSON, JEFF 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (916)632-6714	\$1,332,419 \$458,411 \$453,486	03/25/16 04/15/16 09/07/16	71% 34%
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$35,068,133 \$25,876,859 \$1,650,311	04/10/12 04/27/12 12/06/16	81% 75% SUSPENDED
HA23 SWPPP							
03-PLA-193-4.4/5.4 03-4E8604 HSST-P -(193) 2--() --()		NEAR LINCOLN FROM 0.1 MILE WEST TO 0.9 MILE EAST OF CLARK TUNNEL ROAD CURVE IMPROVEMENTS AND WIDENING	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN CA 95677 (916)624-2851	\$5,623,462 \$3,089,749 \$713,264	09/08/15 09/23/15 01/11/17	52% 55%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time Work Message
03-SAC-5-1.0/1 03-3F8304 STP-000C-(428) --()		IN NINE COUNTIES (BUTTE, COLUSA, EL DORADO, NEVADA, PLACER, SACRAMENTO, SUTTER, YUBA AND YOLO) AND ON ELEVEN ROUTES (5,28,32,50,51	MAY-HAN ELECTRIC INC., DBA M & M ELECTRIC 1600 AUBURN BLVD SACRAMENTO CA 95815		\$2,598,010 \$0 \$0	03/25/16 04/25/16	0% 0%
03-SAC-5-18.7/18.7 03-2F4604		IN SACRAMENTO COUNTY IN SACRAMENTO AT 43RD AVENUE UNDERCROSSING MODIFY, UPGRADE SIGNALS	ST FRANCIS ELECTRIC 1001 CARDEN STREET SAN LEANDRO CA 94577	CHANDER, RAKESH 3855 N.FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)263-4919	\$380,880 \$0 \$0	04/19/16 05/05/16 10/12/16	0% 0%
03-SAC-5-20.0/25 03-3F1704 NH-000C-(392) --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ROADSIDE PAVEMENT AND SAFE ACCESS	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260 SACRAMENTO CA 95826	SCOTT, JEFF 3855 N. FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916)263-4931	\$2,757,024 \$2,370,382 \$316,412	07/16/15 08/04/15 08/25/16	96% 92%
HB1 03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	SACRAMENTO ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,209,752 \$778,016 \$0	12/12/14 12/31/14 07/22/16 08/01/16	100% 100% COMPLETED
HA42 03-SAC-5-23.3/23.3 03-3F04A4		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	MYERS AND SONS CONSTRUCTION 4600 NORTHGATE BLVD #100 SACRAMENTO, CA 95834	BRENT BULLARD 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,640,000 \$900,000 \$0	05/10/16 05/10/16 07/22/16 08/01/16	100% 100% COMPLETED
20.202011 30 03-SAC-5-/0 03-0G0404		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECKS	TRUEDELLE CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	EISSA, HANI 3855 N. FREEWAY BLVD. SACRAMENTO, CA 95834 (916)416-7513	\$832,780 \$491,351 \$228,527	03/25/16 04/12/16 09/12/16	53% 59%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-/0 03-2F5404		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ADD/RELOCATE/REPLACE FRWY LIGHTING	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	KAMAL, BALBIR 3855 N.FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95747 (916)263-4920	\$507,688 \$161,676 \$161,676	04/05/16 04/15/16 09/26/16	50% 32%
03-SAC-50-2.3/16.8 03-4F1304 HSNH-000 -(389) --()		IN THE CITY AND COUNTY AT VARIOUS LOCATIONS ON ROUTES 5, 50, AND 80. ALSO IN BUTTE COUNTY ON ROUTE 191 PLACE HIGH FRICTION SURFACE	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	LEE, SUSHMA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,364,806 \$964,665 \$0	03/02/15 03/26/15	100% 80%
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2932	\$5,432,971 \$5,273,823 \$92,667	10/31/14 11/24/14 09/19/16	78% 96%
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							
03-SAC-51-4.2/4.2 03-4F9804 HSNH-G -()P 1030- -()		IN SACRAMENTO COUNTY IN SACRAMENTO FROM ARDEN WAY RAMP UNDERCROSSING TO 0.3 MILE WEST OF EL CAMINO AVENUE CONSTRUCT CONCRETE MEDIAN BARRIER	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503		\$841,393 \$0 \$0	07/26/16 08/15/16	0% 0%
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- -()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES PAVING & GRADING, INC. P.O. BOX 6227 CONCORD, CA 94524	OKPALA, MESHACK 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)718-8051	\$101,721,685 \$92,570,521 \$985,366	07/29/11 08/24/11 12/13/16	72% 92%
HB5	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-6.8/6.9 03-3F6404 NHP-P099-(589) --()		NEAR ELK GROVE 0.1 MILE TO 0.2 MILE NEAR ELK GROVE 0.1 MILE TO 0.2 MILE SOUTH OF BADGER CREEK BRIDGE REPLACE AND LENGTHEN CONCRETE,	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD SACRAMENTO CA 95826	TECLE, DANIEL 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)372-0172	\$1,366,940 \$1,203,364 \$0	11/10/15 12/02/15 08/11/16 08/15/16	100% 100% COMPLETED
03-SAC-99-20.1/20.2 03-1H4504		IN SACRAMENTO COUNTY ON ROUTE 99 0.57 MILE NORTH OF FLORIN ROAD OVERCROSSING DIR'S EMERGENCY F.A. REPLACE FENCE	VIKING CONSTRUCTION COMPANY, INC. P.O. BOX 1508 RANCHO CORDOVA, CA 95741	SCOTT, JEFF 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$885,000 \$0 \$0	02/02/16 05/09/16	0% 0%
20.20 201130							
03-SAC-160-7.0/0 03-3F3404 BHNH-P160-(024)E --()		NEAR ISLETON AT THREE MILE SLOUGH BRIDGE 24-121 PAINT ENTIRE BRIDGE	FD THOMAS, INC 217 BATEMAN DR CENTRAL POINT OR 97502	TECLE, DANIEL 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)919-4252	\$9,406,722 \$8,972,387 \$161,896	06/17/15 07/13/15 08/26/16	98% 95%
HA21							
03-SAC-999-/0 03-4F7104 NHP-000C-(413) --()		IN EL DORADO, PLACER, SACRAMENTO IN EL DORADO, PLACER, SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS REPLACE SIGN PANELS AND UPGRADE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	TECLE, DANIEL 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)919-4252	\$2,530,412 \$1,013,864 \$724,853	01/12/16 02/02/16 09/15/16	67% 40%
03-SIE-49-3.1/3.1 03-1H6704		IN SIERRA COUNTY ABOUT 7 MILES NORTH OF CAMPTONVILLE AND 0.6 MILE SOUTH OF THE NORTH FORK YUBA RIVER BRIDGE DIR'S EMERGENCY L.B. CONSTRUCT A SOLDIER PILE RETAINING WALL	MYERS & SONS CONSTRUCTION, L.P. 4600 NORTHGATE BLVD, SUITE100 SACRAMENTO, CA 95834	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$1,585,000 \$0 \$0	05/13/16 06/28/16	0% 0%
20.20 201130							
03-SIE-89-19.9/29.6 03-0G1004		NEAR SATTLEY FROM WEST JUNCTION ROUTE 49 TO PLUMAS COUNTY LINE REPLACE AC SURFACING	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$1,097,236 \$1,126,479 \$0	10/20/15 11/02/15 07/28/16 08/02/16	100% 100% COMPLETED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SIE-89-/2.3 03-1F2604 HSST-P -()P 9113- -()		IN SIERRA COUNTY NEAR SIERRAVILLE FROM 0.8 MILE NORTH OF NEVADA COUNTY LINE TO 1.4 MILES NORTH OF NEVADA COUNTY LINE CONSTRUCT CONCRETE BOX CULVERT	MEYERS EARTHWORK INC. P.O. BOX 493730 REDDING CA 96049	CROSBY, TIM 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)320-6460	\$1,667,395 \$1,516,155 \$144,018	01/12/16 02/11/16 09/07/16	78% 91%
HB1							
03-SUT-113-6.6/6.7 03-1H6604		IN SUTTER COUNTY NEAR ROBBINS AT VARNEY ROAD. DIR'S EMERGENCY F.A. REMOVE AND REPLACE CULVERT UNDER SINKHOLE	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95853	KNUDSON, CAMERON 379 COLUSA AVE. YUBA CITY, CA 95991 (530)628-3842	\$485,000 \$0 \$0	04/29/16 06/29/16	0% 0%
20.20 201130							
03-VAR-51-4.1/4.1 03-0H9504		IN NEVADA, SACRAMENTO, AND PLACER COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. DIR'S 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95690	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,601,000 \$172,544 \$0	08/17/15 10/26/15 06/30/16	0% 11%
20.20 201130							
03-VAR-70-16.1/16.1 03-1H2104		IN BUTTE AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL RECLAIMED WATER SERVICE HYDRANT	CLEARWATER CONSTRUCTION SERVICES, INC. DBA CLEARWATER LANDSCAPE SERVICES 3908 PLACITAS DRIVE CAMERON PARK, CA 95682	SAGER, JANET 3855 N. FREEWAY BLVD. STE 210 SACRAMENTO, CA 95834 (916)825-2272	\$271,000 \$167,726 \$15,472	09/01/15 12/10/15 12/18/16	0% 62%
20.20 201130							
03-VAR-99-29.7/29.7 03-0H6204		IN BUTTE, NEVADA, SUTTER AND YUBA COUNTIES ON STATE ROUTES 20 AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,705,000 \$207,380 \$0	06/05/15 08/07/15 09/30/16	0% 12%
20.20 201130							
03-VAR--/0 03-0G0304 STP-000C-(404) --()		IN EL DORADO AND PLACER COUNTIES AT VARIOUS LOCATIONS (FED SPES NUMBER 00PE015) BRIDGE DECK REHABILITATION WORK AT	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE (530)218-4803	\$2,673,800 \$1,259,183 \$446,667	02/10/16 03/03/16 12/09/16	51% 47%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-0H6004		IN BUTTE, NEVADA, AND SACRAMENTO COUNTIES ON ROUTES 20,50, AND 99 AT VARIOUS LOCATIONS INSTALL SMALLER HORSEPOWER PUMPS DIR'S EMERGENCY L.B.	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMANETO, CA 95834 (916)825-2272	\$1,265,000 \$794,049 \$0	06/05/15 08/21/15 09/30/16	0% 63%
20.20 201130							
03-VAR--/0 03-4F2704 HSNH-000C-(393) --()		IN GLENN AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS INSTALL AND/OR MODIFY SIGNALS AND	STUDEBAKER BROWN ELECTRIC, INC 6643 32ND STREET NORTH HIGHLANDS CA 95660	INCDIAZ, PEDRO 3855 NORTH FREEWAY BLVD, ST120 SACRAMENTO, CA 95834 (530)682-5440	\$208,101 \$131,949 \$16,988	06/02/15 06/25/15 10/28/16	60% 66% SUSPENDED
03-VAR--/0 03-0H5904		IN SACRAMENTO AND PLACER COUNTIES ON ROUTES 50, 80, AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION.INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$830,000 \$289,772 \$0	06/05/15 08/07/15 08/31/16	0% 35%
20.20 201130							
03-YOL-5-/0 03-0G0504 NHP-000C-(403) --()		IN YOLO COUNTY AT VARIOUS LOCATIONS PLACE BRIDGE DECK PREVENTATIVE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	GHASSEMI, MOHSEN 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)263-5648	\$2,454,662 \$2,070,456 \$23,537	09/25/15 10/14/15 11/18/16	41% 89%
03-YOL-16-23.2/23.5 03-0C4714 HSST-P -()P 6039- -()		IN YOLO COUNTY NEAR CAPAY, FROM 0.3 MILE WEST OF COUNTY ROAD 82B TO COUNTY ROAD 82B. SHOULDER WIDENING AND CURVE	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	CHOY, WING 3951 PERFORMANCE DR., STE E SACRAMENTO, CA 95838 (530)682-6814	\$1,219,617 \$84,550 \$84,550	06/02/16 06/23/16 09/26/16	29% 7%
HBI							
03-YOL-80-/0 03-0H7304 HSST-000C-(437) --()		IN YOLO COUNTY ON ROUTES 16 AND 80 AT VARIOUS LOCATIONS; ALSO, IN COLUSA AND SUTTER COUNTIES ON ROUTE 20 AT VARIOUS LOCATIONS. INSTALL GROUND-IN CENTERLINE AND	LINEAR OPTIONS, INC. 792 DURHAM DAYTON HWY. DURHAM CA 95938		\$238,585 \$0 \$0	07/26/16 08/16/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-65-/4.8 03-4F0404 STP-P065-(102) --()		IN AND NEAR WHEATLAND FROM THE BEAR RIVER BRIDGE 19-0013 TO 0.3 MILE NORTH OF SOUTH BEALE ROAD HMA OVERLAY	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	TRI, PRESTON 3951 PERFORMANCE DR., STE. E SACRAMENTO, CA 95838 (916)416-5572	\$3,438,488 \$3,090,405 \$43,280	09/10/15 10/06/15 09/02/16	89% 90%
03-YUB-70-3.9/3.9 03-0G0204		IN BUTTE, COLUSA AND YUBA COUNTIES AT VARIOUS LOCATIONS REPAIR AND RESURFACE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	THURMAN, ANTHONY 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3791	\$308,293 \$273,404 \$0	02/12/16 02/25/16 08/05/16	81% 85%

Totals: Authorized Final Amt: \$326,194,713 Completed to Date: \$231,896,625 Work This Month: \$17,301,406

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-0-/0 04-2G5014 HSNH-PG -()X 1595- E -()		IN ALAMEDA COUNTY, ON VARIOUS ROUTES AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	MIDSTATE BARRIER, INC. 3291 SOUTH HWY 99 STOCKTON CA 95213	ROBERT LE 25100 SANTA CLARA STREET HAYWARD, CA 94542 (408)595-4007	\$4,327,222 \$3,726,513 \$51,402	11/03/15 11/16/15 08/26/16 08/25/16	96% 85%
04-ALA-13-4.3/9.6 04-1J1904 NHP-P013-(027)E --()		IN ALA COUNTY IN OAKLAND FROM RTE 13/580 SEPARATION TO RTE 13/24 SEPARATION. RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94808 (510)231-7119	\$4,112,578 \$3,819,945 \$6,342	09/28/15 10/14/15 08/31/16	100% 93%
04-ALA-13-4.9/4.9 04-1SS414 NHP-P013-(026)E --()		IN ALAMEDA IN OAKLAND AT 0.1 MILE SOUTH OF CARSON STREET UNDERCROSSING SOLDIER PILE RETAINING WALL WITH	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	JASON TRINH 3401 REGATTA BLVD RICHMOND, CA 94504 (510)774-6007	\$1,691,153 \$1,662,274 \$160,863	10/26/15 11/05/15 09/09/16	84% 95%
04-ALA-13-5.3/13.9 04-1J3504		IN ALAMEDA COUNTY AT VARIOUS TREAT BRIDGE DECK WITH METHACRYLATE TREAT BRIDGE DECK WITH METHACRYLATE	TRUESDELL CORPORATION OF CALIFORNIA 1310 W. 23RD STREET TEMPE AZ 85282		\$1,028,028 \$0 \$0	06/13/16 07/05/16	0% 0%
HM 04-ALA-13-8.3/8.3 04-1SS024 STP-P013-(033)E --()		IN ALAMEDA COUNTY IN OAKLAND NEAR MORAGA AVENUE NORTHBOUND ON-RAMP CONSTRUCT TIE-BACK RETAINING WALL.	RGW CONSTRUCTION, INC. 550 GREENVILLE RD LIVERMORE CA 94550	TRINH, JASON 3401 REGATTA BLVD RICHMOND CA 94804 (510)774-6007	\$3,400,112 \$1,775,095 \$300,509	03/14/16 04/05/16 12/01/16	53% 52%
HA23 04-ALA-13-8.8/0 04-2G8304 STP- ER-()1 1 00-4E -()		IN ALAMEDA COUNTY, IN OAKLAND, ON ROUTE 13 NEAR BROADWAY TERRACE REPAIR SLOPE SLIDE WITH SOLDIER	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	TRINH, JASON 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6007	\$1,326,587 \$1,291,421 \$83,952	11/20/15 12/17/15 09/01/16	95% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-/0 04-1K4804		IN ALAMEDA AND CONTRA COSTA COUNTIES, AT VARIOUS LOCATIONS ALONG VARIOUS ROUTES REMOVE AND DISPOSE OF TREES	BAY AREA TREE SPECIALISTS 541 W. CAPITOL EXPWY #287 SAN JOSE, CA 95136	DAVID BARTEL 3401 REGATTA BLVD RICHMEND, CA 94804 (510)385-6755	\$695,000 \$0 \$0	06/17/16 06/17/16	0% 0%
20.20.201 130							
04-ALA-13-/0 04-2J1404 NHP-X001-(599)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	BC TRAFFIC SPECIALIST BC TENTALS INC. DBA 638 W SOUTHERN AVE ORANGE CA 92865	BEHNIWAL, NACHHATAR (NEIL) 25100 SANTA CLARA STREET HAYWARD, CA 94545 (510)867-6032	\$3,157,254 \$709,639 \$277,449	02/24/16 03/16/16 05/12/17	28% 22%
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$2,291,280 \$1,723,769 \$3,640	08/06/14 08/21/14 03/14/19	0% 0% PLANT EST SATIS
04-ALA-24-5.9/6.2 04-0J4004		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004	\$2,585,000 \$2,531,397 \$0	01/13/14 01/13/14 09/30/16	100% 98% OVER RUN
20.20.201 130							
04-ALA-24-/0 04-4H8304 BHNH-P -()X 1603- E -()		IN ALAMEDA COUNY AT VARIOUS LOCATIONS ON ROUTES 24,580,680,880, AND 980 BRIDGE REPAIR WORK	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$2,962,035 \$1,003,167 \$238,442	10/15/15 11/04/15 10/27/16	69% 34%
HM							
04-ALA-80-1.7/2.2 04-014074		SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617	GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$865,655 \$760,071 \$1,890	12/19/12 02/13/13 09/09/16	0% 0% PLANT EST SATIS
HA12	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.8/0 04-014104		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANCISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION, INC. PO BOX 1309 . MARTINEZ, CA 94553	HALALI, BEHZAD 171 BURMA ROAD, BLDG #3 OAKLAND, CA 94607 (510)867-6107	\$15,031,011 \$13,941,083 \$223,660	07/29/14 08/19/14 07/29/16	52% 93%
HA12							
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551	GOLDGRUBER, RONALD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-7004	\$6,185,492 \$6,191,809 \$3,190	05/31/12 06/27/12 10/04/16	0% 0% PLANT EST SATIS
HA42	SWPPP						
04-ALA-80-6.2/6.5 04-4A8204		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	\$305,915 \$287,549 \$700	09/19/14 10/02/14 02/05/18	53% 100%
HA22							
04-ALA-84-10.5/10.5 04-0J9404		IN ALAMEDA COUNTY IN FREMONT MAINTENENCE STATION NO. 5706 AT 245 MOWRY AVENUE CONSTRUCT VEHICLE RINSE STATION	MCGUIRE AND HESTER 9009 RAILROAD AVENUE OAKLAND CA 94603	HARPAL CHAHAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$573,184 \$567,704 \$18,585	12/23/15 01/07/16 08/23/16	99% 99%
HM5							
04-ALA-84-10.8/18 04-2A3314 NHSN-HP -()P 4043-E -()		IN ALAMEDA COUNTY FROM ROUTE 238 IN FREMONT TO ROUTE 680 IN SUNOL CONSTRUCT MINOR SAFETY IMPROVEMENTS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	MOGHADAM SIAVOSH 5675 - B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8168	\$1,451,215 \$1,312,998 \$1,125,149	05/11/16 06/02/16 08/20/16	95% 90%
HB4							
04-ALA-84-18.0/22.9 04-1J2504 NHP-P084-(045)E --()		IN ALAMEDA COUNTY NEAR LIVERMORE FROM ROUTE 680/84 SEPARATION TO 0.1 MILE SOUTH OF RUBY HILL DRIVE ASPHALT CONCRETE RESURFACING	BAY CITIES PAVING & GRADING, INC. PO BOX NO. 6227 CONCORD, CA 94520	GREWAL, SATINDER 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)224-6040	\$2,095,265 \$82,453 \$82,453	06/03/16 06/23/16 10/07/16	32% 4%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-22.9/25.7 04-297624 STP-P084-(042)E --() HB4C		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE AND PLEASANTON FROM .1 MILE SO TH OF RUBY HILL DRIVE TO 0.6 MILE NORTH OF CONCANNON BLVD. EXPRESSWAY WIDENING - SEGMENT 2 SOU	DESILVA GATES CONSTRUCTION GERHARDS 11555 DUBLIN BLVD DUBLIN CA 94568-2909	PATPARDO, ROMMEL 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)715-7920	\$35,268,817 \$6,381,411 \$1,298,434	09/30/15 10/20/15 04/20/16	14% 18%
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --() HM2E		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING ANG IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$626,818 \$583,152 \$1,734	10/09/14 10/22/14 05/03/18	0% 0% PLANT EST SATIS
04-ALA-92-6.3/6.8 04-2G3614 HB32		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARA TION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	\$1,300,086 \$1,225,427 \$2,030	05/20/13 06/13/13 04/14/17	0% 0% PLANT EST SATIS
04-ALA-260-.8/2 04-4A4804 NHP-P260-(005)E --() HA21		IN ALAMEDA COUNTY, ROUTE 260 IN AND NEAR ALAMEDA AND OAKLAND FROM 0.1 MILE WEST OF POSEY AND WEBSTER ST T UBES TO 0.1 MILE EAST OF REPAIR HANDRAIL AND SIDEWALK ALONG	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	RUZIC, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)714-7056	\$8,259,337 \$7,516,085 \$896,756	10/20/15 11/02/15 10/19/16	74% 91%
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --() HB4N SWPPP		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA GATES CONSTRUCTION MATHEW P. MASCARO 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$42,658,336 \$41,604,132 \$0	06/18/12 07/16/12 08/09/16	100% 96% OVER RUN
04-ALA-580-4.9/5 04-1SS034 NHPI-580 -()1 064- E -() HA23		IN ALAMEDA COUNTY, ON WESTBOUND OF ROUTE 580. AT PM 5.0 CONSTRUCT SOLDIER PILE WALL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	DIKE, EDDIE 5675 B. GIBRALTAR DRIVE LIVERMORE, CA 94588 (925)250-5611	\$6,976,811 \$5,439,057 \$869,611	12/18/15 01/14/16 10/19/16	63% 77%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --()		IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 5675B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3504	\$71,383,610 \$72,480,244 \$74,212	11/20/12 12/20/12 08/30/16	100% 100% OVER RUN
HB5	SWPPP						
04-ALA-580-19.4/46 04-2G5214 HSNH-PIG -(001) 3E--() --() HC153		IN ALAMEDA COUNTY UPGRADE TRANSITION RAILING	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$3,082,222 \$2,337,684 \$402,391	09/30/15 10/15/15 08/26/16	95% 75%
04-ALA-580-30.5/30.5 04-0K7604		NEAR SAN LEANDRO, AT RTE. 238, SEPARATION (BR. NO. 33-0214L) DIRECTOR'S ORDER EMERGENCY F.A. REPAIR JOINT SEAL ASSEMBLIES	VALENTINE CORPORATION . . . 111 PELICAN WAY, SAN RAFAEL, CA 94901	HARPAL CHAHAL 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)867-6091	\$1,183,000 \$1,126,190 \$0	10/15/15 10/15/15 08/17/16 08/18/16	100% 100% OVER RUN
20.20.201 130							
04-ALA-580-32.4/32.5 04-2G8604 NHPI- 580-(059)E --()		IN ALAMEDA COUNTY, IN SAN LEANDRO AT THE BENEDICT DRIVE OFFRAMP ON ROUTE 580 CONSTRUCT RETAINING WALL/PLANTING	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,730,611 \$1,674,000 \$0	08/31/15 09/18/15 08/16/16	42% 94%
HA23							
04-ALA-580-32.9/46.5 04-3G7104 NHPI-X001-(592)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688	BEHNIWAL, NCHHATAR (NEIL) 25100 SANTA CLARA STREET HAYWARD, CA 94545 (510)867-6032	\$964,468 \$863,693 \$0	08/24/15 09/11/15 08/05/16 08/18/16	100% 100% OVER RUN
HB4N							
04-ALA-580-41.2/47 04-4H2214 NHPI-X001-(588)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE EAST OF BOSTON AVENUE OVERCROSSING TO 0.2 MILE WEST OF JCT RTE 80 HMA OVERLAY, PCC SLAB, GUARDRAIL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$13,372,332 \$13,009,406 \$0	02/18/15 03/10/15 08/08/16 08/09/16	100% 100% COMPLETED
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-46.0/46.8 04-1A6724 NHPI-580 -()1 065- E -()		IN ALAMEDA COUNTY IN OAKLAND AT ROUTE 80/580/880 SEPARATION CLEAN AND PAINT STRUCTURAL STEEL	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6035	\$13,182,808 \$2,583,520 \$923,905	12/14/15 12/22/15 12/29/17	25% 20%
HA21							
04-ALA-680-12.0/16 04-3J4604		IN ALAMEDA COUNTY AT SUNOL AND IN PLEASANTON FROM 0.1 MILE NORTH OF EAST JUNCTION ROUTE 84 TO LAGUNA CREEK LANE UNDERCROSSING SLAB REPLACEMENT	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	ALEMAYEHU, WONDWOSEN 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$813,216 \$748,570 \$748,570	05/05/16 05/24/16 08/25/16	91% 92%
04-ALA-880-2.9/27.3 04-2J0704 HSNH-PI -()8 1- 07-(E) --()		IN ALAMEDA COUNTY, IN FREMONT, UNION CITY, HAYWARD, SAN LEANDRO, AND OAKLAND, FROM 0.4 MILES SOUTH OF FREMONT BOULEVARD OVERCROSSI INSTALL MEDIAN CONCRETE BARRIER	BAY CITIES PAVING & GRADING, INC. DAVID NOTT 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	SINGH, BAHADUR 25100 SANTA CLARA ST. HAYWARD, CA 94544 (510)670-7831	\$50,276,889 \$11,320,790 \$2,807,623	03/15/16 03/29/16 10/29/16	16% 23%
04-ALA-880-8.5/8.5 04-0J3504		IN ALAMEDA COUNTY IN FREMONT NEAR THORNTON AVENUE AT EAST NEWARK UNDERPASS INSTALL ROCK SLOPE PROTECTION	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE # 13 BREA CA 92821	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6031	\$231,822 \$224,322 \$0	03/08/16 03/16/16 08/01/16	73% 100%
04-ALA-880-18.4/18.4 04-172454 IM- -() --()		IN HAYWARD, 1.7 MILES NORTHEAST OF A STREET UNDERCROSSING AND ROCKAWAY LANE ENVIRONMENTAL MITIGATION (SITE 1)	JOHN SEMSEN LANDSCAPING COMPANY 21161 LYONS BALD MT RD SONORA CA 95370	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	\$476,766 \$356,101 \$49,005	12/16/15 01/26/16 08/22/19	10% 72%
04-ALA-880-28.2/28.2 04-1J5804		IN ALAMEDA COUNTY IN OAHLAND AT FRUITVALE AVENUE OVERHEAD SPOT BLAST CLEAN AND PAINT STEEL	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534		\$3,387,212 \$0 \$0	06/09/16 06/23/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --()		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ____ MODIFY INTERCHANGE AND CONSTRUCT	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$57,242,285 \$25,029,017 \$1,573,507	04/30/14 05/13/14 09/12/18	37% 44%
HB4N							
04-ALA-880-28.9/29 04-0K9104		23RD AVENUE OVER CROSSING BRIDGES REMOVE BRIDGE RAILING AND FENCING, PLACE TEMPORARY K-RAIL, PLACE FENCING ALONG RIGHT EDGE-OF-DEC REMOVE BRIDGE RAILING, PLACE FENCING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD, LIVERMORE, CA 94542	JOY CHEUNG 25100 SANTA CLARA STREET, HAYWARD, CA 94542 (408)591-5122	\$565,000 \$574,054 \$0	10/27/15 10/28/15 08/30/16	100% 99%
20.20.201 130							
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	0.4 MILE 8638 PATTERSON PASS RD LIVERMORE, CA 94551	GALLAGHER & BURK INC 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	\$1,627,891 \$1,549,921 \$2,700	09/12/14 10/08/14 03/13/18	44% 100%
HA22							
04-ALA-980-.3/1.7 04-4J6104 NHPI-0980-(005) --()		IN ALAMEDA COUNTY IN OAKLAND ON RTE 980 0.2 MILES WEST OF 11TH STREET OVERCROSSING TO 30TH STREET UNDERCROSSING COLD PLANE AC PAVMT/RHMA OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG. B #400 CONCORD CA 94520		\$2,389,081 \$0 \$0	06/23/16 07/18/16	0% 0%
04-ALA-980-1.1/1.1 04-0J7804		REPLACE FIRE LIFE SYSTEM AND BUILDING MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND. REPLACE FIRE LIFE/BUILDING MANAGEMENT SYS	HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693	KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887	\$7,272,905 \$7,270,431 \$0	11/07/13 11/07/13 06/29/16	100% 100% OVER RUN
SHOPP 353							
04-CC-4-8.0/25 04-152724 CML-6204-(114) --()		IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B#400 CONCORD CA 94520	SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923	\$11,853,654 \$11,252,949 \$69,935	08/12/14 09/02/14 11/02/16	100% 97% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-11.0/0 04-286804 NHP-000C-(406)E --()		COUNTIES ON VARIOUS ROUTES AND LOCATIONS. WEIGH IN MOTION	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	AMIR HATEFI 2727 SYSTRON DR. SUITE 150 CONCORD, CA 94518 (925)602-9011	\$1,863,142 \$1,723,078 \$0	10/13/15 10/23/15 12/30/16	100% 92%
HA42							
04-CC-4-22.8/23.8 04-0K8704		INSTALL & RETROFIT IRRIGATION SYSTEM FOR CONNECTION TO RECYCLED WATER SYPLY AT RAILROAD AV. INTERCHANGE IN PITTSBURG EMERGENCY DROUGHT MITIGATION CONTRACT	SUAREZ & MONOZ CONSTRUCTION INC 20975 CABOT BLVD HAYWARD, CA 94545	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$695,000 \$616,598 \$0	10/27/15 02/10/16 09/30/16	100% 89% OVER RUN
20.20.201 130							
04-CC-4-27.5/29 04-1G9404		IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	CALE SHERMAN BAY CITIES PAVINGHATIFI, AMIR & GRADING, INC. 1450 CIVIC CT., BLDG B STE400 CONCORD, CA 94520	2727 SYSTRON DRIVE, STE 150 CONCORD, CA 945189 (510)867-6034	\$56,438,260 \$54,757,328 \$127,059	05/25/12 07/03/12 09/30/16	100% 97%
HB4C	SWPPP						
04-CC-4-/0 04-2J1504 NHP-X013-(029)E --()		IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	REZAEI, ASGHAR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	\$2,523,200 \$0 \$0	01/28/16 02/18/16 05/31/17	0% 0%
04-CC-24-5.2/5.6 04-3G1604 NHP-P024-(033)E --()		IN CONTRA COSTA COUNTY, IN LAFAYETTE ON EASTBOUND ROUTE 24 NEAR HAPPY VALLEY ROAD UNDERCROSSING MULTI-TIERED SLOPE STRESSING SYSTEM	RGW CONSTRUCTION, INC. KOREY MARR, PM 550 GREENVILLE ROAD LIVERMORE, CA 94550	HATEFI, AMIR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)867-6034	\$3,516,228 \$3,539,943 \$850	12/12/14 01/15/15 12/30/17	34% 99%
HA4							
04-CC-80-.2/8.5 04-2K0504		IN CC COUNTY, IN RICHMOND AND PINOLE, O. C. JONES AND SONS INC. FROM CENTRAL AVE. TO BARRETT AVE, AND AT PINOLE VALLEY ROAD RESURFACE BRIDGE DECKS	1520 FOURTH STREET, BERKLEY, CA 94710	JOLIE SCHNEIDER 2727 SYSTRON DRIVE, SUITE 150, CONCORD, CA 94509 (925)602-9402	\$3,895,000 \$0 \$0	05/31/16 05/31/16	0% 0%
20.80,315 000							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-80-13.4/14.1 04-3G4034		IN CONTRA COSTA AND SOLANO COUNTIES ON THE CARQUINEZ BRIDGE (1958) REPLACE JOINT SEALS AND DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	CASSAUNDR A LOGRASSO 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94521 (925)602-9087	\$6,879,346 \$5,915,560 \$376,419	01/05/16 01/29/16 09/30/16	95% 88%
HA21							
04-CC-80-/0 04-2G4414 HSNH-PIG -()P 3028- E -()		IN CONTRA COSTA COUNTY, ON ROUTES 80 AND 580 AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	MIDSTATE BARRIER, INC. 329 SOUTH HWY 99 STOCKTON, CA 95213	MIAN ARSHAD 2727 SYSTRON DR., SUITE 150 CONCORD, CA 94518 (925)602-9021	\$1,369,272 \$1,298,682 \$0	12/11/15 01/07/16 08/02/16 08/02/16	100% 100% COMPLETED
04-CC-580-6.1/7.8 04-3G4574		IN CONTRA COSTA, MARIN, AND SAN FRANCISCO COUNTIES ON THE SAN FRANCISCO-OAKLAND BAY BRIDGE AND RICHMOND -SAN RAFAEL BRIDGE REPLACE JOINT SEALS AND RELATED	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD,SUITE 100 SACRAMENTO CA 95834	RONALD GOLDGRUBER 3401 REGATTA BLVD RICHMOND CA 94804 (510)385-7004	\$4,251,237 \$3,805,740 \$338,316	10/21/15 11/16/15 09/20/16	78% 88%
HA21							
04-CC-580-6.3/7.7 04-3G4844		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534	GOLDGRUBER, RONALD 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372	\$28,877,671 \$27,294,028 \$9,702,124	04/10/14 05/05/14 05/01/17	73% 94%
04-CC-680-10.4/0 04-1SS474 NHPI-680 -()1 067- E -()		NEAR DANVILLE, AT 0.1 MILE SOUTH OF STONE VALLEY ROAD REMOVE SLIDE INSTALL RSP	RGW CONSTRUCTION, INC. 550 GREENVILLE RD LIVERMORE CA 94550	SINGH, RANJEET 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)385-6886	\$2,593,256 \$2,580,035 \$0	01/05/16 01/22/16 07/19/16 08/18/16	100% 100% COMPLETED
04-CC-680-22.2/23.9 04-2G4524 HSNH-PIG -()6 1- 07-(E) --(HM3J		IN CONTRA COSTA COUNTY ON ROUTE 680 AT VARIOUS LOCATIONS BETWEEN EAST MARTINEZ UNDERPASS AND 0.2 MILE SOUTH OF MARIN VISTA AVENUE CONCRETE BARRIER TRANSITIONS/MGS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024		\$244,444 \$0 \$0	03/04/16 03/22/16	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-680-22.7/24.8 04-3A8704 NHPI-6801-(071)E --()		NEAR MARINA VISTA, REHABILITATE MOCOCO OH BRIDGE AND SB MOCOCO OFF- RAMP. BRIDGE REHABILITATION	GOLDEN STATE BRIDGE INC 3701 MALLARD DR. BENICIA CA 94510	MONICA SEGOBIA 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9024	\$13,948,950 \$13,883,321 \$6,597	04/16/14 04/30/14 01/01/17	0% 0% PLANT EST SATIS
HA21							
04-CC-680-/0 04-2G4514 HSNH- PG -()X 3030- E -()		IN CONTRA COSTA COUNTY ON ROUTES 160, 242 AND 680 AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	DREAMBUILDER CONSTRUCTION CORP. 1324 E. LAWSON LN. PLACENTIA, CA 92870	MIAN ARSHAD 2727 SYSTRON DR., SUITE 150 CONCORD, CA 94518 (925)602-9021	\$2,464,337 \$1,464,309 \$458,783	11/24/15 12/18/15 03/01/17	44% 59%
04-LAK-29-/25.8 04-2K2504		IN LAKE, MARIN, NAPA, SOLONO, AND SONOMA COUNTIES, AT VARIOUS LOCATIONS REMOVE AND DISPOSE OF TREES	THE PROFESSIONAL TREE CARE CO 2828 8TH STREET BERKELEY, CA 94710	JOHN HOLLIS 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$3,275,000 \$0 \$0	06/20/16 06/20/16 12/30/16	0% 0%
20.20.201 130							
04-MRN-1-10.9/0 04-4S2204 STP-P001-(589)E --()		IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF NORTH PANORAMIC HIGHWAY CONSTRUCT RETAINING WALL/ROAD	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	STEVE RUSSELL 756 W FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$1,721,874 \$1,511,732 \$466,522	08/05/15 08/19/15 02/19/20	8% 87%
HA23							
04-MRN-1-13.1/15 04-1J8404		IN MARIN COUNTY ON ROUTE 1 FROM 0.2 MILE NORTH OF CALLE DEL ARROYO TO 1.0 MILE SOUTH OF AUDOBON CANYON RANCH. AC RESURFACING	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$809,020 \$723,245 \$0	05/07/15 06/08/15 08/29/16	98% 89%
04-MRN-1-17.0/19 04-3E3404		IN MARIN COUNTY, NEAR BOLINAS, FROM 0.1 MILE SOUTH OF BOLINAS FAIRFAX ROAD TO 1.5 MILES NORTH OF HORSESHOE HILL ROAD PLACE RUBBERIZED HMA (GAP GRADED)	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$894,298 \$376,187 \$117,869	05/12/15 06/08/15 08/29/16	73% 42%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-22.8/28.5 04-3J4704		IN MARIN COUNTY OLEMA CK BRIDGE TO LAGUNITAS CK BRIDGE AND NEAR TOMALES P.O. BOX 639 FR 0.4 MI NORTH OF 2ND STREET TO SONOMA CO. COLD PLANE AC PAVEMENT & PLACE HMA	ARGONAUT CONSTRUCTORS	STEVE RUSSELL 756 W FRANCISCO BLVD SAN RAFAEL CA 94901 (510)774-6297	\$933,181 \$40,456 \$40,456	06/09/16 06/23/16 09/26/16	38% 4%
04-MRN-101-12.7/14.7 04-4A0004 NHPG-Q101-(284)E --()		IN MARIN COUNTY IN SAN RAFAEL AT VARIOUS LOCATIONS FROM NORTH SAN PEDRO ROAD UNDERCROSSING TO LUCAS VALLEY ROAD UNDERCROSSING REPLACE BRIDGE RAILINGS AND	GHILOTTI CONSTRUCTION CO. INC.	RUSSELL STEVE 246 GHILOTTI AVENUE SANTA ROSA CA 95407 BLVD SAN RAFAEL CA (510)774-6297	\$1,839,340 \$1,409,187 \$78,469	03/17/16 04/05/16 08/25/16	23% 75%
HA21							
04-MRN-101-18.6/27.7 04-264H34		IN MARIN COUNTY IN NOVATO AND NEAR BURDELL AT VARIOUS LOCATIONS FROM SOUTH NOVATO BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF REDW SOUND WALL AND HIGHWAY PLANTING	GHILOTTI BROS/RM HARRIS JV	CHOI, GINA 525 JACOBY STREET SAN RAFAEL CA 94901 WEST SAN RAFAEL CA 94901 (510)385-8178	\$2,608,415 \$2,150,747 \$107,399	11/05/15 12/02/15 07/31/19	89% 87%
04-MRN-101-26.5/27.6 04-264094 NHP-Q101-(261)N 21L- -()		IN MARIN AND SONOMA COUTIES, ON REALIGN HIGHWAY/CONSTRUCT BRIDGE	GHILOTTI BROS / RM HARRIS JV	JYOTSNA (JOY) SHARMA 525 JACOBY STREET SAN RAFAEL CA 94901 G, PETALUMA, CA 94954 (510)385-5732	\$44,205,169 \$8,430,440 \$1,435,203	01/21/16 02/18/16 04/18/18	14% 19%
HB5							
04-MRN-101-/0 04-2J1804 NHP-000C-(415)E --()		IN MARIN, NAPA, AND SONOMA COUNTIES AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$1,481,990 \$0 \$0	01/12/16 02/02/16 10/14/16	0% 0%
04-MRN-101-/0 04-4G4604 NHP-Q101-(277)E --()		IN MARIN COUNTY, AT VARIOUS LOCATION, FROM SPENCER AVE OVERCROSSING TO NORTH BRANCH GALLINAS CREEK BRIDGE UPGRADE BRIDGE RAIL	GHILOTTI BROS/RM HARRIS JV	STREATER, HAL 525 JACOBY STREET SAN RAFAEL CA 94901 PETALUMA, CA 94954 (707)769-5695	\$7,382,264 \$3,249,865 \$0	01/28/16 03/03/16 12/30/16	35% 44%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-12-/3.3 04-2641A4		IN NAPA AND SOLANO COUNTIES FROM ROUTE 29 TO RED TOP ROAD HIGHWAY PLANTING REPLACEMENT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	JESSICA BAILEY 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$595,166 \$335,947 \$3,802	07/31/15 08/19/15 03/03/20	13% 57%
HB4C							
04-NAP-29-1.0/9.9 04-4H6904		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDWARE REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	BORRAYO, SALVADOR 21339 CABOT BLVD. HAYWARD, CA 94545 (510)377-4186	\$3,910,000 \$3,891,957 \$0	01/14/13 01/14/13 09/30/16	100% 99% OVER RUN
20.20.201 130							
04-NAP-29-25.5/28.4 04-259404 STP-P029-(014)E --()		IN NAPA COUNTY IN AND NEAR ST. HELENA MARTY MURPHY GHILOTTI FROM MEE LANE TO 0.1 MILE SOUTH OF SULPHUR CREEK BRIDGE OVERLAY, WIDEN, 2-WAY TURN LANES	BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$10,547,860 \$9,161,610 \$2,402,621	03/17/15 04/02/15 11/21/16	69% 86%
HA22							
04-NAP-29-47.0/47.2 04-4A0904 STP-P029-(117)E --()		IN NAPA COUNTY ON ROUTE 29 AT THE TROUTDALE CREEK BRIDGE (#21-0004) BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	VALEH, SYD 403 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$4,918,860 \$4,756,458 \$3,500	02/23/15 03/04/15 12/12/16	80% 96%
HA21							
04-NAP-121-16.7/16.9 04-1K8004		IN NAPA COUNTY, NEAR NAPA, AT 0.6 TO 0.8 MILES NORTH OF WOODEN VALLEY ROAD CONSTRUCT SOLIDER PILE WALL	GORDON N BALL INC. 333 CAMILLE AVE, ALAMO, CA 94507	PATENIA, DANILO 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)224-6309	\$5,409,000 \$1,654,765 \$0	03/18/16 03/18/16 11/30/16	26% 31% SUSPENDED
20.20.201 130							
04-NAP-128-17.9/17.9 04-2G9404 STP-P128-(058)E --()		IN NAPA COUNTY, AT 1.1 MILES WEST OF KNOXVILLE ROAD CONSTRUCT ROADWAY RETAINING SYSTEM	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	PATENIA, DANILO 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (510)863-5144	\$813,920 \$549,390 \$549,390	06/03/16 06/14/16 08/26/16	33% 67%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-128-20.2/20.2 04-3G7604 STP-P128-(055)E --()		IN NAPA COUNTY, ON ROUTE 128 AT POST MILE 20.2 AT CAPEL CREEK BRIDGE INSTALL DRAINS, SLOPE INDICATORS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (570)386-5732	\$610,648 \$377,136 \$10,050	12/18/14 01/12/15 09/30/16	95% 100%
HA23							
04-NAP-128-29.7/29.7 04-2G9504 NHP-P128-(057)E --()		IN NAPA COUNTY- ROUTE 128-PM 29.7 NEAR WINTERS, 1.8 MILES EAST OF WRAGG CANYON ROAD. CONSTRUCT ROADWAY RETAINING SYSTEM	STEELHEAD CONSTRUCTORS, INC. 2940 INNSBRUCK DRIVE REDDING, CA 96003	PANTENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$994,932 \$921,303 \$45,341	12/10/15 01/07/16 08/24/16	50% 91%
HA23							
04-NAP-128-32.9/34.2 04-0K8804		IN NAPA & SOLANO COUNTIES, FROM 1.4 MILES WEST TO 0.5 MILES EAST OF NAPA/SOLANO COUNTY LINE DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGE, INSTL DEBRIS FLOW FENCE	A TEICHERT & SON INC (DBA TEICHERT CONSTRUCTION) PO BOX 13557 SACRAMENTO, CA 95853	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$1,585,000 \$1,592,749 \$0	10/28/15 10/28/15 06/24/16	6% 100%
20.20.201 130							
04-NAP-128-/20.2 04-3J1204		REPLACE BEARING PADS, STIFFENERS, JOINT SEALS, RELOCATE CROSS BRACING, CUT STEEL GIRDER ENDS @ CAPELL CREEK BRIDGE REPLACE BEARING PADS & RELOCATE BRACING	GOLDEN GATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$365,000 \$254,968 \$0	02/05/15 02/05/15 06/15/16 08/18/16	95% 70% COMPLETED
20.20.201 130							
04-SCL-9-3.6/11.4 04-1A3404 STP-P009-(022)E --()		IN SANTA CLARA COUNTY IN SARATOGA AND LOS GATOS AT WEST BRANCH SARATOGA CREEK BRIDGE AND AT SARATOGA AVENUE SEPARATION BRIDGE RAIL REPLACEMENT	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	CHOI, EUNMI 1007 KNOX AVE. SAN JOSE, CA 95122 (408)210-8203	\$1,811,008 \$711,419 \$365,105	01/19/16 02/04/16 10/15/16	24% 39%
HA21							
04-SCL-17-1.0/99.9 04-4H6604		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133	BORRAYO, SALVADOR 21339 CABOT BLVD. HAYWARD, CA 94545 (510)377-4186	\$3,475,000 \$3,454,923 \$0	01/22/13 01/22/13 06/30/16	76% 99%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-5.4/5.4 04-1J5704		IN SANTA CLARA COUNTY AT VARIOUS LOCATION BLAST CLEAN/PAINT STEEL GIRDERS	TECHNO COATINGS INC. 1391 S. ALLEC ST. ANAHEIM CA 92805	CHOI, EUNMI 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5823	\$1,404,337 \$0 \$0	06/03/16 07/05/16 03/30/17	0% 0%
HM3H							
04-SCL-17-/0 04-2J1704 NHP-X085-(057)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	\$4,315,290 \$0 \$0	12/01/15 12/10/15 04/10/17	0% 0%
04-SCL-17-/1.6 04-0K7004		CHEMEKETA PARK, AT 1.6 MILES NORTH OF SANTA CRUZ COUNTY LINE DIRECTOR'S ORDER EMERGENCY F.A. INSTALL RSP, EXTEND DS @ ERODED EMBANKMENT	GRANITE CONSTRUCTION COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	MOAID LAYMOUN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$1,865,000 \$503,318 \$0	09/17/15 09/17/15 06/30/16	100% 27%
20.20.201 130							
04-SCL-82-14.8/18.1 04-2G5404 HSNH-P082-(025)E --()		IN SANTA CLARA COUNTY, IN SUNNYVALE AT VARIOUS LOCATIONS. DRAINAGE IMPROVEMENTS, CURB RAMP	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	\$4,794,299 \$2,457,063 \$508,701	01/06/16 01/26/16 08/30/16	93% 51%
04-SCL-85-4.5/4.5 04-0K4604		SOUTHBOUND RIGHT SHOULDER 0.2 MILES NORTH OF BLOSSOM HILL ROAD IN CITY OF SAN JOSE DIRECTOR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE AND DRAINAGE SYSTEM	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE, CA 94550	VINAY CHAMPANERIA 1007 KNOX AVE SAN JOSE, CA 95122 (510)714-7091	\$457,000 \$169,807 \$0	10/26/15 01/13/16 08/30/16	97% 37%
20.20.201 130							
04-SCL-101-.1/0 04-2J2504		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523	NGUYEN, HUNG 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5700	\$1,255,900 \$28,328 \$28,328	06/20/16 07/18/16 01/31/17	12% 2%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-16.0/27.9 04-1J6304 NHP-Q101-(283)E --()		IN SANTA CLARA COUNTY IN MORGAN HILL AND SAN JOSE ON US-101 FROM EAST DUNNE AVENUE TO 0.9 MILE NORTH OF SILICON VALLEY BOULEVARD REPLACE PCC SLABS, REPAIR JOINTS,	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$15,025,697 \$8,815,460 \$3,384,985	03/01/16 03/22/16 10/31/16	57% 57%
04-SCL-101-52.0/52.6 04-235624 CNHP-000C-(366)E --()		IN SANTA CLARA AND SAN MATEO COUNTIES IN PALO ALTO AND EAST PALO REPLACE BRIDGE STRUCTURE	GHILOTTI BROS/RM HARRIS JV 901 HOWE ROAD MARTINEZ, CA 94553	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$16,033,666 \$6,781,878 \$589,128	04/28/15 05/15/15 04/19/18	40% 42%
HA21							
04-SCL-152-1.7/1.8 04-1K6404		IN SANTA CLARA COUNTY, NEAR GILROY, AT 1.3MILES WEST OF BLACK HAWK CANYON ROAD CONSTRUCT LAUNCHED SOIL NAIL WALL	BAY CITIES PAVING & GRADING INC. 1450 CIVIC CT, BLDG B, #400 CONCORD, CA 94520	PANDYA, NILESH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3433	\$985,000 \$197,249 \$0	05/27/16 05/27/16 10/15/16	50% 20%
20.20.201 130							
04-SCL-152-11.9/11.9 04-0G7204 HSNH- () P P15-2 08-(E) --()		IN SANTA CLARA COUNTY AT FRAZIER LAKE RD INTERSECTION UPGRADE INTERSECTION/INSTALL SIGNAL	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	PANDYA, NILESH 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$1,656,259 \$0 \$0	07/20/16 08/11/16 07/30/17	0% 0%
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$9,603,868 \$9,447,113 \$0	03/22/13 04/18/13 12/10/15	100% 100%
04-SCL-152-30.4/35.2 04-2J2004 NHP-P152-(086)E --()	SWPPP	IN SANTA CLARA COUNTY ABOUT 20 MILE EAST OF GILROY FROM PACHECO CREEK TO SANTA CLARA/MERCED COUNTY LINE COLD PLANE AC PAVEMENT/PLACE RHMA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B-400 CONCORD, CA 94520	PANDYA, NILESH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3433	\$3,483,197 \$3,021,484 \$0	05/29/15 06/22/15 08/23/16 08/23/16	100% 100%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --()		ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	\$14,079,051 \$11,640,225 \$929,007	05/29/14 06/18/14 05/30/17	83% 82%
HB1							
04-SCL-237-6.9/9.2 04-3J5304 ACHS-P029-(124)E P P0-29 1-(4E) --()		IN SANTA CLARA COUNTY IN SAN JOSE & MILPITAS FR NO. FIST ST. OC TO 0.1 MILE WEST OF ROUTE 237/880 SEPARATION RHMA GAP GRADED RESURFACING	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	PANDYA, NILESH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5847	\$2,493,700 \$0 \$0	06/24/16 07/15/16 11/30/16	0% 0%
04-SCL-280-7.5/11.5 04-272054 NHPI-280 -()1 143- -()		IN SANTA CLARA FROM TANTAU AVENUE OVERCROSSING TO FOOTHILL EXPRESSWAY EXPRESSWAY UNDERCROSSING REHABILITATE EXISTING PAVEMENT ON	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	NUGYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	\$1,653,575 \$1,210,901 \$795,053	11/24/15 12/17/15 09/30/16	83% 73%
HA							
04-SCL-280-20.5/20.5 04-4J2704		NEAR PALO ALTO, 0.1 MILE SOUTH OF ALPINE ROAD, REPAIR CULVERT AND SINKHOLE REPAIR CULVERT AND SINKHOLE	AVAR CONSTRUCTION INC. GMI 47375 FREMONT BLVD. FREMONT, CA 94538	BOOSHERI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$1,639,000 \$1,352,322 \$0	07/17/15 09/18/15 07/10/16 07/25/16	100% 100% OVER RUN
20.20 201130							
04-SCL-880-3.6/5.4 04-0K8504		IN SAN JOSE AT 880/101 SEPARATION EXTEND AND RETROFIT IRRIGATION SYSTEMS TO TIE INTO RECYCLED WATER SUPPLY DROUGHT MITIGATION EMERGENCY CONTRACT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 95804 (510)867-4515	\$850,000 \$113,288 \$0	11/03/15 02/10/16 06/30/16 07/29/16	100% 100% COMPLETED
20.20.201 130							
04-SCL-880-8.6/10.5 04-3J5204 NHPI- 880-(075)E --()		IN SANTA CLARA COUNTY IN MILPITAS FROM ROUTE 237/880 SEPARATION TO ALAMEDA COUNTY LINE AC RESURFACING	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	NUGYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	\$3,313,111 \$10,500 \$10,500	06/13/16 07/05/16 10/31/16	47% 0%
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-1-/0 04-1K8404		IN SAN FRANCISCO, SAN MATEO AND SANTA CLARA COUNTIES ALONG VARIOUS ROUTES TRIM OR REMOVE AND DISPOSE OF TREES	KINGSBOROUGH ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407	JOHN HOLLIS 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$1,365,000 \$0 \$0	06/21/16 06/21/16 12/30/16	0% 0%
20.20.201 130							
04-SF-80-8.2/8.6 04-0K6914		EASTERN SPAN OF SFOBB (SAS) IN THE CITY & COUNTY OF SAN FRANCISCO INSTALL GREASE CAPS RPR PRESTRESS TENDONS	GOLDEN STATE BRIDGE INC 3701 MALLARD DRIVE BENICIA, CA 94501	BILL SHEDD 171 BURMA ROAD, BLDG #3 OAKLAND, CA 94607 (510)385-6912	\$2,945,000 \$200,101 \$128,237	12/11/15 05/10/16 12/30/16	68% 7%
TOLL...B ATA							
04-SF-80-8.3/8.3 04-0K9404		IN THE CITY OF SAN FRANCISCO AT THE SAN FRANCISCO-OAKLAND BAY BRIDGE SELF-ANCHORED SUSPENSION TOWER CONSTRUCT AND TEST ANCHOR RODS	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	DARRYL SCHRAM 171 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	\$735,000 \$373,622 \$0	12/09/15 06/10/16 04/05/16	100% 51%
TOLL...B ATA							
04-SF-80-8.5/8.9 04-013574		IN SAN FRANCISCO/ALAMEDA COUNTY DISMANTLING OF MARINE FOUNDATION OF	KIEWIT/MASON AJV 4650 BUSINESS CENTER DRIVE FAIRFIELD, CA 94534	BOAL, BRIAN 171 BURMA ROAD BLDG 1 OAKLAND, CA 94607 (510)714-7074	\$102,336,750 \$17,537,402 \$7,620,194	03/18/16 03/30/16 02/16/19	13% 17%
04-SF-80-8.6/8.9 04-013524		IN THE CITY AND COUNTY OF SAN FRANCISCO AND ALAMEDA COUNTY FROM 0.8 MILE EAST OF THE YERBA BUENA TUNNEL TO 0.8 MILE WEST OF THE TO REMOVE BRIDGE & SALVAGE BRDG ELEMEN	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON CA 94566	SCHRAM, DARRYL 333 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	\$73,716,836 \$50,717,889 \$2,561,528	03/19/15 04/08/15 03/29/18	43% 69%
HA4S3							
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	\$159,979,686 \$138,233,802 \$116,350	11/27/12 01/10/13 06/02/17	80% 87%
HA4S3	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-3.3/10.6 04-1J2204		IN SAN MATEO COUNTY FROM 1.4 MILES NORTH OF GREEN OAKS WAY TO 0.1 MILE SOUTH OF BEAN HOLLOW ROAD COLD PLACE AC AND PLACE HMA	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	FRED BOOSHEHR 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$704,740 \$568,116 \$568,116	04/18/16 05/05/16 09/30/16	77% 81%
04-SM-1-10.6/21.5 04-3J5104		IN SAN MATEO COUNTY ABOUT 7.5 MILES SOUTH OF HALFMOON BAY FROM 0.1 MILES SOUTH OF BEAN HOLLOW ROAD TO 0.5 MILES NORTH OF TUNITAS C COLD PLANE RESURFACING/RMHA OVERLAY	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$3,540,440 \$24,997 \$24,997	05/04/16 06/02/16 10/31/16	35% 1%
HM							
04-SM-1-15.8/15.8 04-1K6604		NEAR PESCADERO AT 2.3 MILES SOUTH OF ROUTE 84 CONSTRUCT ROCK SLOPE PROTECTION	REDWOOD CONSTRUCTION AND EQUIPMENT, INC. DBA REDWOOD ENGINEERING 2336 EL CAMINO REAL, REDWOOD CITY, CA 94063	FRED BOOSHEHRI 2350 PAGE MILL ROAD, PALO ALTO, CA 94304 (650)222-7241	\$455,000 \$142,566 \$0	03/07/16 03/07/16 08/31/16	88% 31%
20.20.201 130							
04-SM-1-32.0/32 04-1J5904 NHP-P001-(598)E --()		IN SAN MATEO COUNTY, NEAR HALF MOON BAY, AT SURFER'S BEACH, FROM 0.3 MILE NORTH OF SANTA ANA STREET TO SANTA ANA STREET/WASHOUT CONSTRUCT RETAINING WAL, ROCK SLOPE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ABDOLREZA, ABDI 603 MASON ST, PARK PRESIDIO SAN FRANCISCO CA 94129 (510)867-6023	\$635,150 \$576,209 \$0	10/20/15 11/04/15 07/15/16	100% 88%
HA							
04-SM-1-36.2/36.2 04-1K6504		AT 10TH STREET, IN MONTARA, PACIFICA, CA SHIFT TRAFFIC LANES AND CONSTRUCT RSP	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY, SAN JOSE, CA 95136	MARCUS WASHINGTON 585 LINDA MAR, PACIFICA, CA 94044 (650)222-7516	\$907,000 \$470,686 \$0	02/29/16 02/29/16 09/30/16	89% 52%
20.20.201 130							
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13) --()		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	\$1,840,637 \$1,307,455 \$10,762	07/01/13 08/07/13 10/16/19	0% 0%
HE14							PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --()		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	\$1,248,070 \$1,226,526 \$0	03/09/09 03/20/09 04/28/15	100% 100%
HE14	SWPPP						PLANT EST SATIS
04-SM-1-40.6/41 04-265604 LCMC-6204-(111) --()		IN SAN MATEO IN PACIFICA ON ROUTE 1 BETWEEN THE OLD HWY 1/SAN PEDRO AVE INTERSECTION AND THE HWY 1/LINDA MAR BLVD INTERSECTION. REPLACE 2-LANE BRIDGE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$7,899,250 \$8,203,982 \$193,244	03/10/14 03/24/14 01/05/18	63% 98%
HE11							
04-SM-1-47.2/47.2 04-1K4904		CLARINADA AVE, OFF-RAMP, DALY CITY, CONSTRUCT RSP AND DRAINAGE SYSTEM DIRECTOR'S ORDER EMERGENCY F.A. CONSTRUCT RSP AND DRAINAGE SYSTEM	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD, REDDING, CA 96003	MARCUS WASHINGTON 585 LINDA MAR, PACIFICA, CA 94044 (650)222-7516	\$545,000 \$236,756 \$0	01/11/16 01/11/16 09/30/16	83% 43%
20.20.201 130							
04-SM-1-/0 04-1K5604		AT 10TH STREET IN MONTARA CA SHIFT TRAFFIC LANES AND CONSTRUCT RSP	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY, SAN JOSE, CA 95136	MARCUS WASHINGTON 585 LINDA MAR, PACIFICA, CA 94044 (650)222-7516	\$3,000 \$0 \$0	02/29/16 02/29/16 06/30/16	0% 0%
20.20.201 130							
04-SM-1-/0 04-4A3614 HSNH-PG -()X 1028- E -()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARDRAIL WITH	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	NGUYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	\$2,068,527 \$1,970,761 \$61,891	12/18/15 01/07/16 08/31/16	100% 95%
04-SM-82-1.4/25.1 04-4G5514 HSNH-PP08-(029)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL CROSSWALK SAFETY	ST FRANCIS ELECTRIC 975 CARDEN STREET SAN LEANDRO CA 94577		\$3,980,894 \$0 \$0	07/28/16 08/24/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-17.0/21.5 04-4J1104 NHP-P084-(046)E --()		IN SAN MATEO COUNTY IN WOODSIDE FROM 1.0 MILES NORTH FRIARS LANE TO ROUTE 280 AC RESURFACING	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG 700STE35 MCCLELAN CA 95652	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$1,151,070 \$981,063 \$981,063	06/13/16 06/23/16 10/31/16	20% 85%
04-SM-84-21.6/0 04-4G6404 NHP-P084-(044)E --()		IN SAN MATEO COUNTY IN WOODSIDE, AT ROUTE 84/280 SEPARATION. ROUTES 84/280 SEPARATION CONSTRUCT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	CHOIE, EUNMI 2210 O'TOOLE AVE. SUITE 150 SAN JOSE, CA 95131 (408)232-0223	\$3,557,238 \$2,342,126 \$641,215	12/11/15 12/22/15 12/30/16	52% 65%
04-SM-84-28.8/29.3 04-1J5204		IN SAN MATEO AND ALAMEDA COUNTY IN MENLO PARK AND FREMONT FROM 0.6 MILES EAST OF ROUTE 109 TO BEGINING OF DUMBARTON BRIDGE AND AT COSTRUCT PUBLIC ACCESS	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HARPAL CHAHAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$928,405 \$866,211 \$0	03/18/15 04/02/15 09/06/18	0% 0% PLANT EST SATIS
04-SM-92-5.4/6.2 04-1G8504 HSST-PG -()0 C- 39-() --() HB34		IN SAN MATEO CO, ON RTE 92, FROM 0.1M E. OF SKYLINE BLVD TO 0.4M W. OF HWY 35 & IN SOLANO CO, ON RTE 780, FROM 0.2M W. OF E. 5TH S INSTALL OR MODIFY METAL BEAM GUARD	DREAMBUILDER CONSTRUCTION CORP 1324 E LAWSON LANE PLACENTIA CA 92870	PABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3877	\$938,973 \$976,840 \$0	07/13/15 08/04/15 05/02/16 08/04/16	100% 100% COMPLETED
04-SM-92-14.4/18.8 04-3G4864		IN SAN MATEO AND ALAMEDA COUNTIES ON ROUTE 92 AT SAN MATEO HAYWARD STRUCTURAL STEEL PAINTING	LIBERTY MAINTENANCE, INC. DBA HINH, MINH OHIO LIBERTY MAINTENANCE, INC. 777 N. MERIDIAN RD. YOUNGSTOWN OH 44509	25100 SANTA CLARA ST. HAYWARD, CA 94544-2108 (408)592-3785	\$45,186,915 \$2,945,497 \$558,690	12/18/15 01/15/16 08/23/19	12% 7%
04-SM-101-.9/3.6 04-2356A4		IN SAN MATEO COUNTY FROM UNIVERSITY AVENUE TO MARSH ROAD REPLACEMENT LANDSCAPING	BORTOLUSSI & WATKIN 77 LARKSPUR STREET SAN RAFAEL CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVE SAN JOSE, CA 95122 (831)325-4872	\$1,039,334 \$914,892 \$1,943	09/18/13 10/03/13 10/18/17	71% 88%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --() HE11		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$47,833,860 \$34,593,182 \$741,746	06/25/14 07/17/14 08/20/18	49% 71%
04-SM-101-20.0/26.1 04-3G6804 HSNH-PX08-(02)7 --() --() HA22		IN SAN MATEO ON VAR ROUTES AT VARIOUS LOCATIONS CONSTRUCT ROADSIDE PAVEMENT	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 94136	CHARLES KOOS 585 LINDA MAR BLVD PACIFICA CA 94044 (650)738-3828	\$851,593 \$780,840 \$0	09/16/15 10/07/15 06/30/16	78% 88% SUSPENDED
04-SM-101-23.6/23.6 04-3E7904 NHP-Q101-(265)E --()		IN SAN MATEO COUNTY ON ROUTE 101 AT SIERRA POINT OVERHEAD BRIDGE NO. 35-0130 SPOT BLAST AND PAINT	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	KOOS CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (650)738-3828	\$4,113,268 \$4,038,497 \$44,012	07/31/15 08/19/15 09/30/16	91% 98%
04-SM-101-/6 04-4A9254 WPCP		IN SAN MATEO COUNTY IN STATE HIGHWAY IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	GREAT AMERICAN INSURANCE CO. BOND CLAIM DIVISION 3017 DOUGLAS BLVD. SUITE 300 ROSEVILLE, CA 95661	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)385-7053	\$5,421,779 \$5,173,257 \$0	01/28/13 02/21/13 09/30/16	100% 95% OVER RUN
04-SM-101-/3 04-4J4304 20.20.201 130		HENDERSON PUMP HOUSE, EAST PALO ALTO, 0.5 MILES SOUTH OF MARSH ROAD DIRECTOR'S ORDER EMERGENCY F.A. CLEAN PUMP HOUSE DS, REPLACE PUMPS AND CPS	ARNAUDO CONSTRUCTION INC. P. O. BOX 174, TRACY, CA 95378	FRED BOOSHEHRI 2350 PAGE MILL ROAD, PALO ALTO, CA 94304 (650)222-7241	\$1,495,000 \$1,063,749 \$0	07/08/15 07/08/15 08/31/16	100% 71% OVER RUN
04-SM-280-2.1/10.8 04-2J0804 NHPI-2801-()1 144- E -()		IN SAN MATEO COUNTY IN AND NEAR WOODSIDE FROM 0.5 MILE NORTH OF HILL ROAD OVERCROSSING TO ROUTE 280/92 SEPARATION RESURFACE ASPHALT CONCRETE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$16,740,144 \$13,370,363 \$6,136,303	11/24/15 12/17/15 09/30/16	95% 80%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-9.4/0 04-4G5914		IN SAN MATEO COUNTY, IN THE CITY OF BELMONT, AT 1.4 MILES SOUTH OF ROUTE 92 REPAIR PIPE SYSTEM AND BACKFILL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$810,461 \$770,151 \$0	06/24/15 07/13/15 05/31/20	21% 95%
04-SM-280-10.8/10.8 04-3J4304		IN SAN MATEO COUNTY NEAR BELMONT AT ROUTE 280/92 SEPARATION REMOVE AND REPLACE HPS WITH LED	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132		\$646,645 \$0 \$0	06/20/16 07/18/16	0% 0%
04-SM-280-18.6/18.3 04-3J6904		IN SAN MATEO COUNTY, IN THE CITY OF MILBRAE, WEST AND 0.1 MILES NORTH OF UNDERCROSSING OF LARKSPUR DRIVE ON HIGHWAY 280. REPLACE A REPLACE AND UPGRADE PUMPS AND.	ALTA ENGINEERING GROUP, INC 1485 BAYSHORE BLVD #191 SAN FRANCISCO CA 94124		\$470,796 \$0 \$0	06/22/16 07/18/16	0% 0%
04-SM-280-12.7 04-0K0504		DORAN BRIDGE NEAR HILLSBOROUGH DIRECTOR'S ORDER EMERGENCY F.A. ABANDON EXISTING AND INSTALL NEW DRAINAGE	YERBA BUENA ENGG & CONSTN INC. 1340 EGBERT AVENUE, SAN FRANCISCO, CA	ALI NIKZAD 1007 KNOX AVE, SAN JOSE, CA 95122 (408)254-5849	\$815,000 \$662,366 \$0	09/01/15 09/01/15 06/30/16	0% 81%
20.20.201 130							
04-SOL-12-23.5/25.5 04-3J4404		IN SOLANO COUNTY IN RIO VISTA FROM 0.3 MILE WEST OF SUMMERSET ROAD TO 0.7 MILE EAST OF CHURCH ROAD/ ROAD COLD PLANE AC PAVEMENT/RHMA OVRLAY	GEORGE REED, INC. 140 EMPIRE AVENUE AMERADA MODESTO CA 95354	QUANG, TRAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534	\$1,050,848 \$0 \$0	06/14/16 07/05/16 11/12/16	0% 0%
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --()		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$51,203,259 \$43,645,199 \$1,680,392	03/19/14 04/09/14 03/30/18	53% 85%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-17.2/17.2 04-4J6304		IN SOLANO COUNTY IN FAIRFIELD AT THE NORTHSTATE EARTH AND WATER FAIRFIELD MAINTENANCE STATION 2019 WEST TEXAS STREET BUILD STORAGE BINS WITH CANOPY	INC. 21413 KIRKWOOD MANOR DR REDING CA 96002		\$364,905 \$0 \$0	06/28/16 07/26/16	0% 0%
04-SOL-80-39.8/39.8 04-1J7604		IN SOLANO COUNTY IN DIXON AT THE DIXON MAINTENANCE STATION 8628 SPARLING LANE BUILD MATERIALS STORAGE BINS	CE GREEN INC 6105 MAIN AVENUE, SUITE 4 ORANGEVALE CA 95662	QUANG, TRAN 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$438,600 \$438,644 \$0	06/17/15 07/16/15 06/17/16	100% 100%
04-SOL-80-/4.5 04-0K3304		IN SOLANO COUNTY NEAR FAIRFIELD AT GREEN VALLEY BRIDGE (23-004) REPAIR ABUTMENT EROSION, DRAINAGE & DAMAGED SLOPE PAVING DIRECTOR' REPAIR ABUT EROSION, DRAINAGE & SLOPE PAV.	DESILVA GATES CONSTRUCTION LP . . . 11555 DUBLIN BLVD. DUBLIN CA 94568	JYOTSNA SHARMA 324 CAMPUS LANE FAIRFIELD CA 94534 (510)385-5732	\$695,000 \$281,790 \$0	10/05/15 12/21/15 02/23/16	44% 41%
20.20.201 130							
04-SOL-113-2.0/7 04-3J4504		IN SOLANO COUNTY NEAR DIXON FROM FLANNERY ROAD TO HASTINGS ISLAND RD COLD PLANE AC PAVEMENT, HMA TYPE A	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	TRAN, QUANG 324 COMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$429,524 \$441,842 \$0	04/13/16 04/25/16 07/07/16	100% 100%
HM							
04-SOL-113-20.4/21.2 04-3J6804		IN SOLANO COUNTY IN DIXON AT VARIOUS LOCATIONS FROM ATKINSON ROAD TO ROUTE 8801 FOLSOM BOULEVARD STE 260 80 REPLACE AC PAVEMENT	MARTIN BROTHERS CONSTRUCTION SACRAMENTO CA 95826		\$734,416 \$0 \$0	06/24/16 07/18/16	0% 0%
04-SOL-780-.5/7.4 04-2J2804 NHPI-780 -(366)E --()		IN SOLANO COUNTY IN BENICIA AND VALLEJO ON ROUTE 780 FROM PARK ROAD UC TO LEMON STREET RHMA CONCRETE SURFACING	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917	\$3,704,792 \$3,653,224 \$8,575	05/29/15 06/22/15 06/15/16	96% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-780-1.2/1.6 04-1J7104		IN BENICIA, 0.2 MILE EAST OF EAST 5TH VINTAGE PAVING COMPANY, INC STREET UNDERCROSSING INSTALL DRAINAGE SYSTEM	119 MAIN ST WINTERS CA 95694	PARAMDEEP BRAR 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (925)260-6460	\$785,450 \$179,943 \$179,943	06/09/16 06/23/16 10/05/16	47% 23%
HA21							
04-SON-1-15.3/15.6 04-1K7904		IN SONOMA COUNTY, NEAR JENNER, AT 0.4 MILE NORTH OF CALLE DEL SOL INSTALL ONE WAY SIGNALIZATION DIR'S ORDER EMERGENCY F.A. INSTALL ONE WAY SIGNALIZATION	GHILOTTI CONSTRUCTION COMPANY INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$459,000 \$71,622 \$0	05/19/16 05/19/16 10/26/16	44% 16%
20.20.201 130							
04-SON-1-45.4/45.4 04-0K1704		IN SON COUNTY AT 0.05 MILE NORTH OF TOMALES-PETALUMA ROAD.	ARGONAUT CONSTRUCTORS P. O. BOX 639 SANTA ROSA, CA 95402	SCOTT HISLOP 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)249-4732	\$631,000 \$295,552 \$0	07/27/15 07/27/15 03/18/16	75% 47%
20.20.201 130							
04-SON-1-/7.1 04-1J1704 STP-P001-(597)E --()		IN SONOMA COUNTY NEAR BODEGA BAY FROM MARIN/SONOMA COUNTY LINE TO 0.8 MILE NORTH OF BAY HILL ROAD. 0.1' RHMA OVERLAY. PERFORM MINOR ASPHALT CONCRETE	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA (707)769-5695	\$2,052,131 \$2,043,362 \$0	09/16/15 10/07/15 10/30/16	100% 97% OVER RUN
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --()		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY INC. 246 GHILOTTI AVE SANTA ROSA, CA 95407	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$8,559,917 \$6,162,621 \$334,810	03/11/14 03/24/14 05/12/17	50% 72%
HA21							
04-SON-101-/7/2.6 04-2K2304		IN SONOMA COUNTY, NEAR PETALUMA, FROM 0.2 MILE NORTH OF SKINNER ROAD TO KASTANIA ROAD CONSTRUCT ROCK SLOPE PROTECTION (RSP)	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG CT. STE. G PETALUMA, CA 94954 (510)812-6444	\$4,125,000 \$0 \$0	07/20/16 07/20/16	0% 0%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-.9/3.6 04-2640U4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	\$76,066,089 \$75,278,521 -\$177,960	11/02/12 01/11/13 12/30/16	92% 98%
HE11	SWPPP						
04-SON-101-3.4/4.1 04-2640K4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$24,342,984 \$24,278,278 \$0	11/02/12 01/10/13 09/30/16	99% 100%
HB4C	SWPPP						
04-SON-101-3.6/3.7 04-4J7204		IN SONOMA COUNTY, IN PETALUMA AT ROUTE 101/116 SEPARATION . . REPLACE JT SEAL, RECONST JT SL ASSMBLY	GHILOTTI-MYERS, JV . . . 525 JACOBY ST SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)781-2236	\$425,000 \$380,720 \$0	09/08/15 09/08/15 10/30/16	79% 90%
20.20.201 130							
04-SON-101-7.1/8.1 04-0A1854		IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$22,195,895 \$21,566,244 \$0	02/12/13 03/12/13 08/30/16	98% 98%
HA21	SWPPP						
04-SON-101-11.6/11.6 04-1SS354		IN SONOMA COUNTY NEAR COTATI AT 0.4 MILE SOUTH OF SIERRA AVENUE UNDERCROSSING. REGRADE SLOPE.	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE CA 95425	VALEH, SYD 4030 OCCIDENTAL ROAD UNIKT A SANTA ROSA, CA 95401 (707)576-2310	\$432,792 \$392,119 \$0	10/12/15 11/02/15 08/01/16 08/04/16	100% 100% COMPLETED
04-SON-101-20.1/20.1 04-1J3804		IN SONOMA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510		\$326,250 \$0 \$0	06/09/16 07/05/16	0% 0%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

Page 59
09/01/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --()		IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING COLLEGE AVENUE WIDENING PROJECT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221	\$3,051,656 \$3,137,653 \$400	02/07/14 02/21/14 12/14/16	99% 97%
HE13							
04-SON-116-13.7/0 04-1J3204 STP-47C6-(004)E --()		IN SONOMA COUNTY NEAR GUERNEVILLE ABOUT 1.1 MILES EAST OF MAYS CANYON ROAD CONSTRUCT RETAINING WALLS, PLACE	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 94507 (707)576-3482	\$1,454,578 \$966,625 \$672,894	03/08/16 04/05/16 11/07/17	11% 66%
04-SON-116-22.1/22.1 04-2K0404 20.20.201 130		IN SONOMA COUNTY, NEAR THE TOWN OF GRATON, AT GREEN VALLEY ROAD REPLACE CULVERT AND REPAIR SINKHOLE DIR'S ORDER EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	PIAZZA CONSTRUCTION P.O. BOX 573 PENNGROVE, CA 94951	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$945,000 \$562,643 \$0	04/15/16 04/15/16 09/02/16	75% 60%
04-SON-116-39.0/40 04-3G1104 STP-P116-(047)E --()		IN SONOMA COUNTY NEAR PETALUMA, AT 0.5 MILE EAST OF LAKEVILLE HIGHWAY PLACE ROCK SLOPE PROTECTION	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA 94954 (707)769-5695	\$620,737 \$404,593 \$116,651	11/10/15 11/25/15 10/30/16	70% 65%
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -()		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,979,746 \$1,770,603 \$5,319	10/04/12 11/06/12 05/16/19	0% 0% PLANT EST SATIS
HB1 SWPPP							
04-SON-121-10.2/0 04-1SS374 STP-P121-(027)E --()		AT 0.6 MILE NORTH OF RAMAL ROAD NEAR SCHELLVILLE IN SONOMA COUNTY, CONSTRUCT CIDH PILE WALL TO RESIST	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$630,375 \$597,063 \$0	01/25/16 02/04/16 07/29/16	67% 95%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-121-/7.3 04-1J1504		IN SONOMA COUNTY NEAR SCHELLVILLE FROM RT 37 TO SONOMA CREEK BRIDGE RHMA OVERLAY	ARGONAUT CONSTRUCTORS P.O. BOX 639 SANTA ROSA CA 95402	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$2,399,214 \$2,374,500 \$24,290	06/09/15 06/25/15 10/30/16	99% 98%
04-SON-128-17.1/24.7 04-4A8824		IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	\$216,669 \$198,987 \$840	02/27/12 03/22/12 08/02/17	82% 91%
HA21	WPCP						

Totals: Authorized Final Amt: \$1,428,263,706 Completed to Date: \$953,405,332 Work This Month: \$59,471,617

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

Page 61
09/01/16

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-28.0/28.4 05-1F8904 STP-P001-(591)E --()		IN MONTEREY COUNTY NEAR LUCIA FROM 0.1 MILE SOUTH OF BIG CREEK BRIDGE TO 550 GREENVILLE RD 2.8 MILES SOUTH OF DOLAN CREEK BRIDGE LIVERMORE CA 94550 CONSTRUCT VIADUCT	RGW CONSTRUCTION, INC.	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$3,961,589 \$3,107,872 \$262,843	05/13/15 06/10/15 10/18/16	86% 78%
HA23							
05-MON-1-40.8/62.5 05-1G6704		IN MONTEREY COUNTY ABOUT 10 MILES SOUTH OF CARMEL AT VARIOUS LOCATIONS FROM 1 MILE NORTH OF TORRE CANYON BRIDGE TO 0.5 MILE SOUTH COLD PLANE ROADWAY AND RESURFACE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)375-1621	\$1,442,943 \$2,010 \$0	02/22/16 03/16/16 09/26/16	0% 0%
HM1							
05-MON-1-77.6/85.3 05-1A7604 NHP-P001-(596)E --()		IN MONTEREY COUNTY, IN AND NEAR MONTEREY, FROM SLOAT AVENUE UNDERCROSSING TO SOUTH MARINA OVERHEAD PAVEMENT PRESERVATION (CAP M)	\GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$7,209,626 \$6,412,911 \$218,193	08/12/15 09/03/15 08/20/16	100% 88% OVER RUN
HA22							
05-MON-1-/0 05-1G3304		IN MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS SEAL BRIDGE DECK/REPLACE JOINT SEAL	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	BERTHA ROMAN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$902,444 \$0 \$0	04/19/16 05/05/16 12/20/16	0% 0%
05-MON-68-15.0/T18.5 05-1C0904 NHP-X053-(029)E --()		IN MONTEREY COUNTY AT VARIOUS LOCATIONS CONTRAST SURFACE TREATMENTS	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	FARSHAD KESHAVARZI 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)235-3120	\$2,252,367 \$1,102,390 \$293,996	10/30/15 11/13/15 09/06/16	90% 49%
HB1							
05-MON-68-17.4/18 05-0F7004 NHP-P068-(024)E --()		IN MONTEREY COUNTY ON ROUTE 68 NEAR SALINAS FROM 0.2 MILE EAST OF RESERVATION ROAD UNDERCROSSING TO SPRECKELS BOULEVARD UNDERCROSS BRIDGE WIDENING	VIKING CONSTRUCTION COMPANY PO BOX 1508 RANCHO CORDOVA CA 95741	ROMAN, BERTHA 1529 HWY 68 MONTEREY, CA 93640 (831)375-7804	\$18,044,933 \$4,828,999 \$1,496,686	01/22/16 02/12/16 05/14/19	14% 26%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-68-/1.1 05-1F5704		IN MONTEREY COUNTY IN PACIFIC GROVE FROM SINEX AVENUE TO FOREST AVENUE COLD PLANE AND RHMA-G OVERLAY	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)375-1621	\$656,350 \$603,812 \$528,545	01/05/16 01/29/16 08/20/16	100% 89% OVER RUN
05-MON-101-47.7/53.9 05-1E0604 HSNH-P -()Q 1282- E -()		IN AND NEAR GREENFIELD FROM TEAGUE AVENUE TO WALNUT AVENUE OC CONCRETE MEDIAN BARRIER, INSIDE	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054	NORRIS, AMY 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)550-1306	\$4,928,536 \$2,110,642 \$928,620	10/30/15 11/20/15 11/09/16	49% 42%
05-MON-101-52.4/55.2 05-1E0504 HSNH-P -()Q 1292-E -()		IN MONTEREY COUNTY NEAR GREENFIELD & SOLEDAD 0.3 MI S OF S GREENFIELD OC/0.4 MI N OF N GREENFIELD OC/0.1 MI N ARROYO SECO RD OC TO IMPROVE ROADSIDE CLEAR RECOVERY	DREAMBUILDER CONSTRUCTION CORP 1324 E LAWSON LANE PLACENTIA CA 92870	FARSHAD KESHAVARZI 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)235-3120	\$1,180,701 \$0 \$0	06/13/16 07/05/16	0% 0%
05-MON-101-55.2/73.8 05-1F69U4 NHP-Q101-(276)E --()		IN MONTEREY COUNTY IN AND NEAR SOLEDAD FROM 0.4 MILE NORTH OF NORTH GREENFIELD OVERCROSSING TO 1.2 MILES NORTH OF NORTH GONZALES O PAVEMENT PRESERVATION	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NORRIS, AMY 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)550-1306	\$23,137,985 \$11,500,117 \$1,638,079	10/12/15 11/02/15 01/27/17	44% 51%
05-MON-156-.1/1.6 05-1F7304 HSNH-PG -()P 6019-E -()		IN MONTEREY COUNTY IN AND NEAR CASTROVILLE FROM JUNCTION OF ROUTE 1 TO CASTROVILLE OVERHEAD MEDIAN BARRIER AND RUMBLE STRIP	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$786,031 \$140,705 \$140,705	04/13/16 05/02/16 10/18/16	33% 18%
05-MON-183-/2.1 05-1G5004		IN MONTEREY COUNTY IN AND NEAR SALINAS FROM 101/183 SEPARATION TO WEST MARKET CIRCLE, AND IN AND NEAR SEASIDE FROM 1/218 SEPARATIO SLURRY SEAL	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652	KATIE BEACH 140 DUBOIS STREET SANTA CRUZ, CA 95060 (831)455-5707	\$747,808 \$838,342 \$0	03/16/16 03/28/16 07/29/16 08/02/16	100% 100% COMPLETED

HM

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-0-/0 05-1G1904 STP-000C-(408)E --()		IN SANTA BARBARA, MONTEREY, SAN BENITO, SAN LUIS OBISPO, AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS REMOVE AND REPLACE SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	DEVIN PORR 140 DUBOIS ST, #E SANTA CRUZ, CA 95060 (813)427-4706	\$1,225,580 \$783,632 \$14,268	11/10/15 12/07/15 01/19/17	37% 64%
HA22							
05-SB-1-20.6/23.3 05-1G5904		IN SANTA BARBARA COUNTY IN AND NEAR LOMPOC FROM OCEAN AVE TO PURISMA RD, AND IN AND NEAR SOLVANG FROM BUELLFLAT RD TO PINE AVE SLURRY SEAL	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	BENNETZEN, LILIAN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-6935	\$708,225 \$685,463 \$0	03/15/16 03/28/16 08/16/16 08/16/16	100% 100% COMPLETED
HM							
05-SB-1-/50.6 05-0J4904 NHP-000C-(409)E --()		IN SANTA BARBARA, MONTEREY, SAN BENITO, SANTA CRUZ AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS. REPLACE ROADSIDE SIGN PANELS	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	KARL MIKEL 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)440-7630	\$5,810,500 \$1,023,872 \$310,437	01/13/16 01/26/16 02/14/17	26% 18%
HA22							
05-SB-101-2.2/3.3 05-4482U4 NHP-Q101-(290)E --()		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF CARPINTERIA CREEK BRIDGE TO 0.3 MILE NORTH OF LINDEN AVENUE OVERCR RECONSTRUCT INTERCHANGES (2) AND	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342		\$52,615,740 \$0 \$0	06/20/16 07/15/16	0% 0%
HE11							
05-SB-101-10.8/22.5 05-1G7904		REPAIR CONTROLLERS AND IRRIGATION SYSTEMSAT VARIOUS LOCATIONS IN SANTA BARBARA AND GOLETA ON HWY 101 & 154 REPAIR CONTROLLERS AND IRRIGATION SYSTEMS	PACIFIC RESTORATION GROUP INC PO BOX 429 PERRIS, CA 92572	JOHNSON, CURTIS 35 S LA PATERA LN STE E GOLETA, CA 93117 (805)692-6862	\$485,000 \$369,381 \$0	08/06/15 08/12/15 10/04/16	56% 76%
20.20.201 130							
05-SB-101-12.9/14 05-1C4304		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM GARDEN STREET UNDERCROSSING TO MISSION CREEK BRIDGE HIGHWAY PLANTING REHABILITATION	SPIESS CONSTRUCTION CO INC P O BOX 2849 SANTA MARIA CA 93457	CURTIS JOHNSON 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	\$795,299 \$749,120 \$6,120	06/10/13 06/27/13 11/18/16	100% 94% OVER RUN
HA25							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-21.0/27.1 05-1A7204 NHP-Q101-(262)E --() HA22		IN SANTA BARBARA COUNTY IN AND NEAR GOLETA FROM MARIA YGNACIO CREEK BRIDGE TO 0.2 MILE NORTH OF CATHEDRAL OAKS OVERCROSSING PAVEMENT PRESERVATION (CAP M)	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBARA CA 93160	DAVID BALLENTINE 35 S PATERA LN. SUITE E GOLETA, CA 93117 (805)692-6820	\$10,100,015 \$4,744,033 \$2,147,379	05/12/15 06/10/15 09/26/16	84% 47%
05-SB-101-22.3/23 05-0G0704 NH-Q101-(233)E --() HA22		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.2 MILE EAST TO 0.7 MILE WEST OF FAIRVIEW AVENUE OVERCROSSING UPGRADE DRAINAGE CULVERTS	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MICHAEL MORTENSEN 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6759	\$17,989,386 \$17,015,031 \$24,823	11/21/13 12/12/13 07/11/17	70% 96%
05-SB-101-27.0/36 05-1G6204 NHP-Q101-(293)E --() HM		IN SANTA BARBARA COUNTY NEAR GOLETA FROM 0.1 MILE NORTH OF CATHEDRAL OAKS OVERCROSSING TO 0.6 MILE SOUTH OF REFUGIO RD UC COLD PLANE ROADBED/RHMA OPEN GRADED	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LAND SANTA BARBARA CA 93111		\$4,707,677 \$0 \$0	05/12/16 06/02/16	0% 0%
05-SB-101-45.6/46.4 05-0T6304 HSNH-P -()Q 1 28-6 E -() HB1		IN SANTA BARBARA COUNTY NEAR FROM 0.7 MILE NORTH OF BECKSTEAD OVERCROSSING TO 0.8 MILE SOUTH OF GAVIOTA TUNNEL CURVE REALIGNMENT	GAVIOTA SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	MICHAEL MORTENSEN 35 S LA PATERA LN SUITE E GOLETA, CAL. 93117 (805)692-6765	\$6,521,900 \$1,552,856 \$301,117	02/24/16 03/16/16 03/20/17	38% 24%
05-SB-101-83.2/83.8 05-463814		ON ROUTE 101 IN SANTA BARBARA COUNTY FROM 0.9 MILE NORTH OF CLARK AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SANTA MARIA UNDERCROSS IRRIGATION, PLANTING, EROSION CONTROL	EMPIRE LANDSCAPING INC. P O BOX 35 DAVIS CA 95617	BENNETZEN, LILIAN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-6935	\$501,048 \$467,915 \$2,100	10/25/13 11/15/13 05/12/17	0% 0%
05-SB-154-5.9/22.9 05-1C8304 STP-P154-(022)E --() HA22		NEAR SANTA YNEZ, FROM BASELINE AVENUE TO COLD SPRINGS CANYON BRIDGE. PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93454	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$11,099,678 \$0 \$0	07/12/16 07/29/16 03/24/17	0% 0%

PLANT EST
SATIS

SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
05-SB-246-12.3/16.7 05-0C6404		ON ROUTE 246 IN SANTA BARBARA COUNTY NEAR LOMPOC, FROM CEBADA CANYON ROAD TO HAPGOOD ROAD	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$15,145,162 \$4,479,534 \$435,232	02/27/15 03/26/15 08/13/17	38% 30%
HE13		PASSING LANES AND OPERATIONAL					
05-SBT-25-18.8/19.5 05-1H1704		SAN BENITO COUNTY ROUTE 25 ABOUT 32 MILES SOUTH OF HOLLISTER. REMOVE ROCK AND DEBRISCONSTRUCT DETOUR, PROVIDE TRAFFIC CONTROL DIR' REMOVE ROCK AND DEBRIS	JOHN MADONNA CONSTRUCTION PO BOX 5310 SAN LUIS OBISPO, CA 93403	BEACH, KATIE 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,485,000 \$327,750 \$0	01/22/16 01/22/16 08/08/16 08/08/16	100% 100% COMPLETED
20.20.201 130							
05-SCR-1-/0 05-0R5104 STP-000C-(400)E --()		ON STATE ROUTE 1, 68 AND 218 IN MONTEREY COUNTY AND STATE ROUTE 1 AND 9 IN SANTA CRUZ COUNTY AT VARIOUS LOCATIONS VARIOUS ADA CURB RAMPS AND MINOR SIDEWALKS	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688	BERTHA ROMAN 140 DUBOIS STREET SUITE E SANT CRUZ, CA 95060 (831)427-4706	\$1,142,624 \$988,740 \$0	08/26/15 09/22/15 08/20/16	100% 86%
HB71							
05-SCR-9-3.8/18.7 05-0Q5904 STP-S009-(020)E --()		IN SANTA CRUZ COUNTY AT AND NEAR BOULDER CREEK AT VARIOUS LOCATIONS FROM 0.9 MILE SOUTH OF GLENGARRY ROAD TO 0.2 MILE NORTH OF MCG POLLUTION SOURCE CONTROL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,056,443 \$1,998,169 \$680	09/30/14 10/21/14 12/22/16	0% 0% PLANT EST SATIS
05-SCR-17-8.3/9.4 05-0T9804 HSNH-PG -()P 7110- E -()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY FROM 0.4 MILE SOUTH OF SUGARLOAF ROAD TO 0.1 MILE SOUTH OF LAUREL ROAD SHOULDER WIDENING AND CONCRETE	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	DEVIN PORR 140 DUBOIS ST #E SANTA CRUZ, CA 95060 (831)427-4706	\$5,192,184 \$1,844,084 \$210,593	12/22/15 01/13/16 02/07/17	37% 35% SUSPENDED
HB1							
05-SCR-101-/0 05-1G8004		DIRS ORDER EMERGENCY F.A. IN MONTEREY AND SANTA CRUZ COUNTIES ON ROUTE 101, 1 AND 17 REPLACE CONTROLLERS,REPAIR IRRIGATION SYST	KCI INVIRONMENTAL INC PO BOX 3307 SAN LUIS OBISPO, CA 93403	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)455-5466	\$585,000 \$339,672 \$0	02/02/16 02/02/16 09/21/16	42% 58% SUSPENDED
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

Page 66
09/01/16

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-129-9.5/10 05-0T5404 HSST-PG -(129) 6E--() --() HB1		ON ROUTE 129 BETWEEN 0.4 MILE WEST OF GRANITE ROCK COMPANY OLD CHITTENDON ROAD AND 0.1 MILE EAST 120 GRANITE ROCK WAY OF CHITTENDON UNDERPASS CURVE REALIGNMENT	SAN JOSE CA 95136	BEACH, KATIE SANTA CRUZ, CA (831)455-5707	\$4,587,213 \$2,746,926 \$826,644	07/21/15 08/07/15 01/12/17	20% 60%
05-SCR-236-.1/17.7 05-1F3404 STP-P236-(001)E --()		IN SANTA CRUZ COUNTY AT AND NEAR BOULDER CREEK FROM PINE STREET TO OLD 120 GRANITE ROCK WAY MILL ROAD RESURFACE WITH HMA OVERLAY/RHMA G	GRANITE ROCK COMPANY SAN JOSE CA 95136	BEACH, KATIE 140 DUBOIS STREET, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$3,463,896 \$0 \$0	06/08/16 07/05/16	0% 0%
05-SLO-1-17.7/59 05-1C2404 HSST-P -() P 1600- E -() HB1		IN SAN LUIS OBISPO COUNTY IN AND NEAR SOUZA CONSTRUCTION, INC. SAN LUIS OBISPO AND SAN SIMEON FROM P.O. BOX 3810 HIGHLAND DRIVE TO 1.2 MILES NORTH OF HEARST CASTLE ROAD. INSTALL RUMBLE STRIP	SAN LUIS OBISPO CA 93403	LEW, MIKE 3230 RIVERSIDE AVE, #130 PASO ROBLES, CA 93446 (805)226-9217	\$1,809,881 \$1,724,666 \$12,641	10/30/15 11/20/15 08/22/16	98% 96% SUSPENDED
05-SLO-1-22.1/25.7 05-1G6904 HM		IN SAN LUIS OBISPO COUNTY NEAR MORRO BAY FROM HOLLISTER ROAD TO SAN LUISITO CREEK COLD PLANE AND RHMA-OG OVERLAY	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA CA 93454	LEW, MIKE 3230 RIVERSIDE AVENUE #130 PASO ROBLES CA 93446 (805)226-9217	\$1,064,193 \$970,318 \$0	03/25/16 04/15/16 08/02/16 08/02/16	100% 100% COMPLETED
05-SLO-1-64.0/66.9 05-492804 STP-P001-(590)E --() HA42		IN SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIMEON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO ARROYO DE LA REALIGN ROADWAY PIEDRAS BLANCAS	PAPICH CONSTRUCTION CO. INC P O BOX 2210 PISMO BEACH CA 93448	RICK SILVA, RE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$19,962,771 \$7,152,523 \$1,108,552	05/27/15 06/15/15 10/11/17	23% 36%
05-SLO-1-73.7/74 05-1A7004 STP-19A5-(004)E --() HA23		IN SAN LUIS OBISPO COUNTY ABOUT 19 MILES NORTH OF SAN SIMEON FROM 0.7 MILE TO 1.0 MILE NORTH OF RAGGED POINT VIADUCT CONSTRUCT SOLDIER PILE WALL WITH	JOHN MADONNA CONSTRUCTION CO., INC. P.O. BOX 5310 SAN LUIS OBISPO CA 93403	RICK SILVA 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$9,566,642 \$8,914,250 \$299,857	12/24/14 01/08/15 10/05/16	54% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-/0 05-1G3504		IN SAN LUIS OBISPO AND SANTA BARBARA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK/REPLACE SEALS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	DE ANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6095	\$1,185,109 \$1,125 \$0	04/12/16 05/02/16 01/10/17	19% 0%
HM3							
05-SLO-41-49.6/50.4 05-1G6404		IN SAN LUIS OBISPO COUNTY ABOUT 30 MILES EAST OF PASO ROBLES FROM 5.8 MILES NORTH OF EAST JUNCTION ROUTE 46 TO 6.6 MILES NORTH OF REPLACE RHMA ON EXISTING ROADWAY	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LAND SANTA BARBARA CA 93111	KARL MIKEL 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)440-7630	\$503,322 \$0 \$0	03/14/16 03/29/16	0% 0%
HM							
05-SLO-41-/0 05-1G3204		IN MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS SEAL BRIDGE DECK WITH METHACRYLATE	STOUDENMIRE CORPORATION 7536 MORRO ROAD ATASCADERO, CA 93422	LEW, MIKE 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$295,245 \$195,324 \$58,553	03/14/16 04/07/16 09/16/16	77% 71%
05-SLO-46-37.6/40.4 05-330764 NHP-P046-(050)E --()		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.5 MILE EAST OF ALMOND DRIVE TO 0.2 MILE WEST OF ALMOND DRIVE LANDSCAPE MITIGATION	PACIFIC RESTORATION GROUP, GENESEO INC. PO BOX 429 PERRIS CA 92572	MIKEL, KARL 102 S. WHITLEY GARDENS DR. PASO ROBLES, CA 93446 (805)440-7630	\$947,084 \$808,887 \$5,115	10/09/14 11/14/14 07/16/18	0% 0% PLANT EST SATIS
HE14							
05-SLO-46-40.7/46.3 05-330774		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.1 MILE EAST OF ALMOND DRIVE TO 0.8 MILE EAST OF MCMILLAN CANYON ROAD CONVERT TO 4-LANE EXPRESSWAY	PAPICH CONSTRUCTION COMPANY INC PO BOX 2210 PISMO BEACH, CA 93448	MIKEL, KARL 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)440-7630	\$35,627,891 \$35,151,255 \$0	05/18/12 06/12/12 08/10/16 08/15/16	100% 100% COMPLETED
HE13	SWPPP						
05-SLO-46-46.0/50.2 05-330784		NEAR SHANDON FROM 0.2 MILE EAST OF MCMILLIAN CANYON ROAD TO 0.4 MILE WEST OF LUCY BROWN ROAD CONVERT TO 4-LANE EXPRESSWAY	BROSAMER & WALL, INC 1777 OAKLAND BOULEVARD STE300 WALNUT CREEK, CA 94596	KARL MIKEL 102 WHITLEY GARDEN DRIVE PASO ROBLES, CA 93446 (805)440-7630	\$42,738,288 \$5,082,724 \$1,319,434	02/10/16 02/25/16 07/09/18	7% 12%
HE13							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-23.9/32.3 05-1G3404 NHP-Q101-(268)E --()		IN SAN LUIS OBISPO COUNTY IN AND NEAR SAN LUIS OBISPO FROM 0.3 MILE SOUTH OF SANTA FE UNDERCROSSING TO 1.2 MILES NORTH OF RESERVOI OVERLAY WITH RHMA GAP GRADED	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652	LEW, MIKE 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$5,551,727 \$4,769,368 \$0	06/08/15 07/16/15 08/20/16	100% 94% OVER RUN
05-SLO-101-24.3/24.3 05-1G4604 NHP-P099-(294)E --()		IN SAN LUIS OBISPO COUNTY NEAR SAN LUIS OBISPO AT SANTA FE UNDERCROSSING REPLACE BRIDGE RAILS	SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401		\$1,088,296 \$0 \$0	06/13/16 07/21/16	0% 0%
HA23							
05-SLO-101-32.3/35.6 05-1F7804		IN SAN LUIS OBISPO COUNTY NEAR SAN LUIS OBISPO FROM 1.2 MILES NORTH OF RESERVOIR CANYON ROAD TO CUESTA OVERHEAD RESURFACE PAVEMENT W WEARING COURSE	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN, CA 95652	DE ANDA, ANTHONY 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$3,160,398 \$2,652,036 \$0	04/24/15 05/08/15 01/05/16	100% 100%
05-SLO-101-44.8/59.7 05-1C0804 NHP-Q101-(298)E --()		IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS FROM CURBARIL AVENUE OVERCROSSING TO 0.7 MILE NORTH OF NORTH PASO ROBLES OVERHEA ROADSIDE SAFETY IMPROVEMENTS	SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	LEW, MIKE 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$2,315,000 \$363,485 \$213,847	04/20/16 05/02/16 01/11/17	26% 16%
HB1							
05-SLO-166-21.0/25.5 05-1G6304		IN SAN LUIS OBISPO AND SANTA BARARA COUNTY ABOUT 12 MILES EAST OF SANTA MARIA FROM 3.2 MILE EAST OF ALAMO CREEK BRIDGE TO ALISOS COLD IN PLACE RECYCLING OVERLAY	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93454	DE ANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6095	\$2,840,101 \$1,531,957 \$1,455,160	02/09/16 02/25/16 10/13/16	47% 54% SUSPENDED
HM							
05-VAR--/0 05-1G2804 HSST-P -()0 C414- E -()		IN MONTEREY, SAN LUIS OBISPO, SANTA IN MONTEREY, SAN LUIS OBISPO, SANTA BARBARA AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS INSTALL COUNTDOWN PEDESTRIAN SIGNAL	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA 92504	BENNETZEN, LILIAN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-6935	\$1,137,419 \$555,940 \$209,650	11/13/15 12/02/15 11/28/16	58% 49%

Totals:	Authorized Final Amt:	<u>\$341,262,247</u>	Completed to Date:	<u>\$140,637,837</u>	Work This Month:	<u>\$14,469,868</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Q0204		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	DEALBA, FERNANDO 183 W. VENTURA COURT KINGBURG, CA 93631 (559)288-8603	\$536,518 \$518,107 \$0	10/20/15 11/04/15 05/03/16	100% 100%
HM1							
06-FRE-0-/0 06-0S4304		IN FRESNO AT THE CALTRANS DISTRICT OFFICE RECONSTRUCT PARKING LOT	CENTRAL VALLEY ASPHALT 23494 ROAD 196 LINDSAY CA 93247	HAIDAR HADDADIN 3240 N.MILLBROOK FRESNO, CA (559)243-3556	\$666,175 \$370,995 \$76,539	04/25/16 05/10/16 10/05/16	32% 55%
HA13							
06-FRE-5-37.2/48.6 06-0V1404		IN FRESNO COUNTY NEAR MENDOTA FROM 1.2 MILES SOUTH OF KAMM AVENUE OVERCROSSING TO 0.4 MILE SOUTH OF PANOCHE ROAD OVERCROSSING COLD PLANE PAVEMENT/RHMA RESURFACE	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVENUE BLDG 700 S MCCLELLAN CA 95652	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	\$3,188,213 \$543,244 \$543,244	05/13/16 05/24/16 10/18/16	11% 17%
06-FRE-5-48.8/53 06-0Q2704 NHPI-005 -(144)E --()		IN FRESNO COUNTY ABOUT 38 MILES SOUTH OF SANTA NELLA FROM 0.1 MILE SOUTH OF PANOCHE ROAD OVERCROSSING TO 0.2 MILE NORTH OF RUSSEL HMA AND REINFORCE CONCRETE PAVEMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	DEALBA, FERNANDO 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$14,759,692 \$14,661,293 \$0	12/11/14 12/31/14 05/20/16	100% 100% OVER RUN
HA22							
06-FRE-33-11.1/14.8 06-0T6204 STP-P033-()0 E- -()		FROM 0.1 MILE WEST OF JACALITOS CREEK BRIDGE TO 0.1 MILE WEST OF MERCED AVENUE AND FROM 0.1 MILE NORTH OF PHELPS AVENUE TO 0.8 M BONDED WEARING COURSE RESURFACING	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$1,854,214 \$0 \$0	03/08/16 03/16/16	0% 0%
HM1							
06-FRE-41-20.7/32.5 06-0U3604		BOOSTER PUMP UPGRADES, VALVES, FLOW SENSORS, CONTROLLER CABINETS, AND SYSTEM REPAIRS IRRIGATION UPGRADES	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOGLE DRIVE HERCULES, CA 94547	SAMIMI, MOHAMMAD 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)250-6305	\$4,285,000 \$4,182,582 \$0	08/18/15 08/18/15 09/30/16	100% 98% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-/0 06-0R2304 HSNH- P-()X 9030-E -()		IN FRESNO COUNTY ROUTES 41, 99, 168 & 180 ON FREEWAY ONRAMPS AT VARIOUS LOCATIONS HIGH FRICTION SURFACE TREATMENT	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834		\$1,752,426 \$0 \$0	07/11/16 07/26/16	0% 0%
HB1							
06-FRE-99-23.5/26.7 06-2HT114		IN FRESNO COUNTY FROM 0.2 MILES NORTH OF O IVE AVENUE OC TO 0.2 MILES NORTH OF ASHLAN AVE OC REALIGNMENT FREEWAY	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	FOSTER, DALLIA 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$28,566,534 \$24,164,459 \$2,248,559	10/16/15 12/04/15 10/24/16	79% 84%
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$42,019,223 \$42,481,251 \$0	10/10/12 11/06/12 05/19/16	100% 100%
HE13 SWPPP							
06-FRE-99-/0 06-0T4104		REPAIR 110 ACRES OF EXISTING IRRIGATION SYSTEMS THAT HAVE BEEN DEFECTIVE, BROKEN, AND VANDALIZED UPGRADE IRRIGATION SYSTEMS	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS, CA 93619	DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$2,422,000 \$2,048,960 \$0	03/04/15 03/04/15 08/30/16	100% 85% OVER RUN
20.20.201 131							
06-FRE-99-/30.5 06-0U6904		UPDATE IRRIGATION SYSTEM AND ISOLATE NEEDED REPAIRS TO REDUCE WASTE IRRIGATION SYSTEM UPGRADES	WABO LANDSCAPE CONSTRUCTION INC 726 ALFRED NOBLE DRIVE HERCULES, CA 94547	KIMURA, JUSTIN 183 W VENTURA CT KINGSBURG, CA 93631 (559)897-3118	\$3,185,000 \$2,489,244 \$0	08/04/15 08/04/15 09/11/16	100% 78% OVER RUN
20.20.201 130							
06-FRE-145-40.2/41.2 06-0T5804		IN FRESNO AND MADERA COUNTIES NEAR MADERA FROM W. SHAW AVENUE TO AVENUE 7 AND FROM TOZER STREET TO RIVER ROAD HOT MIX ASPHALT/REPAIR FAILED AREAS	TEICHERT CONSTRUCTION 5771 S TOYOTA AVE FRESNO CA 93725	Haidar Haddadin 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3856	\$1,046,562 \$868,799 \$855,519	03/02/16 03/16/16 08/26/16	83% 83%

HM1

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
06-FRE-168-.7/9.1 06-0U3304		UPGRADE 97 BOOSTER PUMPS TO HIGH EFFICENCYVARIABLE FREQUENCY DRIVE, REPLACE 87 COMMUNICATION FLOW SENSORS AND MASTER VALVES THAT D IRRIGATION SYSTEM UPGRADES	WABO LANDSCAPE CONSTRUCTION, INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	MENGGONI, MARK 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)243-3543	\$4,885,000 \$4,436,677 \$0	08/03/15 08/03/15 08/26/16	99% 91%
20.20.201 130							
06-FRE-168-29.0/T29.4 06-0M0504 STP-P168-(060)E --()		IN FRESNO COUNTY, NEAR PRATHER, 1.2 MILES WEST OF AUBERRY ROAD TO MILE WEST OF AUBERRY ROAD REALIGN 2-LANE ROADWAY	FROM LEE'S PAVING, INC. 1212 NORTH PLAZA DRIVE VISALIA CA 93291	MARK MENGGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$2,311,092 \$1,052,343 \$334,803	09/11/15 10/06/15 08/26/16	85% 45%
HB1							
06-FRE-168-30.1/30.4 06-0L3404 HSST-P -()P 8062-E -()		IN FRESNO CO ON STATE ROUTE 168 AT THE AUBERRY ROAD INTERSECTION PM T30.201 INTERSECTION IMPROVEMENT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,749,067 \$0 \$0	06/20/16 07/15/16	0% 0%
HB1							
06-FRE-168-36.0/0 06-0M0204 STPE-P168-(058)E --()		IN FRESNO COUNTY ABOUT 11 MILES EAST OF PRATHER AT MAYNARD MUNGER VISTA POINT ENHANCE VISTA POINT	AGEE CONSTRUCTION CORPORATION P.O. BOX 629 CLOVIS CA 93613	MARK MENGGONI 3240 N. MILLBROOK FRESNO CA, 93726-5866 (559)243-3543	\$1,527,195 \$1,567,014 \$0	05/15/15 06/08/15 06/16/16	100% 100% OVER RUN
06-FRE-168-/0 06-0T4204		REPAIR/REPLACE/UPGRADE IRRIGATION SYSTEMS IN FRESNO COUNTY AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS	STOCKBRIDGE GENERAL CONST INC 2972 LARKIN AVE SUITE #101 CLOVIS, CA 93726	SAMIMI, MOHAMMAD 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$3,297,000 \$2,279,966 \$386,731	03/30/15 03/30/15 09/30/16	100% 69% OVER RUN
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	HAIDAR HADDADIN 3240 N.MILLBROOK FRESNO, CA 93726 (559)897-7223	\$4,051,096 \$1,779,468 \$265,832	03/19/15 06/22/15 10/24/16	23% 44%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,924,447 \$4,584,341 \$20,104	08/23/12 09/27/12 02/28/18	0% 0% PLANT EST SATIS
	WPCP						
06-FRE-198-/3.5 06-0T5504		IN FRESNO COUNTY NEAR COALINGA_FROM MONTEREY COUNTY LINE TO 0.8 MILE WEST OF HANS GRIEVE CANYON ROAD REPAIR FAILED AREAS/HMA RESURFACE	PAPICH CONSTRUCTION COMPANY, INC. 616 PRINTZ ROAD ARROYO GRANDE CA 93420		\$780,564 \$0 \$0	05/05/16 05/24/16	0% 0%
HM1							
06-FRE-245-/5.3 06-0S1204		IN FRESNO COUNTY NEAR PINEHURST AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF TULARE COUNTY LINE TO 0.1 MILE SOUTH OF HOGBACK ROAD REPLACE AND ABANDON CULVERTS	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003	BLANCAS, CARLOS 183 W VENTURA COURT KINGSBURG, CA 93631 (559)341-2721	\$259,574 \$233,131 \$233,131	05/10/16 05/26/16 09/23/16	52% 88%
HM2							
06-KER-0-/0 06-0S6004		IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS JOINT SEAL/REMOVE CHIP SEAL	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523	CLAY LOMAX 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$507,150 \$367,007 \$159,310	05/04/16 05/24/16 11/21/16	45% 73%
HM1							
06-KER-5-36.1/41.2 06-0S6504 HSNH-PIG -(005)4 7241-E -()		IN KERN COUNTY FROM BUENA VISTA CANAL RD. OC TO RTE 43/I5 SEPARATION INSTALL MEDIAN BARRIER	BRM 50 MARQUERITE DR. HOLLISTER CA 95023	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,318,326 \$898,914 \$898,914	05/13/16 06/20/16 09/30/16	41% 68%
HB1							
06-KER-5-62.5/73.1 06-0P1404 NHPI-005 -(195)E --()		ON ROUTE 5 BETWEEN LERDO OVERCROSSING AND ROUTE 5/46 SEPARATION #1 REPLACE PCC PANELS, GRIND CONCRETE	GRIFFITH/COFFMAN JOINT VENTURES 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$40,618,111 \$30,145,907 \$2,451,395	12/03/14 12/18/14 01/04/17	78% 74%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-73.0/82.5 06-0T6004 STP-X029-(123)E --()		IN KERN COUNTY ON ROUTE 5 FROM ROUTE 43 TO TWISSELMAN ROAD OVERCROSSING AND ON ROUTE 43 FROM ROUTE 58 TO SANTA FE WAY COLD PLANE/OVERLAY/RHMA GAP GRADED	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	\$4,892,476 \$321,108 \$321,108	03/01/16 03/21/16 10/25/16	12% 7%
HM1							
06-KER-5-82.9/85.7 06-0V0404		REPAIR SLABS WITH HMA, TRAFFIC CONTROL, COZEEP, AND LANE STRIPING SLAP REPLACEMENT WITH HMA	PAPICH CONSTRUCTION CO INC 800 FARROLL RD GROVER BEACH, CA 93433	DHALIWAL, AMARJIT 1824 NORRIS, RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,985,000 \$1,713,380 \$0	01/11/16 01/11/16 05/06/16	100% 100% OVER RUN
20.20.201 130							
06-KER-58-52.1/52.3 06-0R0204 HSNH-P -()P 8125- E -()		IN BAKERSFIELD FROM REAL ROAD TO THE ROUTE 58/99 SEPARATION INSTALL TEMPORARY K-RAIL AND	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003		\$330,488 \$0 \$0	06/22/16 07/18/16	0% 0%
HB1							
06-KER-58-88.5/99.8 06-0R1504 NHP-P058-(124)E --()		IN AND NEAR TEHACHAPI FROM 0.1 MI. WEST OF TEHACHAPI CREEK TO CACHE CREEK PAVEMENT PRESERVATION (CAPM)	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$13,525,736 \$3,631,278 \$3,152,524	09/30/15 10/20/15 11/17/16	39% 26%
HA22							
06-KER-58-99.2/99.8 06-0M2604 NHP-P058-(122)E --()		NEAR TEHACHAPI FROM SAND CANYON OVERHEAD TO CACHE CREEK BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,845,860 \$1,832,668 \$0	07/21/15 07/31/15 06/07/16	100% 100%
HA21							
06-KER-58-136.0/143.8 06-0S2804 NHP-P058-(123)E --()		IN KERN COUNTY NEAR BORON FROM 0.4 MILES WEST OF TWENTY MULE TEAM ROAD OC TO SAN BERNARDINO COUNTY LINE RAC OVERLAY	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,731,105 \$3,405,020 \$0	08/17/15 09/02/15 06/21/16	100% 100% SUSPENDE
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-19.7/57.5 06-0U6004		BOOSTER PUMP UPGRADES REDUCE WATER USE BY 50%. UPGRADE IRRIGATIN	KCI ENVIRONMENTAL P.O. BOX 3307 SAN LUIS OBISPO, CA 93403	DHALIWAL AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4755	\$2,785,000 \$2,178,486 \$0	08/10/15 08/10/15 08/30/16	100% 78% OVER RUN
20.20.201 130							
06-KER-99-/56.7 06-0T3304		IN KERN COUNTY AND TULARE COUNTIES AT BENTANCOURT BROS. CONSTRUCTION VARIOUS LOCATIONS INSTALL TRAFFIC MONTORING STATIONS	AMARJIT DHALI WAL INC. 5933 NORTHFRONT RD LIVERMORE CA 94551	AMARJIT DHALI WAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$706,050 \$162,088 \$143,753	05/13/16 06/02/16 11/08/16	45% 23%
HB4N							
06-KER-119-10.0/13.3 06-424714 STP-P119-(018)E --()		IN KERN COUNTY NEAR TAFT FROM ELK HILLS ROAD TO TUPMAN ROAD. ADD TRUCK CLIMBING LANES	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$5,824,225 \$2,609,119 \$260,687	09/01/15 10/14/15 10/27/16	64% 45%
HB4N							
06-KER-178-4.4/0 06-0H6414 NHP-P178-(064)E --()		IN KERN COUNTY ON ROUTE 178 AT SUNNY LANE PEDESTRIAN OC REPLACE PEDESTRIAN OVERCROSSING	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	AMARJIT DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,169,275 \$3,179,426 \$0	01/22/15 02/09/15 05/25/16	100% 100%
06-KER-204-5.4/6.7 06-0N9604 NHP-P204-(005)E --()		ON ROUTE 204 GOLDEN STATE AVENUE BETWEEN SR-99 AND SR-178 IN KERN COUNTY AT VARIOUS LOCATIONS PLACE DECK OVERLAY, REPLACE JOINT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SAM DHALI WAL 1824 NORRIS ROAD BAKERSFEILD, CA 93308 (661)391-4742	\$7,207,143 \$3,450,864 \$573,653	09/24/15 10/06/15 03/19/17	43% 48%
HM1							
06-KER-395-/23.4 06-0S2704 NHP-P395-(253)E --()		IN KERN COUNTY NEAR JOHANNESBURG FROM SAN BERNARDINO COUNTY LINE TO ROUTE 178 RAC OVERLAY	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-337	\$4,973,981 \$5,119,571 \$0	08/18/15 09/02/15 08/11/16	100% 100%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-5-16.6/26.7 06-0T6104 NHPI-0054-(196)3 E- -()		IN KINGS COUNTY NEAR AVENAL FROM ROUTE 41 TO FRESNO COUNTY LINE COLD PLANE PAVEMENT/RESURFACE RHMA	PAPICH CONSTRUCTION COMPANY, INC. 616 PRINTZ RD ARROYO GRANDE CA 93420	BLANCAS, CARLOS 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)341-2721	\$2,425,000 \$0 \$0	06/13/16 06/28/16	0% 0%
HM1							
06-KIN-5-21.6/26.7 06-0S3504 HSIM-G -()0 5- 14-(E) --()		IN KINGS AND FRESNO COUNTIES NEAR KETTLEMAN CITY FROM 2.6 MI N OF MILHAM AVE OC TO 3.2 MI S OF JAYNE AVE OC AND FROM EL DORADO AV CONSTRUCT HIGH TENSION CABLE MEDIAN	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140		\$4,410,514 \$0 \$0	07/20/16 08/03/16	0% 0%
HM1							
06-KIN-137-/7.2 06-0T5304		IN KING AND TULARE COUNTIES NEAR CORCORAN FROM 0.1 MILE EAST OF ROUTE 43 TO AVE 228 COLD PLANE AC PAVEMENT	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG 700 ST35 MCCLELLAN CA 95652	BLANCAS, CARLOS 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)341-2721	\$1,638,341 \$0 \$0	03/15/16 03/25/16	0% 0%
HM1							
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$692,295 \$394,566 \$13,093	01/02/15 01/26/15 12/30/16	52% 68%
HE11							
06-KIN-198-16.5/17.2 06-487504 NHP-P198-(062)E --()		ON ROUTE 198 FROM 0.4 MILE WEST OF 12TH AVENUE OVERCROSSING TO 0.3 MILE EAST OF 12TH AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE 12TH AVE	AGEE CONSTRUCTION CORPORATION PO BOX 629 CLOVIS CA 93613	JUSTIN KIMURA 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-3118	\$8,831,703 \$8,511,095 \$0	04/22/14 05/13/14 03/18/16	100% 100%
HE11							
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080	\$1,416,340 \$1,378,501 \$4,200	05/22/12 06/20/12 03/14/17	0% 0%
HE14	WPCP						PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-5.2/34.7 06-0T5004 NHP-P041-(129)E --()		IN MADERA COUNTY NEAR COARSEGOLD AT CENTRAL STRIPING SERVICE, INC. VARIOUS LOCATION FROM 0.3 MILES SOUTH 3489 LUYUNG DR. OF AVE 14 TO 0.8 MILES SOUTH OF SR 49 RANCHO CORDOVA CA 95742 CONSTRUCT CENTER LINE RUMBLE STRIP			\$352,950 \$0 \$0	07/20/16 08/11/16	0% 0%
HB1							
06-MAD-41-11.7/13.4 06-0G9004 NHP-P041-(128)E --()		IN MADERA COUNTY NEAR COARSEGOLD FROM A. TEICHERT & SON INC. DBA 0.3 MILES NORTH OF ROAD 208 TO 2.0 MILES NORTH OF ROAD 208 CONSTRUCT PASSING LANES	TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725	Haidar Haddadin 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$8,646,217 \$7,913,728 \$1,599,192	10/08/15 10/23/15 08/26/16	95% 88%
06-MAD-41-29.0/45.7 06-0V6404		IN MADERA AND MARIPOSA COUNTIES, REMOVE AND DISPOSE OF 2,400 HAZARDOUS TREES AND CLEAR 100' FOR FOREST FIRE REDUCTION MAD/MPA LINE REMOVE AND DISPOSE OF TREES AND FIRE FUELS	TEICHERT CONSTRUCTION, INC 400 SUNRISE AVE, SUITE 400 ROSEVILLE, CA 95661	SAMIMI, MOHAMMAD 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$25,000 \$0 \$0	07/11/16 07/11/16 03/27/16	0% 0%
20.20.201 130							
06-TUL-65-9.3/14 06-0S4804 NHP-P065-(105)E --()		IN TULARE COUNTY NEAR PORTERVILLE FROM 0.7 MILES SOUTH OF AVENUE 80 TO AVENUE 112 PAVEMENT REHABILITATION	CAL VALLEY CONSTRUCTION 6275 W BULLARD AVE. FRESNO CA 93722		\$4,049,392 \$0 \$0	08/01/16 08/24/16	0% 0%
HA22							
06-TUL-99-5.1/53.9 06-0U5904		IMPLEMENT WATER CONSERVATION MEASURES IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION EMERGENCY IRRIGATION UPGRADES	STOCKBRIDGE GENERAL CONST INC ATTN: GUY STOCKBRIDGE 2972 LARKIN AVE CLOVIS, CA	ALICIA RODRIGUEZ 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)341-3953	\$2,385,000 \$1,639,619 \$0	08/17/15 08/18/15 10/20/16	0% 69%
20.20.201 130							
06-TUL-99-18.7/22.5 06-0T0804		IN MADERA, FRESNO, TULARE COUNTIES AT BENTANCOURT BROS. CONSTRUCTION VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	INC. 5933 NORTHFRONT RD LIVERMORE CA 94551		\$772,430 \$0 \$0	05/17/16 06/14/16	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-35.2/37.3 06-360234 NH-P099-(587)E --()		ON ROUTE 99 IN TULARE COUNTY NEAR VISALIA FROM 1.2 MILE SOUTH OF AVENUE 280 OC (BR NO.46-195) TO 0.9 MILE SOUTH OF WEST VISALIA OH 4 LANE FREEWAY TO 6 LANE FREEWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$15,716,711 \$5,041,807 \$1,178,047	10/15/15 11/04/15 12/20/16	44% 32%
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO INC 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD P O BOX 2210 WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY PISMO BEACH CA 93448	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$34,983,782 \$34,829,672 \$0	12/07/12 12/27/12 06/24/16	100% 100%
HE13 HE13	SWPPP						
06-TUL-99-41.3/52 06-0T1804		IN TULARE COUNTY, NEAR GOSHEN FROM 0.17 MILES NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILES NORTH OF DOGDGE AVENUE OVERCROSSING RHMA-O BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	DEALBA, FERNANDO 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$2,707,017 \$0 \$0	05/06/15 06/08/15	0% 0%
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,213,737 \$2,363,905 \$214,698	10/01/12 11/06/12 10/12/18	0% 0%
	WPCP						PLANT EST SATIS
06-TUL-99-51.3/52.3 06-0T8704 NHP-P099-(597)E --()		NEAR KINGSBURG FROM 0.5 MI SOUTH OF DODGE AVE OC TO 0.2 MI SOUTH OF KINGS RIVER (NORTHBOUND ONLY) ROADWAY REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$3,350,598 \$276,855 \$276,855	06/17/16 07/15/16 12/23/16	15% 8%
HA22							
06-TUL-137-7.2/13.2 06-0T6404		IN TULARE COUNTY NEAR TULARE FROM ROAD 36 TO ROAD 84 COLD PLANE/RHMA GAP GRADED BWC	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,339,900 \$370,433 \$4,170	04/22/16 05/05/16 09/15/16	46% 28%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-190-20.9/21.2 06-0J5304 SSTP-P190-(020)E PL62-06 0-(3E) --() HB1		ON ROUTE 190, IN TULARE COUNTY, NEAR LEE'S PAVING, INC. PORTERVILLE BETWEEN 0.2 MILE WEST OF 1212 NORTH PLAZA DRIVE ROAD 284 AND 0.1 MILE EAST OF ROAD VISALIA CA 93291 284 INTERSECTION IMPROVEMENT	NEAR LEE'S PAVING, INC. 1212 NORTH PLAZA DRIVE VISALIA CA 93291	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,875,297 \$1,443,397 \$267,536	09/23/15 10/07/15 06/23/17	32% 50%
06-TUL-216-1.9/2.9 06-430714 HB4C		IN TULARE COUNTY IN AND NEAR VISALIA WABO LANDSCAPE & CONSTRUCTION, FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, 0.1 MILE EAST OF INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$306,329 \$212,808 \$911	06/25/15 07/16/15 11/19/18	28% 76%

Totals: Authorized Final Amt: \$322,625,067 Completed to Date: \$231,653,094 Work This Month: \$16,484,508

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

Page 79
09/01/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-8.7/0 07-3X3904 ER-17E1-(004)E --()		IN LOS ANGELES 0.1 MILE WEST OF DOMINQUEZ CHANNEL CONSTRUCT STEEL SOLDIER PILE WALL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$2,301,529 \$87,154 \$0	01/30/14 02/21/14 02/28/17	1% 4% SUSPENDED
HA23							
07-LA-1-35.2/59.9 07-3W1204		IN LOS ANGELES COUNTY, ON ROUTE 1 BETWEEN I-10 AND SR-23 ROAD INSTALL PAVEMENT DELINEATORS &	CAL STRIPE INC. 2040 E. STEEL ROAD COLTON CA 92324	SAYKALI,ZARIF 12975 W. CULVER BLVD LOS ANGELES, CA. 90066 (310)821-1847	\$295,295 \$0 \$0	03/22/16 04/12/16	0% 0%
HM4							
07-LA-1-35.6/37.1 07-2W4704		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE CRASH CUSHIONS	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$1,842,886 \$1,707,016 \$0	03/26/14 04/09/14 09/25/16	100% 98%
HM4							
07-LA-1-40.0/40.4 07-4X7904		LA-1 PCH IN MALIBU/L.A. COUNTY TO REPAIR/RESTORE COMPROMISED SUPPORT SLOPW/RSP & GEOTEXTILE FABRIC DIR'S EMERGENCY FORCE ACCOUNT REPAIR/RESTORE SLOPE & REPAIR DRAINAGE SYS	BURNS PACIFIC CONSTRUCTION INC 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	INCTRUJILLO, GILBERT 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)821-1847	\$735,000 \$661,224 \$0	03/11/16 04/21/16 06/15/16	100% 90% OVER RUN
20.20 201130							
07-LA-1-41.8/42.1 07-316604 ER-17E4-(004)E --()		IN LA,IN MALIBU 1MILE N/O TOPANGE RD REPAIR FAILED SLOPE	CNY NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST CA 95961	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$8,358,314 \$8,319,488 \$0	10/02/15 10/14/15 06/22/16	100% 99% OVER RUN
HA23							
07-LA-1-44.4/44.4 07-1W5104		IN LA @ LA 1 @ PM 44.45 RECTIFY CLARIFIER DISCHARGE PROBLEM	FLEMING ENVIRONMENTAL INC. 1372 E VALENCIA DRIVE FULLERTON CA 92831	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6274	\$841,938 \$765,288 \$0	06/17/15 07/02/15 07/17/17	77% 91%
HM2							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-46.9/62.9 07-4Y6704		IN LOS ANGELES COUNTY, IN THE CITY OF ALL AMERICAN ASPHALT MALIBU AND LOS ANGELES COUNTY, BETWEEN MALIBU LAGOON AND LA/VEN COUNTY LINE. PAVEMENT PRESERVATION	400 E. 6TH STREET CORONA CA 92879	DIPSIA, M. 12975 W CULVER BLVD LOS ANGELES CA 90066 (310)821-1847	\$1,108,620 \$0 \$0	03/30/16 04/12/16 04/30/17	0% 0%
HM1							
07-LA-1-51.0/52 07-4L2214 ACST-P414-(100)4 --()		IN MALIBU FROM NORTH OF SEA VISTA DRIVE TO VIA ESCONDIDO CONSTRUCT TIEBACKS, MICROPILES,	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA CA 91355	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$4,164,956 \$210,295 \$0	12/04/12 01/10/13 09/30/17	9% 5%
HA23	WPCP						
07-LA-1-/1.1 07-3X9404 NHP-X037-(172)E --()		IN LOS ANGELES COUNTY, ON VARIOUS FREEWAYS THROUGHOUT THE COUNTY REPLACE AND RESTORE THEFT-DAMAGED	SELECT ELECTRIC, INC. 13250 KIRKHAM WAY POWAY CA 92064	MANNAA, HASSAN 1317 TELFAIR AVENUE, STE 101 SYLMAR, CA. 91342 (818)364-2760	\$4,028,646 \$4,041,623 \$0	12/09/14 12/31/14 07/21/16 08/05/16	100% 100% COMPLETED
HA23							
07-LA-2-14.1/15.1 07-2055A4 21L-6207-(071)E --()		IN LA COUNTY IN LOS ANGELES FROM ALLESANDRO STREET TO I-5/SR-2 INTER CHANGE CONSTRUCT SOUNDWALLS, CURB RAMP	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	WIDJAJA, DANIEL 25061 AVENUE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	\$3,391,602 \$2,904,966 \$188,514	01/09/15 02/10/15 09/30/16	56% 86%
HB4N							
07-LA-2-14.2/24.3 07-4X5104		L.A. COUNTY ON RTE 2 TO REPLACE 48 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	CAMPBELL LANDSCAPES INC 740 N AMELIA AVE SAN DIMAS, CA 91773	ATASSI, KEVIN 601 S. GLEANOAKS BLVD #310 BURBANK, CA 91502 (310)909-4131	\$2,485,000 \$487,595 \$0	07/22/15 12/14/15 12/08/16	59% 20%
20.20 201130							
07-LA-2-15.8/25.5 07-3W0704		IN LOS ANGELES COUNTY ON ROUTES 2, 210, 134 AND 5. FR PM 15.81/R25.51 PLACE METHACRYLATE ON BRIDGE DECK,	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 92504	EL-JAMAL, J.	\$964,654 \$178,774 \$178,774	05/05/16 05/24/16 11/03/16	40% 19%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-15.8/18.5 07-2W7804		IN THE CITY OF LOS ANGELES, AT VARIOUS BRIDGES BETWEEN I-5 AND SR-134 BRIDGE PRESERVATION	STOUDENMIRE CORPORATION P.O. BOX 2827 ATASCADERO, CA 93423	EID, EMILE 9225 CRANFORD AVE. PACOIMA, CA 91331 (818)768-1939	\$462,462 \$447,784 \$0	05/14/15 06/19/15 04/20/16	78% 97%
HM3							
07-LA-2-17.8/19.5 07-292204 NHP-X037-(181)E --()		IN LOS ANGELES AT ROUTE 2/134 INTERCHANGE MAINTENANCE SAFETY	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$1,784,115 \$1,287,051 \$226,018	10/02/15 10/20/15 12/04/17	29% 69%
HB34							
07-LA-2-26.4/82.3 07-2W8304 STP-P002-(038)E --()		IN LOS ANGELES COUNTY, BETWEEN LA CANADA FLINTRIDGE AND WRIGHTWOOD PAVEMENT PRESERVATION - MAINLINE	INTERMOUNTAIN SLURRY SEAL, INC. 1005 TERMINAL WAY STE. 220 RENO NV 89502	EL-JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$2,721,721 \$1,284,690 \$0	06/18/15 08/11/15 06/30/17	10% 47%
HM1							
07-LA-2-/0 07-4X9204		LA COUNTY VARIOUS LOCS ON 2,10,57,60,71, 101&210 TO FELL/CHIP&HAUL AWAY 1,378 DAMAGINFESTED TREES DIR'S EMERGENCY FORCE ACCOUNT	UTILITY TREE SERVICE INC 1700 SOLUTIONS CTR CHICAGO, IL 60677	KOURY, PETER 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (909)322-6107	\$3,485,000 \$83,957 \$0	05/16/16 07/12/16 12/21/16	9% 2%
20.20 201130		FELL,CHIP&HAUL DAMAGED DISEASED TREES					
07-LA-5-1.8/3 07-2159C4 IMOO-5294-(9N) --()		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM ALONDRA BOULEVARD OVERCROSSING TO SHOEMAKER AVENUE OVERCROSSING WIDEN AND REALIGH FREEWAY WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MAROCS CA 90278	LEE, PETER 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$91,620,116 \$84,014,320 \$633,907	08/19/11 09/13/11 10/02/17	82% 91%
HB5	SWPPP						
07-LA-5-2.7/4 07-215934		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM 0.1 MILE NORTH OF CARMENITA ROAD OVERCROSSING TO 0.1 MILE NORTH OF SIL WIDEN AND REALIGN FREEWAY	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$78,683,480 \$61,185,712 \$1,298,253	08/14/12 09/18/12 08/31/17	76% 77%
HB5	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-4.0/5.8 07-215944		IN LOS ANGELES COUNTY IN NORWALK FROM SECURITY PAVING COMPANY INC 0.4 MILE SOUTH OF SAN ANTONIO DRIVE UNDERCROSSING TO 0.7 MILE NORTH OF PIONEER BOULEVARD UN ROADWAY WIDENING (SEG 4)	13170 TELFAIR AVENUE SYLMAR, CA 91342	SAKER, GEORGE 13230 FIRESTONE BLVD SUITE A-2 SANTA FE SPRINGS CA 90670 (562)345-3125	\$125,494,543 \$81,973,991 \$321,493	08/23/12 09/18/12 06/08/17	65% 65%
HB5	SWPPP						
07-LA-5-5.8/6.8 07-215954 CMLN-6207-(068)N --()		IN SANTA FE SPRIRINGS FROM NORTH OF ORR AND DAY OVERHEAD TO ROUTE 605 INTERCHANGE ROADWAY WIDENING & STRIPING (SEG 5)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	FAYAD, HASSAN 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$81,815,179 \$25,288,344 \$919,013	04/24/14 05/13/14 12/18/18	30% 31%
HB5							
07-LA-5-6.8/13.8 07-294904 NHPI-005 -(968)E --()		ALONG I-5, 0.1 M SOUTH OF JCT SEP FAI 53-1660, IN SANTA FE SPRING AND DOWNEY TO THE JCT 710/5, SEP 53-785 - 88, IN THE CITY OF COMM PCC PAVE AND COLD PLANE W/OVERLAY	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	BUI, KEVIN 11229 S WOODRUFF AVE DOWNEY CA 90241 (562)401-3333	\$10,419,177 \$9,798,825 \$0	07/07/14 07/24/14 08/30/16	97% 93%
HA22							
07-LA-5-9.5/9.5 07-4X6404		IN LA COUNTY CITY OF COMMERCE @ RIO HONDO BRIDGE(53-0639) REPAIR/REPLACE BRIDGE FIREDAMAGE TO STRUCTURE & ADJACENT FACILITIES DIR' REPAIR BRIDGE FIRE DAMAGE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	BUI, KEVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$2,985,000 \$2,887,605 \$0	07/07/15 08/19/15 06/30/16	100% 99% OVER RUN
20.20 201130							
07-LA-5-13.8/19.2 07-300704 NHPI-0052-(979)E --()		IN LOS ANGELES COUNTY LA-5 PAVEMENT REHAB FROM ROUTE 5/710 SEPERATION TO MAIN STREET UNDERCROSSING PVMT REHAB	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$14,465,952 \$0 \$0	05/31/16 06/20/16	0% 0%
HA22							
07-LA-5-13.8/28.2 07-2W6904		IN LOS ANGELES COUNTY, AT VARIOUS BRIDGES BETWEEN I-5 AND SR-134 FREEWAYS BRIDGE PRESERVATION	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$745,523 \$664,034 \$82,324	04/23/15 05/15/15 12/30/16	52% 88%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-14.9/16.8 07-272404 NHPI-005 -(965)E --()		IN LA COUNTY IN LOS ANGELES ON ROUTE 5 FROM INDIANA STREET UNDERCROSSING TO BOYLE STREET OVERCROSSING REPLACE PLANTING AND IRRIGATION SYS	FUTURE DB INTERNATIONAL INC 8707 RESEARCH DRIVE IRVINE CA 92618	PATEL, PRAVIN 902 SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	\$1,307,845 \$1,285,431 \$0	12/04/13 01/09/14 11/30/17	0% 0% PLANT EST SATIS
HA42							
07-LA-5-18.2/26.7 07-284204 STPE-005 -(093)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE, AND BURBANK FROM ROUTE 5/10 SEPARATION TO ROUTE 5/134 SEPARATION IMPROVE IRRIGATION AND PLANTING	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA CA 91723	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$738,476 \$712,143 \$4,939	03/26/14 04/17/14 08/20/18	0% 0% PLANT EST SATIS
TEA10							
07-LA-5-18.4/23.2 07-258404 NHPI-005 -(3)1 --()		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS FROM ROUTE 5/10 SEPARATION TO 0.2 MILES NORTH OF FLETCHEER DRIVE UNDERCROSSING STORM WATER MITIGATION, CONSTRUCT	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	AMADI, PATRICIA 13171 TELFAIR AVENUE STE 101 SYLMAR, CA 91342 (818)364-2760	\$4,008,070 \$2,028,790 \$281,736	01/20/16 01/28/16 10/19/18	17% 51%
HA42							
07-LA-5-19.2/28.9 07-295604 NHPI-005 -(095)E --()		IN LA COUNTY FROM BROADWAY TO SR-134/5 SEPARATION PVMPT PRESERVATION, SLAB REPL, SHLDR	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355	ELJAMAL, J. 2090 FERN LANE GLENDALE CA 91226 (818)637-2506	\$25,940,364 \$22,438,663 \$533,260	07/31/14 08/19/14 12/30/16	100% 85%
HA22							
07-LA-5-20.3/20.3 07-1W2404 NHPI-000 -(107)E --()		IN LOS ANGELES, ROUTE 005 PM 20.31 PAINT BRIDGE	CL COATINGS, INC. DBA CL INDUSTRIAL COATINGS, INC. 11650 WESTERN AVE. STANTON CA 90680	EL JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$16,691,000 \$6,421,445 \$1,816,697	06/30/15 07/15/15 02/01/19	21% 38%
HA21							
07-LA-5-25.2/27.5 07-2777U4 NHPI- 005-(086)E --()		IN LOS ANGELES ON ROUTE 5 FROM COLORADO EXTENSION TO HAZEL STREET PUC AND ON ROUTE 134 FROM VICTORY BOULEVARD/RIVERSIDE DRIVE TO S EROSION CONTROL AND SLOPE PAVING	YAKAR 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	AZIMA, HASSAN 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$2,574,723 \$2,282,860 \$2,552	11/07/13 12/09/13 12/05/17	0% 0% PLANT EST SATIS
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-25.2/25.9 07-293404 HSNH-PIG -()0 310-9E -()		IN THE CITIES OF LOS ANGELES AND GLENDALE, ON THE COLARADO FREEWAY EXTENSION, FROM SOUTHBOUND ROUTE 5 ON-RAMP TO WEST COLORADO STR CONSTRUCT MEDIAN BARRIER	WEST COAST PUBLIC WORKS, INC. 10101 ETON AVE CHATSWORTH CA 91311	AL JAMAL, ABDUL 13171 TELFAIR AVE. #101 SYLMAR, CA 91342 (805)797-1348	\$3,010,497 \$460,624 \$436,180	12/07/15 01/12/16 04/05/17	24% 15%
HB1							
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	SHIH, JAMES 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (818)333-9876	\$63,756,705 \$43,117,690 \$29,465	12/06/10 12/20/10 02/15/19	100% 67% OVER RUN
HB5 SWPPP							
07-LA-5-29.4/31.6 07-1218W4 IM- 005-(078) --()		IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	\$191,636,004 \$94,997,271 \$3,219,117	11/29/12 12/20/12 01/03/20	46% 49%
HB5 SWPPP							
07-LA-5-31.4/39.4 07-308704		L.A. COUNTY ON RTE 5 & 170 TO REPLACE 35 IRRIGATION CONTROLLERS W/NEW SMART INC. CNTRLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMERG REPLACE IRRIGATION CONTROLLERS	SIERRA LANDSCAPE DEVELOPMENT, 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$1,185,000 \$764,378 \$0	05/28/15 10/21/15 09/26/16	100% 65% OVER RUN
20.20 201131							
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207- 054-()		IN LOS ANGELES COUNTY IN LOS ANGELE S ON ROUTE 5 FR 0.1KM NORTH OF SHELTON STREET OVERCROSSING AND VARIOUS LOCATIONS CONSTRUCT HOV LANES	FLATIRON WEST, INC. 9215 CRANFORD AVE PACOIMA, CA 91331	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$116,540,548 \$111,333,607 \$0	05/06/10 05/24/10 08/25/16 07/25/16	86% 95% COMPLETED
HB5 SWPPP							
07-LA-5-39.4/88.6 07-243204 NHPI-005 -()3 112- E -()		IN LOS ANGELES COUNTY, BETWEEN SR-170 AND KERN COUNTY LINE REPLACE OVERHEAD & GROUND SIGN	STATEWIDE TRAFFIC SAFETY & SIGNS INC. 522 LINDON LANE NIPOMO CA 93444	SALMAN, RIDWAN 25061 W AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$2,448,553 \$193,986 \$155,346	12/23/15 01/12/16 10/20/16	69% 8%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-C 07-302904 NHPI-005 -() 3 115- E -()	43.9/C46.3	IN LA, RT 5 TRUCK LANES CNTY LN ROAD SECURITY PAVING COMPANY, INC. OVERHEAD TO 0.2 MILE SOUTH OF WELDON CANYON OVERCROSSING ROADWAY REHAB	13170 TELFAIR AVE SYLMAR CA 91342	AL-JAMAL, ABDUL 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (805)797-1348	\$16,062,582 \$1,722,921 \$1,434,003	01/13/16 02/01/16 03/19/18	14% 11%
HA22							
07-LA-5-/0 07-4X9104		IN LOS ANGELES COUNTY TO FELL, CHIP, AND/ OR HAUL AWAY DISEASED TREES AND CATALOGUE THEM WITH GPS LOC., SPECIES, ETC. DIR'S EMERGE REMOVAL OF DISEASED,HIGH RISK TREES	URBAN TREE CARE INC 16654 SOLEDAD CANYON ROAD CANYON COUNTRY	EID, EMILE 9225 CRANFORD AVE. PACOIMA, CA 91331 (818)768-1939	\$2,000,000 \$206,266 \$0	05/10/16 07/05/16 01/20/17	20% 10%
20.20 201130							
07-LA-5-/1.5 07-2159U4 NHPI-0052-(981)N MO06-62 0-(062)N --() HB5		IN LOS ANGELES AND ORANGE COUNTIES IN SECURITY PAVING COMPANY, INC. BUENO PARK, LA MIRADA, CERRITOS SANTA FE SPRINGS FROM ARTESIA BLVD UNDERCROSSING TO NORTH FO WIDEN AND REALIGN FREEWAY (SEGMENT	13170 TELFAIR AVE SYLMAR CA 91342	SAKER, G. 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-3125	\$139,567,930 \$0 \$0	05/27/16 07/15/16	0% 0%
07-LA-5-/0 07-3X9204 NHP-X037-(174)E --()		IN LOS ANGELES COUNTY, ON US-101, I-5, AND SR-47, AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$8,172,155 \$6,301,384 \$32,665	01/23/15 02/27/15 02/23/17	79% 77%
HA23							
07-LA-5-/0 07-259024 NHP-X037-(168)E --()		IN THE CITY OF LOS ANGELES, AT LOS ANGELES RIVER DRAINAGE SYSTEM SAND FILTERS AND BIOFILTRATION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$16,363,527 \$15,798,117 \$163,168	12/31/14 01/29/15 07/31/17	62% 95% SUSPENDED
HA42							
07-LA-5-/0 07-4X9504		LA COUNTY VARIOUS LOCS ON 5,47,91,105,110,405,605,710 TO FELL/CHIP&HAUL AWAY 1,010 DAMAGED INFESTED TREES DIR'S EMERGENCY FORCE A	DAVEY TREE SURGERY COMPANY P.O. BOX 5015 LIVERMORE, CA 94551	OREGEL, MARTIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$2,585,000 \$0 \$0	05/26/16 07/12/16	0% 0%
20.20 201130		FELL,CHIP&HAUL DAMAGED DISEASED TREES					

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-1.0/31.2 07-4X6504		L.A. COUNTY ON RTE 10 TO REPLACE 36 IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMERGENCY REPLACE IRRIGATION CONTROLLERS	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)804-0498	\$1,285,000 \$646,068 \$0	08/11/15 11/02/15 10/28/16	100% 50% OVER RUN
20.20 201130							
07-LA-10-2.0/18 07-3X9104 NHP-X037-(171)E --()		IN LOS ANGELES COUNTY, ON I-10, SR- 90, AND I-110 AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	CROSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	FARDOUN, MIKE 1041 W BADILLO SUITE 112 COVINA CA 91722 (626)339-1601	\$6,089,026 \$4,507,218 \$124,216	12/03/14 12/24/14 11/17/16	84% 74%
HA23							
07-LA-10-2.1/14.8 07-308604 NHPI-X037-(187)E --()		IN LOS ANGELES COUNTY, FROM SR-1 TO I-110 UPGRADE RAMP METERING SYSTEM	CROSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	ALONZO, BERNARD 13230 FIRESTONE BLVD STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$2,694,946 \$167,300 \$18,300	11/30/15 12/17/15 05/22/17	28% 6%
HB4N							
07-LA-10-5.5/14.8 07-259204 NHPI-010 -(819)E --()		IN LA COUNTY IN LOS ANGELES AT BALLONA CREEK SAND FILTERS & INFILTRATION DEVICES	BALTAZAR CONSTRUCTION INC 236 E ARROW HWY COVINA CA 91722	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES CA 90066 (310)821-1847	\$2,167,982 \$2,148,263 \$0	03/10/14 03/19/14 02/03/17	42% 99% SUSPENDED
HA42							
07-LA-10-18.5/0 07-1W2204		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)804-0498	\$1,955,906 \$1,857,147 \$0	03/24/14 04/09/14 12/30/16	63% 95%
HM4							
07-LA-10-20.2/23.6 07-2W6404		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS JOINT SEALS, METH DECK, MINOR PAINT	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD STE100 EL MONTE, CA 91731 (626)572-6732	\$552,190 \$375,839 \$82,942	03/22/16 04/18/16 12/30/16	46% 67%
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-31.1/32.3 07-245404 NHI-X037-(154)N --() HB4N		IN LA COUNTY IN SAN GABRIEL RIVER FWY M C M CONSTRUCTION (RTE 605) & SAN BERNARDINO FWY (RTE 10) FR10 & 605 INTER TO 0.8 M E/RTE 10&605 INTERAT RTE 1 INTERCHANGE IMPROVEMENTS DESIGN BUILD	P.O. BOX 620 NORTH HIGHLANDS, CA 945603001	AZIMA, HASSAN 11310 VALLEY BLVD EL MONTE, CA 91731 (626)572-6732	\$59,469,349 \$59,274,718 \$0	02/29/12 04/20/12 08/20/16	45% 99%
07-LA-10-31.1/42.5 07-2W9504 HM3		IN LOS ANGELES COUNTY ON ROUTES 10, 210, 605, 71 AND 39. BRIDGE PRESERVATION/PATCH SPALLS,	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	AZIMA, HASSAN 3212 ROSEMEAD BLVD SUITE 100 EL MONTE CA 91731 (626)572-6732	\$594,774 \$11,200 \$11,200	05/27/16 06/20/16 12/30/16	28% 2%
07-LA-10-33.2/37.2 07-1170U4 CMLN-6207-(059) --() HB5		LA COUNTY IN CITY OF BALDWIN PARK AND WEST COVINA FROM PUENTE AVENUE TO CITRUS STREET CONSTRUCT HOV LANES & SOUNDWALLS	AMES CONSTRUCTION, INC. 2000 AMES DRIVE BURNSVILLE, MN 55306	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$93,984,620 \$40,268,179 \$1,259,727	02/10/14 02/27/14 06/27/19	42% 43%
07-LA-10-37.2/42.4 07-1193U4 NHPI- 010-(829)E LN62-07 0-(0) --() HB5		IN LA COUNTY FROM CITRUS STREET IN WEST COVINA TO ROUTE 57 IN POMONA WIDEN FREEWAY, CONSTRUCT HOV LANES	GUY F. ATKINSON 18201 VON KARMAN AVE STE 800 IRVINE CA 92612	CAO, RUDY 721 BREA CANYON RD STE 6 WALNUT, CA 91789 (909)594-3739	\$172,735,009 \$6,462,002 \$2,745,209	11/16/15 12/08/15 06/30/22	6% 4%
07-LA-10-/0 07-2W7004 NHP-X037-(176)E --() HA21		IN LA @ VAR LOCS JT SEAL,METH DECK,SPALL REPR,EPOXY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6274	\$1,010,378 \$1,007,348 \$0	07/10/15 07/29/15 09/18/16	76% 100%
07-LA-14-24.9/69.9 07-3W0804 HM3		IN LOS ANGELES COUNTY ON ROUTES 14, 5, 138 AND 210. PATCH DECK SPALLS, METHACRYLATE	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. SAN FERNANDO CA 91340	SALMAN, RIDWAN 25061 W AVENUE STANFORD #70 VALENCIA CA 91355 (661)257-0273	\$588,772 \$1,445 \$1,445	05/18/16 06/15/16 12/02/16	33% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-14-28.7/30.9 07-1W8204 NHP-P014-(075)E --() HM1		IN LOS ANGELES COUNTY, IN SANTA CLARITA FROM 1.0 MILE SOUTH OF GOLDEN VALLEY ROAD OVERCROSSING TO VIA PRINCESSA UNDERCROSSING 0.1 FT OVERLAY, RHMA - G.	ALL AMERICAN ASPHALT 400 EAST 6TH ST CORONA CA 92879	WIDJAJA, DANIEL 25061 AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$1,496,945 \$598,633 \$598,633	05/11/16 05/26/16 09/26/16	67% 40%
07-LA-14-56.5/57 07-284504 STP-P014-(073)E --() TEA10		IN LOS ANGELES COUNTY NEAR PALMDALE FROM 0.3 MILE NORTH OF COURSON RANCH ROAD TO 0.3 MILE SOUTH OF BARREL SPRINGS ROAD TRANSPORTATION ENHANCEMENT	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$594,400 \$496,890 \$4,260	04/17/14 05/13/14 07/09/18	0% 0% PLANT EST SATIS
07-LA-18-.1/.1 07-274804 NHP-P018-(047)E --() HA21		IN LOS ANGELES COUNTY ON ROUTE 18 REPLACE BRIDGE DECK AND RAIL	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	\$2,811,451 \$1,188,574 \$166,444	12/09/14 12/31/14 04/15/17	97% 42%
07-LA-23-/8.9 07-1W8704 STP-P023-(036)E --() HM1		IN LOS ANGELES COUNTY, BETWEEN DECKER EDISON ROAD AND SYCAMORE CANYON ROAD, SLURRY SEAL AND SHOULDER BACKING SLURRY SEAL, SHOULDER BACKING	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$770,905 \$689,954 \$689,954	05/17/16 06/02/16 10/13/16	56% 86%
07-LA-39-21.6/21.9 07-3X8204 ER-45Y5-(004)E --() HA23		IN LOS ANGELES COUNTY, IN ANGELES NATIONAL FOREST, ON SAN GABRIEL CANYON ROAD AT PM 21.67 AND PM 21.97 REPAIR SLOPE FAILURE *DIRECTOR'S	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$1,646,406 \$1,569,859 \$579,591	11/25/14 12/18/14 01/15/17	43% 93%
07-LA-39-28.0/31 07-4X8104 20.20 201130		L.A. COUTNY RTE 39 ANGELES NATIONAL FORESTREPAIR & RESTORATION OF DRAINAGE SYSTEMS &ADJACENT FACILITIES SAN DIMAS, CA 91773 DUE TO FIRE & EL NINO DIR' REPAIR & RESTORE DRAINAGE SYSTEMS & SLOPES	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773	RAMIN, SIXTO 1041 W. BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$1,985,000 \$777,530 \$0	02/01/16 04/07/16 10/31/16	77% 39% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-47-.9/2 07-290704 NHP-P047-(011)E --()		IN THE CITY OF LOS ANGELES AT TERM INAL ISLAND,VINCENT THOMAS BRIDGE 53 1471 BRIDGE SEISMIC RESTORATION	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	AKBARIAN, MASSOD 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$15,204,505 \$2,900 \$2,900	04/06/16 04/18/16 02/01/19	0% 0%
HA21							
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMIMGTON, CA 90744	SUI, HAMMER 450 N. HENRY FORD AVENUE WILMIMGTON, CA 90744 (562)216-5940	\$211,791,211 \$136,810,241 \$6,401,554	06/30/11 07/13/11 06/01/18	81% 65%
HA21	SWPPP						
07-LA-57-1.7/6.2 07-4X6104 20.20 201130		IN LA COUNTY RTE 57 & 10 TO REPLACE 6 EXISIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	AZIMA, HASSAN 3212 ROSEMEAD BLVD #100 EL MONTE, CA 91731 (626)572-6732	\$2,285,000 \$652,121 \$0	09/28/15 10/26/15 09/15/16	100% 29% OVER RUN
07-LA-57-4.4/12.1 07-302604 STP-P057-(062)E --()		IN LOS ANGELES COUNTY, IN THE CITIES OF DIAMOND BAR, POMONA, AND SAN DIMAS, BETWEEN SR-60 AND I-210 PAVEMENT REHABILITATION	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	KAROUT, REDA	\$11,699,669 \$0 \$0	07/22/16 08/11/16	0% 0%
HA22							
07-LA-60-2.6/6.3 07-4X7004 20.20 201130		L.A. COUNTY ON RTE 60 TO REPLACE 18 EXIST IRRIGATION CONTROLLERS W/NEW SMART CONTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	GUILLS INC 313 ORANGE GROVE BLVD 290 PASADENA, CA 91104	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$1,200,000 \$650,888 \$0	09/25/15 12/12/15 11/29/16	100% 54% OVER RUN
07-LA-60-7.4/8.1 07-3X7114 STP-19P1-(004)E --()		IN LA COUNTY, IN CITY OF MONTEBELLO AT PARAMOUNT BOULEVARD OVERCROSSING REALIGN RAMP & APPROACHES TO NEW BR	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)804-0498	\$6,595,624 \$2,558,468 \$33,312	11/16/15 12/01/15 02/21/17	27% 40%
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-11.3/23.3 07-2W9604		IN LOS ANGELES COUNTY ON ROUTES 164, 605, 91, 60 AND 19 PATCH DECK SPALLS; METHACRYLATE	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	BUI, KEVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$1,057,832 \$330,949 \$321,597	03/22/16 04/12/16 10/30/16	73% 31%
HM3							
07-LA-60-23.8/24.5 07-255104		LA COUNTY, IN DIMOND BAR AND INDUSTRY AT GRAND AVENUE/SR 57/60 IC CONTRUCT ON-RAMPS *PHASE 1	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	SANDOVAL, MARTIN 721 BREA CANYON RD #6 WALNUT, CA 91789 (909)594-9311	\$5,016,591 \$540,934 \$0	01/08/16 01/25/16 03/30/18	6% 11%
HE11							
07-LA-66-2.9/2.9 07-4T7104 HSST-PG -()S 6009-E -()		IN LOS ANGELES COUNTY AT FOOTHILL BOULEVARD AND SUMNER AVENUE, IN THE CITY OF POMONA INSTALL TRAFFIC SIGNAL	FERREIRA CONSTRUCTION CO., INC. 15188 VISTA DEL RIO AVE CHINO CA 91710	FARDOUN, MIKE 1041 W. BADILLO ST SUITE 112 COVINA, CA 91722 (626)339-1601	\$403,921 \$0 \$0	06/17/16 07/05/16	0% 0% SUSPENDED
HB4N							
07-LA-91-6.0/21 07-1W6104		IN LA COUNTY AT VARIOUS LOCATIONS DECK METH, APPROACH SLAB, JNT SEAL	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$1,246,831 \$1,535,645 \$0	06/10/14 06/25/14 08/31/16	94% 99% SUSPENDED
HM3							
07-LA-91-6.0/13.8 07-3W0504		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FR PM 6.03/R13.86 PATCH DECK SPALLS; METHACRYLATE	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	AKBARIAN, MASSOD 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$879,092 \$92,850 \$88,350	05/05/16 06/02/16 12/08/16	38% 11%
HM3							
07-LA-91-6.1/11.4 07-1W9804 NHP-X037-(193)E --()		IN LOS ANGELES COUNTY ON ROUTE 91 FROM 0.1 MILE EAST OF VERMONT AVE TO BUTLER AVE UNDERCROSSING AND ON ROUTE SYLMAR 110 FROM 0.3 MILE SOU PCC GRIND, SLABS REPAIR, GRIND	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342	FREMPONG, S.	\$4,689,689 \$98,740 \$98,740	05/19/16 06/13/16 01/26/17	12% 2%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-91-6.5/11 07-290104 HSNH-PG -()X 7184- E -()		IN LOS ANGELES COUNTY ON ROUTES 91 AND 105 AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIERS &	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	AKBARIAN, MASSOD 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$7,950,688 \$436,282 \$424,420	12/30/15 01/25/16 12/30/17	8% 5%
HB1							
07-LA-91-11.3/20.7 07-306204 NHP-P091-(142)E --()		IN LOS ANGELES COUNTY, BETWEEN I-710 IN LONG BEACH AND 183RD STREET IN CERRITOS MAJOR ROADWAY REHABILITATION	USS CAL BUILDERS 8051 MAIN STREET STANTON CA 90680	TRAN, KELVIN 11229 S WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$15,242,986 \$194,932 \$90,704	01/13/16 02/03/16 10/20/17	16% 1%
HA22							
07-LA-91-12.4/16.6 07-4X6904		L.A. COUNTY ON RTE 91 TO REPLACE 25 EXIST IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	ROCK BOTTOM INC. 2724 LANDCO DR BAKERSFIELD, CA 93308	SOHEILI, ANDY 18730 S. WILMINGTON AVE. SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,985,000 \$895,417 \$0	09/25/15 11/17/15 12/31/16	100% 45%
20.20 201130							
07-LA-101-1.4/6.7 07-4X7304		L.A. COUNTY ON RTE 101 TO REPLACE 1 EXIST IRRIGATION CONTROLLER W/NEW SMART CONTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLER	LANDSCAPE SUPPORT SERVICES INC 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	INCPATEL, PRAVIN 902 S SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$1,185,000 \$678,146 \$0	09/25/15 01/06/16 11/29/16	100% 57% OVER RUN
20.20 201130							
07-LA-101-1.8/15.6 07-2838U4 STPE-X037-(173)E --()		IN LA CNTY IN LA AT VAR LOCS FROM BEAUDRY AVE TO HAZELTINE AVE AVENUE PLANTING AND IRRIGATION	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6700	\$898,460 \$783,860 \$2,700	12/23/14 01/29/15 05/22/19	0% 0% PLANT EST SATIS
HB34							
07-LA-101-1.8/8.4 07-295504 NHP-Q101-(250)E --()		IN LA CITY ON US-101 BETWEEN JCT110 STREET UP TO PILGRIMAGE OC ROADSIDE SAFETY IMPROVEMENTS	OHL USA, INC. 1920 MAIN STREET SUITE 310 IRVINE CA 92614	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD STE100 EL MONTE CA 91731 (626)572-6734	\$19,113,267 \$17,611,098 \$899,415	09/15/14 09/30/14 11/25/16	81% 87%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-8.5/9.5 07-287604 HSNH-PG -()Q 1279- E -()		LA COUNTY FROM BARHAM BOULEVARD OVERCROSSING BRIDGE TO 720 FEET SOUTH OF MULHALLAND DRIVE OVERCROSSING BRIDGE INSTALL SAFETY LIGHT & MBGR BARRIER	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	MOHSENZADEH, ALI 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,535,214 \$584,078 \$317,223	12/30/15 01/19/16 05/15/17	14% 38%
HB1							
07-LA-101-9.2/38.2 07-4X5404		IN LA COUNTY RTE 101 TO REPLACE 37 EXISTINGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$2,985,000 \$2,450,609 \$0	07/15/15 08/13/15 07/21/16 08/23/16	98% 82%
20.20 201130							
07-LA-101-11.4/11.8 07-292104 NHP-X037-(182)E --()		IN LOS ANGELES AT ROUTE 101/134/170 INTERCHANGE MAINTENANCE SAFETY *2012 SHOPP	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	AMADI, PATRICIA 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,278,755 \$337,278 \$32,500	09/29/15 10/14/15 12/30/17	35% 26%
HB34							
07-LA-101-11.8/35.3 07-294704 NHP-Q101-(247)E --()		IN LA COUNTY FROM JUNCTION 170 TO VIRGENES CANYON ROAD SLAB REPLACEMENT/COLDPLANE AC O/L	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$53,727,768 \$30,621,468 \$4,050,805	11/19/14 12/10/14 09/20/16	65% 57%
HA22							
07-LA-101-16.7/16.7 07-4T6104		IN LOS ANGELES NORTHBOUND 101 OFF- RAMP AT SEPULVEDA BOULEVARD CURB RAMPS/MODIFY SIGNAL/LIGHTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 62606	SAYKALI, ZARIF 12975 CULVER BLVD. LOS ANGELES, CA.90066 (310)345-6274	\$286,977 \$26,175 \$20,825	05/11/15 06/09/15 12/14/16	3% 9% SUSPENDED
HB4N							
07-LA-101-/.1 07-287104 HSNH-PG -()Q 1280- E -()		LA COUNTY IN LA FROM SOUTHBOUND ROUTE 101 TO EASTBOUND ROUTE 10 CONNECTOR AND WESTBOUND ROUTE 10 TO NORTHBOUND ROUTE 101 INSTALL CONCRETE BARRIER, FLASHING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$2,380,064 \$604,942 \$182,331	12/22/15 01/12/16 02/02/17	20% 25%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-/7.3 07-3W0904		IN L A COUNTY AT VARIOUS LOCATIONS ON ROUTES 101, 60, 5 AND 10. PLACE METHACRYLATE ON BRIDGE DECK,	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD STE 201 SAN FERNANDO CA 91340	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD STE100 EL MONTE CA 91731 (626)572-6732	\$785,840 \$52,554 \$35,174	04/19/16 05/06/16 12/01/16	35% 7%
HM3							
07-LA-101-/25.9 07-2827U4 NHP-X037-(192)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM ROUTE 5/60 SEPARATION TO 0.1 MILE WEST OF VENTURA BLVD OC AND ON R ROADSIDE SAFETY IMPROVMENTS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	EID, EMILE 9225 CRANFORD AVE. PACOIMA, CA 91331 (818)768-1939	\$11,499,402 \$247,365 \$247,365	05/12/16 05/26/16 05/18/17	2% 2%
HB1							
07-LA-101-/17.2 07-207604 NHP-Q101-(281)E --()		IN THE CITY OF LOS ANGELES, FROM ROUTE 5 TO ROUTE 405 INSTALL HIGH INTENSITY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	CHAVEZ, EFRAIM 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)364-2760	\$2,978,413 \$1,686,567 \$790,265	12/30/15 01/19/16 09/30/16	89% 57%
HB4N							
07-LA-103-.9/1.2 07-4Y8504 NHP-P103-(004)E --()		IN LOS ANGELES COUNTY ON ROUTE 103 AT ANAHEIM STREET OVERHEAD CLEAN AND PAINT STEEL BRIDGE	CL COATINGS, INC. DBA CL INDUSTRIAL COATINGS, INC. 11650 WESTERN AVE. STANTON CA 90680	BUI, KEVIN 11229 S. WOODRUFF AVENUE DPWMEU. CA/ 90241 (562)401-3333	\$2,932,356 \$12,991 \$7,686	04/13/16 05/02/16	10% 0%
HA21							
07-LA-105-.9/13.1 07-3W1004		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTES 405, 105, 110 AND 1. PATCH DECK SPALLS; METHACRYLATE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	FAYAD, HASSAN 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90702 (562)860-3085	\$1,384,358 \$984,388 \$560,603	05/09/16 05/26/16 12/30/16	56% 71%
HM3							
07-LA-105-1.7/14.1 07-4X6004		IN LA COUNTY RTE 105 TO REPLACE 33 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGH PROCLAMATION DIR'S EMERG REPLACE IRRIGATION CONTROLLERS ALONG RT105	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	YOHANNES, BIZEN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$2,085,000 \$1,285,683 \$0	08/05/15 10/07/15 09/30/16	100% 62%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-12.7/14.1 07-297204 NHPG-X037-(185)E --()		IN LOS ANGELES COUNTY AT ROUTE 105 AND 710 INTERCHANGE INSTALL SAFETY LIGHTING/SIGNING	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA 92504	HERRERA, EDGAR 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$3,244,199 \$2,500 \$0	12/11/15 12/22/15 01/31/17	1% 0% SUSPENDED
HB1							
07-LA-105-13.5/18 07-2W0604		IN LA, RTE 105 FR PM 13.14/17.88 DECH METH, DECK SPALL, JOINT SEAL	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 925045730	SAAD, HUSSEIN 17912 CRUSADER AVE. SUITE 101 CERRITOS CA 90703 (562)860-3085	\$1,128,105 \$1,105,474 \$0	02/25/15 03/10/15 10/30/16	91% 97%
HM3							
07-LA-105-14.1/18.1 07-4X6804		L.A. COUNTY ON RTE 105 TO REPLACE 16 EXISTIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES INCYOHANNES, BIZEN 14900 MAGNOLIA BLVD #55307 SHERMAN OAKS, CA 91403	11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$1,485,000 \$1,324,155 \$0	10/14/15 12/18/15 08/22/16	100% 89%
20.20 201130							
07-LA-110-1.2/21.4 07-4X6604		IN LA COUNTY RTE 110 TO REPLACE 36 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SOHEILI, ANDY 18730 S. WILMINGTON AVENUE SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$2,585,000 \$1,506,775 \$0	08/05/15 09/03/15 10/06/16	92% 58%
20.20 201130							
07-LA-110-7.0/16.7 07-2W7304 NHPI- 110-(825)E --()		IN LOS ANGELES, BETWEEN W. CARSON STREET AND W. 76TH STREET BRIDGE PRESERVATION / MINOR BRIDGE	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	HERRERA, EDGAR 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,022,038 \$1,085,049 \$0	07/29/15 08/14/15 08/31/16 08/25/16	72% 100%
HA21							
07-LA-110-8.6/14 07-293804		LA COUNTY ON NORTHBOUND I-405 OFF RAMP AT ARTESIA BLVD, SOUTHBOUND I-110 OFF RAMP AT PCH RAMP/ARTERIAL SIGNALILIZED INTERSEC	CROSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	WANG, PAUL 13230 FIRESTONE BLVD STE. E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$2,159,566 \$1,183,824 \$344,157	09/08/15 09/23/15 12/31/16	82% 54%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-16.9/23.6 07-2W7404 NHPI- 110-(826)E --()		IN LA @ PM 16.98/23.69 JT SEAL,METH DECK,SPALL REPR,APP SL	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$974,785 \$673,446 \$142,496	08/31/15 10/23/15 10/07/16	75% 69%
HA21							
07-LA-110-23.5/23.9 07-2759U4 NHP-X037-(164)E --()		LA COUNTY IN CITY OF LOS ANGELES ON SOUTHBOUND AND NORTHBOUND OF ROUTE 110 AT THE ROUTE 101 INTERCHANGE INSTALL IRRIGATION AND PLANTS	YAKAR 689 EAST SAN BERNARDINO RD COVINA, CA 91723	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	\$1,393,291 \$1,371,916 \$0	10/29/13 11/15/13 02/02/18	0% 0% PLANT EST SATIS
HA42							
07-LA-118-4.2/11.5 07-3W0604		IN LOS COUNTY AT VARIOUS LOCATIONS ON ROUTES 118, 5, 101, 170 AND 405 PATCH SPALLS, METH BRIDGE, J SEALS	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91304 (818)768-1939	\$1,097,737 \$0 \$0	05/10/16 05/24/16	0% 0%
HM3							
07-LA-118-4.6/13.7 07-4X5604		L.A. COUNTY ON RTE 118 TO REPLACE 63 EXISTIRRIGATION CONTROLLERS W/NEW SMART CONTRLLPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	MARTINEZ LANDSCAPE CO INC 12357 SAN FERNANDO ROAD SYLMAR, CA 91342	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$2,185,000 \$457,506 \$0	07/22/15 09/04/15 10/07/16	81% 21%
20.20 201130							
07-LA-118-4.8/4.8 07-2849U4		IN LOS ANGELES COUNTY IN LOS ANGELES ON WESTBOUND ROUTE 118 AT TAMPA AVENUE OFF-RAMP WIDENING WESTBOUND OFF-RAMP	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883	MOHSENZADEH, ALI 13171 TELFAIR AVE. SYLMAR, CA 91342 (818)746-0669	\$1,367,300 \$0 \$0	06/27/16 07/21/16 04/20/17	0% 0% SUSPENDED
HB4C							
07-LA-118-11.5/13.7 07-2770U4 NH-P118-(063) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5 INTERCHANGE TO ROUTE 210 INTERCHANGE EAST AND WESTBOUND EROSION CONTROL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	CHAVEZ, EFRAIM 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	\$1,319,842 \$1,308,742 \$4,591	12/12/12 01/11/13 03/17/17	0% 0% PLANT EST SATIS
HA42	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-118-/0 07-3X9304 NHPX-037 -(175)E --()		IN LA,ON LA-118,LA-170,LA-405 AT VARIOUS LOCATIONS REPAIR&REPLACE STOLEN ELECT WIRING	DBX, INC. 42024 AVENIDA ALVARADO, SUITE TEMECULA CA 92590	MANNA, HASSAN 13171 TELFAIR AVENUE, STE 101 SYLMAR,CA. 91342 (818)364-2760	\$8,688,113 \$6,149,822 \$450,380	12/29/14 01/21/15 10/30/17	49% 71%
HA23							
07-LA-134-1.6/2.7 07-287204 NHP-P134-(037)E --()		IN LOS ANGELES COUNTY IN BURBANK FROM MARTINEZ LANDSCAPE CO., INC. 0.1 MILE WEST OF PASS AVENUE OVERCROSSING TO BOB HOPE DRIVE UNDERCROSSING STORM WATER SOURCE CONTROL	12357 SAN FERNANDO ROAD SYLMAR CA 91342	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$976,732 \$932,125 \$0	11/21/14 12/31/14 11/02/18	0% 0% PLANT EST SATIS
HA42							
07-LA-134-5.6/9 07-4X5504		L.A. COUNTY ON RTE 134 & 110 TO REPLACE 66IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	ATASSI, KEVIN 601 S GLENOAKS BLVD #310 BURBANK, CA 91502 (310)909-4131	\$2,585,000 \$477,414 \$0	06/29/15 09/04/15 11/18/16	66% 18%
20.20 201130							
07-LA-134-/0 07-4X9404		LA COUNTY VARIOUS LOCS ON 134, 210 TO FELL/CHIP&HAUL AWAY 914 DAMAGED INFESTED TREESDUE TO DRAUGHT CONDITIONS DIR'S EMERGENCY FOR FELL,CHIP&HAUL DAMAGED DISEASED TREES	MARTINEZ LANDSCAPE CO INC 12357 SAN FERNANDO ROAD SYLMAR, CA 91342	DAABOUL, ABDULRAOUF 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$2,285,000 \$69,339 \$0	05/09/16 06/28/16 12/23/16	23% 3%
20.20 201130							
07-LA-138-2.1/36.7 07-297804 NHP-P138-(054)E --()		NEAR LANCASTER, FROM EAST OF ROUTE 5 TO WEST OF ROUTE 14 INSTALL RUMBLE STRIPS	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LANE PLACENTIA CA 92870	HARTANTO, HIN 45120 13TH STREET WEST LANCASTER, CA. 93534 (661)726-0148	\$865,189 \$812,021 \$0	01/08/16 01/25/16 08/31/16	72% 55%
HB1							
07-LA-138-69.9/75 07-2656U4 STPG-P138-(052)E --()		IN LA IN PINION HILLS FR 0.5 M EO RTE 18/ SAN BERNARDINO CNTY LN CP PVMT & OVERLAY WITH HOT MIX AC	GRANITE CONSTRUCTION COMPANY 213 E. COLUMBIA WAY LANCASTER CA 93552	TIEU, FRED 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	\$9,002,297 \$5,808,474 \$141,469	02/25/15 03/10/15 03/06/17	47% 65%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-170-17.7/20.3 07-2769U4 NH-P170-(004) --()		IN LOS ANGELES COUNTY IN NORTH HOLLYWOOD NORTH AND SOUTHBOUND FROM VANOWEN STREET TO SHELDON STREET PLANTING, INSTALL IRRIGATION, SLOPE	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	\$1,799,153 \$1,691,256 \$1,484	12/11/12 01/10/13 06/10/17	0% 0% PLANT EST SATIS
HA42	SWPPP						
07-LA-210-.8/4.9 07-2768U4 NHPI-2101-(815)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM MACLAY AVENUE TO YARNELL STREET EROSION CONTROL	STL LANDSCAPE INC 8122 COMPTON AVENUE LOS ANGELES CA 90001	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$1,699,000 \$1,577,357 \$3,750	09/23/13 10/15/13 08/16/17	0% 0% PLANT EST SATIS
HA42							
07-LA-210-9.7/16.1 07-288014 NHPI-2101-(816)E --()		IN LOS ANGELES AND GLENDALE FROM 0.2 MILE WEST OF BIG TUJUNGA WASH BRIDGE TO DUNSMORE AVENUE UNDERCROSSING ROADWAY REHABILITATION	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	KAROUT, REDA 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$43,169,092 \$39,816,744 \$297,427	10/18/13 11/06/13 09/30/16	100% 90%
HA22							
07-LA-210-9.7/16.1 07-288024 NHPI-210 -()1 828- E -()		IN LOS ANGELES AND GLENDALE FROM 0.2 MILE WEST OF BIG TUJUNGA WASH BRIDGE TO DUNSMORE AVENUE UNDERCROSSING CONSTRUCT STORM WATER TREATMENT	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	AMADI, PATRICIA 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,914,396 \$1,378,220 \$215,717	01/05/16 01/14/16 10/30/16	90% 72%
HA22							
07-LA-210-16.1/25.8 07-2881U4 NHPI- 210-(823)E --()		IN & NR GLENDALE & LA CANADA FLINTRIDGE FR DUNSMORE AV/N LOS ROBLES AV ROADWAY REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (213)453-7555	\$105,911,731 \$36,967,596 \$4,217,653	02/06/15 02/27/15 11/16/17	35% 35%
HA22							
07-LA-210-18.8/24.9 07-129974 NHPI-210 -()1 831- E -()		IN LOS ANGELES COUNTY, IN THE CITIES OF PASADENA AND LA CANADA FLINTRIDGE, INC. BETWEEN JUNCTION I-210/SR-134 AND JUNCTION I-210/SR-2 INSTALL COMMUNICATION LINKS FOR	FERREIRA CONSTRUCTION CO,, 15188 VISTA DEL RIO AVE CHINO CA 91710	MANNA, HASSAN 13171 TELFAIR AVE. STE 101 SYLMAR, CA 91342 (818)364-2760	\$5,011,321 \$2,058,013 \$840,044	12/30/15 01/19/16 09/24/18	17% 41%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
07-LA-210-22.3/25.8 07-4X6304		L.A. COUNTY ON RTE 210, 134 & 710 CONNECTRTO REPLACE 12 EXIST IRRIGATION CONTROLLERSW/NEW SMART CONTRLLR PER DROUGHT EXEC ORDRDIR' REPLACE IRRIGATION CONTROLLERS	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)254-7455	\$2,985,000 \$805,893 \$0	07/29/15 11/19/15 12/14/16	71% 27%
20.20 201130							
07-LA-210-24.7/44.9 07-306404 NHPI-210 -()1 830- E -()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES ALONG I-210 CORRIDOR, BETWEEN SR-134 & SR-57 INSTALL & UPGRADE TRANSPORTATION	SELECT ELECTRIC, INC. 13250-B KIRKHAM WAY POWAY CA 92064	YUE, WARREN 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$11,841,203 \$354,230 \$174,944	01/06/16 02/24/16 08/29/18	10% 3%
HB4N							
07-LA-210-30.7/41.4 07-267004		IN LA COUNTY ON ROUTE 210 AT VARIOUS LOCATIONS FROM HUNTINGTON DRIVE TO AZUSA AVENUE CONSTRUCT VEHICLE PULLOUTS AND PAVE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$578,594 \$545,403 \$0	03/27/12 04/13/12 04/22/13	100% 100%
HA28 WPCP							
07-LA-210-39.8/42.2 07-287304 NHPI-210 -(824)E --()		IN LOS ANGELES COUNTY IN AZUSA FROM LITTLE DALTON WASH TO GLENDORA AVE STORM WATER SOURCE CONTROL *2012	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	CAO, RODOLFO 721 BREA CANYON ROAD, STE 6 WALNUT, CA 91789 (213)712-4785	\$1,502,715 \$1,447,497 \$7,347	12/29/14 01/29/15 02/01/19	0% 0% PLANT EST SATIS
HA42							
07-LA-405-.1/7.9 07-4X5704		IN LA COUNTY RTE 405 TO REPLACE 28 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS ALONG RT405	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ARIAS, JUAN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$2,085,000 \$1,591,119 \$0	08/05/15 10/08/15 09/30/16	100% 76% OVER RUN
20.20 201130							
07-LA-405-7.9/12.7 07-4X5804		IN LOS ANGELES COUNTY RTE 405 SEVERAL LOCWILL BE UPGRADED 2/SMART IRRIGATION TECH DUE TO STATE EMERGENCY DROUGHT CONDITIONS DIR'S INSTALL "SMART"IRRIGATION CONTROLLER TECHN	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	AKBARIAN, MASSOD 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$2,485,000 \$801,838 \$0	07/07/15 08/13/15 09/15/16	89% 32%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-8.7/11.2 07-287404 HSNH-PIG -()4 2- 97-(E) --()		IN LOS ANGELES COUNTY, IN CARSON, FROM ALAMEDA STREET TO AVALON BOULEVARD INSTALL CONCRETE BARRIERS & METAL	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	HERRERA, EDGAR 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0264	\$2,066,797 \$1,029,832 \$188,870	12/30/15 01/14/16 10/31/17	26% 50% SUSPENDED
07-LA-405-8.8/8.8 07-4Y7004 NHPI-405 -()2 975- E -()		IN LOS ANGELES COUNTY, IN CARSON, AT DOLORES YARD OH BRIDGE STRUCTURE) BRIDGE PRESERVATION - PAINT STEEL	MURPHY INDUSTRIAL COATINGS, INC. 2704 GUNDRY AVE SIGNAL HILL CA 90755	FREMPONG, SAM 13230 FIRESTONE BLVD UNIT A SANTA FE SPRINGS, CA 90670 (562)345-3122	\$5,696,175 \$26,400 \$0	10/12/15 10/30/15 07/03/17	36% 0%
07-LA-405-11.7/11.7 07-288504 NHPI-405 -(970)E --()		IN LOS ANGELES COUNTY ON NORTH BOUND DIRECTION AT CARSON COMMERCIAL ENFORCEMENT VEHICLE FACILITY, ADJACENT TO DEL AMO BOULEVARD O REHAB COMM VEHICLE ENFCMNT FACILITY	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0264	\$4,773,552 \$4,383,081 \$185,497	11/13/14 11/24/14 09/30/16	87% 92%
07-LA-405-12.6/21.2 07-290004 NHPI-405 -()2 977- E -()		IN LOS ANGELES COUNTY, FROM I-110 TO I-105 INSTALL CONCRETE BARRIERS & UPGRADE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	GALLARDO, SAM 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$13,710,851 \$261,776 \$32,306	04/06/16 04/26/16 06/29/18	11% 2% SUSPENDED
07-LA-405-12.7/29.9 07-4X5904 20.20 201130		L.A. COUNTY ON RTE 405 & 90 TO REPLACE 42 IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$2,985,000 \$90,562 \$0	08/10/15 10/28/15 02/28/17	51% 3%
07-LA-405-16.4/19.5 07-3Y9404 HM1 WPCP		IN LOS ANGELES COUNTY, IN TORRANCE, ALL AMERICAN ASPHALT LAWNDALE, REDONDO BEACH AND HAWTHORNE P O BOX 2229 FROM 0.2 MILE SOUTH OF RTE 405/91 SEP CORONA CA 928782229 TO 0.2 MILE SOUTH WARM MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	ABUMUHOR, ISSAM 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	\$933,189 \$945,555 \$0	06/12/12 07/03/12 06/30/15	67% 97%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-20.5/28 07-300604 NHPI- 405-()3 025- E -()		IN LOS ANGELES COUNTY IN HAWTHORNE, INGLEWOOD AND CULVER CITY FROM 0.2 MILE NORTH OF EL SEGUNDO BOULEVARD UNDERCROSSING TO VENICE PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	RAM, MAHINDA 12975 W. CULVER BLVD LOS ANGELES, CA 90066	\$12,133,136 \$2,187,401 \$562,282	03/01/16 03/17/16 03/27/17	23% 18%
HA22							
07-LA-405-29.8/39.4 07-2W9804		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTES 405, 101 AND 1. PATCH DECK SPALLS, APPLY	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834	SAYKALI, ZARIF 12975 W CULVER BLVD LOS ANGELES CA 90066 (310)345-6274	\$856,993 \$13,200 \$13,200	05/05/16 06/02/16 03/28/17	27% 2%
HM3							
07-LA-405-39.0/44.7 07-4X6204		LA COUNTY ON RTE 405 TO REPLACE 15 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	MARTINEZ LANDSCAPE CO INC 12357 SAN FERNANDO ROAD SYLMAR, CA 91342	CHAVEZ, EFRAIM 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (818)364-2760	\$1,285,000 \$0 \$0	08/10/15 09/08/15	0% 0%
20.20 201130							
07-LA-405-39.4/48.6 07-252004 ACIM-4053-(005)E --()		IN LOS COUNTY IN CITIES OF SHERMAN OAKS, VAN NUYS, AND NORTH HILLS ON ROUTE 405 BETWEEN 101 AND ROUTE 5 REHABILITATE PAVEMENT	MYERS AND SONS CONSTRUCTION LPEID, EMILE 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$29,258,582 \$29,469,855 \$0	06/28/13 07/30/13 08/20/16 08/04/16	100% 99% OVER RUN
HA22							
07-LA-405-41.6/41.6 07-4T7304 HSNH-405 -(024) --()		IN LA, SB OFF-RAMP TO VICTORY BL RE-ALIGN SW & INSTL CONCRTE BARRIER	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	MOHSENZADEH, ALI 13171 TELFAIR AVE SYLMAR, CA. 91342 (818)746-0669	\$796,733 \$838,687 \$24,080	06/03/15 06/22/15 10/20/16	85% 98% SUSPENDED
HB1							
07-LA-605-/21.3 07-4X7204		L.A. COUNTY ON RTE 605 TO REPLACE 52 EXISTING IRRIGATION CONTROLLER W/NEW SMARTCONTRLRRS PER EXEC ORDER DROUGHT PROCLAMATDIR'S EME REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES INCALI, MASHHUR 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	13230 FIRESTONE BLVD A SANTA FE SPRINGS, CA 90670 (562)345-3122	\$2,385,000 \$578,442 \$0	10/14/15 01/20/16 08/31/16	89% 24%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-605-/20.2 07-295704 NHPI-605 -(967)E --()		SLAB REPLACEMENT AND GRINDING PAV PRESERVATION,SLAB REPL/GRNDNG	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (213)798-5970	\$22,669,648 \$7,071,943 \$1,054,684	07/21/14 08/06/14 06/30/17	77% 31%
HA22							
07-LA-710-9.4/18.4 07-183124 NHPI- 710-(822) --()		IN LA COUNTY IN LONG BEACH AND SOUTH GATE ROUTE 405 TO FIRESTONE BLVD- REQUIRED LANDSCAPE MITIGATION LANDSCAPE *POR OF 18310	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	AKBARIAN, MASSOD 17912 CRUSADER AVE., SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$1,517,160 \$1,445,072 \$0	05/29/15 07/02/15 12/30/19	0% 0% PLANT EST SATIS
HA22							
07-LA-710-15.8/24.4 07-289204 NHPI-710 -(101)5 --()		IN LOS ANGELES COUNTY IN THE CITIES OF SOUTH GATE,BELL GARDENS,CITY OF COMMERCE ON NORTHBOUND 710 FROM LOS ANGELES RIVER TO SLAUSO STORMWATER SOURCE CONTROL	STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	ARIAS, JUAN 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$2,250,000 \$0 \$0	08/01/16 08/15/16	0% 0%
HA42							
07-LA-710-17.2/26.4 07-202114 ACNH-7101-(809)N --()		IN LA COUNTY ON ROUTE 710 AT VARIOUS LOCATIONS FROM LOS ANGELES RIVER BRIDGE TO RAMONA BOULEVARD UNDERCROSSING. LONG LIFE PAVEMENT & WIDEN BRIDGES	SHIMMICK/MYERS & SONS J V 16481 SCIENTIFIC WAY IRVINE CA 92618	JAHROMI, REZA 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$112,219,072 \$87,856,657 \$1,762,009	04/04/12 04/30/12 10/24/17	75% 78%
HA22	SWPPP						
07-LA-710-17.3/26.3 07-2W9404		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTES 710, 60 AND 10. PLACE METHACRYLATE ON BRIDGE DECK,	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. STE 201 SAN FERNANDO CA 91340	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (213)798-5970	\$848,795 \$683,788 \$334,523	03/30/16 04/18/16 02/24/17	26% 78%
HM3							
07-LA0-710-9.8/27.5 07-4X7104		IN L.A. COUNTY ON RTE 710 TO REPLACE 21 EXISTING IRRIGATION CONTROLLERS W/SMART CONTROLLERS PER EXEC ORDER DROUGHT PROCLAMDIR'S EM REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES INC 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	ARIAS, JUAN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$2,385,000 \$1,235,555 \$0	09/25/15 01/22/16 09/30/16	100% 52% OVER RUN
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-1-1.0/10.6 07-4X3704		VEN-1 PCH BETWEEN YERBA BUENA & LAS POSAS REMOVE/CLEAR MUD AND DEBRIS FROM THE ROAD WAY AND DRAINAGE SYSTEMS DIR'S EMERGENCY FORCE REMOVE/CLEAR MUD AND DEBRIS	UNION ENGINEERING COMPANY INC. P.O. BOX 1000 VENTURA, CA. 93001	DAVIS, ALAN 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS CA 91320 (805)480-4928	\$6,985,000 \$4,423,901 \$0	12/05/14 01/20/15 08/30/16	100% 63% OVER RUN
20.10 201130							
07-VEN-1-4.0/5 07-4X7604		VEN COUNTY ON PCH REPAIR/RESTORE SLOPE & SHOULDER EROSION DUE TO HIGH TIDE & STORMSREPAIR FAILED DRAINAGE SYSTEMS DIR'S EMERGENCY REPAIR SLOPE/SHOULDERS/FACILITIES	UNION ENGINEERING COMPANY, INC P.O. BOX 1000 VENTURA, CA 93002	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,785,000 \$733,090 \$0	10/22/15 01/22/16 07/31/16	69% 26% SUSPENDED
20.20 201130							
07-VEN-1-21.2/27.2 07-3W1504		IN VENTURA COUNTY, RTE 1, PM 21.25 TO 27.15 , FROM N JCT 101 SOLIMAR UC TO HOBSON CO PARK RD-LT, DIGOUTS CPOL FOG SEAL SHOULDERS A DIGOUTS CPOL FOG SEAL SHOULDERS AT	TORO ENTERPRISES, INC. PO BOX 6285. OXNARD CA 93031	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$1,511,117 \$1,505,247 \$862,481	03/15/16 04/06/16 08/31/16	94% 88%
HM1							
07-VEN-23-4.8/11.4 07-308504 NHP-X111-(074)E --()		IN VEN,ON RTE 23 IN MRPK@ NEW LA_AV & RTE 118 IN MRPK& SIMV FR PRINCETN UPGRADE RAMP METERING SYSTEM	SERVITEK SOLUTIONS INC 618 BREA CANYON ROAD SUITE J CITY OF INDUSTRY CA 91789	MANNA, HASSAN 13171 TELFAIR AVE., STE 101 SYLMAR, CA. 91342 (818)364-2760	\$2,217,624 \$879,045 \$215,177	01/05/16 01/28/16 03/29/17	41% 40%
HB4N							
07-VEN-33-11.3/11.3 07-3P7004		IN VENTURA COUNTY IN CITY OF OJAI AT 1116 MARICOPA HWY 1116 MARIC MAINTENANCE STATION	MGP CONSTRUCTION 111 N. GROVE AVE. UPLAND CA 91786	BURAN, HUSSAM 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,152,187 \$1,009,275 \$0	05/15/15 06/10/15 09/09/16	94% 87%
HA12							
07-VEN-33-12.3/57.5 07-2W8704 STP-P033-(080)E --()		IN VEN, PM 12.3/20.8 & PM 48.5/57.5 OL, DIGOUTS	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$3,480,106 \$3,420,710 \$167,916	04/23/15 05/07/15 08/22/16	100% 95% OVER RUN
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-33-40.0/42 07-2W9304		IN VENTURA COUNTY ON RTE 33 FROM 1.0 MILE NORTH OF ADOBE CANYON BRIDGE TO 0.7 MILE SOUTH OF PINE MOUNTAIN RIDGE ROAD COLD IN PLACE RECYCLING AND HMA	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$1,095,124 \$895,046 \$876,974	03/25/16 04/12/16 09/30/16	81% 79%
HM1							
07-VEN-33-/6 07-2750U4 NHP-X037-(186)E --()		ON ROUTE 33, BETWEEN 101 AND 0.4 MILE NORTH OF CASITAS VISTA ROAD AND ON ROUTE 101 BETWEEN NORTH OF WESTLAKE BOULEVARD AND NORTH O STORMWATER MITIGATION THROUGH	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, 91320 (805)480-4928	\$7,924,375 \$2,072,575 \$835,228	03/14/16 03/29/16 03/19/18	14% 26%
HA42							
07-VEN-33-/0 07-2W7104		IN VENTURA COUNTY AT VARIOUS LOCATIONS METHACRYLATE DECK/REPAIR SPALLS	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	DAVIS, ALAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$954,737 \$940,728 \$0	05/15/15 06/10/15 08/31/16	82% 97% SUSPENDED
HM3							
07-VEN-101-.1/4.5 07-1952U4 CNHP-X037-(165)E --()		IN VENTURA COUNTY NEAR THOUSAND OAKS FROM VENTURA COUNTY LINE TO ROUTE 101/23 INTERCHANGE WIDEN FREEWAY, RAMPS, RECONSTR MED	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 93065 (805)480-4928	\$28,705,060 \$26,212,611 \$443,167	11/21/13 12/12/13 08/31/17	65% 90%
HB4C							
07-VEN-101-3.8/16.2 07-4X4904		VENTURA COUNTY ON RTE 101 TO REPLACE 32 EXISTNG IRRIGATION CONTROLLERS W/NEW SMARTCONTROLLERS PER EXEC ORDER DROUGHT PROCLAMDIR'S REPLACE IRRIGATION CONTROLLERS	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR, CA 91342	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$2,985,000 \$350,966 \$0	06/25/15 08/10/15 09/30/16	42% 12%
20.20 201130							
07-VEN-101-14.0/21 07-276004 NHP-Q101-(270)E --()		IN VENTURA COUNTY, 15 LOCATIONS ON ROUTE 101 TMDL IMPROVEMENT. PROVIDE STRUCTURAL BMP'S ROUTE 101 TO MEET 20% OF TRASH REDUCTION PSSR FOR BMP'S IN VEN TRASH TMDL	GRANITE CONSTRUCTION COMPANY PALMDALE OFFICE 213 COLUMBIA WAY LANCASTER CA 93535	-ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,736,817 \$1,335,619 \$311,944	09/01/15 09/16/15 03/21/18	13% 76%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-21.6/31 07-4X5304		IN VENTURA COUNTY ON RTE 101 TO REPLACE 41 IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,985,000 \$864,435 \$0	06/29/15 08/12/15 10/27/16	76% 29%
20.20 201130							
07-VEN-101-30.9/38.9 07-2W9704		IN VENTURA COUNTY ON ROUTES 101, 33, 232, 126 AND 150 PLACE METHACRYLATE ON BRIDGE DECK,	TRUESDELL CORPORATION OF CALIFORNIA 1310 W. 23RD STREET TEMPE AZ 85282	RILEY, JAMES 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$1,171,158 \$582,079 \$566,457	05/09/16 05/26/16 11/23/16	29% 50%
HM3							
07-VEN-101-32.2/34.8 07-4X8004		VEN COUNTY ON PCH NORTH OF MAIN ST UC TO NORTH OF DULAH RD UC TO REPAIR WILDFIRE DAMAGE & PROTECT HWYS AND BIKE PATH DIR'S EMERGEN REPAIR WILDFIRE DAMAGE	UC SUMMER CONSTRUCTION INC. 15245 TELEGRAPH RD. SANTA PAULA, CA 93060	DAVIS, ALAN 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$3,485,000 \$2,733,588 \$0	01/07/16 03/04/16 09/30/16	100% 78% OVER RUN
20.20 201130							
07-VEN-101-39.8/43.6 07-260704		IN VENTURA & SANTA BARBARA COUNTIES FROM MOBILE PIER UNDERCROSSING TO 0.4 MILE SOUTH OF CASITAS PASS ROAD WIDEN RDWY W/JPCP OVER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	ARROYO, HECTOR 1525 RANCHO CONEJO BL,STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$58,812,380 \$58,759,039 \$0	01/03/12 01/18/12 08/22/16	80% 98%
HB5 SWPPP							
07-VEN-101-40.4/43.6 07-251904 NHP-Q101-(285)E --()		IN VENTURA COUNTY FROM .6 MILE NORTH OF MOBIL PIER UNDERCROSSING TO VENTURA/SANTA BARBARA COUNTY LINE PAVEMENT REHABILITATION	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	RILEY, JAMES 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4926	\$3,644,542 \$1,250,267 \$1,250,267	03/30/16 04/26/16 04/11/17	10% 34%
HA22							
07-VEN-118-18.2/30.9 07-4X5004		VENTURA COUNTY ON RTE 101 & 23 TO REPLACE 25 IRRIGATION CONTROLLERS W/NEW SMART CONTROLLERS PER EXEC ORDER DROUGHT PROCLM TDIR'S EM REPLACE IRRIGATION CONTROLLERS	STL LANDSCAPE, INC. 8122 COMPTON AVE LOS ANGELES, CA 90001	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$2,985,000 \$1,139,235 \$0	06/29/15 08/12/15 09/06/16	93% 38%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-126-/13.2 07-4X5204		IN VENTURA COUNTY ON RTE 126 TO REPLACE 23IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,835,000 \$1,141,120 \$0	07/20/15 08/10/15 10/07/16	83% 62%
20.20 201130							
07-VEN-150-27.4/29.4 07-3X0214 STP-47C5-(004)E --()		IN VENTURA COUNTY NEAR SANTA PAULA AT 1.1 MILES WEST OF SISAR CREEK AND AT 0.8 MILE SOUTH OF SANTA PAULA CREEK. REPAIR SLOPE FAILURE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$3,257,213 \$650 \$650	06/30/16 07/15/16 03/31/18	0% 0%
HA23							
07-VEN-150-/13.3 07-2W0104 STP-P150-(026)E --()		IN VENTURA COUNTY, IN OJAI AND VENTURA FROM THE SANTA BARBARA COUNTY LINE TO 0.1 MILE WEST OF BRIDGE ROAD. RUBBERIZED HOT MIX ASPHALT OVERLAY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$3,257,520 \$10,200 \$10,200	05/19/16 06/15/16 12/31/16	28% 0%
HM1							

Totals: Authorized Final Amt: \$2,391,609,296 Completed to Date: \$1,284,842,025 Work This Month: \$49,387,184

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-6.3/7 08-0R4704 NHP-X065-(104)E --() HA28		IN BEAUMONT AT RTE 10/60 IC TO VEILE AVENUE UNDERCROSSING AND ON RTE 60 FROM 0.19 MI W/O RTE 10 TO RTE 10 BETWEEN PM 30.3 AND 30.5 IMPROVE WORKER SAFETY CONDITIONS,	YAKAR 689 EAST SAN BERNARDINO RD COVINA, CA 91723	SIMPSON, JOHN 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-8950	\$1,292,900 \$571,772 \$0	01/05/16 02/03/16 09/19/16	84% 44%
08-RIV-10-74.0/105.4 08-1E8604 NHPI-010 -()5 049- E -()		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM 1.9 MI E/O CACTUS CITY REST AREA TO 0.4 MI E/O STATE RTE 177 INDIO JCT REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET CA 92203	QUACH, MAX 73-800 DINAH SHORE DR #104 PALM DESERT, CA 92211 (951)232-7674	\$62,608,077 \$12,700,155 \$0	03/02/16 03/17/16 01/25/18	16% 20%
08-RIV-10-134.3/144.1 08-1G0804 NHP-0105-(050)E --()		IN RIVERSIDE COUNTY FROM 0.76 MILES W/O WELL ROAD TO 0.27 MILES E/O DRACKER DRIVE REHABILITATE PAVEMENT	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	QUACH, MAX 73800 DINAH SHORE DR. #104/105 PALM DESERT, CA 92211 (951)232-7674	\$5,707,663 \$0 \$0	04/27/16 05/24/16 11/28/16	0% 0%
08-RIV-15-33.1/35.8 08-1E3004		NEAR CORONA FR TEMESCAL CANYON RD TO WEIRICK RD (NB AND SB ENTRANCE RAMPS) INSTALL RAMP METERING SYSTEMS	V A P CONSTRUCTION INC 15705 BIRCHWOOD ST LA MIRADA CA 90638		\$634,575 \$0 \$0	06/30/16 07/15/16	0% 0%
08-RIV-60-.5/16.3 08-1F6504		IN/NEAR CORONA, RIVERSIDE, MORENO VALLEY AND PERRIS @ VARIOUS LOCATIONS ON RTES 60, 91 & 215 METHACRYLATE DECK, REPLACE JOINT	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE, CA 92504	AVILA, XAVIER 119 N. MAPLE SUITE A & U CORONA, CA 92880-1793 (951)830-6837	\$528,693 \$403,784 \$0	03/16/16 03/29/16 10/03/16	70% 75%
08-RIV-60-12.2/22.1 08-1C0914 NHP-P060-(147)E --()		IN RIVERSIDE COUNTY; IN & NEAR MORENO ALL AMERICAN ASPHALT VALLEY & BEAUMONT FROM RTE 60/215 SEP 400 EAST 6TH STREET TO GILMAN SPRINGS RD & FR 1.47 MI W/O CORONA JACK RABBIT TRAI MILL AND OVERLAY MAINLINE PAVEMENT,	ALL AMERICAN ASPHALT 16197 KRAMERIA AVE. RIVERSIDE, CA 92504	CALIXTO, MIGUEL 119 N. MAPLE STREET, SUITE A CORONA, CA 92880 (951)232-8957	\$17,768,600 \$5,754,187 \$0	03/30/16 04/12/16 02/21/17	30% 32%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-16.1/71.8 08-465524		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS CONSTRUCT CENSUS LOOP STATIONS	SERVITEK SOLUTIONS, INC. 636 BREA CANYON ROAD CITY OF INDUSTRY, CA 91789	HARIKA, INDERJEET 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-9010	\$283,756 \$0 \$0	08/06/15 08/25/15	0% 0%
000000000 000							
08-RIV-74-27.5/32.3 08-1C3404		NR PERRIS FR 74/215 JCT TO 0.03 MI E/O GUTHRIDGE LN PREVENTATIVE MAINTENANCE TREATMENT	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO, CA 95691	YANG, CHAD 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-7638	\$826,592 \$698,358 \$0	04/07/16 04/26/16 09/15/16	73% 86%
08-RIV-74-34.3/45.2 08-1F4804 HSST-PG -()0 C424- E -()		IN RIVERSIDE & SAN BERNARDINO CNTY INSTALL APS PUSH BUTTONS, SIGNALS	JFL ELECTRIC, INC 8257 COMPTON AVENUE LOS ANGELES CA 90001		\$264,960 \$0 \$0	02/24/16 03/29/16	0% 0%
08-RIV-74-36.5/42.6 08-1G1004		IN HEMET FROM 0.5 MILE W/O WARREN ROAD TO DARTMOUTH STREET PREVENTATIVE MAINTENANCE TREATMENT	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY JURUPA VALLEY, CA 91752	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$1,487,226 \$1,435,653 \$0	02/25/16 03/09/16 08/23/16	97% 96%
08-RIV-74-43.2/43.4 08-1C7404 HSST-PG -()P 4061- E -()		IN HEMET @ HEMET ST INTERSECTION INSTALL TRAFFIC SIGNALS	JFL ELECTRIC, INC 8257 COMPTON AVENUE LOS ANGELES CA 90001		\$249,451 \$0 \$0	03/03/16 03/29/16	0% 0%
HB1							
08-RIV-74-63.0/0 08-383504 STP-P074-(059)E --()		ON ROUTE 74 IN GARNER VALLEY. 3.7 MI E/O MOUNTAIN CENTER AT POST MILE 63.0 REPLACE BRIDGE	GRANITE CONSTRUCTION COMPANY 440 SOUTH MELROSE DRIVE 200 VISTA CA 92081	QUACH, MAX 73-800 DINAH SHORE DR. STE 104 PALM DESERT, CA 92211 (951)232-7674	\$2,319,102 \$2,316,957 \$0	10/10/14 10/28/14 09/12/16	0% 0%
HA21							PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-71.8/80.3 08-1E3304		NEAR ANZA FROM RTE 371 TO PINYON DRIVE REHAB PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92878	CHEN, MICHAEL 2455 ANSELMO DRIVE CORONA, CA 92879 (951)276-3949	\$1,443,970 \$1,455,370 \$0	02/18/15 03/11/15 11/20/15	84% 97%
HM1							
08-RIV-79-40.4/0 08-1F6404		ALSO SBD 10-22.6, 29.6 & R38.5 & ALSO TRUESDELL CORPORATION OF SBD 10-22.6, 29.6 & R38.5 & SBD-259- 0.5, 0.8 & 1.0; NEAR BEAUMONT, COLTON, REDLANDS AND SAN METHACRYLATE DECK, REPLACE JOINT	CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	GAYED, EZZ 850 VIA LATA SUITE 104/105 COLTON, CA 92324 (951)830-6954	\$453,453 \$309,418 \$0	04/28/16 05/24/16 10/18/16	30% 67%
08-RIV-91-6.0/7 08-1H1304		IN CITY OF CORONA REMOVAL OF ABANDONED UNDERGROUND FUEL TANK HAZARDOUS WASTE AND REMOVAL OF FUEL TANK	GEOCON CONSULTANTS INC. 6960 FLANDERS DR SAN DIEGO, CA 92121-2974	BROWN, PAUL 2455 ANSELMO DRIVE #202 CORONA, CA 92879 (951)840-7498	\$480 \$0 \$0	04/28/16 06/30/16	0% 0%
20.20 201130							
08-RIV-91-10.8/12.9 08-0R4604 NHP-P091-(141)E --()		IN RIVERSIDE FROM E/O PIERCE AVE TO APROX. 3 MI W/O TYLER AVE IMPROVE WORKER SAFETY CONDITIONS.	YAKAR 689 EAST SANBERNARDINO RD COVINA CA 91723	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,222,429 \$731,985 \$0	11/17/15 12/08/15 09/07/16	94% 65%
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	\$116,114,306 \$113,978,152 \$0	02/10/12 03/08/12 09/30/16	100% 96%
HB5 WPCP							
08-RIV-91-15.6/15.6 08-1G6804		IN THE CITY OF RIVERSIDE AT THE PUMP HOUSEAT ADAMS ST. AND IN THE CITY OF COLTON AT THE PUMP HOUSE AT MT. VERNON AVE. OC DIR'S ORD REPAIR PUMPS	CWS SYSTEMS, INC. 3814 E. COLORADO BLVD STE 102 PASADENA, CA 91107	DUNN, RODNEY 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3917	\$1,135,000 \$0 \$0	10/13/15 10/13/15 06/01/16	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-17.4/0 08-1C8404 BRNH-P -()X 5100- E -()		ALSO SBD-10-11.5; IN RIVERSIDE ON RTE CL COATINGS, INC. 91 @ BROCKTON (PM 17.43)& MISSION INN AVE UC (PM 20.53) & NEAR ONTARIO MOKENA IL 60448 ON RTE 10 @ VALLEY PRESSURE WASH, SPOT BLAST CLEAN AND	8450 W 191ST STREET UNIT 19	SOSTROM, DENISE 119 N. MAPLE STREET SUITE A CORONA, CA 92880 (951)232-7608	\$1,285,849 \$1,112,849 \$0	02/04/16 02/18/16 01/11/17	47% 86%
HM3							
08-RIV-95-/36.2 08-1C3704 STP-P095-(027)E --()		HMA OVERLAY, UPGRADE CURB RAMP, AND UPDGRADE METAL BEAM GRAUD RAILING HMA OVERLAY UPGRADE CURB RAMP	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSO ROAD RIVERSIDE CA 92509	EMUH, GODWIN 4295 E. JURUPA AVE. SUITE 207 ONTARIO, CA 91761 (951)232-3706	\$13,924,698 \$12,675,136 \$0	12/30/14 01/29/15 07/29/16	100% 91% OVER RUN
HA22							
08-RIV-177-/27 08-1G0604		IN RIVERSIDE COUNTY FROM DESERT CENTER RICE ROAD TO TWENTY NINE PALMS HIGHWAY ROADWAY PREVENTATIVE MAINTENANCE TREATMENT	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	VU, KHOI 73800 DINAH SHORE DRIVE PALM DESERT, CA 92211 (951)232-6263	\$2,586,532 \$0 \$0	06/24/16 07/15/16 01/12/17	0% 0%
08-RIV-215-8.4/38.8 08-0G7804 NHPI-215 -()1 239- E -()		IN MURRIETA FR 0.5 MI S/O 215/15 JCT TO 0.2 MI N/O 215/60 JCT IN MORENO VALLEY INSTALL CCTV, CMS, CENSUS STATIONS,	DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	HARIKA, INDERJEET 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6293	\$5,908,888 \$137,985 \$0	03/02/16 03/30/16 07/17/17	7% 2%
HB4N							
08-RIV-215-22.3/43.2 08-1C4004 NHPI-215 -()1 238- E -()		NEAR PERRIS FROM ROMOLAND FLOOD CONTROL CHANNEL TO SB 215 TO EB 215 CONNECTOR IN RIVERSIDE SANDBLAST/CLEAN AND APPLY	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE, CA 92504	ABU-GHARBIEH, IMAD 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-3610	\$840,659 \$814,541 \$0	04/04/16 04/18/16 08/01/16	82% 96%
HM3							
08-RIV-215-37.3/38.4 08-3348V4		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,277,918 \$1,186,429 \$0	04/22/14 05/23/14 02/23/18	0% 0% PLANT EST SATIS
HE11							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-371-56.0/61.9 08-1C1104 STP-P371-(006)E --()		IN AGUANGA & ANZA FROM JCT RTE 79 TO RTE 74 (POR) ALSO POST MILES 72.9/77.2 TREATMENT TO PRESERVE PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	CHEN, MICHAEL 2455 ANSELMO DR. SUITE 202 CORONA, CA 92879 (951)276-3949	\$1,737,161 \$1,506,991 \$0	06/12/15 07/02/15 11/20/15	75% 86%
08-RIV-371-67.7/72.9 08-0M2004 HSST-P371-(004)E --()		ON RTE 371 IN RIV CO. FR 0.1 MI E/O CARY ROAD TO 0.1 MI E/O KIRBY RD CONSTRUCT 4 FT RIGHT SHOULDER	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL SUITE 200 CARLSBAD, CA 92008	QUACH, MAX 73800 DINAH SHORE DRIVE #104 PALM DESERT, CA 92211 (951)232-7674	\$6,907,249 \$6,424,857 \$0	01/28/15 02/18/15 10/18/16	0% 0% PLANT EST SATIS
08-RIV-371-70.6/71 08-0R9504 HSST-P -()P 1007- E -()		IN RIVERSIDE COUNTY IN ANZA FROM 0.2 MI W/O BAHRMAN RD TO BAILIFF RD CONSTRUCT LEFT TURN LANE	ALL AMERICAN ASPHALT 400 EAST SIXTH STREET CORONA, CA 92879	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$534,015 \$174,461 \$0	02/22/16 03/09/16 10/07/16	27% 32%
08-SBD-2-2.8/6.3 08-1F8804 000000000 000		INSTALL NEW ROAD SIGNS, SHOULDER RUMBLE STRIP ON EXISITNG ASPHALT CONCRETE GROUND IN INDENTATIONS METHOD WRIGHT MOUNTAIN INTERSECTION TO SR 138	JABRE CONTRACTING, INC. 1813 MANZANITA LANE MANHATTAN BEACH, CA 90266	BOULOS, IHAB 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7582	\$86,462 \$0 \$0	05/18/16 06/17/16	0% 0%
08-SBD-10-3.3/6.7 08-1G5704 20.20 201130		IN SAN BERNARDINO COUNTY ON VARIOUS ROUTES AT VARIOUS POST MILES AND RIVERSIDE COUNTY ON VARIOUS ROUTES AT VARIOUS POST MILES DIR'S UPGRADE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ROBINSON, KERRY 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3929	\$1,912,000 \$702,255 \$0	09/25/15 09/25/15 09/30/16	100% 39%
08-SBD-10-32.9/37.4 08-0K2924 NHPI- 010-()2 263- 78-() --() HA22		IN/NEAR REDLANDS FROM 0.2 MILE W/O FORD STREET TO 0.4 MILE E/O LIVE OAK CANYON ROAD. LANE REPLACEMENT	J. M'CLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	YOUSSEF, MAGED 850 S. VIA LATA #100-A COLTON, CA 92324 (951)538-3087	\$26,215,626 \$9,276,701 \$0	10/30/15 11/16/15 03/20/17	30% 35%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-/100 08-1G0304		IN SAN BERNARDINO COUNTY ON VARIOUS ROUTES AT WILDOMAR, CA 92595	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD	ROBINSON, KERRY 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3929	\$1,285,000 \$780,353 \$0	09/25/15 09/25/15 09/30/16	100% 66%
20.20 201130		VARIOUS POST MILES DI UPGRADE IRRIGATION SYSTEM					
08-SBD-10-/.1 08-1G5404		IN SAN BERNARDINO AND RIVERSIDE COUNTIES ON ROUTES 10, 15, 40, 60, 62, 71, 91, 111,210, 215, AND 259 DIR'S ORDER EMERGENCY F.A.	KANAAN CONSTRUCTION INC. 1438 ARROW HIGHWAY, SUITE I IRWINDALE, CA 91706	IBRAHIM, MAJED 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)538-5248	\$1,875,000 \$849,741 \$0	09/01/15 09/01/15 12/30/16	88% 45%
20.20 201130		UPGRADE IRRIGATION SYSTEMS NETWORK					
08-SBD-10-/30.9 08-0Q7604 NHPI-010 -(262)4 --()		IN SBD CO IN VARIOUS CITIES ON I-10 FROM LA CO LINE TO JCT RTE 38 REPLACE PCC SLABS, MBGR, COLD PLANE	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	ALIPANAH, FEREDDOON 4295 E. JURUPA STREET #207/208 ONTARIO, CA 91761 (909)289-2020	\$38,671,270 \$31,428,093 \$0	12/19/14 01/15/15 05/31/17	67% 80%
HA22							
08-SBD-15-7.0/20 08-0R5104 STP-X071-(067)E PH- ()		ALSO SBD-210-10.75/12.35; IN & NR FONTANA AND RANCHO CUCAMONGA, FR N/O VICTORIA ST TO W/O CHERRY AVE & ON RTE 210 FR E/O EAST AVE INSTALL VEGETATION CONTROL UNDER-	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$977,780 \$0 \$0	06/03/16 06/29/16	0% 0%
HA28							
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC REALIGN I-15 AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 18201 VON KARMAN AVE., STE800 IRVINE, CA 92612	SPENCER, OWEN 505 N. ARROWHEAD AVE SUITE 400 SAN BERNARDINO, CA 92401 (909)844-0619	\$228,846,101 \$225,227,490 \$0	11/13/12 11/26/12 06/28/17	81% 98%
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --()		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	\$118,655,670 \$114,139,205 \$0	10/17/13 10/29/13 07/06/16	84% 96%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-20.0/23 08-0R4504 NHP- 015-(241)E --()		IN SAN BERNARDINO CO FROM CLEGHORN RD UC TO 0.3 MI N/O NORTH ALRAY OH VEGETATION CONTROL	A. M. CONCRETE, INC. 13170 TELFAIR AVE SYLMAR CA 91342		\$839,825 \$0 \$0	06/24/16 07/15/16	0% 0%
08-SBD-15-42.5/46 08-3555V4 NHPI-015 -(237)1 E- -(STP)L		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 MI N/O MOJAVE DRIVE TO 1.5 MI N/O STODDARD WELLS ROAD OVERCROSSING WIDEN I-15	AMES CONSTRUCTION INC. 2000 AMES DRIVE BURSNVILLE, CA 55306	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$71,827,030 \$10,055,561 \$0	11/05/15 11/25/15 12/05/18	9% 14%
08-SBD-15-171.8/173.8 08-0M2804 BRNH-PI -(015)3 7 2-75E -()		IN SBD CO AT MOUNTAIN PASS FROM 0.3 MI S/O CENDA DITCH BRIDGE TO WHEATON WASH BRIDGE REPLACE CENDA DITCH BRIDGE AND	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	SANTOS, JOHN 94200 CLARK MOUNTAIN ROAD NIPTON, CA 92364 (951)538-5315	\$10,620,000 \$2,370,814 \$0	11/04/15 11/16/15 09/13/17	0% 22%
HA21							
08-SBD-15-177.3/181.1 08-368504 CNHI-0153-(280)E HI01-53 0-(5E) --()		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL ROAD OC CONSTRUCUT COMM CONST COMM VEH ENFORCEMENT FACILITY	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103	SANTOS, JOHN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5315	\$40,868,635 \$40,214,891 \$0	10/14/13 11/01/13 08/28/16	60% 100%
HA42							
08-SBD-18-7.5/7.7 08-1E0404		CONSTRUCTION ON STATE HIGHWAY IN SAN BERNARDINO COUNTY ON STATE ROUTE 18 ON WATERMAN AVENUE FROM 40TH STREET TO 43RD STREET UPGRADE EXISTING PEDESTRIAN FACILITIES	VAP CONSTRUCTION, INC. 15705 BIRCHWOOD STREET LA MIRADA, CA 90638	QUACH, ANDY 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)232-6235	\$147,575 \$0 \$0	06/27/16 07/11/16	0% 0%
000000000 000							
08-SBD-18-8.3/17.7 08-0R2204 HSST-PG -()P 8 04-9E -()		ON ROUTE 18 IN SAN BERNARDINO COUNTY BETWEEN 0.02 MILES N/O SOUTHBOUND OFF-RAMP TO SIERRA WAY AND STATE ROUTE 18/ROUTE 138 INSTALL DOUBLE THRIE BEAM MEDIAN	ALCORN FENCE COMPANY 9901 GLENOAKS BOULEVARD SUN VALLEY CA 91352	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$4,161,835 \$3,495,617 \$0	09/24/15 10/14/15 09/30/16	77% 84%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-31.9/38.5 08-1G0704 STP-P018-(052)E --()		IN SAN BERNARDINO COUNTY FROM HILLTOP ALL AMERICAN ASPHALT BLVD CON TO 0.5 MI S/O LAKEVIEW POINT 400 EAST 6TH STREET PLACE A PREVENTATIVE TREATMENT ON	CORONA CA 92879	TRAN, KEN 850 VIA LATA ROAD, SUITE 104 COLTON, CA 92324 (909)844-3312	\$3,161,996 \$0 \$0	04/27/16 05/06/16 12/15/16	0% 0% SUSPENDED
08-SBD-18-35.7/35.7 08-464904 NH- () --()		IN SAN BERNARDINO COUNTY IN VARIOUS CITIESROUTES AND POST MILES INSTALL SOLAR POWERED TRAFFIC MONITOR STA	SERVITEK SOLUTIONS, INC. 636 BREA CANYON ROAD CITY OF INDUSTRY, CA 91789	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8234	\$245,510 \$0 \$0	08/25/15 08/25/15	0% 0%
201315HB4 N							
08-SBD-18-49.1/51.6 08-0J9904 STP-P018-(051)E --()		IN CITY OF BIG BEAR LAKE BETWEEN PINE STL LANDSCAPE, INC. KNOT AVE AND STANDFIELD CUTOFF REPAIR & REPLACED SIDEWALKS, CURB	8122 COMPTON AVE. LOS ANGELES CA 90001	TRAN, KEN 850 VIA LATA ROAD, SUITE 104 COLTON, CA 92324 (909)844-3312	\$2,705,000 \$431,083 \$0	04/13/16 05/06/16 01/06/17	17% 16%
HB71							
08-SBD-18-75.5/87.6 08-1E0204 IM- () --()		IN SAN BERNARDINO COUNTY NR APPLE VALLEY AND LUCERNE VALLEY FR CUSTOR AVE TO PAUHASKA ROAD INSTALL GROUND-IN CENTERLINE RUMBLE STRIPS	JABRE CONTRACTING, INC. 1813 MANZANITA LANE MANHATTAN BEACH, CA 90266	QUACH, BACSON 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)830-6017	\$251,925 \$0 \$0	06/22/16 06/30/16	0% 0%
000000000 000							
08-SBD-18-101.9/0 08-0P9804 HSNH-P018-(048)E --()		IN ADELANTO AT BELLFLOWER STREET SIGNALIZE INTERSECTION. ADA	DREAMBUILDER CONSTRUCTION CORPRUIZ, MANUEL 1324 E LAWSON LANE PLACENTIA, CA 92870	790 VIA LATA SUITE 100 COLTON, CA 92324 (951)377-6902	\$451,061 \$224,055 \$0	06/19/15 07/08/15 08/30/16	48% 50%
HB1							
08-SBD-18-110.8/0 08-0Q2304 HSNH-PG -()P 8050- E -()		IN SAN BERNARDINO COUNTY IN PHELAN AT HIGHLAND CONSTRUCTION, INC. SHEEP CREEK ROAD. INSTALL TRAFFIC SIGNAL	133 N. PIXLEY STREET ORANGE CA 92868		\$805,893 \$0 \$0	04/04/16 04/26/16	0% 0%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-38.6/0 08-1F1104		IN SAN BERNARDINO COUNTY ONYX SUMMIT 0.7 MILES SOUTH OF PIPES ROAD BUILD CINDER BARN	BRM 50 MARQUERITE DR. HOLLISTER CA 95023	QUACH, ANDY 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)232-6235	\$722,500 \$0 \$0	06/30/16 07/15/16 02/28/17	0% 0%
08-SBD-40-93.1/94.2 08-0Q7904 NHPI-040-(206)4 --()		IN SAN BERNARDINO COUNTY NEAR ESSEX AT HOFF WASH (BR #54 0889 LT/RT) APPROX. 39 MI W/O JCT RTE 95 BRIDGE REPLACEMENT (BR #54 0889L&R)	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4884	\$6,697,874 \$72,000 \$0	06/03/16 06/20/16 12/12/17	2% 1%
HA21							
08-SBD-40-94.7/99.7 08-0N56U4 NHPI-040-(062)9 --()		NR ESSEX AT HALLER WASH BRIDGE #54- 0891 LT & RT, ROJO WASH BR 54-0894 LT 1920 MAIN ST. SUITE 310 & RT & CLIPPER VALLEY WASH BR 54-0895 LT & RT BRIDGE REPLACEMENT	OHL USA, INC. 1920 MAIN ST. SUITE 310 IRVINE CA 92614	DAVIS, DARCY 1044 E. BROADWAY STREET NEEDLES, CA 92363 (760)326-4684	\$20,773,283 \$15,539,863 \$0	01/22/15 02/10/15 05/15/17	67% 75%
HA21							
08-SBD-40-105.8/149.9 08-1F6304		IN SAN BERNARDINO COUNTY IN/NEAR NEEDLES AT VAR LOCS FROM WATSON WASH (54-1282R) TO BEAL WASH (54-0502R) REMOVE ASPHALT, PLACE CONCRETE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)236-4684	\$838,838 \$0 \$0	03/30/16 04/18/16 01/07/17	0% 0%
08-SBD-40-/10 08-1F5204 STP-I -()0 1081- E -()		NEAR BARSTOW FROM E/O I-15/40 SEPARATION TO 2.2 MI W/O HIDDEN SPRINGS ROAD PAVEMENT PRESERVATION TREATMENT	CALMEX ENGINEERING INC 2764 S VISTA AVE BLOOMINGTON, CA 92316	PHAM, THANH 222 E. MAIN STREET, SUITE 202 BARSTOW, CA 92311 (951)323-7262	\$5,506,095 \$4,438,691 \$0	03/21/16 04/12/16 11/17/16	35% 82%
08-SBD-58-22.2/31.1 08-043514 NHP-P058-(119)E --()		NEAR HINKLEY FROM FR 2.4 MI W/O HIDDEN RIVER RD TO 0.7 MI E/O LENWOOD RD REALIGN & WIDEN SR-58 TO 4 LANE	SKANSKA-TEICHERT A JOINT VENTURE JOHN MATICH SENIOR PROJECT MANAGER 1995 AGUA MANSÁ ROAD RIVERSIDE CA 92509	SHAHIDI, SHAINÉ 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$116,778,878 \$74,405,989 \$0	12/30/14 01/29/15 04/10/17	59% 63%
HE14							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-58-/13 08-1G1304		IN SAN BERNARDINO COUNTY AT AND NEAR KRAMER FROM KERN COUNTY AT AND NEAR KRAMER FROM KERN COUNT LINE TO 8.6 MILES E/O RTE 058/395 REPLACE ASPHALT CONCRETE SURFACING,	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342		\$1,969,000 \$0 \$0	04/13/16 05/02/16	0% 0%
08-SBD-60-4.4/9.7 08-1H2404		IN SBD COUNTY FROM EUCLID AVENUE TO MILLIKEN AVENUE. SLAB REPLACEMENT, TRAFFICCONTROL, AND PAVEMENT DELINEATION DIRECTORS ORDER EM SLABS REPLACEMENT	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	NGUYEN, VU 4295 E. JURUPA STREET, UNIT 208 ONTARIO, CA 91761 (951)232-3784	\$276,000 \$0 \$0	06/10/16 06/10/16	0% 0%
20.20 201130							
08-SBD-62-15.1/0 08-0R9604		PARADISE MAINTENANCE STATION (SBD 62 15.1) RECONSTRUCT WASHRACK SYSTEM	MGP CONSTRUCTION 111 N. GROVE AVE. UPLAND CA 91786	QUACH, ANDY 73-800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (951)232-6235	\$1,295,599 \$1,271,574 \$0	06/17/15 07/02/15 07/15/16 08/03/16	100% 100% COMPLETED
HM2							
08-SBD-66-21.3/21.3 08-1H0804		IN SAN BERNARDINO COUNTY IN THE CITY OF SAN BERNARDINO AT THE INTERSECTION OF ROUTE 66 AND FOURTH STREET DIR'S ORDER EMERGENCY F.A REPLACE TRAFFIC SIGNAL SYSTEM	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET RIVERSIDE, CA 92504	RUIZ, MANUEL 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)377-6902	\$265,000 \$0 \$0	03/30/16 03/30/16	0% 0%
20.20 201130							
08-SBD-71-1.6/0 08-0N6804		IN THE CITY OF CHINO HILLS SB OFF=RAMP TO GRAND AVE. WIDEN OFFRAMP FROM OUTSIDESHOLDER	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	EHIRIM, DOMINIC 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)232-3523	\$691,589 \$670,978 \$0	06/17/15 07/08/15 06/30/16	43% 94%
HB4N							
08-SBD-138-2.3/15.2 08-3401U4 STP-P138-(049)E --()		IN SAN BERNARDINO COUNTY ON RTE 138 NEAR PHELAN FR 0.6 MI W/O PHELAN RD WIDEN TO 4-LNS FR PHELAN RD TO JCT	FLATIRON/HARDY & HARPER A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	LENART, ELVIRA 850 VIA LATA SUITE #104 COLTON, CA 92324 (951)232-8949	\$47,938,953 \$24,250,524 \$0	09/10/14 10/10/14 02/27/17	74% 51%
HE13							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-138-17.1/19.2 08-0Q3004 HSNH-P -()P 8055- E -()		NEAR HESPERIA FROM 1.9 MI E/O RTE 15 TO 0.1 MI W/O SUMMIT POST OFFICE ROAD REALIGN AND CONSTRUCT TWO LANE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	BENJAMIN, AMGAD 850 VIA LATA, SUITE 104 COLTON, CA 92324 (909)844-9731	\$21,501,825 \$3,950 \$0	04/18/16 05/06/16 06/06/18	0% 0% SUSPENDED
HB1							
08-SBD-138-24.1/0 08-0J8504 STP-P138-(048)E --()		NEAR CRESTLINE AT HORSETHIEF CREEK BRIDGE #54-0816 REPLACE EXISTING BRIDGE	STEVE P RADOS INC P O BOX 15128 SANTA ANA CA 92735	BENJAMIN, AMGAD 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-9731	\$6,139,831 \$5,716,292 \$0	07/01/14 07/21/14 10/27/16	90% 93%
HA21							
08-SBD-210-2.6/4.9 08-1G5604		IN THE CITY OF RANCHO CUCAMONGA ON ROUTES 210 AND 15 - TIE INTO ADJACENT RECYCLED WATER TRANSMISSION LINES DIR'S ORDER EMERGENCY F TIE INTO RECYCLED WATER TRANSMISSION LINES	STL LANDSCAPE INC. 8122 COMPTON AVE. LOS ANGELES, CA 90001	BENSON, DAVID 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,325,000 \$889,415 \$0	09/25/15 09/25/15 09/15/16	100% 67%
20.20 201130							
08-SBD-247-9.6/20.3 08-0G9004 HSST-P -()P 7012- E -()		IN SAN BERNARDINO COUNTY IN LANDERS FROM HANDLEY RD TO 0.1 MILES N/O BOONE AVE CONSTRUCT STANDARD PAVED SHOULDER	GRIFFITH COMPANY 4756 MISSION BLVD. MONTCLAIR CA 91762	GEORGES, SAMER 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-3748	\$9,502,082 \$44,000 \$0	04/14/16 05/06/16	10% 0%
HB1							
08-SBD-247-68.6/78 08-1F4904		IN SAN BERNARDINO COUNTY, NEAR BARSTOW AT VARIOUS LOCATIONS FR 0.1 MI E/O PONY RD TO 0.7 MI S/O ROUTE 15 PREVENTATIVE MAINTENANCE TREATMENT	VSS INTERNATIONAL, INC 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	PHAM, THANH 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-7262	\$1,043,749 \$1,140,305 \$0	04/12/16 04/26/16 07/22/16	92% 100%
08-SBD-330-29.0/44.1 08-1F4604 NHP-P330-(009)E --()		IN HIGHLAND FROM 0.3 MI N/O RTE 210 TO RTE 18 REHABILITATE PAVEMENT	CALMEX ENGINEERING INC 2764 S VISTA AVE BLOOMINGTON CA 92316		\$4,669,144 \$0 \$0	03/03/16 04/06/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	%Time % Work Message
08-SBD-330-30.7/39.3 08-0J8104		NR SBD FR 1.8 MILES S/O CITY CREEK TO DREAMBUILDER CONSTRUCTION CORP 2.5 MI S/O LIVE OAK DR BRIDGE TO 205 1324 LAWSON LANE MILES SOUTH OF LIVE OAK DRIVE. CLEAR INLET AND OUTLET AND LINE	PLACENTIA CA 92870		\$560,661 \$0 \$0	06/03/16 07/15/16	0% 0%
HM2							
08-SBD-330-32.4/43.8 08-1E9904 ACN-P330-(010)E - ()		NEAR SAN BERNARDINO FR 2.7 MI N/O HIGHLAND AVE TO NEAR JCT SR 18/SR 330 INC INSTALL MGS GUARDRAIL	DANNY C. HUBBS CONSTRUCTION, 37306 VISTA VIEW DR. YUCAIPA CA 92399	TRAN, KEN (909)844-3312	\$383,466 \$38,050 \$0	05/17/16 06/15/16 11/04/16	0% 10%
08-SBD-395-46.0/73.5 08-1E8704 NHP-P395-(257)E --()		IN SAN BERNARDINO COUNTY NEAR KRAMER JCT FROM 0.1 MI N/O RTE 58 TO KERN COUNTY LINE COLD PLANE & OVERLAY MAINLINE &	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD.#40 BREA, CA 92821	NGUYEN, KHOA 222 EAST MAIN STREET BARSTOW, CA 92311 (951)232-8611	\$12,540,825 \$0 \$0	02/09/16 02/23/16 12/20/16	0% 0%
08-SBD-5726-/0 08-0K8414		IN SAN BERNARDINO COUNTY MAINTENANCE STATION (REGIONAL OFFICE) AT 175 CLUSTER STREET CONSTRUCT OFFICE BUILDING B	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	NGUYEN, VU 4295 E. JURUPA STREET, #208 ONTARIO, CA 91761 (951)232-3784	\$920,206 \$64,333 \$0	06/22/16 07/15/16 04/03/17	8% 7%

Totals: Authorized Final Amt: \$1,066,295,794 Completed to Date: \$732,130,861 Work This Month: \$0

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-/0 09-356904 HSST-PG -()0 C 41-6 E -()		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT BARRIER/GUARDRAIL SYSTEM	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,088,291 \$901,842 \$0	01/04/16 01/25/16 11/21/16	43% 44%
HB1							
09-INY-127-34.5/41.8 09-359904		IN INYO AND MONO COUNTIES ON RT 127 FROM 7.6 MILES S OF RT 190 TO 0.3 MILE S OF RT 190 AND ON RT 120 FROM 0.8 MILE E OF RIVER SPRI COLD IN PLACE RECYCLE PAVEMENT/HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$4,062,365 \$3,717,938 \$0	04/20/15 05/07/15 09/15/16	95% 91%
09-INY-127-/21 09-355304 STP-P127-(002)E --()		IN INYO COUNTY NEAR SHOSHONE FROM THE INYO/SAN BERNARDINO COUNTY LINE TO 4.6 MILES NORTH OF STATE ROUTE 178 WEST COLD IN PLACE RECYCLE/HMA OVERLAY	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-8948	\$10,493,168 \$4,172,524 \$0	01/08/16 01/25/16 11/30/16	51% 40% SUSPENDED
09-INY-168-16.8/17.5 09-350604 STP-S168-(061)E --()		IN INYO COUNTY IN AND NEAR BISHOP FROM BARLOW LANE TO 0.2 MILE WEST OF PIONEER LANE CONSTRUCT SIDEWALKS	SPIESS CONSTRUCTION CO., INC. PO BOX 2849 SANTA MARIA CA 93457	LEE SCOTESE LEE.SCOTESE@DOT.CA.GO V (760)937-8955	\$923,288 \$934,510 \$0	09/18/15 10/06/15 06/30/16 08/08/16	100% 100% OVER RUN
09-INY-178-48.6/60 09-361104		IN INYO COUNTY ABOUT 6.0 MILES EAST OF SHOSHONE FROM 0.2 MILE EAST OF CHICAGO VALLEY ROAD TO 2.2 MILES WEST MINDEN OF NEVADA STATE LINE CONSTRUCT RUBBERIZED HMA OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-8948	\$1,883,400 \$96,750 \$0	03/03/16 03/22/16 09/23/16	20% 5%
HM1							
09-INY-190-14.0/18.5 09-361604		IN INYO COUNTY NEAR OLANCHA FROM 4.2 MILES EAST TO 8.7 MILES EAST OF ROUTE 395 COLD IN PLACE RECYCLING/HMA OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-8948	\$2,078,540 \$1,955,836 \$0	01/28/16 02/09/16 09/13/16	64% 94%
HM							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-20.3/22.3 09-351204 HSNH-P -()P 5252- E -()		ON US 395 IN INYO COUNTY FROM FROM ROSE VALLEY RANCH ROAD (PM 20.3) TO 1.0 MILES NORTH OF LA AQUEDUCT BRIDGE #48-15L (PM 22.3) SHOULDER WIDENING AND CONSTRUCT	CUTTING EDGE CONCRETE SERVICES 18020 NATIONAL TRAILS HIGHWAY ORO GRANDE CA 92368	LEE SCOTESE LEE.SCOTESE@DOT.CA.GO V (760)937-8955	\$1,743,350 \$1,680,082 \$0	09/09/15 10/06/15 07/22/16 08/08/16	100% 100% OVER RUN
HB1							
09-INY-395-75.1/0 09-333404		IN INYO COUNTY AT INDEPENDENCE AT FORT INDEPENDENCE ROAD EARTHWORK, GRADING, EROSION CONTROL	WILLIAM KANAYAN CONSTRUCTION 26385 PINE AVE RIMFOREST CA 92378		\$617,900 \$0 \$0	04/13/16 05/06/16	0% 0%
HB34							
09-INY-395-76.0/77 09-362104		IN INYO COUNTY NEAR INDEPENDENCE FROM 0.3 MILE NORTH OF SHABBELL LANE TO FORT INDEPENDENCE ROAD CONSTRUCT HOT MIX ASPHALT MEDIAN	QUALCON CONTRACTORS, INC. 1645 ESERALDA AVENUE MINDEN NV 89423	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$397,558 \$0 \$0	06/07/16 06/24/16	0% 0%
09-INY-395-122.3/129.5 09-361304 NHP-P395-(260)E --()		IN INYO COUNTY ABOUT 9 MILES NORTH OF BISHOP FROM 0.3 MILE SOUTH OF PLEASANT VALLEY DAM ROAD TO MONO COUNTY LINE CONSTRUCT HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308		\$5,626,837 \$0 \$0	06/22/16 07/15/16	0% 0%
HM1							
09-INY-395-/8.4 09-361404 NHP-P395-(254)E --()		IN INYO COUNTY FROM THE KERN COUNTY LINE TO 1.2 MILES SOUTH OF SOUTH LITTLE LAKE ROAD THE PROJECT WILL PLACE AN HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN STT.CA.GOV BISHOP, CA 93514 (760)937-8955	\$2,703,500 \$1,345,427 \$634,720	09/16/15 11/04/15 08/29/16	83% 50%
09-KER-14-11.6/0 09-364504 NHP-000C-(420)E --()		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS INSTALL CMS SIGNS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606-4414	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-8948	\$843,706 \$0 \$0	12/18/15 01/12/16 09/28/16	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-6-17.5/26.5 09-361804		IN MONO COUNTY NEAR BENTON ON ROUTE 6 FROM 1.8 MI S OF MATHIEU RANCH RD TO 0.8 MI N OF ROUTE 120 AND ON RTE 120 FROM 3.4 MI E TO 1 CONSTRUCT SEAL COAT	VSS INTERNATIONAL, INC 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	BRAD.LARSON@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$743,113 \$801,385 \$47,757	02/22/16 03/17/16 08/18/16	100% 95%
HM1							
09-MNO-270-/9.8 09-361904 STPX-051 -(029)E --()		IN MONO COUNTY AT VARIOUS LOCATIONS CONSTRUCT ASPHALT RUBBER SEAL COAT	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET SUITE 1000 MODESTO CA 95354	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,942,729 \$1,839,931 \$0	04/19/16 05/02/16 09/30/16	100% 96%
HM1							
09-MNO-395-51.5/0 09-352404		IN MONO COUNTY AT THE LEE VINING MAINTENANCE STATION L5710 REMODEL TRUCK SHED	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOOP, CA 93514 (760)648-7906	\$836,697 \$836,697 \$0	06/12/15 07/23/15 08/08/16 08/08/16	100% 100% COMPLETED
HA12							
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$5,806,133 \$3,367,361 \$72,328	03/09/15 03/26/15 11/02/21	57% 58%
HB34							
09-MNO-395-69.8/76 09-360604 NHP-P395-(255)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM ROUTE 270 TO 0.1 MILE NORTH OF JACK SAWYER ROAD COLD PLANE ASPHALT PAVEMENT/HMA	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,429,131 \$0 \$0	10/27/15 11/12/15 11/02/16	0% 0%
HA22							
09-MNO-395-72.5/86 09-340904 NHP-P395-(259)E --()		IN MONO COUNTY AT AND NEAR BRIDGEPORT FROM 0.6 MILE NORTH OF GREEN CREEK ROAD TO 0.1 MILE SOUTH OF DRESSLER CREEK BRIDGE REHAB/REPLACE CULVERTS	WILLIAM KANAYAN CONSTRUCTION 26385 PINE AVE RIMFOREST CA 92378	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,046,851 \$331,706 \$0	04/18/16 05/09/16 10/11/16	33% 32%
HA42							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-106.3/118.7 09-364304 NHP-P395-()2 E- -()		IN MONO COUNTY AT AND NEAR COLEVILLE FROM EAST SIDE LANE TO 1.7 MI N OF ROUTE 89 AND 0.9 MI S OF THE NEVADA STATE LINE TO THE NEVA COLD PLANE/RECYCLING/HMA	ROAD AND HIGHWAY BUILDERS LLC 96 GLEN CARREN CIRCLE #106 RENO NV 89431		\$10,757,757 \$0 \$0	07/12/16 07/26/16	0% 0%
HA22							

Totals: Authorized Final Amt: \$59,024,314 Completed to Date: \$21,981,989 Work This Month: \$754,805

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-7.5/25.3 10-0Y9204 NHP-P088-(062)E --()		IN ALPINE COUNTY NEAR WOODFORDS FROM CHESTER BROSS CONSTRUCTION 0.2 MILE EAST OF RED VISTA ROAD TO COMPANY NEVADA STATE LINE REPAIR AREA WITH HMA RESUFACING	HANNIBAL MO 63401	OSHITA / BLUM, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,503,110 \$3,513,339 \$926,369	02/18/15 03/02/15 12/31/16	100% 93% SUSPENDED
HM1							
10-AMA-49-3.6/0 10-0W3604 HSST-PG -()P 9167- E -()		IN AMADOR COUNTY IN JACKSON ON STATE MAY-HAN ELECTRIC INC., DBA M & ROUTE 49 AT FRENCH BAR ROAD M ELECTRIC INSTALL TRAFFIC SIGNALS AND 1600 AUBURN BLVD SACRAMENTO CA 95815			\$342,535 \$0 \$0	12/14/15 01/14/16	0% 0%
HB1							
10-AMA-49-4.0/7 10-0S7204 STP-P049-(166)E --()		IN AMADOR COUNTY IN AND NEAR JACKSON GEORGE REED, INC. FROM SOUTH JUNCTION ROUTE 88 TO WEST 140 EMPIRE AVE. JUNCTION ROUTE 104 ASPHALT CONCRETE OVERLAY (CAPM)	MODESTO CA 95354	IQBAL AULAKH 1110 W. KETTLEMAN LN #35 LODI, CA, 95240 (209)479-3608	\$2,687,663 \$2,510,889 \$108,476	09/11/15 09/23/15 08/20/16	93% 92%
HA22							
10-AMA-88-15.0/32.3 10-0V9004 NHP-P088-(067)E --()		IN AMADOR COUNTY AT AND NEAR PINE GROVE FROM 0.1 MILE EAST OF COURT STREET TO 0.2 MILE EAST OF WAGON WHEEL DRIVE RUBBERIZED HOT MIX ASPHALT	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	PAWAN K GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6972	\$3,888,888 \$194,004 \$189,054	06/23/15 07/08/15 11/30/16	23% 5%
HM1							
10-AMA-88-46.9/54.7 10-0Q2204 NHP-P088-(066)E --()		IN AMADOR COUNTY ON STATE ROUTE 88 FROM 0.9 MILES EAST OF CAT CREEK ROAD TO 0.1 MILES WEST OF FOSTER MEADOW ROAD AT LUMBER YARD AC OVERLAY AND DIGOUTS	GEORGE REED INC. 140 EMPIRE AVE MODESTO CA 95354	PAWAN K GARG 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209)333-6970	\$6,653,285 \$5,114,899 \$2,373,953	07/17/15 07/31/15 10/31/16	25% 75%
HA22							
10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --()		IN AMADOR COUNTY NEAR SILVER LAKE ON STATE ROUTE 88 FROM 0.3 MILE EAST OF PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS DIGOUT AND REPAIR LOCALIZED AREAS	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE #35 LODI, CA 95240 (209)333-6928	\$5,501,350 \$66,847 \$0	06/25/15 07/15/15 12/31/16	0% 1% SUSPENDED
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-88-60.8/66.6 10-1E4304		IN AMADOR COUNTY NEAR PLASSE FROM 2.0 MI WEST OF TRAGEDY SPRINGS RD TO 0.1 MI EAST OF KIT CARSON LODGE ROAD HOT MIX ASPHALT OVERLAY	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354		\$1,401,131 \$0 \$0	06/22/16 07/15/16	0% 0%
HM1							
10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --()		IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$4,054,400 \$6,525 \$0	04/28/15 05/08/15 12/31/16	0% 0%
HA22							
10-CAL-4-49.6/58 10-1E4404		IN CALAVERAS COUNTY AT AND NEAR COTTAGE SPRINGS FROM MEKO DRIVE TO MILE EAST OF CONNECTION OLD HIGHWAY HMA RESURFACING	CHESTER BROSS CONSTRUCTION COMPANY 39 CALIFORNIA ST PMB118 VALLEY SPRINGS CA 95252		\$2,179,159 \$0 \$0	03/11/16 03/29/16	0% 0%
HM1							
10-CAL-4-/21.1 10-0X3904 STP-P004-(148)E --()		IN CALAVERAS COUNTY AT AND NEAR COPPEROPOLIS FROM STANISLAUS COUNTY LINE TO ROUTE 49 RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$4,162,898 \$6,750 \$0	07/17/15 07/31/15 11/04/16	0% 0%
HA22							
10-CAL-12-9.9/18.2 10-1E0104 STP-X009-(021)E --()		IN CAL CO IN & NEAR VALLEY SPRINGS ON RTE 12 FROM 0.1 MI EAST OF PINE STREET TO RTE 49 & ON RTE 26 FROM 0.6 MI EAST OF BURSON RD T RHMA OVERLAY	GEORGE REED INC. 140 EMPIRE AVE MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA. 95249 (209)754-1017	\$3,966,232 \$3,317,438 \$1,176,258	05/15/15 06/09/15 08/20/16	98% 81%
10-CAL-26-8.8/9.1 10-0V2904 HSST-P -()P 6 03-0E -()		IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.1 MILE WEST OF ST ANDREWS ROAD TO 0.1 MILE EAST OF COUNTRY VIEW DRIVE INSTALL A TWO-WAY LEFT-TURN LANE	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1017	\$982,811 \$887,212 \$0	10/26/15 11/12/15 08/11/16 08/18/16	100% 100% COMPLETED
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-49-/0 10-0Y9804 HSST-P -()P 9165-E -()		IN CALAVERAS COUNTY AT VARIOUS LOCATIONS CONSTRUCT RUMBLE STRIPS	CHRISP 1001 STOCKES AVE STOCKTON CA 95215	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$687,902 \$657,411 \$0	09/08/15 11/04/15 07/20/16	100% 100%
HB1							
10-MER-0-/0 10-1E1304		IN MERCED, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS/HMA SHOULDERS	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)479-0643	\$758,062 \$573,323 \$439,892	02/22/16 03/09/16 12/14/16	45% 76%
HM3							
10-MER-5-13.9/27.4 10-1E0904		IN MERCED COUNTY AT AND NEAR SANTA NELLA AT VARIOUS LOCATIONS FROM VOLTA ROAD UNDERCROSSING TO ALLEN ROAD UNDERCROSSING TREAT BRIDGE DECK/REPLACE SLABS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BRENT HAROLDSEN 3469 YEAGER DR SUITE 109 MADERA CA 93637 (559)675-5261	\$655,552 \$243,008 \$0	03/25/16 04/12/16 12/02/16	23% 35%
10-MER-5-32.1/0 10-1E1204		IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6803	\$236,040 \$223,902 \$76,569	02/04/16 03/09/16 10/20/16	58% 92%
HM3							
10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --()		IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8741	\$40,571,870 \$32,070,498 \$3,550,777	10/08/14 10/22/14 10/07/16	82% 82%
HA22							
10-MER-59-/12.6 10-1C4504 HSST-P -()X 7012- E -()		IN MERCED COUNTY ON STATE ROUTES 59 AND 152 AT VARIOUS LOCATIONS INSTALL CENTERLINE RUMBLE STRIPS,	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT CONCORD CA 94520	ANDREW BRANDT 3469 YEAGER DRIVE, SUITE #109 MADERA, CA 93637 (760)937-8947	\$2,200,614 \$1,568,025 \$648,311	02/11/16 03/03/16 10/13/16	53% 71%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-13.1/36.7 10-1E2704		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECKS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$503,889 \$6,250 \$2,000	03/11/16 04/12/16 11/23/16	55% 1%
HM3							
10-MER-99-15.1/16 10-0X6304 NHP-P099-()5 E- (-)		IN MERCED COUNTY CITY OF MERCED FROM 0 STREET TO NORTH OF JUNCTION ROUTE 140/59 PLACE MVP/STAIR CASES/WEED BARRIER	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	BRENT HAROLDSEN 3469 YEAGER DRIVE, SUITE 109 MADERA CA 93637 (559)675-5261	\$1,473,614 \$163,290 \$163,290	06/24/16 07/15/16 11/29/16	4% 11%
HB1							
10-MER-99-15.8/17.3 10-0K0214		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$609,044 \$1,740	08/20/14 09/08/14 12/31/18	0% 0% PLANT EST SATIS
HA21							
10-MER-99-23.7/30.4 10-0Y6304 HSNH- PG -(099) --()		IN MERCED COUNTY IN AND NEAR LIVINGSTON FROM 0.2 MILE NORTH OF WEST ATWATER OVERHEAD TO WINTON PARKWAY OVERCROSSING INSTALL DOUBLE THRIE BEAM MEDIAN	MIDSTATE BARRIER, INC. 3291 SOUTH HIGHWAY 99 STOCKTON CA 95215	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$2,499,245 \$0 \$0	06/23/16 07/15/16	0% 0% SUSPENDED
HB1							
10-MER-99-/0 10-1C2204 STP-000C-(410)E --()		IN MERCED, SAN JOAQUIN, STANISLAUS AND TUOLUMNE COUNTIES ON STATE ROUTES 99, 108, 120, 152 AND ON INTERSTATES 5 AND 205 TMS ELEMENT UPGRADES	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$3,279,223 \$1,325,795 \$433,885	11/17/15 12/08/15 12/13/16	58% 40%
HB4N							
10-MER-152-/2.4 10-0W1404 HSNH-P152-(085)E --()		IN SANTA CLARA AND MERCED COUNTIES ABOUT 16.0 MILES WEST OF LOS BANOS FROM 0.1 MILE EAST OF FIFIELD ROAD TO 0.1 MILE WEST OF VISTA CONSTRUCT MEDIAN BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	ANDREW BRANDT 3469 YEAGER DRIVE SUITE#109 MADERA, CA 93637 (760)937-8947	\$2,699,114 \$2,403,290 \$715,836	06/24/15 07/13/15 09/17/16	93% 89% SUSPENDED
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-165-29.8/30.3 10-0Q2904 HSST- P-() --()		IN MERCED COUNTY NORTH OF LOS BANOS ON STATE ROUTE 165 BETWEEN MERCED RIVER BRIDGE (#39-217) AND 0.2 MILES SOUTH OF WESTSIDE BOULE IMPROVE CURVE RADIUS,	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354		\$1,219,048 \$0 \$0	07/29/16 08/15/16	0% 0%
HA23							
10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL	MYERS AND SONS/RL WADSWORTH 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	JVCOREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$16,871,845 \$11,809,461 \$92,809	12/10/14 01/20/15 04/01/17	52% 70%
HA23							
10-SJ-4-16.0/19.4 10-0X9704 NHP-X077-(024)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON ON ROUTE 4 FROM UNION STREET UNDERCROSSING TO ROUTE 99 AND ON ROUTE 99 AT ROUTE 4/99 SEPARATION INSTALL AUTOMATED WARNING SYSTEM	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$2,540,163 \$1,361,509 \$760,108	01/29/16 02/16/16 09/08/16	77% 53%
HB4N							
10-SJ-4-16.0/18.5 10-1E1004		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS BRDGE DECK TREATMENT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	DAVID ABLEDU 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)483-5812	\$668,605 \$231,524 \$45,580	02/25/16 03/17/16 10/19/16	69% 35%
HM3							
10-SJ-4-16.2/0 10-0W1104 SNHP-P004-(149)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT THE WESTBOUND OFF-RAMP TO SOUTHBOUND I-5 HIGH FRICTION SURFACE TREATMENT,	FBD VANGUARD CONSTRUCTION MARCUS HANSON CELL 916- 4167660 651 ENTERPRISE COURT LIVERMORE CA 94550	WALI WAZIRI 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8790	\$1,647,148 \$1,649,745 \$0	07/17/15 08/04/15 05/27/16	100% 100%
HB1							
10-SJ-4-16.6/17.4 10-1C0904 NHP-P004-(151)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM CENTER STREET TO UNION STREET REPAIR HINGES AND BEARING PADS	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	ARIEL MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4686	\$5,168,021 \$3,021,119 \$612,755	10/09/15 10/23/15 03/21/17	53% 54%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION LPTROY SCHEIBER 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	500 STOCKTON CA 95215 (209)948-3966	\$93,903,201 \$83,605,372 \$1,030,309	10/16/12 12/03/12 01/09/17	89% 87%
HE13	SWPPP						
10-SJ-4-/4.3 10-3A7504 STP-P004-(150)E --()		IN SAN JOAQUIN COUNTY NEAR HOLT AT VARIOUS LOCATIONS FROM OLD RIVER BRIDGE TO 0.3 MILES WEST OF WHISKEY SLOUGH ROAD REPAIR FAILED AREAS & RESURFACE	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	ARIEL I. MENDOZA 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)639-4686	\$4,321,000 \$3,337,291 \$0	07/17/15 08/14/15 07/26/16 07/26/16	100% 100% COMPLETED
HA22							
10-SJ-4-/0 10-1C0004 STP-000C-(395)E --()		IN MERCED, SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS REPLACE SIGN PANELS	HIGHWAY SPECIALTY CO. INC. 4161 RIVERSIDE PLACE ANDERSON CA 96007	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$718,677 \$697,250 \$0	07/20/15 08/19/15 05/19/16	100% 100%
HA22							
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596	SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$60,796,614 \$46,510,189 \$883,225	12/16/13 01/06/14 04/05/17	78% 76%
HB1							
10-SJ-5-1.4/10.5 10-1E1804		IN SAN JOAQUIN COUNTY NEAR BANTA ON RTE 5 AT SB 1-5/I-580 SEPARATION & IN TRACY ON RTE 205 FROM MOUNTAIN HOUSE PARKWAY OVERCROSSIN BRIDGE DECKS/REPLACE JOINT SEALS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$449,329 \$85,948 \$2,662	02/22/16 03/09/16 09/28/16	75% 19%
10-SJ-5-6.3/6.3 10-1G5404		IN SAN JOAQUIN ON I-5, SOUTH OF ROUTE 33 OC IN DISTRICT 10 EXCAVATE AND REMOVE THE ABANDONED 36" CSP	BAY CITIES PAVING AND GRADING INC. 1450 CIVIC CT #400 CONCORD, CA 94520	SUTTI, RENEE 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$1,485,000 \$968,186 \$968,186	05/30/16 05/30/16 08/31/16	57% 65%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-12.4/17.5 10-1C9904 NHPI-005 -()6 345- 47-(E) --()HM1		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP FROM TOM PAINE SLOUGH BRIDGE TO LATHROP ROAD UC RESURFACE EXISTING ROADWAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	ARIEL MENDOZA 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)639-4686	\$3,649,496 \$317,068 \$317,068	05/16/16 06/13/16 09/29/16	55% 9%
10-SJ-5-14.8/14.8 10-1F9004		IN SAN JOAQUIN COUNTY ROUTE 5 REPAIR DAMAGED BRIDGE RAIL	R A NEMETZ CONSTRUCTION CO INCRASHID , PO BOX 5306 GALT CA 95632	OBAIDULLAH 3663 ARCH RD STE 500 STOCKTON, CA 95215 (209)470-8782	\$585,000 \$342,016 \$0	02/29/16 03/07/16 07/01/16 07/22/16	100% 100% COMPLETED
20.20.201 .13							
10-SJ-5-23.6/25.3 10-1E4504		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM DOWNING AVENUE UNDERCROSSING TO CHARTER WAY UNDERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG. B #400 CONCORD CA 94520	WALI WAZIRI 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8790	\$1,385,509 \$1,139,061 \$0	02/04/16 02/23/16 07/08/16	100% 100%
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()HA22 SWPPP		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$48,720,392 \$45,112,665 \$1,107,681	12/10/12 01/10/13 02/10/17	83% 91%
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()HE13 SWPPP		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1390 WILLOW PASS ROAD, STE950 CONCORD, CA 94520	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$95,087,813 \$91,179,258 \$1,488,677	06/02/11 06/15/11 09/01/16	99% 96%
10-SJ-5-/0 10-1C2104 NHP-000C-(419)E --()		IN ALAMEDA AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS INSTALL RAMP METERS, CMS, CCTV,	ST. FRANCIS ELECTRIC 975 CARDEN ST SAN LEANDRO CA 94577	RANBIR BHULLAR 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215-8315 (209)639-4306	\$3,044,727 \$2,175,047 \$367,837	11/18/15 12/08/15 09/08/16	82% 71%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	BERRY GREG / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$37,811,371 \$29,981,620 \$2,146,878	08/13/13 08/28/13 12/31/18	54% 79%
HA22							
10-SJ-12-11.0/15 10-1E4204		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.2 MILE EAST OF FLAG CITY BOULEVARD TO 0.2 MILE WEST_OF LOWER SACRAMENTO ROAD COLD IN PLACE RECYCLE	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	DAVID ABLEDU 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)483-5812	\$2,542,088 \$2,233,911 \$0	12/14/15 01/07/16 07/28/16	82% 88%
10-SJ-12-19.1/27.6 10-0Y6504 HSST-P000-(407)E --()		IN SAN JOAQUIN, CALAVERAS AND AMADOR COUNTIES ON STATE ROUTE 26 CONSTRUCT RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$679,054 \$429,553 \$0	08/26/15 09/11/15 09/16/16	68% 63% SUSPENDED
HB1							
10-SJ-99-18.4/23 10-0Y90U4 NHP-P099-(588)E --()		SJ 99 18.4/23.0 IN AND NEAR STOCKTON, FROM 0.1 MILE SOUTH OF MARSH STREET PEDESTRIAN OVERCROSSING TO HAMMER LANE OVERCROSSING PLACE JPCP, COLD PLANE AC, METERING	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	CHRIS HANSON 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$4,966,900 \$3,173,995 \$1,297,450	12/04/15 12/22/15 10/12/16	64% 64%
10-SJ-99-22.9/38.8 10-0W1904 NHP-P099-(579)E --()		IN SAN JOAQUIN COUNTY ON ROUTE 99 FROM HAMMER LANE IN STOCKTON TO THE SACRAMENTO COUNTY LINE DIGOUT AND REPAIR LOCALIZED AREAS	A. TEICHERT & SON, INC DBA. TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	SCHEIBER, TROY 3663 ARCH RD STE 500 STOCKTON, CA 95215 (209)948-3966	\$21,178,507 \$20,754,187 \$0	12/19/14 01/12/15 06/23/16	100% 100%
HA22							
10-SJ-120-1.3/3.9 10-1E5204 HSNH-P -()P 0060-E -()		IN SAN JOAQUIN COUNTY NEAR MANTECA AT VARIOUS LOCATIONS FROM GUTHMILLER ROAD UNDERCROSSING TO 0.5 MILE EAST OF AIRPORT WAY OVERCR INSTALL AN AUTOMATIC WARNING SYSTEM	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140		\$444,444 \$0 \$0	05/26/16 06/15/16	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-120-6.7/16.7 10-0Y9504 NHP-P120-(059)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.1 MILE WEST OF AUSTIN ROAD TO 0.1 MILE WEST OF ESCALON BELLOTA ROAD/MCHENRY AVEN RUBBERIZED HOT MIX ASPHALT OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD, SUITE-500 STOCKTON CA 95215 (209)470-8782	\$2,949,777 \$2,617,377 \$0	12/18/15 01/12/16 08/05/16 08/08/16	100% 100% COMPLETED
HA22							
10-SJ-132-.2/0 10-0Q17U4 NHP-X077-(023)E --()		IN SAN JOAQUIN COUNTY NEAR TRACEY FROM STANISLAUS COUNTY LINE TO ALAMEDA COUNTY LINE RESURFACE PAVEMENT/ITS ELEMENTS	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	DEOL, HARMINDER 611 SAN JUAN AVE STOCKTON, CA 95203 (209)941-1926	\$26,900,844 \$10,653,514 \$3,855,919	01/27/16 02/16/16 06/20/17	31% 40%
10-SJ-132-.4/7.1 10-0G8204 NHP-P132-(050)E --()		IN SAN JOAQUIN COUNTY NEAR VERNALIS ON SR 132 FROM I-580 TO STANISLAUS COUNTY LINE REPAIR PCC PAVEMENT	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520		\$21,624,561 \$0 \$0	07/20/16 08/11/16	0% 0%
HA22							
10-STA-5-.1/27.4 10-0K3404 NHP-X099-(590)E --()		ON ROUTES 5 AND 99 INSTALL TRAFFIC MONITORING STATIONS AT VARIOUS LOCATIONS IN STANISLAUS COUNTY (TMS) INSTALL TRAFFIC MONITORING STATIONS	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$2,362,739 \$1,807,719 \$124,696	11/18/15 12/01/15 12/06/16	61% 76%
HB4N							
10-STA-5-17.3/25.5 10-0Y6404 HSNH-PIG -()0 5- 14-(433)E - -()		IN STANISLAUS COUNTY NEAR WESTLEY ON I-5 FROM HANSEN ROAD TO HAMILTON ROAD INSTALL CABLE MEDIAN BARRIER	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140	SUTTI, RENEE M 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$1,824,562 \$1,764,567 \$0	02/24/16 03/17/16 08/15/16 08/15/16	100% 100% COMPLETED
HB1							
10-STA-33-18.0/27.1 10-1E0004 STP-P033-(083)E --()		IN STANISLAUS AND SAN JOAQUIN COUNTIES AT AND NEAR WESTLEY FROM ROGERS ROAD TO LEHMAN ROAD RHMA OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,992,188 \$1,491,802 \$1,291,945	05/19/16 06/15/16 08/31/16	77% 76%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
10-STA-99-11.7/15 10-0Y1004 HSNH-P -()P 9594- E -()		IN STANISLAUS COUNTY IN AND NEAR CERES FROM NORTH STREET UNDERCROSSING TO TUOLUMNE RIVER BRIDGE INSTALL CONVENTIONAL HIGHWAY	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,888,957 \$609,558 \$343,100	02/22/16 03/04/16 01/27/17	29% 32%
10-TUO-108-7.5/32 10-1G3504		IN TUOLUMNE CO. ROUTE 108 REMOVE AND DSPOSE OF HAZARD TREES REMOVE HAZARD TREES	SIERRA MOUNTAIN CONSTRUCTION 16355 YOSEMITE RD. SONORA CA 95370	COREY CASEY 19596 MONO WAY SONORA CA 95370 (209)532-2947	\$6,112,500 \$1,863,996 \$0	03/30/16 03/30/16 12/16/16	46% 30%
20.20.201 .13							
10-TUO-108-21.0/27 10-1E4104		IN TUOLUMNE COUNTY ON RTE 108 AT & NEAR LONG BARN FROM 0.6 MI W OF STODDARD SPRINGS RD TO 0.1 MI W OF MONO RD & FROM 1.2 MI E OF COLD PLANE AND RESURFACE WITH HMA	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$1,989,120 \$0 \$0	11/20/15 12/08/15 10/14/16	0% 0%
10-TUO-120-19.4/20 10-0L9704 NHP-P120-(058)E --()		IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM 7.6 MILES EAST OF YOSEMITE JUNCTION TO 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUM REPLACE BRIDGE DECK	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)607-8789	\$16,849,946 \$1,631,773 \$1,291,055	02/22/16 03/03/16 11/01/17	0% 10%
10-TUO-120-29.0/56.5 10-1G3704		IDENTIFY, FALL & REMOVE DEAD AND DYING TREES 100' FROM ROAD CENTER LINE REMOVE AND DISPOSE OF HAZARDOUS TREES	WOOLERY TIMBER MANAGEMENT INC. P.O. BOX 1615 TUOLUMNE, CA 95379	CASEY, COREY 19596 MONO WAY, SONORA, CA 95370 (209)532-2947	\$4,001,000 \$449,958 \$305,288	05/04/16 05/04/16 12/01/16	41% 12%
20.20.201 .30							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-5724-/0 10-0P6704		IN TUOLUMNE COUNTY AT THE OLD SONORA MAINTENANCE STATION AT 785 MONO WAY CLEANUP SOIL & GROUNDWATER	SCS FIELD SERVICES 6601 KOLL CENTER PKWY STE 140 PLEASANTON CA 94566	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$252,055 \$223,866 \$9,773	12/30/15 02/03/16 10/13/16	66% 95%

Totals: Authorized Final Amt: \$595,084,569 Completed to Date: \$428,691,844 Work This Month: \$29,149,411

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-38.7/39.3 11-263304 NHPI-0081-(313)E LU62-11 1-(2E) --() HE11		IN IMPERIAL COUNTY IN EL CENTRO FROM HAZARD CONSTRUCTION COMPANY 0.2 MILE WEST TO 0.1 MILE EAST OF DOGWOOD ROAD OVERCROSSING REVISE INTERCHANGE	PO BOX 229000 SAN DIEGO CA 921929000	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$12,437,041 \$10,208,986 \$278,495	07/30/14 08/15/14 11/02/16	89% 81%
11-IMP-8-38.9/38.9 11-076714		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION. CONSTRUCT OFFICE/EQUIPMENT BUILDING	HAL HAYS CONSTRUCTION INC. 4181 LATHAM STREET RIVERSIDE CA 92501	BALCE, ALEX 722 E BARIONI BLVD IMPERIAL CA 92251 (858)688-2125	\$3,096,919 \$412,261 \$156,251	12/14/15 01/07/16 02/01/17	52% 13%
11-IMP-8-45.5/55 11-413604 NHPI-008-(2)1 E- -() HA22		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.6 MILE WEST OF ANDERHOLT ROAD 9685 VIA EXCELENCIA STE 200 OVERCROSSING TO 0.5 MILE EAST OF EAST SAN DIEGO CA 92126 HIGHLINE CANAL BRIDG PAVEMENT REHABILITATION.	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	JUAREZ, DANIEL 722 E BARIONI BLVD IMPERIAL CA 92251 (858)688-1501	\$52,344,277 \$27,457,149 \$1,025,351	11/18/15 12/01/15 01/22/18	29% 52%
11-IMP-8-65.0/74.5 11-413704 NHPI-008 -(106)E --() HA22		IN IMPERIAL COUNTY ABOUT 26 MILES EAST OF EL CENTRO FROM 0.8 MILE WEST OF EAST JUNCTION ROUTE 98/ ROUTE 8 SEPARATION TO 0.6 MILE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SAN DIEGO CA 92126	JUAREZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL CA 92251 (858)688-1501	\$48,561,200 \$9,280,823 \$4,031,918	12/15/15 01/07/16 07/06/18	21% 19%
11-IMP-8-90.0/96.8 11-416904 NHPI-008 -()2 107- E -() HA22		IN IMPERIAL COUNTY, NEAR WINTERHAVEN FROM 0.7 MILE WEST OF ROUTE 186/8 SEPARATION TO 0.3 MILE EAST OF FOURTH SYLMAR AVENUE OC. PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342	JUAREZ, DANIEL 722 E BARIONI BLVD IMPERIAL CA 92251 (858)688-1501	\$34,955,825 \$5,748,022 \$2,289,725	12/22/15 01/14/16 08/23/17	30% 16%
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --() HE14		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROU REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,244,685 \$1,202,929 \$6,182	09/08/14 09/30/14 03/07/18	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-78-50.0/80.7 11-2M8604 STP-P078-(115)E --()		IN IMPERIAL COUNTY NEAR GLAMIS FROM 2.3 MILES WEST OF OGILBY ROAD TO RIVERSIDE COUNTY LINE. APPLY ASPHALT RUBBER BINDER SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL CA 92251 (760)594-2008	\$3,348,444 \$0 \$0	05/03/16 05/24/16 10/25/16	0% 0% SUSPENDED
HM							
11-IMP-86-8.8/11.4 11-2M9204		IN IMPERIAL COUNTY IN IMPERIAL FROM TRESHILL ROAD TO 15TH STREET. PLACE ASPHALT-RUBBER BINDER SEAL	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2008	\$1,549,476 \$0 \$0	05/03/16 05/24/16 10/11/16	0% 0% 0%
HM1							
11-IMP-86-43.1/67.8 11-2M6504 STP-P086-(074)E --()		IN IMPERIAL COUNTY NEAR SALTON CITY FROM 0.5 MILE SOUTH OF NORTH JUNCTI ON ROUTE 78 TO RIVERSIDE COUNTY LINE APPLY ASPHALT RUBBER CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354	HERNANDEZ, DANIEL 722 EAST BARIONI BOULEVARD IMPERIAL CA 92251 (760)594-2008	\$5,546,861 \$5,256,899 \$415,791	02/17/16 03/03/16 08/29/16	93% 98%
HM1							
11-IMP-111-56.0/65.4 11-2M8404		IN IMPERIAL COUNTY NEAR BOMBAY BEACH ON ROUTE 111 FROM 9.4 MILES SOUTH OF IMPERIAL COUNTY LINE TO IMPERIAL COUNTY LINE AND AT ANRA ASPHALT-RUBBER SEAL COAT AND RHMA	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL CA 92251 (760)594-2008	\$3,028,884 \$1,139,326 \$361,823	03/15/16 04/06/16 09/08/16	78% 37%
HM1							
11-IMP-5708-/0 11-076704		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION AT 1102 MONTENEGRO WAY CONSTRUCT MAINTENANCE FACILITY	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$9,654,346 \$7,956,637 \$496,904	04/11/14 04/30/14 09/30/16	68% 82%
HA12							
11-SD-5-4.0/22.3 11-261604 NHPI-005 -(629) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM CORONADO AVENUE OVERCROSSING TO CLAIREMONT DRIVE OVERCROSSING GORE PAVING, INSTALL CRASH CUSHIONS	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$5,142,912 \$4,212,477 \$132,879	01/28/15 02/27/15 08/16/17	54% 82%
HA28							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-20.3/21.4 11-002714 STPI-005 -(631)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE SOUTH OF FIESTA ISLAND ROAD OVERCROSSING TO 0.5 MILE NORTH OF TECOLOTE CREEK BRIDG LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$798,801 \$57,318 \$55,418	10/26/15 11/12/15 11/21/19	8% 7%
HB4N							
11-SD-5-25.5/26.3 11-419704		IN SAN DIEGO COUNTY IN SAN DIEGO AT ROUTE 5/52 SEPARATION. REPLACE AC SURFACING, COLD PLANE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121		\$764,236 \$0 \$0	06/20/16 07/15/16	0% 0%
HA22							
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$62,680,044 \$37,673,794 \$1,707,942	12/18/14 01/12/15 02/16/18	36% 60%
HE11							
11-SD-5-31.7/31.7 11-282304 STPI-005 -(630)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.1 MILE SOUTH OF CARMEL MOUNTAIN ROAD UNDERCROSSING. SLOPE STABILIZATION.	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$836,710 \$738,742 \$1,970	07/21/15 08/04/15 04/03/19	23% 86%
HA23							
11-SD-5-35.8/38.5 11-2T1784		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH, AND ENCINITAS FROM 0.1 M NORTH OF SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BR I-5 LOMAS HWY PLANTING STAGE 2	WESTERN RIM CONSTRUCTORS INC 621 SOUTH ANDREASEN DR. STE B ESCONDIDO, CA 92029	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$625,762 \$569,915 \$7,547	08/05/14 09/08/14 05/04/18	0% 0% PLANT EST SATIS
HB32							
11-SD-5-58.1/72.4 11-406704 NHPI-0051-(627)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM COCKLEBURR OVERCROSSING TO THE SAN DIEGO COUNTY LINE PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MERCADO, VICTOR 2863 CARMEL VALLEY RD SAN DIEGO, CA 92014 (619)770-0067	\$39,165,083 \$34,947,848 \$856,469	06/13/14 06/26/14 09/12/16	83% 88%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-/72.3 11-424204		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS SD- 5,8,15,54,52,75,78,94,125,163,805,905 ,V INSTALL SMART IRRIGATION CONTROLLER SYSTEM	VALLEYCREST LANDSCAPE DEVELOPMENT INC 8450 MIRAMAR PLACE SAN DIEGO CA 92121	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1511	\$1,785,000 \$1,274,907 \$0	09/28/15 12/31/15 10/30/16	100% 71% OVER RUN
20.20.201 30							
11-SD-5-/0 11-422804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS SD- 5,8,15,52,54,56,67,75,76,78,94,125,16 3 805,905 INSTALL SMART IRRIGATION CONTROLLER SYSTEM	PACIFIC RESTORATION GROUP PO BOX 429 PERRIS, CA 92572	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1511	\$3,485,000 \$940,240 \$0	09/28/15 12/31/15 10/30/16	100% 27% OVER RUN
20.20.201 130							
11-SD-5-/54.8 11-416004 STP-000C-(422)E --()		IN SAN DIEGO AND IMPERIAL COUNTIES, ON VARIOUS ROUTES AT VARIOUS LOCATIONS. REPLACE AND UPGRADE TMS FIELD	SELECT ELECTRIC, INC. 13250-B KIRKHAM WAY POWAY CA 92064	AMTEY, SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1575	\$2,070,367 \$267,903 \$267,903	02/03/16 03/03/16 04/12/17	41% 13%
HB4N							
11-SD-5-/0 11-407604 HSNH-PX07-(112)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE BRIDGE RAIL END TREATMENTS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	COVARRUBIAS, CARLOS 3485 EAST VISTA WAY VISTA CA 92084 (760)410-8119	\$2,367,585 \$2,097,411 \$0	09/16/15 10/06/15 09/16/16	77% 84%
HB1							
11-SD-8-.2/23.6 11-409704 NHP-X073-(119)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121		\$1,497,817 \$0 \$0	07/29/16 08/15/16	0% 0%
HA28							
11-SD-8-6.9/8.2 11-405504 HSNH-008 -(316)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE WEST OF WARING ROAD UNDERCROSSING TO 0.1 MILE WEST OF COLLEGE AVENUE OVERCROSSING UPGRADE EXISTING MEDIAN MBGR TO	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	GHAZIALAM, SULTAN 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (619)602-0333	\$5,398,765 \$2,709,703 \$492,174	05/07/15 06/09/15 11/23/16	75% 50%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-15.3/21.6 11-413504 NHPI-008-(319)E --()		IN SAN DIEGO COUNTY ON ROUTE 8 FROM JOHNSON AVENUE UNDERCROSSING TO MILE WEST OF LAKE JENNINGS PARK ROAD UNDERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076		\$11,058,799 \$0 \$0	06/23/16 07/15/16	0% 0%
HA22							
11-SD-8-16.0/30.5 11-415404 HSNH-PIG -()0 1- 31-(E) --()		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON FROM BALLANTYNE LANE UNDERCROSSING TO 0.4 MILE EAST OF EAST VICTORIA DRIVE UNDERCROSSING ENHANCE STRIPING AND UPGRADE BRIDGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (619)750-5327	\$1,564,048 \$1,214,569 \$119,415	09/30/15 10/20/15 08/29/16	96% 77%
HB1							
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --()		IN SAN DIEGO COUNTY IN EL CAJON FROM SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING HIGHWAY PLANTING/IRRIGATION SYSTEM	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,325,377 \$1,274,373 \$5,016	03/19/13 04/22/13 03/03/17	0% 0% PLANT EST SATIS
HB4N							
11-SD-8-25.9/32.2 11-406904 STPI-008 -(314)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM 0.2 MILE EAST OF HARBISON CANYON ROAD UNDERCROSSING TO 0.4 MILE EAST OF VIEJAS CREEK BRIDGE PAVEMENT REHABILITATION	DALEY CORPORATION 12570 HIGHWAY 67 LAKESIDE CA 92040	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (858)688-1551	\$9,921,972 \$8,923,155 \$82,119	11/25/14 12/31/14 09/13/16	65% 96%
HA22							
11-SD-8-37.8/39.1 11-260414 STPI-008 -()1 318- E -()		IN SAN DIEGO COUNTY NEAR DESCANSO JUNCTION AT VARIOUS LOCATIONS FROM ROUTE 8/79 SEPARATION TO 1.3 MILES EAST OF ROUTE 8/79 SEPARAT CONSTRUCT DRAINAGE IMPROVEMENTS.	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1473	\$2,321,684 \$950,576 \$128,825	01/11/16 01/28/16 03/10/17	44% 42%
HA23							
11-SD-8-61.2/77.8 11-407004 NHPI-008 -(315)E --()		IN SAN DIEGO COUNTY NEAR BOULEVARD AND JACUMBA FROM 0.1 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING TO THE IMPERIAL COUNTY LINE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA SAN DIEGO CA 92126	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2008	\$35,299,852 \$15,051,844 \$3,917,246	02/04/15 02/18/15 12/30/16	100% 43%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-/54.6 11-415504 STP-X073-(114)E --()		IN SAN DIEGO COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS. REPLACE AND UPGRADE TMS FIELD	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	AMTEY, SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1575	\$2,981,137 \$1,653,911 \$380,212	01/22/16 02/03/16 03/13/17	36% 55%
HB4N							
11-SD-11-/1.6 11-056324		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO ON RTE 11 FROM RTE 11/905 SEP TO ENRICO FERMI AND ON RTE 905 FROM 0.1 M EAST OF LA MEDI CONSTRUCT FREEWAY TO FREEWAY	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	CORBITT, JARED 8863 AIRWAY RD SAN DIEGO, CA 92154 (858)220-3986	\$53,450,824 \$52,519,655 \$10,312	10/02/13 10/22/13 11/23/16	85% 100%
HE14							
11-SD-15-5.6/6 11-2T1904 ATPL-6211-(129) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ADAMS AVE OVERCROSSING TO CAMINO DEL RIO SOUTH UNDERCROSSING CONSTRUCT COMMUTER BIKE FACILITY	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, STE 200 SAN DIEGO CA 92126	HODZIC, SEID 4001 EL CAJON BLVD, SUITE 206 SAN DIEGO, CA 92105 (858)688-1429	\$9,624,551 \$4,309,955 \$197,619	12/15/15 01/07/16 05/01/17	21% 45%
HA22							
11-SD-15-6.5/10.9 11-413304 NHPI-015 -()4 207- E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE SOUTH OF SAN DIEGO MISSION ROAD OC TO 0.3 MILE NORTH OF ROUTE 52/15 SEPARATION GRIND PCC PAVEMEMENT AND SLAB	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	PANNU, ARASHDEEP 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1433	\$10,704,000 \$3,058,579 \$1,181,385	12/29/15 01/14/16 03/10/17	46% 29%
HA22							
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 4001 EL CAJON BLVD SUITE 208 SAN DIEGO, CA 92105 (858)688-1542	\$1,698,996 \$1,586,089 \$2,713	07/17/12 08/16/12 08/29/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-/0 11-282504 NHP-X073-(109)E --()		IN SAN DIEGO COUNTY ON ROUTES 15, 94 AND 805, AT VARIOUS LOCATIONS. STORM WATER MITIGATION, BIOSWALES	WESTERN RIM CONSTRUCTORS, INC. 621 SOUTH ANDREASEN DR. STE B ESCONDIDO, CA 92029	REYES, JULIO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1091	\$4,775,066 \$4,421,199 \$1,448	12/16/14 12/31/14 03/27/17	73% 96%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-54-1.8/1.9 11-406404 HSNH-PGX -()0 116E- -()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE BRIDGE RAIL END TREATMENTS	LB CIVIL CONSTRUCTION, INC. 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$3,985,530 \$558,831 \$455,582	04/22/16 05/06/16 01/04/18	10% 14%
HB1							
11-SD-54-/13 11-409604 NHP-X073-(117)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATION. ROADSIDE SAFETY IMPROVEMENTS	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE STE B ESCONDIDO CA 92029	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$1,394,815 \$781,934 \$654,859	04/22/16 05/06/16 06/06/17	13% 57%
HA28							
11-SD-56-/3.1 11-423204		IN SAN DIEGO COUNTY IN SAN DIEGO AT SR 56 AND I-5. INSTALL RECYCLED WATERLINE	CASS CONSTRUCTION INC PO BOX 309 EL CAJON CA 92022	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1510	\$2,185,000 \$1,255,715 \$0	10/09/15 12/31/15 11/30/16	100% 57% OVER RUN
20.20.201 130							
11-SD-67-9.3/11.2 11-414704 HSNH-PG -()P 7074- E -()		IN SAN DIEGO COUNTY NEAR POWAY FROM SLAUGHTERHOUSE CANYON ROAD TO 1.9 MILES NORTH OF SLAUGHTERHOUSE CANYON ROAD DRAINAGE IMPROVEMENTS AND HIGH	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$2,620,690 \$800,009 \$458,079	03/03/16 03/22/16	34% 30%
HB1							
11-SD-67-21.0/21.6 11-414904 STP-P067-(073)E --()		IN SAN DIEGO COUNTY NEAR RAMONA FROM 0.4 MILE SOUTH TO 0.3 MILE NORTH OF HIGHLAND VALLEY ROAD/DYE ROAD. WIDEN INTERSECTION, ADD LANES AND	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (858)688-1551	\$3,704,975 \$687,778 \$94,240	02/24/16 03/17/16 05/30/18	14% 19%
HB4N							
11-SD-67-/5.9 11-275504 STPN-P067-(071)E --()		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON AND SANTEE FROM ROUTE 8/67 SEPARATION TO SAN DIEGO RIVER BRIDGE PAVEMENT REHABILITATION OF MAINLINE	HAZARD CONSTRUCTION COMPANY PO BOX 229000 SAN DIEGO, CA 92192-9000	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$11,777,786 \$9,907,907 \$1,018,237	12/23/14 01/12/15 09/01/16	95% 88%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-75-21.0/21.6 11-409304 STPN-H -()P 5044-E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ABHE & SVOBODA, INC. 0.9 MILE NORTH TO 1.5 MILES NORTH OF GLORIETTA BOULEVARD PAINT STEEL SURFACES AND BUILD	18100 DAIRY LANE JORDAN MN 55352	TIONGCO, NIKKI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$17,568,710 \$3,095,066 \$1,047,181	09/01/15 09/14/15 11/15/18	26% 18%
HA21							
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,357,754 \$1,787,282 \$12,715	10/22/14 11/06/14 05/31/18	0% 0% PLANT EST SATIS
HB32							
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --() HA21		IN SD CNTY NEAR BONSALE & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM BURNSVILLE, MN 55306 .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC 2000 AMES DRIVE WATSONVILLE, MN 55306	CORTEZ, DAVID 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$80,118,530 \$54,456,622 \$3,022,710	08/04/14 08/19/14 04/17/18	59% 68%
11-SD-76-34.9/40.8 11-2M8504		IN SAN DIEGO COUNTY NEAR RINCON AND LA JOLLA AMAGO FROM 2.0 MILES EAST OF VALLEY CENTER ROAD TO 0.7 MILE EAST OF CHURCH ROAD. COLD PLANE, PAVE WITH RHMA AND	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,424,595 \$1,303,281 \$89,812	03/11/16 03/29/16 08/23/16	97% 91%
HM1							
11-SD-78-1.5/12.2 11-409804 NHP-P078-(116)E --() HA28		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM EL CAMINO REAL OVERCROSSING TO 0.1 MILE EAST OF SAN MARCOS BOULEVARD UNDERCROSSING. ROADSIDE SAFETY IMPROVEMENTS	PAL GENERAL ENGINEERING INC 5374 EASTGATE MALL SAN DIEGO CA 92121		\$1,668,298 \$0 \$0	07/22/16 08/11/16	0% 0%
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --() HB32		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$418,471 \$387,274 \$3,756	03/08/13 04/17/13 11/04/16	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-6.9/8.9 11-423104		IN SAN DIEGO COUNTY IN SAN DIEGO AT SR 163JUST NORTH OF I-8 INSTALL RECYCLED WATERLINE	CASS CONSTRUCTION INC PO BOX 309 EL CAJON CA 92022	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1510	\$1,985,000 \$516,687 \$0	10/09/15 12/31/15 11/30/16	100% 26% OVER RUN
20.20.201 130							
11-SD-163-8.4/9.4 11-241514		IN SAN DIEGO COUNTY, IN SAN DIEGO FROM 0.4 MILE SOUTH TO 0.6 MILE NORTH OF CLAIREMONT MESA BLVD OVERCROSSING RECONSTRUCT INTERCHANGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	COVARRUBIAS, CARLOS 3485 EAST VISTA WAY VISTA, CA 92084 (760)410-8119	\$8,344,358 \$4,963,388 \$178,184	01/28/15 02/17/15 01/04/18	42% 61%
HA22							
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF CLOVIS CA 93619 DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4084	\$1,877,090 \$1,289,798 \$24,300	06/11/14 06/26/14 09/20/18	0% 0% PLANT EST SATIS
HA23							
11-SD-805-4.4/5.5 11-2T2514		IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619		\$980,497 \$0 \$0	12/17/14 01/09/15	0% 0%
HA25							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$42,739,749 \$39,498,746 \$388,465	01/03/13 01/29/13 10/05/16	96% 92%
HB4C	SWPPP						
11-SD-805-9.5/10.3 11-2T2504		IN SAN DIEGO COUNTY IN AND NEAR NATIONAL CITY FROM PROSPECT AVE OVERCROSSING TO PLAZA BLVD UNDERCROSSING PM ***9.5-10.3*** OUTSIDE WIDENING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	DAVIS, THOMAS 4001 EL CAJON BLVD SUITE 208 SAN DIEGO, CA 92105 (858)688-1399	\$5,793,161 \$5,380,251 \$0	08/11/14 08/27/14 09/02/16	49% 92% SUSPENDE
HB4							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-19.0/21 11-422904		IN SAN DIEGO COUNTY IN SAN DIEGO AT I-805 AND SR-163 CONSTRUCT RECYCLED WATER CONVERSION SYSTEM	TC CONSTRUCTION 10540 PROSPECT AVENUE SANTEE, CA 92071	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1510	\$2,085,000 \$982,315 \$0	10/02/15 12/31/15 10/30/16	100% 47% OVER RUN
20.20.201 130							
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	MCMILLAN, STEVE 6480 WEATHERS PLACE, SUITE 235 SAN DIEGO, CA 92121 (858)688-1435	\$79,257,088 \$77,473,751 \$804,157	03/16/12 03/30/12 06/24/17	100% 98% OVER RUN
HB5							
11-SD-805-26.8/27.3 11-2T0414		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD BRIDGE TO 0.2 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING HWY PLANTI HWY PLANTING & LONG TERM PLANT	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,223,839 \$526,538 \$5,611	06/22/15 07/13/15 02/26/19	27% 43%
HB32							
11-SD-905-10.6/0 11-288814 CBI-X073-(111)N --()		IN SAN DIEGO COUNTY, IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION. CONSTRUCT NORTH BOUND CONNECTORS.	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CORBITT, JARED 8863 AIRWAY ROAD SAN DIEGO CA 92154 (858)220-3986	\$12,074,170 \$8,614,027 \$409,870	07/31/15 08/19/15 11/09/16	37% 73%
HE11							
Totals:	Authorized Final Amt:	<u>\$748,944,354</u>	Completed to Date:	<u>\$471,060,026</u>	Work This Month:	<u>\$27,881,078</u>	

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-0-/0 12-0N0704 HSNH-P -()X 9072-E -()		IN LAGUNA HILLS, LAKE FOREST, IRVINE, COSTA MESA, TUSTIN, & ORANGE - 6 LOCATIONS. OGFC, GROOVE, HFST, POLYESTER	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	HONG, JOHN 15700 TUSTIN VILLAGE WAY #3 TUSTIN, CA 92780 (949)279-8741	\$2,288,678 \$0 \$0	06/30/16 07/26/16	0% 0%
HB1							
12-ORA-1-19.8/33.7 12-0P4704		IN NEWPORT BEACH, HUNTINGTON BEACH AND SEAL BEACH AT VARIOUS LOCATIONS. ROUTE 39, PM 0.0/1.1 REPAIR SIDEWALKS ON VARIOUS	V A P CONSTRUCTION INC 15705 BIRCHWOOD ST LA MIRADA CA 90638	YACOB,MOHAMAD 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8433	\$301,475 \$268,100 \$0	02/22/16 03/09/16 09/30/16	60% 89%
HM							
12-ORA-5-3.0/3.7 12-0F96A4 NHPI-005 -(972)7 PLN-6212-(016)E --() HB5		OC. I-5 FROM SOUTH OF AVENIDA PICO TO SOUTH OF AVENIDA VISTA HERMOSA ADD ONE HOV LANE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	PIRZADEH, BEHROOZ 910 CALLE NEGOCIO SUITE 205 SAN CLEMENTE, CA 92673 (949)279-8595	\$50,388,901 \$26,182,314 \$1,611,183	11/25/14 12/22/14 07/30/18	36% 52%
12-ORA-5-3.7/6.2 12-0F96C4 NHPI-005 -(966)7 CMLN-6212-(015)E --() HB5		OC. I-5 FROM SOUTH OF AVENIDA VISTA HERMOSA TO S OF PACIFIC COAST HWY. ADD HOV LANE IN EACH DIRECTION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	KINALY,STEVE 27271 LAS RAMBLAS, SUITE 340 MISSION VIEJO, CA 92691 (949)279-8800	\$46,026,180 \$35,718,766 \$3,364,095	06/17/14 07/03/14 11/21/16	58% 77%
12-ORA-5-6.2/8.7 12-0F96E4 CMLN-6212-(014) --()		OC. I-5 FROM S OF PACIFIC COAST HWY TO SAN JUAN CREEK ROAD. ADD ONE HOV LANE	SHIMMICK CONSTRUCTION COMPANY INC 16481 SCIENTIFIC WAY IRVINE CA 92618	NGUYEN, IRVIN 27261 LAS RAMBLAS SUITE 160 MISSION VIEJO, CA 92691 (949)279-8590	\$42,160,584 \$33,175,612 \$1,322,716	12/04/13 12/20/13 03/08/17	68% 81%
12-ORA-5-7.0/15.3 12-0N3504		IN ORANGE COUNTY IN ANAHEIM, DANA POINT, IRVINE, LAGUNA HILLS, MISSION VIEJO AND SAN JUAN CAPISTRANO AT VARIOUS LOCATION. LIGHTING REPAIRS.	PRO TECH ENGINEERING CORP 1051 N. PATT STREET ANAHEIM CA 92801	NAJM,ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$532,396 \$459,278 \$0	06/25/15 08/04/15 08/30/16	100% 86% OVER RUN
HM4K							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-12.8/21.6 12-0N3304 NHPI-005 -()2 980- E -()		NB & SB RTE 5 FROM NB AVERY PARKWAY GORE POINT (PM 12.8) TO I-5/405 SEPARATION (PM 21.6). ROUTE 5/405 SEPARATION REPLACE CONC. SLABS, OVERLAY RAMPS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	EMAM, KAMRAN 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8487	\$7,867,463 \$6,151,349 \$414,945	01/06/16 01/25/16 03/24/17	41% 72%
HA22							
12-ORA-5-19.2/22.2 12-0J61U4 IM-X059-(055)E --()		IN ORANGE COUNTY - ON RTE 5 FROM LAKE FOREST DR. TO ALTON PKWY AND ON RTE 405 FROM RTE 5 TO 0.2M NORTH OF IRVINE CENTER DRIVE HIGHWAY PLANTING & EROSION CONTROL	ACCU CONSTRUCTION INC 2098 S GRAND AVE SUITE A SANTA ANA CA 92705	YACOB, MOHAMAD 15700 TUSTIN VILLAGE WAS, #1 TUSTIN, CA 92780 (949)279-8433	\$4,946,256 \$4,657,271 \$6,720	08/12/14 09/08/14 11/09/18	0% 0% PLANT EST SATIS
HA25							
12-ORA-5-22.8/27.6 12-0N9604		IN OC AT VARIOUS LOCATIONS ON RTE 90 (PM 10.1) ON RTE 91 (PM R16.3/18.0) ON RTE 241 (PM 18.7/28.7) ON RTE 405 (PM 2.2/2.9) METHACRYLATE TREATMENT AND JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	ZIAEIAN, GHASSEM 6521 MARINE WAY, TRAILER #1 IRVINE, CA 92618 (949)279-8468	\$946,521 \$844,159 \$528,804	04/22/16 05/11/16 11/23/16	36% 88%
12-ORA-5-23.8/23.8 12-0N2204 NHP-X059-(068)E --()		IN ORANGE COUNTY I-5 AT SAND CANYON, D12, TMC UPGRADE EXISTING AUDIO-VISUAL	SPINITAR 16751 KNOTT AVENUE LA MIRADA CA 90638	THAI, DANH 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)297-8803	\$1,917,715 \$0 \$0	04/14/16 05/06/16	0% 0%
HB4N							
12-ORA-5-24.9/24.9 12-0P2604		IN IRVINE COUNTY SB 5 ON-RAMP FROM WALNUT AVENUE EXPAND PARK AND RIDGE FACILITY	ALL AMERICAN ASPHALT 400 EAST 6TH STREET CORONA CA 92879		\$952,187 \$0 \$0	06/17/16 07/05/16	0% 0%
12-ORA-5-28.3/28.6 12-0M1204		IN TUSTIN, NB RTE 5 AT TUSTIN RANCH RD. ON-RAMP TUSTIN RANCH ROAD OVERCROSSING WIDEN THE EXISTING ON-RAMP FROM 2	BMC ENTERPRISES, INC 14510 JOANBRIDGE STREET BALDWIN PARK CA 91706	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8601	\$986,392 \$907,196 \$0	06/22/15 07/13/15 07/21/16 08/16/16	69% 88% COMPLETED
HA4S							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-29.1/42.5 12-0N9504		IN OC AT VARIOUS LOCATIONS ON I5 FR RED HILL TO ORANGETHORPE ON RTE 22 AT RTE 22/5 SEPARATION METHACRYLATE TREATMENT AND JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	WU, ADRIAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8488	\$1,705,738 \$112,094 \$112,094	04/22/16 05/24/16 11/14/16	48% 7%
12-ORA-5-/.1 12-0N7904 NHP-X059-(066)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS. INSTALL ITS EQUIPMENT IN THE FIELD	AEGIS ITS, INC. 3360 EAST LA PALMA AVENUE ANAHEIM CA 92806	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$2,697,538 \$376,630 \$0	12/18/15 01/14/16 10/18/16	51% 14% SUSPENDED
12-ORA-5-/29.6 12-0L92U4 NHP-I-005 -(973)7 --()		IN ORA CO AT VARIOUS LOCATIONS FROM SAN DIEGO COUNTY LINE TO 0.7 MILE SOUTH OF ROUTE 5/55 SEPARATION UPGRADE PEDESTRIAN FACILITIES	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$1,980,161 \$1,676,915 \$11,210	02/24/15 03/11/15 08/24/16	99% 85%
12-ORA-5-/.1 12-0N78U4 NHP-X059-(067)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS. 5,22,57,73,133 AND 405 UPGRADE EXISTING FIBER OPTIC	KDC INC., DBA DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	NAJM, ELIE 6533 MARINE WAY, TRAILER 2 IRVINE, CA 92618 (949)279-8826	\$9,239,614 \$811,064 \$722,928	03/08/16 03/29/16 08/04/17	21% 9%
12-ORA-22-.3/2.9 12-0716U4 LM-6212-(019) --()		IN ORANGE COUNTY SEAL BCH/GARDEN GROVE/LOS ALAMITOS WESTMINSTER I-405 PM 20.4/24.0 I- 605 PM 3.0/R1.6 SR22 PM R0.3/R2.9 HIGHWAY REPLACEMENT PLANTING	GRIFFITH COMPANY 3050 E. BIRCH ST. BREA CA 92821	GILCHRIST, WILLIAM 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8438	\$2,864,000 \$0 \$0	07/12/16 07/29/16 12/15/20	0% 0%
12-ORA-39-3.6/7.2 12-0P4604		IN HUNTINGTON BEACH AND WESTMINSTER FROM TALBERT AVE TO 11TH ST CLEAN, LINE, REMOVE AND PLACE	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE # 13 BREA CA 92821	PHAM, DAT 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, VA 92780 (949)279-8586	\$413,522 \$0 \$0	04/22/16 05/24/16 10/15/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-55-2.0/5.9 12-0H20U4 NHP-X059-(056)E --()		IN ORANGE COUNTY ON RTE 55 FROM 17 TH STREET TO RTE 405 AND ON RTE 73 (PM 10.0/15.20,23.4/27.8) FROM RTE5 TO GLENWOOD DRIVE AND FR HIGHWAY PLANTING/IRRIGATION	WESTCOAST PUBLIC WORK INC 20058 VENTURA BLVD #318 WOODLAND HILLS CA 91364	DICKSON, ERIC 3337 MICHELSON DRIVE, SUITE100 IRVINE, CA 92612 (949)724-2814	\$3,536,910 \$3,369,538 \$189,180	09/04/14 09/30/14 12/04/18	0% 0% PLANT EST SATIS
HA25							
12-ORA-55-2.0/11.8 12-0L74U4 HSNH-P055-(054)E --()		OC. IN COSTA MESA, SANTA ANA AND TUSTIN, FR. 19TH ST. TO 17TH ST. REHABILITATE PAVEMENT & CONSTRUCT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	JAVAHERNESHAN, MAJID 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$14,862,536 \$14,566,607 \$84,077	10/14/13 11/06/13 01/03/17	82% 94%
HA22							
12-ORA-57-11.0/22.5 12-0L0904 NHP-P057-(060)E --()		OC. IN ORANGE, FULLERTON, ANAHEIM, PLACENTIA & BREA FROM SOUTH OF CHAPMAN AVENUE TO LA COUNTY LINE PCC PROFILE GRINDING AND SLAB	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	YII,JAMES 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (949)279-8560	\$2,730,571 \$2,717,575 \$349,982	11/06/15 12/01/15 11/10/16	68% 86%
HM1							
12-ORA-57-11.0/22.5 12-0P4504 NHP-P057-(063)E --()		IN ORANGE COUNTY IN ORANGE, FULLERTON, ANAHEIM, PLACENTIA & BREA FROM SOUTH OF CHAPMAN AVENUE TO LA COUNTY LINE. PCC GROOVE AND SLAB REPLACEMENT.	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	WU, ADRIAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8488	\$3,908,270 \$0 \$0	06/03/16 06/24/16 04/03/17	0% 0% SUSPENDED
12-ORA-57-20.7/20.7 12-0N1404 HSNH- P -(057)0 E- -()		ON SR-57 SB ON-RAMP FROM LAMBERT RD. SHOULDER WIDENING, MODIFY CURBS,	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	MUJTABA, ADIL 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8397	\$1,031,248 \$944,935 \$9,262	09/08/15 09/22/15 12/07/16	60% 91%
HBI							
12-ORA-57-/0 12-0P4904		IN ORANGE COUNTY CONTRA MESA,SR55 @SB55/SB405IN CON, IRVINE, 405 @ MACARTHUR 55/405 IC, SB55/AIRPORT EXIT. ORANGE, ANAHEIM ON 57 RESURFACE AT VAR. RAMPS.	R.J. NOBLE COMPANY 15505 EAST LINCOLN ORANGE CA 92865	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$1,111,005 \$15,625 \$15,625	06/03/16 06/20/16 09/30/16	52% 1%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-73-8.7/12.6 12-0H2254 NHP-P073-(115)E --()		IN CITY OF COSTA MESA ROUTE 73 INSTALL FIBER OPTIC CABLES & CCTVS	SMART TECH GROUP INC 3972 BARRANCA PARKWAY STE J28 IRVINE CA 92606	NAJM, ELIE 6533 MARINE WAY, TRAILER#2 IRVINE, CA 92618 (949)279-8826	\$833,255 \$0 \$0	01/20/16 02/11/16 03/03/17	0% 0% 0%
HB4N							
12-ORA-73-10.0/24.5 12-0H4404 NH-P073-(104)E --()		IN VARIOUS LOCATIONS SR73 STORM WATER MITIGATION AND SLOPE ST STORM WATER MITIGATION & SLOPE STAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618	EDDICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA. 92612 (949)279-8447	\$11,897,909 \$10,761,344 \$40,896	10/30/13 11/15/13 05/15/18	0% 0% PLANT EST SATIS
HA42							
12-ORA-73-16.4/16.6 12-0M3404 HSNH-PG -()P 3114- E -()		IN OC. COLLECTOR ROAD BETWEEN EL TORO ROAD/SR-73 NB ON-RAMP AND SR-133 WIDEN RDWY TO IMPROVE CHANNELIZA-	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	WU, ADRIAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8488	\$2,219,115 \$0 \$0	03/29/16 04/18/16 05/09/17	0% 0% SUSPENDED
HB1							
12-ORA-74-/1.6 12-0E31A4 NHP-IMP -()X 9062- E -()		IN SAN JUAN CAPISTRANO FROM I-5/ CITY LIMIT HIGHWAY REPLACEMENT PLANTING	EAST STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	NADERI, ARSALAN 15700 TUSTIN VILLAGE WAY TR#4 TUSTIN, CA 92780 (949)279-8447	\$818,022 \$546,075 \$83,365	09/22/15 10/14/15 07/23/19	16% 66%
HE12							
12-ORA-74-/1.2 12-0E3104		ON RTE 74 FROM 0.1 MILE WEST OF I- 5/SR-74 IC TO 0.1 MILE EAST OF I- 5/SR-74 IC. REPLACE BRIDGE AND WIDEN RAMP	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8407	\$25,450,341 \$24,875,501 \$1,100	08/22/12 09/18/12 11/30/16	80% 95%
HE12	SWPPP						
12-ORA-91-1.0/5.4 12-0N3604 HSNH-P -()P 1144-E -()		IN ORANGE COUNTY ROUTE 91 AT VALLEY VIEW STREET EASTBOUND ON-RAMP OVERLAY WITH OGAC/MBGR, LIGHTING	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773		\$1,241,742 \$0 \$0	06/30/16 07/21/16	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-7.5/18.9 12-0N0404		IN ORANGE AND RIVERSIDE COUNTIES ON RTE 55 FROM LINCOLN AVENUE 0.7 M S OF LINCOLN AVENUE UC IN ORANGE CO ON RTE 91 FROM 0.3 MILE E COLD PLANE/GRIND EXIST PVMT/CMS SYS	R.J. NOBLE COMPANY 15505 EAST LINCOLN AVE CA 92865	HONG, JOHN 15700 TUSTIN VILLAGE WAY #3 TUSTIN, CA 92780 (949)279-8741	\$12,286,019 \$767,582 \$551,130	05/27/16 06/20/16 05/21/17	21% 6%
HB4N							
12-ORA-91-8.1/9.5 12-0C5604		IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE WEST OF TUSTIN AVENUE OC TO 0.3 MILE E OF 91/55 SEPARATION AND AT LAKEVIEW AVE OC WIDEN RDWY AND BRIDGE	OHL USA INC 1920 MAIN STREET SUITE 310 IRVINE CA 92614	WU, ADRIAN 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8688	\$19,926,589 \$19,893,100 \$80,155	10/11/13 11/01/13 01/31/17	78% 98%
HB4N							
12-ORA-91-9.2/15.9 12-0G3314 CNHP-P091-(139)E --()		IN OC. CITIES OF ANAHEIM & YORBA LINDA FROM 55/91 SEPARATION TO ROUTE 241/91 SEPARATION HIGHWAY REPLACEMENT PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	DICKSON, ERIC 3337 MICHELSON DRIVE, #100 IRVINE, CA 92612 (949)279-8755	\$2,006,001 \$1,902,956 \$4,050	10/03/13 11/01/13 01/10/18	0% 0% PLANT EST SATIS
HA25							
12-ORA-91-9.2/17.2 12-0P4804		IN ANAHEIM & YORBA LINDA ON RTE 55 (PM 17.4/R17.9) FROM LINCOLN AVE UC TO RTE 91 (PM R9.2/R17.2) FROM 55/91 SEP TO 0.8 MI EAST OF REFRESH STRIPING, REMOVE AND	CAL STRIPE INC. 2040 E. STEEL ROAD COLTON CA 92324	HONG, JOHN 15700 TUSTIN VILLAGE WAY #3 TUSTIN, CA 92780 (949)279-8741	\$338,000 \$335,472 \$0	04/22/16 05/11/16 07/29/16 07/29/16	100% 100% COMPLETED
12-ORA-91-18.0/18 12-0K3304 STPE-P091-(137) --()		IN ORANGE COUNTY IN ANAHEIM FROM 0.2 MILE WEST TO 0.3 MILE EAST OF COAL CANYON ROAD UC _____ INSTALL VEGETATION & IRRIGATION SYS	ACCU CONSTRUCTION INC 2098 SOUTH GRAND AVENUE STE A SANTA ANA, CA 92705	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$300,973 \$229,649 \$1,610	03/04/13 04/18/13 05/16/17	0% 0% PLANT EST SATIS
TEA4							
12-ORA-91-/2.8 12-0H2434 NHP-000C-()4 E- -()		FR LOS ANGELES COUNTY LINE TO STANTON AVE UNDERCROSSING IN OC INSTALL FIBER OPTICS & CCTV	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	THAI, DAN 6533 MARINE WAY, TRAILER 2 IRVINE, CA 92618 (949)297-8803	\$1,663,845 \$0 \$0	06/15/16 07/15/16 05/23/17	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-/2.8 12-0M4004 NHP-P091-(143)E --()		IN ORANGE COUNTY OC. IN LA PALMA & BUENA PARK ON RTE 91 FROM THE LOS ANGELES CO. LINE TO TO STANTON AVE. IMPROVE MAINTENANCE ACCESS & PAVING	DREAMBUILDER CONSTRUCTION CORP 1324 E. LAWSON LANE PLACENTIA CA 92870	GILCHRIST, WILLIAM 15700 TUSTIN VILLAGE WAY #4 TUSTIN, CA 92780 (949)279-8438	\$645,496 \$67,250 \$67,250	05/06/16 05/26/16 03/05/17	100% 10%
HA23							
12-ORA-133-9.5/9.5 12-0N1104 NHP-X059-(064)E --()		IN ORANGE COUNTY IN IRVINE AT ROUTE 133 / 5 SEPARATION. DEEP INJECTION GROUTING.	USS CAL BUILDERS INC 8051 MAIN STREET STANTON CA 90680	MATINPOUR, HAMID 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8601	\$15,147,126 \$1,347,296 \$874,472	01/05/16 02/03/16 01/09/18	9% 9%
HA23							
12-ORA-261-/6.2 12-0J6504 NHP-P261-()0 E- -()		IN ORANGE COUNTY - FROM WALNUT AVE TO ROUTE 241 REVEGETATION OF EXPOSED SLOPES FOR	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618		\$1,568,934 \$0 \$0	06/17/16 07/05/16	0% 0%
HA25							
12-ORA-405-3.7/3.9 12-0P2504		IN IRVINE ON SB RTE 405 AT THE UNIVERSITY DR. ON-RAMP. WIDEN THE EXISTING ON-RAMP FROM 2	BMC ENTERPRISES INC 14510 JOANBRIDGE STREET BALDWIN PARK CA 91706		\$899,228 \$0 \$0	05/17/16 06/13/16	0% 0%
12-ORA-405-6.4/7.4 12-0F5504		IN ORANGE COUNTY IN IRVINE FROM SAN DIEGO CREEK TO VON KARMAN AVE OVERCROSSING. HIGHWAY PLANTING & IRRIGATION	Y A K A R 689 E SAN BERNARDINO ROAD COVINA, CA 91723	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$847,602 \$877,224 \$1,190	06/14/13 07/15/13 09/18/17	0% 0%
HB32							PLANT EST SATIS
12-ORA-405-8.4/8.4 12-0N5404 BRNH-PI -()4 297-8 10-(E) --()		IN ORANGE COUNTY IN COSTA MESA AT RED HILL AVE. OC STABILIZE EMBANKMENT IN RED HILL	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	JOUBEEN, JAY 3251-1/4 UNIVERSITY DR. TRLR#3 IRVINE, CA 92612 (949)279-8638	\$9,567,048 \$4,062,041 \$388,583	10/14/15 10/30/15 05/29/18	24% 42%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-13.7/22.5 12-0N2504 HSNH-P -()X 9071- E -()		IN IRVINE, FOUNTAIN VALLEY AND SEAL BEACH AT VARIOUS LOCATIONS, AT ROUTE 133, BROOKHURST STREET, WARNER AVENUE, AND SEAL BEACH BOU OVERLAY AND WIDEN RAMPS WITH OPEN	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	HONG, JOHN 15700 TUSTIN VILLAGE WAY #3 TUSTIN, CA 92780 (949)279-8741	\$935,564 \$0 \$0	04/13/16 05/02/16 05/18/17	0% 0% 0%
HB1							
12-ORA-999-/0 12-0N8214 NHP-X059-(065)E --()		IN ORANGE COUNTY IN ROUTES 01, 133, 142 AND 74 INSTALL TMS EQUIPMENT AND TRAFFIC	SERVITEK SOLUTIONS INC 636 BREA CANYON ROAD CITY OF INDUSTRY CA 91789	THAI, DANH 6533 MARINE WAY, TRAILER#2 IRVINE, CA 92618 (949)279-8803	\$827,037 \$0 \$0	12/29/15 01/25/16	0% 0% 0%

Totals: Authorized Final Amt: \$314,815,705 Completed to Date: \$198,620,517 Work This Month: \$10,836,622

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-2.2/0	01-0E7104	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-14.9/15.3	01-0B27U4	1
01-DN-101-17.4/0	01-0B2804	1
01-DN-101-21.2/0	01-0G0304	1
01-DN-101-22.0/0	01-0B3004	1
01-DN-101-22.9/22.9	01-0B2904	2
01-DN-101-4.4/9.4	01-0B0804	2
01-DN-197-6.1/6.1	01-0G2704	2
01-DN-199-8.7/0	01-0B3104	2
01-DN-199-24.6/0	01-0B3204	2
01-DN-999-/0	01-0A1004	2
01-HUM-36-22.8/27.7	01-0B3404	3
01-HUM-36-32.2/32.3	01-0F9404	3
01-HUM-36-35.9/35.9	01-0B3604	3
01-HUM-96-3.4/35.9	01-0E3604	3
01-HUM-96-7.8/0	01-0C7704	3
01-HUM-96-7.8/8	01-0G0804	3
01-HUM-96-8.3/8.9	01-0B03U4	4
01-HUM-96-11.0/13.2	01-493704	4
01-HUM-96-6.2/6.6	01-0A9904	4
01-HUM-101-11.0/103.5	01-0E2104	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-25.5/28.5	01-0E4904	4
01-HUM-101-72.5/0	01-0C2804	4
01-HUM-101-128.3/0	01-0G3904	5
01-HUM-101-15.0/0	01-0B4004	5
01-HUM-101-48.7/0	01-0E2304	5
01-HUM-254-22.1/22.1	01-0F1504	5
01-HUM-299-24.0/24	01-0G2304	5
01-HUM-299-26.2/26.3	01-0G2404	5
01-HUM-299-30.2/30.6	01-0A3204	6
01-HUM-299-39.1/43	01-0E5204	6
01-HUM-299-5.5/11	01-0C4604	6
01-HUM-299-10.7/26.1	01-0B4504	6
01-HUM-299-21.1/21.5	01-0A5204	6
01-HUM-299-23.0/24	01-0A3704	6
01-HUM-299-25.0/25.9	01-0A4904	7
01-HUM-299-29.2/38.6	01-487404	7
01-HUM-999-/0	01-0E5704	7
01-HUM-999-/0	01-463924	7
01-HUM-999-/0	01-0B2404	7
01-LAK-20-13.5/31.4	01-0B0004	7
01-LAK-20-35.5/46.5	01-0F8004	8
01-LAK-175-16.0/28	01-0F6704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-1-2.3/2.5	01-497714	8
01-MEN-1-31.3/0	01-0G1804	8
01-MEN-1-35.7/0	01-0B4704	8
01-MEN-1-70.5/0	01-474904	8
01-MEN-1-82.0/82	01-0G1904	9
01-MEN-1-/55	01-0F9504	9
01-MEN-20-7.1/23	01-4939U4	9
01-MEN-20-33.6/38.5	01-0G0704	9
01-MEN-101-34.0/99.2	01-0E2804	9
01-MEN-101-45.0/50.8	01-262054	9
01-MEN-101-45.0/50.8	01-262064	10
01-MEN-101-45.0/50.8	01-262024	10
01-MEN-101-46.3/46.4	01-0E9704	10
01-MEN-101-64.7/81.4	01-4154U4	10
01-MEN-101-93.4/93.5	01-0G3404	10
01-MEN-101-43.1/49	01-262004	10
01-MEN-101-/106.8	01-0F1804	11
01-MEN-128-.2/11.1	01-378174	11
01-MEN-128-30.1/48.4	01-378134	11
01-MEN-162-.1/9	01-0F0204	11
01-MEN-162-11.6/0	01-0C2304	11
01-MEN-162-29.8/34	01-0F2604	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-253-6.9/0	01-0B5704	12
01-MEN-999-/0	01-0E5804	12
01-TRI-299-8.0/15	01-0F0904	12
01-VAR--/0	01-0E5404	12
01-VAR--/0	01-0G1104	12
02-LAS-70-/3.8	02-2H6104	13
02-LAS-139-20.0/30	02-0H9304	13
02-LAS-299-12.2/18.5	02-1H0404	13
02-LAS-395-36.4/47	02-1H0004	13
02-LAS-395-49.6/0	02-4E6904	13
02-MOD-139-10.7/28	02-4E4404	13
02-MOD-299-52.2/54.7	02-4G2204	14
02-PLU-70-46.2/53.5	02-1H0104	14
02-PLU-89-8.7/12.9	02-1H0504	14
02-PLU-89-19.8/20.8	02-0E24U4	14
02-PLU-147-8.9/9.3	02-4E6404	14
02-SHA-5-.1/0	02-0E0904	14
02-SHA-5-54.6/54.6	02-2H6704	15
02-SHA-5-39.5/40.8	02-378904	15
02-SHA-299-.3/7.1	02-3E4104	15
02-SHA-299-47.5/48.1	02-4E8904	15
02-SHA-910-/0	02-4G8404	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SHA-911-/0	02-0H2904	15
02-SHA-999-999.0/999	02-0H9704	16
02-SIS-3-.4/6.9	02-0H9604	16
02-SIS-5-68.3/0	02-3E7304	16
02-SIS-5-7.2/0	02-2E8004	16
02-SIS-5-10.7/19.5	02-4G8204	16
02-SIS-96-26.7/26.7	02-2H3004	16
02-SIS-96-27.0/42.9	02-0H7704	17
02-SIS-96-65.6/65.8	02-2H1204	17
02-SIS-161-2.7/4.5	02-4E8004	17
02-SIS-161-9.0/15	02-1H0304	17
02-SIS-910-/0	02-0H9504	17
02-TEH-5-10.5/0	02-0E3604	17
02-TRI-3-40.0/41.5	02-2H5604	18
02-TRI-3-/4.8	02-0H9904	18
02-TRI-36-9.2/15.8	02-1H0204	18
02-TRI-299-12.3/12.9	02-2H2304	18
02-TRI-299-12.3/12.9	02-3E7904	18
02-TRI-299-12.3/12.9	02-2H4504	18
02-TRI-299-23.3/23.3	02-2H0904	19
02-TRI-299-23.3/0	02-2H7404	19
02-TRI-299-36.9/53.5	02-3E7714	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-TRI-299-49.9/49.9	02-2H5304	19
02-VAR--/0	02-4F6104	19
02-VAR--/0	02-0H7004	19
02-VAR--/0	02-0H5204	20
02-VAR--/0	02-4E8124	20
02-VAR--/0	02-2H0804	20
02-VAR--/0	02-0H2104	20
03-BUT-32-.4/4.6	03-0H7104	21
03-BUT-32-6.0/10.2	03-1F9904	21
03-BUT-32-30.9/31	03-1H5104	21
03-BUT-32-19.0/23.9	03-0G1104	21
03-BUT-70-14.8/14.8	03-0G2904	21
03-BUT-70-24.3/0	03-0F6904	21
03-BUT-99-30.1/T37.5	03-2F3304	22
03-BUT-99-33.8/35.3	03-0H9404	22
03-BUT-99-40.6/40.8	03-1F4204	22
03-BUT-99-30.8/30.8	03-3F8404	22
03-BUT-162-18.0/22.7	03-0G3604	22
03-COL-5-22.3/0	03-4M2004	22
03-COL-45-24.6/28.8	03-0G4704	23
03-ED-49-9.6/9.7	03-1H7204	23
03-ED-49-14.9/15.1	03-2F6004	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-ED-49-20.2/20.4	03-2F4004	23
03-ED-50-36.7/0	03-0H1304	23
03-ED-89-8.6/13.8	03-1A8424	23
03-ED-89-13.8/18	03-1A8434	24
03-ED-193-10.1/10.1	03-2F7204	24
03-ED-193-23.4/23.3	03-1H4804	24
03-ED-193-25.8/25.8	03-2F6504	24
03-GLE-5-24.8/28.6	03-0F3704	24
03-GLE-32-1.3/4.3	03-0G3804	24
03-NEV-20-25.8/32	03-4M4504	25
03-NEV-20-/0	03-0H9904	25
03-NEV-49-15.1/21.8	03-0G3304	25
03-PLA-65-4.8/12.5	03-4F0204	25
03-PLA-80-8.1/37.8	03-3E1004	25
03-PLA-80-34.6/34.9	03-2F2504	25
03-PLA-80-35.1/38	03-1F4004	26
03-PLA-80-53.3/53.3	03-3F8104	26
03-PLA-80-54.7/54.7	03-1H4904	26
03-PLA-89-9.0/12.5	03-0G4504	26
03-PLA-89-/T8.5	03-2A9204	26
03-PLA-193-4.4/5.4	03-4E8604	26
03-SAC-5-1.0/1	03-3F8304	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-5-18.7/18.7	03-2F4604	27
03-SAC-5-20.0/25	03-3F1704	27
03-SAC-5-23.3/0	03-3F0404	27
03-SAC-5-23.3/23.3	03-3F04A4	27
03-SAC-5-/0	03-0G0404	27
03-SAC-5-/0	03-2F5404	28
03-SAC-50-2.3/16.8	03-4F1304	28
03-SAC-50-16.9/17.4	03-4F0704	28
03-SAC-51-4.0/0	03-0H2504	28
03-SAC-51-4.2/4.2	03-4F9804	28
03-SAC-80-/M10.4	03-3797U4	28
03-SAC-99-6.8/6.9	03-3F6404	29
03-SAC-99-20.1/20.2	03-1H4504	29
03-SAC-160-7.0/0	03-3F3404	29
03-SAC-999-/0	03-4F7104	29
03-SIE-49-3.1/3.1	03-1H6704	29
03-SIE-89-19.9/29.6	03-0G1004	29
03-SIE-89-/2.3	03-1F2604	30
03-SUT-113-6.6/6.7	03-1H6604	30
03-VAR-51-4.1/4.1	03-0H9504	30
03-VAR-70-16.1/16.1	03-1H2104	30
03-VAR-99-29.7/29.7	03-0H6204	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-VAR--/0	03-0G0304	30
03-VAR--/0	03-0H6004	31
03-VAR--/0	03-4F2704	31
03-VAR--/0	03-0H5904	31
03-YOL-5-/0	03-0G0504	31
03-YOL-16-23.2/23.5	03-0C4714	31
03-YOL-80-/0	03-0H7304	31
03-YUB-65-/4.8	03-4F0404	32
03-YUB-70-3.9/3.9	03-0G0204	32
04-ALA-0-/0	04-2G5014	32
04-ALA-13-4.3/9.6	04-1J1904	32
04-ALA-13-4.9/4.9	04-1SS414	32
04-ALA-13-5.3/13.9	04-1J3504	33
04-ALA-13-8.3/8.3	04-1SS024	33
04-ALA-13-8.8/0	04-2G8304	33
04-ALA-13-/0	04-1K4804	33
04-ALA-13-/0	04-2J1404	33
04-ALA-24-5.1/6.2	04-294944	33
04-ALA-24-5.9/6.2	04-0J4004	34
04-ALA-24-/0	04-4H8304	34
04-ALA-80-1.7/2.2	04-014074	34
04-ALA-80-1.8/0	04-014104	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-80-2.5/3.2	04-292264	34
04-ALA-80-6.2/6.5	04-4A8204	34
04-ALA-84-10.5/10.5	04-0J9404	35
04-ALA-84-10.8/18	04-2A3314	35
04-ALA-84-22.9/25.7	04-297624	35
04-ALA-84-18.0/22.9	04-1J2504	35
04-ALA-92-6.3/6.8	04-2G3614	35
04-ALA-92-5.1/5.8	04-2G3624	35
04-ALA-260-.8/2	04-4A4804	36
04-ALA-580-4.9/5	04-1SS034	36
04-ALA-580-19.4/46	04-2G5214	36
04-ALA-580-30.5/30.5	04-0K7604	36
04-ALA-580-32.4/32.5	04-2G8604	36
04-ALA-580-46.0/46.8	04-1A6724	36
04-ALA-580-4.7/8.2	04-4A07U4	37
04-ALA-580-8.4/14.6	04-2908C4	37
04-ALA-580-32.9/46.5	04-3G7104	37
04-ALA-580-41.2/47	04-4H2214	37
04-ALA-680-12.0/16	04-3J4604	37
04-ALA-880-2.9/27.3	04-2J0704	37
04-ALA-880-8.5/8.5	04-0J3504	38
04-ALA-880-18.4/18.4	04-172454	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-880-28.2/28.2	04-1J5804	38
04-ALA-880-28.4/29.2	04-0A7104	38
04-ALA-880-28.9/29	04-0K9104	38
04-ALA-880-32.9/33.9	04-4A8104	38
04-ALA-980-.3/1.7	04-4J6104	39
04-ALA-980-1.1/1.1	04-0J7804	39
04-CC-4-22.8/23.8	04-0K8704	39
04-CC-4-27.5/29	04-1G9404	39
04-CC-4-8.0/25	04-152724	39
04-CC-4-11.0/0	04-286804	39
04-CC-4-/0	04-2J1504	40
04-CC-24-5.2/5.6	04-3G1604	40
04-CC-80-.2/8.5	04-2K0504	40
04-CC-80-13.4/14.1	04-3G4034	40
04-CC-80-/0	04-2G4414	40
04-CC-580-6.1/7.8	04-3G4574	40
04-CC-580-6.3/7.7	04-3G4844	41
04-CC-680-10.4/0	04-1SS474	41
04-CC-680-22.2/23.9	04-2G4524	41
04-CC-680-22.7/24.8	04-3A8704	41
04-CC-680-/0	04-2G4514	41
04-LAK-29-/25.8	04-2K2504	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-MRN-1-10.9/0	04-4S2204	42
04-MRN-1-13.1/15	04-1J8404	42
04-MRN-1-17.0/19	04-3E3404	42
04-MRN-1-22.8/28.5	04-3J4704	42
04-MRN-101-12.7/14.7	04-4A0004	42
04-MRN-101-18.6/27.7	04-264H34	42
04-MRN-101-26.5/27.6	04-264094	43
04-MRN-101-/0	04-2J1804	43
04-MRN-101-/0	04-4G4604	43
04-NAP-12-/3.3	04-2641A4	43
04-NAP-29-1.0/9.9	04-4H6904	43
04-NAP-29-25.5/28.4	04-259404	43
04-NAP-29-47.0/47.2	04-4A0904	44
04-NAP-121-16.7/16.9	04-1K8004	44
04-NAP-128-17.9/17.9	04-2G9404	44
04-NAP-128-20.2/20.2	04-3G7604	44
04-NAP-128-29.7/29.7	04-2G9504	44
04-NAP-128-32.9/34.2	04-0K8804	44
04-NAP-128-/20.2	04-3J1204	45
04-SCL-9-3.6/11.4	04-1A3404	45
04-SCL-17-1.0/99.9	04-4H6604	45
04-SCL-17-5.4/5.4	04-1J5704	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-17-/0	04-2J1704	45
04-SCL-17-/1.6	04-0K7004	45
04-SCL-82-14.8/18.1	04-2G5404	46
04-SCL-85-4.5/4.5	04-0K4604	46
04-SCL-101-.1/0	04-2J2504	46
04-SCL-101-16.0/27.9	04-1J6304	46
04-SCL-101-52.0/52.6	04-235624	46
04-SCL-152-1.7/1.8	04-1K6404	46
04-SCL-152-11.9/11.9	04-0G7204	47
04-SCL-152-16.2/19.5	04-2A4404	47
04-SCL-152-30.4/35.2	04-2J2004	47
04-SCL-152-/5.2	04-2A2504	47
04-SCL-237-6.9/9.2	04-3J5304	47
04-SCL-280-7.5/11.5	04-272054	47
04-SCL-280-20.5/20.5	04-4J2704	48
04-SCL-880-3.6/5.4	04-0K8504	48
04-SCL-880-8.6/10.5	04-3J5204	48
04-SF-1-/0	04-1K8404	48
04-SF-80-8.2/8.6	04-0K6914	48
04-SF-80-8.3/8.3	04-0K9404	48
04-SF-80-8.5/8.9	04-013574	49
04-SF-80-8.6/8.9	04-013524	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SF-80-12.6/13.9	04-0120T4	49
04-SF-101-1.1/1.1	04-2J2604	49
04-SF-101-1.6/4.1	04-3G7004	49
04-SF-101-1.6/4.1	04-1J6904	49
04-SF-101-1.7/1.8	04-1K3304	50
04-SF-280-.1/1.5	04-4H9004	50
04-SF0-80-/7.8	04-2J8704	50
04-SM-1-3.3/10.6	04-1J2204	50
04-SM-1-10.6/21.5	04-3J5104	50
04-SM-1-15.8/15.8	04-1K6604	50
04-SM-1-32.0/32	04-1J5904	51
04-SM-1-36.2/36.2	04-1K6504	51
04-SM-1-38.2/39.7	04-1123H4	51
04-SM-1-39.6/40.1	04-1123J4	51
04-SM-1-40.6/41	04-265604	51
04-SM-1-47.2/47.2	04-1K4904	51
04-SM-1-/0	04-1K5604	52
04-SM-1-/0	04-4A3614	52
04-SM-82-1.4/25.1	04-4G5514	52
04-SM-84-17.0/21.5	04-4J1104	52
04-SM-84-21.6/0	04-4G6404	52
04-SM-84-28.8/29.3	04-1J5204	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-92-5.4/6.2	04-1G8504	53
04-SM-92-14.4/18.8	04-3G4864	53
04-SM-101-.9/3.6	04-2356A4	53
04-SM-101-16.3/17.1	04-235844	53
04-SM-101-20.0/26.1	04-3G6804	53
04-SM-101-23.6/23.6	04-3E7904	53
04-SM-101-/6	04-4A9254	54
04-SM-101-/3	04-4J4304	54
04-SM-280-9.4/0	04-4G5914	54
04-SM-280-10.8/10.8	04-3J4304	54
04-SM-280-18.6/18.3	04-3J6904	54
04-SM-280-2.1/10.8	04-2J0804	54
04-SM-280-/12.7	04-0K0504	55
04-SOL-12-23.5/25.5	04-3J4404	55
04-SOL-80-11.3/12.9	04-0A5344	55
04-SOL-80-17.2/17.2	04-4J6304	55
04-SOL-80-39.8/39.8	04-1J7604	55
04-SOL-80-/4.5	04-0K3304	55
04-SOL-113-2.0/7	04-3J4504	56
04-SOL-113-20.4/21.2	04-3J6804	56
04-SOL-780-.5/7.4	04-2J2804	56
04-SOL-780-1.2/1.6	04-1J7104	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-1-15.3/15.6	04-1K7904	56
04-SON-1-45.4/45.4	04-0K1704	56
04-SON-1-/7.1	04-1J1704	57
04-SON-12-9.6/0	04-1A2904	57
04-SON-101-.7/2.6	04-2K2304	57
04-SON-101-.9/3.6	04-2640U4	57
04-SON-101-3.4/4.1	04-2640K4	57
04-SON-101-3.6/3.7	04-4J7204	57
04-SON-101-7.1/8.1	04-0A1854	58
04-SON-101-11.6/11.6	04-1SS354	58
04-SON-101-20.1/20.1	04-1J3804	58
04-SON-101-20.7/20.7	04-245444	58
04-SON-116-13.7/0	04-1J3204	58
04-SON-116-22.1/22.1	04-2K0404	58
04-SON-116-39.0/40	04-3G1104	59
04-SON-116-41.8/44.7	04-283824	59
04-SON-121-10.2/0	04-1SS374	59
04-SON-121-/7.3	04-1J1504	59
04-SON-128-17.1/24.7	04-4A8824	59
05-MON-1-28.0/28.4	05-1F8904	60
05-MON-1-40.8/62.5	05-1G6704	60
05-MON-1-77.6/85.3	05-1A7604	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-/0	05-1G3304	60
05-MON-68-15.0/T18.5	05-1C0904	60
05-MON-68-17.4/18	05-0F7004	61
05-MON-68-/1.1	05-1F5704	61
05-MON-101-47.7/53.9	05-1E0604	61
05-MON-101-52.4/55.2	05-1E0504	61
05-MON-101-55.2/73.8	05-1F69U4	61
05-MON-156-.1/1.6	05-1F7304	61
05-MON-183-/2.1	05-1G5004	62
05-SB-0-/0	05-1G1904	62
05-SB-1-20.6/23.3	05-1G5904	62
05-SB-1-/50.6	05-0J4904	62
05-SB-101-2.2/3.3	05-4482U4	62
05-SB-101-10.8/22.5	05-1G7904	62
05-SB-101-12.9/14	05-1C4304	63
05-SB-101-21.0/27.1	05-1A7204	63
05-SB-101-22.3/23	05-0G0704	63
05-SB-101-27.0/36	05-1G6204	63
05-SB-101-45.6/46.4	05-0T6304	63
05-SB-101-83.2/83.8	05-463814	63
05-SB-154-5.9/22.9	05-1C8304	64
05-SB-246-12.3/16.7	05-0C6404	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SBT-25-18.8/19.5	05-1H1704	64
05-SCR-1-/0	05-0R5104	64
05-SCR-9-3.8/18.7	05-0Q5904	64
05-SCR-17-8.3/9.4	05-0T9804	64
05-SCR-101-/0	05-1G8004	65
05-SCR-129-9.5/10	05-0T5404	65
05-SCR-236-.1/17.7	05-1F3404	65
05-SLO-1-17.7/59	05-1C2404	65
05-SLO-1-22.1/25.7	05-1G6904	65
05-SLO-1-64.0/66.9	05-492804	65
05-SLO-1-73.7/74	05-1A7004	66
05-SLO-1-/0	05-1G3504	66
05-SLO-41-49.6/50.4	05-1G6404	66
05-SLO-41-/0	05-1G3204	66
05-SLO-46-37.6/40.4	05-330764	66
05-SLO-46-40.7/46.3	05-330774	66
05-SLO-46-46.0/50.2	05-330784	67
05-SLO-101-32.3/35.6	05-1F7804	67
05-SLO-101-44.8/59.7	05-1C0804	67
05-SLO-101-23.9/32.3	05-1G3404	67
05-SLO-101-24.3/24.3	05-1G4604	67
05-SLO-166-21.0/25.5	05-1G6304	67

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-VAR--/0	05-1G2804	68
06-FRE-0-/0	06-0Q0204	68
06-FRE-0-/0	06-0S4304	68
06-FRE-5-37.2/48.6	06-0V1404	68
06-FRE-5-48.8/53	06-0Q2704	68
06-FRE-33-11.1/14.8	06-0T6204	69
06-FRE-41-20.7/32.5	06-0U3604	69
06-FRE-41-/0	06-0R2304	69
06-FRE-99-23.5/26.7	06-2HT114	69
06-FRE-99-26.7/31.6	06-442624	69
06-FRE-99-/0	06-0T4104	69
06-FRE-99-/30.5	06-0U6904	70
06-FRE-145-40.2/41.2	06-0T5804	70
06-FRE-168-.7/9.1	06-0U3304	70
06-FRE-168-30.1/30.4	06-0L3404	70
06-FRE-168-36.0/0	06-0M0204	70
06-FRE-168-29.0/T29.4	06-0M0504	70
06-FRE-168-/0	06-0T4204	71
06-FRE-180-57.9/62.4	06-0Q2104	71
06-FRE-180-62.6/66.3	06-342564	71
06-FRE-198-/3.5	06-0T5504	71
06-FRE-245-/5.3	06-0S1204	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-0-/0	06-0S6004	71
06-KER-5-36.1/41.2	06-0S6504	72
06-KER-5-62.5/73.1	06-0P1404	72
06-KER-5-73.0/82.5	06-0T6004	72
06-KER-5-82.9/85.7	06-0V0404	72
06-KER-58-88.5/99.8	06-0R1504	72
06-KER-58-99.2/99.8	06-0M2604	72
06-KER-58-136.0/143.8	06-0S2804	73
06-KER-58-52.1/52.3	06-0R0204	73
06-KER-99-19.7/57.5	06-0U6004	73
06-KER-99-/56.7	06-0T3304	73
06-KER-119-10.0/13.3	06-424714	73
06-KER-178-4.4/0	06-0H6414	73
06-KER-204-5.4/6.7	06-0N9604	74
06-KER-395-/23.4	06-0S2704	74
06-KIN-5-16.6/26.7	06-0T6104	74
06-KIN-5-21.6/26.7	06-0S3504	74
06-KIN-137-/7.2	06-0T5304	74
06-KIN-198-8.9/10.1	06-325514	74
06-KIN-198-16.5/17.2	06-487504	75
06-KIN-198-21.5/28.3	06-0L0504	75
06-MAD-41-5.2/34.7	06-0T5004	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-MAD-41-11.7/13.4	06-0G9004	75
06-MAD-41-29.0/45.7	06-0V6404	75
06-TUL-65-9.3/14	06-0S4804	75
06-TUL-99-5.1/53.9	06-0U5904	76
06-TUL-99-18.7/22.5	06-0T0804	76
06-TUL-99-35.2/37.3	06-360234	76
06-TUL-99-37.3/41.3	06-360214	76
06-TUL-99-41.3/52	06-0T1804	76
06-TUL-99-51.3/52.3	06-0T8704	76
06-TUL-99-48.5/53.9	06-324514	77
06-TUL-137-7.2/13.2	06-0T6404	77
06-TUL-190-20.9/21.2	06-0J5304	77
06-TUL-216-1.9/2.9	06-430714	77
07-LA-1-8.7/0	07-3X3904	78
07-LA-1-35.2/59.9	07-3W1204	78
07-LA-1-35.6/37.1	07-2W4704	78
07-LA-1-40.0/40.4	07-4X7904	78
07-LA-1-41.8/42.1	07-316604	78
07-LA-1-44.4/44.4	07-1W5104	78
07-LA-1-46.9/62.9	07-4Y6704	79
07-LA-1-51.0/52	07-4L2214	79
07-LA-1-/1.1	07-3X9404	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-2-14.1/15.1	07-2055A4	79
07-LA-2-14.2/24.3	07-4X5104	79
07-LA-2-15.8/25.5	07-3W0704	79
07-LA-2-15.8/18.5	07-2W7804	80
07-LA-2-26.4/82.3	07-2W8304	80
07-LA-2-17.8/19.5	07-292204	80
07-LA-2-/0	07-4X9204	80
07-LA-5-1.8/3	07-2159C4	80
07-LA-5-2.7/4	07-215934	80
07-LA-5-4.0/5.8	07-215944	81
07-LA-5-5.8/6.8	07-215954	81
07-LA-5-6.8/13.8	07-294904	81
07-LA-5-9.5/9.5	07-4X6404	81
07-LA-5-13.8/19.2	07-300704	81
07-LA-5-13.8/28.2	07-2W6904	81
07-LA-5-14.9/16.8	07-272404	82
07-LA-5-18.2/26.7	07-284204	82
07-LA-5-18.4/23.2	07-258404	82
07-LA-5-19.2/28.9	07-295604	82
07-LA-5-20.3/20.3	07-1W2404	82
07-LA-5-25.2/27.5	07-2777U4	82
07-LA-5-25.2/25.9	07-293404	83

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-26.7/29.4	07-121844	83
07-LA-5-29.4/31.6	07-1218W4	83
07-LA-5-31.4/39.4	07-308704	83
07-LA-5-36.0/39.4	07-1219U4	83
07-LA-5-39.4/88.6	07-243204	83
07-LA-5-C 43.9/C46.3	07-302904	84
07-LA-5-/0	07-4X9104	84
07-LA-5-/1.5	07-2159U4	84
07-LA-5-/0	07-3X9204	84
07-LA-5-/0	07-259024	84
07-LA-5-/0	07-4X9504	84
07-LA-10-1.0/31.2	07-4X6504	85
07-LA-10-2.0/18	07-3X9104	85
07-LA-10-18.5/0	07-1W2204	85
07-LA-10-20.2/23.6	07-2W6404	85
07-LA-10-31.1/32.3	07-245404	85
07-LA-10-31.1/42.5	07-2W9504	85
07-LA-10-33.2/37.2	07-1170U4	86
07-LA-10-37.2/42.4	07-1193U4	86
07-LA-10-2.1/14.8	07-308604	86
07-LA-10-5.5/14.8	07-259204	86
07-LA-10-/0	07-2W7004	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-14-24.9/69.9	07-3W0804	86
07-LA-14-28.7/30.9	07-1W8204	87
07-LA-14-56.5/57	07-284504	87
07-LA-18-.1/.1	07-274804	87
07-LA-23-/8.9	07-1W8704	87
07-LA-39-21.6/21.9	07-3X8204	87
07-LA-39-28.0/31	07-4X8104	87
07-LA-47-.9/2	07-290704	88
07-LA-47-3.4/4.6	07-138204	88
07-LA-57-1.7/6.2	07-4X6104	88
07-LA-57-4.4/12.1	07-302604	88
07-LA-60-2.6/6.3	07-4X7004	88
07-LA-60-11.3/23.3	07-2W9604	88
07-LA-60-7.4/8.1	07-3X7114	89
07-LA-60-23.8/24.5	07-255104	89
07-LA-66-2.9/2.9	07-4T7104	89
07-LA-91-6.0/21	07-1W6104	89
07-LA-91-6.0/13.8	07-3W0504	89
07-LA-91-6.1/11.4	07-1W9804	89
07-LA-91-6.5/11	07-290104	90
07-LA-91-12.4/16.6	07-4X6904	90
07-LA-91-11.3/20.7	07-306204	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-101-1.4/6.7	07-4X7304	90
07-LA-101-1.8/8.4	07-295504	90
07-LA-101-1.8/15.6	07-2838U4	90
07-LA-101-8.5/9.5	07-287604	91
07-LA-101-9.2/38.2	07-4X5404	91
07-LA-101-11.4/11.8	07-292104	91
07-LA-101-11.8/35.3	07-294704	91
07-LA-101-16.7/16.7	07-4T6104	91
07-LA-101-/17.2	07-207604	91
07-LA-101-/25.9	07-2827U4	92
07-LA-101-/7.3	07-3W0904	92
07-LA-101-/.1	07-287104	92
07-LA-103-.9/1.2	07-4Y8504	92
07-LA-105-1.7/14.1	07-4X6004	92
07-LA-105-12.7/14.1	07-297204	92
07-LA-105-14.1/18.1	07-4X6804	93
07-LA-105-.9/13.1	07-3W1004	93
07-LA-105-13.5/18	07-2W0604	93
07-LA-110-1.2/21.4	07-4X6604	93
07-LA-110-7.0/16.7	07-2W7304	93
07-LA-110-8.6/14	07-293804	93
07-LA-110-16.9/23.6	07-2W7404	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-110-23.5/23.9	07-2759U4	94
07-LA-118-4.6/13.7	07-4X5604	94
07-LA-118-11.5/13.7	07-2770U4	94
07-LA-118-4.2/11.5	07-3W0604	94
07-LA-118-4.8/4.8	07-2849U4	94
07-LA-118-/0	07-3X9304	95
07-LA-134-1.6/2.7	07-287204	95
07-LA-134-5.6/9	07-4X5504	95
07-LA-134-/0	07-4X9404	95
07-LA-138-2.1/36.7	07-297804	95
07-LA-138-69.9/75	07-2656U4	95
07-LA-170-17.7/20.3	07-2769U4	96
07-LA-210-22.3/25.8	07-4X6304	96
07-LA-210-24.7/44.9	07-306404	96
07-LA-210-39.8/42.2	07-287304	96
07-LA-210-.8/4.9	07-2768U4	96
07-LA-210-9.7/16.1	07-288024	96
07-LA-210-9.7/16.1	07-288014	97
07-LA-210-16.1/25.8	07-2881U4	97
07-LA-210-18.8/24.9	07-129974	97
07-LA-210-30.7/41.4	07-267004	97
07-LA-405-.1/7.9	07-4X5704	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-405-7.9/12.7	07-4X5804	97
07-LA-405-8.7/11.2	07-287404	98
07-LA-405-8.8/8.8	07-4Y7004	98
07-LA-405-11.7/11.7	07-288504	98
07-LA-405-12.7/29.9	07-4X5904	98
07-LA-405-16.4/19.5	07-3Y9404	98
07-LA-405-20.5/28	07-300604	98
07-LA-405-29.8/39.4	07-2W9804	99
07-LA-405-39.0/44.7	07-4X6204	99
07-LA-405-39.4/48.6	07-252004	99
07-LA-405-41.6/41.6	07-4T7304	99
07-LA-405-12.6/21.2	07-290004	99
07-LA-605-/21.3	07-4X7204	99
07-LA-605-/20.2	07-295704	100
07-LA-710-9.4/18.4	07-183124	100
07-LA-710-15.8/24.4	07-289204	100
07-LA-710-17.2/26.4	07-202114	100
07-LA-710-17.3/26.3	07-2W9404	100
07-LA0-710-9.8/27.5	07-4X7104	100
07-VEN-1-1.0/10.6	07-4X3704	101
07-VEN-1-4.0/5	07-4X7604	101
07-VEN-1-21.2/27.2	07-3W1504	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-23-4.8/11.4	07-308504	101
07-VEN-33-11.3/11.3	07-3P7004	101
07-VEN-33-12.3/57.5	07-2W8704	101
07-VEN-33-40.0/42	07-2W9304	102
07-VEN-33-/0	07-2W7104	102
07-VEN-33-/6	07-2750U4	102
07-VEN-101-3.8/16.2	07-4X4904	102
07-VEN-101-14.0/21	07-276004	102
07-VEN-101-21.6/31	07-4X5304	102
07-VEN-101-30.9/38.9	07-2W9704	103
07-VEN-101-32.2/34.8	07-4X8004	103
07-VEN-101-.1/4.5	07-1952U4	103
07-VEN-101-39.8/43.6	07-260704	103
07-VEN-101-40.4/43.6	07-251904	103
07-VEN-118-18.2/30.9	07-4X5004	103
07-VEN-126-/13.2	07-4X5204	104
07-VEN-150-27.4/29.4	07-3X0214	104
07-VEN-150-/13.3	07-2W0104	104
08-RIV-10-6.3/7	08-0R4704	104
08-RIV-10-74.0/105.4	08-1E8604	104
08-RIV-10-134.3/144.1	08-1G0804	105
08-RIV-15-33.1/35.8	08-1E3004	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-60-.5/16.3	08-1F6504	105
08-RIV-60-12.2/22.1	08-1C0914	105
08-RIV-74-16.1/71.8	08-465524	105
08-RIV-74-27.5/32.3	08-1C3404	105
08-RIV-74-34.3/45.2	08-1F4804	106
08-RIV-74-36.5/42.6	08-1G1004	106
08-RIV-74-43.2/43.4	08-1C7404	106
08-RIV-74-63.0/0	08-383504	106
08-RIV-74-71.8/80.3	08-1E3304	106
08-RIV-79-40.4/0	08-1F6404	106
08-RIV-91-6.0/7	08-1H1304	107
08-RIV-91-10.8/12.9	08-0R4604	107
08-RIV-91-15.6/21.6	08-448404	107
08-RIV-91-15.6/15.6	08-1G6804	107
08-RIV-91-17.4/0	08-1C8404	107
08-RIV-95-/36.2	08-1C3704	107
08-RIV-177-/27	08-1G0604	108
08-RIV-215-22.3/43.2	08-1C4004	108
08-RIV-215-37.3/38.4	08-3348V4	108
08-RIV-215-8.4/38.8	08-0G7804	108
08-RIV-371-56.0/61.9	08-1C1104	108
08-RIV-371-67.7/72.9	08-0M2004	108

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-371-70.6/71	08-0R9504	109
08-SBD-2-2.8/6.3	08-1F8804	109
08-SBD-10-3.3/6.7	08-1G5704	109
08-SBD-10-32.9/37.4	08-0K2924	109
08-SBD-10-/100	08-1G0304	109
08-SBD-10-/.1	08-1G5404	109
08-SBD-10-/30.9	08-0Q7604	110
08-SBD-15-7.0/20	08-0R5104	110
08-SBD-15-14.0/16.4	08-0K7104	110
08-SBD-15-42.5/46	08-3555V4	110
08-SBD-15-171.8/173.8	08-0M2804	110
08-SBD-15-177.3/181.1	08-368504	110
08-SBD-15-15.4/30.8	08-0Q7404	111
08-SBD-15-20.0/23	08-0R4504	111
08-SBD-18-7.5/7.7	08-1E0404	111
08-SBD-18-31.9/38.5	08-1G0704	111
08-SBD-18-35.7/35.7	08-464904	111
08-SBD-18-49.1/51.6	08-0J9904	111
08-SBD-18-75.5/87.6	08-1E0204	112
08-SBD-18-101.9/0	08-0P9804	112
08-SBD-18-110.8/0	08-0Q2304	112
08-SBD-18-8.3/17.7	08-0R2204	112

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-38-38.6/0	08-1F1104	112
08-SBD-40-93.1/94.2	08-0Q7904	112
08-SBD-40-94.7/99.7	08-0N56U4	113
08-SBD-40-105.8/149.9	08-1F6304	113
08-SBD-40-/10	08-1F5204	113
08-SBD-58-/13	08-1G1304	113
08-SBD-58-22.2/31.1	08-043514	113
08-SBD-60-4.4/9.7	08-1H2404	113
08-SBD-62-15.1/0	08-0R9604	114
08-SBD-66-21.3/21.3	08-1H0804	114
08-SBD-71-1.6/0	08-0N6804	114
08-SBD-138-2.3/15.2	08-3401U4	114
08-SBD-138-17.1/19.2	08-0Q3004	114
08-SBD-138-24.1/0	08-0J8504	114
08-SBD-210-2.6/4.9	08-1G5604	115
08-SBD-247-9.6/20.3	08-0G9004	115
08-SBD-247-68.6/78	08-1F4904	115
08-SBD-330-30.7/39.3	08-0J8104	115
08-SBD-330-32.4/43.8	08-1E9904	115
08-SBD-330-29.0/44.1	08-1F4604	115
08-SBD-395-46.0/73.5	08-1E8704	116
08-SBD-5726-/0	08-0K8414	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-/0	09-356904	116
09-INY-127-34.5/41.8	09-359904	116
09-INY-127-/21	09-355304	117
09-INY-168-16.8/17.5	09-350604	117
09-INY-178-48.6/60	09-361104	117
09-INY-190-14.0/18.5	09-361604	117
09-INY-395-75.1/0	09-333404	117
09-INY-395-76.0/77	09-362104	117
09-INY-395-122.3/129.5	09-361304	118
09-INY-395-20.3/22.3	09-351204	118
09-INY-395-/8.4	09-361404	118
09-KER-14-11.6/0	09-364504	118
09-MNO-6-17.5/26.5	09-361804	118
09-MNO-270-/9.8	09-361904	118
09-MNO-395-51.5/0	09-352404	119
09-MNO-395-52.3/53.7	09-335004	119
09-MNO-395-69.8/76	09-360604	119
09-MNO-395-72.5/86	09-340904	119
09-MNO-395-106.3/118.7	09-364304	119
10-ALP-88-7.5/25.3	10-0Y9204	120
10-AMA-49-3.6/0	10-0W3604	120
10-AMA-49-4.0/7	10-0S7204	120

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-AMA-88-15.0/32.3	10-0V9004	120
10-AMA-88-46.9/54.7	10-0Q2204	120
10-AMA-88-54.7/60.8	10-0W5904	120
10-AMA-88-60.8/66.6	10-1E4304	121
10-AMA-88-66.6/71.7	10-0W6004	121
10-CAL-4-49.6/58	10-1E4404	121
10-CAL-4-/21.1	10-0X3904	121
10-CAL-12-9.9/18.2	10-1E0104	121
10-CAL-26-8.8/9.1	10-0V2904	121
10-CAL-49-/0	10-0Y9804	122
10-MER-0-/0	10-1E1304	122
10-MER-5-13.9/27.4	10-1E0904	122
10-MER-5-32.1/0	10-1E1204	122
10-MER-5-32.2/32.5	10-0V6604	122
10-MER-59-/12.6	10-1C4504	122
10-MER-99-13.1/36.7	10-1E2704	123
10-MER-99-15.1/16	10-0X6304	123
10-MER-99-15.8/17.3	10-0K0214	123
10-MER-99-23.7/30.4	10-0Y6304	123
10-MER-99-/0	10-1C2204	123
10-MER-152-/2.4	10-0W1404	123
10-MER-165-29.8/30.3	10-0Q2904	124

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MPA-140-42.0/42.7	10-0P9224	124
10-SJ-4-16.0/19.4	10-0X9704	124
10-SJ-4-16.0/18.5	10-1E1004	124
10-SJ-4-16.2/0	10-0W1104	124
10-SJ-4-16.6/17.4	10-1C0904	124
10-SJ-4-19.5/20.1	10-3A1004	125
10-SJ-4-/4.3	10-3A7504	125
10-SJ-4-/0	10-1C0004	125
10-SJ-4-/0	10-0S1104	125
10-SJ-5-1.4/10.5	10-1E1804	125
10-SJ-5-6.3/6.3	10-1G5404	125
10-SJ-5-14.8/14.8	10-1F9004	126
10-SJ-5-25.1/28.6	10-0M7804	126
10-SJ-5-28.5/35.6	10-0G4704	126
10-SJ-5-12.4/17.5	10-1C9904	126
10-SJ-5-23.6/25.3	10-1E4504	126
10-SJ-5-/0	10-1C2104	126
10-SJ-12-.1/4.4	10-0G8004	127
10-SJ-12-11.0/15	10-1E4204	127
10-SJ-12-19.1/27.6	10-0Y6504	127
10-SJ-99-18.4/23	10-0Y90U4	127
10-SJ-99-22.9/38.8	10-0W1904	127

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-120-6.7/16.7	10-0Y9504	127
10-SJ-120-1.3/3.9	10-1E5204	128
10-SJ-132-.2/0	10-0Q17U4	128
10-SJ-132-.4/7.1	10-0G8204	128
10-STA-5-.1/27.4	10-0K3404	128
10-STA-5-17.3/25.5	10-0Y6404	128
10-STA-33-18.0/27.1	10-1E0004	128
10-STA-99-2.3/20.2	10-0S7804	129
10-STA-99-11.7/15	10-0Y1004	129
10-TUO-108-7.5/32	10-1G3504	129
10-TUO-108-21.0/27	10-1E4104	129
10-TUO-120-29.0/56.5	10-1G3704	129
10-TUO-120-19.4/20	10-0L9704	129
10-TUO-5724-/0	10-0P6704	130
11-IMP-8-38.7/39.3	11-263304	130
11-IMP-8-38.9/38.9	11-076714	130
11-IMP-8-45.5/55	11-413604	130
11-IMP-8-65.0/74.5	11-413704	131
11-IMP-8-90.0/96.8	11-416904	131
11-IMP-78-9.2/14	11-404404	131
11-IMP-78-50.0/80.7	11-2M8604	131
11-IMP-86-8.8/11.4	11-2M9204	131

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-86-43.1/67.8	11-2M6504	131
11-IMP-111-56.0/65.4	11-2M8404	132
11-IMP-5708-/0	11-076704	132
11-SD-5-4.0/22.3	11-261604	132
11-SD-5-31.7/31.7	11-282304	132
11-SD-5-35.8/38.5	11-2T1784	132
11-SD-5-20.3/21.4	11-002714	132
11-SD-5-25.5/26.3	11-419704	133
11-SD-5-29.1/30.5	11-0223U4	133
11-SD-5-58.1/72.4	11-406704	133
11-SD-5-/0	11-422804	133
11-SD-5-/72.3	11-424204	133
11-SD-5-/54.8	11-416004	133
11-SD-5-/0	11-407604	134
11-SD-8-6.9/8.2	11-405504	134
11-SD-8-15.3/21.6	11-413504	134
11-SD-8-16.0/30.5	11-415404	134
11-SD-8-17.4/18.7	11-063814	134
11-SD-8-25.9/32.2	11-406904	134
11-SD-8-37.8/39.1	11-260414	135
11-SD-8-61.2/77.8	11-407004	135
11-SD-8-.2/23.6	11-409704	135

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-/54.6	11-415504	135
11-SD-11-/1.6	11-056324	135
11-SD-15-5.6/6	11-2T1904	135
11-SD-15-14.5/M16.4	11-2T0984	136
11-SD-15-6.5/10.9	11-413304	136
11-SD-15-/0	11-282504	136
11-SD-54-1.8/1.9	11-406404	136
11-SD-54-/13	11-409604	136
11-SD-56-/3.1	11-423204	136
11-SD-67-9.3/11.2	11-414704	137
11-SD-67-/5.9	11-275504	137
11-SD-67-21.0/21.6	11-414904	137
11-SD-75-21.0/21.6	11-409304	137
11-SD-76-12.1/17.7	11-257154	137
11-SD-76-34.9/40.8	11-2M8504	137
11-SD-76-7.3/12	11-080174	138
11-SD-78-1.5/12.2	11-409804	138
11-SD-78-15.3/16.3	11-2T2304	138
11-SD-78-66.0/95.3	11-2M7604	138
11-SD-79-/29.6	11-408004	138
11-SD-94-1.4/24.7	11-2M7304	138
11-SD-94-12.7/0	11-299204	139

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-163-.5/3.2	11-265014	139
11-SD-163-4.1/6.5	11-423004	139
11-SD-163-6.9/8.9	11-423104	139
11-SD-163-8.4/9.4	11-241514	139
11-SD-805-.9/1.1	11-292304	139
11-SD-805-4.4/5.5	11-2T2514	140
11-SD-805-4.7/5.6	11-2T1824	140
11-SD-805-9.5/10.3	11-2T2504	140
11-SD-805-19.0/21	11-422904	140
11-SD-805-23.7/27.6	11-2T2004	140
11-SD-805-26.8/27.3	11-2T0414	140
11-SD-905-10.6/0	11-288814	141
12-ORA-0-/0	12-0N0704	141
12-ORA-1-19.8/33.7	12-0P4704	141
12-ORA-5-3.0/3.7	12-0F96A4	141
12-ORA-5-3.7/6.2	12-0F96C4	141
12-ORA-5-6.2/8.7	12-0F96E4	142
12-ORA-5-7.0/15.3	12-0N3504	142
12-ORA-5-12.8/21.6	12-0N3304	142
12-ORA-5-19.2/22.2	12-0J61U4	142
12-ORA-5-22.8/27.6	12-0N9604	142
12-ORA-5-23.8/23.8	12-0N2204	142

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-5-24.9/24.9	12-0P2604	143
12-ORA-5-28.3/28.6	12-0M1204	143
12-ORA-5-29.1/42.5	12-0N9504	143
12-ORA-5-/.1	12-0N7904	143
12-ORA-5-/29.6	12-0L92U4	143
12-ORA-5-/.1	12-0N78U4	143
12-ORA-22-.3/2.9	12-0716U4	144
12-ORA-39-3.6/7.2	12-0P4604	144
12-ORA-55-2.0/5.9	12-0H20U4	144
12-ORA-55-2.0/11.8	12-0L74U4	144
12-ORA-57-11.0/22.5	12-0L0904	144
12-ORA-57-11.0/22.5	12-0P4504	144
12-ORA-57-20.7/20.7	12-0N1404	145
12-ORA-57-/0	12-0P4904	145
12-ORA-73-8.7/12.6	12-0H2254	145
12-ORA-73-10.0/24.5	12-0H4404	145
12-ORA-73-16.4/16.6	12-0M3404	145
12-ORA-74-/1.6	12-0E31A4	145
12-ORA-74-/.2	12-0E3104	146
12-ORA-91-7.5/18.9	12-0N0404	146
12-ORA-91-8.1/9.5	12-0C5604	146
12-ORA-91-9.2/17.2	12-0P4804	146

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-91-9.2/15.9	12-0G3314	146
12-ORA-91-18.0/18	12-0K3304	146
12-ORA-91-/2.8	12-0H2434	147
12-ORA-91-1.0/5.4	12-0N3604	147
12-ORA-91-/2.8	12-0M4004	147
12-ORA-133-9.5/9.5	12-0N1104	147
12-ORA-261-/6.2	12-0J6504	147
12-ORA-405-3.7/3.9	12-0P2504	147
12-ORA-405-6.4/7.4	12-0F5504	148
12-ORA-405-8.4/8.4	12-0N5404	148
12-ORA-405-13.7/22.5	12-0N2504	148
12-ORA-999-/0	12-0N8214	148

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$6,147,473	\$4,639,338
-S-	FEDERAL AID (SECONDARY)	\$50,053,457	\$28,778,943
-SH-	STATE HIGHWAY	\$235,958,048	\$193,033,196
-ER-	STORM DAMAGE REPAIR	\$7,871,782	\$6,101,760

Statement of Ongoing Contracts - Federal Aid

District	01			
Federal Aid		Category	Bid + CCO	Work Comp
			\$72,372,497	\$32,679,203
District Total:			<u>\$372,403,257</u>	<u>\$265,232,440</u>

District	02			
Federal Aid		Category	Bid + CCO	Work Comp
-S-		FEDERAL AID (SECONDARY)	\$27,162,300	\$8,390,819
-SH-		STATE HIGHWAY	\$47,890,182	\$20,610,429
			\$263,254,594	\$195,620,952
District Total:			<u>\$338,307,076</u>	<u>\$224,622,200</u>

District	03			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$101,721,685	\$92,570,521
-F-		FEDERAL AID (PRIMARY)	\$17,596,717	\$16,616,592
-S-		FEDERAL AID (SECONDARY)	\$77,576,290	\$48,731,968
-SH-		STATE HIGHWAY	\$26,231,175	\$10,545,626
			\$103,068,846	\$63,431,918
District Total:			<u>\$326,194,713</u>	<u>\$231,896,625</u>

District 04

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$114,518,713	\$114,440,478
-F-	FEDERAL AID (PRIMARY)	\$2,962,035	\$1,003,167
-S-	FEDERAL AID (SECONDARY)	\$74,985,495	\$37,916,463
-SH-	STATE HIGHWAY	\$725,373,053	\$493,973,103
-ER-	STORM DAMAGE REPAIR	\$6,185,492	\$6,191,809
		\$504,238,917	\$299,880,312
District Total:		<u>\$1,428,263,706</u>	<u>\$953,405,332</u>

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$17,989,386	\$17,015,031
-S-	FEDERAL AID (SECONDARY)	\$52,479,223	\$22,945,186
-SH-	STATE HIGHWAY	\$110,868,825	\$54,447,739
		\$159,924,813	\$46,229,882
District Total:		<u>\$341,262,247</u>	<u>\$140,637,837</u>

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$22,057,498	\$11,004,648
-S-	FEDERAL AID (SECONDARY)	\$16,409,202	\$5,549,584

Statement of Ongoing Contracts - Federal Aid

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$152,543,192	\$130,234,279
		\$131,615,175	\$84,864,582
District Total:		<u>\$322,625,067</u>	<u>\$231,653,094</u>

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$220,894,586	\$124,467,126
-F-	FEDERAL AID (PRIMARY)	\$174,807,415	\$150,131,372
-S-	FEDERAL AID (SECONDARY)	\$47,181,347	\$15,976,333
-SH-	STATE HIGHWAY	\$380,675,544	\$254,352,803
-ER-	STORM DAMAGE REPAIR	\$12,306,249	\$9,976,501
		\$1,555,744,156	\$729,937,889
District Total:		<u>\$2,391,609,296</u>	<u>\$1,284,842,025</u>

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$118,907,595	\$114,139,205
-F-	FEDERAL AID (PRIMARY)	\$12,151,359	\$3,483,663
-S-	FEDERAL AID (SECONDARY)	\$313,256,717	\$276,563,164
-SH-	STATE HIGHWAY	\$25,872,374	\$11,857,965

Statement of Ongoing Contracts - Federal Aid

District	08			
Federal Aid		Category	Bid + CCO	Work Comp
			\$596,107,749	\$326,086,864
District Total:			<u>\$1,066,295,794</u>	<u>\$732,130,861</u>
District	09			
Federal Aid		Category	Bid + CCO	Work Comp
-S-		FEDERAL AID (SECONDARY)	\$11,416,456	\$5,107,034
-SH-		STATE HIGHWAY	\$10,619,573	\$7,408,605
			\$36,988,285	\$9,466,349
District Total:			<u>\$59,024,314</u>	<u>\$21,981,989</u>
District	10			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$143,808,204	\$136,291,923
-F-		FEDERAL AID (PRIMARY)	\$37,811,371	\$29,981,620
-S-		FEDERAL AID (SECONDARY)	\$38,944,087	\$24,496,676
-SH-		STATE HIGHWAY	\$180,523,275	\$139,309,553
			\$193,997,632	\$98,612,071
District Total:			<u>\$595,084,569</u>	<u>\$428,691,844</u>
District	11			

Statement of Ongoing Contracts - Federal Aid

District	11			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$1,325,377	\$1,274,373
-S-		FEDERAL AID (SECONDARY)	\$101,736,640	\$64,611,333
-SH-		STATE HIGHWAY	\$150,107,795	\$122,804,064
			\$495,774,542	\$282,370,257
District Total:			<u>\$748,944,354</u>	<u>\$471,060,026</u>

District	12			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$4,946,256	\$4,657,271
-F-		FEDERAL AID (PRIMARY)	\$21,464,957	\$14,823,384
-S-		FEDERAL AID (SECONDARY)	\$300,973	\$229,649
-SH-		STATE HIGHWAY	\$66,697,014	\$49,355,332
			\$221,406,505	\$129,554,882
District Total:			<u>\$314,815,705</u>	<u>\$198,620,517</u>

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$706,122,415	\$587,840,896

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
		\$4,334,493,712	\$2,298,735,161
-ER-	STORM DAMAGE REPAIR	\$26,363,524	\$22,270,070
-S-	FEDERAL AID (SECONDARY)	\$811,502,186	\$539,297,152
-F-	FEDERAL AID (PRIMARY)	\$312,988,212	\$248,698,817
-SH-	STATE HIGHWAY	\$2,113,360,050	\$1,487,932,694
	Statewide Totals	<u>\$8,304,830,099</u>	<u>\$5,184,774,790</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
05	\$39,633,117
10	\$10,663,150
12	\$1,324,392
02	\$1,180,000
01	\$4,980,068
09	\$3,503,335
08	\$1,295,599
07	\$149,827,776

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
04	\$23,708,092
03	\$7,813,983
Work completed this Period:	\$243,929,513