

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 1
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE 5211 BOYD ROAD TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	ARCATA, CA 95521	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$6,417,789 \$0	02/16/16 05/04/16 12/30/18	0% 54%
20.20 201130							
01-DN-101-14.8/15.1 01-0H7004		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 1.0 TO 1.3 MILES NORTH OF RUDSILL ROAD DIR'S EMERGENCY F.A. ROADWAY STABILIZATION, RETAINING WALL	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	SANDERS, KAREN 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009	\$6,985,000 \$387,283 \$0	11/13/17 02/09/18 12/30/18	0% 6%
20.20 201130							
01-DN-101-17.4/0 01-0B2804 STP-ER -()1 6004-E -()		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD#8068 RECONSTRUCT ROADWAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049	SANDERS, KAREN 207 PRICE MALL, SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009	\$3,351,148 \$3,042,591 \$0	06/08/16 06/23/16 01/25/18	97% 92%
HA23							
01-DN-101-20.0/28 01-0H0504		IN DEL NORTE CNTY NEAR CRESCENT CITY FROM 0.3 MILE SO.OF MILL CREEK PARK ENTRANCE RD8068 TO 0.1 MILE SO OF SB OFF TO E WASHINGDIR' REPAIR CULVERTS	CARLSON'S CONSTRUCTION 1910 FT. JONES RD. YREKA CA 96097	MALMBERG, CLAYTON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5580	\$585,000 \$0 \$0	02/24/17 05/01/17 05/01/17	0% 0%
20.20 201130							
01-DN-101-21.2/0 01-0G0304		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.22 MILES NORTH OF CUSHING CREEK VIADUCT 01-0076 DIR'S EMERGENCY EUREKA, CA 95502 F.A. STABILIZE ROADWAY	MERCER-FRASER COMPANY P.O. BOX 1006 REDDING CA 96049	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,985,000 \$645,631 \$0	01/15/16 03/28/16 03/30/17	0% 33%
20.20 201130							
01-DN-101-22.0/0 01-0B3004 STP-ER -()1 7004- E -()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.6 MI SOUTH OF HAMILTON ROAD #8070 STABILIZE ROADWAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)498-4009	\$3,516,582 \$3,444,189 \$0	10/02/15 10/14/15 01/22/18 02/05/18	97% 93%
HA23							COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 2
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-26.1/26.8 01-0G4904		IN THE CITY OF CRESCENT CITY ON DEL NORTE 101 FROM PM 26.18 TO 2681 DIR'S EMERGENCY L.S. DN COUNTY MICROSURFACING	INTERMOUNTAIN SLURRY SEAL, INCMALMBERG, CLAYTON 1005 TERMINAL WAY STE 220 RENO, NV 89502	270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$255,195 \$255,195 \$0	07/27/16 04/21/17 12/22/16	100% 100%
20.80 122000							
01-DN-199-8.2/8.2 01-0B2604 ACHS-NHP1-(903)4 --()		IN DEL NORTE COUNTY NEAR HIOUCHI AT 1 MILE NORTH OF SOUTH FORK ROAD SHOULDER WIDENING	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$2,694,574 \$2,786,790 \$108,914	11/07/16 11/28/16 03/22/18	88% 99%
HB1							
01-HUM-36-.9/.4 01-0G9204		IN HUMBOLDT COUNTY NEAR SWAINS FLAT FROM 0.3 MILE WEST OF JAYMAR LANE TO COBB DIR'S EMERGENCY F.A. STORM DAMAGE REPAIRS	FORD LOGGING, INC. DBA PACIFICKING, ROBERT EARTHSCAPE 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95517	1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)498-5107	\$7,185,000 \$5,774,446 \$0	02/03/17 04/15/17 04/01/18	0% 80%
20.20 201130							
01-HUM-36-29.0/30 01-0G8504		IN HUMBOLDT COUNTY ABOUT 10 MILES EAST OF SWAINS FLAT AT 0.2 MILE EAST OF DEERFIELD RANCH ROAD RT. DIR'S EMERGENCY F.A. REPAIR SLIPOUT	FORD LOGGING INC. DBA PACIFIC KING, ROBERT EARTHSCAPE 1225 CENTRAL AVE. #11 MCKINLEYVILLE, CA 95519	1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-7190	\$885,000 \$887,415 \$0	01/20/17 04/13/17 08/01/17	0% 99%
20.20 201130							
01-HUM-96-3.4/35.9 01-0E3604		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 4.1 MILES EAST OF BRANNAN MOUNTAIN ROAD TO 0.9 MILES EAST OF CEDAR CAMP ROAD REPAIR DRAINAGE SYSTEMS	ROLL'N ROCK CONSTRUCTION INC. 5527 TRUCK VILLAGE DR. MOUNT SHASTA CA 96067	GORONA, MARK 5065 BOYD ROAD ARCATA, CA 95521 (707)496-4359	\$316,977 \$303,217 \$0	06/27/16 07/26/16 12/28/17	68% 96%
HM2							
01-HUM-96-6.2/6.6 01-0A9904 HSST-P -()P 6058- E -()		IN HUMBOLDT COUNTY 6.2 MILES EAST OF WILLOW CREEK TO 2.6 MILES WEST OF TISH-TANG CAMPGROUND CURVE IMPROVEMENT	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)496-4359	\$2,654,538 \$2,568,363 \$0	04/27/16 05/18/16 01/29/18	85% 90%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 3
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-7.8/8 01-0G0804		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.27 TO 0.07 MILE WEST OF TISH TANG CAMPGROUND DIR'S EMERGENCY F.A. SLIDE REMOVAL AND STABILIZATION	R. BROWN CONSTRUCTION CO. INC P.O. BOX 406 WILLOW CREEK, CA 95573	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,635,000 \$1,558,364 \$0	01/28/16 03/17/16 10/31/17	0% 95%
20.20 201130							
01-HUM-96-7.8/8 01-0G8404		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.3 MILE WEST OF TISH TANG CAMPGROUND TO TISH TANG CAMPGROUND DIR'S EMERGENCY FA SLIDE REMOVAL AND SLOPE STABILIZATION	ROGER BROWN CONSTRUCTION CO. P.O. BOX 406 WILLOW CREEK, CA 95573	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,485,000 \$1,455,478 \$0	01/18/17 03/16/17 08/31/17	0% 98%
20.20 201130							
01-HUM-96-12.3/0 01-0E1004 ACST-X023-(037)E --()		IN HUMBOLDT COUNTY NEAR HOOPA ON ROUTE 96 AT TRINITY RIVER BRIDGE AND NEAR ARCATA ON ROUTE 101 AT ARCATA OVERHEAD CLEAN & PAINT BRIDGES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502	GORONA, MARK 5065 BOYD RD. SUITE G ARCATA, CA 95519 (707)496-4359	\$1,246,305 \$6,000 \$0	08/18/17 09/07/17 07/25/18	2% 0%
HA21							
01-HUM-96-20.0/24 01-0H0304		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM 3.0MILES OF KLAMATH RIVER BRIDGE #04-0144 TO 0.6 MILE EAST OF WEITCHPEC ROAD 7P100 DIR'S EM REPAIR SLIPOUT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	GORONA, MARK 5065 BOYD ROAD, SUITE H ARCATA, CA 95519 (707)498-3207	\$9,485,000 \$7,408,732 \$0	02/22/17 05/03/17 05/01/18	0% 78%
20.20 201130							
01-HUM-96-24.2/44.2 01-0H1904		IN HUMBOLDT COUNTY NEAR ORLEANS FROM 0.9 MILE EAST OF WEITCHPEC ROAD 7P100 TO 0.8 MILE WEST OF HUMBOLDT-SISKIYOU COUNTY LINEDIR'S STORM DAMAGE REPAIRS	TT CONSTRUCTION P.O. BOX 349 ORLEANS, CA 95556	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,985,000 \$1,185,975 \$0	03/28/17 05/12/17 05/31/18	0% 60%
20.20 201130							
01-HUM-96-43.7/0 01-0G4704		US HWY 99 IN HUMBOLDT COUNTY AT PM 4.78, A LOCATION KNOWN LOCALLY AS LIKE FALLS DIR'S EMERGENCY F.A. MATERIALS DISPOSAL PROJECT	TT CONSTRUCTION P.O. BOX 349 ORLEANS, CA 95556	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$265,415 \$164,157 \$0	07/20/16 10/18/16 12/30/16	0% 62%
20.10 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 4
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-.4/26.5 01-0G8104		IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 0.9 MILE SOUTH TO 1.6 MILES NORTH OF SALMON CREEK ROAD SOUTHBOUND ON RAMP DIR'S EMERGENCY STORM DAMAGE REPAIRS	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1020	\$3,985,000 \$3,006,739 \$0	01/27/17 03/20/17 12/15/17	100% 75%
20.20 201130							
01-HUM-101-8.5/22.4 01-0F5204 ACNH-Q101-(314)E --()		IN HUMBOLDT COUNTY NEAR MIRANDA AT VARIOUS LOCATIONS RUBBERIZED HMA OVERLAY	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE COURT,STE B FORTUNA, CA 95501 (707)725-1020	\$3,488,877 \$623,943 \$0	03/30/17 04/20/17 03/06/18	32% 18%
HM1							
01-HUM-101-28.4/32 01-0G8204		IN HUMBOLDT COUNTY NEAR WEOTT FROM 4.7 TO 1.1 MILES SOUTH OF WEOTT NORTHBOUND OFF RAMP DIR'S EMERGENCY F.A. ROADWAY SINK AND SLIDE REPAIRS	MCCULLOUGH CONSTRUCTION, INC. 57 ALDER GROVE ROAD ARCATA, CA 95521	GORONA, MARK 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$3,485,000 \$1,845,914 \$0	01/11/17 03/24/17 06/30/17	100% 53%
20.20 201130							
01-HUM-101-28.5/33.6 01-0F8504		IN HUMBOLDT COUNTY NEAR WEOTT FROM 0.6 MILE NORTH OF MYERS FLAT SEPARATION TO NEWTON ROAD UNDERCROSSING RUBBERIZED HOT MIX ASPHALT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521		\$2,053,899 \$0 \$0	11/09/17 12/18/17	0% 0%
HM1							
01-HUM-101-29.4/0 01-0H4904		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.1 MILES SOUTH OF WILLIFORD ROAD UC -4- 117 DIR'S EMERGENCY L.B. SLIDE AND ROADWAY REPAIRS	WEST COAST CONTRACTORS INC DBA OREGON WEST COAST CONTRACTORS 61050 HIGHWAY 101 COOS BAY, OR 97420	GORONA, MARK 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)825-4887	\$10,466,400 \$4,654,926 \$0	06/23/17 08/21/17 03/30/18	0% 44%
20.20 201130							
01-HUM-101-40.5/42 01-0G8304		IN HUMBOLDT COUNTY NEAR REDCREST FROM 0.7 TO 2.2 MILES NORTH OF REDCREST NORTHBOUND ON RAMP DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	GORONA, MARK 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$4,985,000 \$3,213,971 \$0	01/26/17 03/21/17 03/30/18	0% 64%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 5
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-50.5/0 01-0G9604		IN HUMBOLDT COUNTY NEAR SCOTIA AT 0.1 MILE SOUTH OF SOUTH SCOTIA ROAD DIR'S EMERGENCY F.A. REPAIR DRAINAGE	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$960,000 \$974,981 \$0	02/10/17 04/26/17 12/15/17	100% 100%
20.20 201130							
01-HUM-101-109.5/125.8 01-415004 ACNH-Q101-(303)E --()		IN HUMBOLDT COUNTY IN & NEAR ORICK FROM 0.3 MI NORTH OF BIG LAGOON BRIDGE TO 0.3 MILE SOUTH OF SOUTH PRAIRIE CREEK UNDERCROSSING ORICK CAPM	MERCER FRASER COMPANY 77 WEST SERCOND STREET EUREKA CA 95501	RASHID, AMAL 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)496-4363	\$12,632,043 \$8,228,146 \$569,172	12/14/16 01/30/17 02/28/18	87% 65%
HA22							
01-HUM-101-110.6/0 01-0B4204 STER-19D7-(04E) --()		IN HUMBOLDT COUNTY NEAR TRINIDAD AT 1.9 MILES SOUTH OF KANE ROAD AND AT 1.3 MILES NORTH OF KANE ROAD REPLACE 2 DRAINAGE SYSTEMS AND	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502		\$970,406 \$0 \$0	10/11/17 11/28/17	0% 0%
HA23							
01-HUM-101-111.3/111.7 01-0B4304 ACNH-ER19-(300)0 --()		IN HUMBOLDT COUNTY NEAR BIG LAGOON FROM 1.8 TO 2.2 MILES NORTH OF GEORGIA PACIFIC RD BIG LAGOON SLIPOUT REPAIR	WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY OR 97420	GORONA, MARK 5065 BOYD RD, SUITE G ARCATA, CA 95521 (707)496-4659	\$4,624,486 \$3,644,645 \$0	12/21/16 01/30/17 03/12/18	75% 78%
HA23							SUSPENDED
01-HUM-101-/13 01-0H1004		IN HUMBOLDT COUNTY NEAR RICHARDSON GROVE FROM HUM-MEN CO LINE TO 0.3 MI NORTH OF MONSCHKE UC #4-238 REPAIR SINKHOLE AND DRAINAGE	MENDOCINO CONSTRUCTION SERVICES P.O. BOX 1517 WILLITS, CA 95490	RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252	\$4,135,000 \$867,598 \$0	03/17/17 04/20/17 03/31/18	0% 21%
20.20 201130							
01-HUM-101-/89.1 01-0G5204		IN HUMBOLDT COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS FROM THE ARCATA OVERHEAD TO TRINIDAD DIR'S EMERGENCY L.S. MICROSURFACING	AMERICAN PAVEMENT SYSTEMS, INC 1012 11TH STREET, SUITE 1000 MODESTO, CA 95354	GORONA, MARK 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$636,988 \$636,988 \$0	08/31/16 02/14/17 10/12/16	100% 100%
20.80 122							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 6
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-15.0/30 01-0H0204		IN HUMBOLDT COUNTY NEAR PECWAN FROM 0.5 MILE EAST OF PECWAN CREEK BRIDGE #04-0190 TO MARTINS FERRY BRIDGE 0223 DIR'S EMERGENCY STORM DAMAGE REPAIRS	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 #04-0190 TO MARTINS FERRY BRIDGE #04- HOOPA, CA 95546	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-4358	\$1,885,000 \$690,203 \$0	02/25/17 05/10/17 06/01/17	0% 99%
20.20 201130							
01-HUM-169-28.0/32 01-0G9304		IN HUMBOLDT COUNTY NEAR MARTINS FERRY FROM MITCHELL ROAD #7Q200 TO 0.6 MILE WEST OF WEITCHPEC SCHOOL ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	KAPEL CONSTRUCTION, INC. P.O. BOX 160 BURNT RANCH, CA 95527	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-4352	\$3,285,000 \$2,269,860 \$0	02/14/17 04/25/17 12/30/17	0% 99%
20.20 201130							
01-HUM-211-77.2/78.5 01-0H0704		IN HUMBOLDT COUNTY NEAR FERNDAL FROM NORTH WADDINGTON EXIT TO FERNBRIDGE DRIVE-A3H035 DIR'S EMERGENCY F.A. BRIDGE SCOUR REPAIR	WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY, OR 97420	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)621-0000	\$2,985,000 \$1,319,773 \$0	03/04/17 05/09/17 09/15/17	100% 44%
20.20 201130							
01-HUM-254-.8/43.1 01-430604 ACST-P254-(008)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM OHMAN CREEK BRIDGE #4- 7 TO BEAR CREEK BRIDGE #4-12 REPLACE BRIDGE RAILS AND WIDEN	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COUT,STE E FORTUNA, CA 95501 (707)621-0000	\$3,000,419 \$2,929,348 \$56,646	01/10/17 02/14/17 03/08/18	88% 96%
HA21							
01-HUM-254-4.0/6 01-0H0104		IN HUMBOLDT COUNTY FROM 0.8 MILE SOUTH TO 1.2 MILES NORTH OF MIRANDA BR/MAPLE HILLS DIR'S EMERGENCY F.A. REPAIR SLIPOUT	WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY, OR 97420	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE, CT, STE E FORTUNA, CA 95540 (707)725-1020	\$2,985,000 \$346,655 \$0	03/04/17 05/08/17 08/30/17	0% 12%
20.20 201130							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 G MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 7
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-283-.1/.1 01-0E8404 ACST-P283-(003)E --()		IN HUMBOLDT COUNTY IN AND NEAR SCOTIA AND RIO DELL AT EEL RIVER OH 4-15 CLEAN & PAINT BRIDGE	MURPHY IHUSTRIAL COATINGS, INC. 2704 GUNDRY AVE. SIGNAL HILL CA 90755	KING, ROBERT 1487 SANDY PRAIRIE COURT,STE F FORTUNA, CA 95540 (707)498-5107	\$2,407,570 \$0 \$0	11/07/17 11/28/17 09/09/18	0% 0%
01-HUM-299-19.1/19.3 01-0G9104		IN HUMBOLDT COUNTY ABOUT 13 MILES EAST OF BLUE LAKE FROM 0.1 MILE TO 0.3 MILE EAST OF BAIR ROAD C6L300 DIR'S EMERGENCY F.A. SLOPE STABILIZATION AND RECONSTRUCT ROADWA	KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-3207	\$635,000 \$153,633 \$0	01/26/17 03/17/17 10/30/17	0% 24%
20.20 201130							
01-HUM-299-30.6/0 01-0G9504		IN HUMBOLDT COUNTY ABOUT 6 MILES WEST OF WILLOW CREEK AT CEDAR CREEK ROAD #7L100 DIR'S EMERGENCY F.A SLIDE REMOVAL AND SLOPE STABILIZATION	R. BROWN CONSTRUCTION CO., INC P.O. BOX 406 WILLOW CREEK, CA 95573	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-3207	\$1,735,000 \$651,750 \$0	02/17/17 05/08/17 05/01/18	0% 38%
20.20 201130							
01-JUM-299-24.2/0 01-0H4304		IN HUMBOLDT COUNTY ON ROUTE 299 AT PM 24.2 DIR'S EMERGENCY F.A. REPAIR A DISPLACED ROADWAY SECTION	KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-3207	\$275,000 \$132,781 \$0	06/09/17 06/29/17 06/30/18	0% 48%
20.10 201130							
01-LAK-20-5.0/21 01-0H0404		IN LAKE COUNTY NEAR LAKEPORT FROM 0.1 MILEEAST OF SARATOGA SPRINGS RD #312 TO 0.1 MILE WEST OF BRUNER DRIVE ROAD #316C DIR'S EMERG EMBANKMENT STABILIZATION	EPIDENDIO CONSTRUCTION, INC. P.O. BOX 452 LOWER LAKE, CA 95457	KRAFT, DAN P.O. BOX 457 LOWER LAKE, CA 95457 (530)713-7864	\$485,000 \$479,410 \$0	01/11/17 05/04/17 04/17/17	100% 99%
20.20 201130							
01-LAK-29-12.0/15 01-0H0604		IN LAKE COUNTY NEAR LAKEPORT FROM 0.1 MILENORTH OF SPRUCE GROVE ROAD -S INT R TO 0.1MILE NORTH OF HOFACKER LANE - 1324 S. STATE STREET ROAD #148E DIR'S REPAIR CULVERT	GRANITE CONSTRUCTION COMPANY, INC. UKIAH, CA 95482	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$2,685,000 \$1,554,116 \$0	03/06/17 06/23/17 02/01/18	0% 58%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 8
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-34.1/34.5 01-0E6404 HSST-P029-(132)E --()		IN LAKE COUNTY NEAR KELSEYVILLE 0.2 MI SOUTH TO 0.2 MI NORTH OF CRUICKSHANK ROAD INSTALL NB LEFT TURN POCKET	FROM ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$1,007,068 \$68,054 \$0	08/25/17 09/12/17 03/21/18	0% 7% SUSPENDED
HB1							
01-LAK-29-41.4/0 01-0B6904		IN LAKE COUNTY IN LAKEPORT AT LAKEPORT BOULEVARD OVERCROSSING UPGRADE PEDESTRIAN FACILITIES	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$918,235 \$892,415 \$50,477	08/03/17 08/31/17 02/22/18	95% 97%
HB1							
01-LAK-175-17.4/23.6 01-0G7504		IN LAKE COUNTY NEAR MIDDLETOWN FROM 0.2 MILE EAST OF GROUSE SPRINGS ROAD- 145 TO 0.1 MILE EAST OF SOCRATES MINE ROAD-111DIR'S EMERG STORM DAMAGE REPAIRS	GRANITE CONSTRUCTION COMPANY, INC. 1324 S. STATE STEET UKIAH, CA 95482	KRAFT, DAN 1401A WILL S. GREEN COLUSA, CA 95932 (530)458-2444	\$5,185,000 \$4,484,548 \$0	01/11/17 03/07/17 02/01/18	0% 86%
20.20 201130							
01-LAK-175-/44.1 01-0G5004		IN MENDOCINO AND LAKE COUNTIES ON ROUTE 20FROM MEN 20 PM 43.0 TO LAK 20 PM 0.79 AND IN LAKE COUNTY ON ROUTE 175 FROM PM 0.0TO5DIR' MICROSURFACING	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO, CA 95691	GRIFFITH, GARRETT 7663 HIGHWAY 29 KELSEYVILLE, CA 95451 (530)682-3842	\$436,816 \$451,447 \$0	08/10/16 02/14/17 09/27/16	100% 100%
20.80 122							
01-MEN-1-34.4/38.4 01-0H0004		IN MENDOCINO COUNTY NEAR ELK FROM 0.5 MILENORTH OF PHILO GREENWOOD ROAD-132 TO 0.5 MILE SOUTH OF NAVARRO BLUFF ROAD-517A DIR'S EME STORM DAMAGE REPAIR	GRANITE CONSTRUCTION COMPANY, INC. 1324 S. STATE STREET UKIAH, CA 95482	KRUEGER, GRANT M. 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$2,985,000 \$2,278,019 \$0	02/15/17 05/02/17 09/28/17	100% 76%
20.20 201130							
01-MEN-1-38.5/40.5 01-0G8904		IN MENDOCINO COUNTY NEAR ELK FROM 0.4 MILENORTH OF NAVARRO BLUFF RAOD 517A TO 0.2 MILE NORTH OF JUNCTION 128 EAST DIR'S EMERGENCY STORM DAMAGE REPAIRS	PAULSON EXCAVATING , INC. 32700 ALBION RIDGE ROAD ALBION, CA 95410	KRUEGER, GRANT 925B N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$385,000 \$255,773 \$0	01/31/17 04/05/17 07/14/17	100% 66%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 9
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-75.5/76.5 01-0G4504		IN MENDOCINO COUNTY NEAR WESTPORT, FROM 0.6 TO 1.4 MILES NORTH OF BLUE SLIDE GULCH BRIDGE DIR'S EMERGENCY L.B. RECONSTRUCT ROADWAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$4,235,000 \$3,155,873 \$0	07/29/16 10/27/16 09/01/18	100% 75%
20.20 201130							
01-MEN-1-78.0/83.5 01-0G8004		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.3 MILE SOUTH OF WAGES CREEK BRIDGE #10-137 SOLDIER POINT VIADUCT #10-271 DIR'S EMERGENCY STORM DAMAGE REPAIRS	MCM CONSTRUCTION, INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	KRUEGER, GRANT 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3067	\$8,735,000 \$5,735,316 \$0	01/11/17 04/24/17 05/15/18	100% 100% OVER RUN
20.20 201130							
01-MEN-1-82.0/82 01-0G1904		IN MENDOCINO COUNTY NEAR WESTPORT AT THE UNION LANDING SIDEHILL VIADUCT DIR'S EMERGENCY F.A. SLIDE REMOVAL, STABILIZATION AND VIADUCT R	BUD GARMAN CONSTRUCTION, INC. 389 N MAIN STREET WILLITS, CA 95490	ORTIZ, AL 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$985,000 \$999,914 \$0	03/11/16 05/10/16 09/06/17 02/13/18	100% 100% COMPLETED
20.20 201130							
01-MEN-1-90.0/103 01-0H5004		IN MENDOCINO COUNTY ON ROUTE 01 FROM PM 90.0 TO PM 103.0 DIR'S EMERGENCY F.A. REPAIR FAILING ASPHALT CONCRETE	DARREN TAYLOR CONSTRUCTION 5750 PLEASANT VIEW DRIVE ANDERSON, CA 96007	INCKRUEGER, GRANT 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$275,000 \$287,654 \$0	06/15/17 08/29/17 08/02/17	100% 100%
20.10 201130							
01-MEN-1-104.4/0 01-0G7304		IN MENDOCINO COUNTY NEAR LEGGETT AT 1.2 MILES SOUTH OF JUNCTION ROUTE 101 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252	\$8,985,000 \$5,775,344 \$0	01/09/17 02/15/17 06/30/18	0% 64%
20.20 201130							
01-MEN-1-/55 01-0F9504		IN MENDOCINO COUNTY ON ROUTE 1 FROM THE SONOMA/MENDOCINO COUNTY LINE TO CASPAR VISTA POINT DIR'S EMERGENCY F.A. REMOVE AND DISPOSE OF HAZARD TREES	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	MALMBERG, CLAYTON 6301 N. STATE REDWOOD VALLEY, CA 95482 (707)485-1841	\$835,000 \$691,847 \$0	01/07/16 03/15/16 03/07/16	100% 83%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 10
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-20-20.8/26.2 01-0G7604		IN MENDOCINO COUNTY ABOUT 20 MILES EAST OF FORT BRAGG AT 0.8 MILE EAST OF JAMES CREEK BRIDGE #10-102 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	BUD GARMAN CONSTRUCTION SERVICE, INC. 24900 NORTH HIGHWAY 101 WILLITS, CA 95490	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$1,285,000 \$1,299,983 \$0	01/10/17 02/27/17 10/13/17 02/13/18	100% 100% OVER RUN
20.20 201130							
01-MEN-20-33.6/38.5 01-0G0704		IN MENDOCINO COUNTY NEAR UKIAH FROM THE RUSSIAN RIVER OH TO ROAD 260 DIR'S EMERGENCY F.A. REPAIR ROADWAY	DARREN TAYLOR CONSTRUCTION, INC. 5750 PLEASANT VIEW DRIVE ANDERSON, CA 96007	PERRIN, KATHARINE 6301 N STATE ST. REDWOOD VALLEY, CA 95470 (707)496-5840	\$805,000 \$767,569 \$0	01/29/16 05/09/16 03/17/16	100% 95%
20.20 201130							
01-MEN-20-36.4/0 01-0G9404		IN MENDOCINO COUNTY NEAR WILLITS AT EAST FORK NEAR WILLITS AT EAST FORK DIR'S EMERGENCY F.A. BRIDGE DECK REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$1,485,000 \$709,997 \$0	02/16/17 05/26/17 05/05/17	100% 48%
20.20 201130							
01-MEN-101-3.7/5.3 01-0B5004 NHER-19C7-(004)E --()		IN MENDOCINO COUNTY NEAR HOPLAND FROM 0.1 MI SOUTH OF COMINSKY STA RD-103 TO 0.6 MI NORTH OF PIETA CR BRIDGE #10-83 REPAIR SLIDES	O.C. JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	KRAFT, DAN P.O. BOX 457 LOWER LAKE, CA 95457 (530)713-7864	\$13,090,300 \$2,347,932 \$0	10/13/16 11/03/16 05/02/19	17% 18%
HA23							
01-MEN-101-24.5/24.5 01-0G5604		IN MENDOCINO COUNTY IN UKIAH AT EAST BUGLER CONSTRUCTION PERKINS STREET OVERCROSSING (#10-193) DIR'S EMERGENCY F.A. REPAIR BRIDGE	4847 HOPYARD RD. STE 4 #395 PLEASANTON, CA 94588	FAZAL, IMRAN 6301 N. STATE ST. UKIAH, CA 95470 (707)834-1151	\$1,085,000 \$106,610 \$0	09/19/16 12/09/16 10/13/16	100% 10%
20.20 201130							
01-MEN-101-33.0/42 01-0H7604		IN MENDOCINO COUNTY NEAR UKIAH AND WILLITSFROM 0.2 MILE NORTH OF NB ON FR WEST ROAD TO 0.1 MILE SOUTH OF SOUTH WILLITS OH#10-1DIR' FIRE DAMAGE REPAIRS	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482	MUNES, NASH 998 HEEAEST ROAD WILLITS, CA 95470 (707)223-0791	\$4,985,000 \$4,506,096 \$0	10/10/17 11/17/17 03/30/18	88% 90%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 11
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-37.0/40 01-0H4204		IN MENDOCINO COUNTY NEAR WILLITS FROM KEN'S WATER TENDER, INC. 2.4 MILES SOUTH TO 0.6 MILE NORTH OF RIDGEWOOD RANCH ROAD DIR'S EMERGENCY F.A. SLOPE STABILIZATION AND ROADWAY REPAIR	P.O. BOX 931 WILLOW CREEK, CA 95573	MUNES, NASH 998 HEARST RD. WILLITS, CA 95490 (707)223-0791	\$2,985,000 \$674,601 \$0	05/31/17 06/30/17 03/25/18	21% 23%
20.20 201130							
01-MEN-101-43.2/0 01-0G7904		IN MENDOCINO COUNTY NEAR WILLITS AT 0.8 MILE SOUTH OF HAEHL OVERHEAD BRIDGE #10-125 DIR'S EMERGENCY F.A. SLIDE REPAIR	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA, CA 95407	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$5,985,000 \$4,065,022 \$0	01/12/17 04/05/17 10/30/17	100% 68%
20.20 201130							OVER RUN
01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --()		IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS CONSERVATION FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	HANFORD APPLIED RESTORATION & 23195 MAFFEI RD. SONOMA CA 95476	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$18,866,978 \$13,820,101 \$0	04/15/15 05/07/15 12/09/19	51% 78%
01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$4,602,427 \$3,777,384 \$59,600	07/01/15 07/16/15 12/18/19	38% 82%
01-MEN-101-47.0/47.6 01-0B8304 ACNH-Q101-(313)E --()		IN MENDOCINO COUNTY IN WILLITS FROM WALNUT STREET TO CASTEEL LANE ADA INFRASTRUCTURE UPGRADE AND	GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH CA 95482	MUNES, NASH 998 HEARST ROAD WILLITS, CA 95490 (707)223-0791	\$1,931,515 \$1,885,110 \$0	04/19/17 05/09/17 12/01/17 02/08/18	100% 100%
							COMPLETED
01-MEN-101-50.1/84.6 01-402814 ACNH-Q101-(309)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM WYLATTI RESOURCE MANAGEMENT 4.3 MILES NORTH OF BAECHTEL CREEK BRIDGE TO 0.1 MILE SOUTH OF CUMMINGS ROAD UNDERCROSSING REHABILITATE CULVERTS	23601 CEMETERY LN COVELO CA 95428	PERRIN, KATHARINE 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$2,245,003 \$2,019,705 \$0	12/21/16 01/30/17 01/31/18	96% 93%
HA42							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 12
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-64.0/82 01-0H1104		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM TO 0.4 MILE SOUTH OF REST AREA NB OFF RAMP0.6 MILE SOUTH OF OIL SHERWOOD ROAD -311A DIR' REPAIR ACCELERATED PAVEMENT FAILURE	GHILOTTI CONSTRUCTION COMPANY,INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	FAZAL, IMRAN 6301 N. STATE ST. UKIAH, CA 95470 (707)834-1151	\$7,985,000 \$6,200,362 \$0	03/31/17 06/28/17 01/30/18	0% 78%
20.20 201130							
01-MEN-101-87.5/0 01-0G9704		IN MENDOCINO COUNTY MEAR CUMMINGS AT 0.2 MILE SOUTH OF ROUTE 101/271 SEP 310-145 DIR'S EMERGENCY F.A. SLOPE STABILIZATION & RECONSTRUCT ROADWAY	BOUTHILLIER'S CONSTRUCTION INC 1571 SOUTH MAIN STREET WILLITS, CA 95490	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95490 (916)801-9674	\$6,485,000 \$6,300,461 \$0	02/13/17 04/28/17 01/20/18	0% 97%
20.20 201130							
01-MEN-101-89.2/0 01-0C3704 NH-Q101-(305)E --()		IN MENDOCINO COUNTY ON ROUTE 101 APPROXIMATELY 2.0 MILES SOUTH OF LEGGETT AT CEDAR CREEK CULVERT BRIDGE PRESERVATION	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$2,901,620 \$1,613,824 \$112,380	11/01/16 11/28/16 07/31/18	48% 56%
HA21							SUSPENDED
01-MEN-101-93.2/93.2 01-0B5104 ACNH-ER19-(900)4 --()		IN MENDOCINO COUNTY NEAR LEGGETT AT 0.1 MILE NORTH OF JITNEY GULCH BRIDGE REPAIR SLIDE & SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC. 500 CROPLEY LN WILLITS CA 95490	RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252	\$1,323,531 \$90,000 \$0	12/12/16 01/09/17 01/05/18	0% 7%
HA23							SUSPENDED
01-MEN-101-93.4/93.5 01-0G3404		IN MENDOCINO COUNTY ABOUT 10 MILES SOUTH OF PIERCY AT 0.4 MILE NORTH OF JITNEY GULCH BRIDGE DIR'S EMERGENCY L.B. REPAIR SLIPOUT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$5,560,000 \$3,545,676 \$0	06/03/16 06/30/16 02/01/18	0% 64%
20.20 201130							
01-MEN-101-97.1/0 01-0H0904		IN MENDOCINO COUNTY NEAR LEGGETT AT 0.3 MILE SOUTH OF BRIDGES CREEK BRIDGE #010-033 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$13,485,000 \$9,957,730 \$0	03/09/17 05/15/17 06/30/18	0% 74%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 13
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-104.7/105.3 01-0G6504		IN MENDOCINO COUNTY NEAR PIERCY FROM 0.9 MILE NORTH OF BEIDGE #10-91 TO 1.3 MILES SOUTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERG SLIDE REMOVAL AND SLOPE STABILIZATION	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490	RODRIGUEZ, SHERI 1500 REDWOOD WAY GARBERVILLE, CA 95542 (707)498-5252	\$7,685,000 \$3,883,849 \$0	12/10/16 02/27/17 06/30/18	0% 51%
20.20 201130							
01-MEN-128-.5/1.5 01-0H0804		IN MENDOCINO COUNTY NEAR ELK FROM 0.5 L.D. GIACOMINI ENTERPRISES, TO 1.5 MILES EAST OF JUNCTION ROUTE INC. 1 DIR'S EMERGENCY F.A. REPAIR CULVERTS	3351 NORTH STATE STREET UKIAH, CA 95482	STELLHORN, RANDY 925 FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$735,000 \$299,975 \$0	03/09/17 06/14/17 07/13/17	100% 41%
20.20 201130							
01-MEN-128-39.7/0 01-0H7104		IN MENDOCINO COUNTY NEAR YORKVILLE AT 0.9 MILE WEST OF BEEBE CREEK BRIDGE #10-52. DIR'S EMERGENCY L.B. SLIDE AND ROADWAY REPAIRS	BUD GARMAN CONSTRUCTION SERVICES, INC 24900 NORTH HIGHWAY 101 WILLITS, CA 95490	PERRIN, KATHARINE 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$1,985,000 \$9,067 \$0	08/14/17 10/19/17 08/30/18	0% 0%
20.20 201130							
01-MEN-162-.1/9 01-0F0204		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$276,567 \$0	01/07/15 03/09/15 02/19/15	0% 49%
20.20 201130							
01-MEN-162-16.1/0 01-0B5504 STER-19D6-(004)E --()		IN MENDOCINO COUNTY NEAR DOS RIOS AT 0.9 MI EAST OF LAYTONVILLE-DOS RIOS STABILIZE ROADWAY	MERCER FRASER COMPANY 200 DINSMORE DRIVE FORTUNA CA 95540	GRANDY, DWAYNE 998 HEARST-WILLITS ROAD WILLITS, CA 95490 (530)713-7814	\$4,586,580 \$0 \$0	09/28/17 10/27/17 08/17/18	0% 0%
HA23							
01-MEN-162-/16.2 01-0G9004		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM JCT 101 TO 1.0 MILE EAST OF MID INC. FK EEL RIVER BR # 10-252 PROVIDE STORM DEBRIS/DRAINAGE	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$2,685,000 \$2,265,748 \$0	02/03/17 04/13/17 04/30/18	100% 84%
20.20 201130							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 14
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-175-1.6/1.6 01-0G7804		IN MENDOCINO COUNTY NEAR HOPLAND AT 0.4 MILE EAST OF HARRISON STREET-ROAD 115A DIR'S EMERGENCY F.A. BANK STABILIZATION	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	PERRIN, KATHARINE 6301 N. STATE ST. UKIAH, CA 95470 (707)496-5840	\$535,000 \$238,136 \$0	01/11/17 03/21/17 02/24/17	100% 45%
20.20 201130							
01-MEN-175-5.0/9 01-0H2104		IN MENDOCINO COUNTY NEAR HOPLAND FROM 1 MILE EAST OF BUCKMAN DRIVE ROAD 105B TO 0.3 MILE EAST OF MOTORCYCLE PARK ENTRANCE DIR'S EME SLIDE AND SLIPOUT REPAIR	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	PERRIN, KATHARINE 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$4,485,000 \$3,189,592 \$0	04/10/17 07/17/17 11/30/18	0% 71%
20.20 201130							
01-MEN-253-1.4/1.8 01-0B5604 ACST-P253-(066)E --()		IN MENDOCINO COUNTY NEAR BOONVILLE FROM 0.3 MILE WEST TO 0.1 MI EAST OF SINGLEY CATTLEPASS CONSTRUCT SOLDIER PILE WALL	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	PERRIN, KATHARINE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$3,177,156 \$2,910,648 \$0	02/28/17 03/24/17 10/04/17	100% 95% SUSPENDED
HA23							
01-MEN-253-/13 01-0H1304		IN MENDOCINO COUNTY NEAR BOONVILLE FROM JUNCTION ROUTE 128 TO 0.3 MILE WEST OF BUTLER RANCH DIR'S EMERGENCY F.A. REPAIR CULVERTS	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	FAZEL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95482 (707)485-8562	\$1,685,000 \$1,283,302 \$0	03/17/17 04/28/17 08/17/17	100% 76%
20.20 201130							
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. P.O. BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$4,405,828 \$0	03/31/17 05/25/17 12/20/17	0% 74%
20.20 201130							
01-VAR--/0 01-0B8204 SSTG-Q101-(318)E --()		IN MENDOCINO & HUMBOLDT COUNTIES AT VARIOUS LOCATIONS RECONSTRUCT METAL BEAM GUARD RAIL	APEX FENCE CO INC 19896 ALEXANDER AVE ANDERSON CA 96007	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, STE. E FORTUNA, CA 95540 (707)621-0000	\$1,668,122 \$449,480 \$199,449	05/31/17 06/22/17 04/13/18	36% 27%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 15
02/23/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-0A4704		IN MENDOCINO AND LAKE COUNTIES AT VARIOUS LOCATIONS BRIDGE REHAB - SCOUR	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SOUTH PETALUMA CA 94952	GRANDY, DWAYNE 998 HEARST-WILLITES ROAD WILLITS, CA 95490 (530)713-7814	\$743,867 \$612,139 \$0	06/14/17 07/10/17 02/15/18	75% 81%
HA22							
01-VAR--/0 01-0C5904 SSTG-000C-(455)E --()		IN DEL NORTE AND HUMBOLDT COUNTIES UPGRADE METAL BEAM GUARD RAIL	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$2,161,111 \$12,880 \$0	07/14/17 08/09/17 08/30/18	6% 1%
HB1							

Totals:	Authorized Final Amt:	<u>\$304,307,151</u>	Completed to Date:	<u>\$185,295,228</u>	Work This Month:	<u>\$1,156,638</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 16

02/23/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-70-/3.8 02-2H6104		IN LASSEN COUNTY ABOUT 8 MILES EAST OF CHILCOOT FROM PLUMAS COUNTY LINE TO ROUTE 395 DIR'S EMERGENCY L.B. OVERLAY AC TRAVEL-WAY	SIERRA NEVADA CONSTRUCTION 2055 E. GREG STREET SPARKS, NV 89431	INCCOLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$290,000 \$290,000 \$0	05/05/16 07/14/16 05/11/16	20% 100%
20.80 010010							
02-LAS-299-/4.7 02-3H1504		IN LASSEN COUNTY NEAR MCARTHUR FROM SHASTA COUNTY LINE TO 4.0 MILES WEST OF MUCK VALLEY HYDRO ROAD. AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. WEST PO BOX 494519 REDDING CA 96049		\$1,829,829 \$0 \$0	11/30/17 12/18/17	0% 0%
02-LAS-395-47.0/56.5 02-3H1304 ACNH-P395-(270)E --()		IN LASSEN COUNTY AT AND NEAR JANESVILLE FROM 1.9 MILES SOUTH OF LAKECREST DRIVE TO 0.2 MILE NORTH OF SUNNYSIDE ROAD. AC OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013		\$4,069,069 \$0 \$0	12/22/17 01/18/18	0% 0%
02-LAS-395-49.6/0 02-4E6904 NHPG-000C-(421)E --()		* REHABILILATE WASTE WATER SYSTEM	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)257-7382	\$2,092,929 \$2,034,902 \$2,751	01/08/16 02/04/16 08/21/18	60% 99%
02-PLU-70-.1/.2 02-1H7604		IN PLUMAS COUNTY AT AND NEAR HOWELLS AT VARIOUS LOCATIONS FROM 1.1 MILE EAST OF ROGERS FLAT ROAD TO 0.9 MILE W OF TWAIN RDDIR'S EM SLIDE REMOVAL	STIMPEL-WIEBELHAUS ASSOCIATES,INC, P.O. BOX 492335 REDDING, CA 96049	JOHNSON, RYAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)895-5245	\$2,485,000 \$2,420,926 \$0	02/07/17 05/10/17 11/02/17	100% 97%
20.20 201130							
02-PLU-70-14.9/0 02-1C7504 ACST-P070-(133)E --()		IN PLUMAS COUNTY NEAR BELDEN AT YELLOW CREEK BRIDGE #09-0008 BRIDGE REPLACEMENT - SEISMIC	STEWART ENGINEERING INC 5323 EASTSIDE RD REDDING CA 96001	COLLINS, RON 1555 E. MAIN SREET QUINCY, CA 95971 (530)605-5866	\$10,435,068 \$47,334 \$47,334	11/30/17 02/02/18 12/30/19	0% 0%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 17
02/23/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-27.4/0 02-3H7504		IN PLUMAS COUNTY NEAR RICH BAR AT 0.5 MILE EAST OF TWAIN ROAD DIR'S EMERGENCY L.B. RECONSTRUCT ROADWAY SURFACE AND MBGR	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,985,000 \$369,994 \$0	08/29/17 09/27/17 04/06/18	0% 19%
20.20 201130							
02-PLU-70-34.6/0 02-3H6704		IN PLUMAS COUNTY NEAR KEDDIE AT 0.7 MILE WEST OF SPANISH CREEK BRIDGE DIR'S EMERGENCY LB CONSTRUCT SOLDIER PILE TIE BACK WALL IN	Q & D CONSTRUCTION, INC. 1050 S. 21 ST STREET SPARKS, NV 89431	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$1,685,000 \$0 \$0	08/29/17 09/26/17	0% 0%
20.20 201130							
02-PLU-70-50.6/51.7 02-2C0904 ACST-P070-(05E) --()		IN PLUMAS COUNTY NEAR QUINCY FROM 0.6 MILE WEST TO 0.5 MILE EAST OF SPRING GARDEN BRIDGE OVERHEAD. BRIDGE REHABILITATION	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$10,029,298 \$4,171,684 \$95	11/16/16 12/09/16 08/21/18	38% 42% SUSPENDED
HA21							
02-PLU-70-61.7/63.5 02-1H7504		IN PLUMAS COUNTY NEAR CROMBERG AT 0.3 MILE EAST OF CAMP LAYMAN ROAD AND AT 0.2 MILE EAST OF PARKER ROAD DIR'S EMERGENCY L.B. REPLACE FAILED CULVERT & REMOVE SLIDE MATE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N. BURNEY, CA 96013	COLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)283-2451	\$735,000 \$273,289 \$0	02/09/17 03/22/17 09/05/17	100% 37%
20.20 201130							
02-PLU-70-/.1 02-1H5304		IN PLUMAS COUNTY AT AND NEAR TOBIN AT VARIOUS LOCATIONS FROM BUTTE COUNTY LINE TO 1.1 MILE EAST OF RODGERS FLAT ROAD DIR'S EMERGEN EMBANKMENT RECONSTRUCTION GROUTED RSP	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$3,385,000 \$2,354,160 \$0	02/11/17 03/30/17 11/22/17	100% 70%
20.20 201130							
02-PLU-70-/0 02-3H1004		IN PLUMAS COUNTY NEAR TOBIN AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF TOBIN UNDERPASS TO 0.7 MILE W. OF YELLOW CREEK BDIR'S EMERG REMOVE SLIDE MATERIAL AND DEBRIS	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$935,000 \$652,698 \$0	01/10/17 03/22/17 11/02/17	0% 70%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 18

02/23/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-89-11.6/24.5 02-3H0904		IN PLUMAS COUNTY NEAR GREENVILLE FROM R & J JOY, INC. DBA JOY 0.1 MILE NORTH TO 0.5 MILE NORTH OF ENGINEERING INDIAN FALLS AND AT 0.3 MILE NORTH OF 1584 WOLF MEADOWS LANE WOLF CREEK DIR'S E SLIP OUT REPAIR		COLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$4,685,000 \$4,549,167 \$0	01/08/17 03/21/17 09/09/17	100% 97%
20.20 201130							
02-PLU-89-30.2/30.5 02-0E1804 ACST-P089-(121)E --()		IN PLUMAS COUNTY NEAR CANYON DAM FROM Q&D CONSTRUCTION, INC. 0.2 MILE SOUTH TO 0.3 NORTH OF LAKE 1050 SOUTH 21ST STREET ALMANOR SPILLWAY. BRIDGE REPLACEMENT		JOHNSON, RYAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)604-5118	\$7,862,364 \$0 \$0	12/13/17 01/18/18 07/26/18	0% 0% SUSPENDED
02-PLU-147-1.0/8 02-3H5504		IN PLUMAS COUNTY NEAR CANYON DAM FROM STIMPEL-WIEBELHAUS 1.0 MILE NORTH OF ROUTE 89 TO 0.9 ASSOCIATES, INC. MILE SOUTH OF HAMILTON BRANCH BRIDGE. P.O. BOX 492335 DIR'S EMERGENCY L.B. PLUMAS EMERGENCY PAVEMENT REPAIR		JOHNSON, RYAN 2707 NORTE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,579,297 \$1,586,658 \$0	06/05/17 06/27/17 11/02/17	100% 100%
20.20 201130							
02-PLU-147-8.9/9.3 02-4E6404 STP-Pl47-(003)E --()		IN PLUMAS COUNTY ABOUT 9 MILES NORTH VIKING CONSTRUCTION COMPANY, OF CANYON DAM FROM 0.1 MILE SOUTH TO INC. 0.4 MILE NORTH OF HAMILTON BRANCH 11315 SUNRISE GOLD CIR STE A BRIDGE RANCHO CORDOVA CA 95742 REPLACE BRIDGE		JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)895-8245	\$5,884,783 \$4,537,086 \$25,412	05/10/16 06/02/16 05/09/18	75% 77%
02-SHA-5-.1/0 02-0E0904 NHPI-005 -()8 355- E -()		IN SHASTA COUNTY ABT 8 MI N OF SHASTA GOLDEN STATE BRIDGE, INC. LAKE CTY AND NEAR LAKEHEAD FRM 3701 MALLARD DRIVE TURNTABLE BAY O/C TO 0.1 MI N OF BENICIA CA 945101195 O'BRIEN SRRA & FRM 0.4 MI S BRIDGE REPLACEMENT/SEISMIC RETROFIT		CHAFFEE, ERIC 1031 BUTTE STREET REDDING, CA 96001 (530)218-2266	\$26,817,795 \$18,889,301 \$215,519	02/03/16 02/17/16 11/20/18	68% 70%
HA21							
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE		J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049 (530)604-5102	\$270,000 \$0 \$0	12/06/17 12/18/17 01/31/18	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 19
02/23/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	BADE, TIM 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2964	\$132,486,513 \$131,271,739 \$115,190	09/25/09 10/14/09 03/01/18	100% 99% OVER RUN
HA21	SWPPP						
02-SHA-44-4.6/6.4 02-368414 ACST-P044-(056)E --()		IN SHASTA COUNTY NEAR PALO CEDRO FROM TULLIS, INC. CLOUGH CREEK BRIDGE TO 0.6 MILE WEST PO BOX 493416 OF DESCHUTES ROAD UNDERCROSSING. CONSTRUCT INTERCHANGE	REDDING CA 96049	ALEXANDER, NATHAN 1031 BUTTE ST., STE.205,MS #60 REDDING, CA 96001 (530)225-2922	\$5,763,050 \$0 \$0	10/13/17 11/20/17	0% 0% SUSPENDED
HB4N							
02-SHA-299-77.8/79.7 02-4E0204 ACST-P299-(199)E --()		IN SHASTA COUNTY NEAR BURNEY FROM 0.2 HAT CREEK CONSTRUCTION & MILE WEST OF SONOMA STREET TO 0.3 MILE WEST OF ROUTE 89. PULVERIZE & RECONSTRUCT PAVEMENT	MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013		\$6,746,647 \$0 \$0	02/01/18 02/22/18	0% 0% OVER RUN
02-SHA-299-/0 02-3H5104		IN SHASTA COUNTY ABOUT 5 MILES WEST OF BURNEY AT VARIOUS LOCATIONS FROM 1.3 MILESWEST OF MOOSE CAMP ROAD TO 4.1 MILES EAST DIR'S E REPAIR PAVEMENT SECTIONS	STIMPEL-WIEBELHAUS ASSOCIATES,INC. P.O. BOX 492335 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,285,000 \$1,246,064 \$0	05/04/17 06/16/17 10/27/17	100% 97% OVER RUN
20.20 201130							
02-SHA-910-/ .1 02-1H8804		IN SHASTA COUNTY AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049	ALEXANDER, NATHAN 1031 BUTTE ST., STE.205 MS#60 REDDING, CA 96001 (530)225-2922	\$2,997,659 \$0 \$0	06/12/17 07/10/17	0% 0% OVER RUN
02-SIS-5-2.6/2.6 02-3H3904		IN SISKIYOU COUNTY IN DUNSMUIR AT 0.1 MILE NORTH OF CENTRAL DUNSMUIR UNDER-CROSSING DIR'S EMERGENCY L.B. REMOVE SLIDE MATERIAL AND RECONSTRUCT	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N BURNEY, CA 96013	LOADER, MARK 1625 MOTT RD. MT. SHASTA, CA 96067 (530)941-9542	\$2,485,000 \$815,031 \$0	03/24/17 04/21/17 08/11/17	100% 33% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 20
02/23/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-7.2/0 02-2E8004		IN SISKIYOU COUNTY NEAR DUNSMUIR AT DUNSMUIR GRADE COMMERCIAL VEHICLE ENFORCEMENT FACILITY. IMPROVE TRUCK INSPECTION FACILITY	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$6,242,509 \$3,685,578 \$0	02/11/16 02/25/16 05/31/18	75% 59%
02-SIS-5-25.2/25.2 02-4G2404 ACIM- 005-(178)E --()		IN SISKIYOU COUNTY ABOUT 5 MILES NORTH OF WEED AT THE NORTH EDGEWOOD OVERHEAD. STRENGHTEN AND UPGRADE BRIDGES	J.F. SHEA CONSTRUCTION, INC. PO BOX 494519 REDDING CA 96049	STEPPAT, JEFF 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$4,097,213 \$0 \$0	11/16/17 12/19/17	0% 0%
02-SIS-5-57.8/58.5 02-4F58U4 ACIM-0059-(76E) --()		IN SISKIYOU COUNTY NEAR HORN BROOK FROM 0.3 MILE SOUTH OF KLAMATH RIVER ROAD UNDERCROSSING TO 0.5 MILE NORTH REDDING OF KLAMATH RIVER ROAD BRIDGE STRENGTHENING AND RAIL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD CA 96049	LOADER, MARK 2150 EDUARDO STREET REDDING, CA 96002 (530)941-9542	\$4,537,684 \$2,273,919 \$0	12/14/16 01/11/17 07/10/18	43% 50% SUSPENDED
02-SIS-89-20.9/21.2 02-4F5504 ACST-P089-(120)E --()		IN SISKIYOU COUNTY NEAR MCCLOUD 0.2 MILE SOUTH TO 0.2 MILE NORTH OF MUD CREEK BRIDGE. BRIDGE REPLACEMENT	FROM STEELHEAD CONSTRUCTORS, INC. PO BOX 997 PALO CEDRO CA 96073	BADE, TIM 1031 BUTTE STREET REDDING, CA 96001 (530)604-4845	\$2,673,168 \$7,869 \$7,869	11/14/17 11/30/17 07/05/18	1% 0%
02-SIS-96-52.5/88.4 02-4E6504 ACST-P096-(060)E --()		IN SISKIYOU COUNTY NEAR SEIAD VALLEY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF THOMPSON CREEK BRIDGE TO 0.2 MILE EAST OF BEAVER WIDEN BRIDGE/OVERLAY/COLD PLANE/HMA	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD CA 96049		\$7,478,120 \$0 \$0	07/10/17 07/27/17	0% 0% SUSPENDED
02-SIS-96-/.7 02-3H2604		IN SISKIYOU COUNTY NEAR SOMES BAR AT VARIOUS LOCATIONS FROM HUMBOLT COUNTY P.O. BOX 258 LINETO 2.1 MILE WEST OF KLAMATH RIVER HAPPY CAMP, BRIDGE DIR'S EMER CLEAR OF SLIDE DEBRIS, REPAIR SLIP- OUTS	HAYES & SONS, INC. P.O. BOX 258 CA 96039	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	\$4,985,000 \$3,097,533 \$0	01/20/17 04/28/17 03/30/18	91% 62%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 21
02/23/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-5-/22.4 02-3H1204		IN TEHAMA COUNTY AT AND NEAR CORNING TULLIS, INC. FROM GLENN COUNTY LINE TO 0.3 MILE P.O. BOX 493416 NORTH OF BRANCH COYOTE CREEK BRIDGE. REDDING CA 960019604 AC OVERLAY			\$10,342,445 \$0 \$0	01/03/18 02/22/18	0% 0%
02-TEH-32-8.6/9.3 02-0H2004 HSST-P032-(047)E --()		IN TEHAMA COUNTY ABOUT 35 MILES EAST BALDWIN CONTRACTING COMPANY, OF CHICO FROM 0.2 MILE WEST TO 0.6 INC. DBA KNIFE RIVER MILE EAST OF DIAMOND MATCH HAUL ROAD. CONSTRUCTION 1764 SKYWAY CHICO CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245		\$2,040,105 \$74,910 \$0	08/21/17 09/07/17 03/09/18	10% 4%
02-TEH-36-42.1/46 02-3E7204 ACST-P036-(104)E --()		IN TEHAMA COUNTY IN AND NEAR RED TULLIS, INC. BLUFF FROM EAST SAND SLOUGH BRIDGE TO PO BOX 493416 0.6 MILE EAST OF STICE ROAD. REDDING CA 96001 REHABILITATE PAVEMENT BY REPLACING			\$5,056,186 \$0 \$0	12/18/17 01/04/18	0% 0%
02-TEH-36-75.1/78.4 02-4G03U4 ACHS-STP0-(610)2 --()		IN TEHAMA COUNTY NEAR MINERAL FROM TULLIS, INC. LITTLE GIANT MILL ROAD TO 0.7 MILE 16951 CLEAR CREEK ROAD WEST OF DIAMOND ROAD REDDING CA 960019604 CURVE IMPROVEMENT AND INSTALL MBGR	BENNER, HENRY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132		\$10,369,887 \$10,037,233 \$0	12/06/16 12/28/16 01/31/18	32% 96%
02-TRI-3-32.8/39.8 02-4G2504 ACST-P003-(035)E --()		IN TRINITY COUNTY NEAR WEAVERVILLE AT R. BROWN CONSTRUCTION COMPANY, GREWAL, MANDHIR S VARIOUS LOCATIONS FROM 0.1 MILE NORTH INC. 1031 BUTTE STREET OF EAST WEAVER ROAD TO 0.4 MILE NORTH PO BOX 406 REDDING, CA 96001 OF RUSH CREEK CA WILLOW CREEK CA 95573 REPLACE AND REHAB CULVERTS, RSP	(530)229-0542		\$1,979,346 \$0 \$0	11/18/17 11/30/17	0% 0%
02-TRI-3-33.0/65 02-2H5104		IN TRINITY COUNTY IN AND NEAR IN MERCER FRASER COMPANY TRINITY COUNTY IN AND NEAR 77 WEST SECOND STREET WEAVERVILLE AT VARIOUS LOCATIONS FROM EUREKA CA 95501 0.3 MILE NORTH OF EAST WEAVER CR PAVE TURNOUTS	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542		\$844,930 \$730,285 \$0	05/03/17 05/30/17 12/21/17	97% 86%
							SUSPENDED
							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 22
02/23/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-36-1.6/24 02-3H4404		IN TRINITY COUNTY NEAR MAD RIVER AT 0.3 MILE EAST OF MAD RIVER ROCK ROAD AND AT 0.7 MILE WEST OF TRINITY PINES COTTONWOOD, CA 96022 ROAD DIR'S EMERGENC CONSTRUCT TIE -BACK WALL, INSTALL ROCK	KEN'S WATER TENDER, INC. P.O. BOX 606 COTTONWOOD, CA 96022	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$3,085,000 \$2,839,306 \$0	05/04/17 06/16/17 12/18/17	100% 92% OVER RUN
20.20 201130							
02-TRI-299-9.5/10.5 02-3H8804		IN TRINITY COUNTY NEAR BURNT RANCH FROM 0.3 MILE WEST OF VETERAN'S HALL ROAD TO 0.1 MILE EAST OF HENNESSEY ROAD. DIR'S EMERGENCY L REPAIR CULVERT FAILURE	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049`	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-8437	\$1,985,000 \$772,103 \$0	10/04/17 11/21/17 08/23/18	98% 39%
20.20 201130							
02-TRI-299-12.3/12.9 02-2H4504		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD DIR'S EMERGENCY F.A. REMOVE LOOSE SOIL FROM FAILED SLOPE	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)949-2984	\$7,435,000 \$4,568,537 \$0	01/15/16 05/05/16 09/22/17	100% 61% OVER RUN
20.20 201130							
02-TRI-299-20.2/20.7 02-0H3304		IN TRINITY COUNTY NEAR DEL LOMA FROM 0.7 MILE TO 0.2 MILE WEST OF HAYDEN FLAT CAMPGROUND IMPROVE TRUCK CLEARANCE.	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049	REPAKA, SUNIL 1031 BUTTE ST REDDING, CA 96001 (530)949-8019	\$999,361 \$909,765 \$0	04/21/17 05/18/17 11/29/17	88% 91%
02-TRI-299-23.3/0 02-2H7404		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK ROAD DIR'S EMERGENCY L.B. CREATE CATCHMENT AREA NEAR HIGHWAY CONSTRU	STEVE MANNING CONSTRUCTION INCANWAR, P.O. BOX 491660 REDDING, CA 96049	TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$41,575,000 \$32,904,499 \$2,000,000	06/30/16 07/14/16 03/30/18	100% 79% OVER RUN
20.20 201130							
02-TRI-299-25.7/29.4 02-3H1604		IN TRINITY COUNTY AT AND NEAR BIG BAR TULLIS, INC. FROM 1.4 MILES EAST OF LITTLE FRENCH CREEK TO 0.4 MILE EAST OF MANZANITA CREEK BRIDGE. AC OVERLAY	P.O. BOX 493416 REDDING CA 960019604		\$1,359,694 \$0 \$0	12/29/17 01/18/18	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 23
02/23/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-36.0/44 02-3H7804		IN TRINITY COUNTY NEAR HELENA AT VARIOUS LOCATIONS FROM 0.9 MILE WEST OF NORTH FORKTRINITY RIVER BRIDGE TO 0.4 MILE EAST DIR'S EME REPLACE BURNT TIMBER LAGGING	J.F. SHEA CONSTRUCTION, INC P.O. BOX 494519 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$2,585,000 \$2,521,312 \$0	09/06/17 10/11/17 01/31/18	100% 98% OVER RUN
20.20 201130							
02-TRI-299-39.2/39.2 02-3H3804		IN TRINITY COUNTY NEAR JUNCTION CITY AT 1 MILE WEST OF VALDOR DRIVE DIR'S EMERGENCY L.B. CONSTRUCT SOLDIER PILE TIE BACK WALL TO RE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)604-5107	\$1,735,000 \$1,320,971 \$0	03/30/17 04/27/17 08/08/17	100% 76%
20.20 201130							
02-TRI-299-/8.3 02-4G3804 ACST-P299-(98E) --()		IN TRINITY COUNTY AT AND NEAR SALYER FROM HUMBOLDT COUNTY LINE TO 0.6 MILE 77 WEST SECOND STREET EAST OF GRAY CREEK ROAD. PAVEMENT REHABILITATION	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96002 (530)229-0542	\$5,249,191 \$434,051 \$0	11/30/16 12/21/16 03/21/18	41% 8% SUSPENDED
02-VAR--/0 02-1H8304		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY LB REPLACE FAILED CULVERT,RECONSTRUCT STRUCTU	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89N BURNEY, CA 96013	ALEXANDER, NATHAN 1031 BUTTE STREET, SUITE 205 REDDING, CA 96001 (530)225-2922	\$1,485,000 \$1,042,909 \$0	02/14/17 05/03/17 11/29/17	100% 70% OVER RUN
20.20 201130							
02-VAR--/0 02-1H8004		IN TEHAMA, BUTTE AND PLUMAS COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPLACE ASPHALT CONCRETE SURFACING	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N BURNEY, CA 96013	GRANADOS, ANTHONY 13700 HIGHWAY 36 EAST RED BLUFF, CA 96080 (530)949-1611	\$1,585,000 \$1,327,838 \$0	02/10/17 05/11/17 02/01/18	0% 84%
20.20 201130							
02-VAR--/0 02-1H8504		SHASTA AND TRINITY COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. ADDITION TO PLANNED WORK, PLACE RSP PM 2.1	TULLIS, INC. P.O. BOX 493416 REDDING, CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$2,985,000 \$2,199,420 \$0	02/10/17 04/18/17 10/23/17	100% 74% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 24
02/23/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	LOADER, MARK 1745 S MAIN STREET YREKA, CA 96097 (530)235-9806	\$735,000 \$554,826 \$0	09/22/14 11/06/14 01/01/17	100% 75% OVER RUN
20.20 201130							
02-VAR--/0 02-4E6704 CIMG-000C-(450)E --() HA26		IN SACRAMENTO AND SISKIYOU COUNTIES ON ROUTE 5 AT 0.1 MILE SOUTH OF ROUTE 275 AND AT COLLIER SAFETY ROADSIDE REST AREA REHABILITATE WATER SYSTEMS.	TIMBERWORKS PO BOX 1240 MT SHASTA CA 96067	LOADER, MARK 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)246-4292	\$3,818,093 \$1,254,089 \$238,391	06/15/17 06/29/17 07/30/18	17% 31%

Totals:	Authorized Final Amt:	<u>\$376,082,230</u>	Completed to Date:	<u>\$248,066,985</u>	Work This Month:	<u>\$2,652,561</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 25
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-9.1/9.2 03-4F2604 SNHG-P032-(046) --()		IN BUTTE COUNTY IN CHICO AT RT 32 AND IVY STREET INSTALL TRAFFIC SIGNAL AT IVY	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870	GRANADOS, ANTHONY 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)949-1611	\$1,292,685 \$1,209,492 \$255,494	02/06/17 02/27/17 08/22/17	100% 93% OVER RUN
03-BUT-70-17.0/19.8 03-0G5304		IN BUTTE COUNTY NEAR OROVILLE FROM .4 MILE NORTH OF GARDEN DRIVE OC TO CAMPBELL CREEK OVERFLOW BRIDGE COLD PLANE AC PAVEMENT AND RHMA-O	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$1,344,337 \$0 \$0	11/01/17 11/28/17	0% 0% SUSPENDED
03-BUT-70-35.7/48 03-3H0004		IN BUTTE COUNTY ON ROUTE 70 FROM POST MILE 35.7 TO POST MILE 48.0 DIR'S EMERGENCY FA REMOVE MULTIPLE SLIDES, CLEAN PAVEMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$985,000 \$935,963 \$0	01/11/17 04/26/17 08/21/17	100% 95%
20.20 201130							
03-BUT-70-41.5/41.5 03-2H7504		IN BUTTE COUNTY ON ROUTE 70 APPROXIMATELY 0.6 MILE EAST OF NORTH FORK FEATHER RIVER DIR'S EMERGENCY F.A. CONSTRUCT SOLDIER PILE WALL	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY RD CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$3,485,000 \$540,225 \$0	01/10/17 02/08/17 09/30/17	0% 16%
20.20 201130							
03-BUT-70-46.0/47 03-3H1704		IN BUTTE COUNTY ON ROUTE 70 APPROXIMATELY 0.8 MILES WEST OF SHADY REST STOP TO APPROXIMATELY 0.2 MILES EAST OF SHADY REST STOPDIR' RECONSTRUCT RSP EMBANKMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,495,000 \$1,210,186 \$0	02/11/17 06/13/17 08/21/17	100% 81%
20.20 201130							
03-BUT-99-34.6/34.9 03-1H3204 HSNH-P099-(611)E --()		NB BUTTE 99 OFF-RAMP TO EAST AVE WIDEN ROADWAY, EARTHWORK, POSSIBLE	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	CHAMBERLIN, AARON 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)440-5124	\$1,073,370 \$1,050,868 \$0	05/19/17 06/09/17 12/29/17	78% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 26
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-162-15.8/18 03-3H2104		IN BUTTE COUNTY ON ROUTE 162 FROM THE KNIFE RIVER CONSTRUCTION 70/162 SEPARATION TO LOWER WYANDOTTE ROAD. DIR'S EMERGENCY FA HMA DIGOUTS	1764 SKYWAY CHICO, CA 95928	GRIFFITH, GARRETT 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$685,000 \$556,942 \$0	03/02/17 06/13/17 11/30/17	0% 81%
20.20 201130							
03-BUT-162-21.6/21.6 03-3H2704		IN BUTTE COUNTY ON ROUTE 162 AT QUINCY PLACE DIR'S EMERGENCY L.B. REPLACE CULVERT AND REPAIR SINKHOLE	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY, CA 95991	GRIFFITH, GARRETT 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$285,000 \$122,116 \$0	05/17/17 07/07/17 12/07/17	100% 43%
20.20 201130							
03-BUT-191-6.8/8.6 03-3F7604 ACHS-STP1-(100) --()		BUTTE COUNTY NEAR PARADISE FROM 1.9 MILES NORTH OF CLEAR CREEK BRIDGE TO AIRPORT ROAD. REALIGN CURVES, WIDEN SHOULDERS	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	SOLANO, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4810	\$17,575,940 \$16,432,606 \$89,525	02/14/17 02/27/17 01/04/19	74% 98%
03-COL-20-5.1/12.5 03-3H1604		IN COLUSA COUNTY ON ROUTE 20 FROM 1.6 A.TEICHERT & SON, INC. MILES EAST OF 16/20 SEPARATION TO 0.7 PO BOX 15002 MILEWEST OF LEESVILLE ROAD. DIR'S EMERGENCY FA REPAIR AND REPLACE CULVERTS, CLEAR DITCHES	SACRAMENTO, CA 95851	GRIFFITH, GARRETT 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$2,305,000 \$2,034,540 \$0	02/18/17 06/28/17 12/31/17	0% 88%
20.20 201130							
03-COL-45-28.8/33.1 03-0G4204		IN COLUSA COUNTY ABOUT 9 MILES NORTH OF COLUSA FROM 0.5 MILE NORTH OF PACKER ROAD TO SPENCER ROAD COLD IN PLACE RECYCLE	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$2,070,750 \$0 \$0	12/22/17 02/02/18	0% 0%
03-ED-49-11.3/11.7 03-3H7604		IN EL DORADO COUNTY ON ROUTE 49 FROM A.TEICHERT & SON INC. DBA 0.1 MILES SOUTH OF MISSOURI FLAT ROAD TEICHERT CONSTRUCTION TO DIAMOND MEADOW COURT DIR'S EMERGENCY L.B. REPLACE DAMAGED CULVERTS	P.O. BOX 13557 SACRAMENTO, CA 95853	KOKER, JUANAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7612	\$595,000 \$0 \$0	08/30/17 11/06/17	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 27
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-49-16.9/0 03-3H9904		IN EL DORADO COUNTY ON ROUTE 49 APPROXIMATELY 0.5 MILES NORTH OF DIANA ST. DIR'S EMERGENCY F.A. REPAIR ERODED EMBANKMENT & DAMAGED PAVEMEN	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)718-8055	\$435,000 \$0 \$0	10/30/17 12/11/17	0% 0%
20.20 201130							
03-ED-49-24.0/0 03-0F3104 ACST-P049-(69) --()		EL DORADO COUNTY NEAR COLOMA FROM 0.1 M.C.M. CONSTRUCTION, INC. MILE EAST OF MARSHALL ROAD TO 0.3 MILE EAST OF LOTUS ROAD, AT SOUTH FORK AMERICAN RIVER BR REPLACE BRIDGE 25-0021	6413 32ND STREET NORTH HIGHLANDS CA 95660	HAMM, JEFFREY 1016W, STE.50, N.MARKET STREET SACRAMENTO, CA 95834 (916)508-3716	\$17,213,811 \$11,590,748 \$54,798	12/12/16 01/10/17 06/27/18	67% 67%
HA21							
03-ED-49-37.3/37.8 03-2H5304		IN EL DORADO COUNTY ON ROUTE 49 FROM 0.4 MILES TO 0.9 MILES SOUTH OF N FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. REPAIR SLIPOUT	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$2,985,000 \$202,467 \$0	12/12/16 03/07/17 03/30/18	0% 7%
20.20 201130							
03-ED-50-15.4/18.8 03-0G5404		IN EL DORADO COUNTY IN AND NEAR PLACERVILLE FROM WEBER CREEK BRIDGE TO CARSON ROAD OVERCROSSING COLD PLANE AC PAVEMENT AND	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95741 (916)416-7548	\$2,296,700 \$697,730 \$0	04/27/17 05/18/17 11/15/17	66% 30%
03-ED-50-21.5/34.1 03-3H1804		IN EL DORADO COUNTY ON ROUTE 50 APPROXIMATELY 0.2 MILES EAST OF PARKWAY DRIVE TO 0.1 MILES EAST OF FOREST ROAD DIR'S EMERGENCY FA REPAIR SLIDES AND SLIPOUTS	DOUG VEERKAMP GENERAL ENGINEERING 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$2,325,000 \$301,763 \$0	03/02/17 06/01/17 11/30/17	0% 13%
20.20 201130							
03-ED-50-22.3/66.5 03-1H6904		IN EL DORADO COUNTY NEAR CAMINO FROM BRAEBURN LANE TO ECHO SUMMIT DIR'S EMERGENCY L.B. FELL & DISPOSE THE DEAD, DYING & HAZARD TR	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	KOKER, JUANAH 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$3,285,000 \$647,596 \$0	06/30/16 10/14/16 12/30/17	0% 20%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 28
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-33.9/36.2 03-3H2304		IN EL DORADO COUNTY ON ROUTE 50 APPROX. 0.5 MILES WEST OF FOREST ROAD AND APPROX. 1.0 MILE WEST OF BRIDAL VEIL FALLS DIR'S EMERGEN GRIND & PAVE HMA-A & GEOTECHNICAL DRILLING	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$575,000 \$494,322 \$0	02/14/17 07/27/17 01/12/18	100% 86%
20.20 201130							
03-ED-50-36.6/38.5 03-3H0204		IN EL DORADO COUNTY ON ROUTE 50 FROM APPROX,0.6 MILES WEST OF BRIDAL VEIL FALLSTO APPROX.1.3 MILES WEST OF BRIDAL VEIL FADIR'S EME REMOVE SLIDE MATERIAL, REPAIR SINKHOLE,	DOUG VEERKAMP ENGINEERING,INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$765,000 \$732,073 \$0	02/10/17 05/26/17 12/30/17	0% 96%
20.20 201130							
03-ED-50-37.6/37.6 03-3H1004		IN EL DORADO COUNTY ON ROUTE 50 APPROXIMATELY 0.4 MILES EAST OF BRIDAL VEIL FALLS DIR'S EMERGENCY LB CONSTRUCT SOLDIER PILE WALL	MYERS AND SONS CONSTRUCTION,L 4600 NORTHGATE BLVD., STE.100 SACRAMENTO, CA 95834	PLEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$7,875,000 \$6,586,191 \$0	03/16/17 06/23/17 01/12/18	100% 84%
20.20 201130							
03-ED-50-37.6/37.6 03-3H1104		IN EL DORADO COUNTY ON ROUTE 50 APPROXIMATELY 0.4 MILES EAST OF BRIDGE VEIL FALLS ROAD DIR'S EMERGENCY F.A. STABILIZE SLIPOUT	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$1,515,000 \$1,201,176 \$0	02/16/17 05/25/17 01/12/18	100% 79%
20.20 201130							
03-ED-50-43.6/50 03-3H1204		IN EL DORADO COUNTY ON ROUTE 50 FROM 0.2 MILES WEST OF ALDER CREEK RD. TO 0.5 MILES WEST OF 33 MILE STONE ROAD DIR'S EMERGENCY F. REMOVE SLIDES AND REPAIR SLIPOUTS	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$3,885,000 \$1,785,837 \$0	02/11/17 05/25/17 01/12/18	100% 46%
20.20 201130							
03-ED-50-48.8/49 03-3H2404		IN EL DORADO COUNTY ON HWY 50 IN THE TOWN OF HYBURZ DIR'S EMERGENCY F.A. ABANDON CULVERT AND PLACE NEW CULVERT	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$735,000 \$710,941 \$0	03/16/17 07/11/17 01/12/18	67% 97%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 29
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-75.4/77.3 03-3C3804 ACNH-P050-(39) --()		NORTH JUNCTION ROUTE 89 TO TROUT CREEK BRIDGE WATER QUALITY IMPROVEMENTS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD. STE 6 SOUTH LAKE TAHOE, CA 96150 (530)682-5837	\$26,984,677 \$12,230,183 \$0	01/23/17 02/14/17 10/23/18	32% 45% SUSPENDED
HA42							
03-ED-89-13.5/14.5 03-2H4404		IN EL DORADO COUNTY ON ROUTE 89 FROM DON GARCIA EXCAVATING AND 0.3 MILES NORTH OF SPRING TRACT CREEK PAVING, INC. ROAD TO 0.3 MILES SOUTH OF CASCADE ROAD DIR'S EMERGENC REPAIR FIRE DAMAGE AND MITIGATE SLOPE EROS	P.O. BOX 7176 S. LAKE TAHOE, CA 96158	MONTPLAISIR, JARET 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA 96161 (530)682-5837	\$1,355,000 \$456,626 \$0	10/25/16 02/02/17 01/03/17	100% 34%
20.20 201130							
03-ED-89-16.0/16.8 03-3H3604		EL DORADO COUNTY ON ROUTE 89 FROM 0.2 STEWART ENGINEERING, INC. MILESOUTH OF BAYVIEW CAMPGROUND/VISTA P.O. BOX 990010 PT TO 0.3 MILES SOUTH OF EAGLE FALLS REDDING, CA 96099 CAMPGROUND DIR'S INSTALL SOLDIER PILE WALL AND BARRIER SLAB		ALTERTON, NATHAN 2489 LAKE TAHOE BLVD, STE 6 SOUTH LAKE TAHOE, CA 96150 (530)957-1110	\$4,405,000 \$825,599 \$0	06/14/17 07/20/17 05/30/18	0% 19%
20.20 201130							
03-ED-193-10.1/10.1 03-2F7204 STP- -() --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, DOUG VEERKAMP GENERAL ENG. INC ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-19.8/26.9 03-3H0704		IN EL DORADO COUNTY ON ROUTE 193 APPROXIMATELY 0.2 MILES EAST OF SPANISH FLAT ROAD TO THE SOUTH SR 49/193 JUNCTION DIR'S EMERGENCY REMOVE MUDSLIDES, REPAIR MINOR SLIPOUTS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95661	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)768-3597	\$975,000 \$971,246 \$0	02/21/17 06/29/17 09/06/17	0% 100%
20.20 201130							
03-ED-193-23.3/23.3 03-2H8904		IN EL DORADO COUNTY ON ROUTE 193 NEAR DOUG VEERKAMP GENERAL PLACERVILLE, 2.0 MILES NORTH OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY FA RSP ARMOR SLOPE	ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$955,000 \$47,195 \$0	01/23/17 05/19/17 11/30/17	0% 5%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 30
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-24.4/26.4 03-3H0604		IN EL DORADO COUNTY ON ROUTE 193 APPROX. 0.3 MILES WEST OF S. FORK AMERICAN RIVER BRIDGE TO 0.5 MILES WEST OF RTE 49 JUNCTINDIR'S REPAIR SPILLOUTS, SLOPE STABILIZATION	A.TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95853	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)768-3597	\$505,000 \$366,743 \$0	02/21/17 05/11/17 09/30/17	0% 73%
20.00 201130							
03-ED-193-26.4/26.4 03-3H1304		IN EL DORADO COUNTY ON ROUTE 193 APPROXIMATELY 0.5 MILES WEST OF RTE 49 JUNCTION DIR'S EMERGENCY LB CONSTRUCT SOLDIER PILE WALL	MYERS AND SONS CONSTRUCTION,LP 4600 NORTHGATE BLVD., #100 SACRAMENTO, CA 95834	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD., #120 SACRAMENTO, CA 95834 (916)768-3597	\$2,945,000 \$1,322,270 \$0	03/13/17 06/13/17 09/06/17	100% 45%
20.20 201130							
03-ED0-89-3.4/5.7 03-3H4204		IN ELDORADO COUNTY ON ROUTE 89 FROM 0.8 MILES SOUTH OF BIG MEADOW CREEK TO 0.3 MILES SOUTH OF GRASS LAKE ROAD DIR'S EMERGENCY F.A REPAIR WASHOUTS AND INSTALL BOX CULVERT	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN, NV 89423	KOKER, JUANAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7612	\$1,585,000 \$1,075,984 \$0	06/14/17 07/21/17 09/15/17	100% 68%
20.20 201130							
03-GLE-5-/20 03-4F0604 ACNH-I005-(098) --()		IN GLENN COUNTY FROM COLUSA COUNTY LINE TO 0.2 MILE NORTH OF COUNTY ROAD 28 HMA OVERLAY	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661	COBORN, AUBREY 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7863	\$22,890,576 \$22,400,095 \$0	10/19/16 10/28/16 01/12/18 01/22/18	100% 100% COMPLETED
03-GLE-5-/0 03-2F0704		IN GLENN AND BUTTE COUNTIES ON UPGRADE OVERHEAD SIGN STRUCTURES	STATEWIDE TRAFFIC SAFETY & SIGNS INC. 522 LINDON LANE NIPOMO CA 93444		\$405,159 \$0 \$0	05/15/17 05/30/17	0% 0%
HA22							
03-NEV-49-22.5/22.5 03-2H8804		IN NEVADA COUNTY ON ROUTE 49 APPROXIMATELY 0.6 MILES SOUTH OF SOUTH YUBA RIVER BRIDGE DIR'S EMERGENCY F.A. INSTALL SOLDIER PILE WALL	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	JOHNSON, JEFF D. 138 NEW MOHAWK RD. STE B NEVADA CITY, CA 95959 (530)632-6714	\$2,085,000 \$1,468,273 \$0	01/20/17 04/17/17 07/26/17	100% 70%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 31
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-49-22.7/22.7 03-2H9604		IN NEVADA COUNTY ON ROUTE 49 APPROXIMATELY 0.84 MILES NORTH OF THE SOUTH YUBA RIVER BRIDGE (BR. NO. 17- 0007) DIR'S EMERGENCY F.A. CONSTRUCT SOLDIER PILE WALL	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, STE B NEVADA CITY, CA 95959 (530)632-6714	\$2,905,000 \$1,944,147 \$0	02/08/17 03/29/17 06/20/17	100% 67%
20.20 201130							
03-NEV-80-12.5/21.2 03-3H0504		IN NEVADA COUNTY ON ROUTE 80 IN AND NEAR TRUCKEE, WESTBOUND LANES FROM DONNER PARK OC TO TRUCKEE RIVER BRIDGE (17-0012) DIR'S EMER REMOVE AC, GRIND AC, GRIND-IN PCC RUMBLE S	ACME CONCRETE PAVING, INC. DBAACPI 4124 E. BROADWAY SPOKANE, WA 99202	CROSBY, TIM 1635 UNDERWOOD MOUNTAIN ROAD BURNT RANCH, CA 95527 (530)320-6460	\$5,355,000 \$4,527,600 \$0	03/01/17 04/17/17 10/12/17	100% 85% OVER RUN
20.20 201130							
03-NEV-80-18.3/19.3 03-1H2604		NEAR TRUCKEE FROM POLARIS UNDERCROSSING TO DONNER PASS INSPECTION FACILITY CONSTRUCTION 8" WATER SUPPLY LINE	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370		\$410,515 \$0 \$0	09/28/17 10/27/17	0% 0% SUSPENDED
03-NEV-80-23.5/28 03-2H4704		IN NEVADA COUNTY ON ROUTE 80 FROM HINTON ROAD UC TO TRUCKEE RIVER BRIDGE DIR'S EMERGENCY F.A. GROOVE EXISTING CONCRETE PAVEMENT	ACME CONCRETE PAVING INC. DBA ACPI 4124 E. BROADWAY AVENUE SPOKANE, WA 99202	WARD, DONALD 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA 95610 (916)801-3478	\$1,385,000 \$724,582 \$0	10/28/16 02/23/17 12/22/16	100% 52% OVER RUN
20.80 120000							
03-NEV-80-24.7/24.9 03-2H9804		IN NEVADA COUNTY ON ROUTE 80 APPROXIMATELY 2.5 MILES WEST OF FLORISTON DIR'S EMERGENCY F.A. REMOVE SLIDE MATERIAL, INSTALL UNDERDRAIN	Q & D CONSTRUCTION, INC. 1050 S 21ST STREET SPARKS, CA 89431	ISKIN, ROY 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)682-7172	\$1,915,000 \$955,537 \$0	02/10/17 05/04/17 06/27/17	100% 50%
20.20 201130							
03-PLA-65-23.6/23.8 03-3H9404		IN PLACER COUNTY ON ROUTE 65 FROM BEAR RIVER BR. (#19-13) TO 0.2 MILE SOUTH OF BEAR RIVER BR. DIR'S EMERGENCY F.A. REPAIR ERODED EMBANKMENT & DAMAGED PAVEMEN	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING, CA 96003	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$525,000 \$0 \$0	10/16/17 01/12/18	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 32
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-31.8/0 03-4H1404		IN PLACER COUNTY ON ROUTE 80 AT ILLINOISTOWN OC (19 85) DIR'S EMERGENCY F.A. REPLACE CULVERT & CONCRETE INVERT REPAIR	LORANG BROTHERS CONSTRUCTION, INC, 1175 S. AUBURN STREET COLFAX, CA 95713	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)346-7996	\$685,000 \$0 \$0	12/27/17 02/09/18 02/15/18	0% 0%
20.20 201130							
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							
03-PLA-80-35.1/38 03-1F4004 NHIM-D -()0 4194- -()		IN PLACER COUNTY NEAR COLFAX FROM LONG RAVINE UP TO 0.4 MILES EAST OF MAGRA ROAD OVERCROSSING WIDENING EASTBOUND ROADWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661	CLARK, MARTIN 33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713 (916)799-4858	\$33,691,662 \$26,897,240 \$87,558	03/10/16 04/05/16 07/23/18	56% 80% SUSPENDED
HB4N							
03-PLA-80-41.4/0 03-3F4804 ACIM-0804-(202)E --()		IN PLACER COUNTY NEAR GOLD RUN ROADSIDE REST AREA RESTORATION	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661	ZINK, PHIL PO BOX 1807 33 DEPOT ST COLFAX, CA 95713 (530)682-7747	\$3,487,188 \$0 \$0	11/16/17 11/30/17 09/26/18	0% 0%
HB33							
03-PLA-80-47.3/47.3 03-3H0104		IN NEVADA COUNTY ON ROUTE 80 APPROXIMATELY0.4 MILES EAST OF THE BAXTER OVERCROSSING (BR. NO. 19- 0113) DIR'S EMERGENCY FA REMOVE SLIDE MATERIAL, FLATTEN CUT SLOPE,	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN, CA 95765	CLARK, MARTIN 33 DEPOT ST COLFAX, CA 95713 (530)218-4832	\$1,535,272 \$1,355,302 \$0	02/10/17 05/04/17 12/31/17	44% 86%
20.20 201130							
03-PLA-80-50.7/51 03-3H6804		IN PLACER COUNTY ON ROUTE 80 AAT WHITMORE MAINTENANCE STATION DIR'S EMERGENCY LB REPAIR EMBANKMENT & INSTALL GEOSTABILIZATI	HANSEN BROTHERS ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	MARTIN CLARK P.O. BOX 1807 COLFAX, CA 95713 (530)218-4832	\$2,285,000 \$1,349,491 \$0	08/09/17 11/06/17 04/01/18	100% 68% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 33
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-54.7/54.7 03-1H4904		IN PLACER COUNTY NEAR EMIGRANT GAP AT PUTTS LAKE UNDERCROSSING DIR'S EMERGNECY F.A. REPLACE CROSS CULVERT	LORANG BROTHERS CONSTRUCTION, INC. 1175 S. AUBURN STREET COLFAX, CA 95713	ZINK, PHIL 33 DEPOT ST. P.O. 1807 COLFAX, CA 95713 (530)628-7747	\$295,000 \$152,995 \$0	02/11/16 04/20/16 03/01/16	88% 52%
20.20 201130							
03-PLA-174-2.3/2.5 03-2H7604		IN PLACER COUNTY ON EASTBOUND ROUTE 174 APPROXIMATELY 0.3 MILE EAST OF BEAR RIVER BRIDGE DIR'S EMERGENCY F.A. RECONSTRUCT EMBANKMENT FILL, REPAIR ROADWA	A. TEICHERT & SON INC., DBA TEICHERT CONSTRUCTION, INC. P.O. BOX 13557 SACRAMENTO, CA 95853	CLARK, MARTIN P.O. BOX 1807 COLFAX, CA 95713 (530)218-4832	\$385,000 \$137,314 \$0	01/11/17 03/17/17 12/31/17	100% 36%
20.20 201130							
03-PLA-193-9.8/9.8 03-2H9704		IN PLACER COUNTY ON ROUTE 193 APPROXIMATELY 0.06 MILES EAST OF TAYLOR ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT	TEICHERT CONSTRUCTION, DBA A. TEICHERT & SON, INC. 4401 DULUTH AVE. ROCKLIN, CA 95765	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$325,000 \$229,573 \$0	02/09/17 05/05/17 03/20/17	100% 100%
20.20 201130							
03-SAC-5-22.5/23.6 03-1G1104		IN SACRAMENTO COUNTY ON ROUTE 5 AT RIVERFRONT SEAL SLAB, #24 0274M DIR'S EMERGENCY L.B. PERFORM PAVEMENT ROUGHENING	MYERS & SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD #100 SACRAMENTO, CA 95834	MORALES, LEO 2777 DEL MONTE STREET W. SACRAMENTO, CA 95691 (916)799-3376	\$4,465,000 \$1,254,918 \$0	09/22/17 11/06/17 03/01/18	73% 28%
20.20 201130							
03-SAC-5-23.8/0 03-3H8804		IN SACRAMENTO COUNTY AT THE WESTEND VIADUCT #24 0069L DIR'S EMERGENCY F.A. REMOVE&REPAIR UNSOUND BRIDGE RAIL CONCRETE	MYERS & SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO, CA 95834	MORALES, LEO 2777 DEL MONTE ST. W. SACRAMENTO, CA 95691 (916)799-3376	\$385,000 \$0 \$0	10/16/17 12/11/17	0% 0%
2020 201130							
03-SAC-5-/0 03-4F4404 ACNH-000C-(444) --()		IN SACRAMENTO, EL DORADO, NEVADA, PLACER, YOLO AND SOLANO COUNTIES AT VARIOUS LOCATIONS IN UPGRADE EXISTING CHANGEABLE MESSAGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	STELLHORN, RANDY 33 DEPOT ST. COLFAX, CA 95713 (530)330-2725	\$1,988,803 \$1,198,539 \$18,212	02/06/17 02/27/17 05/30/18	49% 60%
							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 34
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-/0 03-3H3704		IN SACRAMENTO COUNTY ON ROUTES 5 AND 50 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR DAMAGED SOUND WALLS	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	MORALES, LEO 2777 DEL MOINTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$405,000 \$90,996 \$0	06/23/17 07/17/17 01/31/18	100% 22%
20.20 201130							
03-SAC-12-/ .4 03-3F5704 ACNH-P012-(123)E --()		IN SACRAMENTO AND SOLANO COUNTIES IN AND NEAR RIO VISTA AT THE SACRAMENTO RIVER BRIDGE 23-0024 PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	JOLIE SCHNEIDER 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)377-4171	\$14,722,560 \$291,579 \$291,579	09/28/17 10/27/17 06/23/20	3% 2%
03-SAC-50-12.1/23.1 03-0G7704		IN SACRAMENTO COUNTY FROM 0.6 MILES EAST OF SUNRISE RD TO EL DORADO COUNTY LINE. COLD PLANE AC PAVEMENT & RHMA	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827		\$8,645,918 \$0 \$0	02/08/18 02/22/18	0% 0%
03-SAC-50-/0 03-1H8804 HSNH-000C-(467)E --()		IN PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS PLACE HIGH FRICTION SURFACE	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834		\$685,213 \$0 \$0	01/04/18 02/02/18	0% 0%
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							
03-SAC-80-.4/.4 03-2H7404		IN SACRAMENTO COUNTY ON WESTBOUND ROUTE 800.02 MILE EAST OF THE BEGINING OF SACRAMENTO COUNTY AT BRIDGE OVERHEAD #22 DIR'S EMERGEN RECONSTRUCT EMBANKMENT FILL	BAY CITIES PAVING AND GRADING, INC. P.O. BOX 6227 CONCORD, CA 94524	OKPALA, MEAHACK 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)718-8051	\$345,000 \$55,338 \$0	01/12/17 04/03/17 05/18/17	100% 16%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 35
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-160-4.5/9.4 03-2H8604		IN SACRAMENTO COUNTY NEAR RIO VISTA ON ROUTE 160 FROM 0.3 MILES EAST W SHERMAN ISLAND ROAD TO 1.5 MILES W OF SACRAMENTO, CA 95834 JUNCTION 12 DIR'S EME REMOVE AND REPLACE ROADWAY STRUCTURAL SECT	MYERS & SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD, #100 WEST SACRAMENTO, CA 95834	MORALES, LEO 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$1,785,000 \$1,738,449 \$0	01/18/17 03/25/17 09/26/17	100% 97% OVER RUN
20.20 201130							
03-SAC-160-6.9/0 03-4H1604		IN SACRAMENTO COUNTY ON ROUTE 160 AT CALIFORNIA ENGINEERING THE THREE MILE SLOUGH BRIDGE (24- 0121) DIR'S EMERGENCY F.A. REPAIR CABLE/STRUCTURE DAMAGE	CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	MORALES, LEO 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$485,000 \$0 \$0	12/21/17 02/09/18 02/28/18	0% 0% 0%
20.20 201130							
03-SAC-160-7.9/8.2 03-3H8604		IN SACRAMENTO COUNTY ON ROUTE 160 APPROX 0.1 MILE SOUTH OF BRANNAN ISL RD RT TO APPEOX 0.4 MILES SOUTH BRANNAN ISL RD RT DIR'S EME REPAIR ERODED EMBANKMENT	GEORGE REED, INC. P.O. BOX 4760 MODESTO, CA 95352	MORALES, LEO 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$2,485,000 \$509,840 \$0	09/27/17 11/07/17 02/16/18	77% 21% 21%
20.20 201130							
03-SIE-49-2.4/2.6 03-3H0304		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 0.2 MILES SOUTH OF LAGER BEER SIDEHILL VIADUCT (#13- 0023) DIR'S EMERGENCY F.A. INSTALL 3 SOLDIER PILE WALLS	MYERS & SONS CONSTRUCTION LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO, CA 95834	JOHNSON, JEFF 138 NEW MOHAWK RD., SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$4,965,000 \$1,338,591 \$0	02/16/17 05/25/17 06/29/17	100% 27% 27%
20.20 201130							
03-SIE-49-2.5/2.5 03-2H7904		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 0.2 MILE SOUTH OF LAGER BEER SIDEHILL VIADUCT (#13 0023) DIR'S EMERGENCY F.A. REMOVE SLIDE MATERIAL AND RECONSTRUCT MBGR	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	JOHNSON, JEFF 138 NEW MOHAWK RD NEVADA CITY, CA 95959 (530)632-6714	\$1,485,000 \$1,437,802 \$0	01/11/17 04/05/17 08/02/17	100% 97% OVER RUN
20.20 201130							
03-SIE-49-3.1/3.1 03-2H5604		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 0.6 MILES SOUTH OF NORTH YUBA RIVER BRIDGE DIR'S EMERGENCY L.B. REPAIR WASHOUT	MYERS & SONS CONSTRUCTION LP 4600 NORTHGATE BLVD, #100 SACRAMENTO, CA 95834	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD STE B NEVADA CITY, CA 95959 (530)632-6714	\$365,000 \$338,377 \$0	12/29/16 07/07/17 06/29/17	100% 93% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 36
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SIE-49-9.1/0 03-3H7404		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 1.4 MILES SOUTH OF CONVICT FLAT PICNIC DIR'S EMERGENCY F.A. REPAIR WASHOUT	KNIFE RIVER CONSTRUCTION DBA BALDWIN CONTRACTING CO., INC. 1764 SKYWAY CHICO, CA 95928	JOHNSON, JEFF 138 NEW MOHAWK RD, STE B NEVADA CITY, CA 95959 (530)632-6714	\$1,985,000 \$0 \$0	08/16/17 11/28/17	0% 0%
20.20 201130							
03-SIE-49-45.1/45.2 03-3H3504		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 2.3 MILES SOUTH OF THE 49/89 JUNCTION. DIR' EMERGENCY L.B. CONSTRUCT VIADUCT AND RE-ESTABLISH	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$6,485,000 \$3,714,027 \$0	06/08/17 07/07/17 06/30/18	85% 57%
20.20 201130							
03-SIE-49-45.1/45.2 03-2H9904		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 2.3 MILES SOUTH OF THE 49/89 JUNCTION DIR'S EMERGENCY F.A. INSTALL SOLDIER PILEWALL, REPAIR ROADWAY	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE SPARKS, NV 89431	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$3,025,000 \$501,585 \$0	02/10/17 07/17/17 10/10/17	100% 17%
20.20 201130							
03-SIE-49-/23.3 03-2H8304		IN SIERRA COUNTY ON ROUTE 49 BETWEEN POST MILES 0.0 AND 23.3 DIR'S EMERGENCY F.A. REPAIR MUDSLIDES	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VELLEY, CA 95945	JOHNSON, JEFF 138 NEW MOHAWK ROAD STE. B NEVADA CITY, CA 95959 (530)632-6714	\$1,985,000 \$1,813,474 \$0	01/12/17 03/29/17 08/02/17	100% 91% OVER RUN
20.20 201130							
03-SUT-99-27.7/32.6 03-1F9704 ACNH-P099-(609)E --()		IN BUTTE AND SUTTER COUNTIES ON ROUTE 99 AT VARIOUS LOCATIONS ADD/UPGRADE TRAFFIC OPERATION (TOS)	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$2,833,107 \$2,796,702 \$0	02/09/17 02/27/17 11/21/17	97% 94% SUSPENDED
HB71							
03-VAR-5-16.9/22.8 03-2H8504		IN SACRAMENTO COUNTY ON ROUTE 5 AND 50 AT VARIOUS LOCATIONS AND YOLO COUNTY ON ROUTE 50 AND 80 AT VARIOUS LOCATIONS DIR'S EMERGENC REMOVE AND REPLACE PCC SLABS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	MORALEA, LEO 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$3,985,000 \$1,915,651 \$0	01/18/17 05/01/17 09/08/17	38% 97%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 37
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-20-17.0/17 03-3H2504		IN SUTTER AND YUBA COUNTIES AT THE FEATHER RIVER BRIDGE OVERHEAD DIR'S EMERGENCY L.B. PLACE RSP WITHIN THE RIGHT-OF-WAY MID-SPAN	NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST, CA 95961	GRIFFITH, GARRETT 379 COLUSA AVENUE COLUSA, CA 95932 (530)682-3842	\$2,095,000 \$1,001,120 \$0	04/17/17 06/14/17 09/30/17	100% 48%
20.20 201130							
03-VAR-20-42.4/45.1 03-3H4304		IN PLACER AND NEVADA COUNTY ON ROUTE 20 FROM 0.7 MILES EAST OF BOWMAN LAKE INC. ROAD TO 0.4 MILE WEST OF INT WB 80 OFF & EB 20 DIR'S EM REPAIR WASHOUTS AND MUDSLIDE REPAIR	LORANG BROTHERS CONSTRUCTION, 1175 S. AUBURN STREET COLFAX, CA 95713	JOHNSON, JEFF D. 138 NEW MOHAWK RD. SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$735,000 \$323,028 \$0	06/29/17 07/27/17 11/30/17	100% 44% OVER RUN
20.20 201130							
03-VAR--/0 03-3H2204		IN SIERRA COUNTY ON ROUTE 89 FROM WEBER LAKE ROAD TO APPROX. 0.2 MILES NORTH OF PERRY CREEK DIR'S EMERGENCY F.A. REPAIR DAMAGED DRAINAGE SYSTEMS	AL POMBO, INC. P.O. BOX 1102 TRUCKEE, CA 96160	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$2,865,000 \$1,564,779 \$0	02/13/17 06/09/17 05/25/17	100% 55%
20.20 201130							
03-VAR--/0 03-4F9404		IN COLUSA, PLACER, SACRAMENTO, AND YOLO COUNTIES AT VARIOUS LOCATIONS REMOVE TREES	SIERRA MOUNTAIN CONSTRUCTION INC. 13919 MONO WAY SONORA CA 95370	SAGER, JANET 3855 N. FREEWAY BLVD., STE.120 SACRAMENTO, CA 95834 (916)263-4912	\$850,322 \$594,439 \$0	06/02/17 06/23/17 01/24/18 02/05/18	96% 72% SUSPENDED
03-VAR--/0 03-3H2004		IN PLACER COUNTY ON ROUTE 89 FROM THE Q & D TRUCKEE RIVER BRIDGE TO THE PLACER/NEVADA COUNTY LINE & IN NEVADA SPARKS, NV FROM DEERFIELD DR.DIR'S EM AC PLANING AND OVERLAY	Q & D CONSTRUCTION, INC. 1050 S. 21ST STREET 89431	ISKIN, ROY 10960 WEST RIVER STREET #101A TRUCKEE, CA 96161 (530)628-7172	\$5,485,000 \$4,639,117 \$0	06/09/17 07/21/17 12/01/17	100% 85%
20.20 201130							
03-VAR--/0 03-0G9404		IN SACRAMENTO AND YOLO COUNTIES ON ROUTE 50 AT THE SACRAMENTO RIVER VIADUCT DIR'S EMERGENCY L.B. REMOVE FAILING 3/8" MULTILAYER POLYMER	MYERS AND SONS CONSTRUCTION 600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	LPHAMM, JEFF 3951 PERFORMANCE DR. SACRAMENTO, CA 95838 (916)508-3716	\$22,485,000 \$18,750,698 \$0	06/21/17 08/01/17 08/30/17	100% 83%
20.80 315000							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 38

02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-3H8104		IN NEVADA AND SIERRA COUNTIES ON ROUTE 80 FROM 0.5 MILES EAST OF FARAD UC TO THE NEVADA/CALIFORNIA STATE LINE DIR'S EMERGENCY F.A. REMOVE MUDSLIDE DEBRIS	GRANITE CONSTRUCTION INC. 1900 GLENDALE AVENUE SPARKS, NV 89431	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$3,485,000 \$347,487 \$0	08/25/17 10/27/17 08/20/18	78% 10%
20.20 201130							
03-VAR--/0 03-3H0404		IN NEVADA COUNTY ON ROUTE 80 POST MILE 24.9/31.78 AND IN SIERRA COUNTY ON ROUTE 80 POST MILE 0.0/1.6 DIR'S EMERGENCY F.A. REMOVE MULTIPLE SLIDES, CLEAN PAVEMENT	Q & D CONSTRUCTION, INC. 1050 S. 21ST STREET SPARKS, CA 89431	ISKIN, ROY 10960 WEST RIVER STREET #101A TRUCKEE, CA 96161 (530)628-7172	\$485,000 \$344,799 \$0	01/10/17 06/13/17 06/23/17	100% 71%
20.20 201130							
03-VAR--/0 03-3H2604		IN COLUSA, BUTTE AND GLENN OUNTIES ON ROUTES 5, 20, 45 AND 162 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. NORTH VALLEY SHOULDER BACKING REPAIR	LAMON CONSTRUCTION COMPANY INC 871 VON GELDERN WAY YUBA CITY, CA 95991	GRIFFITH, GARRETT 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$745,000 \$321,591 \$0	05/03/17 06/27/17 06/27/17	100% 43%
20.20 201130							
03-VAR--/0 03-3H2904		IN NEVADA COUNTY ON ROUTE 80 FROM THE SODA SPRINGS OC TO PLACER COUNTY ON ROUTE 80 AT THE KINGVALE UC. DIR'S EMERGENCY F.A. REPLACE & REPAIR CULVERTS & REPAIR SINKHOL	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE. SPARKS, NV 89431	STELLHORN, RANDY P.O. BOX 1807 COLFAX, CA 95713 (530)330-2725	\$2,435,000 \$1,298,010 \$0	04/25/17 08/04/17 10/23/17	100% 53%
20.20 201130							
03-VAR--/0 03-0G5104		IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS REPLACE BRIDGE JOINTS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510		\$436,126 \$0 \$0	09/11/17 10/06/17	0% 0%
							SUSPENDED
03-YOL-16-1.5/1.7 03-3H1504		IN YOLO COUNTY ON ROUTE 16 APPROXIMATELY 1.2 MILES WEST OF THE COLUSA/YOLO COUNTY LINE DIR'S EMERGENCY L. B. CONSTRUCT SOLDIER PILE WALL	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	RANDHAWA, AMARJIT 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (916)825-7628	\$8,595,000 \$1,586,027 \$0	03/17/17 06/06/17 05/01/18	0% 18%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 39
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-16-20.7/20.8 03-2H7704		IN YOLO COUNTY ON ROUTE 16 APPROXIMATELY 0.25 MILE WEST OF COUNTY ROAD 79 DIR'S EMERGENCY F.A. REMOVE AND REINSTALL EXISTING CULVERT	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 15002 SACRAMENTO, CA 95851	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$295,000 \$131,590 \$0	01/11/17 05/05/17 02/14/17	0% 45%
20.20 201130							
03-YOL-16-/5.5 03-3H1904		IN YOLO COUNTY ON ROUTE 16 FROM THE COLUSA/YOLO COUNTY LINE TO APPROXIMATELY 0.9 MILES EAST OF RUMSEY CANYON BRIDGE DIR'S EMERGENC REMOVE MULTIPLE SLIDES, REPAIR PAVEMENT	VINTAGE PAVING COMPANY INC. PO BOX 461 WINTERS, CA 95694	RAMDHAWA, AMARJIT 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)825-7628	\$2,755,000 \$1,488,765 \$0	03/02/17 06/09/17 06/30/17	100% 54%
20.20 201130							
03-YOL-50-2.5/2.8 03-0G5004		IN YOLO COUNTY IN WEST SACRAMENTO AT JEFFERSON BOULEVARD ON AND OFF RAMPS PAINT STEEL BRIDGES	MURPHY INDUSTRIAL COATINGS, INC. 2704 GUNDRY AVE. SIGNAL HILL CA 90755	LIANG, JIE 1016W NO. MARKET BLVD, STE 50 SACRAMENTO, CA 95834 (916)416-5820	\$634,840 \$662,049 \$97,080	06/14/17 07/10/17 02/27/18	93% 100%
03-YOL-80-5.8/5.8 03-3H3804		IN YOLO COUNTY ON ROUTE 80 AT YOLO CAUSEWAY WEST (BRIDGE 22-44) DIR'S EMERGENCY L.B. REPLACE APPROACH SLAB & REPAIR DRAINAGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	LIANG, JIE 1016 N. MARKET BLVD.SUITE 50 SACRAMENTO, CA 95834 (916)416-5820	\$1,985,000 \$291,370 \$0	06/20/17 07/24/17 08/31/18	0% 15%
20.20 201130							
03-YOL-84-13.3/15.7 03-2H2604		IN YOLO COUNTY ON ROUTE 84 AT LEVEE ROAD (SOUTH) TO END OF ROUTE 84 DIR'S EMERGENCY L.B. REPAIR SLIPOUTS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 15002 SACRAMENTO, CA 95851	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$1,210,000 \$947,307 \$0	09/29/16 11/21/16 11/04/16	100% 78%
20.20 201130							
03-YOL-128-3.6/3.7 03-2H7804		IN YOLO COUNTY ON ROUTE 128 APPROXIMATELY 1.1 MILES EAST OF COUNTY ROAD 86 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	VINTAGE PAVING COMPANY, INC. P.O. BOX 461 WINTERS, CA 95694	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$285,000 \$113,494 \$0	01/10/17 04/25/17 01/18/17	100% 40%
20.20 201130							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 40
02/23/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-999-/0 03-0G7104 ACNH-X113-(034)E --()		IN YOLO COUNTY IN WEST SACRAMENTO ON ROUTE 50 FROM 0.4 MILE WEST OF ROUTE 80/50 SEPARATION TO SACRAMENTO RIVER VIADUCT AND ON ROU INDIVIDUAL SLAB REPLACEMENT (RSC)	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	LIANG, JIE 3951 PERFORMANCE DR., STE. E SACRAMENTO, CA 95831 (916)416-5820	\$2,993,689 \$1,843,240 \$140,676	03/29/17 04/14/17 03/13/18	67% 59%
03-YUB-20-.6/.8 03-1E7604 ACNH-X115-(011) --()		IN MARYSVILLE ON ROUTE 20 FROM I STREET TO F STREET AND ON ROUTE 70 FROM 4TH STREET TO 5TH STREET. REMOVE MEDIAN LANES AND INSTALL	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$3,785,435 \$3,760,308 \$0	01/20/17 01/30/17 01/30/18 02/12/18	100% 100% SUSPENDED
HB4N							
03-YUB-20-1.2/1.3 03-1H3504		IN YUBA COUNTY IN MARYSVILLE AT THE DISTRICT OFFICE 703 B STREET. IMPROVE EXISTING PARKING LOT AT	R&R HORN, INC. 13504 SKYPARK INDUSTRIAL AVE CHICO CA 95973	CHAMBERLIN, AARON 2707 NOTRE DAME BLVD. CHICO, CA 95928 (916)996-0601	\$899,932 \$0 \$0	06/20/17 07/20/17 05/18/18	0% 0% SUSPENDED
03-YUB-49-6.1/6.7 03-2H9504		IN YUBA COUNTY ON ROUTE 49 APPROXIMATELY 1.35 MILES NORTH OF CAMPTONVILLE ROAD DIR'S EMERGENCY FA CONSTRUCT SOLDIER PILE WALL	MYERS & SONS 4600 NORTHGATE BLVD., STE.100 SACRAMENTO, CA 95834	JOHNSON, JEFF 138 NEW MOHAWK RD., SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,575,000 \$1,175,915 \$0	02/09/17 05/19/17 07/18/17	100% 33%
20.20 201130							
03-YUB-70-/0 03-4H1504		IN YUBA COUNTY ON ROUTE 70 FROM 0.04 MILESSOUTH OF 16-0041W TO 0.01 MILE NORTH OF 16-0036W (POST MILE R7.3 TO R9.3) DIR'S EMERGENC REPLACE PUMPS AT THREE PUMP PLANTS	NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST, CA 95961	GRIFFITH, GARRETT 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$1,185,000 \$0 \$0	01/02/18 01/31/18	0% 0%
20.20 201130							

Totals:	Authorized Final Amt:	<u>\$332,678,586</u>	Completed to Date:	<u>\$189,292,237</u>	Work This Month:	<u>\$1,034,921</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Page 41
02/23/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-4.4/4.4 04-4K4704		IN ALAMEDA COUNTY, IN OAKLAND, AT CALAVERAS AVENUE CONSTRUCT SOLDIER PILE WALL REGRADE SLOPE	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550	RUZIC, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)812-6336	\$5,725,000 \$3,112,290 \$0	02/17/17 02/17/17 04/30/18	95% 54%
20.20.201 130							
04-ALA-13-6.4/9 04-2K1804		IN ALAMEDA COUNTY, IN OAKLAND, AT VARIOUS BRIDGES ON ROUTE 13 REPLACE BALUSTER RAILING	DISNEY CONSTRUCTION, INC. 859 COWAN RD., STE 3 BURLINGAME, CA 94010	RUZIC, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)812-6336	\$6,204,604 \$2,851,549 \$0	11/29/16 11/29/16 03/31/18	100% 46% OVER RUN
20.80.315 000							
04-ALA-13-8.3/8.3 04-1SS024 STP-P013-(033)E --()		IN ALAMEDA COUNTY IN OAKLAND NEAR MORAGA AVENUE NORTHBOUND ON-RAMP CONSTRUCT TIE-BACK RETAINING WALL.	RGW CONSTRUCTION, INC. 550 GREENVILLE RD LIVERMORE CA 94550	TRINH, JASON 3401 REGATTA BLVD RICHMOND CA 94804 (510)774-6007	\$3,777,687 \$3,753,801 \$1,800	03/14/16 04/05/16 03/07/18	100% 99% OVER RUN
HA23							
04-ALA-24-1.8/4.4 04-2K1304 NHP0-2403-(E) --()		IN OAKLAND FROM ROUTE 580/24 SEPARATION TO GOLDEN GATE AVENUE UNDERCROSSING MILL AND REPLACE WITH RHMA OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	TRINH, JASON 171 BURMA ROAD BLDG NO. 2 OAKLAND, CA 94607 (510)774-6007	\$2,893,421 \$2,650,303 \$0	05/24/17 06/22/17 02/28/18	87% 91%
04-ALA-24-4.4/6 04-4K7404		IN ALAMEDA COUNTY, IN OAKLAND, FROM 27TH STREET TO THE CALDECOTT TUNNEL DIGOUTS, COLD PLANE, AND OVERLAY AC PVMNT	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG. B #400 CONCORD, CA 94520	TRINH, JASON 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6007	\$1,419,000 \$799,650 \$0	08/08/17 08/08/17 12/15/17	27% 56%
20.80.010 000							
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$2,291,280 \$1,783,129 \$4,200	08/06/14 08/21/14 03/14/19	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 42
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-61-18.5/0 04-0J2904		IN ALAMEDA COUNTY ON ROUTE 61 AT SAN LEANDRO BAY BRIDGE AND SAN LEANDRO BIKE BRIDGE PRESSURE WASH, SPOT BLAST CLEAN,	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SAFI, SAEED 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)714-7039	\$3,860,974 \$1,795,233 \$407,500	06/02/17 06/26/17 06/14/18	52% 46%
HM3							
04-ALA-80-4.6/5.7 04-4G2304 SIMG-080 -(116)E --()		IN BERKELEY, FROM POTTER STREET/ASHBY AVENUE ON-RAMP TO UNIVERSITY AVENUE OFF-RAMP. REPLACE METAL BEAM GUARD RAIL WITH	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688	HATEFI, AMIR 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)867-6034	\$1,691,495 \$1,661,906 \$151,296	04/19/17 05/09/17 02/28/18	100% 95%
							OVER RUN
04-ALA-80-6.2/6.5 04-4A8204		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	\$305,915 \$300,899 \$0	09/19/14 10/02/14 02/05/18 02/05/18	100% 100%
							COMPLETED
HA22							
04-ALA-84-22.9/25.7 04-297624 STP-P084-(042)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE AND PLEASANTON FROM .1 MILE SO TH OF RUBY HILL DRIVE TO 0.6 MILE NORTH OF CONCANNON BLVD. EXPRESSWAY WIDENING - SEGMENT 2 SOU	DESILVA GATES CONSTRUCTION PATRIHANI, RAIF GERHARDS 11555 DUBLIN BLVD DUBLIN CA 94568-2909	5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)715-7421	\$39,069,367 \$26,756,970 \$0	09/30/15 10/20/15 10/16/18	51% 67%
HB4C							
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --()		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING ANG IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	GORHAM, FRANK 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$635,428 \$612,992 \$1,674	10/09/14 10/22/14 05/03/18	0% 0%
							PLANT EST SATIS
HM2E							
04-ALA-123-.2/.2 04-2K4604		IN ALAMEDA COUNTY, IN EMERYVILLE, AT WEST MACARTHUR BOULEVARD CONSTRUCT SUBSURFACE HORIZ DRAINS, PAVEMNT	O. C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	RUZIC, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)812-6336	\$5,760,000 \$1,839,830 \$0	09/16/16 09/16/16 03/31/18	100% 32%
							OVER RUN

20.20.201
130

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 43

02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-185-.4/3.2 04-4K5604		IN ALAMEDA COUNTY, IN ND NEAR HAYWARD, FROM A STREET TO PLAZA DRIVE AC PLANING AND OVERLAY	BAY AREA PAVING & GRADING, INC 1450 CIVIC CT, BLDG B, #400 CONCORD, CA 94520	INCBEHNIWAL, NACHHATAR 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6032	\$1,655,000 \$1,184,261 \$0	05/17/17 05/17/17 09/30/17	100% 72%
20.80.110 000							
04-ALA-238-14.4/16.6 04-0P2004		IN ALAMEDA COUNTY, IN HAYWARD, FROM ROUTE 880 TO ROUTE 580 AC DIGOUTS, PLANING, AND OVERLAY	ALANIZ CONSTRUCTION, INC 7160 STEVENSON BLVD FREMONT, CA 94538	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6031	\$1,175,000 \$1,099,877 \$0	05/23/17 05/23/17 12/29/17 01/24/18	100% 100% COMPLETED
20.20.201 130							
04-ALA-262-.7/.7 04-3J4804		IN ALAMEDA COUNTY IN FREMONT AT SPRINGS BLVD MILL AND REPLACE WITH HMA.	WARM O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$1,160,236 \$1,127,484 \$52,025	05/17/17 06/09/17 03/19/18	58% 95% SUSPENDED
04-ALA-580-1.0/0 04-0K2804		TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	MOGHADAM, SIAVOSH 5675 B GIBALTAR DRIVE PLEASANTON, CA 94536 (510)385-8168	\$389,676 \$275,369 \$0	05/17/17 06/02/17 04/06/18	48% 71%
04-ALA-580-26.8/27.2 04-4G8004 ACIM- 580-(073)E --()		IN CASTRO VALLEY, ON EASTBOUND EAST CASTRO VALLEY BOULEVARD UNDERCROSSING NO. 33-0235L. REPLACE BRIDGE DECK.	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	LOI, LAWRENCE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6035	\$1,985,552 \$0 \$0	11/27/17 12/27/17 08/01/18	0% 0%
04-ALA-580-36.8/38.5 04-4K9204		IN ALAMEDA COUNTY, IN OAKLAND, FROM OAK KNOLL BLVD TO SEMINARY AVE RECONSTRUCT SHLDR EMBANKMENT RPR DRAINAGE	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94612	GREWAL, SATINDER 5675-B GIBALTAR DRIVE PLEASANTON, CA 94588 (510)224-6040	\$1,091,000 \$563,232 \$0	06/09/17 06/09/17 11/30/17	100% 52%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 44
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-41.4/0 04-4H2604		IN OAKLAND, BETWEEN FRUITVALE AVENUE/CHAMPION STREET AND HAROLD STREET /MONTANA STREET. UPGRADE SIDEWALK AND CURB RAMPS. UPGRADE SIDEWALK AND CURB RAMPS.	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	KAMKAR, REZA 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,437,539 \$1,337,414 \$0	12/13/16 01/11/17 08/02/18	65% 93%
04-ALA-580-46.0/46.8 04-1A6724 NHPI-580 -()1 065- E -()		IN ALAMEDA COUNTY IN OAKLAND AT ROUTE 80/580/880 SEPARATION CLEAN AND PAINT STRUCTURAL STEEL	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6035	\$13,998,482 \$13,743,588 \$3,863	12/14/15 12/22/15 02/01/19	100% 98% OVER RUN
HA21							
04-ALA-580-/8 04-3G59U4 ACIM-000C-(438)E --()		IN ALAMEDA AND SAN JOAQUIN COUNTIES, ON I-580 AND I-205, FROM PATTERSON PASS ROAD TO STROBRIDGE AVENUE. RESURFACE AND RESTORE PAVEMENT ON	BAY CITIES PAVING & GRADING, INC. PO BOX 6227 CONCORD CA 945246227	DIKE, EDDIE 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3504	\$61,048,889 \$21,249,944 \$786,093	10/24/16 11/28/16 01/17/19	34% 34%
HA22							
04-ALA-680-2.2/6.6 04-2537H4		IN ALAMEDA COUNTY IN FREMONT FROM 0.2 MILE SOUTH OF MISSION BLVD/ ROUTE 262 SEPARATION TO 0.3 MILE NORTH OF MISSION BLVD/ROUTE 23 REPLACEMENT HIGHWAY PLANTING	BORTOLUSSI & WATKIN, INC 77 LARKSPUR STREET SAN RAFAEL CA 94901	GORHAM, FRANK 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6758	\$1,308,839 \$0 \$0	12/07/17 12/26/17 10/11/21	0% 0%
04-ALA-680-2.4/12.4 04-4G0564 ACIM- 680-(079)E --()		IN ALAMEDA COUNTY., ALA-680 FROM SR- 262 (MISSION BOULEVARD) IN FREMONT TO INC. KOOPMAN ROAD UNDERCROSSING. REHABILITATE ROADWAY AND CONSTRUCT	BAY CITIES PAVING & GRADING, INC. PO BOX 6227 CONCORD CA 945246227	GREWAL, SATINDER 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$106,974,086 \$0 \$0	11/16/17 01/04/18 12/23/20	0% 0%
04-ALA-680-/4 04-3G6034 ACIM- 680-(081)E --()		IN FREMONT, FROM SOUTH OF SCOTT CREEK ROAD TO AUTO MALL PARKWAY REHABILITATE ROADWAY AND INSTALL	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$18,491,976 \$0 \$0	02/01/18 02/22/18 01/05/19	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 45
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-/100 04-0K2904		IN ALAMEDA COUNTY AT VARIOUS LOCATION TREAT BRIDGE DECK	TPA CONSTRUCTION INC. PAVEL TYUKAYEV 2406 CLUBHOUSE DRIVE ROCKLIN, CA 95765	LE, ROBERT 25100 SANTA CLARA ST. HAYWARD, CA 94544-2108 (408)595-4007	\$689,117 \$371,861 \$77,624	03/06/17 04/06/17 05/02/18	62% 51%
04-ALA-880-2.4/2.4 04-1SS434 ACIM- 880-(080)E --()		IN ALAMEDA COUNTY, IN FREMONT, AT WARREN AVENUE INSTALL PRESSURE GROUTING	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE CA 95138	MC MASTERS, RICHARD 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-4471	\$2,554,890 \$2,094,982 \$21,050	09/08/17 10/06/17 03/20/18	90% 81%
04-ALA-880-2.9/27.3 04-2J0704 HSNH-PI -()8 1- 07-(E) --()		IN ALAMEDA COUNTY, IN FREMONT, UNION CITY, HAYWARD, SAN LEANDRO, AND OAKLAND, FROM 0.4 MILES SOUTH OF FREMONT BOULEVARD OVERCROSSI INSTALL MEDIAN CONCRETE BARRIER	BAY CITIES PAVING & GRADING, INC. DAVID NOTT 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	SINGH, BAHADUR 25100 SANTA CLARA ST. HAYWARD, CA 94544 (510)670-7831	\$54,082,677 \$48,611,757 \$946,110	03/15/16 03/29/16 11/13/18	68% 90%
04-ALA-880-16.5/18.3 04-4K5704		IN ALAMEDA COUNTY, IN HAYWARD, SAN LEANDROAND OAKLAND, FROM ROUTE 92 TO 0.3 MILE NORTH OF 16TH AVENUE COLD PLANE AND OVERLAY AC PAVEMENT	BAY CITIES PAVING & GRADING 1450 CIVIC CT, BLDG B #400 CONCORD, CA 94520	LE, ROBERT 25100 SANTA CLARA STREET HAYWARD, CA 94542 (408)595-4007	\$3,755,000 \$2,843,652 \$0	06/22/17 06/22/17 02/21/18 02/15/18	59% 76% COMPLETED
20.20.201 130							
04-ALA-880-18.4/18.4 04-172454 IM- -() --()		IN HAYWARD, 1.7 MILES NORTHEAST OF A STREET UNDERCROSSING AND ROCKAWAY LANE ENVIRONMENTAL MITIGATION (SITE 1)	JOHN SEMSEN LANDSCAPING COMPANY 21161 LYONS BALD MT RD SONORA CA 95370	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	\$490,371 \$430,505 \$936	12/16/15 01/26/16 08/22/19	54% 88%
04-ALA-880-20.4/22.9 04-4H0104 ACIM- 880-(079)E --()		IN ALAMEDA COUNTY, ON ROUTE 880 BETWEEN WASHINGTON AVENUE AND MARINA BOULEVARD. PAVE SIDE SLOPE AREAS.	FBD VANGUARD CONSTRUCTION INC 651 ENTERPRISE COURT LIVERMORE CA 94550	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6031	\$1,884,017 \$787,489 \$737,019	10/26/17 11/17/17 04/12/18	38% 42%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 46
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --() HB4N		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF____ 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ____ MODIFY INTERCHANGE AND CONSTRUCT	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$59,276,160 \$42,871,246 \$794,931	04/30/14 05/13/14 10/17/18	65% 72%
04-ALA-880-28.9/29 04-0K9104		23RD AVENUE OVER CROSSING BRIDGES REMOVE BRIDGE RAILING AND FENCING, PLACE TEMPORARY K-RAIL, PLACE FENCING ALONG RIGHT EDGE-OF-DEC REMOVE BRIDGE RAILING, PLACE FENCING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD, LIVERMORE, CA 94550	CHEUNG, JOY 25100 SANTA CLARA STREET, HAYWARD, CA 94542 (408)591-5122	\$665,000 \$655,108 \$0	10/27/15 10/28/15 08/30/18 01/25/18	100% 99% COMPLETED
20.20.201 130							
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --() HA22		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 GALLAGHER & BURK INC MILE SOUTH OF 7TH STREET TO 0.4 MILE 8638 PATTERSON PASS RD SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	\$1,627,891 \$1,594,201 \$6,930	09/12/14 10/08/14 03/13/18	93% 100%
04-ALA-980-/0 04-0P5604		IN ALAMEDA AND CONTRA COSTA COUNTIES, BLEYCO INC IN OAKLAND, ORINDA, AND CLAYTON, AND AT DISTRICT 4 OFFICE AND AT VARIOUS LOCATIONS INSTALL BASE RADIO LINKS	11425 CULL CANYON ROAD CASTRO VALLEY, CA 94552	BORRAYO, SALVADOR 21339 CABOT BLVD HAYWARD, CA 94545 (510)377-4186	\$723,000 \$0 \$0	10/04/17 10/04/17 10/30/18	0% 0%
BATA.FUND ING							
04-CC-4-23.6/25.2 04-2J0304		IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.3 MILE WEST OF LOVERIDGE RD OC TO 0.2 MILE EAST OF CENTURY BLVD UC REPLACEMENT PLANTING & IRRIGATATION	EMPIRE LANDSCAPING INC 118 HICKORY LN DAVIS CA 95616	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$1,039,300 \$2,500 \$2,500	10/27/17 11/30/17 01/07/22	2% 0%
HB4C							
04-CC-4-34.4/M34.4 04-4J7004		IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SINGH, RANJEET 171 BURMA ROAD, BLDG. #2 OAKLAND, CA 94607 (510)385-6886	\$1,666,825 \$1,045,740 \$413,760	05/24/17 06/22/17 06/01/18	48% 70%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 47

02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-/T31.5 04-4G9804 ACNH-X013-(034)E --()		IN CONTRA COSTA COUNTY, ON ROUTE 4 FROM ROUTE 80 TO ROUTE 160 AND ON ROUTE 24 FROM 0.3 MILE EAST OF CALDECOTT TUNNEL TO ROUTE 680 PLACE VEGETATION CONTROL, CONSTRUCT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688	HATEFI, AMIR 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6034	\$5,254,640 \$495,147 \$495,147	12/08/17 01/18/18 08/30/18	4% 9%
04-CC-24-8.0/9.1 04-4K5904		IN CONTRAC COSTA COUNTY, IN WALNUT CREEK, FROM PLEASANT HILL ROAD TO ROUTE 680 AC DIGOUTS, PLANING, AND OVERLAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$2,685,000 \$2,527,275 \$0	05/09/17 05/09/17 12/29/17	88% 94%
20.80.010 000							
04-CC-80-/10.1 04-4J3404 ACIM- 080-(117)E --()		IN CONTRA COSTA COUNTY, IN AND NEAR RICHMOND, PINOLE AND HURCULES, FROM ALAMEDA/CONTRA COSTA COUNTY LINE TO INTERSTATE 80/STATE RO PAVEMENT PRESERVATION (CAPM)	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	SINGH, RANJEET 171 BURMA ROAD, BLDG. #2 OAKLAND, CA 94607 (510)385-6886	\$30,831,045 \$3,394,443 \$493,462	06/29/17 07/27/17 03/01/19	18% 11%
04-CC-680-12.7/17.6 04-4K2204		IN CONTRAC COSTA COUNTY, IN WALNUT CREEK, FROM RUDGEAR ROAD TO MONUMENT BLVD AC PLANING AND OVERLAY	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, STE 220 SAN JOSE, CA 95138	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$2,520,000 \$2,399,915 \$0	06/05/17 06/05/17 02/28/18	100% 95%
20.80.010 000							
04-CC-680-24.3/24.3 04-3A87A4		IN AND NEAR MARINA VISTA, AT MOCOCO OVERHEAD BRIDGE. ENVIRONMENTAL MITIGATION.	EMPIRE LANDSCAPING INC 118 HICKORY LN DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND CA, 94804 (510)385-8163	\$290,871 \$145,660 \$3,060	11/22/16 12/09/16 05/01/21	23% 50%
04-CC-680-25.0/25.7 04-3G4624		IN CONTRA COSTA AND SOLANO COUNTIES ON THE BENICIA-MARTINEZ BRIDGE FLOOR BEAM MITIGATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	URMENETA, ERIC 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-7665	\$332,758 \$0 \$0	01/04/17 01/30/17 04/03/18	0% 0%
							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 48
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-.1/.1 04-0P0004		IN MARIN COUNTY, IN MILL VALLEY, AT THE ROUTE 101 SEPARATION MOD DRNG, RELOC ELECT, REPLC AC PAVEMENT	QA CONSTRUCTORS 19060 LAUREL DRIVE LOS GATOS, CA 95033	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$1,030,000 \$0 \$0	05/09/17 05/09/17 06/30/18	0% 0%
20.20.201 130							
04-MRN-1-1.6/2.5 04-4K4904		IN MARIN COUNTY, NEAR MUIR BEACH, FROM SHASTA WAY TO CALIFORNIA AVENUE CONST SHEET PILE WALLS, TIMBER WALLS & RSP	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$2,360,000 \$1,344,218 \$0	03/22/17 03/22/17 03/06/18	25% 57%
20.20.201 130							
04-MRN-1-2.2/0 04-1SS584 ACNH-P001-(619)E --()		NEAR MILL VALLEY, AT 0.2 MILE NORTH OF LORING AVENUE. CONSTRUCT AN EARTH RETAINING SYSTEM	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)774-6297	\$1,320,382 \$1,330,311 \$600	04/18/17 05/09/17 03/29/18	100% 99%
04-MRN-1-3.1/50.5 04-4H8704 HSST-000C-(461)E --()		IN MARIN COUNTY, ON ROUTE 1, FROM 0.2 MILES WEST OF ERICA ROAD TO VALLEY FORD ROAD; IN NAPA COUNTY, ON ROUTE 29, FROM PM 48.0 TO INSTALL CENTER-LINE RUMBLE STRIPS.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$2,335,955 \$0 \$0	12/08/17 12/27/17	0% 0%
HB1							
04-MRN-1-6.6/0 04-3S9004 ACST-P001-(624)E --()		NEAR MUIR BEACH, 0.3 MILE NORTH OF SEACAPE DRIVE. CONSTRUCT TIE-BACK WALL.	THOMPSON BUILDERS CORPORATION 250 BEL MARIN KEYS BLVD BLDG NOVATO CA 94949	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$4,514,500 \$3,909,519 \$430,140	07/21/17 08/09/17 03/20/18	35% 86%
HB4							
04-MRN-1-7.8/7.8 04-4K6904		IN MARIN COUNTY, NEAR MUIR BEACH, AT 0.2 MILE NORTH OF COLD STREAMFIRE ROAD CONSTRUCT SOLDIER PILE WALL	GORDON N BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$2,160,000 \$1,289,081 \$0	08/16/17 08/16/17 04/30/18	35% 60%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 49
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-8.0/8 04-2G8904 ACST-19D4-(004) --()		NEAR SLIDE RANCH 2.1 MILES NORTH OF MUIR WOODS ROAD. CONSTRUCT SOLDIER PILE WALL WITH	THOMPSON BUILDERS CORPORATION 250 BEL MARIN KEYS BLDG A NOVATO CA 94949	CHOI, GINA 756 W FRANCISCO BLVD SAN RAFAEL CA 94901 (510)385-8178	\$2,702,405 \$2,667,767 \$142,826	02/09/17 03/15/17 03/30/18	100% 96% OVER RUN
HB1							
04-MRN-1-8.1/0 04-4S6604 NH- () --()		IN MARIN COUNTY, NEAR STINSON BEACH, AT 2.2 MILES NORTH OF MUIR BEACH ROAD CONST SOLDIER PILE WALL AND RSP	THOMPSON BUILDERS CORPORATION 250 BEL MARIN KEYS BLVD., BLDG A, NOVATO, CA 94949	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$1,764,000 \$424,117 \$0	06/15/17 06/15/17 03/31/18	66% 24%
20.20.201 131							
04-MRN-1-8.2/8.5 04-4K8404		IN MARIN COUNTY, NEAR STINSON BEACH, FROM 2.3 TO 2.6 MILES NORTH OF MUIR WOODS ROAD CONSTRUCT SOLDIER PILE WALLS	THOMPSON BUILDERS CORPORATION 250 BEL MARIN KEYS BLVD., BLDG. A, NOVATO, CA 94949	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$3,665,000 \$1,734,768 \$0	06/15/17 06/15/17 03/31/18	59% 47%
20.20.201 130							
04-MRN-1-9.8/0 04-4Q2604		IN MARIN COUNTY, NEAR STINSON BEACH, AT LONE TREE CREEK RECONSTRUCT FAILED CULVERT	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE. SANTA ROSA CA 95407	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$6,480 \$0 \$0	12/06/17 12/06/17 10/15/18	0% 0%
20.20.201 130							
04-MRN-1-9.8/9.8 04-0Q2604		IN MARIN COUNTY, NEAR STINSON BEACH, AT LONE TREE CREEK RECONSTRUCT FAILED CULVERT	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE. SANTA ROSA CA 95407	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL CA 94901 (510)774-6297	\$1,075,000 \$572,282 \$0	12/06/17 12/06/17 03/07/18	40% 53%
20.20.201 130							
04-MRN-1-10.9/10.9 04-4K2404		IN MARIN COUNTY, NEAR STINSON BEACH, AT 1.3 MILES SOUTH OF PANORAMIC HIGHWAY NORTHJUNCTION CONSTRUCT SOLDIER PILE WALL	DRILL TECH DRILLING & SHORING, INC. 2200 WYMORE WAY ANTIOCH, CA 94509	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$16,865,000 \$10,872,263 \$0	01/31/17 01/31/17 02/16/18	25% 64%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 50
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-10.9/0 04-4S2204 STP-P001-(589)E --()		IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF NORTH PANORAMIC HIGHWAY CONSTRUCT RETAINING WALL/ROAD	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RUSSELL, STEVE 756 W FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$1,728,553 \$1,609,227 \$4,875	08/05/15 08/19/15 03/22/20	45% 93%
HA23							
04-MRN-1-11.5/11.5 04-0P1304		IN MARIN COUNTY, NEAR STINSON BEACH, AT 0.6 MILE SOUTH OF PANORAMIC HIGHWAY NORTH JUNCTION CONSTRUCT SOLDIER PILE WALL	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$20,523,887 \$10,695,453 \$0	06/09/17 06/09/17 12/31/18	53% 52%
20.20.201 130							
04-MRN-1-22.8/22.8 04-4K8504		IN MARIN COUNTY, NEAR OLEMA, AT GIACOMINI CREEK CONSTRUCT SHEET PILE WALL, REPLACE CULVERT	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$3,980,000 \$16,597 \$0	06/21/17 06/21/17 09/01/17	45% 0%
20.20.201 130							
04-MRN-1-33.4/33.4 04-4K5004		IN MARIN COUNTY, NEAR PT. REYES STATION, ATMILLERTON GULCH BRIDGE CONSTRUCT SHEET PILE WALL, BIO ARMORING	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SO. PETALUMA, CA 94952	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)249-9601	\$2,400,000 \$1,720,203 \$0	05/05/17 05/05/17 01/30/18	100% 72%
20.20.201 130							OVER RUN
04-MRN-1-35.3/35.3 04-4K8604		IN MARIN COUNTY, NEAR MARSHALL, AT 3.2 MILES SOUTH OF MARSHALL-PETALUMA ROAD COMP GRTNG, CONST GABION WALL, RPLC CLVRT	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA, CA 95407	STREATER, HAL 1009 CLEGG COURT, STE. G PETALUMA, CA 94954 (707)249-9601	\$1,350,000 \$0 \$0	05/23/17 05/23/17	0% 0%
20.20.201 130							
04-MRN-1-50.1/50.5 04-209504 NH- - () --()		IN MARIN AND SONOMA COUNTIES NEAR VALLEY FORD FROM 0.4 MILES SOUTH OF ESTERO AMERICANO BRIDGE TO 0.2 MILE NORTH OF ESTERO AMERICAN REPLACE BRIDGE.	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$8,808,870 \$5,096,183 \$79,121	01/04/17 01/30/17 05/18/18	59% 58%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 51
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-37-11.2/11.5 04-1K3704		IN MARIN COUNTY IN NOVATO FROM IGNACIO OVERHEAD TO NOVATO CREEK BRIDGE HOT MIX ASPHALT PAVEMENT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	RUSSELL, STEVE 756 W FRANCISCO BLVD SAN RAFAEL CA 94901 (510)774-6297	\$708,543 \$753,799 \$0	06/16/17 07/20/17 12/29/17 01/24/18	90% 100% COMPLETED
04-MRN-37-11.7/12 04-4K3304		IN MARIN COUNTY, IN AND NEAR NOVATO, FROM ROUTE 101 SEPARATION TO NOVATO CREEK BRIDGE RPLC & RGRAD PVMT, CONST DRAINAGE & BARR	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE. SANTA ROSA CA 95407	SHARMA, JOY 1009 CLEGG COURT - SUITE G PETALUMA, CA 94954 (510)385-5732	\$7,915,000 \$5,454,128 \$0	02/11/17 02/11/17 03/30/18	92% 69%
20.20.201 130							
04-MRN-101-15.4/15.4 04-4G8714 BRNH-Q101-(327)E --()		NEAR SAN RAFAEL ON ROUTE 101 AT MILLER CREEK BRIDGE NO. 27-0004 BRIDGE SCOUR MITIGATION.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507		\$498,285 \$0 \$0	01/16/18 02/09/18	0% 0%
04-MRN-101-18.6/27.7 04-264H34		IN MARIN COUNTY IN NOVATO AND NEAR BURDELL AT VARIOUS LOCATIONS FROM SOUTH NOVATO BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF REDW SOUND WALL AND HIGHWAY PLANTING	GHILOTTI BROS/RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL CA 94901 (510)385-8178	\$2,628,549 \$2,531,225 \$6,075	11/05/15 12/02/15 07/31/19	100% 96%
04-MRN-101-26.5/27.6 04-264094 NHP-Q101-(261)N 21L- -() HB5		IN MARIN AND SONOMA COUTIES, ON REALIGN HIGHWAY/CONSTRUCT BRIDGE	GHILOTTI BROS / RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	SHARMA, JYOTSNA 1009 CLEGG COURT, STE G, PETALUMA, CA 94954 (510)385-5732	\$49,252,243 \$31,705,148 \$714,675	01/21/16 02/18/16 11/05/18	64% 64%
04-MRN-101-/0 04-4G4604 NHP-Q101-(277)E --()		IN MARIN COUNTY, AT VARIOUS LOCATION, FROM SPENCER AVE OVERCROSSING TO NORTH BRANCH GALLINAS CREEK BRIDGE UPGRADE BRIDGE RAIL	GHILOTTI BROS/RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	STREATER, HAL 1009 CLEGG CT, STE G PETALUMA, CA 94954 (707)249-9601	\$8,370,497 \$8,108,383 \$179,725	01/28/16 03/03/16 03/30/18	100% 95% OVER RUN
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 52
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-12-/3.3 04-2641A4		IN NAPA AND SOLANO COUNTIES FROM ROUTE 29 TO RED TOP ROAD HIGHWAY PLANTING REPLACEMENT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$598,166 \$424,299 \$3,621	07/31/15 08/19/15 03/03/20	46% 72%
HB4C							
04-NAP-29-1.0/9.9 04-4H6904		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIESAT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDW REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	BORRAYO, SALVADOR 21339 CABOT BLVD. HAYWARD, CA 94545 (510)377-4186	\$3,910,000 \$3,891,957 \$0	01/14/13 01/14/13 03/31/18	100% 99% OVER RUN
20.20.201 130							
04-NAP-29-11.9/0 04-4G4904 CNHG-P029-(131)E --()		IN NAPA, ON SOUTHBOUND ON-RAMP FROM SOLANO AVENUE TO ROUTE 29. CONSTRUCT CONCRETE BARRIER.	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	ISADA, DARREN 324 CAMPUS DRIVE, SUITE T FAIRFIELD, CA 94534 (925)250-5595	\$770,691 \$404,188 \$305,527	10/11/17 11/17/17 04/18/18	53% 52%
04-NAP-29-20.4/20.8 04-2594A4		IN NAPA COUNTY NEAR YOUNTVILLE FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF WASHINGTON STREET REPLACEMENT HIGHWAY PLANTING.	EMPIRE LANDSCAPING INC 118 HICKORY LN DAVIS CA 95616	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$354,141 \$193,236 \$2,880	10/28/16 11/28/16 07/01/22	0% 0% PLANT EST SATIS
04-NAP-29-37.0/0 04-3G6414 ACST-P029-(128)E --()		IN NAPA COUNTY IN CALISTOGA AT NAPA RIVER BRIDGE REPLACE BRIDGE.	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$5,717,774 \$2,713,922 \$118,042	03/17/17 04/06/17 09/12/19	21% 47%
04-NAP-29-40.0/46 04-0Q9104		IN NAPA, SONOMA AND LAKE COUNTIES, IN AND NEAR NAPA AND CALISTOGA, AT VARIOUS LOCATIONS REPAIR FIRE DAMAGE	TEICHERT CONSTRUCTION PO BOX 13557 SACRAMENTO, CA 95853	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$6,255,000 \$858,682 \$0	10/31/17 10/31/17 06/11/18	46% 14%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 53
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-9.2/9.4 04-2A3204 ACNH-P121-(028)E --()		IN NAPA COUNTY IN NAPA AT SILVERADO TRAIL ROAD. BRIDGE REPLACEMENT (SCOUR)	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	DOS SANTOS, FERNANDO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6774	\$3,037,691 \$2,664,711 \$48,072	12/01/16 01/11/17 12/27/18	44% 87%
HA21							
04-NAP-121-16.7/16.9 04-1K8004		IN NAPA COUNTY, NEAR NAPA, AT 0.6 TO 0.8 MILES NORTH OF WOODEN VALLEY ROAD CONSTRUCT SOLIDER PILE WALL	GORDON N BALL INC. . . 333 CAMILLE AVE, ALAMO, CA 94507	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$6,109,000 \$5,848,073 \$0	03/18/16 03/18/16 04/15/18	93% 96%
20.20.201 130							
04-NAP-121-17.4/18.3 04-0P1404		IN NAPA COUNTY, NEAR NAPA, FROM 1.2 TO 2.1MILES NORTH OF WOODEN VALLEY ROAD REPLACE CULVERTS	G.D. NIELSON CONSTRUCTION, INC. 147 CAMINO ORUGA NAPA, CA 94558	PATENIA, DANILO 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)224-6309	\$1,230,000 \$894,538 \$0	06/16/17 06/16/17 03/30/18	82% 73%
20.20.201 130							SUSPENDED
04-NAP-128-17.9/17.9 04-2G9404 STP-P128-(058)E --()		IN NAPA COUNTY, AT 1.1 MILES WEST OF KNOXVILLE ROAD CONSTRUCT ROADWAY RETAINING SYSTEM	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	PATENIA, DANILO 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (510)224-6309	\$858,389 \$851,578 \$0	06/03/16 06/14/16 04/15/18	100% 98%
HA23							OVER RUN
04-NAP-128-/0 04-1J0204 HSST-000C-(458)E --()		ON STATE HIGHWAY IN NAPA AND SONOMA COUNTIES AT VARIOUS LOCATIONS PLACE HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	HISLOP, SCOTT 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)249-4732	\$1,167,000 \$0 \$0	10/18/17 11/20/17 06/25/18	0% 0%
04-SCL-9-/4.8 04-4K2704		IN SANTA CLARA COUNTY, NEAR SARATOGA, GRANITE ROCK COMPANY FROMSANTA CRUZ COUNTY LINE TO SANBORN 120 GRANITE ROCK WAY ROAD REMOVE SLIDE DEBRIS, GRADING, REPAIR AC	SAN JOSE, CA 95136	JHAJJ, AMRINDER 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6854	\$5,715,000 \$4,596,013 \$0	01/26/17 01/26/17 06/30/18	100% 95%
20.20.201 130							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 54
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-.1/1 04-4J5804		IN SANTA CLARA COUNTY AT VARIOUS AT VARIOUS LOCATIONS TREAT BRIDGE DECKS WITH	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	CHOI, EUNMI 1007 KNOX AVE. SAN JOSE, CA 95122 (408)210-8203	\$1,179,906 \$1,110,198 \$0	05/24/17 06/26/17 04/30/18	54% 93%
04-SCL-17-2.8/7.5 04-0K9504		IN SANTA CLARA COUNTY IN SANTA CLARA AND LOS GATOS FROM 0.1 MILE NORTH OF HEBARD WAY TO 0.16 MILE SOUTH OF BLOSSOM HILL ROAD REPLACE ASPHALT CONCRETE SURFACING	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95050	NIKZAD, ALI 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5849	\$952,341 \$1,008,644 \$163,018	04/04/17 04/17/17 03/05/18	78% 100%
HM1							
04-SCL-17-3.0/3.1 04-4K4104		IN SANTA CLARA COUNTY, NEAR LOS GATOS, AT NORTH OF IDYLVILD ROAD REPAIR CULVERTS AND SLOPE, INJECT GROUT	CASE PACIFIC COMPANY 2121 ARDMORE ROAD PASO ROBLES, CA 93446	LAYMOUN, MOAID 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6753	\$2,071,000 \$1,735,632 \$0	03/03/17 03/03/17 03/30/18	100% 84%
20.20.201 130							OVER RUN
04-SCL-35-9.5/10.5 04-4K6404		IN SANTA CLARA COUNTY, NEAR LOS GATOS, FROM LAS CUMBRES ROAD TO 1.2 MILES NORTH OF LAS CUMBRES ROAD TRAFFIC & EROSION CONTROL, SLOPE REPAIR	REDWOOD ENGINEERING CONSTRUCTION 2336 EL CAMINO REAL REDWOOD CITY, CA 94063	LAYMOUN, MOAID 1007 KNOX AVE SAN JOSE, CA, 95122 (510)867-6753	\$955,000 \$580,319 \$0	02/18/17 02/18/17 03/30/18	93% 61%
20.20.201 130							
04-SCL-35-9.5/9.5 04-4K7104		IN SANTA CLARA COUNTY, NEAR LOS GATOS, AT 0.3 MILE NORTH OF LAS CUMBRES ROAD CONSTRUCT SOIL NAIL WALL	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138	LAYMOUN, MOAID 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6753	\$2,925,000 \$2,711,138 \$0	03/28/17 03/28/17 03/30/18	75% 93%
20.20.201 130							
04-SCL-35-10.5/10.5 04-4K8004		IN SANTA CLARA COUNTY, NEAR LOS GATOS, AT 1.2 MILES NORTH OF LAS CUMBRES ROAD CONSTRUCT SOLDIER PILE AND SOIL NAIL WALLS	DISNEY CONSTRUCTION, INC. 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010	LAYMOUN, MOAID 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6753	\$27,345,000 \$6,031,860 \$0	04/28/17 04/28/17 03/30/18	74% 22%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 55
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-35-12.4/12.4 04-4K9304		IN SANTA CLARA COUNTY, NEAR LOS GATOS, AT 3.2 MILES NORTH OF LAS CUMBRES ROAD JACK CULVERT, INJECTION GROUTING	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138	JHAJJ, AMRINDER 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-6854	\$1,265,000 \$0 \$0	06/08/17 06/08/17 09/29/17	0% 0%
20.20.201 130							
04-SCL-85-2.0/4.6 04-4G9904 ACNH-P085-(060)E --()		IN SAN JOSE, FROM COTTLE ROAD TO SOUTH OF ROUTE 85/87 SEPARATION AT VARIOUS LOCATIONS. PAVE BETWEEN EDGE OF SHOULDER	GRANITE ROCK COMPANY 5225 HELLYER AVE, #220 SAN JOSE CA 95138	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$1,947,915 \$1,744,765 \$26,310	06/29/17 07/27/17 02/28/18	68% 98%
04-SCL-87-6.1/7.5 04-1K0404 NHP-087 -(032)E --()		IN SANTA CLARA COUNTY IN SAN JOSE FROM WEST JULIAN ST UNDERCROSSING TO 87/880 SEPARATION MILL AND REPLACE WITH RHMA OVERLAY	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	NIKZAD,ALI 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5849	\$1,845,061 \$1,875,056 \$0	05/17/17 06/09/17 02/09/18 02/14/18	100% 100% COMPLETED
04-SCL-101-.8/.9 04-4K1304		IN SANTA CLARA COUNTY, NEAR GILROY, AT SARGENT BRIDGE OVERHEAD REPLACE BALUSTER RAILING	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	PANDYA, NILESH 1007 KNOX AVE SAN JOSE, CA 95122 (408)592-3433	\$4,879,000 \$0 \$0	12/18/17 12/18/17 08/31/18	0% 0%
20.20.201 131							
04-SCL-101-52.0/52.6 04-235624 CNHP-000C-(366)E --()		IN SANTA CLARA AND SAN MATEO COUNTIES IN PALO ALTO AND EAST PALO REPLACE BRIDGE STRUCTURE	GHILOTTI BROS/RM HARRIS JV 901 HOWE ROAD MARTINEZ, CA 94553	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$16,628,829 \$14,653,615 \$517,759	04/28/15 05/15/15 05/03/18	93% 87%
HA21							
04-SCL-152-13.2/0 04-2A4414 HSNH-P152-(091)E --()		NEAR GILROY, ON CANADA ROAD, 5.2 MILE EMPIRE LANDSCAPING INC EAST OF ROUTE 152/CANADA ROAD INTERCHANGE. PLANTING AND ENVIRONMENTAL	118 HICKORY LN DAVIS CA 95616	PANDYA, NILESH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5847	\$1,408,124 \$1,143,719 \$4,320	03/14/17 04/12/17 12/30/22	11% 78%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 56
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-13.8/14.7 04-1G8704 HSNH-P152-(094)E --()		NEAR GILROY, FROM 0.6 MILE WEST TO 0.2 MILE EAST OF THE PRUNEDALE AVENUE INTERSECTION. CONSTRUCT SHOULDERS, INSTALL RUMBLE STRIPS DRAINAGE IMPROVEMENTS & SHOULDER	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138		\$3,737,565 \$0 \$0	11/07/17 11/30/17	0% 0%
HB4N							
04-SCL-237-3.0/3 04-0P5204		IN SANTA CLARA COUNTY, IN SUNNYVALE, AT THE NORTH MATHILDA AVE UNDERCROSSING REPAIR DMGD CONCRETE GIRDERS & DIAPHRAGMS	PULLMAN SST, INC. 675 STONE ROAD BENICIA, CA 94510	PANDYA, NILESH 1007 KNOX AVE SAN JOSE, CA 95122 (408)592-3433	\$932,000 \$0 \$0	08/29/17 08/29/17 06/29/18	0% 0%
20.20.201 130							
04-SCL-280-2.9/4.4 04-1K5204		SCL & SM PUMP STATIONS: 35-0292W, 37- 0259W, 37-0267W, 37-0318W REPAIR DAMAGED PUMP STATIONS	YERBA BUENA ENGINEERING AND CONSTRUCTION, INC. 1340 EGBERT AVE. SAN FRANCISCO, CA 94124	PANDYA, NILESH 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5847	\$2,160,000 \$1,989,761 \$0	10/13/16 10/13/16 04/30/18	70% 95%
20.20.201 130							
04-SCL-280-15.0/15 04-4H8804 HSIM-280 -(147)E --()		IN SANTA CLARA COUNTY, IN LOS ALTOS HILLS AT EL MONTE ROAD UNDERCROSSING REALIGNMENT OF NORTH BOUND OFFRAMP	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE CA 95138	NGUYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	\$884,516 \$857,978 \$43,702	06/06/17 07/18/17 12/27/18	100% 96%
							OVER RUN
04-SCL-680-7.6/M9.9 04-2537C4		IN SANTA CLARA AND ALAMEDA COUNTIES IN MILPITAS AND FREMONT FROM 0.02 MILE SOUTH OF ROUTE 237 TO EAST WARREN AVENUE UNDERCROSSING REPLACEMENT PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804	\$1,195,052 \$0 \$0	12/18/17 02/09/18	0% 0%
04-SF-1-5.9/6.3 04-1A9044 ACNH-P001-(607)E --()		IN THE CITY OF SAN FRANCISCO, AT PRESIDIO NATIONAL PARK. WATER QUALITY IMPROVEMENT CONSTRUCT DRAINAGE	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688	KENNEDY, KEN 603 OLD MASON ST.PARK PRESIDIO SAN FRANCISCO, CA 94612 (510)385-6887	\$1,789,346 \$1,720,836 \$46,644	03/17/17 04/06/17 02/27/18	100% 97%
							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 57
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-35-2.0/3.2 04-2K5504 ACNH-P035-(011)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO, ON STATE ROUTE 35 (SLOAT BLVD), BETWEEN ROUTE 1(19TH AVE) AND SKYLINE BLVD. COLD PLANE 3 INCHES OF EXISTING AC	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)738-3827	\$5,540,577 \$4,885,182 \$139,994	02/14/17 03/15/17 01/24/18	100% 87% OVER RUN
04-SF-80-6.0/70 04-3G4454		IN THE CITY AND COUNTY OF SAN FRANCISCO, AT THE SAN FRANCISCO-OAKLAND BAY BRIDGE, AT PIER W4 RECONSTRUCT BRIDGE FENDER	THE DUTRA GROUP 2350 KERNER BLVD., SUITE 200 SAN RAFAEL, CA 94901-5595	COOPER, CHEE 171 BURMA ROAD, BUILDING 4 OAKLAND, CA 94607 (510)385-4830	\$4,185,000 \$3,350,750 \$0	12/15/16 12/15/16 01/31/18	100% 80% OVER RUN
BATA.FUND ING							
04-SF-80-7.8/7.9 04-2K9604		IN THE CITY AND COUNTY OF SAN FRANCISCO, AT THE SAN FRANCISCO-OAKLAND BAY BRIDGE, AT YERBA BUENA ISLAND TUNNEL REPAIR TUNNEL CONCRT, DRAINAGE, JOINT SEAL	GOLDEN STATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	HALALI, BEHZAD 171 BURMA ROAD, BLDG 3 OAKLAND, CA 94607 (510)867-6107	\$1,375,000 \$1,323,582 \$0	01/17/17 01/17/17 03/16/18	100% 96% OVER RUN
BATA....T OLL							
04-SF-80-8.2/8.6 04-0K6914		EASTERN SPAN OF SFOBB (SAS) IN THE CITY & COUNTY OF SAN FRANCISCO INSTALL GREASE CAPS RPR PRESTRESS TENDONS	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	SHEDD, BILL 171 BURMA ROAD, BLDG #3 OAKLAND, CA 94607 (510)385-6912	\$3,245,000 \$3,017,175 \$141,691	12/11/15 05/10/16 03/16/18	100% 93% OVER RUN
TOLL....B ATA							
04-SF-80-8.6/8.9 04-013524		IN THE CITY AND COUNTY OF SAN FRANCISCO AND ALAMEDA COUNTY FROM 0.8 MILE EAST OF THE YERBA BUENA TUNNEL TO 0.8 MILE WEST OF THE TO REMOVE BRIDGE & SALVAGE BRDG ELEMEN	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON CA 94566	SCHRAM, DARRYL 333 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	\$78,505,715 \$76,254,534 \$280,000	03/19/15 04/08/15 06/06/18	91% 99%
HA4S3							
04-SF-101-1.1/1.1 04-2J2604		IN SAN FRANCISCO & SAN MATEO COUNTIES ON ROUTES 101 & 280 AT VARIUS LOCATIONS TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE, CA 92606	DAVID, JOSE 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)754-0001	\$1,742,478 \$1,213,903 \$0	06/27/16 07/26/16 01/31/18 02/15/18	95% 69% COMPLETED
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 58
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF0-80-/7.8 04-2J8704		INSTALL BASE (BAY AREA SECURITY ENHANCEMENT) SYSTEM @ SFOBB WEST SPAN PO BOX 49070 IN CITY AND COUNTY OF SAN FRANCISCO INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161-9070	WONG, DUDLEY 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7628	\$9,075,000 \$8,448,122 \$0	03/16/15 03/16/15 03/31/18	100% 93% OVER RUN
20.20.201 130							
04-SM-1-13.5/15.1 04-0P1604		IN SAN MATEO COUNTY, NEAR PESCADERO, FROM PESCADERO ROAD TO 1.6 MILES NORTH OF PESCADERO ROAD CONSTRUCT GABION WALLS RSP & SHEETPILE WAL	YERBA BUENA ENGINEERING & CONSTRUCTION 1340 EGBERT AVE SAN FRANCISCO, CA 94124	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$3,485,000 \$299,643 \$0	06/20/17 06/20/17 03/31/18	100% 9% OVER RUN
20.20.201 130							
04-SM-1-17.0/17.5 04-4K4604		IN SAN MATEO COUNTY, NEAR SAN GREGORIO, AT0.9 MILE SOUTH OF ROUTE 84 CONSTRUCT SOLDIER PILE WALL AND RSP	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,985,000 \$1,476,449 \$0	02/10/17 02/10/17 03/31/18	100% 49% OVER RUN
20.20.201 130							
04-SM-1-32.0/32 04-1J5904 NHP-P001-(598)E --()		IN SAN MATEO COUNTY, NEAR HALF MOON BAY, AT SURFER'S BEACH, FROM 0.3 MILE NORTH OF SANTA ANA STREET TO SANTA ANA STREET/WASHOUT CONSTRUCT RETAINING WAL, ROCK SLOPE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ABDI, ABDOLREZA 603 MASON ST, PARK PRESIDIO SAN FRANCISCO CA 94129 (510)867-6023	\$817,791 \$845,003 \$0	10/20/15 11/04/15 01/08/18	100% 100% SUSPENDED
HA							
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13) --()		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	\$1,870,637 \$1,528,873 \$10,543	07/01/13 08/07/13 10/16/19	0% 0% PLANT EST SATIS
HE14							
04-SM-1-39.6/40.1 04-2K9104		IN CITY OF PACIFICA IN THE COUNTY OF SAN MATEO NEAR THE DEVILS SLIDE BYPASS TUNNEL ENVIRONMENTAL MITIGATION MANDATES	PACIFIC STATES ENVIRONMENTAL CONTRACTORS, INC. 11555 DUBLIN BLVD DUBLIN, CA, 94568	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$1,960,000 \$606,030 \$0	08/18/16 08/18/16 04/30/18	95% 31%
20.20.201 131							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 59
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-43.7/46.5 04-4J5604		IN SAN MATEO COUNTY ON MULTIPLE BRIDGES ALONG ROUTES 001, 101, 114, 280, AND 380 TREAT BRIDGE DECKS	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA, 94044 (650)738-3804	\$1,235,211 \$551,648 \$14,574	05/17/17 06/09/17 04/30/18	69% 45%
HM3							
04-SM-1-/0 04-1K5604		AT 10TH STREET IN MONTARA CA SHIFT TRAFFIC LANES AND CONSTRUCT RSP	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY, SAN JOSE, CA 95136	WASHINGTON, MARCUS 585 LINDA MAR, PACIFICA, CA 94044 (650)222-7516	\$3,000 \$0 \$0	02/29/16 02/29/16	0% 0%
20.20.201 130							
04-SM-35-9.8/9.9 04-4K4804		IN SAN MATEO COUNTY, NEAR SKYLONDA, AT 0.1 MILE NORTH OF CHAPMAN ROAD CONSTRUCT SOLDIER PILE TIE-BACK WALL	DISNEY CONSTRUCTION, INC. 859 COWAN ROAD, SUITE #3 BURLINGAME, CA 94010	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,985,000 \$1,351,009 \$0	02/13/17 02/13/17 03/31/18	100% 45%
						OVER RUN	
20.20.201 130							
04-SM-35-11.5/11.4 04-4K5504		IN SAN MATEO COUNTY, NEAR SKYLONDA, AT 0.6 MILE NORTH OF MORSE LANE CONSTRUCT SHEET PILE AND TIE-BACK WALLS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BINICIA, CA 94510	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$5,985,000 \$49,250 \$0	04/06/17 04/06/17 03/31/18	63% 1%
20.20.201 130							
04-SM-35-13.1/13.1 04-4K2104		IN SAN MATEO COUNTY, NEAR SKYLONDA, AT 0.1MILE NORTH OF BEAR GULCH ROAD CONSTRUCT SOLDIER PILE WALL	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$1,785,000 \$961,183 \$0	03/01/17 03/01/17 03/31/18	100% 54%
						OVER RUN	
20.20.201 130							
04-SM-35-28.7/30 04-0K9604		IN SAN MATEO IN DAILY CITY FROM ROUTE 1 TO END OF COUNTY LINE DIGOUTS	JCT. G. BORTOLOTTI & COMPANY 582 BRAGATO RD SAN CARLOS CA 94070	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)738-3804	\$489,169 \$553,360 \$32,357	05/17/17 06/22/17 03/30/18	95% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 60
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-82-1.4/25.1 04-4G5514 HSNH-PP08-(029)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL CROSSWALK SAFETY	ST FRANCIS ELECTRIC COMPANY 975 CARDEN STREET SAN LEANDRO CA 94577	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$4,286,289 \$4,244,583 \$28,111	07/28/16 08/24/16 03/17/18	88% 96%
04-SM-84-8.7/7.8 04-4K8904		IN SAN MATEO COUNTY, NEAR LA HONDA, AT 0.5 MILE EAST OF PESCADERO CREEK ROAD REPAIR DRAINAGE SYSTEM, CONSTRUCT RSP	JMB CONSTRUCTION, INC. 132 SOUTH MAPLE AVENUE SOUTH SAN FRANCISCO, CA 94080	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$785,000 \$503,848 \$0	07/05/17 07/05/17 03/31/18	100% 64% OVER RUN
20.20.201 130							
04-SM-84-12.0/12.5 04-4K9004		IN SAN MATEO COUNTY, NEAR SKYLONDA, FROM 0.3 MILES TO 2.5 MILES WEST OF ROUTE 35 JUNCTION (SKYLINE BLVD) AC PAVING AND LEVELING, REPLACE CULVERT	REDWOOD ENGINEERING CONSTRUCTION 2336 EL CAMINO REAL REDWOOD CITY, CA 94063	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$435,000 \$120,281 \$0	06/06/17 06/06/17 03/31/18	100% 28% OVER RUN
20.20.201 130							
04-SM-84-15.4/16.1 04-4K1604		IN SAN MATEO COUNTY, NEAR SKYLONDA, FROM GRANDVIEW DRIVE TO FRIARS LANE CONSTRUCT SOLDIER PILE TIE-BACK WALLS	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054	BOOSHEHRI, FRED 2350 PAGEMILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$6,460,000 \$5,359,368 \$0	01/12/17 01/17/17 03/31/18	100% 83% OVER RUN
20.20.201 130							
04-SM-84-16.3/17.6 04-0P4904		IN SAN MATEO COUNTY, NEAR SKYLONDA, FROM 0.3 MILE TO 1.6 MILES EAST OF FRIARS LANE CONSTRUCT SOLDIER PILE RETAINING WALLS	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$4,305,407 \$1,427,016 \$0	05/18/17 05/18/17 03/31/18	97% 33%
20.20.201 130							
04-SM-84-28.8/29.3 04-1J5204		IN SAN MATEO AND ALAMEDA COUNTY IN MENLO PARK AND FREMONT FROM 0.6 MILES EAST OF ROUTE 109 TO BEGINING OF DUMBARTON BRIDGE AND AT COSTRUCT PUBLIC ACCESS	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	CHAHAL, HARPAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$928,405 \$885,571 \$0	03/18/15 04/02/15 09/06/18	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 61
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-.9/.9 04-0P1504		IN SAN MATEO COUNTY, NEAR HALF MOON BAY, AT 0.7 MILE EAST OF MAIN STREET CONSTRUCT SOLDIER PILE WALL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$1,975,000 \$372,204 \$0	07/14/17 07/14/17 03/30/18	47% 19%
20.20.201 130							
04-SM-92-11.0/11.4 04-235524 ACNH-X081-(30E) --()		IN SAN MATEO COUNTY IN SAN MATEO ON ROUTE 92 FROM ALAMEDA DE LAS PULGAS OVERCROSSING TO THE HAYWARD PARK OVERHEAD AND ON ROUTE 82 INTERCHANGE IMPROVEMENT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$15,669,500 \$14,473,507 \$1,394,773	01/20/17 02/14/17 03/12/18	93% 87%
04-SM-92-14.4/18.8 04-3G4864		IN SAN MATEO AND ALAMEDA COUNTIES ON ROUTE 92 AT SAN MATEO HAYWARD STRUCTURAL STEEL PAINTING	LIBERTY MAINTENANCE, INC. DBA HINH, MINH OHIO LIBERTY MAINTENANCE, INC. 777 N. MERIDIAN RD. YOUNGSTOWN OH 44509	25100 SANTA CLARA ST. HAYWARD, CA 94544-2108 (408)592-3785	\$50,416,093 \$50,031,649 \$138,488	12/18/15 01/15/16 10/31/19	51% 99%
04-SM-92-15.3/15.5 04-3G3054		IN THE CITY AND COUNTY OF SAN FRANCISCO AND SAN MATEO COUNTY AT VARIOUS LOCATIONS REPLACE THE EXISTING FOG-HORNS,	BLEYCO INCORPORATED 11425 CULL CANYON ROAD CASTRO VALLEY CA 94552	ATAKO, KINGSTON 171 BURMA ROAD, BLDG. 1 OAKLAND, CA 94607 (650)222-7529	\$3,745,923 \$0 \$0	09/19/17 11/30/17 01/31/19	0% 0%
HA21							
04-SM-101-1.6/2.2 04-235654		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS ON RTE101 FROM UNIVERSITY AVE OC TO 0.2MI N OF HENDERSON UC & ON RTE 114 FROM 0.2MI S OF RECONSTRUCT INTERCHANGE	DISNEY/O.C. JONES J.V. 1520 FOURTH STREET BERKELEY CA 94710	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$42,067,861 \$19,336,835 \$1,492,458	02/10/17 03/14/17 08/10/18	61% 46%
HE11							
04-SM-101-6.0/6 04-4A92A4		IN SAN MATEO AND SANTA CLARA COUNTIES, AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	MIKE BROWN ELECTRIC CO. 561-A MERCANTILE DRIVE COTATI, CA 94931	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA. 95122 (510)385-7053	\$660,941 \$553,997 \$0	09/21/16 09/21/16 02/28/18	88% 84%
STIP.TRAN SFR							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 62
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --() HE11		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$49,225,594 \$49,171,034 \$152,984	06/25/14 07/17/14 08/20/18	77% 96%
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE HIGHWAY IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	GREAT AMERICAN INSURANCE CO. BOND CLAIM DIVISION 3017 DOUGLAS BLVD. SUITE 300 ROSEVILLE, CA 95661	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)385-7053	\$5,421,779 \$5,173,257 \$0	01/28/13 02/21/13 05/30/17	100% 95%
	WPCP						OVER RUN
04-SM-280-8.5/10 04-0P2504		IN SAN MATEO COUNTY, NEAR BELMONT, FROM 0.2 MILE TO 1.2 MILES SOUTH OF THE ROUTE 92 SEPARATION REPLACE CULVERTS, BACKFILL SINKHOLES	RGW CONSTRUCTION, INC. 585 GREENVILLE ROAD LIVERMORE, CA 94550	KOOS, CHARLES 585 LINDA MAR PACIFICA, CA 94044 (510)715-6644	\$1,130,000 \$996,043 \$0	07/12/17 07/12/17 03/31/18	90% 88%
20.20.201 130							
04-SM-280-9.4/0 04-4G5914		IN SAN MATEO COUNTY, IN THE CITY OF BELMONT, AT 1.4 MILES SOUTH OF ROUTE 92 REPAIR PIPE SYSTEM AND BACKFILL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$810,461 \$789,951 \$1,100	06/24/15 07/13/15 05/31/20	55% 97%
04-SM-280-10.8/10.8 04-3J4304		IN SAN MATEO COUNTY NEAR BELMONT AT ROUTE 280/92 SEPARATION REMOVE AND REPLACE HPS WITH LED	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132	BORRAYO, SALVADOR 21339 CABOT BLVD. HAYWARD, CA 94545 (510)377-4186	\$807,526 \$807,526 \$0	06/20/16 07/18/16 03/31/18	57% 100%
04-SM-280-20.4/20.4 04-0P2804		IN SAN MATEO, IN SAN BRUNO, AT CEDAR MILLSLANE REPLACE CULVERTS, CONSTRUCT RSP	REDWOOD ENGINEERING CONSTRUCTION 2336 EL CAMINO REAL REDWOOD CITY, CA 94063	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$841,075 \$686,512 \$0	06/01/17 06/01/17 03/31/18	96% 82%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 63
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-380-5.9/6.8 04-0K9704		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS DIGOUTS	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3804	\$1,375,074 \$1,149,960 \$101,227	05/06/17 07/18/17 03/30/18	90% 83%
04-SOL-12-2.1/7.9 04-1K1004 ACNH-P102-(122)E --()		IN SOLANO COUNTY IN FAIRFIELD AND SUISUN CITY FROM 0.1 MILE WEST OF CHADBOURNE RD TO 0.4 MILE EAST OF WALTERS RD MILL & REPLACE WITH HMA	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661	SINGH, JATINDER 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)715-7309	\$4,430,501 \$4,444,727 \$83,159	05/26/17 07/18/17 03/06/18	90% 98%
04-SOL-29-.8/3 04-4G5524 HSNH-PP02-(124)E --()		IN SOLANO COUNTY AT VARIOUS LOCATIONS INSTALL CROSSWALK SAFETY	RYAN DUNHAM ST. FRANCIS ELECTRIC 975 CARDEN STREET SAN LEANDRO CA 94577	BUTTERS, CARL 324 CAMPUS LANE FAIRFIELD, CA, 94535 (925)260-5535	\$1,242,825 \$1,161,369 \$23,267	09/19/16 10/05/16 06/30/18	99% 93%
04-SOL-37-9.8/26.6 04-0P3304		IN SOLANO COUNTY, ON ROUTE 80 AT ULATIS CREEK AND AT THE ROUTE 37 WEST TO ROUTE 29NORTH AND SOUTH CONNECTOR REPLACE JT SEALS AND ELASTOMERIC BRG PADS	GORDON N BALL, INC. 333 CAMILLE AVE. ALAMO, CA 94507	BRAR, PARAMDEEP 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (925)260-6460	\$644,000 \$0 \$0	08/16/17 08/16/17	0% 0%
20.20.201 130							
04-SOL-37-9.9/9.9 04-0K4504		IN SOLANO COUNTY ON MULTIPLE BRIDGE ALONG ROUTES 37, 80, 680, & 780 TREAT BRIDGE DECKS	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523	SINGH, JATINDER 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)715-7309	\$355,208 \$265,661 \$0	05/18/17 06/09/17 05/24/18	58% 73%
HM							SUSPENDED
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --()		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$52,109,277 \$51,835,045 \$6,294	03/19/14 04/09/14 09/13/18	82% 100%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 64
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-17.1/17.1 04-1J8204		IN SOLANO COUNTY, IN FAIRFIELD AT 2019 WEST TEXAS STREET. UPGRADE ELECTRICAL SYSTEM AND	GD LONG ELECTRIC COMPANY 450 TECHNOLOGY WAY NAPA, CA 94558	CARTY, RODOLFO 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)231-7131	\$797,772 \$456,359 \$30,426	06/01/17 07/27/17 03/01/18	88% 57%
04-SOL-80-31.3/32.9 04-4G5104 ACIM-080 -(368)E --()		NEAR VACAVILLE, AT MERIDIAN ROAD OVERCROSSING NO. 23-0147 AND MIDWAY ROAD OVERCROSSING NO. 23-0148. REHABILITATE AND REPLACE BRIDGES.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$5,677,245 \$4,151,488 \$378,371	01/20/17 02/06/17 05/14/18	72% 73%
HA21							
04-SOL-780-6.8/7.3 04-4G4504 ACIM- 780-(369)E --()		NEAR VALLEJO, AT LAUREL STREET BRIDGE R N R CONSTRUCTION, INC. NO. 23-0119.	8589 THYS COURT SACRAMENTO CA 95828	SCHNEIDER, JOLIE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)377-4171	\$4,843,092 \$4,676,058 \$143,011	02/01/17 02/27/17 12/15/18	100% 96%
04-SON-1-19.6/0 04-4S9204 ACST-P001-(594)E --()		IN SONOMA COUNTY NEAR JENNER AT 0.1 MILE SOUTH OF RUSSIAN RIVER BRIDGE. CONSTRUCT SOLDIER PILE WALL.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$1,046,437 \$1,027,012 \$22,521	06/02/17 06/26/17 03/06/18	87% 95%
HA23							
04-SON-1-25.1/25.2 04-4K3904		IN SONOMA COUNTY, NEAR JENNER, AT 1.2 MILES NORTH OF MUNIZ RANCH CONSTRUCT SOLDIER PILE TIE-BACK WALL	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507	SHARMA, JOY 1009 CLEGG COURT - SUITE G PETALUMA, CA 94954 (510)385-5732	\$4,875,000 \$3,291,022 \$0	02/07/17 02/07/17 12/29/17 01/29/18	95% 68% COMPLETED
20.20.201 130							
04-SON-1-30.5/0 04-3G0804 ACNH-P001-(618)E --()		NEAR FORT ROSS, AT 2.6 MILES SOUTH OF FORT ROSS ROAD CONSTRUCT SOIL NAIL WALLS	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$4,214,962 \$4,090,259 \$45,567	01/20/17 02/07/17 03/08/18	91% 96%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 65
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --()		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY INC. 246 GHILOTTI AVE SANTA ROSA, CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)249-4732	\$8,694,685 \$8,614,252 \$3,696	03/11/14 03/24/14 08/06/18	100% 98% OVER RUN
HA21							
04-SON-12-15.5/16 04-264H64 ACNH-PQ10-(273)N NHP0-12 1-(0E) --()		IN SONOMA COUNTY IN AND NEAR PETALUMA AND SANTA ROSA ON ROUTE 12 AND ON ROUTE 101 AT VARIOUS CONSTRUCT FOLLOW-UP LANDSCAPING.	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	HOLLIS, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$2,192,930 \$1,380,186 \$14,753	12/15/16 01/11/17 06/08/21	0% 0% PLANT EST SATIS
04-SON-12-17.6/18.5 04-0P1804		IN SONOMA COUNTY, IN SANTA ROSA, FROM 0.1 MILE WEST OF HOEN AVENUE TO 0.4 MILE EAST OF FARMERS LANE REPAIR AC PAVEMENT	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, BLDG. A SANTA ROSA, CA 95401 (707)249-4732	\$385,000 \$389,083 \$0	06/01/17 06/01/17 06/01/18	100% 99% OVER RUN
04-SON-12-17.7/18.2 04-4G2204 SNHG-P012-(124)E --()		IN SONOMA COUNTY IN SANTA ROSA ON ROUTE 12 FROM FARMERS LANE TO 0.2 MILE WEST OF BRUSH CREEK ROAD. INSTALL CONCRETE MEDIAN BARRIER AND	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 94501 (707)249-4732	\$4,392,986 \$0 \$0	12/06/17 01/04/18 10/15/18	0% 0% 0%
04-SON-12-19.0/28 04-0Q9004		IN SONOMA AND NAPA COUNTIES, IN AND NEAR SANTA ROSA AND SONOMA, AT VARIOUS LOCATIONS REPAIR FIRE DAMAGE	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE. G PETALUMA, CA 94954 (510)812-6444	\$7,365,000 \$2,708,789 \$0	10/17/17 10/17/17 05/21/18	41% 37% OVER RUN
20.20.201 130							
04-SON-101-29.3/43.4 04-0J6404 ACNH-Q101-(307)E --()		IN SONOMA COUNTY IN AND NEAR WINDSOR AND HEALDSBURG FROM WINDSOR LANE UNDERCROSSING TO ROUTE 101 / 128 SEPARATION REHABILITATION ROADWAY.	DESILVA GATES COSNTRUCTION 11555 DUBLIN BLVD. DUBLIN CA 94568	PERALTA, MARIANNE 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)249-9604	\$53,156,061 \$30,023,482 \$1,693,421	03/03/17 03/24/17 07/18/18	45% 56% OVER RUN

Page 66
02/23/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Approved Est Comp Accepted	%Time % Work Message
04-SON-101-33.4/34.8 04-4G4804 HSNH-Q101-(315)E --()		IN SONOMA COUNTY ON ROUTE 101, IN AND NEAR HEALDSBURG, FROM GRANT AVENUE UNDERCROSSING TO CANYON ROAD UNDERCROSSING AT VARIOUS LO UPGRADE LUMINARIES, ROADSIGN, HMA	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	PERALTA, MARIANNE 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)249-9604	\$891,187 \$0 \$0	11/09/17 11/30/17 08/27/18	0% 0%
HB1							
04-SON-101-37.1/37.2 04-4K4504		IN SONOMA COUNTY, IN HEALDSBURG, AT 0.9 MILE NORTH OF DRY CREEK ROAD CONSTRUCT SOLDIER PILE TIE-BACK WALL	DESILVA GATES CONSTRUCTION L.P. 11555 DUBLIN BLVD. DUBLIN, CA 94568	PERALTA, MARIANNE 4030 OCCIDENTAL, BLDG. A SANTA ROSA, CA 95401 (707)249-9604	\$2,845,000 \$1,958,364 \$0	03/09/17 03/09/17 04/11/18	81% 69%
20.20.201 130							
04-SON-116-25.0/27.9 04-2K4404		IN SONOMA COUNTY IN SEBASTOPOL FROM MILL STATION ROAD TO COOPER ROAD DIGOUTS.	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)249-9601	\$940,304 \$850,307 \$559,030	05/03/17 05/22/17 03/20/18	237% 90%
							SUSPENDED
04-SON-116-27.9/32.5 04-3J4904		IN SONOMA COUNTY NEAR SEBASTOPOL AND COTATI ON ROUTE 116 FROM 0.1 MILE EAST OF COOPER ROAD TO 0.2 MILE EAST OF GILCHRIST ROAD COLD IN PLACE RECYCLING.	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)249-9601	\$2,276,295 \$0 \$0	06/13/17 06/30/17 06/30/18	0% 0%
							SUSPENDED
04-SON-116-39.9/40.1 04-4K9604		IN SONOMA COUNTY, NEAR PETALUMA, FROM 0.6 MILE TO 0.9 MILE EAST OF LAKEVILLE HIGHWAY RECONSTRUCT EMBANKMENT W/ LIGHTWEIGHT FILL	PIAZZA CONSTRUCTION P.O. BOX 573 PENNGROVE, CA 94951	STREATER, HAL 1009 CLEGG COURT, STE. G PETALUMA, CA 94954 (707)249-9601	\$1,575,000 \$454,377 \$0	05/02/17 05/02/17 12/30/17	100% 29%
20.20.201 130							OVER RUN
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -()		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,979,746 \$1,811,289 \$591	10/04/12 11/06/12 07/26/19	0% 0%
HB1	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 67
02/23/18

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-43.3/43.3 04-4K2904		IN SONOMA COUNTY, NEAR SCHELLVILLE, AT 0.1MILE EAST OF COUNTY DUMP ROAD CONST GEOSYNTH REINF EMBNKMNT, RPLC CULVRT	ENGELKE CONSTRUCTION, INC. 120 GROVE CT. HEALDSBURG, CA 95448	STREATER, HAL 1009 CLEGG CT., STE. G PETALUMA, CA 94954 (707)249-9601	\$940,000 \$380,611 \$0	02/01/17 02/01/17 10/30/17	98% 40%
20.20.201 130							
04-SON-128-16.2/16.2 04-4K2004		IN SONOMA COUNTY, NEAR KELLOGG, AT MAACAMA CREEK CONSTRUCT BIO-ARMORING, INSTALL RSP	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVE. SANTA ROSA, CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, BLDG. A SANTA ROSA, CA 95401 (707)249-4732	\$1,480,000 \$914,991 \$0	01/16/17 01/16/17 02/18/18	100% 62% OVER RUN
20.20.201 130							
04-VAR--/0 04-0J0004 ACHS-000C-(459)E --()		IN ALAMEDA AND CONTRA COSTA COUNTIES, STATEWIDE TRAFFIC SAFETY & ON VARIOUS ROUTES AT VARIOUS INTERSECTION LOCATIONS ENHANCE PEDESTRIAN CROSSINGS.	SIGNS INC. PO BOX 845703 LOS ANGELES CA 90084		\$1,125,414 \$0 \$0	01/09/18 02/02/18	0% 0%
04-VAR--/0 04-4A6704		IN MARIN, NAPA AND SONOMA COUNTIES, ON VARIOUS ROUTES, AT VARIOUS LOCATIONS. INSTALL CURB RAMPS.	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$218,820 \$132,662 \$23,175	11/09/16 12/09/16 12/29/17	35% 61%
HB71							

Totals:	Authorized Final Amt:	<u>\$1,201,816,913</u>	Completed to Date:	<u>\$738,926,824</u>	Work This Month:	<u>\$15,194,495</u>
----------------	------------------------------	------------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 68
02/23/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-8.0/23 05-1H7804		VARIOUS AREAS DAMAGED BY STORMS. REMOVE SLIDE MATERIAL, INSTALL ROCK NETS AS NEEDED, TRAFFIC CONTROL ORDER EFA 05A1959 REMOVE SLIDE MAT, INSTALL ROCK NETS	JOHN MADONNA CONSTRUCTION CO INC DIRS PO BOX 5310 SAN LUIS OBISPO, CA 93403	SILVA, RICK 775 ARLINTON ST CAMBRIA, CA 93428 (805)927-4559	\$55,985,000 \$35,085,849 \$0	01/15/17 01/19/17 06/22/18	35% 63%
20.20.201 130							
05-MON-1-23.0/45.4 05-1J3404		MON CNTY NEAR BIG SUR, LUCID TO PFEIFFER CANYON. REMOVE SLIDE MATERIAL, REBUILD EMBANKMENT/DRAINAGE SYSTEM,RESTORE ROADWAY REMOVE SLIDE MATERIAL AND RESTORE ROADWAY	CALPORTLAND CONSTRUCTION CO 1625 E DONOVAN RD SANTA MARIA, CA 93456 DIRS EFA REMOVE SLIDE MATERIAL AND RESTORE ROADWAY	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$5,485,000 \$3,066,972 \$0	03/17/17 03/17/17 02/02/18	83% 56%
20.20.201 130							
05-MON-1-28.2/28.4 05-1J1104		IN MONTEREY COUNTY ON RT 1 NEAR BIG CREEK REPAIR ROCK FALL BARRIER, RECONSTRUCT MBGRAND REPAIR ROADWAY DIRS EFA 05A1971 REPAIR ROCK FALL BARRIER, REPAIR ROADWAY	DON CHAPIN COMPANY INC 560 CRAZY HORSE CANYON RD SALINAS, CA 93907	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)455-5466	\$585,000 \$416,158 \$0	02/10/17 02/10/17 12/27/17	100% 100%
20.20.201 130							
05-MON-1-45.5/45.5 05-1J1304		REPLACE BRIDGE @ PFEIFFER CANYON BRIDGE INBIG SUR REPLACE PFEIFFER CANYON BRIDGE IN BIG SUR	GOLDEN STATE BRIDGE INC 3701 MALLARD DR BENICIA CA 94510	LAVERING, TYLER 1529 HWY 68 MONTEREY, CA 93940 (831)375-1621	\$23,985,000 \$19,941,259 \$0	02/16/17 02/16/17 11/03/17	100% 83%
20.20.201 130							OVER RUN
05-MON-1-47.0/58 05-1J3204		BIG SUR, REMOVE SLIDE MATERIAL, REPAIR EMBANKMENTS, TEMP TRAFFIC CONTROL AS NEEDED DIRS EFA 05A1983 REMOVE SLIDE MATERIAL/REPAIR EMBANKMENTS	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE CA 95077	LAVERING, TYLER 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$1,985,000 \$1,268,072 \$0	03/03/17 03/03/17 11/20/17	100% 64%
20.20.201 130							OVER RUN
05-MON-68-3.9/10.8 05-1H3804		IN AND NEAR MONTEREY, FROM ROUTE 1/68 SEPARATEION TO SPCA ROAD OVERLAY WITH BONDED WEARING COURSE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$3,702,472 \$0 \$0	02/01/18 02/22/18	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 69
02/23/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-68-17.4/18 05-0F7004 NHP-P068-(024)E --()		IN MONTEREY COUNTY ON ROUTE 68 NEAR SALINAS FROM 0.2 MILE EAST OF RESERVATION ROAD UNDERCROSSING TO SPRECKELS BOULEVARD UNDERCROSS BRIDGE WIDENING	VIKING CONSTRUCTION COMPANY PO BOX 1508 RANCHO CORDOVA CA 95741	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93640 (831)375-7804	\$18,418,871 \$13,839,385 \$0	01/22/16 02/12/16 01/28/20	37% 75%
HA21							
05-MON-101-47.7/53.9 05-1E0604 HSNH-P -()Q 1282- E -()		IN AND NEAR GREENFIELD FROM TEAGUE AVENUE TO WALNUT AVENUE OC CONCRETE MEDIAN BARRIER, INSIDE	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054	BUIST, AUSTIN 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)550-1306	\$5,286,145 \$5,144,412 \$0	10/30/15 11/20/15 05/31/18	100% 97% OVER RUN
HB1							
05-MON-101-53.9/57.1 05-1G3804 HSNH-GQ10-(321)E --()		IN MONTEREY COUNTY IN AND NEAR GREENFIELD FROM WALNUT AVENUE OVERCROSSING TO 1.2 MILES NORTH OF HUDSON ROAD. MEDIAN BARRIER AND INSIDE SHOULDER	PAPICH CONSTRUCTION CO., INC. P.O. BOX 2210 PISMO BEACH CA 93448	ROMAN, BERTHA 140 DUBOIS ST, STE E SANTA CRUZ, CA 95076 (831)427-4706	\$3,022,999 \$742,215 \$0	06/07/17 06/26/17 04/10/18	45% 25%
HB1							
05-MON-101-91.2/99.2 05-0161H4 ACNH-Q101-(311)E --()		IN MONTEREY COUNTY, IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS, FROM 3172 SALEM DR 0.2 MILES NORTH OF LITTLE BEAR CREEK SAN JOSE CA 95127 UNDERCROSSING TO 0.3 M LANDSCAPE MITIGATION	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$2,372,140 \$789,621 \$0	04/04/17 04/26/17 02/08/19	29% 33%
05-MON-183-2.0/8.6 05-1G3904 SSTG-S183-(004)E --()		IN MONTEREY COUNTY ON ROUTE 183 FROM DAVIS ROAD TO BLACKIE ROAD CENTERLINE / SHOULDER RUMBLE STRIPE	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95050		\$806,782 \$0 \$0	06/14/17 06/30/17	0% 0%
HB1							
05-MON-198-.1/25.8 05-1H8204 HSST-S198-(076)E --()		IN MONTEREY COUNTY ON ROUTE 198 FROM THE JUNCTION WITH ROUTE 101 TO THE FRESNO COUNTY LINE CONSTRUCT CENTERLINE RUMBLE STRIP	CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324	RICK SILVA, R.E. 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$559,527 \$0 \$0	08/18/17 09/07/17 03/02/18	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 70
02/23/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-198-22.4/22.8 05-1C6604 ACST-S198-(073)E --()		IN MONTEREY COUNTY ON ROUTE 198 ABOUT 22 MILES EAST OF SAN LUCAS FROM 0.2 MILE WEST TO 0.2 MILE EAST OF NORTH FORK ROAD WIDEN SHOULDERS AND CORRECT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$1,098,561 \$0 \$0	06/22/17 07/21/17	0% 0%
HB1							
05-SB-1-/50.6 05-0J4904 NHP-000C-(409)E --()		IN SANTA BARBARA, MONTEREY, SAN BENITO, SANTA CRUZ AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS. REPLACE ROADSIDE SIGN PANELS	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	BUIST, AUSTIN 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)440-7630	\$5,850,972 \$5,594,198 \$0	01/13/16 01/26/16 01/19/18 01/22/18	100% 100% COMPLETED
HA22							
05-SB-101-2.2/3.3 05-4482U4 NHP-Q101-(290)E --()		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF CARPINTERIA CREEK BRIDGE TO 0.3 MILE NORTH OF LINDEN AVENUE OVERCR RECONSTRUCT INTERCHANGES (2) AND	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	KLINE, JASON 3561 FOOTHILL RD CARPINTERIA, CA 93013 (805)698-2393	\$55,054,744 \$20,609,551 \$0	06/20/16 07/15/16 11/13/19	24% 38%
HE11							
05-SB-101-17.2/45.9 05-1C9704 ACNH-Q101-(319)E --()		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS FROM 0.6 MILE NORTH OF LAS POSITAS ROAD OC TO 1.3 MILES SOUTH OF SANTA BARBARA GAVIOTA TUNNEL ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111	CURTIS JOHNSON CARPINTERIA CONSTRUCTION (805)684-0015	\$2,062,452 \$701,353 \$0	08/17/17 08/29/17 05/07/19	9% 35%
HA25							
05-SB-101-56.0/57.7 05-1J2404		IN SB CNTY ON RTE 101 IN BUELLTON. REMOVE AND REPLACE DAMAGED PCC SLABS AND STRIPINGREPAVE SHOULDERS AND RAMPS DIRS EFA 05A2008 REMOVE/REPLACE DAMAGED PCC SLABS, SHOULDERS	PAPICH CONSTRUCTION COMPANY INC 800 FARROLL RD GROVER BEACH, CA 93433	BALLENTINE, DAVID 270 E HWY 246 STE 203 BUELLTON, CA 93427 (805)688-5920	\$4,364,744 \$2,245,930 \$0	06/07/17 06/07/17 02/15/18	88% 51%
20.20.201 130							
05-SB-101-/13.5 05-1J6304		MONTECITO STORM DAMAGE REPAIR, IN SB CNTY FROM VENTURA CNTY LINE TO GARDEN STREET U.C BRIDGE. REMOVE SLIDE MATERIAL RPAIR HWDIRECT REPAIR/REPLACE STORM DAMAGED HW FACILITIES	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE, CA 93013	KLINE, JASON 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)684-0015	\$985,000 \$0 \$0	01/09/18 01/11/18	0% 0%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 71
02/23/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-192-2.8/7 05-1H4204		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA ON ROUTE 154 FROM 0.1 MILE W OF PESTAS LN TO STATE STREET AND ON ROUTE 192 FROM COLD PLANE PAVEMENT/RHMA-G	C.A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	MICHAEL MORTENSEN 35 S LA PATERA LN GOLETA CA, 93117 (805)698-2601	\$1,917,431 \$1,727,663 \$0	04/04/17 04/26/17 10/31/17	100% 90% OVER RUN
05-SB-246-12.3/16.7 05-0C6404		ON ROUTE 246 IN SANTA BARBARA COUNTY NEAR LOMPOC, FROM CEBADA CANYON ROAD TO HAPGOOD ROAD PASSING LANES AND OPERATIONAL	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$18,120,014 \$14,744,320 \$0	02/27/15 03/26/15 03/28/18	90% 82%
HE13							
05-SBT-101-4.6/6.9 05-1J2004		IN SAN BENITO COUNTY ABOUT 9 MILES SOUTH OF GILROY FROM 0.3 MILE SOUTH TO 0.2 MILE NORTH OF ROUTE 129/101 SEPARATION AND FROM 0.3 MILL AND REPLACE WITH RHMA OVERLAY	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652		\$1,080,668 \$0 \$0	01/24/18 02/09/18	0% 0%
05-SBT-129-/2.6 05-1H0704		IN SAN BENITO, SANTA CRUZ AND MONTEREY COUNTIES AT VARIOUS LOCATIONS_____ METHACRYLATE DECK SEALS, POLYESTER	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618	BERTHA ROMAN 140 DUBOIS ST STE E SANTA CRUZ CA 95060 (831)427-4706	\$1,076,745 \$944,314 \$0	02/15/17 03/13/17 02/01/18	91% 86%
HM3							
05-SBT-156-10.0/18.4 05-1C8404 ACNH-PP15-(020)E --()		IN SAN BENITO COUNTY NEAR HOLLISTER FROM 0.5 MILES WEST OF HUDNER OH TO SANTA CLARA COUNTY LINE PAVEMENT PRESERVATION	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	DEVIN PORR 140 DUBOIS ST. STE E SANTA CRUZ, CA 95060 (831)427-4706	\$6,538,976 \$6,489,070 \$0	11/16/16 12/09/16 01/29/18	93% 99%
HA22							
05-SBT-156-/3 05-1C8704 ACNH-PP15-(021)E --()		IN AND NEAR SAN JUAN BAUTISTA FROM 156/101 SEPARATION TO ALAMEDA STREET PAVEMENT PRESERVATION	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KESHAVARZI, FARSHAD 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)235-3120	\$5,460,234 \$5,021,165 \$0	11/28/16 12/21/16 02/02/18 02/02/18	100% 100% COMPLETED
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 72
02/23/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-3.7/3.9 05-1H7304		SANTA CRUZ COUNTY ON ROUTE 1, NEAR BUENA VISTA OC. RECONSTRUCT FAILED SLOPE/ DRAINAGE SYSTEM, TEMP TRAFFIC CONTROL DIR'S EMERGENCY RECONSTRUCT FAILED SLOPE/DRAINAGE SYSTEM	GRANITE CONSTRUCTION COMPANY 580 W BEACH ST WATSONVILLE, CA 95076	BEACH, KATIE 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,485,000 \$2,472,241 \$0	12/08/16 12/08/16 02/28/18	100% 99% OVER RUN
20.20.201 130							
05-SCR-1-7.5/17.4 05-1C1004 CNHP-X087-(031)E --()		IN SANTA CRUZ CO ON RTE 1 FM 0.1 MI S OF LARKIN VALLEY RD TO RTE 1/17 SEP, AND ON RTE 17 FROM 0.1 SOUTH OF 1/17 SEP TO 0.1 MI N OF ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054		\$1,578,930 \$0 \$0	08/17/17 09/07/17	0% 0%
HB1							
05-SCR-1-/0 05-1H7904		SANTA CRUZ CNTY @ VARIOUS ROUTES/LOCATIONSREMOVE SLIDE MATERIAL FROM ROADWAYS/SLOPESRECONSTRUCT FAILED EMBANKMENTS. DIRS EFA 05A1 REMOVE SLIDE MATERIAL, FIX EMBANKMENTS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	BEACH, KATIE 140 DUBOIS STREET, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$6,985,000 \$6,621,828 \$0	01/24/17 01/24/17 02/28/18	100% 95% OVER RUN
20.20.201 130							
05-SCR-9-11.0/11 05-1J4004		SANTA CRUZ COUNTY ON ROUTE 9 NEAR BROOKDALE AT PM 11.0. REPAIR SLIPOUT DAMAGE BY CONSTRUCTING SIDEHILL VIADUCT DIRS EFA 05A2016 REPAIR SLIPOUT DAMAGE	GORDON N BALL, INC 333 CAMILLE AVE ALAMO, CA 94507	BEACH, KATIE 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$4,320,000 \$173,242 \$0	09/06/17 09/06/17 02/28/18	16% 4%
20.201201 130							
05-SCR-17-.7/1.4 05-0Q6004 ACNH-PP01-(112)E --()		IN SANTA CRUZ COUNTY, ON ROUTE 17 IN SANTA CRUZ BETWEEN 0.74 MI NORTH ROUTE 1/17 SEPARATION AND SIMS ROAD BEULAH PARK UNDERCROSSIN STORM WATER MITIGATION	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	DEVIN PORR 140 DUBOIS ST #E SANTA CRUZ, CA 95060 (831)427-4706	\$5,791,152 \$3,876,735 \$0	09/30/16 10/28/16 05/13/19	17% 64%
05-SCR-17-5.8/12.5 05-1J0804		HWY 17 VINE HILL SANTA CRUZ COUNTY REMOVE/HAUL OFF SLIDE MATERIAL,STABILIZE SLOPE,RESTORE ROCK NETS, TEMP TRAFFIC CONTDIRS EFA 05A REMOVE SLIDE MATERIAL,STABILIZE SLOPE	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE, CA 95077-5007	PORR, DEVIN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (805)427-4706	\$1,485,000 \$758,491 \$0	01/23/17 01/27/17 03/31/18	60% 51% SUSPENDED
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 73
02/23/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-17-8.3/9.4 05-0T9804 HSNH-PG -()P 7110- E -()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY FROM 0.4 MILE SOUTH OF SUGARLOAF ROAD TO 0.1 MILE SOUTH OF LAUREL ROAD SHOULDER WIDENING AND CONCRETE	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	DEVIN PORR 140 DUBOIS ST #E SANTA CRUZ, CA 95060 (831)427-4706	\$5,490,460 \$5,405,135 \$0	12/22/15 01/13/16 01/23/18	97% 96%
HB1							SUSPENDED
05-SCR-17-9.8/10.8 05-1J1204		IN SANTA CRUZ COUNTY ON RTE 17 NEAR GLENWOOD. PROTECT EMBANKMENT SLOPE WITH MICRO PILES, REPAIR DAMAGE, TRAFFIC CNTROLDIRS ORDER REPAIR DAMAGED SLOPE, TRAFFIC CONTROL	CASE PACIFIC COMPANY 2121 ARDMORE RD PASO ROBLES CA 93446-7199	PORR, DEVIN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$3,333,509 \$2,198,365 \$0	02/17/17 02/17/17 02/28/18	100% 66% OVER RUN
20.20.201 130							
05-SCR-129-1.8/9.9 05-1F0304 HSST-S129-(017)E --()		IN SANTA CRUZ AND SAN BENITO COUNTIES NEAR WATSONVILLE FROM 0.4 MILE EAST OF LAKEVIEW ROAD TO SCHOOL ROAD OPEN GRADE OVERLAY AND MBGR UPGRADE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH KATIE 140 DUBOIS ST STE E SANTA CRUZ CA 95060 (831)427-4706	\$3,706,014 \$851,265 \$0	05/16/17 06/09/17 05/25/18	34% 23%
HB1							
05-SCR-129-9.5/10 05-0T5404 HSST-PG -(129) 6E--() --() HB1		ON ROUTE 129 BETWEEN 0.4 MILE WEST OF GRANITE ROCK COMPANY OLD CHITTENDON ROAD AND 0.1 MILE EAST 120 GRANITE ROCK WAY OF CHITTENDON UNDERPASS CURVE REALIGNMENT	SAN JOSE CA 95136	ROMAN, BERTHA SANTA CRUZ, CA (831)455-5707	\$5,164,554 \$4,979,623 \$0	07/21/15 08/07/15 05/15/18	77% 99%
05-SCR-236-.1/17.7 05-1F3404 STP-P236-(001)E --()		IN SANTA CRUZ COUNTY AT AND NEAR BOULDER CREEK FROM PINE STREET TO OLD MILL ROAD RESURFACE WITH HMA OVERLAY/RHMA G	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE 140 DUBOIS STREET, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$3,692,271 \$3,765,542 \$0	06/08/16 07/05/16 02/07/18	90% 98%
05-SLO-1-64.0/66.9 05-492804 STP-P001-(590)E --() HA42		IN SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIMEON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO ARROYO DE LA REALIGN ROADWAY PIEDRAS BLANCAS	PAPICH CONSTRUCTION CO. INC P O BOX 2210 PISMO BEACH CA 93448	RICK SILVA, RE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$21,172,858 \$20,693,322 \$0	05/27/15 06/15/15 12/14/18	64% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 74
02/23/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-/0 05-1G3504		IN SAN LUIS OBISPO AND SANTA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK/REPLACE SEALS	BARBARA SToudenMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	STIMSON, PATRICK 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6733	\$1,185,109 \$1,125 \$0	04/12/16 05/02/16 01/10/17	19% 0%
HM3							
05-SLO-1-/0 05-1G35A4		IN SAN LUIS OBISPO AND SANTA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK/REPLACE SEALS	BARBARA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO CA 93403	ANTHONY DEANDA 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-3854	\$1,257,426 \$613,328 \$0	04/07/17 04/07/17 02/28/18	82% 49%
HM3							
05-SLO-41-/0 05-1G3204		IN MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS SEAL BRIDGE DECK WITH METHACRYLATE	SToudenMIRE CORPORATION 7536 MORRO ROAD ATASCADERO, CA 93422	DEANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)542-4765	\$295,245 \$195,324 \$0	03/14/16 04/07/16 09/16/16	77% 71%
05-SLO-46-37.6/40.4 05-330764 NHP-P046-(050)E --()		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.5 MILE EAST OF ROAD TO 0.2 MILE WEST OF ALMOND DRIVE LANDSCAPE MITIGATION	PACIFIC RESTORATION GROUP, GENESEO INC. PO BOX 429 PERRIS CA 92572	MIKEL, KARL 102 S. WHITLEY GARDENS DR. PASO ROBLES, CA 93446 (805)440-7630	\$947,084 \$903,102 \$0	10/09/14 11/14/14 07/16/18	0% 0%
HE14						PLANT EST SATIS	
05-SLO-46-46.0/50.2 05-330784		NEAR SHANDON FROM 0.2 MILE EAST OF MCMILLIAN CANYON ROAD TO 0.4 MILE WEST OF LUCY BROWN ROAD CONVERT TO 4-LANE EXPRESSWAY	BROSAMER & WALL, INC 1777 OAKLAND BOULEVARD STE300 WALNUT CREEK, CA 94596	AUSTIN BUIST 102 WHITLEY GARDEN DRIVE PASO ROBLES, CA 93446 (805)550-4689	\$43,499,545 \$40,656,070 \$0	02/10/16 02/25/16 10/02/18	65% 92%
HE13							
05-SLO-101-46.0/50.7 05-1H4004 ACNH-Q101-(317)E --()		IN SAN LUIS OBISPO COUNTY IN ATASCADERO AND TEMPLETON FROM TRAFFIC WAY UNDERCROSSING TO VINEYARD DRIVE OVERCROSSING RESURFACE ROADBED WITH RHMA-O	PAPICH CONSTRUCTION CO., INC. 800 FARROLL ROAD GROVER BEACH CA 93433	DE ANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6095	\$3,237,320 \$2,711,209 \$0	05/10/17 05/30/17 02/21/18	70% 82%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 75
02/23/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-63.2/69.3 05-0G0404 ACNH-PQ10-(306)E --() HA22		IN SAN LOUIS OBISPO COUNTY AND MONTEREY COUNTY NEAR PASO ROBLES FROM 0.5 MILES SO SAN MARCOS CREEK BRIDGE TO 0.2 MILE SO BRADLEY HIGHWAY REHAB NORTH PASO ROBLES	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	BORRELLI, ANDREW 3230 RIVERSIDE AVE, #130 PASO ROBLES, CA 93446 (805)331-3023	\$54,734,280 \$11,161,545 \$0	11/16/16 12/09/16 04/25/19	40% 20%

Totals:	Authorized Final Amt:	<u>\$396,165,231</u>	Completed to Date:	<u>\$246,408,998</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 76
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0U1504		IN FRESNO, MADERA, KINGS, AND TULARE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS/JOINT SEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$673,181 \$637,623 \$0	04/21/17 05/18/17 01/03/18 02/07/18	88% 93% COMPLETED
06-FRE-33-/0 06-0K8004 STP-000C-(442)E --()		IN FRESNO AND KINGS COUNTIES ON ROUTES 33, 41, 43, AND 233/152 IN FRESNO, KINGS, AND MADERA COUNTIES AT VARIOUS LOCATIONS SEISMIC RESTORATION	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR., STE RANCHO CORDOVA CA 95742	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$2,318,394 \$1,436,208 \$237,526	10/27/16 11/28/16 08/15/18	19% 62%
HA21							
06-FRE-41-22.8/23.7 06-0T3204		IN FRESNO COUNTY IN FRESNO ROUTE 41 SOUTH BOUND FROM M STREET UC TO TULARE AVENUE OC CONSTRUCT AUXILIARY LANE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$2,657,111 \$0 \$0	01/10/18 02/02/18	0% 0%
06-FRE-41-29.3/33.4 06-0Q6304 NHP-000C-(436)E --()		IN FRESNO AND MADERA COUNTIES ON ROUTE 41 AT VARIOUS LOCATIONS CONSTRUCT STAMPED COMCRETE	EMMETT'S EXCAVATION, INC. 6207 EAST CLINTON AVE FRESNO CA 93727	CARY CRUZ 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3881	\$2,715,604 \$1,605,550 \$863,397	05/11/17 05/30/17 04/11/18	59% 59%
06-FRE-41-33.1/33.4 06-0N9904 NHP-P041-(599)E --()		ON ROUTE OLD ROUTE 41 BETWEEN PM 33.3/33.4 (FRESNO COUNTY) AND PM 0.0/0.2 (MADERA COUNTY) BRIDGE SEISMIC RETROFIT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR. #A RANCHO CORDOVA CA 95742	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$4,602,894 \$2,609,862 \$12,834	10/13/16 11/03/16 03/27/19	20% 57%
HA21							
06-FRE-63-2.0/4 06-0V2104		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS DIGOUTS/MILL & REPLACE WTIH RHMA	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$1,812,106 \$0 \$0	02/06/18 02/21/18	0% 0%

HM1

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 77
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-22.7/28.1 06-0K2904 ACNH-P099-(613)E --()		ON ROUTE 99 IN FRESNO COUNTY BETWEEN SECURITY PAVING COMPANY, INC. BELMONT AVENUE OC AND SHAW AVENUE OC INSTALL RAMP METERING AT VARIOUS	13170 TELFAIR AVENUE SYLMAR CA 91342	MCGUIRE, TIM 2750 N PARKWAY DRIVE FRESNO, CA 93722 (559)259-2081	\$4,089,075 \$1,309,571 \$360,234	08/08/17 08/29/17 05/13/19	15% 31%
HB4N							
06-FRE-99-23.5/26.7 06-2HT104		IN THE CITY OF FRESNO, ON ROUTE 99 FROM CLINTON AVENUE TO ASHLAN AVENUE ROUTE 99 REALIGNMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$131,811,076 \$93,889,256 \$1,241,629	06/30/16 07/25/16 12/20/18	61% 71%
HM1							
06-FRE-168-1.7/9.5 06-0E3504 ACNH-P168-(063)E --()		IN FRESNO AND CLOVIS FROM THE 180/168 SEPARATION TO SHEPHERD AVE MILE EAST OF TEMPERANCE AVENUE____ OVERCROSSING_____ FREEWAY MAINTENANCE ACCESS	DREAMBUILDER CONSTRCUTION CORP 1324 LAWSON LN PLACENTIA CA 92870	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$3,207,967 \$2,325,732 \$587,595	06/15/17 07/18/17 02/23/18	96% 72%
06-FRE-180-36.2/38.7 06-463804		ON ROUTE 180, IN FRESNO COUNTY BETWEEN JAMES ROAD AND LAKE AVENUE ADD PASSING LANES MENDOTA PASSING	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661		\$5,143,705 \$3,274,843 \$33,724	08/07/17 08/29/17 04/19/18	52% 64%
HB4N							
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, HAIDAR HADDADIN INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	3240 N.MILLBROOK FRESNO, CA 93726 (559)897-7223	\$4,058,312 \$3,771,014 \$0	03/19/15 06/22/15 09/10/19	6% 91%
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE INCORPORATED 7726 NORTH FIRST STREET, #137 FRESNO, CA 93720	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$5,018,734 \$5,007,355 \$16,532	08/23/12 09/27/12 02/28/18	0% 0% PLANT EST SATIS
WPCP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 78
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-74.1/78.6 06-342534 ACNH-S180-(059)E --()		NEAR CENTERVILLE AND MINKLER, FROM WEST OF SMITH AVENUE TO EAST OF FRANKWOOD AVENUE 2C TO 4E ON NEW ALIGNMENT KINGS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	HADDADIN, HAIDAR 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3856	\$53,816,963 \$11,006,753 \$2,416,763	04/05/17 04/26/17 09/25/19	27% 20%
HE14							
06-KER-0-/0 06-0S6104		IN KERN, KINGS AND FRESNO COUNTIES AT STURGEON ELECTRIC CALIFORNIA, VARIOUS LOCATIONS ON ROUTES 5, 46, 58, 99, 178 AND 204 WIRE THEFT RESTORATION	LLC. 13501 BENSON AVE CHINO CA 91710		\$12,123,000 \$2,845,118 \$291,306	08/08/17 08/29/17 02/19/19	28% 23%
HA23							
06-KER-14-58.3/62.3 06-457114 CSTP-X029-(126)E --()		NEAR RIDGECREST, ON ROUTE 14 FROM 0.5 MILE NORTH OF THE ROUTE 178 WEST/ROUTE 14 INTERSECTION TO 1.7 MILES NORTH OF THE ROUTE 178 CONVERT EXISTING 2-LANE TO 4-LANE	GRANITE CONSTRUCTION CO. 580 WEST BEACH ST WATSONVILLE CA 95076	SAM DHALIWAL 1824 NORRIS ROAD (661)391-4742	\$22,242,709 \$13,915,286 \$1,084,012	03/14/17 04/06/17 07/03/18	60% 62%
06-KER-33-14.7/17.9 06-0V2204		IN KER CO IN & NEAR TAFT ON RTE 33 FROM 0.3 MILE N OF CADET RD TO 0.1 MILE N OF RTE 119 & IN & NEAR LOST HILLS ON RTE 46 FROM 0.5 RHMA OVERLAY W/DIGOUTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308		\$2,015,494 \$0 \$0	12/19/17 02/02/18	0% 0%
HM1							
06-KER-33-/0 06-0V3004 SSTG-X029-(136)E --()		IN KERN COUNTY IN AND NEAR TAFT ON ROUTE 33 AND ROUTE 119 AT VARIOUS LOCATIONS CONSTRUCT CENTER LINE RUMBLE STRIPS	CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324		\$499,999 \$0 \$0	12/20/17 02/02/18	0% 0%
HB1							
06-KER-46-30.5/33.5 06-442544 PLUL-6206-(021)E --()		ON STATE ROUTE 46, FROM THE INTERSECTION OF LOST HILLS ROAD TO 0.9 MILES EAST OF THE INTERSTATE 5 INTERCHANGE 2-LN CONVENTIONAL HIGHWAY TO 4-LN	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342		\$25,074,880 \$0 \$0	01/11/18 02/02/18	0% 0%
HE13							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 79
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-57.3/57.8 06-0K4604 ACNH-X029-(129)E --()		IN KERN COUNTY ON SR 46 NEAR WASCO AT SR 46/99 SEPARATION BRIDGE BRIDGE REPLACEMENT	SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150 IRVINE CA 92618	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$14,827,502 \$4,350,744 \$1,489,013	05/05/17 05/30/17 06/03/19	12% 29%
HA21							
06-KER-58-55.4/59.7 06-0S4704 ACNH-P058-(126)E --()		IN BAKERSFIELD FROM COTTONWOOD RD. UNDERCROSSING TO 0.3 MILES EAST OF RTE 58/184 SEPARATION PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342		\$32,942,096 \$0 \$0	12/29/17 02/02/18	0% 0%
HA22							
06-KER-99-.3/15.9 06-0S6204 ACNH-P099-(612)E --()		STATE ROUTE 99 IN KERN COUNTY, PM 0.3/15.9, PM 21.8/57.3 INSTALL VEHICLE DETECTION SYSTEMS	A-C ELECTRIC COMPANY 2921 HANGAR WAY BAKERSFIELD CA 93308	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$977,120 \$397,098 \$119,402	06/30/17 07/31/17 03/18/18	75% 41%
HB4N							
06-KER-99-10.5/20.5 06-0R1404 ACNH-P099-(614)E --()		NEAR BAKERSFIELD FROM 1.2 MI. NORTH OF HERRING RD. OC TO PACHECO RD. 2R PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342		\$17,187,576 \$0 \$0	10/02/17 10/27/17	0% 0%
HA22							
06-KER-99-26.8/0 06-0K8104 ACNH-PX02-(125)E --()		IN KERN COUNTY IN BAKERSFIELD ON ROUTE 99 AT AIRPORT DRIVEG AND AT OVERCROSSING AND ON ROUTE 178 AT GOLDEN STATE AVENUE SEPARATION SEISMIC RESTORATION	BRIDGEWAY CIVIL CONSTRUCTORS, CLAY LOMAX INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688	1824 NORRIS RD BAKERSFIELD, CA 93312 (661)391-4767	\$2,327,117 \$2,277,546 \$4,423	09/30/16 11/03/16 08/21/18	68% 97%
HA21							
06-KER-99-49.3/57.6 06-0V1804		IN KERN AND TULARE COUNTIES ON ROUTE 99 FROM SHERWOOD AVE OC TO AVE 0 OC & ON ROUTE 190 FROM 0.1 MILE EAST OF ROAD 232 TO 0.2 MILE BOUNDED WEARING COURSE, RHMA&TYPE 0	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308		\$4,503,986 \$0 \$0	01/16/18 02/02/18	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 80
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-155-1.1/1.9 06-0P2904 SSTG-S155-(005)E --()		NEAR DELANO AT BROWNING ROAD TO 0.4 MILE EAST OF BROWNING ROAD INTERESECTION IMPROVEMENTS	GRANITE CONSTRUCTION CO. 585 WEST BEACH STREET WATSONVILLE CA 95076	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$2,632,052 \$2,541,844 \$25,512	03/15/17 04/06/17 11/08/18	45% 96%
HB1							
06-KIN-33-/7.8 06-0T9504 SSTG-X031-(003)E --()		IN KINGS COUNTY ON ROUTES 33 & 43 AT VARIOUS LOCATIONS CONSTRUCT CENTER LINE AND SHOULDER	BUSH ENGINEERING INCORPORATED 518 N. REDINGTON STREET HANFORD CA 93230		\$496,933 \$0 \$0	12/08/17 02/21/18	0% 0%
HB1							
06-KIN-41-40.6/41.1 06-416014 ACNH-P041-(133)E --()		ON ROUTE 41 IN KINGS COUNTY AT BUSH STREET INTERCHANGE BUSH STREET U.C._____	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901		\$539,251 \$388,231 \$132,521	05/30/17 06/22/17 02/23/21	100% 72%
HA25		LANDSCAPE ARCHITECTURE PLANTING					
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$675,962 \$661,422 \$5,997	01/02/15 01/26/15 12/31/18	0% 0%
HE11						PLANT EST SATIS	
06-KIN-198-16.5/17.2 06-487514 ACNH-P198-(074)E --()		ON RTE 198 IN HANFORD AT 12TH AVENUE OVERCROSSING 12TH AVENUE OVERCROSSING REPLACEMENT PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$1,053,477 \$510,695 \$91,961	08/11/17 08/29/17 04/18/18	63% 48%
HA22							
06-KIN-198-18.4/0 06-0T5104 SNHG-P198-(075) --()		IN HANFORD AT WESTBOUND OFF-RAMP INTERSECTION TO REDINGTON/4TH STREET INSTALL SIGNALS AND MODIFY CURB	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$655,989 \$369,371 \$3,500	06/26/17 07/27/17 02/26/18	100% 56%
HB1						SUSPENDED	

Page 81
02/23/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-.1/32.4 06-0U7104 SSTG-X039-(034)E --()		IN MADERA COUNTY ON SR 41, SR 49, AND SR 145 AT VARIOUS LOCATIONS CONSTRUCT RUMBLE STRIPS	CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324		\$278,278 \$0 \$0	11/09/17 11/30/17	0% 0%
HB1							
06-MAD-99-10.0/26.6 06-0Q6104 ACNH-P099-(599)E --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MI SOUTH OF ROUTE 145/99 SEPARATION TO ASH SLOUGH ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$2,013,954 \$1,627,321 \$0	03/30/17 04/20/17 12/05/17	100% 100%
06-TUL-0-37.3/41.3 06-0T8004		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MILE NORTH OF AVENUE 280 OVERCROSSING TO 0.2 MILE NORTH OF GOSHEN OVERHEAD R A C OVERLAY	PAPICH CONSTRUCTION CO., INC. PO BOX 2210 PISMO BEACH CA 93448		\$3,182,874 \$0 \$0	12/12/17 01/05/18	0% 0%
HM1							
06-TUL-65-15.1/18 06-434014		ON STATE ROUTE 65 IN TULARE COUNTY FROM AVE 120 TO 0.1 MILE SOUTH OF ROUTE 190/65 SEPARATION WIDEN 2 LANE CONVENTIONAL HIGHWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8324	\$14,582,992 \$11,129,247 \$277,025	11/30/16 12/21/16 03/28/18	79% 75%
06-TUL-65-20.1/31.5 06-0Q2604 CNHP-P065-(106)E --()		IN TULARE COUNTY IN AND NEAR PORTERVILLE FROM SOUTH OF HENDERSON AVE UC TO JUNCTION ROUTE 137 PAVEMENT PRESERVATION	TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661		\$7,594,108 \$4,830,502 \$0	04/18/17 05/09/17 01/18/18	81% 63%
HA22							
06-TUL-65-31.6/39.6 06-0G9804 ACNH-P065-(107)E --()		IN TULARE COUNTY IN AND NEAR EXETER FROM JUNCTION ROUTE 137 TO JUNCTION ROUTE 198 AC OVERLAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661		\$3,947,000 \$0 \$0	09/28/17 10/27/17	0% 0%
HA22							

Page 82
02/23/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-31.2/32.5 06-332214		IN TULARE COUNTY IN TULARE AT CARTMILL AVENUE OVERCROSSING LANDSCAPE MITIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR. HERCULES CA 94547		\$1,036,999 \$403,506 \$387,535	09/28/17 10/27/17 04/18/18	37% 39%
HA25							
06-TUL-99-39.6/41.3 06-471504		ON ROUTE 99 IN TULARE COUNTY IN GOSHEN FROM NORTH OF MILL CREEK DITCH TO NORTH OF NORTH GOSHEN OVERHEAD (BRIDGE NO. 46-55 R/L) RECONSTRUCT INTERCHANGE BETTY DRIVE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	HAROLDSSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$31,660,240 \$19,207,835 \$1,942,146	02/24/17 03/15/17 12/14/18	46% 61%
HE11							
06-TUL-190-15.1/16.9 06-0S3104 SNHG-P190-(023)E --()		IN PORTERVILLE FROM PROSPECT ST TO PLANO ST CONSTRUCT CONCRETE MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,324,748 \$0 \$0	02/08/18 02/21/18	0% 0%
HB1							
06-TUL-190-20.9/21.2 06-0J5304 SSTP-P190-(020)E PL62-06 0-(3E) --()		ON ROUTE 190, IN TULARE COUNTY, NEAR LEE'S PAVING, INC. PORTERVILLE BETWEEN 0.2 MILE WEST OF ROAD 284 AND 0.1 MILE EAST OF ROAD 284 INTERSECTION IMPROVEMENT	1212 NORTH PLAZA DRIVE VISALIA CA 93291	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,899,741 \$2,839,446 \$13,521	09/23/15 10/07/15 02/28/18	99% 98%
HB1							
06-TUL-190-/8 06-461504 ACST-P190-(022)E --()		FROM 99/190 SEPARATION TO 0.4 MILE WEST OF ROAD 184 AC OVERLAY, SHOULDER WIDENING, LEFT	YARBS GRADING AND PAVING INC. 11339 S PEACH AVE FRESNO CA 93725		\$12,093,451 \$0 \$0	11/29/17 02/02/18	0% 0%
HA22							
06-TUL-198-10.4/11.2 06-0U7204 SNHG-P196-(078)E --()		IN VISALIA FROM BURKE ST OVERCROSSING TO 0.5 MILE EAST OF BEN MADDOX WAY OVERCROSSING CONSTRUCT RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$616,679 \$0 \$0	01/29/18 02/21/18	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 83
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-198-11.7/19.7 06-0S3404 ACNH-P198-(077)E --()		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE UC TO ROUTE 245 PAVEMENT REHABILITATION (2R)	VISALIA LEE'S PAVING, INC. 1212 N PLAZA DR VISALIA CA 93291		\$20,525,101 \$0 \$0	12/01/17 12/26/17	0% 0%
HA22							
06-TUL-216-1.9/2.9 06-430714		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING	VISALIA WABO LANDSCAPE & CONSTRUCTION, 8530 W ROOSEVELT AVE 726 ALFRED NOBEL DRIVE HERCULES CA 94547	BLAS MARTINEZ JR. VISALIA CA 93291 (559)651-8321	\$332,261 \$314,294 \$4,690	06/25/15 07/16/15 11/19/18	32% 94%

HB4C

Totals:	Authorized Final Amt:	<u>\$465,788,689</u>	Completed to Date:	<u>\$195,483,272</u>	Work This Month:	<u>\$11,642,799</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 84
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-2.7/12.1 07-290804 ACST-PP00-(616)E --()		IN LA COUNTY, IN LOS ANGELES AND LONG BEACH FROM E. ANAHEIM STREET TO VERMONT AVENUE UPGRADE PEDESTRIAN FACILITIES	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	TON, THANG 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)402-1862	\$2,642,766 \$2,134,944 \$0	11/15/16 12/09/16 08/01/18	55% 82%
HB71							
07-LA-1-11.5/26 07-309904		IN LA COUNTY FROM FIGUEROA ST E/O RTE 110 TO N/O RTE 105 IMPROVE TRAFFIC SIGNAL ITS MNGT SYS	ALDRIDGE ELECTRIC, INC. 844 EAST ROCKLAND ROAD LIBERTYVILLE IL 60048	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$3,593,042 \$683,812 \$0	05/17/17 06/26/17 07/17/18	43% 19%
HB4N							
07-LA-1-23.9/26.1 07-3W3204		IN LOS ANGELES COUNTY, FROM ROSECRANS BLVD TO BEG TUNNEL DIGOUTS FROM ROSECRANS BLVD TO BEG	ALL AMERICAN ASPHALT 400 EAST 6TH STREET CORONA CA 92879	GALLARDO, SAM 18730 S.WILMINGTON AVE. STE103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,357,980 \$13,450 \$0	06/07/17 06/26/17 06/30/18	45% 1% SUSPENDED
HM1							
07-LA-1-35.2/59.9 07-3W1204		IN LOS ANGELES COUNTY, ON ROUTE 1 BETWEEN I-10 AND SR-23 ROAD INSTALL PAVEMENT DELINEATORS &	CAL STRIPE INC. 2040 E. STEEL ROAD COLTON CA 92324	SAYKALI,ZARIF 12975 W. CULVER BLVD LOS ANGELES, CA. 90066 (310)821-1847	\$295,295 \$25,233 \$0	03/22/16 04/12/16 06/30/18	3% 9%
HM4							
07-LA-1-41.8/42.8 07-1XC204		IN LA COUNTY FROM PM41.8 TO PM 42.8 TO REPAIR FAILED SLOPE BY STABILIZING RDWAY AND CLEAN DRAINAGE SYSTEM DIR'S EMERGENCY FORCE A REPAIR FAILED SLOPE & CLEAN DRAINAGE SYSTEM	ORTIZ ENTERPRISES INC. 6 CUSHING STE 200 IRVINE, CA 92618	DIPSIA, M. 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$1,295,000 \$855,175 \$0	03/20/17 04/17/17 06/30/18	100% 66% OVER RUN
20.20 201130							
07-LA-1-46.9/62.9 07-4Y6704		IN LOS ANGELES COUNTY, IN THE CITY OF MALIBU AND LOS ANGELES COUNTY, BETWEEN MALIBU LAGOON AND LA/VEN COUNTY LINE. PAVEMENT PRESERVATION	ALL AMERICAN ASPHALT 400 E. 6TH STREET CORONA CA 92879	DIPSIA, M. 12975 W CULVER BLVD LOS ANGELES CA 90066 (310)345-6274	\$1,108,620 \$1,900 \$0	03/30/16 04/12/16 06/30/18	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 85
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-50.3/51.1 07-1XE604		IN LA & VEN COUNTIES ON ROUTE 1 PCH TO CLEAR SHOULDER OF STORM DEBRIS, CLEAR DRAINAGE INLETS & REPAIR ANY STORM DAMAGE DIR'S EMERG CLEAN/CLEAR STORM DEBRIS @ SHOULDER/INLETS	UNION ENGINEERING COMPANY, INC P.O. BOX 1000 VENTURA, CA 93002	DAVIS, ALAN 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,335,000 \$815,493 \$0	05/19/17 06/06/17 03/30/18	68% 35%
20.20 201130							
07-LA-1-51.4/51.8 07-333404 STER-4142-(004)E --()		IN MALIBU FROM NORTH OF SEA VISTA DRIVE TO VIA ESCONDIDO ROADWAY SLOPE AND SOIL STABILIZATION	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	DAVIS, ALAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$5,287,155 \$494,510 \$0	06/26/17 07/20/17 10/12/18	30% 9%
HA23							
07-LA-1-/0 07-4X9304		LA & VEN COUNTIES VARIOUS LOCS IN 1,101, 103,150&118 TO FELL/CHIP&HAUL AWAY 718 DAMAGED INFESTED TREES DIR'S EMERGENCY FORCE ACCO FELL,CHIP&HAUL DAMAGED DISEASED TREES	ARBORWELL INC. 2337 AMERICAN AVENUE HAYWARD, CA 94545	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,780,000 \$930,137 \$0	05/12/16 07/06/16 02/28/18	100% 52%
20.20 201130							
07-LA-2-10.6/12.7 07-3W3304		IN LOS ANGELES COUNTY, FROM SYCAMORE AUR TO N JCT 101/ROUTE BREAK GLENDALE BLVD UNDERCROSSING._____ DIGOUTS	CALMEX ENGINEERING INC 2764 S VISTA AVE BLOOMINGTON CA 92316	MOHSENZADEH, ALI 13171 TELFAIR AVE SYLMAR, CA 91342 (818)746-0669	\$1,540,527 \$335,722 \$0	04/17/17 05/09/17 12/06/18	6% 22%
HM1							
07-LA-2-17.8/19.5 07-292204 NHP-X037-(181)E --()		IN LOS ANGELES AT ROUTE 2/134 INTERCHANGE MAINTENANCE SAFETY	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$1,819,115 \$1,538,892 \$0	10/02/15 10/20/15 12/19/17	44% 81%
HB34							
07-LA-2-20.0/20 07-240704 ACST-P000-(446)E --()		IN LOS ANGELES COUNTY ON VARIOUS RO UTES AT VARIOUS LOCATIONS HAR UPGRADE & MODIF FOR AMBER ALERT	STURGEON ELECTRIC CALIFORNIA, LLC 13501 BENSON AVE CHINO CA 91710	ALONZO BERNARD 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS CA 90670 (562)345-3145	\$5,509,291 \$2,787,296 \$0	11/28/16 01/11/17 12/17/18	43% 51%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 86
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-/0 07-4X9204		LA COUNTY VARIOUS LOCS ON 2,10,57,60,71, 101&210 TO FELL/CHIP&HAUL AWAY 1,378 DAMAGINFESTED TREES DIR'S EMERGENCY FORCE ACCOUNT	UTILITY TREE SERVICE INC 1700 SOLUTIONS CTR CHICAGO, IL 60677	HAILU, MESFIN 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (909)322-6107	\$3,485,000 \$2,368,245 \$0	05/16/16 07/12/16 12/21/17	100% 68% OVER RUN
20.20 201130		FELL,CHIP&HAUL DAMAGED DISEASED TREES					
07-LA-5-1.7/3.9 07-3W1904		IN LOS ANGELES COUNTY ON ROUTES 5, 101, 5, 710 VARIOUS LOCATIONS BRIDGE PRESERVATION: PATCH DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	CHUNG, DEREK 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)342-7345	\$513,558 \$342,356 \$0	04/26/17 05/18/17 03/30/18	100% 67% OVER RUN
HM3							
07-LA-5-1.8/3 07-2159C4 IMOO-5294-(9N) --()		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM ALONDRA BOULEVARD OVERCROSSING TO SHOEMAKER AVENUE OVERCROSSING WIDEN AND REALIGH FREEWAY WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MAROCS CA 90278	LEE, PETER 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$97,484,551 \$95,948,430 \$0	08/19/11 09/13/11 03/23/18	93% 98%
HB5	SWPPP						
07-LA-5-2.7/4 07-215934		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM 0.1 MILE NORTH OF CARMENITA ROAD OVERCROSSING TO 0.1 MILE NORTH OF SIL WIDEN AND REALIGN FREEWAY	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$81,072,352 \$79,659,710 \$0	08/14/12 09/18/12 02/28/18	94% 97%
HB5	SWPPP						
07-LA-5-4.0/5.8 07-215944		IN LOS ANGELES COUNTY IN NORWALK FROM 0.4 MILE SOUTH OF SAN ANTONIO DRIVE UNDERCROSSING TO 0.7 MILE NORTH OF PIONEER BOULEVARD UN ROADWAY WIDENING (SEG 4)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	ARABE, JEROME 13230 FIRESTONE BLVD SUITE A-2 SANTA FE SPRINGS CA 90670 (562)345-3125	\$127,320,185 \$99,618,645 \$0	08/23/12 09/18/12 03/29/18	80% 78%
HB5	SWPPP						
07-LA-5-5.8/6.8 07-215954 CMLN-6207-(068)N --()		IN SANTA FE SPRIRINGS FROM NORTH OF ORR AND DAY OVERHEAD TO ROUTE 605 INTERCHANGE ROADWAY WIDENING & STRIPING (SEG 5)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	FAYAD, HASSAN 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$85,117,738 \$50,696,422 \$0	04/24/14 05/13/14 12/18/18	55% 60%
HB5							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 87
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-6.8/11.8 07-3W7804		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS,PICO RIVERA,DOWNEY,MONTABEL LO AND CITY OF COMMERCE FROM ROUTE 5/605 SEPARATION TO 0.2 M REPLACE CONCRETE SLABS	RV CONCRETE, INC. 605 E COMMERCIAL ST ANAHEIM CA 92801	OREGEL, MARTIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$928,969 \$0 \$0	11/29/17 12/29/17 06/28/18	0% 0%
HM1							
07-LA-5-13.7/26.7 07-305504 ACHS-IMG0-(529)8 --()		IN LOS ANGELES COUNTY, IN LOS ANGELES AND GLENDALE, FROM I-710 TO SR-34 SAFETY IMPROVEMENTS; UPGRADE METAL	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTNA CA 92335	SHALVIRI, ALIASGHAR 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$3,713,898 \$3,806,825 \$0	01/05/17 01/30/17 04/30/18	91% 98%
HB1							
07-LA-5-13.8/19.2 07-300704 NHPI-0052-(979)E --()		IN LOS ANGELES COUNTY LA-5 PAVEMENT REHAB FROM ROUTE 5/710 SEPERATION TO MAIN STREET UNDERCROSSING PVMT REHAB	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	CHUNG, DEREK 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (310)345-6203	\$15,148,852 \$7,639,126 \$0	05/31/16 06/20/16 06/06/18	68% 49%
HA22							
07-LA-5-14.9/16.8 07-272404 NHPI-005 -(965)E --()		IN LA COUNTY IN LOS ANGELES ON ROUTE 5 FROM INDIANA STREET UNDERCROSSING TO BOYLE STREET OVERCROSSING REPLACE PLANTING AND IRRIGATION SYS	FUTURE DB INTERNATIONAL INC 8707 RESEARCH DRIVE IRVINE CA 92618	PATEL, PRAVIN 902 SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	\$1,327,845 \$1,297,431 \$0	12/04/13 01/09/14 12/01/17	0% 0%
HA42						PLANT EST SATIS	
07-LA-5-16.1/17 07-296404 ACNH-X037-(202)E --()		IN LOS ANGELES ON ROUTE 5 FROM EUCL ID AVE TO SEVENTH ST, ON RTE 10 FRO M LA RIVER TO RTE 5 AND ON RTE 60 F ROM SOTO ST TO 0.2 M E ROADWAY SAFETY IMPROVEMENT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD STE100 EL MONTE CA 91731 (626)572-6732	\$5,674,161 \$0 \$0	01/18/18 02/09/18	0% 0%
HB34							
07-LA-5-18.2/26.7 07-284204 STPE-005 -(093)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE, AND BURBANK FROM ROUTE 5/10 SEPARATION TO ROUTE 5/134 SEPARATION IMPROVE IRRIGATION AND PLANTING	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA CA 91723	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$738,476 \$750,415 \$0	03/26/14 04/17/14 08/20/18	0% 0%
TEA10						PLANT EST SATIS	

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 88
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-18.4/23.2 07-258404 NHPI-005 -(3)1 --() HA42		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS FROM ROUTE 5/10 SEPARATION TO 0.2 MILES NORTH OF FLECTCHER DRIVE FONTANA CA 92335 UNDERCROSSING STORM WATER MITIGATION, CONSTRUCT	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	AMADI, PATRICIA 13171 TELFAIR AVENUE STE 101 SYLMAR, CA 91342 (818)364-2760	\$4,596,797 \$4,370,140 \$0	01/20/16 01/28/16 11/28/18	36% 95%
07-LA-5-20.3/53.9 07-3W2304		IN LOS ANGELES COUNTY ON ROUTES 5, 14, 110, 118 AND 710. BRIDGE PRESERVATION: PATCH DECK	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	KWAN, KIN 2090 FERN LANE GLENDALE, CA 91208 (562)572-6016	\$1,402,086 \$1,093,014 \$0	04/26/17 05/22/17 02/13/18	87% 78%
HM3							
07-LA-5-20.3/20.3 07-1W2404 NHPI-000 -(107)E --() HA21		IN LOS ANGELES, ROUTE 005 PM 20.31 PAINT BRIDGE	CL COATINGS, INC. DBA CL INDUSTRIAL COATINGS, INC. 11650 WESTERN AVE. STANTON CA 90680	EL JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$16,726,000 \$16,650,874 \$0	06/30/15 07/15/15 02/08/19	63% 98%
07-LA-5-25.2/25.9 07-293404 HSNH-PIG -()0 310-9E -() HB1		IN THE CITIES OF LOS ANGELES AND GLENDALE, ON THE COLARADO FREEWAY EXTENSION, FROM SOUTHBOUND ROUTE 5 ON-RAMP TO WEST COLORADO STR CONSTRUCT MEDIAN BARRIER	WEST COAST PUBLIC WORKS, INC. 10101 ETON AVE CHATSWORTH CA 91311	EL JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$3,190,417 \$2,301,711 \$0	12/07/15 01/12/16 04/30/18	85% 72%
07-LA-5-25.2/27.5 07-2777U4 NHPI- 005-(086)E --() HA42		IN LOS ANGELES ON ROUTE 5 FROM COLORADO EXTENSION TO HAZEL STREET PUC AND ON ROUTE 134 FROM VICTORY BOULEVARD/RIVERSIDE DRIVE TO S EROSION CONTROL AND SLOPE PAVING	YAKAR 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	AZIMA, HASSAN 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$2,574,723 \$2,325,867 \$0	11/07/13 12/09/13 06/30/18	0% 0% PLANT EST SATIS
07-LA-5-26.6/31.3 07-1XE004 20.20 201130		IN LA COUNTY RTE 5 TO REMOVE EXIST SLABS &REPLACE W/RAPID SET CONCRETE ALSO REPAIR MANHOLE COVERS & ASSOC. POT HOLES DIR'S EMERGEN REMOVE & REPAIR FAILED PAVEMENT SLABS	SECURITY PAVING COMPANY INC 13170 TELFAIR AVE SYLMAR, CA 91342	SHIH, JAMES 601 S. GLENOAKS BLVD STE 310 BURBANK, CA 91502 (818)535-4110	\$635,000 \$576,858 \$0	03/22/17 05/05/17 08/31/17	100% 91% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 89
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	SHIH, JAMES 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (818)333-9876	\$71,197,435 \$56,655,200 \$0	12/06/10 12/20/10 02/04/19	86% 78%
HB5	SWPPP						
07-LA-5-29.4/31.6 07-1218W4 IM- 005-(078) --()		IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	\$199,622,960 \$128,559,078 \$0	11/29/12 12/20/12 07/10/20	64% 64%
HB5	SWPPP						
07-LA-5-35.0/47.1 07-1XE204		LA 5&210 REPAIR OF WASHOUT SLOPES,REPLACE&REPAIR DAMAGED 24"CMP,DRAINAGE SYSTEM, CHAIN LINK FENCE, & AC DIKE. DIR'S EMERGENCY FOR CLEAN AND REPAIR DAMAGED SLOPES	J MCLOUGHLIN ENGINEERING COMPANY, INC. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	SALMAN, RIDWAN 25061 W. AVE. STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$345,000 \$356,995 \$0	03/24/17 05/11/17 01/31/18	100% 99% OVER RUN
20.20 201130							
07-LA-5-C 43.9/C46.3 07-302904 NHPI-005 -()3 115- E -()		IN LA, RT 5 TRUCK LANES CNTY LN ROAD OVERHEAD TO 0.2 MILE SOUTH OF WELDON CANYON OVERCROSSING ROADWAY REHAB	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	AL-JAMAL, ABDUL 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (805)797-1348	\$16,153,330 \$15,645,393 \$0	01/13/16 02/01/16 03/19/18	59% 96%
HA22							
07-LA-5-44.2/46 07-306004 ACNH-X037-(197)E --()		IN LOS ANGELES COUNTY, FROM I-210 IC TO 1/2 MILE SOUTH OF WELDON CANYON ROAD SAFETY ENHANCEMENT	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	SHIH, JAMES 601 S. GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (818)535-4110	\$4,869,481 \$3,810,330 \$0	12/12/16 01/30/17 02/27/19	42% 78%
HB4N							
07-LA-5-45.4/61.2 07-252624 ACIM- 005-(122)E --()		IN AND NEAR SANTA CLARITA, FROM 0.5 MILES SOUTH OF I-5/SR-14 SEPARATION TO 1.7 MILES NORTH OF LAKE HUGHES ROAD UNDERCROSSING ROADWAY REHABILITATION	GUY F. ATKINSON CONSTRUCTION LLC 18201 VON KARMAN AVE STE 800 IRVINE CA 92612	WIDJAJA, DANIEL 25061 W AVENUE STANFORD, STE70 VALENCIA CA 91355 (661)257-0273	\$129,038,450 \$30,244,312 \$0	04/17/17 05/18/17 06/22/20	24% 24%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 90
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-/0 07-4X9504		LA COUNTY VARIOUS LOCS ON 5,47,91,105,110,405,605,710 TO FELL/CHIP&HAUL AWAY 1,010 DAMAGED INFESTED TREES DIR'S EMERGENCY FORCE A	DAVEY TREE SURGERY COMPANY P.O. BOX 5015 LIVERMORE, CA 94551	OREGEL, MARTIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$2,585,000 \$2,522,739 \$0	05/26/16 07/12/16 10/06/17 01/30/18	100% 100% COMPLETED
20.20 201130		FELL,CHIP&HAUL DAMAGED DISEASED TREES					
07-LA-5-/1.5 07-2159U4 NHPI-0052-(981)N MO06-62 0-(062)N --() HB5		IN LOS ANGELES AND ORANGE COUNTIES IN SECURITY PAVING COMPANY, INC. BUENO PARK, LA MIRADA, CERRITOS SANTA 13170 TELFAIR AVE FE SPRINGS FROM ARTESIA BLVD UNDERCROSSING TO NORTH FO WIDEN AND REALIGN FREEWAY (SEGMENT	SYLMAR CA 91342	SAKER, GEORGE 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-3125	\$143,146,313 \$34,720,031 \$0	05/27/16 07/15/16 05/07/21	20% 24%
07-LA-10-2.1/14.8 07-308604 NHPI-X037-(187)E --() HB4N		IN LOS ANGELES COUNTY, FROM SR-1 TO I-110 UPGRADE RAMP METERING SYSTEM	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	ALONZO, BERNARD 13230 FIRESTONE BLVD STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$2,970,527 \$2,195,825 \$0	11/30/15 12/17/15 03/12/18	66% 76%
07-LA-10-11.0/14 07-296004 ACIM- 010-(833)E --() HB34		IN LOS ANGELES COUNTY IN LOS ANGELES FROM WEST BOULEVARD OVERCROSSING TO 0.2 MILE EAST OF VERMONT AVENUE UNDERCROSSING ROADWAY SAFETY IMPROVEMENT	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$1,391,011 \$25,051 \$0	08/22/17 09/12/17 02/07/20	38% 2%
07-LA-10-22.3/28.2 07-318004 ACIM- 010-(838)E --() HA21		IN LA CO FR PM 22.3/28.2 IN ALHAMBR A,SAN GABRIEL,EL MONTE, SEVERAL BR. CLOSURE POUR, DECK METH, POLYESTER	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD #100 EL MONTE, CA 91731 (626)572-6732	\$2,931,867 \$0 \$0	11/16/17 12/18/17 07/20/18	0% 0% SUSPENDED
07-LA-10-24.8/46.7 07-3W2004 HM3		IN LOS ANGELES COUNTY ON ROUTES 10, 39, 164 AND 710. BRIDGE PRESERVATION: PATCH DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	IZADPANAH, MOE 3212 ROSEMEAD BLVD SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$4,125,949 \$2,672,236 \$0	05/22/17 06/09/17 01/30/18	99% 68%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 91
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-33.2/37.2 07-1170U4 CMLN-6207-(059) --()		LA COUNTY IN CITY OF BALDWIN PARK AND WEST COVINA FROM PUENTE AVENUE TO CITRUS STREET CONSTRUCT HOV LANES & SOUNDWALLS	AMES CONSTRUCTION, INC. 2000 AMES DRIVE BURNSVILLE, MN 55306	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$95,686,099 \$69,456,068 \$0	02/10/14 02/27/14 08/08/19	68% 72%
HB5							
07-LA-10-37.2/42.4 07-1193U4 NHP1- 010-(829)E LN62-07 0-(0) --()		IN LA COUNTY FROM CITRUS STREET IN WEST COVINA TO ROUTE 57 IN POMONA WIDEN FREEWAY, CONSTRUCT HOV LANES	GUY F. ATKINSON 18201 VON KARMAN AVE STE 800 IRVINE CA 92612	CAO, RUDY 721 BREA CANYON RD STE 6 WALNUT, CA 91789 (909)594-3739	\$176,063,001 \$76,141,587 \$0	11/16/15 12/08/15 06/30/22	27% 43%
HB5							
07-LA-14-27.6/28.6 07-1XE504		IN LA COUNTY RTE 14 TO REPAIR FAILED SLOPE THAT HAS SLID TO RDWAY, CLEAN DEBRIS & PLACE TEMP RAILING @ SHOULDER TO PREVENT DEBRIS DIR' STORM CLEANUP & REPAIR OF SLOPES	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	TIEU, FRED 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$460,000 \$380,341 \$0	04/28/17 06/22/17 01/30/18	100% 83%
20.20 201130							
07-LA-14-32.1/60.7 07-3W4504 NHP0-1407-(E) --()		IN SANTA CLARITA AND PALMDALE FROM 0.2 MILE NORTH OF SANTA CLARA RIVER TO TECHNOLOGY DRIVE UNDERCROSSING PCC GRIND, SLABS REPAIR, CPOL	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	MOHSENZADEH, ALI 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (818)746-0669	\$6,069,240 \$0 \$0	06/29/17 07/27/17 06/28/18	0% 0% SUSPENDED
HM1							
07-LA-22-/1.5 07-1W7604		IN LOS ANGELES COUNTY, CITY OF LONG BEACH, RTE LA 22, FR PM 0.0/1.5 , DIGOUTS, ADA CURB RAMPS UPGRADE, OVERLAY. DIGOUT ADA CURB RAMP UPGRADE &	ALL AMERICAN ASPHALT 400 EAST 6TH STREET CORONA CA 92879	LEE, PETER 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$1,556,788 \$1,492,114 \$0	06/14/17 07/10/17 02/28/18	81% 91%
HM1							
07-LA-27-/11 07-1XC004		LA 27 TOPANGA CANYON FROM LA-1 JUNCTION NORTH TO MULHOLLAND DR INTERSECTION CLEAR RDWY OF DEBRIS & STABILIZE SIDE SLOPES DIR'S EME CLEAR ROADWAY OF DEBRIS & STABILIZE SLOPE	UNION ENGINEERING COMPANY, INC PO BOX 1000 VENTURA, CA 93002	SAYKALI, ZARIF 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)821-1847	\$1,985,000 \$633,377 \$0	02/03/17 03/07/17 06/30/18	100% 32% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 92
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-47-.8/.8 07-1XC404		IN LA COUNTY VARIOUS ROUTES 47,110 & 405 REPAIR WASHED OUT SUPPORT SLOPES & SINKHOLON LA 405 @ ROSECRANS AVE UC SAN DIMAS, CA 91773 DUE TO STORMSDIR'S REPAIR SLOPES & SINKHOLES DUE TO STORMS	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. UC SAN DIMAS, CA 91773	BUI, KEVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$307,000 \$316,358 \$0	02/21/17 04/05/17 02/28/18	100% 98% OVER RUN
20.20 201130							
07-LA-47-.9/2 07-290704 NHP-P047-(011)E --()		IN THE CITY OF LOS ANGELES AT TERM INAL ISLAND,VINCENT THOMAS BRIDGE 53 1471 BRIDGE SEISMIC RESTORATION	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	TON, THANG 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$15,539,505 \$1,852,840 \$0	04/06/16 04/18/16 02/01/19	7% 12%
HA21							
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMINGTON, CA 90744	SUI, HAMMER 450 N. HENRY FORD AVENUE WILMINGTON, CA 90744 (562)216-5940	\$325,312,805 \$206,898,460 \$0	06/30/11 07/13/11 09/20/20	84% 82%
HA21	SWPPP						
07-LA-57-4.4/12.1 07-302604 STP-P057-(062)E --()		IN LOS ANGELES COUNTY, IN THE CITIES OF DIAMOND BAR, POMONA, AND SAN DIMAS, BETWEEN SR-60 AND I-210 PAVEMENT REHABILITATION	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	KAROUT, REDA 	\$12,592,614 \$6,889,268 \$0	07/22/16 08/11/16 03/29/17	74% 53%
HA22							
07-LA-60-.3/3.1 07-288204 NHP-X037-(191)E --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM BOYLE AVENUE UNDERCROSSING TO EASTERN AVENUE OVERCROSSING FROM EYCLID UNDER CR STORM WATER SOURCE CONTROL	LOS GRIFFITH COMPANY 3050 E. BIRCH ST. BREA CA 92821	HAILU MESFIN 1201 BALDWIN PARK BLVD. BALDWIN PARK CA 91706 (213)453-7555	\$2,515,675 \$1,122,451 \$0	09/06/16 09/28/16 02/20/21	24% 44%
HA42							
07-LA-60-3.7/6.3 07-295804 ACNH-P060-(151)E --()		IN THE CITIES OF LOS ANGELES, MONTEREY PARK, MONTEBELLO FROM MEDNIK AVE TO MARKLAND DRIVE ROADSIDE SAFETY IMPROVEMENTS	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	AZIMA, HASSAN 3212 ROSEMEAD BLVRD, STE 100 EL MONTE, CA 91731 (626)572-6732	\$2,816,246 \$0 \$0	01/16/18 02/02/18 08/26/19	0% 0%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 93
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-7.4/8.1 07-3X7114 STP-19P1-(004)E --()		IN LA COUNTY, IN CITY OF MONTEBELLO AT PARAMOUNT BOULEVARD OVERCROSSING REALIGN RAMP & APPROACHES TO NEW BR	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	CHUNG, DEREK 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (310)345-6203	\$6,954,086 \$7,027,873 \$0	11/16/15 12/01/15 07/27/18	83% 99%
HA23							
07-LA-60-23.8/24.5 07-255104		LA COUNTY, IN DIMOND BAR AND INDUSTRY AT GRAND AVENUE/SR 57/60 IC CONSTRUCT ON-RAMPS *PHASE 1	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	SANDOVAL, MARTIN 721 BREA CANYON RD #6 WALNUT, CA 91789 (909)594-9311	\$5,167,822 \$2,718,191 \$0	01/08/16 01/25/16 06/30/18	92% 52%
HE11							SUSPENDED
07-LA-60-24.4/25.3 07-279114 TTDG-6204-(076) --()		IN LOS ANGELES COUNTY IN DIAMOND BAR AND CITY OF INDUSTRY FROM GRAND AVENUE OVERCROSSING TO 0.1 MILE WEST OF PROSPECTOR ROAD UNDER CONSTRUCT RAMPS/AUXILIARY LANE	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	SANDOVAL, MARTIN 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 92789 (909)594-3720	\$15,712,328 \$11,464,260 \$0	09/19/16 09/28/16 09/30/19	38% 73%
07-LA-91-6.1/11.4 07-1W9804 NHP-X037-(193)E --()		IN LOS ANGELES COUNTY ON ROUTE 91 FROM 0.1 MILE EAST OF VERMONT AVE TO BUTLER AVE UNDERCROSSING AND ON ROUTE SYLMAR 110 FROM 0.3 MILE SOU PCC GRIND, SLABS REPAIR, GRIND	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342	FREMPONG, S.	\$4,689,689 \$3,664,452 \$0	05/19/16 06/13/16 03/20/18	83% 77%
HM1							
07-LA-91-6.3/6.3 07-307204 ACNH-X037-(194)E --()		IN LOS ANGELES COUNTY, ON ROUTE 405, MYERS AND SONS CONSTRUCTION, IN THE CITY OF INGLEWOOD, AND ROUTE LP 91, ROUTE 105, ROUTE 110, IN THE CITY OF LOS ANGELES VAR INSTALL HIGH FRICTION SURFACE	4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834	HERRERA, EDGAR 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,446,199 \$1,167,750 \$0	11/16/16 12/09/16 03/30/18	98% 81%
HB1							SUSPENDED
07-LA-91-6.5/11 07-290104 HSNH-PG -()X 7184- E -()		IN LOS ANGELES COUNTY ON ROUTES 91 AND 105 AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIERS &	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	TON, THANG 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$7,957,165 \$6,454,418 \$0	12/30/15 01/25/16 03/30/18	82% 80%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 94
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-91-7.0/7.2 07-4T6304		IN CARSON, ON EASTBOUND 91 AT MAIN ST / ALBERTONI OFF RAMP-ON RAMP AREA RE-GRADE SLOPE, IMPROVE DRAINAGE,	SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150 IRVINE CA 92618	HERRERA, EDGAR 18730 S. WILMINGTON AVE.#103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$661,111 \$454,469 \$0	06/12/17 06/30/17 05/18/18	31% 71% SUSPENDED
HA42							
07-LA-91-11.3/20.7 07-306204 NHP-P091-(142)E --()		IN LOS ANGELES COUNTY, BETWEEN I-710 IN LONG BEACH AND 183RD STREET IN CERRITOS MAJOR ROADWAY REHABILITATION	USS CAL BUILDERS 8051 MAIN STREET STANTON CA 90680	TRAN, KELVIN 11229 S WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$15,679,926 \$11,527,531 \$0	01/13/16 02/03/16 02/15/18	98% 73%
HA22							
07-LA-91-11.4/11.4 07-291704 ACNH-P091-(146)E --()		IN LOS ANGELES COUNTY, IN LONG BEACH, AT THE BUTLER-ARTESIA UNDERCROSSING BRIDGE UPGRADE BRIDGE RAILINGS	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTNA CA 92335	HERRERA, EDGAR 18730 S WILMINGTON AVE #103 RANCHO DOMINGUES, CA 90220	\$1,215,190 \$0 \$0	01/18/18 02/02/18	0% 0%
HA21							
07-LA-91-11.8/14.1 07-296204 ACNH-P091-(145)E --()		IN THE CITY OF LONG BEACH, FROM LOS ANGELES RIVER BRIDGE TO DOWNEY AVENUE ENHANCE HIGHWAY WORKER SAFETY BY	STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	ARIAS, JUAN 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$1,093,603 \$2,625 \$0	10/31/17 11/17/17 07/18/18	2% 0%
HB34							
07-LA-91-12.9/13.7 07-4T7704		IN LOS ANGELES COUNTY LONG BEACH WB 91 ONRAMP FROM NB CHERRY AVE EB 91 ONRAMP FROM SB PARAMOUNT BLVD MODIFY SIGNAL/LIGHTING	CALPROMAX ENGINEERING, INC 650 N. ROSE DR.#186 PLACENTIA CA 92870	HERRERA, EDGAR 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$418,096 \$402,267 \$0	09/12/16 10/13/16 03/31/18	90% 96% SUSPENDED
HB4N							
07-LA-101-1.3/6.3 07-298604 ACNH-Q101-(323)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	WESTCOAST PUBLIC WORKS, INC 20058 VENTURA BLVD #318 WOODLAND HILLS CA 91364	AZIMA, HASSAN 3212 ROSEMEAD BLVD #100 EL MONTE, CA 91731 (626)572-6732	\$993,840 \$0 \$0	10/11/17 11/20/17 08/17/18	0% 0%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 95
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-1.8/15.6 07-2838U4 STPE-X037-(173)E --()		IN LA CNTY IN LA AT VAR LOCS FROM BEAUDRY AVE TO HAZELTINE AVE AVENUE PLANTING AND IRRIGATION	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6700	\$898,460 \$815,360 \$0	12/23/14 01/29/15 05/22/19	0% 0% PLANT EST SATIS
HB34							
07-LA-101-11.4/11.8 07-292104 NHP-X037-(182)E --()		IN LOS ANGELES AT ROUTE 101/134/170 INTERCHANGE MAINTENANCE SAFETY *2012 SHOPP	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	AMADI, PATRICIA 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,278,755 \$1,314,552 \$0	09/29/15 10/14/15 04/27/18	0% 0% PLANT EST SATIS
HB34							
07-LA-101-11.8/35.3 07-294704 NHP-Q101-(247)E --()		IN LA COUNTY FROM JUNCTION 170 TO VIRGENES CANYON ROAD SLAB REPLACEMENT/COLDPLANE AC O/L	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$56,235,347 \$51,502,798 \$0	11/19/14 12/10/14 01/30/18	100% 95%
HA22							
07-LA-101-16.7/16.7 07-4T6104		IN LOS ANGELES NORTHBOUND 101 OFF- RAMP AT SEPULVEDA BOULEVARD CURB RAMPS/MODIFY SIGNAL/LIGHTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 62606	SAYKALI, ZARIF 12975 CULVER BLVD. LOS ANGELES, CA.90066 (310)821-1847	\$311,125 \$203,405 \$0	05/11/15 06/09/15 06/26/18	76% 73%
HB4N							
07-LA-101-29.2/38.1 07-281504 ACNH-Q101-(04E) --()		IN LOS ANGELES COUNTY BETWEEN MUREAU ROAD AND VENTURA COUNTY LINE STORM WATER MITIGATION BEST	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	EID, EMILE 9225 CRANFORD AVE. PACOIMA, CA 91331 (818)768-1939	\$6,968,922 \$3,073,168 \$0	12/09/16 01/09/17 08/31/18	32% 43%
HA42							
07-LA-101-30.9/38.2 07-291104 ACNH-X037-(200)E --()		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS INSTALL/MODIFY ADA RAMPS &	STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (818)974-8391	\$1,459,930 \$0 \$0	12/01/17 12/18/17 06/12/18	0% 0%
HB71							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 96
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-/25.9 07-2827U4 NHP-X037-(192)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM ROUTE 5/60 SEPARATION TO 0.1 MILE WEST OF VENTURA BLVD OC AND ON R ROADSIDE SAFETY IMPROVMENTS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONTRUCTION CIR WEST IRVINE CA 92606	EID, EMILE 9225 CRANFORD AVE. PACOIMA, CA 91331 (818)768-1939	\$13,007,300 \$7,401,410 \$0	05/12/16 05/26/16 03/20/18	57% 57%
HB1							
07-LA-103-.9/1.2 07-4Y8504 NHP-P103-(004)E --()		IN LOS ANGELES COUNTY ON ROUTE 103 AT ANAHEIM STREET OVERHEAD CLEAN AND PAINT STEEL BRIDGE	CL COATINGS, INC. DBA CL INDUSTRIAL COATINGS, INC. 11650 WESTERN AVE. STANTON CA 90680	BUI, KEVIN 11229 S. WOODRUFF AVENUE DPWMEU. CA/ 90241 (562)401-3333	\$2,952,356 \$2,309,205 \$0	04/13/16 05/02/16 04/16/18	87% 78%
HA21							SUSPENDED
07-LA-103-/1.7 07-3W3404		IN LOS ANGELES AND LONG BEACH, BETWEEN SR-47 & SR-1 PAVEMENT PRESERVATION	R.J. NOBLE COMPANY 15505 EAST LINCOLN ORANGE CA 92865	BUI, KEVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241	\$1,186,874 \$1,110,316 \$0	04/17/17 05/10/17 01/30/18 01/30/18	100% 100%
HM1							COMPLETED
07-LA-105-2.2/13.5 07-3W3704		LOS ANGELES COUNTY, IN VARIOUS CITIES, BETWEEN I-405 AND I-710 REPLACE OVERHEAD SIGN PANELS	BC RENTALS, INC. 638 W SOUTHERN AVE ORANGE CA 92865	HERRERA, EDGAR 18730 S. WILMINGTON AVE.#103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$278,979 \$263,979 \$0	06/12/17 07/10/17 04/05/18 02/13/18	62% 95%
HM4							COMPLETED
07-LA-105-6.6/8 07-297404 ACHS-IMGX-(371)9 --()		IN LOS ANGELES COUNTY AT I-105/I-110 INTERCHANGE INSTALL SAFETY LIGHTING AT	ALDRIDGE ELECTRIC, INC. 844 EAST ROCKLAND ROAD LIBERTYVILLE IL 60048	OREGEL, MARTIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$2,481,294 \$591,558 \$0	11/15/16 01/11/17 05/30/18	27% 24%
HB1							
07-LA-105-12.7/14.1 07-297204 NHPG-X037-(185)E --()		IN LOS ANGELES COUNTY AT ROUTE 105 AND 710 INTERCHANGE INSTALL SAFETY LIGHTING/SIGNING	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA 92504	HERRERA, EDGAR 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$3,377,428 \$3,179,591 \$0	12/11/15 12/22/15 03/31/18	95% 93%
HB1							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 97
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-/18.1 07-304604 ACIM- 105-(020)E --()		IN LOS ANGELES COUNTY, FROM CALIFORNIA STREET AND IMPERIAL HIGHWAY TO STUDEBAKER ROAD UPGRADE TRANSPORTATION MANAGEMENT	KDC INC., DBA DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	ALONZO, BERNARD 13230 FIRESTONE BLVD. STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$4,464,797 \$0 \$0	11/09/17 12/18/17	0% 0%
HB4N							
07-LA-107-/2.1 07-1XE704		LA 107 TO REPLACE ASPHALT CONCRETE SURFACEAND REPAIR AC PAVEMENT AND OVERLAY WITH HMA-A & SLURRY SEALED. DIR'S EMERGENCY FORCE AC REPAIR FAILED ASPHALT CONCRETE	R J NOBLE COMPANY P.O. BOX 620 ORANGE, CA 92856	LEE, PETER 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$5,835,000 \$4,289,946 \$0	07/21/17 09/07/17 01/17/18 01/30/18	100% 100% COMPLETED
20.20 201130							
07-LA-110-2.9/4.6 07-3W1804		IN LOS ANGELES COUNTY ON ROUTES 405, 110 BRIDGE PRESERVATION: PATCH DECK	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD STE 201 SAN FERNANDO CA 91340	GALLARDO, SAM 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$765,034 \$819,829 \$0	03/14/17 05/23/17 12/22/17 01/30/18	100% 100% COMPLETED
HM3							
07-LA-110-9.8/14 07-3W5404		IN LOS ANGELES COUNTY ON ROUTES 110 AND 105 BRIDGE PRESERVATION: REPLACE JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	HERRERA, EDGAR 18730 S.WILMINGTON AVE.STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,378,546 \$530,783 \$0	03/14/17 04/28/17 04/30/18	94% 39% SUSPENDED
HM3							
07-LA-110-17.9/19.5 07-295904 ACIM- 110-(834)E --()		IN THE CITY OF LOS ANGELES ON ROUTE 110 FROM SLAUSON AVENUE TO MLK JR. BLVD UNDERCROSSING ROADSIDE SAFETY IMPROVEMENTS	WESTCOAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	HERRERA, EDGAR 18730 S WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0364	\$849,998 \$0 \$0	10/30/17 11/17/17 05/25/18	0% 0%
HB34							
07-LA-110-23.5/23.9 07-2759U4 NHP-X037-(164)E --()		LA COUNTY IN CITY OF LOS ANGELES ON SOUTHBOUND AND NORTHBOUND OF ROUTE 110 AT THE ROUTE 101 INTERCHANGE INSTALL IRRIGATION AND PLANTS	YAKAR 689 EAST SAN BERNARDINO RD COVINA, CA 91723	CHUNG, DEREK 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (310)345-6203	\$1,393,291 \$1,407,384 \$0	10/29/13 11/15/13 02/02/18 02/16/18	0% 0% PLANT EST SATIS
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 98
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-23.7/25.5 07-297704 ACNH-P110-(18E) --()		IN LA CITY, NORTHBOUND SR-110 FOUR- LEVEL STRUCTURE TO NORTHBOUND I-5 SEPARATION INSTALL SAFETY LIGHTING	FERREIRA CONSTRUCTION CO., INC. 15188 VISTA DEL RIO AVE CHINO CA 91710	GUIRGUIS, SHERIF 1041 W BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$1,964,450 \$937,222 \$0	01/31/17 02/21/17 03/07/18	83% 48%
HB1							
07-LA-118-4.6/13.7 07-4X5604		L.A. COUNTY ON RTE 118 TO REPLACE 63 EXISTIRRIGATION CONTROLLERS W/NEW SMART CONTRLLPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	MARTINEZ LANDSCAPE CO INC 12357 SAN FERNANDO ROAD SYLMAR, CA 91342	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$2,185,000 \$1,523,862 \$0	07/22/15 09/04/15 12/31/17 02/13/18	100% 70% COMPLETED
20.20 201130							
07-LA-118-4.8/4.8 07-2849U4		IN LOS ANGELES COUNTY IN LOS ANGELES ON WESTBOUND ROUTE 118 AT TAMPA AVENUE OFF-RAMP WIDENING WESTBOUND OFF-RAMP	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE CORONA CA 92883	MOHSENZADEH, ALI 13171 TELFAIR AVE. SYLMAR, CA 91342 (818)746-0669	\$1,401,245 \$1,412,180 \$0	06/27/16 07/21/16 03/22/18	80% 99%
HB4C							
07-LA-118-/14.3 07-302104 ACNH-P118-(65E) --()		IN AND NEAR THE CITY OF LOS ANGELES, FROM VENTURA COUNTY LINE TO ROUTE 210; ALSO ON ROUTE 27 (TOPANGA CANYON BOULEVARD) FROM DEVON REHABILITATE PAVEMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	AL-JAMAL, A. 13171 TELFAIR AVE. #101 SYLMAR, CA 91342 (805)797-1348	\$19,929,678 \$8,488,345 \$0	12/29/16 01/19/17 06/21/18	60% 42%
HA22							
07-LA-134-1.6/2.7 07-287204 NHP-P134-(037)E --()		IN LOS ANGELES COUNTY IN BURBANK FROM 0.1 MILE WEST OF PASS AVENUE OVERCROSSING TO BOB HOPE DRIVE UNDERCROSSING STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$976,732 \$965,275 \$0	11/21/14 12/31/14 11/02/18	0% 0% PLANT EST SATIS
HA42							
07-LA-138-44.9/44.9 07-4P0204		IN LA INTERSECTION OF PALMDALE AND 12TH ST INSTALL TRAFFIC SIGNAL	V A P CONSTRUCTION INC 15705 BIRCHWOOD ST LA MIRADA CA 90638	TIEU, FRED 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$332,075 \$346,084 \$0	06/22/16 09/28/16 01/25/17	89% 100% SUSPENDEED
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 99
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-58.5/60.2 07-293504 ACNH-P138-(056)E --()		IN LA COUNTY NEAR PEARBLOSSOM, FROM 0.7 M WEST OF 121ST STREET TO LONGVIEW ROAD WIDEN (SEG 9)FR 2 TO 4 LN W MEDIAN	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	TIEU, FRED 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$8,320,236 \$39,000 \$0	02/22/17 03/13/17 09/20/19	4% 0%
HE13							
07-LA-138-69.9/75 07-265604 STPG-P138-(052)E --()		IN LA IN PINION HILLS FR 0.5 M EO RTE 18/ SAN BERNARDINO CNTY LN CP PVMT & OVERLAY WITH HOT MIX AC	GRANITE CONSTRUCTION COMPANY 213 E. COLUMBIA WAY LANCASTER CA 93552	TIEU, FRED 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	\$9,301,783 \$8,151,256 \$0	02/25/15 03/10/15 01/30/18	48% 87%
HB1							
07-LA-170-14.6/20.6 07-3W4804 ACNH-P170-(005)E --()		IN LOS ANGELES COUNTY, FROM ST 101 170 SEP 53-1336R TO JCT 5. DIGOUTS & SLURRY SEAL RAMPS, CPOL	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	AL-JAMAL, ABDUAL 13179 TELFAIR AVE SYLMAR CA 91342 (805)797-1348	\$2,601,437 \$2,266,210 \$0	05/08/17 05/30/17 01/22/18	99% 87%
HM1							
07-LA-210-1.6/6 07-3W1104		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF GLENDOAKS BOULEVARD TO 0.1 MILE EAST OF PAXTON STREET LINE AND REPAIR CULVERTS	JABRE CONTRACTING INC. 1813 MANZANITA LANE EAST MANHATTAN BEACH CA 90266	YOUNG, FRED	\$348,260 \$338,475 \$0	04/21/17 05/18/17 11/30/18	90% 97%
HM3							
07-LA-210-11.1/14.8 07-1XF804		IN LA COUNTY & CITY OF GLENDALE 210 FWY FROM SUNLAND BLVD TO LA TUNA CNY ROAD TO REPAIR FIRE DAMAGE TO FACILITIES & SLOPES DIR'S E REPAIR & CLEAN DEBRIS FROM FIRE DAMAGE	BURNS PACIFIC CONSTRUCTION INC 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$4,920,000 \$1,605,275 \$0	10/27/17 11/28/17 06/30/18	38% 33%
20.20 201130							
07-LA-210-15.6/18.5 07-295204 ACIM- 210-(836)E --()		FROM LOWELL AVENUE TO WALTONIA DR ROADSIDE SAFETY IMPROVEMENTS	MARTINEZ LANDSCAPE CO., INC 12357 SAN FERNANDO ROAD SYLMAR CA 91342	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	\$917,026 \$0 \$0	12/01/17 12/18/17 01/20/18	0% 0%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 100
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-16.1/25.8 07-2881U4 NHPI- 210-(823)E --()		IN & NR GLENDALE & LA CANADA FLINTRIDGE FR DUNSMORE AV/N LOS ROBLES AV ROADWAY REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (213)453-7555	\$110,584,072 \$86,172,848 \$0	02/06/15 02/27/15 05/31/18	61% 78%
HA22							
07-LA-210-18.8/24.9 07-129974 NHPI-210 -()1 831- E -()		IN LOS ANGELES COUNTY, IN THE CITIES OF PASADENA AND LA CANADA FLINTRIDGE, INC. BETWEEN JUNCTION I-210/SR-134 AND JUNCTION I-210/SR-2 INSTALL COMMUNICATION LINKS FOR	FERREIRA CONSTRUCTION CO.,, 15188 VISTA DEL RIO AVE CHINO CA 91710	MANNA, HASSAN 13171 TELFAIR AVE. STE 101 SYLMAR, CA 91342 (818)364-2760	\$5,033,964 \$4,239,214 \$0	12/30/15 01/19/16 09/24/18	73% 84%
HB4N							
07-LA-210-20.6/20.6 07-1XC304		IN LA COUNTY RTE 210 AT GOULD AVE OC TO REPAIR AND RESTORE WASHED OUT SLOPES AND CLEAN THE DRAINAGE SYSTEMS DIR'S EMERGENCY FORCE REPAIR & RESTORE WASHED OUT SLOPES	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DR SAN MARCOS, CA 92078	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)337-8252	\$450,000 \$223,163 \$0	03/07/17 04/13/17 02/20/18	100% 50%
20.20 201130							
07-LA-210-22.3/25.8 07-4X6304		L.A. COUNTY ON RTE 210, 134 & 710 CONNECTRTO REPLACE 12 EXIST IRRIGATION CONTROLLERSW/NEW SMART CONTRLLR PER DROUGHT EXEC ORDRDIR' REPLACE IRRIGATION CONTROLLERS	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	EL JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91208 (818)254-7455	\$2,985,000 \$2,476,742 \$0	07/29/15 11/19/15 02/28/18	100% 83% OVER RUN
20.20 201130							
07-LA-210-24.7/44.9 07-306404 NHPI-210 -()1 830- E -()		IN LOS ANGELES COUNTY, IN VARIOUS CITIES ALONG I-210 CORRIDOR, BETWEEN SR-134 & SR-57 INSTALL & UPGRADE TRANSPORTATION	SELECT ELECTRIC, INC. 2790 BUSINESS PARK DRIVE VISTA, CA 92081	YUE, WARREN 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$12,225,940 \$7,088,678 \$0	01/06/16 02/24/16 10/09/18	68% 58%
HB4N							
07-LA-210-28.5/30.8 07-3W5704		IN LOS ANGELES COUNTY IN PASADENA AND ACADIA FROM SIERRA MADRE BOULE VARD UNDERCROSSING TO BALDWIN AVENU E UNDERCROSSING BRIDGE PRESERVATION	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD STE 201 SAN FERNANDO CA 91340	RODRIGUEZ, MIGUEL	\$1,601,108 \$0 \$0	01/03/18 02/02/18	0% 0%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 101
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-39.8/42.2 07-287304 NHPI-210 -(824)E --()		IN LOS ANGELES COUNTY IN AZUSA FROM LITTLE DALTON WASH TO GLENDORA AVE STORM WATER SOURCE CONTROL *2012	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	CAO, RODOLFO 721 BREA CANYON ROAD, STE 6 WALNUT, CA 91789 (213)712-4785	\$1,502,715 \$1,465,859 \$0	12/29/14 01/29/15 02/01/19	0% 0% PLANT EST SATIS
HA42							
07-LA-210-/15.8 07-3W2204		IN LOS ANGELES COUNTY IN LOS ANGELES WESTERN STRUCTURES AND GLENDALE FROM NORTH CONNECTOR OVERCROSSING TO HONOLULU AVENUE UNDERCROSSING BRIDGE PRESERVATION: PATCH DECK	6005 TYLER STREET RIVERSIDE CA 92503	AMADI, PATRICIA 13171 TELFAIR AVENUE STE 101 SYLMAR, CA 91342 (818)364-2760	\$2,467,019 \$1,356,983 \$0	02/15/17 03/24/17 12/30/17	100% 55% OVER RUN
HM3							
07-LA-405-8.7/11.2 07-287404 HSNH-PIG -()4 2- 97-(E) --()		IN LOS ANGELES COUNTY, IN CARSON, FROM ALAMEDA STREET TO AVALON BOULEVARD INSTALL CONCRETE BARRIERS & METAL	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	HERRERA, EDGAR 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0264	\$2,202,562 \$2,277,935 \$0	12/30/15 01/14/16 05/31/18	38% 99% SUSPENDED
07-LA-405-8.8/8.8 07-4Y7004 NHPI-405 -()2 975- E -()		IN LOS ANGELES COUNTY, IN CARSON, AT DOLORES YARD OH BRIDGE STRUCTURE) BRIDGE PRESERVATION - PAINT STEEL	MURPHY INDUSTRIAL COATINGS, INC. 2704 GUNDRY AVE SIGNAL HILL CA 90755	FREMPONG, SAM 13230 FIRESTONE BLVD SUITE A SANTA FE SPRINGS, CA 90670 (562)345-3122	\$5,696,175 \$4,529,939 \$0	10/12/15 10/30/15 07/03/18	84% 76% SUSPENDED
HA21							
07-LA-405-12.6/21.2 07-290004 NHPI-405 -()2 977- E -()		IN LOS ANGELES COUNTY, FROM I-110 TO I-105 INSTALL CONCRETE BARRIERS & UPGRADE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	GALLARDO, SAM 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$13,691,007 \$5,899,512 \$0	04/06/16 04/26/16 02/28/19	49% 43% SUSPENDED
HB1							
07-LA-405-12.7/29.9 07-4X5904		L.A. COUNTY ON RTE 405 & 90 TO REPLACE 42 IRRIGATION CONTROLLERS W/NEW SMART CNTRLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$2,985,000 \$2,865,885 \$0	08/10/15 10/28/15 02/28/18	100% 96% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 102
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-16.4/19.5 07-3Y9404		IN LOS ANGELES COUNTY, IN TORRANCE, ALL AMERICAN ASPHALT LAWNDAL, REDONDO BEACH AND HAWTHORNE P O BOX 2229 FROM 0.2 MILE SOUTH OF RTE 405/91 SEP CORONA CA 928782229 TO 0.2 MILE SOUTH WARM MIX ASPHALT OVERLAY		ABUMUHOR, ISSAM 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	\$933,189 \$945,555 \$0	06/12/12 07/03/12 06/30/15	67% 97%
HM1	WPCP						
07-LA-405-20.5/28 07-300604 NHPI- 405-()3 025- E -()		IN LOS ANGELES COUNTY IN HAWTHORNE, INGLEWOOD AND CULVER CITY FROM 0.2 MILE NORTH OF EL SEGUNDO BOULEVARD UNDERCROSSING TO VENICE PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	RAM, MAHINDA 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)920-7449	\$12,697,022 \$12,164,711 \$0	03/01/16 03/17/16 05/11/18	100% 94% OVER RUN
HA22							
07-LA-405-20.6/20.7 07-3X8704 ACNH-X037-(198)E --()		IN LOS ANGELES, NORTH BOUND 405 TO EAST & WEST 105 CONNECTOR REPAIR PCC SLAB *DIR	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670	FREMPONG, SAM 13230 FIRESTONE BLVD UNIT A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$10,684,981 \$6,252,140 \$0	12/29/16 01/19/17 10/16/18	33% 62%
HA23							
07-LA-405-28.7/39.2 07-307804 ACIM- 405-(037)E --()		IN LOS ANGELES, FROM 0.3 MILE SOUTH 02 OF NATIONAL BLVD UC TO 0.2 MILE NORTH VENTURA BLVD UC RAMP PAVEMENT REPAIR & ADA CURB	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	RAM, MAHINDA 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)920-7449	\$1,194,729 \$0 \$0	01/09/18 02/02/18 07/23/18	0% 0%
HA22							
07-LA-405-34.0/35.9 07-1XG204		IN LA-405 FROM GETTY CENTER DRIVE TO BEL AIR CREST ROAD TO REPAIR ALL DAMAGE FROM SKIRBALL FIRE INCLUDING RDSIDE FACILITIES DIR'S REPAIR FIRE DAMAGE FROM SKIRBALL FIRE	J MCLOUGHLIN ENGINEERING CO 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	INRAM, MAHINDA 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)920-7449	\$1,875,000 \$0 \$0	12/20/17 01/24/18	0% 0%
20.20 201130							
07-LA-405-39.0/44.7 07-4X6204		LA COUNTY ON RTE 405 TO REPLACE 15 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	MARTINEZ LANDSCAPE CO INC 12357 SAN FERNANDO ROAD SYLMAR, CA 91342	CHAVEZ, EFRAIM 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (818)364-2760	\$1,285,000 \$577,755 \$0	08/10/15 09/08/15 03/28/18	92% 45%
20.20 201130							

Page 103
02/23/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-48.0/48.5 07-1XC704		IN LA 405 FWY BETWN RINALDI ST & RTE 5/405SEPARATION TO REPAIR WASHDOUT SUPPRT SLOPECLEAN CULVERT/DRAINAGE INLET DUE STRM DMGEDIR' STORM DAMAGE REPAIR SLOPES & DRAINAGE	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	SALMAN, RIDWAN 25061 AVE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	\$521,000 \$167,784 \$0	03/28/17 05/24/17 02/28/18	100% 32% OVER RUN
20.20 201130							
07-LA-405-/29.5 07-257104 ACIM-405 -(983)E --()		IN LOS ANGELES COUNTY FROM 0.2 MILE W OF ATHERTON ST OC TO 0.2 MILE E OF NATIONAL UC AND FROM VENTURA BLVD UC TO RTE 5/405 SEP UPGRADE EXISTING COMMUNICATION	SELECT ELECTRIC, INC 11250 FIRESTONE BLVD NORWALK, CA 90650	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$5,066,880 \$1,864,476 \$0	01/04/17 01/30/17 04/17/19	41% 37%
HB4N							
07-LA-605-10.1/25.6 07-309804 CIMG- 605-(991)E --()		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND IRWINDALE FROM TELEGRAPH RD UCTO ROSE HILLS RD OC AND FROM RAMONA BOULEVARD OC TO RO SAFETY IMPROVEMENTS GRINDING	RV CONCRETE, INC. 605 E COMMERCIAL ST ANAHEIM CA 92801	M WANG	\$2,327,999 \$0 \$0	12/20/17 01/04/18	0% 0%
HB1							
07-LA-605-/20.2 07-295704 NHPI-605 -(967)E --()		SLAB REPLACEMENT AND GRINDING PAV PRESERVATION,SLAB REPL/GRNDNG	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (213)798-5970	\$22,799,648 \$21,029,008 \$0	07/21/14 08/06/14 02/26/18	100% 92%
HA22							
07-LA-605-/21.3 07-4X7204		L.A. COUNTY ON RTE 605 TO REPLACE 52 EXISTING IRRIGATION CONTROLLER W/NEW SMARTCONTRLRS PER EXEC ORDER DROUGHT PROCLAMATDIR'S EME REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES INC 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	INCALI, MASHHUR 13230 FIRESTONE BLVD A SANTA FE SPRINGS, CA 90670 (562)345-3122	\$2,385,000 \$1,194,136 \$0	10/14/15 01/20/16 03/31/17	100% 50% OVER RUN
20.20 201130							
07-LA-710-9.4/18.4 07-183124 NHPI- 710-(822) --()		IN LA COUNTY IN LONG BEACH AND SOUTH GATE ROUTE 405 TO FIRESTONE BLVD- REQUIRED LANDSCAPE MITIGATION LANDSCAPE *POR OF 18310	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	TON, THANG 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$1,517,160 \$1,475,852 \$0	05/29/15 07/02/15 12/30/19	0% 0% PLANT EST SATIS
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 104
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-15.8/24.4 07-289204 NHPI-710 -(101)5 --()		IN LOS ANGELES COUNTY IN THE CITIES OF SOUTH GATE,BELL GARDENS,CITY OF COMMERCE ON NORTHBOUND 710 FROM LOS ANGELES RIVER TO SLAUSO STORMWATER SOURCE CONTROL	STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	ARIAS, JUAN 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$2,243,534 \$2,000,415 \$0	08/01/16 08/15/16 11/03/20	0% 0% PLANT EST SATIS
HA42							
07-LA-710-17.2/26.4 07-202114 ACNH-7101-(809)N --()		IN LA COUNTY ON ROUTE 710 AT VARIOUS LOCATIONS FROM LOS ANGELES RIVER BRIDGE TO RAMONA BOULEVARD UNDERCROSSING. LONG LIFE PAVEMENT & WIDEN BRIDGES	SHIMMICK/MYERS & SONS J V 16481 SCIENTIFIC WAY IRVINE CA 92618	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$113,371,763 \$104,933,319 \$0	04/04/12 04/30/12 02/21/18	95% 89%
HA22	SWPPP						
07-LA-710-17.3/26.3 07-2W9404		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTES 710, 60 AND 10. PLACE METHACRYLATE ON BRIDGE DECK,	VELARDE CONCRETE CONSTRUCTION, INC. 523 S. BRAND BLVD. STE 201 SAN FERNANDO CA 91340	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (213)798-5970	\$848,795 \$786,769 \$0	03/30/16 04/18/16 11/30/17	52% 89%
HM3							
07-VEN-1-.7/.8 07-1XF904		IN VENTURA COUNTY PCH VEN-1 IN MALIBU TO REPAIR SINKHOLE CAUSED BY DAMAGE PIPE LEAK CAUSING SUPPORT SLOPE TO WASH OUT DIR'S EMERGE REPAIR SINKHOLE DAMAGE	BALTAZAR CONSTRUCTION, INC 236 E. ARROW HWY COVINA, CA 91722	SHOHET, HOUSHANG 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$570,000 \$0 \$0	12/13/17 01/24/18	0% 0%
20.20 201130							
07-VEN-1-21.2/28.5 07-2X0504		VEN 101 N/B ONRAMP FROM MAIN STREET TO VEN/SANTA BARBARA COUNTY LINE & VEN 1 STATE BEACHES TO REPAIR SINKHOLES &EROSION DAMGEDIR'S REPAIR/CLEAN STORM DAMAGE & SINK HOLES	C. A. RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA, CA 91355	RILEY, JAMES 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (213)507-7938	\$3,200,000 \$1,185,909 \$0	04/19/17 05/17/17 02/28/18	99% 37%
20.20 201130							
07-VEN-1-21.2/27.2 07-3W1504		IN VENTURA COUNTY, RTE 1, PM 21.25 TO 27.15 , FROM N JCT 101 SOLIMAR UC TO HOBSON CO PARK RD-LT, DIGOUTS CPOL FOG SEAL SHOULDERS A DIGOUTS CPOL FOG SEAL SHOULDERS AT	TORO ENTERPRISES, INC. PO BOX 6285. OXNARD CA 93031	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$1,633,517 \$1,721,446 \$0	03/15/16 04/06/16 03/31/18 02/06/18	100% 94% COMPLETED
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 105
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-33-15.4/52 07-1XC904		IN VEN COUNTY RTE 33 FROM MATILIJA HOT SPRINGS RD TO CORRAL CANYON CREEK TO SCALESLOPES & REMOVE LOOSE UNSTABLE MATERIAL DIR'S EME REPAIR TO DMGED ROADWAY & UNSTABLE SLOPE	BURNS PACIFIC CONSTRUCTION INC 505 E THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	INCIRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$4,670,000 \$3,911,187 \$0	04/07/17 05/17/17 02/28/18	100% 84% OVER RUN
20.20 201130							
07-VEN-33-15.7/15.8 07-305204 ST-47C8-(004)E --()		IN VEN ALONG NB LN @ VICINITY OF PM 15.7 OF PM 15.7 REPAIR SLOPE FAILURE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$5,807,545 \$3,082,691 \$0	11/28/16 12/21/16 11/30/18	17% 52%
HA23							
07-VEN-33-/6 07-2750U4 NHP-X037-(186)E --()		ON ROUTE 33, BETWEEN 101 AND 0.4 MILE NORTH OF CASITAS VISTA ROAD AND ON ROUTE 101 BETWEEN NORTH OF WESTLAKE BOULEVARD AND NORTH O STORMWATER MITIGATION THROUGH	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, 91320 (805)480-4928	\$7,562,302 \$7,285,877 \$0	03/14/16 03/29/16 03/30/18	86% 94%
HA42							
07-VEN-34-10.4/12.1 07-1XC504		IN VENTURA COUNTY RTE 34 AT INTERSECTION OF LAS POSAS TO REMOVE & REPLACE 8 EXISTNGDRAINAGE SYSTMS & REPAIR DAMAGED ROADWAY DIR'S REPAIR DRAINAGE SYSTEMS DUE TO STORMS	UNION ENGINEERING COMPANY, INC & PO BOX 1000 VENTURA, CA 93002	INCARROYO, HECTOR 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$520,000 \$258,356 \$0	03/27/17 05/01/17 01/31/18	97% 50%
20.20 201130							
07-VEN-101-.1/4.5 07-1952U4 CNHP-X037-(165)E --()		IN VENTURA COUNTY NEAR THOUSAND OAKS FROM VENTURA COUNTY LINE TO ROUTE 101/23 INTERCHANGE WIDEN FREEWAY, RAMPS, RECONSTR MED	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 93065 (805)480-4928	\$28,772,124 \$28,885,412 \$0	11/21/13 12/12/13 01/30/18	69% 99%
HB4C							
07-VEN-101-29.8/29.8 07-290404		IN VENTURA AT ASH STREET PEDESTRIAN OVERCROSSING. UPGRADE ADA RAMPS & ACCESSIBILITY	GUILLS, INC DBA INTEGRITY LANDSCAPE AND CONCRETE 313 E ORANGE GROVE BLVD #290 PASADENA CA 91104	RILEY, JAMES 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$331,577 \$339,318 \$0	07/14/17 08/09/17 01/21/18	82% 97%
HB71							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 106

02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-40.4/43.6 07-251904 NHP-Q101-(285)E --()		IN VENTURA COUNTY FROM .6 MILE NORTH OF MOBIL PIER UNDERCROSSING TO VENTURA/SANTA BARBARA COUNTY LINE PAVEMENT REHABILITATION	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	RILEY, JAMES 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4926	\$3,816,695 \$3,411,345 \$0	03/30/16 04/26/16 01/21/18	91% 87%
HA22							
07-VEN-118-19.1/30.5 07-307604 ACNH-P118-(066)E --()		IN VENTURA COUNTY, IN MOORPARK AND SIMI VALLEY, FROM 0.3 MILE EAST OF ARROYO SIMI OVERHEAD TO 2.1 MILES WEST OF LOS ANGELES COUNTY PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$911,097 \$0 \$0	01/10/18 02/02/18	0% 0%
HA22							
07-VEN-126-8.2/12.6 07-312404 ACNH-P126-(054)E --()		IN VENTURA COUNTY AND NEAR SANTA PAULA AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF TODD ROAD OVERHEAD TO 0.1 MILE WEST OF SANTA PAU STORM WATER MITIGATION	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (205)480-4928	\$1,980,067 \$0 \$0	01/10/18 02/02/18	0% 0%
HA42							
07-VEN-126-13.6/34.6 07-301404 ACNH- 126-(055)E --()		IN VEN FR HAUN CRK BRIDGE / CNTY LN SLAB REPLACE & CP OL AC	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$16,566,316 \$0 \$0	01/11/18 02/02/18	0% 0%
HA22							
07-VEN-150-8.7/29.8 07-4T8204 STHG-P150-(027)E --()		IN VENTURA COUNTY , ALONG ROUTE 150 UPGRADE & REPLACE GUARDRAIL	C&W CONSTRUCTION SPECIALTIES, INC. 2419 PALMA DRIVE VENTURA CA 93003	DAVIS, ALAN 1525 RANCHO CONEJO BLVD.STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$376,478 \$259,585 \$0	06/26/17 07/27/17 01/31/18	100% 69%
HB1							OVER RUN
07-VEN-150-20.1/0 07-1XG004		IN VEN COUNTY A CULVERT UNDERNEATH RTE 150TO REPLACE DAMAGED RCB CULVERT & REPAIR OTHER DAMAGE RELATED TO DRAINAGE SYSTEM DIR'S EM REPAIR DAMAGED RCB CULVERT	SUMMER CONSTRUCTION INC 15245 TELEGRAPH RD SANTA PAULA, CA 93060	DAVIS, ALAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$485,000 \$0 \$0	11/29/17 01/11/18	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 107
02/23/18

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-150-27.4/29.4 07-3X0214 STP-47C5-(004)E --()		IN VENTURA COUNTY NEAR SANTA PAULA AT 1.1 MILES WEST OF SISAR CREEK AND AT 0.8 MILE SOUTH OF SANTA PAULA CREEK. REPAIR SLOPE FAILURE	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$3,091,249 \$2,962,142 \$0	06/30/16 07/15/16 03/31/18	68% 95%
HA23							
07-VEN-150-/13.3 07-2W0104 STP-P150-(026)E --()		IN VENTURA COUNTY, IN OJAI AND VENTURA FROM THE SANTA BARBARA COUNTY LINE TO 0.1 MILE WEST OF BRIDGE ROAD. RUBBERIZED HOT MIX ASPHALT OVERLAY	C. A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$4,904,582 \$5,962,155 \$0	05/19/16 06/15/16 01/30/18	100% 99%
HM1							

Totals:	Authorized Final Amt:	<u>\$2,346,180,920</u>	Completed to Date:	<u>\$1,503,677,089</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 108
02/23/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-20.1/99.1 08-1G3904		FROM MILLARD CANYON WASH BRIDGE TO TARO DITCH BRIDGE (VAR LOCS) METHACRYLATE BRIDGE DECKS,	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	KOURY, PETER 73800 DINAH SHORE DR 104 & 105 PALM DESERT, CA 92211 (909)844-0619	\$1,937,121 \$1,879,718 \$0	03/30/17 04/17/17 01/16/18	84% 97%
08-RIV-10-24.2/0 08-0Q8904 ACIM-000C-(465)E --()		ALSO RIV-111-R60.04, SBD-10- 11.64/R38.53, SBD-215-3.72; AT VAR LOCS ON RIV-10 (56-0482, 56-0496, 56-0167R, 56-0004L/R), ON RIV-1 MISC WORK INCLUDING DECK REHAB,	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	CASTRO, ROBERTO 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)830-6864	\$1,141,563 \$0 \$0	11/17/17 11/30/17	0% 0%
HA21							
08-RIV-10-44.4/51.7 08-1C0604 ACIM- 010-(109)E --()		IN/NEAR INDIO FROM MONTEREY AVE OC TO CALMEX ENGINEERING INC JEFFERSON OC COLD PLANE & OVERLAY WITH RHMA (TYPE G) COLD PLANE 0.1' & OVERLAY WITH 0.25	2764 S VISTA AVE BLOOMINGTON CA 92316	VU, KHOI 73800 DINAH SHORE DRIVE PALM DESERT, CA 92211 (951)232-6263	\$5,273,007 \$0 \$0	11/16/17 12/18/17 08/28/18	0% 0%
HA22							
08-RIV-10-74.0/105.4 08-1E8604 NHPI-010 -()5 049- E -()		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM 1.9 MI E/O CACTUS CITY REST AREA TO 0.4 MI E/O STATE RTE 177 INDIO JCT REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET CA 92203	VU, KHOI 73-800 DINAH SHORE DR #104 PALM DESERT, CA 92211 (951)232-6263	\$64,912,388 \$63,530,580 \$0	03/02/16 03/17/16 03/19/18	87% 97%
08-RIV-10-134.3/144.1 08-1G0804 NHP-0105-(050)E --()		IN RIVERSIDE COUNTY FROM 0.76 MILES W/O WELL ROAD TO 0.27 MILES E/O DRACKER DRIVE REHABILITATE PAVEMENT	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	VU, KHOI 73800 DINAH SHORE DR. #104/105 PALM DESERT, CA 92211 (951)232-7674	\$5,964,751 \$4,210,655 \$1,914	04/27/16 05/24/16 03/13/18	93% 71%
08-RIV-15-23.8/33.4 08-1F8704 ACIM-0151-(245)E --()		NEAR LAKE ELSINORE FROM NICHOLS TO TEMESCAL CANYON ROAD PLACE SHOULDER RUMBLE STRIPS	ROAD AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880	BERGEVIN, MIKE 9227 STELLAR COURT. SUITE B CORONA, CA 92883 (951)232-3739	\$359,285 \$344,894 \$0	05/17/17 06/09/17 02/15/18	58% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 109

02/23/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-41.8/51.5 08-1G2404		IN AND NEAR CORONA AND NORCO FROM PARKRIDGE AVE UC TO ROUTE 15/60 SEPARATION INSTALL VERTICAL CLEARANCE SIGNS REPLACE INTERIOR SHEAR KEYS; JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	BERGEVIN, MIKE 9225 STELLAR COURT CORONA, CA 92883 (951)232-3739	\$364,461 \$338,878 \$0	04/21/17 05/18/17 01/05/18	100% 100%
08-RIV-15-45.6/47.3 08-1C6104		IN/NEAR NORCO FROM 6TH ST OC TO 0.2 MI S/O 68TH ST OC. SEDIMENT STABILIZATION & EROSION	PACIFIC RESTORATION GROUP, INC. 325 E ELLIS AVE PERRIS CA 92570	BENSON, DAVID 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$455,719 \$305,283 \$0	02/02/17 02/27/17 06/25/20	0% 0% PLANT EST SATIS
HA42							
08-RIV-15-/41.7 08-0G7704 ACIM- 015-(244)E --()		IN CORONA FR SAN DIEGO CO LN TO 0.2 MI W/O 15/91 SEP INSTALL TMS FIELD ELEMENTS	DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	HARIKA, INDERJEET 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6293	\$15,441,720 \$388,131 \$0	07/14/17 08/15/17 07/01/19	5% 3%
HB4N							
08-RIV-18-9.1/17.8 08-1C1004 ACNH-P018-(058)E --()		NEAR CRESTLINE, FROM ARROWHEAD SPRINGS RD TO JCT 18/138 MILL AND OVERLAY PAVEMENT & INCLUDE	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	SKEITH, JONATHAN 850 VIA LATA STE. 104 COLTON, CA 92324 (951)295-8503	\$12,468,305 \$0 \$0	10/11/17 10/27/17 12/10/18	0% 0% SUSPENDED
HA22							
08-RIV-60-/12.2 08-1E6504 ACHS-NHP0-(014)9 --()		IN THE CITY OF RIVERSIDE FROM SAN BERNARDINO COUNTY LINE TO 60-91-215 JCT INSTALL DOUBLE LUMINAIRE MAST ARMS	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	CALIXTO, MIGUEL 119 N. MAPLE AVENUE, SUITE A CORONA, CA 92882 (951)232-8957	\$8,288,265 \$5,571,181 \$0	12/29/16 01/11/17 05/08/18	69% 67%
08-RIV-60-/12.2 08-1C6404 ACST-000C-(454)E --()		IN/NR RIVERSIDE ON RTE 60 FROM MILLIKEN AVE. TO JCT 60/91/215 & ON RTE 91 FROM SPRUCE ST. TO JCT 60/91/215. REPLACE WIRELESS COMMUNICATION	SERVITEK SOLUTIONS INC 11301 1/2 SOUTH STREET CERRITOS, CA 90703	HARIKA, INDERJEET 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6293	\$1,318,895 \$171,650 \$0	03/17/17 05/22/17 04/13/18	52% 13%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 110

02/23/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-14.9/0 08-1E0504 HSST-GP07-(064)E --()		IN LAKE ELSINORE FROM RICHARD STREET TO 0.2 MI W/O BAKER ST LEFT-TURN CHANNELIZATION AT	SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150 IRVINE CA 92618		\$838,962 \$0 \$0	10/11/17 11/20/17	0% 0%
HB1							
08-RIV-74-17.8/0 08-1C5104		IN RIVERSIDE COUNTY AT THE ELSINORE MAINTENANCE STATION CONNECT STATION TO SEWER LINE,	HAL HAYS CONSTRUCTION INC. 4181 LATHAM ST. RIVERSIDE CA 92501	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$1,846,912 \$1,082,277 \$0	03/09/17 04/06/17 02/02/18	100% 57% OVER RUN
HM2							
08-RIV-91-/1.1 08-1J5204		REPAIR/REPLACE CULVERTS AND HEADWALLS REPLACE MBGR, TRAFFIC CONTROL, EROSION CONTROL, CLEARING AND GRUBBING DIR'S ORDER EMERGENCY REPAIR AND REPLACE CULVERTS	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773	ALAM, MAHFUAL 1011 E. 3RD STREET CORONA, CA 92879 (951)830-6853	\$1,035,000 \$107,321 \$0	10/19/17 12/11/17 03/29/18	100% 10%
20.20 201130							
08-RIV-111-/18.3 08-1F8404 SSTG-P111-(076)E --()		ALSO RIV 111 55.5/R63.3 TWO LOCATIONS FROM RIVERSIDE COUNTY LINE TO RTE 111/1-10 SEPARATION PLACE CENTERLINE AND SHOULDER	CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324		\$534,534 \$0 \$0	12/22/17 01/18/18	0% 0%
08-RIV-215-8.4/38.8 08-0G7804 NHPI-215 -()1 239- E -()		IN MURRIETA FR 0.5 MI S/O 215/15 JCT TO 0.2 MI N/O 215/60 JCT IN MORENO VALLEY INSTALL CCTV, CMS, CENSUS STATIONS,	DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	HARIKA, INDERJEET 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6293	\$5,880,878 \$5,769,598 \$0	03/02/16 03/30/16 12/22/17	99% 95%
HB4N							
08-RIV-215-37.3/38.4 08-3348V4		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,277,918 \$1,254,058 \$0	04/22/14 05/23/14 03/08/18	0% 0% PLANT EST SATIS
HE11							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 111
02/23/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-243-6.2/19.8 08-1H8904		IN RIVERSIDE COUNTY, NEAR MOUNTAIN CENTER FROM 0.2 MI NORTH OF FRANKLIN DRIVE TO 0.6MI SOUTH OF POPPET FLATS ROAD DIR'S ORDER EMER CULVERTS REPLACEMENT & EMBANKMENT RESTORAT	RIVERSIDE CONSTRUCTION COMPANY 4225 GARNER ROAD RIVERSIDE, CA 92501	NGUYEN, NHAN 850 S. VIA LATA, SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,815,000 \$1,666,378 \$0	04/03/17 06/29/17 02/02/18	100% 100%
20.20 201130							
08-SBD-15-7.5/7.5 08-1F9604		IN FONTANA AT VICTORIA ST ON THE TMC GROUNDS FACILITY INSTALL UNDERGROUND WATER TANK,	KANAAN CONSTRUCTION, INC 230 S. IRWINDALE AVENUE AZUSA, CA 91702	OOI, KEE 9540 CENTER AVENUE, SUITE 120 RANCHO CUCAMONGA, CA 91730 (951)840-8323	\$419,165 \$167,540 \$0	06/06/17 07/27/17 04/20/18	36% 41%
08-SBD-15-14.7/32.5 08-1H3714		IN SAN BERNARDINO COUNTY ON ROUTE 15 FROM GLEN HELEN PARKWAY TO JCT 15/395; REPLACE MBGR, DRAINAGE CLEARING AND REPAIR DIR'S ORDER REPLACE MBGR, CLEAR DRAINAGE, TRAFFIC CTRL	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	NGUYEN, VU 9540 CENTER AVENUE, UNIT 120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$2,299,020 \$613,954 \$0	09/08/16 11/15/16 03/31/18	100% 27%
20.20 201130							
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --()		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	\$118,986,257 \$116,803,095 \$0	10/17/13 10/29/13 07/06/17	100% 98%
HA22							OVER RUN
08-SBD-15-18.5/21.4 08-1H7604		IN SAN BERNARDINO COUNTY ON ROUTE 15 FROM CLEGHORN RD TO JCT 15/138 & ON RTE 138 FR PINE LODGE OH TO JCT 138/15 DIR'S ORDER EMERGE REPAIR DAMAGED ROADWAY	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	BENAJAMIN, AMGAD 850 VIA LATA, SUITE 104 COLTON, CA 92324 (909)844-9731	\$2,835,000 \$2,080,997 \$0	02/23/17 05/02/17 12/02/17	100% 84%
20.20 201130							
08-SBD-15-41.9/43.5 08-1H6804		IN VICTORVILLE FROM MOJAVE DRIVE OVERCROSSING TO ROUTE 15/18 SEPARATION OH DIR'S ORDER EMERGENCY F.A. REMOVE AND REPLACE BRIDGE DECK	AMES CONSTRUCTION, INC. 391 N. MAIN STREET STE. 302 CORONA, CA 92880	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$1,935,000 \$1,646,929 \$0	01/12/17 03/13/17 02/15/18	100% 85%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 112
02/23/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-42.5/46 08-3555V4 NHPI-015 -(237)1 E- -(STP)L		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 MI N/O MOJAVE DRIVE TO 1.5 MI N/O STODDARD WELLS ROAD OVERCROSSING WIDEN I-15	AMES CONSTRUCTION INC. 2000 AMES DRIVE BURNSVILLE, MN 55306	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$76,112,460 \$34,448,807 \$0	11/05/15 11/25/15 09/10/19	60% 45%
08-SBD-15-46.6/79.6 08-1E3124		IN/NEAR VICTORVILLE AND BARSTOW, AT IN/NEAR VICTORVILLE AND BARSTOW, AT 4 LOCS FR 2.2 MI N/O STODDARD WELLS RD TO 0.1 MI S/O MERID INSTALL MIDWEST GUARDRAIL SYSTEM &	DREAMBUILDER CONSTRUCTION CORP SANTOS, JOHN 1324 LAWSON LN PLACENTIA CA 92870 (951)538-5315	222 E. MAIN STREET BARSTOW, CA 92311 (951)538-5315	\$636,930 \$0 \$0	06/16/17 06/30/17	0% 0% SUSPENDED
08-SBD-15-76.8/154.7 08-1G2304		REPLCE JOINT SEALS, METH &/OR RESUR BR DECKS & METH BR APPROACH SLABS NR BARSTOW FR RT 15/18 SEP TO KALI DITCH BR. ALSO NR HESPERI REPLACE JOINT SEALS,METH&/OR RESURF	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	SANTOS, JOHN 222 EAST MAIN STREET BARSTOW, CA 92311 (951)538-5315	\$673,475 \$557,686 \$0	03/14/17 04/06/17 11/08/17	100% 79% SUSPENDED
08-SBD-15-80.4/174.1 08-1E3134 HSIM-G015-(040)E --()		NEAR BARSTOW, AT VAR LOCS FR 0.9 MI NEAR BARSTOW, AT VAR LOCS FR 0.9 MI N/O MERIDIAN RD OC TO 2.4 MI S/O NIPTON RD OC INSTALL MIDWEST GUARDRAIL SYSTEM	DREAMBUILDER CONSTRUCTION CORP DAVIS, DARCY 1324 E LAWSON LN PLACENTIA CA 92870	1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$779,761 \$395,567 \$0	06/22/17 06/30/17 02/05/18	72% 51%
08-SBD-15-87.1/181.1 08-368514 HA42		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL INDIO CA 92203 ORD OC CONSTRUCT AGRICULTURAL INSPECTION	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)236-4684	\$35,532,132 \$13,461,338 \$0	05/02/17 05/18/17 01/20/18	31% 37%
08-SBD-15-107.3/107.3 08-0G8424 ACHS-IM01-(203)9 --()		NEAR BARSTOW AT C.V. KANE - SAFETY ROADSIDE REST AREAS (SRRA) UPGRADE SAFETY ROADSIDE REST AREA	HAL HAYS CONSTRUCTION INC. 4181 LATHAM ST. RIVERSIDE CA 92501	NGUYEN, KHOA 222 EAST MAIN STREET, SUITE208 BARSTOW, CA 92311 (951)232-8611	\$7,618,324 \$2,380,502 \$0	12/29/16 01/30/17 04/04/18	80% 31%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 113

02/23/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-171.8/173.8 08-0M2804 BRNH-PI -(015)3 7 2-75E -()		IN SBD CO AT MOUNTAIN PASS FROM 0.3 MI S/O CENDA DITCH BRIDGE TO WHEATON WASH BRIDGE REPLACE CENDA DITCH BRIDGE AND	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	SANTOS, JOHN 94200 CLARK MOUNTAIN ROAD NIPTON, CA 92364 (951)538-5315	\$10,662,583 \$10,571,244 \$0	11/04/15 11/16/15 01/25/18	99% 98%
HA21							
08-SBD-18-44.5/52.8 08-1C5604 ACST-P018-(059)E --()		IN SOUTH BIG BEAR LAKE WATERSHED HAS 801.71, IN/NEAR BIG BEAR LAKE, SEDIMENT STABILIZATION, EROSION	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880	ROBINSON, KERRY 790 VIA LATA COLTON, CA 92324 (951)232-3929	\$257,459 \$0 \$0	09/19/17 10/06/17 02/07/18	0% 0% SUSPENDED
HA42							
08-SBD-18-48.1/53.1 08-1G0904		IN BIG BEAR FROM WILD ROSE LANE TO PINEVIEW DRIVE PLACE A PREVENTATIVE TREATMENT ON ROADWAY PLACE A PREVENTATIVE TREATMENT ON	MATCH CORPORATION 1596 HARRY SHEPPARD BOULEVARD SAN BERNARDINO CA 92408	TRAN, KEN 850 VIA LATA ROAD, SUITE 104 COLTON, CA 92324 (909)844-3312	\$2,601,669 \$2,603,086 \$0	04/21/17 05/18/17 12/26/17	96% 96%
08-SBD-18-49.1/51.6 08-0J9904 STP-P018-(051)E --()		IN CITY OF BIG BEAR LAKE BETWEEN PINE KNOT AVE AND STANDFIELD CUTOFF REPAIR & REPLACED SIDEWALKS, CURB	STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	TRAN, KEN 850 VIA LATA ROAD, SUITE 104 COLTON, CA 92324 (909)844-3312	\$2,745,000 \$2,640,925 \$0	04/13/16 05/06/16 11/16/17	99% 94%
HB71							
08-SBD-18-95.5/0 08-1J5104		IN SAN BERNARDINO COUNTY ON RTE 18 THE CITY OF VICTORVILLE AT 10TH STREET DIR'S ORDER EMERGENCY F.A. REPLACE 12" CSP & REPAIR 24" CSP	J. MCLOUGHLIN ENGINEERING CO, INC. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	NGUYEN, KHOA 222 EAST MAIN STREET BARSTOW, CA 92311 (951)232-8611	\$320,000 \$89,757 \$0	11/06/17 12/20/17 02/08/18	65% 28%
20.20 201130							
08-SBD-18-96.5/101 08-0R3904 ACNH-P018-(056)E --()		IN SAN BERNARDINO COUNTY PREVENTATIVE MAINTENANCE - OVERLAY	MATCH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408	GEORGES, SAMER 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-3748	\$3,397,734 \$3,485,514 \$0	06/12/17 07/10/17 01/11/18	100% 97% OVER RUN
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 114

02/23/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-26.5/30.8 08-1G7004 ACST-P038-(021)E --()		IN SAN BERNARDINO COUNTY NEAR BIG LAKE CITY FROM 0.5 MILE WEST OF GLASS ROAD TO 0.2 MILE EAST OF SEVEN OAKS ROAD REPAIR FIRE DAMAGE, EMBANKMENT	SEMA CONSTRUCTION, INC 320 GODDARD SUITE 150 IRVINE CA 92618	NGUYEN, NHAN 850 S. VIA LATA SUITE 104 COLTON, CA 92327 (909)821-8164	\$1,558,003 \$1,394,552 \$0	03/13/17 04/26/17 11/06/18	31% 87%
08-SBD-38-38.6/0 08-1F1104		IN SAN BERNARDINO COUNTY ONYX SUMMIT 0.7 MILES SOUTH OF PIPES ROAD BUILD CINDER BARN	BRM 50 MARQUERITE DR. HOLLISTER CA 95023	ALINA, ALHAKEM 9225 STELLAR CT. SUITE B CORONA, CA 92883 (951)232-6235	\$723,200 \$664,071 \$0	06/30/16 07/15/16 03/30/17	98% 92%
08-SBD-40-105.8/149.9 08-1F6304		IN SAN BERNARDINO COUNTY IN/NEAR NEEDLES AT VAR LOCS FROM WATSON WASH (54-1282R) TO BEAL WASH (54-0502R) REMOVE ASPHALT, PLACE CONCRETE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)236-4684	\$985,368 \$1,021,735 \$0	03/30/16 04/18/16 07/07/17	83% 95%
08-SBD-40-134.0/0 08-1F2804		NEAR NEEDLES, SOUTH FORK PIUTE WASH BR NO 54-872R RECONSTRUCT ROCK SLOPE PROTECTION	JAMES MCMINN, INC. 21801 E. BARTON RD. UNIT B GRAND TERRACE CA 92313	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$531,526 \$1,059 \$0	11/09/17 11/30/17 02/28/18	0% 0%
08-SBD-40-149.3/0 08-1J4004		IN SAN BERNARDINO COUNTY 5.0MI E/O NEEDLESTRAFFIC CONTROL, ASPHALT CONCRETE, METAL BEAM GUARDRAIL DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGED PAVEMENT	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD. BREA, CA 92821	TORRES, JOSE 1044 E. BROADWAY NEEDLES, CA 92363 (951)232-7521	\$385,000 \$0 \$0	09/01/17 12/13/17	0% 0%
20.20 201130							
08-SBD-40-150.2/153.3 08-1G6904		ALSO SBD-95-33.6/57.2; NR NEEDLES ALSO SBD-95-33.6/57.2; NR NEEDLES ON RTE 40 FR 2.0 MI E/O NATIONAL OLD TRAILS OC TO PARK MOABI R PREVENTATIVE MAINTENANCE - OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	TORRES, JOSE 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-7521	\$8,186,000 \$8,151,992 \$0	05/17/17 06/02/17 12/26/17	100% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 115

02/23/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-/25 08-0R1204 ACHS-IM04-(820)E --()		NEAR BARSTOW FROM JCT 15/40 TO 1.4 MI E/O FORT CADY ROAD OVERCROSSING REGRADE MEDIAN CROSS SLOPE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	PHAM, THANH 222 E. MAIN STREET BARSTOW, CA 92311 (951)232-7262	\$14,273,727 \$13,229,470 \$0	12/21/16 01/11/17 03/16/18	84% 89%
HB1							
08-SBD-58-/13 08-1G1304		IN SAN BERNARDINO COUNTY AT AND NEAR KRAMER FROM KERN COUNTY AT AND NEAR KRAMER FROM KERN COUNT LINE TO 8.6 MILES E/O RTE 058/395 REPLACE ASPHALT CONCRETE SURFACING,	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	SANTOS, JOHN HCR BOX 213 NIPTON, CA 92364 (951)538-5315	\$1,445,434 \$1,631,470 \$0	04/13/16 05/02/16 11/28/17	44% 94% SUSPENDED
08-SBD-58-/12.9 08-347704 NH- - () --()		ALSO KER-58-R143.5/R143.9; FR 0.4 MI W/O KERN CO LINE TO 7.5 MI E OF JCT 395 (KRAMER) CONSTRUCT 4-LANE DIVIDED EXPWY;	KIEWIT INFRASTRUCTURE WEST CO. 2215 E 1ST STREET VANCOUVER WA 98661	SHAHIDI, SHAINA 222 E. MAIN STREET, SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$165,426,626 \$137,563 \$0	11/10/17 11/17/17 04/16/20	1% 0%
HE14							
08-SBD-60-1.8/2.8 08-1C1704		IN CHINO FROM MONTE VISTA AVE TO BENSON AVE OC RELOCATE IRRIGATION FACILITIES TO A	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	ROBINSON, KERRY 790 VIA LATA COLTON, CA 92324 (951)232-3929	\$764,849 \$760,772 \$0	06/15/17 07/18/17 01/19/18	100% 99% OVER RUN
HA28							
08-SBD-60-2.9/3.9 08-1C1904 ACNH-P060-(148)E --()		IN CHINO FROM BENSON AVE OC TO SAN ANTONIO AVE UC RELOCATE IRRIGATION FACILITIES TO A	RSB GROUP, INC. 20331 LAKE FOREST DR. # C13 LAKE FOREST CA 92630	ROBINSON, KERRY 790 VIA LATA COLTON, CA 92324 (951)232-3929	\$803,030 \$803,304 \$0	05/03/17 05/30/17 01/26/18	96% 100%
HA28							
08-SBD-62-2.0/7.6 08-0Q1304 ACHS-NHPP-(620)4 --()		IN SAN BERNARDINO COUNTY AT MORONGO VALLEY FROM EAST TO YUCCA PARK ROAD CONSTRUCT RAISED MEDIAN CURB	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$3,026,893 \$2,594,822 \$0	11/28/16 12/21/16 01/30/18	80% 88%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 116

02/23/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-71-4.8/8.4 08-1C6004		IN CHINO AND CHINO HILLS FR FR PINE AVE TO EUCLID AVE NORTH OF EUCLID AVE SEDIMENT STABILIZATION, EROSION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$602,227 \$464,534 \$0	02/08/17 02/27/17 12/31/18	48% 76%
HA42							
08-SBD-74-52.1/62.5 08-0R7804 SSTG-P074-(063)E --()		IN/NEAR PALM DESERT 1.2 MI W/O STRAWBERRY CREEK BRIDGE TO 1.3 MI W/O CAHUILLA HILLS (POR) RD INSTALL MID WEST GUARDRAIL SYSTEM	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$3,895,061 \$56,706 \$0	08/30/17 09/20/17 09/07/18	11% 1%
08-SBD-91-15.6/15.6 08-0M3114		ON RTE 91 AT ADAMS ST IC, ON RTE 210 AT WATERMAN AVE IC AND ON RTE 60 AT DAY ST, PERRIS BLVD AND HEACOCK ST. UPGRADE EXISTING CURB RAMPS TO ADA	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	AVILA, XAVIER 119 N. MAPLE SUITE A CORONA, CA 92880 (951)830-6837	\$510,733 \$0 \$0	06/15/17 07/18/17 12/27/17	0% 0%
08-SBD-138-2.3/15.2 08-3401U4 STP-P138-(049)E --()		IN SAN BERNARDINO COUNTY ON RTE 138 NEAR PHELAN FR 0.6 MI W/O PHELAN RD WIDEN TO 4-LNS FR PHELAN RD TO JCT	FLATIRON/HARDY & HARPER A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	LENART, ELVIRA 850 VIA LATA SUITE #104 COLTON, CA 92324 (951)232-8949	\$49,558,962 \$44,104,941 \$0	09/10/14 10/10/14 01/18/18	0% 0%
HE13							PLANT EST SATIS
08-SBD-138-17.1/19.2 08-0Q3004 HSNH-P -()P 8055- E -()		NEAR HESPERIA FROM 1.9 MI E/O RTE 15 TO 0.1 MI W/O SUMMIT POST OFFICE ROAD REALIGN AND CONSTRUCT TWO LANE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	BENJAMIN, AMGAD 850 VIA LATA, SUITE 104 COLTON, CA 92324 (909)844-9731	\$22,520,981 \$18,176,579 \$0	04/18/16 05/06/16 10/09/18	40% 80%
HB1							
08-SBD-173-3.4/7.7 08-1H3604		ON SBD 173, FROM TWIN F RANCH ROAD TO OLD HESPERIA ROAD. REMOVE BURNED TREES AND DEBRIS, RESTORE MBGR AND SIGNS DIR'S ORDER EMERGE MBGR REPLACEMENT, TRAFFIC CONTROL, SIGNS	RIVERSIDE CONSTRUCTION COMPANYINC. 4225 GARNER ROAD RIVERSIDE, CA 92501	NGUYEN, VU 4295 E. JURUPA STREET UNIT #208 ONTARIO, CA 91761 (951)232-3787	\$455,000 \$176,459 \$0	08/26/16 12/07/16 01/31/18	100% 100%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 117

02/23/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-11.3/11.3 08-1J5704		IN SAN BERNARDINO COUNTY IN THE CITY OF RANCHO CUCAMONGA ON RTE 210 AT INTERSTATE 15/STATE RTE 210 SEPARATION DIR'S ORDER EMERGENC REPAIR AREA DAMAGED BY FIRE	J. MCLOUGHLIN ENGINEERING CO.,INC. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	EMUH, GODWIN 9540 CENTER AVENUE STE 130 RANCHO CUCAMONGA, CA 91730 (951)232-3706	\$1,445,000 \$0 \$0	12/15/17 12/13/17 03/02/18	0% 0%
20.20 201130							
08-SBD-210-11.7/12.1 08-1F5104		IN THE CITY OF FONTANA, E/O RTE 210/15 CONNECTION RTE 210 @ CHERRY AVE WB AND EB ENTRANCE RAMPS MODIFY RAMP METER SYSTEMS	KANAAN CONSTRUCTION, INC 230 S. IRWINDALE AVENUE AZUSA, CA 91702	NGUYEN, TUAN 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)830-6820	\$316,278 \$235,047 \$0	06/01/17 07/27/17 02/05/18	93% 76%
08-SBD-210-21.8/27.3 08-0E5514 ACIM-X071-(69E) --()		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATION. INSTALL FIBER OPTIC COMMUNICATION	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVENUE, UNIT E LA PUENTE CA 91748	RUIZ, MANUEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)906-9916	\$2,678,762 \$1,146,973 \$0	12/13/16 01/11/17 05/02/18	70% 43%
08-SBD-210-29.3/33 08-1F2704 ACIM-S210-(015)E --()		IN REDLANDS AND HIGHLAND FROM BASELINE RD OC TO RTE 210/10 SEPARATION METHACRYLATE DECK, REPLACE JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$810,244 \$0 \$0	12/04/17 12/26/17	0% 0%
08-SBD-210-/10.3 08-1G1914		IN RANCHO CUCAMONGA ON ROUTE 210 FROM LOS ANGELES COUNTY LINE TO EAST OF ETIWANDA AVENUE OVERCROSSING THERMOPLASTIC TRAFFIC STRIPE & MARK	CHRISP COMPANY PO BOX 1368 FREMONT CA 94538		\$289,855 \$0 \$0	10/18/17 11/20/17	0% 0%
08-SBD-215-/2.7 08-0J0704 04LN-6208-(023) --()		IN GRAND TERRACE AT BARTON ROAD INTERCHANGE RECONSTRUCT INTERCHANGE	MYERS-RADOS A JOINT VENTURE UNKNOWN UNKNOWN CA 99999		\$47,565,395 \$381,253 \$0	10/16/17 11/06/17 04/20/20	1% 1%

HE13

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 118
02/23/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-247-23.0/39 08-1H1004		NEAR LUCERNE VALLEY FROM 0.6 MILE S/O MATICH CORPORATION BIG HORN AVE TO 0.6 MILE S/O CAMP ROCK ROAD COLD IN PLACE RECYCLE EXISTING	1596 E HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408	GEORGES, SAMER 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-3748	\$7,477,000 \$0 \$0	09/18/17 10/06/17 02/15/17	0% 0% SUSPENDED
08-SBD-330-43.5/44.1 08-0Q6804		NEAR RUNNING SPRINGS, FROM 0.6 MI S/O AMERICA PACIFIC CONSTRUCTION JCT 18 REPAIR/REPLACE CULVERTS	7161 CITRUS VALLEY AVE EASTVALE CA 92880		\$335,793 \$0 \$0	10/02/17 10/27/17	0% 0%
HM2							
08-SBD-395-39.0/45.9 08-0N9714 HSNH-P395-(267)E --()		NR ADELANTO FR 2.2 MILES N/O KRAMER ROAD TO JCT SR-58 (NORTH ALIGNMENT) CONSTRUCT MEDIAN/WIDEN SHOULDER	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD. BREA CA 92821		\$17,320,000 \$0 \$0	11/07/17 11/29/17	0% 0%
08-VAR--/0 08-1C6304 ACST-P000-(433)E --()		VARIOUS LOCATIONS IN RIVERSIDE (ROUTES 10, 60, & 79) AND SAN BERNARDINO (ROUTES 15, 40, 95, 138, 210 & 330) COUNTIES REPLACE DEGRADED ENVIRONMENTAL	HIGH LIGHT ELECTRIC INC 6942 ED PARKLE SUITE A RIVERSIDE CA 92504	TAHA, ISSA 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8234	\$2,458,888 \$367,422 \$0	01/30/17 03/15/17 05/29/18	24% 15%
HB4N							

Totals:	Authorized Final Amt:	<u>\$755,316,485</u>	Completed to Date:	<u>\$374,068,264</u>	Work This Month:	<u>\$1,914</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	----------------

Page 119
02/23/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-4.3/8.4 09-364604 HSNH-P006-(012)E --()		IN INYO AND MONO COUNTIES NEAR BISHOP FROM 0.4 MILE NORTH OF _ SILVER CANYON ROAD TO 0.1 MILE NORTH OF PUMICE MILL ROAD WIDEN SHOULDERS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308		\$3,013,221 \$0 \$0	01/18/18 02/02/18	0% 0%
09-INY-127-22.7/0 09-357504 ACST-S127-(003)E --()		IN INYO COUNTY AT AND NEAR SHOSHONE AT VARIOUS LOCATIONS REPLACE CULVERTS AT FOUR LOCATIONS	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$2,239,339 \$1,825,713 \$881,614	09/08/17 10/06/17 02/20/18	73% 82%
HA22							
09-INY-168-17.5/18.3 09-352104 ACST-X027-(009)E --()		IN INYO COUNTY IN BISHOP ON ROUTE 168 FROM 0.1 MILE WEST OF PIONEER LANE TO INC. ROUTE 395 AND ON ROUTE 395 FROM 0.1 MILE SOUTH OF JAY CONSTRUCT CONCRETE SIDEWALKS, CURB	SPECTRUM CONSTRUCTION GROUP, 32 EDELMAN IRVINE CA 92618	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$2,731,888 \$0 \$0	11/09/17 12/18/17 10/22/18	0% 0%
SUSPENDED							
09-INY-190-126.2/140.7 09-368404 ACST-X027-(008)E --()		IN INYO COUNTY NEAR DEATH VALLEY FROM 14.4 MILES WEST OF ROUTE 127 TO ROUTE 1645 127 THIN BLANKET OVERLAY	QUALCON CONTRACTORS, INC. ESMERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$2,504,816 \$2,458,755 \$0	05/22/17 06/09/17 02/01/18 02/01/18	100% 100%
COMPLETED							
09-INY-395-117.3/0 09-356804		IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE LA PUENTE CA 91748	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$692,350 \$105,600 \$105,600	10/02/17 10/27/17 03/26/18	20% 15%
HB4N							
09-MNO-108-/9.8 09-368104		IN MONO COUNTY ABOUT 17 MILES NORTH OF BRIDGEPORT FROM TUOLUMNE COUNTY TO 0.4 MILE EAST OF WOLF CREEK BRIDGE COLD PLANE ASPHALT CONCRETE	QUALCON CONTRACTORS, INC. 1645 ESERALDA AVENUE MINDEN NV 89423	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$1,394,918 \$693,099 \$0	05/24/17 06/09/17 08/01/18	80% 50%
HM1							

Page 120
02/23/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-158-/6 09-361204		IN MONO COUNTY NEAR JUNE LAKE FROM ROUTE 395 TO 0.1 MILE WEST OF POWER HOUSE ROAD SCRUB SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)649-7906	\$388,676 \$27,550 \$0	04/13/17 05/09/17 08/01/18	20% 7%
HM							
09-MNO-395-34.1/34.1 09-356104		IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION. CONSTRUCT EQUIPMENT STORAGE BLDG	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,896,480 \$1,177,912 \$122,074	01/31/17 05/09/17 08/17/18	44% 41%
HA12							
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,714,212 \$6,042,777 \$0	03/09/15 03/26/15 11/24/21	100% 91%
HB34							
09-MNO-395-58.2/0 09-346704 HSNH-P395-(64E) --()		IN MONO COUNTY ABOUT 6.5 MILES NORTH OF LEE VINING AT SR 167 PROVIDE NORTHBOUND RIGHT-TURN	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$474,544 \$465,804 \$0	05/31/17 06/26/17 10/18/17 01/30/18	100% 100% COMPLETED
HB4							
09-MNO-395-80.6/84.1 09-350804 HSNH-P395-(265)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA,	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$10,303,838 \$94,512 \$0	07/14/17 08/09/17 10/01/19	1% 1%
HB1							
09-MNO-395-106.3/118.7 09-364304 NHP-P395-()2 E- -()		IN MONO COUNTY AT AND NEAR COLEVILLE FROM EAST SIDE LANE TO 1.7 MI N OF ROUTE 89 AND 0.9 MI S OF THE NEVADA STATE LINE TO THE NEVA COLD PLANE/RECYCLING/HMA	ROAD AND HIGHWAY BUILDERS LLC 96 GLEN CARREN CIRCLE #106 RENO NV 89431	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$11,169,414 \$11,425,596 \$0	07/12/16 07/26/16 02/23/18	100% 99% OVER RUN
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 121
02/23/18

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-VAR--/0 09-368304		IN INYO AND KERN COUNTIES AT LOCATIONS DIGOUTS	VARIOUS BOWMAN ASPHALT, INC. 3351 FAIRHAVEN DR. BAKERSFIELD CA 93308	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$638,732 \$584,603 \$0	05/30/17 06/22/17 01/29/18 01/29/18	100% 100% COMPLETED

Totals:	Authorized Final Amt:	<u>\$45,162,430</u>	Completed to Date:	<u>\$24,901,921</u>	Work This Month:	<u>\$1,109,288</u>
---------	-----------------------	---------------------	--------------------	---------------------	------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 122
02/23/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-16-/9.4 10-1F5704 ACST-P016-(040)E --()		IN AMADOR COUNTY NEAR RANCHO MURIETA FROM SACRAMENTO COUNTY LINE TO ROUTE 49 RHMA OVERLAY	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELAN CA 95652	IQBAL AULAKH 850 S. GUILD AVE. LODI, CA 95240 (209)479-3608	\$2,061,946 \$1,858,198 \$0	04/21/17 05/09/17 10/30/17	90% 89%
10-AMA-88-15.0/32.3 10-0V9004 NHP-P088-(067)E --()		IN AMADOR COUNTY AT AND NEAR PINE GROVE FROM 0.1 MILE EAST OF COURT STREET TO 0.2 MILE EAST OF WAGON WHEEL DRIVE RUBBERIZED HOT MIX ASPHALT	CHESTER BROSS CONSTRUCTION COMPANY PO BOX 430 HANNIBAL, MO 63401	PAWAN K GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6972	\$4,713,888 \$4,713,504 \$0	06/23/15 07/08/15 12/31/17	100% 97% OVER RUN
HM1							
10-AMA-88-54.0/0 10-1G4904		IN AMADOR COUNTY AT THE PEDDLER HILL MAINTENANCE STATION SALT STORAGE SHED	BRM 50 MARQUERITE DR. HOLLISTER CA 95023	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$421,245 \$412,272 \$0	05/05/17 06/22/17 01/22/18	64% 97%
HM2							
10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --()		IN AMADOR COUNTY NEAR SILVER LAKE ON STATE ROUTE 88 FROM 0.3 MILE EAST OF COMPANY PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS DIGOUT AND REPAIR LOCALIZED AREAS	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE #35 LODI, CA 95240 (209)333-6928	\$5,904,000 \$4,237,931 \$0	06/25/15 07/15/15 12/31/17	100% 70% SUSPENDED
HA22							
10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --()		IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$4,327,954 \$2,638,393 \$0	04/28/15 05/08/15 12/31/17	100% 60% OVER RUN
HA22							
10-CAL-4-29.6/0 10-0V3004 ACST-P000-(441)E --()		IN CALAVERAS COUNTY IN MURPHYS AT BIG GEORGE REED IN TREES ROAD AND IN MARIPOSA COUNTY ON STATE ROUTES 49 AND 140 PEDESTRIAN ACCESS IMPROVEMENTS	140 EMPIRE AVE MODESTO CA 95354	PAWAN K GARG 850 S GUILD AVE Lodi CA 95240 (209)470-877	\$1,443,058 \$1,463,267 \$0	10/04/16 10/28/16 02/01/18 02/01/18	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 123

02/23/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-4-43.8/44.3 10-0F2804 ACST-PP00-(152)E --()		IN CALAVERAS COUNTY ON STATE ROUTE 4 FROM WHITE PINES AND BIG TREES STATE PARK ENTRANCE CONSTRUCT WALL FOR SEDIMENT CONTROL	K.W. EMERSON, INC. 413 W SAINT CHARLES SAN ANDREAS CA 95244	850 S. GUILD AVE. STE. 107 LODI, CA 95240 (209)479-3608	\$6,999,814 \$4,608,426 \$0	10/24/16 11/28/16 08/01/18	0% 67%
10-CAL-4-49.6/58 10-1E4404		IN CALAVERAS COUNTY AT AND NEAR COTTAGE SPRINGS FROM MEKO DRIVE TO 1 MILE EAST OF CONNECTION OLD HIGHWAY HMA RESURFACING	CHESTER BROSS CONSTRUCTION COMPANY 39 CALIFORNIA ST PMB118 VALLEY SPRINGS CA 95252	PAWAN K GARG 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209)333-6972	\$2,234,159 \$405,525 \$0	03/11/16 03/29/16 05/31/17	98% 19%
HM1							
10-CAL-26-8.3/8.6 10-0V6204 ACHS-STPG-(026)0 E- -() --() HB1		IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.7 MILE EAST OF SILVER RAPIDS ROAD TO QUAIL OAKS ROAD SIGNALIZATION AND CHANNELIZATION	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	PAWAN K GARG 850 S GUILD AVE SUITE 107 LODI CA 95240 (209)470-8777	\$1,495,047 \$1,427,774 \$0	10/19/16 11/10/16 02/01/18 02/05/18	100% 100% OVER RUN
10-MER-33-13.2/26.5 10-1G7704		IN MERCED COUNTY AT AND NEAR SANTA NELLA FROM ROUTE 152/33 SEPARATION TO SOUTH JUNCTION ROUTE 140/SULLIVAN ROAD SLURRY SEAL, HMA, AND RHMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,993,142 \$0 \$0	11/07/17 11/28/17	0% 0%
HM1							
10-MER-33-16.1/0 10-1F1604		IN MERCED COUNTY AT SANTA NELLA AT ROUTE 33/5 SEPARATION BRIDGE REPAIR	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95741	MUHAMMAD RAHMAN 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (209)639-4623	\$1,175,824 \$1,114,773 \$0	05/01/17 05/22/17 02/06/18 02/06/18	100% 100% COMPLETED
10-MER-59-12.8/13.5 10-0U5204 HSST-P059-(074)E --() HB1		IN MERCED COUNTY ABOUT 2 MILES SOUTH OF MERCED ON STATE ROUTE 59 FROM 0.33 MILE SOUTH TO 0.37 MILE NORTH OF MISSION AVE/DICKENSEON INSTALL LEFT TURN CHANNELIZATION	AGEE CONSTRUCTION CORPORATION 1039 HOBLITT AVE CLOVIS CA 93612		\$922,402 \$0 \$0	05/01/17 05/18/17	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 124
02/23/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-13.1/36.7 10-1E2704		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECKS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$503,889 \$6,250 \$0	03/11/16 04/12/16 11/23/16	55% 1%
HM3							
10-MER-99-13.1/36.7 10-1E27A4		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECK,REPLACE APPROACH SLABS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$582,950 \$256,897 \$0	05/18/17 06/12/17 01/25/18	76% 41% SUSPENDED
HM3							
10-MER-99-13.3/21.4 10-0Y6204 ACHS-NHPG-(099)6 --()		AT VARIOUS LOCATIONS RELOCATE OVERHEAD-SIGH STRUCTURES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	KEVIN KEISTER 3469 YEAGER DRIVE MADERA, CA.93637 (831)445-5160	\$2,800,680 \$2,745,980 \$0	11/18/16 12/06/16 12/29/17	100% 100% OVER RUN
HB1							
10-MER-99-15.1/16 10-0X6304 NHP-P099-()5 E- -()		IN MERCED COUNTY CITY OF MERCED FROM 0 STREET TO NORTH OF JUNCTION ROUTE 140/59 PLACE MVP/STAIR CASES/WEED BARRIER	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	BRENT HAROLDSEN 3469 YEAGER DRIVE, SUITE 109 MADERA CA 93637 (559)675-5261	\$1,515,496 \$1,497,884 \$0	06/24/16 07/15/16 01/17/18	100% 100%
HB1							
10-MER-99-15.8/17.3 10-0K0214		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$636,104 \$0	08/20/14 09/08/14 12/31/18	0% 0% PLANT EST SATIS
HA21							
10-MER-99-35.9/37.3 10-1C1804 ACNH-P099-(617)E --()		IN MERCED AND STANISLAUS COUNTIES NEAR TURLOCK FROM 0.3 MILE NORTH OF BRADBURY ROAD OVERCROSSING TO 0.2 MILE NORTH OF STANISLAUS C PAVEMENT REHABILITATION	A TEICHERT&SON INC. DBA TEICHERT CONSTRUCTION. 400SUN RISE AVE, SUITE 300 ROSEVILLE, CA. 95661	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$10,577,888 \$0 \$0	11/17/17 11/30/17 04/21/21	0% 0%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 125
02/23/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
10-MER-152-2.4/6 10-1C5504 HSNH-P152-(093)E --()		IN MERCED COUNTY ALONG STATE ROUTE 152 FROM PM R2.4 TO PM R6.0 INSTALL MEDIAN BARRIERS	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870	KEVIN KEISTER 3469 YEAGER DRIVE. MADERA, CA. 93637 (831)455-5160	\$2,043,373 \$2,055,179 \$0	05/05/17 05/30/17 02/01/18 02/05/18	100% 100% COMPLETED
10-MER-152-22.5/40.9 10-1F6204		IN MERCED COUNTY IN AND NEAR LOS BANOS FROM 0.2 MILE EAST OF WARD ROAD TO MADERA COUNTY LINE PCC SLAB REPLACEMENT	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	MUHAMMAD RAHMAN 3469 YEAGER DRIVE. MADERA, CA. 93637 (559)905-5501	\$2,056,346 \$0 \$0	12/06/17 01/08/18 05/17/18	0% 0%
HM1							
10-MER-165-35.6/36.1 10-0U2904 ACHS-STPP-(651)1 --()		IN MERCED COUNTY NEAR TURLOCK ON STATE ROUTE 165 AT FOWLER AVENUE INSTALL LEFT TURN CHANNELIZATION	TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 956169410	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK,95380 (209)988-2764	\$1,418,604 \$1,390,977 \$125,569	10/27/16 11/10/16 02/22/18	100% 98% OVER RUN
HB1							
10-MPA-49-29.0/42.3 10-1H8204		MPA CNTY RTE 49 & 140, REMOVE HAZARDOUS TREES, STABILIZE SLOPES AND INSTAL EROSIONCONTROL. CLEAR, REPAIR/REPLACE DRAINAGE DIRS EFA REMOVE TREES, STABILIZE SLOPES, FIX DRAINAGE	CCFG CONSTRUCTION 393 MORNING STAR DRIVE SONORA, CA 95370	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$1,985,000 \$648,753 \$0	08/21/17 08/23/17 01/31/18	96% 33%
20.20.201 130							
10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL	MYERS AND SONS/RL WADSWORTH JVCOREY CASEY 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$16,215,835 \$14,899,326 \$0	12/10/14 01/20/15 03/30/18	54% 92%
HA23							
10-SJ-4-2.1/2.1 10-0P8404		IN SAN JOAQUIN COUNTY ON WESTBOUND SR ETIC 4 AT 2.3 MILES WEST OF MIDDLE RIVER BRIDGE ROCK SLOPE PROTECTION	2285 MORELLO AVENUE PLEASANT HILL CA 94523		\$150,509 \$0 \$0	11/08/17 11/28/17	0% 0%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 126
02/23/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-14.2/14.2 10-0X9104		IN SAN JOAQUIN, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS MITIGATING SCOUR, PLACING ROCK	DREAMBUILDER CONSTRUCTION CORP 1324 LAWSON LN PLACENTIA CA 92870	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209) 471-4008	\$598,981 \$567,290 \$0	05/26/17 06/22/17 02/12/18 02/12/18	100% 100% COMPLETED
HM3							
10-SJ-4-14.8/14.8 10-1H8904		IN SAN JOAQUIN COUNTY ON STATE ROUTE 4 PM T14.83 AT SEAPORT VIADUCT (#290350) DIRECTOR'S ORDER EMERGENCY F.A. REPAIR CRACKS ON CONCRETE BRIDGE GIRDERS	NEUDECK CONCRETE RESTORATION INC 3816 DON PEDRO RD CERES, CA 95307	DEOL, HARMINDER 611 SAN JUAN AVE STOCKTON, CA 95203 (209) 609-4910	\$385,000 \$0 \$0	12/26/17 01/12/18 05/11/18	0% 0%
20.80.315 000							
10-SJ-4-16.2/0 10-1F8604		IN SAN JOAQUIN COUNTY IN STOCKTON AT THE MORMON SLOUGH BRIDGE AND ROUTE 4/5 CONNECTOR. WROUGHT IRON FENCE AND GATES	HARRIS STEEL FENCE CO., INC 8728 S SAN PEDRO ST LOS ANGELES CA 90003	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209) 471-4008	\$668,810 \$409,728 \$0	04/17/17 05/18/17 01/29/18	100% 61% OVER RUN
HA25							
10-SJ-4-20.1/29.5 10-1F6304 ACNH-P004-(153)E --()		IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM ADELBERT AVENUE TO 0.4 MILE WEST OF VAN ALLEN ROAD COLD PLANE AC & REPLACE WITH RHMA	GEORGE REED, INC. PO BOX 4760 MODESTO CA 95352		\$2,348,610 \$0 \$0	11/07/17 11/28/17	0% 0%
10-SJ-5-1.4/10.5 10-1E18A4		IN SAN JOAQUIN COUNTY NEAR BANTA ON RTE 5 AT SB 1-5/I-580 SEPARATION & IN TRACY ON RTE 205 FROM MOUNTAIN HOUSE PARKWAY OVERCROSSIN BRIDGE DECKS/REPLACE JOINT SEALS	PETERSON/CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIR. WEST IRVINE CA 92606	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209) 471-4008	\$562,616 \$540,159 \$0	05/18/17 05/30/17 12/22/17	81% 91%
10-SJ-5-1.4/10.5 10-1E1804		IN SAN JOAQUIN COUNTY NEAR BANTA ON RTE 5 AT SB 1-5/I-580 SEPARATION & IN TRACY ON RTE 205 FROM MOUNTAIN HOUSE PARKWAY OVERCROSSIN BRIDGE DECKS/REPLACE JOINT SEALS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209) 471-4008	\$449,329 \$85,948 \$0	02/22/16 03/09/16 09/28/16	75% 19%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 127
02/23/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-25.8/26.1 10-0G7204 ACNH-X077-(025)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS BRIDGE LOCATIONS SEISMIC RETROFIT OF VARIOUS BRIDGES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$1,999,064 \$0 \$0	11/07/17 12/18/17	0% 0%
10-SJ-5-26.5/27 10-1E8904		IN SAN JOAQUIN COUNTY IN STOCKTON AT STOCKTON CHANNEL VIADUCT REPAIR BRIDGE CROSSFRAMES	ABHE & SVOBODA, INC. 18100 DAIRY LANE JORDAN MN 55352	ARIEL I. MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$237,770 \$130,388 \$0	03/02/17 03/15/17 05/29/18	19% 55%
HM							
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	BERRY GREG / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$39,205,060 \$35,391,962 \$0	08/13/13 08/28/13 12/31/18	94% 87%
HA22							
10-SJ-12-17.1/17.7 10-0Y5504		IN SAN JOAQUIN COUNTY IN THE CITY OF LODI ON ROUTE 12 BETWEEN SOUTH SCHOOL STREET AND SOUTH CENTRAL AVENUE UPGRADE CURB RAMPS, SIDEWALKS AND	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880		\$432,354 \$0 \$0	11/08/17 11/17/17	0% 0%
HB71							
10-SJ-99-14.3/14.9 10-1C4214 ACNH-PP09-(605)E --()		IN STOCKTON FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF ARCH ROAD UC AND FROM 0.3 MILE NORTH OF MAIN STREET OC TO 0.1 MILE NORTH OF H RAMP WIDENING, INSTALL RAMP METER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD- SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$2,951,960 \$2,545,762 \$0	12/28/16 01/30/17 01/22/18	98% 86%
HB4N							
10-SJ-99-/0 10-1F2704 ACNH-P099-(615)E --()		ON STATE ROUTE 99 IN MERCED, STANISLAUS AND SAN JOAQUIN CNTY TREE PRUNING AND REMOVAL	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY CA 94710		\$4,491,100 \$528,559 \$0	09/18/17 10/13/17 12/04/18	13% 12%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 128
02/23/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-120-16.8/0 10-1C6604		IN SAN JOAQUIN COUNTY, AT SJ 120/MCHENRY AVENUE, STAA IMPROVMENT WIDENING INTERSECTION	GEORGE REED, INC. P.O. BOX 4760 MODESTO CA 95352		\$481,890 \$0 \$0	12/22/17 01/05/18	0% 0%
HB4N							
10-SJ-132-.4/7.1 10-0G8204 NHP-P132-(050)E --()		IN SAN JOAQUIN COUNTY NEAR VERNALIS ON SR 132 FROM I-580 TO STANISLAUS COUNTY LINE REPAIR PCC PAVEMENT	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)470-8790	\$22,088,220 \$14,505,846 \$0	07/20/16 08/11/16 05/01/18	70% 64%
HA22							
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
10-STA-99-18.0/19.7 10-0X5604 ACHS-NHPP-(996)0 --()	TEA1 WPCP	IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT CARPENTER ROAD/ BRIGGSMORE AVENUE SOUTHBOUND OFFRAMP RECONSTRUCT RAMP, INSTALL TURN LANE	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827	CHRIS HANSON 3663 ARCH ROAD STOCKTON CA 95215 (209)479-4053	\$5,252,356 \$3,901,985 \$0	10/31/16 11/28/16 04/24/18	64% 74%
HB1							
10-STA-99-20.9/24.7 10-1C3004 ACNH-P099-(616)E --()		IN STANISLAUS AND SAN JOAQUIN CO IN MODESTO, SALIDA, RIPON AND_____ MANTECA FROM 0.5 MILES SOUTH OF PALENDAL AVE OC TO YOSEMITE LENGTHEN EXST LN TRANS & CONST AUX	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520		\$12,564,189 \$0 \$0	12/20/17 01/04/18	0% 0%
HB4N							
10-TUO-49-12.8/16.5 10-1F5904		IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS RHMA OVERLAY	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. STE 300 ROSEVILLE CA 95661	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$2,610,357 \$2,756,447 \$0	01/13/17 01/30/17 12/12/17	100% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 129

02/23/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-120-11.2/18.2 10-3A7304 ACNH-000C-(466)E --()		IN TUOLUMNE AND STANISLAUS COUNTY, NEAR OAKDALE AND SONORA, FROM WEST OF PO BOX 4760 LANCASTER ROAD TO MOCCASIN CREEK BRIDGE. REHABILITATE PAV SHOULDER WIDENING	GEORGE REED, INC. 3701 MALLARD DRIVE MODESTO CA 95352	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$20,334,248 \$0 \$0	11/08/17 11/28/17 10/11/18	0% 0%
HA22							
10-TUO-120-19.4/20 10-0L9704 NHP-P120-(058)E --()		IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM 7.6 MILES EAST OF YOSEMITE JUNCTION TO 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUM REPLACE BRIDGE DECK	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)607-8789	\$17,534,016 \$17,650,687 \$0	02/22/16 03/03/16 01/29/18 01/29/18	100% 100% COMPLETED
HA21							

Totals:	Authorized Final Amt:	<u>\$211,302,761</u>	Completed to Date:	<u>\$126,032,173</u>	Work This Month:	<u>\$125,569</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 130

02/23/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-38.8/39.2 11-263314 STBG-I008-(108)E --()		IN EL CENTRO FROM 0.2 MILE WEST TO 0.2 MILE EAST OF DOGWOOD ROAD OC LANDSCAPE MITIGATION	MARINA LANDSCAPE INC. 3707 W. GARDEN GROVE BLVD ORANGE CA 92705	ARINDUQUE RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,508,620 \$1,355,239 \$7,078	08/16/16 09/01/16 08/19/20	0% 0% PLANT EST SATIS
HE14							
11-IMP-8-40.4/45.5 11-418514 ACIM-0082-(109)E --()		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.5 MILE WEST OF ROUTE 8/111 SEPARATION TO 0.6 MILE WEST OF ANDERHOLT RD OC AND FROM 0.5 MI PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	HERNANDEZ DANIEL 722 E. BARIONI BLVD IMPERIAL, CA 92251 (760)594-2008	\$73,624,961 \$17,838,645 \$6,189,341	03/01/17 03/24/17 12/10/19	25% 24% PLANT EST SATIS
HA22							
11-IMP-8-83.1/90 11-418524 ACIM-008 -(110)E --()		IN IMPERIAL COUNTY ABOUT 6 MILES WEST OF WINTERHAVEN FROM 0.7 MILE WEST OF OGILBY ROAD OVERCROSSING TO 0.7 MILE WEST OF ROUTE 8/18 PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	HERNANDEZ DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$39,133,373 \$32,614,083 \$6,910,633	03/21/17 05/31/17 08/15/19	30% 80% PLANT EST SATIS
HA22							
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROU REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE INCORPORATED 7726 N FIRST STREET, #137 FRESNO, CA 93720	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,244,685 \$1,302,171 \$0	09/08/14 09/30/14 03/07/18	0% 0% PLANT EST SATIS
HE14							
11-IMP-78-15.6/50 11-2M9604		IN IMPERIAL COUNTY NEAR BRAWLEY FROM 0.1 MILE EAST OF EAST JUNCTION ROUTE 78/111 TO 2.3 MILES WEST OF OGILBY ROAD. ASPHALT RUBBER BINDER CHIP SEAL.	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	HERNANDEZ DANIEL 722 EAST BARIONI BOULEVARD IMPERIAL CA 92251 (760)355-8666	\$3,817,378 \$3,662,230 \$0	03/13/17 04/06/17 01/31/18 01/30/18	99% 94% COMPLETED
11-IMP-98-31.6/32.1 11-080234 ACHS-CBIP-(980)2 DEMO-5621-(113) --()		IN IMPERIAL COUNTY IN CALEXICO FROM EADY AVENUE TO OLLIE AVENUE WIDEN HIGHWAY	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92250 (760)594-2008	\$5,618,593 \$5,294,662 \$173,878	12/06/16 01/11/17 03/31/18	98% 95% PLANT EST SATIS
HE13							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 131
02/23/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-.3/72.4 11-419114		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS OVERHEAD SIGN REPLACEMENT SOUTH	BC TRAFFIC SPECIALIST 638 W SOUTHERN AVE ORANGE CA 92865	ROSAL PURISIMO 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1384	\$7,154,864 \$1,257,449 \$307,647	07/26/17 08/09/17 01/10/19	26% 18%
11-SD-5-.3/5.4 11-410904 ACST-X073-(121)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. ROADSIDE SAFETY IMPROVEMENTS	PAL GENERAL ENGINEERING INC 10675 TREENA ST #103 SAN DIEGO CA 92131	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1473	\$2,561,586 \$1,167,413 \$457,189	05/10/17 05/30/17 02/28/19	39% 46%
HA22							
11-SD-5-.4/20.1 11-421504 ACNH-X073-(127)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. BRIDGE DECK METHACRYLATE AND JOINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	PANNU ARASHDEEP 817 SWEETWATER RD SPRING VALLEY, CA 91977 (858)655-1433	\$1,736,211 \$1,506,894 \$35,822	08/08/17 08/24/17 03/30/18	90% 81%
HA21							
11-SD-5-3.9/9.2 11-244004 ACNH-OI00-(634)E --()		IN SAN DIEGO COUNTY, IN SAN DIEGO, CHULA VISTA, AND NATIONAL CITY, AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF CORONADO AVENUE OV INSTALL NORTHBOUND RAMP METERS AND	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	ALSHEIKH,JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$7,420,980 \$6,944,980 \$180,048	12/02/16 12/21/16 03/18/19	46% 92%
HB4N							
11-SD-5-20.3/21.4 11-002714 STPI-005 -(631)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CLEAN CUT LANDSCAPE 0.3 MILE SOUTH OF FIESTA ISLAND ROAD INCORPORATED OVERCROSSING TO 0.5 MILE NORTH OF TECOLOTE CREEK BRIDG LANDSCAPE MITIGATION.	7726 N. FIRST STREET, #137 FRESNO, CA 93720	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$833,678 \$699,659 \$3,829	10/26/15 11/12/15 12/11/19	50% 83%
HB4N							
11-SD-5-25.9/42.7 11-2M8204 ACST-X073-(123)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS APPLY METHACRYLATE TO DECKS,	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	PAKANDAM, MEHRDAD 1463 BROADWAY EL CAJON, CA 92021 (619)316-8109	\$2,333,288 \$1,767,842 \$45,664	07/24/17 08/15/17 04/20/18	63% 71%
HA21							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 132

02/23/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --() HE11		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$66,114,239 \$59,457,347 \$843,228	12/18/14 01/12/15 06/07/19	68% 90%
11-SD-5-31.7/31.7 11-282304 STPI-005 -(630)E --() HA23		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.1 MILE SOUTH OF CARMEL MOUNTAIN ROAD UNDERCROSSING. SLOPE STABILIZATION.	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	IRION, JOSEPH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$836,710 \$778,192 \$1,704	07/21/15 08/04/15 04/03/19	65% 91%
11-SD-5-37.4/46.5 11-2T2174 CMST-PL62-(113)1 IM00-51 6-(6) --() HB5		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DR. TO 0.5 MILE SOUTH OF PALOMAR AIRPORT RD. REPLACE THE SAN ELIJO LAGOON HWY	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE (FSSW) 1770 LA COSTA MEADOWS DR SAN MARCOS CA 92078	MCMILLAN, STEVE 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$241,123,594 \$91,170,386 \$5,535,703	12/22/16 01/13/17 09/24/21	28% 38%
11-SD-5-38.1/39.3 11-2E1504		WETLAND CONSTRUCTION NEAR STATE HIGHWAY IN SAN DIEGO COUNTY IN SOLANA BEACH AND ENCINITAS AT VARIOUS LOCATIONS RETORE THE SAN ELIJO LAGOON,	FLATIRON-SKANSKA-STACEY AND WITBECK A JOINT VENTURE 1770 LA COSTA MEADOWS DR SAN MARCOS, CA 92078	CORBIT, JARED 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)220-3986	\$97,715,825 \$12,906,596 \$2,002,474	11/21/17 11/21/17 02/10/22	8% 13%
11-SD-8-.3/1.7 11-414804 CIMG- 008-(324)E --() HB1		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE WEST OF MORENA BOULEVARD UNDERCROSSING TO 0.5 MILE WEST OF HOTEL CIRCLE DRIVE UNDE SAFETY IMPROVEMENT WESTBOUND I-8	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	FARMER BRANDON 4001 EL CAJON BLVD SUITE 206 SAN DIEGO, CA 92105 (858)688-1375	\$8,172,391 \$277,863 \$193,678	11/02/17 11/28/17 02/18/20	4% 3%
11-SD-8-.5/.7 11-408604 ACIM-008 -(322)E --() HA22		IN SAN DIEGO COUNTY IN SAN DIEGO FROM NIMITZ BOULEVARD TO 0.2 MILE WEST OF PRESIDIO PARK OVERCROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	GHAZIALAM SULTAN 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$5,619,413 \$5,321,165 \$370,499	02/01/17 02/27/17 04/27/18	90% 93%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 133

02/23/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-5.4/10.6 11-237964 NHPI- 008-(321)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO, LA MESA, AND NEAR EL CAJON FROM 0.2 MILE WEST OF FAIRMOUNT AVENUE UNDERCROSSING TO FLETCHER PARK EXTEND FO COMMUNICATIONS; INSTALL	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	AMTEY SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1575	\$5,347,754 \$4,261,906 \$76,885	09/26/16 10/13/16 03/26/18	100% 80%
HB4N							
11-SD-8-9.0/15.3 11-408704 ACIM- 008-(323)E --()		IN SAN DIEGO COUNTY FROM 0.6 MILE WEST OF LAKE MURRAY BOULEVARD OVERCROSSING IN SAN DIEGO TO JOHNSON AVENUE UNDERCROSSING IN EL C PAVEMENT REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$15,993,951 \$393,197 \$393,197	10/31/17 11/28/17 01/24/20	8% 2%
HA22							
11-SD-8-15.3/21.6 11-413504 NHPI- 008-(319)E --()		IN SAN DIEGO COUNTY ON ROUTE 8 FROM JOHNSON AVENUE UNDERCROSSING TO 0.2 MILE WEST OF LAKE JENNINGS PARK ROAD UNDERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (858)688-1551	\$11,779,503 \$10,969,859 \$226,849	06/23/16 07/15/16 05/31/18	95% 93%
HA22							
11-SD-8-/18.4 11-419104 ACST-X073-(125)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS OVERHEAD SIGN REPLACEMENT NORTH	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550		\$10,110,000 \$0 \$0	12/22/17 01/18/18	0% 0%
11-SD-15-5.6/6 11-2T1904 ATPL-6211-(129) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ADAMS AVE OVERCROSSING TO CAMINO DEL RIO SOUTH UNDERCROSSING CONSTRUCT COMMUTER BIKE FACILITY	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, STE 200 SAN DIEGO CA 92126	HODZIC, SEID 4001 EL CAJON BLVD, SUITE 206 SAN DIEGO, CA 92105 (858)688-1429	\$9,693,078 \$9,350,237 \$0	12/15/15 01/07/16 07/03/18	48% 99%
HA22							
11-SD-15-/0 11-282504 NHP-X073-(109)E --()		IN SAN DIEGO COUNTY ON ROUTES 15, 94 AND 805, AT VARIOUS LOCATIONS. STORM WATER MITIGATION, BIOSWALES	WESTERN RIM CONSTRUCTORS, INC. 621 SOUTH ANDREASEN DR. STE B ESCONDIDO, CA 92029	REZAEEMIRI FARIBORZ 2863 CARMEL VALLY ROAD DEL MAR, CA 92014 (858)688-1564	\$5,162,393 \$4,814,999 \$0	12/16/14 12/31/14 02/28/18	100% 99%
HA23						OVER RUN	

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 134

02/23/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-54-1.8/1.9 11-406404 HSNH-PGX -()0 116E- -()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE BRIDGE RAIL END TREATMENTS	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY ESCONDIDO, CA 92025	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$4,535,083 \$4,550,730 \$0	04/22/16 05/06/16 02/15/18	87% 99%
HB1							
11-SD-67-4.6/19 11-403204 ACHS-STP0-(707)6 --()		IN SAN DIEGO COUNTY IN AND NEAR POWAY FROM 0.2 MILE SOUTH OF WINTER GARDENS OVERCROSSING TO SHADY OAKS DRIVE. INSTALL CENTERLINE CHANNELIZERS,	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	NABIZADEH, MEHRDAD 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1518	\$4,246,464 \$3,990,698 \$19,118	12/12/16 01/11/17 05/31/18	100% 93% OVER RUN
HB1							
11-SD-67-21.0/21.6 11-414904 STP-P067-(073)E --()		IN SAN DIEGO COUNTY NEAR RAMONA FROM 0.4 MILE SOUTH TO 0.3 MILE NORTH OF HIGHLAND VALLEY ROAD/DYE ROAD. WIDEN INTERSECTION, ADD LANES AND	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (858)688-1551	\$4,272,131 \$4,231,532 \$1,500	02/24/16 03/17/16 05/22/18	61% 98%
HB4N							
11-SD-75-20.2/22.2 11-262204 ACNH-P075-(027)E --()		IN SAN DIEGO COUNTY AT SAN DIEGO- CORONADO BAY BRIDGE FROM TOLL GATES TO NORTH JUNCTION ROUTE 5. BRIDGE REHABILITATION - UPGRADE	HMS CONSTRUCTION INC 2885 SCOTT STREET VISTA CA 92081	TIONGCO, NIKKI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-3247	\$8,400,000 \$0 \$0	11/16/17 01/04/18 04/11/19	0% 0%
HA21							
11-SD-75-21.0/21.6 11-409304 STPN-H -()P 5044-E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.9 MILE NORTH TO 1.5 MILES NORTH OF GLORIETTA BOULEVARD PAINT STEEL SURFACES AND BUILD	ABHE & SVOBODA, INC. 18100 DAIRY LANE JORDAN MN 55352	TIONGCO, NIKKI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$19,063,581 \$17,404,343 \$667,528	09/01/15 09/14/15 11/27/18	74% 91%
HA21							
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	IRION, JOSEPH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$2,209,420 \$2,122,043 \$13,038	10/22/14 11/06/14 05/31/18	0% 0% PLANT EST SATIS
HB32							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 135

02/23/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --() HA21		IN SD CNTY NEAR BONSALE & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM BURNSVILLE, MN 55306 .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306 IRVINE CA 92606	LEVINE, GARY 871 N. BROADWAY ESCONDIDO, CA 92025 (760)639-4430	\$83,211,011 \$79,765,256 \$550,646	08/04/14 08/19/14 08/01/18	0% 0% PLANT EST SATIS
11-SD-76-22.2/40 11-299104 ACST-P076-(031)E --() HA21		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM GOMEZ CREEK BRIDGE TO LA JOLLA AMAGO CREEK BRIDGE BRIDGE RAIL UPGRADES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	NABIZADEH MEHRDAD 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1518	\$1,381,317 \$0 \$0	11/17/17 12/18/17 10/11/18	0% 0% SUSPENDED
11-SD-76-32.6/33.3 11-405704 SSTG-S076-(030) --() HB1		IN SAN DIEGO COUNTY AT RINCON FROM 0.3 MILE WEST OF TO 0.4 MILE EAST OF VALLEY CENTER ROAD. CONSTRUCT ROUNDABOUT AND REALIGN	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY ESCONDIDO, CA 92025	LEVINE, GARY 871 N. BROADWAY WAY ESCONDIDO, CA 92025 (760)639-4430	\$5,194,278 \$2,930,269 \$282,140	02/27/17 04/12/17 06/04/19	30% 55%
11-SD-78-13.0/14.1 11-421604 ACNH-PP07-(118)E --() HB4N		IN SAN DIEGO COUNTY IN SAN MARCOS FROM 0.1 MILE EAST OF TWIN OAKS VALLEY ROAD OVERCROSSING TO 0.2 MILE WEST OF WOODLAND PARKWAY CONSTRUCT EASTBOUND AND WESTBOUND	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029	LABRADOR ALBERT 871 N. BROADWAY ESCONDIDO, CA 92025 (760)639-4430	\$5,525,668 \$3,336,478 \$246,866	01/20/17 02/06/17 04/09/18	86% 60%
11-SD-78-/16.5 11-415704 ACHS-NHPP-(781)1 --() HB1		IN SAN DIEGO COUNTY FROM ROUTE 78/5 SEPARATION IN OCEANSIDE TO ROUTE 15/78 SEPARATION IN ESCONDIDO. INSTALL LIGHTING SYSTEMS, BARRIER	FUTURE DB INTERNATIONAL INC. 8707 RESEARCH DR. IRVINE CA 92618	GENEL GENARO 2863 CARMEL VALLEY RD DEL MAR CA 92014 (858)688-1376	\$5,139,639 \$5,209,074 \$575,156	11/14/16 12/09/16 02/28/18	100% 98% OVER RUN
11-SD-79-34.2/36.5 11-414304 ACST-P079-(042)E --() HA21		IN SAN DIEGO COUNTY NEAR WARNER SPRINGS AT CANADA VERDE CREEK BRIDGE AND AT AGUA CALIENTE CREEK BRIDGE UPGRADE BRIDGE RAILS & GUARDRAIL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	JANKOWSKI, TIMOTHY 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2125	\$1,350,777 \$0 \$0	01/08/18 02/02/18 07/23/18	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 136

02/23/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-5.8/9.3 11-414404 ACNH-P094-(065)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT KELTON ROAD OVERCROSSING AND IN LEMON GROVE AT GROVE STREET OVERCROSSING UPGRADE BRIDGE RAILS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$2,623,202 \$0 \$0	01/11/18 02/09/18	0% 0%
HA21							
11-SD-94-46.9/58.9 11-409004 ACST-S094-(064)E --()		IN SAN DIEGO COUNTY NEAR CAMPO AT CAMPO CREEK BRIDGE (57-0118) AND AT CAMPO CREEK BRIDGE (57-0686). UPGRADE BRIDGE RAILS AND BRIDGE	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076	PANNU ARASHDEEP 817 SWEETWATER RD SPRING VALLEY, CA 91977 (858)688-1433	\$991,085 \$927,148 \$254,763	03/14/17 04/06/17 03/30/18	100% 93% OVER RUN
HA21							
11-SD-94-59.6/60.2 11-295204 HSST-BGP0-(406) --()		IN SAN DIEGO COUNTY NEAR MANZANITA FROM CHURCH ROAD TO 0.1 MILE WEST OF KUMEYAA ROAD. CURVE REALIGNMENT	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL CARLSBAD CA 92008	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON CA 92118 (858)688-1580	\$4,201,238 \$3,694,399 \$270,368	09/07/16 09/28/16 12/27/18	57% 86%
HB1							
11-SD-125-.9/6.9 11-427304		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO AND CHULA VISTA FROM OTAY MESA ROAD TO SAN MIGUEL ROAD BONDED WEARING COURSE OVERLAY	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076	HODZIC SEID 4001 EL CAJON BLVD STE 208 SAN DIEGO,CA 92108 (858)688-1429	\$5,806,720 \$5,070,512 \$619,511	08/10/17 08/29/17 03/08/18	99% 86%
11-SD-125-9.8/12.4 11-292004 ACNH-P125-(019)E --()		IN SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM PARADISE VALLEY ROAD OVERCROSSING TO 0.3 MILE NORTH OF TROY STREET OVERCROSSING STORMWATER MITIGATION - MEDIAN	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029	LAMAN, MATTHEW 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1526	\$2,910,110 \$467,915 \$41,551	08/07/17 08/29/17 12/31/19	13% 16%
11-SD-163-.5/3.2 11-265014 CNHP-0051-(626)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 5 FROM 0.1 MILE SOUTH OF PARK B OULEVARD OVERCROSSING TO 6TH AVENUE OC AND ON RTE 163 FROM RESTORE AND ENHANCE THE HISTORICAL	CLEAN CUT LANDSCAPE INCORPORATED 7726 N FIRST STREET, #137 FRESNO, CA 93720	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1511	\$3,855,033 \$3,664,581 \$0	03/21/14 04/10/14 01/29/18	0% 0% PLANT EST SATIS
TEA4							

Page 137
02/23/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-2.5/4 11-415304 CSTG-P163-(030)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM WESTERN RIM CONSTRUCTORS, INC. ROBINSON AVE OVERCROSSING TO SAN DIEGO RIVER BRIDGE. ENHANCE STRIPING, LIGHTING, UPGRADE	621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029		\$6,926,221 \$0 \$0	01/17/18 02/09/18	0% 0%
HA23							
11-SD-163-4.1/4.9 11-085784		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FLATIRON WEST, INC. 0.3 MILE SOUTH TO 0.5 MILE NORTH OF FRIARS ROAD OVERCROSSING REVISE INTERCHANGE/WIDEN OC AND	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	ALSHEIKH JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$31,014,238 \$4,081,037 \$816,095	06/16/17 07/18/17 10/14/20	12% 13%
HE11							
11-SD-163-8.4/9.4 11-241514		IN SAN DIEGO COUNTY, IN SAN DIEGO FROM 0.4 MILE SOUTH TO 0.6 MILE NORTH OF CLAIREMONT MESA BLVD OVERCROSSING RECONSTRUCT INTERCHANGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	COVARRUBIAS, CARLOS 871 N. BROADWAY ESCONDIDO CA, 92025 (760)410-8119	\$8,788,865 \$8,773,189 \$1,840	01/28/15 02/17/15 05/24/18	90% 97%
HA22							
11-SD-805-.3/4 11-411204 ACIM-X073-(128)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT MAINTENANCE VEHICLE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121		\$2,934,629 \$0 \$0	01/16/18 02/21/18	0% 0%
HA28							
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE INCORPORATED 7726 N. FIRST STREET, #137 FRESNO, CA 93720	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4084	\$1,877,090 \$1,718,713 \$8,030	06/11/14 06/26/14 09/20/18	0% 0%
HA23							
11-SD-805-4.4/5.5 11-2T2514		IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION	CLEAN CUT LANDSCAPE INCORPORATED 7726 N. FIRST STREET, #137 FRESNO, CA 93720	SAGGESE CARMINE 4001 EL CAJON BLVD STE 208 SAN DIEGO, CA 92105 (858)688-1542	\$1,115,406 \$756,215 \$682	12/17/14 01/09/15 02/20/20	0% 0%
HA25							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 138

02/23/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-15.7/17.5 11-410804 ACIM- 805-(637)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM LANDIS STREET OVERCROSSING TO ROUTE 805/8 SEPARATION. ROADSIDE SAFETY IMPROVEMENT	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (858)688-1551	\$2,410,584 \$716,362 \$213,692	07/21/17 08/15/17 10/24/18	27% 30%
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	MCMILLAN, STEVE 6480 WEATHERS PLACE, SUITE 235 SAN DIEGO, CA 92121 (858)688-1435	\$80,463,630 \$79,740,071 \$171,958	03/16/12 03/30/12 04/02/18	100% 99% OVER RUN
HB5							
11-SD-805-24.7/27.6 11-2T3304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UN INSTALL IRRIGATION AND LANDSCAPING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705		\$803,712 \$0 \$0	02/01/18 02/21/18	0% 0%
11-SD-805-26.8/27.3 11-2T0414		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD BRIDGE TO 0.2 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING HWY PLANT HWY PLANTING & LONG TERM PLANT	CLEAN CUT LANDSCAPE INCORPORATED 7726 N FIRST STREET, #137 FRESNO, CA 93720	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,363,304 \$948,488 \$4,343	06/22/15 07/13/15 03/05/19	70% 69%
HB32							

Totals:	Authorized Final Amt:	<u>\$927,271,502</u>	Completed to Date:	<u>\$509,212,065</u>	Work This Month:	<u>\$28,714,174</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 139

02/23/18

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-11.6/11.6 12-0N2604		IN ORANGE COUNTY NEAR LAGUNA BEACH AT PETERSON-CHASE GENERAL 0.1 MILE NORTH OF MORO RIDGE ROAD. STORM WATER MITIGATION.	ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	RUDA,NABIL 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8491	\$191,576 \$0 \$0	12/13/17 01/04/18 03/31/18	0% 0%
HA42							
12-ORA-1-18.4/18.4 12-0N9104 ACNH-P001-(622)E --()		IN NEWPORT BEACH, AT THE NORTH AM NEWPORT BAY BRIDGE 55-0614 REBUILD FAILED SLOPE PAVING & BIKE	JOHN S. MEEK COMPANY, INC. 14732 S. MAPLE AVE. GARDENA CA 90248	JOUBEEN, JAY 3251-1/4 UNIVERSITY DRIVE, #2 IRVINE, CA 92612 (949)279-8638	\$730,860 \$299,417 \$0	07/20/17 08/15/17 05/06/19	13% 41%
12-ORA-1-21.6/23.7 12-0Q0804		IN OC, IN WESTMINSTER, GARDEN GROVE AND STANTON ON SR-39 FROM 405 TO ACACIA. IN HUNTINGTON BEACH ON SR 01 FROM SANTA ANA RIVER BRI RR 0.1' RHMA "G" ADA CURB RAMPS	ALL AMERICAN ASPHALT 400 EAST 6TH STREET CORONA CA 92879	MATINPOUR, HAMID 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8601	\$1,926,578 \$1,728,939 \$0	05/25/17 06/09/17 03/30/18	100% 89%
12-ORA-1-22.0/29.9 12-0M4704 ACHS-NHP0-(161)4 --()		IN ORANGE COUNTY IN HUNTINGTON BEACH AT VARIOUS LOCATIONS FROM BROOKHURST STREET TO WARNER AVENUE MODIFY TFC SIGNALS & ADD LIGHTING.	DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	ESSAYLI,MOUSSA 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8816	\$2,110,401 \$979,803 \$0	11/09/16 12/21/16 04/30/18	95% 53%
HB1							
12-ORA-1-24.3/24.3 12-0P0204 SSTG-P001-(626)E --()		IN HUNTINGTON BEACH, AT PCH & HUNTINGTON STREET MODIFY SIGNAL & LIGHTING, ADA	COMET ELECTRIC, INC 21625 PRAIRIE STREET CHATSWORTH CA 91311	ESSAYLI, MOUSSA 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8816	\$446,149 \$0 \$0	09/25/17 10/27/17	0% 0%
12-ORA-5-1.2/2.2 12-0M4904 HSNH-PI -()0 1- 63-(E) --()		IN ORANGE COUNTY IN SAN CLEMENTE 0.1 MI N OF AVE MENDOCINO OC TO 0.2 MI S OF AVE PRESIDIO UC ENHANCE CURVE/INSTALL OVERHEAD SIGN	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	KINALY,STEVE 27271 LAS RAMBLAS ROAD MISSION VIEJO, CA 92691 (949)297-8800	\$10,800,632 \$6,588,062 \$0	09/20/16 10/13/16 06/19/18	70% 61%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 140

02/23/18

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-3.0/3.7 12-0F96A4 NHPI-005 -(972)7 PLN-6212-(016)E --() HB5		OC. I-5 FROM SOUTH OF AVENIDA PICO TO SOUTH OF AVENIDA VISTA HERMOSA ADD ONE HOV LANE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	PIRZADEH, BEHROOZ 910 CALLE NEGOCIO SUITE 205 SAN CLEMENTE, CA 92673 (949)279-8595	\$51,958,258 \$47,362,434 \$0	11/25/14 12/22/14 07/30/18	71% 91%
12-ORA-5-3.2/44.4 12-0Q4104		IN ORANGE COUNTY, RTE 05 AT VARIOUS ON-RAMP LOCATIONS. REMOVE AND REPLACE " METER ON "	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE CHINO CA 91710	ESSAYLI,MOUSSA 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8816	\$614,650 \$0 \$0	05/22/17 06/02/17 05/16/18	0% 0%
12-ORA-5-3.7/6.2 12-0F96C4 NHPI-005 -(966)7 CMLN-6212-(015)E --() HB5		OC. I-5 FROM SOUTH OF AVENIDA VISTA HERMOSA TO S OF PACIFIC COAST HWY. ADD HOV LANE IN EACH DIRECTION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	KINALY,STEVE 27271 LAS RAMBLAS, SUITE 340 MISSION VIEJO, CA 92691 (949)279-8800	\$48,539,690 \$48,422,592 \$0	06/17/14 07/03/14 07/03/18	96% 99%
12-ORA-5-6.2/8.7 12-0F96E4 CMLN-6212-(014) --() HA25		OC. I-5 FROM S OF PACIFIC COAST HWY TO SAN JUAN CREEK ROAD. ADD ONE HOV LANE	SHIMMICK CONSTRUCTION COMPANY INC 16481 SCIENTIFIC WAY IRVINE CA 92618	NGUYEN, IRVIN 27261 LAS RAMBLAS SUITE 160 MISSION VIEJO, CA 92691 (949)279-8590	\$45,786,272 \$44,570,024 \$0	12/04/13 12/20/13 03/08/18	77% 96%
12-ORA-5-19.2/22.2 12-0J61U4 IM-X059-(055)E --() HA25		IN ORANGE COUNTY - ON RTE 5 FROM LAKE FOREST DR. TO ALTON PKWY AND ON RTE 405 FROM RTE 5 TO 0.2M NORTH OF IRVINE CENTER DRIVE HIGHWAY PLANTING & EROSION CONTROL	ACCU CONSTRUCTION INC 2098 S GRAND AVE SUITE A SANTA ANA CA 92705	YACIOUB, MOHAMAD 15700 TUSTIN VILLAGE WAS, #1 TUSTIN, CA 92780 (949)279-8433	\$4,946,256 \$4,778,231 \$0	08/12/14 09/08/14 11/09/18	0% 0%
12-ORA-5-23.8/23.8 12-0N2204 NHP-X059-(068)E --() HB4N		IN ORANGE COUNTY I-5 AT SAND CANYON, D12, TMC UPGRADE EXISTING AUDIO-VISUAL	SPINITAR 16751 KNOTT AVENUE LA MIRADA CA 90638	ESSAYLI,MOUSSA 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8816	\$2,301,115 \$1,440,986 \$0	04/14/16 05/06/16 01/26/21	87% 68%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 141

02/23/18

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-24.9/24.9 12-0P2604		IN IRVINE COUNTY SB 5 ON-RAMP FROM WALNUT AVENUE EXPAND PARK AND RIDGE FACILITY	ALL AMERICAN ASPHALT 400 EAST 6TH STREET CORONA CA 92879	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE #2 IRVINE, CA 92612 (949)279-8636	\$973,433 \$1,015,180 \$0	06/17/16 07/05/16 09/06/18	57% 99%
12-ORA-5-/.1 12-0N78U4 NHP-X059-(067)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS. 5,22,57,73,133 AND 405 UPGRADE EXISTING FIBER OPTIC	KDC INC., DBA DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	NAJM, ELIE 6533 MARINE WAY, TRAILER 2 IRVINE, CA 92618 (949)279-8826	\$10,121,401 \$6,850,957 \$0	03/08/16 03/29/16 02/16/18	94% 68%
12-ORA-22-.3/2.9 12-0716U4 LM-6212-(019) --()		IN ORANGE COUNTY SEAL BCH/GARDEN GROVE/LOS ALAMITOS WESTMINISTER I-405 PM 20.4/24.0 I- 605 PM 3.0/R1.6 SR22 PM R0.3/R2.9 HIGHWAY REPLACEMENT PLANTING	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	GILCHRIST, WILLIAM 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8438	\$3,210,000 \$3,008,866 \$0	07/12/16 07/29/16 12/22/20	96% 91%
HB4							
12-ORA-39-.6/22.2 12-0M5204 SNHG-P039-(035)E --()		IN ORANGE COUNTY IN HUNTINGTON BEACH, PTM GENERAL ENGINEERING ANAHEIM AND LA HABRA AT VARIOUS LOCATIONS FROM ATLANTA AVENUE TO CYPRESS STREET. MODIFY SIGNALS, ADD SAFETY LIGHTING	SERVICES, INC. 5942 ACORN ST. RIVERSIDE CA 92504		\$1,666,661 \$0 \$0	12/13/17 01/18/18	0% 0%
HB1							
12-ORA-39-5.7/14.4 12-0N7104 SNHG-P039-(032) --()		"IN ORANGE COUNTY, IN HUNTINGTON BEACH AND BUENA PARK, ON ROUTE 39 (BEACH BLVD), AT CENTER AVE AND AT WB ORANGE ROUTE 91 RAMPS" 1-MODIFY SIGNALS 2-REFRESH	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET CA 92868	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$233,253 \$0 \$0	10/04/17 10/27/17	0% 0%
HB1							
12-ORA-39-9.8/10.5 12-0H2704 ACNH-P039-(31E) --()		IN ORANGE COUNTY IN STANTON FROM 0.1 MI SOUTH OF BEVER PLACE TO 0.1 MI NORTH OF STANTON STORM CHANNEL REHABILITATE DRAINAGE SYSTEMS,	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618	EMAM, KAMRAN 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8487	\$1,848,744 \$143,410 \$0	11/01/16 11/28/16 01/30/18	0% 8%
HA42							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 142

02/23/18

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-39-11.6/12.6 12-0N5904 ACHS-NHPP-(390)3 --()		IN ORANGE COUNTY ON ROUTE 39 FROM BALL ROAD TO LINCOLN AVENUE INSTALL NEW TRAFFIC SIGNAL, CENTER	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	ESSAYLI, MOUSSA 6533 MARINE WAY, TRAILER 2 IRVINE, CA 92618 (949)279-8816	\$679,519 \$680,832 \$0	08/29/16 09/28/16 04/06/18	74% 99%
HB1							
12-ORA-39-12.4/17.4 12-0J4004 ACNH-P039-(033) --()		IN ORA AND LA CO AT VAR LOC FROM LINCOLN AV IN ANAHEIM TO ROSECRANS AV IN LA MIRADA. PAVEMENT REHABILITATION FROM	ALL AMERICAN ASPHALT 400 EAST 6TH STREET CORONA CA 92879		\$5,871,030 \$0 \$0	09/25/17 10/27/17	0% 0%
HA22							
12-ORA-39-/12.9 12-0Q0304		IN HUNTINGTON BEACH, WESTMINSTER, STANTON AND ANAHEIM, FROM PCH TO STANTON AVE. CONSTRUCT PCC CONCRETE BUS PADS ON	INTEGRITY LANDSCAPE AND CONCRETE 313 E ORANGE GROVE BLVD #290 PASADENA CA 91104	PHAM, DAT 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8586	\$672,034 \$53,000 \$0	06/02/17 07/20/17 04/02/18	58% 8% SUSPENDED
12-ORA-55-1.2/17.9 12-0M5004 ACHS-NHP0-(505)8 --()		IN ORANGE COUNTY IN VARIOUS CITIES AT CHUMO CONSTRUCTION INC VARIOUS LOCATIONS FROM 0.9 MILE NORTH 14425 JOANBRIDGE STREET OF ROUTE 1 TO ROUTE 55/91 SEPARATION. UPGRADE SAFETY DEVICES	BALDWIN PARK CA 91706	JOUBEEN, JAY 3251-1/4 UNIVERSITY DRIVE, #2 IRVINE, CA 92612 (949)279-8638	\$11,886,303 \$4,528,912 \$0	01/10/17 01/30/17 10/19/18	42% 38%
HB1							
12-ORA-55-2.0/5.9 12-0H20U4 NHP-X059-(056)E --()		IN ORANGE COUNTY ON RTE 55 FROM 17 TH WESTCOAST PUBLIC WORK INC STREET TO RTE 405 AND ON RTE 73 (PM 10.0/15.20,23.4/27.8) FROM RTE5 TO GLENWOOD DRIVE AND FR HIGHWAY PLANTING/IRRIGATION	20058 VENTURA BLVD #318 WOODLAND HILLS CA 91364	DICKSON, ERIC 3337 MICHELSON DRIVE, SUITE100 IRVINE, CA 92612 (949)724-2814	\$3,536,910 \$3,652,718 \$0	09/04/14 09/30/14 12/26/18	0% 0% PLANT EST SATIS
HA25							
12-ORA-57-11.0/19.6 12-0Q8604		IN OC, IN ORANGE, ANAHEIM, PLACENTIA & FULLERTON FROM 0.2 MILE S OF CHAPMAN AVE UC TO ASSOCIATED RD UC REPLACE BROKEN SLABS, GRIND,	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	WU, ADRIAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8488	\$5,152,367 \$2,556,997 \$0	08/08/17 08/24/17 07/05/18	37% 50%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 143

02/23/18

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-12.3/15.2 12-0F04A4		IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE SOUTH OF KATELLA AVENUE HIGHWAY REPLACEMENT PLANTING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	GILCHRIST, WILLIAM 15700 TUSTIN VILLAGE WAY, #4 TUSTIN, CA 92780 (949)279-8438	\$1,542,778 \$418,062 \$0	09/19/17 10/13/17 11/03/21	21% 27%
HB4N							
12-ORA-73-8.7/12.6 12-0H2254 NHP-P073-(115)E --()		IN CITY OF COSTA MESA ROUTE 73 INSTALL FIBER OPTIC CABLES & CCTVS	ENDURANCE AMERICAN INSURANCE COMPANY ASSIGNEE OF SMART TECH GROUP INC 3780 MANSELL RD #400 ALPHARETTA, GA 30022	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$833,255 \$717,475 \$0	01/20/16 02/11/16 03/30/18	100% 86% OVER RUN
HB4N							
12-ORA-73-10.0/24.5 12-0H4404 NH-P073-(104)E --()		IN VARIOUS LOCATIONS SR73 STORM WATER MITIGATION AND SLOPE ST STORM WATER MITIGATION & SLOPE STAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618	EDDICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA. 92612 (949)279-8447	\$11,897,909 \$11,380,336 \$0	10/30/13 11/15/13 05/15/18	0% 0% PLANT EST SATIS
HA42							
12-ORA-73-16.4/16.6 12-0M3404 HSNH-PG -()P 3114- E -()		IN OC. COLLECTOR ROAD BETWEEN EL TORO ROAD/SR-73 NB ON-RAMP AND SR-133 WIDEN RDWY TO IMPROVE CHANNELIZA-	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	WU, ADRIAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8488	\$2,373,145 \$2,134,613 \$0	03/29/16 04/18/16 02/09/18	100% 88% OVER RUN
HB1							
12-ORA-74-2.9/5 12-0L7204 HSST-P -()P 4 06-2 E -()		SR-74 BETWEEN EAST OF ANTONIA PKWY/ LA PATA RD. (PM 2.93) AND EAST OF CONROCK ENTRANCE (PM 5.06) CONSTRUCT 4-FOOT RIGHT SHOULDER,	CHUMO CONSTRUCTION INC 14425 JOANBRIGE STREET BALDWIN PARK CA 91706	NANJAPPA, BEN 6521 MARINE WAY, TRAILER #1 IRVINE, CA 92618 (949)279-8840	\$4,934,309 \$3,917,430 \$0	09/06/16 09/28/16 03/23/18	42% 79%
HB1							
12-ORA-74-/1.6 12-0E31A4 NHP-IMP -()X 9062- E -()		IN SAN JUAN CAPISTRANO FROM I-5/ EAST STL CITY LIMIT HIGHWAY REPLACEMENT PLANTING	LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	NADERI, ARSALAN 15700 TUSTIN VILLAGE WAY TR#4 TUSTIN, CA 92780 (949)279-8447	\$818,022 \$710,380 \$0	09/22/15 10/14/15 07/23/19	55% 86%
HE12							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 144

02/23/18

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-90-.6/8 12-0M9104 ACST-P090-(015)E --()		IN ORANGE COUNTY FROM LA HABRA HILLS DRIVE IN LA HABRA TO ROSE DRIVE IN PLACENTIA REPLACE CURB RAMPS & SIDEWALKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$4,377,746 \$0 \$0	12/29/17 02/09/18	0% 0%
HB71							
12-ORA-91-.9/5.4 12-0C5714		IN ORANGE COUNTY IN ANAHEIM AND FULLERTON FROM 0.3 MILES WEST OF BROOKHURST STREET UNDERCROSSING TO 0.2 MILES EAST OF STATE COLLE REPLACEMENT HIGHWAY PLANTING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	GILCHRIST, WILLIAM 15700 TUSTIN VILLAGE WAY T#4 TUSTIN, CA 92780 (949)279-8438	\$1,421,370 \$1,235,111 \$0	03/20/17 04/06/17 11/09/20	25% 87%
HE13							
12-ORA-91-1.0/5.4 12-0N3604 HSNH-P -()P 1144-E -()		IN ORANGE COUNTY ROUTE 91 AT VALLEY VIEW STREET EASTBOUND ON-RAMP OVERLAY WITH OGAC/MBGR,LIGHTING	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	YACOUN, MOHAMAD 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8433	\$1,302,598 \$1,318,741 \$0	06/30/16 07/21/16 02/28/18 02/14/18	81% 99% COMPLETED
HB1							
12-ORA-91-2.6/10.1 12-0P7604		IN ORANGE COUNTY, RTE.55AT PM 5.8 TO16.10; RTE. 57 AT PM 2.61 TO 10.09; RTE. 241 AT PM 38.84; RTE. 405 AT PM 8.48 THIS PROJECT CONSISTS OF PATCHING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	YACOUN,MOHAMAD 6521 MARINE WAY IRVINE, CA 92618 (949)279-8433	\$2,441,429 \$1,878,544 \$0	04/11/17 04/26/17 03/02/18	81% 76%
12-ORA-91-8.9/16 12-0M6104 ACHS-NHX0-(907)3 --()		RTE 91 AT RTE 55 INTERCHANGE AND RTE 57 INTERCHANGE. INSTALL ADDITIONAL LIGHTING AT	POWELL COINSTRUCTORS INC 8555 BANANA AVENUE FONTNA CA 92335	NAJM,ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)297-8826	\$4,428,918 \$3,469,143 \$0	12/21/16 01/11/17 04/16/18	77% 77%
HB1							
12-ORA-91-9.2/15.9 12-0G3314 CNHP-P091-(139)E --()		IN OC. CITIES OF ANAHEIM & YORBA LINDA FROM 55/91 SEPARATION TO ROUTE 241/91 SEPARATION HIGHWAY REPLACEMENT PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	DICKSON,ERIC 3337 MICHELSON DRIVE, #100 IRVINE, CA 92612 (949)279-8755	\$2,006,001 \$1,971,806 \$0	10/03/13 11/01/13 02/02/18	0% 0% PLANT EST SATIS
HA25							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 145

02/23/18

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-133-9.5/9.5 12-0N1104 NHP-X059-(064)E --()		IN ORANGE COUNTY IN IRVINE AT ROUTE 133 / 5 SEPARATION. DEEP INJECTION GROUTING.	USS CAL BUILDERS INC 8051 MAIN STREET STANTON CA 90680	MATINPOUR,HAMID 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8601	\$13,480,748 \$13,070,134 \$0	01/05/16 02/03/16 02/28/18	59% 90%
HA23							
12-ORA-142-.8/2.9 12-0N6004 ACST-P142-(016)E --()		IN ORANGE COUNTY IN BREA FROM ROUTE 90/142 TO BREA HILLS AVENUE RESURFACE CONVENTIONAL HIGHWAY	R.J. NOBLE COMPANY PO BOX 620 ORANGE CA 92856		\$3,457,148 \$0 \$0	11/16/17 12/26/17	0% 0%
HA22							
12-ORA-261-/6.2 12-0J6504 NHP-P261-()0 E- -()		IN ORANGE COUNTY - FROM WALNUT AVE TO ROUTE 241 REVEGETATION OF EXPOSED SLOPES FOR	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	GILCHRIST,BILL 15700 TUSTIN VILLAGE WAY, T-4 TUSTIN, CA 92780 (949)279-8438	\$1,742,309 \$1,636,058 \$0	06/17/16 07/05/16 03/28/18	65% 94%
HA25							
12-ORA-405-2.6/5.8 12-0M3504 ACHS-IM40-(298)2 --()		IN IRVINE, FROM 1700 S. OF SAND CYN TO 2100 S. OF JAMBOREE RD. REPLACE K-RAIL & EXTEND SB AUX	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	YII,JAMES 15700 TUSTINE VILLAGE WAY, #2 TUSTIN, CA 92780 (949)279-8560	\$17,706,775 \$9,031,068 \$0	11/29/16 12/21/16 10/15/19	34% 51%
HB1							
12-ORA-405-8.4/8.4 12-0N5404 BRNH-PI -()4 297-8 10-(E) --()		IN ORANGE COUNTY IN COSTA MESA AT RED HILL AVE. OC STABILIZE EMBANKMENT IN RED HILL	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	JOUBEEN, JAY 3251-1/4 UNIVERSITY DR.TRLR#3 IRVINE, CA 92612 (949)279-8638	\$9,634,159 \$9,559,264 \$0	10/14/15 10/30/15 07/02/18	80% 98%
HB1							
12-ORA-999-/0 12-0N8214 NHP-X059-(065)E --()		IN ORANGE COUNTY IN ROUTES 01, 133, 142 AND 74 INSTALL TMS EQUIPMENT AND TRAFFIC	SERVITEK SOLUTIONS INC 11301 1/2 SOUTH STREET CERRITOS, CA 90703	NAJM,ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$826,977 \$812,158 \$0	12/29/15 01/25/16 03/28/18	100% 97%
							OVER RUN

Totals:	Authorized Final Amt:	<u>\$301,429,684</u>	Completed to Date:	<u>\$241,921,683</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-14.8/15.1	01-0H7004	1
01-DN-101-17.4/0	01-0B2804	1
01-DN-101-20.0/28	01-0H0504	1
01-DN-101-21.2/0	01-0G0304	1
01-DN-101-22.0/0	01-0B3004	1
01-DN-101-26.1/26.8	01-0G4904	2
01-DN-199-8.2/8.2	01-0B2604	2
01-HUM-36-.9/.4	01-0G9204	2
01-HUM-36-29.0/30	01-0G8504	2
01-HUM-96-3.4/35.9	01-0E3604	2
01-HUM-96-7.8/8	01-0G8404	2
01-HUM-96-7.8/8	01-0G0804	3
01-HUM-96-12.3/0	01-0E1004	3
01-HUM-96-20.0/24	01-0H0304	3
01-HUM-96-24.2/44.2	01-0H1904	3
01-HUM-96-43.7/0	01-0G4704	3
01-HUM-96-6.2/6.6	01-0A9904	3
01-HUM-101-.4/26.5	01-0G8104	4
01-HUM-101-28.4/32	01-0G8204	4
01-HUM-101-28.5/33.6	01-0F8504	4
01-HUM-101-29.4/0	01-0H4904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-40.5/42	01-0G8304	4
01-HUM-101-50.5/0	01-0G9604	4
01-HUM-101-109.5/125.8	01-415004	5
01-HUM-101-110.6/0	01-0B4204	5
01-HUM-101-111.3/111.7	01-0B4304	5
01-HUM-101-8.5/22.4	01-0F5204	5
01-HUM-101-/89.1	01-0G5204	5
01-HUM-101-/13	01-0H1004	5
01-HUM-169-15.0/30	01-0H0204	6
01-HUM-169-28.0/32	01-0G9304	6
01-HUM-211-77.2/78.5	01-0H0704	6
01-HUM-254-.8/43.1	01-430604	6
01-HUM-254-4.0/6	01-0H0104	6
01-HUM-254-22.1/22.1	01-0F1504	6
01-HUM-283-.1/.1	01-0E8404	7
01-HUM-299-19.1/19.3	01-0G9104	7
01-HUM-299-30.6/0	01-0G9504	7
01-JUM-299-24.2/0	01-0H4304	7
01-LAK-20-5.0/21	01-0H0404	7
01-LAK-29-12.0/15	01-0H0604	7
01-LAK-29-34.1/34.5	01-0E6404	8
01-LAK-29-41.4/0	01-0B6904	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-LAK-175-17.4/23.6	01-0G7504	8
01-LAK-175-/44.1	01-0G5004	8
01-MEN-1-34.4/38.4	01-0H0004	8
01-MEN-1-38.5/40.5	01-0G8904	8
01-MEN-1-75.5/76.5	01-0G4504	9
01-MEN-1-78.0/83.5	01-0G8004	9
01-MEN-1-82.0/82	01-0G1904	9
01-MEN-1-90.0/103	01-0H5004	9
01-MEN-1-104.4/0	01-0G7304	9
01-MEN-1-/55	01-0F9504	9
01-MEN-20-20.8/26.2	01-0G7604	10
01-MEN-20-33.6/38.5	01-0G0704	10
01-MEN-20-36.4/0	01-0G9404	10
01-MEN-101-3.7/5.3	01-0B5004	10
01-MEN-101-24.5/24.5	01-0G5604	10
01-MEN-101-33.0/42	01-0H7604	10
01-MEN-101-37.0/40	01-0H4204	11
01-MEN-101-43.2/0	01-0G7904	11
01-MEN-101-45.0/50.8	01-262064	11
01-MEN-101-45.0/50.8	01-262054	11
01-MEN-101-47.0/47.6	01-0B8304	11
01-MEN-101-50.1/84.6	01-402814	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-64.0/82	01-0H1104	12
01-MEN-101-87.5/0	01-0G9704	12
01-MEN-101-93.2/93.2	01-0B5104	12
01-MEN-101-93.4/93.5	01-0G3404	12
01-MEN-101-97.1/0	01-0H0904	12
01-MEN-101-104.7/105.3	01-0G6504	12
01-MEN-101-89.2/0	01-0C3704	13
01-MEN-128-.5/1.5	01-0H0804	13
01-MEN-128-39.7/0	01-0H7104	13
01-MEN-162-.1/9	01-0F0204	13
01-MEN-162-16.1/0	01-0B5504	13
01-MEN-162-/16.2	01-0G9004	13
01-MEN-175-1.6/1.6	01-0G7804	14
01-MEN-175-5.0/9	01-0H2104	14
01-MEN-253-1.4/1.8	01-0B5604	14
01-MEN-253-/13	01-0H1304	14
01-VAR-101-84.0/85.5	01-0H1204	14
01-VAR--/0	01-0B8204	14
01-VAR--/0	01-0A4704	15
01-VAR--/0	01-0C5904	15
02-LAS-70-/3.8	02-2H6104	15
02-LAS-299-/4.7	02-3H1504	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-395-47.0/56.5	02-3H1304	15
02-LAS-395-49.6/0	02-4E6904	16
02-PLU-70-.1/.2	02-1H7604	16
02-PLU-70-14.9/0	02-1C7504	16
02-PLU-70-27.4/0	02-3H7504	16
02-PLU-70-34.6/0	02-3H6704	16
02-PLU-70-50.6/51.7	02-2C0904	16
02-PLU-70-61.7/63.5	02-1H7504	17
02-PLU-70-/.1	02-1H5304	17
02-PLU-70-/0	02-3H1004	17
02-PLU-89-11.6/24.5	02-3H0904	17
02-PLU-89-30.2/30.5	02-0E1804	17
02-PLU-147-1.0/8	02-3H5504	17
02-PLU-147-8.9/9.3	02-4E6404	18
02-SHA-5-.1/0	02-0E0904	18
02-SHA-5-4.9/5.1	02-4H1504	18
02-SHA-5-39.5/40.8	02-378904	18
02-SHA-44-4.6/6.4	02-368414	18
02-SHA-299-77.8/79.7	02-4E0204	18
02-SHA-299-/0	02-3H5104	19
02-SHA-910-/.1	02-1H8804	19
02-SIS-5-2.6/2.6	02-3H3904	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-5-7.2/0	02-2E8004	19
02-SIS-5-25.2/25.2	02-4G2404	19
02-SIS-5-57.8/58.5	02-4F58U4	19
02-SIS-89-20.9/21.2	02-4F5504	20
02-SIS-96-52.5/88.4	02-4E6504	20
02-SIS-96-/.7	02-3H2604	20
02-TEH-5-/22.4	02-3H1204	20
02-TEH-32-8.6/9.3	02-0H2004	20
02-TEH-36-42.1/46	02-3E7204	20
02-TEH-36-75.1/78.4	02-4G03U4	21
02-TRI-3-32.8/39.8	02-4G2504	21
02-TRI-3-33.0/65	02-2H5104	21
02-TRI-36-1.6/24	02-3H4404	21
02-TRI-299-9.5/10.5	02-3H8804	21
02-TRI-299-12.3/12.9	02-2H4504	21
02-TRI-299-20.2/20.7	02-0H3304	22
02-TRI-299-23.3/0	02-2H7404	22
02-TRI-299-25.7/29.4	02-3H1604	22
02-TRI-299-36.0/44	02-3H7804	22
02-TRI-299-39.2/39.2	02-3H3804	22
02-TRI-299-/8.3	02-4G3804	22
02-VAR--/0	02-1H8304	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-VAR--/0	02-1H8004	23
02-VAR--/0	02-1H8504	23
02-VAR--/0	02-0H5204	23
02-VAR--/0	02-4E6704	23
03-BUT-32-9.1/9.2	03-4F2604	24
03-BUT-70-17.0/19.8	03-0G5304	24
03-BUT-70-35.7/48	03-3H0004	24
03-BUT-70-41.5/41.5	03-2H7504	24
03-BUT-70-46.0/47	03-3H1704	24
03-BUT-99-34.6/34.9	03-1H3204	25
03-BUT-162-15.8/18	03-3H2104	25
03-BUT-162-21.6/21.6	03-3H2704	25
03-BUT-191-6.8/8.6	03-3F7604	25
03-COL-20-5.1/12.5	03-3H1604	25
03-COL-45-28.8/33.1	03-0G4204	25
03-ED-49-11.3/11.7	03-3H7604	26
03-ED-49-16.9/0	03-3H9904	26
03-ED-49-24.0/0	03-0F3104	26
03-ED-49-37.3/37.8	03-2H5304	26
03-ED-50-15.4/18.8	03-0G5404	26
03-ED-50-21.5/34.1	03-3H1804	26
03-ED-50-22.3/66.5	03-1H6904	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-ED-50-33.9/36.2	03-3H2304	27
03-ED-50-36.6/38.5	03-3H0204	27
03-ED-50-37.6/37.6	03-3H1004	27
03-ED-50-37.6/37.6	03-3H1104	27
03-ED-50-43.6/50	03-3H1204	27
03-ED-50-48.8/49	03-3H2404	28
03-ED-50-75.4/77.3	03-3C3804	28
03-ED-89-13.5/14.5	03-2H4404	28
03-ED-89-16.0/16.8	03-3H3604	28
03-ED-193-10.1/10.1	03-2F7204	28
03-ED-193-19.8/26.9	03-3H0704	28
03-ED-193-23.3/23.3	03-2H8904	29
03-ED-193-24.4/26.4	03-3H0604	29
03-ED-193-26.4/26.4	03-3H1304	29
03-ED0-89-3.4/5.7	03-3H4204	29
03-GLE-5-/20	03-4F0604	29
03-GLE-5-/0	03-2F0704	29
03-NEV-49-22.5/22.5	03-2H8804	30
03-NEV-49-22.7/22.7	03-2H9604	30
03-NEV-80-12.5/21.2	03-3H0504	30
03-NEV-80-18.3/19.3	03-1H2604	30
03-NEV-80-23.5/28	03-2H4704	30

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
03-NEV-80-24.7/24.9	03-2H9804	30
03-PLA-65-23.6/23.8	03-3H9404	31
03-PLA-80-31.8/0	03-4H1404	31
03-PLA-80-34.6/34.9	03-2F2504	31
03-PLA-80-35.1/38	03-1F4004	31
03-PLA-80-41.4/0	03-3F4804	31
03-PLA-80-47.3/47.3	03-3H0104	31
03-PLA-80-50.7/51	03-3H6804	32
03-PLA-80-54.7/54.7	03-1H4904	32
03-PLA-174-2.3/2.5	03-2H7604	32
03-PLA-193-9.8/9.8	03-2H9704	32
03-SAC-5-22.5/23.6	03-1G1104	32
03-SAC-5-23.8/0	03-3H8804	32
03-SAC-5-/0	03-4F4404	33
03-SAC-5-/0	03-3H3704	33
03-SAC-12-/ .4	03-3F5704	33
03-SAC-50-12.1/23.1	03-0G7704	33
03-SAC-50-/0	03-1H8804	33
03-SAC-51-4.0/0	03-0H2504	33
03-SAC-80-.4/ .4	03-2H7404	34
03-SAC-160-4.5/9.4	03-2H8604	34
03-SAC-160-6.9/0	03-4H1604	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-160-7.9/8.2	03-3H8604	34
03-SIE-49-2.4/2.6	03-3H0304	34
03-SIE-49-2.5/2.5	03-2H7904	34
03-SIE-49-3.1/3.1	03-2H5604	35
03-SIE-49-9.1/0	03-3H7404	35
03-SIE-49-45.1/45.2	03-3H3504	35
03-SIE-49-45.1/45.2	03-2H9904	35
03-SIE-49-/23.3	03-2H8304	35
03-SUT-99-27.7/32.6	03-1F9704	35
03-VAR-5-16.9/22.8	03-2H8504	36
03-VAR-20-17.0/17	03-3H2504	36
03-VAR-20-42.4/45.1	03-3H4304	36
03-VAR--/0	03-3H2204	36
03-VAR--/0	03-4F9404	36
03-VAR--/0	03-3H2004	36
03-VAR--/0	03-0G9404	37
03-VAR--/0	03-3H8104	37
03-VAR--/0	03-3H0404	37
03-VAR--/0	03-3H2604	37
03-VAR--/0	03-3H2904	37
03-VAR--/0	03-0G5104	37
03-YOL-16-1.5/1.7	03-3H1504	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-YOL-16-20.7/20.8	03-2H7704	38
03-YOL-16-/5.5	03-3H1904	38
03-YOL-50-2.5/2.8	03-0G5004	38
03-YOL-80-5.8/5.8	03-3H3804	38
03-YOL-84-13.3/15.7	03-2H2604	38
03-YOL-128-3.6/3.7	03-2H7804	39
03-YOL-999-/0	03-0G7104	39
03-YUB-20-.6/.8	03-1E7604	39
03-YUB-20-1.2/1.3	03-1H3504	39
03-YUB-49-6.1/6.7	03-2H9504	39
03-YUB-70-/0	03-4H1504	39
04-ALA-13-4.4/4.4	04-4K4704	40
04-ALA-13-6.4/9	04-2K1804	40
04-ALA-13-8.3/8.3	04-1SS024	40
04-ALA-24-4.4/6	04-4K7404	40
04-ALA-24-5.1/6.2	04-294944	40
04-ALA-24-1.8/4.4	04-2K1304	41
04-ALA-61-18.5/0	04-0J2904	41
04-ALA-80-4.6/5.7	04-4G2304	41
04-ALA-80-6.2/6.5	04-4A8204	41
04-ALA-84-22.9/25.7	04-297624	41
04-ALA-92-5.1/5.8	04-2G3624	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-123-.2/.2	04-2K4604	42
04-ALA-185-.4/3.2	04-4K5604	42
04-ALA-238-14.4/16.6	04-0P2004	42
04-ALA-262-.7/.7	04-3J4804	42
04-ALA-580-1.0/0	04-0K2804	42
04-ALA-580-36.8/38.5	04-4K9204	42
04-ALA-580-41.4/0	04-4H2604	43
04-ALA-580-46.0/46.8	04-1A6724	43
04-ALA-580-26.8/27.2	04-4G8004	43
04-ALA-580-/8	04-3G59U4	43
04-ALA-680-2.2/6.6	04-2537H4	43
04-ALA-680-2.4/12.4	04-4G0564	43
04-ALA-680-/4	04-3G6034	44
04-ALA-680-/100	04-0K2904	44
04-ALA-880-2.4/2.4	04-1SS434	44
04-ALA-880-2.9/27.3	04-2J0704	44
04-ALA-880-16.5/18.3	04-4K5704	44
04-ALA-880-18.4/18.4	04-172454	44
04-ALA-880-20.4/22.9	04-4H0104	45
04-ALA-880-28.4/29.2	04-0A7104	45
04-ALA-880-28.9/29	04-0K9104	45
04-ALA-880-32.9/33.9	04-4A8104	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-980-/0	04-0P5604	45
04-CC-4-23.6/25.2	04-2J0304	45
04-CC-4-34.4/M34.4	04-4J7004	46
04-CC-4-/T31.5	04-4G9804	46
04-CC-24-8.0/9.1	04-4K5904	46
04-CC-80-/10.1	04-4J3404	46
04-CC-680-12.7/17.6	04-4K2204	46
04-CC-680-24.3/24.3	04-3A87A4	46
04-CC-680-25.0/25.7	04-3G4624	47
04-MRN-1-.1/.1	04-0P0004	47
04-MRN-1-1.6/2.5	04-4K4904	47
04-MRN-1-2.2/0	04-1SS584	47
04-MRN-1-3.1/50.5	04-4H8704	47
04-MRN-1-6.6/0	04-3S9004	47
04-MRN-1-7.8/7.8	04-4K6904	48
04-MRN-1-8.0/8	04-2G8904	48
04-MRN-1-8.1/0	04-4S6604	48
04-MRN-1-8.2/8.5	04-4K8404	48
04-MRN-1-9.8/0	04-4Q2604	48
04-MRN-1-9.8/9.8	04-0Q2604	48
04-MRN-1-10.9/10.9	04-4K2404	49
04-MRN-1-10.9/0	04-4S2204	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-MRN-1-11.5/11.5	04-0P1304	49
04-MRN-1-22.8/22.8	04-4K8504	49
04-MRN-1-33.4/33.4	04-4K5004	49
04-MRN-1-35.3/35.3	04-4K8604	49
04-MRN-1-50.1/50.5	04-209504	50
04-MRN-37-11.2/11.5	04-1K3704	50
04-MRN-37-11.7/12	04-4K3304	50
04-MRN-101-15.4/15.4	04-4G8714	50
04-MRN-101-18.6/27.7	04-264H34	50
04-MRN-101-26.5/27.6	04-264094	50
04-MRN-101-/0	04-4G4604	51
04-NAP-12-/3.3	04-2641A4	51
04-NAP-29-1.0/9.9	04-4H6904	51
04-NAP-29-11.9/0	04-4G4904	51
04-NAP-29-37.0/0	04-3G6414	51
04-NAP-29-40.0/46	04-0Q9104	51
04-NAP-29-20.4/20.8	04-2594A4	52
04-NAP-121-9.2/9.4	04-2A3204	52
04-NAP-121-16.7/16.9	04-1K8004	52
04-NAP-121-17.4/18.3	04-0P1404	52
04-NAP-128-17.9/17.9	04-2G9404	52
04-NAP-128-/0	04-1J0204	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-9-/4.8	04-4K2704	53
04-SCL-17-.1/1	04-4J5804	53
04-SCL-17-2.8/7.5	04-0K9504	53
04-SCL-17-3.0/3.1	04-4K4104	53
04-SCL-35-9.5/10.5	04-4K6404	53
04-SCL-35-9.5/9.5	04-4K7104	53
04-SCL-35-10.5/10.5	04-4K8004	54
04-SCL-35-12.4/12.4	04-4K9304	54
04-SCL-85-2.0/4.6	04-4G9904	54
04-SCL-87-6.1/7.5	04-1K0404	54
04-SCL-101-.8/.9	04-4K1304	54
04-SCL-101-52.0/52.6	04-235624	54
04-SCL-152-13.2/0	04-2A4414	55
04-SCL-152-13.8/14.7	04-1G8704	55
04-SCL-237-3.0/3	04-0P5204	55
04-SCL-280-2.9/4.4	04-1K5204	55
04-SCL-280-15.0/15	04-4H8804	55
04-SCL-680-7.6/M9.9	04-2537C4	55
04-SF-1-5.9/6.3	04-1A9044	56
04-SF-35-2.0/3.2	04-2K5504	56
04-SF-80-6.0/70	04-3G4454	56
04-SF-80-7.8/7.9	04-2K9604	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SF-80-8.2/8.6	04-0K6914	56
04-SF-80-8.6/8.9	04-013524	56
04-SF-101-1.1/1.1	04-2J2604	57
04-SF0-80-/7.8	04-2J8704	57
04-SM-1-13.5/15.1	04-0P1604	57
04-SM-1-17.0/17.5	04-4K4604	57
04-SM-1-32.0/32	04-1J5904	57
04-SM-1-38.2/39.7	04-1123H4	57
04-SM-1-39.6/40.1	04-2K9104	58
04-SM-1-43.7/46.5	04-4J5604	58
04-SM-1-/0	04-1K5604	58
04-SM-35-9.8/9.9	04-4K4804	58
04-SM-35-11.5/11.4	04-4K5504	58
04-SM-35-13.1/13.1	04-4K2104	58
04-SM-35-28.7/30	04-0K9604	59
04-SM-82-1.4/25.1	04-4G5514	59
04-SM-84-8.7/7.8	04-4K8904	59
04-SM-84-12.0/12.5	04-4K9004	59
04-SM-84-15.4/16.1	04-4K1604	59
04-SM-84-16.3/17.6	04-0P4904	59
04-SM-84-28.8/29.3	04-1J5204	60
04-SM-92-.9/.9	04-0P1504	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-92-14.4/18.8	04-3G4864	60
04-SM-92-15.3/15.5	04-3G3054	60
04-SM-92-11.0/11.4	04-235524	60
04-SM-101-1.6/2.2	04-235654	60
04-SM-101-6.0/6	04-4A92A4	61
04-SM-101-16.3/17.1	04-235844	61
04-SM-101-/6	04-4A9254	61
04-SM-280-8.5/10	04-0P2504	61
04-SM-280-9.4/0	04-4G5914	61
04-SM-280-10.8/10.8	04-3J4304	61
04-SM-280-20.4/20.4	04-0P2804	62
04-SM-380-5.9/6.8	04-0K9704	62
04-SOL-12-2.1/7.9	04-1K1004	62
04-SOL-29-.8/3	04-4G5524	62
04-SOL-37-9.8/26.6	04-0P3304	62
04-SOL-37-9.9/9.9	04-0K4504	62
04-SOL-80-11.3/12.9	04-0A5344	63
04-SOL-80-17.1/17.1	04-1J8204	63
04-SOL-80-31.3/32.9	04-4G5104	63
04-SOL-780-6.8/7.3	04-4G4504	63
04-SON-1-19.6/0	04-4S9204	63
04-SON-1-25.1/25.2	04-4K3904	63

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-1-30.5/0	04-3G0804	64
04-SON-12-9.6/0	04-1A2904	64
04-SON-12-17.6/18.5	04-0P1804	64
04-SON-12-17.7/18.2	04-4G2204	64
04-SON-12-19.0/28	04-0Q9004	64
04-SON-12-15.5/16	04-264H64	64
04-SON-101-29.3/43.4	04-0J6404	65
04-SON-101-33.4/34.8	04-4G4804	65
04-SON-101-37.1/37.2	04-4K4504	65
04-SON-116-25.0/27.9	04-2K4404	65
04-SON-116-27.9/32.5	04-3J4904	65
04-SON-116-39.9/40.1	04-4K9604	65
04-SON-116-41.8/44.7	04-283824	66
04-SON-116-43.3/43.3	04-4K2904	66
04-SON-128-16.2/16.2	04-4K2004	66
04-VAR--/0	04-0J0004	66
04-VAR--/0	04-4A6704	66
05-MON-1-8.0/23	05-1H7804	67
05-MON-1-23.0/45.4	05-1J3404	67
05-MON-1-28.2/28.4	05-1J1104	67
05-MON-1-45.5/45.5	05-1J1304	67
05-MON-1-47.0/58	05-1J3204	67

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-68-3.9/10.8	05-1H3804	68
05-MON-68-17.4/18	05-0F7004	68
05-MON-101-47.7/53.9	05-1E0604	68
05-MON-101-53.9/57.1	05-1G3804	68
05-MON-101-91.2/99.2	05-0161H4	68
05-MON-183-2.0/8.6	05-1G3904	68
05-MON-198-22.4/22.8	05-1C6604	69
05-MON-198-.1/25.8	05-1H8204	69
05-SB-1-/50.6	05-0J4904	69
05-SB-101-2.2/3.3	05-4482U4	69
05-SB-101-17.2/45.9	05-1C9704	69
05-SB-101-56.0/57.7	05-1J2404	69
05-SB-101-/13.5	05-1J6304	70
05-SB-192-2.8/7	05-1H4204	70
05-SB-246-12.3/16.7	05-0C6404	70
05-SBT-101-4.6/6.9	05-1J2004	70
05-SBT-129-/2.6	05-1H0704	70
05-SBT-156-10.0/18.4	05-1C8404	70
05-SBT-156-/3	05-1C8704	71
05-SCR-1-3.7/3.9	05-1H7304	71
05-SCR-1-7.5/17.4	05-1C1004	71
05-SCR-1-/0	05-1H7904	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SCR-9-11.0/11	05-1J4004	71
05-SCR-17-.7/1.4	05-0Q6004	71
05-SCR-17-5.8/12.5	05-1J0804	72
05-SCR-17-8.3/9.4	05-0T9804	72
05-SCR-17-9.8/10.8	05-1J1204	72
05-SCR-129-1.8/9.9	05-1F0304	72
05-SCR-129-9.5/10	05-0T5404	72
05-SCR-236-.1/17.7	05-1F3404	72
05-SLO-1-64.0/66.9	05-492804	73
05-SLO-1-/0	05-1G3504	73
05-SLO-1-/0	05-1G35A4	73
05-SLO-41-/0	05-1G3204	73
05-SLO-46-37.6/40.4	05-330764	73
05-SLO-46-46.0/50.2	05-330784	73
05-SLO-101-46.0/50.7	05-1H4004	74
05-SLO-101-63.2/69.3	05-0G0404	74
06-FRE-0-/0	06-0U1504	74
06-FRE-33-/0	06-0K8004	74
06-FRE-41-33.1/33.4	06-0N9904	74
06-FRE-41-22.8/23.7	06-0T3204	75
06-FRE-41-29.3/33.4	06-0Q6304	75
06-FRE-63-2.0/4	06-0V2104	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-99-22.7/28.1	06-0K2904	75
06-FRE-99-23.5/26.7	06-2HT104	75
06-FRE-168-1.7/9.5	06-0E3504	75
06-FRE-180-36.2/38.7	06-463804	76
06-FRE-180-57.9/62.4	06-0Q2104	76
06-FRE-180-62.6/66.3	06-342564	76
06-FRE-180-74.1/78.6	06-342534	76
06-KER-0-/0	06-0S6104	76
06-KER-14-58.3/62.3	06-457114	76
06-KER-33-14.7/17.9	06-0V2204	77
06-KER-33-/0	06-0V3004	77
06-KER-46-30.5/33.5	06-442544	77
06-KER-46-57.3/57.8	06-0K4604	77
06-KER-58-55.4/59.7	06-0S4704	77
06-KER-99-.3/15.9	06-0S6204	77
06-KER-99-10.5/20.5	06-0R1404	78
06-KER-99-26.8/0	06-0K8104	78
06-KER-99-49.3/57.6	06-0V1804	78
06-KER-155-1.1/1.9	06-0P2904	78
06-KIN-33-/7.8	06-0T9504	78
06-KIN-41-40.6/41.1	06-416014	78
06-KIN-198-8.9/10.1	06-325514	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-198-16.5/17.2	06-487514	79
06-KIN-198-18.4/0	06-0T5104	79
06-MAD-41-.1/32.4	06-0U7104	79
06-MAD-99-10.0/26.6	06-0Q6104	79
06-TUL-0-37.3/41.3	06-0T8004	79
06-TUL-65-31.6/39.6	06-0G9804	80
06-TUL-65-15.1/18	06-434014	80
06-TUL-65-20.1/31.5	06-0Q2604	80
06-TUL-99-31.2/32.5	06-332214	80
06-TUL-99-39.6/41.3	06-471504	80
06-TUL-190-20.9/21.2	06-0J5304	80
06-TUL-190-15.1/16.9	06-0S3104	81
06-TUL-190-/8	06-461504	81
06-TUL-198-10.4/11.2	06-0U7204	81
06-TUL-198-11.7/19.7	06-0S3404	81
06-TUL-216-1.9/2.9	06-430714	81
07-LA-1-2.7/12.1	07-290804	82
07-LA-1-11.5/26	07-309904	82
07-LA-1-23.9/26.1	07-3W3204	82
07-LA-1-35.2/59.9	07-3W1204	82
07-LA-1-41.8/42.8	07-1XC204	82
07-LA-1-46.9/62.9	07-4Y6704	83

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-1-50.3/51.1	07-1XE604	83
07-LA-1-51.4/51.8	07-333404	83
07-LA-1-/0	07-4X9304	83
07-LA-2-10.6/12.7	07-3W3304	83
07-LA-2-20.0/20	07-240704	83
07-LA-2-17.8/19.5	07-292204	84
07-LA-2-/0	07-4X9204	84
07-LA-5-1.7/3.9	07-3W1904	84
07-LA-5-1.8/3	07-2159C4	84
07-LA-5-2.7/4	07-215934	84
07-LA-5-4.0/5.8	07-215944	84
07-LA-5-5.8/6.8	07-215954	85
07-LA-5-6.8/11.8	07-3W7804	85
07-LA-5-13.7/26.7	07-305504	85
07-LA-5-13.8/19.2	07-300704	85
07-LA-5-14.9/16.8	07-272404	85
07-LA-5-16.1/17	07-296404	85
07-LA-5-18.2/26.7	07-284204	86
07-LA-5-18.4/23.2	07-258404	86
07-LA-5-20.3/20.3	07-1W2404	86
07-LA-5-20.3/53.9	07-3W2304	86
07-LA-5-25.2/27.5	07-2777U4	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-25.2/25.9	07-293404	86
07-LA-5-26.6/31.3	07-1XE004	87
07-LA-5-26.7/29.4	07-121844	87
07-LA-5-29.4/31.6	07-1218W4	87
07-LA-5-35.0/47.1	07-1XE204	87
07-LA-5-44.2/46	07-306004	87
07-LA-5-C 43.9/C46.3	07-302904	87
07-LA-5-45.4/61.2	07-252624	88
07-LA-5-/0	07-4X9504	88
07-LA-5-/1.5	07-2159U4	88
07-LA-10-11.0/14	07-296004	88
07-LA-10-22.3/28.2	07-318004	88
07-LA-10-24.8/46.7	07-3W2004	88
07-LA-10-33.2/37.2	07-1170U4	89
07-LA-10-37.2/42.4	07-1193U4	89
07-LA-10-2.1/14.8	07-308604	89
07-LA-14-27.6/28.6	07-1XE504	89
07-LA-14-32.1/60.7	07-3W4504	89
07-LA-22-/1.5	07-1W7604	89
07-LA-27-/11	07-1XC004	90
07-LA-47-.8/.8	07-1XC404	90
07-LA-47-.9/2	07-290704	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-47-3.4/4.6	07-138204	90
07-LA-57-4.4/12.1	07-302604	90
07-LA-60-.3/3.1	07-288204	90
07-LA-60-3.7/6.3	07-295804	91
07-LA-60-7.4/8.1	07-3X7114	91
07-LA-60-23.8/24.5	07-255104	91
07-LA-60-24.4/25.3	07-279114	91
07-LA-91-6.1/11.4	07-1W9804	91
07-LA-91-6.3/6.3	07-307204	91
07-LA-91-6.5/11	07-290104	92
07-LA-91-12.9/13.7	07-4T7704	92
07-LA-91-7.0/7.2	07-4T6304	92
07-LA-91-11.3/20.7	07-306204	92
07-LA-91-11.4/11.4	07-291704	92
07-LA-91-11.8/14.1	07-296204	92
07-LA-101-1.3/6.3	07-298604	93
07-LA-101-1.8/15.6	07-2838U4	93
07-LA-101-11.4/11.8	07-292104	93
07-LA-101-11.8/35.3	07-294704	93
07-LA-101-16.7/16.7	07-4T6104	93
07-LA-101-29.2/38.1	07-281504	93
07-LA-101-30.9/38.2	07-291104	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-101-/25.9	07-2827U4	94
07-LA-103-.9/1.2	07-4Y8504	94
07-LA-103-/1.7	07-3W3404	94
07-LA-105-6.6/8	07-297404	94
07-LA-105-12.7/14.1	07-297204	94
07-LA-105-2.2/13.5	07-3W3704	95
07-LA-105-/18.1	07-304604	95
07-LA-107-/2.1	07-1XE704	95
07-LA-110-2.9/4.6	07-3W1804	95
07-LA-110-9.8/14	07-3W5404	95
07-LA-110-17.9/19.5	07-295904	95
07-LA-110-23.7/25.5	07-297704	96
07-LA-110-23.5/23.9	07-2759U4	96
07-LA-118-4.6/13.7	07-4X5604	96
07-LA-118-4.8/4.8	07-2849U4	96
07-LA-118-/14.3	07-302104	96
07-LA-134-1.6/2.7	07-287204	96
07-LA-138-44.9/44.9	07-4P0204	97
07-LA-138-58.5/60.2	07-293504	97
07-LA-138-69.9/75	07-2656U4	97
07-LA-170-14.6/20.6	07-3W4804	97
07-LA-210-11.1/14.8	07-1XF804	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-210-15.6/18.5	07-295204	97
07-LA-210-20.6/20.6	07-1XC304	98
07-LA-210-22.3/25.8	07-4X6304	98
07-LA-210-24.7/44.9	07-306404	98
07-LA-210-39.8/42.2	07-287304	98
07-LA-210-/15.8	07-3W2204	98
07-LA-210-1.6/6	07-3W1104	98
07-LA-210-16.1/25.8	07-2881U4	99
07-LA-210-18.8/24.9	07-129974	99
07-LA-210-28.5/30.8	07-3W5704	99
07-LA-405-8.7/11.2	07-287404	99
07-LA-405-8.8/8.8	07-4Y7004	99
07-LA-405-12.7/29.9	07-4X5904	99
07-LA-405-16.4/19.5	07-3Y9404	100
07-LA-405-20.5/28	07-300604	100
07-LA-405-20.6/20.7	07-3X8704	100
07-LA-405-28.7/39.2	07-307804	100
07-LA-405-34.0/35.9	07-1XG204	100
07-LA-405-39.0/44.7	07-4X6204	100
07-LA-405-48.0/48.5	07-1XC704	101
07-LA-405-12.6/21.2	07-290004	101
07-LA-405-/29.5	07-257104	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-605-10.1/25.6	07-309804	101
07-LA-605-/20.2	07-295704	101
07-LA-605-/21.3	07-4X7204	101
07-LA-710-9.4/18.4	07-183124	102
07-LA-710-15.8/24.4	07-289204	102
07-LA-710-17.2/26.4	07-202114	102
07-LA-710-17.3/26.3	07-2W9404	102
07-VEN-1-.7/.8	07-1XF904	102
07-VEN-1-21.2/27.2	07-3W1504	102
07-VEN-1-21.2/28.5	07-2X0504	103
07-VEN-33-15.4/52	07-1XC904	103
07-VEN-33-15.7/15.8	07-305204	103
07-VEN-33-/6	07-2750U4	103
07-VEN-34-10.4/12.1	07-1XC504	103
07-VEN-101-29.8/29.8	07-290404	103
07-VEN-101-.1/4.5	07-1952U4	104
07-VEN-101-40.4/43.6	07-251904	104
07-VEN-118-19.1/30.5	07-307604	104
07-VEN-126-8.2/12.6	07-312404	104
07-VEN-126-13.6/34.6	07-301404	104
07-VEN-150-8.7/29.8	07-4T8204	104
07-VEN-150-20.1/0	07-1XG004	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-150-27.4/29.4	07-3X0214	105
07-VEN-150-/13.3	07-2W0104	105
08-RIV-10-44.4/51.7	08-1C0604	105
08-RIV-10-20.1/99.1	08-1G3904	105
08-RIV-10-24.2/0	08-0Q8904	106
08-RIV-10-74.0/105.4	08-1E8604	106
08-RIV-10-134.3/144.1	08-1G0804	106
08-RIV-15-23.8/33.4	08-1F8704	106
08-RIV-15-41.8/51.5	08-1G2404	106
08-RIV-15-45.6/47.3	08-1C6104	106
08-RIV-15-/41.7	08-0G7704	107
08-RIV-18-9.1/17.8	08-1C1004	107
08-RIV-60-/12.2	08-1E6504	107
08-RIV-60-/12.2	08-1C6404	107
08-RIV-74-17.8/0	08-1C5104	107
08-RIV-74-14.9/0	08-1E0504	107
08-RIV-91-/1.1	08-1J5204	108
08-RIV-111-/18.3	08-1F8404	108
08-RIV-215-37.3/38.4	08-3348V4	108
08-RIV-215-8.4/38.8	08-0G7804	108
08-RIV-243-6.2/19.8	08-1H8904	108
08-SBD-15-7.5/7.5	08-1F9604	108

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-14.7/32.5	08-1H3714	109
08-SBD-15-41.9/43.5	08-1H6804	109
08-SBD-15-42.5/46	08-3555V4	109
08-SBD-15-46.6/79.6	08-1E3124	109
08-SBD-15-76.8/154.7	08-1G2304	109
08-SBD-15-80.4/174.1	08-1E3134	109
08-SBD-15-87.1/181.1	08-368514	110
08-SBD-15-107.3/107.3	08-0G8424	110
08-SBD-15-171.8/173.8	08-0M2804	110
08-SBD-15-15.4/30.8	08-0Q7404	110
08-SBD-15-18.5/21.4	08-1H7604	110
08-SBD-18-44.5/52.8	08-1C5604	110
08-SBD-18-48.1/53.1	08-1G0904	111
08-SBD-18-49.1/51.6	08-0J9904	111
08-SBD-18-95.5/0	08-1J5104	111
08-SBD-18-96.5/101	08-0R3904	111
08-SBD-38-26.5/30.8	08-1G7004	111
08-SBD-38-38.6/0	08-1F1104	111
08-SBD-40-149.3/0	08-1J4004	112
08-SBD-40-150.2/153.3	08-1G6904	112
08-SBD-40-105.8/149.9	08-1F6304	112
08-SBD-40-134.0/0	08-1F2804	112

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-40-/25	08-0R1204	112
08-SBD-58-/13	08-1G1304	112
08-SBD-58-/12.9	08-347704	113
08-SBD-60-1.8/2.8	08-1C1704	113
08-SBD-60-2.9/3.9	08-1C1904	113
08-SBD-62-2.0/7.6	08-0Q1304	113
08-SBD-71-4.8/8.4	08-1C6004	113
08-SBD-74-52.1/62.5	08-0R7804	113
08-SBD-91-15.6/15.6	08-0M3114	114
08-SBD-138-2.3/15.2	08-3401U4	114
08-SBD-138-17.1/19.2	08-0Q3004	114
08-SBD-173-3.4/7.7	08-1H3604	114
08-SBD-210-11.3/11.3	08-1J5704	114
08-SBD-210-11.7/12.1	08-1F5104	114
08-SBD-210-21.8/27.3	08-0E5514	115
08-SBD-210-29.3/33	08-1F2704	115
08-SBD-210-/10.3	08-1G1914	115
08-SBD-215-/2.7	08-0J0704	115
08-SBD-247-23.0/39	08-1H1004	115
08-SBD-330-43.5/44.1	08-0Q6804	115
08-SBD-395-39.0/45.9	08-0N9714	116
08-VAR--/0	08-1C6304	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-4.3/8.4	09-364604	116
09-INY-127-22.7/0	09-357504	116
09-INY-168-17.5/18.3	09-352104	117
09-INY-190-126.2/140.7	09-368404	117
09-INY-395-117.3/0	09-356804	117
09-MNO-108-/9.8	09-368104	117
09-MNO-158-/6	09-361204	117
09-MNO-395-34.1/34.1	09-356104	117
09-MNO-395-52.3/53.7	09-335004	118
09-MNO-395-58.2/0	09-346704	118
09-MNO-395-80.6/84.1	09-350804	118
09-MNO-395-106.3/118.7	09-364304	118
09-VAR--/0	09-368304	118
10-AMA-16-/9.4	10-1F5704	119
10-AMA-88-15.0/32.3	10-0V9004	119
10-AMA-88-54.0/0	10-1G4904	119
10-AMA-88-54.7/60.8	10-0W5904	119
10-AMA-88-66.6/71.7	10-0W6004	119
10-CAL-4-29.6/0	10-0V3004	119
10-CAL-4-43.8/44.3	10-0F2804	120
10-CAL-4-49.6/58	10-1E4404	120
10-CAL-26-8.3/8.6	10-0V6204	120

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MER-33-13.2/26.5	10-1G7704	120
10-MER-33-16.1/0	10-1F1604	120
10-MER-59-12.8/13.5	10-0U5204	120
10-MER-99-13.1/36.7	10-1E27A4	121
10-MER-99-13.1/36.7	10-1E2704	121
10-MER-99-13.3/21.4	10-0Y6204	121
10-MER-99-15.1/16	10-0X6304	121
10-MER-99-15.8/17.3	10-0K0214	121
10-MER-99-35.9/37.3	10-1C1804	121
10-MER-152-22.5/40.9	10-1F6204	122
10-MER-152-2.4/6	10-1C5504	122
10-MER-165-35.6/36.1	10-0U2904	122
10-MPA-49-29.0/42.3	10-1H8204	122
10-MPA-140-42.0/42.7	10-0P9224	122
10-SJ-4-2.1/2.1	10-0P8404	122
10-SJ-4-14.2/14.2	10-0X9104	123
10-SJ-4-14.8/14.8	10-1H8904	123
10-SJ-4-16.2/0	10-1F8604	123
10-SJ-4-20.1/29.5	10-1F6304	123
10-SJ-5-1.4/10.5	10-1E1804	123
10-SJ-5-1.4/10.5	10-1E18A4	123
10-SJ-5-25.8/26.1	10-0G7204	124

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-5-26.5/27	10-1E8904	124
10-SJ-12-.1/4.4	10-0G8004	124
10-SJ-12-17.1/17.7	10-0Y5504	124
10-SJ-99-14.3/14.9	10-1C4214	124
10-SJ-99-/0	10-1F2704	124
10-SJ-120-16.8/0	10-1C6604	125
10-SJ-132-.4/7.1	10-0G8204	125
10-STA-99-2.3/20.2	10-0S7804	125
10-STA-99-18.0/19.7	10-0X5604	125
10-STA-99-20.9/24.7	10-1C3004	125
10-TUO-49-12.8/16.5	10-1F5904	125
10-TUO-120-11.2/18.2	10-3A7304	126
10-TUO-120-19.4/20	10-0L9704	126
11-IMP-8-38.8/39.2	11-263314	126
11-IMP-8-40.4/45.5	11-418514	126
11-IMP-8-83.1/90	11-418524	127
11-IMP-78-15.6/50	11-2M9604	127
11-IMP-78-9.2/14	11-404404	127
11-IMP-98-31.6/32.1	11-080234	127
11-SD-5-.3/72.4	11-419114	127
11-SD-5-3.9/9.2	11-244004	127
11-SD-5-31.7/31.7	11-282304	128

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-5-38.1/39.3	11-2E1504	128
11-SD-5-.3/5.4	11-410904	128
11-SD-5-.4/20.1	11-421504	128
11-SD-5-20.3/21.4	11-002714	128
11-SD-5-25.9/42.7	11-2M8204	128
11-SD-5-29.1/30.5	11-0223U4	129
11-SD-5-37.4/46.5	11-2T2174	129
11-SD-8-5.4/10.6	11-237964	129
11-SD-8-9.0/15.3	11-408704	129
11-SD-8-15.3/21.6	11-413504	129
11-SD-8-.3/1.7	11-414804	129
11-SD-8-.5/.7	11-408604	130
11-SD-8-/18.4	11-419104	130
11-SD-15-5.6/6	11-2T1904	130
11-SD-15-/0	11-282504	130
11-SD-54-1.8/1.9	11-406404	130
11-SD-67-4.6/19	11-403204	130
11-SD-67-21.0/21.6	11-414904	131
11-SD-75-20.2/22.2	11-262204	131
11-SD-75-21.0/21.6	11-409304	131
11-SD-76-12.1/17.7	11-257154	131
11-SD-76-22.2/40	11-299104	131

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-32.6/33.3	11-405704	131
11-SD-76-7.3/12	11-080174	132
11-SD-78-13.0/14.1	11-421604	132
11-SD-78-/16.5	11-415704	132
11-SD-79-34.2/36.5	11-414304	132
11-SD-94-5.8/9.3	11-414404	132
11-SD-94-46.9/58.9	11-409004	132
11-SD-94-59.6/60.2	11-295204	133
11-SD-125-9.8/12.4	11-292004	133
11-SD-125-.9/6.9	11-427304	133
11-SD-163-.5/3.2	11-265014	133
11-SD-163-2.5/4	11-415304	133
11-SD-163-4.1/4.9	11-085784	133
11-SD-163-8.4/9.4	11-241514	134
11-SD-805-.3/4	11-411204	134
11-SD-805-.9/1.1	11-292304	134
11-SD-805-4.4/5.5	11-2T2514	134
11-SD-805-15.7/17.5	11-410804	134
11-SD-805-23.7/27.6	11-2T2004	134
11-SD-805-24.7/27.6	11-2T3304	135
11-SD-805-26.8/27.3	11-2T0414	135
12-ORA-1-11.6/11.6	12-0N2604	135

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-18.4/18.4	12-0N9104	135
12-ORA-1-21.6/23.7	12-0Q0804	135
12-ORA-1-22.0/29.9	12-0M4704	136
12-ORA-1-24.3/24.3	12-0P0204	136
12-ORA-5-1.2/2.2	12-0M4904	136
12-ORA-5-3.0/3.7	12-0F96A4	136
12-ORA-5-3.2/44.4	12-0Q4104	136
12-ORA-5-3.7/6.2	12-0F96C4	136
12-ORA-5-6.2/8.7	12-0F96E4	137
12-ORA-5-19.2/22.2	12-0J61U4	137
12-ORA-5-23.8/23.8	12-0N2204	137
12-ORA-5-24.9/24.9	12-0P2604	137
12-ORA-5-/.1	12-0N78U4	137
12-ORA-22-.3/2.9	12-0716U4	137
12-ORA-39-.6/22.2	12-0M5204	138
12-ORA-39-5.7/14.4	12-0N7104	138
12-ORA-39-9.8/10.5	12-0H2704	138
12-ORA-39-11.6/12.6	12-0N5904	138
12-ORA-39-12.4/17.4	12-0J4004	138
12-ORA-39-/12.9	12-0Q0304	138
12-ORA-55-1.2/17.9	12-0M5004	139
12-ORA-55-2.0/5.9	12-0H20U4	139

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-57-11.0/19.6	12-0Q8604	139
12-ORA-57-12.3/15.2	12-0F04A4	139
12-ORA-73-8.7/12.6	12-0H2254	139
12-ORA-73-10.0/24.5	12-0H4404	139
12-ORA-73-16.4/16.6	12-0M3404	140
12-ORA-74-2.9/5	12-0L7204	140
12-ORA-74-/1.6	12-0E31A4	140
12-ORA-90-.6/8	12-0M9104	140
12-ORA-91-.9/5.4	12-0C5714	140
12-ORA-91-2.6/10.1	12-0P7604	140
12-ORA-91-8.9/16	12-0M6104	141
12-ORA-91-9.2/15.9	12-0G3314	141
12-ORA-91-1.0/5.4	12-0N3604	141
12-ORA-133-9.5/9.5	12-0N1104	141
12-ORA-142-.8/2.9	12-0N6004	141
12-ORA-261-/6.2	12-0J6504	141
12-ORA-405-2.6/5.8	12-0M3504	142
12-ORA-405-8.4/8.4	12-0N5404	142
12-ORA-999-/0	12-0N8214	142

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$29,147,075	\$18,105,372
-S-	FEDERAL AID (SECONDARY)	\$16,699,180	\$12,332,777
-SH-	STATE HIGHWAY	\$206,158,791	\$129,026,096
		\$52,302,105	\$25,830,984
District Total:		<u>\$304,307,151</u>	<u>\$185,295,228</u>

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$8,634,897	\$2,273,919
-F-	FEDERAL AID (PRIMARY)	\$4,069,069	\$0
-S-	FEDERAL AID (SECONDARY)	\$69,157,219	\$9,198,024
-SH-	STATE HIGHWAY	\$116,595,724	\$73,032,869
		\$177,625,322	\$163,562,173
District Total:		<u>\$376,082,230</u>	<u>\$248,066,985</u>

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$3,487,188	\$0
-F-	FEDERAL AID (PRIMARY)	\$76,198,847	\$44,520,646
-S-	FEDERAL AID (SECONDARY)	\$17,583,811	\$11,772,535

Statement of Ongoing Contracts - Federal Aid

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$181,089,870	\$87,408,850
		\$54,318,870	\$45,590,206
District Total:		<u>\$332,678,586</u>	<u>\$189,292,237</u>

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$234,781,162	\$36,784,910
-F-	FEDERAL AID (PRIMARY)	\$109,625,660	\$72,773,413
-S-	FEDERAL AID (SECONDARY)	\$68,109,796	\$51,904,048
-SH-	STATE HIGHWAY	\$450,752,513	\$296,373,175
		\$338,547,781	\$281,091,278
District Total:		<u>\$1,201,816,913</u>	<u>\$738,926,824</u>

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$80,196,553	\$30,750,698
-S-	FEDERAL AID (SECONDARY)	\$25,963,690	\$24,458,864
-SH-	STATE HIGHWAY	\$184,117,906	\$133,130,551
		\$105,887,083	\$58,068,886
District Total:		<u>\$396,165,231</u>	<u>\$246,408,998</u>

Statement of Ongoing Contracts - Federal Aid

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$162,472,932	\$29,201,045
-S-	FEDERAL AID (SECONDARY)	\$14,411,845	\$1,436,208
-SH-	STATE HIGHWAY	\$215,593,336	\$135,472,736
		\$73,310,575	\$29,373,283
District Total:		<u>\$465,788,689</u>	<u>\$195,483,272</u>

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$345,477,718	\$160,692,917
-F-	FEDERAL AID (PRIMARY)	\$202,867,597	\$130,970,109
-S-	FEDERAL AID (SECONDARY)	\$46,633,307	\$37,480,709
-SH-	STATE HIGHWAY	\$294,962,723	\$229,723,959
		\$1,456,239,575	\$944,809,396
District Total:		<u>\$2,346,180,920</u>	<u>\$1,503,677,089</u>

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$144,690,838	\$118,683,092
-F-	FEDERAL AID (PRIMARY)	\$192,758,278	\$14,997,624
-S-	FEDERAL AID (SECONDARY)	\$57,897,207	\$48,679,492

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$80,437,783	\$40,962,338
		\$279,532,379	\$150,745,718
District Total:		<u>\$755,316,485</u>	<u>\$374,068,264</u>

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$7,476,043	\$4,284,469
-SH-	STATE HIGHWAY	\$6,011,156	\$2,588,764
		\$31,675,230	\$18,028,689
District Total:		<u>\$45,162,430</u>	<u>\$24,901,921</u>

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$94,472,119	\$38,466,283
-S-	FEDERAL AID (SECONDARY)	\$27,665,015	\$22,829,217
-SH-	STATE HIGHWAY	\$19,149,592	\$7,970,532
		\$70,016,035	\$56,766,141
District Total:		<u>\$211,302,761</u>	<u>\$126,032,173</u>

District 11

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$139,716,911	\$56,883,452
-F-	FEDERAL AID (PRIMARY)	\$28,616,170	\$12,256,267
-S-	FEDERAL AID (SECONDARY)	\$106,211,195	\$87,859,190
-SH-	STATE HIGHWAY	\$157,580,311	\$37,455,717
		\$495,146,915	\$314,757,439
District Total:		<u>\$927,271,502</u>	<u>\$509,212,065</u>

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$4,946,256	\$4,778,231
-F-	FEDERAL AID (PRIMARY)	\$29,982,702	\$21,382,427
-S-	FEDERAL AID (SECONDARY)	\$7,834,894	\$0
-SH-	STATE HIGHWAY	\$14,936,213	\$8,885,833
		\$243,729,619	\$206,875,193
District Total:		<u>\$301,429,684</u>	<u>\$241,921,683</u>

Statement of Ongoing Contracts - Statewide Recap

Federal Aid	Category	Bid + CCO	Work Comp
-------------	----------	-----------	-----------

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$881,734,970	\$380,096,521
		\$3,378,331,488	\$2,295,499,385
-S-	FEDERAL AID (SECONDARY)	\$465,643,201	\$312,235,531
-F-	FEDERAL AID (PRIMARY)	\$1,010,407,003	\$413,423,884
-SH-	STATE HIGHWAY	\$1,927,385,919	\$1,182,031,419
Statewide Totals		<u>\$7,663,502,582</u>	<u>\$4,583,286,740</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
05	\$11,311,205
10	\$24,290,299
11	\$3,817,378
12	\$1,302,598
01	\$7,718,097
09	\$3,618,092
07	\$15,862,695
04	\$15,071,997

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$673,181
03	\$27,526,332
Work completed this Period:	\$111,191,873