

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.2/0 01-0E7104		IN DEL NORTE COUNTY NEAR KLAMATH 1.34 MILES SOUTH OF SOUTH BANK ROAD DIR'S EMERGENCY L.B. ROADWAY AND CULVERT REPAIR	HEMMINGSSEN CONTRACTING CO INC P.O. BOX 215 CRESCENT CITY, CA 95531	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$1,985,000 \$1,779,307 \$83,581	07/25/14 12/04/14 07/30/17	100% 90% OVER RUN
20.20 201130							
01-DN-101-4.0/0 01-476904 ACBH-Q101-(226)E Q1-01 2-(6E) --() HA21		IN DEL NORTE COUNTY NEAR KLAMATH AT THE KLAMATH RIVER BRIDGE REMOVE & RECONSTRUCT HINGES	BUGLER CONSTRUCTION 4847 HOPYARD RD, STE 4 #395 PLEASANTON CA 94588	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$4,061,850 \$3,722,781 \$0	04/16/13 05/24/13 02/08/16	70% 92% SUSPENDED
01-DN-101-4.4/9.4 01-0B0804 NHP-Q101-(257)E --() HA22		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MI NORTH OF KLAMATH RIVER BRIDGE TO HIGH PRAIRIE CREEK BRIDGE AC OVERLAY	TIDEWATER CONTRACTORS, INC. 16156 HWY 101 SOUTH BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$3,329,448 \$0 \$0	11/07/14 11/24/14	0% 0% SUSPENDED
01-DN-101-17.5/0 01-0E4504		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 2.8 MILES SOUTH OF MILL CREEK PARK ENTRANCE ROAD #8068 DIR'S EMERGENCY F.A. REPAIR SINK AND DRAINAGE FACILITIES	TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,485,000 \$194,161 \$0	03/03/14 04/07/14 05/15/15	80% 13%
20.20 201130							
01-DN-199-20.5/25.7 01-479404 NHP-P199-(033)E --() HE12		IN DEL NORTE COUNTY ABOUT 7 MILES NORTH OF GASQUET, AT VARIOUS LOCATIONS FROM 0.5 MILE NORTH OF MIDDLE FORK SMITH RIVER BRIDGE NO SHOULDER WIDENING & BRIDGE WIDENING	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$13,634,158 \$24,150 \$2,600	12/09/13 01/03/14 11/17/16	0% 0% SUSPENDED
01-DN-199-/4.2 01-0B8404		IN DEL NORTE COUNTY ON ROUTE 199 FROM 199/101 SEPARATION TO SMITH RIVER BRIDGE BONDED WEARING COURSE	TIDEWATER CONTRACTORS, INC P O BOX 1956 BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$890,840 \$762,120 \$0	04/14/14 04/30/14 05/01/15	71% 86% SUSPENDED
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$888,270 \$0	11/25/12 01/16/13 07/25/13	100% 100%  OVER RUN
20.20 201130							
01-HUM-101-6.5/0 01-0F0704		IN HUMBOLDT COUNTY NEAR BENBOW AT 0.6 MILE NORTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$1,485,000 \$1,204,499 \$113,734	01/16/15 02/27/15 05/30/15	0% 81%
20.20 201130							
01-HUM-101-15.4/0 01-0E3104		IN HUMBOLDT COUNTY, 1 MILE SOUTH OF THE HURLBUTT UNDERCROSSING DIR'S EMERGENCY L.B. REPLACE UNDERDRAIN PIPES	VAN METER LOGGING, INC. 752B REDWOOD DR. GARBERVILLE, CA 95542	MCGEE, JAMES 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3944	\$1,085,000 \$978,925 \$0	09/12/13 11/27/13 03/30/15	92% 90%
20.20 201130							
01-HUM-101-40.9/41.2 01-0B4104 ER-19B -(004)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM MERCER-FRASER COMPANY 1.3 MILES NORTH OF THE REDCREST UC TO P.O. BOX 1006 1.8 MILES SOUTH OF BEAR CREEK BRIDGE RECONSTRUCT ROADWAY & DEWATER	EUREKA CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$1,124,406 \$0 \$0	03/16/15 03/26/15	0% 0%
HA23							
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99%  OVER RUN
20.20 201130							
01-HUM-101-86.3/87.8 01-0B1004 HSNH-Q101-(232)E --()		IN HUMBOLDT COUNTY IN ARCATA FROM THE DESERT CONCEPTS CONSTRUCTION 11TH STREET OVERCROSSING #4-424 TO THE ARCATA OVERHEAD #4-79 INSTALL CABLE MEDIAN BARRIER	INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$1,027,579 \$820,691 \$50,000	09/20/13 10/04/13 07/13/15	74% 79%
HB1							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-13.6/23.4 01-450904 HSST-S169-(006)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILES WEST OF PECWAN CREEK BRIDGE TO 1.0 MILES EAST PALO CEDRO CA 96073 OF CAPPELL BRIDGE WIDENING RDWY WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997	QUINTRELL, HEIDI 634 HWY 96 WILLOW CREEK, CA 95573 (707)825-4747	\$4,131,933 \$2,365,099 \$15,146	10/15/13 10/25/13 11/30/15	58% 57% SUSPENDED
01-HUM-200-.2/0 01-0E6904		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE 0.2 MILE EAST OF THE JUNCTION, 200/101 SEPARATION #4-172 DIR'S EMERGENCY LIMITED BID REPAIR SLIPOUT	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$335,000 \$119,539 \$0	06/26/14 09/10/14 04/30/15	37% 36%
20.20 201130							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%
20.20 201130							
01-HUM-299-5.5/11 01-0C4604 NHP-P299-(184)E --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BLUE LAKE UNDERCROSSING #4-193 TO NORTH FORK MAD RIVER BRIDGE #4-194 COLD PLANE AC/DIGOUTS/MGBR/STRIPING	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$4,740,700 \$0 \$0	12/09/14 01/12/15	0% 0% SUSPENDED
01-HUM-299-5.6/0 01-0E6104		LARGE SINKHOLE IN THE MEDIAN ON 299 AT PM 5.69 DIR'S EMERGENCY F.A. REPAIR SINKHOLE	HUM KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3207	\$250,000 \$140,076 \$0	05/20/14 06/24/14 10/19/14	70% 56%
20.10 201130							
01-HUM-299-19.3/19.8 01-0A3604 HSNH-P299-(180)E --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.3 MILE TO 0.8 MILE EAST OF BAIR ROAD CURVE IMPROVEMENT	MERCER-FRASER COMPANY EAST P.O. BOX 1006 EUREKA CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$2,798,428 \$2,547,877 \$36,416	06/02/14 06/18/14 05/30/15	100% 91%
HB1							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-20.2/20.5 01-423704 NH-P299-(173) --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.2 TO 0.5 MI WEST OF CHEZEM ROAD #6L200 RECONSTRUCT ROADWAY WITH HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$9,053,864 \$9,101,188 \$0	12/19/12 01/10/13 04/30/15 05/11/15	100% 100% COMPLETED
HA23	SWPPP						
01-HUM-299-24.1/0 01-0F0104		IN HUMBOLDT COUNTY ABOUT 9 MILES WEST OF WILLOW CREEK REPAIR SLIDE	DANIELSON CONSTRUCTION, INC P.O. BOX 3598 EUREKA, CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-3207	\$2,485,000 \$2,014,968 \$452,588	01/28/15 04/09/15 12/31/15	100% 81% OVER RUN
20.20 201130							
01-HUM-999-/0 01-0A4504		IN HUMBOLDT COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REHABILITATE BRIDGES	F D THOMAS INC P O BOX 4663 MEDFORD OR 97501	QUINTRELL, HEIDI 5065 BOYD ROAD ARCATA, CA 95521 (707)825-4747	\$4,096,910 \$3,932,685 \$13,146	06/13/13 07/08/13 08/18/15	84% 95%
HA21							
01-LAK-20-8.1/8.6 01-488604 HSNH-X033-(078)E --()		IN LAKE COUNTY NEAR UPPER LAKE ON ROUTE 20 FROM 0.3 MILE WEST TO 0.3 MILE EAST OF ROUTE 29 AND ON ROUTE 29 FROM 0.2 MILE SOUTH OF IMPROVE INTERSECTION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)272-5831	\$3,569,914 \$86,468 \$86,468	01/14/15 02/03/15 01/06/16	10% 2%
HB1							
01-LAK-20-13.5/31.4 01-0B0004 STP-P020-(170)E --()		IN LAKE COUNTY IN & NEAR LUCERNE FROM 0.1 MI WEST OF SAYRE AVE TO 0.2 MI WEST OF JUNCTION ROUTE 53 REPLACE HOT MIX ASPHALT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	KRAFT, DAN 1401A WILL S. GREEN AVENUE COLUSA, CA 95932 (707)994-5074	\$19,426,835 \$2,837,963 \$2,830,925	08/20/14 09/16/14 12/31/15	15% 23%
HA22							
01-LAK-29-34.4/40 01-0C3504 NHPP-029 -(115)E --()		IN LAKE COUNTY NEAR LAKEPORT FROM 5.7 MILES SOUTH OF JUNCTION ROUTE 175 TO 0.1 MILE SOUTH OF JUNCTION ROUTE 175 PAVEMENT REHAB	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	GRIFFITH, GARRETT P.O. BOX 457 LOWER LAKE, CA 95932 (530)635-1829	\$4,037,614 \$30,991 \$30,991	02/12/15 03/05/15 09/11/15	20% 1%
HA22							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-37.3/40.5 01-0F0504		IN MENDOCINO COUNTY NEAR ELK AT 1.6 MILE SOUTH OF NAVARRO BLUFF ROAD AND AT 0.3 MILE NORTH OF ROUTE 128 EMERGENCY F.A. REPAIR DRAINAGE AND SLIPOUTS	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE DIR'S CLOVERDALE	KRUEGER, GRANT 90 W. LAKE MENDOCINO DR. UKIAH, CA 95425 (707)498-3067	\$365,000 \$245,594 \$0	01/21/15 02/20/15 03/04/15	0% 67%
20.20 201130							
01-MEN-1-70.5/0 01-474904 ER-43M6-(004)E --()		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.8 MI NORTH OF TEN MILE RIVER BRIDGE TO 4.2 MI SOUTH OF BLUE SLIDE GULCH BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$5,189,833 \$1,207,452 \$129,145	07/24/14 08/06/14 03/04/16	22% 23%
HA23							
01-MEN-1-103.7/103.8 01-0F1304		IN MENDOCINO COUNTY NEAR LEGGETT AT 1.1 MILES SOUTH OF MILL BANK RESORT DIR'S EMERGENCY F.A. REPAIR SLIP OUT	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	KRUEGER, GRANT 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$585,000 \$374,532 \$0	02/13/15 03/27/15 04/08/15	100% 64% OVER RUN
20.20 201130							
01-MEN-101-9.6/10.7 01-362914 NHP-Q101-(256)E --()		NEAR HOPLAND FROM HOPLAND OVERHEAD BRIDGE TO FELIZ CREEK BRIDGE AND FROM 0.1 MILE NORTH OF FIRST STREET TO ROBINSON CREEK BRIDGE RUBBERIZED HMA OVERLAY	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	PERRIN, KATHARINE 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,270,267 \$0 \$0	12/12/14 01/08/15	0% 0% SUSPENDE
HA22							
01-MEN-101-36.0/38.9 01-0E9004		IN MENDOCINO COUNTY NEAR WILLITS FROM 0.5 TO 3.4 MILES SOUTH OF RIDGEWOOD RANCH ROAD DIR'S EMERGENCY F.A. ROADWAY RECONSTRUCTION & DRAINAGE/SLOPE RE	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	FAZEL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$4,985,000 \$2,451,857 \$0	12/12/14 01/22/15 03/27/15	0% 49%
20.20 201130							
01-MEN-101-43.0/44 01-0E9504		IN MENDOCINO COUNTY NEAR WILLITS FROM 0.08 MILE TO 1.08 MILES SOUTH OF WALKER ROAD DIR'S EMERGENCY F.A. REPAIR SLOPE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BOULEVARD DUBLIN, CA 94568	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$5,485,000 \$4,289,203 \$184,903	12/23/14 01/27/15 05/30/15	100% 78% OVER RUN
20.20 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$152,177,100 \$100,058,490 \$9,429,952	07/26/12 08/31/12 08/03/16	61% 65%
HE14	SWPPP						
01-MEN-101-45.0/50.8 01-262024 ACNH-Q101-(203)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR CONSTRUCT WETLANDS	SIERRA VIEW LANDSCAPE, INC. DBA RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$3,985,000 \$3,239,791 \$0	08/05/14 09/24/14 07/15/15	100% 81% OVER RUN
20.10 075600							
01-MEN-101-46.3/46.4 01-0E9704		IN MENDOCINO COUNTY IN WILLITS AT 0.08 MILE SOUTH OF EAST VALLEY ROAD DIR'S EMERGENCY F.A. REPAIR BANK EROSION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN, CA 94568	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$1,185,000 \$92,299 \$0	12/23/14 01/27/15 06/30/15	23% 8%
20.20 201130							
01-MEN-101-50.7/51.2 01-0C9004 HSNH-Q101-(253)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM GRANITE CONSTRUCTION COMPANY 0.05 MI SOUTH OF THE REYNOLDS HIGHWAY TO 0.53 MILES SOUTH OF RYAN CREEK ROAD OPEN GRADE AC OVERLAY	1324 S. STATE STREET UKIAH CA 95482	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$690,577 \$396,356 \$394,543	10/01/14 10/10/14 06/09/15	59% 55%
HB1							
01-MEN-101-58.9/61.5 01-0E1804		IN MENDOCINO COUNTY ABOUT 7 MILES SOUTH OF LAYTONVILLE FROM 0.4 MILE SOUTH TO 2.5 MILES NORTH OF ROUTE 101/162 HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$225,915 \$187,623 \$187,623	09/29/14 10/08/14 05/29/15	9% 83%
01-MEN-101-64.7/81.4 01-4154U4 NHP-Q101-(259)E --()		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM LONG VALLEY CREEK BRIDGE #10-099 TO RAMSEY RD & FROM 4.1 MI NORTH OF HUNTSMAN WAY TO 0.2 COLD PLANE AC, RHMA OVERLY, STRIPNG	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,387,138 \$13,500 \$13,500	12/24/14 01/16/15 09/01/15	0% 0% SUSPENDED
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-128-14.3/40.6 01-378164 STP-P128-(052)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	ARGONAUT CONSTRUCTORS PO BOX 639 SANTA ROSA CA 95402	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$4,089,945 \$1,174,348 \$10,000	12/04/13 12/20/13 05/08/15	39% 29%  SUSPENDED
HA42							
01-MEN-128-34.5/35.5 01-476604 ER-43M5-(004) --()		IN MENDOCINO COUNTY ABOUT 5 MILES EAST OF BOONVILLE FROM 0.5 MILE OF SHEARING CREEK BRIDGE #10- 59 TO 0.9 MILE WEST OF MAPLE REPAIR SLOPE, CONST GROUND ANCHORS	GOLDEN STATE BRIDGE INC EAST 3701 MALLARD DRIVE BENICIA CA 94510	PERRIN, KATHARINE 6301 NORTH STATE STREET UKIAH, CA 95482 (707)485-8623	\$3,506,107 \$2,434,612 \$0	11/04/13 11/19/13 08/14/15	72% 69%  SUSPENDED
HA23							
01-MEN-162-.1/9 01-0F0204		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$207,824 \$0	01/07/15 03/09/15 02/19/15	0% 37%
20.20 201130							
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
20.20 201130							
01-MEN-999-/0 01-0A4204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES	MYERS AND SONS CONSTRUCTION 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	LPKOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,672,805 \$1,153,741 \$5,480	05/23/13 06/13/13 10/15/15	68% 69%  SUSPENDED
HA21							

**Totals: Authorized Final Amt: \$289,334,162 Completed to Date: \$152,335,958 Work This Month: \$14,070,740**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$1,490,524 \$1,522,874 \$0	06/11/13 07/08/13 09/25/14	93% 97%  SUSPENDED
02-LAS-395-56.5/61 02-3C0724 NH-S395-(240)E --()		IN LASSEN COUNTY AT AND NEAR JOHN STONVILLE FROM 0.1 MILE NORTH OF SUNNYSIDE ROAD TO 0.1 MILE SOUTH OF ROUTE 36. PAVEMENT REHAB.	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89 N BURNLEY CA 96013	BLINE, JEFF 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)949-2984	\$2,594,604 \$2,719,681 \$0	05/24/13 06/13/13 06/30/14	96% 98%  SUSPENDED
HA23							
02-LAS-395-61.6/76.6 02-3C0714 NHP-P395-(246)E --()		IN LASSEN COUNTY AT AND NEAR IN LASSEN COUNTY AT AND NEAR JOHNSTONVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF BANGHAM LANE REHABILITATE ROADWAY.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNLEY CA 96013	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$12,333,831 \$6,987,511 \$0	06/25/14 07/21/14 05/19/15	32% 55%
HA23							
02-LAS-395-133.0/139 02-4G9904		IN LASSEN COUNTY NEAR MADELINE FROM 3.8 MILES NORTH OF ASH VALLEY ROAD TO MODOC COUNTY LINE. PLACE HMA, REPLACE AC SURFACING	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNLEY CA 96013	YOLTON, JOHN P.O. BOX 270430 SUSANVILLE, CA 96127 (530)218-1751	\$1,049,940 \$0 \$0	02/09/15 02/27/15	0% 0%
02-PLU-89-16.4/20 02-4G9604 STP-P089-(116)E --()		IN PLUMAS COUNTY NEAR CRESENT MILLS FROM 0.2 MILE SOUTH OF STAMPFI LANE TO 0.1 MILE NORTH OF SOUTH GREENVILLE OVERHEAD. PLACE HMA, REPLACE AC SURFACING	DIG IT CONSTRUCTION, INC. PO BOX 494 CHESTER CA 96020	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$825,490 \$0 \$0	02/11/15 03/04/15	0% 0%
02-SHA-0-/0 02-1H1804		IN SHASTA COUNTY ON SR 44 AT PM 49.0-71.4 AND SR 89-0-21.7 DIR'S EMERGENCY F.A. REMOVE AND CLEANUP FALLEN TREES	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N BURNLEY, CA 96013	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$235,000 \$243,344 \$0	02/06/15 03/27/15 04/21/15	0% 100%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()	SWPPP	IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2971	\$129,837,146 \$99,459,991 \$2,647,853	09/25/09 10/14/09 10/01/16	100% 76% OVER RUN
02-SHA-44-4.2/14.5 02-4E4304 CHP-P044-(051)E --()		IN SHASTA COUNTY AT AND NEAR PALO CEDRO FROM 0.1 MILE WEST OF STILL-WATER CREEK BRIDGE TO 0.1 MILE EAST OF BEAR CREEK BRIDGE. PAVEMENT REHABILITATION.	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$5,190,953 \$492,132 \$492,132	11/07/14 11/24/14 10/07/15	15% 9%
02-SHA-273-17.0/17 02-0H7504		IN SHASTA COUNTY, ROUTE D-2 MATERIALS LAB POSTMILE 1657 RIVERSIDE DRIVE DIR'S EMERGENCY F.A. REPAIR VENTILATION SYSTEM	DONALD F. GALLINO, INC., GENERAL CONTRACTORS P.O. BOX 493526 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)225-2922	\$266,000 \$276,378 \$0	12/05/14 01/27/15 04/14/15	100% 99% OVER RUN
20.20 201354							
02-SHA-299-.3/7.1 02-3E4104 NHP-P299-(185)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST OF REDDING FROM 0.3 MILE EAST OF TRINITY COUNTY LINE TO 0.9 MILES WEST OF CRYSTAL CREEK ROAD HIGHWAY REALIGNMENT	WEST STEVE MANNING CONSTRUCTION, INC. TRINITY COUNTY LINE TO 0.9 MILES WEST PO BOX 491660 REDDING CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$27,678,164 \$4,844,990 \$2,919,679	12/22/14 01/12/15 07/07/16	13% 17%
02-SHA-299-2.5/4.5 02-1H2604		IN SHASTA COUNTY ABOUT 14 MILES WEST OF SHASTA FROM 2.5 TO 4.5 EAST OF TRINITY COUNTY LINE DIR'S EMERGENCY F.A. EXCAVATION, DISPOSAL SITE DEVELOPMENT	WEST STEVE MANNING CONSTRUCTION INC P.O. BOX 491660 REDDING, CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$2,485,000 \$0 \$0	02/09/15 04/06/15	0% 0%
20.20 201130							
02-SHA-299-18.4/18.7 02-4G4804 NHP-P299-(186)E --()		IN SHASTA COUNTY AT SHASTA FROM 0.1 MILE WEST OF FRENCH ALLEY TO RED BLUFF ROAD. CONSTRUCT SIDEWALKS	RTA CONSTRUCTION, INC. 9614 TANQUERAY COURT REDDING CA 96003	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$1,801,800 \$741,410 \$464,959	11/24/14 12/19/14 11/30/15	22% 41%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-299-30.3/40.7 02-360704 STP-P299-(176)E --()		IN SHASTA COUNTY AT AND NEAR BELLA VISTA FROM 0.3 MILE EAST OF INTERMOUNTAIN DRIVE TO 0.3 MILE OF BACKBONE RIDGE ROAD REPAIR ROADWAY WITH HMA OVER AB	J F SHEA CONSTRUCTION INC P O BOX 494519 WEST REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$22,786,857 \$22,392,317 \$498,110	11/05/13 11/15/13 08/14/15	75% 94%
HA22							
02-SHA-299-57.7/58 02-0H8504		IN SHASTA COUNTY NEAR MONTGONERY CREEK FROM 0.1 MILES EAST TO 0.5 MILE EAST OF WOODHILL DRIVE DIR'S EMERGENCY F.A. REMOVED UNSTABLE MATERIAL	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N BURNLEY, CA 96013	ZDENEK, MICHAEL 1031 BUTTE ST, SUITE 205 REDDING, CA 96001 (530)229-0559	\$785,000 \$491,679 \$0	12/15/14 02/06/15 02/12/15	100% 63% OVER RUN
20.20 201130							
02-SHA-299-83.0/84 02-2E74U4 STP-P299-(183)E --()		IN SHASTA COUNTY CURVE IMPROVEMENT AND TRUCK LANE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNLEY CA 96013	ZDENEK, MIKE 1031 BUTTE STREET, SUITE 205 REDDING, CA 96001 (530)604-4845	\$3,513,929 \$1,373,054 \$726,287	10/08/14 10/22/14 07/16/15	43% 39%
02-SHA-910-/0 02-0H0004		IN SHASTA COUNTY IN AND NEAR REDDING ON RTE 5 FROM HILLTOP DRIVE OVERCROSSING TO CHURN CREEK BRIDGE AND ON RTE 273 FROM 0.1 MILE COLD PLANE AND PLACE HMA	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$1,998,721 \$0 \$0	04/02/15 04/17/15	0% 0%
02-SIS-3-6.9/23 02-4G9704		IN SISKIYOU COUNTY IN AND NEAR ETNA FROM 0.1 MILE SOUTH OF GAZELLE-CALLAHAN ROAD TO 0.6 MILE SOUTH OF HOLZHAUSER LANE. AR CHIP SEAL, REPLACE AC SURFACING	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET, STE 1000 MODESTO CA 95354	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$1,844,340 \$0 \$0	12/08/14 12/22/14	0% 0% SUSPENDED
02-SIS-5-50.6/52.1 02-3C9204 ACBR-IM00-(591)7 --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.6 MILE SOUTH OF SHASTA RIVER BRIDGES TO 0.2 MILE SOUTH OF VISTA POINT DECK REPLACEMENT, SEISMIC RETROFIT	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)604-4847	\$9,058,936 \$8,741,513 \$0	11/08/12 12/14/12 04/21/15 04/22/15	100% 100% SUSPENDED
HA21	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-51.2/58.1 02-3E7604 ACIM-0059-(170)E --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.3 MILE SOUTH OF SHASTA RIVER BRIDGE TO 0.1 MILE NORTH OF KLAMATH RIVER ROAD UNDERCROSSING RECONSTRUCT ROAD WITH CONCRETE PAV	ROAD AND HIGHWAY BUILDERS OF CALIFORNIA INC P O BOX 70846 RENO NV 89570	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$48,267,328 \$44,988,960 \$0	12/22/11 01/18/12 06/16/15	100% 93%  SUSPENDED
	SWPPP						
02-SIS-5-58.3/58.4 02-1H2904		IN SISKIYOU COUNTY NEAR HORN BROOK ROUTE 96 DIR'S EMERGENCY L.B. REMOVE UNSTABLE SOIL AND ROCKS	AT HAYES AND SONS, INC. P.O. BOX 258 HAPPY CAMP, CA 96039	BAILEY, JOHN 1625 MOTT RD MT. SHASTA, CA 96067 (530)949-2340	\$1,185,000 \$0 \$0	03/05/15 05/19/15	0% 0%
20.20 201130							
02-SIS-5-/0 02-4G7204		IN SISKIYOU COUNTY IN AND NEAR YREKA AT VARIOUS LOCATIONS FROM MOTT AVENUE UNDERCROSSING TO KLAMATH RIVER BRIDGE. BRIDGE MAINTENANCE, POLYESTER OVRLY	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)949-2340	\$1,747,156 \$9,475 \$9,475	03/03/15 03/23/15 10/25/15	4% 1%
02-SIS-89-/7 02-0H0104		IN SISKIYOU COUNTY NEAR BARTLE FROM SHASTA COUNTY LINE TO 1.0 MILE SOUTH OF HARRIS SPRING ROAD. REPLACE AC SURFACING	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)235-9814	\$1,286,115 \$0 \$0	03/17/15 03/26/15	0% 0%
02-SIS-96-37.3/37.7 02-4G9404		IN SISKIYOU COUNTY NEAR HAPPY CAMP FROM 1.3 MILES EAST OF DOOLITTLE CREEK TO 1.0 MILES WEST OF BENJAMIN CREEK ROAD DIR'S EMERGENCY REPAIR ROCK SLIDE DAMAGED	R. BROWN CONSTRUCTION CO., P.O. BOX 406 WILLOW CREEK, CA 95573	INCHINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)841-0173	\$3,760,000 \$3,469,972 \$0	01/21/14 02/28/14 01/31/15	100% 92%  OVER RUN
20.20 201130							
02-SIS-96-/77.5 02-2E2914 HSTP-P096-(051)E --()		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM SHASTA COUNTY LINE TO 0.2 MILE NORTH OF KLAMATH RIVER BRIDGE 02-0117. BRIDGE MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORPORATION P O BOX 357 TEMPLETON CA 93465	BLINE, JEFF 1555 E MAIN STREET QUINCY, CA 95971 (530)440-5157	\$6,624,092 \$6,807,442 \$0	02/22/13 03/12/13 05/30/15	78% 99%
	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-97-2.1/2.5 02-4G00U4		IN SISKIYOU COUNTY NEAR WEED FROM ANGEL VALLEY ROAD TO MAPLE AVENUE. WIDEN SHOULDERS	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$477,977 \$422,925 \$384,299	11/17/14 12/03/14 05/29/15	53% 85%
02-SIS-97-17.0/24 02-4G9804		IN SISKIYOU COUNTY ABOUT 17 MILES NORTH OF WEED FROM 0.4 MILE NORTH OF DEER MOUNTAIN ROAD TO 2.2 MILES NORTH OF GRASS LAKE SAFETY COLD PLANE AND PLACE HMA	ROCKY MOUNTAIN CONSTRUCTION, INC. 4815 TINGLEY LANE #A KLAMATH FALLS OR 97602	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)949-2340	\$1,362,134 \$0 \$0	01/09/15 01/26/15	0% 0%
02-TEH-32-5.1/6.3 02-4E90U4 STP-P032-(042)E --()		IN TEHAMA COUNTY ABOUT 18 MILES EAST OF FOREST RANCH FROM 1.6 TO 2.9 MILES EAST OF SODA SPRINGS ROAD CURVE IMPROVEMENT AND TRUCK LANE	EAST KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$3,193,108 \$32,747 \$5,822	12/08/14 12/19/14 08/12/15	10% 1% SUSPENDED
02-TRI-299-.4/.8 02-2E3504 HSNH-P299-(175)E --()		IN TRINITY COUNTY NEAR SALYER FROM 0.7 MILE TO 0.2 MILE WEST OF CAMPBELL RIDGE ROAD CURVE IMPROVEMENT WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073	QUINTRELL, HEIDI 5065 BOYD RD., SUITE H ARCATA, CA 95521 (707)825-4747	\$4,040,617 \$1,662,223 \$20,000	07/19/13 08/07/13 07/31/15	80% 41%
02-TRI-299-12.3/12.9 02-3E7904 HSNH-P299-(182)E --()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD. CURVE IMPROVEMENT	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	SHEPARD, SEAN 1031 BUTTE STREET REDDING, CA 96001 (530)605-5865	\$5,087,910 \$1,232,099 \$1,137,865	09/24/14 10/08/14 09/30/16	15% 24%
02-TRI-299-19.2/19.5 02-4F7404		IN TRINITY COUNTY NEAR DEL LOMA FROM 0.3 MILE WEST OF SWEDE CREEK ROAD. CONSTRUCT DRAPERY	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	CLEMENTS, BRENT 1031 BUTTE STREET REDDING, CA 96001 (530)604-7369	\$320,106 \$297,183 \$282,015	11/14/14 12/01/14 06/08/15 05/27/15	66% 91%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-910-910.0/0 02-4G1204		IN TRINITY COUNTY NEAR PEANUT ON ROUTE 3 FROM ROUTE 36 TO 0.1 MILE NORTH OF ROUTE 36 AND ON ROUTE 36 FROM 0.2 MILE WEST OF ROUTE 3 COLD IN-PLACE RECYCLE WITH HMA	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)527-8417	\$3,992,330 \$0 \$0	04/01/15 04/17/15	0% 0%
02-VAR--/0 02-0H5304		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR WATER SUPPLY	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	HINTON, JOHN 1745 S. MAIN STREER YREKA, CA 96097 (530)604-4847	\$735,000 \$544,576 \$21,582	09/22/14 10/31/14 06/16/15	100% 74% SUSPENDED
20.20 201130							
02-VAR--/0 02-4F6904		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	NACS, INC. C/O SHASTA CONSTRUCTORS, INC. 1710 DOUGLAS DR. N, SUITE 109 GOLDEN VALLEY, MN 55422	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$1,917,460 \$1,871,479 \$0	04/28/14 05/23/14 04/17/15 04/21/15	100% 100% COMPLETED
02-VAR--/0 02-4E8114 STP-000C-(375)E --()		IN PLUMAS, SISKIYOU, AND TRINITY COUNTIES AT VARIOUS LOCATIONS. HMA, AGGREGATE BASE, ELECTRIC, EXCAV	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$1,863,004 \$1,111,162 \$811,970	09/30/14 10/16/14 08/25/15	28% 60%
02-VAR--/0 02-4E5304 CSTP-X089-(107)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS. BRIDGE REHABILITATION.	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049	NATHAN ALEXANDER 1031 BUTTE STREET REDDING CA 96001 (530)604-5102	\$5,990,867 \$5,419,818 \$180,626	10/25/13 11/12/13 06/26/15	89% 88%
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$735,000 \$276,178 \$0	09/22/14 11/06/14 04/30/15	80% 38%
20.20 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$318,361,439</u>	<b>Completed to Date:</b>	<u>\$218,433,111</u>	<b>Work This Month:</b>	<u>\$10,602,675</u>	

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-70-26.7/27.1 03-3E1204 BHST-P070-(129) --() HA21		IN BUTTE COUNTY ABOUT 10.9 MILES NORTH OF OROVILLE FROM 0.2 MILE EAST OF PENTZ ROAD TO 0.2 MILE EAST OF CHEROKEE ROAD SEISMIC RETROFIT	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$1,530,887 \$348,810 \$99,133	10/06/14 10/16/14 12/08/15	16% 23%
03-BUT-99-28.1/29.6 03-3E6204 NHBR-P099-(536) --() HA21		NEAR CHICO FROM ESTATES DRIVE TO 0.4 MILE NORTH OF BUTTE CREEK BRIDGE 12-126R REPLACE BRIDGE (SCOUR)	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$7,648,145 \$6,869,303 \$53,746	04/03/13 04/22/13 06/15/15	92% 90%
03-COL-5-22.3/0 03-4M2004 HM3H		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
03-ED-49-23.9/35 03-3F6704 STP-P049-(159) --() HA22		ABOUT 9 MILES NORTH OF PLACERVILLE FROM LOTUS ROAD TO 0.5 MILE NORTH OF ROUTE 193 PAVEMENT OVERLAY	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$5,918,387 \$73,679 \$73,679	12/03/14 12/19/14 08/24/15	1% 1%
03-ED-50-17.0/17.3 03-3F8904 NHP-050 -(136)E --() 20.20 201130		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.7 TO 0.4 MILE WEST OF MAIN STREET INSTALL GRATED DRAIN LINE AND DI'S	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE #13 BREA CA 92821	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$234,602 \$0 \$0	12/08/14 12/22/14 03/11/15	0% 0%
03-ED-50-36.7/0 03-0H1304		IN ED CO NEAR POLLOCK PINES ON ROUTE 50 AT BRIDAL VEIL FALLS DIR'S EMERGENCY F.A. CULVERT REPAIR	R A NEMETZ CONSTRUCTION CO., INC. P.O. BOX 5306 GALT, CA 95632	NANUGONDA, VEERA 3065 BLAIRS LANE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)218-4803	\$385,000 \$195,987 \$0	11/14/14 01/15/15 03/23/15	0% 51%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$11,576,859 \$2,600,558 \$2,472,568	09/26/14 10/10/14 03/09/16	9% 22%
HA42 HA22 HB4N							
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --()		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT, SUITE 10 SAN RAMON CA 94583	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	\$11,791,231 \$6,588,467 \$539,291	06/19/13 07/22/13 11/18/15	50% 56% SUSPENDED
HA42 HB4N HA22							
03-ED-89-24.9/27.2 03-1A8454 STP-P089-(114) --()		NEAR TAHOMA FROM MEEKS CREEK BRIDGE TO WILSON AVENUE. STORM WATER MITIGATION COLD PLANE, HMA, CULVERT REHAB	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95617	MATYE, BENJAMIN 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-3562	\$4,180,496 \$115,644 \$115,644	01/14/15 02/03/15 09/18/15	9% 3%
HA42 HB4N HA22							
03-ED-193-10.1/10.1 03-2F7204 STP- ( ) --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCNANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- ( ) --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-NEV-20-12.8/15.9 03-3E0604 BHNH-SP02-(016)2		IN GRASS VALLEY AND IN NEVADA CITY AT ROUTE 20/174 SEPARATION AND AT GOLD FLAT ROAD OVERCROSSING POLYESTER CONCRETE AND HMA OVERLAY	DEBRUIN CONSTRUCTION INC P O BOX 1355 STOCKTON CA 95231	CATANIA, DAVID 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-1752	\$1,031,882 \$50,000 \$0	08/24/11 10/03/11 08/23/12	100% 100% SUSPENDED

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
--()							
HA21	WPCP						
03-NEV-49-3.4/0 03-4F6704		ABOUT 10 MILES SOUTH OF GRASS VALLEY AT BREWER ROAD ADD RIGHT TURN POCKET	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE # 13 BREA CA 92821	BOKOVA, MARY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2727	\$174,426 \$0 \$0	02/10/15 02/27/15	0% 0%
03-NEV-80-14.8/16.4 03-4M8604 MTCE- ( ) --()		IN TRUCKEE FROM THE EASTBOUND OFFRAMP ARROW FENCING TO WEST TRUCKEE TO 0.2 MILE WEST OF P.O. BOX 385 ROUTE 80/267/89 SEPARATION BRIDGE 17- CALPELLA CA 95418 94 REPLACE DAMAGED FENCE		PUSTOV, MICHAEL 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)208-9974	\$218,505 \$218,505 \$218,505	02/11/15 03/11/15 07/13/15	24% 100%
HM							
03-NEV-80-21.2/28.1 03-4M8404 IM-0804-(199) --()		IN NEVADA COUNTY IN AND NEAR TRUCKEE ACME CONCRETE PAVING INC, DBA FROM TRUCKEE RIVER BRIDGE 17-012 TO ACPI TRUCKEE RIVER BRIDGE 17-063 GRIND EXISTING BONDED WEARING	4124 E BROADWAY AVE SPOKANE WA 99202	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$7,678,921 \$2,840,026 \$501,922	06/24/14 07/24/14 07/14/15	48% 37%
03-NEV-80-28.0/0 03-4M6104		NEAR FLORISTAN AT TRUCKEE RIVER BRIDGE 17-0063 R/L SUB STRUCTURE MITIGATION AND BRIDGE	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA CA 95742	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$1,994,596 \$1,529,388 \$49,096	05/22/14 07/11/14 07/20/15	50% 76% SUSPENDED
HM3							
03-NEV-80-28.0/0 03-3E1104 NHIM-0804-(200) --()		NEAR FLORISTON AT TRUCKEE RIVER BRIDGE #17-0063R/L PAINT STRUCTURES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502	PUSTOV, MICHAEL 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (906)208-9974	\$1,497,000 \$244,589 \$204,732	11/25/14 12/10/14 08/31/15	19% 16%
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-89-/8.7 03-3F6504 STP-P089-(115) --()		IN AND NEAR TRUCKEE FROM 0.7 MILE NORTH OF 80/267 JUNCTION TO SIERRA COUNTY LINE PAVEMENT OVERLAY	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076	JOHNSON, JEFF D 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,997,608 \$0 \$0	12/16/14 01/12/15 06/25/15	0% 0% SUSPENDED
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --()		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$21,212,274 \$8,949,526 \$2,066,252	01/28/14 02/21/14 11/13/15	56% 42%
HA21							
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							
03-PLA-80-41.8/0 03-0H3804		IN PLACER COUNTY ON ROUTE 80 AT POST MILE 41.80 AT THE EASTBOUND OFFRAMP TO THE GOLDRUN SAFETY ROADSIDE REST AREA DIR'S EMERGENCY REPAIR AND CULVERT REPLACEMENT	LORANG BROTHERS CONSTRUCTION, INC. 1175 S. AUBURN STREET COLFAX, CA 95713	STELLHORN, RANDY P.O. BOX 1807 COLFAX, CA 95713 (530)330-2725	\$335,000 \$260,101 \$0	03/10/15 04/22/15 03/30/15	100% 78%
20.20 201151							
03-PLA-80-69.3/69.8 03-4F3404 IMNH-0804-(201) --()		NEAR KINGVALE FROM 0.1 MILE EAST OF KINGVALE UNDERCROSSING TO 0.2 MILE WEST OF SODA SPRINGS OVERCROSSING INSTALL UNDERDRAIN/REPLACE AC DITCH	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076	STELLHORN, RANDY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2725	\$3,518,918 \$533,510 \$533,510	01/14/15 01/26/15 09/16/15	13% 15%
HA23							
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,965,213 \$11,722,604 \$588,985	04/10/12 04/27/12 03/21/16	47% 34%
HA23	SWPPP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-267-/6.8 03-2F2904 STP-P267-(022) --()		NEAR TRUCKEE FROM NEVADA COUNTY TO BROCKWAY SUMMIT PAVEMENT REHAB	LINE TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616	JOHNSON, JEFF 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,369,864 \$0 \$0	12/08/14 12/31/14 09/01/15	0% 0% SUSPENDED
HA22							
03-SAC-5-12.9/0 03-4F1204 HSNH-0056-(342)E --()		NEAR SACRAMENTO AT BEACH LAKE BRIDGE HIGH FRICTION SURFACE TREATMENT,	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA 94510	YEUNG, KIN 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)416-7827	\$424,415 \$0 \$0	12/24/14 01/16/15	0% 0%
HB1							
03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	SACRAMENTO ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,266,302 \$0 \$0	12/12/14 12/31/14	0% 0%
HA42							
03-SAC-5-23.6/0 03-2F21U4 BHNH-000C-(362) --()		IN SACRAMENTO AT WEST END VIADUCT BRIDGE 24-0069 R/L AND IN WEST SACRAMENTO AT SACRAMENTO RIVER VIADUCT BRIDGE 24-0004 R/L BRIDGE DECK REHABILITATION	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95833	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)801-3455	\$18,233,685 \$16,017,555 \$0	12/20/13 12/30/13 11/27/14	97% 88%
HB1							
03-SAC-50-2.3/16.8 03-4F1304 HSNH-000 -(389) --()		IN THE CITY AND COUNTY AT VARIOUS LOCATIONS ON ROUTES 5, 50, AND 80. ALSO IN BUTTE COUNTY ON ROUTE 191 PLACE HIGH FRICTION SURFACE	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	LEE, SUSHMA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$2,076,611 \$238,694 \$238,694	03/02/15 03/26/15 08/03/15	35% 11%
HB1							
03-SAC-50-2.4/3.7 03-4M7204		IN SACRAMENTO AND YOLO COUNTIES ON ROUTE 50 AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECKS	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA CA 95742	LEE, SUSHMA 3855 N. FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,155,555 \$191,529 \$161,137	02/04/15 03/04/15 08/10/15	34% 17%
HM2							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	ESTEPA, JOSEPH 2366 MARITIME DRIVE ELK GROVE, CA 95758 (530)682-3622	\$5,316,470 \$1,001,811 \$905,847	10/31/14 11/24/14 04/19/16	11% 19%
03-SAC-51-2.6/44.7 03-4M7304		IN SACRAMENTO COUNTY ON ROUTES 51, 99, AND 160 AT VARIOUS LOCATIONS DECK METHACRYLATE, REHAB AND JOINT	WEST COAST STRUCTURES, INC DBALEE, SUSHMA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	3855 N FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,267,549 \$416,888 \$11,026	06/05/14 07/11/14 06/30/15	66% 33% SUSPENDED
HM1							
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ( )		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742-6811	OKPALA, MESHACK 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)799-3376	\$97,317,533 \$71,729,221 \$401,289	07/29/11 08/24/11 03/09/16	58% 73%
HB5	SWPPP						
03-SAC-99-4.0/35.4 03-3F1804 NH-000C-(387)E --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS VEGETATION CONTROL AND GORE AREA	VINTAGE PAQVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	WARD, DONALD 2520 WARREN DRIVE, STE A ROCKLIN, CA 95677 (916)801-3478	\$1,823,631 \$687,822 \$687,822	04/03/15 04/17/15 06/25/15	38% 38%
HB32							
03-SAC-160-1.4/L4.2 03-3F6604 NH-P160-(023) --()		NEAR ANTIOCH FROM 1.2 MILES SOUTH OF SHERMAN ISLAND LEVEE ROAD TO WEST SHERMAN ISLAND ROAD HMA/ROADWAY EXCAV/REPLACE GUARDRAIL	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$2,263,123 \$336,587 \$336,587	01/21/15 02/09/15 08/24/15	11% 15%
HA22							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-160-44.5/47.1 03-4M5804		IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS INDIVIDUAL SLAB REPLACEMENT	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD STE 260 SACRAMENTO CA 95826	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)869-6087	\$1,418,634 \$901,757 \$35,598	04/15/14 05/05/14 06/15/15	100% 63%
HM1							
03-SAC-160-/12 03-2F9904 NH-P160-(022) --()		IN SACRAMENTO COUNTY IN AND NEAR ISLETON FROM ROUTE 12 TO 0.5 MILE NORTH OF ROUTE 220 RUBBERIZED HOT MIX ASPHALT (GAP)	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$3,872,002 \$3,597,260 \$3,597,260	12/31/14 01/26/15 10/27/15	14% 92%
HA22							
03-SUT-99-11.0/14.3 03-1A43A4 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	DE SILVA GATES MCM A JNT VNTR OF DE SILVA GATES PO BOX 620 NORTH HIGHLANDS, CA 956600620	RIVERA, FERNANDO 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$30,338,881 \$28,976,763 \$0	09/04/12 09/04/12 05/12/15 05/15/15	100% 100% COMPLETED
HE13	SWPPP						
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$35,257,348 \$18,108,727 \$0	07/14/10 07/28/10 02/05/14	37% 52%
HE13	SWPPP						
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,829,997 \$1,793,033 \$0	12/10/10 02/07/11 12/11/15	0% 0% PLANT EST SATIS
HA25	WPCP						
03-SUT-99-/1.6 03-406604 HP21-L620-(304)8 --()		IN SACRAMENTO AND SUTTER COUNTIES FROM 0.6 MILES SOUTH OF SUTTER COUNTY LINE TO 0.7 MILES NORTH OF RIEGO ROAD MITIGATED NEGATIVE D CONSTRUCT INTERCHANGE WITH HMA	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765	TRI, PRESTON 3951 PERFORMANCE DR.,SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$19,668,172 \$18,638,292 \$31,748	10/01/12 11/06/12 08/06/15	48% 96% SUSPENDED
HE11	SWPPP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-20-/43.9 03-4F5504		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 SACRAMENTO, YOLO, EL DORADO AND PLACER COUNTIES DIR'S EMERGENCY F.A. MODIFY EXISTING IRRIGATION SYSTEMS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$2,485,000 \$2,485,313 \$157,194	03/20/14 05/22/14 05/29/15	0% 100%
20.20 201130							
03-VAR-51-5.5/8.1 03-3F4704		IN EL DORADO, NEVADA AND SACRAMENTO COUNTIES, ON VARIOUS AND VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE ELECTRICAL SYSTEMS	STUDEBAKER BROWN ELECTRIC, INC 2008 OPPORTUNITY DR., #140 ROSEVILLE, CA 95678	INCCHOHAN, MOHAN 3855 N. FRRRWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)801-6092	\$331,803 \$346,798 \$0	08/15/12 09/19/12 02/08/13	100% 100%
20.20 201130							
03-VAR--/0 03-2F0004 HSST-000C-(373) --()		IN BUTTE, COLUSA, GLENN, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS UPGRADE GUARDRAIL END TREATMENTS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3995	\$7,072,222 \$3,898,325 \$353,502	08/11/14 08/21/14 11/18/15	44% 56%
HB1							
03-YOL-5-9.3/0 03-4F3604 HSNH-000C-(388) --()		IN SACRAMENTO ON ROUTE 51, ALSO IN YOLO AND EL DORADO COUNTIES ON ROUTE 5 AND ROUTE 50 INSTALLATION OF HIGH FRICTION	AMERICAN CIVIL CONSTRUCTORS 3701 MALLARD DRIVE BENICIA CA 94510	ESTEPA, JOSEPH 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)691-2354	\$473,415 \$183,315 \$183,315	03/27/15 04/17/15 06/10/15	44% 39%
HB1							
03-YOL-5-9.4/0 03-4M7004		IN SACRAMENTO, SAN JOAQUIN, SOLANO COUNTIES AT VARIOUS LOCATIONS REPLACE METHACRYLATE AND JOINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	SCOTT, JEFF 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$1,807,535 \$1,665,883 \$171,359	05/12/14 05/29/14 06/29/15	78% 94%
03-YOL-5-11.3/0 03-4M7404 BHNH-000C-(376) --()		IN YOLO AND COLUSA COUNTIES COUNTY ON ROUTES 5, 80, AND 505 AT VARIOUS LOCATIONS (14 BRIDGES) BRIDGE REHABILITATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT BENICIA CA 94510	HAMM, JEFFREY 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)263-5653	\$4,552,889 \$2,813,579 \$1,701,425	10/02/14 10/21/14 08/14/15	36% 61%
HM							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-113-2.2/0 03-0H2904		IN YOLO COUNTY ON ROUTE 113 AT MILE R2.2 EMERGENCY F.A. REPAIR SLOPE DAMAGE	POST VINTAGE PAVING COMPANY, INC. 119 MAIN STREET/ P.O. BOX 461 WINTERS, CA 95694	HAMM, JEFF 3951 PERFORMANCE DR., STE C SACRAMENTO, CA 95838 (916)508-3716	\$985,000 \$592,689 \$0	12/12/14 02/12/15 03/25/15	0% 60%
20.20 201130							
03-YUB-20-13.3/20.3 03-3F0004 NH-P020-(171)1 --()		ABOUT 12 MILES EAST OF MARYSVILLE FROM MARYSVILLE ROAD TO 0.3 MILE EAST OF LOWER SMARTVILLE ROAD HMA OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$4,436,895 \$0 \$0	11/25/14 12/18/14	0% 0% SUSPENDED
HA22							
03-YUB-49-6.0/6.1 03-3F7004		NEAR CAMPTONVILLE FROM 0.5 MILE NORTH OF CAMPTONVILLE ROAD TO 1.1 NORTH OF CAMPTONVILLE ROAD REPAIR THE EMBANKMENT AT POSTMILE	STEELHEAD CONSTRUCTORS, INC. PO BOX 997 PALO CEDRO CA 96073	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, STE B NEVADA CITY, 95959 (530)632-6714	\$451,777 \$0 \$0	04/10/15 04/27/15	0% 0%
03-YUB-70-14.2/15.1 03-0A5804 NHX1-1501-(0E ) --()		IN MARYSVILLE ON ROUTE 20 FROM F STREET TO BUCHANAN STREET AND ON ROUTE 70 FROM SIXTH STREET TO 0.2 MILES SOUTH OF BINNEY JUNCTION COLD PLANE AC, EXCAVATE ROADWAY AND	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3842	\$29,432,612 \$27,914,053 \$162,064	01/13/12 01/31/12 04/04/16	72% 88%
HA22	SWPPP						

**Totals:      Authorized Final Amt:      \$401,263,615      Completed to Date:      \$246,615,591      Work This Month:      \$16,652,927**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-.1/0 04-1J8004		REPLACE & MODIFY IRRIGATION SYSTEMS, INSTALL MULCH & PERFORM MISCELLANEOUS CONSTRUCTION, INC WORKON RTES 4,13,24,80,242,580 & 680. 1255 BATTERY ST, STE 400 REPLACE & MODIFY IRRIGATION SYSTEMS	BAUMAN LANDSCAPE AND CONSTRUCTION, INC 1255 BATTERY ST, STE 400 SAN FRANCISCO, CA 94111	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$1,635,000 \$1,106,534 \$0	04/11/14 04/11/14 05/30/15	100% 68% OVER RUN
20.20.201 130							
04-ALA-13-9.9/10.1 04-0G2104		IN ALAMEDA COUNTY IN OAKLAND ON NB ROUTE 13 (TUNNEL RD) BETWEEN HILLER DRIVE & VINCENTE ROAD UPGRADE SHOULDER/SIDEWALK	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$890,177 \$0 \$0	04/24/15 05/07/15 11/20/15	0% 0% 0%
HB4N							
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$2,358,530 \$875,339 \$151,352	08/06/14 08/21/14 10/24/18	41% 39%
04-ALA-24-5.6/0 04-4A3424 HSNH-X001-(586) --()		IN ALAMEDA COUNTY, ON ROUTES 24 AND 580 AT VARIOUS LOCATIONS REPLACE GORE SIGNS WITH OVERHEAD	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7194	\$692,155 \$0 \$0	01/27/15 02/13/15 06/12/15	0% 0% 0%
HB1							
04-ALA-24-5.9/6.2 04-0J4204		IN ALAMEDA COUNTY AND CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL, REPLACE UNINTERRUPTED POWER SUPPLY (UPS) SY REPLACE POWER SUPPLY SYSTEM (UPS)	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$835,000 \$770,012 \$0	08/19/13 08/19/13 12/28/14	100% 92% OVER RUN
20.80.360 000							
04-ALA-24-5.9/6.2 04-4H8004		IN ALAMEDA/CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL BORES 1,2, AND 3 RECONSTRUCT FIRE SUPPRESSION WATER SYS RECONSTRUCT WATER SUPPLY SYSTEM	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$3,985,000 \$1,975,425 \$0	02/21/13 02/21/13 06/30/15	100% 50% OVER RUN
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-5.9/6.2 04-0J4004		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004	\$2,585,000 \$674,878 \$0	01/13/14 01/13/14 08/31/15	62% 26%
20.20.201 130							
04-ALA-80-1.0/1.7 04-0120M4		IN ALAMEDA COUNTY, IN OAKLAND, FROM 1.6 KM WEST OF THE TOLL PLAZA TO 0.3 KM WEST OF THE TOLL PLAZA BRIDGES, ROADWAY AND ELECTRICAL	BILL AUSTON FLATIRON WEST INC. 717 KEVIN COURT OAKLAND, CA 94621	BALDERRAMOS, JEANNIE 345 BURMA ROAD OAKLAND, CA 94607 (510)385-6915	\$74,551,984 \$70,252,837 \$34,640	03/29/12 05/01/12 09/26/15	0% 0% PLANT EST SATIS
HA4S3	SWPPP						
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E ) --()		IN OAKLAND, FROM TO.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING, INC. 5029 FORNI DRIVE CONCORD, CA 94520	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	\$1,973,229 \$1,942,983 \$186	11/14/11 12/02/11 05/18/16	74% 100%
HA23	WPCP						
04-ALA-80-1.7/2.2 04-014074		SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617	GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$865,655 \$725,578 \$1,890	12/19/12 02/13/13 09/06/16	0% 0% PLANT EST SATIS
HA12	WPCP						
04-ALA-80-1.8/0 04-014104		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANSISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553-7309	HALALI, BEHZAD 345 BURMA ROAD OAKLAND, CA 94607 (510)867-6107	\$14,304,058 \$2,178,863 \$1,027,456	07/29/14 08/19/14 06/20/16	12% 15%
HA12							
04-ALA-80-1.9/8 04-3A7774		TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE INSTALL OVERHEAD SIGN AND TOS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	RAHMANI, MOHAMMAD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	\$15,384,789 \$14,382,117 \$629,027	10/12/12 11/06/12 06/15/15	97% 92%
	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-2.5/0 04-014084		IN ALAMEDA COUNTY AT THE SAN FRANCISCO-OAKLAND BAY BRIDGE MAINTENANCE YARD CONSTRUCT SFOBB MAINTENANCE COMPLEX	F & H CONSTRUCTION P O BOX 2329 LODI CA 95241	ANIGOL, MAHANTESH 345 BURMA ROAD OAKLAND, CA 94607 (510)224-6529	\$34,522,543 \$33,446,596 \$770	03/13/13 04/11/13 03/31/15	82% 96%
HA12							
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111	\$5,960,846 \$5,920,853 \$3,190	05/31/12 06/27/12 10/04/16	0% 0% PLANT EST SATIS
HA42	SWPPP						
04-ALA-80-5.7/5.7 04-2J1904		REPLACE SIX TRANSVERSE EXPANSION JOINTS AT THE WEST APPROACH OF THE UPPER DECK OF SAN FRANCISCO OAKLAND BAY BRIDGE REPLACE TRANSVERSE EXPANSION JOINTS	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	\$2,230,000 \$1,799,636 \$0	06/25/14 06/25/14 07/27/15 05/29/15	73% 81%
20.20.201 130							
04-ALA-80-6.2/6.5 04-4A8204		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	\$305,915 \$276,585 \$4,389	09/19/14 10/02/14 02/05/18	15% 97%
HA22							
04-ALA-84-25.5/27.1 04-297614		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE FROM .4 MILE NORTH OF CON CANNON BLVD. TO JACK LONDON BLVD. WIDEN EXISTING HWY AND BRIDGE	BAY CITIES PAVING AND GRADING,INC PROJ MGR - JASON MINIELLO 1450 CIVIC CT CONCORD, CA 94520	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$24,261,152 \$23,784,465 \$61,838	03/21/12 04/13/12 09/22/14	100% 99%
HB4C	SWPPP						
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --()		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING ANG IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$637,756 \$522,129 \$10,814	10/09/14 10/22/14 05/03/18	0% 0% PLANT EST SATIS
HM2E							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-92-6.3/6.8 04-2G3614		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARATION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	\$1,300,086 \$1,196,307 \$2,030	05/20/13 06/13/13 04/14/17	0% 0%  PLANT EST SATIS
HB32							
04-ALA-238-14.5/16.5 04-2490A4 IM-X001-(551)E --()		IN ALAMEDA COUNTY IN HAYWARD, SAN LEANDRO AND ASHLAND ON ROUTE 880 AND ON ROUTE 238 HIGHWAY PLANTING AND IRRIGATION	JJ NGUYEN INC 3172 SALEM DRIVE SAN JOSE, CA 95127	HOLLIS, JOHN 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,451,143 \$1,327,822 \$0	12/21/10 02/15/11 05/04/15 05/06/15	100% 100%  OVER RUN
HA25	SWPPP						
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA GATES CONSTRUCTION MATHEW P. MASCARO 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$40,256,664 \$23,679,690 \$840,488	06/18/12 07/16/12 05/24/16	65% 58%
HB4N	SWPPP						
04-ALA-580-7.8/19.1 04-2908V4		IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE ROAD OVERHEAD TO 0.3 MILE WEST OF HACIENDA WIDEN FREEWAY, BRIDGES AND HMA	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$34,383,210 \$28,277,854 -\$18,078	11/16/12 12/20/12 11/10/15	79% 81%
HB5	SWPPP						
04-ALA-580-8.3/0 04-172434		IN ALAMEDA COUNTY NEAR LIVERMORE EAST ENVIRONMENTAL LANDSCAPE OF CROSS ROAD 2.2 MILES SOUTHEAST OF SOLUTIONS ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SACRAMENTO, CA 95828	BAILEY, JESSICA 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-8163	\$658,291 \$473,319 \$4,596	09/29/11 11/17/11 11/25/15	0% 0%  PLANT EST SATIS
HB5	SWPPP						
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --()		IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)460-3504	\$68,260,882 \$52,650,272 \$1,587,154	11/20/12 12/20/12 02/19/16	65% 75%
HB5	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-14.6/21.6 04-2908E4 ACIM-5801-(054)E --()		IN ALAMEDA COUNTY IN LIVERMORE, PLEASANTON, AND DUBLIN FROM 0.3 MILE EAST OF AIRWAY BOULEVARD OVERCROSSING DUBLIN, CA 94568 TO 0.2 MILE WEST OF S ROADWAY WIDENING AND REHABILITATION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BOULEVARD 246 GHILOTTI AVENUE SANTA ROSA CA 95407	GREWAL, SATINDER 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (925)606-2045	\$49,677,941 \$42,766,431 \$2,244,042	10/29/12 12/13/12 10/28/15	81% 85%
HB5	SWPPP						
04-ALA-580-31.7/31.9 04-1SS044 NHPI-580 -(063)E --()		IN ALAMEDA COUNTY IN ASHLAND FROM 0.1 MILE EAST OF 164TH AVENUE UNDER CROSSING TO 0.2 MILE WEST OF 164TH AVENUE UNDERCROSSING SOLDIER PILE WALL, REPAIR CONCRETE	GHILOTTI CONSTRUCTION COMPANY, JOHN PRESTON 246 GHILOTTI AVENUE SANTA ROSA CA 95407	REZA, KAMKAR 5675 B. GIBRALTOR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,229,264 \$958,543 \$238,941	10/22/14 11/05/14 06/30/15	71% 72%
HA23							
04-ALA-580-32.5/32.5 04-1SS054 NHP-5801-(060)E --()		IN ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 580 AT THE WB 150TH AVENUE CONSTRUCT SOLDIER PILE RETAINING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	MOGHADAM, SIAVOSH 5675 B GIBRALTAR DR PLEASANTON, CA 94588 (925)460-3519	\$2,443,062 \$2,196,040 \$328,750	09/19/14 10/08/14 06/12/16	19% 91%
HA23							
04-ALA-580-41.2/47 04-4H2214 NHPI-X001-(588)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE EAST OF BOSTON AVENUE OVERCROSSING TO 0.2 MILE WEST OF JCT RTE 80 HMA OVERLAY, PCC SLAB, GUARDRAIL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$12,690,408 \$1,022,448 \$1,022,448	02/18/15 03/10/15 09/09/15	11% 8%
HA22							
04-ALA-680-20.8/21.5 04-4G5004		FROM AMADOR VALLEY BOULEVARD TO BENICIA - MATINEZ BRIDGE, REPAIR DAMAGED ELECTRICAL SYSTEMS DUE TO WIRE THEFT AND VANDALISM DIR'S REPAIR DAMAGED ELECTRICAL SYSTEMS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132	BORRAYO, SALVADOR C. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$1,485,000 \$1,497,928 \$0	05/17/12 05/17/12 05/12/15 05/12/15	100% 100% OVER RUN
20.80.040 110							
04-ALA-880-22.6/24 04-3A9214		IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7831	\$46,170,934 \$37,669,556 \$662,608	09/14/12 10/17/12 09/30/15	87% 80%
HB4N	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-24.0/25.5 04-3A9224		IN ALAMEDA COUNTY FROM 0.2 MILE NORTH OF ROUTE 112/880 SEPARATION TO HEGENBERGER ROAD OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	MEHARENA, EPHREM 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)719-7179	\$22,738,157 \$22,617,006 \$0	11/08/12 12/03/12 09/02/15	84% 98%
HB4N	SWPPP						
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --()		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ____ MODIFY INTERCHANGE AND CONSTRUCT	ALLEN CARNESECCA 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$55,844,538 \$11,616,749 \$711,148	04/30/14 05/13/14 05/21/18	16% 21%
HB4N							
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-()		IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 355 BURMA ROAD OAKLAND CA 94607 (510)622-1920	\$100,109,327 \$98,919,927 \$65,727	03/25/09 04/20/09 09/25/15	0% 0% PLANT EST SATIS
HA21	SWPPP						
HB4N							
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO 0.4 MILE SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	GALLAGHER & BURK INC 8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	\$1,594,584 \$1,439,135 \$49,331	09/12/14 10/08/14 05/14/15	14% 95%
HA22							
04-ALA-980-1.1/1.1 04-0J7804		REPLACE FIRE LIFE SYSTEM AND BUILDING MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND. REPLACE FIRE LIFE/BUILDING MANAGEMENT SYS	HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693	KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887	\$6,685,000 \$6,506,071 \$0	11/07/13 11/07/13 06/01/15	86% 97%
SHOPP 353							
04-CC-4-8.0/25 04-152724 CML-6204-(114) --()		IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B#400 CONCORD CA 94520	SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923	\$10,895,002 \$5,031,447 \$2,194,261	08/12/14 09/02/14 12/31/16	27% 46%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-26.6/27.5 04-2285E4		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT	C.C. MYERS, INC. ATTN: CALE SHERMAN 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$45,864,746 \$40,681,032 \$519,539	10/11/11 11/03/11 09/30/15	86% 88%  SUSPENDED
HB4C	SWPPP						
04-CC-4-27.5/29 04-1G9404		IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	DAN BAKER BAY CITIES/MYERS JV 1204 W 10TH STREET ANTIOCH, CA 94509	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$54,407,172 \$38,230,022 \$1,132,663	05/25/12 07/03/12 04/15/16	83% 70%
HB4C	SWPPP						
04-CC-4-/14.6 04-3J6604		REPAIR ROADWAY SLAB SETTLEMENT AND JOINT SEAL REPAIR ROADWAY W/B RTE 4 @ RTE 242	BAY LINE CUTTING & CORING, INC. 1635 4TH STREET BEKELEY, CA 94710	INCHATEFI, AMIR 2727 SYSTRON DRIVE CONCORD, CA 94518 (510)867-6034	\$455,000 \$322,683 \$58,007	12/19/14 12/19/14 06/30/15	0% 71%
20.20.201 130							
04-CC-24-5.2/5.6 04-3G1604 NHP-P024-(033)E --()		IN CONTRA COSTA COUNTY, IN LAFAYETTE ON EASTBOUND ROUTE 24 NEAR HAPPY VALLEY ROAD UNDERCROSSING MULTI-TIERED SLOPE STRESSING SYSTEM	RGW CONSTRUCTION, INC. KOREY MARR, PM 550 GREENVILLE ROAD LIVERMORE, CA 94550	HATEFI, AMIR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)867-6034	\$3,166,107 \$550,670 \$496,200	12/12/14 01/15/15 10/31/15	30% 17%
HA4							
04-CC-580-6.1/6.3 04-003944		IN CONTRA COSTA COUNTY IN RICHMOND AT RICHMOND-SAN RAFAEL BRIDGE MAINTENANCE STATION REPLACE MAINTENANCE BUILDINGS	WEST BAY BUILDERS, INC. 250 BEL MARIN KEYS BLVD BLDG NOVATO, CA 94949	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$4,431,266 \$4,400,906 \$692	12/05/12 02/13/13 09/29/15	86% 100%
HA14	WPCP						
04-CC-580-6.3/7.7 04-3G4844		IN CONTRA COSTA AND MARIN COUNTIES ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534	HERNANDEZ, LUIS 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372	\$28,893,941 \$6,931,030 \$873,935	04/10/14 05/05/14 02/21/18	19% 24%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-680-1.0/9.9 04-4H6704		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 680, AT VARIOUS POSTMILES. REPAIRDAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO REPAIR TRAFFIC OPERATIONS SYSTEMS (TOS)	STEINY & COMPANY, INC. 27 SHERIDAN STREET VALLEJO, CA 94590	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	\$4,885,000 \$4,123,474 \$0	01/22/13 01/22/13 06/30/15	99% 84%
20.20.201 130							
04-CC-680-22.7/24.8 04-3A8704 NHPI-6801-(071)E --()		NEAR MARINA VISTA,REHABILITATE MOCOCO OH BRIDGE AND SB MOCOCO OFF- RAMP. BRIDGE REHABILITATION	GOLDEN STATE BRIDGE INC PM WILLIAM R REAMES 3701 MALLARD DR. BENICIA CA 94510	MARVIN GUINEZ 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9037	\$12,964,641 \$5,052,423 \$1,063,228	04/16/14 04/30/14 12/01/15	61% 39%
HA21							
04-MRN-1-1.4/0 04-2G8704 STP-19A6-(004)E --()		IN MILL VALLEY, AT ASH STREET CONSTRUCT SOIL NAIL WALL, GUARDRAIL	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA, CA 92870	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$386,061 \$7,825 \$0	01/16/15 02/03/15 06/02/15	32% 2%
04-MRN-1-42.5/42.5 04-2J5304		IN MARIN CO, NEAR TOMALES, 2.8 MILES SOUTHOF TOMALES-PETALUMA ROAD. CONSTRUCT SOLDIER PILE RETAINING WALL. DIRECTOR'S ORDER EMERG CONSTRUCT SOLDIER PILE RETAINING WALL.	VALENTINE CORPORATION 111 PELICAN WAY, SAN RAFAEL, CA 94901	STREATER, HAL 1009 CLEGG CT., UNIT B, PETALUMA, CA 94954 (707)249-9601	\$2,085,000 \$261,446 \$0	02/17/15 05/01/15 09/30/15	14% 13%
20.20.201 130							
04-MRN-101-23.3/27.6 04-264074		CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIAN/BICYCLE FACILITY. CONSTRUCT INTERCHANGE ON RTE 101 AT	GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD., SUITE E SAN RAFAEL, CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$25,519,171 \$25,883,360 \$28,614	09/14/12 10/17/12 06/24/15	86% 100%
HB5 SWPPP							
04-NAP-12-.2/3.2 04-264134 ACST-P012-(106)E P0-12 1-(6E) --()		IN NAPA COUNTY NEAR NAPA FROM ROUTE 29 TO 0.1 MILE WEST OF SOLANO COUNTY LINE WIDEN HWY AND CONSTRUCT RET WALLS	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	CHANGIZI, DAVE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6222	\$30,251,194 \$30,120,817 \$0	01/26/12 02/17/12 05/05/15 05/05/15	100% 100% COMPLETED
HB4C SWPPP							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --()		IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	0.5 GHILOTTI CONSTRUCTION, INC. RED TOP 246 GHILOTTI AVE SANTA ROSA CA 95407	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	\$40,891,693 \$40,766,095 \$5,000	01/11/12 02/03/12 09/05/14	0% 0%  PLANT EST SATIS
04-NAP-29-1.0/9.9 04-4H6904		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS. DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDWARE REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	\$3,910,000 \$3,254,693 \$0	01/14/13 01/14/13 12/31/15	100% 83%  OVER RUN
20.20.201 130							
04-NAP-29-25.5/28.4 04-259404 STP-P029-(014)E --()		IN NAPA COUNTY IN AND NEAR ST. HELENA FROM MEE LANE TO 0.1 MILE SOUTH OF SULPHUR CREEK BRIDGE OVERLAY, WIDEN, 2-WAY TURN LANES	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$9,797,777 \$0 \$0	03/17/15 04/02/15	0% 0%  0%
04-NAP-29-47.0/47.2 04-4A0904 STP-P029-(117)E --()		IN NAPA COUNTY ON ROUTE 29 AT THE TROUTDALE CREEK BRIDGE (#21-0004) BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	VALEH, SYD 403 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$4,639,582 \$37,900 \$37,900	02/23/15 03/04/15 11/16/15	1% 1%  1%
04-NAP-29-/3.1 04-3J0104		REPAIR EARTHQUAKE DAMAGE TO BRIDGES & PAVEMENT APPROACHES REPAIR BRIDGES & APPROACHES	& DISNEY CONSTRUCTION ATTN: MIKE BURNS 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$2,645,000 \$1,862,931 \$0	09/10/14 09/10/14 07/20/15	39% 70%  70%
20.20.201 130							
04-NAP-37-/7.4 04-3J0304		REPAIR EARTHQUAKE DAMAGE TO BRIDGES AND PAVEMENT APPROACHES REPAIR EARTHQUAKE DAMAGE	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL, CA 94901	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$860,000 \$576,081 \$30,315	09/15/14 09/15/14 05/22/15	0% 67%  67%
20.20.201 130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-.3/2 04-4442A4		IN NAPA COUNTY ON ROUTE 121 FROM 0.3 MILE NORTH OF SONOMA COUNTY LINE TO 0.1 MILE NORTH OF DUHIG ROAD PERFORM HIGHWAY PLANTING	PARKER LANDSCAPE DEVELOPMENT 6251 SKY CREEK DRIVE, SUITE A SACRAMENTO, CA 95828	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804-4594 (510)385-6756	\$409,143 \$313,363 \$4,779	09/23/11 10/18/11 06/18/15	0% 0% PLANT EST SATIS
	WPCP						
04-NAP-121-3.1/3.1 04-2J9904		IN NAPA COUNTY NEAR CUTTING WHARF ROAD REPAIR BUCKELED AND CRACKED ROADWAY CAUSED BY NAPA EARTHQUAKE RECONSTRUCT BUCKELED PAVEMENT	GHILOTTI CONSTRUCTION 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$535,000 \$175,087 \$0	08/25/14 08/25/14 10/24/14	100% 33%
20.20.201 130							
04-NAP-121-20.2/20.4 04-2A1104 BHST-P121-(025)E --()		IN NAPA COUNTY ABOUT 2 MILES SOUTH OF GORDON N BALL INC JUNCTION OF ROUTE 128 AT CAPELL CREEK 333 CAMILLE AVENUE BRIDGE. REPLACE BRIDGE (SCOUR)	ALAMO CA 94507	TENOSO, PRINCIPE 324 CAMPUS LANE FAIRFIELD, CA 94534 (707)863-5170	\$1,959,813 \$1,889,618 \$11,389	10/24/13 11/12/13 12/09/14	100% 94%
HA21							
04-NAP-121-/11.6 04-3J0004		REPAIR EARTHQUAKE DAMAGE TO BRIDGES IN NAPA COUNTY FROM IMOLA AVENUE TO FIRST STREET REPAIR EARTHQUAKE DAMAGE TO BRIDGES	OC JONES & SONS 1520 FOURTH STREET BERKELEY, CA 94710	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$715,000 \$594,860 \$0	09/11/14 09/11/14 05/29/15	99% 83%
20.20.201 130							
04-NAP-128-20.2/20.2 04-3G7604 STP-P128-(055)E --()		IN NAPA COUNTY, ON ROUTE 128 AT POST MILE 20.2 AT CAPEL CREEK BRIDGE INSTALL DRAINS, SLOPE INDICATORS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$610,648 \$53,000 \$0	12/18/14 01/12/15 06/10/16	0% 9% SUSPENDED
HA23							
04-SCL-0-/0 04-0J5804 STP-X085-(056)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS BRIDGE PRESERVATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$1,910,546 \$1,351,469 \$623,960	12/15/14 01/12/15 07/08/15	63% 69%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-9-2.5/7 04-2A4304 SSTP-S009-(019)E --()		IN SANTA CLARA COUNTY ON ROUTE 9 WIDEN ROADWAY FOR REALIGNMENT	RGW CONSTRUCTION, INC BETTI 550 GREENVILLE ROAD LIVERMORE, CA 94550	MICHAEL CHOI, EUNMI 2210 O'TIIKE AVE #150 SAN JOSE, CA 95131 (408)232-3023	\$7,147,965 \$6,202,897 \$234,063	11/19/13 12/09/13 06/06/16	46% 87%
HB1							
04-SCL-9-4.2/0 04-4S0504 STP-S009-(018)E --()		IN SANTA CLARA COUNTY ON ROUTE 9 NEAR SARATOGA 0.84 MILE WEST OF ROAD CONSTRUCT TIE-BACK WALL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	\$1,869,455 \$631,503 \$424,078	11/05/14 12/03/14 09/30/15	23% 34%
04-SCL-17-.1/0 04-1J7904		REPLACE OR MODIFY IRRIGATION SYSTEMS REPLACE OR MODIFY IRRIGATION SYSTEMS	NORCAL GENERAL CONSTRUCTION CORP 1950 MAJESTIC COURT SAN JOSE, CA 95132	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	\$2,635,000 \$2,526,569 \$0	04/01/14 04/01/14 06/30/15	100% 96% OVER RUN
20.20.201 130							
04-SCL-17-1.0/99.9 04-4H6604		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$3,475,000 \$3,436,609 \$0	01/22/13 01/22/13 12/31/14	73% 99%
20.20.201 130							
04-SCL-35-14.1/17.1 04-3E4204		IN SANTA CLARA COUNTY NEAR SARATOGA FROM ROUTE 9 TO TO SAN MATEO COUNTY LINE RUBBERIZED ASPHALT CONCRETE OVERLAY	G. BORTOLOTTO & COMPANY, INC. 582 BRAGATO RD SAN CARLOS CA 94070	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$1,076,805 \$0 \$0	01/27/15 02/13/15 07/31/15	0% 0%
04-SCL-84-12.0/12.1 04-1J6504		REPAIR BRIDGE DECK - INSTALL CORRUGATED METAL DECK REPAIR BRIDGE DECK	GOLDEN STATE BRIDGE, INC 2990 BAY VISTA COURT, STE D BENICIA, CA 94510	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$1,085,000 \$748,059 \$0	03/20/14 03/20/14 10/09/14	100% 69%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-85-18.0/23.9 04-154204 ACST-PP08-(505)3 --()		ON ROUTE 85, IN SANTA CLARA COUNTY BETWEEN 0.4 MILE SOUTH OF ROUTE 85/280 SEPARATION AND ROUTE 85/101 SEPARATION (NORTH) INSTALL RAMP METERING AND TRAFFIC	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7053	\$6,195,974 \$6,106,556 \$0	08/28/12 10/04/12 05/05/15 05/05/15	100% 100%  COMPLETED
HB4N	SWPPP						
04-SCL-87-9.0/9.2 04-4G6104 HSNH-S087-(029) --()		IN SAN JOSE, SOUTH OF ROUTE 101 AND NORTH OF AIRPORT PARKWAY UNDERCROSSING. REPLACE K-RAIL BARRIER AND METAL	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550		\$275,900 \$0 \$0	04/10/15 05/01/15	0% 0%
04-SCL-101-38.0/38.1 04-0J0604		IN SANTA CLARA CO, IN SAN JOSE, AT 10TH STREPLACE GROUNDWATER PUMPS, INSTALL DRAIN, AND REPAIR AC PAVEMENT. DIRECTOR'S EMERGENCY REPLACE PUMPS, INST DRAIN, REPAIR PAVEMENT	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$1,035,000 \$790,015 \$0	10/22/13 10/22/13 12/31/14	0% 76%
20.20.201 130							
04-SCL-101-38.0/38.1 04-040604		REPLACING FAILED GROUNDWATER PUMPS IN SCL,CO.SAN JOSE CITY.INSTALLING DRAINAGE SYST.AND RECONSTRUCTING THE AC PAVEMENT. DIRECTOR'S REPLACE GROUND WATER PUMPS IN SANTA CLARA	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$7,200 \$0 \$0	10/22/13 10/10/13 04/30/14	0% 0%
20.20.201 130							
04-SCL-101-49.0/52.2 04-4A3304		IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AND PALO ALTO FROM 0.1 MILE NORTH OF SHORELINE BOULEVARD OVERCROSSING TO OREGON EXPRESSWAY CONSTRUCT AUXILIARY LANES	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$40,610,825 \$40,852,927 \$0	11/17/11 12/13/11 07/27/15	90% 97%
HB4C	SWPPP						
04-SCL-101-52.0/52.6 04-235624 CNHP-000C-(366)E --()		IN SANTA CLARA AND SAN MATEO COUNTIES IN PALO ALTO AND EAST PALO REPLACE BRIDGE STRUCTURE	GHILOTTI BROS/RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$15,166,910 \$0 \$0	04/28/15 05/15/15 05/30/18	0% 0%
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-/26.7 04-153304 NHP-Q101-(234)E L 62-04 1-(0E) --()HB4N		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM SAN BENITO COUNTY LINE TO ROUTE 85/101 INTERCHANGE TOS/HOV RAMP METERING	BAY CITIES PAVING & GRADING INC P.O. BOX 6227 CONCORD CA 94520	WAGDY, WASSEF 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7146	\$10,924,221 \$10,351,286 \$326,452	04/02/14 04/17/14 10/30/15	43% 91%
04-SCL-130-/6.9 04-3J8104  20.20.201 130		IN SANTA CLARA COUNTY, NEAR SAN JOSE @ 0.7AND 3.3 MILES EAST OF ALUM ROCK AVENUE. REPAIR SLIPOUTS W/RSP & LAUNCH SOIL NAILS	ABSL CONSTRUCTION 29393 PACIFIC STREET HAYWARD, CA 94544	SAIDIAN, JACOB 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3009	\$1,759,000 \$404,857 \$0	02/27/15 02/27/15 08/14/15	46% 23%
04-SCL-152-6.1/6.5 04-448834 STP-S152-(077)E --() SWPPP		IN SANTA CLARA COUNTY IN GILROY FROM SUAREZ & MUNOZ CONSTRUCTION 0.3 MILE WEST OF UVAS CREEK BRIDGE TO 20975 CABOT BOULEVARD 0.1 MILE EAST OF UVAS CREEK BRIDGE. HWY PLANTING AND INSTALL IRRIGATION	HAYWARD, CA 94545	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$735,333 \$674,583 \$1,920	12/14/11 01/18/12 10/26/15	88% 92%
04-SCL-152-9.9/21.9 04-4C2004 NHP-P152-(083)E --() HA22		IN SANTA CLARA COUNTY ON ROUTE 152 FROM JUNCTION ROUTE 101 TO JUNCTION ROUTE_156 IN GILROY PAVEMENT PRESERVATION (CAP M)	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVE., SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$4,438,637 \$0 \$0	12/03/14 12/31/14 07/31/15	0% 0%
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --() HB1 SWPPP		IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$9,603,868 \$9,441,601 \$797	03/22/13 04/18/13 12/10/15	88% 100%
04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --() HB1		ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	\$13,959,051 \$4,794,609 \$528,485	05/29/14 06/18/14 05/30/17	29% 34%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-2.6/0 04-1SS524 NHPI-2801-(141)E --()		IN SANTA CLARA COUNTY, ROUTE 280, AT POSTMILE 2.6 RECONSTRUCT EMBANKMENT AND ROADWAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	PANDYA, NILESH 2210 O'TOOLE AVENUE, STE 150 SAN JOSE, CA 95131 (408)232-0224	\$1,237,421 \$0 \$0	04/29/15 05/07/15 08/29/15	0% 0%
04-SCL-280-7.8/11.5 04-272044 NHPI- 280-(140)E --()		IN SANTA CLARA FROM TANTAU AVENUE OVERCROSSING TO FOOTHILL EXPRESSWAY REHABILITATE EXISTING PAVEMENT ON	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5847	\$4,656,633 \$3,587,417 \$1,481,798	11/25/14 12/18/14 05/28/15	91% 77%
HA							
04-SCL-680-/9.9 04-153204 IM-680 -(068)8 --()		IN ALAMEDA AND SANTA CLARA COUNTIES IN MILPITAS AND SAN JOSE FROM RTE 280-680/ 101 SEPARATION TO SCOTT CREEK ROAD OC WIDEN RAMP & INSTALL TRAFFIC SYSTEM	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD, CA 94524	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$12,331,028 \$13,124,579 \$6,724	11/26/12 12/27/12 10/08/15	83% 100%
HB4N SWPPP							
04-SCL-880-2.1/2.1 04-1J7704		PREPARE SINKHOLE & PAVEMENT ON S/B 880 NEAR RTE 82 PREPARE SINKHOLE & PAVEMENT ON S/B 880	GRANITE ROCK CONSTRUCTION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (650)222-7489	\$645,000 \$584,862 \$0	03/20/14 03/20/14 05/08/15	100% 91%
20.20.201 130							
04-SF-80-4.9/5.9 04-0435E4		IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	\$3,828,335 \$3,792,123 \$560	11/29/10 12/14/10 02/01/16	0% 0%
HA4S3 SWPPP							PLANT EST SATIS
04-SF-80-5.8/7.8 04-3G4434		IN SAN FRANCISCO ON ROUTE 80 AT THE SAN FRANCISCO OAKLAND BAY BRIDGE.	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	\$1,304,642 \$244,068 \$99,443	10/31/14 11/12/14 08/24/15	51% 19%
HA21		IN SAN FRANCISCO ON ROUTE 80 AT THE					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-8.2/8.7 04-0120W4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$2,006,680,951 \$1,975,340,223 \$0	04/18/06 05/03/06 12/31/14	100% 98%
HA4S3	SWPPP						
04-SF-80-8.2/8.7 04-0120F4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$1,993,131,310 \$1,939,842,799 \$0	04/18/06 05/03/06 08/24/14	96% 98%
HA4S3	SWPPP						
04-SF-80-8.6/8.6 04-013544		IN THE CITY AND COUNTY OF SAN FRANCISCO NEAR YERBA BUENA ISLAND MARINE FOUNDATION REMOVAL	KIEWIT/MANSON AJV 4650 BUSINESS CENTER DRIVE FAIFIELD, CA 94534	BOAL, BRIAN 333 BURMA ROAD OAKLAND, CA 94607 (510)714-7074	\$14,492,019 \$211,883 \$211,883	04/17/15 04/27/15	10% 1%
HA12							
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	\$138,642,554 \$95,894,681 \$2,094,385	11/27/12 01/10/13 06/02/17	52% 69%
HA4S3	SWPPP						
04-SF-101-9.0/0 04-1637N4 NHP-X075-(045)N --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT CRISSY FIELD MODIFY & EXTEND STORM DRAIN OUTFALL	POWER ENGINEERING CONSTRUCTIONCOMPANY 1501 VIKING STEET SUITE 200 ALAMEDA CA 94501	ABDI, ABDOLREZA 603 MASON ST., PARK PRESIDIO SAN FRANCISCO, CA 94129 (510)867-6023	\$2,417,000 \$0 \$0	03/19/15 04/02/15 04/04/16	0% 0%
HB1							
04-SF-101-/2.3 04-3J7504		REPAIR WASHED OUT EMBANKMENT SLOPE AND RIGHT SHOULDER/CONSTRUCT ROCK SLOPE PROTECTION REPAIR WASHOUT BY CONSTRUCTING RSP	YERBA BUENA ENGINEERING & CONSTRUCTION, INC 1340 EGBERT AVENUE SAN FRANCISCO, CA 94124	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (510)385-7230	\$590,000 \$329,922 \$89,368	12/12/14 12/12/14 04/30/15 05/27/15	0% 56%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-280-4.1/4.4 04-1A5514 NHP-X075-(042)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 101 AND ROUTE 280 AT ROUTE 101/280 SEPARATION REPLACE BARRIER RAILINGS	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957422948	DAVID, JOSE 603 OLD MASON RD,PARK PRESIDIO SAN FRANCISCO, CA 94129 (650)738-3827	\$9,910,469 \$6,117,390 \$1,377,157	09/12/14 09/30/14 09/28/15	49% 62%
HA21							
04-SF0-80-/7.8 04-2J8704		INSTALL BASE (BAY AREA SECURITY ENHANCEMENT) SYSTEM @ SFOBB WEST SPAN IN CITY AND COUNTY OF SAN FRANCISCO INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC 880 MABURY ROAD SAN JOSE, CA 95133	CHRENG, NICHOLAS 3401 REGATTA BLVD RICHMOND, CA 94804 (510)224-6311	\$24,733 \$0 \$0	03/16/15 03/16/15 05/09/16	0% 0%
20.20.201 130							
04-SM-0-/0 04-0G2224 STP-000C-(378)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS IN SAN MATEO COUNTY AT VARIOUS	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$936,243 \$556,709 \$59,561	10/08/14 10/22/14 06/30/15	76% 59%
04-SM-1-16.8/17.1 04-4H6204		IN SAN MATEO COUNTY, NEAR SAN GREGORI, FROM 0.4 TO 0.7 MILE NORTH OF POMPONIO CREEK. REPAIR WASHED OUT EMBANKMENTS. DIR'S ORDER EM REPAIR WASHED OUT EMBANKMENTS	REDWOOD ENGINEERING CONSTRUCTION, INC. 2336 EL CAMINO REAL REDWOOD CITY, CA 94063	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$935,000 \$843,105 \$0	02/19/13 02/19/13 09/18/13	100% 100% OVER RUN
20.20.201 130							
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13 ) --()		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	\$1,814,537 \$1,139,129 \$13,886	07/01/13 08/07/13 10/15/19	0% 0% PLANT EST SATIS
HE14							
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --()		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	\$1,248,070 \$1,226,526 \$0	03/09/09 03/20/09 04/28/15	100% 100% PLANT EST SATIS
HE14	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-40.6/41 04-265604 LCMC-6204-(111) --()		IN SAN MATEO IN PACIFICA ON ROUTE 1 BETWEEN THE OLD HWY 1/SAN PEDRO AVE INTERSECTION AND THE HWY 1/LINDA MAR BLVD INTERSECTION. REPLACE 2-LANE BRIDGE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$7,434,138 \$4,375,034 \$358,963	03/10/14 03/24/14 01/05/18	28% 58%
HE11							
04-SM-1-/47.1 04-2J4204		IN SAN MATEO COUNTY, IN DALY CITY AT CLARINDA AVENUE, REPAIR EMBANKMENT SLOPE WASHOUT, INSTALL (RSP) DIRECTOR'S ORDER EMERGENCY F REPAIR EMBANKMENT SLOPE WASHOUT.	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	WASHINGTON, MARCUS 585 LINDA MAR DRIVE PACIFICA, CA 94404 (650)738-3804	\$485,000 \$210,593 \$0	12/03/14 01/27/15 03/30/15	75% 43%
04-SM-1-/40.3 04-1J6604		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL BAY AREA SECURITY	BLEYCO INC 11425 CULL CANYON RD CASTRO VALLEY, CA 94552	ROBINSON, TOM 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)738-3807	\$7,526,000 \$4,002,324 \$0	09/03/14 09/03/14 07/14/15	72% 53%
20.20.201 130							
04-SM-84-28.8/29.3 04-1J5204		IN SAN MATEO AND ALAMEDA COUNTY IN MENLO PARK AND FREMONT FROM 0.6 MILES EAST OF ROUTE 109 TO BEGINING OF DUMBARTON BRIDGE AND AT COSTRUCT PUBLIC ACCESS	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HARPAL CHAHAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$799,514 \$150,719 \$150,719	03/18/15 04/02/15 09/01/17	7% 20%
04-SM-92-14.4/18.8 04-041004		IN SAN MATEO AND ALAMEDA COUNTIES AT SAN MATEO-HAYWARD BRIDGE RESURFACE ORTHOTROPIC DECK	MYERS AND SONS / ACC JV GABE FARNCROFT 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	HINH, MINH 25100 SANTA CLARA STREET HAYWARD, CA 94544-2108 (408)592-3785	\$25,496,105 \$19,019,128 \$6,809,190	11/24/14 12/10/14 07/29/15	56% 74%
HA21							
04-SM-101-.9/3.6 04-2356A4		IN SAN MATEO COUNTY FROM UNIVERSITY AVENUE TO MARSH ROAD REPLACEMENT LANDSCAPING	BORTOLUSSI & WATKIN 77 LARKSPUR STREET SAN RAFAEL CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVE SAN JOSE, CA 95122 (831)325-4872	\$1,025,334 \$876,434 \$3,943	09/18/13 10/03/13 10/18/17	40% 85%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --() HE11		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$45,844,319 \$13,993,076 \$1,845,772	06/25/14 07/17/14 07/13/18	17% 30%
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE HIGHWAY ROADWAY ENGINEERING WORKS INC IN SAN MATEO AND SANTA CLARA COUNTIES 3442 6TH STREET AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)670-7844		\$5,421,779 \$5,091,574 \$0	01/28/13 02/21/13 06/30/15	99% 94%
	WPCP						
04-SM-101-/26.1 04-3J7804		ROUTE 101 REPAIR FAILED AC PAVEMENT AND DRAINAGE SYSTEM RECONSTRUCT PAVEMENT & REPAIR DRAINAGE SYS	DESILVA GATES CONSTRUCTION, LP 11555 DUBLIN BLVD DUBLIN, CA 94568	DAVID, JOSE 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3827	\$685,000 \$358,870 \$117,343	12/12/14 12/12/14 08/20/15	100% 52%
20.20.201 130							
04-SM-280-21.3/0 04-0G7104 NHPI-2801-(137)E --()		IN SAN MATEO COUNTY, IN THE CITY OF SAN BRUNO AT PM R21.3 BRIDGE SEISMIC RESTORATION	BUGLER CONSTRUCTION 4847 HOPYARD RD. STE 4 NO.395 PLEASANTON CA 94588	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$1,187,506 \$822,897 \$398,118	09/26/14 10/22/14 06/15/15	83% 69%
HA21							
04-SM-280-/0 04-4H8504		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS/REPLACE SEALS	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$538,672 \$564,846 \$0	02/06/15 02/27/15 04/28/15 04/28/15	100% 100% COMPLETED
04-SOL-12-20.6/21.3 04-2A6204 NHP-P012-(114)E --()		NEAR RIO VISTA, AT CURRIE, MCCLOSKEY, AND AZEVEDO ROADS, INSTALL LEFT TURN POCKETS, FROM AZEVEDO RD TO LIBERTY ISLAND ROAD, SHOULDER W INSTALL LEFT TURN POCKETS, FROM	RGW CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE, CA 94550	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$7,479,759 \$6,806,620 \$408,868	01/23/14 02/21/14 05/26/15	99% 94%
HBI							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-37-9.8/10.6 04-3J0204		SOLANO COUNTY AT BROADWAY OH NO 23-0219, FAIRGROUNDS OC NO 23-0205 L/R, W37/29 SEP.NO 23-0222F, AND NAPA COUNTY AT LOMBARD OHNO 21	A. TEICHERT & SON INC P.O. BOX 1890 DAVIS, CA 95617-1890	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$555,000 \$564,651 \$0	09/11/14 09/11/14 05/22/15	100% 100%
20.20.201 130		REPAIR EARTHQUAKE DAMAGE TO BRIDGES					
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --()		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$47,162,329 \$19,795,490 \$2,442,877	03/19/14 04/09/14 08/25/17	25% 42%
HA42		RECONSTRUCT 1-80 WB/SR WB CONNECTOR					
04-SOL-80-19.5/19.6 04-1SS574		IN SOLANO COUNTY IN FAIRFIELD AT 0.2 MILE EAST OF WATERMAN BOULEVARD	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507		\$169,451 \$0 \$0	03/09/15 03/18/15	0% 0%
		INSTALL UNDERDRAIN AND DRAINAGE SYSTEM					
		INSTALL UNDERDRAIN AND DRAINAGE					
04-SOL-80-/18.9 04-4J1404		RECONSTRUCT DAMAGED SOUNDWALL, CONCRETE LINED DITCH AND ELECTRICAL FACILITY IN SOLANO COUNTY 0.3 MILES WEST OF AIR BASE PARKWAY	G. D. NEILSON CONSTRUCTION, INC 147 CAMINO ORUGA NAPA, CA 94558	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$445,000 \$0 \$0	03/16/15 03/16/15	0% 0%
20.20.201 130		RECONSTRUCT SOUNDWALL AND PCC DITCH					
04-SOL-128-.7/.7 04-1E4004		IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS	COAST CONSTRUCTION, INC. 4460 REDWOOD HWY, STE 16 SAN RAFAEL, CA 94903	CHANGIZI, DAVE 370 CHADBOURNE RD. STE A FAIRFIELD, CA 94534 (707)975-8089	\$819,388 \$361,567 \$0	06/03/11 06/22/11 12/13/11 05/26/15	20% 44%
HM3	WPCP						
04-SOL-680-/13.1 04-3G6504 NHP-680 -(073)E --()		IN SOL COUNTY ON ROUTE 680 BETWEEN BENICIA AND FAIRFIELD FROM 0.0 MILE JUST NORTH OF ROUTE 780 TO 13.1 MILES PAST SOUTH OF ROUTE 8	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	SHARMA, JOYTSNA 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)385-5732	\$12,754,321 \$84,384 \$76,884	10/08/14 10/28/14 12/07/15	14% 1%
HA22		REHABILITATE PAVEMENT					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-21.7/0 04-4S1604 CSTP-P001-(579)E --()		IN SONOMA COUNTY AT JENNER AT 0.1 MILE SOUTH OF BURKE AVENUE REPLACE RETAINING WALL AND HIGHWAY	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 94507	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$586,162 \$555,926 \$0	10/28/13 11/15/13 06/11/15	66% 94%
HA23							
04-SON-1-29.9/29.9 04-3G7404 STP-P001-(581)E --()		NEAR TIMBER COVE, 2.0 MILE SOUTH OF FORT ROSS HISTORIC PARK REPLACE CULVERT	DRILL TECH DRILLING & SHORING INC 2200 WYMORE WAY ANTIOCH CA 94509	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$1,230,771 \$187,486 \$0	04/14/14 05/05/14 01/29/15	10% 15%
HA23							
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --()		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GORDON N BALL, INC 333 CAMILLE AVENUE ALAMO, CA 94507	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$7,518,001 \$465,150 \$0	03/11/14 03/24/14 11/16/15	49% 6% SUSPENDED
HA21							
04-SON-12-32.7/33 04-3A3304 HSST-P012-(111) --()		IN SONOMA CTY IN ELDRIDGE FRM 0.2 MILE NTH TO 0.1 MILE STH MADRONE RD AND HIGHWAY PLANTING IN SANTA ROSA ON WINTERS, CA 95694 SUMMERFIELD RD, LOCAL INSTALL TRAFFIC SIGNALS AND WIDEN	VINTAGE PAVING COMPANY, INC. 119 MAIN STREET SANTA ROSA, CA 95694	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$990,218 \$914,064 \$11,428	12/14/12 01/11/13 02/10/16	76% 97%
HB1	WPCP						
04-SON-101-.9/3.6 04-2640U4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	\$72,058,700 \$54,896,630 \$819,907	11/02/12 01/11/13 02/28/16	63% 75%
HE11	SWPPP						
04-SON-101-3.4/4.1 04-2640K4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$22,586,041 \$20,476,586 \$415,454	11/02/12 01/10/13 07/30/15	100% 90% OVER RUN
HB4C	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-7.1/8.1 04-0A1854		IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$21,380,387 \$17,667,750 \$468,662	02/12/13 03/12/13 08/30/15	89% 82%
HA21	SWPPP						
04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --()		IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING COLLEGE AVENUE WIDENING PROJECT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221	\$2,684,609 \$1,760,994 \$45,205	02/07/14 02/21/14 07/30/15	17% 93%
HE13							
04-SON-101-25.0/29.3 04-3A23U4		ON ROUTE 101, BETWEEN AIRPORT BLVD INTERCHANGE AND WINDSOR RIVER ROAD UNDERCROSSING IN SONOMA COUNTY RECONSTRUCT THE EXISTING AIRPORT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	VALEH, SYD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$31,111,824 \$31,082,044 -\$212,462	12/03/12 12/27/12 05/20/15	100% 98% OVER RUN
HB1	SWPPP						
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -()		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,979,746 \$1,686,385 \$5,319	10/04/12 11/06/12 05/16/19	0% 0% PLANT EST SATIS
HB1	SWPPP						
04-SON-128-1.2/1.3 04-3G1204 STP-P128-(054)E --()		IN SONOMA COUNTY NEAR CLOVERDALE ABOUT 3.1 MILES WEST OF NORTH CLOVERDALE BOULEVARD CONSTRUCT SOLDIER PILE WALL & CLVRT	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$1,124,964 \$943,990 \$381,514	12/12/14 01/12/15 09/15/15	32% 96%
04-SON-128-2.4/2.4 04-1SS224 STP-47C4-(004)E --()		IN SONOMA COUNTY NEAR CLOVERDALE AT 2.3 AND 2.5 MILES WEST OF CLOVERDALE BOULEVARD RETAINING WALL AND SLOPE PROTECTION	GHILOTTI CONSTRUCTION COMPANY, INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$1,033,575 \$95,000 \$0	11/17/14 12/08/14 09/15/15	0% 9%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E --()		IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$397,879 \$360,171 \$0	04/08/10 04/22/10 09/15/15	100% 93% OVER RUN
	WPCP						
04-SON-128-17.1/24.7 04-4A8824		IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	\$216,669 \$179,757 \$2,070	02/27/12 03/22/12 08/31/17	57% 83%
	HA21						
	WPCP						

**Totals:      Authorized Final Amt:      \$5,575,601,036      Completed to Date:      \$5,046,069,778      Work This Month:      \$38,245,548**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-7.5/7.7 05-1G0504		REPAIR STORM DAMAGE LOCATIONS IN MONTEREY COUNTY ON HIGHWAY 1 AT VARIOUS LOCATIONS STABILIZE ACTIVE ROCKFALL REPAIR FAILED CULVERT STABILIZE ACTIVE ROCKFALL RPAIR CULVERT	JOHN MADONNA CONSTRUCTION CO., INC PO BOX 5310 SAN LUIS OBISPO, CA 93403	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$985,000 \$960,056 \$0	12/20/14 12/20/14 05/21/15	98% 97%
20.20.201 130							
05-MON-1-11.7/43.1 05-1C9404		IN MONTEREY COUNTY AT VARIOUS LOCATIONS FROM WILLOW CREEK TO CASTRO CANYON SEAL BRIDGE DECK, JNT SEALS, PAINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93950 (831)375-1621	\$816,026 \$0 \$0	04/21/15 05/08/15	0% 0%
05-MON-1-46.8/46.8 05-0S9404		HWY 1 AT THE BIG SUR LODGE BIG SUR PARK CAMPGROUNDS PLACE ROCK SLOPE PROTECTION	GRANITE CONSTRUCTION PO BOX 720 WATSONVILLE CA 95077	WILSON, JENNIFER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)669-8928	\$910,000 \$215,486 \$0	01/25/10 01/25/10 12/31/15	67% 24% SUSPENDED
201130							
05-MON-1-67.9/0 05-1A8904		IN MONTEREY COUNTY ABOUT 14 MILES SOUTH OF CARMEL AT MALPASO CREEK BRIDGE REPAIR SPALLED CONCRETE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$1,043,993 \$1,110,745 \$0	05/02/14 05/23/14 09/25/15	58% 96%
05-MON-28-28.6/28.6 05-1A9804		DIR'S ORDER EMERGENCY F.A MON CNTY NEAR LUCIA @ .1 MILE NORTH OF THEBIG CREEK BRIDGE. INSTALL TRAFFIC CONTROL,TEMP K RAIL AND TEM 1 WAY TRAFFIC CONTROL, TEMP K RAIL/SLOP ST	JOHN MADONNA CONSTRUCTION CO INC PO BOX 5310 SAN LUIS OBISPO, CA 93403	RICK SILVA 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$577,500 \$566,387 \$0	12/16/13 12/16/13 07/24/15	55% 98%
20.20 201130							
05-MON-101-21.9/87 05-1C9304		IN MONTEREY COUNTY AT VARIOUS LOCATION FROM SAN ARDO UNDERCROSSING TO ALISAL ROAD UNDERCROSSING SEAL BRIDGE DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$859,536 \$0 \$0	04/15/15 05/01/15	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-49.8/55.3 05-1A7304 NHP-Q101-(254)E --()		IN MONTEREY COUNTY IN AND NEAR GREENFIELD FROM LAGOMARSINO AVENUE TO 0.7 MILE SOUTH OF HUDSON ROAD PAVEMENT PRESERVATION (CAP M)	PAPICH CONSTRUCTION CO INC PO BOX 2210 PISMO BEACH CA 93448	PETER MUTUTWA 1529 SALINAS HWY MONTEREY, CA 93940 (805)471-2108	\$4,781,601 \$2,499,257 \$294,035	09/15/14 09/30/14 06/17/15	14% 50%
HA22							
05-MON-101-57.1/60.8 05-1C3304 HSNH-Q101-(248)E --()		IN MONTEREY COUNTY SOUTH OF SOLEDAD ON ROUTE 101 FROM 1.2 MILES NORTH OF HUDSON ROAD TO SALINAS RIVER BRIDGE (BR. NO. 44-02) CONSTRUCT MEDIAN BARRIER AND RUMBLE	GRANITEROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$2,124,350 \$1,953,739 \$0	09/08/14 09/24/14 04/22/15 04/22/15	100% 100% COMPLETED
HB1							
05-MON-101-66.4/66.4 05-1C6404		SOLEDAD PRISON OVERCROSSING BRIDGE #44-116 REMOVE UNSOUND CONCRETE; STRAIGHTEN/REPLAC DAMAGED TENSIONS BARS; REPLACE BROKEN STIRRUPS REMOVE UNSOUND CONCRETE	AMERICAN CIVIL CONSTRUCTORS WEST, INC 3701 MALLARD DR BENICIA, CA 94510	LAVERING, TYLER 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$585,000 \$276,154 \$0	01/31/13 01/31/13 04/05/13	100% 100%
20.20.201 130							
05-MON-101-85.0/85.8 05-349514		IN MONTEREY COUNTY IN AND NEAR SALINAS FROM 0.6 MILE SOUTH TO 0.2 MILE NORTH OF AIRPORT BOULEVARD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN INC 77 LARKSPUR STREET SAN RAFAEL CA 94901	JENNIFER WILSON 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)471-2103	\$501,084 \$491,650 \$0	02/28/12 03/22/12 10/14/15	0% 0% PLANT EST SATIS
WPCP							
05-MON-101-100.0/101.3 05-315804 NH-P101-( ) --()		IN MONTEREY AND SAN BENITO COUNTIES NEAR PRUNDALE AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF DUNBARTO IN ROAD (NORTH) TO CANNON R CONSTRUCT INTERCHANGE	GCC/MCM, A JV P O BOX 50085 WATSONVILLE CA 950775085	JENNIFER WILSON 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)471-2103	\$42,626,142 \$39,441,984 \$1,508,196	09/27/12 11/06/12 03/27/16	70% 91%
HE11	SWPPP						
05-SB-1-49.9/0 05-0R8304 NHP-000C-(381)E --()		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS AND SIDEWALKS	DESERT CONCEPTS CONSTRUCTION, INC. 77770 COUNTRY CLUB DR, STE D PALM DESERT CA 92211	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$1,006,256 \$210,397 \$210,397	12/15/14 01/08/15 08/21/15	38% 21%
HB71							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-1-/0 05-0S0304 STP-X083-(018)E --()		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	KLINE, JASON 35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6820	\$352,265 \$285,330 \$12,230	11/04/14 11/24/14 06/17/15	83% 81%
HB71							
05-SB-101-.3/7.5 05-462504 ACNH-Q101-(143)E --()		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA AT VARIOUS LOCATIONS	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO CA 91710	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE H SANTA BARBARA CA 93103 (805)748-5218	\$1,753,944 \$1,634,620 \$0	08/31/09 09/15/09 10/24/13	0% 0% PLANT EST SATIS
HA25	SWPPP						
05-SB-101-10.0/10.6 05-1F8404		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM SAN YSIDRO RD OC TO OLIVE MILL RD OC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	JASON KLINE 35 S.PATERA LANE SUITE E GOLETA, CA 93117 (805)692-6820	\$1,004,763 \$5,395 \$5,395	02/23/15 03/23/15 06/23/15	34% 1%
HM							
05-SB-101-12.9/14 05-1C4304		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM GARDEN STREET UNDERCROSSING TO MISSION CREEK BRIDGE HIGHWAY PLANTING REHABILITATION	SPIESS CONSTRUCTION CO INC P O BOX 2849 SANTA MARIA CA 93457	CURTIS JOHNSON 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	\$795,299 \$677,840 \$5,040	06/10/13 06/27/13 11/18/16	100% 85% OVER RUN
HA25							
05-SB-101-22.3/23 05-0G0704 NH-Q101-(233)E --()		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.2 MILE EAST TO 0.7 MILE WEST OF FAIRVIEW AVENUE OVERCROSSING UPGRADE DRAINAGE CULVERTS	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MICHAEL MORTENSEN 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6759	\$17,397,066 \$9,152,369 \$583,786	11/21/13 12/12/13 04/30/17	32% 53%
HA22							
05-SB-101-26.5/27.1 05-0M14V4		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF CATHEDRAL OAKS ROAD OVERCROSSING	SPIESS CONSTRUCTION CO INC PO BOX 2849 SANTA MARIA CA 93457	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE G SANTA BARBARA, CA 93103 (805)748-5218	\$788,762 \$771,498 \$2,268	10/26/11 11/08/11 07/06/15	0% 0% PLANT EST SATIS
HE11	WPCP	PERFORM HIGHWAY PLANTING					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-46.9/0 05-1A6204 NHP-Q101-(239)E --()		IN SANTA BARBARA COUNTY NEAR GAVIOTA AT THE GAVIOTA SAFETY ROADSIDE REST AREA SAFETY ROADSIDE REST AREA	PRISM ENGINEERING INC 23953 SAKLAN RD HAYWARD CA 94545	JOHNSON, CURTIS 35 S. LA PATERA LN, STE. E GOLETA, CA 93117 (805)692-6862	\$1,080,071 \$999,700 \$14,963	03/19/14 04/09/14 05/20/15	78% 95%
HA26							
05-SB-101-83.2/83.8 05-463814		ON ROUTE 101 IN SANTA BARBARA COUNTY FROM 0.9 MILE NORTH OF CLARK AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SANTA MARIA UNDERCROSS IRRIGATION, PLANTING, EROSION CONTROL	EMPIRE LANDSCAPING INC. P O BOX 35 DAVIS CA 95617	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	\$501,048 \$428,315 \$2,500	10/25/13 11/15/13 05/08/17	0% 0% PLANT EST SATIS
05-SB-101-84.1/90.9 05-1A3904 NHP-Q101-(241)E --()		IN SANTA BARBARA COUNTY IN AND NEAR SANTA MARIA FROM 0.1 MILE SOUTH OF SOUTH SANTA MARIA U.C. TO 0.1 MILE NORTH OF NORTH SANTA MAR RHMA (BWC-GG)	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	STIMSON, PATRICK 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6733	\$3,526,791 \$3,488,221 \$0	05/02/14 05/23/14 02/24/15	97% 98%
HM1							
05-SB-166-25.5/34.9 05-1A4604		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES, ABOUT 17 MILES EAST OF SANTA MARIA, FROM ALISOS CREEK BRIDGE TO CUYAMA RIVER BRIDG RUBBERIZED HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE CA 95076	STIMSON, PATRICK 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6733	\$2,703,336 \$278,336 \$272,026	03/17/14 03/27/14 08/08/15	18% 10%
05-SB-166-55.1/70.6 05-1A3304 STP-P166-(032)E --()		IN SANTA BARBARA AND SAN LUIS OBISPO IN AND NEAR NEW CUYAMA AND CUYAMA FROM 3.1 MILES EAST OF COTTONWOOD CANYON ROAD TO 0.7 MILE E OVERLAY WITH OPEN GRADED RHMA	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBAA CA 93160	STIMSON, PATRICK 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6733	\$3,107,091 \$0 \$0	04/28/15 05/19/15	0% 0%
05-SB-246-12.3/16.7 05-0C6404		ON ROUTE 246 IN SANTA BARBARA COUNTY NEAR LOMPOC, FROM CEBADA CANYON ROAD TO HAPGOOD ROAD	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	\$14,930,001 \$5,400 \$5,400	02/27/15 03/26/15 12/28/16	0% 0%
HE13		PASSING LANES AND OPERATIONAL					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SBT-25-18.8/19.5 05-0T6404 HSST-P025-(030)E --()		ON ROUTE 25 IN SAN BENITO COUNTY ABOUT 32 MILES SOUTH OF HOLLISTER FROM 0.8 MILE NORTH OF SAN BENITO LATERAL TO 2 MILES SOUTH OF R CURVE CORRECTION	JOHN MADONNA CONSTRUCTION CO., INC. P.O. BOX 5310 SAN LUIS OBISPO CA 93403	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,046,489 \$40,776 \$40,776	11/19/14 12/18/14 12/28/15	2% 2% SUSPENDED
HB1							
05-SBT-101-.7/.7 05-1A9304		SAN BENITO CNTY NEAR PRUNEDALE, SB HWY 101@ .2 MILE NORTH OF COLE RD. REMOVE APPROX 13000CY OF ROCKERY/SLIDE MATERIAL, FLATTENSLOP INSTALL EROSION CONTROL & LANDSCAPE	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH ST WATSONVILLE, CA 95076	WILSON, JENNIFER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8965	\$1,080,000 \$745,322 \$0	01/22/13 01/22/13 10/14/15	100% 69% SUSPENDED
20.202011 30							
05-SCR-0-/0 05-0T5004 STP-000C-(382)E --()		CONSTRUCTION ON STATE HIGHWAY IN MONTEREY, SAN LUIS OBISPO, SANTA BARARA, AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS VISTA POINT REHABILITATION	RSB GROUP, INC. 20331 LAKE FOREST DR SUITE C1 LAKE FOREST CA 92630	NORRIS, AMY 3230 RIVERSIDE AVENUE, #130 PASO ROBLES, CA 93446 (805)226-9217	\$699,985 \$0 \$0	03/27/15 04/10/15	0% 0%
05-SCR-0-/0 05-1F2104		IN SCR, SBT, MON, SLO & SB AT VARIOUS LOCATIONS, UPGRADE IRRIGATION CONTROLLERS, PLACE MULCH, REPAIR WATER LEAKS & UPGRADE INTERIOR UPGRADE, REPAIR AT VARIOUS LOCATIONS	PACIFIC RESTORATION GROUP INC PO BOX 429 PERRIS, CA 92572	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$1,684,526 \$488,759 \$0	02/21/14 03/26/14 08/13/16	52% 29%
20.20.201 130							
05-SCR-1-8.0/14.9 05-0C9014		NEAR SANTA CRUZ, FROM 0.4 MILE SOUTH OF FREEDOM BLVD TO 0.4 MILE NORTH OF OCEAN STREET, INSTALL CCTV AND SIGNS INSTALL CCTV AND SIGNS	BEAR ELECTRICAL SOLUTIONS INC P O BOX 924 ALVISO CA 95002	ROMAN, BERTHA 140 DUBOIS ST., SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$462,809 \$456,014 \$0	12/23/13 01/24/14 04/27/15 04/27/15	100% 100% SUSPENDED
HB4N							
05-SCR-1-20.2/37.4 05-1C8604 STP-P001-(587)E --()		NEAR SANTA CRUZ FROM 0.1 MILE NORTH OF WESTERN DRIVE TO SAN MATEO COUNTY LINE PAVEMENT PRESERVATION	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	PAT DUSSELL 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$9,976,229 \$24,650 \$24,650	11/20/14 12/10/14 11/16/15	5% 0% SUSPENDED
HA22							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-29.4/34.8 05-1F1204		IN SANTA CRUZ COUNTY FROM DAVENPORT TO WADDELL CREEK. REPLACE AND REPAIR FAILED DRAINAGE SYSTEM IN MULTIPLE LOCATIONS REPLACE FAILED CULVERTS	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH ST WATSONVILLE, CA 95076	DUSSELL, PATRICK 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$266,000 \$0 \$0	03/09/15 03/09/15 05/23/15	0% 0%
20.20.201 130							
05-SCR-9-3.8/18.7 05-0Q5904 STP-S009-(020)E --()		IN SANTA CRUZ COUNTY AT AND NEAR BOULDER CREEK AT VARIOUS LOCATIONS FROM 0.9 MILE SOUTH OF GLENGARRY ROAD TO 0.2 MILE NORTH OF MCG POLLUTION SOURCE CONTROL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,054,088 \$433,784 \$0	09/30/14 10/21/14 09/08/16	35% 21%
05-SCR-17-9.4/10.1 05-1C1804 HSNH-P017-(108)E --()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY FROM 0.3 MILES NORTH OF GLENWOOD CUTOFF TO 0.5 MILES SOUTH OF GLENWOOD DRIVE SHOULDER WIDENING/SOIL NAIL WALL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ROMAN, BERTHA 140 DUBOIS ST., STE E SANTA CRUZ, CA 95060 (831)427-4706	\$3,173,190 \$2,785,259 \$296,819	04/10/14 04/30/14 07/24/15	76% 87%
HB1							
05-SCR-152-.3/2 05-1F8804		IN SANTA CRUZ COUNTY IN AND NEAR WATSONVILLE FROM 1/152 SEPARATION TO HOLOHAN ROAD SLURRY SEAL EXISTING ROADBED	VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691		\$850,095 \$0 \$0	03/13/15 03/26/15	0% 0%
HA21							
05-SCR-152-2.0/8.3 05-1A3804		IN SANTA CRUZ COUNTY NEAR WATSONVILLE FROM HOLOHAN ROAD TO SANTA CLARA COUNTY LINE RHMA OVERLAY	O'GRADY PAVING INC 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1242	\$1,531,430 \$1,276,475 \$1,173,515	04/28/14 05/23/14 06/17/15	40% 80% SUSPENDED
05-SLO-1-36.7/39.6 05-0N4004 ACST-P001-(570)E P0-01 5-(0E) --()		IN SAN LUIS OBISPO COUNTY NEAR CAYUCOS FROM 0.1 MILE SOUTH OF NORTH OCEAN AVENUE TO 0.8 MILE SOUTH OF VILLA CREEK ROAD TEARTHWORK, PAVING, EROSION CONTROL	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	NORRIS, AMY 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	\$1,301,683 \$1,220,327 \$2,700	10/22/12 12/03/12 05/10/16	70% 94%
HB4N	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-73.7/74 05-1A7004 STP-19A5-(004)E --()		IN SAN LUIS OBISPO COUNTY ABOUT 19 MILES NORTH OF SAN SIMEON FROM 0.7 MILE TO 1.0 MILE NORTH OF RAGGED POINT VIADUCT CONSTRUCT SOLDIER PILE WALL WITH	JOHN MADONNA CONSTRUCTION CO., INC. P.O. BOX 5310 SAN LUIS OBISPO CA 93403	RICK SILVA 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$9,600,642 \$1,336,970 \$593,706	12/24/14 01/08/15 08/18/16	9% 14%
HA23							
05-SLO-46-4.3/7.6 05-1F8704		IN SAN LUIS OBISPO COUNTY ABOUT 6.5 MILES EAST OF CAMBRIA FROM 0.9 MILE EAST OF GREEN VALLEY ROAD TO 6.8 MILES WEST OF SANTA ROSA FENCE REPAIR	FERREIRA CONSTRUCTION CO., INC. 15188 VISTA DEL RIO AVE CHINO CA 91710	MIKEL, KARL 102 S. WHITLEY DRIVE PASO ROBLES, CA 93446 (805)226-9217	\$391,581 \$0 \$0	04/03/15 04/20/15	0% 0%
HM							
05-SLO-46-37.6/40.4 05-330764 NHP-P046-(050)E --()		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.5 MILE EAST OF GENESEO ROAD TO 0.2 MILE WEST OF ALMOND DRIVE LANDSCAPE MITIGATION	PACIFIC RESTORATION GROUP, INC. PO BOX 429 PERRIS CA 92572	MIKEL, KARL 102 S. WHITLEY GARDENS DR. PASO ROBLES, CA 93446 (805)440-7630	\$1,031,449 \$444,891 \$160,100	10/09/14 11/14/14 07/07/15	73% 51%
HE14							
05-SLO-46-40.7/46.3 05-330774		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.1 MILE EAST OF ALMOND DRIVE TO 0.8 MILE EAST OF MCMILLAN CANYON ROAD CONVERT TO 4-LANE EXPRESSWAY	PAPICH CONSTRUCTION COMPANY INC PO BOX 2210 PISMO BEACH, CA 93448	TIM LANG 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)748-5513	\$35,205,467 \$25,981,572 \$1,582,543	05/18/12 06/12/12 09/25/15	85% 73%
HE13	SWPPP						
05-SLO-58-20.0/0 05-1A0904 STP-P058-(116)E --()		ON ROUTE 58 IN SAN LUIS OBISPO COUNTY NEAR SANTA MARGARITA AT 1 MILE WEST OF SHELL CREEK ROAD REPLACE CULVERT	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE SUITE 13 BREA CA 92821	SILVA, RICK 3230 RIVERSIDE AVE, #130 PASO ROBLES, CA 93446 (805)226-8279	\$215,110 \$197,162 \$0	03/10/14 04/04/14 08/14/15	71% 91%
05-SLO-101-21.6/23.9 05-0S7904 NHP-Q101-(244)E --()		ON ROUTE 101 BETWEEN SAN LUIS OBISPO CREEK BRIDGE NO 49-14 AND 0.3 MILES SOUTH OF SANTA FE UNDERCROSSING NO. 49-115 PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION P.O. BOX 1280 SANTA MARIA CA 93456	DE ANDA, ANTHONY 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)226-9217	\$3,345,114 \$2,592,340 \$1,924,410	06/17/14 07/08/14 09/04/15	28% 77%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-32.3/35.6 05-1F7804		IN SAN LUIS OBISPO COUNTY NEAR SAN LUIS OBISPO FROM 1.2 MILES NORTH OF RESERVOIR CANYON ROAD TO CUESTA OVERHEAD RESURFACE PAVEMENT W WEARING COURSE	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652	DE ANDA, ANTHONY 3230 RIVERSIDE AVE, #130 PASO ROBLES, CA 93446 (805)226-8217	\$3,125,575 \$0 \$0	04/24/15 05/08/15	0% 0%
05-SLO-101-37.7/0 05-1C8004		IN SAN LUIS OBISPO COUNTY NEAR SANTA MARGARITA AT ROUTE 58 SB OFF-RAMP REALIGN OFF RAMP	SOUZA CONSTRUCTION INC P.O. BOX 3810 SAN LUIS OBISPO CA 93403	NORRIS, AMY 3230 RIVERSIDE AVENUE, #130 PASO ROBLES, CA 93446 (805)226-9217	\$297,166 \$263,605 \$260,110	01/30/15 02/18/15 06/30/15	53% 89%
05-SLO-101-45.3/45.7 05-402824		IN SAN LUIS OBISPO COUNTY IN ATASCADERO FROM 0.5 MILE NORTH OF CURBARIL AVENUE TO ATASCADERO CREEK BRIDGE HIGHWAY PLANTING,INSTALL IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	NORRIS, AMY 4485 VACHELL LN SAN LUIS OBISPO, CA 93401 (805)542-4765	\$565,825 \$421,117 \$0	11/09/11 12/02/11 10/20/15	0% 0% PLANT EST SATIS
HB4N							
WPCP							

**Totals:      Authorized Final Amt:      \$183,661,376      Completed to Date:      \$104,161,901      Work This Month:      \$8,975,565**

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-48.8/53 06-0Q2704 NHPI-005 -(144)E --() HA22		IN FRESNO COUNTY ABOUT 38 MILES SOUTH OF SANTA NELLA FROM 0.1 MILE SOUTH OF PANOCHE ROAD OVERCROSSING TO SYLMAR 0.2 MILE NORTH OF RUSSEL HMA AND REINFORCE CONCRETE PAVEMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342	ENQUANHONE, GASHU 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)246-7655	\$14,095,837 \$1,190,262 \$975,251	12/11/14 12/31/14 12/23/15	16% 8%
06-FRE-33-10.9/11.1 06-432604 STP-P033-(079)E --() HA21		ON SR 33 IN FRE CO 6.4 KM EAST OF THE CITY OF COALINGA AT JACALITOS CREEK BRIDGE #42-72 (KP R17.1/18.3) BRIDGE REPLACEMENT JACALITOS CREEK	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$3,850,672 \$88,649 \$88,649	02/27/15 03/18/15 06/13/16	3% 2%
06-FRE-41-3.0/M6.1 06-0Q2404 NHP-P041-(125)E --() HA22		IN FRESNO COUNTY FROM HARLAN AVENUE TO ELKHORN AVENUE PAVEMENT PRESERVATION (CAPM)	TEICHERT CONSTRUCTION P.O. BOX 520 FOWLER CA 936250520		\$1,788,814 \$0 \$0	11/12/14 11/24/14	0% 0%
06-FRE-41-23.1/0 06-0Q0104 NHP-P041-(124)E --() HB1		IN FRESNO COUNTY IN FRESNO AT VENTURA AVENUE VIADUCT BRIDGE DECK RESURFACING	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT BENICIA CA 94510	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)259-4877	\$1,793,000 \$0 \$0	11/13/14 12/03/14	0% 0%
06-FRE-41-24.5/24.8 06-0M4204 STPG-X019-(025)E --() HB1		IN FRESNO COUNTY IN FRESNO ON RTE 41 FROM THE RTE 180/41 CONNECTOR TO OLIVE AVE UC AND ON RTE 180 FROM BLACKSTONE AVE UNDERCROSSIN CONSTRUCT CONCRETE GUARD RAIL	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	OLIBRIS, GARNEL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,378,752 \$1,331,062 \$0	03/18/14 04/09/14 05/01/15	100% 100%
06-FRE-41-25.2/31.7 06-0M8204 HSNH-X019-(028)E --() HB1		IN FRESNO COUNTY AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIERS	EMMETT'S EXCAVATION, INC. 1477 MENLO AVE CLOVIS CA 93611	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA, 93726-5866 (559)243-3543	\$967,403 \$807,952 \$0	10/10/14 10/22/14 04/14/15	100% 100%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-6.0/9 06-0Q4504 NHPI-005 -(193) --()		IN KERN COUNTY NEAR FORT TEJON TO 1.1 MILES SOUTH OF GRAPEVINE UNDERCROSSING I-5 EXTINGUISHABLE MESSAGE SIGNS	1.1 ROADWAY ENGINEERING WORKS INC 17568 SPRUCE RD EXT., SUITE B HIDDEN VALLEY, CA 95467	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4773	\$823,030 \$804,828 \$0	05/08/14 05/29/14 04/16/15	100% 100%
HB4N							
06-KER-5-62.5/73.1 06-0P1404 NHPI-005 -(195)E --()		ON ROUTE 5 BETWEEN LERDO OVERCROSSING AND ROUTE 5/46 SEPARATION #1 REPLACE PCC PANELS, GRIND CONCRETE	GRIFFITH/COFFMAN JOINT VENTURES 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$40,055,217 \$6,100,690 \$2,607,837	12/03/14 12/18/14 01/26/17	10% 15%
HA22							
06-KER-14-16.6/0 06-0Q4204		IN KERN COUNTY, IN MOJAVE AT THE MOJAVE MAINTENANCE STATION CONSTRUCT MECHANIC'S FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$936,359 \$950,990 \$17,322	05/22/14 06/18/14 06/30/15	98% 100% SUSPENDED
HA12							
06-KER-46-54.0/57.8 06-0Q7904 NHP-X029-(113)E --()		IN KER CO NEAR WASCO ON RTE 46 FROM 0.1 MI WEST OF SMITH AVE TO RTE 46/99 SEP & NEAR BAKERSFIELD ON RTE 65 FROM 0.1 MI NORTH OF M PMA CHIP SEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691	AMARJIT DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,092,000 \$957,763 \$0	06/09/14 06/25/14 08/31/15	96% 88% SUSPENDED
06-KER-58-31.8/39.7 06-0Q8004 NHP-P059-(117)E --()		IN KERN COUNTY NEAR BUTTONWILLOW FROM TRACY AVENUE TO 0.3 MILE WEST OF ROUTE 43 RHMA-SP-G OVERLAY AND RUMBLE STRIP	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$1,234,354 \$264,056 \$17,094	05/15/14 05/29/14 06/10/15	40% 20%
HM1							
06-KER-58-36.3/39.9 06-0P5604 HSNH-P058-(118)E --()		ON ROUTE 58 BETWEEN 300 FEET EAST OF GATSON STREET AND JUNCTION STATE ROUTE 43 WIDEN SHOULDERS & INSTALL RUMBLE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$2,578,995 \$2,316,841 \$0	07/29/14 08/12/14 04/30/15	97% 94%
HB1							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-85.1/0 06-0P0704		IN TEHACHAPI AT BROOME ROAD WIDEN INTERSECTION TO ACCOMMODATE	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$287,444 \$275,607 \$0	01/28/15 02/18/15 05/01/15	100% 100%
HB4N							
06-KER-58-94.4/0 06-0N5604 NSNH-P058-(120)E --()		IN KERN COUNTY IN THE CITY OF TEHACHAPI ON ROUTE 58 AT THE WESTBOUND TEHACHAPI SUMMIT INTERCHANGE (EXIT 151) WIDEN INTERSECTION	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308		\$537,041 \$0 \$0	02/23/15 03/18/15	0% 0%
HB1							
06-KER-58-/0 06-0S0704		UPGRADE IRRIGATION SYSTEMS IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION IN KERNAND TULARE COUNTYS AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS	WABO LANDSCAPE & CONSTRUCTION, INC 726 ALFRED NOBLE DR HERCULES, CA 94547	MULLALY, PETER 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$2,935,000 \$2,918,301 \$0	03/07/14 03/10/14 04/06/15	100% 100%
20.20.201 130							
06-KER-58-/0 06-0Q5804 NHP-X029-(116)E --()		IN KERN COUNTY ON ROUTES 58 AND 99 AT VARIOUS LOCATIONS WIRE THEFT RESTORATION	ROADWAY ENGINEERING WORKS INC 17568 SPRUCE RD EXT., SUITE B HIDDEN VALLEY, CA 95467	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$955,000 \$826,884 \$191,840	10/29/14 11/18/14 06/10/15	88% 87%
HA23							
06-KER-99-24.6/0 06-0L3904 HSNH-P099-(568)E --()		IN KERN COUNTY IN BAKERSFIELD AT CALIFORNIA AVENUE UNDERCROSSING RELOCATE RIGHT TURN LANE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-7467	\$1,053,235 \$1,028,287 \$0	06/24/13 07/22/13 05/07/15 05/08/15	100% 100%
HB1							
06-KER-178-4.4/0 06-0H6414 NHP-P178-(064)E --()		IN KERN COUNTY ON ROUTE 178 AT SUNNY LANE PEDESTRIAN OC REPLACE PEDESTRIAN OVERCROSSING	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,022,365 \$725,671 \$370,214	01/22/15 02/09/15 12/01/16	8% 24%

COMPLETED

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-178-100.6/102.7 06-0P8104 HSNH-P178-(065)E --()		IN KERN COUNTY ON SR 178, FROM INYO KERN ROAD TO GEMSTONE STREET IN THE CITY OF RIDGECREST RECONSTRUCT CENTER MEDIAN WITH	DESERT CONCEPTS CONSTRUCTION, INC. 77770 COUNTRY CLUB DR, STE D PALM DESERT CA 92211	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,677,443 \$882,514 \$265,799	11/21/14 12/22/14 08/20/15	54% 52%
HB4N							
06-KER-204-/3.7 06-0Q8104 STP-X029-(112)E --()		IN KERN CO ON RTE 119 NEAR TAFT HMA TYPE "G" OVERLAY	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	PETER MULLALY 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,923,477 \$60,745 \$0	06/05/14 06/18/14 06/30/15	67% 3%
06-KER-223-4.8/17.2 06-0P8404 HSST-P223-(011)E --()		ON ROUTE 223 IN KERN COUNTY NEAR ARVIN BETWEEN OLD RIVER ROAD AND VINELAND ROAD WIDEN SHOULDERS & INSTALL RUMBLE	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE CA 95077	HISHAM ALNATOUR  (661)391-4747	\$3,559,861 \$3,337,770 \$0	08/04/14 08/19/14 04/24/15 04/27/15	100% 100% COMPLETED
HB1							
06-KIN-5-9.0/16.5 06-0P1804 NHPI-005 -(194)E --()		NEAR KETTLEMAN CITY, FROM 3.3 MILES SOUTH OF UTICA AVE OC TO JCT 41 OVERLAY 2R	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$13,982,722 \$11,795 \$11,795	12/03/14 12/19/14 11/12/15	8% 0%
HA22							
06-KIN-198-8.9/10.1 06-325504		ON ROUTE 198 IN KINGS COUNTY IN KINGS COUNTY FROM ROUTE 41 TO 18 1/2 AVENUE (VINE STREET) (KP 15.1/16.3) CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	JUSTIN KIMURA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$19,854,260 \$19,539,439 \$0	10/24/12 12/03/12 05/04/15 05/06/15	100% 100% COMPLETED
HE11	SWPPP						
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$681,295 \$320,586 \$19,300	01/02/15 01/26/15 09/09/15	37% 57%
HE11							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-9.5/14.7 06-0Q2504 NHP-P198-(063)E --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 19TH AVENUE TO 14TH AVENUE UNDERCROSSING COLD IN PLACE RECYCLING,HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	DALLIA FOSTER 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-7080	\$4,614,846 \$18,727 \$264	12/03/14 12/19/14 09/02/15	6% 0%
HA22							
06-KIN-198-14.8/17.9 06-462204 ACNH-P198-(060)E --()		IN AND NEAR HANFORD AT THE 14TH AVE UC, HANFORD-ARMONA RD UC AND THE 11TH AVENUE UC (KP R23.7/R29.0) REHAB 3 BRIDGE DECKS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$5,886,639 \$4,774,283 \$290,804	09/24/13 10/22/13 08/18/15	81% 81%
HA21							
06-KIN-198-16.5/17.2 06-487504 NHP-P198-(062)E --()		ON ROUTE 198 FROM 0.4 MILE WEST OF 12TH AVENUE OVERCROSSING TO 0.3 MILE EAST OF 12TH AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE 12TH AVE	AGEE CONSTRUCTION CORPORATION PO BOX 629 CLOVIS CA 93613	JUSTIN KIMURA 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-3118	\$8,745,007 \$2,823,498 \$490,708	04/22/14 05/13/14 12/21/15	41% 32%
HE11							
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080	\$1,416,340 \$1,311,101 \$4,200	05/22/12 06/20/12 03/14/17	0% 0% PLANT EST SATIS
HE14 WPCP							
06-KIN-198-/7.4 06-0P1504 NHP-P198-(065)E --()		ON ROUTE 198 FROM FRESNO/KINGS COUNTY LINE TO 0.04 MILE EAST OF THE SOUTH ROSSI OVERHEAD OVERLAY 2R	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	DALLIA FOSTER 183. W VENTURA COURT KINGSBURG, CA 93631 (559)897-7080	\$5,215,821 \$66,049 \$66,049	11/12/14 12/03/14 09/02/15	18% 1%
HA22							
06-MAD-99-.9/28.2 06-0E6804 STPE-P099-(578)E --()		IN MADERA COUNTY IN MADERA AND CHOWCHILLA AT VARIOUS LOCATIONS FROM SOUTH MADERA OC TO AVENUE 26 SEPARATION 99 CORRIDOR-BRIDGE ENHANCEMENT	ABHE & SVOBODA, INC. 18100 DAIRY LANE JORDAN MI 55352		\$330,580 \$0 \$0	11/17/14 12/01/14	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$45,708,203 \$32,475,685 \$693,837	12/07/12 01/10/13 02/09/16	82% 71%
HE11	SWPPP						
06-MAD-152-/1.1 06-0P9704 HSNH-P152-(084)E --()		ABOUT 17 MILES EAST OF LOS BANOS FROM ROUTE 59/152 SEPARATION TO ROAD 4/LINCOLN ROAD MEDIAN BARRIER AND RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$1,686,378 \$1,273,824 \$751,526	12/03/14 12/31/14 06/26/15	64% 75%
HB1							
06-TUL-99-25.0/27.6 06-0P1704 NHP-P099-(576)E --()		IN TULARE COUNTY FROM ELK BAYOU BR# 46-60 TO PAIGE RD. OC 46-158 OVERLAY 2R	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$6,737,462 \$3,557,799 \$841,794	05/20/14 06/04/14 05/08/15	100% 52%
HA22							
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO INC 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD P O BOX 2210 WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY PISMO BEACH CA 93448	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$34,061,678 \$21,654,179 \$537,729	12/07/12 12/27/12 06/25/15	89% 63%
HE13	SWPPP						
HE13							
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF 7 NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC CROW CANYON COURT SUITE 100 SAN RAMON CA 94583	GANDRATHI, SUNIL 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)243-3881	\$71,653,316 \$71,437,694 \$357,461	01/04/11 01/19/11 05/28/15	99% 97%
HE13	SWPPP						
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,213,737 \$2,023,410 \$5,406	10/01/12 11/06/12 08/03/17	0% 0% PLANT EST SATIS
WPCP							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-198-3.8/6.7 06-0S1904		IN TULARE COUNTY IN AND NEAR FROM JCT RTE 99/198 TO AKERS STREET UC PCC SLAB REPLACEMENT	VISALIA O'DONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	MAGGARD SHELLEY 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$210,690 \$0 \$0	03/17/15 04/02/15	0% 0%
HM1							
06-TUL-198-12.0/0 06-0H6304 NHP-P198-(066)E --()		ON ROUTE 198 AT VISTA AVENUE PEDESTRIAN OVERCROSSING CONSTRUCT PEDESTRIAN OVERCROSSING	M C M CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$3,274,418 \$1,020,544 \$421,105	01/05/15 01/26/15 04/07/16	15% 31%

**Totals:      Authorized Final Amt:      \$368,248,735      Completed to Date:      \$234,465,849      Work This Month:      \$10,418,299**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-0-/0 07-2W4304		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE CRASH CUSHIONS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE #252 MOORPARK CA 93021	AMADI, PATRICIA 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (805)391-3555	\$794,991 \$804,591 \$0	03/12/14 04/02/14 06/30/15	97% 100%
HM4							
07-LA-1-8.7/0 07-3X3904 ER-17E1-(004)E --()		IN LOS ANGELES 0.1 MILE WEST OF DOMINQUEZ CHANNEL CONSTRUCT STEEL SOLDIER PILE WALL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$2,301,529 \$55,000 \$0	01/30/14 02/21/14 02/27/15	1% 2% SUSPENDED
HA23							
07-LA-1-20.7/20.8 07-4T5404		IN LOS ANGELES COUNTY IN HERMOSA BEACH AT 2ND STREET SIGNAL UPGRADE, ADA CURB RAMP	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001	ALONZO, BERNARD 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$418,601 \$415,996 \$0	06/20/13 07/15/13 04/30/15 05/18/15	90% 98% COMPLETED
HB4N							
07-LA-1-35.6/37.1 07-2W4704		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE CRASH CUSHIONS	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$1,686,682 \$1,171,042 \$0	03/26/14 04/09/14 06/02/15	27% 72%
HM4							
07-LA-1-51.0/52 07-4L2214 ACST-P414-(100)4 --()		IN MALIBU FROM NORTH OF SEA VISTA DRIVE TO VIA ESCONDIDO CONSTRUCT TIEBACKS, MICROPILES,	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA CA 91355	TRUJILLO, GILBERT, JR 1317 TELFAIR AVENUE, STE 101 SYLMAR, CA 91342 (310)345-6270	\$4,164,956 \$210,295 \$0	12/04/12 01/10/13 08/30/14	9% 5%
HA23	WPCP						
07-LA-1-/1.1 07-3X9404 NHP-X037-(172)E --()		IN LOS ANGELES COUNTY, ON VARIOUS FREEWAYS THROUGHOUT THE COUNTY REPLACE AND RESTORE THEFT-DAMAGED	SELECT ELECTRIC, INC. 13250 KIRKHAM WAY POWAY CA 92064	MANNAA, HASSAN 1317 TELFAIR AVENUE, STE 101 SYLMAR, CA. 91342 (818)364-2760	\$3,953,264 \$7,326 \$4,052	12/09/14 12/31/14 12/21/15	27% 0% SUSPENDED
HA23							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-14.1/15.1 07-2055A4 21L-6207-(071)E --()		IN LA COUNTY IN LOS ANGELES FROM ALLESANDRO STREET TO I-5/SR-2 INTER CHANGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	WIDJAJA, DANIEL 25061 AVENUE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	\$3,221,852 \$487,077 \$382,451	01/09/15 02/10/15 12/01/15	8% 15%
HB4N							
07-LA-5-1.2/1.2 07-2W5404		IN LA COUNTY, 07-KER - 5725 CONSTRUCT WASH BUILDING FACILITY	GEMS ENVIRONMENTAL MANAGEMENT SERVICES, INC. 1120 WILLOW PASS CT. CONCORD CA 94520	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (818)364-2760	\$1,563,006 \$56,857 \$56,857	12/22/14 02/03/15 12/21/15	11% 4%
HM2							
07-LA-5-1.2/2.1 07-215914		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS FROM 0.3 MILE SOUTH OF NORTH FORK COYOTE CREEK BRIDGE TO 0.3 MILE NORTH OF MARQUARDT AVE WIDEN AND REALIGN FREEWAY	C C MYERS INC 1822 S. LEWIS STREET ANAHEIM, CA 92805	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$41,301,406 \$39,427,570 \$131,415	11/28/11 12/21/11 05/30/15	81% 94%
HB5 SWPPP							
07-LA-5-1.8/3 07-2159C4 IMOO-5294-(9N ) --()		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM ALONDRA BOULEVARD OVERCROSSING TO SHOEMAKER AVENUE OVERCROSSING WIDEN AND REALIGN FREEWAY WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 90278	LEE, PETER 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$89,977,506 \$58,792,052 \$920,464	08/19/11 09/13/11 08/25/16	59% 65%
HB5 SWPPP							
07-LA-5-2.7/4 07-215934		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM 0.1 MILE NORTH OF CARMENITA ROAD OVERCROSSING SAN MARCOS CA 92078 TO 0.1 MILE NORTH OF SIL WIDEN AND REALIGN FREEWAY	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	FREMPPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$76,011,826 \$44,027,709 \$1,296,299	08/14/12 09/18/12 08/31/17	51% 58%
HB5 SWPPP							
07-LA-5-4.0/5.8 07-215944		IN LOS ANGELES COUNTY IN NORWALK FROM 0.4 MILE SOUTH OF SAN ANTONIO DRIVE UNDERCROSSING TO 0.7 MILE NORTH OF PIONEER BOULEVARD UN ROADWAY WIDENING (SEG 4)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	SAKER, GEORGE 13230 FIRESTONE BLVD SUITE A-2 SANTA FE SPRINGS CA 90670 (562)345-3125	\$124,121,291 \$64,861,882 \$1,036,293	08/23/12 09/18/12 05/26/17	42% 52%
HB5 SWPPP							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-5.8/6.8 07-215954 CMLN-6207-(068)N --()		IN SANTA FE SPRIRINGS FROM NORTH OF ORR AND DAY OVERHEAD TO ROUTE 605 INTERCHANGE ROADWAY WIDENING & STRIPING (SEG 5)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	FAYAD, HASSAN 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$80,138,202 \$4,626,207 \$539,522	04/24/14 05/13/14 09/18/18	7% 6%
HB5							
07-LA-5-6.8/13.8 07-294904 NHPI-005 -(968)E --()		ALONG I-5, 0.1 M SOUTH OF JCT SEP FAI 53-1660, IN SANTA FE SPRING AND DOWNEY TO THE JCT 710/5, SEP 88, IN THE CITY OF COMM PCC PAVE AND COLD PLANE W/OVERLAY	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	BUI, KEVIN 11229 S WOODRUFF AVE DOWNEY CA 90241 (562)401-3333	\$9,668,597 \$7,774,915 \$367,719	07/07/14 07/24/14 10/31/15	56% 80%
HA22							
07-LA-5-13.6/18.5 07-2464E4 26.700 WPCP		RTE 5/710 SEPARATION IN LA&CITY OF COMMERCERFORM HIGHWAY PLANTING, HMA PAVING AND INSTALL IRRIGATION SYSTEM INSTALL IRRIGATION SYSTEM, HWY PLANTING	YAKAR GENERAL CONTRACTORS, INC 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$792,570 \$741,382 \$0	04/28/11 05/17/11 11/06/15	83% 93%
07-LA-5-13.6/18.5 07-246404 ACST-0053-(028)E 00-53 0-(8E) --()		IN LOS ANGELES CO IN LOS ANGELES AND CITY OF COMMERCE FROM ROUTE 5/710 SEPARATION TO ROUTE 5/10 SEPARATION PERFORM HIGHWAY PLANTING	BELAIRE-WEST LANDSCAPE INC PO BOX 6270 BUENA PARK, CA 91770	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6702	\$649,456 \$8,413 \$0	01/04/10 02/23/10 04/23/14	35% 2%
TEA1 WPCP							
07-LA-5-13.8/28.2 07-2W6904 HM3		IN LOS ANGELES COUNTY, AT VARIOUS BRIDGES BETWEEN I-5 AND SR-134 FREEWAYS BRIDGE PRESERVATION	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867		\$722,341 \$0 \$0	04/23/15 05/15/15	0% 0%
07-LA-5-14.9/16.8 07-272404 NHPI-005 -(965)E --()		IN LA COUNTY IN LOS ANGELES ON ROUTE 5 FROM INDIANA STREET UNDERCROSSING TO BOYLE STREET OVERCROSSING REPLACE PLANTING AND IRRIGATION SYS	FUTURE DB INTERNATIONAL INC 8707 RESEARCH DRIVE IRVINE CA 92618	PATEL, PRAVIN 902 SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	\$1,243,845 \$1,200,132 \$2,000	12/04/13 01/09/14 11/30/17	0% 0%
HA42							PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-18.2/26.7 07-284204 STPE-005 -(093)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE, AND BURBANK FROM ROUTE 5/10 SEPARATION TO ROUTE 5/134 SEPARATION IMPROVE IRRIGATION AND PLANTING	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA CA 91723	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$694,493 \$411,199 \$40,190	03/26/14 04/17/14 08/11/15	61% 65%  SUSPENDED
TEA10							
07-LA-5-19.2/28.9 07-295604 NHPI-005 -(095)E --()		IN LA COUNTY FROM BROADWAY TO SR-13 4/5 SEPARATION PVMT PRESERVATION,SLAB REPL,SHLDR	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355	KWAN KIN W 2090 FERN LANE GLENDALE CA 91226 (818)637-2506	\$24,133,880 \$6,650,681 \$1,232,953	07/31/14 08/19/14 10/26/15	48% 28%
HA22							
07-LA-5-22.5/0 07-4X1004  20.201130		IN CITY OF LOS ANGELES LA-5 LA-2 SEPARIN PM22.5 BR 53-0577 NORTH OF DOWNTOWN AREA CONSTRUCT SUPPORT SHORING INSIDE TUNNEL DIR'S EM PERFORM EMERGENCY REPAIRS ON BRIDGE	C A RASMUSSEN INC. 28548 LIVINGSTONE AVENUE VALENCIA, CA 91355	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$4,985,000 \$4,368,333 \$0	07/16/13 08/05/13 02/23/15 05/14/15	100% 100%  COMPLETED
07-LA-5-24.6/88.6 07-1W3604		IN LOS ANGELES, LA-110 AT POSTMILE 24.6 TO 88.56 CLEAN AND TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AMADI, PATRICIA 13171 TELFAIR AVE. STE 101 SYLMAR, CA 91342 (818)364-2760	\$1,541,620 \$1,552,079 \$25,044	05/28/13 06/13/13 06/30/15	100% 95%  OVER RUN
HM3							
07-LA-5-25.2/27.5 07-2777U4 NHPI- 005-(086)E --()		IN LOS ANGELES ON ROUTE 5 FROM COLORADO EXTENSION TO HAZEL STREET PUC AND ON ROUTE 134 FROM VICTORY BOULEVARD/RIVERSIDE DRIVE TO S EROSION CONTROL AND SLOPE PAVING	YAKAR 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	AZIMA, HASSAN 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$2,570,523 \$2,234,328 \$6,001	11/07/13 12/09/13 12/01/17	0% 0%  PLANT EST SATIS
HA42							
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	SUBEH, MAHER 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$59,717,211 \$38,878,338 \$328,486	12/06/10 12/20/10 07/31/17	100% 64%  OVER RUN
HB5	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-29.4/31.6 07-1218W4 IM-005-(078) --()		IN LOS ANGELES COUNTY IN BURBANK FROM SECURITY PAVING COMPANY INC WEST MAGNOLIA BOULEVARD OVERCROSSING 13170 TELFAIR AVENUE TO 0.3 MILE NORTH OF BUENA VISTA SYLMAR, CA 91342 STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS		GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	\$180,675,493 \$40,964,627 \$2,179,524	11/29/12 12/20/12 06/30/19	38% 23%
HB5	SWPPP						
07-LA-5-31.6/36 07-1218V4 SARR-005-(029)N 00-5 30-(9NC)M 6207-056-() HB5		IN LOS ANGELES COUNTY IN BURBANK 0.3 SECURITY PAVING COMPANY, INC. KM SOUTH OF COHASSET STREET 13170 TELFAIR AVENUE UNDERCROSSING TO 0.1 KM NORTH OF SYLMAR, CA 91342 SHELDON STREET OVERCROSSING CONSTRUCT HOV LANES		EID, EMILE 9225 CRANFORD AVENUE PACOIMA, CA 91331 (213)276-2054	\$61,504,684 \$59,177,361 \$27,202	10/14/10 10/26/10 12/01/15	100% 96%
HB5	SWPPP						
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207-054-() HB5		IN LOS ANGELES COUNTY IN LOS ANGELES FLATIRON WEST, INC. ON ROUTE 5 FR 0.1KM NORTH OF SHELDON 9215 CRANFORD AVE STREET OVERCROSSING AND VARIOUS PACOIMA, CA 91331 LOCATIONS CONSTRUCT HOV LANES		EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$115,734,696 \$105,385,858 \$0	05/06/10 05/24/10 10/26/15	86% 91%
HB5	SWPPP						
07-LA-5-C 43.9/C46.4 07-252614 IM-005-(081) --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM SAN FERNANDO ROAD 13170 TELFAIR AVENUE OVERHEAD TO 0.2 MILE SOUTH OF WELDON SYLMAR, CA 91342 CANYON OVERCROSSING ROADWAY REHABILITATION		TIEU, FRED 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$12,177,103 \$11,223,008 \$0	12/12/12 01/10/13 04/21/15 05/01/15	100% 100% COMPLETED
HA22	WPCP						
07-LA-5-44.2/46 07-168004 CMLN-6207-(046)N --()		IN LOS ANGELES COUNTY IN SANTA CLARITA ON ROUTE 5 AND ON ROUTE 14 19010 SLOVER AVE/PO BOX 867 CONSTRUCT HOV LANES AND CONNECTORS BLOOMINGTON, CA 92316		GURFINKEL, VLADIMIR Y. 1317 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	\$136,710,414 \$136,409,049 \$519,588	03/27/08 05/01/08 07/14/15	81% 98%
HE13	SWPPP						SUSPENDED
07-LA-5-45.4/59.7 07-252634 ACIM-0053-(080)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES C A RASMUSSEN, INC AND SANTA CLARITA FROM 0.2 MILE SOUTH 28548 LIVINGSTON AVE OF 5/14 SEPARATION TO 0.2 MILE NORTH VALENCIA CA 91355 OF LAKE HUGHES RO ROADWAY REHABILITATION		TIEU, FRED 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$9,776,974 \$10,187,765 \$0	06/03/13 06/27/13 03/30/15 04/21/15	100% 100% COMPLETED
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-46.3/50 07-2332A4 ACIM-0053-(044)E --()		IN LOS ANGELES COUNTY IN SANTA CLARITA FROM 0.3 MILE SOUTH OF WELDON CANYON OVERCROSSING TO 0.4 MILE SOUTH OF PICO CANYON ROAD LYO	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	AL-JAMAL, ABDUL 13171 TELFAIR AVE SYLMAR, CA 91342 (805)797-1348	\$44,667,312 \$43,984,458 \$0	02/27/12 03/22/12 02/20/15 04/21/15	100% 100%  COMPLETED
HB4N	SWPPP	WIDEN ROADWAY AND BRIDGES WITH PCC					
07-LA-5-/0 07-259024 NHP-X037-(168)E --()		IN THE CITY OF LOS ANGELES, AT LOS ANGELES RIVER DRAINAGE SYSTEM SAND FILTERS AND BIOFILTRATION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$15,749,933 \$2,373,627 \$981,749	12/31/14 01/29/15 07/31/17	11% 15%
HA42							
07-LA-5-/0 07-3X9204 NHP-X037-(174)E --()		IN LOS ANGELES COUNTY, ON US-101, I-5, AND SR-47, AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$8,134,355 \$47,650 \$28,150	01/23/15 02/27/15 12/01/16	5% 1%
HA23							
07-LA-10-2.0/18 07-3X9104 NHP-X037-(171)E --()		IN LOS ANGELES COUNTY, ON I-10, SR-90, AND I-110 AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	FARDOUN, MIKE 1041 W BADILLO SUITE 112 COVINA CA 91722 (626)339-1601	\$5,513,240 \$554,733 \$514,944	12/03/14 12/24/14 09/23/16	16% 10%
HA23							
07-LA-10-5.5/14.8 07-259204 NHPI-010 -(819)E --()		IN LA COUNTY IN LOS ANGELES AT BALLONA CREEK SAND FILTERS & INFILTRATION DEVICES	BALTAZAR CONSTRUCTION INC 236 E ARROW HWY COVINA CA 91722	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES CA 90066 (310)821-1847	\$2,105,982 \$1,548,760 \$28,000	03/10/14 03/19/14 07/16/15	34% 73%  SUSPENDED
HA42							
07-LA-10-17.1/23.3 07-4X1704		IN LA & VEN COUNTIES LANDSCAPE AREAS ALONGLA-101, VEN-101, & LA-10 TO UPGRADE LANDSCAPE IRRIGATION SYSTEMS (RICS) DIR'S EMERGENCY REPLACE/UPGRADE IRRIGATION SYSTEMS	LANDSCAPE SUPPORT SERVICES INCRAM, MAHINDA 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$1,185,000 \$1,031,660 \$0	02/25/14 04/14/14 04/30/15	100% 87%  OVER RUN
20.20 201130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-18.3/46.8 07-278204 STP-X037-(167)E --()		IN LA COUNTY IN SEVERAL CITIES ON ROUTE 10, 110, 118,134, 210, & 710 INSTALL ADA CURB RAMPS	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	IZADPANAH, MOE 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$667,000 \$370,796 \$100,581	04/18/14 05/13/14 06/30/15	100% 56%  OVER RUN
HB71							
07-LA-10-18.5/0 07-1W2204		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$1,955,906 \$0 \$0	03/24/14 04/09/14 03/30/15	0% 0%
HM4							
07-LA-10-31.1/32.3 07-245404 NHI-X037-(154)N --()		IN LA COUNTY IN SAN GABRIEL RIVER FWY M C M CONSTRUCTION (RTE 605) & SAN BERNARDINO FWY (RTE 10) FR10 & 605 INTER TO 0.8 M E/RTE 10&605 INTERAT RTE 1 INTERCHANGE IMPROVEMENTS DESIGN BUILD	P.O. BOX 620 NORTH HIGHLANDS, CA 945603001	AZIMA, HASSAN 11310 VALLEY BLVD EL MONTE, CA 91731 (626)572-6732	\$53,920,190 \$46,958,886 \$1,499,713	02/29/12 04/20/12 08/13/15	61% 87%
HB4N							
07-LA-10-31.2/33.4 07-117074 HP21-6207-(048)C N620-7 04-() --()	SWPPP	IN LOS ANGELES COUNTY IN BALDWIN PARK FROM ROUTE 605/10 SEPARATION TO 0.2 KM WEST OF PUENTE AVENUE UNDERCROSSING CONSTRUCT HOV LANES	FLATIRON WEST, INC. P O BOX 2168 CHINO HILLS, CA 91709	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BALDWIN PARK, CA 91706 (213)453-7555	\$91,053,378 \$87,467,141 \$235,173	04/30/09 05/18/09 01/01/16	75% 95%
HB5							
07-LA-10-33.2/37.2 07-1170U4 CMLN-6207-(059) --()		LA COUNTY IN CITY OF BALDWIN PARK AND WEST COVINA FROM PUENTE AVENUE TO CITRUS STREET CONSTRUCT HOV LANES & SOUNDWALLS	AMES CONSTRUCTION, INC. 2000 AMES DRIVE BURNSVILLE, MN 55306	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$93,242,310 \$19,040,748 \$821,698	02/10/14 02/27/14 05/30/19	17% 20%
HB5							
07-LA-10-40.5/40.5 07-1W5904		IN LA COUNTY, AT VARIOUS LOCATIONS METH DECK,JOINT SEALS& APPROACH LAB	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD #201 SAN FERNANDO CA 91340	KOURY, PETER 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (909)322-6107	\$1,369,332 \$1,434,198 \$95,838	06/04/14 06/18/14 05/29/15	98% 97%
HM3							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-41.7/48.3 07-295004 NHPI-010 -(821)E --() HA22		IN LOS ANGELES COUNTY IN SAN DIMAS, POMONA AND CLAREMONT FROM 0.7 MILE WEST OF ROUTE 10/57 SEPARATION TO SAN FONTANA CA 92335 BERNADINO COUNTY LINE SLAB REPLACEMENT	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE RANCHO CUCAMONGA CA 91730	SANDOVAL, MARTIN 721 BREA CANYON ROAD SUITE 6 WALNUT, CA 91789 (909)594-3720	\$8,629,364 \$7,226,023 \$1,845,174	07/07/14 07/17/14 09/30/15	45% 82%
07-LA-14-24.8/69 07-1W6404 HM3		IN LA COUNTY, ON RTE 5,14,126,& 138 AT VARIOUS LOCATIONS APPLY METHCRYLATE RESIN/JOINT SEALS	J. M'CLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	WIDJAJA, DANIEL 25061 AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$844,431 \$0 \$0	04/10/15 05/01/15	0% 0%
07-LA-14-24.8/32.1 07-4Y9204 NHP-P014-(074)E --() HM1		IN LOS ANGELES COUNTY IN AND NEAR SANTA CLARITA FROM S14-S5 CONNECTOR OVERHEAD TO SANTA CLARA RIVER REPLACE CONCRETE SLABS	J M'CLOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730	WIDJAJA, DANIEL 25061 W. AVE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	\$4,220,377 \$2,500,090 \$475,357	05/29/14 06/18/14 10/09/15	67% 58%
07-LA-14-56.5/57 07-284504 STP-P014-(073)E --() TEA10		IN LOS ANGELES COUNTY NEAR PALMDALE FROM 0.3 MILE NORTH OF COURSON RANCH ROAD TO 0.3 MILE SOUTH OF BARREL SPRINGS ROAD TRANSPORTATION ENHANCEMENT	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$598,000 \$233,990 \$1,873	04/17/14 05/13/14 03/05/18	97% 51%
07-LA-18-.1/.1 07-274804 NHP-P018-(047)E --() HA21		IN LOS ANGELES COUNTY ON ROUTE 18 REPLACE BRIDGE DECK AND RAIL	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	\$2,070,732 \$0 \$0	12/09/14 12/31/14	0% 0%
07-LA-39-21.6/21.9 07-3X8204 ER-45Y5-(004)E --() HA23		IN LOS ANGELES COUNTY, IN ANGELES NATIONAL FOREST, ON SAN GABRIEL CANYON ROAD AT PM 21.67 AND PM 21.97 REPAIR SLOPE FAILURE *DIRECTOR'S	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$1,366,516 \$719,056 \$188,165	11/25/14 12/18/14 11/10/15	24% 56%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-39-41.0/44 07-4X2304		IN LA COUNTY IN ANGELES NATIONAL FOREST LA-39 CLEAR ROADWAY&DRAINAGE SYSTEM OF DEBRIS & REPAIR SLOPE WASHOUTS DIR'S EMERGENCY FORC CLEAR & REPAIR ROADWAY & DRAINAGE SYSTEMS	IBARRA GENERAL ENGINEERING INC 12531 SAN MINA CT CHINO, CA 91710	INCCHOU, MICHAEL 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$2,485,000 \$2,112,310 \$0	04/03/14 05/13/14 04/30/15	100% 85% OVER RUN
20.20 201130							
07-LA-47-.9/2 07-4Y5004		IN LOS ANGELES COUNTY IN LOS ANGELES AT VINCENT THOMAS BRIDGE RELOCATE PLATFORM SYSTEM	SAFWAY SEERVICES LP 601 WEST 140TH STREET GARDENA CA 90248	AKBARIAN, MASSOD  (562)860-3085	\$2,320,196 \$2,124,121 \$0	06/16/10 07/13/10 08/26/15	92% 92%
HM3	SWPPP						
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMINGTON, CA 90744	SUI, HAMMER 450 N. HENRY FORD AVENUE WILMINGTON, CA 90744 (562)216-5940	\$187,914,921 \$95,801,516 \$2,506,501	06/30/11 07/13/11 10/03/17	59% 51%
HA21	SWPPP						
07-LA-57-4.3/10.8 07-2W6504		IN LA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	DOUGHLEY, JOE 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 91789 (909)594-4270	\$1,145,500 \$269,574 \$269,574	03/06/15 03/23/15 09/30/15	25% 24%
HM3							
07-LA-60-20.6/0 07-4H9004 NHP-P060-(142)E --()		IN LOS ANGELES COUNTY IN ROWLAND HEIGHTS FR WESTBOUND OFFRAMP TO NOGALES STREET CONSTRUCT RETAINING WALL	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	SANDOVAL, MARTIN 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 91789 (909)594-3720	\$2,039,240 \$2,008,673 \$0	11/13/13 12/03/13 04/30/15	60% 98%
HA22							
07-LA-71-1.4/3.6 07-2W8604		IN LA FR VALLEY BL UC/ RANCHO RD OC OVERHEAD TO RIO RANCHO ROAD OVERCOS SING CPOL,RHMA & SOME DIGOUTS	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	CAO, RODOLFO 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 91789 (909)598-4872	\$1,035,661 \$7,895 \$7,895	03/09/15 03/26/15 07/03/15	48% 1%
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-72-/6.8 07-1W6904		IN LOS ANGELES COUNTY, IN WHITTIER, FROM LOS ANGELES / ORANGE COUNTY LINE TO SAN GABRIEL RIVER BRIDGE PLACE RHMA OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	WANG, MIKE 11229 S WOODRUFF AVE DOWNEY CA 90241 (213)798-5970	\$1,364,333 \$1,204,773 \$0	05/28/14 06/09/14 03/20/15	77% 83%
HM1							
07-LA-91-6.0/21 07-1W6104		IN LA COUNTY AT VARIOUS LOCATIONS DECK METH, APPROACH SLAB, JNT SEAL	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$1,176,831 \$723,031 \$4,770	06/10/14 06/25/14 09/28/15	37% 59%
HM3							
07-LA-101-1.0/11 07-265904 ACNH-P101-(227)E --()		LA COUNTY IN CITY OF LAS ANGELES, BETWEEN FIGUROA STREET AND LOS ANGELES RIVER BRIDGE UPGRADE BRIDGE RAILS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	\$3,058,748 \$2,194,424 \$345,499	10/01/13 10/22/13 05/30/15	100% 71% OVER RUN
HA21							
07-LA-101-1.8/15.6 07-2838U4 STPE-X037-(173)E --()		IN LA CNTY IN LA AT VAR LOCS FROM BEAUDRY AVE TO HAZELTINE AVE AVENUE PLANTING AND IRRIGATION	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6700	\$905,960 \$32,758 \$15,958	12/23/14 01/29/15 02/22/19	14% 4%
HB34							
07-LA-101-1.8/8.4 07-295504 NHP-Q101-(250)E --()		IN LA CITY ON US-101 BETWEEN JCT110 STREET UP TO PILGRIMAGE OC ROADSIDE SAFETY IMPROVEMENTS	OHL USA, INC. 1920 MAIN STREET SUITE 310 IRVINE CA 92614	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD STE100 EL MONTE CA 91731 (626)572-6734	\$19,499,649 \$538,834 \$162,181	09/15/14 09/30/14 11/25/15	43% 3%
HA22							
07-LA-101-2.9/21 07-1W6504		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS DECK METH,JOINT SEALS,APPROACH SLAB	THE SUN GROUP 3151 AIRWAY AVE BUILDING V COSTA MESA CA 92626	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$962,931 \$811,793 \$0	06/03/14 06/24/14 03/30/15	100% 84%
HM3							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-11.8/35.3 07-294704 NHP-Q101-(247)E --()		IN LA COUNTY FROM JUNCTION 170 TO VIRGENES CANYON ROAD SLAB REPLACEMENT/COLDPLANE AC O/L	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$53,645,672 \$0 \$0	11/19/14 12/10/14	0% 0%
HA22							
07-LA-101-27.6/32.1 07-2W8404		IN LA @ VAR LOCS LINE DITCH,REPAIR& REPLACE CULVERTS	VELARDE CONCRETE CONSTRUCTION, INC. 523 S BRAND BLVD STE 201 SAN FERNANDO CA 91340	DAVIS, ALAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$492,115 \$0 \$0	03/19/15 04/08/15	0% 0%
HM1							
07-LA-103-/1 07-275704 STP-P103-(003)E --()		IN LOS ANGELES COUNTY IN THE CITY OF LOS ANGELES, AT TERMINAL ISLAND UNION PACIFIC RAIL ROAD OVERHEAD PAINT BRIDGE PAINT STEEL PORTION OF STRUCTURE	CL INDUSTRIAL COATINGS INC INDUSTRIAL COATINGS, INC 11650 WESTERN AVE. STANTON CA 90680	ROBILLOS, RAMON 450 N HENRY FORD AVE WILMINGTON CA 90744 (562)216-5940	\$3,289,890 \$338,190 \$127,453	11/05/14 11/24/14 03/11/16	19% 10%
HA21							
07-LA-105-.5/0 07-4T5704 HSNH-1053-(003)E --()		IN LOS ANGELES COUNTY ONRAMP TO EASTBOUND 105 FROM SEPULVEDA BOULEVARD INSTALL DRAINAGE SYSTEM,ROADWORK,FA LSHING BEACONS,REMOVE PLACE HIGH FRICTION SURFACE TREATM	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	NJOYA, DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$836,893 \$865,092 \$0	11/05/13 11/22/13 06/15/15	24% 99%
HB1							
07-LA-105-.9/4.9 07-4T6804 NHPI-105 -(004)E --()		IN LA EASTBOUND ROUTE 105 FROM EASTBOUND IMPERIAL HWY AND EB ON-RAMP FROM CRENSHAW BOULEVARD SURFACE TREATMENT,CONCRETE BARRIER	SMART TECH GROUP INC 3972 BARRANCA PARKWAY STE J28 IRVINE CA 92606	NJOYA DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$468,413 \$423,981 \$1,662	06/12/14 07/11/14 05/26/15	93% 90%
HB1							
07-LA-105-2.6/0 07-3X3504 ER-17E0-(004)E --()		IN LOS ANGELES COUNTY IN HAWTHORNE, AT INGLEWOOD AVENUE RECONSTRUCT FAILED SLOPE/HYDRO SEED	RSB GROUP INC 20331 LAKE FOREST DR #C13 LAKE FOREST CA 92630	SAYKALI, ZARIF 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$823,199 \$823,362 \$1,500	01/16/14 02/05/14 12/20/15	51% 98%
HA23							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-7.0/13.1 07-2W0804		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM HOOVER STREET UNDERCROSSING TO E105-S710/WRIGHT ROAD OVERCROSSING TREAT BRIDGE DECK WITH METHACRYLATE	CAROLINO CONSTRUCTION CORPORATION 903 HIGHLAND AVE NATIONAL CITY CA 91950	GALLARDO, SAM 18730 S. WILMINGTON AVE. 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,139,610 \$1,160,787 \$0	04/11/14 05/13/14 04/30/15	76% 96% SUSPENDED
HM3							
07-LA-105-8.0/10.2 07-4X3304		IN L.A. COUNTY 21 DIFF LOCATIONS-LA 105, LA91,LA134&LA170, REPLACE STOLEN STEEL GRATES, SCREENS&FRAMES FROM GSRD'S DIR'S EMERGENCY REPAIR GSRD'S&REPLACE GRATES W/FRP'S	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE, CA	HERRERA, EDGAR 18730 S. WILMINGTON AVE SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$385,000 \$388,118 \$0	10/09/14 11/05/14 07/21/15	39% 98% SUSPENDED
20.20 201130							
07-LA-105-13.5/18 07-2W0604		IN LA, RTE 105 FR PM 13.14/17.88 DECH METH, DECK SPALL, JOINT SEAL	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 925045730	SAAD, HUSSEIN 17912 CRUSADER AVE. SUITE 101 CERRITOS CA 90703 (562)860-3085	\$989,284 \$3,143 \$0	02/25/15 03/10/15 09/11/15	28% 0% SUSPENDED
HM3							
07-LA-105-14.1/14.6 07-4S8404		IN LOS ANGELES COUNTY IN PARAMOUNT AT BEADOR CONSTRUCTION COMPANY 0.1 MILE WEST OF FACADE AVENUE OVERCROSSING MODIFY PUMPING STATION	INC 26320 LESTER CIRCLE CORONA CA 92883	ARIAS, JUAN 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$813,238 \$818,872 \$0	06/06/12 07/03/12 04/17/15 04/21/15	100% 100% COMPLETED
HA42	WPCP						
07-LA-105-14.1/14.6 07-4T6404		IN LA COUNTY, ON ROUTE 105 FROM POSTMILE 14.1 TO 14.6 MODIFY ELECT WORK FOR PUMPING STATION	HYP A ENGINEERING INC 4623 NORWICH AVE SHERMAN OAKS CA 91403	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS CA 90670 (562)345-3144	\$659,229 \$672,254 \$27,750	05/05/14 06/05/14 05/27/15	94% 100%
HA12							
07-LA-107-4.1/4.1 07-4T5604 SNHP-P107-(014)E --()		IN LOS ANGELES COUNTY ON REDONDO BEACH AND TORRANCE AT HAWTHORNE BOULEVARD LEVARD 182ND STREET-INSTALL PROTECT ED LEFT-TURN PHASING SIGN SIGNALS AND CURB RAMPS	UNIQUE PERFORMANCE CONSTRUCTION INC 1321 N JEFFERSON ST ANAHEIM CA 92807	HERRERA, EDGAR 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$295,024 \$4,300 \$0	06/12/14 07/11/14 03/30/15	8% 1% SUSPENDED
HB1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-9.8/14 07-273104 STP-X037-(166)E --()		IN LOS ANGELES COUNTY, CITY OF LOS ANGELES FROM ROUTE 91 TO ROUTE 105 REPLACE JOINT SEALS AND REPAIR CONCRETE SPALLS STRUCTURE REHABILITATION	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868	NJOYA DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$382,891 \$132,808 \$0	06/10/14 07/11/14 01/29/16	6% 9%
HA21							
07-LA-110-23.5/23.9 07-2759U4 NHP-X037-(164)E --()		LA COUNTY IN CITY OF LOS ANGELES ON SOUTHBOUND AND NORTHBOUND OF ROUTE 110 AT THE ROUTE 101 INTERCHANGE INSTALL IRRIGATION AND PLANTS	YAKAR 689 EAST SAN BERNARDINO RD COVINA, CA 91723	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	\$1,393,291 \$1,312,950 \$0	10/29/13 11/15/13 01/31/18	0% 0%
HA42							PLANT EST SATIS
07-LA-118-4.5/13.9 07-2W7704		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS METH DECK/REPLACE JOINT SEALS	WEST COAST STRUCTURES, INC DBAAMADI, PATRICIA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	PATRICIA 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (818)364-2760	\$373,937 \$345,841 \$275,895	01/30/15 02/27/15 06/30/15	25% 92%
HM3							
07-LA-118-11.5/13.7 07-2770U4 NH-P118-(063) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5 INTERCHANGE TO ROUTE 210 INTERCHANGE EAST AND WESTBOUND EROSION CONTROL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	CHAVEZ, EFRAIM 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	\$1,319,842 \$1,244,782 \$4,116	12/12/12 01/11/13 12/03/16	0% 0%
HA42	SWPPP						PLANT EST SATIS
07-LA-118-/0 07-3X9304 NHPX-037 -(175)E --()		IN LA, ON LA-118, LA-170, LA-405 AT VARIOUS LOCATIONS REPAIR&REPLACE STOLEN ELECT WIRING	DBX, INC. 42024 AVENIDA ALVARADO, SUITE TEMECULA CA 92590	MANNA, HASSAN 13171 TELFAIR AVENUE, STE 101 SYLMAR, CA. 91342 (818)364-2760	\$8,569,370 \$0 \$0	12/29/14 01/21/15	0% 0%
HA23							
07-LA-134-1.6/2.7 07-287204 NHP-P134-(037)E --()		IN LOS ANGELES COUNTY IN BURBANK FROM 0.1 MILE WEST OF PASS AVENUE OVERCROSSING TO BOB HOPE DRIVE UNDERCROSSING STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$968,732 \$299,089 \$160,287	11/21/14 12/31/14 11/02/18	48% 33%
HA42							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-/6.1 07-1W7204		IN LA, LA-134 FR PM 0.0/6.10 170 TO 0.1 MILE WEST OF CONCORD STREET UNDERCROSSING SLABS/PCC PROFILE GRIND SLABS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	SHALVIRI, ALI 2090 FERN LN MONROVIA, CA 91208 (818)637-2506	\$632,275 \$0 \$0	04/07/15 05/07/15 10/14/15	0% 0%
HM1							
07-LA-138-46.7/63.7 07-297004 NHP-P138-(047)E --()		IN LA COUNTY FROM 30TH EAST STREET TO 65TH STREET EAST COLD PLANE AND OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	HARTANTO, HIN 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$7,234,056 \$6,361,933 \$0	05/08/14 05/23/14 07/31/15	71% 88%
HA22							
07-LA-138-69.9/75 07-2656U4 STPG-P138-(052)E --()		IN LA IN PINION HILLS FR 0.5 M EO RTE 18/ SAN BERNARDINO CNTY LN CP PVMT & OVERLAY WITH HOT MIX AC	GRANITE CONSTRUCTION COMPANY 213 E. COLUMBIA WAY LANCASTER CA 93552	TIEU, FRED 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	\$8,751,487 \$23,400 \$23,400	02/25/15 03/10/15 05/03/17	3% 0%
HB1							
07-LA-170-17.7/20.3 07-2769U4 NH-P170-(004) --()		IN LOS ANGELES COUNTY IN NORTH HOLLYWOOD NORTH AND SOUTHBOUND FROM VANOWEN STREET TO SHELDON STREET PLANTING, INSTALL IRRIGATION, SLOPE	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	\$1,799,153 \$1,635,817 \$0	12/11/12 01/10/13 06/02/17	0% 0%
HA42	SWPPP						PLANT EST SATIS
07-LA-187-4.3/4.3 07-4T5904 NHP-P187-(004)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT MOTOR AVENUE MODIFY SIGNAL,CURB RAMP,MEDIAN ISLA	UNIQUE PERFORMANCE CONSTRUCTION INC 1321 N JEFFERSON ST ANAHEIM CA 92807	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$558,422 \$483,014 \$74,123	04/14/14 05/29/14 06/16/15	84% 86%
HB4N							
07-LA-210-.8/4.9 07-2768U4 NHPI-2101-(815)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM MACLAY AVENUE TO YARNELL STREET EROSION CONTROL	STL LANDSCAPE INC 8122 COMPTON AVENUE LOS ANGELES CA 90001	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$1,699,000 \$1,513,107 \$4,500	09/23/13 10/15/13 08/16/17	0% 0%
HA42							PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-9.7/16.1 07-288014 NHPI-2101-(816)E --()		IN LOS ANGELES AND GLENDALE FROM 0.2 MILE WEST OF BIG TUJUNGA WASH BRIDGE TO DUNSMORE AVENUE UNDERCROSSING ROADWAY REHABILITATION	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	KAROUT, REDA 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$40,832,187 \$26,104,294 \$1,230,664	10/18/13 11/06/13 04/08/16	58% 64%
HA22							
07-LA-210-15.0/36 07-258934 ACIM- 210-(812) --()		IN LA COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS SAND FILTERS & INFILTRATION DEVICES	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	KAROUT, REDA 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$8,907,605 \$8,726,426 \$39,850	11/14/12 12/20/12 08/19/15	89% 95%
HA42	SWPPP						
07-LA-210-15.6/20.3 07-4X2104  20.20 201130		IN LOS ANGELES COUNTY @ LA-210 & LA-134 UPGRADE LANDSCAPE IRRIGATION CONTROLLERS TO RICS SMART CONTROLLERS TO ADJ WATERING DIR'S E UPGRADE TO RICS IRRIGATION SMART CONTROLLR	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2509	\$1,185,000 \$1,124,602 \$0	02/25/14 05/10/14 06/30/15	10% 95%
07-LA-210-16.1/25.8 07-2881U4 NHPI- 210-(823)E --()		IN & NR GLENDALE & LA CANADA FLINTRIDGE FR DUNSMORE AV/N LOS ROBLES AV ROADWAY REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (213)453-7555	\$105,768,912 \$944,385 \$944,385	02/06/15 02/27/15 11/16/17	2% 1%
HA22							
07-LA-210-25.2/52.1 07-4X2004  20.20 201130		LOS ANGELES COUNTY ALONG LA-210 MULTIPLE CITIES TO UPGRADE LANDSCAPE IRRIGATION CONTROLLER SYSTEMS TO REDUCE WATER USAGE DIR'S EME REPLACE IRRIGATION CONTROLLER SYSTEMS	GUILL'S INC. DBA INTEGRITY LANDSCAPE & CONCRETE 313 ORANGE GROVE BLVD 290 PASADENA, CA 91104	PUNJABI, RAJ 1041 W. BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$585,000 \$548,120 \$0	02/25/14 04/16/14 04/30/14	100% 94% OVER RUN
07-LA-210-30.7/41.4 07-267004  HA28		IN LA COUNTY ON ROUTE 210 AT VARIOUS LOCATIONS FROM HUNTINGTON DRIVE TO AZUSA AVENUE CONSTRUCT VEHICLE PULLOUTS AND PAVE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$578,594 \$545,403 \$0	03/27/12 04/13/12 04/22/13	100% 100%
HA28	WPCP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-39.8/42.2 07-287304 NHPI-210 -(824)E --()		IN LOS ANGELES COUNTY IN AZUSA FROM LITTLE DALTON WASH TO GLENDORA AVE STORM WATER SOURCE CONTROL *2012	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	CAO, RODOLFO 721 BREA CANYON ROAD, STE 6 WALNUT, CA 91789 (213)712-4785	\$1,443,961 \$227,821 \$139,503	12/29/14 01/29/15 10/31/18	8% 16%
HA42							
07-LA-405-3.4/4.5 07-278304 NHPI-4053-(034)E --()		IN LOS ANGELES COUNTY IN LONG BEACH AT TEMPLE AVENUE OC, BR #531198 BRIDGE REHAB	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	AKBARIAN MASSOD 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$2,794,446 \$2,467,288 \$42,328	10/02/13 10/22/13 11/19/15	68% 88%
HA21							
07-LA-405-11.7/11.7 07-288504 NHPI-405 -(970)E --()		IN LOS ANGELES COUNTY ON NORTH BOUND DIRECTION AT CARSON COMMERCIAL ENFORCEMENT VEHICLE FACILITY, ADJACENT TO DEL AMO BOULEVARD O REHAB COMM VEHICLE ENFCMNT FACILITY	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0264	\$4,180,507 \$773,710 \$265,000	11/13/14 11/24/14 11/30/15	25% 19%
HB4N							
07-LA-405-16.4/19.5 07-3Y9404		IN LOS ANGELES COUNTY, IN TORRANCE, LAWDALE, REDONDO BEACH AND HAWTHORNE P O BOX 2229 FROM 0.2 MILE SOUTH OF RTE 405/91 SEP CORONA CA 928782229 TO 0.2 MILE SOUTH WARM MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	ABUMUHOR, ISSAM 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	\$918,189 \$856,258 \$0	06/12/12 07/03/12 09/30/13	34% 92%
HM1 WPCP							
07-LA-405-24.4/25.8 07-241304 IM4-0530-(20E) --()		IN LOS ANGELES COUNTY IN IN LOS ANGELES AND CULVER CITY FROM 0.8 KM NORTH OF LA TIJERA BOULEVARD OVERCROSSING TO 0.4 KM SOUTH OF WIDEN RC SLAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618	DDIPSIA, MICHAEL 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6270	\$21,048,524 \$20,250,824 \$0	05/31/11 06/09/11 07/24/15	97% 100%
HB4N SWPPP							
07-LA-405-28.0/39 07-296804 NHPI-405 -(023)E --()		IN LA COUNTY FROM VENICE BOULEVARD (JCT 187) TO ROUTE 101 JUNCTION HMA/RHMA AND GRIND CONCR PAVEMENT	SULLY MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066	\$20,279,175 \$0 \$0	09/05/14 09/25/14	0% 0%
HA22							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-39.4/48.6 07-252004 ACIM-4053-(005)E --()		IN LOS COUNTY IN CITIES OF SHERMAN OAKS, VAN NUYS, AND NORTH HILLS ON ROUTE 405 BETWEEN 101 AND ROUTE 5 REHABILITATE PAVEMENT	MYERS AND SONS CONSTRUCTION LPEID, EMILE 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$29,371,611 \$26,202,298 \$255,093	06/28/13 07/30/13 10/20/15	76% 86%
HA22							
07-LA-605-/20.2 07-295704 NHPI-605 -(967)E --()		SLAB REPLACEMENT AND GRINDING PAV PRESERVATION,SLAB REPL/GRNDNG	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (213)798-5970	\$22,108,080 \$1,570,594 \$250,950	07/21/14 08/06/14 09/26/16	25% 7%
HA22							
07-LA-710-6.1/9.1 07-4X1804  20.20 201130		IN LA COUNTY LA-110, LA-710, LA-47, LA-101REPLACE/UPGRADE IRRIGATION CONTROLLER SYSTEMS TO REDUCE WATER USAGE DIR'S EMERGENCY FORC REPLACE/UPGRADE RICS TO REDUCE WATER USAGE	DIVERSCAPE INC DBA DIVERSIFIEDLANDSCAPE CO 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	NJOYA, DAVID 18730 SOUTH WILMINGTON AVE. SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,185,000 \$1,180,666 \$0	02/24/14 05/07/14 05/27/15	98% 99%
07-LA-710-6.6/15.9 07-259014 NHPI-710 -(817)E --()		IN THE CITY OF LOS ANGELES, FROM PACIFIC COAST HIGHWAY TO IMPERIAL HIGHWAY SAND FILTERS & INFILTRATION DEVICES	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$3,029,495 \$3,188,585 \$0	11/08/13 11/22/13 04/30/15	98% 100%
HA42							
07-LA-710-17.2/26.4 07-202114 ACNH-7101-(809)N --()		IN LA COUNTY ON ROUTE 710 AT VARIOUS LOCATIONS FROM LOS ANGELES RIVER BRIDGE TO RAMONA BOULEVARD UNDERCROSSING. LONG LIFE PAVEMENT & WIDEN BRIDGES	SHIMMICK/MYERS & SONS J V 16481 SCIENTIFIC WAY IRVINE CA 92618	JAHROMI, REZA 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$108,497,770 \$65,851,358 \$2,733,600	04/04/12 04/30/12 04/18/17	55% 60%
HA22	SWPPP						
07-LA-710-22.6/23 07-4X1304  20.201130		LA-710 IN CITY OF COMMERCE PM 22.6-23.0 ATTHE EAST YARD OH/BRIDGE (53-0842) REPAIR/ REPLACE DAMAGE CAUSED BY OIL SPILL & FIRE DIR' REPAIR/REPLACE OIL&FIRE DAMAGE TO HIGHWAY	SHIMMICK/MYERS AND SONS JV 16481 SCIENTIFIC WAY IRVINE, CA 92618	JAHROMI, REZA 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$2,435,000 \$667,108 \$0	11/01/13 12/26/13 06/10/15	100% 27% OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-1-1.0/10.6 07-4X3704		VEN-1 PCH BETWEEN YERBA BUENA & LAS POSAS REMOVE/CLEAR MUD AND DEBRIS FROM THE ROAD WAY AND DRAINAGE SYSTEMS DIR'S EMERGENCY FORCE REMOVE/CLEAR MUD AND DEBRIS	UNION ENGINEERING COMPANY INC. P.O. BOX 1000 VENTURA, CA. 93001	DAVIS, ALAN 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS CA 91320 (805)480-4928	\$6,985,000 \$2,219,541 \$1,006,081	12/05/14 01/20/15 09/30/15	100% 32% OVER RUN
20.10 201130							
07-VEN-1-14.2/15.5 07-4Y6604		IN VENTURA COUNTY FROM 0.8 MILE SOUTH OF PLEASANT VALLEY ROAD TO CHANNEL ISLANDS BOULEVARD MAINLINE RHMA-G OVERLAY AND RAMP	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD. OXNARD CA 93036	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$879,171 \$0 \$0	02/09/15 03/04/15	0% 0% SUSPENDED
HM1							
07-VEN-1-27.1/28.5 07-4T7504		IN VENTURY COUNTY FROM HOBSON COUNTY PARK TO MOBIL PIER ROAD MILL AND FILL RHMA FROM EP TO EP	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBAA CA 93160	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$610,247 \$0 \$0	04/27/15 05/07/15	0% 0% 0%
HA22							
07-VEN-23-3.7/T12 07-1W5604		IN VENTURA AT VARIOUS LOCATIONS METH DECK,PATCH,SPALLS & JOINT SEAL	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282	ARROYO, HECTOR 5900 PACIFIC COAST HIGHWAY VENTURA CA 93003 (805)690-6989	\$1,298,685 \$1,358,220 \$0	05/28/14 06/18/14 05/30/15	81% 97%
HM3							
07-VEN-23-17.8/20.9 07-1W0904		IN VENTURA COUNTY, NEAR MOORPARK, FROM SHEKELL ROAD TO 0.1 MILE SOUTH OF GRIMES CANYON ROAD COLD IN-PLACE RECYCLING & PLACE HMA	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	ALI, MOHSENZADEH 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (818)746-0669	\$931,565 \$0 \$0	05/08/14 05/23/14 08/20/15	0% 0%
HM1							
07-VEN-33-12.3/57.5 07-2W8704 STP-P033-(080)E --()		IN VEN, PM 12.3/20.8 & PM 48.5/57.5 OL, DIGOUTS	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$3,499,221 \$0 \$0	04/23/15 05/07/15	0% 0%
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-.1/4.5 07-1952U4 CNHP-X037-(165)E --()		IN VENTURA COUNTY NEAR THOUSAND OAKS SECURITY PAVING COMPANY INC FROM VENTURA COUNTY LINE TO ROUTE 101/23 INTERCHANGE WIDEN FREEWAY, RAMPS, RECONSTR MED	OAKS SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 93065 (805)480-4928	\$25,976,868 \$12,966,153 \$1,533,979	11/21/13 12/12/13 01/18/17	44% 50%
HB4C							
07-VEN-101-5.2/5.2 07-292504 HSNH-Q101-(238)E --()		IN VENTURA COUNTY AT INTERSECTION OF NORTHBOUND ROUTE 101 ON/OFF RAMP AT LYNN ROAD MODIFY TRAFFIC SIGNAL	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE #252 MOORPARK CA 93021	LEE, JEFF 13171 TELFAIR AVE #101 SYLMAR CA 91342 (323)250-3660	\$216,474 \$218,324 \$81,454	04/03/14 04/22/14 06/30/15	66% 100% SUSPENDED
HB1							
07-VEN-101-9.2/9.2 07-4X4204		VEN 101 CHP COMMERCIAL VEHICLE ENFORCEMENT FACILITY IN CITY OF CAMARILLO MITIGATE ROCKFALL DEBRIS, SCALING & SHOTCRETE DIR'S EMERGE PERFORM SCALING TO REMOVE LOOSE ROCKS	ACCESS LIMITED CONSTRUCTION 225 SUBURBAN ROAD #1 SAN LUIS OBISPO, CA 93401	DAVIS, ALAN 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$885,000 \$655,262 \$0	02/20/15 03/25/15 05/30/15	100% 74%
20.20 201130							
07-VEN-101-39.8/43.6 07-260704		IN VENTURA & SANTA BARBARA COUNTIES FROM MOBILE PIER UNDERCROSSING TO 0.4 MILE SOUTH OF CASITAS PASS ROAD WIDEN RDWY W/JPCP OVER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	ARROYO, HECTOR 1525 RANCHO CONEJO BL,STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$58,304,089 \$57,092,337 \$496,219	01/03/12 01/18/12 02/10/16	63% 96%
HB5	SWPPP						
07-VEN-118-18.7/32.6 07-296704 NHP-118 -(064)E --()		IN VENTURA COUNTY FROM MADERA ROAD UNDER CROSSING TO LA/VEN CNTY LINE PAVEMENT REPAIR & RAMP	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENICA CA 91355	ALJAMAL, ABDUL 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (805)797-1348	\$16,450,926 \$15,918,507 \$485,242	04/29/14 05/23/14 06/30/15	100% 90% OVER RUN
HA21							
07-VEN-150-32.0/34.4 07-4Y6404		IN VENTURA COUNTY FROM 0.1 MILE NORTH OF STONEGATE ROAD TO 0.1 MILE SOUTH OF HARVARD BOULEVARD SLURRY SEAL AND DIGOUTS	INTERMOUNTAIN SLURRY SEAL, INC. P.O. BOX 1841 SPARKS NV 89432	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$514,487 \$0 \$0	12/31/14 01/29/15	0% 0% SUSPENDED
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 07**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$2,203,377,149</u>	<b>Completed to Date:</b>	<u>\$1,235,941,514</u>	<b>Work This Month:</b>	<u>\$29,429,882</u>	

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-0-/0 08-1F3204 IM- ( ) --()		IN RIVERSIDE COUNTY AT VARIOUS MAINTENANCE STATIONS THROUGHOUT DISTRICT 08 DIR'S ORDER EMERGENCY F.A. INSTALL WATER CONSERVATION PLUMBING	FIRST CLASS PLUMBING CO 155 ENTRADA DR #1 SANTA MONICA, CA 90402	NGUYEN, VU T. 4295 E. JURUPA STREET, SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$335,000 \$61,606 \$0	04/15/14 04/15/14 05/29/15	52% 18%
20.20 201130							
08-RIV-10-71.8/72.3 08-0L9004		IN RIVERSIDE CO NEAR COACHELLA ABOUT 12.9 MI E/O DILLON RD UC AT THE CACTUS CITY ROADSIDE REST AREA UPGRADE WATER TREATMENT SYSTEM	INTEGRATED WATER SERVICES INC P O BOX 9570 AVON CO 81620	GAYED, EZZ 850 S. VIA LATA SUITE 100-A COLTON, CA 92324 (951)830-6954	\$820,528 \$813,607 \$1,800	02/18/14 03/07/14 10/21/15	100% 99%
HA26							
08-RIV-10-135.0/0 08-0L5904		ALSO PM R144.3: IN RIVERSIDE COUNTY ABOUT 17.5 MILE WEST OF BLYTHE AT WILEY'S WELL SAFETY ROADSIDE REST AREA AND ABOUT 8.2 MILES W REPLACE SEPTIC SYSTEM	RED MOUNTAIN, LLC CONSTRUCTION-DIVISION 6621 BAY LAUREL DRIVE AVILA BEACH CA 93424		\$455,442 \$0 \$0	04/06/15 04/27/15	0% 0%
HA42							
08-RIV-15-27.7/40.9 08-1C9004 BRNH-X065-(099)E --()		ON RTE 15 AT TEMECULA RIVER, TEMESCAL CANYON RD UC, INDIAN TRUCK TRAIL & SIXTH ST UC, ON RTE 215 AT 60/91 SEP & CENTER ST OC, ON METHACRYLATE BRIDGE DECKS, REPLACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.GREG STEVENS - PROJECT MANAGER 1792 KAISER AVENUE IRVINE CA 92614	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$775,368 \$2,400 \$2,400	03/19/15 04/03/15 10/01/15	17% 0%
HM3							
08-RIV-60-1.5/0 08-0P2804 HSNH-P060-(145)E --()		BETWEEN 0.45 MI E/O ETIWANDA AVE. UC AND 0.55 MI W/O WINEVILLE RD UC. SIGNALIZE & REALIGN LEFT-TURN LANES	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	YANG, CHAD C. 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-7638	\$1,080,451 \$731,289 \$410,542	11/13/14 11/24/14 01/12/16	39% 65%
HB1							
08-RIV-60-21.3/21.3 08-1G1704		IN RIVERSIDE COUNTY NEAR MORENO VALLEY @ THEODORE STREET OVERCROSSING BRIDGE #56-0488 DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGE TO BRIDGE GIRDERS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	SOSTROM, DENISE 119 NORTH MAPLE, SUITES A & U CORONA, CA 92880-1793 (951)232-7608	\$1,985,000 \$0 \$0	02/09/15 02/10/15 08/28/15	0% 0%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-62-6.9/9.2 08-0R7504 STPH- ( ) --( )		IN RIVERSIDE AND SAN BERNARDINO COUNTIES NEAR DESERT HOT SPRINGS AND MORONGO VALLEYFROM 0.5 MI N/O NORTH INDIAN CANYON DRIVE TO HE	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773	VU, KHOI 73-800 DINAH SHORE DRIVE, SUITE 104 & 105 PALM DESERT, CA 92211 (951)232-6263	\$98,620 \$85,120 \$0	02/19/15 03/26/15 05/11/15 05/14/15	100% 100%  COMPLETED
000000000 000		INSTAL MEDIAN BARRIER,MARKERS,RUMBLE STRIP					
08-RIV-74-35.9/0 08-0R1804		IN RIVERSIDE COUNTY IN AND NEAR HEMET AT CALIFORNIA AVE INSTALL TRAFFIC SIGNAL	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 92302	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8234	\$335,410 \$321,174 \$151	06/19/13 07/22/13 06/02/15	89% 96%
HB4N							
08-RIV-74-63.0/0 08-383504 STP-P074-(059)E --( )		ON ROUTE 74 IN GARNER VALLEY. 3.7 MI E/O MOUNTAIN CENTER AT POST MILE 63.0440 SOUTH MELROSE DRIVE 200 REPLACE BRIDGE	GRANITE CONSTRUCTION COMPANY 440 SOUTH MELROSE DRIVE 200 VISTA CA 92081	QUACH, MAX 73-800 DINAH SHORE DR. STE 104 PALM DESERT, CA 92211 (951)232-7674	\$2,026,265 \$0 \$0	10/10/14 10/28/14 10/03/16	0% 0%
HA21							
08-RIV-74-71.8/80.3 08-1E3304		NEAR ANZA FROM RTE 371 TO PINYON DRIVE REHAB PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878		\$1,413,970 \$0 \$0	02/18/15 03/11/15	0% 0%
HM1							
08-RIV-91-6.1/0 08-0R9704		AT THE CORONA MAINTENANCE STATION RECONSTRUCT WASHRACK SYSTEM	FLEMING ENVIRONMENTAL INC TERRY FLEMING JR, PRESIDENT 1372 E VALENCIA DRIVE FULLERTON CA 92831	YANG, CHAD 9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-7638	\$1,186,570 \$374,822 \$0	06/11/14 06/25/14 07/22/15	74% 32%
HM2							
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --( )		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	\$115,504,715 \$97,783,556 \$2,043,931	02/10/12 03/08/12 06/15/15	97% 84%
HB5	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-17.4/0 08-1C8404 BRNH-X065-(100)E --()		ALSO SBD-10-11.5; IN RIVERSIDE ON RTE YBANAG REALTY & DEVELOPMENT 91 @ BROCKTON (PM 17.43 )& MISSION INN AVE UC (PM 20.53) & NEAR ONTARIO CONSTRUCTION ON RTE 10 @ VALLEY PRESSURE WASH, SPOT BLAST CLEAN AND	CORPORATION DBA D'YBANAG CONSTRUCTION 4293 N WEBSTER AVENUE PERRIS CA 92571		\$1,295,835 \$0 \$0	04/07/15 05/08/15	0% 0%
HM3							
08-RIV-95-/36.2 08-1C3704 STP-P095-(027)E --()		HMA OVERLAY, UPGRADE CURB RAMP, AND UPDGRADE METAL BEAM GRAUD RAILING HMA OVERLAY UPGRADE CURB RAMP	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	EMUH, GODWIN 4295 E. JURUPA AVE. SUITE 207 ONTARIO, CA 91761 (951)232-3706	\$14,614,140 \$1,860,296 \$1,860,296	12/30/14 01/29/15 09/04/15	24% 13%
HA22							
08-RIV-111-1.1/1.9 08-449104 NH-P111-(070)E --()		S/O INDIO, 0.16 MI S TO 0.20 MI N/O SALTON CREEK BRIDGE #56-0236 REPLACE BRIDGE	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	QUACH, BACSON 73-800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (951)232-4700	\$4,180,629 \$4,027,813 \$182,623	12/17/13 01/06/14 06/15/15	100% 94% OVER RUN
HA21							
08-RIV-111-6.0/18.4 08-1F5004		IN RIVERSIDE COUNTY NEAR MECCA FROM 0.2 MILES SOUTH FROM ENTRANCE OF MECCA BEACH CAMPGROUND TO RTE 195/ 66TH AVENUE REHABILITATE PAVEMENT	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081		\$2,417,169 \$0 \$0	04/10/15 05/01/15	0% 0%
08-RIV-215-9.2/15.4 08-0P8204		IN/NEAR MURRIETA FROM 0.8 MI N/O JCT 15/215 TO SCOTT RD REPAIRS AND PREVENTATIVE MAINTENANC	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	TRUONG, NICK 9225 STELLAR CT., STE B CORONA, CA 92883 (951)830-6835	\$399,975 \$326,396 \$193,947	01/26/15 02/18/15 05/27/15	91% 78%
HM1							
08-RIV-215-37.3/38.4 08-3348V4		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,230,418 \$1,081,120 \$34,525	04/22/14 05/23/14 02/23/18	0% 0%
HE11							PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-38.6/39.7 08-334884		IN RIVERSIDE COUNTY IN RIVERSIDE FROM CLEAN CUT LANDSCAPE 0.3 MILE W/O CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE E/O FAIR ISLE DRIVE UNDERCROSSING PLANTING AND IRRIGATION	8406 N AMRSTRONG AVENUE CLOVIS, CA 93619	SPRAY, MICHAEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6497	\$535,064 \$400,797 \$1,587	06/28/12 07/16/12 05/12/16	0% 0%  PLANT EST SATIS
HE11	WPCP						
08-RIV-215-39.7/43 08-334874		IN RIVERSIDE COUNTY IN RIVERSIDE FROM YAKAR 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	689 EAST SAN BERNARDINO RD COVINA, CA 91723	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$1,376,881 \$1,211,230 \$960	03/21/12 04/13/12 05/19/16	0% 0%  PLANT EST SATIS
HE11	WPCP						
08-RIV-215-43.1/43.9 08-334864		IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 FROM DOWN STREET OVERHEAD TO COLOMBIA AVENUE OVERCROSSING ON ROUTE 60 FROM 0.2 MILE REPLACE HIGHWAY PLANTING	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$3,842,157 \$3,658,662 \$1,885	04/01/11 04/19/11 09/14/15	0% 0%  PLANT EST SATIS
HE11	SWPPP						
08-RIV-215-43.2/45.3 08-0M94U4 OTHR- -( )S L620-8 01-(11P)L 6208- 018-(1) HE13	SWPPP	IN RIVERSIDE & SAN BERNARDINO CTIES ON RTE 91 FROM SPRUCEST TO 60/91/ 215 SEPARATION & ON RTE 215 FROM 60/91/215 SEPARATION TO ORA WIDEN ROADWAY WITH HMA	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306	YOGARAJAH, MANNY 850 S. VIA LATA STE 100-A COLTON, CA 92324 (951)830-6864	\$136,945,652 \$130,551,942 \$2,668,474	12/03/12 01/10/13 05/28/15	99% 95%
08-RIV-371-67.7/72.9 08-0M2004 HSST-P371-(004)E --()		ON RTE 371 IN RIV CO. FR 0.1 MI E/O CARY ROAD TO 0.1 MI E/O KIRBY RD CONSTRUCT 4 FT RIGHT SHOULDER	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL SUITE 200 CARLSBAD, CA 92008	QUACH, MAX 73800 DINAH SHORE DRIVE #104 PALM DESERT, CA 92211 (951)232-7674	\$5,896,835 \$963,431 \$963,431	01/28/15 02/18/15 12/04/15	9% 16%
HE1							
08-SBD-0-/0 08-1F3104 NH- -( ) --()		IN SAN BERNARDINO COUNTY AT VARIOUS MAINTENANCE STATIONS THROUGHOUT DISTRICT 08 DIR'S ORDER EMERGENCY F.A. INSTALL WATER CONSERVATION PLUMBING	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	NGUYEN, VU T. 4295 E. JURUPA STREET, SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$485,000 \$133,688 \$0	04/15/14 04/15/14 05/29/15	84% 28%
20.20 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-12.0/19.8 08-497514		IN SAN BERNARDINO COUNTY IN FONTANA AT CHERRY AVENUE, CITRUS AVENUE AND CEDAR AVENUE INTERCHANGES 3-YEAR PLANT ESTABLISHMENT	NATURES IMAGE INC. 20361 HERMANA CIRCLE LAKE FOREST, CA 92630	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$255,210 \$205,014 \$6,810	09/14/12 09/14/12 12/18/15	81% 80%
201310HB4 N							
08-SBD-10-/30.9 08-0Q7604 NHPI-010 -(262)4 --()		IN SBD CO IN VARIOUS CITIES ON I-10 FROM LA CO LINE TO JCT RTE 38 REPLACE PCC SLABS, MBGR, COLD PLANE	J. M'CLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	YAP, SIONG 4295 E. JURUPA ST. STE 207/208 ONTARIO, CA 91761 (951)232-3922	\$33,953,201 \$211,800 \$211,800	12/19/14 01/15/15 03/01/17	14% 1%
HA22							
08-SBD-10-/33.2 08-1F0604		IN SBD CO FR MILLS AVE UC TO SBD/RIV CO LINE & FR RIV CO LINE TO CA/AZ STATE LINE & IN RIV CO ON RTE 62, RTE PERRIS, CA 86 @ DILLON RD DIR'S DROUGHT DECLARATION UPGRADE IRRIGATION SYS	PACIFIC RESTORATION GROUP INC. 325 E. ELLIS AVENUE 92570	BENSON, DAVID 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6478	\$2,144,000 \$1,300,077 \$0	02/27/14 04/27/14 06/30/15	100% 61%
20.20 201130							
08-SBD-15-12.8/0 08-0G2904 IM-015 -(160)1 CITY- -( ) --()		IN THE CITIES OF FONTANA & RIALTO AT SIERRA AVE UC TO 1.9 MI S/O GLEN HELEN PARKWAY UC WIDEN & SIGNALIZE OFF-RAMPS AT	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 928782229	ABU-GHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	\$2,067,157 \$1,975,469 \$81,330	04/18/14 04/30/14 05/28/15	96% 89%
HB4N							
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC REALIGN I-15 AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 18201 VON KARMAN AVE., STE800 IRVINE, CA 92612	SPENCER, OWEN 505 N. ARROWHEAD AVE SUITE 400 SAN BERNARDINO, CA 92401 (909)844-0619	\$223,091,385 \$178,093,126 \$8,179,013	11/13/12 11/26/12 06/05/17	55% 80%
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --()		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	\$114,967,928 \$78,071,764 \$7,347,737	10/17/13 10/29/13 05/06/16	52% 68%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-29.6/70.1 08-0Q4704 NHPI-015 -(234)1 --()		NEAR HESPERIA AND BARSTOW FR OAK HILL TO SR 58. AND IN VICTORVILLE FR I-15 TO EMERALD RD PLACE OVERLAY AND FOG SEAL	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821		\$4,387,000 \$0 \$0	04/15/15 04/27/15	0% 0%
HM1							
08-SBD-15-142.2/152.3 08-1C4104		IN THE HIGH DESERT ON I-15 E/O BAKER ALSO IN OTHER HIGH DESERT RTE IN SAN BERNARDINO COUNTY METHACRYLATE AND OR POLYESTER	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730	OOI, KEE 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)232-3922	\$2,587,718 \$2,548,475 \$0	06/12/14 07/02/14 05/04/15 05/05/15	100% 100%  COMPLETED
HM3							
08-SBD-15-147.6/0 08-0J9304 NHPI- 015-(046)2 --()		NEAR BAKER AT HALLORAN WASH BRIDGE 54-0287L AND 54-0287R REHAB BRIDGES CONTINUOUS FOONG BENTS INFILL WALL AND UPSTREAM NOSE PROTE REHABILITATE BRIDGE (CONTINUOUS)	AUTOBAHN CONSTRUCTION INC PO BOX 11238 SANTA ANA CA 92711	SANTOS, JOHN 94200 CLARK MOUNTAIN ROAD NIPTON, CA 92364 (951)538-5315	\$544,031 \$187,986 \$0	08/25/14 09/16/14 06/16/15	22% 35%
HA21							
08-SBD-15-177.3/181.1 08-368504 CNHI-0153-(280)E HI01-53 0-(5E) --()		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL ROAD OC CONSTRUCCT COMM CONST COMM VEH ENFORCEMENT FACILITY	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103	SANTOS, JOHN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5315	\$40,021,156 \$36,374,333 \$1,632,288	10/14/13 11/01/13 07/14/15	54% 91%
HA42							
08-SBD-15-/75.1 08-1F0804		IN SAN BERNARDINO AND RIVERSIDE COUNTY ON ROUTE 15, 40, 71 AND 91 IN VARIOUS LOCATIONS DIR'S ORDER EMERGENCY F.A. REPLACE HEADS, VALVES, INSTALL CONTROLLERS	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$1,842,440 \$1,760,497 \$0	03/04/14 03/05/14 09/30/15	100% 96%
20.20 201130							
08-SBD-18-59.7/65 08-0N4004 HSST-P018-(045)E --()		NEAR BIG BEAR CITY FROM CACTUS RD TO 0.75 MILES S/O MARBLE CANYON RD INSTALL METAL BEAM GUARDRAIL AND	SMART TECH GROUP INC 3972 BARRANCA PARKWAY STE J28 IRVINE CA 92606	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$407,977 \$424,014 \$0	06/10/14 06/26/14 04/13/15 04/22/15	100% 100%  COMPLETED
HB1							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-103.9/115.9 08-1F5804		NEAR VICTORVILLE FROM KOALA ROAD TO LOS ANGELES COUNTY LINE PLACE PREVENTIVE PAVEMENT TREATMENT	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354		\$889,271 \$0 \$0	04/29/15 05/08/15	0% 0%
08-SBD-38-15.0/49.5 08-0G6204 STP-P038-(018)E --()		NEAR ANGELUS OAKS FROM VALLEY OF THE FALLS DR TO NORTH JCT RTE 18 COLD PLANE AND OVERLAY 0.2' HMA-C	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$10,825,375 \$9,860,061 \$178,015	03/14/14 03/26/14 07/01/15	77% 90%
HA22							
08-SBD-38-26.6/26.8 08-336304 STP-P038-(020)E --()		NR BARTON FLATS AT HATHAWAY CREEK BR #54-0015 REPLACE BRIDGE DECK, UPGRADE BRIDGE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,489,470 \$668,722 \$121,015	07/25/14 08/06/14 03/07/15	21% 44% SUSPENDED
HA21							
08-SBD-40-73.0/89 08-0K2804 NHP-040 -(079)7 --()		NEAR LUDLOW FROM 1.5 MI W/O OLD DAD WASH TO 1.5 MI W/O FORTRESS WASH FORTRESS WASH. GRIND 45 MM AND OVERLAY 60 MM AC	SECURITY PAVING COMPANY INC CURTIS JOLLEY PROJECT MANAGER 13170 TELFAIR AVENUE SYLMAR CA 91342	SHAHIDI, SHAINA 222 E. MAIN STREET, SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$16,013,142 \$15,594,807 \$16,695	05/06/14 05/23/14 06/11/15	100% 96% OVER RUN
HA22							
08-SBD-40-94.7/99.7 08-0N56U4 NHPI-040 -(062)9 --()		NR ESSEX AT HALLER WASH BRIDGE #54-0891 LT & RT, ROJO WASH BR 54-0894 LT 1920 MAIN ST. SUITE 310 & RT & CLIPPER VALLEY WASH BR 54-0895 IRVINE CA 92614 LT & RT BRIDGE REPLACEMENT	OHL USA, INC. 1044 E. BROADWAY STREET NEEDLES, CA 92363 (760)326-4684	DAVIS, DARCY 1044 E. BROADWAY STREET NEEDLES, CA 92363 (760)326-4684	\$20,638,568 \$1,383,898 \$1,383,898	01/22/15 02/10/15 05/20/17	7% 7%
HA21							
08-SBD-58-22.2/31.1 08-043514 NHP-P058-(119)E --()		NEAR HINKLEY FROM FR 2.4 MI W/O HIDDEN RIVER RD TO 0.7 MI E/O LENWOOD VENTURE RD REALIGN & WIDEN SR-58 TO 4 LANE	SKANSKA-TEICHERT A JOINT VENTURE 1995 AGUA MANSADA ROAD RIVERSIDE CA 92509		\$115,993,518 \$0 \$0	12/30/14 01/29/15	0% 0%
HE14							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-60-/4.6 08-0Q7514 NHP-P060-(146)E --()		REPLACEMENT OF CONCRETE SLABS	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	ABUGHARBIH, IMAD 9225 STELLAR CT. SUITE B CORONA, CA 92883 (951)232-3610	\$7,231,574 \$2,145,378 \$2,145,378	12/04/14 12/22/14 09/11/15	20% 28%
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP)6 STP-BRST-(PP)0 BR- S95-(A20)0 HA21 SWPPP		IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE P O BOX 620 INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC NORTH HIGHLANDS CA 956600620	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	\$28,223,467 \$28,035,635 \$78,521	02/15/11 02/28/11 12/04/15	100% 98%
08-SBD-138-2.3/15.2 08-3401U4 STP-P138-(049)E --()		IN SAN BERNARDINO COUNTY ON RTE 138 NEAR PHELAN FR 0.6 MI W/O PHELAN RD WIDEN TO 4-LNS FR PHELAN RD TO JCT	FLATIRON/HARDY & HARPER A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	LENART, ELVIRA 850 VIA LATA SUITE #104 COLTON, CA 92324 (951)232-8949	\$47,525,541 \$2,228,039 \$1,297,587	09/10/14 10/10/14 11/30/16	15% 5%
08-SBD-138-24.1/0 08-0J8504 STP-P138-(048)E --()		NEAR CRESTLINE AT HORSETHIEF CREEK BRIDGE #54-0816 REPLACE EXISTING BRIDGE	STEVE P RADOS INC P O BOX 15128 SANTA ANA CA 92735	BENJAMIN, AMGAD 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-9731	\$5,909,948 \$2,551,769 \$185,685	07/01/14 07/21/14 04/11/16	41% 43%
08-SBD-138-27.5/28.5 08-1G2504 20.20 201130		IN SAN BERNARDINO COUNTY NEAR CEDAR PINES PARK 1.0 MI EAST OF CLEGHORN ROAD DIR'S ORDER EMERGENCY F.A. REQUIREMENTS REPAIR DAMAGED SLOPE	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,300 \$0 \$0	03/27/15 03/27/15 10/30/15	0% 0%
08-SBD-210-/33.2 08-1F0504 ER- ( ) --()		IN SAN BERNARDINO COUNTY IN CITY OF SAN BERNARDINO ON ROUTE 210 FROM 210/215 JCT TO ROUTE 210/10 JCT AND ON ROUTE 259 DIR'S ORDER UPGRADE IRRIGATION SYSTEMS	KANAAN CONSTRUCTION INC. 200 W. LIVE OAK ST. SAN GABRIEL, CA 91776	OBADIKE, JOSEPH 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)830-6821	\$1,778,000 \$1,715,299 \$0	02/25/14 02/25/14 06/05/15	100% 99%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-215-11.8/12.8 08-1F0304 HSNH-215 -(235)1 --()		ON ROUTE 215 IN SAN BERNARDINO COUNTY IN THE CITY OF SAN BERNARDINO, FROM 0.1 MILES TO 1.1 MILES NORTH OF UNIVERSITY PARKWAY UC INSTALL MGS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		\$377,653 \$0 \$0	04/30/15 05/19/15	0% 0%
08-SBD-247-1.8/9.6 08-0F6604 STPH-P247-(011)E --()		IN YUCCA VALLEY FROM EL CORTEZ RD TO 0.1 MI N/O NAPA RD CONSTRUCT SHOULDERS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSÁ ROAD RIVERSIDE CA 92509	GEORGES, SAMAR 15255 BEAR VALLEY ROAD HESPERIA, CA 92345392 (951)232-3748	\$9,668,856 \$1,756,532 \$741,819	04/28/14 05/16/14 11/10/15	0% 0% PLANT EST SATIS
08-SBD-395-16.2/0 08-0P3104 HSNH-P395-(244)E --()		IN ADELANTO, RTE 395 AT BARTLETT AVENUE INSTALL LEFT-TURN PHASING	SMART TECH GROUP INC 3972 BARRANCA PARKWAY STE J28 IRVINE CA 92606	OBADIKE, JOSEPH 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)830-6831	\$326,480 \$335,335 \$0	02/20/14 03/26/14 04/30/15	100% 96%

**Totals:      Authorized Final Amt:      \$992,398,460      Completed to Date:      \$611,816,980      Work This Month:      \$31,974,144**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-127-34.5/41.8 09-359904		IN INYO AND MONO COUNTIES ON RT 127 FROM 7.6 MILES S OF RT 190 TO 0.3 MILE S OF RT 190 AND ON RT 120 FROM 0.8 MILE E OF RIVER SPRI COLD IN PLACE RECYCLE PAVEMENT/HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081		\$4,086,177 \$0 \$0	04/20/15 05/07/15	0% 0%
09-INY-190-24.5/40 09-358604 ACST-P190-(018)E --()		IN INYO COUNTY FROM ROUTE 136 TO 2.5 MILES EAST OF OLANCHA DARWIN ROAD. DARWIN THIN BLANKET HMA THIN BLANKET OVERLAY	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA, CA 92081	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$2,967,124 \$2,625 \$2,625	01/13/15 02/10/15 07/07/15	10% 0%
HM1							
09-INY-190-73.3/96.8 09-361504		IN INYO COUNTY AT AND NEAR STOVEPIPE WELLS FROM 3.2 MILES WEST OF WILDROSE ROAD TO 2.9 MILES WEST OF DAYLIGHT PASS CUTOFF ROAD HMA THIN BLANKET OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$3,466,720 \$0 \$0	04/30/15 05/15/15	0% 0% SUSPENDED
HM1							
09-MNO-6-.8/2.4 09-356004 HSNH-P006-(011)E --()		IN MONO COUNTY NEAR BISHOP FROM 0.14 MILE NORTH OF PUMICE MILL ROAD TO 0.34 MILE NORTH OF WHITE MOUNTAIN ESTATES ROAD WIDEN SHOULDER/PLACE RUMBLE STRIP	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308		\$854,783 \$0 \$0	04/24/15 05/07/15	0% 0%
HB1							
09-MNO-395-34.1/0 09-353304		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW MAINTENANCE STATION BUILDING DEMO, SITE WORK, UTILITIES	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,070,538 \$1,041,464 \$0	11/07/13 11/22/13 06/30/15	63% 97%
HA12							
09-MNO-395-44.6/50.7 09-358804 ACNH-P395-(248)E --()		IN MONO COUNTY NEAR LEE VINING FROM 1.2 MILES SOUTH OF SOUTH JUNCTION ROUTE 120 TO NORTH JUNCTION ROUTE 120 RUSH CREEK THIN BLANKE HMA (TYPE A) OVERLAY	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423		\$2,219,566 \$0 \$0	01/09/15 01/29/15	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$5,847,552 \$582,655 \$582,655	03/09/15 03/26/15 11/06/20	8% 10%
HB34							
09-MNO-395-96.0/96 09-359704 HSNH-P395-(250)E --()		IN MONO COUNTY AT THE WEST WALKER RIVER BRIDGE (BR NO 47-0011) CONCRETE BARRIER AND GAURDRAIL	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	LEE.SCOTESE@DOT.CA.GOV 500 S MAIN ST BISHOP CA 93514 (760)937-8955	\$353,170 \$232,694 \$168,526	02/24/15 03/10/15 06/09/15	98% 66%

HB1

**Totals:      Authorized Final Amt:      \$20,865,630      Completed to Date:      \$1,859,438      Work This Month:      \$753,806**

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-/7.5 10-0W6104 ACNH-P088-(064)E --()		IN ALPINE COUNTY NEAR KIRKWOOD FROM ALPINE COUNTY LINE TO 0.5 MILE EAST OF RED LAKE ROAD PAVEMENT REPAIR	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$7,274,957 \$0 \$0	04/24/15 05/08/15	0% 0%
HA22							
10-ALP-88-/0 10-0X2104		IN ALPINE, AMADOR AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS CONSTRUCT WASH BUILDINGS	TRICON AQUATICS 11419 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742	COLIN DORAN 560 MOUNTAIN RANCH RD SAN ANDREAS CA 95249 (209)754-1017	\$5,582,243 \$4,007,775 \$224,736	01/23/14 02/21/14 10/13/15	62% 72%
HM2							
10-ALP-89-10.0/21.4 10-0Y8904		IN ALPINE COUNTY AT AND NEAR MARKLEEVILLE FROM ROUTE 4 TO EAST JUNCTION ROUTE 88 AND FROM WEST JUNCTION ROUTE 88 TO EL DORADO CO REPAIR/RESURFACE WITH HMA	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,132,642 \$7,275 \$7,275	02/18/15 03/23/15 12/31/15	3% 0%
HA22							
10-AMA-16-/2.5 10-0X3504 HSST-000C-(383)E --()		IN AMADOR AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS INSTALL INGROUND CENTERLINE AND	LINEAR OPTIONS, INC. 792 DURHAM DAYTON HWY. DURHAM CA 95938	IQBAL AULAKH 1110 W. KETTLEMAN LANE #35 LODI, CA., 95240 (209)479-3608	\$264,396 \$245,320 \$115,514	10/08/14 10/22/14 05/29/15	43% 92%
HB1							
10-AMA-88-38.0/46.9 10-0Y9404		IN AMADOR COUNTY ABOUT 8 MILES WEST OF PIONEER FROM 0.2 MILE WEST OF SHAKE RIDGE ROAD TO 0.9 MILE EAST OF CAT CREEK ROAD RHMA OVERLAY, DIKE REPLACEMENT	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354		\$2,495,256 \$0 \$0	05/01/15 05/19/15	0% 0%
HM1							
10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --()		IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,753,400 \$0 \$0	04/28/15 05/08/15	0% 0%
HA22							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-124-2.5/10.3 10-1C9304		IN AMADOR COUNTY AT AND NEAR IONE FROM 0.1 MILE EAST OF RAYMOND DRIVE TO ROUTE 16 COLD-IN-PLACE RECYCLING/HMA OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354		\$3,415,823 \$0 \$0	04/30/15 05/19/15	0% 0%
HM1							
10-CAL-4-28.0/49.6 10-0X4004		IN CALAVERAS COUNTY AT AND NEAR MURPHYS FROM ANSIL DAVIS ROAD TO MEKO DRIVE RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	PAWAN GARG  (209)333-6972	\$5,535,887 \$5,504,414 \$0	04/17/14 05/05/14 05/14/15 05/14/15	100% 100%  COMPLETED
HM1							
10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --()		IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8741	\$39,394,946 \$4,797,132 \$4,642,442	10/08/14 10/22/14 01/26/16	11% 12%
HA22							
10-MER-99-4.6/10.5 10-415704		IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD CONST. FREEWAY, INTERCHANGE, BRIDGE	TEICHERT/FLATIRON WEST A JOINTVENTURE P O BOX 1118 STOCKTON CA 95201	HAROLDSSEN, BRENT 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5261	\$67,761,498 \$66,258,186 \$0	04/06/12 05/14/12 05/20/15 05/18/15	97% 97%  COMPLETED
HE14	SWPPP						
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --()		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812	\$24,798,380 \$21,854,555 \$833,360	01/19/12 02/03/12 12/30/15	81% 87%
HA21	SWPPP						
10-MER-99-15.8/17.3 10-0K0214		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$526,692 \$1,560	08/20/14 09/08/14 12/31/18	0% 0%  PLANT EST SATIS
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-24.4/25.8 10-414824		IN MERCED COUNTY IN AND NEAR ATWATER ENVIRONMENTAL LANDSCAPE FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ATWATER ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$718,198 \$694,706 \$1,026	11/09/11 11/22/11 12/31/15	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-MER-99-/4.6 10-415804		IN MERCED COUNTY NEAR CHOWCHILLA FROM SECURITY PAVING COMPANY INC CHOWCHILLA RIVER BRIDGE TO BUCHANAN HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	13170 TELFAIR AVENUE SYLMAR CA 91342	BRENT HAROLDSEN 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272	\$44,977,857 \$37,530,339 \$1,428,637	07/12/12 08/31/12 11/10/15	79% 83%
HE14	SWPPP						
10-MER-140-40.7/0 10-0X3004 HSNH-000C-(385)E --()		IN MERCED COUNTY AND STANISLAUS COUNTY AT VARIOUS LOCATIONS INSTALL FLASHING BEACONS WITH	TIM PAXIN'S PACIFIC EXCAVATIONINC 9796 KENT STREET ELK GROVE CA 95624	ANDREW BRANDT 3469 YEAGER DR. SUITE#109 MADERA, CA 93637 (760)937-8947	\$174,890 \$163,686 \$163,686	11/17/14 12/03/14 06/30/15	33% 94% SUSPENDED
HB1							
10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL	MYERS AND SONS/RL WADSWORTH 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	JVCOREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$15,983,221 \$10,207,290 \$3,855,083	12/10/14 01/20/15 08/28/15	45% 64%
HA23							
10-SJ-4-8.3/T14.3 10-0W1204 STP-P004-(146)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE REHABILITATE EXISTING ASPHALT	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	GARG PAWAN 611 SAN JUAN AVE. STOCKTON CA. 95203 (209)470-8778	\$7,915,458 \$5,489,842 \$614,838	01/23/14 02/21/14 06/19/15	66% 68%
HA22							
10-SJ-4-15.7/16.6 10-0W6904 NHP-X077-(021)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS, BEARING PADS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	ARIEL MENDOZA 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4686	\$2,150,133 \$1,300,928 \$1,115,144	08/15/14 09/08/14 11/02/15	12% 60%
HM3							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION LPTROY SCHEIBER 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$90,214,150 \$52,298,544 \$5,608,708	10/16/12 12/03/12 08/17/16	62% 58%
HE13	SWPPP						
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596	SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$54,381,250 \$20,905,512 \$2,989,356	12/16/13 01/06/14 01/03/17	28% 38%
HB1							
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$42,957,564 \$33,741,774 \$948,037	12/10/12 01/10/13 12/10/15	71% 77%
HA22	SWPPP						
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$94,337,169 \$72,596,656 \$845,707	06/02/11 06/15/11 01/07/16	85% 77%
HE13	SWPPP						
10-SJ-5-/0 10-0T8204 STP-X077-(022)E --()		ON ROUTES 4, 5, 12 AND 26 AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY CONSTRUCT ADA CURB RAMPS	QUIMU CONTRACTING INC. P.O. BOX 1177 DIXON CA 95620	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$564,827 \$342,381 \$186,728	09/24/14 10/10/14 07/10/15	49% 60%
HB71							SUSPENDED
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	VIRK, KEWAL / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$32,274,754 \$17,539,944 \$1,943,161	08/13/13 08/28/13 12/31/18	29% 54%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-4.4/0 10-1C0204 NHP-P012-(118)E --()		IN SAN JOAQUIN COUNTY AT TERMINOUS AT WEST COAST STRUCTURS INC DBA LITTLE POTATO SLOUGH BRIDGE BRIDGE REHAB - BEARING PAD	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$1,277,317 \$548,098 \$0	07/16/14 07/31/14 12/31/15	4% 43%
HA21							
10-SJ-12-5.1/11 10-0W5604 NHP-P012-(119)E --()		IN SAN JOAQUIN COUNTY ON STATE ROUTE 12 NEAR TERMINOUS FROM EAST END OF LITTLE POTATO SLOUGH BRIDGE TO 0.2 MILE EAST OF FLAG CITY DIGOUT AND REPAIR LOCALIZED AREAS	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$6,180,762 \$0 \$0	04/10/15 05/08/15	0% 0%
HA22							
10-SJ-12-/0 10-0J92U4 NHP-P012-(115)E --()		ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE REMOVE/REPLACE CONCRETE BRIDGE DECK	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834	KEWAL VIRK / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$4,600,644 \$3,588,854 \$1,433,077	07/24/14 08/12/14 12/31/16	62% 77% SUSPENDED
HA21							
10-SJ-88-6.1/8.9 10-0A8304 HSNH-P088-(061)E --()		IN SAN JOAQUIN COUNTY NEAR WATERLOO AT VARIOUS LOCATIONS FROM CALAVERAS RIVER BRIDGE TO BEAR CREEK BRIDGE UPGRADE BRIDGE APPROACH GUARDRAIL	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	ARIEL MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4686	\$1,318,061 \$258,628 \$255,628	12/08/14 01/09/15 08/12/15	20% 20% SUSPENDED
HB1							
10-SJ-99-4.5/23 10-0W4304 NHP-P099-(580)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA AND STOCKTON AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF AUSTIN ROAD TO 0.1 MILE NORTH INSTALL RAMP METERING SYSTEMS	BAY CITIES PAVING & GRADING, INC 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$1,444,818 \$129,280 \$129,280	12/24/14 01/15/15 10/27/15	9% 9%
HB4N							
10-SJ-99-6.9/10.6 10-0E6134		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3)	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD,SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782	\$26,803,556 \$24,393,731 \$334,279	10/11/12 11/06/12 06/11/15	97% 90%
HE13	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-10.6/15 10-0E6124		IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$26,206,521 \$21,840,544 \$1,709,290	06/27/12 07/20/12 07/24/15	92% 83%
HE13	SWPPP						
10-SJ-99-22.9/38.8 10-0W1904 NHP-P099-(579)E --()		IN SAN JOAQUIN COUNTY ON ROUTE 99 FROM HAMMER LANE IN STOCKTON TO THE SACRAMENTO COUNTY LINE DIGOUT AND REPAIR LOCALIZED AREAS	A. TEICHERT & SON, INC DBA. TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	SCHEIBER, TROY  (209)948-3966	\$23,178,180 \$4,609,246 \$4,313,862	12/19/14 01/12/15 11/20/15	15% 20%
HA22							
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
TEA1	WPCP						
10-STA-108-31.2/31.3 10-0C9004		ON ROUTE 108 IN STANISLAUS COUNTY AT ESTELLE AVE (KP 50.2/50.3) WIDEN ROADWAY AND PROVIDE DRIVE	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$562,212 \$370,648 \$217,615	11/13/14 11/24/14 06/10/15	75% 69%
HB4N							
10-STA-108-33.1/36.1 10-0X3204 HSST-000C-(379)E --()		IN STANISLAUS AND MERCED COUNTIES ON ROUTE 108 FROM EIGHTH STREET TO CRANE ROAD AND ON ROUTE 165 FROM WESTSIDE BOULEVARD TO WILLI INSTALL RUMBLE STRIPS	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$549,715 \$204,155 \$204,155	11/20/14 12/11/14 06/16/15	40% 37%
HB1							
10-STA-132-41.0/51 10-1C9004		IN STANISLAUS COUNTY AT AND NEAR LA GRANGE FROM 2.2 MILES EAST OF TUOLUMNE RESORT RIGHT TO TUOLUMNE COUNTY LINE REPAIR FAILED AND RHMA RESURFACING	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,465,344 \$271,146 \$271,146	03/12/15 03/26/15 07/01/15	28% 18%
HM1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --()	SWPPP	IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524	SUTTI,RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$16,246,306 \$12,868,222 \$473,200	08/30/12 09/18/12 07/15/15	82% 79%
10-TUO-108-2.0/2 10-1C0304 HSNH-X019-(029)E --()		IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE 108 AT MONO WAY AND SOULSBYVILLE ROAD INTERSECTION, AND IN JAMESTOWN ON STATE ROUTE MONO WAY: EXCAVATE EMBANKMENT TO	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370	COREY CASEY 19706 MONO WAY SONORA CA 95370 (209)532-2947	\$218,376 \$162,839 \$162,839	02/18/15 03/11/15 05/28/15	67% 80%
10-TUO-108-3.1/0 10-0V4904 NHP-P108-(050)E --()		IN TUOLOMNE COUNTY NEAR SONORA AT 0.1 K.W. EMERSON, INC. MILE EAST OF SULLIVAN CREEK BRIDGE AND AT 0.6 MILE WEST OF PEACEFUL OAK ROAD STORM WATER MITIGATION	P.O. BOX 549 SAN ANDREAS CA 95249	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1017	\$823,412 \$800,272 \$658,206	09/30/14 10/17/14 06/10/15	65% 94%

**Totals:      Authorized Final Amt:      \$662,497,904      Completed to Date:      \$426,058,615      Work This Month:      \$35,687,576**

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-/1.2 11-238404 NHP-P007-(010)E --()		IN IMPERIAL COUNTY ABOUT 7 MILES EAST FLATIRON WEST, INC. OF CALEXICO FROM 0.5 MILE NORTH OF MEXICO BORDER TO ROUTE 98 PAVEMENT REHABILITATION	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RIZZUTTO, SHAWN 722 BARIONI BLVD IMPERIAL, CA 92251 (760)594-2032	\$11,000,042 \$5,471,304 \$704,115	10/09/14 10/28/14 09/14/15	56% 50%
HA22							
11-IMP-8-38.7/39.3 11-263304 NHPI-0081-(313)E LU62-11 1-(2E) --()		IN IMPERIAL COUNTY IN EL CENTRO FROM HAZARD CONSTRUCTION COMPANY 0.2 MILE WEST TO 0.1 MILE EAST OF DOGWOOD ROAD OVERCROSSING REVISE INTERCHANGE	PO BOX 229000 SAN DIEGO CA 921929000	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$11,970,801 \$3,575,430 \$414,486	07/30/14 08/15/14 09/08/16	29% 30%
HE11							
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROU REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,219,972 \$1,075,399 \$6,182	09/08/14 09/30/14 02/25/18	0% 0% PLANT EST SATIS
HE14							
11-IMP-86-11.3/20.6 11-2M5104		IN IMPERIAL COUNTY IN AND NEAR IMPERIAL AND BRAWLEY FROM 15TH STREET P O BOX 981330 TO SOUTH JUNCTION ROUTE 78 ASPHALT RUBBER CHIP SEAL AND DIG	VSS INTERNATIONAL INC WEST SACRAMENTO CA 95798	DANIEL HERNANDEZ 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,413,709 \$3,199,817 \$889,431	06/05/14 06/25/14 05/29/15	100% 89% OVER RUN
HM1							
11-IMP-86-21.9/43.1 11-2M4604		IN IMPERIAL COUNTY NEAR WESTMORLAND FROM 0.1 MILE NORTH OF BRANDT ROAD TO 0.2 MILE SOUTH OF SAN FELIPE CREEK BRIDGE. PCC SLAB REPLACEMENT AND REPAIR	PENHALL COMPANY 13750 CATALINA DRIVE SAN LEANDRO CA 94577	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$2,311,040 \$2,277,620 \$0	11/21/14 12/18/14 05/08/15 05/08/15	100% 100% OVER RUN
HM1							
11-IMP-111-40.5/65.4 11-2M4404 STP-P111-(071)E --()		IN IMPERIAL COUNTY NEAR NILAND FROM MAIN STREET TO IMPERIAL COUNTY LINE PROFILE GRIND AR CHIP SEAL AND WARM	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSADA ROAD RIVERSIDE CA 92509	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$2,700,352 \$2,927,463 \$0	06/02/14 06/18/14 04/30/15	100% 93% OVER RUN
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-186-/.4 11-294804 STPE-P186-(004)E --()		IN IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO 0.4 MILE NORTH OF MEXICO BORDER. BICYCLE AND PEDESTRAIN FACITIEIES	RSM2 CONTRACTORS, INC. 8191 CENTER STREET LA MESA, CA 91942	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,379,648 \$1,369,424 \$0	11/19/13 12/12/13 12/08/15	53% 100%
HE14							
11-IMP-5708-/0 11-076704		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION AT 1102 MONTENEGRO WAY CONSTRUCT MAINTENANCE FACILITY	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$9,466,588 \$1,441,249 \$184,966	04/11/14 04/30/14 02/25/18	18% 15%
HA12							
11-SD-5-4.0/22.3 11-261604 NHPI-005 -(629) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM CORONADO AVENUE OVERCROSSING TO CLAIREMONT DRIVE OVERCROSSING GORE PAVING, INSTALL CRASH CUSHIONS	LB CIVIL CONSTRUCTION 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$5,379,502 \$80,077 \$80,077	01/28/15 02/27/15 06/12/17	3% 1%
HA28							
11-SD-5-12.6/72.2 11-401404 SNHP-X073-(102)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REMOVE EXISTING MBGR AND REPLACE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	REYES, JULIO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1091	\$7,780,142 \$7,544,932 \$4,059	10/02/13 10/22/13 10/14/15	100% 94% OVER RUN
HB1							
11-SD-5-19.9/21.2 11-002704 IIMD-0051-(613)E LU62-11 1-(5E) --()		IN SD COUNTY IN SD ON ROUTE 5 FROM 0.1 MI SOUTH OF RTE 8/5 SEP & OVRHD TO 0.3 MI NORTH OF TECOLOTE CREEK BRIDGE & ON RTE 8 FM RTE CONSTRUCT AUXILIARY LANES/	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121	TRAN, DUNG 5825 AVENIDA ENCINAS STE. 101 CARLSBAD, CA 92008 (858)688-1549	\$6,938,701 \$4,897,958 \$355,063	03/17/14 04/09/14 09/22/16	40% 70%
HB4N							
11-SD-5-23.9/25.5 11-404304 ACHS-0051-(624)E PIG0-0516-(4E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO, FROM MISSION BAY DRIVE OVER CROSSING TO 0.5 MILE SOUTH OF LA JOLLA PARKWAY VIADUCT CONSTRUCT OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	TRAN, DUNG 5825 AVENIDA ENCINAS STE 101 CARLSBAD, CA 92008 (858)688-1549	\$2,963,616 \$2,929,856 \$0	08/16/13 08/29/13 04/30/15 04/30/15	100% 100% COMPLETED
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --() HE11		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FLATIRON WEST, INC. 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$61,130,249 \$6,659,116 \$4,342,658	12/18/14 01/12/15 08/03/18	6% 11%
11-SD-5-35.8/38.5 11-2T1784 HB32		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH, AND ENCINITAS FROM 0.1 M NORTH OF SAN DIEGUITO RIVER BRIDGE TO SAN ELLJO LAGOON BR I-5 LOMAS HWY PLANTING STAGE 2	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE STE 108 ESCONDIDO CA 92029	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$605,762 \$500,648 \$12,406	08/05/14 09/08/14 04/26/18	0% 0% PLANT EST SATIS
11-SD-5-58.1/72.4 11-406704 NHPI-0051-(627)E --() HA22		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM COCKLEBURR OVERCROSSING TO THE SAN DIEGO COUNTY LINE PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	KHAN, MOHAMMED 2863 CARMEL VALLEY RD SAN DIEGO, CA 92014 (858)720-2111	\$34,866,118 \$17,142,804 \$1,989,249	06/13/14 06/26/14 10/05/16	31% 49%
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --() HB4N		IN SAN DIEGO COUNTY IN EL CAJON FROM PACIFIC RESTORATION GROUP INC SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING HIGHWAY PLANTING/IRRIGATION SYSTEM	P O BOX 429 PERRIS CA 92572	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,325,377 \$1,202,533 \$4,831	03/19/13 04/22/13 03/03/17	0% 0% PLANT EST SATIS
11-SD-8-25.9/32.2 11-406904 STPI-008 -(314)E --() HA22		IN SAN DIEGO COUNTY NEAR ALPINE FROM DALEY CORPORATION 0.2 MILE EAST OF HARBISON CANYON ROAD 12570 HIGHWAY 67 UNDERCROSSING TO 0.4 MILE EAST OF VIEJAS CREEK BRIDGE PAVEMENT REHABILITATION	LAKESIDE CA 92040	BAGUBE, JUN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1438	\$9,392,290 \$42,028 \$39,890	11/25/14 12/31/14 10/27/15	6% 0%
11-SD-8-37.9/37.9 11-410304 HA12		IN SAN DIEGO COUNTY ABOUT 9.0 MILES EAST OF ALPINE AT DESCANSO MAINTENANCE STATION AT 24171 JAPATUL LA MIRADA VALLEY ROAD. PAVEMENT REHABILITATION MAINTENANCE	V A P CONSTRUCTION INC 15705 BIRCHWOOD ST JAPATUL LA MIRADA CA 90638		\$521,575 \$0 \$0	02/18/15 03/10/15	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-61.2/77.8 11-407004 NHPI-008 -(315)E --()		IN SAN DIEGO COUNTY NEAR BOULEVARD AND JACUMBA FROM 0.1 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING TO THE IMPERIAL COUNTY LINE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA SAN DIEGO CA 92126	RIZZUTTO, SHAWN 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2032	\$35,130,000 \$49,250 \$38,988	02/04/15 02/18/15 02/16/16	13% 0%
HA22							
11-SD-11-/1.6 11-056324		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO ON RTE 11 FROM RTE 11/905 SEP TO ENRICO FERMI AND ON RTE 905 FROM 0.1 M EAST OF LA MEDI CONSTRUCT FREEWAY TO FREEWAY	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	JAVED, FARIDUN 8863 AIRWAY RD SAN DIEGO, CA 92154 (858)518-3423	\$51,553,490 \$40,546,832 \$2,246,344	10/02/13 10/22/13 12/07/15	46% 78%
HE14							
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	SAGGESE, CARMINE 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1542	\$2,510,927 \$2,429,955 \$3,275	11/16/11 12/13/11 01/28/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DR. #112 SAN DIEGO, CA 92128 (858)688-1542	\$1,670,433 \$1,509,024 \$5,909	07/17/12 08/16/12 08/04/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD WATSONVILLE CA 950775085 UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	RIVAS, MANUEL 13220 EVENING CREEK DR. STE 112 SAN DIEGO, CA 92128 (858)829-1020	\$23,681,425 \$23,402,579 \$4,000	04/04/12 04/30/12 01/04/16	81% 99%
HB4C	SWPPP						
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1542	\$2,727,224 \$2,673,732 \$3,070	10/11/11 10/25/11 02/04/16	0% 0% PLANT EST SATIS
HB32	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-20.3/M20.9 11-416104		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF CARMEL MOUNTAIN ROAD OVERCROSSING RAMP REHABILITATION	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192 P O BOX 229000 SAN DIEGO CA 921929000	BAGUBE, JUN 1463 BROADWAY AVE. EL CAJON, CA 92021 (619)588-9068	\$608,812 \$461,034 \$0	05/30/14 06/18/14 06/03/15	53% 76%
HA22							
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	NATIVE LANDSCAPE INC 9746 TAMARACK LANE ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-23.8/26.2 11-2607C4		INSTALL HIGHWAY PLANTING AND AUTOMATIC IRRIGATION SYSTEMS. LANDSCAPE	3D ENTERPRISES, INC. 7964 ARJONS DRIVE, SUITE I SAN DIEGO, CA 92126	SAGGESE, CARMINE 304 ENTERPRISE ST., STE B ESCONDIDO, CA 92029 (858)688-1542	\$481,720 \$443,028 \$14,822	08/02/12 08/30/12 12/03/15	83% 90%
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,373,144 \$1,350,691 \$2,799	06/27/11 07/28/11 03/08/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTION INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$2,022,695 \$1,967,760 \$3,878	04/04/12 05/22/12 05/16/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,767,319 \$1,650,703 \$5,754	04/04/12 06/20/12 06/09/16	71% 93%
HB4C	SWPPP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-/0 11-282504 NHP-X073-(109)E --()		IN SAN DIEGO COUNTY ON ROUTES 15, 94 AND 805, AT VARIOUS LOCATIONS. STORM WATER MITIGATION, BIOSWALES	WESTERN RIM CONSTRUCTORS, INC. 912 S ANDREASEN DR SUITE 108 ESCONDIDO CA 92029	REYES, JULIO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1091	\$4,483,997 \$968,491 \$567,540	12/16/14 12/31/14 01/05/17	12% 22%
HA23							
11-SD-15-/4.7 11-282404 NHP-X073-(103)E --()		IN THE CITIES OF SAN DIEGO AND LEMON GROVE ON RTE 15 FROM RTE 5 TO MEADE AVE & ON RTE 94 FROM 28TH ST TO 0.2 MILE EAST OF GROVE ST CONSTRUCT SAND FILTERS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ARINDUQUE, RAY 4050 TAYLOR STREET MS-222 SAN DIEGO, CA 92110 (858)688-1511	\$2,944,996 \$2,951,475 \$20,466	12/12/13 01/03/14 11/06/15	73% 95%
HA23							
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING, IRRIGATION, EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,076,864 \$2,027,849 \$2,288	05/20/11 06/10/11 08/11/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-67-/5.9 11-275504 STPN-P067-(071)E --()		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON AND SANTEE FROM ROUTE 8/67 SEPARATION TO SAN DIEGO RIVER BRIDGE PAVEMENT REHABILITATION OF MAINLINE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$11,147,254 \$177,527 \$177,527	12/23/14 01/12/15 11/30/15	12% 2%
HA22							
11-SD-76-4.2/7.6 11-406604 HSNH-P076-(029)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM RANCHO DEL ORO DRIVE TO 0.2 MILE WEST OF MELROSE DRIVE. MEDIAN BARRIER	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO CA 92121	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$7,417,593 \$1,942,883 \$369,168	08/25/14 09/16/14 01/13/16	38% 26%
HB1							
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,349,123 \$1,246,872 \$163,118	10/22/14 11/06/14 05/30/18	98% 63%
HB32							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --() HA21		IN SD CNTY NEAR BONSALE & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE 2000 AMES DRIVE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM BURNSVILLE, MN 55306 .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC	SILVA, GUSTAF 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$78,082,422 \$14,857,219 \$1,636,134	08/04/14 08/19/14 09/01/17	19% 19%
11-SD-76-24.1/34.9 11-2M6304 HM1		IN SAN DIEGO COUNTY, NEAR PALA AND PAUMA VALLEY FROM PALA MISSION ROAD TO 2.0 MILES WEST OF RED GATE ROAD. COLD IN-PLACE RECYCLING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$4,414,427 \$3,676,656 \$0	06/09/14 06/18/14 05/06/15 05/06/15	100% 100%  COMPLETED
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --() HB32		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$418,471 \$333,253 \$3,756	03/08/13 04/17/13 11/04/16	0% 0%  PLANT EST SATIS
11-SD-125-9.7/12.1 11-408504 HSNH-P125-(018)E --() HB1		IN SAN DIEGO COUNTY NEAR SAN DIEGO AND IN LEMON GROVE FROM ELKELTON PLACE UNDERCROSSING TO TROY STREET OVERCROSSING. INSTALL MEDIAN BARRIER	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$1,637,891 \$1,534,157 \$102,539	08/04/14 08/21/14 05/17/16	33% 93%
11-SD-163-.5/3.2 11-265014 CNHP-0051-(626)E --() TEA4		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 5 FROM 0.1 MILE SOUTH OF PARK B OULEVARD OVERCROSSING TO 6TH AVENUE OC AND ON RTE 163 FROM RESTORE AND ENHANCE THE HISTORICAL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619	HURTZIG, JOHN 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1510	\$3,805,033 \$3,134,173 \$16,428	03/21/14 04/10/14 12/05/17	0% 0%  PLANT EST SATIS
11-SD-163-1.4/0 11-264114 BRLS-6211-(089) --() HA21		IN SAN DIEGO COUNTY IN SAN DIEGO AT LAUREL STREET BRIDGE OVERCROSSING BRIDGE SEISMIC RETROFIT	DISNEY CONSTRUCTION INC 859 COWAN RD #3 BURLINGAME CA 94010	MOEN, MIKE 9851 BUENA VISTA AVE SANTEE, CA 92071 (619)995-7335	\$23,015,478 \$19,319,295 \$0	07/15/13 08/07/13 04/27/15	83% 94%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-1.7/3.2 11-2650A4		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ACCU CONSTRUCTION, INC. 0.1 MILE SOUTH OF RICHMOND STREET OC TO 0.2 MILE NORTH OF 6TH AVENUE UNDERCROSSING DIR'S ORD PERFORM HIGHWAY PLANTING AND IRRIGATION	2098 S GRAND AVENUE, SUITE A SANTA ANA, CA 92705	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$595,840 \$545,813 \$13,100	04/26/12 11/26/12 10/14/15	85% 89%
000000000 000							
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --() TEA2 SWPPP		IN SAN DIEGO COUNTY IN SAN DIEGO FROM SIERRA LANDSCAPE COMPANY, INC. 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
11-SD-163-8.4/9.4 11-241514		IN SAN DIEGO COUNTY, IN SAN DIEGO FROM 0.4 MILE SOUTH TO 0.6 MILE NORTH OF CLAIREMONT MESA BLVD OVERCROSSING RECONSTRUCT INTERCHANGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	JUAREZ, DAN 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$8,149,176 \$197,800 \$194,800	01/28/15 02/17/15 11/02/16	3% 2%
HA22							
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF CLOVIS CA 93619 DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92109 (858)467-4084	\$1,741,879 \$180,954 \$177,948	06/11/14 06/26/14 09/13/18	22% 12%
HA23							
11-SD-805-4.4/5.5 11-2T2514		IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619		\$970,497 \$0 \$0	12/17/14 01/09/15	0% 0%
HA25							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$41,237,185 \$26,615,949 \$1,342,947	01/03/13 01/29/13 07/31/15	57% 64%
HB4C	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-5.8/13 11-2T1834		IN SAN DIEGO CO AT VARIOUS LOCATIONS FROM 0.3M NORTH OF NAPLES ST UNDERCROSSING TO MARKET ST OVERCROSSING ***5.8-13.0*** CONSTRUCT SOUND WALLS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE SUITE10 ESCONDIDO CA 92029	AMBLE, TOR 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1509	\$5,281,055 \$5,268,706 \$9,699	07/12/13 08/07/13 06/30/15	95% 97%
HB31							
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$573,084 \$518,832 \$0	06/24/11 07/14/11 10/09/15	0% 0% PLANT EST SATIS
HB4N	WPCP						
11-SD-805-9.5/10.3 11-2T2504		IN SAN DIEGO COUNTY IN AND NEAR NATIONAL CITY FROM PROSPECT AVE OVERCROSSING TO PLAZA BLVD UNDERCROSSING PM ***9.5-10.3*** OUTSIDE WIDENING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	DAVIS, THOMAS 13220 EVENING CREEK DR. STE112 SAN DIEGO, CA 92128 (858)688-1399	\$5,738,207 \$2,117,590 \$447,385	08/11/14 08/27/14 08/25/15	36% 37%
HB4							
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSADA ROAD RIVERSIDE CA 92509	MCMILLAN, STEVE 6480 WEATHERS PLACE, SUITE 235 SAN DIEGO, CA 92121 (858)688-1435	\$75,526,273 \$57,426,920 \$1,724,811	03/16/12 03/30/12 03/30/17	76% 76%
HB5							
11-SD-905-6.5/10.4 11-298204 NHP-P905-(021)E --()		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO FROM 0.2 MILE WEST OF CALIENTE AVENUE TO ROUTE 125. ROADWAY REHABILITATION	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO CA 92121	CORBITT, JARED 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (858)220-3986	\$3,019,826 \$3,138,573 \$10,261	10/10/14 10/28/14 05/22/15	100% 100% OVER RUN
HA22							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$584,684,002</u>	<b>Completed to Date:</b>	<u>\$288,751,093</u>	<b>Work This Month:</b>	<u>\$18,336,166</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-0-7.8/9.9 12-0M7204 NHP-X059-(058)E --()		IN ORANGE COUNTY, IN BUENA PARK, IRVINE AND COSTA MESA, AT VARIOUS LOCATION. SEISMIC RETROFIT FOUR (4) BRIDGES.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	YII, JAMES 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8560	\$2,993,062 \$1,123,451 \$318,212	12/03/14 12/18/14 01/19/16	34% 38%
HB1							
12-ORA-1-17.6/18.1 12-0L2604 ACST-P001-(557)E P0-01 5-(7E) --()		IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.1 MILE NORTH OF BAYSIDE DRIVE TO 0.1 MILE SOUTH OF PROMONTORY DRIVE. MODIFY SIGNALS AND LIGHTING AND	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745	THAI, DANH 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8803	\$329,621 \$298,498 \$0	06/23/11 07/14/11 05/29/15 04/30/15	99% 97% COMPLETED
HB4N WPCP							
12-ORA-1-25.8/29.9 12-0H1604 STP-P001-(583)E --()		N SR-1 FROM GOLDENWEST ST TO WARNER AVENUE CAPITAL PREVENTIVE MAINTENANCE	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	PHAM,DAT 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 2912 (949)509-5010	\$3,441,914 \$2,328,680 \$2,261,666	10/14/14 11/05/14 06/09/15	88% 68%
HA22							
12-ORA-5-3.0/3.7 12-0F96A4 NHPI-005 -(972)7 PLN-6212-(016)E --()		OC. I-5 FROM SOUTH OF AVENIDA PICO TO SOUTH OF AVENIDA VISTA HERMOSA ADD ONE HOV LANE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CHUAH, ANDREW 910 CALLE NEGOCIO SUITE 250 SAN CLEMENTE, CA 92673 (949)279-8496	\$49,970,859 \$3,703,669 \$2,774,849	11/25/14 12/22/14 11/13/17	7% 7%
HB5							
12-ORA-5-3.7/6.2 12-0F96C4 NHPI-005 -(966)7 CMLN-6212-(015)E --()		OC. I-5 FROM SOUTH OF AVENIDA VISTA HERMOSA TO S OF PACIFIC COAST HWY. ADD HOV LANE IN EACH DIRECTION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	KINALY,STEVE 27271 LAS RAMBLAS, SUITE 340 MISSION VIEJO, CA 92691 (949)279-8800	\$44,646,801 \$7,646,284 \$716,278	06/17/14 07/03/14 09/26/16	23% 17%
HB5							
12-ORA-5-4.4/44 12-0M3704 NH-X059-(054)E --()		OC. RTE 5 AT POSTMILES 4.4 TO 44.0 RTE 22 AT POSTMILES 4.6 TO 12.3 RTE 55 AT POSTMILES 2.6 TO 15.7 UPGRADE AND RETROFIT CMS SIGNS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	NAJM,ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 2618 (949)279-8826	\$404,469 \$361,440 \$361,440	10/30/14 11/18/14 06/30/15	94% 89%
HA42							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-5.0/34 12-0M7304		OC. RTE 5 BETWEEN POSTMILE 5/34. METHACRYLATE SEAL BRIDGE DECKS	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711	WANG, TH 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$894,040 \$657,821 \$63,890	04/10/14 04/30/14 06/05/15	82% 74%
HM3							
12-ORA-5-6.2/8.7 12-0F96E4		OC. I-5 FROM S OF PACIFIC COAST HWY TO SAN JUAN CREEK ROAD. ADD ONE HOV LANE	SHIMMICK CONSTRUCTION COMPANY INC 16481 SCIENTIFIC WAY IRVINE CA 92618	MAHDAVI, SAEED 3251 1/4 UNIVERSITY DRIVE #2 IRVINE, CA 92612 (949)509-5023	\$36,133,869 \$17,388,690 \$932,966	12/04/13 12/20/13 03/24/16	36% 48%
12-ORA-5-13.5/34 12-0N0304		IN ORANGE COUNTY AT VARIOUS LOCATIONS. MODIFY LIGHTING & ELECTRIC SERVICE	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$339,606 \$335,143 \$0	06/05/13 07/15/13 05/12/15 05/12/15	100% 100% COMPLETED
HM4							
12-ORA-5-16.5/42 12-0M8404		OC. IN MISSION VIEJO, ANAHIEM AND ORANGE. MODIFY LIGHTING & SIGNAL & CCTV	STEINY AND COMPANY INC PO BOX 8100 BALDWIN PARK CA 91706	NAJM, ELIE 6533 MARINE WAY, TRAILER 2 IRVINE, CA 92618 (949)279-8826	\$304,820 \$130,053 \$125,029	04/29/14 05/16/14 06/30/15	100% 43% OVER RUN
HM4							
12-ORA-5-19.2/22.2 12-0J61U4 IM-X059-(055)E --()		IN ORANGE COUNTY - ON RTE 5 FROM LAKE ACCU FOREST DR. TO ALTON PKWY AND ON RTE 405 FROM RTE 5 TO 0.2M NORTH OF IRVINE CENTER DRIVE HIGHWAY PLANTING & EROSION CONTROL	CONSTRUCTION INC 2098 S GRAND AVE SUITE A SANTA ANA CA 92705	YACUB, MOHAMAD 15700 TUSTIN VILLAGE WAS, #1 TUSTIN, CA 92780 (949)279-8433	\$4,944,232 \$2,664,694 \$294,252	08/12/14 09/08/14 11/09/18	50% 58%
HA25							
12-ORA-5-42.1/44.4 12-1016A4		IN ORANGE AND LOS ANGELES COUNTIES BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.3 MILE NORTH OF THE LOS HIGHWAY PLANTING AND IRRIGATION	IN CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619	DICKSON, ERIC 3347 MICHELSON DR., STE. 100 IRVINE, CA 92612 (949)279-8447	\$737,551 \$827,200 \$0	02/07/11 02/24/11 04/29/15	0% 0% PLANT EST SATIS
HB32	SWPPP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-/29.6 12-0L92U4 NHPI-005 -(973)7 --()		IN ORA CO AT VARIOUS LOCATIONS FROM SAN DIEGO COUNTY LINE TO 0.7 MILE SOUTH OF ROUTE 5/55 SEPARATION UPGRADE PEDESTRIAN FACILITIES	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870		\$1,899,061 \$0 \$0	02/24/15 03/11/15	0% 0%
HB71							
12-ORA-39-1.1/19.2 12-0L3804 CSTP-P039-(025)E --()		ON SR-39 FROM INDIANAPOLIS TO IMPERIAL HWY. INSTALL NEW & UPGRADE CURB RAMPS AT	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA 92868	WANG, T H 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (714)558-4109	\$2,012,845 \$2,108,352 \$0	10/17/13 11/06/13 06/18/15 05/04/15	81% 96% COMPLETED
HB71							
12-ORA-39-1.1/8.2 12-0N2404		OC.IN HB,MIDWAY CITY,WESTMINSTER, ON SR 39 PM 1.1 / 8.2 REPAIR CURB/GUTTER/SW/DWY, HMA	V A P CONSTRUCTION INC 15705 BIRCHWOOD ST LA MIRADA CA 90638	NGUYEN, IRVIN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8590	\$291,575 \$236,608 \$139,903	01/14/15 02/03/15 06/18/15	67% 81%
HM2							
12-ORA-39-2.1/6.1 12-0L9704 HSST-P039-(026)E --()		OC. ON SR-39 AT YORKTOWN AVE (PM: 2.1), MAIN/ELLIS ST. (PM: 3.1) MCFADDEN AVE (PM:6.1). MODIFY SIGNAL AND LIGHTING AT VARIO	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021	RAMADAN, KIFAH 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$621,555 \$609,974 \$0	12/13/13 01/06/14 05/20/15 05/05/15	100% 96% OVER RUN
HB1							
12-ORA-55-2.0/11.8 12-0L74U4 HSNH-P055-(054)E --()		OC. IN COSTA MESA, SANTA ANA AND TUSTIN, FR. 19TH ST. TO 17TH ST. REHABILITATE PAVEMENT & CONSTRUCT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	JAVAHERNESHAN, MAJID 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$15,359,869 \$11,536,109 \$1,747,831	10/14/13 11/06/13 12/15/16	39% 74%
HA22							
12-ORA-55-2.0/5.9 12-0H20U4 NHP-X059-(056)E --()		IN ORANGE COUNTY ON RTE 55 FROM 17 TH WESTCOAST PUBLIC WORK INC STREET TO RTE 405 AND ON RTE 73 (PM 10.0/15.20,23.4/27.8) FROM RTE5 TO GLENWOOD DRIVE AND FR HIGHWAY PLANTING/IRRIGATION	20058 VENTURA BLVD #318 WOODLAND HILLS CA 91364	DICKSON, ERIC 3337 MICHELSON DRIVE, SUITE100 IRVINE, CA 92612 (949)724-2814	\$3,536,910 \$255,813 \$249,788	09/04/14 09/30/14 12/04/18	48% 7%
HA25							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Time Work Message
12-ORA-55-4.6/5.9 12-0H9004 NH-P055-(056)E --()		IN ORANGE COUNTY ON ROUTE 55 FROM. BRISTOL ST. TO ROUTE 405 IMPROVE OF PAVEMENT ACCESS	WESTCOAST PUBLIC WORK INC. 10101 ETON AVE CHATSWORTH CA 91311	EMAM,KAMRAN 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8487	\$1,074,520 \$970,897 \$38,130	09/02/14 09/26/14 05/28/15	93% 90%
HA25							
12-ORA-55-7.6/9.9 12-0J6404 NHP-P055-(057)E --()		IN ORANGE COUNTY, IN SANTA ANA AND TUSTIN FROM 0.2 MILE SOUTH OF DYER ROAD UNDERCROSSING TO 0.1 MILE SOUTH OF MCFADDEN AVE UNDERCR EROSION CONTROL	O'DONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	EMAM, KAMRAN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8487	\$903,795 \$458,678 \$121,710	01/05/15 01/29/15 08/06/15	53% 51%
HA25							
12-ORA-55-17.0/17.7 12-0H2084 NH-P055-(053)E --()		IN THE CITIES OF ORANGE AND ANAHEIM AT SANTIAGO BLVD AND NOHL RANCH ROAD... REGRADE SLOPE AND INSTALL DRAINAGE SYSTEM FLATTEN THE SLOPE ABOVE THE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	YACOB,MOHAMAD 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8433	\$2,806,737 \$2,754,124 \$2,500	02/05/14 02/21/14 09/23/15	75% 97%
HA23	SWPPP						
12-ORA-57-12.3/15.2 12-0F0404		IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE SOUTH OF KATELLA AVENUE UNDERCROSSING TO 0.3 MILE NORTH OF LINCOLN AVENUE OVERCROSSING WIDEN NB ROUTE 57 AND BRIDGES	C. C. MYERS, INC. PO BOX 2948 RANCHO CORDOVA CA 95741-2948	NGUYEN, IRVIN 15700 TUSTIN VILLAGE WAY, #3 TUSTINA, CA 92780 (949)279-8590	\$19,787,013 \$20,048,503 \$0	10/26/11 11/17/11 04/21/15 04/21/15	100% 100% COMPLETED
HB4N	SWPPP						
12-ORA-73-10.0/24.5 12-0H4404 NH-P073-(104)E --()		IN VARIOUS LOCATIONS SR73 STORM WATER MITIGATION AND SLOPE ST STORM WATER MITIGATION & SLOPE STAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA. 92612 (949)279-8447	\$11,677,909 \$10,025,353 \$108,551	10/30/13 11/15/13 05/15/18	0% 0% PLANT EST SATIS
HA42							
12-ORA-73-11.3/27.3 12-0N3104		IN ORANGE COUNTY, IN LAGUNA NIGUEL, ALISO VIEJO, LAGUNA BEACH, NEWPORT BEACH AND COSTA MESA ON ROUTE 5 AT N5-N73 CONNECTOR AND ON METHACRYLATE AND POLYESTER CONCRETE	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503		\$763,157 \$0 \$0	04/28/15 05/19/15	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-73-23.9/25 12-0M1104 HSNH-P073-(110)E --()		IN ORA CO, IN THE CITIES OF IRVINE AND NEWPORT BEACH, ON NB ROUTE 73 BETWEEN MARCARTHUR BLVD NB ON-RAMP AND BIRCH ST NB OFF-RAMP ( WIDENING AND OVERLAY	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	SHIEH, PETER 3251 1/4 UNIVERSITY DR. IRVINE, CA. 92612 (949)279-8636	\$1,545,164 \$884 \$884	02/10/15 02/27/15 02/09/16	10% 0%
12-ORA-73-25.7/28 12-0H0344 NHP-P073-(107)E --()		IN COSTA MESA FROM CAMPUS DRIVE TO I-405 NB/SB SLAB REPLACEMENT. ON/OFF	I-AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867	SHIEH,PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5023	\$2,496,864 \$1,125 \$1,125	09/12/14 09/30/14 12/15/15	21% 0%
HA22							
12-ORA-74-13.3/16.6 12-043224 ACST-P074-(051)E P0-74 0-(1E) --()		IN ORANGE COUNTY NEAR SAN JUAN HOT SPRING FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE ESTABLISH PLANTING AND INSTALL	PACIFIC RESTORATION GROUP INC P.O. BOX 429 PERRIS, CA 92752	DICKSON, ERIC 3337 MICHELSON DR., STE 100 IRVINE, CA 92612 (949)279-8755	\$344,848 \$323,613 \$7,160	04/29/10 05/24/10 11/03/15	0% 0% PLANT EST SATIS
12-ORA-74-/.2 12-0E3104		ON RTE 74 FROM 0.1 MILE WEST OF I-5/SR-74 IC TO 0.1 MILE EAST OF I-5/SR-74 IC. REPLACE BRIDGE AND WIDEN RAMP	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8407	\$25,605,771 \$19,473,033 \$848,112	08/22/12 09/18/12 06/01/15	67% 75%
HE12	SWPPP						
12-ORA-90-11.8/12.5 12-056224 ACST-P090-(012)E P0-90 0-(2E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM 0.6 MILE EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PALMA AVENUE HWY PLANTING INSTALL IRRIGATION SYS	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)279-8447	\$737,806 \$694,580 \$3,243	09/29/11 10/25/11 12/29/15	0% 0% PLANT EST SATIS
12-ORA-91-.3/.3 12-0L7504 HSNH-P091-(138)E --()		IN ORANGE COUNTY IN LA PALMA AT ORANGETHORPE UC SHOULDER WIDENING, SIGNALS,PLANTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA. 92612 (949)279-8636	\$652,975 \$613,617 \$2,062	08/08/13 08/27/13 06/30/15	91% 94%
HB1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-.9/5.4 12-0C5704		IN FULLERTON AND ANAHEIM WB DIRECTION FROM SR-57 TO I-5 PM .9/5.4 CONVERT WB AUXILIARY LANES AT	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948	HONG, JOHN 200 N. HARBOR BLVD., #210 ANAHEIM, CA 92805 (949)279-8741	\$32,701,193 \$19,986,069 \$2,196,536	01/09/13 02/06/13 11/25/15	77% 61%
HE13 HE13	SWPPP						
12-ORA-91-8.1/9.5 12-0C5604		IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE WEST OF TUSTIN AVENUE OC TO 0.3 MILE E OF 91/55 SEPARATION AND AT LAKEVIEW AVE OC WIDEN RDWY AND BRIDGE	OHL USA INC 1920 MAIN STREET SUITE 310 IRVINE CA 92614	WU, ADRIAN 22800 SAVI RANCH PKWY, STE.206 YORBA LINDA, CA 92887 (949)279-8688	\$19,624,622 \$12,979,805 \$480,964	10/11/13 11/01/13 01/31/17	40% 66%
HB4N HB4N							
12-ORA-91-9.2/15.9 12-0G3314 CNHP-P091-(139)E --()		IN OC. CITIES OF ANAHEIM & YORBA LINDA FROM 55/91 SEPARATION TO ROUTE 241/91 SEPARATION HIGHWAY REPLACEMENT PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	DICKSON, ERIC 3337 MICHELSON DRIVE, #100 IRVINE, CA 92612 (949)279-8755	\$2,006,001 \$1,687,831 \$4,050	10/03/13 11/01/13 01/10/18	0% 0% PLANT EST SATIS
HA25							
12-ORA-91-18.0/18 12-0K3304 STPE-P091-(137) --()		IN ORANGE COUNTY IN ANAHEIM FROM 0.2 MILE WEST TO 0.3 MILE EAST OF COAL CANYON ROAD UC _____ INSTALL VEGETATION & IRRIGATION SYS	ACCU CONSTRUCTION INC 2098 SOUTH GRAND AVENUE STE A SANTA ANA, CA 92705	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$300,973 \$210,563 \$810	03/04/13 04/18/13 05/16/17	0% 0% PLANT EST SATIS
TEA4							
12-ORA-405-6.4/7.4 12-0F5504		IN ORANGE COUNTY IN IRVINE FROM SAN DIEGO CREEK TO VON KARMAN AVE OVERCROSSING. HIGHWAY PLANTING & IRRIGATION	Y A K A R 689 E SAN BERNARDINO ROAD COVINA, CA 91723	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$847,602 \$857,314 \$1,190	06/14/13 07/15/13 09/18/17	0% 0% PLANT EST SATIS
HB32							

**Totals: Authorized Final Amt: \$292,739,611 Completed to Date: \$143,298,466 Work This Month: \$13,803,130**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-2.2/0	01-0E7104	1
01-DN-101-17.5/0	01-0E4504	1
01-DN-101-4.0/0	01-476904	1
01-DN-101-4.4/9.4	01-0B0804	1
01-DN-199-20.5/25.7	01-479404	1
01-DN-199-/4.2	01-0B8404	1
01-HUM-96-7.8/0	01-0C7704	2
01-HUM-101-6.5/0	01-0F0704	2
01-HUM-101-15.4/0	01-0E3104	2
01-HUM-101-72.5/0	01-0C2804	2
01-HUM-101-86.3/87.8	01-0B1004	2
01-HUM-101-40.9/41.2	01-0B4104	2
01-HUM-169-13.6/23.4	01-450904	3
01-HUM-200-.2/0	01-0E6904	3
01-HUM-254-22.1/22.1	01-0F1504	3
01-HUM-299-5.6/0	01-0E6104	3
01-HUM-299-19.3/19.8	01-0A3604	3
01-HUM-299-20.2/20.5	01-423704	3
01-HUM-299-24.1/0	01-0F0104	4
01-HUM-299-5.5/11	01-0C4604	4
01-HUM-999-/0	01-0A4504	4
01-LAK-20-8.1/8.6	01-488604	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-LAK-20-13.5/31.4	01-0B0004	4
01-LAK-29-34.4/40	01-0C3504	4
01-MEN-1-37.3/40.5	01-0F0504	5
01-MEN-1-70.5/0	01-474904	5
01-MEN-1-103.7/103.8	01-0F1304	5
01-MEN-101-9.6/10.7	01-362914	5
01-MEN-101-36.0/38.9	01-0E9004	5
01-MEN-101-43.0/44	01-0E9504	5
01-MEN-101-45.0/50.8	01-262024	6
01-MEN-101-46.3/46.4	01-0E9704	6
01-MEN-101-50.7/51.2	01-0C9004	6
01-MEN-101-58.9/61.5	01-0E1804	6
01-MEN-101-64.7/81.4	01-4154U4	6
01-MEN-101-43.1/49	01-262004	6
01-MEN-128-14.3/40.6	01-378164	7
01-MEN-128-34.5/35.5	01-476604	7
01-MEN-162-.1/9	01-0F0204	7
01-MEN-162-11.6/0	01-0C2304	7
01-MEN-999-/0	01-0A4204	7
02-LAS-139-30.0/40	02-4F1304	8
02-LAS-395-56.5/61	02-3C0724	8
02-LAS-395-61.6/76.6	02-3C0714	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-LAS-395-133.0/139	02-4G9904	8
02-PLU-89-16.4/20	02-4G9604	8
02-SHA-0-/0	02-1H1804	8
02-SHA-5-39.5/40.8	02-378904	9
02-SHA-44-4.2/14.5	02-4E4304	9
02-SHA-273-17.0/17	02-0H7504	9
02-SHA-299-.3/7.1	02-3E4104	9
02-SHA-299-2.5/4.5	02-1H2604	9
02-SHA-299-18.4/18.7	02-4G4804	9
02-SHA-299-30.3/40.7	02-360704	10
02-SHA-299-57.7/58	02-0H8504	10
02-SHA-299-83.0/84	02-2E74U4	10
02-SHA-910-/0	02-0H0004	10
02-SIS-3-6.9/23	02-4G9704	10
02-SIS-5-51.2/58.1	02-3E7604	10
02-SIS-5-58.3/58.4	02-1H2904	11
02-SIS-5-50.6/52.1	02-3C9204	11
02-SIS-5-/0	02-4G7204	11
02-SIS-89-/7	02-0H0104	11
02-SIS-96-37.3/37.7	02-4G9404	11
02-SIS-96-/77.5	02-2E2914	11
02-SIS-97-2.1/2.5	02-4G00U4	12

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-SIS-97-17.0/24	02-4G9804	12
02-TEH-32-5.1/6.3	02-4E90U4	12
02-TRI-299-.4/.8	02-2E3504	12
02-TRI-299-12.3/12.9	02-3E7904	12
02-TRI-299-19.2/19.5	02-4F7404	12
02-TRI-910-910.0/0	02-4G1204	13
02-VAR--/0	02-0H5304	13
02-VAR--/0	02-4F6904	13
02-VAR--/0	02-4E8114	13
02-VAR--/0	02-4E5304	13
02-VAR--/0	02-0H5204	13
03-BUT-70-26.7/27.1	03-3E1204	14
03-BUT-99-28.1/29.6	03-3E6204	14
03-COL-5-22.3/0	03-4M2004	14
03-ED-49-23.9/35	03-3F6704	14
03-ED-50-17.0/17.3	03-3F8904	15
03-ED-50-36.7/0	03-0H1304	15
03-ED-89-8.6/13.8	03-1A8424	15
03-ED-89-18.0/24.9	03-1A8444	15
03-ED-89-24.9/27.2	03-1A8454	15
03-ED-193-10.1/10.1	03-2F7204	15
03-ED-193-25.8/25.8	03-2F6504	16

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-NEV-20-12.8/15.9	03-3E0604	16
03-NEV-49-3.4/0	03-4F6704	16
03-NEV-80-14.8/16.4	03-4M8604	16
03-NEV-80-21.2/28.1	03-4M8404	16
03-NEV-80-28.0/0	03-4M6104	16
03-NEV-80-28.0/0	03-3E1104	17
03-NEV-89-/8.7	03-3F6504	17
03-PLA-80-8.1/37.8	03-3E1004	17
03-PLA-80-34.6/34.9	03-2F2504	17
03-PLA-80-41.8/0	03-0H3804	17
03-PLA-80-69.3/69.8	03-4F3404	17
03-PLA-89-/T8.5	03-2A9204	18
03-PLA-267-/6.8	03-2F2904	18
03-SAC-5-12.9/0	03-4F1204	18
03-SAC-5-23.3/0	03-3F0404	18
03-SAC-5-23.6/0	03-2F21U4	18
03-SAC-50-2.3/16.8	03-4F1304	18
03-SAC-50-2.4/3.7	03-4M7204	19
03-SAC-50-16.9/17.4	03-4F0704	19
03-SAC-51-2.6/44.7	03-4M7304	19
03-SAC-51-4.0/0	03-0H2504	19
03-SAC-80-/M10.4	03-3797U4	19

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-SAC-99-4.0/35.4	03-3F1804	19
03-SAC-160-1.4/L4.2	03-3F6604	20
03-SAC-160-/12	03-2F9904	20
03-SAC-160-44.5/47.1	03-4M5804	20
03-SUT-99-11.0/14.3	03-1A4324	20
03-SUT-99-11.0/14.3	03-1A43A4	20
03-SUT-99-30.6/32.7	03-1F5004	20
03-SUT-99-/1.6	03-406604	21
03-VAR-20-/43.9	03-4F5504	21
03-VAR-51-5.5/8.1	03-3F4704	21
03-VAR--/0	03-2F0004	21
03-YOL-5-9.4/0	03-4M7004	21
03-YOL-5-11.3/0	03-4M7404	21
03-YOL-5-9.3/0	03-4F3604	22
03-YOL-113-2.2/0	03-0H2904	22
03-YUB-20-13.3/20.3	03-3F0004	22
03-YUB-49-6.0/6.1	03-3F7004	22
03-YUB-70-14.2/15.1	03-0A5804	22
04-ALA-13-.1/0	04-1J8004	23
04-ALA-13-9.9/10.1	04-0G2104	23
04-ALA-24-5.1/6.2	04-294944	23
04-ALA-24-5.6/0	04-4A3424	23

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-24-5.9/6.2	04-0J4204	23
04-ALA-24-5.9/6.2	04-4H8004	23
04-ALA-24-5.9/6.2	04-0J4004	24
04-ALA-80-1.0/1.7	04-0120M4	24
04-ALA-80-1.7/2.2	04-014074	24
04-ALA-80-1.7/2.5	04-292274	24
04-ALA-80-1.8/0	04-014104	24
04-ALA-80-1.9/8	04-3A7774	24
04-ALA-80-2.5/3.2	04-292264	25
04-ALA-80-2.5/0	04-014084	25
04-ALA-80-5.7/5.7	04-2J1904	25
04-ALA-80-6.2/6.5	04-4A8204	25
04-ALA-84-25.5/27.1	04-297614	25
04-ALA-92-6.3/6.8	04-2G3614	25
04-ALA-92-5.1/5.8	04-2G3624	26
04-ALA-238-14.5/16.5	04-2490A4	26
04-ALA-580-32.5/32.5	04-1SS054	26
04-ALA-580-4.7/8.2	04-4A07U4	26
04-ALA-580-7.8/19.1	04-2908V4	26
04-ALA-580-8.3/0	04-172434	26
04-ALA-580-8.4/14.6	04-2908C4	27
04-ALA-580-14.6/21.6	04-2908E4	27

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-580-31.7/31.9	04-1SS044	27
04-ALA-580-41.2/47	04-4H2214	27
04-ALA-680-20.8/21.5	04-4G5004	27
04-ALA-880-22.6/24	04-3A9214	27
04-ALA-880-24.0/25.5	04-3A9224	28
04-ALA-880-28.4/29.2	04-0A7104	28
04-ALA-880-30.1/31.1	04-1706U4	28
04-ALA-880-32.9/33.9	04-4A8104	28
04-ALA-980-1.1/1.1	04-0J7804	28
04-CC-4-27.5/29	04-1G9404	28
04-CC-4-8.0/25	04-152724	29
04-CC-4-26.6/27.5	04-2285E4	29
04-CC-4-/14.6	04-3J6604	29
04-CC-24-5.2/5.6	04-3G1604	29
04-CC-580-6.1/6.3	04-003944	29
04-CC-580-6.3/7.7	04-3G4844	29
04-CC-680-1.0/9.9	04-4H6704	30
04-CC-680-22.7/24.8	04-3A8704	30
04-MRN-1-1.4/0	04-2G8704	30
04-MRN-1-42.5/42.5	04-2J5304	30
04-MRN-101-23.3/27.6	04-264074	30
04-NAP-12-.2/3.2	04-264134	30

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-NAP-12-2.8/3.3	04-264144	31
04-NAP-29-1.0/9.9	04-4H6904	31
04-NAP-29-25.5/28.4	04-259404	31
04-NAP-29-47.0/47.2	04-4A0904	31
04-NAP-29-/3.1	04-3J0104	31
04-NAP-37-/7.4	04-3J0304	31
04-NAP-121-.3/2	04-4442A4	32
04-NAP-121-3.1/3.1	04-2J9904	32
04-NAP-121-20.2/20.4	04-2A1104	32
04-NAP-121-/11.6	04-3J0004	32
04-NAP-128-20.2/20.2	04-3G7604	32
04-SCL-0-/0	04-0J5804	32
04-SCL-9-2.5/7	04-2A4304	33
04-SCL-9-4.2/0	04-4S0504	33
04-SCL-17-.1/0	04-1J7904	33
04-SCL-17-1.0/99.9	04-4H6604	33
04-SCL-35-14.1/17.1	04-3E4204	33
04-SCL-84-12.0/12.1	04-1J6504	33
04-SCL-85-18.0/23.9	04-154204	34
04-SCL-87-9.0/9.2	04-4G6104	34
04-SCL-101-38.0/38.1	04-0J0604	34
04-SCL-101-38.0/38.1	04-040604	34

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SCL-101-49.0/52.2	04-4A3304	34
04-SCL-101-52.0/52.6	04-235624	34
04-SCL-101-/26.7	04-153304	35
04-SCL-130-/6.9	04-3J8104	35
04-SCL-152-6.1/6.5	04-448834	35
04-SCL-152-9.9/21.9	04-4C2004	35
04-SCL-152-16.2/19.5	04-2A4404	35
04-SCL-152-/5.2	04-2A2504	35
04-SCL-280-2.6/0	04-1SS524	36
04-SCL-280-7.8/11.5	04-272044	36
04-SCL-680-/9.9	04-153204	36
04-SCL-880-2.1/2.1	04-1J7704	36
04-SF-80-4.9/5.9	04-0435E4	36
04-SF-80-5.8/7.8	04-3G4434	36
04-SF-80-8.2/8.7	04-0120W4	37
04-SF-80-8.2/8.7	04-0120F4	37
04-SF-80-8.6/8.6	04-013544	37
04-SF-80-12.6/13.9	04-0120T4	37
04-SF-101-9.0/0	04-1637N4	37
04-SF-101-/2.3	04-3J7504	37
04-SF-280-4.1/4.4	04-1A5514	38
04-SF0-80-/7.8	04-2J8704	38

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SM-0-/0	04-0G2224	38
04-SM-1-16.8/17.1	04-4H6204	38
04-SM-1-38.2/39.7	04-1123H4	38
04-SM-1-39.6/40.1	04-1123J4	38
04-SM-1-40.6/41	04-265604	39
04-SM-1-/47.1	04-2J4204	39
04-SM-1-/40.3	04-1J6604	39
04-SM-84-28.8/29.3	04-1J5204	39
04-SM-92-14.4/18.8	04-041004	39
04-SM-101-.9/3.6	04-2356A4	39
04-SM-101-16.3/17.1	04-235844	40
04-SM-101-/6	04-4A9254	40
04-SM-101-/26.1	04-3J7804	40
04-SM-280-21.3/0	04-0G7104	40
04-SM-280-/0	04-4H8504	40
04-SOL-12-20.6/21.3	04-2A6204	40
04-SOL-37-9.8/10.6	04-3J0204	41
04-SOL-80-11.3/12.9	04-0A5344	41
04-SOL-80-19.5/19.6	04-1SS574	41
04-SOL-80-/18.9	04-4J1404	41
04-SOL-128-.7/.7	04-1E4004	41
04-SOL-680-/13.1	04-3G6504	41

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SON-1-21.7/0	04-4S1604	42
04-SON-1-29.9/29.9	04-3G7404	42
04-SON-12-9.6/0	04-1A2904	42
04-SON-12-32.7/33	04-3A3304	42
04-SON-101-.9/3.6	04-2640U4	42
04-SON-101-3.4/4.1	04-2640K4	42
04-SON-101-7.1/8.1	04-0A1854	43
04-SON-101-20.7/20.7	04-245444	43
04-SON-101-25.0/29.3	04-3A23U4	43
04-SON-116-41.8/44.7	04-283824	43
04-SON-128-1.2/1.3	04-3G1204	43
04-SON-128-2.4/2.4	04-1SS224	43
04-SON-128-5.4/0	04-2S9414	44
04-SON-128-17.1/24.7	04-4A8824	44
05-MON-1-7.5/7.7	05-1G0504	44
05-MON-1-11.7/43.1	05-1C9404	44
05-MON-1-46.8/46.8	05-0S9404	45
05-MON-1-67.9/0	05-1A8904	45
05-MON-28-28.6/28.6	05-1A9804	45
05-MON-101-49.8/55.3	05-1A7304	45
05-MON-101-57.1/60.8	05-1C3304	45
05-MON-101-66.4/66.4	05-1C6404	45

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-MON-101-85.0/85.8	05-349514	46
05-MON-101-100.0/101.3	05-315804	46
05-MON-101-21.9/87	05-1C9304	46
05-SB-1-49.9/0	05-0R8304	46
05-SB-1-/0	05-0S0304	46
05-SB-101-.3/7.5	05-462504	46
05-SB-101-10.0/10.6	05-1F8404	47
05-SB-101-12.9/14	05-1C4304	47
05-SB-101-22.3/23	05-0G0704	47
05-SB-101-26.5/27.1	05-0M14V4	47
05-SB-101-46.9/0	05-1A6204	47
05-SB-101-83.2/83.8	05-463814	47
05-SB-101-84.1/90.9	05-1A3904	48
05-SB-166-55.1/70.6	05-1A3304	48
05-SB-166-25.5/34.9	05-1A4604	48
05-SB-246-12.3/16.7	05-0C6404	48
05-SBT-25-18.8/19.5	05-0T6404	48
05-SBT-101-.7/.7	05-1A9304	48
05-SCR-0-/0	05-0T5004	49
05-SCR-0-/0	05-1F2104	49
05-SCR-1-8.0/14.9	05-0C9014	49
05-SCR-1-20.2/37.4	05-1C8604	49

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SCR-1-29.4/34.8	05-1F1204	49
05-SCR-9-3.8/18.7	05-0Q5904	49
05-SCR-17-9.4/10.1	05-1C1804	50
05-SCR-152-2.0/8.3	05-1A3804	50
05-SCR-152-.3/2	05-1F8804	50
05-SLO-1-73.7/74	05-1A7004	50
05-SLO-1-36.7/39.6	05-0N4004	50
05-SLO-46-37.6/40.4	05-330764	50
05-SLO-46-40.7/46.3	05-330774	51
05-SLO-46-4.3/7.6	05-1F8704	51
05-SLO-58-20.0/0	05-1A0904	51
05-SLO-101-32.3/35.6	05-1F7804	51
05-SLO-101-37.7/0	05-1C8004	51
05-SLO-101-45.3/45.7	05-402824	51
05-SLO-101-21.6/23.9	05-0S7904	52
06-FRE-5-48.8/53	06-0Q2704	52
06-FRE-33-10.9/11.1	06-432604	52
06-FRE-41-3.0/M6.1	06-0Q2404	52
06-FRE-41-23.1/0	06-0Q0104	52
06-FRE-41-24.5/24.8	06-0M4204	53
06-FRE-41-25.2/31.7	06-0M8204	53
06-FRE-41-27.6/30.4	06-0E9714	53

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-99-26.7/31.6	06-442624	53
06-FRE-145-32.8/33.4	06-0J9204	53
06-FRE-168-/0	06-0T4204	53
06-FRE-180-77.2/0	06-0H1704	54
06-FRE-180-62.6/66.3	06-342564	54
06-KER-5-6.0/9	06-0Q4504	54
06-KER-5-62.5/73.1	06-0P1404	54
06-KER-14-16.6/0	06-0Q4204	54
06-KER-46-54.0/57.8	06-0Q7904	54
06-KER-58-31.8/39.7	06-0Q8004	55
06-KER-58-36.3/39.9	06-0P5604	55
06-KER-58-85.1/0	06-0P0704	55
06-KER-58-94.4/0	06-0N5604	55
06-KER-58-/0	06-0S0704	55
06-KER-58-/0	06-0Q5804	55
06-KER-99-24.6/0	06-0L3904	56
06-KER-178-100.6/102.7	06-0P8104	56
06-KER-178-4.4/0	06-0H6414	56
06-KER-204-/3.7	06-0Q8104	56
06-KER-223-4.8/17.2	06-0P8404	56
06-KIN-5-9.0/16.5	06-0P1804	56
06-KIN-198-8.9/10.1	06-325504	57

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KIN-198-8.9/10.1	06-325514	57
06-KIN-198-9.5/14.7	06-0Q2504	57
06-KIN-198-14.8/17.9	06-462204	57
06-KIN-198-16.5/17.2	06-487504	57
06-KIN-198-21.5/28.3	06-0L0504	57
06-KIN-198-/7.4	06-0P1504	58
06-MAD-99-.9/28.2	06-0E6804	58
06-MAD-99-6.9/8.2	06-471004	58
06-MAD-152-/1.1	06-0P9704	58
06-TUL-99-25.0/27.6	06-0P1704	58
06-TUL-99-37.3/41.3	06-360214	58
06-TUL-99-41.3/53.9	06-324504	59
06-TUL-99-48.5/53.9	06-324514	59
06-TUL-198-3.8/6.7	06-0S1904	59
06-TUL-198-12.0/0	06-0H6304	59
07-LA-0-/0	07-2W4304	60
07-LA-1-8.7/0	07-3X3904	60
07-LA-1-20.7/20.8	07-4T5404	60
07-LA-1-35.6/37.1	07-2W4704	60
07-LA-1-51.0/52	07-4L2214	60
07-LA-1-/1.1	07-3X9404	60
07-LA-2-14.1/15.1	07-2055A4	61

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-5-1.2/1.2	07-2W5404	61
07-LA-5-1.2/2.1	07-215914	61
07-LA-5-1.8/3	07-2159C4	61
07-LA-5-2.7/4	07-215934	61
07-LA-5-4.0/5.8	07-215944	61
07-LA-5-5.8/6.8	07-215954	62
07-LA-5-6.8/13.8	07-294904	62
07-LA-5-13.6/18.5	07-2464E4	62
07-LA-5-13.6/18.5	07-246404	62
07-LA-5-13.8/28.2	07-2W6904	62
07-LA-5-14.9/16.8	07-272404	62
07-LA-5-18.2/26.7	07-284204	63
07-LA-5-19.2/28.9	07-295604	63
07-LA-5-22.5/0	07-4X1004	63
07-LA-5-24.6/88.6	07-1W3604	63
07-LA-5-25.2/27.5	07-2777U4	63
07-LA-5-26.7/29.4	07-121844	63
07-LA-5-29.4/31.6	07-1218W4	64
07-LA-5-31.6/36	07-1218V4	64
07-LA-5-36.0/39.4	07-1219U4	64
07-LA-5-C 43.9/C46.4	07-252614	64
07-LA-5-44.2/46	07-168004	64

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-5-45.4/59.7	07-252634	64
07-LA-5-46.3/50	07-2332A4	65
07-LA-5-/0	07-259024	65
07-LA-5-/0	07-3X9204	65
07-LA-10-2.0/18	07-3X9104	65
07-LA-10-17.1/23.3	07-4X1704	65
07-LA-10-18.3/46.8	07-278204	65
07-LA-10-18.5/0	07-1W2204	66
07-LA-10-31.1/32.3	07-245404	66
07-LA-10-31.2/33.4	07-117074	66
07-LA-10-33.2/37.2	07-1170U4	66
07-LA-10-40.5/40.5	07-1W5904	66
07-LA-10-41.7/48.3	07-295004	66
07-LA-10-5.5/14.8	07-259204	67
07-LA-14-24.8/69	07-1W6404	67
07-LA-14-24.8/32.1	07-4Y9204	67
07-LA-14-56.5/57	07-284504	67
07-LA-18-.1/.1	07-274804	67
07-LA-39-21.6/21.9	07-3X8204	67
07-LA-39-41.0/44	07-4X2304	68
07-LA-47-.9/2	07-4Y5004	68
07-LA-47-3.4/4.6	07-138204	68

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-57-4.3/10.8	07-2W6504	68
07-LA-60-20.6/0	07-4H9004	68
07-LA-71-1.4/3.6	07-2W8604	68
07-LA-72-/6.8	07-1W6904	69
07-LA-91-6.0/21	07-1W6104	69
07-LA-101-1.0/11	07-265904	69
07-LA-101-1.8/15.6	07-2838U4	69
07-LA-101-1.8/8.4	07-295504	69
07-LA-101-2.9/21	07-1W6504	69
07-LA-101-11.8/35.3	07-294704	70
07-LA-101-27.6/32.1	07-2W8404	70
07-LA-103-/1	07-275704	70
07-LA-105-.9/4.9	07-4T6804	70
07-LA-105-7.0/13.1	07-2W0804	70
07-LA-105-8.0/10.2	07-4X3304	70
07-LA-105-14.1/14.6	07-4S8404	71
07-LA-105-14.1/14.6	07-4T6404	71
07-LA-105-.5/0	07-4T5704	71
07-LA-105-2.6/0	07-3X3504	71
07-LA-105-13.5/18	07-2W0604	71
07-LA-107-4.1/4.1	07-4T5604	71
07-LA-110-9.8/14	07-273104	72

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-110-23.5/23.9	07-2759U4	72
07-LA-118-11.5/13.7	07-2770U4	72
07-LA-118-4.5/13.9	07-2W7704	72
07-LA-118-/0	07-3X9304	72
07-LA-134-1.6/2.7	07-287204	72
07-LA-134-/6.1	07-1W7204	73
07-LA-138-46.7/63.7	07-297004	73
07-LA-138-69.9/75	07-2656U4	73
07-LA-170-17.7/20.3	07-2769U4	73
07-LA-187-4.3/4.3	07-4T5904	73
07-LA-210-15.6/20.3	07-4X2104	73
07-LA-210-25.2/52.1	07-4X2004	74
07-LA-210-39.8/42.2	07-287304	74
07-LA-210-.8/4.9	07-2768U4	74
07-LA-210-9.7/16.1	07-288014	74
07-LA-210-15.0/36	07-258934	74
07-LA-210-16.1/25.8	07-2881U4	74
07-LA-210-30.7/41.4	07-267004	75
07-LA-405-3.4/4.5	07-278304	75
07-LA-405-11.7/11.7	07-288504	75
07-LA-405-16.4/19.5	07-3Y9404	75
07-LA-405-24.4/25.8	07-241304	75

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
07-LA-405-28.0/39	07-296804	75
07-LA-405-39.4/48.6	07-252004	76
07-LA-605-/20.2	07-295704	76
07-LA-710-6.1/9.1	07-4X1804	76
07-LA-710-6.6/15.9	07-259014	76
07-LA-710-17.2/26.4	07-202114	76
07-LA-710-22.6/23	07-4X1304	76
07-VEN-1-1.0/10.6	07-4X3704	77
07-VEN-1-27.1/28.5	07-4T7504	77
07-VEN-1-14.2/15.5	07-4Y6604	77
07-VEN-23-17.8/20.9	07-1W0904	77
07-VEN-23-3.7/T12	07-1W5604	77
07-VEN-33-12.3/57.5	07-2W8704	77
07-VEN-101-5.2/5.2	07-292504	78
07-VEN-101-9.2/9.2	07-4X4204	78
07-VEN-101-.1/4.5	07-1952U4	78
07-VEN-101-39.8/43.6	07-260704	78
07-VEN-118-18.7/32.6	07-296704	78
07-VEN-150-32.0/34.4	07-4Y6404	78
08-RIV-0-/0	08-1F3204	79
08-RIV-10-71.8/72.3	08-0L9004	79
08-RIV-10-135.0/0	08-0L5904	79

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-15-27.7/40.9	08-1C9004	79
08-RIV-60-21.3/21.3	08-1G1704	79
08-RIV-60-1.5/0	08-0P2804	80
08-RIV-62-6.9/9.2	08-0R7504	80
08-RIV-74-35.9/0	08-0R1804	80
08-RIV-74-63.0/0	08-383504	80
08-RIV-74-71.8/80.3	08-1E3304	80
08-RIV-91-6.1/0	08-0R9704	80
08-RIV-91-15.6/21.6	08-448404	81
08-RIV-91-17.4/0	08-1C8404	81
08-RIV-95-/36.2	08-1C3704	81
08-RIV-111-1.1/1.9	08-449104	81
08-RIV-111-6.0/18.4	08-1F5004	81
08-RIV-215-9.2/15.4	08-0P8204	81
08-RIV-215-37.3/38.4	08-3348V4	82
08-RIV-215-38.6/39.7	08-334884	82
08-RIV-215-39.7/43	08-334874	82
08-RIV-215-43.1/43.9	08-334864	82
08-RIV-215-43.2/45.3	08-0M94U4	82
08-RIV-371-67.7/72.9	08-0M2004	82
08-SBD-0-/0	08-1F3104	83
08-SBD-10-12.0/19.8	08-497514	83

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-10-/30.9	08-0Q7604	83
08-SBD-10-/33.2	08-1F0604	83
08-SBD-15-12.8/0	08-0G2904	83
08-SBD-15-14.0/16.4	08-0K7104	83
08-SBD-15-29.6/70.1	08-0Q4704	84
08-SBD-15-142.2/152.3	08-1C4104	84
08-SBD-15-147.6/0	08-0J9304	84
08-SBD-15-177.3/181.1	08-368504	84
08-SBD-15-15.4/30.8	08-0Q7404	84
08-SBD-15-/75.1	08-1F0804	84
08-SBD-18-59.7/65	08-0N4004	85
08-SBD-18-103.9/115.9	08-1F5804	85
08-SBD-38-15.0/49.5	08-0G6204	85
08-SBD-38-26.6/26.8	08-336304	85
08-SBD-40-73.0/89	08-0K2804	85
08-SBD-40-94.7/99.7	08-0N56U4	85
08-SBD-58-22.2/31.1	08-043514	86
08-SBD-60-/4.6	08-0Q7514	86
08-SBD-62-142.2/142.9	08-378704	86
08-SBD-138-2.3/15.2	08-3401U4	86
08-SBD-138-27.5/28.5	08-1G2504	86
08-SBD-138-24.1/0	08-0J8504	86

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-210-/33.2	08-1F0504	87
08-SBD-215-11.8/12.8	08-1F0304	87
08-SBD-247-1.8/9.6	08-0F6604	87
08-SBD-395-16.2/0	08-0P3104	87
09-INY-127-34.5/41.8	09-359904	88
09-INY-190-24.5/40	09-358604	88
09-INY-190-73.3/96.8	09-361504	88
09-MNO-6-.8/2.4	09-356004	88
09-MNO-395-34.1/0	09-353304	88
09-MNO-395-44.6/50.7	09-358804	88
09-MNO-395-52.3/53.7	09-335004	89
09-MNO-395-96.0/96	09-359704	89
10-ALP-88-/0	10-0X2104	89
10-ALP-88-/7.5	10-0W6104	89
10-ALP-89-10.0/21.4	10-0Y8904	89
10-AMA-16-/2.5	10-0X3504	90
10-AMA-88-38.0/46.9	10-0Y9404	90
10-AMA-88-66.6/71.7	10-0W6004	90
10-AMA-124-2.5/10.3	10-1C9304	90
10-CAL-4-28.0/49.6	10-0X4004	90
10-MER-5-32.2/32.5	10-0V6604	90
10-MER-99-4.6/10.5	10-415704	91

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-MER-99-13.9/14.4	10-481004	91
10-MER-99-15.8/17.3	10-0K0214	91
10-MER-99-24.4/25.8	10-414824	91
10-MER-99-/4.6	10-415804	91
10-MER-140-40.7/0	10-0X3004	91
10-MPA-140-42.0/42.7	10-0P9224	92
10-SJ-4-8.3/T14.3	10-0W1204	92
10-SJ-4-15.7/16.6	10-0W6904	92
10-SJ-4-19.5/20.1	10-3A1004	92
10-SJ-4-/0	10-0S1104	92
10-SJ-5-25.1/28.6	10-0M7804	92
10-SJ-5-28.5/35.6	10-0G4704	93
10-SJ-5-/0	10-0T8204	93
10-SJ-12-.1/4.4	10-0G8004	93
10-SJ-12-5.1/11	10-0W5604	93
10-SJ-12-4.4/0	10-1C0204	93
10-SJ-12-/0	10-0J92U4	93
10-SJ-88-6.1/8.9	10-0A8304	94
10-SJ-99-4.5/23	10-0W4304	94
10-SJ-99-6.9/10.6	10-0E6134	94
10-SJ-99-10.6/15	10-0E6124	94
10-SJ-99-22.9/38.8	10-0W1904	94

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-STA-99-2.3/20.2	10-0S7804	94
10-STA-108-31.2/31.3	10-0C9004	95
10-STA-108-33.1/36.1	10-0X3204	95
10-STA-132-41.0/51	10-1C9004	95
10-STA-219-2.9/4.9	10-0A8724	95
10-TUO-108-2.0/2	10-1C0304	95
10-TUO-108-3.1/0	10-0V4904	95
11-IMP-7-/1.2	11-238404	96
11-IMP-8-38.7/39.3	11-263304	96
11-IMP-78-9.2/14	11-404404	96
11-IMP-86-11.3/20.6	11-2M5104	96
11-IMP-86-21.9/43.1	11-2M4604	97
11-IMP-111-40.5/65.4	11-2M4404	97
11-IMP-186-/.4	11-294804	97
11-IMP-5708-/0	11-076704	97
11-SD-5-4.0/22.3	11-261604	97
11-SD-5-35.8/38.5	11-2T1784	97
11-SD-5-12.6/72.2	11-401404	98
11-SD-5-19.9/21.2	11-002704	98
11-SD-5-23.9/25.5	11-404304	98
11-SD-5-29.1/30.5	11-0223U4	98
11-SD-5-58.1/72.4	11-406704	98

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-8-17.4/18.7	11-063814	98
11-SD-8-37.9/37.9	11-410304	99
11-SD-8-25.9/32.2	11-406904	99
11-SD-8-61.2/77.8	11-407004	99
11-SD-11-/1.6	11-056324	99
11-SD-15-23.8/26.2	11-2607C4	99
11-SD-15-11.2/M14.5	11-2T0974	99
11-SD-15-14.5/M16.4	11-2T0984	100
11-SD-15-15.0/M16.4	11-2T0954	100
11-SD-15-16.4/M19.5	11-2T0994	100
11-SD-15-20.3/M20.9	11-416104	100
11-SD-15-23.8/M26.2	11-260734	100
11-SD-15-26.2/M27.8	11-2T0864	100
11-SD-15-27.8/30.1	11-2T0874	101
11-SD-15-30.1/31.5	11-2T0884	101
11-SD-15-/0	11-282504	101
11-SD-15-/4.7	11-282404	101
11-SD-52-15.5/17.3	11-2T0114	101
11-SD-67-/5.9	11-275504	101
11-SD-76-12.1/17.7	11-257154	102
11-SD-76-24.1/34.9	11-2M6304	102
11-SD-76-4.2/7.6	11-406604	102

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-76-7.3/12	11-080174	102
11-SD-78-15.3/16.3	11-2T2304	102
11-SD-125-9.7/12.1	11-408504	102
11-SD-163-.5/3.2	11-265014	103
11-SD-163-1.4/0	11-264114	103
11-SD-163-1.7/3.2	11-2650A4	103
11-SD-163-1.7/3.2	11-265004	103
11-SD-163-8.4/9.4	11-241514	103
11-SD-805-.9/1.1	11-292304	103
11-SD-805-4.4/5.5	11-2T2514	104
11-SD-805-4.7/5.6	11-2T1824	104
11-SD-805-5.8/13	11-2T1834	104
11-SD-805-7.7/9.1	11-081654	104
11-SD-805-9.5/10.3	11-2T2504	104
11-SD-805-23.7/27.6	11-2T2004	104
11-SD-905-6.5/10.4	11-298204	105
12-ORA-0-7.8/9.9	12-0M7204	105
12-ORA-1-17.6/18.1	12-0L2604	105
12-ORA-1-25.8/29.9	12-0H1604	105
12-ORA-5-3.0/3.7	12-0F96A4	105
12-ORA-5-3.7/6.2	12-0F96C4	106
12-ORA-5-4.4/44	12-0M3704	106

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-5-5.0/34	12-0M7304	106
12-ORA-5-6.2/8.7	12-0F96E4	106
12-ORA-5-13.5/34	12-0N0304	106
12-ORA-5-16.5/42	12-0M8404	106
12-ORA-5-19.2/22.2	12-0J61U4	107
12-ORA-5-42.1/44.4	12-1016A4	107
12-ORA-5-/29.6	12-0L92U4	107
12-ORA-39-1.1/19.2	12-0L3804	107
12-ORA-39-1.1/8.2	12-0N2404	107
12-ORA-39-2.1/6.1	12-0L9704	107
12-ORA-55-2.0/11.8	12-0L74U4	108
12-ORA-55-2.0/5.9	12-0H20U4	108
12-ORA-55-4.6/5.9	12-0H9004	108
12-ORA-55-7.6/9.9	12-0J6404	108
12-ORA-55-17.0/17.7	12-0H2084	108
12-ORA-57-12.3/15.2	12-0F0404	108
12-ORA-73-10.0/24.5	12-0H4404	109
12-ORA-73-11.3/27.3	12-0N3104	109
12-ORA-73-23.9/25	12-0M1104	109
12-ORA-73-25.7/28	12-0H0344	109
12-ORA-74-13.3/16.6	12-043224	109
12-ORA-74-/.2	12-0E3104	109

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-90-11.8/12.5	12-056224	110
12-ORA-91-.9/5.4	12-0C5704	110
12-ORA-91-8.1/9.5	12-0C5604	110
12-ORA-91-9.2/15.9	12-0G3314	110
12-ORA-91-18.0/18	12-0K3304	110
12-ORA-91-.3/.3	12-0L7504	110
12-ORA-405-6.4/7.4	12-0F5504	111

**Statement of Ongoing Contracts - Federal Aid**

**District**    01

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$17,100,713	\$16,063,760
-S-	FEDERAL AID (SECONDARY)	\$23,516,780	\$4,012,311
-SH-	STATE HIGHWAY	\$184,278,569	\$122,332,692
-ER-	STORM DAMAGE REPAIR	\$9,820,345	\$3,642,064
		\$54,617,755	\$6,285,131
<b>District Total:</b>		<b><u>\$289,334,162</u></b>	<b><u>\$152,335,958</u></b>

**District**    02

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
--------------------	-----------------	------------------	------------------

**Statement of Ongoing Contracts - Federal Aid**

**District**     02

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$48,267,328	\$44,988,960
-F-	FEDERAL AID (PRIMARY)	\$2,594,604	\$2,719,681
-S-	FEDERAL AID (SECONDARY)	\$32,182,388	\$24,909,280
-SH-	STATE HIGHWAY	\$27,672,804	\$9,426,063
		\$207,644,316	\$136,389,128
<b>District Total:</b>		<b><u>\$318,361,439</u></b>	<b><u>\$218,433,111</u></b>

**District**     03

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$104,996,454	\$74,569,247
-F-	FEDERAL AID (PRIMARY)	\$41,530,576	\$24,504,614
-S-	FEDERAL AID (SECONDARY)	\$78,299,655	\$23,164,027
-SH-	STATE HIGHWAY	\$14,566,620	\$9,255,290
		\$161,870,310	\$115,122,413
<b>District Total:</b>		<b><u>\$401,263,615</u></b>	<b><u>\$246,615,591</u></b>

**District**     04

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$171,977,658	\$133,548,794
-S-	FEDERAL AID (SECONDARY)	\$110,379,887	\$83,224,610

**Statement of Ongoing Contracts - Federal Aid**

**District**    04

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-SH-	STATE HIGHWAY	\$4,871,029,160	\$4,599,444,045
-ER-	STORM DAMAGE REPAIR	\$6,358,725	\$6,281,023
		\$415,855,607	\$223,571,306
<b>District Total:</b>		<b><u>\$5,575,601,036</u></b>	<b><u>\$5,046,069,778</u></b>

**District**    05

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$61,777,151	\$50,228,972
-S-	FEDERAL AID (SECONDARY)	\$27,307,093	\$3,498,223
-SH-	STATE HIGHWAY	\$72,461,821	\$35,420,126
		\$22,115,312	\$15,014,580
<b>District Total:</b>		<b><u>\$183,661,376</u></b>	<b><u>\$104,161,901</u></b>

**District**    06

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$14,539,250	\$10,741,907
-S-	FEDERAL AID (SECONDARY)	\$7,483,481	\$1,480,456
-SH-	STATE HIGHWAY	\$153,021,964	\$121,031,736
		\$193,204,040	\$101,211,750
<b>District Total:</b>		<b><u>\$368,248,735</u></b>	<b><u>\$234,465,849</u></b>

**Statement of Ongoing Contracts - Federal Aid**

**District** 07

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$285,576,098	\$141,288,582
-F-	FEDERAL AID (PRIMARY)	\$168,595,702	\$117,885,267
-S-	FEDERAL AID (SECONDARY)	\$23,603,354	\$1,761,848
-SH-	STATE HIGHWAY	\$352,564,169	\$236,783,328
-ER-	STORM DAMAGE REPAIR	\$4,491,244	\$1,597,418
		\$1,368,546,581	\$736,625,071
<b>District Total:</b>		<b><u>\$2,203,377,149</u></b>	<b><u>\$1,235,941,514</u></b>

**District** 08

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$117,370,085	\$80,108,838
-F-	FEDERAL AID (PRIMARY)	\$6,736,833	\$4,163,901
-S-	FEDERAL AID (SECONDARY)	\$343,473,068	\$225,139,300
-SH-	STATE HIGHWAY	\$23,718,522	\$14,001,870
-ER-	STORM DAMAGE REPAIR	\$1,778,000	\$1,715,299
		\$499,321,953	\$286,687,771
<b>District Total:</b>		<b><u>\$992,398,460</u></b>	<b><u>\$611,816,980</u></b>

**District** 09

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
--------------------	-----------------	------------------	------------------

**Statement of Ongoing Contracts - Federal Aid**

**District**     09

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$2,219,566	\$0
-S-	FEDERAL AID (SECONDARY)	\$2,967,124	\$2,625
-SH-	STATE HIGHWAY	\$8,623,435	\$1,041,464
		\$7,055,505	\$815,349
<b>District Total:</b>		<b><u>\$20,865,630</u></b>	<b><u>\$1,859,438</u></b>

**District**     10

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$137,294,733	\$106,338,430
-F-	FEDERAL AID (PRIMARY)	\$64,348,091	\$39,394,499
-S-	FEDERAL AID (SECONDARY)	\$25,407,868	\$16,039,513
-SH-	STATE HIGHWAY	\$333,871,857	\$234,609,512
		\$101,575,356	\$29,676,661
<b>District Total:</b>		<b><u>\$662,497,904</u></b>	<b><u>\$426,058,615</u></b>

**District**     11

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$1,325,377	\$1,202,533
-S-	FEDERAL AID (SECONDARY)	\$85,378,472	\$22,152,823
-SH-	STATE HIGHWAY	\$167,885,318	\$119,177,554

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	11			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
			\$330,094,835	\$146,218,182
<b>District Total:</b>			<b><u>\$584,684,002</u></b>	<b><u>\$288,751,093</u></b>

<b>District</b>	12			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-		FEDERAL AID (INTERSTATE)	\$4,944,232	\$2,664,694
-F-		FEDERAL AID (PRIMARY)	\$15,963,635	\$14,111,814
-S-		FEDERAL AID (SECONDARY)	\$5,155,162	\$3,855,934
-SH-		STATE HIGHWAY	\$138,030,820	\$92,920,239
			\$128,645,762	\$29,745,786
<b>District Total:</b>			<b><u>\$292,739,611</u></b>	<b><u>\$143,298,466</u></b>

**Statement of Ongoing Contracts -  
Statewide Recap**

<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-		FEDERAL AID (INTERSTATE)	\$871,751,965	\$584,710,079
			\$3,490,547,329	\$1,827,363,128
-ER-		STORM DAMAGE REPAIR	\$22,448,314	\$13,235,805
-S-		FEDERAL AID (SECONDARY)	\$765,154,331	\$409,240,950

**Statement of Ongoing Contracts -  
Statewide Recap**

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$395,406,121	\$279,814,414
-SH-	STATE HIGHWAY	\$6,347,725,059	\$5,595,443,919
<b>Statewide Totals</b>		<b><u>\$11,893,033,119</u></b>	<b><u>\$8,709,808,295</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
05	\$2,587,159
12	\$23,090,641
10	\$73,297,385
11	\$9,689,083
02	\$10,976,396
01	\$9,053,864
08	\$3,094,315
04	\$39,921,983
06	\$24,467,356
07	\$72,838,228

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
03	\$30,338,881
<b>Work completed this Period:</b>	<b>\$299,355,291</b>