

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.2/0 01-0E7104		IN DEL NORTE COUNTY NEAR KLAMATH 1.34 MILES SOUTH OF SOUTH BANK ROAD DIR'S EMERGENCY L.B. ROADWAY AND CULVERT REPAIR	HEMMINGSSEN CONTRACTING CO INC P.O. BOX 215 CRESCENT CITY, CA 95531	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$5,485,000 \$2,463,998 \$477,345	07/25/14 12/04/14 07/30/17	100% 45% OVER RUN
20.20 201130							
01-DN-101-4.0/0 01-476904 ACBH-Q101-(226)E Q1-01 2-(6E) --() HA21		IN DEL NORTE COUNTY NEAR KLAMATH AT THE KLAMATH RIVER BRIDGE REMOVE & RECONSTRUCT HINGES	BUGLER CONSTRUCTION 4847 HOPYARD RD, STE 4 #395 PLEASANTON CA 94588	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$4,061,850 \$3,722,781 \$0	04/16/13 05/24/13 02/08/16	70% 92% SUSPENDED
01-DN-101-4.4/9.4 01-0B0804 NHP-Q101-(257)E --() HA22		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MI NORTH OF KLAMATH RIVER BRIDGE TO HIGH PRAIRIE CREEK BRIDGE AC OVERLAY	TIDEWATER CONTRACTORS, INC. PO BOX 1956 BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$3,501,448 \$316,249 \$46,589	11/07/14 11/24/14 12/04/15	44% 9%
01-DN-101-12.0/15.5 01-0F3304		IN DEL NORTE COUNTY ROUTE 101 PM 12.0-15.5 DIR'S EMERGENCY L.B. LANDSLIDES AND ASSOCIATED ROADWAY	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$255,000 \$5,290 \$0	06/15/15 07/15/15 10/30/15	0% 2%
20.10 201130							
01-DN-101-17.5/0 01-0E4504		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 2.8 MILES SOUTH OF MILL CREEK PARK ENTRANCE ROAD #8068 DIR'S EMERGENCY F.A. REPAIR SINK AND DRAINAGE FACILITIES	TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,485,000 \$273,329 \$0	03/03/14 04/07/14 01/01/16	100% 18% OVER RUN
20.20 201130							
01-DN-101-20.4/23.6 01-0E2604 HSNH-Q101-(274)E --() HB1		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.1 MILE NORTH OF MILL CREEK PARK ENTRANCE TO 0.3 MILE SOUTH OF HUMBOLDT ROAD REPLACE OGAC W/DGAC & INSTALL HFST	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$3,307,123 \$315,386 \$315,386	08/19/15 09/11/15 11/26/15	31% 10%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-22.0/0 01-0B3004 STP-ER -()1 7004- E -()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.6 MI SOUTH OF HAMILTON ROAD #8070 STABILIZE ROADWAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049		\$3,387,882 \$0 \$0	10/02/15 10/14/15	0% 0%
HA23							
01-DN-101-35.7/39.9 01-0E4404		IN DEL NORTE COUNTY AT SMITH RIVER FROM SMITH RIVER OVERFLOW TO 0.2 MILE NORTH OF ROWDY CREEK BRIDGE HMA OVERLAY	TIDEWATER CONTRACTORS, INC. PO BOX 1956 BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,411,897 \$1,318,634 \$0	05/06/15 05/22/15 10/07/15 10/12/15	100% 100% COMPLETED
HM1							
01-DN-197-5.0/0 01-0F1004		IN DEL NORTE COUNTY AT 5.0 MILES NORTH OF THE INTERSECTION OF HIGHWAY 199 AND 197 DIR'S EMERGENCY L.B. CULVERT REPLACEMENT AND SINKHOLE REPAIR	HEMMINGSSEN CONTRACTING CO., INC P.O. BOX 215 CRESCENT CITY, CA 95531	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,685,000 \$1,316,688 \$222,901	02/02/15 05/15/15 10/30/15	100% 78% OVER RUN
20.20 201130							
01-DN-199-20.5/25.7 01-479404 NHP-P199-(033)E --()		IN DEL NORTE COUNTY ABOUT 7 MILES NORTH OF GASQUET, AT VARIOUS LOCATIONS FROM 0.5 MILE NORTH OF MIDDLE FORK SMITH RIVER BRIDGE NO SHOULDER WIDENING & BRIDGE WIDENING	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$13,634,158 \$26,750 \$0	12/09/13 01/03/14 11/17/16	0% 0% SUSPENDED
HE12							
01-HUM-36-16.9/0 01-0F2904		IN HUMBOLDT COUNTY ABOUT 7 MILE WEST OF BRIDGEVILLE AT 0.11 MILE WEST OF GRIZZLY CREEK STATE PARK DIR'S EMERGENCY F.A. REPAIR SLIPOUT AND RECONSTRUCT ROADWAY	FORD LOGGING, INC. DBA PACIFICKUYKENDALL, NANCY EARTHSCAPE 1225 CENTRAL AVENUE #11 MCKINLEYVILLE, CA 95519		\$635,000 \$521,055 \$0	05/15/15 07/01/15 12/31/15	0% 82%
20.20 201130							
01-HUM-36-30.2/0 01-0B3504 STP-ER -(19B)2 4 E- -()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT 0.1 MI WEST OF MCCLELLAN MTN RD STABILIZE ROADWAY	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$995,796 \$27,200 \$27,200	07/06/15 07/28/15 12/01/15	46% 3%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
01-HUM-96-3.7/11.6 01-0C9404		IN HUMBOLDT COUNTY NEAR HOOPA FROM 4.3 MILES WEST OF TISH TANG CAMPGROUND TO SUPPLY CREEK BRIDGE AR CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354	QUINTRELL, HEIDI 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4747	\$824,798 \$771,378 \$0	05/20/15 06/09/15 09/28/15 10/07/15	100% 100% COMPLETED
HM1							
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$888,270 \$0	11/25/12 01/16/13 07/25/13	100% 100% OVER RUN
20.20 201130							
01-HUM-96-11.0/13.2 01-493704 HSST-P096-(056)E --()		IN HUMBOLDT COUNTY IN HOOPA FROM LOOP ROAD TO 0.1 MILES WEST OF HOSTLER CREEK BRIDGE #4-294 SHOULDER WIDENING/LIGHT GUARD	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	QUINTRELL, HEIDI 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4747	\$1,892,180 \$289,053 \$289,053	06/09/15 06/25/15 12/16/15	37% 15% SUSPENDED
HB1							
01-HUM-101-6.5/0 01-0F0704		IN HUMBOLDT COUNTY NEAR BENBOW AT 0.6 MILE NORTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$1,485,000 \$1,372,717 \$0	01/16/15 02/27/15 09/30/15	0% 92%
20.20 201130							
01-HUM-101-10.2/11.4 01-0E2904 STPN-Q101-(272)E --()		IN HUMBOLDT COUNTY NEAR GARBERVILLE FROM 1.0 MI SO OF SPROWEL CR RD UC TO 0.1 MI SO OF REDWOOD DR OC AND NEAR MIRANDA FROM FRENCH HMA OVERLAY	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	KOSTREZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)923-7895	\$2,640,031 \$2,439,228 \$89,487	06/19/15 07/02/15 10/23/15	90% 89%
HM1							
01-HUM-101-11.0/103.5 01-0E2104		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$722,878 \$261,047 \$186,025	06/16/15 07/23/15 12/03/15	52% 36%
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-15.0/0 01-0B4004 NHP-ER -(19B)3 4 E- -()		IN HUMBOLDT COUNTY NEAR REDWAY AT 1.5 MILES SOUTH OF HURLBUTT UC AND NEAR MYERS FLAT AT 1.1 MILES SOUTH OF WILLIFORD ROAD UC RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)923-7895	\$1,569,385 \$0 \$0	07/10/15 08/04/15	0% 0%
HA23							
01-HUM-101-40.9/41.2 01-0B4104 ER-19B -(004)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM REDCREST UC TO P.O. BOX 1006 1.8 MILES SOUTH OF BEAR CREEK BRIDGE RECONSTRUCT ROADWAY & DEWATER	MERCER-FRASER COMPANY EUREKA CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$1,124,406 \$930,283 \$384,274	03/16/15 03/26/15 11/04/15	82% 83%
HA23							
01-HUM-101-53.9/0 01-0F3204		IN HUMBOLDT COUNTY IN RIO DELL AT THE WAHLUND CONSTRUCTION, INC. EEL RIVER BRIDGE (#04-0016R) DIR'S EMERGENCY F.A. REPAIR BRIDGE	830 HILMA DRIVE EUREKA, CA 95503	KOSTRZEWA, LUCY P.O. BOX 130 GARBERVILLE, CA 95542 (707)837-1036	\$2,985,000 \$760,739 \$349,597	05/22/15 07/16/15 10/30/15	0% 25%
20.20 201130							
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99%
20.20 201130							OVER RUN
01-HUM-169-13.6/23.4 01-450904 HSST-S169-(006)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILES WEST OF PECWAN CREEK BRIDGE TO 1.0 MILES EAST OF CAPPELL BRIDGE WIDENING RDWY WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073	QUINTRELL, HEIDI 634 HWY 96 WILLOW CREEK, CA 95573 (707)825-4747	\$4,406,502 \$3,390,311 \$197,582	10/15/13 10/25/13 12/09/15	90% 77%
HB1							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-5.5/11 01-0C4604 NHP-P299-(184)E --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BLUE LAKE UNDERCROSSING #4-193 TO NORTH FORK MAD RIVER BRIDGE #4-194 COLD PLANE AC/DIGOUTS/MGBR/STRIPING	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$4,900,700 \$556,480 \$554,880	12/09/14 01/12/15 08/03/16	54% 11% SUSPENDED
HA22							
01-HUM-299-21.1/21.5 01-0A5204 HSST-P -()P 9191- E -()		IN HUMBOLDT COUNTY ABOUT 16 MILES EAST OF BLUE LAKE FROM 0.5 TO 0.9 MILE EAST OF CHEZEM ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERMAN, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207	\$2,618,796 \$0 \$0	07/10/15 07/28/15	0% 0% SUSPENDED
HB1							
01-HUM-299-24.1/0 01-0F0104		IN HUMBOLDT COUNTY ABOUT 9 MILES WEST OF WILLOW CREEK REPAIR SLIDE	DANIELSON CONSTRUCTION, INC P.O. BOX 3598 EUREKA, CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-3207	\$2,485,000 \$2,495,766 \$0	01/28/15 04/09/15 07/28/15 09/28/15	100% 100% OVER RUN
20.20 201130							
01-HUM-299-29.2/38.6 01-487404 NHP-P299-(194)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK 0.1 MILE EAST OF TITLOW HILL ROAD TO 0.2 MILES WEST OF ROUTE 96 PAVEMENT REHABILITATION	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502		\$5,825,925 \$0 \$0	09/23/15 10/14/15	0% 0%
HA22							
01-HUM-299-30.2/30.6 01-0A3204 HSNH-P299-(193)E --()		IN HUMBOLDT COUNTY ABOUT 9 MI WEST OF WILLOW CREEK FROM 0.3 MILE WEST TO 0.1 MILE EAST OF CEDAR CREEK ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERER, JEFFREY 5065 BOYD STREET, STE. H ARCATA, CA 95521 (707)498-3207	\$1,918,088 \$0 \$0	08/19/15 09/02/15	0% 0%
HB1							
01-HUM-299-32.0/0 01-0B4604 ER-19A7-(004)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT 1.2 MILES WEST OF EAST FORK WILLOW CREEK BR#4-115 STABILIZE ROADWAY	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	ZIMMERER, JEFFREY 5065 BOYD ROAD., STE. H ARCATA, CA 95521 (707)498-3207	\$347,972 \$277,366 \$68,006	03/27/15 04/17/15 12/28/15	48% 78%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-999-/0 01-0B2404		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4887	\$884,884 \$0 \$0	06/16/15 07/01/15 02/05/16	0% 0%
HM							
01-LAK-20-1.1/3.9 01-0A6904 HSNH-G P0-(0 1)7 --() --()		IN LAKE COUNTY NEAR BLUE LAKES FROM 1.1 TO 3.9 MILES EAST OF THE MENDOCINO AND LAKE COUNTY BOUNDARY INSTALL MBGR	APEX FENCE COMPANY INC 19896 ALEXANDER AVE ANDERSON, CA 96007	BAKER, SCOTT V. 2617 E. HIGHWAY 20 NICE, CA 95464 (707)274-9451	\$750,500 \$310,240 \$306,740	07/06/15 07/23/15 11/30/15	55% 41%
HBI							
01-LAK-20-8.1/8.6 01-488604 HSNH-X033-(078)E --()		IN LAKE COUNTY NEAR UPPER LAKE ON ROUTE 20 FROM 0.3 MILE WEST TO 0.3 MILE EAST OF ROUTE 29 AND ON ROUTE 29 FROM 0.2 MILE SOUTH OF IMPROVE INTERSECTION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)272-5831	\$3,667,144 \$2,843,204 \$248,726	01/14/15 02/03/15 01/05/16	69% 77%
HBI							
01-LAK-20-13.5/31.4 01-0B0004 STP-P020-(170)E --()		IN LAKE COUNTY IN & NEAR LUCERNE FROM 0.1 MI WEST OF SAYRE AVE TO 0.2 MI WEST OF JUNCTION ROUTE 53 REPLACE HOT MIX ASPHALT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	KRAFT, DAN 1401A WILL S. GREEN AVENUE COLUSA, CA 95932 (707)994-5074	\$20,334,725 \$12,393,823 \$1,530,197	08/20/14 09/16/14 10/01/16	69% 79%
HA22							
01-LAK-29-34.4/40 01-0C3504 NHPP-029 -(115)E --()		IN LAKE COUNTY NEAR LAKEPORT FROM 5.7 MILES SOUTH OF JUNCTION ROUTE 175 TO 0.1 MILE SOUTH OF JUNCTION ROUTE 175 PAVEMENT REHAB	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	GRIFFITH, GARRETT P.O. BOX 457 LOWER LAKE, CA 95932 (530)635-1829	\$4,248,561 \$3,695,337 \$71,130	02/12/15 03/05/15 10/30/15	91% 89%
HA22							
01-MEN-1-37.3/40.5 01-0F0504		IN MENDOCINO COUNTY NEAR ELK AT 1.6 MILE SOUTH OF NAVARRO BLUFF ROAD AND AT 0.3 MILE NORTH OF ROUTE 128 EMERGENCY F.A. REPAIR DRAINAGE AND SLIPOUTS	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE DIR'S CLOVERDALE	KRUEGER, GRANT 90 W. LAKE MENDOCINO DR. UKIAH, CA 95425 (707)498-3067	\$365,000 \$245,594 \$0	01/21/15 02/20/15 03/04/15	0% 67%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-40.2/40.2 01-0C6104		IN MENDOCINO COUNTY NEAR ALBION AT NAVARRO RIVER BRIDGE CLEAN & PAINT BRIDGE	STEWART ENGINEERING INC P.O. BOX 990010 REDDING CA 96099	ORTIZ, AL 9525 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$1,480,458 \$751,337 \$304,530	06/19/15 07/01/15 03/30/16	29% 50%
HM3							
01-MEN-1-70.5/0 01-474904 ER-43M6-(004)E --()		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.8 MI NORTH OF TEN MILE RIVER BRIDGE TO 4.2 MI SOUTH OF BLUE SLIDE GULCH BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$5,319,222 \$3,504,317 \$361,801	07/24/14 08/06/14 03/10/16	63% 66%
HA23							
01-MEN-1-85.3/104.7 01-0E3704		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 1.5 MILES NORTH OF HARDY CREEK BRIDGE #10-141 TO 0.3 MILES SOUTH OF THE SOUTH FORK E REPAIR DRAINAGE SYSTEMS	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO CA 95428	KRUEGER, GRANT 9258 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0376	\$290,966 \$281,872 \$0	06/30/15 08/04/15 10/05/15	73% 94%
01-MEN-1-103.7/103.8 01-0F1304		IN MENDOCINO COUNTY NEAR LEGGETT AT 1.1 MILES SOUTH OF MILL BANK RESORT DIR'S EMERGENCY F.A. REPAIR SLIP OUT	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	KRUEGER, GRANT 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$585,000 \$396,698 \$0	02/13/15 03/27/15 04/08/15	0% 68%
20.20 201130							
01-MEN-20-7.1/23 01-4939U4 STP-X045-(026)E --()		IN MENDOCINO COUNTY ON ROUTES 20 & 162 AT VARIOUS LOCATIONS CONSTRUCT TURNOUTS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482		\$1,165,213 \$0 \$0	08/20/15 09/02/15 01/29/16	0% 0%
							SUSPENDED
01-MEN-20-/7.1 01-0E5904		IN MENDOCINO COUNTY IN AND NEAR FORT DARREN TAYLOR BRAGG FROM ROUTE 1 TO 1.0 MILE WEST OF LITTLE LAKE ROAD HMA OVERLAY	FORT DARREN TAYLOR CONSTRUCTION, INC 5750 PLEASANT VIEW DR. ANDERSON CA 96007	KRUEGER, GRANT MICHAEL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$2,181,424 \$1,950,782 \$1,375,889	06/18/15 07/01/15 10/22/15	100% 98%
HM1							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-9.6/10.7 01-362914 NHP-Q101-(256)E --() HA22		NEAR HOPLAND FROM HOPLAND OVERHEAD BRIDGE TO FELIZ CREEK BRIDGE AND FROM 0.1 MILE NORTH OF FIRST STREET TO ROBINSON CREEK BRIDGE RUBBERIZED HMA OVERLAY	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	PERRIN, KATHARINE 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,935,787 \$8,207,243 \$2,589,356	12/12/14 01/08/15 10/30/15	47% 90%
01-MEN-101-43.1/49 01-262004 HE14 SWPPP		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$163,475,201 \$138,193,316 \$8,969,988	07/26/12 08/31/12 10/15/16	68% 84%
01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --()		IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS CONSERVATION FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	HANFORD APPLIED RESTORATION & WILLITS CONSERVATION 23195 MAFFEI RD. SONOMA CA 95476	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$14,610,290 \$4,636,027 \$1,505,214	04/15/15 05/07/15 06/17/20	6% 32%
01-MEN-101-45.0/50.8 01-262024 ACNH-Q101-(203)E --() 20.10 075600		IN MENDOCINO COUNTY IN AND NEAR WILLITS AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR CONSTRUCT WETLANDS	SIERRA VIEW LANDSCAPE, INC. DBA RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$4,321,820 \$3,754,949 \$0	08/05/14 09/24/14 11/15/15	100% 94% OVER RUN
01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	THANGAVELAUTHAM, RAGUPARAN 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$4,275,232 \$30,500 \$22,000	07/01/15 07/16/15 09/21/20	2% 1%
01-MEN-101-46.3/46.4 01-0E9704 20.20 201130		IN MENDOCINO COUNTY IN WILLITS AT 0.08 MILE SOUTH OF EAST VALLEY ROAD DIR'S EMERGENCY F.A. REPAIR BANK EROSION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN, CA 94568	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$1,185,000 \$92,299 \$0	12/23/14 01/27/15 06/30/15	23% 8%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-64.7/81.4 01-4154U4 NHP-Q101-(259)E --() HA22		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM LONG VALLEY CREEK BRIDGE #10-099 TO RAMSEY RD & FROM 4.1 MI NORTH OF HUNTSMAN WAY TO 0.2 COLD PLANE AC, RHMA OVERLY, STRIPNG	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,488,138 \$2,729,223 \$2,713,723	12/24/14 01/16/15 01/15/16	55% 32%
01-MEN-101-82.5/8.3 01-0F3704 20.20 201130		IN MENDOCINO COUNTY ON ROUTE 101 ABOUT 13 MILES NORTH OF LAYTONVILLE AT THE EMPIRE CAMP REST AREA DIR'S EMERGENCY F.A. REPLACE DAMAGED WATER TANK	ERNEST M WIPF WIPF CONSTRUCTION P.O. BOX 234 UKIAH, CA 95482	PERRIN, KATHARINE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-6623	\$270,000 \$0 \$0	06/12/15 08/17/15	0% 0%
01-MEN-128-10.6/23.3 01-378144		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	ORTIZ, AL 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)961-1591	\$838,860 \$736,559 \$432,423	06/25/15 07/13/15 01/12/16	51% 88%
01-MEN-128-14.3/40.6 01-378164 STP-P128-(052)E --() HA42		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	ARGONAUT CONSTRUCTORS PO BOX 639 SANTA ROSA CA 95402	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$4,185,115 \$3,909,749 \$635,579	12/04/13 12/20/13 01/06/16	77% 90%
01-MEN-128-34.5/35.5 01-476604 ER-43M5-(004) --() HA23		IN MENDOCINO COUNTY ABOUT 5 MILES EAST OF BOONVILLE FROM 0.5 MILE OF SHEARING CREEK BRIDGE #10- 59 TO 0.9 MILE WEST OF MAPLE REPAIR SLOPE, CONST GROUND ANCHORS	GOLDEN STATE BRIDGE INC EAST 3701 MALLARD DRIVE BENICIA CA 94510	PERRIN, KATHARINE 6301 NORTH STATE STREET UKIAH, CA 95482 (707)485-8623	\$3,613,147 \$3,341,685 \$360,386	11/04/13 11/19/13 10/30/15	97% 89%
01-MEN-162-.1/9 01-0F0204 20.20 201130		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$276,567 \$0	01/07/15 03/09/15 02/19/15	0% 49%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF MENDOCINO CONSTRUCTION THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
20.20 201130							
01-MEN-253-6.9/0 01-0B5704 ER-19B4-(004)E --()		IN MENDOCINO COUNTY ABOUT 7 MILES EAST OF BOONVILLE AT 3.4 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT SOLDIER PILE WALL	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS CA 95490		\$2,477,668 \$0 \$0	08/13/15 09/02/15	0% 0%
HA23							
01-MEN-999-/0 01-0A4204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES	MYERS AND SONS CONSTRUCTION LPKOSTRZEWA, LUCY 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,666,276 \$1,456,247 \$273,112	05/23/13 06/13/13 11/04/15	86% 85%
HA21							
01-TRI-299-/8 01-0E5104 STP-P299-(190)E --()		IN TRINITY COUNTY NEAR SALYER FROM 1.1 MILES SOUTH TO 1.6 MILES NORTH OF GRAY CREEK BRIDGE OVERLAY	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	ZIMMERMAN, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207	\$2,202,925 \$1,997,960 \$55,040	05/12/15 06/09/15 10/23/15	87% 89% SUSPENDED
HM1							
01-VAR--/0 01-0E5404		IN DEL NORTE, HUMBOLDT, MENDOCINO, AND LAKE COUNTIES, AT VARIOUS MAINTENANCE STATIONS AND REST AREAS THROUGHOUT DIST 1 DIR'S EMERG REPLACE LEAKING WATER STORAGE TANKS	WHITSON, INC, P.O. BOX 240 WILLOW CREEK, CA 95573	RODRIGUEZ, JOAQUIN, S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$804,230 \$50,817 \$50,817	03/30/15 06/19/15 02/01/16	0% 6%
20.20 201131							
01-VAR--/0 01-0E3904		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPLACE AC SURFACING	DARREN TAYLOR CONSTRUCTION, INC 5750 PLEASANT VIEW DR. ANDERSON CA 96007	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$937,802 \$740,048 \$179,272	04/13/15 05/01/15 11/02/15	73% 79%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$342,652,399</u>	Completed to Date:	<u>\$222,523,365</u>	Work This Month:	<u>\$25,194,247</u>	

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

Page 12
11/06/15

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$1,490,524 \$1,522,874 \$0	06/11/13 07/08/13 09/25/14	93% 97% SUSPENDED
02-LAS-395-24.7/36.4 02-4G1404 STPN-P395-(251)E --()		IN LASSEN COUNTY NEAR DOYLE FROM WILLOW RANCH CREEK BRIDGE TO 2.9 MILES SOUTH OF MILFORD GRADE ROAD. PLACE HMA, REPLACE AC SURFACING	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNLEY CA 96013	YOLTON, JOHN P.O. BOX 270430 SUSANVILLE, CA 96127 (530)218-1751	\$2,785,711 \$2,664,843 \$0	04/17/15 05/01/15 09/25/15 10/19/15	83% 91% COMPLETED
02-LAS-395-49.5/49.6 02-0H7104		IN LASSEN COUNTY ABOUT 8 MILES NORTH OF MILFORD AT THE HONEY LAKE SAFETY ROADSIDE REST AREA DIR'S EMERGENCY L.B. INSTALL WELL, PUMP, FILTER, PLUMBING & ELE	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$524,000 \$199,112 \$0	04/08/15 06/08/15 12/02/15	47% 38%
20.20 201131							
02-LAS-395-61.6/76.6 02-3C0714 NHP-P395-(246)E --()		IN LASSEN COUNTY AT AND NEAR IN LASSEN COUNTY AT AND NEAR JOHNSTONVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF BANGHAM LANE REHABILITATE ROADWAY.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNLEY CA 96013	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$12,333,831 \$12,561,702 \$2,481,943	06/25/14 07/21/14 02/01/16	70% 94%
HA23							
02-MOD-299-14.7/20 02-4G3404		IN MODOC COUNTY NEAR CANBY FROM 3.3 MILES WEST TO 2.1 MILES EAST OF OF PIT RIVER BRIDGE. COLD IN-PLACE RECYCLE	ROCKY MOUNTAIN CONSTRUCTION, INC. 4815 TINGLEY LANE #A KLAMATH FALLS OR 97602	ESTES, RODDY 18300 ANTLER SCHOOL RD. BLDG D LAKEHEAD, CA 96051 (530)238-2969	\$2,065,675 \$2,082,184 \$0	04/20/15 05/08/15 10/08/15 10/12/15	100% 100% COMPLETED
02-MOD-299-39.3/40.4 02-299714 STP-P299-(188)E --()		IN MODOC COUNTY IN AND NEAR ALTURAS FROM 0.2 MILE WEST OF MILL STREET TO 0.1 MILE EAST OF OAK STREET. WIDEN SHOULDERS, IMPROVE DRAINAGE,	ROCKY MOUNTAIN CONSTRUCTION 4815 TINGLEY LANE #A KLAMATH FALLS OR 97602	ESTES, RODDY 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)941-4998	\$2,499,471 \$1,187,257 \$364,580	05/27/15 06/11/15 11/05/15	87% 47%
HB4C							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-89-16.4/20 02-4G9604 STP-P089-(116)E --()		IN PLUMAS COUNTY NEAR CRESENT MILLS FROM 0.2 MILE SOUTH OF STAMPFI LANE TO 0.1 MILE NORTH OF SOUTH GREENVILLE OVERHEAD. PLACE HMA, REPLACE AC SURFACING	DIG IT CONSTRUCTION, INC. PO BOX 494 CHESTER CA 96020	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$851,205 \$900,649 \$0	02/11/15 03/04/15 09/11/15 09/28/15	100% 100% COMPLETED
02-PLU-147-7.5/8.9 02-4F3904		IN PLUMAS COUNTY ABOUT 7 MILES NORTH OF CANYON DAM FROM 0.1 MILE NORTH OF COUNTY ROAD A-13 TO HAMILTON BRANCH BRIDGE. ROADWAY REHABILITATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNIEY CA 96013	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,087,575 \$1,002,197 \$0	06/03/15 06/25/15 10/14/15 10/21/15	100% 100%
02-SHA-5-10.7/15.5 02-4E7904 NHPI-005 -(353)E --()		IN SHASTA COUNTY IN AND NEAR REDDING FROM 0.1 MILE SOUTH OF SMITH ROAD OVERCROSSING TO 0.1 MILE NORTH OF EAST REDDING SEPARATION. REPLACE OVERHEAD SIGNS	STATEWIDE TRAFFIC SAFETY AND SIGNS, INC. 522 LINDON LANE NIPOMO CA 93444	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)225-2922	\$780,027 \$726,174 \$0	02/25/15 03/18/15 09/28/15 10/21/15	100% 90% OVER RUN
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --() HA21 SWPPP		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2971	\$130,664,932 \$102,407,815 \$594,798	09/25/09 10/14/09 11/01/16	100% 78% OVER RUN
02-SHA-44-4.2/14.5 02-4E4304 CHP-P044-(051)E --()		IN SHASTA COUNTY AT AND NEAR PALO CEDRO FROM 0.1 MILE WEST OF STILL-WATER CREEK BRIDGE TO 0.1 MILE EAST OF BEAR CREEK BRIDGE. PAVEMENT REHABILITATION.	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$5,282,953 \$5,097,824 \$40,518	11/07/14 11/24/14 11/19/15	94% 92%
02-SHA-44-14.4/34 02-0H3004 STPN-P044-(052)E --()		IN SHASTA COUNTY AT AND NEAR SHINGLETOWN FROM BEAR CREEK BRIDGE TO SANDHOUSE ROAD. PLACE HMA, REPLACE AC SURFACING	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET, STE. 205 REDDING, CA 96001 (530)356-7818	\$3,043,416 \$3,339,688 \$0	05/01/15 05/08/15 09/25/15 09/29/15	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-44-58.9/59.6 02-4F2904 ACHS-NHP0-(405)3 --()		IN SHASTA COUNTY NEAR OLD STATION FROM 0.7 MILE WEST OF SUGAR LOAF DRIVE TO SUGAR LOAF DRIVE. PLACE FRICTION INCREASING PAVEMENT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT STE D BENICIA CA 94510	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$320,314 \$308,599 \$0	06/25/15 07/16/15 09/25/15 09/29/15	100% 100% COMPLETED
02-SHA-299-.3/7.1 02-3E4104 NHP-P299-(185)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST OF REDDING FROM 0.3 MILE EAST OF TRINITY COUNTY LINE TO 0.9 MILES WEST OF CRYSTAL CREEK ROAD HIGHWAY REALIGNMENT	WEST STEVE MANNING CONSTRUCTION, INC. 491660 REDDING CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$28,147,170 \$16,517,469 \$1,427,444	12/22/14 01/12/15 07/12/16	30% 58%
02-SHA-299-18.4/18.7 02-4G4804 NHP-P299-(186)E --()		IN SHASTA COUNTY AT SHASTA FROM 0.1 MILE WEST OF FRENCH ALLEY TO RED BLUFF ROAD. CONSTRUCT SIDEWALKS	RTA CONSTRUCTION, INC. 9614 TANQUERAY COURT REDDING CA 96003	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$1,793,846 \$1,359,607 \$192,578	11/24/14 12/19/14 12/03/15	83% 75%
02-SHA-299-30.3/40.7 02-360704 STP-P299-(176)E --()		IN SHASTA COUNTY AT AND NEAR BELLA VISTA FROM 0.3 MILE EAST OF INTERMOUNTAIN DRIVE TO 0.3 MILE WEST OF BACKBONE RIDGE ROAD REPAIR ROADWAY WITH HMA OVER AB	J F SHEA CONSTRUCTION INC P O BOX 494519 WEST REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$22,704,714 \$23,217,701 \$41,687	11/05/13 11/15/13 11/04/15	95% 98%
02-SHA-299-47.5/48.1 02-4E8904 HSST-P -()P 9192- E -()		IN SHASTA COUNTY NEAR INGOT FROM 5.0 MILES TO 4.3 MILES WEST OF BUZZARD ROOST ROAD. CURVE IMPROVEMENT	J. F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$2,053,967 \$0 \$0	08/20/15 09/02/15	0% 0%
02-SHA-910-/0 02-4G7304		IN SHASTA COUNTY AT VARIOUS LOCATIONS. POLYESTER CONCRETE AND HMA PAVING	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,690,326 \$475,358 \$53,333	05/21/15 06/11/15 11/19/15	72% 28%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-910-/0 02-0H0004		IN SHASTA COUNTY IN AND NEAR ON RTE 5 FROM HILLTOP DRIVE OVERCROSSING TO CHURN CREEK BRIDGE AND ON RTE 273 FROM 0.1 MILE COLD PLANE AND PLACE HMA	REDDING TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$2,100,673 \$2,083,336 \$15,518	04/02/15 04/17/15 10/29/15	83% 99% SUSPENDED
02-SHA-911-/0 02-0H2904		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. INSTALL RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742		\$556,330 \$0 \$0	08/13/15 09/03/15	0% 0%
02-SIS-5-2.7/11.4 02-1H4304		IN SISKIYOU COUNTY IN AND NEAR DUNSMUIR FROM SACRAMENTO RIVER BR OH TO 0.3 MILE N OF LASSEN LANE OC DIR'S EMERGENCY L.B. REMOVE AND REPLACE DEFECTIVE HMA	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$1,045,000 \$0 \$0	08/06/15 10/12/15	0% 0%
20.20 201130							
02-SIS-5-68.3/0 02-3E7304 STPI-005 -(173)E --()		IN SISKIYOU COUNTY ABOUT 19 MILES NORTH OF YREKA AT HILT ROAD OVER- CROSSING. REPLACE BRIDGE	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	LOADER, MARK 1031 BUTTE STREET REDDING CA 96001 (530)276-7541	\$4,651,059 \$1,255,180 \$1,255,180	05/15/15 06/09/15 08/12/16	16% 27%
02-SIS-5-/0 02-4G7204		IN SISKIYOU COUNTY IN AND NEAR YREKA AT VARIOUS LOCATIONS FROM MOTT AVENUE UNDERCROSSING TO KLAMATH RIVER BRIDGE. BRIDGE MAINTENANCE, POLYESTER OVRLY	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)949-2340	\$1,754,340 \$1,570,036 \$0	03/03/15 03/23/15 11/02/15	83% 90%
02-SIS-89-/7 02-0H0104		IN SISKIYOU COUNTY NEAR BARTLE FROM SHASTA COUNTY LINE TO 1.0 MILE SOUTH OF HARRIS SPRING ROAD. REPLACE AC SURFACING	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)235-9814	\$1,303,053 \$1,319,896 \$0	03/17/15 03/26/15 10/09/15 10/12/15	100% 100% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-/77.5 02-2E2914 HSTP-P096-(051)E --()		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM SHASTA COUNTY LINE TO 0.2 MILE NORTH OF KLAMATH RIVER BRIDGE 02-0117. BRIDGE MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORPORATION P O BOX 357 TEMPLETON CA 93465	BLINE, JEFF 1555 E MAIN STREET QUINCY, CA 95971 (530)440-5157	\$6,624,092 \$6,921,850 \$53,802	02/22/13 03/12/13 12/30/15	84% 100%
	WPCP						
02-TEH-5-10.5/0 02-0E3604 HSI-PIG -(05)8 4E--() --()		IN TEHAMA COUNTY NEAR CORNING AT CORNING SAFETY ROADSIDE REST AREA REBUILD N/B & S/B FACILITIES AT	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)527-8417	\$5,512,532 \$445,776 \$218,874	07/08/15 08/19/15 01/06/17	8% 8%
02-TEH-5-24.8/26.7 02-4F7104		IN TEHAMA COUNTY IN RED BLUFF AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF SOUTH MAIN STREET OVERCROSSONG TO 0.3 MILE NORTH OF ROU COLD PLANE AND PAVE RAMPS	TULLIS, INC. P.O. BOX 493416 REDDING CA 960019604		\$890,875 \$0 \$0	09/29/15 10/14/15	0% 0%
02-TRI-3-30.8/31.1 02-4E6004		IN TRINITY COUNTY AT WEAVERVILLE FROM ROUTE 299 TO 0.2 MILE NORTH OF CENTER STREET. INSTALL SIDEWALKS	TIMBERWORKS 509 S MT SHASTA BLVD MT. SHASTA CA 96067	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$815,986 \$853,157 \$0	05/13/15 06/10/15 10/05/15 10/13/15	100% 100% COMPLETED
02-TRI-299-.4/.8 02-2E3504 HSNH-P299-(175)E --()		IN TRINITY COUNTY NEAR SALYER FROM 0.7 MILE TO 0.2 MILE WEST OF CAMPBELL RIDGE ROAD CURVE IMPROVEMENT WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-3207	\$4,267,763 \$3,170,949 \$626,788	07/19/13 08/07/13 11/02/15	96% 75%
02-TRI-299-12.3/12.9 02-3E7904 HSNH-P299-(182)E --()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD. CURVE IMPROVEMENT	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	BENNER, HENRY 1635 UNDERWOOD MTN. BURNT RANCH, CA 95527 (530)629-3135	\$5,284,353 \$3,237,791 \$23,095	09/24/14 10/08/14 03/16/16	57% 55%

HB1

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-36.9/53.5 02-3E7714 STP-P299-(189)E --()		IN TRINITY COUNTY AT AND NEAR JUNCTION CITY AND WEAVERVILLE FROM NORTH FORK TRINITY RIVER BRIDGE TO 0.1 MILE EAST OF INDUSTRIAL PA HMA PAVING, ADA RAMPS, POLY CONCRTE	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$9,587,780 \$240,668 \$209,073	06/25/15 07/16/15 01/26/16	43% 3%
02-TRI-910-910.0/0 02-4G1204		IN TRINITY COUNTY NEAR PEANUT ON ROUTE 3 FROM ROUTE 36 TO 0.1 MILE NORTH OF ROUTE 36 AND ON ROUTE 36 FROM 0.2 MILE WEST OF ROUTE 3 COLD IN-PLACE RECYCLE WITH HMA	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)527-8417	\$4,043,128 \$3,744,227 \$3,474,174	04/01/15 04/17/15 11/23/15	49% 90%
02-VAR--/0 02-4E8124 ACST-P000-(396)E --()		IN BUTTE, LASSEN, PLUMAS, AND SHASTA COUNTIES AT VARIOUS WIDEN, PAVE & LIGHTING	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)527-8417	\$2,897,646 \$887,792 \$591,676	06/30/15 08/04/15 03/28/16	21% 30%
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$735,000 \$369,057 \$0	09/22/14 11/06/14 09/10/15	100% 50% OVER RUN
20.20 201130							
02-VAR--/0 02-0H5304		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR WATER SUPPLY	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	HINTON, JOHN 1745 S. MAIN STREER YREKA, CA 96097 (530)604-4847	\$735,000 \$634,485 \$0	09/22/14 10/31/14 10/16/15 10/19/15	100% 86% SUSPENDED
20.20 201130							
02-VAR--/0 02-0H7004		VARIOUS COUNTIES, VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPLACE IRRIGATION SYSTEMS	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89N BURNEY, CA 96013	LOADER, MARK 1745 S. MAIN STREET YREKA, CA 96097 (530)225-3073	\$405,000 \$331,584 \$0	04/08/15 06/08/15 10/30/15	100% 82% OVER RUN
20.20 201131							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-4F6104 NHP-000C-(397)E --()		IN SHASTA AND SISKIYOU COUNTIES ON ROUTE 5 FROM HARTNELL AVENUE OVERCROSSING TO GIBSON ROAD OVERCROSSING AND ON ROUTE 5 FROM SISK POLYESTER CONCRETE OVERLAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$4,067,419 \$793,500 \$761,947	07/06/15 07/23/15 06/29/16	23% 20%
02-VAR--/0 02-1H9604		SIS, SHA TEH I-5 VARIOUS DIR'S EMERGENCY L.B. UPGRADE IRRIGATION SYSTEMS	MEYERS EARTHWORK, INC. P.O. BOX 493730 REDDING, CA 96049	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	\$449,000 \$0 \$0	09/10/15 10/30/15	0% 0%
20.20 201130							
02-VAR--/0 02-4E8114 STP-000C-(375)E --()		IN PLUMAS, SISKIYOU, AND TRINITY COUNTIES AT VARIOUS LOCATIONS. HMA, AGGREGATE BASE, ELECTRIC, EXCAV	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$1,878,004 \$1,919,426 \$69,481	09/30/14 10/16/14 11/10/15	94% 99%

Totals: Authorized Final Amt: \$279,723,689 Completed to Date: \$205,349,761 Work This Month: \$12,496,488

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-70-24.3/0 03-0F6904 BRST-P070-(100)E --()		ABOUT 9.5 MILES EAST OF OROVILLE AT FLAG CANYON CREEK BRIDGE 12-140 REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$2,762,505 \$30,186 \$0	05/18/15 06/11/15 11/01/16	8% 1%
HA21							
03-BUT-70-26.7/27.1 03-3E1204 BHST-P070-(129) --()		IN BUTTE COUNTY ABOUT 10.9 MILES NORTH OF OROVILLE FROM 0.2 MILE EAST OF PENTZ ROAD TO 0.2 MILE EAST OF CHEROKEE ROAD SEISMIC RETROFIT	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$1,521,876 \$1,076,135 \$271,221	10/06/14 10/16/14 02/29/16	48% 68%
HA21							
03-BUT-99-.6/.6 03-4M7904		NEAR CHICO FROM 0.6 MILE NORTH OF PENTZ ROAD OVERCROSSING 12-019 PCC PROFILE GRINDING	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	THOMAS, SHAHNA 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-6517	\$1,048,004 \$965,034 \$0	03/06/15 03/18/15 09/23/15 10/07/15	100% 92% OVER RUN
03-BUT-99-30.1/T37.5 03-2F3304 NHP-P099-(586) --()		IN AND NEAR CHICO FROM 0.5 MILE SOUTH OF SKYWAY OVERCROSSING TO 0.2 MILE SOUTH OF GARNER LANE RHMA-O (OGFC) AND HMA-A OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$9,115,819 \$0 \$0	09/29/15 10/14/15	0% 0%
HA22							
03-BUT-99-33.8/35.3 03-0H9404		IN BUTTE COUNTY ON ROUTE 99 FROM 0.05 MILE SOUTH OF LINDO CHANNEL TO E LASSEN AVENUE UNDERCORSSING DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$795,000 \$0 \$0	08/17/15 10/27/15	0% 0%
20.20 201130							
03-BUT-99-34.2/36.3 03-4F1604		IN AND NEAR CHICO AT COHASSET ROAD OVERCROSSING AND AT EATON ROAD OVERCROSSING INSTALL STREET LIGHTING	ALL PHASE EXCAVATING AND CONSTRUCTION INC. 13655 TWIN LAKES LANE REDDING CA 96003	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$325,807 \$251,050 \$26,040	05/05/15 06/11/15 11/30/15	34% 77% SUSPENDE

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-40.6/40.8 03-1F4204 HSNH-P099-(582)E --()		NEAR CHICO AT THE ROCK CREEK BRIDGE #12-27 SHOULDER WIDENING ON STRUCTURE	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$3,096,763 \$214,538 \$154,710	05/13/15 06/09/15 10/05/16	0% 7% SUSPENDED
HB1							
03-BUT-162-/7.7 03-0G2604		IN BUTTE COUNTY ABOUT 6 MILES EAST OF BUTTE CITY FROM BIG BUTTE CREEK BRIDGE TO RICETON HIGHWAY COLD IN-PLACE RECYCLING AND OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$2,425,881 \$2,212,804 \$1,243,538	05/13/15 06/09/15 10/30/15	87% 87%
03-COL-5-22.3/0 03-4M2004		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
HM3H							
03-ED-49-23.9/35 03-3F6704 STP-P049-(159) --()		ABOUT 9 MILES NORTH OF PLACERVILLE FROM LOTUS ROAD TO 0.5 MILE NORTH OF ROUTE 193 PAVEMENT OVERLAY	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$5,665,151 \$4,698,631 \$1,216,266	12/03/14 12/19/14 11/04/15	100% 82% OVER RUN
HA22							
03-ED-50-36.7/0 03-0H1304		IN ED CO NEAR POLLOCK PINES ON ROUTE 50 AT BRIDAL VEIL FALLS DIR'S EMERGENCY F.A. CULVERT REPAIR	R A NEMETZ CONSTRUCTION CO., INC. P.O. BOX 5306 GALT, CA 95632	NANUGONDA, VEERA 3065 BLAIRS LANE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)218-4803	\$385,000 \$195,987 \$0	11/14/14 01/15/15 03/23/15	0% 51%
20.20 201130							
03-ED-50-71.5/0 03-4F3904 HSNH-000C-(394) --()		IN EL DORADO COUNTY ON ROUTES 49 AND 50 AT VARIOUS LOCATIONS AND IN SACRAMENTO AND YOLO COUNTIES ON ROUTE 80 AT VARIOUS LOCATIONS HIGH FRICTION SURFACE TREATMENT	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$638,553 \$123,756 \$0	06/05/15 06/25/15 09/15/15	58% 19%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN NV 89423	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$11,746,727 \$6,387,057 \$1,138,194	09/26/14 10/10/14 04/05/16	50% 54%
HA42 HA22 HB4N							
03-ED-89-13.8/18 03-1A8434 STP-P089-(112) --()		NEAR SOUTH LAKE TAHOE FROM CASCADE ROAD TO UPPER EMERALD BAY ROAD COLD PLAN AC/HMA CONCRETE/CULVERT	DON GARCIA EXCAVATING & PAVING, INC. P O BOX 7176 SOUTH LAKE TAHOE CA 96158		\$7,980,629 \$0 \$0	09/09/15 10/14/15	0% 0%
HA42 HA22 HB4N							
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --()		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT, SUITE 10 SAN RAMON CA 94583	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	\$11,854,660 \$10,649,789 \$676,621	06/19/13 07/22/13 12/30/15	81% 88%
HA42 HB4N HA22							
03-ED-89-24.9/27.2 03-1A8454 STP-P089-(114) --()		NEAR TAHOMA FROM MEEKS CREEK BRIDGE TO WILSON AVENUE. STORM WATER MITIGATION COLD PLANE, HMA, CULVERT REHAB	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95617	MONTPLAISIR, JARET 10960 W. RIVER ST, STE 101A TRUCKEE CA 96161 (530)682-3562	\$4,148,541 \$3,233,939 \$1,345,828	01/14/15 02/03/15 10/30/15	92% 78%
HA42 HB4N HA22							
03-ED-193-10.1/10.1 03-2F7204 STP- - () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INCNANUGONDA, VEERA 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%

20.20
201130

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-25.8/25.8 03-2F6504 STP- () --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A.	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130		PLACE ROCK SLOPE PROTECTION IN THE FAILED					
03-NEV-49-/14.4 03-0G1504 NH-P049-(160)E --()		IN NEVADA COUNTY IN AND NEAR GRASS VALLEY FROM BEAR RIVER BRIDGE TO PINGREE ROAD AND FROM 0.4 MILE SOUTH OF CORNETTE WAY TO 0.2 MI RHMA-O (OGFC) OVERLAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	BOKOVA, MARY 33 DEPOT ST COLFAX, CA 95713 (530)330-2727	\$4,646,505 \$3,907,677 \$392,615	05/20/15 06/11/15 10/30/15	100% 87%
03-NEV-80-21.2/28.1 03-4M8404 IM-0804-(199) --()		IN NEVADA COUNTY IN AND NEAR TRUCKEE FROM TRUCKEE RIVER BRIDGE 17-012 TO TRUCKEE RIVER BRIDGE 17-063 GRIND EXISTING BONDED WEARING	ACME CONCRETE PAVING INC, DBA ACPI 4124 E BROADWAY AVE SPOKANE WA 99202	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$7,738,921 \$7,853,561 \$0	06/24/14 07/24/14 10/08/15 10/21/15	100% 100%
03-NEV-89-/8.7 03-3F6504 STP-P089-(115) --()		IN AND NEAR TRUCKEE FROM 0.7 MILE NORTH OF 80/267 JUNCTION TO SIERRA COUNTY LINE PAVEMENT OVERLAY	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076	JOHNSON, JEFF D 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,933,103 \$3,459,416 \$324,900	12/16/14 01/12/15 12/11/15	65% 87%
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --() HA21		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$21,648,254 \$13,262,882 \$416,905	01/28/14 02/21/14 11/13/15	78% 62%
03-PLA-80-20.5/20.6 03-0G5904	03-PLA- 80-PM 20.59/20.69	DIR'S EMERGENCY F.A. APPLY A METHACRYLATE/GRIND & POLESTER PATC	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95747 (916)624-2851	\$435,000 \$43,817 \$0	07/15/15 08/07/15 09/29/15 10/07/15	0% 10% COMPLETED
20.80 030115							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-31.1/31.9 03-4F7004		IN PLACER COUNTY NEAR COLFAX AT ILLINOISTOWN OVERCROSSING INCREASE ON AND OFFRAMP RADIUS AND	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	BOKOVA, MARY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2727	\$1,138,373 \$1,065,336 \$0	04/03/15 04/27/15 10/05/15	100% 95% OVER RUN
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()	SWPPP	IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,684,207 \$19,358,511 \$1,981,249	04/10/12 04/27/12 04/05/16	69% 56%
03-PLA-267-/6.8 03-2F2904 STP-P267-(022) --()		NEAR TRUCKEE FROM NEVADA COUNTY LINE TO BROCKWAY SUMMIT PAVEMENT REHAB	TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616	JOHNSON, JEFF 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,207,838 \$3,136,955 \$637,456	12/08/14 12/31/14 11/03/15	89% 88%
03-SAC-5-.1/18.4 03-4F3304		IN SACRAMENTO AND SAN JOAQUIN, AT IN SACRAMENTO AND SAN JOAQUIN, AT VARIOUS LOCATIONS. CONSTRUCT PAVED CROSSOVERS AND CHP/MAINT PU INSTALL 10 PULLOUTS AND CREATE/PAVE	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$430,100 \$401,510 \$385,360	06/12/15 07/02/15 10/23/15 10/27/15	100% 90% OVER RUN
03-SAC-5-20.0/25 03-3F1704 NH-000C-(392) --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ROADSIDE PAVEMENT AND SAFE ACCESS	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260 SACRAMENTO CA 95826	SCOTT, JEFF 3855 N. FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916)263-4931	\$2,630,850 \$0 \$0	07/16/15 08/04/15	0% 0%
HBL							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,297,802 \$866,066 \$173,186	12/12/14 12/31/14 01/16/16	100% 67% OVER RUN
HA42							
03-SAC-50-2.3/16.8 03-4F1304 HSNH-000 -(389) --()		IN THE CITY AND COUNTY AT VARIOUS LOCATIONS ON ROUTES 5, 50, AND 80. ALSO IN BUTTE COUNTY ON ROUTE 191 PLACE HIGH FRICTION SURFACE	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	LEE, SUSHMA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,182,266 \$803,240 \$0	03/02/15 03/26/15 08/05/15	85% 42%
HB1							
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2932	\$5,357,280 \$3,835,582 \$1,193,404	10/31/14 11/24/14 04/21/16	45% 71%
03-SAC-51-.2/1.1 03-3F0804 BHNH-P051-(028) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT FORT SUTTER VIADUCT BRIDGE 24-188R LP REHABILITATE/RESURFACE BRIDGE DECK	MYERS AND SONS CONSTRUCTION, 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834	ELGHASSEIN, D. "DEAN" 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)263-4929	\$5,004,672 \$602,596 \$602,596	06/23/15 07/13/15 01/15/16	45% 12%
HA21							
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742-6811	OKPALA, MESHACK 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)799-3376	\$98,107,533 \$77,762,066 \$2,415,614	07/29/11 08/24/11 03/09/16	68% 78%
HB5	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-16.0/18.1 03-0G2104		IN AND NEAR ELK GROVE AND SAC FROM 0.3 MILE SOUTH OF CALVINE ROAD OVERCROSSING TO ELDER CREEK BRIDGE RHMA-O (OGFC) OVERLAY	TEICHERT CONSTRUCTION PO BOX 1118 STOCKTON CA 952011118	SCOTT, JEFF 3855 N. FREEWAY BLD., STE. 120 SACRAMENTO, CA 95834 (916)263-4931	\$1,152,423 \$1,320,684 \$409,360	05/13/15 06/10/15 11/02/15	100% 100%
03-SAC-99-35.9/36.9 03-0H1504 HSNH-G -() C405- -()		IN SACRAMENTO AND SUTTER COUNTIES, NEAR SACRAMENTO FROM 0.3 MILES NORTH OF ELVERTA ROAD OVERCROSSING INSTALL THRIE BEAM MEDIAN BARRIER	MIDSTATE BARRIER, INC. PO BOX 30550 STOCKTON CA 95213	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$854,980 \$466,895 \$466,895	09/03/15 09/17/15 11/02/15	55% 55%
03-SAC-104-4.6/17.7 03-0G1904		IN SACRAMENTO COUNTY NEAR GALT FROM CONLEY ROAD TO AMADOR COUNTY LINE HOT APPLIED CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET SUITE 1000 MODESTO CA 95354	YEUNG, KIN 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)263-5623	\$1,139,748 \$1,039,878 \$0	03/20/15 04/03/15 09/16/15 09/29/15	100% 100% COMPLETED
03-SAC-160-1.4/L4.2 03-3F6604 NH-P160-(023) --()		NEAR ANTIOCH FROM 1.2 MILES SOUTH OF SHERMAN ISLAND LEVEE ROAD TO WEST SHERMAN ISLAND ROAD HMA/ROADWAY EXCAV/REPLACE GUARDRAIL	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$2,396,339 \$2,452,182 \$0	01/21/15 02/09/15 09/17/15 09/23/15	100% 100% COMPLETED
HA22							
03-SAC-160-7.0/0 03-3F3404 BHNH-P160-(024)E --()		NEAR ISLETON AT THREE MILE SLOUGH BRIDGE 24-121 PAINT ENTIRE BRIDGE	FD THOMAS, INC 217 BATEMAN DR CENTRAL POINT OR 97502	TECLE, DANIEL 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)919-4252	\$9,034,000 \$276,494 \$235,882	06/17/15 07/13/15 07/13/16	14% 3%
HA21							
03-SIE-49-48.3/49.2 03-4E5404		IN SIERRA COUNTY NEAR SIERRAVILLE FROM 0.5 MILE TO 1.3 MILES NORTH OF LEMON CANYON ROAD UPGRADE CULVERTS	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$759,061 \$719,472 \$245,834	04/07/15 05/08/15 10/28/15	98% 95%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SIE-89-15.8/28.1 03-4M4604		NEAR CALPINE FROM WILSON LANE TO 0.2 MILE SOUTH OF SULPHER CREEK ROAD CULVERT REHABILITATION	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870	PUSTOV, MICHAEL 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (916)208-9974	\$506,431 \$446,296 \$231,679	05/19/15 06/10/15 10/27/15	89% 88%
HM2C							
03-SUT-20-16.5/0 03-3F7904 HSNH-P020-(172) --()		IN YUBA CITY AT PLUMAS STREET REPLACE SIGNAL POLES FOR WESTBOUND	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	CHANDER, RAKESH 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)263-4921	\$307,719 \$229,023 \$0	05/06/15 06/09/15 12/02/15	41% 73%
03-VAR-51-4.1/4.1 03-0H9504		IN NEVADA, SACRAMENTO, AND PLACER COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95690	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,601,000 \$27,040 \$0	08/17/15 10/26/15 12/30/15	0% 2%
20.20 201130							
03-VAR-99-29.7/29.7 03-0H6204		IN BUTTE, NEVADA, SUTTER AND YUBA COUNTIES ON STATE ROUTES 20 AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,705,000 \$0 \$0	06/05/15 08/07/15	0% 0%
20.20 201130							
03-VAR--/0 03-0H5904		IN SACRAMENTO AND PLACER COUNTIES ON ROUTES 50, 80, AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$830,000 \$0 \$0	06/05/15 08/07/15	0% 0%
20.20 201130							
03-VAR--/0 03-0H6104		IN COLUSA, GLENN, SACRAMENTO, AND YOLO COUNTIES ON ROUTE 5 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL NEW IRRIGATION SYSTEM	WABO LANDSCAPE, CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE C SACRAMENTO, CA 95838 (916)682-6707	\$730,000 \$0 \$0	06/05/15 08/07/15	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-4F2704 HSNH-000C-(393) --()		IN GLENN AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS INSTALL AND/OR MODIFY SIGNALS AND	STUDEBAKER BROWN ELECTRIC, INC 6643 32ND STREET NORTH HIGHLANDS CA 95660	INCDIAZ, PEDRO 3855 NORTH FREEWAY BLVD, ST120 SACRAMENTO, CA 95834 (530)682-5440	\$199,625 \$113,569 \$83,652	06/02/15 06/25/15 05/09/16	60% 58% SUSPENDED
03-VAR--/0 03-0H6004 20.20 201130		IN BUTTE, NEVADA, AND SACRAMENTO COUNTIES ON ROUTES 20,50, AND 99 AT VARIOUS LOCATIONS INSTALL SMALLER HORSEPOWER PUMPS DIR'S EMERGENCY L.B.	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMANETO, CA 95834 (916)825-2272	\$1,265,000 \$60,214 \$0	06/05/15 08/21/15 11/30/15	0% 5%
03-VAR--/0 03-2F0004 HSST-000C-(373) --()		IN BUTTE, COLUSA, GLENN, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS UPGRADE GUARDRAIL END TREATMENTS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3995	\$7,213,240 \$6,983,883 \$232,790	08/11/14 08/21/14 12/08/15	86% 94%
03-YOL-5-11.3/0 03-4M7404 BHNH-000C-(376) --()		IN YOLO AND COLUSA COUNTIES COUNTY ON ROUTES 5, 80, AND 505 AT VARIOUS LOCATIONS (14 BRIDGES) BRIDGE REHABILITATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT BENICIA CA 94510	HAMM, JEFFREY 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)263-5653	\$4,739,345 \$4,437,387 \$0	10/02/14 10/21/14 09/22/15 09/29/15	100% 100% COMPLETED
03-YOL-5-/0 03-0G0504 NHP-000C-(403) --()		IN YOLO COUNTY AT VARIOUS LOCATIONS PLACE BRIDGE DECK PREVENTATIVE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510		\$2,183,100 \$0 \$0	09/25/15 10/14/15	0% 0%
03-YOL-16-31.7/40.6 03-0G1604 STP-P016-(037) --()		NEAR WOODLAND FROM 0.1 MILE WEST OF NEAR WOODLAND FROM 0.1 MILE WEST OF 505/16 SEPARATION BRIDGE 22-111 TO COUNTY ROAD 98 RAC OVERLAY	A. TEICHERT & SONS, INC. DBA TEICHERT CONSTRUCTION 4401 DULUTH AVE. ROCKLIN CA 95765	LIANG, JIE 3951 PERFORMANCE DRIVE, STE C SACRAMENTO, CA 95838 (916)416-5820	\$1,892,283 \$1,188,259 \$876,492	05/19/15 06/11/15 10/30/15	100% 63%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-128-7.8/10 03-0G1804		IN WINTERS FROM APRICOT DRAW BRIDGE TO COUNTY ROAD 90A SLURRY SEAL	SIERRA NEVADA CONSTRUCTION 2055 E. GREG STREET SPARKS NV 89431	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)682-6707	\$669,977 \$656,563 \$0	05/01/15 05/19/15 10/06/15 10/12/15	100% 100% COMPLETED
03-YUB-20-13.3/20.3 03-3F0004 NH-P020-(171)1 --()		ABOUT 12 MILES EAST OF MARYSVILLE FROM MARYSVILLE ROAD TO 0.3 MILE EAST OF LOWER SMARTVILLE ROAD HMA OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$4,457,637 \$3,761,274 \$191,173	11/25/14 12/18/14 10/26/15	94% 84%
HA22							
03-YUB-49-/6.4 03-0G0904		AT AND NEAR CAMPTONVILLE FROM MIDDLE YUBA RIVER BRIDGE TO 1.0 MILE NORTH OF CAMPTONVILLE ROAD BONDED WEARING COURSE-GAP GRADED	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (530)632-6714	\$2,203,998 \$1,997,384 \$372,958	04/15/15 04/27/15 10/28/15	88% 90%
03-YUB-65-2.2/0 03-0F2704 BHNH-P065-(098)E --()		IN YUBA COUNTY NEAR WHEATLAND AT DRY CREEK BRIDGE BRIDGE SCOUR MITIGATION	ROBERT J. FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003	WARD, DONALD 2520 WARREN DRIVE, STE. A ROCKLIN, CA 95677 (916)478-0482	\$393,246 \$347,039 \$0	05/15/15 06/11/15 09/21/15 09/28/15	100% 100% COMPLETED
HA21							

Totals: Authorized Final Amt: \$303,632,516 Completed to Date: \$193,860,653 Work This Month: \$17,942,417

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-4.3/9.6 04-1J1904 NHP-P013-(027)E --()		IN ALA COUNTY IN OAKLAND FROM RTE 13/580 SEPARATION TO RTE 13/24 SEPARATION. RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054		\$4,096,328 \$0 \$0	09/28/15 10/14/15	0% 0%
04-ALA-13-9.0/10 04-3E2304		IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE SOUTH OF BROADWAY TERRACE UNDERCROSSING TO HILLER DRIVE REPLACE ASPHALT CONCRETE SURFACING	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6035	\$599,847 \$0 \$0	06/09/15 06/25/15 09/09/15	0% 0%
04-ALA-13-9.9/10.1 04-0G2104		IN ALAMEDA COUNTY IN OAKLAND ON NB ROUTE 13 (TUNNEL RD) BETWEEN HILLER DRIVE & VINCENTE ROAD UPGRADE SHOULDER/SIDEWALK	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$931,177 \$870,583 \$245,797	04/24/15 05/07/15 10/22/15	97% 95%
HB4N 04-ALA-13-/13.7 04-3J7704		REPAIR STORM DAMAGE TO SLOPE AND PUMP STATION IN ALAMEDA COUNTY, IN BERKELEY @ THE FOLGER AVENUE UNDERPASS REPAIR STORM DAMAGE TO SLOPE AND PUMP	G. N. HENLEY, INC. 3107 MORGAN TERRITORY ROAD CLAYTON, CA 94517	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$451,000 \$253,042 \$0	01/20/15 01/20/15 09/23/15 09/23/15	100% 100% COMPLETED
20.20.201 130 04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$2,291,280 \$1,657,803 \$200,521	08/06/14 08/21/14 10/24/18	83% 77%
04-ALA-24-5.6/0 04-4A3424 HSNH-X001-(586) --()		IN ALAMEDA COUNTY, ON ROUTES 24 AND 580 AT VARIOUS LOCATIONS REPLACE GORE SIGNS WITH OVERHEAD	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7194	\$693,285 \$638,001 \$10,553	01/27/15 02/13/15 10/23/15	96% 92%

HB1

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-5.9/6.2 04-4H8004		IN ALAMEDA/CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL BORES 1,2, AND 3 RECONSTRUCT FIRE SUPPRESSION WATER SYS RECONSTRUCT WATER SUPPLY SYSTEM	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$3,985,000 \$2,967,451 \$0	02/21/13 02/21/13 11/30/15	100% 74% OVER RUN
20.20.201 130							
04-ALA-24-5.9/6.2 04-0J4204		IN ALAMEDA COUNTY AND CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL, REPLACE UNINTERRUPTED POWER SUPPLY (UPS) SY REPLACE POWER SUPPLY SYSTEM (UPS)	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$835,000 \$775,377 \$0	08/19/13 08/19/13 11/30/15	100% 93% OVER RUN
20.80.360 000							
04-ALA-24-5.9/6.2 04-0J4004		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004	\$2,585,000 \$1,450,323 \$0	01/13/14 01/13/14 09/30/15	100% 56% OVER RUN
20.20.201 130							
04-ALA-80-1.0/1.7 04-0120M4		IN ALAMEDA COUNTY, IN OAKLAND, FROM 1.6 KM WEST OF THE TOLL PLAZA TO 0.3 KM WEST OF THE TOLL PLAZA BRIDGES, ROADWAY AND ELECTRICAL	BILL AUSTON FLATIRON WEST INC. 717 KEVIN COURT OAKLAND, CA 94621	BALDERRAMOS, JEANNIE 345 BURMA ROAD OAKLAND, CA 94607 (510)385-6915	\$75,598,434 \$71,139,651 \$0	03/29/12 05/01/12 09/26/15 09/26/15	100% 100% OVER RUN
HA4S3	SWPPP						
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E) --()		IN OAKLAND, FROM TO.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING,INC. 5029 FORNI DRIVE CONCORD, CA 94520	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	\$1,973,229 \$1,943,851 \$186	11/14/11 12/02/11 05/18/16	84% 100%
HA23	WPCP						
04-ALA-80-1.7/2.2 04-014074		SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617	GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$865,655 \$742,151 \$1,890	12/19/12 02/13/13 09/06/16	0% 0% PLANT EST SATIS
HA12	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.8/0 04-014104		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANCISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553-7309	HALALI, BEHZAD 345 BURMA ROAD OAKLAND, CA 94607 (510)867-6107	\$14,443,188 \$5,953,694 \$1,210,500	07/29/14 08/19/14 06/22/16	26% 41%
HA12							
04-ALA-80-1.9/8 04-3A7774		TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE INSTALL OVERHEAD SIGN AND TOS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	RAHMANI, MOHAMMAD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	\$16,056,485 \$15,658,633 -\$137,691	10/12/12 11/06/12 12/30/15	0% 96%
SWPPP							
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111	\$6,172,150 \$6,147,777 \$3,080	05/31/12 06/27/12 10/04/16	0% 0% PLANT EST SATIS
HA42 SWPPP							
04-ALA-80-2.5/0 04-014084		IN ALAMEDA COUNTY AT THE SAN FRANCISCO-OAKLAND BAY BRIDGE MAINTENANCE YARD CONSTRUCT SFOBB MAINTENANCE COMPLEX	F & H CONSTRUCTION P O BOX 2329 LODI CA 95241	ANIGOL, MAHANTESH 345 BURMA ROAD OAKLAND, CA 94607 (510)224-6529	\$34,722,568 \$34,832,917 \$0	03/13/13 04/11/13 09/07/15 09/28/15	87% 99% COMPLETED
HA12							
04-ALA-80-6.2/6.5 04-4A8204		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	\$305,915 \$281,424 \$675	09/19/14 10/02/14 02/05/18	28% 99%
HA22							
04-ALA-84-22.9/25.7 04-297624 STP-P084-(042)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE AND PLEASANTON FROM .1 MILE SOUTH OF RUBY HILL DRIVE TO 0.6 MILE NORTH OF CONCANNON BLVD. EXPRESSWAY WIDENING - SEGMENT 2 SOUTH	DESILVA GATES CONSTRUCTION PATPARDO, ROMMEL HERHARDS 11555 DUBLIN BLVD DUBLIN CA 94568-2909	BAILEY, JESSICA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)715-7920	\$34,721,242 \$0 \$0	09/30/15 10/20/15 09/05/18	0% 0%
HB4C							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-25.5/27.1 04-297614		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE FROM .4 MILE NORTH OF CON CANNON BLVD. TO JACK LONDON BLVD. WIDEN EXISTING HWY AND BRIDGE	BAY CITIES PAVING AND GRADING, INC 1450 CIVIC CT., BLDG B-400 CONCORD, CA 94520	PARDO, ROMMEL 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3505	\$24,316,152 \$23,912,609 \$0	03/21/12 04/13/12 09/24/15 09/24/15	100% 100% COMPLETED
HB4C	SWPPP						
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --()		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING ANG IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$660,880 \$566,208 \$0	10/09/14 10/22/14 05/03/18	0% 0% PLANT EST SATIS
HM2E							
04-ALA-92-6.3/6.8 04-2G3614		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARA TION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	\$1,300,086 \$1,206,177 \$0	05/20/13 06/13/13 04/14/17	0% 0% PLANT EST SATIS
HB32							
04-ALA-260-.8/2 04-4A4804 NHP-P260-(005)E --()		IN ALAMEDA COUNTY, ROUTE 260 IN AND NEAR ALAMEDA AND OAKLAND FROM 0.1 MILE WEST OF POSEY AND WEBSTER ST T UBES TO 0.1 MILE EAST OF REPAIR HANDRAIL AND SIDEWALK ALONG	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507		\$7,884,755 \$0 \$0	10/20/15 11/02/15	0% 0% PLANT EST SATIS
HA21							
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA GATES CONSTRUCTION MATHEW P. MASCARO 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$41,264,154 \$36,705,423 \$1,867,128	06/18/12 07/16/12 06/20/16	78% 87% PLANT EST SATIS
HB4N	SWPPP						
04-ALA-580-7.8/19.1 04-2908V4		IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE ROAD OVERHEAD TO 0.3 MILE WEST OF HACIENDA WIDEN FREEWAY, BRIDGES AND HMA	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$33,666,314 \$32,246,692 \$10,153	11/16/12 12/20/12 11/10/15	98% 95% PLANT EST SATIS
HB5	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-8.3/0 04-172434		IN ALAMEDA COUNTY NEAR LIVERMORE EAST ENVIRONMENTAL LANDSCAPE OF CROSS ROAD 2.2 MILES SOUTHEAST OF SOLUTIONS ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	8380 ROVANA CIRCLE SACRAMENTO, CA 95828	BAILEY, JESSICA 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-8163	\$668,441 \$509,785 \$8,716	09/29/11 11/17/11 11/25/15	0% 0% PLANT EST SATIS
	SWPPP						
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --()		IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)460-3504	\$70,139,867 \$67,589,855 \$3,193,892	11/20/12 12/20/12 02/22/16	81% 96%
	SWPPP						
04-ALA-580-14.6/21.6 04-2908E4 ACIM-5801-(054)E --()		IN ALAMEDA COUNTY IN LIVERMORE, PLEASANTON, AND DUBLIN FROM 0.3 MILE EAST OF AIRWAY BOULEVARD OVERCROSSING TO 0.2 MILE WEST OF S ROADWAY WIDENING AND REHABILITATION	DESILVA GATES CONSTRUCTION LP 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 - B- GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$50,255,358 \$48,508,519 \$652,076	10/29/12 12/13/12 10/29/15	99% 94%
	SWPPP						
04-ALA-580-19.4/46 04-2G5214 HSNH-PIG -(001) 3E--() --() HC153		IN ALAMEDA COUNTY UPGRADE TRANSITION RAILING	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$2,992,222 \$0 \$0	09/30/15 10/15/15 05/19/16	0% 0%
04-ALA-580-31.7/31.9 04-1SS044 NHPI-580 -(063)E --()		IN ALAMEDA COUNTY IN ASHLAND FROM 0.1 MILE EAST OF 164TH AVENUE UNDER CROSSING TO 0.2 MILE WEST OF 164TH AVENUE UNDERCROSSING SOLDIER PILE WALL, REPAIR CONCRETE	GHILOTTI CONSTRUCTION CO INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	REZA, KAMKAR 5675 B. GIBRALTOR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,294,340 \$1,241,073 \$0	10/22/14 11/05/14 06/30/15	100% 94%
	HA23						
04-ALA-580-32.4/32.5 04-2G8604 NHPI- 580-(059)E --()		IN ALAMEDA COUNTY, IN SAN LEANDRO AT THE BENEDICT DRIVE OFFRAMP ON ROUTE 580 CONSTRUCT RETAINING WALL/PLANTING	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,649,952 \$188,231 \$188,231	08/31/15 09/18/15 07/05/16	1% 11%
	HA23						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-32.5/32.5 04-1SS054 NHP-5801-(060)E --()		IN ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 580 AT THE WB 150TH AVENUE CONSTRUCT SOLDIER PILE RETAINING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	MOGHADAM, SIAVOSH 5675 B GIBRALTAR DR PLEASANTON, CA 94588 (925)460-3519	\$2,443,062 \$2,440,874 \$0	09/19/14 10/08/14 04/11/16	26% 100%
HA23							
04-ALA-580-32.9/46.5 04-3G7104 NHPI-X001-(592)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688		\$964,468 \$0 \$0	08/24/15 09/11/15	0% 0%
HB4N							
04-ALA-580-41.2/47 04-4H2214 NHPI-X001-(588)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE EAST OF BOSTON AVENUE OVERCROSSING TO 0.2 MILE WEST OF JCT RTE 80 HMA OVERLAY, PCC SLAB, GUARDRAIL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$12,865,408 \$8,678,956 \$1,099,996	02/18/15 03/10/15 10/29/15	94% 67%
HA22							
04-ALA-680-12.4/15.9 04-1J8304		IN ALAMEDA COUNTY FROM KOOPMAN ROAD TO PLEASANTON INDUSTRIAL OH. INDUSTRIAL PARK OVERHEAD REPLACE PCCP AND REAPIR SPALLED	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$1,022,775 \$1,123,749 \$0	06/09/15 06/25/15 10/01/15 10/01/15	100% 100% COMPLETED
04-ALA-680-19.9/20.2 04-2G4104 HSNH- PIG-(680) 074-E -() --()		IN ALAMEDA COUNTY IN THE CITY OF DUBLIN ON I-680 AT I-580/680 INTERCHANGE REPLACE METAL GUARDRAIL WITH	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	NGO, HUNG N. 5675 GIBRALTAR DRIVE B PLEASANTON, CA 94588 (510)224-6790	\$656,090 \$600,450 \$600,450	07/15/15 08/03/15 11/10/15	67% 92%
HB1							
04-ALA-880-22.6/24 04-3A9214		IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7831	\$47,609,960 \$43,509,823 \$926,338	09/14/12 10/17/12 09/30/15	100% 90% OVER RUN
HB4N	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-24.0/25.5 04-3A9224		IN ALAMEDA COUNTY FROM 0.2 MILE NORTH OF ROUTE 112/880 SEPARATION TO HEGENBERGER ROAD OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	MEHARENA, EPHREM 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)719-7179	\$23,673,620 \$23,724,990 \$415	11/08/12 12/03/12 11/17/15	81% 99%
HB4N	SWPPP						
04-ALA-880-27.2/27.2 04-4J2204		EAST CREEK SLOUGH BRIDGE IN OAKLAND REPAIR EMBANKMENT SCOUR AT ABUTMENT # 5	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	SAFI, SAEED 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)714-7039	\$465,000 \$120,941 \$0	07/21/15 07/21/15 10/06/15	45% 26%
20.20 201130							
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --()		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ____ MODIFY INTERCHANGE AND CONSTRUCT	ALLEN CARNESECCA 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$56,270,076 \$17,825,804 \$635,809	04/30/14 05/13/14 05/22/18	25% 32%
HB4N							
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-()		IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 355 BURMA ROAD OAKLAND CA 94607 (510)622-1920	\$100,194,544 \$99,231,290 \$0	03/25/09 04/20/09 09/29/15 09/29/15	100% 100%
HA21	SWPPP						PLANT EST SATIS
HB4N							
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO 0.4 MILE SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	GALLAGHER & BURK INC 8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	\$1,627,891 \$1,516,302 \$5,047	09/12/14 10/08/14 03/13/18	19% 98%
HA22							
04-ALA-980-1.1/1.1 04-0J7804		REPLACE FIRE LIFE SYSTEM AND BUILDING MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND. REPLACE FIRE LIFE/BUILDING MANAGEMENT SYS	HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693	KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887	\$7,276,937 \$7,073,441 \$0	11/07/13 11/07/13 11/07/15	55% 97%
SHOPP 353							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-8.0/25 04-152724 CML-6204-(114) --()		IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B#400 CONCORD CA 94520	SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923	\$11,407,826 \$9,936,345 \$678,957	08/12/14 09/02/14 01/01/17	89% 87%
04-CC-4-11.0/0 04-286804 NHP-000C-(406)E --()		COUNTIES ON VARIOUS ROUTES AND LOCATIONS. WEIGH IN MOTION	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550		\$1,823,142 \$0 \$0	10/13/15 10/23/15	0% 0%
HA42							
04-CC-4-26.6/27.5 04-2285E4		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT	C.C. MYERS, INC. ATTN: CALE SHERMAN 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$46,496,037 \$44,486,147 \$0	10/11/11 11/03/11 11/04/15	99% 94% SUSPENDED
HB4C	SWPPP						
04-CC-4-27.5/29 04-1G9404		IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	DAN BAKER BAY CITIES/MYERS JV 1204 W 10TH STREET ANTIOCH, CA 94509	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$54,813,057 \$44,665,597 \$1,679,097	05/25/12 07/03/12 04/15/16	97% 81%
HB4C	SWPPP						
04-CC-4-/4.9 04-3E3904		IN CONTRA COSTA COUNTY IN AND NEAR HERCULES FROM SAN PABLO AVENUE TO CUMMINGS SKYWAY OVERCROSSING RESURFACING	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ARSHAD, MIAN 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (925)602-9021	\$2,649,550 \$506,541 \$494,166	06/09/15 06/25/15 01/01/16	55% 19%
HM1							
04-CC-4-/0 04-4H8404		IN CONTRA COSTA COUNTY ON ROUTE 4, 24, 80, 242 AND 580 AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	REZAEI, ASGHAR (925)602-9023	\$704,553 \$453,538 \$265,756	06/09/15 06/25/15 01/01/16	75% 64%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-24-5.2/5.6 04-3G1604 NHP-P024-(033)E --()		IN CONTRA COSTA COUNTY, IN LAFAYETTE ON EASTBOUND ROUTE 24 NEAR HAPPY VALLEY ROAD UNDERCROSSING MULTI-TIERED SLOPE STRESSING SYSTEM	RGW CONSTRUCTION, INC. KOREY MARR, PM 550 GREENVILLE ROAD LIVERMORE, CA 94550	HATEFI, AMIR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)867-6034	\$3,467,471 \$3,314,819 \$364,151	12/12/14 01/15/15 12/30/16	29% 96%
HA4							
04-CC-580-6.1/6.3 04-003944		IN CONTRA COSTA COUNTY IN RICHMOND AT RICHMOND-SAN RAFAEL BRIDGE MAINTENANCE STATION REPLACE MAINTENANCE BUILDINGS	WEST BAY BUILDER, INC. 250 BEL MARIN KEYS BLVD BLDG NOVATO, CA 94949	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$4,457,127 \$4,403,674 \$0	12/05/12 02/13/13 09/29/15 10/29/15	99% 100%
HA14	WPCP						
04-CC-580-6.3/7.7 04-3G4844		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534	GOLDGRUBER, RONALD 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372	\$28,893,941 \$16,360,782 \$2,337,971	04/10/14 05/05/14 02/26/18	31% 53%
04-CC-680-1.0/9.9 04-4H6704		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 680, AT VARIOUS POSTMILES. REPAIRDAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO REPAIR TRAFFIC OPERATIONS SYSTEMS (TOS)	STEINY & COMPANY, INC. 27 SHERIDAN STREET VALLEJO, CA 94590	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	\$4,885,000 \$4,419,855 \$0	01/22/13 01/22/13 10/30/15	100% 90% OVER RUN
20.20.201 130							
04-CC-680-22.7/24.8 04-3A8704 NHPI-6801-(071)E --()		NEAR MARINA VISTA, REHABILITATE MOCOCO OH BRIDGE AND SB MOCOCO OFF- RAMP. BRIDGE REHABILITATION	GOLDEN STATE BRIDGE INC PM WILLIAM R REAMES 3701 MALLARD DR. BENICIA CA 94510	MARVIN GUINEZ 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9037	\$13,577,198 \$12,643,350 \$1,472,299	04/16/14 04/30/14 01/01/17	93% 92%
HA21							
04-MRN-1-1.4/0 04-2G8704 STP-19A6-(004)E --()		IN MILL VALLEY, AT ASH STREET CONSTRUCT SOIL NAIL WALL, GUARDRAIL	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA, CA 92870	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$410,661 \$256,458 \$118,400	01/16/15 02/03/15 10/30/15	35% 62%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-10.9/0 04-4S2204 STP-P001-(589)E --()		IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF NORTH PANORAMIC HIGHWAY CONSTRUCT RETAINING WALL/ROAD	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	STEVE RUSSELL 756 W FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$1,704,874 \$9,926 \$9,926	08/05/15 08/19/15 03/26/21	2% 1%
HA23							
04-MRN-1-13.1/15 04-1J8404		IN MARIN COUNTY ON ROUTE 1 FROM 0.2 MILE NORTH OF CALLE DEL ARROYO TO 1.0 MILE SOUTH OF AUDOBON CANYON RANCH. AC RESURFACING	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$809,020 \$4,977 \$4,977	05/07/15 06/08/15	35% 1%
04-MRN-1-17.0/19 04-3E3404		IN MARIN COUNTY, NEAR BOLINAS, FROM 0.1 MILE SOUTH OF BOLINAS FAIRFAX ROAD TO 1.5 MILES NORTH OF HORSESHOE HILL ROAD PLACE RUBBERIZED HMA (GAP GRADED)	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$894,298 \$0 \$0	05/12/15 06/08/15	0% 0%
HM1							
04-MRN-1-28.5/0 04-4H8204		IN MARIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$380,364 \$387,312 \$4,935	05/12/15 06/09/15 10/26/15 10/29/15	94% 97%
HA21							
04-MRN-101-23.3/27.6 04-264074		CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIAN/BICYCLE FACILITY. CONSTRUCT INTERCHANGE ON RTE 101 AT	GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD., SUITE E SAN RAFAEL, CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$25,961,623 \$26,334,327 \$0	09/14/12 10/17/12 10/31/15	90% 100%
HB5	SWPPP						
04-MRN-101-25.7/25.8 04-4W2404		MAINLINE 101 AT THE NEW SAN ANTONIO OC REPLACE DRAINAGE CULVERTS AND BACKFILL SINKHOLES DIRECTOR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE CULVERTS & B.FILL S.HOLES	GORDON N BALL, INC 3333 CAMILLE WAY ALAMO, CA 94507	SMITH, JOHN 1009 CLEGG COURT, ST G. PETALUMA, CA 94952 (925)838-5675	\$3,645 \$0 \$0	10/05/15 10/05/15 12/16/15	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-25.7/25.8 04-4J2404		MAINLINE 101 AT THE NEW SAN ANTONIO OC REPLACE DRAINAGE CULVERTS AND BACKFILL SINKHOLES DIRECTOR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE CULVERTS & B.FILL S.HOLES	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 945072411	HAL STREATER 1009 CLEGG COURT, ST G, PETALUMA, CA (925)838-5675	\$1,665,000 \$651,223 \$0	06/12/15 06/12/15 11/15/15	67% 39%
20.20.201 130							
04-MRN-580-3.3/4.5 04-4G4704 HSNH-PIG -() --()		IN MARIN COUNTY, IN SAN RAFAEL, AT SIR FRANCIS DRAKE BLVD OC AND BELLAM BLVD UC UPGRADE BRIDGE RAILS.	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741		\$1,621,798 \$0 \$0	10/12/15 11/02/15	0% 0%
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --()		IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO RED TOP ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	GHILOTTI CONSTRUCTION, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	\$41,464,493 \$40,979,134 \$18,590	01/11/12 02/03/12 09/05/14	0% 0%
HB4C	SWPPP						PLANT EST SATIS
04-NAP-12-/3.3 04-2641A4		IN NAPA AND SOLANO COUNTIES FROM ROUTE 29 TO RED TOP ROAD HIGHWAY PLANTING REPLACEMENT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901		\$553,044 \$0 \$0	07/31/15 08/19/15	0% 0%
04-NAP-29-1.0/9.9 04-4H6904		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDW REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	\$3,910,000 \$3,826,267 \$0	01/14/13 01/14/13 12/31/15	100% 98%
20.20.201 130							OVER RUN
04-NAP-29-25.5/28.4 04-259404 STP-P029-(014)E --()		IN NAPA COUNTY IN AND NEAR ST. HELENA FROM MEE LANE TO 0.1 MILE SOUTH OF SULPHUR CREEK BRIDGE OVERLAY, WIDEN, 2-WAY TURN LANES	MARTY MURPHY GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$10,062,777 \$2,036,554 \$252,765	03/17/15 04/02/15 04/18/15	20% 20%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-47.0/47.2 04-4A0904 STP-P029-(117)E --()		IN NAPA COUNTY ON ROUTE 29 AT THE TROUTDALE CREEK BRIDGE (#21-0004) BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	VALEH, SYD 403 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$4,710,354 \$3,786,263 \$543,046	02/23/15 03/04/15 12/08/15	25% 80%
HA21							
04-NAP-29-/0 04-4H8104		IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS W/METHACRYLATE	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917	\$691,990 \$646,922 \$41,127	05/07/15 06/08/15 09/30/15	100% 93% OVER RUN
HA21							
04-NAP-29-/3.1 04-3J0104		REPAIR EARTHQUAKE DAMAGE TO BRIDGES & DISNEY CONSTRUCTION ATTN: PAVEMENT APPROACHES REPAIR BRIDGES & APPROACHES	MIKE BURNS 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$2,645,000 \$1,938,889 \$0	09/10/14 09/10/14 10/16/15 10/16/15	100% 100% COMPLETED
20.20.201 130							
04-NAP-37-/7.4 04-3J0304		REPAIR EARTHQUAKE DAMAGE TO BRIDGES AND PAVEMENT APPROACHES REPAIR EARTHQUAKE DAMAGE	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL, CA 94901	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$860,000 \$576,081 \$0	09/15/14 09/15/14 10/16/15 10/16/15	100% 100% COMPLETED
20.20.201 130							
04-NAP-121-3.1/3.1 04-2J9904		IN NAPA COUNTY NEAR CUTTING WHARF ROAD REPAIR BUCKELED AND CRACKED ROADWAY CAUSED BY NAPA EARTHQUAKE RECONSTRUCT BUCKELED PAVEMENT	GHILOTTI CONSTRUCTION 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$525,000 \$175,087 \$0	08/25/14 08/25/14 10/24/14	100% 33%
20.20.201 130							
04-NAP-121-/11.6 04-3J0004		REPAIR EARTHQUAKE DAMAGE TO BRIDGES IN NAPA COUNTY FROM IMOLA AVENUE TO FIRST STREET REPAIR EARTHQUAKE DAMAGE TO BRIDGES	OC JONES & SONS 1520 FOURTH STREET BERKELEY, CA 94710	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$715,000 \$613,051 \$0	09/11/14 09/11/14 10/16/15 10/16/15	100% 100% COMPLETED
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-128-20.2/20.2 04-3G7604 STP-P128-(055)E --()		IN NAPA COUNTY, ON ROUTE 128 AT POST MILE 20.2 AT CAPEL CREEK BRIDGE INSTALL DRAINS, SLOPE INDICATORS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$610,648 \$289,686 \$163,061	12/18/14 01/12/15 03/08/16	75% 60%
HA23							
04-NAP-128-/20.2 04-3J1204		REPLACE BEARING PADS, STIFFENERS, JOINT SEALS, RELOCATE CROSS BRACING, CUT STEEL GIRDER ENDS @ CAPELL CREEK BRIDGE REPLACE BEARING PADS & RELOCATE BRACING	GOLDEN GATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$365,000 \$145,545 \$64,863	02/05/15 02/05/15 10/30/15	0% 40%
20.20.201 130							
04-SCL-9-2.5/7 04-2A4304 SSTP-S009-(019)E --()		IN SANTA CLARA COUNTY ON ROUTE 9 WIDEN ROADWAY FOR REALIGNMENT	RGW CONSTRUCTION, INC MICHAEL BETTI 550 GREENVILLE ROAD LIVERMORE, CA 94550	CHOI, EUNMI 2210 O'TIIKE AVE #150 SAN JOSE, CA 95131 (408)232-3023	\$7,238,815 \$6,849,597 \$0	11/19/13 12/09/13 10/16/15 10/16/15	100% 100% COMPLETED
HB1							
04-SCL-9-4.2/0 04-4S0504 STP-S009-(018)E --()		IN SANTA CLARA COUNTY ON ROUTE 9 NEAR SARATOGA 0.84 MILE WEST OF ROAD CONSTRUCT TIE-BACK WALL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	\$1,904,286 \$1,732,888 \$350,089	11/05/14 12/03/14 10/23/15	97% 90%
04-SCL-17-1.0/99.9 04-4H6604		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$3,475,000 \$3,436,609 \$0	01/22/13 01/22/13 12/31/14	73% 99%
20.20.201 130							
04-SCL-17-4.3/12 04-3E7704		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE WITH METHACRYLATE	ETIC ENGINEERING, INC. 2285 MORELLO AVENUE PLEASANT HILL CA 94523	NGUYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7130	\$630,335 \$333,269 \$333,269	06/09/15 07/13/15 12/16/15	44% 54%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-35-14.1/17.1 04-3E4204		IN SANTA CLARA COUNTY NEAR SARATOGA FROM ROUTE 9 TO TO SAN MATEO COUNTY LINE RUBBERIZED ASPHALT CONCRETE OVERLAY	G. BORTOLOTTO & COMPANY, INC. 582 BRAGATO RD SAN CARLOS CA 94070	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$1,089,305 \$864,482 \$14,518	01/27/15 02/13/15 10/31/15	96% 78%
04-SCL-84-12.0/12.1 04-1J6504		REPAIR BRIDGE DECK - INSTALL CORRUGATED METAL DECK REPAIR BRIDGE DECK	GOLDEN STATE BRIDGE, INC 2990 BAY VISTA COURT, STE D BENICIA, CA 94510	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$1,085,000 \$748,059 \$0	03/20/14 03/20/14 10/09/14	100% 69%
20.20.201 130							
04-SCL-87-4.9/4.9 04-1SS484		IN SANTA CLARA COUNTY IN SAN JOSE AT VIRGINIA STREET OVERCROSSING INSTALL PERMEABLE BLANKET.	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136		\$159,240 \$0 \$0	09/29/15 10/14/15	0% 0%
04-SCL-101-38.0/38.1 04-0J0604		IN SANTA CLARA CO, IN SAN JOSE, AT 10TH STREPLACE GROUNDWATER PUMPS, INSTALL DRAIN, AND REPAIR AC PAVEMENT. DIRECTOR'S EMERGENCY REPLACE PUMPS, INST DRAIN, REPAIR PAVEMENT	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$1,035,000 \$932,050 \$0	10/22/13 10/22/13 11/30/15	0% 90%
20.20.201 130							
04-SCL-101-38.0/38.1 04-040604		REPLACING FAILED GROUNDWATER PUMPS IN SCL,CO.SAN JOSE CITY.INSTALLING DRAINAGE SYST.AND RECONSTRUCTING THE AC PAVEMENT. DIRECTOR'S REPLACE GROUND WATER PUMPS IN SANTA CLARA	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$7,200 \$0 \$0	10/22/13 10/10/13 04/30/14	0% 0%
20.20.201 130							
04-SCL-101-49.0/52.2 04-4A3304		IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AND PALO ALTO FROM 0.1 MILE NORTH OF SHORELINE BOULEVARD OVERCROSSING TO OREGON EXPRESSWAY CONSTRUCT AUXILIARY LANES	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$41,158,198 \$41,419,305 \$0	11/17/11 12/13/11 10/31/15	100% 97%

HB4C SWPPP

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-52.0/52.6 04-235624 CNHP-000C-(366)E --()		IN SANTA CLARA AND SAN MATEO COUNTIES IN PALO ALTO AND EAST PALO REPLACE BRIDGE STRUCTURE	GHILOTTI BROS/RM HARRIS JV 901 HOWE ROAD MARTINEZ, CA 94553	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$15,340,910 \$3,971,050 \$1,000,999	04/28/15 05/15/15 03/27/18	14% 26%
HA21							
04-SCL-101-/26.7 04-153304 NHP-Q101-(234)E L 62-04 1-(0E) --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM SAN BENITO COUNTY LINE TO ROUTE 85/101 INTERCHANGE TOS/HOV RAMP METERING	BAY CITIES PAVING & GRADING INC P.O. BOX 6227 CONCORD CA 94520	WAGDY, WASSEF 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7146	\$11,684,531 \$11,637,313 \$15,747	04/02/14 04/17/14 10/30/15	49% 96%
HB4N							
04-SCL-152-6.1/6.5 04-448834 STP-S152-(077)E --()		IN SANTA CLARA COUNTY IN GILROY FROM SUAREZ & MUNOZ CONSTRUCTION 0.3 MILE WEST OF UVAS CREEK BRIDGE TO 20975 CABOT BOULEVARD 0.1 MILE EAST OF UVAS CREEK BRIDGE. HWY PLANTING AND INSTALL IRRIGATION	HAYWARD, CA 94545	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$735,333 \$692,887 \$0	12/14/11 01/18/12 10/29/15 10/29/15	100% 100%
SWPPP							
04-SCL-152-9.9/21.9 04-4C2004 NHP-P152-(083)E --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM JUNCTION ROUTE 101 TO JUNCTION ROUTE_156 IN GILROY PAVEMENT PRESERVATION (CAP M)	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVE., SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$4,768,637 \$4,339,485 \$0	12/03/14 12/31/14 09/20/15 11/04/15	100% 93%
HA22							
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$9,603,868 \$9,443,194 \$0	03/22/13 04/18/13 12/10/15	98% 100%
HB1	SWPPP						
04-SCL-152-30.4/35.2 04-2J2004 NHP-P152-(086)E --()		IN SANTA CLARA COUNTY ABOUT 20 MILE EAST OF GILROY FROM PACHECO CREEK TO SANTA CLARA/MERCED COUNTY LINE COLD PLANE AC PAVEMENT/PLACE RHMA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B-400 CONCORD, CA 94520	NGUYEN, VERNON 2210 O'TOOLE AVE, STE 150 SAN JOSE, CA 95131 (408)232-3024	\$3,468,197 \$481,334 \$479,250	05/29/15 06/22/15 01/06/16	39% 14%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --()		ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	\$14,079,051 \$8,199,714 \$249,703	05/29/14 06/18/14 05/30/17	60% 58%
HB1							
04-SCL-237-4.0/6.9 04-1J2604 NHP-P237-(011)E --()		IN SANTA CLARA COUNTY IN SUNNYVALE, SANTA CLARA,AND SAN JOSE FROM FAIR OAKS AVENUE OC TO N FIRST STREET OC COLD PLANE AC PAVEMENT/PLACE RHMA	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA CA 95054	CHOI, EUNMI 2210 O'TOOLE AVE #150 SAN JOSE, CA 95131 (408)232-0223	\$2,353,650 \$1,987,325 \$1,766,717	05/29/15 06/12/15 12/30/15	48% 84%
HM							
04-SCL-280-2.6/0 04-1SS524 NHPI-2801-(141)E --()		IN SANTA CLARA COUNTY, ROUTE 280, AT POSTMILE 2.6 RECONSTRUCT EMBANKMENT AND ROADWAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	PANDYA, NILESH 2210 O'TOOLE AVENUE, STE 150 SAN JOSE, CA 95131 (408)232-0224	\$1,282,421 \$509,125 \$295,318	04/29/15 05/07/15 10/27/15	79% 40%
04-SCL-280-7.8/11.5 04-272044 NHPI- 280-(140)E --()		IN SANTA CLARA FROM TANTAU AVENUE OVERCROSSING TO FOOTHILL EXPRESSWAY REHABILITATE EXISTING PAVEMENT ON	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5847	\$4,387,295 \$4,506,700 \$0	11/25/14 12/18/14 10/14/15 10/14/15	100% 100% COMPLETED
HA							
04-SCL-280-20.5/20.5 04-4J2704		NEAR PALO ALTO, 0.1 MILE SOUTH OF ALPINE ROAD, REPAIR CULVERT AND SINKHOLE REPAIR CULVERT AND SINKHOLE	AVAR CONSTRUCTION INC. 47375 FREMONT BLVD. FREMONT, CA 94538	BOOSHERI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$1,639,000 \$0 \$0	07/17/15 09/18/15	0% 0%
20.20 201130							
04-SCL-680-/9.9 04-153204 IM-680 -(068)8 --()		IN ALAMEDA AND SANTA CLARA COUNTIES IN MILPITAS AND SAN JOSE FROM RTE 280-680/ 101 SEPARATION TO SCOTT CREEK ROAD OC WIDEN RAMP & INSTALL TRAFFIC SYSTEM	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD, CA 94524	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$12,349,130 \$13,145,119 \$0	11/26/12 12/27/12 10/13/15 10/13/15	100% 100% COMPLETED
HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-4.9/5.9 04-0435E4		IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	\$3,878,335 \$3,834,097 \$560	11/29/10 12/14/10 02/01/16	0% 0% PLANT EST SATIS
HA4S3	SWPPP						
04-SF-80-5.8/7.8 04-3G4434		IN SAN FRANCISCO ON ROUTE 80 AT THE SAN FRANCISCO OAKLAND BAY BRIDGE.	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	\$1,334,642 \$1,232,669 \$209,188	10/31/14 11/12/14 11/06/15	93% 92%
HA21							
04-SF-80-8.2/8.7 04-0120F4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$1,993,131,310 \$1,939,842,799 \$0	04/18/06 05/03/06 08/24/14 09/25/15	96% 98% COMPLETED
HA4S3	SWPPP						
04-SF-80-8.2/8.7 04-0120W4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$1,998,792,672 \$1,968,110,853 \$0	04/18/06 05/03/06 09/24/15 09/25/15	100% 100% OVER RUN
HA4S3	SWPPP						
04-SF-80-8.6/8.9 04-013524		IN THE CITY AND COUNTY OF SAN FRANCISCO AND ALAMEDA COUNTY FROM 0.8 MILE EAST OF THE YERBA BUENA TUNNEL TO 0.8 MILE WEST OF THE TO REMOVE BRIDGE & SALVAGE BRDG ELEMEN	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON CA 94566	SCHRAM, DARRYL 333 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	\$71,477,895 \$25,512,794 \$2,176,923	03/19/15 04/08/15 03/06/18	16% 36%
HA4S3							
04-SF-80-8.6/8.6 04-013544		IN THE CITY AND COUNTY OF SAN FRANCISCO NEAR YERBA BUENA ISLAND MARINE FOUNDATION REMOVAL	KIEWIT/MANSON AJV 4650 BUSINESS CENTER DRIVE FAIFIELD, CA 94534	BOAL, BRIAN 333 BURMA ROAD OAKLAND, CA 94607 (510)714-7074	\$15,909,629 \$11,569,737 \$2,643,043	04/17/15 04/27/15 01/06/16	70% 76%
HA12							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	\$148,062,705 \$110,273,670 \$799,010	11/27/12 01/10/13 06/02/17	62% 74%
HA4S3	SWPPP						
04-SF-101-3.4/0 04-3G1704 NHP-Q101-(271)E --()		IN THE COUNTY AND CITY OF SAN FRANCISCO AT 23RD STREET OVERCROSSING CONSTRUCT SOLDIER PILE WALL	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688		\$782,725 \$0 \$0	10/12/15 10/23/15	0% 0%
HA23							
04-SF-101-9.0/0 04-1637N4 NHP-X075-(045)N --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT CRISSY FIELD MODIFY & EXTEND STORM DRAIN OUTFALL	POWER ENGINEERING CONSTRUCTIONCOMPANY 1501 VIKING STEET SUITE 200 ALAMEDA CA 94501	ABDI, ABDOLREZA 603 MASON ST., PARK PRESIDIO SAN FRANCISCO, CA 94129 (510)867-6023	\$2,439,000 \$2,416,220 \$0	03/19/15 04/02/15 11/23/15	39% 100%
HB1							
04-SF-280-4.1/4.4 04-1A5514 NHP-X075-(042)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 101 AND ROUTE 280 AT ROUTE 101/280 SEPARATION REPLACE BARRIER RAILINGS	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957422948	DAVID, JOSE 603 OLD MASON RD,PARK PRESIDIO SAN FRANCISCO, CA 94129 (650)738-3827	\$9,983,271 \$9,841,719 \$0	09/12/14 09/30/14 10/02/15 10/02/15	100% 100%
HA21							COMPLETED
04-SF0-80-/7.8 04-2J8704		INSTALL BASE (BAY AREA SECURITY ENHANCEMENT) SYSTEM @ SFOBB WEST SPAN IN CITY AND COUNTY OF SAN FRANCISCO INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161-9070	WONG, DUDLEY 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7628	\$9,075,000 \$1,746,717 \$127,099	03/16/15 03/16/15 12/29/15	42% 19%
20.20.201 130							
04-SM-0-/0 04-0G2224 STP-000C-(378)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS IN SAN MATEO COUNTY AT VARIOUS	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$943,525 \$792,732 \$8,238	10/08/14 10/22/14 11/30/15	80% 84%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-35-/21 04-2J7104		IN SAN MATEO & SANTA CLARA COUNTIES ON ROUTE 35, IN AND NEAR PALO ALTO AND WOODSIDE FROM SANTA CLARA/SAN MATEO COUNTY LINE TO 2 MIL RESURFACE ROADWAY WITH SAND COVER	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$1,664,724 \$843,510 \$626,262	05/20/15 06/08/15 11/30/15	68% 50%
04-SM-82-17.1/0 04-1G5404 HSNH-P082-(24E) --()		IN SAN MATEO COUNTY IN MILLBRAE AT MILLWOOD DRIVE CONSTRUCT SIGNALIZED INTERSECTION	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$284,232 \$0 \$0	06/15/15 07/01/15 01/31/16	0% 0%
HB4N							
04-SM-84-17.0/21.5 04-1J2104		IN SAN MATEO COUNTY IN WOODSIDE FROM 1.0 MILE NORTH FRIARS LANE TO ROUTE 280 REPLACE ASPHALT CONCRETE SURFACING	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$637,886 \$570,125 \$340,225	05/12/15 06/09/15 10/31/15	67% 89%
04-SM-84-28.8/29.3 04-1J5204		IN SAN MATEO AND ALAMEDA COUNTY IN MENLO PARK AND FREMONT FROM 0.6 MILES EAST OF ROUTE 109 TO BEGINING OF DUMBARTON BRIDGE AND AT COSTRUCT PUBLIC ACCESS	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HARPAL CHAHAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$880,237 \$778,754 \$72,564	03/18/15 04/02/15 11/02/15	0% 0% PLANT EST SATIS
04-SM-92-5.4/6.2 04-1G8504 HSST-PG -()0 C- 39-() --() HB34		IN SAN MATEO CO, ON RTE 92, FROM E. OF SKYLINE BLVD TO 0.4M W. OF HWY 35 & IN SOLANO CO, ON RTE 780, FROM 0.2M W. OF E. 5TH S INSTALL OR MODIFY METAL BEAM GUARD	0.1M DREAMBUILDER CONSTRUCTION CORP 1324 E LAWSON LANE PLACENTIA CA 92870	PABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3877	\$901,061 \$211,861 \$189,758	07/13/15 08/04/15 12/31/15	47% 24%
04-SM-92-14.4/18.8 04-041004		IN SAN MATEO AND ALAMEDA COUNTIES AT SAN MATEO-HAYWARD BRIDGE RESURFACE ORTHOTROPIC DECK	MYERS AND SONS / ACC JV GABE FARNCROFT 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	HINH, MINH 25100 SANTA CLARA STREET HAYWARD, CA 94544-2108 (408)592-3785	\$27,006,886 \$26,374,991 \$0	11/24/14 12/10/14 10/27/15 11/04/15	96% 95% SUSPENDED
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-.9/3.6 04-2356A4		IN SAN MATEO COUNTY FROM UNIVERSITY AVENUE TO MARSH ROAD REPLACEMENT LANDSCAPING	BORTOLUSSI & WATKIN 77 LARKSPUR STREET SAN RAFAEL CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVE SAN JOSE, CA 95122 (831)325-4872	\$1,039,334 \$896,467 \$0	09/18/13 10/03/13 10/18/17	50% 86%
04-SM-101-9.3/9.9 04-4J0504		IN BELMONT, SM CO, FROM SEM LANE TO 0.4 MILE OF NORTH OF RALSTON AVE, CLEAN DRAINAGE SYSTEMS, INSTALL MANHOLES & LINE CULVERTS DIRECTOR CONSTRUCT DRAINAGE SYSTEM & REMOVE DEBRIS.	PIPE AND PLANT SOLUTIONS, INC. 2000 5TH STREET BERKELEY, CA 94710	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94402 (650)315-8432	\$1,770,000 \$1,048,336 \$0	05/04/15 05/04/15 12/31/15	0% 59%
20.20.201 130							
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --()		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$46,403,298 \$22,674,126 \$1,968,663	06/25/14 07/17/14 07/14/18	29% 49%
04-SM-101-20.0/26.1 04-3G6804 HSNH-PX08-(02)7 --()		IN SAN MATEO ON VAR ROUTES AT VARIOUS LOCATIONS CONSTRUCT ROADSIDE PAVEMENT	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136		\$741,473 \$0 \$0	09/16/15 10/07/15	0% 0%
04-SM-101-23.6/23.6 04-3E7904 NHP-Q101-(265)E --()		IN SAN MATEO COUNTY ON ROUTE 101 AT SIERRA POINT OVERHEAD BRIDGE NO. 35-0130 SPOT BLAST AND PAINT	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534		\$4,081,268 \$0 \$0	07/31/15 08/19/15	0% 0%
04-SM-101-/3 04-4J4304		HENDERSON PUMP HOUSE, EAST PALO ALTO, 0.5 MILES SOUTH OF MARSH ROAD DIRECTOR'S ORDER EMERGENCY F.A. CLEAN PUMP HOUSE DS, REPLACE PUMPS AND CPS	ARNAUDO CONSTRUCTION INC. P. O. BOX 174, TRACY, CA 95378	FRED BOOSHEHRI 2350 PAGE MILL ROAD, PALO ALTO, CA 94304 (650)222-7241	\$14,250 \$0 \$0	07/08/15 07/08/15 12/21/15	0% 0%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE HIGHWAY ROADWAY ENGINEERING WORKS INC	TRUONG, HENRY		\$5,421,779	01/28/13	100%
		IN SAN MATEO AND SANTA CLARA COUNTIES 3442 6TH STREET	1007 KNOX AVE.		\$5,173,257	02/21/13	95%
		AT VARIOUS LOCATIONS	CERES, CA 95307	SAN JOSE, CA 95122	\$0	06/30/15	
		INSTALL TRAFFIC SYSTEM		(510)670-7844			OVER RUN
	WPCP						
04-SM-101-/26.1 04-3J7804		ROUTE 101 REPAIR FAILED AC PAVEMENT AND DRAINAGE SYSTEM	DESILVA GATES CONSTRUCTION, LP	DAVID, JOSE	\$685,000	12/12/14	100%
		RECONSTRUCT PAVEMENT & REPAIR DRAINAGE SYS	11555 DUBLIN BLVD	585 LINDA MAR BLVD	\$544,534	12/12/14	100%
			DUBLIN, CA 94568	PACIFICA, CA 94044	\$0	09/22/15	
				(650)738-3827		09/22/15	COMPLETED
20.20.201 130							
04-SM-280-.3/M27.1 04-1G8304 HSNH-PIG -(280)1 -1 14-(E) --() HA22		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS	CORAL CONSTRUCTION COMPANY	2210 O'TOOLE AVE., SUITE 150	\$2,724,263	07/28/15	21%
		UPGRADE TO STANDARD THE EXISTING	PO BOX 347	SAN JOSE, CA 95131	\$378,171	08/12/15	14%
			WILSONVILLE OR 97070		\$344,871	07/29/16	
				(510)867-6119			
04-SM-280-9.4/0 04-4G5914		IN SAN MATEO COUNTY, IN THE CITY OF BELMONT, AT 1.4 MILES SOUTH OF ROUTE 92	RGW CONSTRUCTION, INC.	BOOSHEHRI, FRED	\$774,752	06/24/15	3%
		REPAIR PIPE SYSTEM AND BACKFILL	550 GREENVILLE ROAD	2350 PAGE MILL ROAD	\$514,213	07/13/15	66%
			LIVERMORE CA 94550	PALO ALTO, CA 94304	\$379,223	04/30/20	
				(650)855-7777			
04-SM-280-25.5/0 04-4G6304		IN SAN MATEO COUNTY IN DALY CITY AT 0.1 MILE SOUTH OF D STREET ON-RAMP SEPARATION	TKO GENERAL ENGINEERING AND CONSTRUCTION INC	KOOS, CHARLES	\$283,549	07/20/15	33%
		REPAIR WASHOUTS WITH RSP	PO BOX 620698	585 LINDA MAR BLVD	\$49,784	08/07/15	18%
			WOODSIDE CA 94062	PACIFICA, CA 94044	\$49,784	11/30/15	
				(650)738-3828			
04-SOL-37-9.8/10.6 04-3J0204		SOLANO COUNTY AT BROADWAY OH NO 23-0219, FAIRGROUNDS OC NO 23-0205 L/R, W37/29 SEP.NO 23-0222F, AND NAPA COUNTY AT LOMBARD OHNO 21	A. TEICHERT & SON INC	SHARMA, JOYTSNA	\$580,000	09/11/14	100%
		REPAIR EARTHQUAKE DAMAGE TO BRIDGES	P.O. BOX 1890	324 CAMPUS LANE,	\$584,261	09/11/14	100%
			DAVIS, CA 95617-1890	SUITE T	\$0	10/16/15	
				FAIRFIELD, CA 94534		10/16/15	COMPLETED
				(510)385-5732			
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --() HA42		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$49,248,230 \$32,280,341 \$2,581,403	03/19/14 04/09/14 01/17/18	34% 65%
04-SOL-80-19.5/19.6 04-1SS574		IN SOLANO COUNTY IN FAIRFIELD AT 0.2 MILE EAST OF WATERMAN BOULEVARD INSTALL UNDERDRAIN AND DRAINAGE SYSTEM INSTALL UNDERDRAIN AND DRAINAGE	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	QUANG, TRAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$169,451 \$164,083 \$0	03/09/15 03/18/15 10/08/15 10/08/15	100% 100% COMPLETED
04-SOL-80-39.8/39.8 04-1J7604		IN SOLANO COUNTY IN DIXON AT THE DIXON MAINTENANCE STATION 8628 SPARLING LANE BUILD MATERIALS STORAGE BINS	CE GREEN INC 6105 MAIN AVENUE, SUITE 4 ORANGEVALE CA 95662	QUANG, TRAN 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$419,600 \$81,984 \$81,984	06/17/15 07/16/15 01/20/16	45% 20%
04-SOL-80-/18.9 04-4J1404 20.20.201 130		RECONSTRUCT DAMAGED SOUNDWALL, CONCRETE LINED DITCH AND ELECTRICAL FACILITY IN SOLANO COUNTY 0.3 MILES WEST OF AIR BASE PARKWAY RECONSTRUCT SOUNDWALL AND PCC DITCH	G. D. NEILSON CONSTRUCTION, INC 147 CAMINO ORUGA NAPA, CA 94558	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$445,000 \$210,196 \$87,887	03/16/15 03/16/15 12/30/15	100% 47%
04-SOL-680-/13.1 04-3G6504 NHPI-680 -(073)E --() HA22		IN SOL COUNTY ON ROUTE 680 BETWEEN BENICIA AND FAIRFIELD FROM 0.0 MILE JUST NORTH OF ROUTE 780 TO 13.1 MILES PAST SOUTH OF ROUTE 8 REHABILITATE PAVEMENT	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	SHARMA, JOYTSNA 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)385-5732	\$13,804,389 \$12,252,418 \$4,902,012	10/08/14 10/28/14 12/10/15	76% 87%
04-SOL-780-.5/7.4 04-2J2804 NHPI-780 -(366)E --()		IN SOLANO COUNTY IN BENICIA AND VALLEJO ON ROUTE 780 FROM PARK ROAD UC TO LEMON STREET RHMA CONCRETE SURFACING	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917	\$3,667,456 \$964,945 \$138,039	05/29/15 06/22/15 11/17/15	79% 26%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-29.9/29.9 04-3G7404 STP-P001-(581)E --()		NEAR TIMBER COVE, 2.0 MILE SOUTH OF FORT ROSS HISTORIC PARK REPLACE CULVERT	DRILL TECH DRILLING & SHORING INC 2200 WYMORE WAY ANTIOCH CA 94509	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$1,297,436 \$1,019,402 \$430,348	04/14/14 05/05/14 10/22/15	82% 78%
HA23							
04-SON-1-45.4/45.4 04-0K1704		IN SON COUNTY AT 0.05 MILE NORTH OF TOMALES-PETALUMA ROAD.	ARGONAUT CONSTRUCTORS P. O. BOX 639 SANTA ROSA, CA 95402	SCOTT HISLOP 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)249-4732	\$631,000 \$0 \$0	07/27/15 07/27/15	0% 0%
20.20.201 130							
04-SON-1-/7.1 04-1J1704 STP-P001-(597)E --()		IN SONOMA COUNTY NEAR BODEGA BAY FROM MARIN/SONOMA COUNTY LINE TO 0.8 MILE NORTH OF BAY HILL ROAD. 0.1' RHMA OVERLAY. PERFORM MINOR ASPHALT CONCRETE	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710		\$2,032,131 \$0 \$0	09/16/15 10/07/15	0% 0%
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --()		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY ATTN: SAID NAJAFI 2301 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901-5567	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$8,264,384 \$4,093,655 \$480,544	03/11/14 03/24/14 10/24/16	28% 49%
HA21							
04-SON-12-32.7/33 04-3A3304 HSST-P012-(111) --()		IN SONOMA CTY IN ELDRIDGE FRM 0.2 MILE NTH TO 0.1 MILE STH MADRONE RD AND HIGHWAY PLANTING IN SANTA ROSA ON SUMMERFIELD RD, LOCAL INSTALL TRAFFIC SIGNALS AND WIDEN	VINTAGE PAVING COMPANY, INC. 119 MAIN STREET WINTERS, CA 95694	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$1,000,218 \$984,756 \$0	12/14/12 01/11/13 10/29/15	100% 100%
HB1	WPCP						
04-SON-101-.9/3.6 04-2640U4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	\$72,942,410 \$64,703,531 \$2,543,426	11/02/12 01/11/13 06/30/16	80% 87%
HE11	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

Page 53
11/06/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-3.4/4.1 04-2640K4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$23,186,520 \$23,071,543 \$131,044	11/02/12 01/10/13 11/30/15	96% 98%
HB4C	SWPPP						
04-SON-101-7.1/8.1 04-0A1854		IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$21,952,402 \$20,892,055 \$44,116	02/12/13 03/12/13 07/30/16	98% 95%
HA21	SWPPP						
04-SON-101-11.6/11.6 04-1SS354		IN SONOMA COUNTY NEAR COTATI AT 0.4 MILE SOUTH OF SIERRA AVENUE UNDERCROSSING. REGRADE SLOPE.	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE CA 95425		\$387,792 \$0 \$0	10/12/15 11/02/15	0% 0%
04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --()		IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING COLLEGE AVENUE WIDENING PROJECT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221	\$2,964,509 \$2,378,573 \$266,414	02/07/14 02/21/14 11/30/15	45% 80%
HE13							
04-SON-101-42.3/42.3 04-4J0104		IN SONOMA COUNTY, IN GEYSERVILLE, AT 1.07 MILES SOUTH OF CANYON ROAD. MEDIAN SLIDE - INSTALL RSP AND DRAINAGE DIR'S EMERGENCY F.A. INSTALL RSP AND DRAINAGE	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-3482	\$1,037,000 \$565,439 \$0	04/16/15 04/16/15 10/27/15	48% 55%
20.20 201130							
04-SON-101-/33.8 04-4J1304		REPAIR JOINT SEAL ASSEMBLY AND PAVEMENT @ RUSSIAN RIVER BRIDGE IN HEALDSBURG, 0.3 MILES NORTH OF GRANT AVENUE REPAIR JOINT SEAL ASSEMBLY & PAVEMENT	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, BLDG A SANTA ROSA, CA 94901 (707)249-4732	\$351,000 \$333,951 \$0	03/11/15 03/11/15 10/08/15	74% 95%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- - ()		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,979,746 \$1,707,661 \$0	10/04/12 11/06/12 05/16/19	0% 0% PLANT EST SATIS
HB1 SWPPP							
04-SON-121-/7.3 04-1J1504		IN SONOMA COUNTY NEAR SCHELLVILLE FROM RT 37 TO SONOMA CREEK BRIDGE RHMA OVERLAY	ARGONAUT CONSTRUCTORS P.O. BOX 639 SANTA ROSA CA 95402	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$2,307,303 \$773,188 \$504,400	06/09/15 06/25/15 11/13/15	75% 33%
04-SON-128-2.4/2.4 04-1SS224 STP-47C4-(004)E -- ()		IN SONOMA COUNTY NEAR CLOVERDALE AT 2.3 AND 2.5 MILES WEST OF CLOVERDALE BOULEVARD RETAINING WALL AND SLOPE PROTECTION	GHILOTTI CONSTRUCTION COMPANY, INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$1,053,575 \$872,176 \$92,957	11/17/14 12/08/14 12/22/15	65% 81%
04-SON-128-17.1/24.7 04-4A8824		IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	\$216,669 \$190,587 \$2,550	02/27/12 03/22/12 08/31/17	66% 88%
HA21 WPCP							

Totals: Authorized Final Amt: \$5,685,883,984 Completed to Date: \$5,221,399,742 Work This Month: \$46,147,755

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-11.7/43.1 05-1C9404		IN MONTEREY COUNTY AT VARIOUS LOCATIONS FROM WILLOW CREEK TO CASTRO CANYON SEAL BRIDGE DECK, JNT SEALS, PAINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93950 (831)375-1621	\$850,593 \$377,224 \$203,520	04/21/15 05/08/15 11/05/15	90% 44%
05-MON-1-28.0/28.4 05-1F8904 STP-P001-(591)E --()		IN MONTEREY COUNTY NEAR LUCIA FROM 0.1 MILE SOUTH OF BIG CREEK BRIDGE TO 550 2.8 MILES SOUTH OF DOLAN CREEK BRIDGE CONSTRUCT VIADUCT	RGW CONSTRUCTION, INC. GREENVILLE RD LIVERMORE CA 94550	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$3,878,561 \$389,557 \$0	05/13/15 06/10/15 09/16/16	10% 10%
HA23							
05-MON-1-46.8/46.8 05-0S9404		HWY 1 AT THE BIG SUR LODGE BIG SUR PARK CAMPGROUNDS PLACE ROCK SLOPE PROTECTION	GRANITE CONSTRUCTION PO BOX 720 WATSONVILLE CA 95077	WILSON, JENNIFER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)669-8928	\$910,000 \$227,488 \$0	01/25/10 01/25/10 12/31/15	67% 25% SUSPENDED
201130							
05-MON-1-67.9/0 05-1A8904		IN MONTEREY COUNTY ABOUT 14 MILES SOUTH OF CARMEL AT MALPASO CREEK BRIDGE REPAIR SPALLED CONCRETE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$1,793,390 \$1,547,488 \$0	05/02/14 05/23/14 02/25/16	79% 81%
05-MON-1-77.6/85.3 05-1A7604 NHP-P001-(596)E --()		IN MONTEREY COUNTY, IN AND NEAR MONTEREY, FROM SLOAT AVENUE UNDERCROSSING TO SOUTH MARINA OVERHEAD PAVEMENT PRESERVATION (CAP M)	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$7,122,070 \$0 \$0	08/12/15 09/03/15	0% 0%
HA22							
05-MON-68-19.2/0 05-0T2704 HSNH-P068-(023)E --()		PROJECT LOCATED ALONG ROUTE 68 NEAR SALINAS IN MONTEREY COUNTY AT HITCHCOCK ROAD INSTALL TRAFFIC SIGNAL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$675,693 \$81,257 \$79,074	05/18/15 06/11/15 12/04/15	55% 12%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-21.9/87 05-1C9304		IN MONTEREY COUNTY AT VARIOUS LOCATION FROM SAN ARDO UNDERCROSSING TO ALISAL ROAD UNDERCROSSING SEAL BRIDGE DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$1,061,042 \$353,874 \$250,260	04/15/15 05/01/15 02/09/16	49% 39%
05-MON-101-45.8/49.8 05-1G1104		DIR'S ORDER EMERGENCY F.A. HOBSON/LAGOMARSINO AVE NORTH OF KING CITY REMOVE/DISPOSE OF 315 DISEASED TREES, REPAIR GUARD RAIL/REPLA REMOVE/DISPOSE OF 315 DISEASED TREES	DON CHAPIN COMPANY INC 560 CRAZY HORSE CANYON ROAD SALINAS, CA 93907	LAVERING, TYLER 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$2,485,000 \$1,340,079 \$0	06/04/15 06/04/15 12/28/15	74% 54%
20.20.201 130							
05-MON-101-55.2/73.8 05-1F69U4 NHP-Q101-(276)E --()		IN MONTEREY COUNTY IN AND NEAR SOLEDAD FROM 0.4 MILE NORTH OF NORTH GREENFIELD OVERCROSSING TO 1.2 MILES NORTH OF NORTH GONZALES O PAVEMENT PRESERVATION	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136		\$22,809,871 \$0 \$0	10/12/15 11/02/15	0% 0%
HA22							
05-MON-101-85.0/85.8 05-349514		IN MONTEREY COUNTY IN AND NEAR SALINAS FROM 0.6 MILE SOUTH TO 0.2 MILE NORTH OF AIRPORT BOULEVARD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN INC 77 LARKSPUR STREET SAN RAFAEL CA 94901	JENNIFER WILSON 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)471-2103	\$501,084 \$499,924 \$798	02/28/12 03/22/12 10/27/15	0% 0%
	WPCP						PLANT EST SATIS
05-MON-101-100.0/101.3 05-315804 NH-P101-() --()		IN MONTEREY AND SAN BENITO COUNTIES NEAR PRUNDALE AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF DUNBARTO IN ROAD (NORTH) TO CANNON R CONSTRUCT INTERCHANGE	GCC/MCM, A JV P O BOX 50085 WATSONVILLE CA 950775085	JENNIFER WILSON 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)471-2103	\$42,405,936 \$41,065,090 \$0	09/27/12 11/06/12 04/04/16	75% 95%
HE11	SWPPP						
05-SB-1-49.9/0 05-0R8304 NHP-000C-(381)E --()		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS AND SIDEWALKS	DESERT CONCEPTS CONSTRUCTION, INC. 77770 COUNTRY CLUB DR, STE D PALM DESERT CA 92211	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$1,062,454 \$985,257 \$184,038	12/15/14 01/08/15 10/23/15	100% 93% OVER RUN
HB71							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-.3/7.5 05-462504 ACNH-Q101-(143)E --()		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA AT VARIOUS LOCATIONS RESTORE HIGHWAY PLANTING	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO CA 91710	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE H SANTA BARBARA CA 93103 (805)748-5218	\$1,753,944 \$1,634,620 \$0	08/31/09 09/15/09 10/24/13	0% 0% PLANT EST SATIS
HA25	SWPPP						
05-SB-101-1.6/22.5 05-1F3904		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS SEAL BRIDGE DECKS METHACRYLATE, PCO	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	DAVID BALLENTINE 270 E HWY 246 STE 203 BUELLTON, CA. 93427 (805)688-5920	\$347,129 \$325,715 \$22,091	05/04/15 05/19/15 11/02/15	92% 91%
05-SB-101-12.9/14 05-1C4304		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM GARDEN STREET UNDERCROSSING TO MISSION CREEK BRIDGE HIGHWAY PLANTING REHABILITATION	SPIESS CONSTRUCTION CO INC P O BOX 2849 SANTA MARIA CA 93457	CURTIS JOHNSON 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	\$795,299 \$701,600 \$4,680	06/10/13 06/27/13 11/18/16	100% 88% OVER RUN
HA25							
05-SB-101-13.2/27.1 05-0S2504 NHP-Q101-(267)E --()		IN AND NEAR THE CITIES OF SANTA BARBARA AND GOLETA, FROM SALSIPUEDES STREET TO 0.3 MILES NORTH OF CATHEDRAL OAKS ROAD PLACE CONTRASTING SURFACE TREATMENT	A. M. CONCRETE, INC. PO BOX 921388 SYLMAR CA 91392	CURTIS JOHNSON 35 S PATERA LN GOLETA, CA 93117 (805)692-6862	\$1,954,815 \$234,829 \$173,110	06/17/15 07/08/15 02/01/16	48% 12%
HA28							
05-SB-101-14.2/0 05-1F6104		IN SANTA BARBARA COUNTY IN SANTA BARBARA AT CASTILLO STREET U.C. COLD PLANE, INSTALL CONCRETE PAVERS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	CURTIS JOHNSON 35 S PATERA LN SUITE E GOLETA, CA 93117 (805)692-6862	\$796,932 \$660,337 \$240,846	05/19/15 06/09/15 10/20/15	100% 82% OVER RUN
HA21							
05-SB-101-21.0/27.1 05-1A7204 NHP-Q101-(262)E --()		IN SANTA BARBARA COUNTY IN AND NEAR GOLETA FROM MARIA YGNACIO CREEK BRIDGE TO 0.2 MILE NORTH OF CATHEDRAL OAKS OVERCROSSING PAVEMENT PRESERVATION (CAP M)	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBARA CA 93160	JASON KLINE 35 S PATERA LN. SUITE E GOLETA, CA 93117 (805)692-6820	\$9,629,211 \$1,166,522 \$798,782	05/12/15 06/10/15 02/23/16	49% 12%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-22.3/23 05-0G0704 NH-Q101-(233)E --()		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.2 MILE EAST TO 0.7 MILE WEST OF FAIRVIEW AVENUE OVERCROSSING UPGRADE DRAINAGE CULVERTS	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MICHAEL MORTENSEN 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6759	\$17,627,516 \$12,394,883 \$0	11/21/13 12/12/13 04/30/17	45% 71%
HA22							
05-SB-101-83.2/83.8 05-463814		ON ROUTE 101 IN SANTA BARBARA COUNTY FROM 0.9 MILE NORTH OF CLARK AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SANTA MARIA UNDERCROSS IRRIGATION,PLANTING,EROSION CONTROL	EMPIRE LANDSCAPING INC. P O BOX 35 DAVIS CA 95617	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	\$501,048 \$440,915 \$2,400	10/25/13 11/15/13 05/09/17	0% 0% PLANT EST SATIS
05-SB-166-25.5/34.9 05-1A4604		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES, ABOUT 17 MILES EAST OF SANTA MARIA, FROM ALISOS CREEK BRIDGE TO CUYAMA RIVER BRIDG RUBBERIZED HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE CA 95076	BRADBURY, JAKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-0080	\$2,652,210 \$2,535,631 \$0	03/17/14 03/27/14 09/09/15	100% 93% OVER RUN
05-SB-166-55.1/70.6 05-1A3304 STP-P166-(032)E --()		IN SANTA BARBARA AND SAN LUIS OBISPO IN AND NEAR NEW CUYAMA AND CUYAMA FROM 3.1 MILES EAST OF COTTONWOOD CANYON ROAD TO 0.7 MILE E OVERLAY WITH OPEN GRADED RHMA	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBAA CA 93160	BRADBURY, JAKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-0080	\$3,630,124 \$3,178,042 \$0	04/28/15 05/19/15 09/08/15	81% 88%
05-SB-246-12.3/16.7 05-0C6404		ON ROUTE 246 IN SANTA BARBARA COUNTY NEAR LOMPOC, FROM CEBADA CANYON ROAD TO HAPGOOD ROAD	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$14,972,001 \$381,960 \$156,149	02/27/15 03/26/15 04/10/17	10% 3%
HE13		PASSING LANES AND OPERATIONAL					
05-SBT-25-18.8/19.5 05-0T6404 HSST-P025-(030)E --()		ON ROUTE 25 IN SAN BENITO COUNTY ABOUT 32 MILES SOUTH OF HOLLISTER FROM 0.8 MILE NORTH OF SAN BENITO LATERAL TO 2 MILES SOUTH OF R CURVE CORRECTION	JOHN MADONNA CONSTRUCTION CO., INC. P.O. BOX 5310 SAN LUIS OBISPO CA 93403	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,096,489 \$1,541,343 \$278,515	11/19/14 12/18/14 12/24/15	68% 72% SUSPENDED
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SBT-25-38.2/44.2 05-1F8504		IN SAN BENITO COUNTY NEAR TRES PINOS FROM 0.2 MILE SOUTH OF CIENEGA ROAD TO 0.4 MILE NORTH OF BOLADO ROAD COLD IN-PLACE RECYCLING, HMA TYPE A	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	FARSHAD KESHAVARZI 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)235-3120	\$2,689,970 \$2,434,813 \$1,396,538	05/14/15 06/09/15 10/20/15	81% 90%
05-SBT-101-.7/.7 05-1A9304		SAN BENITO CNTY NEAR PRUNEDALE, SB HWY 101@ .2 MILE NORTH OF COLE RD. REMOVE APPROX 13000CY OF ROCKERY/SLIDE MATERIAL, FLATTENSLOP INSTALL EROSION CONTROL & LANDSCAPE	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH ST WATSONVILLE, CA 95076	WILSON, JENNIFER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8965	\$1,080,000 \$764,898 \$0	01/22/13 01/22/13 10/14/15	100% 71% SUSPENDED
20.202011 30							
05-SCR-0-/0 05-1F2104		IN SCR, SBT, MON, SLO & SB AT VARIOUS LOCATIONS, UPGRADE IRRIGATION CONTROLLERS, PLACE MULCH, REPAIR WATER LEAKS & UPGRADE INTERIOR UPGRADE, REPAIR AT VARIOUS LOCATIONS	PACIFIC RESTORATION GROUP INC PO BOX 429 PERRIS, CA 92572	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD. PRUNEDALE, CA 93907 (831)455-5466	\$1,684,526 \$508,459 \$0	02/21/14 03/26/14 09/01/15	90% 30%
20.20.201 130							
05-SCR-0-/0 05-0T5004 STP-000C-(382)E --()		CONSTRUCTION ON STATE HIGHWAY IN MONTEREY, SAN LUIS OBISPO, SANTA BARARA, AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS VISTA POINT REHABILITATION	RSB GROUP, INC. 20331 LAKE FOREST DR SUITE C1 LAKE FOREST CA 92630	NORRIS, AMY 3230 RIVERSIDE AVENUE, #130 PASO ROBLES, CA 93446 (805)226-9217	\$717,013 \$411,818 \$149,102	03/27/15 04/10/15 02/04/16	75% 57%
05-SCR-1-16.9/17.2 05-1A8704 HSNH-P -(087) OE--() --() HB1		IN SANTA CRUZ COUNTY ON ROUTE 17 THE NB MERGE WITH ROUTE 17 TO THE NB OFF-RAMP TO OCEAN STREET RE-STRIPING AND SHOULDER WIDENING	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076		\$1,099,868 \$0 \$0	09/08/15 10/06/15	0% 0%
05-SCR-1-20.2/37.4 05-1C8604 STP-P001-(587)E --()		NEAR SANTA CRUZ FROM 0.1 MILE NORTH OF WESTERN DRIVE TO SAN MATEO COUNTY LINE PAVEMENT PRESERVATION	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	PAT DUSSELL 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$10,121,270 \$8,910,299 \$302,560	11/20/14 12/10/14 11/24/15	82% 88% SUSPENDED
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-29.4/34.8 05-1F1204		IN SANTA CRUZ COUNTY FROM DAVENPORT TO WADDELL CREEK. REPLACE AND REPAIR FAILED DRAINAGE SYSTEM IN MULTIPLE LOCATIONS REPLACE FAILED CULVERTS	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077	DUSSELL, PATRICK 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$266,000 \$209,217 \$0	03/09/15 03/09/15 09/01/15	44% 79%
20.20.201 130							
05-SCR-1-31.6/36.3 05-1F3604		IN SANTA CRUZ COUNTY NEAR DAVENPORT AT SCOTT CREEK BRIDGE AND WADDELL CREEK BRIDGE REPAIR CONCRETE SPALL, SCOUR MONITR	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON, CA 94588		\$724,531 \$0 \$0	06/09/15 06/23/15	0% 0%
05-SCR-1-/0 05-0R5104 STP-000C-(400)E --()		ON STATE ROUTE 1, 68 AND 218 IN MONTEREY COUNTY AND STATE ROUTE 1 AND 9 IN SANTA CRUZ COUNTY AT VARIOUS LOCATIONS VARIOUS ADA CURB RAMPS AND MINOR SIDEWALKS	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688	BERTHA ROMAN 140 DUBOIS STREET SUITE E SANT CRUZ, CA 95060 (831)427-4706	\$1,112,510 \$0 \$0	08/26/15 09/22/15 04/08/16	0% 0%
HB71							
05-SCR-9-3.8/18.7 05-0Q5904 STP-S009-(020)E --()		IN SANTA CRUZ COUNTY AT AND NEAR BOULDER CREEK AT VARIOUS LOCATIONS FROM 0.9 MILE SOUTH OF GLENGARRY ROAD TO 0.2 MILE NORTH OF MCG POLLUTION SOURCE CONTROL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,056,443 \$1,888,974 \$299,427	09/30/14 10/21/14 10/30/15	100% 91%
05-SCR-17-6.0/12.5 05-1G1004		REMOVE/REPLACE HIGH FRICTION SURFACE TREATMENT @ LAUREL CURVE,CORRECT DRAINAGE ISSUES/CONSTRUCT NEW DRAINAGE DIRS ORDER EMERGENCY REMOVE/REPLACE HIGH FRICTION SURFACE	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE, CA 95077-5001	ROMAN, BERTHA 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$235,000 \$0 \$0	07/10/15 07/10/15	0% 0%
20.20.201 130							
05-SCR-17-10.1/0 05-1F0004		SB ON HW 17 @ SPANIXH OAKS DR PM 10.1 WIDEN OUTSIDE RT SHOULDER CONSTRUCT SIDE GUTTER W/TYPE A DIKE/ADD DRAINAGE FACILITYORDER EME WIDEN RT SHOULDER,CONSTRUCT SIDE CUTTER	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE, CA 95077-5001	ROMAN, BERTHA 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$235,000 \$0 \$0	06/11/15 06/11/15	0% 0%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-129-9.5/10 05-0T5404 HSST-PG -(129) 6E--() --() HB1		ON ROUTE 129 BETWEEN 0.4 MILE WEST OF GRANITE ROCK COMPANY OLD CHITTENDON ROAD AND 0.1 MILE EAST 120 GRANITE ROCK WAY OF CHITTENDON UNDERPASS CURVE REALIGNMENT	SAN JOSE CA 95136	(831)455-5707	\$4,535,533 \$0 \$0	07/21/15 08/07/15 09/23/16	0% 0% SUSPENDED
05-SCR-152-2.0/8.3 05-1A3804		IN SANTA CRUZ COUNTY NEAR WATSONVILLE FROM HOLOHAN ROAD TO SANTA CLARA COUNTY LINE RHMA OVERLAY	O'GRADY PAVING INC 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1242	\$1,547,467 \$1,443,865 \$0	04/28/14 05/23/14 10/20/15	73% 89%
05-SLO-1-12.6/0 05-1C1304		IN SAN LUIS OBISPO COUNTY AT OCEANO AT OCEANO OVERHEAD CURB RAMPS AND SIDEWALK	SOUZA CONSTRUCTION, INC. P.O. BOX 3810 SAN LUIS OBISPO CA 93403		\$350,525 \$0 \$0	08/25/15 10/14/15	0% 0%
05-SLO-1-36.7/39.6 05-0N4004 ACST-P001-(570)E P0-01 5-(0E) --() HB4N WPCP		IN SAN LUIS OBISPO COUNTY NEAR CAYUCOS FROM 0.1 MILE SOUTH OF NORTH OCEAN AVENUE TO 0.8 MILE SOUTH OF VILLA CREEK ROAD TEARTHWORK, PAVING, EROSION CONTROL	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	NORRIS, AMY 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	\$1,301,683 \$1,233,827 \$2,700	10/22/12 12/03/12 05/10/16	83% 95%
05-SLO-1-64.0/66.9 05-492804 STP-P001-(590)E --() HA42		IN SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIMEON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO ARROYO DE LA REALIGN ROADWAY PIEDRAS BLANCAS	PAPICH CONSTRUCTION CO. INC P O BOX 2210 PISMO BEACH CA 93448	RICK SILVA, RE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$19,862,969 \$221,798 \$221,798	05/27/15 06/15/15 05/27/17	7% 1%
05-SLO-1-73.7/74 05-1A7004 STP-19A5-(004)E --() HA23		IN SAN LUIS OBISPO COUNTY ABOUT 19 MILES NORTH OF SAN SIMEON FROM 0.7 MILE TO 1.0 MILE NORTH OF RAGGED POINT VIADUCT CONSTRUCT SOLDIER PILE WALL WITH	JOHN MADONNA CONSTRUCTION CO., INC. P.O. BOX 5310 SAN LUIS OBISPO CA 93403	RICK SILVA 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$9,546,642 \$4,581,962 \$804,758	12/24/14 01/08/15 09/01/16	24% 48%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-4.3/7.6 05-1F8704		IN SAN LUIS OBISPO COUNTY ABOUT 6.5 MILES EAST OF CAMBRIA FROM 0.9 MILE EAST OF GREEN VALLEY ROAD TO 6.8 MILES WEST OF SANTA ROSA FENCE REPAIR	FERREIRA CONSTRUCTION CO., INC. 15188 VISTA DEL RIO AVE CHINO CA 91710	MIKEL, KARL 102 S. WHITLEY DRIVE PASO ROBLES, CA 93446 (805)226-9217	\$401,581 \$179,765 \$128,762	04/03/15 04/20/15 11/05/15	73% 45%
HM							
05-SLO-46-37.6/40.4 05-330764 NHP-P046-(050)E --()		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.5 MILE EAST OF ALMOND ROAD TO 0.2 MILE WEST OF ALMOND DRIVE LANDSCAPE MITIGATION	PACIFIC RESTORATION GROUP, GENESEO INC. PO BOX 429 PERRIS CA 92572	MIKEL, KARL 102 S. WHITLEY GARDENS DR. PASO ROBLES, CA 93446 (805)440-7630	\$933,084 \$733,022 \$4,455	10/09/14 11/14/14 11/18/15	0% 0% PLANT EST SATIS
HE14							
05-SLO-46-40.7/46.3 05-330774		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.1 MILE EAST OF ALMOND DRIVE TO 0.8 MILE EAST OF MCMILLAN CANYON ROAD CONVERT TO 4-LANE EXPRESSWAY	PAPICH CONSTRUCTION COMPANY INC PO BOX 2210 PISMO BEACH, CA 93448	TIM LANG 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)748-5513	\$35,555,186 \$32,912,425 \$975,254	05/18/12 06/12/12 11/15/15	97% 91%
HE13	SWPPP						
05-SLO-101-21.6/23.9 05-0S7904 NHP-Q101-(244)E --()		ON ROUTE 101 BETWEEN SAN LUIS OBISPO CREEK BRIDGE NO 49-14 AND 0.3 MILES SOUTH OF SANTA FE UNDERCROSSING NO. 49-115 PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION P.O. BOX 1280 SANTA MARIA CA 93456	DE ANDA, ANTHONY 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)226-9217	\$3,045,602 \$2,972,013 \$35,663	06/17/14 07/08/14 10/22/15	99% 97% SUSPENDED
HA22							
05-SLO-101-23.9/32.3 05-1G3404 NHP-Q101-(268)E --()		IN SAN LUIS OBISPO COUNTY IN AND NEAR SAN LUIS OBISPO FROM 0.3 MILE SOUTH OF SANTA FE UNDERCROSSING TO 1.2 MILES NORTH OF RESERVOIR OVERLAY WITH RHMA GAP GRADED	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652	DE ANDA, ANTHONY 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$4,528,777 \$26,375 \$0	06/08/15 07/16/15 12/18/15	24% 1%
05-SLO-101-32.3/35.6 05-1F7804		IN SAN LUIS OBISPO COUNTY NEAR SAN LUIS OBISPO FROM 1.2 MILES NORTH OF RESERVOIR CANYON ROAD TO CUESTA OVERHEAD RESURFACE PAVEMENT W WEARING COURSE	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN, CA 95652	DE ANDA, ANTHONY 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$3,107,721 \$2,573,920 \$253,042	04/24/15 05/08/15 10/23/15	96% 85%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-45.3/45.7 05-402824		IN SAN LUIS OBISPO COUNTY IN ATASCADERO FROM 0.5 MILE NORTH OF CURBARIL AVENUE TO ATASCADERO CREEK BRIDGE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	NORRIS, AMY 4485 VACHELL LN SAN LUIS OBISPO, CA 93401 (805)542-4765	\$562,625 \$433,612 \$0	11/09/11 12/02/11 10/20/15	0% 0% PLANT EST SATIS
	WPCP	HIGHWAY PLANTING,INSTALL IRRIGATION					
05-SLO-227-.1/10.3 05-1F9404		IN SAN LUIS OBISPO CO ON RTE 227 FM THE N END OF E CORRAL DE PIEDRA CREEK BR TO 0.4 MI N OF BUCKLEY RD (SOUTHERN LIMIT OF THE CIT RHMA GAP GRADED & GUARDRAIL WORK	CALPORTLAND CONSTRUCTION P.O. BOX 1280 SANTA MARIA CA 93456	DE ANDA, ANTHONY 3230 RIVERSIDE AVE, #130 PASO ROBLES CA 93446 (805)226-9217	\$1,370,164 \$0 \$0	05/12/15 06/09/15	0% 0%

Totals: Authorized Final Amt: \$250,984,096 Completed to Date: \$134,504,697 Work This Month: \$6,968,325

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Q8804		IN FRESNO, KINGS, KERN, TULARE, AND MADERA COUNTY, AT VARIOUS LOCATIONS BRIDGE DECKS SEALS, JOINTS, PAINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	DIN DADAWALLA 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$546,271 \$611,709 \$0	06/23/15 07/13/15 10/13/15	100% 100%
HM							
06-FRE-0-/0 06-0Q0204		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$518,518 \$0 \$0	10/20/15 11/04/15	0% 0%
HM1							
06-FRE-0-/0 06-0S2204		IN FRESNO, MADERA, AND TULARE COUNTIES AT VARIOUS LOCATIONS ASPHALT RUBBER BINDER SEAL COAT	INTERMOUNTAIN SLURRY SEAL, INC. 1005 TERMINAL WAY STE. 220 RENO NV 89502	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG CA 93631 (559)288-8603	\$1,652,652 \$1,314,005 \$0	04/21/15 05/01/15 10/29/15	100% 100% OVER RUN
HM1							
06-FRE-0-/0 06-0S7404 NHP-000C-(401)E --()		IN FRESNO, KINGS, AND TULARE COUNTIES AT VARIOUS LOCATIONS UPGRADE SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		\$1,525,426 \$0 \$0	08/17/15 09/02/15	0% 0%
HA22							
06-FRE-0-/0 06-0P0604		IN FRESNO AND TULARE COUNTIES, AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$884,877 \$604,781 \$121,624	04/02/15 04/17/15 11/04/15	92% 72%
HM1							
06-FRE-0-/0 06-0S9304 NHST-PG -(000)C 8 E- -()		IN FRESNO, KERN, KINGS, MADERA AND TULARE COUNTIES ON VARIOUS ROUTES AND VARIOUS LOCATIONS 223, 233-VAR INSTALL ACCESSIBLE/COUNTDOWN SIGNAL	PELAGIC ENGINEERING 3600 HARBOR BLVD. #85 OXNARD CA 93035		\$235,905 \$0 \$0	08/18/15 09/23/15	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-48.8/53 06-0Q2704 NHPI-005 -(144)E --() HA22		IN FRESNO COUNTY ABOUT 38 MILES SOUTH OF SANTA NELLA FROM 0.1 MILE SOUTH OF PANOCHE ROAD OVERCROSSING TO SYLMAR CA 91342 0.2 MILE NORTH OF RUSSEL HMA AND REINFORCE CONCRETE PAVEMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342	ENQUANHONE, GASHU 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)246-7655	\$14,095,837 \$11,885,959 \$2,704,027	12/11/14 12/31/14 01/12/16	77% 81%
06-FRE-33-10.7/14.8 06-0S1704 HM1		IN FRESNO COUNTY, IN AND NEAR COALINGA, FROM ALPINE AVENUE ONTO JAYNE AVENUE TO MERCED AVENUE COLD IN PLACE RECYCLE, HMA RSURFACE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$1,521,913 \$561,248 \$561,248	05/06/15 06/08/15 11/25/15	20% 37%
06-FRE-33-10.9/11.1 06-432604 STP-P033-(079)E --() HA21		ON SR 33 IN FRE CO 6.4 KM EAST OF THE CITY OF COALINGA AT JACALITOS CREEK BRIDGE #42-72 (KP R17.1/18.3) BRIDGE REPLACEMENT JACALITOS CREEK	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$3,920,172 \$1,787,388 \$131,763	02/27/15 03/18/15 06/13/16	41% 46%
06-FRE-33-63.0/69.1 06-0S2404 STP-P033-(081)E --() HM1		IN FRESNO COUNTY NEAR MENDOTA AND FIREBAUGH FROM MAIN LIFT CANAL BRIDGE TO MAIN CANAL BRIDGE AND FROM HELM CANAL BRIDGE TO MERCED PLACE POLYMER ASPHALTIC EMULSION	VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	\$1,065,545 \$1,065,560 \$0	05/27/15 06/25/15 09/11/15	100% 100%
06-FRE-41-3.0/M6.1 06-0Q2404 NHP-P041-(125)E --() HA22		IN FRESNO COUNTY FROM HARLAN AVENUE TO ELKHORN AVENUE PAVEMENT PRESERVATION (CAPM)	TEICHERT CONSTRUCTION P.O. BOX 520 FOWLER CA 936250520	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$1,765,592 \$1,774,253 \$0	11/12/14 11/24/14 08/04/15	100% 100%
06-FRE-41-23.1/0 06-0Q0104 NHP-P041-(124)E --() HA22		IN FRESNO COUNTY IN FRESNO AT VENTURA AVENUE VIADUCT BRIDGE DECK RESURFACING	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT BENICIA CA 94510	MARK MENGONI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)259-4877	\$1,816,675 \$1,808,355 \$0	11/13/14 12/03/14 08/20/15	100% 100%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-24.5/24.8 06-0M4204 STPG-X019-(025)E --()		IN FRESNO COUNTY IN FRESNO ON RTE 41 FROM THE RTE 180/41 CONNECTOR TO OLIVE AVE UC AND ON RTE 180 FROM BLACKSTONE AVE UNDERCROSSIN CONSTRUCT CONCRETE GUARD RAIL	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	OLIBRIS, GARNEL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,390,092 \$1,383,489 \$0	03/18/14 04/09/14 05/01/15	100% 100%
HB1							
06-FRE-41-25.2/31.7 06-0M8204 HSNH-X019-(028)E --()		IN FRESNO COUNTY AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIERS	EMMETT'S EXCAVATION, INC. 1477 MENLO AVE CLOVIS CA 93611	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA, 93726-5866 (559)243-3543	\$984,783 \$888,128 \$0	10/10/14 10/22/14 04/14/15	100% 100%
HB1							
06-FRE-41-25.4/0 06-0S8204 HSNH-P041-(127)E --()		IN FRESNO COUNTY IN FRESNO AT NORTHBOUND ON RAMP FROM MCKINLEY AVENUE REPLACE MBGR WITH CONCRETE BARRIER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	MARK MENGONI 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3543	\$415,799 \$264,834 \$133,528	06/30/15 07/23/15 10/22/15	87% 64%
HB1							
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	MENGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$597,550 \$550,658 \$0	03/19/12 04/16/12 01/11/16	0% 0%
HB4N	WPCP						PLANT EST SATIS
06-FRE-63-/2 06-0S1804		IN FRESNO COUNTY, NEAR ORANGE COVE, FROM AVENUE 460 ONTO ROAD 120 TO 0.5 MILES SOUTH OF AMERICAN AVENUE COLD PLANE & RESURFACING WITH HMA	AGEE CONSTRUCTION CORPORATION P.O. BOX 629 CLOVIS CA 93613	BLAS MARTINEZ JR 8530 W ROOSEVELT AVE VISALIA CA 93291	\$509,817 \$547,793 \$0	05/06/15 06/09/15 08/13/15	100% 100%
HM1							
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$41,722,590 \$41,772,569 \$113,026	10/10/12 11/06/12 09/01/16	74% 98%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-/30.5 06-0U6904		UPDATE IRRIGATION SYSTEM AND ISOLATE NEEDED REPAIRS TO REDUCE WASTE IRRIGATION SYSTEM UPGRADES	WABO LANDSCAPE CONSTRUCTION INC 726 ALFRED NOBLE DRIVE HERCULES, CA 94547	KIMURA, JUSTIN 183 W VENTURA CT KINGSBURG, CA 93631 (559)897-3118	\$16,000 \$0 \$0	08/04/15 08/04/15	0% 0%
20.20.201 130							
06-FRE-99-/0 06-0T4104		REPAIR 110 ACRES OF EXISTING IRRIGATION SYSTEMS THAT HAVE BEEN DEFECTIVE, BROKEN, AND VANDALIZED UPGRADE IRRIGATION SYSTEMS	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS, CA 93619	DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$2,422,000 \$0 \$0	03/04/15 03/04/15	0% 0%
20.20.201 131							
06-FRE-145-13.2/20.4 06-0T1904		IN FRESNO COUNTY, NEAR FIVE POINTS FROM 145/269 JCT TO 0.2 MILE NORTH OF KAMM AVENUE CIR & OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$2,719,842 \$89,500 \$89,500	05/19/15 06/10/15 12/08/15	11% 3%
HM1							
06-FRE-168-.7/9.1 06-0U3304		UPGRADE 97 BOOSTER PUMPS TO HIGH EFFICENCYVARIABLE FREQUENCY DRIVE, REPLACE 87 COMMUNICATION FLOW SENSORS AND MASTER VALVES THAT D IRRIGATION SYSTEM UPGRADES	WABO LANDSCAPE CONSTRUCTION, INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	MENGGONI, MARK 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)243-3543	\$24,500 \$0 \$0	08/03/15 08/03/15	0% 0%
20.20.201 130							
06-FRE-168-6.9/7.1 06-0P9804 HSNH-P168-(059)E --()		IN CLOVIS FROM HERNDON AVE UC TO CLOVIS AVE UC CONSTRUCT MEDIAN BARRIER	CAL VALLEY CONSTRUCTION 6275 W BULLARD AVE. FRESNO CA 93722	OSCAR SHERRILL 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3812	\$208,622 \$195,976 \$0	06/03/15 07/02/15 08/21/15	100% 100%
HB1							
06-FRE-168-7.1/9.1 06-0U3204		RECLAIMED WATER CONVERSION INCLUDING NEW PIPING, BOOSTER PUMPS, SIGNAGE, AND CONVERSTION VALVES AND SPRINKLER CONVERT EXISTING POTABLE IRRIGATION	STOCKBRIDGE GENERAL CONTRACTING INC 2972 LARKIN AVE CLOVIS, CA 93612	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7617	\$2,385,000 \$0 \$0	08/10/15 08/10/15	0% 0%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-33-27.0/34.2 06-0Q204		IN KERN COUNTY AT AND NEAR DERBY ACRES FROM 0.2 MILE SOUTH OF SHALE ROAD TO ROUTE 58 (EAST) COLD IN PLACE RECYCLE & HMA OVERLAY	TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE. FRESNO CA 93725	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD CA 93308 (661)391-4766	\$2,691,854 \$2,598,578 \$0	05/15/15 06/09/15 10/07/15	100% 100%
HM1							
06-KER-43-9.2/16.1 06-0S2904		IN KERN COUNTY NEAR SHAFTER FROM ROUTE 58 TO SANTA FE WAY COLD IN PLACE RECYCLE & OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$2,553,921 \$2,394,805 \$0	05/19/15 06/09/15 09/14/15	100% 100%
HM1							
06-KER-46-54.0/57.8 06-0Q7904 NHP-X029-(113)E --()		IN KER CO NEAR WASCO ON RTE 46 FROM 0.1 MI WEST OF SMITH AVE TO RTE 46/99 SEP & NEAR BAKERSFIELD ON RTE 65 FROM 0.1 MI NORTH OF M PMA CHIP SEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,092,000 \$1,014,003 \$0	06/09/14 06/25/14 08/13/15	100% 100%
06-KER-58-28.2/31.5 06-0T1704		IN KERN COUNTY IN BUTTONWILLOW FROM 0.4 MILE EAST OF MAIN DRAIN CANAL BRIDGE TO 0.2 MILE WEST OF ROUTE 5/58 SEPARATION COLD IN PLACE RECYCLING & HMA OVRLY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,562,114 \$1,464,386 \$0	04/03/15 04/17/15 09/03/15	100% 100% OVER RUN
HM1							
06-KER-58-31.8/39.7 06-0Q8004 NHP-P059-(117)E --()		IN KERN COUNTY NEAR BUTTONWILLOW FROM TRACY AVENUE TO 0.3 MILE WEST OF ROUTE 43 RHMA-SP-G OVERLAY AND RUMBLE STRIP	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$1,234,354 \$1,208,234 \$0	05/15/14 05/29/14 08/11/15	100% 100% OVER RUN
HM1							
06-KER-58-36.3/39.9 06-0P5604 HSNH-P058-(118)E --()		ON ROUTE 58 BETWEEN 300 FEET EAST OF GATSON STREET AND JUNCTION STATE ROUTE 43 WIDEN SHOULDERS & INSTALL RUMBLE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL (661)391-4742	\$2,476,660 \$2,403,102 \$0	07/29/14 08/12/14 08/18/15	100% 100% OVER RUN
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

Page 71
11/06/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-85.1/0 06-0P0704		IN TEHACHAPI AT BROOME ROAD WIDEN INTERSECTION TO ACCOMMODATE	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$286,927 \$275,612 \$0	01/28/15 02/18/15 05/01/15	100% 100%
HB4N							
06-KER-58-88.5/99.8 06-0R1504 NHP-P058-(124)E --()		IN AND NEAR TEHACHAPI FROM 0.1 MI. WEST OF TEHACHAPI CREEK TO CACHE CREEK PAVEMENT PRESERVATION (CAPM)	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081		\$13,438,236 \$0 \$0	09/30/15 10/20/15	0% 0%
HA22							
06-KER-58-94.4/0 06-0N5604 NSNH-P058-(120)E --()		IN KERN COUNTY IN THE CITY OF TEHACHAPI ON ROUTE 58 AT THE WESTBOUND TEHACHAPI SUMMIT INTERCHANGE (EXIT 151) WIDEN INTERSECTION	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (660)391-4747	\$577,632 \$561,633 \$0	02/23/15 03/18/15 09/18/15	100% 100%
HB1							
06-KER-58-99.2/99.8 06-0M2604 NHP-P058-(122)E --()		NEAR TEHACHAPI FROM SAND CANYON OVERHEAD TO CACHE CREEK BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,838,687 \$0 \$0	07/21/15 07/31/15 04/22/16	0% 0%
HA21							
06-KER-58-136.0/143.8 06-0S2804 NHP-P058-(123)E --()		IN KERN COUNTY NEAR BORON FROM 0.4 MILES WEST OF TWENTY MULE TEAM ROAD OC TO SAN BERNARDINO COUNTY LINE RAC OVERLAY	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,783,111 \$0 \$0	08/17/15 09/02/15 01/15/16	0% 0% SUSPENDED
HM1							
06-KER-58-/0 06-0Q5804 NHP-X029-(116)E --()		IN KERN COUNTY ON ROUTES 58 AND 99 AT VARIOUS LOCATIONS WIRE THEFT RESTORATION	ROADWAY ENGINEERING WORKS INC 17568 SPRUCE RD EXT., SUITE B HIDDEN VALLEY, CA 95467	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$990,000 \$990,511 \$0	10/29/14 11/18/14 08/07/15	100% 100%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-/0 06-0S0704		UPGRADE IRRIGATION SYSTEMS IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION IN KERNAND TULARE COUNTYS AT VARIOUS LOCATIONS	WABO LANDSCAPE & CONSTRUCTION, INC 726 ALFRED NOBLE DR HERCULES, CA 94547	DHALIWAL, AMARJIT 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$2,935,000 \$2,938,701 \$0	03/07/14 03/10/14 04/06/15	100% 100%
20.20.201 130		UPGRADE IRRIGATION SYSTEMS					
06-KER-99-19.7/57.5 06-0U6004		BOOSTER PUMP UPGRADES REDUCE WATER USE BY 50%. UPGRADE IRRIGATIN	KCI ENVIRONMENTAL P.O. BOX 3307 SAN LUIS OBISPO, CA 93403	DHALIWAL AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4755	\$2,785,000 \$0 \$0	08/10/15 08/10/15	0% 0%
20.20.201 130							
06-KER-99-21.7/24.7 06-0E3404 NHP-P099-(584)E --()		IN KER CO IN BAKERSFIELD AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF PLANZ ROAD OVERCROSSING TO 0.1 MILE NORTH OF CALIFORNIA AVENU FREEWAY MAINTENANCE ACCESS	STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$680,000 \$0 \$0	08/12/15 09/02/15 01/06/16	0% 0%
HA28							
06-KER-119-10.0/13.3 06-424714 STP-P119-(018)E --()		IN KERN COUNTY NEAR TAFT FROM ELK HILLS ROAD TO TUPMAN ROAD. ADD TRUCK CLIMBING LANES	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308		\$5,525,495 \$0 \$0	09/01/15 10/14/15	0% 0%
HB4N							
06-KER-166-9.0/24.5 06-0S2504 STP-X029-(119)E --()		IN KERN CO NEAR METTLER FROM 4.0 MILES EAST OF BASIC SCHOOL ROAD TO ROUTE 166/99 SEPARATION NEAR AND IN BODFISH FROM 0.4 MILE EAST APPLY ASPHALT RUBBER SEAL COAT	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$4,853,023 \$4,676,058 \$0	05/15/15 06/08/15 10/21/15	100% 100%
HM1							
06-KER-178-4.4/0 06-0H6414 NHP-P178-(064)E --()		IN KERN COUNTY ON ROUTE 178 AT SUNNY LANE PEDESTRIAN OC REPLACE PEDESTRIAN OVERCROSSING	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$2,990,422 \$1,618,731 \$355,257	01/22/15 02/09/15 12/01/16	33% 54%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-178-100.6/102.7 06-0P8104 HSNH-P178-(065)E --()		IN KERN COUNTY ON SR 178, FROM INYO KERN ROAD TO GEMSTONE STREET IN THE CITY OF RIDGECREST RECONSTRUCT CENTER MEDIAN WITH	DESERT CONCEPTS CONSTRUCTION, INC. 77770 COUNTRY CLUB DR, STE D PALM DESERT CA 92211	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,684,448 \$1,708,217 \$0	11/21/14 12/22/14 09/24/15	100% 100%
HB4N							
06-KER-204-5.4/6.7 06-0N9604 NHP-P204-(005)E --()		ON ROUTE 204 GOLDEN STATE AVENUE BETWEEN SR-99 AND SR-178 IN KERN COUNTY AT VARIOUS LOCATIONS PLACE DECK OVERLAY, REPLACE JOINT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510		\$7,002,265 \$0 \$0	09/24/15 10/06/15	0% 0%
HM1							
06-KER-204-/3.7 06-0Q8104 STP-X029-(112)E --()		IN KERN CO ON RTE 119 NEAR TAFT HMA TYPE "G" OVERLAY	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,763,766 \$1,681,810 \$0	06/05/14 06/18/14 09/25/15	100% 100% OVER RUN
06-KER-395-/23.4 06-0S2704 NHP-P395-(253)E --()		IN KERN COUNTY NEAR JOHANNESBURG FROM SAN BERNARDINO COUNTY LINE TO ROUTE 178 RAC OVERLAY	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308		\$4,903,682 \$0 \$0	08/18/15 09/02/15	0% 0%
HA22							
06-KIN-5-9.0/16.5 06-0P1804 NHPI-005 -(194)E --()		NEAR KETTLEMAN CITY, FROM 3.3 MILES SOUTH OF UTICA AVE OC TO JCT 41 OVERLAY 2R	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$13,952,463 \$11,722,503 \$1,651,860	12/03/14 12/19/14 11/30/15	80% 86%
HA22							
06-KIN-41-17.1/39.9 06-0S2604 NHP-P041-(126)E --()		IN KINGS COUNTY IN AND NEAR KETTLEMAN CITY FROM 0.1 MILE NORTH OF CALIFORNIA AQUADUCT BRIDGE TO ROUTE 41/198 SEPARATION COLD PLANE FAILED AREAS & RHMA	PAPICHS CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)999-5733	\$3,690,078 \$1,807,213 \$0	06/09/15 06/25/15 10/13/15	64% 49%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-8.8/10.6 06-0N1804 HSNH-PG -(198)0 E- -() --() HB1		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 0.5 MILE WEST TO 1.16 MILE EAST OF 19TH AVENUE INSTALL MEDIAN BARRIER	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE EAST 13170 TELFAIR AVE SYLMAR CA 91342	HADDADIN, HAIDAR 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7223	\$2,056,277 \$0 \$0	07/25/15 08/18/15	0% 0%
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --() HE11		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$681,295 \$357,711 \$0	01/02/15 01/26/15 07/15/16	41% 64%
06-KIN-198-9.5/14.7 06-0Q2504 NHP-P198-(063)E --() HA22		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 19TH AVENUE TO 14TH AVENUE UNDERCROSSING COLD IN PLACE RECYCLING,HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	DALLIA FOSTER 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-7080	\$4,754,285 \$4,043,706 \$0	12/03/14 12/19/14 10/15/15	100% 100% OVER RUN
06-KIN-198-14.8/17.9 06-462204 ACNH-P198-(060)E --() HA21		IN AND NEAR HANFORD AT THE 14TH AVE UC, HANFORD-ARMONA RD UC AND THE 11TH AVENUE UC (KP R23.7/R29.0) REHAB 3 BRIDGE DECKS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$5,987,582 \$5,661,501 \$0	09/24/13 10/22/13 09/10/15	100% 100%
06-KIN-198-15.7/0 06-462214 NHP-P198-(068)E --() HA21		NEAR HANFORD AT HANFORD-ARMONA UC UNDERCROSSING DECK REPLACEMENT	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	HADDADIN HAIDAR 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-7223	\$3,069,590 \$306,493 \$306,493	07/28/15 08/13/15 09/12/16	5% 10%
06-KIN-198-16.5/17.2 06-487504 NHP-P198-(062)E --() HE11		ON ROUTE 198 FROM 0.4 MILE WEST OF 12TH AVENUE OVERCROSSING TO 0.3 MILE EAST OF 12TH AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE 12TH AVE	AGEE CONSTRUCTION CORPORATION PO BOX 629 CLOVIS CA 93613	JUSTIN KIMURA 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-3118	\$8,743,067 \$5,998,656 \$301,024	04/22/14 05/13/14 12/28/15	82% 68%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080	\$1,416,340 \$1,339,301 \$3,100	05/22/12 06/20/12 03/14/17	0% 0% PLANT EST SATIS
HE14	WPCP						
06-KIN-198-/7.4 06-0P1504 NHP-P198-(065)E --()		ON ROUTE 198 FROM FRESNO/KINGS COUNTY LINE TO 0.04 MILE EAST OF THE SOUTH ROSSI OVERHEAD OVERLAY 2R	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	DALLIA FOSTER 183. W VENTURA COURT KINGSBURG, CA 93631 (559)897-7080	\$5,297,197 \$4,634,818 \$385,139	11/12/14 12/03/14 10/20/15	100% 92%
HA22							
06-KIN-269-1.1/5.6 06-0S2104		IN KINGS COUNTY IN AND NEAR AVENAL FROM HYDRIL ROAD TO FRESNO COUNTY LINE RESURFACE EXISTING PAVEMENT W RHMA	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	FOSTER, DALLIA 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7080	\$856,552 \$595,509 \$546,016	05/19/15 06/10/15 10/21/15	97% 69%
HM1							
06-MAD-41-11.7/13.4 06-0G9004 NHP-P041-(128)E --()		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.3 MILES NORTH OF ROAD 208 TO 2.0 MILES NORTH OF ROAD 208 CONSTRUCT PASSING LANES	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725		\$8,708,937 \$0 \$0	10/08/15 10/23/15	0% 0%
06-MAD-41-38.9/45.7 06-0S2304		IN MADERA AND MARIPOSA COUNTIES AT VARIOUS LOCATIONS POLYMER ASPHALTIC EMULSION SEALCOAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	ALAN VONG 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3856	\$771,408 \$783,304 \$0	04/10/15 05/01/15 09/01/15	100% 100%
HM1							
06-MAD-99-.9/28.2 06-0E6804 STPE-P099-(578)E --()		IN MADERA COUNTY IN MADERA AND CHOWCHILLA AT VARIOUS LOCATIONS SOUTH MADERA OC TO AVENUE 26 SEPARATION 99 CORRIDOR-BRIDGE ENHANCEMENT	ABHE & SVOBODA, INC. FROM 18100 DAIRY LANE JORDAN MN 55352	DIN DADAWALLA 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$339,718 \$364,777 \$0	11/17/14 12/01/14 09/30/15	100% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$45,748,275 \$37,099,688 \$590,580	12/07/12 01/10/13 02/10/16	98% 81%
HE11	SWPPP						
06-MAD-152-/1.1 06-0P9704 HSNH-P152-(084)E --()		ABOUT 17 MILES EAST OF LOS BANOS FROM ROUTE 59/152 SEPARATION TO ROAD 4/LINCOLN ROAD MEDIAN BARRIER AND RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$1,649,260 \$1,634,204 \$0	12/03/14 12/31/14 07/14/15	100% 100%
HB1							
06-TUL-99-5.1/53.9 06-0U5904		IMPLEMENT WATER CONSERVATION MEASURES IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION EMERGENCY IRRIGATION UPGRADES	STOCKBRIDGE GENERAL CONST INC ATTN: GUY STOCKBRIDGE 2972 LARKIN AVE CLOVIS, CA	ALICIA RODRIGUEZ 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)341-3953	\$2,385,000 \$15,766 \$0	08/17/15 08/18/15 12/31/15	0% 1%
20.20.201 130							
06-TUL-99-25.0/27.6 06-0P1704 NHP-P099-(576)E --()		IN TULARE COUNTY FROM ELK BAYOU BR# 46-60 TO PAIGE RD. OC 46-158 OVERLAY 2R	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$6,435,164 \$5,873,502 \$0	05/20/14 06/04/14 07/20/15	100% 100% OVER RUN
HA22							
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO INC 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD P O BOX 2210 WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY PISMO BEACH CA 93448	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$34,216,853 \$29,205,287 \$1,165,457	12/07/12 12/27/12 11/05/15	97% 84%
HE13	SWPPP						
HE13							
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583	GANDRATHI, SUNIL 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)243-3881	\$70,812,118 \$73,234,730 \$0	01/04/11 01/19/11 05/07/15	100% 99%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-41.3/52 06-0T1804		IN TULARE COUNTY, NEAR GOSHEN FROM 0.17 MILES NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILES NORTH OF DOGDGE AVENUE OVERCROSSING RHMA-O BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,689,417 \$0 \$0	05/06/15 06/08/15	0% 0%
HM1							
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,213,737 \$2,048,036 \$4,805	10/01/12 11/06/12 08/03/17	0% 0% PLANT EST SATIS
WPCP							
06-TUL-137-15.4/15.7 06-0Q4404		IN TULARE COUNTY IN TULARE FROM K STREET TO KERN AVENUE COLD PLANE PAVEMENT, CURB RAMPS	EMMETT'S EXCAVATION, INC. 6207 EAST CLINTON AVENUE FRESNO, CA 93727	ALICIA RODRIGUEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)341-3953	\$636,915 \$589,543 \$0	06/18/15 07/02/15 10/07/15	100% 100% OVER RUN
HA22							
06-TUL-198-12.0/0 06-0H6304 NHP-P198-(066)E --()		ON ROUTE 198 AT VISTA AVENUE PEDESTRIAN OVERCROSSOING CONSTRUCT PEDESTRIAN OVERCROSSING	M C M CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$3,340,628 \$1,863,147 \$213,749	01/05/15 01/26/15 04/07/16	56% 56%
06-TUL-198-14.6/0 06-0S5904		IN TULARE COUNTY NEAR FARMERSVILLE AT COUNTY RD. 164 UNDERCROSSING REPAIR BRIDGE GIRDERS	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588	8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$347,000 \$221,140 \$217,090	06/23/15 07/16/15 11/04/15	73% 65%
HA23							
06-TUL-201-5.8/23.3 06-0P6504		IN TULARE COUNTY NEAR CUTLER AT VARIOUS LOCATIONS FROM 0.2 MILE OF ROAD 64 TO 0.2 MILE EAST OF ROAD 194 REPLACE CULVERTS, END TREATMENTS	ESLICK CONSTRUCTION, INC. WEST 458 W. BEVERLY DR. CLOVIS CA 93612	BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291	\$404,554 \$432,384 \$0	05/22/15 06/10/15 08/28/15	100% 100%
HM2							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-216-1.9/2.9 06-430714		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING	VISALIA WABO LANDSCAPE & CONSTRUCTION, 726 ALFRED NOBEL DRIVE HERCULES CA 94547	BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$306,329 \$79,566 \$76,353	06/25/15 07/16/15 11/09/15	6% 26%
06-TUL-245-12.2/16 06-0S2004		IN TULARE COUNTY, NEAR WOODLAKE ROUTE 201 TO 0.2 MILE NORTH OF AVENUE P.O. BOX 629 404 AND FROM 0.2 MILE NORTH OF COTTONWOOD CREEK TO 2. AC OVERLAY WITH HMA TYPE A	FROM AGE E CONSTRUCTION CORPORATION CLOVIS CA 93613	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$779,984 \$845,018 \$0	04/17/15 05/07/15 08/27/15	100% 100%
HM1							

Totals: Authorized Final Amt: \$451,404,923 Completed to Date: \$310,079,284 Work This Month: \$13,922,932

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

Page 79
11/06/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-8.7/0 07-3X3904 ER-17E1-(004)E --()		IN LOS ANGELES 0.1 MILE WEST OF DOMINQUEZ CHANNEL CONSTRUCT STEEL SOLDIER PILE WALL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$2,301,529 \$87,154 \$32,154	01/30/14 02/21/14 05/31/16	1% 4% SUSPENDED
HA23							
07-LA-1-35.6/37.1 07-2W4704		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE CRASH CUSHIONS	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$1,686,682 \$1,553,962 \$0	03/26/14 04/09/14 12/01/15	100% 92% OVER RUN
HM4							
07-LA-1-41.8/42.1 07-316604 ER-17E4-(004)E --()		IN LA, IN MALIBU 1MILE N/O TOPANGE RD REPAIR FAILED SLOPE	CNY NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST CA 95961	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$8,234,261 \$40,250 \$40,250	10/02/15 10/14/15 06/30/16	0% 0%
HA23							
07-LA-1-44.4/44.4 07-1W5104		IN LA @ LA 1 @ PM 44.45 RECTIFY CLARIFIER DISCHARGE PROBLEM	FLEMING ENVIRONMENTAL INC. 1372 E VALENCIA DRIVE FULLERTON CA 92831	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6274	\$769,176 \$58,092 \$51,206	06/17/15 07/02/15 02/26/16	100% 8%
HM2							
07-LA-1-51.0/52 07-4L2214 ACST-P414-(100)4 --()		IN MALIBU FROM NORTH OF SEA VISTA DRIVE TO VIA ESCONDIDO CONSTRUCT TIEBACKS, MICROPILES,	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA CA 91355	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	\$4,164,956 \$210,295 \$0	12/04/12 01/10/13 03/30/17	9% 5%
HA23	WPCP						
07-LA-1-/1.1 07-3X9404 NHP-X037-(172)E --()		IN LOS ANGELES COUNTY, ON VARIOUS FREEWAYS THROUGHOUT THE COUNTY REPLACE AND RESTORE THEFT-DAMAGED	SELECT ELECTRIC, INC. 13250 KIRKHAM WAY POWAY CA 92064	MANNA, HASSAN 1317 TELFAIR AVENUE, STE 101 SYLMAR, CA. 91342 (818)364-2760	\$3,913,655 \$1,114,253 \$319,597	12/09/14 12/31/14 02/26/16	56% 28% SUSPENDED
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-14.1/15.1 07-2055A4 21L-6207-(071)E --()		IN LA COUNTY IN LOS ANGELES FROM ALLESANDRO STREET TO I-5/SR-2 INTER CHANGE CONSTRUCT SOUNDWALLS, CURB RAMP	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	WIDJAJA, DANIEL 25061 AVENUE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	\$3,266,852 \$1,807,127 \$229,653	01/09/15 02/10/15 12/07/15	32% 56%
HB4N							
07-LA-2-26.4/82.3 07-2W8304 STP-P002-(038)E --()		IN LOS ANGELES COUNTY, BETWEEN LA CANADA FLINTRIDGE AND WRIGHTWOOD PAVEMENT PRESERVATION - MAINLINE	INTERMOUNTAIN SLURRY SEAL, INC. 1005 TERMINAL WAY STE. 220 RENO NV 89502	EL-JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$2,721,721 \$336,091 \$336,091	06/18/15 08/11/15 08/31/16	5% 12%
HM1							
07-LA-5-1.2/1.2 07-2W5404		IN LA COUNTY, 07-KER - 5725 CONSTRUCT WASH BUILDING FACILITY	GEMS ENVIRONMENTAL MANAGEMENT SERVICES, INC. 1120 WILLOW PASS CT. CONCORD CA 94520	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (818)364-2760	\$1,573,006 \$876,380 \$158,778	12/22/14 02/03/15 01/21/16	50% 56%
HM2							
07-LA-5-1.2/2.1 07-215914		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS FROM 0.3 MILE SOUTH OF NORTH FORK COYOTE CREEK BRIDGE TO 0.3 MILE NORTH OF MARQUARDT AVE WIDEN AND REALIGN FREEWAY	C C MYERS INC 1822 S. LEWIS STREET ANAHEIM, CA 92805	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$42,686,733 \$41,918,166 \$2,000	11/28/11 12/21/11 06/14/16	12% 99%
HB5	SWPPP						
07-LA-5-1.8/3 07-2159C4 IMOO-5294-(9N) --()		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM ALONDRA BOULEVARD OVERCROSSING TO SHOEMAKER AVENUE OVERCROSSING WIDEN AND REALIGN FREEWAY WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 90278	LEE, PETER 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$90,823,939 \$68,923,119 \$2,276,363	08/19/11 09/13/11 09/07/17	66% 75%
HB5	SWPPP						
07-LA-5-2.7/4 07-215934		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM 0.1 MILE NORTH OF CARMENITA ROAD OVERCROSSING TO 0.1 MILE NORTH OF SIL WIDEN AND REALIGN FREEWAY	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	FREMONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$77,359,489 \$50,000,176 \$965,433	08/14/12 09/18/12 08/31/17	59% 65%
HB5	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-4.0/5.8 07-215944		IN LOS ANGELES COUNTY IN NORWALK FROM SECURITY PAVING COMPANY INC 0.4 MILE SOUTH OF SAN ANTONIO DRIVE UNDERCROSSING TO 0.7 MILE NORTH OF PIONEER BOULEVARD UN ROADWAY WIDENING (SEG 4)	13170 TELFAIR AVENUE SYLMAR, CA 91342	SAKER, GEORGE 13230 FIRESTONE BLVD SUITE A-2 SANTA FE SPRINGS CA 90670 (562)345-3125	\$124,668,252 \$72,453,047 \$1,884,761	08/23/12 09/18/12 05/30/17	50% 58%
HB5	SWPPP						
07-LA-5-5.8/6.8 07-215954 CMLN-6207-(068)N --()		IN SANTA FE SPRIRINGS FROM NORTH OF ORR AND DAY OVERHEAD TO ROUTE 605 INTERCHANGE ROADWAY WIDENING & STRIPING (SEG 5)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	FAYAD, HASSAN 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$80,566,412 \$11,984,611 \$484,751	04/24/14 05/13/14 12/18/18	15% 15%
HB5							
07-LA-5-6.8/13.8 07-294904 NHPI-005 -(968)E --()		ALONG I-5, 0.1 M SOUTH OF JCT SEP FAI 53-1660, IN SANTA FE SPRING AND DOWNEY TO THE JCT 710/5, SEP 53-785 - 88, IN THE CITY OF COMM PCC PAVE AND COLD PLANE W/OVERLAY	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	BUI, KEVIN 11229 S WOODRUFF AVE DOWNEY CA 90241 (562)401-3333	\$10,101,641 \$8,680,048 \$172,969	07/07/14 07/24/14 11/30/15	88% 85%
HA22							
07-LA-5-9.5/9.5 07-4X6404		IN LA COUNTY CITY OF COMMERCE @ RIO HONDO BRIDGE(53-0639) REPAIR/REPLACE BRIDGE FIREDAMAGE TO STRUCTURE & ADJACENT FACILITIES DIR' REPAIR BRIDGE FIRE DAMAGE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	BUI, KEVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$2,985,000 \$141,708 \$0	07/07/15 08/19/15 02/29/16	82% 5%
20.20 201130							
07-LA-5-13.6/18.5 07-246404 ACST-0053-(028)E 00-53 0-(8E) --()		IN LOS ANGELES CO IN LOS ANGELES AND CITY OF COMMERCE FROM ROUTE 5/710 SEPARATION TO ROUTE 5/10 SEPARATION PERFORM HIGHWAY PLANTING	BELAIRE-WEST LANDSCAPE INC PO BOX 6270 BUENA PARK, CA 91770	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6702	\$649,456 \$8,413 \$0	01/04/10 02/23/10 04/23/14	35% 2%
TEA1	WPCP						
07-LA-5-13.6/18.5 07-2464E4		RTE 5/710 SEPARATION IN LA&CITY OF COMMERCPERFORM HIGHWAY PLANTING, HMA PAVING AND INSTALL IRRIGATION SYSTEM INSTALL IRRIGATION SYSTEM, HWY PLANTING	YAKAR GENERAL CONTRACTORS, INC 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$792,570 \$776,773 \$12,800	04/28/11 05/17/11 11/20/15	98% 97%
26.700	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-13.8/28.2 07-2W6904		IN LOS ANGELES COUNTY, AT VARIOUS BRIDGES BETWEEN I-5 AND SR-134 FREEWAYS BRIDGE PRESERVATION	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$722,341 \$0 \$0	04/23/15 05/15/15	0% 0%
HM3							
07-LA-5-14.9/16.8 07-272404 NHPI-005 -(965)E --()		IN LA COUNTY IN LOS ANGELES ON ROUTE 5 FROM INDIANA STREET UNDERCROSSING TO BOYLE STREET OVERCROSSING REPLACE PLANTING AND IRRIGATION SYS	FUTURE DB INTERNATIONAL INC 8707 RESEARCH DRIVE IRVINE CA 92618	PATEL, PRAVIN 902 SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	\$1,307,845 \$1,273,031 \$5,332	12/04/13 01/09/14 11/30/17	0% 0% PLANT EST
HA42							
07-LA-5-18.2/26.7 07-284204 STPE-005 -(093)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE, AND BURBANK FROM ROUTE 5/10 SEPARATION TO ROUTE 5/134 SEPARATION IMPROVE IRRIGATION AND PLANTING	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA CA 91723	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$694,493 \$634,858 \$2,016	03/26/14 04/17/14 08/20/18	0% 0% PLANT EST
TEA10							
07-LA-5-19.2/28.9 07-295604 NHPI-005 -(095)E --()		IN LA COUNTY FROM BROADWAY TO SR-13 4/5 SEPARATION PVMT PRESERVATION,SLAB REPL,SHLDR	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355	KWAN KIN W 2090 FERN LANE GLENDALE CA 91226 (818)637-2506	\$24,628,645 \$17,181,787 \$1,812,899	07/31/14 08/19/14 03/15/16	92% 69%
HA22							
07-LA-5-20.3/20.3 07-1W2404 NHPI-000 -(107)E --()		IN LOS ANGELES, ROUTE 005 PM 20.31 PAINT BRIDGE	CL COATINGS, INC. DBA CL INDUSTRIAL COATINGS, INC. 11650 WESTERN AVE. STANTON CA 90680	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$16,601,000 \$0 \$0	06/30/15 07/15/15	0% 0%
HA21							
07-LA-5-24.6/88.6 07-1W3604		IN LOS ANGELES, LA-110 AT POSTMILE 24.6 TO 88.56 CLEAN AND TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AMADI, PATRICIA 13171 TELFAIR AVE. STE 101 SYLMAR, CA 91342 (818)364-2760	\$1,620,811 \$1,642,254 \$0	05/28/13 06/13/13 08/21/15 10/14/15	100% 100% COMPLETED
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-25.2/27.5 07-2777U4 NHPI-005-(086)E --()		IN LOS ANGELES ON ROUTE 5 FROM COLORADO EXTENSION TO HAZEL STREET PUC AND ON ROUTE 134 FROM VICTORY BOULEVARD/RIVERSIDE DRIVE TO S EROSION CONTROL AND SLOPE PAVING	YAKAR 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	AZIMA, HASSAN 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$2,574,723 \$2,257,252 \$0	11/07/13 12/09/13 12/02/17	0% 0% PLANT EST SATIS
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	EL JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$61,448,533 \$40,897,362 \$133,847	12/06/10 12/20/10 12/31/18	100% 66% OVER RUN
07-LA-5-29.4/31.6 07-1218W4 IM-005-(078) --()		IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	\$186,989,763 \$60,108,940 \$4,806,095	11/29/12 12/20/12 10/04/19	38% 32%
07-LA-5-31.6/36 07-1218V4 SARR-005 -(029)N 00-5 30-(9NC)M 6207- 056-() HB5	SWPPP	IN LOS ANGELES COUNTY IN BURBANK 0.3 KM SOUTH OF COHASSET STREET UNDERCROSSING TO 0.1 KM NORTH OF SHELDON STREET OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR, CA 91342	EID, EMILE 9225 CRANFORD AVENUE PACOIMA, CA 91331 (213)276-2054	\$61,555,684 \$59,311,625 \$3,974	10/14/10 10/26/10 12/01/15	100% 99%
07-LA-5-34.3/56.1 07-2W7604 NHP-X037-(179)E --()		IN LA @ PM 34.27/56.12 JT SEAL,METH DECK,PATCH SPALLS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	SALMAN, RIDWAN 25061 W AVENUE STANFORD #70 VALENCIA CA 91355 (661)257-0273	\$960,035 \$0 \$0	08/31/15 09/17/15 03/18/16	0% 0% 0%
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207- 054-() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FLATIRON WEST, INC. ON ROUTE 5 FR 0.1KM NORTH OF SHELDON STREET OVERCROSSING AND VARIOUS LOCATIONS CONSTRUCT HOV LANES	FLATIRON WEST, INC. 9215 CRANFORD AVE PACOIMA, CA 91331	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$116,140,069 \$105,385,858 \$0	05/06/10 05/24/10 10/26/15	86% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-/0 07-259024 NHP-X037-(168)E --()		IN THE CITY OF LOS ANGELES, AT LOS ANGELES RIVER DRAINAGE SYSTEM SAND FILTERS AND BIOFILTRATION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$15,876,820 \$7,659,088 \$819,247	12/31/14 01/29/15 07/31/17	29% 48%
HA42							
07-LA-5-/0 07-3X9204 NHP-X037-(174)E --()		IN LOS ANGELES COUNTY, ON US-101, I-5, AND SR-47, AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$8,136,155 \$1,839,182 \$141,710	01/23/15 02/27/15 12/07/16	30% 23%
HA23							
07-LA-10-2.0/18 07-3X9104 NHP-X037-(171)E --()		IN LOS ANGELES COUNTY, ON I-10, SR-90, AND I-110 AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	CROSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRVINDALE CA 91706	FARDOUN, MIKE 1041 W BADILLO SUITE 112 COVINA CA 91722 (626)339-1601	\$5,608,744 \$2,171,906 \$226,780	12/03/14 12/24/14 10/03/16	41% 39%
HA23							
07-LA-10-5.5/14.8 07-259204 NHP-I-010 -(819)E --()		IN LA COUNTY IN LOS ANGELES AT BALLONA CREEK SAND FILTERS & INFILTRATION DEVICES	BALTAZAR CONSTRUCTION INC 236 E ARROW HWY COVINA CA 91722	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES CA 90066 (310)821-1847	\$2,167,982 \$2,022,652 \$0	03/10/14 03/19/14 12/20/15	40% 93% SUSPENDED
HA42							
07-LA-10-18.3/46.8 07-278204 STP-X037-(167)E --()		IN LA COUNTY IN SEVERAL CITIES ON ROUTE 10, 110, 118,134, 210, & 710 INSTALL ADA CURB RAMPS	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	IZADPANAH, MOE 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$677,172 \$474,192 \$0	04/18/14 05/13/14 10/01/15	100% 70% OVER RUN
HB71							
07-LA-10-18.5/0 07-1W2204		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$1,955,906 \$526,028 \$107,370	03/24/14 04/09/14 07/22/16	20% 27%
HM4							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-29.4/29.5 07-2W9204		IN LOS ANGELES COUNTY IN CITY OF EL MONTE FROM VALLEY BOULEVARD UNDERCROSSING TO PECK ROAD UNDERCROSSING TREAT DECK/REPLACE JOINT SEALS	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD STE100 EL MONTE, CA 91731 (626)572-6732	\$841,497 \$796,761 \$0	05/07/15 06/08/15 09/30/15 11/02/15	100% 100%
HM3							
07-LA-10-31.1/32.3 07-245404 NHI-X037-(154)N --()		IN LA COUNTY IN SAN GABRIEL RIVER FWY M C M CONSTRUCTION (RTE 605) & SAN BERNARDINO FWY (RTE 10) FR10 & 605 INTER TO 0.8 M E/RTE 10&605 INTERAT RTE 1 INTERCHANGE IMPROVEMENTS DESIGN BUILD	P.O. BOX 620 NORTH HIGHLANDS, CA 945603001	AZIMA, HASSAN 11310 VALLEY BLVD EL MONTE, CA 91731 (626)572-6732	\$54,005,560 \$51,084,457 \$570,669	02/29/12 04/20/12 12/13/15	61% 95%
HB4N							
07-LA-10-31.2/33.4 07-117074 HP21-6207-(048)C N620-7 04-() --()		IN LOS ANGELES COUNTY IN BALDWIN PARK FLATIRON WEST, INC. FROM ROUTE 605/10 SEPARATION TO 0.2 KM WEST OF PUENTE AVENUE UNDERCROSSING CONSTRUCT HOV LANES	P O BOX 2168 CHINO HILLS, CA 91709	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BALDWIN PARK, CA 91706 (213)453-7555	\$91,821,111 \$88,709,726 \$238,170	04/30/09 05/18/09 01/01/16	75% 96%
HB5 SWPPP							
07-LA-10-33.2/37.2 07-1170U4 CMLN-6207-(059) --()		LA COUNTY IN CITY OF BALDWIN PARK AND WEST COVINA FROM PUENTE AVENUE TO CITRUS STREET CONSTRUCT HOV LANES & SOUNDWALLS	AMES CONSTRUCTION, INC. 2000 AMES DRIVE BURNSVILLE, MN 55306	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$93,782,431 \$28,013,094 \$1,024,071	02/10/14 02/27/14 06/05/19	26% 30%
HB5							
07-LA-10-41.0/41 07-4T7004		IN LA IN SAN DIMAS WEST OF EB VIA VERDE ON-RAMP SLOPE EROSION CONTROL	CARLSONS CONSTRUCTION INC. 1910 FORT JONES ROAD YREKA CA 96097	SANDOVAL, MARTIN 721 BREA CANYON RD., SUITE 6 WALNUT, CA 91789 (909)594-3720	\$453,227 \$0 \$0	05/15/15 06/10/15 12/20/15	0% 0%
HA23							
07-LA-10-41.7/48.3 07-295004 NHPI-010 -(821)E --()		IN LOS ANGELES COUNTY IN SAN DIMAS, POMONA AND CLAREMONT FROM 0.7 MILE WEST OF ROUTE 10/57 SEPARATION TO SAN BERNADINO COUNTY LINE SLAB REPLACEMENT	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	SANDOVAL, MARTIN 721 BREA CANYON ROAD SUITE 6 WALNUT, CA 91789 (909)594-3720	\$9,046,167 \$8,663,465 \$9,000	07/07/14 07/17/14 11/30/15	93% 93%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-/0 07-2W7004 NHP-X037-(176)E --()		IN LA @ VAR LOCS JT SEAL,METH DECK,SPALL REPR,EPOXY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6274	\$986,199 \$0 \$0	07/10/15 07/29/15 03/20/16	0% 0%
HA21							
07-LA-14-24.8/32.1 07-4Y9204 NHP-P014-(074)E --()		IN LOS ANGELES COUNTY IN AND NEAR SANTA CLARITA FROM S14-S5 CONNECTOR OVERHEAD TO SANTA CLARA RIVER REPLACE CONCRETE SLABS	J M'CLOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730	WIDJAJA, DANIEL 25061 W. AVE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	\$4,200,521 \$4,117,588 \$272,683	05/29/14 06/18/14 10/26/15	98% 93%
HM1							
07-LA-14-24.8/69 07-1W6404		IN LA COUNTY,ON RTE 5,14,126,& 138 AT VARIOUS LOCATIONS APPLY METHCRYLATE RESIN/JOINT SEALS	J. M'CLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	SALMAN, RIDWAN 25061 AVENUE STANFORD, STE #70 VALENCIA, CA 91355 (661)257-0273	\$844,431 \$240,902 \$223,662	04/10/15 05/01/15 12/30/15	59% 28%
HM3							
07-LA-14-56.5/57 07-284504 STP-P014-(073)E --()		IN LOS ANGELES COUNTY NEAR PALMDALE FROM 0.3 MILE NORTH OF COURSON RANCH ROAD TO 0.3 MILE SOUTH OF BARREL SPRINGS ROAD TRANSPORTATION ENHANCEMENT	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$594,400 \$455,130 \$2,840	04/17/14 05/13/14 07/15/18	0% 0% PLANT EST SATIS
TEA10							
07-LA-18-.1/.1 07-274804 NHP-P018-(047)E --()		IN LOS ANGELES COUNTY ON ROUTE 18 REPLACE BRIDGE DECK AND RAIL	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	\$2,144,851 \$17,326 \$1,647	12/09/14 12/31/14 04/19/16	50% 1%
HA21							
07-LA-23-2.5/8.9 07-2W8804		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE RECESSED MARKERS/STRIPING	CAL STRIPE, INC. 2040 E. STEEL ROAD COLTON CA 92324	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 9130 (805)480-4928	\$506,555 \$492,513 \$0	04/07/15 04/23/15 11/12/15	61% 97% SUSPENDED
HM4							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-39-21.6/21.9 07-3X8204 ER-45Y5-(004)E --()		IN LOS ANGELES COUNTY, IN ANGELES NATIONAL FOREST, ON SAN GABRIEL CANYON ROAD AT PM 21.67 AND PM 21.97 REPAIR SLOPE FAILURE *DIRECTOR'S	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$1,374,516 \$792,862 \$0	11/25/14 12/18/14 04/26/16	21% 58% SUSPENDED
HA23							
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMINGTON, CA 90744	SUI, HAMMER 450 N. HENRY FORD AVENUE WILMINGTON, CA 90744 (562)216-5940	\$186,407,765 \$102,702,098 \$487,779	06/30/11 07/13/11 11/30/17	65% 55%
HA21	SWPPP						
07-LA-57-1.7/6.2 07-4X6104 20.20 201130		IN LA COUNTY RTE 57 & 10 TO REPLACE EXISIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	6 DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	AZIMA, HASSAN 3212 ROSEMEAD BLVD #100 EL MONTE, CA 91731 (626)572-6732	\$2,285,000 \$0 \$0	09/28/15 10/26/15	0% 0%
07-LA-57-4.3/10.8 07-2W6504 HM3		IN LA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	DOUGHLEY, JOE 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 91789 (909)594-4270	\$942,001 \$968,371 \$0	03/06/15 03/23/15 09/30/15	96% 99%
07-LA-60-.5/.5 07-3P7204		LOS ANGELES COUNTY IN LOS ANGELES AT ROUTE 60/5 SEPERATION PAVEMENT REHABILITATION	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$273,112 \$124,638 \$21,437	04/15/15 05/07/15 12/21/15	42% 46%
07-LA-66-/3 07-1W7004 HM1		IN LOS ANGELES COUNTY IN LA VERNE AND POMONA FROM BASELINE ROAD TO LYNOAK DRIVE SLURRY SEAL AND DIGOUTS	PAVEMENT COATINGS CO 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	DOUGHLY, JOE 721 BREA CANYON RD., SUITE 6 WALNUT, CA 91789 (909)594-4270	\$513,227 \$0 \$0	05/07/15 06/09/15 02/29/16	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-91-6.0/21 07-1W6104		IN LA COUNTY AT VARIOUS LOCATIONS DECK METH, APPROACH SLAB, JNT SEAL	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$1,246,831 \$894,332 \$98,636	06/10/14 06/25/14 12/31/15	69% 68%
HM3							
07-LA-101-1.8/8.4 07-295504 NHP-Q101-(250)E --()		IN LA CITY ON US-101 BETWEEN JCT110 STREET UP TO PILGRIMAGE OC ROADSIDE SAFETY IMPROVEMENTS	OHL USA, INC. 1920 MAIN STREET SUITE 310 IRVINE CA 92614	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD STE100 EL MONTE CA 91731 (626)572-6734	\$19,644,649 \$8,719,455 \$221,464	09/15/14 09/30/14 01/30/16	71% 44%
HA22							
07-LA-101-1.8/15.6 07-2838U4 STPE-X037-(173)E --()		IN LA CNTY IN LA AT VAR LOCS FROM BEAUDRY AVE TO HAZELTINE AVE AVENUE PLANTING AND IRRIGATION	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6700	\$905,960 \$610,796 \$123,642	12/23/14 01/29/15 04/22/19	50% 75%
HB34							
07-LA-101-2.9/21 07-1W6504		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS DECK METH,JOINT SEALS,APPROACH SLAB	THE SUN GROUP 3151 AIRWAY AVE BUILDING V COSTA MESA CA 92626	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$962,931 \$932,726 \$0	06/03/14 06/24/14 06/30/15	98% 97%
HM3							
07-LA-101-9.2/38.2 07-4X5404		IN LA COUNTY RTE 101 TO REPLACE 37 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$2,985,000 \$201,276 \$0	07/15/15 08/13/15 06/17/16	10% 7%
20.20 201130							
07-LA-101-11.4/11.8 07-292104 NHP-X037-(182)E --()		IN LOS ANGELES AT ROUTE 101/134/170 INTERCHANGE MAINTENANCE SAFETY *2012 SHOPP	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	AMADI, PATRICIA 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$1,243,755 \$0 \$0	09/29/15 10/14/15	0% 0%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-11.8/35.3 07-294704 NHP-Q101-(247)E --()		IN LA COUNTY FROM JUNCTION 170 TO VIRGENES CANYON ROAD SLAB REPLACEMENT/COLDPLANE AC O/L	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$53,645,672 \$8,972,813 \$3,277,809	11/19/14 12/10/14 08/17/16	33% 17%
HA22							
07-LA-101-16.7/16.7 07-4T6104		IN LOS ANGELES NORTHBOUND 101 OFF-RAMP AT SEPULVEDA BOULEVARD CURB RAMPS/MODIFY SIGNAL/LIGHTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	SAYKALI, ZARIF 12975 CULVER BLVD. LOS ANGELES, CA.90066 (310)345-6274	\$283,937 \$0 \$0	05/11/15 06/09/15 02/26/16	0% 0% SUSPENDED
HB4N							
07-LA-101-27.6/32.1 07-2W8404		IN LA @ VAR LOCS LINE DITCH,REPAIR& REPLACE CULVERTS	VELARDE CONCRETE CONSTRUCTION, INC. 523 S BRAND BLVD STE 201 SAN FERNANDO CA 91340	DAVIS, ALAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$587,772 \$653,015 \$10,782	03/19/15 04/08/15 11/15/15	96% 98%
HM1							
07-LA-103-/1 07-275704 STP-P103-(003)E --()		IN LOS ANGELES COUNTY IN THE CITY OF LOS ANGELES, AT TERMINAL ISLAND UNION PACIFIC RAIL ROAD OVERHEAD PAINT BRIDGE PAINT STEEL PORTION OF STRUCTURE	CL INDUSTRIAL COATINGS INC INDUSTRIAL COATINGS, INC 11650 WESTERN AVE. STANTON CA 90680	ROBILLOS, RAMON 450 N HENRY FORD AVE WILMINGTON CA 90744 (562)216-5940	\$3,291,661 \$1,726,573 \$356,111	11/05/14 11/24/14 04/29/16	55% 52%
HA21							
07-LA-105-1.7/14.1 07-4X6004		IN LA COUNTY RTE 105 TO REPLACE 33 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGH PROCLAMATION DIR'S EMERG REPLACE IRRIGATION CONTROLLERS ALONG RT105	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	YOHANNES, BIZEN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$2,085,000 \$840 \$0	08/05/15 10/07/15 04/08/16	23% 0%
20.20 201130							
07-LA-105-2.6/0 07-3X3504 ER-17E0-(004)E --()		IN LOS ANGELES COUNTY IN HAWTHORNE, AT INGLEWOOD AVENUE RECONSTRUCT FAILED SLOPE/HYDRO SEED	RSB GROUP INC 20331 LAKE FOREST DR #C13 LAKE FOREST CA 92630	SAYKALI, ZARIF 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$823,199 \$827,112 \$3,750	01/16/14 02/05/14 12/20/15	88% 98%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
07-LA-105-8.0/10.2 07-4X3304		IN L.A. COUNTY 21 DIFF LOCATIONS-LA 105, LA91,LA134&LA170, REPLACE STOLEN STEEL GRATES, SCREENS&FRAMES FROM GSRD'S DIR'S EMERGENCY REPAIR GSRD'S&REPLACE GRATES W/FRP'S	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE, CA	HERRERA, EDGAR 18730 S. WILMINGTON AVE SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$385,000 \$400,000 \$0	10/09/14 11/05/14 09/21/15 09/23/15	100% 100% COMPLETED
20.20 201130							
07-LA-105-13.5/18 07-2W0604		IN LA, RTE 105 FR PM 13.14/17.88 DECH METH, DECK SPALL, JOINT SEAL	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 925045730	SAAD, HUSSEIN 17912 CRUSADER AVE. SUITE 101 CERRITOS CA 90703 (562)860-3085	\$992,364 \$975,855 \$6,610	02/25/15 03/10/15 12/30/15	50% 94% SUSPENDED
HM3							
07-LA-107-4.1/4.1 07-4T5604 SNHP-P107-(014)E --()		IN LOS ANGELES COUNTY ON REDONDO BEACH AND TORRANCE AT HAWTHORNE BOULEVARD 182ND STREET-INSTALL PROTECT ED LEFT-TURN PHASING SIGN SIGNALS AND CURB RAMPS	UNIQUE PERFORMANCE CONSTRUCTION INC 1321 N JEFFERSON ST ANAHEIM CA 92807	HERRERA, EDGAR 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$319,224 \$274,863 \$39,040	06/12/14 07/11/14 10/30/15	85% 88%
HB1							
07-LA-110-1.2/21.4 07-4X6604		IN LA COUNTY RTE 110 TO REPLACE 36 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SOHEILI, ANDY 18730 S. WILMINGTON AVENUE SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$2,585,000 \$0 \$0	08/05/15 09/03/15	0% 0%
20.20 201130							
07-LA-110-7.0/16.7 07-2W7304 NHPI- 110-(825)E --()		IN LOS ANGELES, BETWEEN W. CARSON STREET AND W. 76TH STREET BRIDGE PRESERVATION / MINOR BRIDGE	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	HERRERA, EDGAR 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$939,936 \$106,221 \$106,221	07/29/15 08/14/15 04/29/16	23% 11%
HA21							
07-LA-110-8.6/14 07-293804		LA COUNTY ON NORTHBOUND I-405 OFF RAMP AT ARTESIA BLVD, SOUTHBOUND I-110 OFF RAMP AT PCH RAMP/ARTERIAL SIGNALILIZED INTERSEC	CROSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	WANG, PAUL 13230 FIRESTONE BLVD STE. E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$2,165,436 \$0 \$0	09/08/15 09/23/15 10/11/16	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-16.9/23.6 07-2W7404 NHPI- 110-(826)E --()		IN LA @ PM 16.98/23.69 JT SEAL,METH DECK,SPALL REPR,APP SL	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730		\$959,785 \$0 \$0	08/31/15 10/23/15	0% 0%
HA21							
07-LA-110-23.5/23.9 07-2759U4 NHP-X037-(164)E --()		LA COUNTY IN CITY OF LOS ANGELES ON SOUTHBOUND AND NORTHBOUND OF ROUTE 110 AT THE ROUTE 101 INTERCHANGE INSTALL IRRIGATION AND PLANTS	YAKAR 689 EAST SAN BERNARDINO RD COVINA, CA 91723	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	\$1,393,291 \$1,342,233 \$0	10/29/13 11/15/13 01/31/18	0% 0% PLANT EST SATIS
HA42							
07-LA-110-24.5/29.2 07-2W6804 STP-X037-(178)E --()		IN LA @ PM 24.52/29.28 DECK METH,SPALL REPR,APPROACH SLAB	TRUESDELL CORP. OF WI, INC. DBA TRUESDELL CORP. MIDWEST 1310 W. 23RD STREET TEMPE AZ 85282	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$493,488 \$388,977 \$388,977	08/03/15 08/14/15 12/03/15	47% 78%
HA21							
07-LA-118-4.5/13.9 07-2W7704		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS METH DECK/REPLACE JOINT SEALS	WEST COAST STRUCTURES, INC DBAAMADI, PATRICIA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (818)364-2760	\$479,931 \$368,442 \$0	01/30/15 02/27/15 08/21/15 10/08/15	100% 100% COMPLETED
HM3							
07-LA-118-11.5/13.7 07-2770U4 NH-P118-(063) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5 INTERCHANGE TO ROUTE 210 INTERCHANGE EAST AND WESTBOUND EROSION CONTROL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	CHAVEZ, EFRAIM 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	\$1,319,842 \$1,265,996 \$12,824	12/12/12 01/11/13 12/03/16	0% 0%
HA42	SWPPP						
07-LA-118-/0 07-3X9304 NHPX-037 -(175)E --()		IN LA,ON LA-118,LA-170,LA-405 AT VARIOUS LOCATIONS REPAIR&REPLACE STOLEN ELECT WIRING	DBX, INC. 42024 AVENIDA ALVARADO, SUITE TEMECULA CA 92590	MANNA, HASSAN 13171 TELFAIR AVENUE, STE 101 SYLMAR,CA. 91342 (818)364-2760	\$8,612,370 \$820,397 \$761,000	12/29/14 01/21/15 10/19/17	15% 10%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-1.6/2.7 07-287204 NHP-P134-(037)E --() HA42		IN LOS ANGELES COUNTY IN BURBANK FROM MARTINEZ LANDSCAPE CO., INC. 0.1 MILE WEST OF PASS AVENUE OVERCROSSING TO BOB HOPE DRIVE UNDERCROSSING STORM WATER SOURCE CONTROL	12357 SAN FERNANDO ROAD SYLMAR CA 91342	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$976,732 \$918,475 \$11,400	11/21/14 12/31/14 11/02/18	100% 98%
07-LA-134-10.8/11.5 07-4T7404 NHP-P134-(038)E --() HB1		IN LA FR 0.2M WO ARBOR DEL-HILLMONT UC BRIDGE /FIGUEROA ST UC BRIDGE RECONSTRUCT MEDIAN CONCRETE BARRIER	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	ATASSI, KEVIN 601 S GLENOAKS BLVD. SUITE 310 BURBANK, CA 91502 (310)909-4131	\$273,835 \$75,868 \$75,868	05/21/15 06/10/15 11/17/15	23% 28%
07-LA-134-/6.1 07-1W7204		IN LA, LA-134 FR PM 0.0/6.10 170 TO 0.1 MILE WEST OF CONCORD STREET UNDERCROSSING SLABS/PCC PROFILE GRIND SLABS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	SHALVIRI, ALI 2090 FERN LN MONROVIA, CA 91208 (818)637-2506	\$582,945 \$546,223 \$0	04/07/15 05/07/15 11/09/15	65% 93%
07-LA-138-46.7/63.7 07-297004 NHP-P138-(047)E --() HA22		IN LA COUNTY FROM 30TH EAST STREET TO 65TH STREET EAST COLD PLANE AND OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	HARTANTO, HIN 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$7,231,963 \$6,392,203 \$0	05/08/14 05/23/14 10/06/15 10/20/15	100% 100% COMPLETED
07-LA-138-69.9/75 07-2656U4 STPG-P138-(052)E --() HB1		IN LA IN PINION HILLS FR 0.5 M EO RTE 18/ SAN BERNARDINO CNTY LN CP PVMT & OVERLAY WITH HOT MIX AC	GRANITE CONSTRUCTION COMPANY 213 E. COLUMBIA WAY LANCASTER CA 93552	TIEU, FRED 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	\$8,786,487 \$214,200 \$37,800	02/25/15 03/10/15 05/03/17	24% 2%
07-LA-170-17.7/20.3 07-2769U4 NH-P170-(004) --() HA42	SWPPP	IN LOS ANGELES COUNTY IN NORTH HOLLYWOOD NORTH AND SOUTHBOUND FROM VANOWEN STREET TO SHELDON STREET PLANTING, INSTALL IRRIGATION, SLOPE	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	\$1,799,153 \$1,654,130 \$0	12/11/12 01/10/13 06/02/17	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-.8/4.9 07-2768U4 NHPI-2101-(815)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM MACLAY AVENUE TO YARNELL STREET EROSION CONTROL	STL LANDSCAPE INC 8122 COMPTON AVENUE LOS ANGELES CA 90001	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$1,699,000 \$1,539,607 \$13,500	09/23/13 10/15/13 08/16/17	0% 0%
HA42							PLANT EST SATIS
07-LA-210-9.7/16.1 07-288014 NHPI-2101-(816)E --()		IN LOS ANGELES AND GLENDALE FROM 0.2 MILE WEST OF BIG TUJUNGA WASH BRIDGE TO DUNSMORE AVENUE UNDERCROSSING ROADWAY REHABILITATION	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	KAROUT, REDA 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$41,325,805 \$33,094,850 \$1,128,564	10/18/13 11/06/13 04/15/16	77% 80%
HA22							
07-LA-210-15.0/36 07-258934 ACIM- 210-(812) --()		IN LA COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS SAND FILTERS & INFILTRATION DEVICES	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	KAROUT, REDA 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$8,979,393 \$9,071,156 \$0	11/14/12 12/20/12 09/28/15 10/05/15	100% 100%
HA42	SWPPP						COMPLETED
07-LA-210-15.6/20.3 07-4X2104		IN LOS ANGELES COUNTY @ LA-210 & LA-134 UPGRADE LANDSCAPE IRRIGATION CONTROLLERS TO RICS SMART CONTROLLERS TO ADJ WATERING DIR'S E UPGRADE TO RICS IRRIGATION SMART CONTROLLR	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2509	\$1,185,000 \$1,124,602 \$0	02/25/14 05/10/14 06/30/15	10% 95%
20.20 201130							
07-LA-210-16.1/25.8 07-2881U4 NHPI- 210-(823)E --()		IN & NR GLENDALE & LA CANADA FLINTRIDGE FR DUNSMORE AV/N LOS ROBLES AV ROADWAY REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (213)453-7555	\$105,743,883 \$9,889,711 \$1,460,466	02/06/15 02/27/15 11/16/17	13% 9%
HA22							
07-LA-210-30.7/41.4 07-267004		IN LA COUNTY ON ROUTE 210 AT VARIOUS LOCATIONS FROM HUNTINGTON DRIVE TO AZUSA AVENUE CONSTRUCT VEHICLE PULLOUTS AND PAVE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$578,594 \$545,403 \$0	03/27/12 04/13/12 04/22/13	100% 100%
HA28	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-39.8/42.2 07-287304 NHPI-210 -(824)E --()		IN LOS ANGELES COUNTY IN AZUSA FROM LITTLE DALTON WASH TO GLENDORA AVE STORM WATER SOURCE CONTROL *2012	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	CAO, RODOLFO 721 BREA CANYON ROAD, STE 6 WALNUT, CA 91789 (213)712-4785	\$1,479,272 \$599,374 \$125,498	12/29/14 01/29/15 10/31/18	15% 41%
HA42							
07-LA-405-.1/7.9 07-4X5704		IN LA COUNTY RTE 405 TO REPLACE 28 EXISTING IRRIGATION CONTROLLERS W/NEW SMART CNTRLR PER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS ALONG RT405	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ARIAS, JUAN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$2,085,000 \$0 \$0	08/05/15 10/08/15	0% 0%
20.20 201130							
07-LA-405-1.6/15.8 07-2W7504 NHP-X037-(177)E --()		IN LOS ANGELES COUNTY, BETWEEN WOODRUFF AVE AND W. 182ND ST BRIDGE PRESERVATION / MINOR BRIDGE	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 925045730	BUI, KEVIN 11229 S WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$666,955 \$496,525 \$344,657	06/30/15 07/23/15 11/30/15	54% 74%
HA21							
07-LA-405-3.4/4.5 07-278304 NHPI-4053-(034)E --()		IN LOS ANGELES COUNTY IN LONG BEACH AT TEMPLE AVENUE OC, BR #531198 BRIDGE REHAB	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	AKBARIAN MASSOD 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$2,794,446 \$2,526,192 \$0	10/02/13 10/22/13 11/19/15	85% 89%
HA21							
07-LA-405-7.9/12.7 07-4X5804		IN LOS ANGELES COUNTY RTE 405 SEVERAL LOC SWILL BE UPGRADED 2/SMART IRRIGATION TECH DUE TO STATE EMERGENCY DROUGHT CONDITIONS DIR'S INSTALL "SMART" IRRIGATION CONTROLLER TECHN	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	AKBARIAN, MASSOD 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$2,485,000 \$154,646 \$0	07/07/15 08/13/15 05/15/16	35% 6%
20.20 201130							
07-LA-405-8.8/8.8 07-4Y7004 NHPI-405 -()2 975- E -()		IN LOS ANGELES COUNTY, IN CARSON, AT DOLORES YARD OH BRIDGE STRUCTURE) BRIDGE PRESERVATION - PAINT STEEL	MURPHY INDUSTRIAL COATINGS, INC. 2704 GUNDRY AVE SIGNAL HILL CA 90755	HERRERA, EDGAR 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$5,696,175 \$0 \$0	10/12/15 10/30/15 05/01/17	0% 0%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-11.7/11.7 07-288504 NHPI-405 -(970)E --()		IN LOS ANGELES COUNTY ON NORTH BOUND DIRECTION AT CARSON COMMERCIAL ENFORCEMENT VEHICLE FACILITY, ADJACENT TO DEL AMO BOULEVARD O REHAB COMM VEHICLE ENFCMNT FACILITY	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0264	\$4,249,963 \$1,783,549 \$0	11/13/14 11/24/14 01/29/16	59% 42% SUSPENDED
07-LA-405-16.4/19.5 07-3Y9404		IN LOS ANGELES COUNTY, IN TORRANCE, ALL AMERICAN ASPHALT LAWDALE, REDONDO BEACH AND HAWTHORNE P O BOX 2229 FROM 0.2 MILE SOUTH OF RTE 405/91 SEP CORONA CA 928782229 TO 0.2 MILE SOUTH WARM MIX ASPHALT OVERLAY		ABUMUHOR, ISSAM 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	\$933,189 \$945,555 \$0	06/12/12 07/03/12 06/30/15	67% 97%
HM1	WPCP						
07-LA-405-28.0/39 07-296804 NHPI-405 -(023)E --()		IN LA COUNTY FROM VENICE BOULEVARD (JCT 187) TO ROUTE 101 JUNCTION HMA/RHMA AND GRIND CONCR PAVEMENT	SULLY MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066 (310)920-7449	\$20,279,175 \$0 \$0	09/05/14 09/25/14 11/17/15	0% 0%
07-LA-405-39.4/48.6 07-252004 ACIM-4053-(005)E --()		IN LOS COUNTY IN CITIES OF SHERMAN OAKS, VAN NUYS, AND NORTH HILLS ON ROUTE 405 BETWEEN 101 AND ROUTE 5 REHABILITATE PAVEMENT	MYERS AND SONS CONSTRUCTION LPEID, EMILE 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$29,117,177 \$29,179,626 \$244,480	06/28/13 07/30/13 11/20/15	96% 96%
HA22							
07-LA-405-41.6/41.6 07-4T7304 HSNH-405 -(024) --()		IN LA, SB OFF-RAMP TO VICTORY BL RE-ALIGN SW & INSTL CONCRTE BARRIER	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	MOHSENZADEH, ALI 13171 TELFAIR AVE SYLMAR, CA. 91342 (818)746-0669	\$710,867 \$0 \$0	06/03/15 06/22/15 01/29/16	0% 0% SUSPENDED
HB1							
07-LA-605-/20.2 07-295704 NHPI-605 -(967)E --()		SLAB REPLACEMENT AND GRINDING PAV PRESERVATION,SLAB REPL/GRNDNG	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (213)798-5970	\$22,513,477 \$1,972,615 \$116,816	07/21/14 08/06/14 02/17/17	35% 9%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-9.4/18.4 07-183124 NHPI- 710-(822) --()		IN LA COUNTY IN LONG BEACH AND SOUTH GATE ROUTE 405 TO FIRESTONE BLVD- REQUIRED LANDSCAPE MITIGATION LANDSCAPE *POR OF 18310	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	SAAD, HUSSEIN 17912 CRUSADER AVE., SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$1,517,160 \$442,767 \$423,585	05/29/15 07/02/15 12/30/16	7% 30%
HA22							
07-LA-710-17.2/26.4 07-202114 ACNH-7101-(809)N --()		IN LA COUNTY ON ROUTE 710 AT VARIOUS LOCATIONS FROM LOS ANGELES RIVER BRIDGE TO RAMONA BOULEVARD UNDERCROSSING. LONG LIFE PAVEMENT & WIDEN BRIDGES	SHIMMICK/MYERS & SONS J V 16481 SCIENTIFIC WAY IRVINE CA 92618	JAHROMI, REZA 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$109,849,048 \$71,896,808 \$1,095,448	04/04/12 04/30/12 04/24/17	63% 65%
HA22	SWPPP						
07-LA-710-21.3/21.3 07-4X4404		IN CITY OF BELL SO. OF ATLANTIC BLVD IN LACOUNTY LA-710 TO REPAIR/REPLACE ALL DAMAGE CAUSED BY FUEL SPILL & SUBSEQUENT FIRE DIR'S E REPAIR DAMAGE CAUSED BY FUEL SPILL	SHIMMICK/MYERS AND SONS JV 8201 EDGEWATER DR #101 OAKLAND, CA 94621	JAHROMI, REZA 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)404-3333	\$735,000 \$365,279 \$0	04/28/15 06/16/15 12/30/15	100% 50% OVER RUN
20.20 201130							
07-LA-710-22.6/23 07-4X1304		LA-710 IN CITY OF COMMERCE PM 22.6-23.0 AT THE EAST YARD OH/BRIDGE (53-0842) REPAIR/ REPLACE DAMAGE CAUSED BY OIL SPILL & FIRE DIR' REPAIR/REPLACE OIL&FIRE DAMAGE TO HIGHWAY	SHIMMICK/MYERS AND SONS JV 16481 SCIENTIFIC WAY IRVINE, CA 92618	JAHROMI, REZA 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$2,435,000 \$667,108 \$0	11/01/13 12/26/13 06/10/15	100% 27% OVER RUN
20.201130							
07-VEN-1-1.0/10.6 07-4X3704		VEN-1 PCH BETWEEN YERBA BUENA & LAS POSAS REMOVE/CLEAR MUD AND DEBRIS FROM THE ROAD WAY AND DRAINAGE SYSTEMS DIR'S EMERGENCY FORCE REMOVE/CLEAR MUD AND DEBRIS	UNION ENGINEERING COMPANY INC. P.O. BOX 1000 VENTURA, CA. 93001	DAVIS, ALAN 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS CA 91320 (805)480-4928	\$6,985,000 \$4,149,789 \$296,592	12/05/14 01/20/15 11/30/15	100% 59% OVER RUN
20.10 201130							
07-VEN-1-14.2/15.5 07-4Y6604		IN VENTURA COUNTY FROM 0.8 MILE SOUTH OF PLEASANT VALLEY ROAD TO CHANNEL ISLANDS BOULEVARD MAINLINE RHMA-G OVERLAY AND RAMP	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD. OXNARD CA 93036	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$879,171 \$726,904 \$79,613	02/09/15 03/04/15 10/21/15	100% 80%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-1-27.1/28.5 07-4T7504		IN VENTURY COUNTY FROM HOBSON COUNTY PARK TO MOBIL PIER ROAD MILL AND FILL RHMA FROM EP TO EP	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBAA CA 93160	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$610,247 \$457,170 \$0	04/27/15 05/07/15 10/31/15	92% 75%
HA22							
07-VEN-33-11.3/11.3 07-3P7004		IN VENTURA COUNTY IN CITY OF OJAI AT 1116 MARICOPA HWY 1116 MARIC MAINTENANCE STATION	MGP CONSTRUCTION 111 N. GROVE AVE. UPLAND CA 91786	BURAN, HUSSAM 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$951,990 \$355,284 \$54,969	05/15/15 06/10/15 04/27/16	68% 37% SUSPENDED
HA12							
07-VEN-33-12.3/57.5 07-2W8704 STP-P033-(080)E --()		IN VEN, PM 12.3/20.8 & PM 48.5/57.5 OL, DIGOUTS	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$3,549,221 \$0 \$0	04/23/15 05/07/15	0% 0% SUSPENDED
HM1							
07-VEN-33-/0 07-2W7104		IN VENTURA COUNTY AT VARIOUS LOCATI ONS METHACRYLATE DECK/REPAIR SPALLS	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	DAVIS, ALAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$998,124 \$0 \$0	05/15/15 06/10/15 05/30/16	0% 0%
HM3							
07-VEN-101-.1/4.5 07-1952U4 CNHP-X037-(165)E --()		IN VENTURA COUNTY NEAR THOUSAND OAKS FROM VENTURA COUNTY LINE TO ROUTE 101/23 INTERCHANGE WIDEN FREEWAY, RAMPS, RECONSTR MED	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 93065 (805)480-4928	\$26,904,059 \$18,981,027 \$604,186	11/21/13 12/12/13 01/18/17	56% 70%
HB4C							
07-VEN-101-3.8/16.2 07-4X4904		VENTURA COUNTY ON RTE 101 TO REPLACE 32 EXISTNG IRRIGATION CONTROLLERS W/NEW SMARTCONTROLLERS PER EXEC ORDER DROUGHT PROCLAMDIR'S REPLACE IRRIGATION CONTROLLERS	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR, CA 91342	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$2,985,000 \$0 \$0	06/25/15 08/10/15	0% 0%

20.20
201130

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-9.2/9.2 07-4X4204		VEN 101 CHP COMMERCIAL VEHICLE ENFORCEMENT FACILITY IN CITY OF CAMARILLO MITIGATE ROCKFALL DEBRIS, SCALING & SHOTCRETE DIR'S EMERGE PERFORM SCALING TO REMOVE LOOSE ROCKS	ACCESS LIMITED CONSTRUCTION 225 SUBURBAN ROAD #1 SAN LUIS OBISPO, CA 93401	DAVIS, ALAN 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	\$885,000 \$787,410 \$0	02/20/15 03/25/15 07/21/15	100% 89%
20.20 201130							
07-VEN-101-14.0/21 07-276004 NHP-Q101-(270)E --()		IN VENTURA COUNTY, 15 LOCATIONS ON ROUTE 101 TMDL IMPROVEMENT. PROVIDE STRUCTURAL BMP'S ROUTE 101 TO MEET 20% OF TRASH REDUCTION PSSR FOR BMP'S IN VEN TRASH TMDL	GRANITE CONSTRUCTION COMPANY -SYLVAN, SCOTT PALMDALE OFFICE 213 COLUMBIA WAY LANCASTER CA 93535	1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,776,260 \$0 \$0	09/01/15 09/16/15	0% 0% SUSPENDED
HA42							
07-VEN-101-39.8/43.6 07-260704		IN VENTURA & SANTA BARBARA COUNTIES FROM MOBILE PIER UNDERCROSSING TO 0.4 P O BOX 50085 MILE SOUTH OF CASITAS PASS ROAD WIDEN RDWY W/JPCP OVER	GRANITE CONSTRUCTION COMPANY WATSONVILLE CA 950775085	ARROYO, HECTOR 1525 RANCHO CONEJO BL,STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$58,644,319 \$58,068,227 \$38,202	01/03/12 01/18/12 02/10/16	73% 97%
HB5 SWPPP							
07-VEN-118-18.2/30.9 07-4X5004		VENTURA COUNTY ON RTE 101 & 23 TO REPLACE 25 IRRIGATION CONTROLLERS W/NEW SMART CONTROLLERS PER EXEC ORDER DROUGHT PROCLM TDIR'S EM REPLACE IRRIGATION CONTROLLERS	STL LANDSCAPE, INC. 8122 COMPTON AVE LOS ANGELES, CA 90001	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$2,985,000 \$0 \$0	06/29/15 08/12/15	0% 0%
20.20 201130							
07-VEN-118-18.7/32.6 07-296704 NHP-118 -(064)E --()		IN VENTURA COUNTY FROM MADERA ROAD UNDER CROSSING TO LA/VEN CNTY LINE PAVEMENT REPAIR & RAMP	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENICA CA 91355	ALJAMAL, ABDUL 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (805)797-1348	\$15,923,984 \$17,246,486 \$73,181	04/29/14 05/23/14 11/30/15	100% 97% OVER RUN
HA21							
07-VEN-150-32.0/34.4 07-4Y6404		IN VENTURA COUNTY FROM 0.1 MILE NORTH OF STONEGATE ROAD TO 0.1 MILE SOUTH OF HARVARD BOULEVARD SLURRY SEAL AND DIGOUTS	INTERMOUNTAIN SLURRY SEAL, INC. P.O. BOX 1841 SPARKS NV 89432	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$514,487 \$553,662 \$117,796	12/31/14 01/29/15 10/26/15	93% 87%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$2,039,608,206</u>	Completed to Date:	<u>\$1,158,438,960</u>	Work This Month:	<u>\$29,627,519</u>	

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-0-/0 08-1F3204 IM- () --()		IN RIVERSIDE COUNTY AT VARIOUS MAINTENANCE STATIONS THROUGHOUT DISTRICT 08 DIR'S ORDER EMERGENCY F.A. INSTALL WATER CONSERVATION PLUMBING	FIRST CLASS PLUMBING CO 155 ENTRADA DR #1 SANTA MONICA, CA 90402	NGUYEN, VU T. 4295 E. JURUPA STREET, SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$335,000 \$74,221 \$0	04/15/14 04/15/14 10/31/15	40% 22%
20.20 201130							
08-RIV-10-1.9/82.5 08-1E4304		AT VARIOUS LOCATIONS IN RIV & SBD CO IN THE CITIES OF COACHELLA, INDIO, BEAUMONT,CALIMESA, CORONA, RIVERSIDE AND MONTCLAIR, UPLAND BRIDGE PRESERVATION	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	QUACH, ANDY 73-800 DINAH SHORE DRIVE #104 PALM DESERT, CA 92211 (951)232-6235	\$957,410 \$568,142 \$93,871	05/14/15 06/09/15 11/25/15	74% 58%
HM3							
08-RIV-10-57.6/127 08-1G5114		IN RIVERSIDE COUNTY FROM JUNCTION OF ROUTE 86 AND ROUTE 10 TO ARCO DITCH DIR'S ORDER EMERGENCY F.A. REBUILD TEX WASH BRIDGE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	QUACH, ANDY 73800 DINAH SHORE DR. #104/105 PALM DESERT, CA 92211 (951)232-6235	\$7,985,000 \$0 \$0	08/07/15 08/07/15 10/31/15	0% 0%
20.20 201130							
08-RIV-10-97.8/104 08-1G5104		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM UNION DITCH TO LARRY DITCH AT TEX WASH (BRIDGE# 56-576) DIR'S ORDER EMERGENCY F.A. SECURE/REPAIR DAMAGED STRUCTURES	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	QUACH, ANDY 73-800 DINAH SHORE DR., STE 104 PALM DESERT, CA 92211 (951)232-6235	\$4,835,000 \$0 \$0	07/20/15 07/20/15 11/20/15	0% 0%
20.20 201130							
08-RIV-10-135.0/0 08-0L5904		ALSO PM R144.3: IN RIVERSIDE COUNTY ABOUT 17.5 MILE WEST OF BLYTHE AT WILEY'S WELL SAFETY ROADSIDE REST AREA AND ABOUT 8.2 MILES W REPLACE SEPTIC SYSTEM	RED MOUNTAIN, LLC CONSTRUCTION-DIVISION 6621 BAY LAUREL DRIVE AVILA BEACH CA 93424	QUACH, ANDY 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)277-8580	\$455,442 \$212,044 \$199,157	04/06/15 04/27/15 01/10/16	90% 47%
HA42							
08-RIV-10-/24.5 08-1G4304		IN RIVERSIDE COUNTY FROM COUNTY LINE TO VERBENIA AVENUE DIR'S ORDER EMERGENCY F.A. PCCP SLAB REPLACEMENT	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	QUACH, ANDY 73-800 DINAH SHORE DRIVE, SUITES 104 & 105 PALM DESERT, CA 92211 (951)232-6235	\$255,000 \$168,691 \$0	06/09/15 06/09/15 11/30/15	16% 66%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-27.7/40.9 08-1C9004 BRNH-X065-(099)E --()		ON RTE 15 AT TEMECULA RIVER, TEMESCAL CANYON RD UC, INDIAN TRUCK TRAIL & SIXTH ST UC, ON RTE 215 AT 60/91 SEP & CENTER ST OC, ON METHACRYLATE BRIDGE DECKS, REPLACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.GREG STEVENS - PROJECT MANAGER 1792 KAISER AVENUE IRVINE CA 92614	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$762,276 \$790,928 \$0	03/19/15 04/03/15 10/14/15 10/15/15	100% 100% COMPLETED
HM3							
08-RIV-60-1.5/0 08-0P2804 HSNH-P060-(145)E --()		BETWEEN 0.45 MI E/O ETIWANDA AVE. UC AND 0.55 MI W/O WINEVILLE RD UC. SIGNALIZE & REALIGN LEFT-TURN LANES	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	YANG, CHAD C. 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-7638	\$1,284,473 \$1,213,573 \$21,630	11/13/14 11/24/14 01/12/16	0% 0% PLANT EST SATIS
HB1							
08-RIV-60-21.3/21.3 08-1G1704 20.20 201130		IN RIVERSIDE COUNTY NEAR MORENO VALLEY @ THEODORE STREET OVERCROSSING BRIDGE #56-0488 DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGE TO BRIDGE GIRDERS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	SOSTROM, DENISE 119 NORTH MAPLE, SUITES A & U CORONA, CA 92880-1793 (951)232-7608	\$1,985,000 \$257,595 \$0	02/09/15 02/10/15 11/30/15	54% 13%
08-RIV-62-6.9/9.1 08-1F0004 HSNH-P062-(038)E --()		IN/NEAR YUCCA VALLEY VAR LOC, FR 0.5 MI E/O N. INDIAN CANYON DR TO 0.2 MI E/O LITTLE MORONGO RD INSTALL MGS GUARDRAIL	C&W CONSTRUCTION SPECIALTIES, INC. 2419 PALMA DRIVE VENTURA CA 93003	MONTELLANO, FRANCISCO 73800 DINAH SHORE DR. #104 PALM DESERT, CA 9211 (951)232-6413	\$230,103 \$100,157 \$100,157	06/10/15 07/13/15 10/30/15	50% 44%
08-RIV-74-32.3/36.5 08-1C3504 HM1		NEAR HEMET FROM 0.5 MI E/O LEON RD TO ALL AMERICAN ASPHALT 0.4 MI W/O WARREN RD APPLY PAVEMENT PRESERVATION	PO BOX 2229 CORONA CA 92878	YANG, CHAD C. 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$907,421 \$756,060 \$0	05/14/15 06/10/15 10/13/15 10/15/15	100% 100% COMPLETED
08-RIV-74-63.0/0 08-383504 STP-P074-(059)E --()		ON ROUTE 74 IN GARNER VALLEY. 3.7 MI E/O MOUNTAIN CENTER AT POST MILE 63.0 REPLACE BRIDGE	GRANITE CONSTRUCTION COMPANY 440 SOUTH MELROSE DRIVE 200 VISTA CA 92081	QUACH, MAX 73-800 DINAH SHORE DR. STE 104 PALM DESERT, CA 92211 (951)232-7674	\$2,072,265 \$880,844 \$196,869	10/10/14 10/28/14 04/15/16	47% 43%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-71.8/80.3 08-1E3304		NEAR ANZA FROM RTE 371 TO PINYON DRIVE REHAB PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	CHEN, MICHAEL 2455 ANSELMO DRIVE CORONA, CA 92879 (951)276-3949	\$1,443,970 \$1,275,556 \$0	02/18/15 03/11/15 10/13/15	81% 88%
HM1							
08-RIV-79-12.6/12.9 08-1E4804		IN RIVERSIDE COUNTY NEAR TEMECULA RIVER WEST OF PAUBA ROAD INSTALL METAL BEAM GUARD RAILING	TRAFFIC DEVELOPMENT SERVICES 207 W. LOS ANGELES AVE. #252 MOORPARK, CA 93021	TRUONG, NICK 4344 SAWGRASS COURT CHINO HILLS, CA 91709 (951)830-6835	\$90,459 \$92,734 \$0	11/07/14 11/07/14 10/09/15 10/20/15	100% 100% COMPLETED
201015HB1							
08-RIV-79-33.9/40.3 08-1C0504 NHP-P079-(037)E --()		IN RIVERSIDE COUNTY ON RTE 79 NEAR BEAUMONT FROM GILMAN SPRINGS ROAD UC TO CENTRAL BEAUMONT OVERHEAD COLD PLANE, HMA, FOG SEAL	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	QUACH, MAX 73-800 DINAH SHORE DR.#104/105 PALM DESERT, CA 92211 (951)232-7674	\$1,465,912 \$1,226,477 \$0	05/15/15 06/11/15 10/02/15	78% 85%
HM1							
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	\$116,146,012 \$104,491,144 \$1,493,348	02/10/12 03/08/12 06/30/16	100% 89%
HB5 WPCP							
08-RIV-91-17.4/0 08-1C8404 BRNH-X065-(100)E --()		ALSO SBD-10-11.5; IN RIVERSIDE ON RTE 91 @ BROCKTON (PM 17.43)& MISSION INN AVE UC (PM 20.53) & NEAR ON RTE 10 @ VALLEY PRESSURE WASH, SPOT BLAST CLEAN AND	YBANAG REALTY & DEVELOPMENT CORPORATION DBA D'YBANAG CONSTRUCTION 4293 N WEBSTER AVENUE PERRIS CA 92571		\$1,295,835 \$0 \$0	04/07/15 05/08/15	0% 0%
HM3							
08-RIV-95-/36.2 08-1C3704 STP-P095-(027)E --()		HMA OVERLAY, UPGRADE CURB RAMP, AND UPDGRADE METAL BEAM GRAUD RAILING HMA OVERLAY UPGRADE CURB RAMP	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSADA ROAD RIVERSIDE CA 92509	EMUH, GODWIN 4295 E. JURUPA AVE. SUITE 207 ONTARIO, CA 91761 (951)232-3706	\$13,894,698 \$13,304,684 \$261,428	12/30/14 01/29/15 10/30/15	100% 90% OVER RUN
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-111-6.0/18.4 08-1F5004		IN RIVERSIDE COUNTY NEAR MECCA FROM 0.2 MILES SOUTH FROM ENTRANCE OF MECCA BEACH CAMPGROUND TO RTE 195/66TH AVENUE REHABILITATE PAVEMENT	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	QUACH, MAX 73-800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (951)232-7674	\$2,457,709 \$2,049,150 \$1,026,043	04/10/15 05/01/15 10/30/15 10/19/15	89% 86% COMPLETED
08-RIV-215-15.0/15 08-0R8114		IN RIVERSIDE COUNTY NEAR MURRIETA AT 0.5MI N/O KELLER RD INSTALL A WEIGH IN MOTION (WIM)	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	TRUONG, NICK 4344 SAWGRASS COURT CHINO HILLS, CA 91709 (951)830-6835	\$532,967 \$466,770 \$78,945	06/16/15 07/02/15 11/03/15	82% 87%
08-RIV-215-37.3/38.4 08-3348V4		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,257,918 \$1,144,121 \$6,890	04/22/14 05/23/14 02/23/18	0% 0% PLANT EST SATIS
08-RIV-215-38.6/39.7 08-334884		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.3 MILE W/O CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE E/O FAIR ISLE DRIVE UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N AMRSTRONG AVENUE CLOVIS, CA 93619	SPRAY, MICHAEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6497	\$535,064 \$408,602 \$1,538	06/28/12 07/16/12 05/12/16	0% 0% PLANT EST SATIS
08-RIV-215-39.7/43 08-334874	WPCP	IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	YAKAR 689 EAST SAN BERNARDINO RD COVINA, CA 91723	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$1,376,881 \$1,221,343 \$1,344	03/21/12 04/13/12 05/19/16	0% 0% PLANT EST SATIS
08-RIV-371-56.0/61.9 08-1C1104 STP-P371-(006)E --()		IN AGUANGA & ANZA FROM JCT RTE 79 TO RTE 74 (POR) ALSO POST MILES 72.9/77.2 TREATMENT TO PRESERVE PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	CHEN, MICHAEL 2455 ANSELMO DR. SUITE 202 CORONA, CA 92879 (951)276-3949	\$1,737,161 \$1,150,316 \$0	06/12/15 07/02/15 12/02/15	18% 66%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-371-67.7/72.9 08-0M2004 HSST-P371-(004)E --()		ON RTE 371 IN RIV CO. FR 0.1 MI E/O CARY ROAD TO 0.1 MI E/O KIRBY RD CONSTRUCT 4 FT RIGHT SHOULDER	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL SUITE 200 CARLSBAD, CA 92008	QUACH, MAX 73800 DINAH SHORE DRIVE #104 PALM DESERT, CA 92211 (951)232-7674	\$5,912,794 \$5,387,326 \$188,185	01/28/15 02/18/15 12/04/15	80% 89%
HB1							
08-SBD-0-/0 08-1F3104 NH- () --()		IN SAN BERNARDINO COUNTY AT VARIOUS MAINTENANCE STATIONS THROUGHOUT DISTRICT 08 DIR'S ORDER EMERGENCY F.A. INSTALL WATER CONSERVATION PLUMBING	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	NGUYEN, VU T. 4295 E. JURUPA STREET, SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$485,000 \$333,383 \$0	04/15/14 04/15/14 09/29/15 10/02/15	100% 100% COMPLETED
20.20 201130							
08-SBD-10-12.0/19.8 08-497514		IN SAN BERNARDINO COUNTY IN FONTANA AT CHERRY AVENUE, CITRUS AVENUE AND CEDAR AVENUE INTERCHANGES 3-YEAR PLANT ESTABLISHMENT	NATURES IMAGE INC. 20361 HERMANA CIRCLE LAKE FOREST, CA 92630	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$255,210 \$242,671 \$7,053	09/14/12 09/14/12 12/18/15	95% 94%
201310HB4 N							
08-SBD-10-24.3/0 08-1E4104		ALSO AT VAR LOCATIONS RTES SBD 15, 210, 215 & 330 IN THE CITIES OF COLTON, SAN BERNARDINO, HIGHLAND, FONTANA AND RANCHO CUCAMONGA METHACRYLATE DECK, REPLACE JOINT	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	NGUYEN, VU 4295 E. JURUPA ST. #207/208 ONTARIO, CA 91761 (951)232-3784	\$1,083,049 \$445,722 \$210,833	05/29/15 06/15/15 01/20/16	41% 41%
HM3							
08-SBD-10-27.8/29.2 08-1E2104		IN SAN BERNARDINO COUNTY IN LOMA LINDA, REDLANDS AND SAN BERNARDINO FROM CALIFORNIA STREET TO ALABAMA STREET TO ALABAMA STIN THE C RESTRIPE TAPER ON ROUTE 10 EB & WB	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH, CA 90266	GAYED, EZZ 850 S.VIA LATA SUITE 100-A COLTON, CA 92324 (951)830-6954	\$61,506 \$0 \$0	09/02/15 09/02/15	0% 0%
201310HB4 N							
08-SBD-10-30.9/39.2 08-1G4104		IN SAN BERNARDINO COUNTY ROUTE 10 FROM ORANGE STREET TO SAN BERNARDINO COUNTY LINE DIR'S ORDER EMERGENCY F.A. REPLACE DAMAGE SLABS	CALIFORNIA HIGHWAY PRODUCTS 11338 WALNUT STREET REDLANDS, CA 92374	NGUYEN, VU 4295 E. JURUPA ST. SUITE 207/208 ONTARIO, CA 91761 (951)232-3784	\$255,000 \$0 \$0	06/09/15 06/09/15	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-31.1/31.5 08-1E7504		IN SAN BERNARDINO COUNTY ON ROUTE 10 FROM POST MILE 31.3 TO 31.5 BETWEEN 6TH STREET WESTBOUND EXIT RAMP AND UNIVERSITY STREET ENTR GRIND EXISTING PAVEMENT	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH, CA 90266	GAYED, EZZ 850 S. VIA LATA SUITE 100-A COLTON, CA 92324 (951)830-6954	\$32,656 \$0 \$0	09/02/15 09/02/15 10/26/15	0% 0%
201010HB4 N							
08-SBD-10-/33.2 08-1F0604		IN SBD CO FR MILLS AVE UC TO SBD/RIV CO LINE & FR RIV CO LINE TO CA/AZ STATE LINE & IN RIV CO ON RTE 62, RTE PERRIS, CA 92570 86 @ DILLON RD DIR'S DROUGHT DECLARATION UPGRADE IRRIGATION SYS	PACIFIC RESTORATION GROUP INC. 325 E. ELLIS AVENUE 92570	BENSON, DAVID 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6478	\$2,144,000 \$1,608,550 \$0	02/27/14 04/27/14 12/30/15	100% 75%
20.20 201130							
08-SBD-10-/30.9 08-0Q7604 NHPI-010 -(262)4 --()		IN SBD CO IN VARIOUS CITIES ON I-10 FROM LA CO LINE TO JCT RTE 38 REPLACE PCC SLABS, MBGR, COLD PLANE	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	YAP, SIONG 4295 E. JURUPA ST. STE 207/208 ONTARIO, CA 91761 (951)232-3922	\$34,667,141 \$13,469,230 \$4,057,370	12/19/14 01/15/15 03/31/17	33% 39%
HA22							
08-SBD-15-12.8/0 08-0G2904 IM-015 -(160)1 CITY- -() --()		IN THE CITIES OF FONTANA & RIALTO AT SIERRA AVE UC TO 1.9 MI S/O GLEN HELEN PARKWAY UC WIDEN & SIGNALIZE OFF-RAMPS AT	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 928782229	ABU-GHARBIH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	\$2,122,060 \$2,147,375 \$0	04/18/14 04/30/14 09/24/15 09/28/15	100% 100% COMPLETED
HB4N							
08-SBD-15-12.8/14.5 08-1G4204		IN SAN BERNARDINO COUNTY ON ROUTE 15 FROM SIERRA AVE TO GLEN HELEN PARKWAY DIR'S ORDER EMERGENCY F.A. SLABS REPLACEMENT	BLANCO CONSTRUCTION 4435 CARLSON PLACE RIVERSIDE, CA 92503	NGUYEN, VU 4295 E. JURUPA STREET SUITE 207 & 208 ONTARIO, CA 91761 (951)232-3784	\$255,000 \$0 \$0	06/09/15 06/09/15 09/30/15	0% 0%
20.20 201130							
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 18201 VON KARMAN AVE., STE800 IRVINE, CA 92612	SPENCER, OWEN 505 N. ARROWHEAD AVE SUITE 400 SAN BERNARDINO, CA 92401 (909)844-0619	\$225,730,760 \$198,255,426 \$2,984,057	11/13/12 11/26/12 06/06/17	75% 88%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --()		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	\$114,967,928 \$98,250,033 \$2,993,632	10/17/13 10/29/13 05/17/16	66% 85%
HA22							
08-SBD-15-29.6/70.1 08-0Q4704 NHPI-015 -(234)1 --()		NEAR HESPERIA AND BARSTOW FR OAK HILL TO SR 58. AND IN VICTORVILLE FR I-15 TO EMERALD RD PLACE OVERLAY AND FOG SEAL	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821		\$4,653,723 \$1,737,773 \$1,737,773	04/15/15 04/27/15 12/24/15	38% 37%
HM1							
08-SBD-15-41.4/0 08-1E3204		IN THE CITY OF VICTORVILLE AT ROY ROGERS DRIVE MODIFY TO ADA COMPLIANCE	SMART TECH GROUP INC 3972 BARRANCA PARKWAY #J-283 IRVINE CA 92606	GEORGES, SAMER 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-3748	\$173,794 \$161,081 \$32,046	05/14/15 06/09/15 10/21/15	100% 97% OVER RUN
HB71							
08-SBD-15-70.1/75.3 08-1F5304 NHPI-015 -(236)1 --()		ON RTE 15 FROM RTE 15/58 SEPARATION TO 0.2 MI NORTHEAST OF RIVERSIDE DRIVE APPLY PAVEMENT PRESERVATION	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821		\$2,382,000 \$413,825 \$413,825	05/19/15 06/11/15 11/30/15	90% 17%
08-SBD-15-177.3/181.1 08-368504 CNHI-0153-(280)E HI01-53 0-(5E) --()		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL ROAD OC CONSTRUCCT COMM CONST COMM VEH ENFORCEMENT FACILITY	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103	SANTOS, JOHN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5315	\$40,549,568 \$39,167,705 \$339,519	10/14/13 11/01/13 10/28/15	0% 97%
HA42							
08-SBD-18-17.7/31.9 08-1C7604		IN SAN BERNARIDNO COUNTY FROM JCT 138 TO JCT 330 AND FROM BIG BEAR DAM TO PINE KNOT (SBD 18 44.4/49.1) MILL AND OVERLAY EXISTING PAVEMENT	MATICH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$4,465,386 \$2,212,808 \$1,863,797	05/20/15 06/10/15 01/27/16	42% 50%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-103.9/115.9 08-1F5804		NEAR VICTORVILLE FROM KOALA ROAD TO LOS ANGELES COUNTY LINE PLACE PREVENTIVE PAVEMENT TREATMENT	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354		\$889,271 \$0 \$0	04/29/15 05/08/15	0% 0%
08-SBD-38-15.0/49.5 08-0G6204 STP-P038-(018)E --()		NEAR ANGELUS OAKS FROM VALLEY OF THE FALLS DR TO NORTH JCT RTE 18 COLD PLANE AND OVERLAY 0.2' HMA-C	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$10,744,496 \$10,969,268 \$1,023,612	03/14/14 03/26/14 10/30/15	96% 95%
HA22							
08-SBD-38-26.6/26.8 08-336304 STP-P038-(020)E --()		NR BARTON FLATS AT HATHAWAY CREEK BR #54-0015 REPLACE BRIDGE DECK, UPGRADE BRIDGE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,509,170 \$1,378,323 \$250,751	07/25/14 08/06/14 04/06/16	77% 90% SUSPENDED
HA21							
08-SBD-40-94.7/99.7 08-0N56U4 NHPI-040 -(062)9 --()		NR ESSEX AT HALLER WASH BRIDGE #54-0891 LT & RT, ROJO WASH BR 54-0894 LT 1920 MAIN ST. SUITE 310 & RT & CLIPPER VALLEY WASH BR 54-0895 IRVINE CA 92614 LT & RT BRIDGE REPLACEMENT	OHL USA, INC. 0891 LT & RT, ROJO WASH BR 54-0894 LT 1920 MAIN ST. SUITE 310 IRVINE CA 92614	DAVIS, DARCY 1044 E. BROADWAY STREET NEEDLES, CA 92363 (760)326-4684	\$20,792,998 \$7,312,111 \$1,559,103	01/22/15 02/10/15 10/30/15	28% 35%
HA21							
08-SBD-58-22.2/31.1 08-043514 NHP-P058-(119)E --()		NEAR HINKLEY FROM FR 2.4 MI W/O HIDDEN RIVER RD TO 0.7 MI E/O LENWOOD RD REALIGN & WIDEN SR-58 TO 4 LANE	SKANSKA-TEICHERT A JOINT VENTURE JOHN MATICH SENIOR PROJECT MANAGER 1995 AGUA MANSO ROAD RIVERSIDE CA 92509	SHAHIDI, SHAINA 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$116,254,581 \$24,196,545 \$8,406,038	12/30/14 01/29/15 01/19/17	18% 21%
HE14							
08-SBD-60-/4.6 08-0Q7514 NHP-P060-(146)E --()		REPLACEMENT OF CONCRETE SLABS	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	ABUGHARBIEH, IMAD 9225 STELLAR CT. SUITE B CORONA, CA 92883 (951)232-3610	\$7,308,607 \$7,030,643 \$629,370	12/04/14 12/22/14 12/09/15	75% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-15.1/0 08-0R9604		PARADISE MAINTENANCE STATION (SBD 62 15.1) RECONSTRUCT WASHRACK SYSTEM	MGP CONSTRUCTION 111 N. GROVE AVE. UPLAND CA 91786	QUACH, ANDY 73-800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (951)232-6235	\$1,261,274 \$110,586 \$110,586	06/17/15 07/02/15 04/13/16	6% 9%
HM2							
08-SBD-62-32.7/33.5 08-0N5404		IN THE CITY OF TWENTY NINE PALMS FROM BULLION AVE TO CIENEGA AVE CONSTRUCT CONTINUOUS SIDEWALK, CURB	DESERT CONCEPTS CONSTRUCTION, INC. 77770 COUNTRY CLUB DR, STE D PALM DESERT CA 92211	GAYED, EZZ 850 S. VIA LATA #100-A COLTON, CA 92324 (951)830-6954	\$556,076 \$270,917 \$148,042	06/19/15 07/08/15 10/30/15	89% 49%
HB71							
08-SBD-62-66.0/79.5 08-0Q5004 STP-P062-(037)E --()		NEAR 29 PALMS FROM 11 MILES E/O IRONAGE RD TO 0.7 MI W/O COLORADO RIVER AQUEDUCT PLACE SEAL COAT	PAVEMENT COATINGS CO 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752		\$1,616,296 \$449,212 \$449,212	06/08/15 07/23/15 12/03/15	36% 28%
HM1							
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21 SWPPP		IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	\$28,983,630 \$28,887,195 \$58,132	02/15/11 02/28/11 12/04/15	0% 0% PLANT EST SATIS
08-SBD-127-3.0/10.5 08-1E2204		IN SBD CO 1.4 MI N/O AIRFIELD RD TO 1.5 MI N/O POWER LINE RD & PM 37.7/41.5 11 MI N/O IRWIN RD TO SBD/INYO CO LINE. COLD IN PLACE (CIR)/HMA-A OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	NGUYEN, KHOA 222 EAST MAIN STREET BARSTOW, CA 92311 (951)232-8211	\$5,479,670 \$2,520,429 \$1,326,474	05/12/15 06/10/15 11/30/15	62% 46%
HM1							
08-SBD-138-2.3/15.2 08-3401U4 STP-P138-(049)E --()		IN SAN BERNARDINO COUNTY ON RTE 138 NEAR PHELAN FR 0.6 MI W/O PHELAN RD WIDEN TO 4-LNS FR PHELAN RD TO JCT	FLATIRON/HARDY & HARPER A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	LENART, ELVIRA 850 VIA LATA SUITE #104 COLTON, CA 92324 (951)232-8949	\$48,044,244 \$9,650,712 \$1,663,149	09/10/14 10/10/14 12/13/16	38% 20%
HE13							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-138-24.1/0 08-0J8504 STP-P138-(048)E --()		NEAR CRESTLINE AT HORSETHIEF CREEK BRIDGE #54-0816 REPLACE EXISTING BRIDGE	STEVE P RADOS INC P O BOX 15128 SANTA ANA CA 92735	BENJAMIN, AMGAD 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-9731	\$5,973,527 \$3,589,891 \$336,325	07/01/14 07/21/14 08/10/16	56% 60%
HA21							
08-SBD-138-27.5/28.5 08-1G2504		IN SAN BERNARDINO COUNTY NEAR CEDAR PINES PARK 1.0 MI EAST OF CLEGHORN ROAD DIR'S ORDER EMERGENCY F.A. REQUIREMENTS REPAIR DAMAGED SLOPE	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$263,000 \$62,019 \$0	03/27/15 03/27/15 12/30/15	31% 24%
20.20 201130							
08-SBD-173-15.6/15.6 08-0R9104		IN SAN BERNARDINO COUNTY ON STATE ROUTE 173 NEAR RUNNING SPRINGS INSTALL MIDWEST GUARDRAIL SYSTEM	DANNY C HUBBS CONSTRUCTION INCDBA D.C. HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA, CA 92399	BENJAMIN, AMGAD 850 VIA LATA, SUITE 104 & 105 COLTON, CA 92324 (909)844-9731	\$66,666 \$72,066 \$0	06/18/15 06/30/15 10/16/15	50% 93%
201015HB1							
08-SBD-178-/14.8 08-1F4704		E/O RIDGECREST FROM KERN COUNTY TO 14.8 MI E/O SALT WELLS COLD IN PLACE (CIR) RECYCLE	LINE GRIFFITH COMPANY 3050 E BIRCH STREET BREA CA 92821	QUACH, BACSON 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)830-6017	\$3,562,686 \$3,045,783 \$0	05/14/15 06/09/15 10/16/15 10/19/15	100% 100% COMPLETED
08-SBD-210-13.9/26.3 08-1G3604		IN SAN BERNARDINO COUNTY IN FONTANA AND SAN BERNARDINO FROM CITRUS AVENUE IC TO STERLING AVENUE OC DIR'S ORDER EMERGENCY F.A. COMPLETE SMART CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SPRAY, MICHAEL 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6497	\$120,000 \$118,597 \$0	05/21/15 05/21/15 09/28/15 09/28/15	100% 100% COMPLETED
20.20 201130							
08-SBD-215-11.8/12.8 08-1F0304 HSNH-215 -(235)1 --()		ON ROUTE 215 IN SAN BERNARDINO COUNTY IN THE CITY OF SAN BERNARDINO, FROM 0.1 MILES TO 1.1 MILES NORTH OF UNIVERSITY PARKWAY UC INSTALL MGS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	BENJAMIN, AMGAD 850 VIA LATA SUITE 104/105 COLTON, CA 92324 (909)844-9731	\$392,653 \$348,308 \$19,102	04/30/15 05/19/15 10/23/15	80% 89% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-247-1.8/9.6 08-0F6604 STPH-P247-(011)E --()		IN YUCCA VALLEY FROM EL CORTEZ RD TO 0.1 MI N/O NAPA RD CONSTRUCT SHOULDERS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	GEORGES, SAMAR 15255 BEAR VALLEY ROAD HESPERIA, CA 92345392 (951)232-3748	\$9,652,206 \$9,661,622 \$1,948,360	04/28/14 05/16/14 10/28/15	0% 0%
HB1							PLANT EST SATIS

Totals: Authorized Final Amt: \$867,966,601 Completed to Date: \$605,360,289 Work This Month: \$36,237,565

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-127-34.5/41.8 09-359904		IN INYO AND MONO COUNTIES ON RT 127 FROM 7.6 MILES S OF RT 190 TO 0.3 MILE S OF RT 190 AND ON RT 120 FROM 0.8 MILE E OF RIVER SPRI COLD IN PLACE RECYCLE PAVEMENT/HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$4,105,177 \$739,031 \$734,728	04/20/15 05/07/15 12/23/15	30% 18% SUSPENDED
09-INY-168-16.8/17.5 09-350604 STP-S168-(061)E --()		IN INYO COUNTY IN AND NEAR BISHOP FROM BARLOW LANE TO 0.2 MILE WEST OF PIONEER LANE CONSTRUCT SIDEWALKS	SPIESS CONSTRUCTION CO., INC. PO BOX 2849 SANTA MARIA CA 93457		\$910,712 \$0 \$0	09/18/15 10/06/15	0% 0%
09-INY-190-73.3/96.8 09-361504		IN INYO COUNTY AT AND NEAR STOVEPIPE WELLS FROM 3.2 MILES WEST OF WILDROSE ROAD TO 2.9 MILES WEST OF DAYLIGHT PASS CUTOFF ROAD HMA THIN BLANKET OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$3,466,720 \$0 \$0	04/30/15 05/15/15	0% 0% SUSPENDED
HM1							
09-INY-395-20.3/22.3 09-351204 HSNH-P -()P 5252- E -()		ON US 395 IN INYO COUNTY FROM FROM ROSE VALLEY RANCH ROAD (PM 20.3) TO 1.0 MILES NORTH OF LA AQUEDUCT BRIDGE #48-15L (PM 22.3) SHOULDER WIDENING AND CONSTRUCT	CUTTING EDGE CONCRETE SERVICES 18020 NATIONAL TRAILS HIGHWAY ORO GRANDE CA 92368		\$1,715,686 \$0 \$0	09/09/15 10/06/15	0% 0%
HB1							
09-INY-395-/8.4 09-361404 NHP-P395-(254)E --()		IN INYO COUNTY FROM THE KERN COUNTY LINE TO 1.2 MILES SOUTH OF SOUTH LITTLE LAKE ROAD THE PROJECT WILL PLACE AN HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081		\$2,691,000 \$0 \$0	09/16/15 11/04/15	0% 0%
09-MNO-6-.8/2.4 09-356004 HSNH-P006-(011)E --()		IN MONO COUNTY NEAR BISHOP FROM 0.14 MILE NORTH OF PUMICE MILL ROAD TO 0.34 MILE NORTH OF WHITE MOUNTAIN ESTATES ROAD WIDEN SHOULDER/PLACE RUMBLE STRIP	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$752,389 \$765,991 \$0	04/24/15 05/07/15 10/05/15 10/05/15	100% 100% COMPLETED
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-44.6/50.7 09-358804 ACNH-P395-(248)E --()		IN MONO COUNTY NEAR LEE VINING FROM 1.2 MILES SOUTH OF SOUTH JUNCTION ROUTE 120 TO NORTH JUNCTION ROUTE 120 MINDEN NV 89423 RUSH CREEK THIN BLANKE HMA (TYPE A) OVERLAY	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE BISHOP, CA 93514	LEE SCOTESE 500 S MAIN STREET BISHOP, CA 93514 (760)937-8955	\$2,224,566 \$2,143,852 \$0	01/09/15 01/29/15 09/30/15	80% 96%
09-MNO-395-51.5/0 09-352404		IN MONO COUNTY AT THE LEE VINING MAINTENANCE STATION L5710 REMODEL TRUCK SHED	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOOP, CA 93514 (760)648-7906	\$703,062 \$539,059 \$164,601	06/12/15 07/23/15 01/12/16	56% 77%
HA12 09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO PO BOX 2210 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PISMO BEACH CA 93448	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$5,847,552 \$3,219,887 \$7,357	03/09/15 03/26/15 11/10/20	52% 55%

HB34

Totals: Authorized Final Amt: \$22,416,864 Completed to Date: \$7,407,819 Work This Month: \$906,686

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-/7.5 10-0W6104 ACNH-P088-(064)E --()		IN ALPINE COUNTY NEAR KIRKWOOD FROM ALPINE COUNTY LINE TO 0.5 MILE EAST OF RED LAKE ROAD PAVEMENT REPAIR	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$7,274,957 \$6,103,338 \$1,912,734	04/24/15 05/08/15 12/31/15	93% 93%
HA22							
10-ALP-88-/0 10-0X2104		IN ALPINE, AMADOR AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS CONSTRUCT WASH BUILDINGS	TRICON AQUATICS 11419 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742	COLIN DORAN 560 MOUNTAIN RANCH RD SAN ANDREAS CA 95249 (209)754-1017	\$5,697,633 \$5,513,725 \$344,738	01/23/14 02/21/14 11/03/15	100% 96% OVER RUN
HM2							
10-ALP-89-10.0/21.4 10-0Y8904		IN ALPINE COUNTY AT AND NEAR MARKLEEVILLE FROM ROUTE 4 TO EAST JUNCTION ROUTE 88 AND FROM WEST JUNCTION ROUTE 88 TO EL DORADO CO REPAIR/RESURFACE WITH HMA	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,076,309 \$3,031,493 \$0	02/18/15 03/23/15 09/30/15 09/30/15	100% 100% COMPLETED
HA22							
10-AMA-49-4.0/7 10-0S7204 STP-P049-(166)E --()		IN AMADOR COUNTY IN AND NEAR JACKSON FROM SOUTH JUNCTION ROUTE 88 TO WEST JUNCTION ROUTE 104 ASPHALT CONCRETE OVERLAY (CAPM)	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354		\$2,611,278 \$0 \$0	09/11/15 09/23/15	0% 0%
HA22							
10-AMA-88-15.0/32.3 10-0V9004 NHP-P088-(067)E --()		IN AMADOR COUNTY AT AND NEAR PINE GROVE FROM 0.1 MILE EAST OF COURT STREET TO 0.2 MILE EAST OF WAGON WHEEL DRIVE RUBBERIZED HOT MIX ASPHALT	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401		\$3,888,888 \$0 \$0	06/23/15 07/08/15	0% 0%
HM1							
10-AMA-88-38.0/46.9 10-0Y9404		IN AMADOR COUNTY ABOUT 8 MILES WEST OF PIONEER FROM 0.2 MILE WEST OF SHAKE RIDGE ROAD TO 0.9 MILE EAST OF CAT CREEK ROAD RHMA OVERLAY, DIKE REPLACEMENT	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	IQBAL AULAKH 1110 W. KETTLEMAN LN #35 LODI, CA, 95240 (209)479-3608	\$2,439,756 \$1,682,874 \$1,682,874	05/01/15 05/19/15 11/16/15	46% 69%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-88-46.9/54.7 10-0Q2204 NHP-P088-(066)E --()		IN AMADOR COUNTY ON STATE ROUTE 88 FROM 0.9 MILES EAST OF CAT CREEK ROAD TO 0.1 MILES WEST OF FOSTER MEADOW ROAD AT LUMBER YARD AC OVERLAY AND DIGOUTS	GEORGE REED INC. 140 EMPIRE AVE MODESTO CA 95354		\$6,577,707 \$0 \$0	07/17/15 07/31/15	0% 0%
HA22							
10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --()		IN AMADOR COUNTY NEAR SILVER LAKE ON STATE ROUTE 88 FROM 0.3 MILE EAST OF PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS DIGOUT AND REPAIR LOCALIZED AREAS	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401		\$5,464,350 \$0 \$0	06/25/15 07/15/15	0% 0%
HA22							
10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --()		IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,753,400 \$0 \$0	04/28/15 05/08/15	0% 0%
HA22							
10-AMA-124-2.5/10.3 10-1C9304		IN AMADOR COUNTY AT AND NEAR IONE FROM 0.1 MILE EAST OF RAYMOND DRIVE TO ROUTE 16 COLD-IN-PLACE RECYCLING/HMA OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	PAWAN K GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6972	\$3,424,219 \$3,210,099 \$460,329	04/30/15 05/19/15 10/31/15	93% 93%
HM1							
10-CAL-4-/21.1 10-0X3904 STP-P004-(148)E --()		IN CALAVERAS COUNTY AT AND NEAR COPPEROPOLIS FROM STANISLAUS COUNTY LINE TO ROUTE 49 RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354		\$4,162,898 \$0 \$0	07/17/15 07/31/15	0% 0%
HA22							
10-CAL-49-/0 10-0Y9804 HSST-P -()P 9165-E -()		IN CALAVERAS COUNTY AT VARIOUS LOCATIONS CONSTRUCT RUMBLE STRIPS	CHRISP 1001 STOCKES AVE STOCKTON CA 95215		\$655,902 \$0 \$0	09/08/15 11/04/15	0% 0%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-5-.5/.5 10-1E9604		NB & SB "JOHN ERRECA" REST AREA INSTALL POTABLE & NONPOTABLE WATERLINE, COMMUNICATION LINE AND IRRIGATION SYSTEM INSTALL WATERLINE AND IRRIGATIONSTA	DIEDE CONSTRUCTION INC. PO BOX 1007 WOODBIDGE CA 95258	JOHNNY REYES 2374 INDUSTRIAL ROWE , TURLOCK , CA (209)479-0643	\$1,085,000 \$195,500 \$0	06/16/15 06/10/15 12/07/15	64% 18%
20.20.201 130							
10-MER-5-21.4/0 10-0X6104 IM-005 -(145)4 E- -() --() HM3		IN MERCED COUNTY AT SANTA NELLA AT SAN LUIS WASTEWAY BRIDGE REHABILITATE BRIDGE DECK	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6862	\$1,860,888 \$0 \$0	07/20/15 07/31/15	0% 0%
10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --() HA22		IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520	SUTTI,RENEE M. 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8741	\$36,921,885 \$21,850,111 \$3,549,687	10/08/14 10/22/14 02/18/16	59% 59%
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --() HA21 SWPPP		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	ANDREW BRANDT 3469 YEAGER DRIVE MADERA CA 93637 (760)937-8947	\$24,809,580 \$23,484,556 \$191,227	01/19/12 02/03/12 01/21/16	93% 94%
10-MER-99-15.8/17.3 10-0K0214 HA21		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$539,772 \$1,560	08/20/14 09/08/14 12/31/18	0% 0% PLANT EST SATIS
10-MER-99-24.4/25.8 10-414824 HE14 SWPPP		IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$718,198 \$704,367 \$0	11/09/11 11/22/11 10/29/15 10/29/15	100% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-/4.6 10-415804		IN MERCED COUNTY NEAR CHOWCHILLA FROM SECURITY PAVING COMPANY INC CHOWCHILLA RIVER BRIDGE TO BUCHANAN 13170 TELFAIR AVENUE HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE		BRENT HAROLDSEN 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272	\$45,502,917 \$42,050,638 \$646,652	07/12/12 08/31/12 11/12/15	97% 92%
HE14	SWPPP						
10-MER-152-/2.4 10-0W1404 HSNH-P152-(085)E --()		IN SANTA CLARA AND MERCED COUNTIES ABOUT 16.0 MILES WEST OF LOS BANOS FROM 0.1 MILE EAST OF FIFIELD ROAD TO 0.1 MILE WEST OF VISTA CONSTRUCT MEDIAN BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	ANDREW BRANDT 3469 YEAGER DRIVE SUITE#109 MADERA, CA 93637 (760)937-8947	\$2,704,318 \$0 \$0	06/24/15 07/13/15 08/31/16	0% 0% SUSPENDED
HB1							
10-MPA-49-18.5/27 10-1E0204 STP-P049-(163)E --()		IN MARIPOSA COUNTY ON ROUTE 49 AT AND NEAR MARIPOSA FROM NORTH JUNCTION ROUTE 140 TO 2.5 MILE SOUTH OF BEAR VALLEY ROAD RHMA OVERLAY	GEORGE REED, INC. 140 EMPIRE AVENUE MODESTO CA 95354	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$1,871,203 \$1,722,668 \$1,159,480	05/15/15 06/09/15 10/28/15	83% 95%
10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL	MYERS AND SONS/RL WADSWORTH JV 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$16,615,531 \$11,397,532 \$102,165	12/10/14 01/20/15 07/06/16	52% 69%
HA23							
10-SJ-0-/0 10-0Y8504		IN MERCED, SAN JOAQUIN, AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK & REPLACE JOINT	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$613,277 \$377,972 \$132,559	06/12/15 07/02/15 04/01/16	24% 60% SUSPENDED
HB4N							
10-SJ-4-8.3/T14.3 10-0W1204 STP-P004-(146)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE REHABILITATE EXISTING ASPHALT	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	GARG PAWAN 611 SAN JUAN AVE. STOCKTON CA. 95203 (209)470-8778	\$7,875,719 \$7,293,487 \$55,925	01/23/14 02/21/14 08/14/15	100% 91%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-16.2/0 10-0W1104 SNHP-P004-(149)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT THE WESTBOUND OFF-RAMP TO SOUTHBOUND I-5 HIGH FRICTION SURFACE TREATMENT,	FBD VANGUARD CONSTRUCTION MARCUS HANSON CELL 916-4167660 651 ENTERPRISE COURT LIVERMORE CA 94550	WALI WAZIRI 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8790	\$1,436,950 \$51,136 \$51,136	07/17/15 08/04/15 01/04/16	11% 4%
HB1							
10-SJ-4-16.6/17.4 10-1C0904 NHP-P004-(151)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM CENTER STREET TO UNION STREET REPAIR HINGES AND BEARING PADS	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195		\$5,298,629 \$0 \$0	10/09/15 10/23/15	0% 0%
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION LPTROY SCHEIBER 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$91,989,579 \$64,206,263 \$1,405,012	10/16/12 12/03/12 08/17/16	75% 69%
HE13	SWPPP						
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596	SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$56,523,443 \$30,387,210 \$1,103,651	12/16/13 01/06/14 01/05/17	58% 54%
HB1							
10-SJ-4-/4.3 10-3A7504 STP-P004-(150)E --()		IN SAN JOAQUIN COUNTY NEAR HOLT AT VARIOUS LOCATIONS FROM OLD RIVER BRIDGE TO 0.3 MILES WEST OF WHISKEY SLOUGH ROAD REPAIR FAILED AREAS & RESURFACE	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	ARIEL I. MENDOZA 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)639-4686	\$4,316,000 \$911,990 \$911,990	07/17/15 08/14/15 02/05/16	9% 21%
HA22							
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$43,849,095 \$39,881,314 \$1,449,351	12/10/12 01/10/13 01/05/16	88% 89%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1390 WILLOW PASS RD,SUITE 950 CONCORD, CA 94520	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$93,611,867 \$81,999,415 \$732,743	06/02/11 06/15/11 04/22/16	89% 87%
HE13	SWPPP						
10-SJ-5-41.7/45.9 10-0X5404 ACHS-IMG -(343)4 E- -()		IN SAN JOAQUIN COUNTY NEAR THORNTON FROM TURNER ROAD UNDERCROSSING TO BEAVER SLOUGH BRIDGE CONSTRUCT MEDIAN BARRIER	APEX FENCE COMPANY INC 19896 ALEXANDER AVE ANDERSON CA 96007	QUAN TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$1,363,639 \$1,342,263 \$0	06/09/15 06/25/15 10/16/15 10/16/15	100% 100% SUSPENDED
HB1							
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	VIRK, KEWAL / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$32,274,754 \$21,282,484 \$323,034	08/13/13 08/28/13 12/31/18	42% 66%
HA22							
10-SJ-12-4.4/0 10-1C0204 NHP-P012-(118)E --()		IN SAN JOAQUIN COUNTY AT TERMINOUS AT WEST COAST STRUCTURS INC DBA LITTLE POTATO SLOUGH BRIDGE BRIDGE REHAB - BEARING PAD	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	DAVID ABLEDU 611 SAN JUAN AVENUE STOCKTON, CA 95209 (209)483-5812	\$1,328,282 \$592,351 \$0	07/16/14 07/31/14 10/19/15 10/19/15	100% 100% COMPLETED
HA21							
10-SJ-12-5.1/11 10-0W5604 NHP-P012-(119)E --()		IN SAN JOAQUIN COUNTY ON STATE ROUTE 12 NEAR TERMINOUS FROM EAST END OF LITTLE POTATO SLOUGH BRIDGE TO 0.2 MILE EAST OF FLAG CITY DIGOUT AND REPAIR LOCALIZED AREAS	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$6,264,762 \$6,160,787 \$584,844	04/10/15 05/08/15 12/31/15	84% 91%
HA22							
10-SJ-12-19.1/27.6 10-0Y6504 HSST-P000-(407)E --()		IN SAN JOAQUIN, CALAVERAS AND AMADOR COUNTIES ON STATE ROUTE 26 CONSTRUCT RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$650,070 \$0 \$0	08/26/15 09/11/15 01/11/16	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-/0 10-0J92U4 NHP-P012-(115)E --()		ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE REMOVE/REPLACE CONCRETE BRIDGE DECK	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834	DAVID ABLEDU 611 SAN JUAN AVENUE STOCKTON, CA 95209 (209)483-5812	\$5,098,703 \$4,374,945 \$42,767	07/24/14 08/12/14 12/31/16	16% 85% SUSPENDED
HA21							
10-SJ-88-6.1/8.9 10-0A8304 HSNH-P088-(061)E --()		IN SAN JOAQUIN COUNTY NEAR WATERLOO AT VARIOUS LOCATIONS FROM CALAVERAS RIVER BRIDGE TO BEAR CREEK BRIDGE UPGRADE BRIDGE APPROACH GUARDRAIL	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	ARIEL MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4686	\$1,318,061 \$1,265,397 \$0	12/08/14 01/09/15 09/01/15	29% 95%
HB1							
10-SJ-88-15.4/19.4 10-0Y6804 HSNH-PP08-(068)E --()		IN SAN JOAQUIN COUNTY AT CLEMENTS FROM 0.6 MILE EAST OF VIEW LANE TO 0.4 MILE WEST OF MOKELUMNE RIVER BRIDGE INSTALL GROUND-IN CENTERLINE AND	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT CA 94539	QUAN TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$135,585 \$127,795 \$0	08/05/15 08/19/15 10/06/15	100% 100% COMPLETED
HB1							
10-SJ-99-4.5/23 10-0W4304 NHP-P099-(580)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA AND STOCKTON AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF AUSTIN ROAD TO 0.1 MILE NORTH INSTALL RAMP METERING SYSTEMS	BAY CITIES PAVING & GRADING, INC 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$1,672,160 \$942,892 \$323,099	12/24/14 01/15/15 11/30/15	79% 56%
HB4N							
10-SJ-99-6.9/10.6 10-0E6134		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3)	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD,SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782	\$27,068,822 \$25,904,569 \$108,756	10/11/12 11/06/12 10/29/15	98% 95%
HE13	SWPPP						
10-SJ-99-10.6/15 10-0E6124		IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$26,416,128 \$25,475,412 \$0	06/27/12 07/20/12 10/12/15 10/12/15	100% 100% COMPLETED
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-22.9/38.8 10-0W1904 NHP-P099-(579)E --()		IN SAN JOAQUIN COUNTY ON ROUTE 99 FROM HAMMER LANE IN STOCKTON TO THE SACRAMENTO COUNTY LINE DIGOUT AND REPAIR LOCALIZED AREAS	A. TEICHERT & SON, INC DBA. TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	SCHEIBER, TROY (209)948-3966	\$20,561,947 \$17,247,302 \$1,699,001	12/19/14 01/12/15 12/17/15	71% 82%
HA22							
10-StA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
TEA1 WPCP							
10-StA-108-37.6/0 10-0W9804 HSNH-P108-(051)E --()		IN STANISLAUS COUNTY IN OAKDALE ON STATE ROUTE 108 AT BRYAN AVENUE INSTALL IN ROADWAY WARNING LIGHTS	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)533-1940	\$213,809 \$109,584 \$26,927	06/23/15 07/02/15 11/12/15	44% 51%
HB1							
10-StA-120-/4.1 10-0K1404 ACNH-PP12-(057)E --()		IN STANISLAUS COUNTY NEAR OAKDALE FROM STANISLAUS COUNTY LINE TO 0.2 MILE WEST OF STANISLAUS RIVER BRIDGE PAVEMENT PRESERVATION (CAPM)	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$3,186,280 \$2,201,929 \$2,192,479	07/28/15 08/11/15 11/30/15	50% 69%
HA22							
10-StA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --()		IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524	SUTTI, RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$16,951,085 \$15,388,700 \$0	08/30/12 09/18/12 09/24/15 10/30/15	86% 94%
HB4C SWPPP							
10-TUO-49-8.8/12.8 10-0X4204 NHP-P049-(161)E --()		IN TUOLUMNE COUNTY AT AND NEAR CHINESE CAMP FROM ROUTE 120 TO CHICKEN RANCH ROAD REPAIR FAILED AREAS AND HMA OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$1,115,475 \$981,411 \$981,411	06/25/15 07/13/15 11/09/15	70% 87%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-120-27.4/0 10-0W8004		IN TUOLUMNE COUNTY IN JAMESTOWN ON STATE ROUTE 120 ABOUT 1.9 MILES OF OLD PRIEST GRADE ROAD SLOPE STABILIZATION	CCFG CONSTRUCTION WEST 393 MORNING STAR DR SONORA CA 95370	COREY CASEY 19596 MONO WAY SONORA CA, 95370 (209)532-2947	\$348,101 \$302,623 \$96,384	06/12/15 07/02/15 01/27/16 11/02/15	38% 86%

HA42

Totals: Authorized Final Amt: \$634,162,819 Completed to Date: \$470,295,900 Work This Month: \$22,272,515

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-/1.2 11-238404 NHP-P007-(010)E --()		IN IMPERIAL COUNTY ABOUT 7 MILES EAST OF CALEXICO FROM 0.5 MILE NORTH OF MEXICO BORDER TO ROUTE 98 PAVEMENT REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RIZZUTTO, SHAWN 722 BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$11,245,496 \$7,446,408 \$0	10/09/14 10/28/14 10/09/15	78% 63%
HA22							
11-IMP-8-28.0/40.9 11-2M7804 STPI-008 -(104)E --()		IN IMPERIAL COUNTY IN AND NEAR EL CENTRO FROM 0.5 MILES EAST OF WESTSIDE ROAD OC TO ROUTE 8/111 SEPARATION REMOVE AC SURFACE, PAVE WITH HMA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077-5085	HERNANDEZ, DANIEL 722 EAST BARIONI BOULEVARD IMPERIAL, CA 92251 (760)355-8666	\$4,626,605 \$825,963 \$825,963	07/22/15 08/04/15	21% 18%
HA22							
11-IMP-8-38.7/39.3 11-263304 NHP-0081-(313)E LU62-11 1-(2E) --()		IN IMPERIAL COUNTY IN EL CENTRO FROM 0.2 MILE WEST TO 0.1 MILE EAST OF DOGWOOD ROAD OVERCROSSING REVISE INTERCHANGE	HAZARD CONSTRUCTION COMPANY PO BOX 229000 SAN DIEGO CA 921929000	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$12,018,583 \$5,012,443 \$451,601	07/30/14 08/15/14 09/09/16	52% 41%
HE11							
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROAD REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,244,685 \$1,144,145 \$5,972	09/08/14 09/30/14 02/25/18	0% 0%
HE14							PLANT EST SATIS
11-IMP-86-11.3/20.6 11-2M5104		IN IMPERIAL COUNTY IN AND NEAR IMPERIAL AND BRAWLEY FROM 15TH STREET TO SOUTH JUNCTION ROUTE 78 ASPHALT RUBBER CHIP SEAL AND DIG	VSS INTERNATIONAL INC P O BOX 981330 WEST SACRAMENTO CA 95798	DANIEL HERNANDEZ 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,468,683 \$3,305,852 \$0	06/05/14 06/25/14 10/06/15 10/06/15	100% 100%
HM1							OVER RUN
11-IMP-111-23.9/40.5 11-2M7404 STP-P111-(073)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY AND CALIPATRIA FROM NEW RIVER BRIDGE TO MAIN STREET. PLACE ASPHALT RUBBER SEAL COAT	MANHOLE ADJUSTING INC 9500 BEVERLY RD PICO RIVERA CA 90660	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,127,037 \$2,150,931 \$1,764,628	07/21/15 07/29/15 12/22/15	53% 70%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-19.9/21.2 11-002704 IIMD-0051-(613)E LU62-11 1-(5E) --() HB4N		IN SD COUNTY IN SD ON ROUTE 5 FROM 0.1 MI SOUTH OF RTE 8/5 SEP & OVRHD TO 0.3 MI NORTH OF TECOLOTE CREEK BRIDGE & ON RTE 8 FM RTE CONSTRUCT AUXILIARY LANES/	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121	TRAN, DUNG 5825 AVENIDA ENCINAS STE. 101 CARLSBAD, CA 92008 (858)688-1549	\$7,055,635 \$6,684,402 \$693,934	03/17/14 04/09/14 10/19/16	58% 93%
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --() HE11		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$61,465,049 \$15,238,943 \$2,002,243	12/18/14 01/12/15 10/30/18	17% 25%
11-SD-5-31.7/31.7 11-282304 STPI-005 -(630)E --() HA23		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.1 MILE SOUTH OF CARMEL MOUNTAIN ROAD UNDERCROSSING. SLOPE STABILIZATION.	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$824,710 \$0 \$0	07/21/15 08/04/15 02/19/19	0% 0%
11-SD-5-35.8/38.5 11-2T1784 HB32		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH, AND ENCINITAS FROM 0.1 M NORTH OF SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BR I-5 LOMAS HWY PLANTING STAGE 2	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE STE 108 ESCONDIDO CA 92029	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$625,762 \$542,474 \$2,503	08/05/14 09/08/14 05/04/18	0% 0%
11-SD-5-58.1/72.4 11-406704 NHPI-0051-(627)E --() HA22		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM COCKLEBURR OVERCROSSING TO THE SAN DIEGO COUNTY LINE PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	TRAN, DUNG 2863 CARMEL VALLEY RD SAN DIEGO, CA 92014 (858)688-1549	\$37,581,997 \$24,232,585 \$1,104,329	06/13/14 06/26/14 05/31/16	49% 63%
11-SD-5-/0 11-407604 HSNH-PX07-(112)E --() HB1		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE BRIDGE RAIL END TREATMENTS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		\$2,273,062 \$0 \$0	09/16/15 10/06/15	0% 0%

PLANT EST
SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-6.9/8.2 11-405504 HSNH-008 -(316)E --() HB1		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.1 MILE WEST OF WARING ROAD UNDERCROSSING TO 0.1 MILE WEST OF COLLEGE AVENUE OVERCROSSING UPGRADE EXISTING MEDIAN MBGR TO	6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	GHAZIALAM, SULTAN 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (619)602-0333	\$5,314,785 \$107,099 \$84,849	05/07/15 06/09/15 10/07/16	7% 2%
11-SD-8-16.0/30.5 11-415404 HSNH-PIG -()0 1- 31-(E) --() HB1		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON FROM BALLANTYNE LANE UNDERCROSSING TO 0.4 MILE EAST OF EAST VICTORIA DRIVE UNDERCROSSING ENHANCE STRIPING AND UPGRADE BRIDGE	6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (619)750-5327	\$1,474,563 \$0 \$0	09/30/15 10/20/15 05/31/16	0% 0% SUSPENDED
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --() HB4N		IN SAN DIEGO COUNTY IN EL CAJON FROM PACIFIC RESTORATION GROUP INC SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING HIGHWAY PLANTING/IRRIGATION SYSTEM	P O BOX 429 PERRIS CA 92572	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,325,377 \$1,226,209 \$4,684	03/19/13 04/22/13 03/03/17	0% 0% PLANT EST SATIS
11-SD-8-25.9/32.2 11-406904 STPI-008 -(314)E --() HA22		IN SAN DIEGO COUNTY NEAR ALPINE FROM DALEY CORPORATION 0.2 MILE EAST OF HARBISON CANYON ROAD 12570 HIGHWAY 67 UNDERCROSSING TO 0.4 MILE EAST OF VIEJAS CREEK BRIDGE PAVEMENT REHABILITATION	LAKESIDE CA 92040	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (858)688-1438	\$9,576,921 \$6,903,559 \$1,879,700	11/25/14 12/31/14 01/11/16	56% 77%
11-SD-8-37.9/37.9 11-410304 --() HA12		IN SAN DIEGO COUNTY ABOUT 9.0 MILES EAST OF ALPINE AT DESCANSO MAINTENANCE STATION AT 24171 JAPATUL LA MIRADA CA 90638 VALLEY ROAD. PAVEMENT REHABILITATION MAINTENANCE	V A P CONSTRUCTION INC 15705 BIRCHWOOD ST		\$521,575 \$0 \$0	02/18/15 03/10/15	0% 0%
11-SD-8-61.2/77.8 11-407004 NHPI-008 -(315)E --() HA22		IN SAN DIEGO COUNTY NEAR BOULEVARD AND JACUMBA FROM 0.1 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING TO THE IMPERIAL COUNTY LINE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA SAN DIEGO CA 92126	RIZZUTTO, SHAWN 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2032	\$35,257,250 \$4,334,430 \$380,079	02/04/15 02/18/15 02/19/16	62% 12%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-11-1.6 11-056324		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO ON RTE 11 FROM RTE 11/905 SEP TO ENRICO FERMI AND ON RTE 905 FROM 0.1 M EAST OF LA MEDI CONSTRUCT FREEWAY TO FREEWAY	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	CORBITT, JARED 8863 AIRWAY RD SAN DIEGO, CA 92154 (858)220-3986	\$52,375,367 \$49,756,339 \$1,738,536	10/02/13 10/22/13 12/28/15	59% 94%
HE14							
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	SAGGESE, CARMINE 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1542	\$2,510,927 \$2,443,071 \$2,512	11/16/11 12/13/11 01/28/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DR. #112 SAN DIEGO, CA 92128 (858)688-1542	\$1,670,433 \$1,523,054 \$2,344	07/17/12 08/16/12 08/04/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	RIVAS, MANUEL 13220 EVENING CREEK DR. STE 112 SAN DIEGO, CA 92128 (858)829-1020	\$23,772,325 \$23,458,026 \$9,447	04/04/12 04/30/12 01/04/16	94% 100%
HB4C	SWPPP						
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1542	\$2,727,224 \$2,686,927 \$2,143	10/11/11 10/25/11 02/04/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-23.8/26.2 11-2607C4		INSTALL HIGHWAY PLANTING AND AUTOMATIC IRRIGATION SYSTEMS. LANDSCAPE	3D ENTERPRISES, INC. 7964 ARJONS DRIVE, SUITE I SAN DIEGO, CA 92126	SAGGESE, CARMINE 304 ENTERPRISE ST., STE B ESCONDIDO, CA 92029 (858)688-1542	\$481,720 \$482,275 \$7,849	08/02/12 08/30/12 12/03/15	98% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	NATIVE LANDSCAPE INC 9746 TAMARACK LANE ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,373,144 \$1,365,445 \$2,660	06/27/11 07/28/11 03/08/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$2,022,695 \$1,988,437 \$4,007	04/04/12 05/22/12 05/16/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,787,319 \$1,693,780 \$5,136	04/04/12 06/20/12 06/09/16	82% 94%
HB4C	SWPPP						
11-SD-15-/4.7 11-282404 NHP-X073-(103)E --()		IN THE CITIES OF SAN DIEGO AND LEMON GROVE ON RTE 15 FROM RTE 5 TO MEADE AVE & ON RTE 94 FROM 28TH ST TO 0.2 MILE EAST OF GROVE ST CONSTRUCT SAND FILTERS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ARINDUQUE, RAY 4050 TAYLOR STREET MS-222 SAN DIEGO, CA 92110 (858)688-1511	\$3,055,809 \$2,958,621 \$0	12/12/13 01/03/14 11/06/15	83% 93%
HA23							
11-SD-15-/0 11-282504 NHP-X073-(109)E --()		IN SAN DIEGO COUNTY ON ROUTES 15, 94 AND 805, AT VARIOUS LOCATIONS. STORM WATER MITIGATION, BIOSWALES	WESTERN RIM CONSTRUCTORS, INC. 912 S ANDREASEN DR SUITE 108 ESCONDIDO CA 92029	REYES, JULIO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1091	\$4,651,896 \$3,192,554 \$591,375	12/16/14 12/31/14 01/20/17	33% 69%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-67-5.8/18.5 11-2M6404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM SAN DIEGO RIVER BRIDGE TO ARCHIE MOORE ROAD. COLD PLANE AND PAVE HMA.	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$655,968 \$637,101 \$25,250	03/09/15 03/26/15 10/22/15	95% 92%
HM1							
11-SD-67-/5.9 11-275504 STPN-P067-(071)E --()		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON AND SANTEE FROM ROUTE 8/67 SEPARATION TO SAN DIEGO RIVER BRIDGE PAVEMENT REHABILITATION OF MAINLINE	HAZARD CONSTRUCTION COMPANY PO BOX 229000 SAN DIEGO, CA 92192-9000	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$11,281,693 \$5,836,378 \$1,134,660	12/23/14 01/12/15 12/28/15	70% 54%
HA22							
11-SD-75-21.0/21.6 11-409304 STPN-H -()P 5044-E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ABHE & SVOBODA, INC. 0.9 MILE NORTH TO 1.5 MILES NORTH OF GLORIETTA BOULEVARD PAINT STEEL SURFACES AND BUILD	18100 DAIRY LANE JORDAN MN 55352	BABICKY, ALAN (858)688-1526	\$17,433,710 \$0 \$0	09/01/15 09/14/15 11/15/18	0% 0%
HA21							
11-SD-76-4.2/7.6 11-406604 HSNH-P076-(029)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM RANCHO DEL ORO DRIVE TO WEST OF MELROSE DRIVE. MEDIAN BARRIER	HAZARD CONSTRUCTION COMPANY 0.2 MILE 6465 MARINDUSTRY PLACE SAN DIEGO CA 92121	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$7,686,326 \$4,878,632 \$402,528	08/25/14 09/16/14 02/03/16	74% 65%
HB1							
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,357,754 \$1,668,444 \$13,347	10/22/14 11/06/14 05/31/18	0% 0%
HB32							
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --()		IN SD CNTY NEAR BONSALE & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM BURNSVILLE, MN 55306 .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC 2000 AMES DRIVE VISTA, CA 92084	CORTEZ, DAVID 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$78,192,658 \$27,036,284 \$2,605,746	08/04/14 08/19/14 03/19/18	33% 34%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117)		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$418,471 \$351,531 \$3,646	03/08/13 04/17/13 11/04/16	0% 0% PLANT EST SATIS
--()		INSTALL HIGHWAY PLANTING					
HB32							
11-SD-94-12.7/0 11-299204 STP-X073-(113)E		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS SEISMIC RETROFIT 4 BRIDGES	FUTURE DB INTERNATIONAL INC. 8707 RESEARCH DR. IRVINE CA 92618	MARTIN, BRIAN 1463 BROADWAY EL CAJON CA 92021 (858)688-1444	\$2,491,341 \$0 \$0	10/13/15 10/30/15 11/08/16	0% 0% 0%
--()							
HA21							
11-SD-125-9.7/12.1 11-408504 HSNH-P125-(018)E		IN SAN DIEGO COUNTY NEAR SAN DIEGO AND IN LEMON GROVE FROM ELKELTON PLACE UNDERCROSSING TO TROY STREET OVERCROSSING.	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$1,638,391 \$1,549,580 \$3,802	08/04/14 08/21/14 05/17/16	62% 94%
--()		INSTALL MEDIAN BARRIER					
HB1							
11-SD-163-.5/3.2 11-265014 CNHP-0051-(626)E		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 5 FROM 0.1 MILE SOUTH OF PARK B OULEVARD OVERCROSSING TO 6TH AVENUE OC AND ON RTE 163 FROM RESTORE AND ENHANCE THE HISTORICAL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619	HURTZIG, JOHN 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1510	\$3,805,033 \$3,229,004 \$19,669	03/21/14 04/10/14 12/05/17	0% 0% PLANT EST SATIS
--()							
TEA4							
11-SD-163-.6/4 11-2M7504 STP-P163-(029)E		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ASH STREET TO SAN DIEGO RIVER BRIDGE COLD PLANE AND PAVE WITH RUBBERIZED	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$2,048,951 \$1,046,100 \$807,924	06/22/15 07/13/15 10/20/15	68% 51%
--()							
HM1							
11-SD-163-1.7/3.2 11-2650A4		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET TO 0.2 MILE NORTH OF 6TH AVENUE UNDERCROSSING DIR'S ORD	ACCU CONSTRUCTION, INC. 2098 S GRAND AVENUE, SUITE A SANTA ANA, CA 92705	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$590,915 \$596,757 \$0	04/26/12 11/26/12 10/14/15	98% 99%
000000000 000		PERFORM HIGHWAY PLANTING AND IRRIGATION					

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING.	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
TEA2	SWPPP	INSTALL HIGHWAY PLANTING					
11-SD-163-8.4/9.4 11-241514		IN SAN DIEGO COUNTY, IN SAN DIEGO FROM 0.4 MILE SOUTH TO 0.6 MILE NORTH OF CLAIREMONT MESA BLVD OVERCROSSING RECONSTRUCT INTERCHANGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	JUAREZ, DAN 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$8,307,176 \$2,159,298 \$482,620	01/28/15 02/17/15 11/22/16	18% 26%
HA22							
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92109 (858)467-4084	\$1,845,090 \$1,108,412 \$72,906	06/11/14 06/26/14 09/20/18	100% 71%
HA23							
11-SD-805-4.4/5.5 11-2T2514		IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619		\$970,497 \$0 \$0	12/17/14 01/09/15	0% 0%
HA25							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$42,047,092 \$31,473,163 \$1,261,182	01/03/13 01/29/13 10/03/16	100% 75%
HB4C	SWPPP						
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$573,084 \$535,138 \$0	06/24/11 07/14/11 10/09/15 10/09/15	100% 100% COMPLETED
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-9.5/10.3 11-2T2504		IN SAN DIEGO COUNTY IN AND NEAR NATIONAL CITY FROM PROSPECT AVE OVERCROSSING TO PLAZA BLVD UNDERCROSSING PM ***9.5-10.3*** OUTSIDE WIDENING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	DAVIS, THOMAS 13220 EVENING CREEK DR. STE112 SAN DIEGO, CA 92128 (858)688-1399	\$5,745,338 \$4,061,706 \$647,763	08/11/14 08/27/14 11/16/15	71% 70%
HB4							
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	MCMILLAN, STEVE 6480 WEATHERS PLACE, SUITE 235 SAN DIEGO, CA 92121 (858)688-1435	\$77,047,282 \$67,282,120 \$1,670,275	03/16/12 03/30/12 04/25/17	86% 87%
HB5							
11-SD-805-26.8/27.3 11-2T0414		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD BRIDGE TO 0.2 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING HWY PLANTI HWY PLANTING & LONG TERM PLANT	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,137,005 \$2,258 \$2,258	06/22/15 07/13/15 02/11/19	3% 0%
HB32							
11-SD-905-10.6/0 11-288814 CBI-X073-(111)N --()		IN SAN DIEGO COUNTY, IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION. CONSTRUCT NORTH BOUND CONNECTORS.	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CORBITT, JARED 8863 AIRWAY ROAD SAN DIEGO CA 92154 (858)220-3986	\$12,082,886 \$141,915 \$141,915	07/31/15 08/19/15	1% 1%
HE11							

Totals:	Authorized Final Amt:	<u>\$604,132,398</u>	Completed to Date:	<u>\$341,645,905</u>	Work This Month:	<u>\$21,217,466</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-0-7.8/9.9 12-0M7204 NHP-X059-(058)E --()		IN ORANGE COUNTY, IN BUENA PARK, IRVINE AND COSTA MESA, AT VARIOUS LOCATION. SEISMIC RETROFIT FOUR (4) BRIDGES.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	YII, JAMES 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8560	\$3,014,062 \$1,652,603 \$0	12/03/14 12/18/14 01/28/16	56% 55%
HB1							
12-ORA-1-25.8/29.9 12-0H1604 STP-P001-(583)E --()		N SR-1 FROM GOLDENWEST ST TO WARNER AVENUE CAPITAL PREVENTIVE MAINTENANCE	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	PHAM,DAT 15700 TUSTIN VILLAGE WAY #1 IRVINE, CA 92780 (949)509-5010	\$3,471,007 \$2,484,027 \$143,420	10/14/14 11/05/14 11/30/15	98% 72%
HA22							
12-ORA-5-3.0/3.7 12-0F96A4 NHPI-005 -(972)7 PLN-6212-(016)E --()		OC. I-5 FROM SOUTH OF AVENIDA PICO TO SOUTH OF AVENIDA VISTA HERMOSA ADD ONE HOV LANE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CHUAH, ANDREW 910 CALLE NEGOCIO SUITE 250 SAN CLEMENTE, CA 92673 (949)279-8496	\$50,366,557 \$9,353,949 \$1,583,089	11/25/14 12/22/14 12/12/17	18% 19%
HB5							
12-ORA-5-3.7/6.2 12-0F96C4 NHPI-005 -(966)7 CMLN-6212-(015)E --()		OC. I-5 FROM SOUTH OF AVENIDA VISTA HERMOSA TO S OF PACIFIC COAST HWY. ADD HOV LANE IN EACH DIRECTION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	KINALY,STEVE 27271 LAS RAMBLAS, SUITE 340 MISSION VIEJO, CA 92691 (949)279-8800	\$44,869,018 \$15,114,776 \$1,478,320	06/17/14 07/03/14 10/05/16	35% 34%
HB5							
12-ORA-5-4.4/44 12-0M3704 NH-X059-(054)E --()		OC. RTE 5 AT POSTMILES 4.4 TO 44.0 RTE 22 AT POSTMILES 4.6 TO 12.3 RTE 55 AT POSTMILES 2.6 TO 15.7 UPGRADE AND RETROFIT CMS SIGNS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	NAJM,ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 2618 (949)279-8826	\$404,469 \$395,269 \$0	10/30/14 11/18/14 11/30/15	94% 98%
HA42							
12-ORA-5-6.2/8.7 12-0F96E4 CMLN-6212-(014) --()		OC. I-5 FROM S OF PACIFIC COAST HWY TO SAN JUAN CREEK ROAD. ADD ONE HOV LANE	SHIMMICK CONSTRUCTION COMPANY INC 16481 SCIENTIFIC WAY IRVINE CA 92618	NGUYEN, IRVIN 27261 LAS RAMBLAS SUITE 160 MISSION VIEJO, CA 92691 (949)279-8590	\$38,675,998 \$23,215,649 \$675,160	12/04/13 12/20/13	47% 59%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-7.0/15.3 12-0N3504		IN ORANGE COUNTY IN ANAHEIM, DANA POINT, IRVINE, LAGUNA HILLS, MISSION VIEJO AND SAN JUAN CAPISTRANO AT VARIOUS LOCATION. LIGHTING REPAIRS.	PRO TECH ENGINEERING CORP 1051 N. PATT STREET ANAHEIM CA 92801	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$479,845 \$0 \$0	06/25/15 08/04/15	0% 0%
HM4K							
12-ORA-5-16.5/42 12-0M8404		OC. IN MISSION VIEJO, ANAHIEM AND ORANGE. MODIFY LIGHTING & SIGNAL & CCTV	STEINY AND COMPANY INC PO BOX 8100 BALDWIN PARK CA 91706	NAJM, ELIE 6533 MARINE WAY, TRAILER 2 IRVINE, CA 92618 (949)279-8826	\$365,728 \$358,728 \$0	04/29/14 05/16/14 10/09/15 10/09/15	100% 100% OVER RUN
HM4							
12-ORA-5-19.2/22.2 12-0J61U4 IM-X059-(055)E --()		IN ORANGE COUNTY - ON RTE 5 FROM LAKE FOREST DR. TO ALTON PKWY AND ON RTE 405 FROM RTE 5 TO 0.2M NORTH OF IRVINE CENTER DRIVE HIGHWAY PLANTING & EROSION CONTROL	ACCU CONSTRUCTION INC 2098 S GRAND AVE SUITE A SANTA ANA CA 92705	YACOB, MOHAMAD 15700 TUSTIN VILLAGE WAS, #1 TUSTIN, CA 92780 (949)279-8433	\$4,915,256 \$4,110,062 \$57,000	08/12/14 09/08/14 11/09/18	86% 90%
HA25							
12-ORA-5-28.3/28.6 12-0M1204		IN TUSTIN, NB RTE 5 AT TUSTIN RANCH RD. ON-RAMP TUSTIN RANCH ROAD OVERCROSSING WIDEN THE EXISTING ON-RAMP FROM 2	BMC ENTERPRISES 14510 JOANBRIDGE STREET BALDWIN PARK CA 91706		\$865,946 \$0 \$0	06/22/15 07/13/15	0% 0%
HA4S							
12-ORA-5-/29.6 12-0L92U4 NHPI-005 -(973)7 --()		IN ORA CO AT VARIOUS LOCATIONS FROM SAN DIEGO COUNTY LINE TO 0.7 MILE SOUTH OF ROUTE 5/55 SEPARATION UPGRADE PEDESTRIAN FACILITIES	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$1,950,161 \$968,846 \$174,058	02/24/15 03/11/15 07/13/16	25% 50%
HB71							
12-ORA-55-2.0/11.8 12-0L74U4 HSNH-P055-(054)E --()		OC. IN COSTA MESA, SANTA ANA AND TUSTIN, FR. 19TH ST. TO 17TH ST. REHABILITATE PAVEMENT & CONSTRUCT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	JAVAHERNESHAN, MAJID 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$15,397,110 \$14,178,832 \$293,435	10/14/13 11/06/13 12/30/16	54% 89%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-55-2.0/5.9 12-0H20U4 NHP-X059-(056)E --()		IN ORANGE COUNTY ON RTE 55 FROM 17 TH WESTCOAST PUBLIC WORK INC STREET TO RTE 405 AND ON RTE 73 (PM 10.0/15.20,23.4/27.8) FROM RTE5 TO GLENWOOD DRIVE AND FR HIGHWAY PLANTING/IRRIGATION	20058 VENTURA BLVD #318 WOODLAND HILLS CA 91364	DICKSON, ERIC 3337 MICHELSON DRIVE, SUITE100 IRVINE, CA 92612 (949)724-2814	\$3,536,910 \$2,013,082 \$220,606	09/04/14 09/30/14 12/04/18	89% 58%
HA25							
12-ORA-55-9.6/12 12-0H8904 NHP-X059-(060)E --()		IN TUSTIN & SANTA ANA. I-5 & SR-55 FROM MCFADDEN TO 17TH ST. ROUTE 5 FROM NEWORT AVENUE TO 4TH STREET REPAIR EXISTING ROCK BLANKET,	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	MAHDAVI, SAEED 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8575	\$1,021,073 \$104,403 \$104,403	07/10/15 07/31/15 02/10/16	38% 10%
HB1							
12-ORA-55-17.0/17.7 12-0H2084 NH-P055-(053)E --()		IN THE CITIES OF ORANGE AND ANAHEIM AT SANTIAGO BLVD AND NOHL RANCH ROAD... REGRADE SLOPE AND INSTALL DRAINAGE SYSTEM FLATTEN THE SLOPE ABOVE THE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	YACOB, MOHAMAD 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8433	\$2,806,737 \$2,772,854 \$2,500	02/05/14 02/21/14 11/30/15	100% 98% OVER RUN
HA23	SWPPP						
12-ORA-57-10.8/21.8 12-0N3404 BRNH-PX05-(063)E --()		ON ROUTE 57 FROM THE 57-5 HOV CONNECTOR OVERCROSSING TO TONNER CANYON ROAD UNDERCROSSING. ON ROUTE 22 AT YOCKEY STREET UNDERCROSSI PROJECT CONSIST OF REPAIRING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503		\$2,266,582 \$0 \$0	10/06/15 10/30/15	0% 0%
12-ORA-57-20.7/21.8 12-0N1304 HSNH-P057-(059)E --()		AT NORTH BOUND ROUTE 57 FROM LAMBERT HIGH LIGHT ELECTRIC, INC. RD. ON RAMP TO TONNER CANYON RD. OFF P O BOX 7339 RAMP, IN THE CITY OF BREA, IN ORANGE COUNTY. SAFETY LIGHTING.	RIVERSIDE CA 925137339	THAI, DANH 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8801	\$337,878 \$0 \$0	06/30/15 07/23/15 01/20/16	0% 0%
HB1							
12-ORA-57-20.7/20.7 12-0N1404 HSNH- P -(057)0 E- -()		ON SR-57 SB ON-RAMP FROM LAMBERT RD. SHOULDER WIDENING, MODIFY CURBS,	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878		\$975,342 \$0 \$0	09/08/15 09/22/15	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-73-10.0/24.5 12-0H4404 NH-P073-(104)E --()		IN VARIOUS LOCATIONS SR73 STORM WATER MITIGATION AND SLOPE ST STORM WATER MITIGATION & SLOPE STAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618	EDDICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA. 92612 (949)279-8447	\$11,677,909 \$10,331,221 \$32,726	10/30/13 11/15/13 05/15/18	0% 0%
HA42							PLANT EST SATIS
12-ORA-73-11.3/27.3 12-0N3104		IN ORANGE COUNTY, IN LAGUNA NIGUEL, ALISO VIEJO, LAGUNA BEACH, NEWPORT BEACH AND COSTA MESA ON ROUTE 5 AT N5-N73 CONNECTOR AND ON METHACRYLATE AND POLYESTER CONCRETE	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY, #1 IRVINE, CA 92618 (949)279-8407	\$774,761 \$480,336 \$93,930	04/28/15 05/19/15 11/30/15	68% 61%
12-ORA-73-23.9/25 12-0M1104 HSNH-P073-(110)E --()		IN ORA CO, IN THE CITIES OF IRVINE AND NEWPORT BEACH, ON NB ROUTE 73 BETWEEN MARCARTHUR BLVD NB ON-RAMP AND BIRCH ST NB OFF-RAMP (WIDENING AND OVERLAY	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	SHIEH, PETER 3251 1/4 UNIVERSITY DR. IRVINE, CA. 92612 (949)279-8636	\$1,567,964 \$716,829 \$223,656	02/10/15 02/27/15 03/14/16	51% 45%
12-ORA-73-25.7/28 12-0H0344 NHP-P073-(107)E --()		IN COSTA MESA FROM CAMPUS DRIVE TO I-405 NB/SB SLAB REPLACEMENT. ON/OFF	I-AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867	SHIEH,PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5023	\$2,495,944 \$2,172,137 \$81,584	09/12/14 09/30/14 12/18/15	78% 86%
HA22							
12-ORA-74-/1.6 12-0E31A4 NHP-IMP -()X 9062- E -()		IN SAN JUAN CAPISTRANO FROM I-5/ CITY LIMIT HIGHWAY REPLACEMENT PLANTING	EAST STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001		\$818,022 \$0 \$0	09/22/15 10/14/15	0% 0%
HE12							
12-ORA-74-/1.2 12-0E3104		ON RTE 74 FROM 0.1 MILE WEST OF I-5/SR-74 IC TO 0.1 MILE EAST OF I-5/SR-74 IC. REPLACE BRIDGE AND WIDEN RAMP	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8407	\$25,103,564 \$23,996,373 \$1,092,881	08/22/12 09/18/12 11/30/15	79% 93%
HE12	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-90-11.8/12.5 12-056224 ACST-P090-(012)E P0-90 0-(2E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM 0.6 MILE EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PALMA AVENUE	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)279-8447	\$737,806 \$733,217 \$25,666	09/29/11 10/25/11 12/29/15	0% 0% PLANT EST SATIS
12-ORA-91-.9/5.4 12-0C5704		IN FULLERTON AND ANAHEIM WB DIRECTION FROM SR-57 TO I-5 PM .9/5.4 CONVERT WB AUXILIARY LANES AT	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948	HONG, JOHN 200 N. HARBOR BLVD., #210 ANAHEIM, CA 92805 (949)279-8741	\$33,198,485 \$25,967,383 \$1,413,517	01/09/13 02/06/13 02/29/16	89% 78%
HE13 HE13	SWPPP						
12-ORA-91-8.1/9.5 12-0C5604		IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE WEST OF TUSTIN AVENUE OC TO 0.3 MILE E OF 91/55 SEPARATION AND AT LAKEVIEW AVE OC WIDEN RDWY AND BRIDGE	OHL USA INC 1920 MAIN STREET SUITE 310 IRVINE CA 92614	WU, ADRIAN 22800 SAVI RANCH PKWY, STE.206 YORBA LINDA, CA 92887 (949)279-8688	\$19,653,471 \$15,570,693 \$417,244	10/11/13 11/01/13 01/31/17	53% 79%
HB4N HB4N							
12-ORA-91-9.2/15.9 12-0G3314 CNHP-P091-(139)E --()		IN OC. CITIES OF ANAHEIM & YORBA LINDA FROM 55/91 SEPARATION TO ROUTE 241/91 SEPARATION HIGHWAY REPLACEMENT PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	DICKSON, ERIC 3337 MICHELSON DRIVE, #100 IRVINE, CA 92612 (949)279-8755	\$2,006,001 \$1,710,456 \$4,050	10/03/13 11/01/13 01/10/18	0% 0% PLANT EST SATIS
HA25							
12-ORA-91-18.0/18 12-0K3304 STPE-P091-(137) --()		IN ORANGE COUNTY IN ANAHEIM FROM 0.2 MILE WEST TO 0.3 MILE EAST OF COAL CANYON ROAD UC _____ INSTALL VEGETATION & IRRIGATION SYS	ACCU CONSTRUCTION INC 2098 SOUTH GRAND AVENUE STE A SANTA ANA, CA 92705	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$300,973 \$217,013 \$810	03/04/13 04/18/13 05/16/17	0% 0% PLANT EST SATIS
TEA4							
12-ORA-133-4.2/8.3 12-0K4104 NHP-P133-(014)E --()		IN ORANGE COUNTY, IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO ROUTE 133/405 SEPARATION RHMA TYPE G OVERLAY	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	EMAM, KAMRAN 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8487	\$1,675,364 \$1,203,293 \$1,203,293	06/30/15 07/15/15 11/30/15	83% 72%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-6.4/7.4 12-0F5504		IN ORANGE COUNTY IN IRVINE FROM SAN Y A K A R DIEGO CREEK TO VON KARMAN AVE OVERCROSSING. HIGHWAY PLANTING & IRRIGATION		DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$847,602 \$865,324 \$1,250	06/14/13 07/15/13 09/18/17	0% 0% PLANT EST SATIS
HB32							
12-ORA-405-8.4/8.4 12-0N5404 BRNH-PI -()4 297-8 10-(E) --() HB1		IN ORANGE COUNTY IN COSTA MESA AT RED HILL HILL AVE. OC STABILIZE EMBANKMENT IN RED HILL	RED ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618		\$9,391,173 \$0 \$0	10/14/15 10/30/15	0% 0%

Totals: Authorized Final Amt: \$285,968,717 Completed to Date: \$160,687,353 Work This Month: \$9,322,598

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-2.2/0	01-0E7104	1
01-DN-101-12.0/15.5	01-0F3304	1
01-DN-101-17.5/0	01-0E4504	1
01-DN-101-20.4/23.6	01-0E2604	1
01-DN-101-22.0/0	01-0B3004	1
01-DN-101-35.7/39.9	01-0E4404	1
01-DN-101-4.0/0	01-476904	2
01-DN-101-4.4/9.4	01-0B0804	2
01-DN-197-5.0/0	01-0F1004	2
01-DN-199-20.5/25.7	01-479404	2
01-HUM-36-16.9/0	01-0F2904	2
01-HUM-36-30.2/0	01-0B3504	2
01-HUM-96-3.7/11.6	01-0C9404	3
01-HUM-96-7.8/0	01-0C7704	3
01-HUM-96-11.0/13.2	01-493704	3
01-HUM-101-6.5/0	01-0F0704	3
01-HUM-101-10.2/11.4	01-0E2904	3
01-HUM-101-11.0/103.5	01-0E2104	3
01-HUM-101-53.9/0	01-0F3204	4
01-HUM-101-72.5/0	01-0C2804	4
01-HUM-101-15.0/0	01-0B4004	4
01-HUM-101-40.9/41.2	01-0B4104	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-169-13.6/23.4	01-450904	4
01-HUM-254-22.1/22.1	01-0F1504	4
01-HUM-299-24.1/0	01-0F0104	5
01-HUM-299-30.2/30.6	01-0A3204	5
01-HUM-299-32.0/0	01-0B4604	5
01-HUM-299-5.5/11	01-0C4604	5
01-HUM-299-21.1/21.5	01-0A5204	5
01-HUM-299-29.2/38.6	01-487404	5
01-HUM-999-/0	01-0B2404	6
01-LAK-20-1.1/3.9	01-0A6904	6
01-LAK-20-8.1/8.6	01-488604	6
01-LAK-20-13.5/31.4	01-0B0004	6
01-LAK-29-34.4/40	01-0C3504	6
01-MEN-1-37.3/40.5	01-0F0504	6
01-MEN-1-40.2/40.2	01-0C6104	7
01-MEN-1-70.5/0	01-474904	7
01-MEN-1-85.3/104.7	01-0E3704	7
01-MEN-1-103.7/103.8	01-0F1304	7
01-MEN-20-7.1/23	01-4939U4	7
01-MEN-20-/7.1	01-0E5904	7
01-MEN-101-9.6/10.7	01-362914	8
01-MEN-101-45.0/50.8	01-262024	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-45.0/50.8	01-262054	8
01-MEN-101-45.0/50.8	01-262064	8
01-MEN-101-46.3/46.4	01-0E9704	8
01-MEN-101-64.7/81.4	01-4154U4	8
01-MEN-101-82.5/8.3	01-0F3704	9
01-MEN-101-43.1/49	01-262004	9
01-MEN-128-10.6/23.3	01-378144	9
01-MEN-128-14.3/40.6	01-378164	9
01-MEN-128-34.5/35.5	01-476604	9
01-MEN-162-.1/9	01-0F0204	9
01-MEN-162-11.6/0	01-0C2304	10
01-MEN-253-6.9/0	01-0B5704	10
01-MEN-999-/0	01-0A4204	10
01-TRI-299-/8	01-0E5104	10
01-VAR--/0	01-0E3904	10
01-VAR--/0	01-0E5404	10
02-LAS-139-30.0/40	02-4F1304	11
02-LAS-395-49.5/49.6	02-0H7104	11
02-LAS-395-61.6/76.6	02-3C0714	11
02-LAS-395-24.7/36.4	02-4G1404	11
02-MOD-299-14.7/20	02-4G3404	11
02-MOD-299-39.3/40.4	02-299714	12

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-PLU-89-16.4/20	02-4G9604	12
02-PLU-147-7.5/8.9	02-4F3904	12
02-SHA-5-10.7/15.5	02-4E7904	12
02-SHA-5-39.5/40.8	02-378904	12
02-SHA-44-58.9/59.6	02-4F2904	12
02-SHA-44-4.2/14.5	02-4E4304	13
02-SHA-44-14.4/34	02-0H3004	13
02-SHA-299-.3/7.1	02-3E4104	13
02-SHA-299-18.4/18.7	02-4G4804	13
02-SHA-299-30.3/40.7	02-360704	13
02-SHA-299-47.5/48.1	02-4E8904	13
02-SHA-910-/0	02-4G7304	14
02-SHA-910-/0	02-0H0004	14
02-SHA-911-/0	02-0H2904	14
02-SIS-5-2.7/11.4	02-1H4304	14
02-SIS-5-68.3/0	02-3E7304	14
02-SIS-5-/0	02-4G7204	14
02-SIS-89-/7	02-0H0104	15
02-SIS-96-/77.5	02-2E2914	15
02-TEH-5-10.5/0	02-0E3604	15
02-TEH-5-24.8/26.7	02-4F7104	15
02-TRI-3-30.8/31.1	02-4E6004	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-TRI-299-.4/.8	02-2E3504	15
02-TRI-299-12.3/12.9	02-3E7904	16
02-TRI-299-36.9/53.5	02-3E7714	16
02-TRI-910-910.0/0	02-4G1204	16
02-VAR--/0	02-4E8124	16
02-VAR--/0	02-0H5204	16
02-VAR--/0	02-0H5304	16
02-VAR--/0	02-0H7004	17
02-VAR--/0	02-4F6104	17
02-VAR--/0	02-1H9604	17
02-VAR--/0	02-4E8114	17
03-BUT-70-24.3/0	03-0F6904	18
03-BUT-70-26.7/27.1	03-3E1204	18
03-BUT-99-.6/.6	03-4M7904	18
03-BUT-99-30.1/T37.5	03-2F3304	18
03-BUT-99-33.8/35.3	03-0H9404	18
03-BUT-99-34.2/36.3	03-4F1604	18
03-BUT-99-40.6/40.8	03-1F4204	19
03-BUT-162-/7.7	03-0G2604	19
03-COL-5-22.3/0	03-4M2004	19
03-ED-49-23.9/35	03-3F6704	19
03-ED-50-36.7/0	03-0H1304	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-ED-50-71.5/0	03-4F3904	19
03-ED-89-8.6/13.8	03-1A8424	20
03-ED-89-13.8/18	03-1A8434	20
03-ED-89-18.0/24.9	03-1A8444	20
03-ED-89-24.9/27.2	03-1A8454	20
03-ED-193-10.1/10.1	03-2F7204	20
03-ED-193-25.8/25.8	03-2F6504	20
03-NEV-49-/14.4	03-0G1504	21
03-NEV-80-21.2/28.1	03-4M8404	21
03-NEV-89-/8.7	03-3F6504	21
03-PLA-80-8.1/37.8	03-3E1004	21
03-PLA-80-20.5/20.6	03-0G5904	21
03-PLA-80-31.1/31.9	03-4F7004	21
03-PLA-80-34.6/34.9	03-2F2504	22
03-PLA-89-/T8.5	03-2A9204	22
03-PLA-267-/6.8	03-2F2904	22
03-SAC-5-.1/18.4	03-4F3304	22
03-SAC-5-20.0/25	03-3F1704	22
03-SAC-5-23.3/0	03-3F0404	22
03-SAC-50-2.3/16.8	03-4F1304	23
03-SAC-50-16.9/17.4	03-4F0704	23
03-SAC-51-.2/1.1	03-3F0804	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-51-4.0/0	03-0H2504	23
03-SAC-80-/M10.4	03-3797U4	23
03-SAC-99-16.0/18.1	03-0G2104	23
03-SAC-99-35.9/36.9	03-0H1504	24
03-SAC-104-4.6/17.7	03-0G1904	24
03-SAC-160-1.4/L4.2	03-3F6604	24
03-SAC-160-7.0/0	03-3F3404	24
03-SIE-49-48.3/49.2	03-4E5404	24
03-SIE-89-15.8/28.1	03-4M4604	24
03-SUT-20-16.5/0	03-3F7904	25
03-VAR-51-4.1/4.1	03-0H9504	25
03-VAR-99-29.7/29.7	03-0H6204	25
03-VAR--/0	03-0H5904	25
03-VAR--/0	03-0H6104	25
03-VAR--/0	03-4F2704	25
03-VAR--/0	03-0H6004	26
03-VAR--/0	03-2F0004	26
03-YOL-5-11.3/0	03-4M7404	26
03-YOL-5-/0	03-0G0504	26
03-YOL-16-31.7/40.6	03-0G1604	26
03-YOL-128-7.8/10	03-0G1804	26
03-YUB-20-13.3/20.3	03-3F0004	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-YUB-49-/6.4	03-0G0904	27
03-YUB-65-2.2/0	03-0F2704	27
04-ALA-13-4.3/9.6	04-1J1904	27
04-ALA-13-9.0/10	04-3E2304	27
04-ALA-13-9.9/10.1	04-0G2104	28
04-ALA-13-/13.7	04-3J7704	28
04-ALA-24-5.1/6.2	04-294944	28
04-ALA-24-5.6/0	04-4A3424	28
04-ALA-24-5.9/6.2	04-0J4204	28
04-ALA-24-5.9/6.2	04-0J4004	28
04-ALA-24-5.9/6.2	04-4H8004	29
04-ALA-80-1.0/1.7	04-0120M4	29
04-ALA-80-1.7/2.5	04-292274	29
04-ALA-80-1.7/2.2	04-014074	29
04-ALA-80-1.8/0	04-014104	29
04-ALA-80-1.9/8	04-3A7774	29
04-ALA-80-2.5/3.2	04-292264	30
04-ALA-80-2.5/0	04-014084	30
04-ALA-80-6.2/6.5	04-4A8204	30
04-ALA-84-22.9/25.7	04-297624	30
04-ALA-84-25.5/27.1	04-297614	30
04-ALA-92-6.3/6.8	04-2G3614	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-92-5.1/5.8	04-2G3624	31
04-ALA-260-.8/2	04-4A4804	31
04-ALA-580-19.4/46	04-2G5214	31
04-ALA-580-32.4/32.5	04-2G8604	31
04-ALA-580-32.5/32.5	04-1SS054	31
04-ALA-580-4.7/8.2	04-4A07U4	31
04-ALA-580-7.8/19.1	04-2908V4	32
04-ALA-580-8.3/0	04-172434	32
04-ALA-580-8.4/14.6	04-2908C4	32
04-ALA-580-14.6/21.6	04-2908E4	32
04-ALA-580-31.7/31.9	04-1SS044	32
04-ALA-580-32.9/46.5	04-3G7104	32
04-ALA-580-41.2/47	04-4H2214	33
04-ALA-680-12.4/15.9	04-1J8304	33
04-ALA-680-19.9/20.2	04-2G4104	33
04-ALA-880-22.6/24	04-3A9214	33
04-ALA-880-24.0/25.5	04-3A9224	33
04-ALA-880-27.2/27.2	04-4J2204	33
04-ALA-880-28.4/29.2	04-0A7104	34
04-ALA-880-30.1/31.1	04-1706U4	34
04-ALA-880-32.9/33.9	04-4A8104	34
04-ALA-980-1.1/1.1	04-0J7804	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-4-27.5/29	04-1G9404	34
04-CC-4-8.0/25	04-152724	34
04-CC-4-11.0/0	04-286804	35
04-CC-4-26.6/27.5	04-2285E4	35
04-CC-4-/4.9	04-3E3904	35
04-CC-4-/0	04-4H8404	35
04-CC-24-5.2/5.6	04-3G1604	35
04-CC-580-6.1/6.3	04-003944	35
04-CC-580-6.3/7.7	04-3G4844	36
04-CC-680-1.0/9.9	04-4H6704	36
04-CC-680-22.7/24.8	04-3A8704	36
04-MRN-1-1.4/0	04-2G8704	36
04-MRN-1-10.9/0	04-4S2204	36
04-MRN-1-13.1/15	04-1J8404	36
04-MRN-1-17.0/19	04-3E3404	37
04-MRN-1-28.5/0	04-4H8204	37
04-MRN-101-23.3/27.6	04-264074	37
04-MRN-101-25.7/25.8	04-4W2404	37
04-MRN-101-25.7/25.8	04-4J2404	37
04-MRN-580-3.3/4.5	04-4G4704	37
04-NAP-12-2.8/3.3	04-264144	38
04-NAP-12-/3.3	04-2641A4	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-29-1.0/9.9	04-4H6904	38
04-NAP-29-25.5/28.4	04-259404	38
04-NAP-29-47.0/47.2	04-4A0904	38
04-NAP-29-/0	04-4H8104	38
04-NAP-29-/3.1	04-3J0104	39
04-NAP-37-/7.4	04-3J0304	39
04-NAP-121-3.1/3.1	04-2J9904	39
04-NAP-121-/11.6	04-3J0004	39
04-NAP-128-20.2/20.2	04-3G7604	39
04-NAP-128-/20.2	04-3J1204	39
04-SCL-9-2.5/7	04-2A4304	40
04-SCL-9-4.2/0	04-4S0504	40
04-SCL-17-1.0/99.9	04-4H6604	40
04-SCL-17-4.3/12	04-3E7704	40
04-SCL-35-14.1/17.1	04-3E4204	40
04-SCL-84-12.0/12.1	04-1J6504	40
04-SCL-87-4.9/4.9	04-1SS484	41
04-SCL-101-38.0/38.1	04-0J0604	41
04-SCL-101-38.0/38.1	04-040604	41
04-SCL-101-49.0/52.2	04-4A3304	41
04-SCL-101-52.0/52.6	04-235624	41
04-SCL-101-/26.7	04-153304	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-152-6.1/6.5	04-448834	42
04-SCL-152-9.9/21.9	04-4C2004	42
04-SCL-152-16.2/19.5	04-2A4404	42
04-SCL-152-30.4/35.2	04-2J2004	42
04-SCL-152-/5.2	04-2A2504	42
04-SCL-237-4.0/6.9	04-1J2604	42
04-SCL-280-2.6/0	04-1SS524	43
04-SCL-280-7.8/11.5	04-272044	43
04-SCL-280-20.5/20.5	04-4J2704	43
04-SCL-680-/9.9	04-153204	43
04-SF-80-4.9/5.9	04-0435E4	43
04-SF-80-5.8/7.8	04-3G4434	43
04-SF-80-8.2/8.7	04-0120F4	44
04-SF-80-8.2/8.7	04-0120W4	44
04-SF-80-8.6/8.9	04-013524	44
04-SF-80-8.6/8.6	04-013544	44
04-SF-80-12.6/13.9	04-0120T4	44
04-SF-101-3.4/0	04-3G1704	44
04-SF-101-9.0/0	04-1637N4	45
04-SF-280-4.1/4.4	04-1A5514	45
04-SF0-80-/7.8	04-2J8704	45
04-SM-0-/0	04-0G2224	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-1-32.0/32	04-1J5904	45
04-SM-1-38.2/39.7	04-1123H4	45
04-SM-1-39.6/40.1	04-1123J4	46
04-SM-1-40.6/41	04-265604	46
04-SM-1-/47.1	04-2J4204	46
04-SM-1-/40.3	04-1J6604	46
04-SM-35-/21	04-2J7104	46
04-SM-82-17.1/0	04-1G5404	46
04-SM-84-17.0/21.5	04-1J2104	47
04-SM-84-28.8/29.3	04-1J5204	47
04-SM-92-5.4/6.2	04-1G8504	47
04-SM-92-14.4/18.8	04-041004	47
04-SM-101-.9/3.6	04-2356A4	47
04-SM-101-9.3/9.9	04-4J0504	47
04-SM-101-16.3/17.1	04-235844	48
04-SM-101-20.0/26.1	04-3G6804	48
04-SM-101-23.6/23.6	04-3E7904	48
04-SM-101-/3	04-4J4304	48
04-SM-101-/6	04-4A9254	48
04-SM-101-/26.1	04-3J7804	48
04-SM-280-9.4/0	04-4G5914	49
04-SM-280-.3/M27.1	04-1G8304	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-280-25.5/0	04-4G6304	49
04-SOL-37-9.8/10.6	04-3J0204	49
04-SOL-80-11.3/12.9	04-0A5344	49
04-SOL-80-19.5/19.6	04-1SS574	49
04-SOL-80-39.8/39.8	04-1J7604	50
04-SOL-80-/18.9	04-4J1404	50
04-SOL-680-/13.1	04-3G6504	50
04-SOL-780-.5/7.4	04-2J2804	50
04-SON-1-29.9/29.9	04-3G7404	50
04-SON-1-45.4/45.4	04-0K1704	50
04-SON-1-/7.1	04-1J1704	51
04-SON-12-9.6/0	04-1A2904	51
04-SON-12-32.7/33	04-3A3304	51
04-SON-101-.9/3.6	04-2640U4	51
04-SON-101-3.4/4.1	04-2640K4	51
04-SON-101-7.1/8.1	04-0A1854	51
04-SON-101-11.6/11.6	04-1SS354	52
04-SON-101-20.7/20.7	04-245444	52
04-SON-101-42.3/42.3	04-4J0104	52
04-SON-101-/33.8	04-4J1304	52
04-SON-116-41.8/44.7	04-283824	52
04-SON-121-/7.3	04-1J1504	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-128-2.4/2.4	04-1SS224	53
04-SON-128-17.1/24.7	04-4A8824	53
05-MON-1-11.7/43.1	05-1C9404	53
05-MON-1-28.0/28.4	05-1F8904	53
05-MON-1-46.8/46.8	05-0S9404	54
05-MON-1-67.9/0	05-1A8904	54
05-MON-1-77.6/85.3	05-1A7604	54
05-MON-68-19.2/0	05-0T2704	54
05-MON-101-45.8/49.8	05-1G1104	54
05-MON-101-55.2/73.8	05-1F69U4	54
05-MON-101-85.0/85.8	05-349514	55
05-MON-101-100.0/101.3	05-315804	55
05-MON-101-21.9/87	05-1C9304	55
05-SB-1-49.9/0	05-0R8304	55
05-SB-101-.3/7.5	05-462504	55
05-SB-101-1.6/22.5	05-1F3904	55
05-SB-101-12.9/14	05-1C4304	56
05-SB-101-13.2/27.1	05-0S2504	56
05-SB-101-21.0/27.1	05-1A7204	56
05-SB-101-22.3/23	05-0G0704	56
05-SB-101-83.2/83.8	05-463814	56
05-SB-101-14.2/0	05-1F6104	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-166-55.1/70.6	05-1A3304	57
05-SB-166-25.5/34.9	05-1A4604	57
05-SB-246-12.3/16.7	05-0C6404	57
05-SBT-25-18.8/19.5	05-0T6404	57
05-SBT-25-38.2/44.2	05-1F8504	57
05-SBT-101-.7/.7	05-1A9304	57
05-SCR-0-/0	05-0T5004	58
05-SCR-0-/0	05-1F2104	58
05-SCR-1-16.9/17.2	05-1A8704	58
05-SCR-1-20.2/37.4	05-1C8604	58
05-SCR-1-29.4/34.8	05-1F1204	58
05-SCR-1-31.6/36.3	05-1F3604	58
05-SCR-1-/0	05-0R5104	59
05-SCR-9-3.8/18.7	05-0Q5904	59
05-SCR-17-6.0/12.5	05-1G1004	59
05-SCR-17-10.1/0	05-1F0004	59
05-SCR-129-9.5/10	05-0T5404	59
05-SCR-152-2.0/8.3	05-1A3804	59
05-SLO-1-64.0/66.9	05-492804	60
05-SLO-1-73.7/74	05-1A7004	60
05-SLO-1-12.6/0	05-1C1304	60
05-SLO-1-36.7/39.6	05-0N4004	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-46-37.6/40.4	05-330764	60
05-SLO-46-40.7/46.3	05-330774	60
05-SLO-46-4.3/7.6	05-1F8704	61
05-SLO-101-32.3/35.6	05-1F7804	61
05-SLO-101-45.3/45.7	05-402824	61
05-SLO-101-21.6/23.9	05-0S7904	61
05-SLO-101-23.9/32.3	05-1G3404	61
05-SLO-227-.1/10.3	05-1F9404	61
06-FRE-0-/0	06-0Q8804	62
06-FRE-0-/0	06-0Q0204	62
06-FRE-0-/0	06-0S2204	62
06-FRE-0-/0	06-0S7404	62
06-FRE-0-/0	06-0P0604	62
06-FRE-0-/0	06-0S9304	63
06-FRE-5-48.8/53	06-0Q2704	63
06-FRE-33-10.7/14.8	06-0S1704	63
06-FRE-33-10.9/11.1	06-432604	63
06-FRE-33-63.0/69.1	06-0S2404	63
06-FRE-41-3.0/M6.1	06-0Q2404	63
06-FRE-41-23.1/0	06-0Q0104	64
06-FRE-41-24.5/24.8	06-0M4204	64
06-FRE-41-25.2/31.7	06-0M8204	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-41-25.4/0	06-0S8204	64
06-FRE-41-27.6/30.4	06-0E9714	64
06-FRE-63-/2	06-0S1804	64
06-FRE-99-26.7/31.6	06-442624	65
06-FRE-99-/30.5	06-0U6904	65
06-FRE-99-/0	06-0T4104	65
06-FRE-145-13.2/20.4	06-0T1904	65
06-FRE-168-.7/9.1	06-0U3304	65
06-FRE-168-7.1/9.1	06-0U3204	65
06-FRE-168-6.9/7.1	06-0P9804	66
06-FRE-168-36.0/0	06-0M0204	66
06-FRE-168-29.0/T29.4	06-0M0504	66
06-FRE-168-/0	06-0T4204	66
06-FRE-180-77.2/0	06-0H1704	66
06-FRE-180-57.9/62.4	06-0Q2104	66
06-FRE-180-62.6/66.3	06-342564	67
06-FRE-269-.5/8.6	06-0S7804	67
06-KER-0-/0	06-0S7504	67
06-KER-5-6.0/9	06-0Q4504	67
06-KER-5-62.5/73.1	06-0P1404	67
06-KER-14-16.6/0	06-0Q4204	67
06-KER-33-19.6/27	06-0S3004	68

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-33-27.0/34.2	06-0Q7204	68
06-KER-43-9.2/16.1	06-0S2904	68
06-KER-46-54.0/57.8	06-0Q7904	68
06-KER-58-28.2/31.5	06-0T1704	68
06-KER-58-31.8/39.7	06-0Q8004	68
06-KER-58-36.3/39.9	06-0P5604	69
06-KER-58-85.1/0	06-0P0704	69
06-KER-58-88.5/99.8	06-0R1504	69
06-KER-58-94.4/0	06-0N5604	69
06-KER-58-99.2/99.8	06-0M2604	69
06-KER-58-136.0/143.8	06-0S2804	69
06-KER-58-/0	06-0Q5804	70
06-KER-58-/0	06-0S0704	70
06-KER-99-19.7/57.5	06-0U6004	70
06-KER-99-21.7/24.7	06-0E3404	70
06-KER-119-10.0/13.3	06-424714	70
06-KER-166-9.0/24.5	06-0S2504	70
06-KER-178-100.6/102.7	06-0P8104	71
06-KER-178-4.4/0	06-0H6414	71
06-KER-204-5.4/6.7	06-0N9604	71
06-KER-204-/3.7	06-0Q8104	71
06-KER-395-/23.4	06-0S2704	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-5-9.0/16.5	06-0P1804	71
06-KIN-41-17.1/39.9	06-0S2604	72
06-KIN-198-8.9/10.1	06-325514	72
06-KIN-198-8.8/10.6	06-0N1804	72
06-KIN-198-9.5/14.7	06-0Q2504	72
06-KIN-198-14.8/17.9	06-462204	72
06-KIN-198-15.7/0	06-462214	72
06-KIN-198-16.5/17.2	06-487504	73
06-KIN-198-21.5/28.3	06-0L0504	73
06-KIN-198-/7.4	06-0P1504	73
06-KIN-269-1.1/5.6	06-0S2104	73
06-MAD-41-11.7/13.4	06-0G9004	73
06-MAD-41-38.9/45.7	06-0S2304	73
06-MAD-99-.9/28.2	06-0E6804	74
06-MAD-99-6.9/8.2	06-471004	74
06-MAD-152-/1.1	06-0P9704	74
06-TUL-99-5.1/53.9	06-0U5904	74
06-TUL-99-25.0/27.6	06-0P1704	74
06-TUL-99-37.3/41.3	06-360214	74
06-TUL-99-41.3/53.9	06-324504	75
06-TUL-99-41.3/52	06-0T1804	75
06-TUL-99-48.5/53.9	06-324514	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-137-15.4/15.7	06-0Q4404	75
06-TUL-198-12.0/0	06-0H6304	75
06-TUL-198-14.6/0	06-0S5904	75
06-TUL-201-5.8/23.3	06-0P6504	76
06-TUL-216-1.9/2.9	06-430714	76
06-TUL-245-12.2/16	06-0S2004	76
07-LA-1-8.7/0	07-3X3904	76
07-LA-1-35.6/37.1	07-2W4704	77
07-LA-1-41.8/42.1	07-316604	77
07-LA-1-44.4/44.4	07-1W5104	77
07-LA-1-51.0/52	07-4L2214	77
07-LA-1-/1.1	07-3X9404	77
07-LA-2-14.1/15.1	07-2055A4	77
07-LA-2-26.4/82.3	07-2W8304	78
07-LA-5-1.2/1.2	07-2W5404	78
07-LA-5-1.2/2.1	07-215914	78
07-LA-5-1.8/3	07-2159C4	78
07-LA-5-2.7/4	07-215934	78
07-LA-5-4.0/5.8	07-215944	78
07-LA-5-5.8/6.8	07-215954	79
07-LA-5-6.8/13.8	07-294904	79
07-LA-5-9.5/9.5	07-4X6404	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-13.6/18.5	07-246404	79
07-LA-5-13.6/18.5	07-2464E4	79
07-LA-5-13.8/28.2	07-2W6904	79
07-LA-5-14.9/16.8	07-272404	80
07-LA-5-18.2/26.7	07-284204	80
07-LA-5-19.2/28.9	07-295604	80
07-LA-5-20.3/20.3	07-1W2404	80
07-LA-5-24.6/88.6	07-1W3604	80
07-LA-5-25.2/27.5	07-2777U4	80
07-LA-5-26.7/29.4	07-121844	81
07-LA-5-29.4/31.6	07-1218W4	81
07-LA-5-31.6/36	07-1218V4	81
07-LA-5-34.3/56.1	07-2W7604	81
07-LA-5-36.0/39.4	07-1219U4	81
07-LA-5-/0	07-259024	81
07-LA-5-/0	07-3X9204	82
07-LA-10-2.0/18	07-3X9104	82
07-LA-10-18.3/46.8	07-278204	82
07-LA-10-18.5/0	07-1W2204	82
07-LA-10-29.4/29.5	07-2W9204	82
07-LA-10-31.1/32.3	07-245404	82
07-LA-10-31.2/33.4	07-117074	83

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-10-33.2/37.2	07-1170U4	83
07-LA-10-41.0/41	07-4T7004	83
07-LA-10-41.7/48.3	07-295004	83
07-LA-10-5.5/14.8	07-259204	83
07-LA-10-/0	07-2W7004	83
07-LA-14-24.8/69	07-1W6404	84
07-LA-14-24.8/32.1	07-4Y9204	84
07-LA-14-56.5/57	07-284504	84
07-LA-18-.1/.1	07-274804	84
07-LA-23-2.5/8.9	07-2W8804	84
07-LA-39-21.6/21.9	07-3X8204	84
07-LA-47-3.4/4.6	07-138204	85
07-LA-57-1.7/6.2	07-4X6104	85
07-LA-57-4.3/10.8	07-2W6504	85
07-LA-60-.5/.5	07-3P7204	85
07-LA-66-/3	07-1W7004	85
07-LA-91-6.0/21	07-1W6104	85
07-LA-101-1.8/15.6	07-2838U4	86
07-LA-101-1.8/8.4	07-295504	86
07-LA-101-2.9/21	07-1W6504	86
07-LA-101-9.2/38.2	07-4X5404	86
07-LA-101-11.4/11.8	07-292104	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-101-11.8/35.3	07-294704	86
07-LA-101-16.7/16.7	07-4T6104	87
07-LA-101-27.6/32.1	07-2W8404	87
07-LA-103-/1	07-275704	87
07-LA-105-1.7/14.1	07-4X6004	87
07-LA-105-8.0/10.2	07-4X3304	87
07-LA-105-2.6/0	07-3X3504	87
07-LA-105-13.5/18	07-2W0604	88
07-LA-107-4.1/4.1	07-4T5604	88
07-LA-110-1.2/21.4	07-4X6604	88
07-LA-110-7.0/16.7	07-2W7304	88
07-LA-110-8.6/14	07-293804	88
07-LA-110-16.9/23.6	07-2W7404	88
07-LA-110-24.5/29.2	07-2W6804	89
07-LA-110-23.5/23.9	07-2759U4	89
07-LA-118-11.5/13.7	07-2770U4	89
07-LA-118-4.5/13.9	07-2W7704	89
07-LA-118-/0	07-3X9304	89
07-LA-134-1.6/2.7	07-287204	89
07-LA-134-10.8/11.5	07-4T7404	90
07-LA-134-/6.1	07-1W7204	90
07-LA-138-46.7/63.7	07-297004	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-138-69.9/75	07-2656U4	90
07-LA-170-17.7/20.3	07-2769U4	90
07-LA-210-15.6/20.3	07-4X2104	90
07-LA-210-39.8/42.2	07-287304	91
07-LA-210-.8/4.9	07-2768U4	91
07-LA-210-9.7/16.1	07-288014	91
07-LA-210-15.0/36	07-258934	91
07-LA-210-16.1/25.8	07-2881U4	91
07-LA-210-30.7/41.4	07-267004	91
07-LA-405-.1/7.9	07-4X5704	92
07-LA-405-1.6/15.8	07-2W7504	92
07-LA-405-3.4/4.5	07-278304	92
07-LA-405-7.9/12.7	07-4X5804	92
07-LA-405-8.8/8.8	07-4Y7004	92
07-LA-405-11.7/11.7	07-288504	92
07-LA-405-16.4/19.5	07-3Y9404	93
07-LA-405-28.0/39	07-296804	93
07-LA-405-39.4/48.6	07-252004	93
07-LA-405-41.6/41.6	07-4T7304	93
07-LA-605-/20.2	07-295704	93
07-LA-710-9.4/18.4	07-183124	93
07-LA-710-17.2/26.4	07-202114	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-710-21.3/21.3	07-4X4404	94
07-LA-710-22.6/23	07-4X1304	94
07-VEN-1-1.0/10.6	07-4X3704	94
07-VEN-1-27.1/28.5	07-4T7504	94
07-VEN-1-14.2/15.5	07-4Y6604	94
07-VEN-33-11.3/11.3	07-3P7004	95
07-VEN-33-12.3/57.5	07-2W8704	95
07-VEN-33-/0	07-2W7104	95
07-VEN-101-3.8/16.2	07-4X4904	95
07-VEN-101-9.2/9.2	07-4X4204	95
07-VEN-101-14.0/21	07-276004	95
07-VEN-101-.1/4.5	07-1952U4	96
07-VEN-101-39.8/43.6	07-260704	96
07-VEN-118-18.2/30.9	07-4X5004	96
07-VEN-118-18.7/32.6	07-296704	96
07-VEN-150-32.0/34.4	07-4Y6404	96
08-RIV-0-/0	08-1F3204	97
08-RIV-10-57.6/127	08-1G5114	97
08-RIV-10-97.8/104	08-1G5104	97
08-RIV-10-135.0/0	08-0L5904	97
08-RIV-10-1.9/82.5	08-1E4304	97
08-RIV-10-/24.5	08-1G4304	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-15-27.7/40.9	08-1C9004	98
08-RIV-60-21.3/21.3	08-1G1704	98
08-RIV-60-1.5/0	08-0P2804	98
08-RIV-62-6.9/9.1	08-1F0004	98
08-RIV-74-32.3/36.5	08-1C3504	98
08-RIV-74-63.0/0	08-383504	98
08-RIV-74-71.8/80.3	08-1E3304	99
08-RIV-79-12.6/12.9	08-1E4804	99
08-RIV-79-33.9/40.3	08-1C0504	99
08-RIV-91-15.6/21.6	08-448404	99
08-RIV-91-17.4/0	08-1C8404	99
08-RIV-95-/36.2	08-1C3704	99
08-RIV-111-6.0/18.4	08-1F5004	100
08-RIV-215-37.3/38.4	08-3348V4	100
08-RIV-215-38.6/39.7	08-334884	100
08-RIV-215-39.7/43	08-334874	100
08-RIV-215-15.0/15	08-0R8114	100
08-RIV-371-56.0/61.9	08-1C1104	100
08-RIV-371-67.7/72.9	08-0M2004	101
08-SBD-0-/0	08-1F3104	101
08-SBD-10-12.0/19.8	08-497514	101
08-SBD-10-27.8/29.2	08-1E2104	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-10-30.9/39.2	08-1G4104	101
08-SBD-10-31.1/31.5	08-1E7504	101
08-SBD-10-24.3/0	08-1E4104	102
08-SBD-10-/30.9	08-0Q7604	102
08-SBD-10-/33.2	08-1F0604	102
08-SBD-15-12.8/0	08-0G2904	102
08-SBD-15-12.8/14.5	08-1G4204	102
08-SBD-15-14.0/16.4	08-0K7104	102
08-SBD-15-29.6/70.1	08-0Q4704	103
08-SBD-15-41.4/0	08-1E3204	103
08-SBD-15-70.1/75.3	08-1F5304	103
08-SBD-15-177.3/181.1	08-368504	103
08-SBD-15-15.4/30.8	08-0Q7404	103
08-SBD-18-17.7/31.9	08-1C7604	103
08-SBD-18-103.9/115.9	08-1F5804	104
08-SBD-38-15.0/49.5	08-0G6204	104
08-SBD-38-26.6/26.8	08-336304	104
08-SBD-40-94.7/99.7	08-0N56U4	104
08-SBD-58-22.2/31.1	08-043514	104
08-SBD-60-/4.6	08-0Q7514	104
08-SBD-62-15.1/0	08-0R9604	105
08-SBD-62-32.7/33.5	08-0N5404	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-62-66.0/79.5	08-0Q5004	105
08-SBD-62-142.2/142.9	08-378704	105
08-SBD-127-3.0/10.5	08-1E2204	105
08-SBD-138-2.3/15.2	08-3401U4	105
08-SBD-138-27.5/28.5	08-1G2504	106
08-SBD-138-24.1/0	08-0J8504	106
08-SBD-173-15.6/15.6	08-0R9104	106
08-SBD-178-/14.8	08-1F4704	106
08-SBD-210-13.9/26.3	08-1G3604	106
08-SBD-215-11.8/12.8	08-1F0304	106
08-SBD-247-1.8/9.6	08-0F6604	107
09-INY-127-34.5/41.8	09-359904	107
09-INY-168-16.8/17.5	09-350604	107
09-INY-190-73.3/96.8	09-361504	107
09-INY-395-20.3/22.3	09-351204	108
09-INY-395-/8.4	09-361404	108
09-MNO-6-.8/2.4	09-356004	108
09-MNO-395-44.6/50.7	09-358804	108
09-MNO-395-51.5/0	09-352404	108
09-MNO-395-52.3/53.7	09-335004	108
10-ALP-88-/7.5	10-0W6104	109
10-ALP-88-/0	10-0X2104	109

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-89-10.0/21.4	10-0Y8904	109
10-AMA-49-4.0/7	10-0S7204	109
10-AMA-88-15.0/32.3	10-0V9004	109
10-AMA-88-38.0/46.9	10-0Y9404	110
10-AMA-88-46.9/54.7	10-0Q2204	110
10-AMA-88-54.7/60.8	10-0W5904	110
10-AMA-88-66.6/71.7	10-0W6004	110
10-AMA-124-2.5/10.3	10-1C9304	110
10-CAL-4-/21.1	10-0X3904	110
10-CAL-49-/0	10-0Y9804	111
10-MER-5-.5/.5	10-1E9604	111
10-MER-5-21.4/0	10-0X6104	111
10-MER-5-32.2/32.5	10-0V6604	111
10-MER-99-13.9/14.4	10-481004	111
10-MER-99-15.8/17.3	10-0K0214	111
10-MER-99-24.4/25.8	10-414824	112
10-MER-99-/4.6	10-415804	112
10-MER-152-/2.4	10-0W1404	112
10-MPA-49-18.5/27	10-1E0204	112
10-MPA-140-42.0/42.7	10-0P9224	112
10-SJ-0-/0	10-0Y8504	112
10-SJ-4-8.3/T14.3	10-0W1204	113

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-16.2/0	10-0W1104	113
10-SJ-4-16.6/17.4	10-1C0904	113
10-SJ-4-19.5/20.1	10-3A1004	113
10-SJ-4-/0	10-0S1104	113
10-SJ-4-/4.3	10-3A7504	113
10-SJ-5-25.1/28.6	10-0M7804	114
10-SJ-5-28.5/35.6	10-0G4704	114
10-SJ-5-41.7/45.9	10-0X5404	114
10-SJ-12-.1/4.4	10-0G8004	114
10-SJ-12-5.1/11	10-0W5604	114
10-SJ-12-19.1/27.6	10-0Y6504	114
10-SJ-12-4.4/0	10-1C0204	115
10-SJ-12-/0	10-0J92U4	115
10-SJ-88-6.1/8.9	10-0A8304	115
10-SJ-88-15.4/19.4	10-0Y6804	115
10-SJ-99-4.5/23	10-0W4304	115
10-SJ-99-6.9/10.6	10-0E6134	115
10-SJ-99-10.6/15	10-0E6124	116
10-SJ-99-22.9/38.8	10-0W1904	116
10-STA-99-2.3/20.2	10-0S7804	116
10-STA-108-37.6/0	10-0W9804	116
10-STA-120-/4.1	10-0K1404	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-STA-219-2.9/4.9	10-0A8724	116
10-TUO-49-8.8/12.8	10-0X4204	117
10-TUO-120-27.4/0	10-0W8004	117
11-IMP-7-/1.2	11-238404	117
11-IMP-8-28.0/40.9	11-2M7804	117
11-IMP-8-38.7/39.3	11-263304	118
11-IMP-78-9.2/14	11-404404	118
11-IMP-86-11.3/20.6	11-2M5104	118
11-IMP-111-23.9/40.5	11-2M7404	118
11-IMP-115-8.5/21.2	11-2M7704	118
11-IMP-186-/.4	11-294804	118
11-IMP-5708-/0	11-076704	119
11-SD-5-4.0/22.3	11-261604	119
11-SD-5-31.7/31.7	11-282304	119
11-SD-5-35.8/38.5	11-2T1784	119
11-SD-5-1.2/0	11-410604	119
11-SD-5-12.6/72.2	11-401404	119
11-SD-5-19.9/21.2	11-002704	120
11-SD-5-29.1/30.5	11-0223U4	120
11-SD-5-58.1/72.4	11-406704	120
11-SD-5-/0	11-407604	120
11-SD-8-6.9/8.2	11-405504	120

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-16.0/30.5	11-415404	120
11-SD-8-17.4/18.7	11-063814	121
11-SD-8-37.9/37.9	11-410304	121
11-SD-8-25.9/32.2	11-406904	121
11-SD-8-61.2/77.8	11-407004	121
11-SD-11-/1.6	11-056324	121
11-SD-15-23.8/26.2	11-2607C4	121
11-SD-15-11.2/M14.5	11-2T0974	122
11-SD-15-14.5/M16.4	11-2T0984	122
11-SD-15-15.0/M16.4	11-2T0954	122
11-SD-15-16.4/M19.5	11-2T0994	122
11-SD-15-23.8/M26.2	11-260734	122
11-SD-15-26.2/M27.8	11-2T0864	122
11-SD-15-27.8/30.1	11-2T0874	123
11-SD-15-30.1/31.5	11-2T0884	123
11-SD-15-/4.7	11-282404	123
11-SD-15-/0	11-282504	123
11-SD-67-/5.9	11-275504	123
11-SD-67-5.8/18.5	11-2M6404	123
11-SD-75-21.0/21.6	11-409304	124
11-SD-76-12.1/17.7	11-257154	124
11-SD-76-4.2/7.6	11-406604	124

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-7.3/12	11-080174	124
11-SD-78-15.3/16.3	11-2T2304	124
11-SD-94-12.7/0	11-299204	124
11-SD-125-9.7/12.1	11-408504	125
11-SD-163-.5/3.2	11-265014	125
11-SD-163-.6/4	11-2M7504	125
11-SD-163-1.7/3.2	11-2650A4	125
11-SD-163-1.7/3.2	11-265004	125
11-SD-163-8.4/9.4	11-241514	125
11-SD-805-.9/1.1	11-292304	126
11-SD-805-4.4/5.5	11-2T2514	126
11-SD-805-4.7/5.6	11-2T1824	126
11-SD-805-7.7/9.1	11-081654	126
11-SD-805-9.5/10.3	11-2T2504	126
11-SD-805-23.7/27.6	11-2T2004	126
11-SD-805-26.8/27.3	11-2T0414	127
11-SD-905-10.6/0	11-288814	127
12-ORA-0-7.8/9.9	12-0M7204	127
12-ORA-1-25.8/29.9	12-0H1604	127
12-ORA-5-3.0/3.7	12-0F96A4	127
12-ORA-5-3.7/6.2	12-0F96C4	128
12-ORA-5-4.4/44	12-0M3704	128

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-5-6.2/8.7	12-0F96E4	128
12-ORA-5-7.0/15.3	12-0N3504	128
12-ORA-5-16.5/42	12-0M8404	128
12-ORA-5-19.2/22.2	12-0J61U4	128
12-ORA-5-28.3/28.6	12-0M1204	129
12-ORA-5-/29.6	12-0L92U4	129
12-ORA-55-2.0/11.8	12-0L74U4	129
12-ORA-55-2.0/5.9	12-0H20U4	129
12-ORA-55-9.6/12	12-0H8904	129
12-ORA-55-17.0/17.7	12-0H2084	129
12-ORA-57-10.8/21.8	12-0N3404	130
12-ORA-57-20.7/21.8	12-0N1304	130
12-ORA-57-20.7/20.7	12-0N1404	130
12-ORA-73-10.0/24.5	12-0H4404	130
12-ORA-73-11.3/27.3	12-0N3104	130
12-ORA-73-23.9/25	12-0M1104	130
12-ORA-73-25.7/28	12-0H0344	131
12-ORA-74-/1.6	12-0E31A4	131
12-ORA-74-/ .2	12-0E3104	131
12-ORA-90-11.8/12.5	12-056224	131
12-ORA-91-.9/5.4	12-0C5704	131
12-ORA-91-8.1/9.5	12-0C5604	131

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-91-9.2/15.9	12-0G3314	132
12-ORA-91-18.0/18	12-0K3304	132
12-ORA-133-4.2/8.3	12-0K4104	132
12-ORA-405-6.4/7.4	12-0F5504	132
12-ORA-405-8.4/8.4	12-0N5404	132

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$8,383,670	\$7,477,731
-S-	FEDERAL AID (SECONDARY)	\$32,271,654	\$18,328,732
-SH-	STATE HIGHWAY	\$197,924,675	\$158,878,024
-ER-	STORM DAMAGE REPAIR	\$12,882,414	\$8,053,650
		\$91,189,987	\$29,785,228
District Total:		<u>\$342,652,399</u>	<u>\$222,523,365</u>

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$40,418,819	\$28,353,493
-SH-	STATE HIGHWAY	\$21,691,486	\$16,187,504

Statement of Ongoing Contracts - Federal Aid

District	02			
Federal Aid		Category	Bid + CCO	Work Comp
			\$217,613,384	\$160,808,765
District Total:			<u>\$279,723,689</u>	<u>\$205,349,761</u>

District	03			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$105,846,454	\$85,615,626
-F-		FEDERAL AID (PRIMARY)	\$38,659,874	\$19,620,232
-S-		FEDERAL AID (SECONDARY)	\$85,783,138	\$52,382,599
-SH-		STATE HIGHWAY	\$21,320,549	\$12,072,023
			\$52,022,500	\$24,170,173
District Total:			<u>\$303,632,516</u>	<u>\$193,860,653</u>

District	04			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$174,008,509	\$165,948,917
-S-		FEDERAL AID (SECONDARY)	\$111,163,789	\$57,788,289
-SH-		STATE HIGHWAY	\$4,941,304,095	\$4,684,110,888
-ER-		STORM DAMAGE REPAIR	\$6,172,150	\$6,147,777
			\$453,235,442	\$307,403,872
District Total:			<u>\$5,685,883,984</u>	<u>\$5,221,399,742</u>

Statement of Ongoing Contracts - Federal Aid

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$61,787,395	\$55,094,593
-S-	FEDERAL AID (SECONDARY)	\$52,227,215	\$20,816,277
-SH-	STATE HIGHWAY	\$77,476,021	\$50,853,210
		\$59,493,465	\$7,740,617
District Total:		<u>\$250,984,096</u>	<u>\$134,504,697</u>

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$14,803,477	\$11,901,785
-S-	FEDERAL AID (SECONDARY)	\$28,424,798	\$16,845,134
-SH-	STATE HIGHWAY	\$169,006,024	\$129,008,840
		\$239,170,624	\$152,323,525
District Total:		<u>\$451,404,923</u>	<u>\$310,079,284</u>

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$225,086,332	\$98,359,723
-F-	FEDERAL AID (PRIMARY)	\$166,973,602	\$125,901,391
-S-	FEDERAL AID (SECONDARY)	\$26,529,016	\$5,059,526
-SH-	STATE HIGHWAY	\$365,696,281	\$246,443,517

Statement of Ongoing Contracts - Federal Aid

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-ER-	STORM DAMAGE REPAIR	\$12,733,505	\$1,747,377
		\$1,242,589,470	\$680,927,427
District Total:		<u>\$2,039,608,206</u>	<u>\$1,158,438,960</u>

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$117,424,988	\$100,471,630
-F-	FEDERAL AID (PRIMARY)	\$2,543,111	\$1,124,311
-S-	FEDERAL AID (SECONDARY)	\$349,958,454	\$278,177,494
-SH-	STATE HIGHWAY	\$45,999,484	\$19,492,037
		\$352,040,564	\$206,094,817
District Total:		<u>\$867,966,601</u>	<u>\$605,360,289</u>

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$2,224,566	\$2,143,852
-S-	FEDERAL AID (SECONDARY)	\$910,712	\$0
-SH-	STATE HIGHWAY	\$8,274,959	\$1,278,089
		\$11,006,627	\$3,985,878
District Total:		<u>\$22,416,864</u>	<u>\$7,407,819</u>

Statement of Ongoing Contracts - Federal Aid

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$139,321,850	\$121,880,729
-F-	FEDERAL AID (PRIMARY)	\$67,545,571	\$53,072,306
-S-	FEDERAL AID (SECONDARY)	\$38,396,991	\$21,325,675
-SH-	STATE HIGHWAY	\$265,522,801	\$203,582,516
		\$123,375,607	\$70,434,673
District Total:		<u>\$634,162,819</u>	<u>\$470,295,900</u>

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,325,377	\$1,226,209
-S-	FEDERAL AID (SECONDARY)	\$89,757,829	\$32,576,294
-SH-	STATE HIGHWAY	\$161,542,922	\$130,515,536
		\$351,506,270	\$177,327,867
District Total:		<u>\$604,132,398</u>	<u>\$341,645,905</u>

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$4,915,256	\$4,110,062
-F-	FEDERAL AID (PRIMARY)	\$26,546,870	\$13,499,344
-S-	FEDERAL AID (SECONDARY)	\$4,509,786	\$3,434,257

Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$81,289,401	\$67,238,836
		\$168,707,405	\$72,404,855
District Total:		<u>\$285,968,717</u>	<u>\$160,687,353</u>

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$767,928,766	\$577,612,895
		\$3,361,951,344	\$1,893,407,697
-ER-	STORM DAMAGE REPAIR	\$31,788,069	\$15,948,804
-S-	FEDERAL AID (SECONDARY)	\$860,352,201	\$535,087,769
-F-	FEDERAL AID (PRIMARY)	\$389,468,135	\$289,835,544
-SH-	STATE HIGHWAY	\$6,357,048,697	\$5,719,661,021
Statewide Totals		<u>\$11,768,537,212</u>	<u>\$9,031,553,729</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
-----------------	----------------------------------

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$4,041,766
10	\$32,319,942
12	\$365,728
02	\$11,920,359
01	\$4,721,695
09	\$752,389
08	\$10,507,611
04	\$4,267,842,417
07	\$18,697,097
03	\$10,821,660
Work completed this Period:	\$4,361,990,665