

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11

Page 1
05/04/11

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-39.6/43.7 01-491404 NH-Q101-(181)E --()		IN DEL NORTE COUNTY NEAR SMITH RIVER FROM ROWDY CREEK BRIDGE TO 0.5 MILE SOUTH OF MARANDA LANE INSTALL RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$622,992 \$0 \$0	12/21/10 01/12/11 03/17/11	0% 0% SUSPENDED
HB1	WPCP						
01-DN-199-18.2/18.6 01-482704 ACHS-P199-(032)E P1-99 0-(2E) --()		IN DEL NORTE COUNTY NEAR GASQUET FROM 0.7 MILE SOUTH TO 0.3 MILE SOUTH OF GRASSY FLAT CAMPGROUND CONSTRUCT CABLE MESH DRAPERY	HI TECH ROCKFALL CONSTRUCTION INC P O BOX 674 FOREST GROVE OR 971160674 (503)357-6508	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-9157	\$1,495,484 \$1,559,007 \$0	07/01/10 07/29/10 06/30/11	89% 96% SUSPENDED
HB1	WPCP						
01-DN-999-/0 01-464104 ACHS-X015-(016)E PGX0-15 0-(6E) --()		IN DEL NORTE COUNTY AT VARIOUS LOCATIONS RECONSTRUCT METAL BEAM GUARD RAIL	APEX FENCE CO INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,681,744 \$627,170 \$627,170	10/11/10 11/04/10 08/15/11	19% 37%
HB1	SWPPP						
01-HUM-36-29.0/29.5 01-475604 ACST-43K3-(004)E 43-K3 0-(4E) --()		IN HUMBOLDT COUNTY ABOUT 5.5 MILES EAST OF BRIDGEVILLE AT 0.1 MILE WEST OF DEERFIELD RANCH ROAD COLD PLANE AC PAVEMENT PLACE HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 95502 (707)443-6371	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1081	\$865,083 \$0 \$0	12/08/10 12/22/10 05/31/11	0% 0% SUSPENDED
HA23	WPCP						
01-HUM-36-39.5/0 01-475804 ER-43K2-(004)E --()		IN HUMBOLDT COUNTY NEAR DINSMORE 1.0 MILE WEST OF VAN DUZEN RIVER BRIDGE CONSTRUCT TIEBACK RETAINING WALL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1081	\$884,946 \$0 \$0	10/13/10 11/02/10 03/14/11	0% 0% SUSPENDED
HA23	SWPPP						
01-HUM-96-.5/3.7 01-459404 STP-P096-(047)E --()		IN HUMBOLDT COUNTY AT AND NEAR WILLOW CREEK FROM 0.1 MILE NORTH OF BRANNAN MOUNTAIN ROAD TO 4.5 MILES SOUTH OF TISH TANG VIADUCT REHABILITATE PAVEMENT	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$2,072,205 \$0 \$0	11/24/10 12/16/10 03/07/11	0% 0%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-3.0/20.4 01-472204 ER-43L3-(004) --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT 2.3 MILES NORTH OF PG&E SERVICE CENTER ROAD AND FROM 0.9 TO 0.6 MILE SOUTH OF TISH TANG SI RECONSTRUCT ROADWAY	S T RHOADES CONSTRUCTION INC P O BOX 494520 REDDING CA 96049 96049 (530)223-9322	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$334,413 \$0 \$0	02/22/11 03/15/11 08/15/11	0% 0% SUSPENDED
HA23	WPCP						
01-HUM-101-.2/126 01-464004 HSN-Q101-(162)E Q1-01 1-(2E) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS RECONSTRUCT METAL BEAM GUARD RAIL	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)845-0990	WRIGHT, GEOFFREY T. 1487 SANDY PRAIRIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	\$4,847,744 \$3,269,371 \$626,191	06/17/10 07/08/10 07/20/11	68% 73%
HA23	WPCP						
01-HUM-101-12.9/13.1 01-451804 --()		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 02/11/10	0% 0% SUSPENDED
HM2	WPCP						
01-HUM-101-40.9/42.2 01-470214 ER-43F4-(004)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM 2.1 MILES SOUTH TO 0.9 MILE SOUTH OF BEAR CREEK BRIDGE CONSTRUCT RETAINING WALL	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	MCGEE, JAMES 1487 SANDY PRAIRIE COURT SUITE E FORTUNA CA 95540 (707)725-1021	\$6,148,981 \$5,675,333 \$0	08/19/08 09/05/08 03/25/11	99% 96%
HA23	SWPPP						
01-HUM-101-57.0/59.1 01-290304 --()		IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	\$15,287,131 \$15,725,385 \$0	10/08/08 10/23/08 01/28/11	100% 100%
HE11	SWPPP						
01-HUM-101-75.2/79 01-478804 ACNH-Q101-(178)E --()		IN HUMBOLDT COUNTY IN EUREKA ON BROADWAY FROM 0.4 MILE NORTH OF HERRICK AVENUE TO 5TH STREET AND ON 5TH STREET FROM BROADWAY TO GRIND AND REPAVE ASPHALT SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 95502 (707)443-6371	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$4,144,755 \$0 \$0	12/08/10 12/22/10 05/02/11	0% 0% SUSPENDED
HA22	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21 SWPPP		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	\$40,500,488 \$26,190,700 \$319,621	09/18/08 09/26/08 12/25/12	51% 65%
01-HUM-101-121.8/122.7 01-496004 HSNH-Q101-(195)E Q1-01 1-(5E) --() HB1 WPCP		IN HUMBOLDT COUNTY NEAR ORICK FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF BALD HILLS ROAD INSTALL METAL BEAM GUARD RAIL	APEX FENCE CO INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$194,500 \$0 \$0	03/01/11 03/15/11 04/20/11	0% 0%
01-HUM-169-18.0/19.8 01-478304 ER-43J9-(004) --() HA23 WPCP		IN HUMBOLDT COUNTY NEAR WEITCHPEC AT 2.9 MILES AND 4.3 MILES WEST OF CAPPELL CREEK BRIDGE CONSTRUCT TIEBACK RETAINING WALL	ENGINEERED SOIL REPAIRS INC 1267 SPRINGBROOK ROAD WALNUT CREEK CA 94597 (925)210-2150	OSIER, JIM 5065 BOYD ROAD, STE. B ARCATA CA 95521 (707)498-3516	\$1,388,503 \$46,178 \$0	06/21/10 07/13/10 06/27/11	12% 3% SUSPENDED
01-HUM-169-20.5/32.9 01-478504 ACST-43K9-(004)E 43-K9 0-(4E) --() HA23 WPCP		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS 1.9 MILES W OF CAPPELL CREEK BRIDGE TO 0.9 MILE WEST OF ROUTE 96. REPAIR SLIP OUTS, DRAINAGE REPAIR STORM DAMAGE	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$354,981 \$0 \$0	12/08/10 12/20/10 03/09/11	0% 0% SUSPENDED
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --() HA21 SWPPP		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MULLEN, RICHARD 5065 BOYD RD., STE. B ARCATA CA 95521 (707)498-3516	\$8,417,467 \$5,199,820 \$157,371	03/04/09 03/27/09 12/16/11	60% 62% SUSPENDED
01-HUM-254-5.1/5.6 01-475104 ER-43J7-(004)E --() HA23 WPCP		IN HUMBOLDT COUNTY NEAR MIRANDA FROM 1.3 MILES SOUTH OF MIRANDA POST OFFICE TO 0.8 MILE SOUTH OF MIRANDA POST OFFICE RECONSTRUCT HIGHWAY	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$3,224,250 \$1,588,825 \$338,129	10/28/10 12/01/10 07/25/11	53% 49%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-.7/0 01-482404		IN HUMBOLDT COUNTY IN ARCATA ON GIUNTOLI LANE 0.2 MILE WEST OF GIUNTOLI LANE OVERCROSSING INSTALL IRRIGATION SYSTEM	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	GORONA, MARK 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)825-4887	\$299,893 \$0 \$0	01/26/11 02/15/11 04/24/11	0% 0%
HA23	SWPPP						
01-HUM-299-7.1/43.1 01-490404 ACHS-P299-(160)E P2-99 1-(0E) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS PLACE RUMBLE STRIPS	TRAFFIC SOLUTIONS INC 8490 HARTMEYER LANE REDDING CA 96002 (530)222-8023	OSIER, JIM 5065 BOYD ROAD, STE. B ARCATA CA 95521 (707)834-1152	\$328,666 \$0 \$0	06/02/10 06/28/10 09/07/10	0% 0% SUSPENDED
HBI	WPCP						
01-HUM-299-36.9/39.2 01-486724		IN HUMBOLDT COUNTY AT AND NEAR WILLOW CREEK AT VARIOUS LOCATIONS REPLACE ASPHALT CONCRETE SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	OSIER, JIM 5065 BOYD ROAD, STE G ARCATA CA 95521 (707)925-6403	\$611,719 \$1,500 \$0	03/08/10 04/13/10 02/02/11	27% 0% SUSPENDED
HMI	WPCP						
01-HUM-5506-/0 01-0AA004		IN HUMBOLDT COUNTY IN EUREKA AT THE DISTRICT 1 OFFICE BUILDING AT 1656 UNION STREET INSTALL PHOTOVOLTAIC PANELS	BUILDING CONSULTING ENGINEERS INC 14616 MCKENDREE AVENUE CHINO CA 91710 (562)506-5853	RUNNION, JOSH 700 PARK PLACE CRESCENT CITY, CA 95531 (707)496-5635	\$366,900 \$345,134 \$0	06/03/10 06/30/10 02/28/11	62% 94% SUSPENDED
01-HUM-5708-/0 01-0AA014		IN HUMBOLDT COUNTY ABOUT 4 MILES NORTH OF EUREKA AT THE BRACUT MAINTENANCE STATION AT 6100 HIGHWAY 101 NORTH INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	RUNNION, JOSH 700 PARK PLACE CRESCENT CITY, CA 95531 (707)496-5635	\$255,721 \$255,721 \$0	03/18/10 04/22/10 03/16/11 03/25/11	100% 100% COMPLETED
01-LAK-53-2.8/7.5 01-3986U4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	KRAFT, DAN P. O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	\$11,925,542 \$0 \$0	01/05/11 02/15/11 04/24/12	0% 0%
HA22	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-999-/0 01-464404 HSST-X033-(073)E X0-33 0-(3E) --()		IN LAKE COUNTY AT VARIOUS LOCATIONS METAL BEAM GUARD RAIL	DIRT AND AGGREGATE INTERCHANGEINC 20905 NE SANDY BLVD FAIRVIEW OR 97024 (503)661-5093	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$2,626,284 \$717,605 \$0	12/10/10 12/23/10 08/03/11	0% 0% SUSPENDED
HB1	WPCP						
01-MEN-1-74.7/75.9 01-472904 ER-43K6-(000)4 --()		IN MENDOCINO COUNTY NEAR WESTPORT AT 1.1 MILES SOUTH AND AT 1.7 MILES NORTH OF BLUE SLIDE GULCH VIADUCT PLACE HOT MIX ASPHALT	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	LEES, CHARLES 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)961-5413	\$202,160 \$0 \$0	12/30/10 01/25/11 03/30/11	0% 0% SUSPENDED
HA23	WPCP						
01-MEN-1-82.1/82.3 01-472604 ER-43K0-(004)E --()		IN MENDOCINO COUNTY NEAR WESTPORT FROM 1.4 MILES NORTH OF HOWARD CREEK BRIDGE TO 0.6 MILE SOUTH OF JUAN CREEK BRIDGE CONSTRUCT TIEBACK RETAINING WALL	VALENTINE CORPORATION P O BOX 9337 SAN RAFAEL CA 94912 (415)453-3732	LEES, CHARLES 925 B NORTH FRANKLIN ROAD FORT BRAGG, CA 95437 (707)961-5413	\$1,564,464 \$41,281 \$0	10/07/10 11/05/10 10/15/11	0% 3% SUSPENDED
HA23	WPCP						
01-MEN-1-104.9/105 01-485904		IN MENDOCINO COUNTY NEAR LEGGETT AT SOUTH FORK EEL RIVER BRIDGE CLEAN AND PAINT BRIDGE	N Y BLASTCO INC 14710 S MAPLE AVENUE GARDENA CA 90248 (310)515-0433	KOSTRZEWA, LUCY 1656 UNION STREET EUREKA CA 95501 (707)441-4664	\$606,790 \$5,444 \$0	06/01/10 07/08/10 02/03/11	48% 1% SUSPENDED
HM3	WPCP						
01-MEN-20-4.7/4.9 01-482104 HSST-P020-(154)E P0-20 1-(4E) --()		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 7.7 MILES TO 4.9 MILES EAST OF ROUTE 1 CONSTRUCT TIMBER RETAINING WALL	TEAM GHILOTTI INC 2531 PETALUMA BLVD SOUTH PETALUMA CA 94952 (707)763-8700	ORTIZ, AL 925 N FRANKLIN STREET FORT BRAFF, CA 95437 (530)225-3080	\$606,418 \$0 \$0	01/27/11 02/10/11 06/06/11	0% 0% SUSPENDED
HB1	WPCP						
01-MEN-101-.1/101.6 01-464304 SARR-Q101-(169)E Q1-01 1-(9E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MI SOUTH OF RUSSIAN RIVER BRIDGE TO 0.5 MI NORTH OF BEAR PEN UNDERCROSSING RECONSTRUCT METAL BEAM GUARD RAIL	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)845-0990	WRIGHT, GEOFFREY T. 1487 SANDY PRARIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	\$4,332,164 \$2,564,675 \$0	06/10/10 06/30/10 08/23/11	47% 59%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11

Page 6
05/04/11

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-19.7/30.8 01-499904 HSNH-Q101-(181)E Q1-01 1-(1E) --()		IN MENDOCINO COUNTY IN AND NEAR UKIAH FROM EL ROBLE ROAD OVERCROSSING TO ROUTE 101/20 SEPARATION INSTALL MEDIAN CABLE BARRIER	GHILOTTI BROS INC 625 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5913	\$2,041,238 \$1,250 \$0	12/09/10 01/05/11 09/01/11	0% 0% SUSPENDED
HB1	SWPPP						
01-MEN-101-21.1/33.7 01-449404 NH-Q101-(168)E RRQ1-01 1-(0EA) Q101- 170-() HA22		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.2 MILE NORTH OF ROBINSON CREEK BRIDGE TO 0.2 MILE SOUTH OF UVA DRIVE REPLACE PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NANUGONDA, VEERA 20 WEST SCHOOL WAY, P.O. BOX 9595 REDWOOD VALLEY, CA 95470 (707)485-0876	\$10,522,941 \$6,967,761 \$1,055,979	07/23/10 08/06/10 09/09/11	41% 66%
HA22	WPCP						
01-MEN-101-35.5/40.1 01-496904 HSNH-Q101-(186)E Q1-01 1-(6E) --()		IN MENDOCINO COUNTY ABOUT 6 MILES SOUTH OF WILLITS FROM 1.5 MILES NORTH OF REEVES CANYON ROAD TO 0.2 MILES SOUTH OF BLACK BART DR INSTALL METAL BEAM GUARD RAIL	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$810,952 \$0 \$0	12/08/10 12/30/10 03/21/11	0% 0% SUSPENDED
HB1	SWPPP						
01-MEN-128-40.9/50 01-378154 STP-X045-(021)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE CULVERTS	TEAM GHILOTTI INC 2531 PETALUMA BLVD SOUTH PETALUMA CA 94952 (707)763-8700	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	\$2,068,550 \$0 \$0	03/04/11 03/17/11 11/28/11	0% 0% SUSPENDED
HA42	SWPPP						
01-MEN-162-14.0/19.8 01-476504 ACST-43K7-(004)E 43-K7 0-(4E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 1.1 MILES WEST TO 4.4 MILES EAST OF MIDDLE FORK EEL RIVER BRIDGE PLACE HOT MIX ASPHALT	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	KOSTRZEWA, LUCY 1500 REDWOOD DR. GARBERVILLE, CA 95542 (707)834-1036	\$551,662 \$0 \$0	10/19/10 11/02/10 02/11/11	0% 0% SUSPENDED
HA23	WPCP						
01-MEN-175-.2/9.3 01-477104 ACST-43K5-(004)E 43-K5 0-(4E) --()		IN MENDOCINO AND LAKE COUNTIES NEAR HOPLAND AT VARIOUS LOCATIONS FROM 4.0 MILES WEST OF THE MEN/LAKE COUNTY LINE TO 0.8 MILE EAST RECONSTRUCT HIGHWAY EMBANKMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$725,701 \$0 \$0	12/08/10 12/22/10 04/04/11	0% 0% SUSPENDED
HA23	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-222-1.0/0 01-380504 SARR-P222-(001)E P2-22 0-(1E) --()		IN MENDOCINO COUNTY NEAR UKIAH AT RUSSIAN RIVER BRIDGE REPLACE BRIDGE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$5,787,291 \$3,387,079 \$131,877	05/18/09 06/18/09 11/22/11	50% 58% SUSPENDED
HA21	SWPPP						
01-MEN-999-/0 01-486204		IN MENDOCINO COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS CLEAN AND PAINT BRIDGES	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534 (707)639-4414	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE CA 95542 (707)834-1036	\$1,164,112 \$286,921 \$0	06/17/10 07/08/10 03/11/11	65% 25%
HM3	WPCP						
01-VAR--/0 01-495804 HSST-000C-(324)E 00-0C 3-(4E) --()		IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS INSTALL RUMBLE STRIPS	TRAFFIC SOLUTIONS INC 8490 HARTMEYER LANE REDDING CA 96002 (530)222-8023	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)274-9451	\$407,292 \$16,500 \$16,500	01/06/11 01/31/11 06/01/11	18% 4% SUSPENDED
HB1	WPCP						

Totals: Authorized Final Amt: \$140,413,903 Completed to Date: \$74,472,657 Work This Month: \$3,272,838

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-39.6/43.7	01-491404	1
01-DN-199-18.2/18.6	01-482704	1
01-DN-999-/0	01-464104	1
01-HUM-36-29.0/29.5	01-475604	1
01-HUM-36-39.5/0	01-475804	1
01-HUM-96-.5/3.7	01-459404	1
01-HUM-96-3.0/20.4	01-472204	2
01-HUM-101-57.0/59.1	01-290304	2
01-HUM-101-75.2/79	01-478804	2
01-HUM-101-89.3/90.2	01-296104	2
01-HUM-101-121.8/122.7	01-496004	2
01-HUM-101-12.9/13.1	01-451804	2
01-HUM-101-40.9/42.2	01-470214	3
01-HUM-101-.2/126	01-464004	3
01-HUM-169-18.0/19.8	01-478304	3
01-HUM-169-20.5/32.9	01-478504	3
01-HUM-169-22.2/30.2	01-364604	3
01-HUM-254-5.1/5.6	01-475104	3
01-HUM-299-.7/0	01-482404	4
01-HUM-299-36.9/39.2	01-486724	4
01-HUM-299-7.1/43.1	01-490404	4
01-HUM-5506-/0	01-0AA004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-5708-/0	01-0AA014	4
01-LAK-53-2.8/7.5	01-3986U4	4
01-LAK-999-/0	01-464404	5
01-MEN-1-74.7/75.9	01-472904	5
01-MEN-1-82.1/82.3	01-472604	5
01-MEN-1-104.9/105	01-485904	5
01-MEN-20-4.7/4.9	01-482104	5
01-MEN-101-19.7/30.8	01-499904	5
01-MEN-101-35.5/40.1	01-496904	6
01-MEN-101-.1/101.6	01-464304	6
01-MEN-101-21.1/33.7	01-449404	6
01-MEN-128-40.9/50	01-378154	6
01-MEN-162-14.0/19.8	01-476504	6
01-MEN-175-.2/9.3	01-477104	6
01-MEN-222-1.0/0	01-380504	7
01-MEN-999-/0	01-486204	7
01-VAR--/0	01-495804	7

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$67,716,718	\$33,158,461
-S-	FEDERAL AID (SECONDARY)	\$15,055,650	\$5,199,820
-SH-	STATE HIGHWAY	\$18,734,043	\$16,620,103
-ER-	STORM DAMAGE REPAIR	\$13,747,717	\$7,351,616
		\$25,159,776	\$12,142,658
District Total:		<u>\$140,413,903</u>	<u>\$74,472,657</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
01	\$255,721
Work completed this Period:	\$255,721