

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-4.4/12.6 01-499404		IN DEL NORTE COUNTY IN AND NEAR KLAMATH FROM KLAMATH RIVER BRIDGE TO WILSON CREEK BRIDGE HOT MIX ASPHALT OPEN GRADED	TIDEWATER CONTRACTORS, INC P O BOX 1956 BROOKINGS, OR 97415 (541)469-5341	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-4618	\$1,493,857 \$1,500 \$0	05/13/11 05/31/11 11/29/11	29% 0% SUSPENDED
HM1	WPCP						
01-HUM-36-1.7/13.5 01-399104 ACST-PP03-(609)3 --()		NEAR ALTON FROM RIVER BAR ROAD TO 0.2 MILE EAST OF VAN DUZEN BRIDGE NO 04-0094 AND NEAR BRIDGEVILLE FROM VAN DUZEN BRIDGE NO 04-0 HMA OVERLAY AND RUMBLE STRIP	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	TIMMONS, KELLY 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)489-6885	\$8,717,020 \$245,250 \$0	11/30/11 12/21/11 08/24/12	6% 3%
HA22	WPCP						
01-HUM-36-23.3/28.2 01-475504 STP4-3L00-(4E) --()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT VARIOUS LOCATIONS FROM 0.6 MILE WEST OF ALDERPOINT ROAD TO 2.9 MILES EAST OF LITTLE LARABE REPAIR STORM DAMAGE	PACIFIC EARTHSCAPE 2415 SUTTER ROAD MC KINLEYVILLE CA 95519 (707)840-9442	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)489-6885	\$1,123,169 \$0 \$0	12/07/11 01/24/12	0% 0% SUSPENDED
HA23	SWPPP						
01-HUM-36-29.0/29.5 01-475604 ACST-43K3-(004)E 43-K3 0-(4E) --()		IN HUMBOLDT COUNTY ABOUT 5.5 MILES EAST OF BRIDGEVILLE AT 0.1 MILE WEST OF DEERFIELD RANCH ROAD COLD PLANE AC PAVEMENT PLACE HMA	MERCER FRASER COMPANY WEST P O BOX 1006 EUREKA CA 95502 (707)443-6371	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-1081	\$885,083 \$714,248 \$0	12/08/10 12/22/10 10/01/12	99% 81% SUSPENDED
HA23	WPCP						
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 02/11/10	0% 0% SUSPENDED
HM2	WPCP						
01-HUM-101-12.9/13.1 01-4518A4		IN HUMBOLDT CONTY NEAR GARBERVILLE AT 0.2 MILE N OF MONSCHKE UC AND AT 1.2 MI S OF D	NORWOOD CONSTRUCTION 5301 BYRON HOT SPRINGS RD NE BYRON, CA 94514	KYUKENDALL, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$293,314 \$180,203 \$0	05/17/11 05/17/11 10/15/12	100% 88% SUSPENDED
20.151000 000	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-57.0/59.1 01-290304		IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	\$15,287,131 \$15,730,797 \$0	10/08/08 10/23/08 01/28/11	100% 100%
HE11	SWPPP						
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-()		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	\$40,825,016 \$35,741,355 \$0	09/18/08 09/26/08 04/13/13	73% 87%
HA21	SWPPP						
01-HUM-101-136.5/0 01-0B8504		IN HUMBOLDT COUNTY AT 0.6 MILES SOUTH OF DEL NORTE COUNTY DIR'S EMERGENCY F.A. REPAIR SLIDE	STEELHEAD CONSTRUCTORS INC P.O. BOX 997 PALO CEDRO, CA 96073 (530)226-6400	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$1,485,000 \$929,501 \$142,178	01/20/12 02/14/12 05/30/12	100% 63% OVER RUN
20.20 201130							
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MULLEN, RICHARD 5065 BOYD RD., STE. B ARCATA CA 95521 (707)498-3516	\$8,681,617 \$7,943,687 \$0	03/04/09 03/27/09 05/22/12	94% 91% SUSPENDEDED
HA21	SWPPP						
01-HUM-254-5.8/5.9 01-475014 ACST-43M0-(004)E 43-M0 0-(4E) --()		IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.5 MILE SOUTH OF POST OFFICE CONST SOLDIER PILE RETAINING WALL	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)725-7197	\$1,449,881 \$0 \$0	01/27/12 02/17/12	0% 0% SUSPENDEDED
HA23	WPCP						
01-HUM-254-12.7/20.6 01-498404 ACST-PS25-(400)7 --()		IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 0.2 MILE NORTH OF MYERS FLAT ROAD TO SOUTH FORK EEL RIVER BRIDGE HOT MIX ASPHAL OVERLAY	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KAMPAS, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-7197	\$1,182,386 \$150 \$0	05/31/11 06/14/11 10/29/12	40% 0% SUSPENDEDED
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12

Page 3
05/02/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-254-22.3/40 01-475204 ACST-P43L-(800)4 --()		IN HUMBOLDT COUNTY NEAR REDCREST PLACE HMA OVER CL2 AB REPLACE CSP	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT,SUITE E FORTUNA, CA 95540 (707)725-7197	\$567,855 \$0 \$0	10/14/11 11/18/11	0% 0% SUSPENDED
HA23	WPCP						
01-HUM-299-8.5/0 01-0B6404		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY RAOD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA, CA 95521	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$800,000 \$393,638 \$0	09/16/11 09/16/11 05/20/12	100% 49% OVER RUN
20.20 201130							
01-HUM-999-/0 01-496804		IN HUMBOLDT COUNTY ON ROUTE 36 AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY WITH	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DR SACRAMENTO CA 95833 (916)649-4504	LPTIMMONS, KELLY 1487 SANDY PRAIRIE CT., STE R FORTUNA CA 95540 (707)725-1081	\$730,769 \$712,331 \$0	05/31/11 06/15/11 04/06/12	96% 93% SUSPENDED
HM3	WPCP						
01-LAK-20-11.9/12.4 01-480504 HSST-PP02-(016)4 --()		IN LAKE COUNTY NEAR NICE CONSTRUCT ROUNDABOUT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)274-9451	\$2,714,670 \$0 \$0	10/28/11 11/17/11	0% 0%
HB1	SWPPP						
01-LAK-29-20.1/20.4 01-479204 STPX-0330-(77E) --()		IN LAKE COUNTY ON ROUTE 29 FROM 0.2 MI SOUTH OF JUNCTION ROUTE 53 TO 0.1 MI NORTH OF ROUTE 53 ON ROUTE 53 FROM ROUTE 29 TO 0.1 M S REPLACE OGAC	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890 (530)406-4200	KRAFT, DAN 1401A WILL S. GREEN AVE. COLUSA, CA 95932 (530)713-7864	\$4,547,421 \$0 \$0	12/08/11 01/04/12	0% 0% SUSPENDED
HA22	WPCP						
01-LAK-53-2.8/7.5 01-3986U4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	KRAFT, DAN P. O. BOX 457 LOWERLAKE CA 95457 (707)994-5074	\$12,178,957 \$2,895,844 \$0	01/05/11 02/15/11 12/01/12	50% 24%
HA22	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-175-4.9/28 01-3994U4 ACST-000C-(339)E 00-0C 3-(9E) --()		IN LAKE & MENDOCINO COUNTIES ON ROUTES 175 AND 29 AT 4 LOCATIONS HMA OVERLAY RECONSTRUCT MBGR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NARINE, OUNGKAR 7663 S HWY 99 KELSEYVILLE CA 95451 (707)279-2492	\$17,146,432 \$11,781,146 \$0	06/15/11 07/07/11 08/15/12	44% 69%
HA22	WPCP						
01-LAK-999-/0 01-464404 HSST-X033-(073)E X0-33 0-(3E) --()		IN LAKE COUNTY AT VARIOUS LOCATIONS METAL BEAM GUARD RAIL	DIRT AND AGGREGATE INTERCHANGEINC 20905 NE SANDY BLVD FAIRVIEW OR 97024 (503)661-5093	NARINE, OUNGKAR Q663 S. HWY 29 KELSEYVILLE CA 95451 (707)279-2492	\$2,725,089 \$2,771,037 \$0	12/10/10 12/23/10 05/15/12	82% 96%
HA1	WPCP						
01-MEN-1-33.4/33.9 01-310104 BRST-POOL-(559)E P0-01 5-(9E) --()		IN MENDOCINO COUNTY NEAR ELK AT THE GREENWOOD CREEK BRIDGE REPLACE BRIDGE (SCOUR)	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$9,389,400 \$78,548 \$0	11/08/11 11/17/11 06/16/14	3% 1%
HA21	SWPPP						
01-MEN-1-38.5/38.8 01-474804 ACST-P43L-(700)4 --()		IN MENDOCINO COUNTY NEAR ELK FROM 1.7 MILES TO 1.4 MILES SOUTH OF NAVARRO RIVER BRIDGE. REALIGN ROADWAY, PLACE HMA OVER AB	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$1,184,985 \$6,693 \$0	10/25/11 11/17/11 08/02/12	0% 1% SUSPENDED
HA23	SWPPP						
01-MEN-1-82.1/82.3 01-472604 ER-43K0-(004)E --()		IN MENDOCINO COUNTY NEAR WESTPORT FROM 1.4 MILES NORTH OF HOWARD CREEK BRIDGE TO 0.6 MILE SOUTH OF JUAN CREEK BRIDGE CONSTRUCT TIEBACK RETAINING WALL	VALENTINE CORPORATION P O BOX 9337 SAN RAFAEL CA 94912 (415)453-3732	LEES, CHARLES 925 B NORTH FRANKLIN ROAD FORT BRAGG CA 95437 (707)961-5413	\$1,665,778 \$1,640,680 \$0	10/07/10 11/05/10 01/30/12 04/23/12	95% 99% SUSPENDED
HA23	WPCP						
01-MEN-101-51.9/55.1 01-490804 HSNH-Q101-(210)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM .9 MILE NORTH OF OUTLET CREEK BRIDGE TO 1.7 MILES SOUTH OF ARNOLD BRIDGE OVERHEAD WIDEN SHOULDER INSTALL RUMBLE STRIP	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500	THANGAVELAUTHAM, RAGU 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$250,980 \$0 \$0	09/08/11 10/03/11	0% 0% SUSPENDED
HA1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/12**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-82.0/84 01-477704 ACNH-43L4-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT AT VARIOUS LOCATIONS FROM 0.5 MI SO OF EMPIRE CAMP REST AREA TO RATTLESNAKE BRIDGE #10-29. CONSTRUCT SOLDIER PILE RET WALL	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96001 (530)246-4292	KOSTRZEWA, LUCY 1500 REDWOOD DR., P.O. BOX 130 GARBERVILLE, CA 95542 (707)834-1036	\$2,874,222 \$2,753,503 \$0	05/10/11 05/27/11 05/01/12	96% 97% SUSPENDED
HA23	SWPPP						
01-MEN-101-98.9/100.8 01-397544 NH-Q101-(208)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.7 MILES SOUTH OF RED MOUNTAIN CREEK TO RED MOUNTAIN CREEK REMOVE RETAINING WALL AND PLACE RSP	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)268-0150	KOSTRZEWA LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,442,687 \$0 \$0	08/22/11 09/07/11	0% 0% SUSPENDED
HA23	SWPPP						
01-MEN-128-40.9/50 01-378154 STP-X045-(021)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE CULVERTS	TEAM GHILOTTI INC 2531 PETALUMA BLVD SOUTH PETALUMA CA 94952 (707)763-8700	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY CA 95470 (707)485-5495	\$2,215,732 \$1,485,547 \$0	03/04/11 03/17/11 10/15/12	70% 67% SUSPENDED
HA42	SWPPP						
01-MEN-253-7.2/8.3 01-476204 ACST-P43L-(900)4 --()		IN MENDOCINO COUNTY ABOUT 8 MILES EAST OF BOONVILLE FROM 4.1 TO 4.3 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT TIE BACK WALL, MBGR, HMA	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)834-1151	\$1,352,436 \$0 \$0	12/21/11 01/18/12	0% 0% SUSPENDED
HA23	WPCP						
01-MEN-999-/0 01-464204 ACHS-X045-(022)E PGX0-45 0-(2E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS RECONSTRUCT GUARD RAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-5840	\$5,847,777 \$0 \$0	02/28/12 03/22/12	0% 0% SUSPENDED
HB1	WPCP						
01-VAR--/0 01-493604 ACBR-STP -(000)C BRST-P 3-(5E) --()		IN DEL NORTE COUNTY ON ROUTE 101 & HUMBOLDT COUNTY ON ROUTE 169 AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)268-0150	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-4618	\$1,076,976 \$810,060 \$0	06/14/11 07/14/11 05/20/13	39% 76% SUSPENDED
HA21	WPCP						

Totals:	Authorized Final Amt:	<u>\$150,277,418</u>	Completed to Date:	<u>\$86,815,716</u>	Work This Month:	<u>\$142,178</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-4.4/12.6	01-499404	1
01-HUM-36-1.7/13.5	01-399104	1
01-HUM-36-23.3/28.2	01-475504	1
01-HUM-36-29.0/29.5	01-475604	1
01-HUM-101-12.9/13.1	01-4518A4	1
01-HUM-101-57.0/59.1	01-290304	1
01-HUM-101-89.3/90.2	01-296104	2
01-HUM-101-136.5/0	01-0B8504	2
01-HUM-101-12.9/13.1	01-451804	2
01-HUM-169-22.2/30.2	01-364604	2
01-HUM-254-5.8/5.9	01-475014	2
01-HUM-254-12.7/20.6	01-498404	2
01-HUM-254-22.3/40	01-475204	3
01-HUM-299-8.5/0	01-0B6404	3
01-HUM-999-/0	01-496804	3
01-LAK-20-11.9/12.4	01-480504	3
01-LAK-29-20.1/20.4	01-479204	3
01-LAK-53-2.8/7.5	01-3986U4	3
01-LAK-175-4.9/28	01-3994U4	4
01-LAK-999-/0	01-464404	4
01-MEN-1-33.4/33.9	01-310104	4
01-MEN-1-38.5/38.8	01-474804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-1-82.1/82.3	01-472604	4
01-MEN-101-51.9/55.1	01-490804	4
01-MEN-101-82.0/84	01-477704	5
01-MEN-101-98.9/100.8	01-397544	5
01-MEN-128-40.9/50	01-378154	5
01-MEN-253-7.2/8.3	01-476204	5
01-MEN-999-/0	01-464204	5
01-VAR--/0	01-493604	5

Statement of Ongoing Contracts - Federal Aid

District	01		Bid + CCO	Work Comp
Federal Aid		Category		
-F-		FEDERAL AID (PRIMARY)	\$57,320,882	\$41,390,701
-S-		FEDERAL AID (SECONDARY)	\$43,383,427	\$22,176,720
-SH-		STATE HIGHWAY	\$20,231,849	\$17,947,970
-ER-		STORM DAMAGE REPAIR	\$1,665,778	\$1,640,680
			\$27,675,482	\$3,659,645
District Total:			<u>\$150,277,418</u>	<u>\$86,815,716</u>

Statement of Ongoing Contracts -Summary

District

Work Completed This Perio

Work completed this Period: