

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.2/0 01-0E7104		IN DEL NORTE COUNTY NEAR KLAMATH 1.34 MILES SOUTH OF SOUTH BANK ROAD DIR'S EMERGENCY L.B. ROADWAY AND CULVERT REPAIR	HEMMINGSSEN CONTRACTING CO INC P.O. BOX 215 CRESCENT CITY, CA 95531	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$1,985,000 \$1,357,875 \$0	07/25/14 12/04/14 07/30/17	82% 68%
20.20 201130							
01-DN-101-4.0/0 01-476904 ACBH-Q101-(226)E Q1-01 2-(6E) --() HA21		IN DEL NORTE COUNTY NEAR KLAMATH AT THE KLAMATH RIVER BRIDGE REMOVE & RECONSTRUCT HINGES	BUGLER CONSTRUCTION 4847 HOPYARD RD, STE 4 #395 PLEASANTON CA 94588	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$4,061,850 \$3,722,781 \$8,144	04/16/13 05/24/13 02/08/16	70% 92% SUSPENDED
01-DN-101-4.4/9.4 01-0B0804 NHP-Q101-(257)E --() HA22		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MI NORTH OF KLAMATH RIVER BRIDGE TO HIGH PRAIRIE CREEK BRIDGE AC OVERLAY	TIDEWATER CONTRACTORS, INC. 16156 HWY 101 SOUTH BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$3,329,448 \$0 \$0	11/07/14 11/24/14	0% 0% SUSPENDED
01-DN-101-17.5/0 01-0E4504		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 2.8 MILES SOUTH OF MILL CREEK PARK ENTRANCE ROAD #8068 DIR'S EMERGENCY F.A. REPAIR SINK AND DRAINAGE FACILITIES	TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,485,000 \$147,380 \$0	03/03/14 04/07/14 05/01/15	80% 10%
20.20 201130							
01-DN-199-20.5/25.7 01-479404 NHP-P199-(033)E --() HE12		IN DEL NORTE COUNTY ABOUT 7 MILES NORTH OF GASQUET, AT VARIOUS LOCATIONS FROM 0.5 MILE NORTH OF MIDDLE FORK SMITH RIVER BRIDGE NO SHOULDER WIDENING & BRIDGE WIDENING	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$13,634,158 \$21,550 \$0	12/09/13 01/03/14 11/17/16	0% 0% SUSPENDED
01-DN-199-/4.2 01-0B8404		IN DEL NORTE COUNTY ON ROUTE 199 FROM 199/101 SEPARATION TO SMITH RIVER BRIDGE BONDED WEARING COURSE	TIDEWATER CONTRACTORS, INC P O BOX 1956 BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$890,840 \$762,120 \$0	04/14/14 04/30/14 05/01/15	71% 86% SUSPENDED
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$888,270 \$0	11/25/12 01/16/13 07/25/13	100% 100% OVER RUN
20.20 201130							
01-HUM-101-6.5/0 01-0F0704		IN HUMBOLDT COUNTY NEAR BENBOW AT 0.6 MILE NORTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$1,485,000 \$934,245 \$517,885	01/16/15 02/27/15 04/30/15	0% 63%
20.20 201130							
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 05/20/11	100% 100% SUSPENDED
HM2 WPCP							
01-HUM-101-15.4/0 01-0E3104		IN HUMBOLDT COUNTY, 1 MILE SOUTH OF THE HURLBUTT UNDERCROSSING DIR'S EMERGENCY L.B. REPLACE UNDERDRAIN PIPES	VAN METER LOGGING, INC. 752B REDWOOD DR. GARBERVILLE, CA 95542	MCGEE, JAMES 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3944	\$1,085,000 \$978,925 \$0	09/12/13 11/27/13 03/30/15	92% 90%
20.20 201130							
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
20.20 201130							
01-HUM-101-86.3/87.8 01-0B1004 HSNH-Q101-(232)E --()		IN HUMBOLDT COUNTY IN ARCATA FROM THE 11TH STREET OVERCROSSING #4-424 TO THE ARCATA OVERHEAD #4-79 INSTALL CABLE MEDIAN BARRIER	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$867,066 \$770,691 \$0	09/20/13 10/04/13 06/01/15	100% 83% SUSPENDED
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-13.6/23.4 01-450904 HSST-S169-(006)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILES WEST OF PECWAN CREEK BRIDGE TO 1.0 MILES EAST PALO CEDRO CA 96073 OF CAPPELL BRIDGE WIDENING RDWY WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997	QUINTRELL, HEIDI 634 HWY 96 WILLOW CREEK, CA 95573 (707)825-4747	\$4,131,933 \$2,349,953 \$122,898	10/15/13 10/25/13 09/08/15	59% 57% SUSPENDED
01-HUM-200-.2/0 01-0E6904		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE 0.2 MILE EAST OF THE JUNCTION, 200/101 SEPARATION #4-172 DIR'S EMERGENCY LIMITED BID REPAIR SLIPOUT	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$335,000 \$119,539 \$0	06/26/14 09/10/14 04/30/15	37% 36%
20.20 201130							
01-HUM-200-1.2/1.2 01-0F0004		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE AT AZALEA AVENUE DIR'S EMERGENCY F.A. REPLACE CULVERT	KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)825-4887	\$335,000 \$99,552 \$0	01/02/15 02/20/15 03/18/15 03/24/15	100% 30% COMPLETED
20.20 201130							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$0 \$0	02/20/15 04/08/15	0% 0%
20.20 201130							
01-HUM-299-5.5/11 01-0C4604 NHP-P299-(184)E --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BLUE LAKE UNDERCROSSING #4-193 TO NORTH FORK MAD RIVER BRIDGE #4-194 COLD PLANE AC/DIGOUTS/MGBR/STRIPING	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$4,740,700 \$0 \$0	12/09/14 01/12/15	0% 0%
HA22							SUSPENDED
01-HUM-299-5.6/0 01-0E6104		LARGE SINKHOLE IN THE MEDIAN ON 299 AT PM 5.69 DIR'S EMERGENCY F.A. REPAIR SINKHOLE	HUM KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3207	\$250,000 \$133,776 \$0	05/20/14 06/24/14 12/31/14	70% 54%
20.10 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-19.3/19.8 01-0A3604 HSNH-P299-(180)E --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.3 MILE TO 0.8 MILE EAST OF BAIR ROAD CURVE IMPROVEMENT	MERCER-FRASER COMPANY EAST P.O. BOX 1006 EUREKA CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$2,798,428 \$2,511,461 \$0	06/02/14 06/18/14 04/30/15	93% 88%
HB1							
01-HUM-299-20.2/20.5 01-423704 NH-P299-(173) --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.2 TO 0.5 MI WEST OF CHEZEM ROAD #6L200 RECONSTRUCT ROADWAY WITH HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$9,053,864 \$9,023,058 \$6,419	12/19/12 01/10/13 05/30/15	100% 98%
HA23	SWPPP						
01-HUM-299-24.1/0 01-0F0104		IN HUMBOLDT COUNTY ABOUT 9 MILES WEST OF WILLOW CREEK REPAIR SLIDE	DANIELSON CONSTRUCTION, INC P.O. BOX 3598 EUREKA, CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-3207	\$2,485,000 \$1,160,100 \$1,160,100	01/28/15 04/09/15 12/31/15	100% 47% OVER RUN
20.20 201130							
01-HUM-999-/0 01-0A4504		IN HUMBOLDT COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REHABILITATE BRIDGES	F D THOMAS INC P O BOX 4663 MEDFORD OR 97501	QUINTRELL, HEIDI 5065 BOYD ROAD ARCATA, CA 95521 (707)825-4747	\$4,096,910 \$3,649,098 \$27,168	06/13/13 07/08/13 04/29/15	78% 90%
HA21							
01-LAK-20-8.1/8.6 01-488604 HSNH-X033-(078)E --()		IN LAKE COUNTY NEAR UPPER LAKE ON ROUTE 20 FROM 0.3 MILE WEST TO 0.3 MILE EAST OF ROUTE 29 AND ON ROUTE 29 FROM 0.2 MILE SOUTH OF IMPROVE INTERSECTION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)272-5831	\$3,556,039 \$0 \$0	01/14/15 02/03/15	0% 0%
HB1							
01-LAK-20-13.5/31.4 01-0B0004 STP-P020-(170)E --()		IN LAKE COUNTY IN & NEAR LUCERNE FROM 0.1 MI WEST OF SAYRE AVE TO 0.2 MI WEST OF JUNCTION ROUTE 53 REPLACE HOT MIX ASPHALT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	KRAFT, DAN 1401A WILL S. GREEN AVENUE COLUSA, CA 95932 (707)994-5074	\$17,848,030 \$7,039 \$0	08/20/14 09/16/14 12/31/15	0% 0%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/15**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-34.4/40 01-0C3504 NHPP-029 -(115)E --()		IN LAKE COUNTY NEAR LAKEPORT FROM 5.7 MILES SOUTH OF JUNCTION ROUTE 175 TO 0.1 MILE SOUTH OF JUNCTION ROUTE 175 PAVEMENT REHAB	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	GRIFFITH, GARRETT P.O. BOX 457 LOWER LAKE, CA 95932 (530)635-1829	\$3,839,414 \$0 \$0	02/12/15 03/05/15	0% 0%
HA22							
01-MEN-1-37.3/40.5 01-0F0504		IN MENDOCINO COUNTY NEAR ELK AT 1.6 MILE SOUTH OF NAVARRO BLUFF ROAD AND AT 0.3 MILE NORTH OF ROUTE 128 EMERGENCY F.A. REPAIR DRAINAGE AND SLIPOUTS	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE DIR'S CLOVERDALE EMERGENCY F.A.	KRUEGER, GRANT 90 W. LAKE MENDOCINO DR. UKIAH, CA 95425 (707)498-3067	\$365,000 \$0 \$0	01/21/15 02/20/15	0% 0%
20.20 201130							
01-MEN-1-70.5/0 01-474904 ER-43M6-(004)E --()		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.8 MI NORTH OF TEN MILE RIVER BRIDGE TO 4.2 MI SOUTH OF BLUE SLIDE GULCH BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$5,189,833 \$1,078,307 \$260,512	07/24/14 08/06/14 03/04/16	13% 21%
HA23							
01-MEN-1-103.7/103.8 01-0F1304		IN MENDOCINO COUNTY NEAR LEGGETT AT 1.1 MILES SOUTH OF MILL BANK RESORT DIR'S EMERGENCY F.A. REPAIR SLIP OUT	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	KRUEGER, GRANT 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$585,000 \$374,532 \$0	02/13/15 03/27/15 04/08/15	100% 64%
20.20 201130							OVER RUN
01-MEN-101-9.6/10.7 01-362914 NHP-Q101-(256)E --()		NEAR HOPLAND FROM HOPLAND OVERHEAD BRIDGE TO FELIZ CREEK BRIDGE AND FROM 0.1 MILE NORTH OF FIRST STREET TO ROBINSON CREEK BRIDGE RUBBERIZED HMA OVERLAY	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,270,267 \$0 \$0	12/12/14 01/08/15	0% 0%
HA22							SUSPENDED
01-MEN-101-36.0/38.9 01-0E9004		IN MENDOCINO COUNTY NEAR WILLITS FROM 0.5 TO 3.4 MILES SOUTH OF RIDGEWOOD RANCH ROAD DIR'S EMERGENCY F.A. ROADWAY RECONSTRUCTION & DRAINAGE/SLOPE RE	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	FAZEL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$4,985,000 \$2,451,857 \$0	12/12/14 01/22/15 03/27/15	0% 49%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-43.0/44 01-0E9504		IN MENDOCINO COUNTY NEAR WILLITS FROM 0.08 MILE TO 1.08 MILES SOUTH OF WALKER ROAD DIR'S EMERGENCY F.A. REPAIR SLOPE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BOULEVARD DUBLIN, CA 94568	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$5,485,000 \$4,104,300 \$1,265,233	12/23/14 01/27/15 04/30/15	100% 75% OVER RUN
20.20 201130							
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$152,159,600 \$89,224,035 \$1,594,873	07/26/12 08/31/12 08/03/16	58% 63%
HE14 SWPPP							
01-MEN-101-45.0/50.8 01-262024 ACNH-Q101-(203)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR CONSTRUCT WETLANDS	SIERRA VIEW LANDSCAPE, INC. DBA RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$3,985,000 \$3,239,791 \$0	08/05/14 09/24/14 07/15/15	100% 81% OVER RUN
20.10 075600							
01-MEN-101-46.3/46.4 01-0E9704		IN MENDOCINO COUNTY IN WILLITS AT 0.08 MILE SOUTH OF EAST VALLEY ROAD DIR'S EMERGENCY F.A. REPAIR BANK EROSION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN, CA 94568	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$1,185,000 \$58,839 \$0	12/23/14 01/27/15 06/30/15	23% 5%
20.20 201130							
01-MEN-101-50.7/51.2 01-0C9004 HSNH-Q101-(253)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM 0.05 MI SOUTH OF THE REYNOLDS HIGHWAY TO 0.53 MILES SOUTH OF RYAN CREEK ROAD OPEN GRADE AC OVERLAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$646,577 \$1,813 \$0	10/01/14 10/10/14 02/18/15	27% 0% SUSPENDED
HB1							
01-MEN-101-58.9/61.5 01-0E1804		IN MENDOCINO COUNTY ABOUT 7 MILES SOUTH OF LAYTONVILLE FROM 0.4 MILE SOUTH TO 2.5 MILES NORTH OF ROUTE 101/162 HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$225,915 \$0 \$0	09/29/14 10/08/14	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/15

Page 7
05/05/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-64.7/81.4 01-4154U4 NHP-Q101-(259)E --() HA22		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM LONG VALLEY CREEK BRIDGE #10-099 TO RAMSEY RD & FROM 4.1 MI NORTH OF HUNTSMAN WAY TO 0.2 COLD PLANE AC, RHMA OVERLY, STRIPNG	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,387,138 \$0 \$0	12/24/14 01/16/15	0% 0% SUSPENDED
01-MEN-101-104.2/104.3 01-0E9204 20.20 201130		IN MENDOCINO COUNTY NEAR PIERCY AT 0.42 MILES NORTH OF BRIDGE #10-91 AND 2.32 MILES SOUTH OF SOUTH FORK EEL RIVER BRIDGE#10-21DIR'S REPAIR DRAINAGE AND SLIPOUT	MENDOCINO CONSTRUCTION SVE INCKOSTRZEWA, LUCY P.O. BOX 1517 WILLITS, CA 95490	GARBERVILLE, CA 95542 (707)834-1036	\$1,935,000 \$894,536 \$0	12/19/14 01/27/15 03/27/15	0% 46%
01-MEN-128-14.3/40.6 01-378164 STP-P128-(052)E --() HA42		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	ARGONAUT CONSTRUCTORS PO BOX 639 SANTA ROSA CA 95402	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$4,059,795 \$1,164,348 \$0	12/04/13 12/20/13 05/08/15	39% 29% SUSPENDED
01-MEN-128-34.5/35.5 01-476604 ER-43M5-(004) --() HA23		IN MENDOCINO COUNTY ABOUT 5 MILES EAST OF BOONVILLE FROM 0.5 MILE EAST OF SHEARING CREEK BRIDGE #10- 59 TO 0.9 MILE WEST OF MAPLE REPAIR SLOPE, CONST GROUND ANCHORS	GOLDEN STATE BRIDGE INC 3701 MALLARD DRIVE BENICIA CA 94510	PERRIN, KATHARINE 6301 NORTH STATE STREET UKIAH, CA 95482 (707)485-8623	\$3,506,107 \$2,434,612 \$1,000	11/04/13 11/19/13 08/14/15	72% 69% SUSPENDED
01-MEN-162-.1/9 01-0F0204 20.20 201130		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$207,824 \$0	01/07/15 03/09/15 02/19/15	0% 37%
01-MEN-162-11.6/0 01-0C2304 20.20 201130		IN MENDOCINO COUNTY 1.5 MILES EAST OF THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-999-/0 01-0A4204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES	MYERS AND SONS CONSTRUCTION 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	LPKOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,672,805 \$1,148,261 \$0	05/23/13 06/13/13 08/15/16	68% 68% SUSPENDED
HA21							
01-MEN-999-/0 01-0A8104		IN MENDOCINO COUNTY ON ROUTES 1 AND 128 AT VARIOUS LOCATIONS BRIDGE DECK REHAB	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$535,299 \$600,954 \$0	05/20/14 06/03/14 03/12/15 04/07/15	100% 100% COMPLETED
HM3							

Totals: Authorized Final Amt: \$289,113,790 Completed to Date: \$136,701,741 Work This Month: \$4,964,233

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-2.2/0	01-0E7104	1
01-DN-101-17.5/0	01-0E4504	1
01-DN-101-4.0/0	01-476904	1
01-DN-101-4.4/9.4	01-0B0804	1
01-DN-199-20.5/25.7	01-479404	1
01-DN-199-/4.2	01-0B8404	1
01-HUM-96-7.8/0	01-0C7704	2
01-HUM-101-6.5/0	01-0F0704	2
01-HUM-101-15.4/0	01-0E3104	2
01-HUM-101-72.5/0	01-0C2804	2
01-HUM-101-86.3/87.8	01-0B1004	2
01-HUM-101-12.9/13.1	01-451804	2
01-HUM-169-13.6/23.4	01-450904	3
01-HUM-200-.2/0	01-0E6904	3
01-HUM-200-1.2/1.2	01-0F0004	3
01-HUM-254-22.1/22.1	01-0F1504	3
01-HUM-299-5.6/0	01-0E6104	3
01-HUM-299-19.3/19.8	01-0A3604	3
01-HUM-299-20.2/20.5	01-423704	4
01-HUM-299-24.1/0	01-0F0104	4
01-HUM-299-5.5/11	01-0C4604	4
01-HUM-999-/0	01-0A4504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-LAK-20-8.1/8.6	01-488604	4
01-LAK-20-13.5/31.4	01-0B0004	4
01-LAK-29-34.4/40	01-0C3504	5
01-MEN-1-37.3/40.5	01-0F0504	5
01-MEN-1-70.5/0	01-474904	5
01-MEN-1-103.7/103.8	01-0F1304	5
01-MEN-101-9.6/10.7	01-362914	5
01-MEN-101-36.0/38.9	01-0E9004	5
01-MEN-101-43.0/44	01-0E9504	6
01-MEN-101-45.0/50.8	01-262024	6
01-MEN-101-46.3/46.4	01-0E9704	6
01-MEN-101-50.7/51.2	01-0C9004	6
01-MEN-101-58.9/61.5	01-0E1804	6
01-MEN-101-64.7/81.4	01-4154U4	6
01-MEN-101-104.2/104.3	01-0E9204	7
01-MEN-101-43.1/49	01-262004	7
01-MEN-128-14.3/40.6	01-378164	7
01-MEN-128-34.5/35.5	01-476604	7
01-MEN-162-.1/9	01-0F0204	7
01-MEN-162-11.6/0	01-0C2304	7
01-MEN-999-/0	01-0A4204	8
01-MEN-999-/0	01-0A8104	8

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid		Category	Bid + CCO
			Work Comp
-F-		FEDERAL AID (PRIMARY)	\$17,100,713
-S-		FEDERAL AID (SECONDARY)	\$21,907,825
-SH-		STATE HIGHWAY	\$187,208,146
-ER-		STORM DAMAGE REPAIR	\$8,695,939
			\$54,201,166
District Total:			<u>\$289,113,790</u>
			<u>\$136,701,741</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
01	\$870,299
Work completed this Period:	\$870,299