

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|--|--|------------------------------------|-----------------------------|
| 01-DN-101-2.2/0 01-0E7104 | | IN DEL NORTE COUNTY NEAR KLAMATH 1.34 MILES SOUTH OF SOUTH BANK ROAD DIR'S EMERGENCY L.B. ROADWAY AND CULVERT REPAIR | HEMMINGSEN CONTRACTING CO INC P.O. BOX 215 CRESCENT CITY, CA 95531 | SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157 | \$5,485,000 \$3,921,878 \$24,887 | 07/25/14 12/04/14 07/30/17 | 100% 72% OVER RUN |
| 20.20 201130 | | | | | | | |
| 01-DN-101-4.4/9.4 01-0B0804 NHP-Q101-(257)E --() | | IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MI NORTH OF KLAMATH RIVER BRIDGE TO HIGH PRAIRIE CREEK BRIDGE AC OVERLAY | TIDEWATER CONTRACTORS, INC. PO BOX 1956 BROOKINGS OR 97415 | MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618 | \$3,501,448 \$1,916,960 \$0 | 11/07/14 11/24/14 03/18/16 | 66% 54% SUSPENDED |
| HA22 | | | | | | | |
| 01-DN-101-12.0/15.5 01-0F3304 | | IN DEL NORTE COUNTY ROUTE 101 PM 12.0-15.5 DIR'S EMERGENCY L.B. LANDSLIDES AND ASSOCIATED ROADWAY | G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521 | SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009 | \$255,000 \$209,700 \$0 | 06/15/15 07/15/15 04/29/16 | 0% 82% |
| 20.10 201130 | | | | | | | |
| 01-DN-101-17.5/0 01-0E4504 | | IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 2.8 MILES SOUTH OF MILL CREEK PARK ENTRANCE ROAD #8068 DIR'S EMERGENCY F.A. REPAIR SINK AND DRAINAGE FACILITIES | TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415 | MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618 | \$1,485,000 \$420,761 \$0 | 03/03/14 04/07/14 04/18/16 | 100% 28% OVER RUN |
| 20.20 201130 | | | | | | | |
| 01-DN-101-20.4/23.6 01-0E2604 HSNH-Q101-(274)E --() | | IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.1 MILE NORTH OF MILL CREEK PARK ENTRANCE TO 0.3 MILE SOUTH OF HUMBOLDT ROAD REPLACE OGAC W/DGAC & INSTALL HFST | MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 | SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157 | \$3,307,123 \$2,802,535 \$0 | 08/19/15 09/11/15 03/31/16 | 82% 85% |
| HB1 | | | | | | | |
| 01-DN-101-21.2/0 01-0G0304 | | IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.22 MILES NORTH OF CUSHING CREEK VIADUCT 01-0076 DIR'S EMERGENCY F.A. STABILIZE ROADWAY | MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502 | SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009 | \$1,985,000 \$329,901 \$0 | 01/15/16 03/28/16 07/30/16 | 0% 17% |
| 20.20 201130 | | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|---|---------------------------------------|------------------------------------|-------------------------|
| 01-DN-101-22.0/0 01-0B3004 STP-ER -()1 7004- E -() | | IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.6 MI SOUTH OF HAMILTON ROAD #8070 STABILIZE ROADWAY | J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049 | SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)498-4009 | \$3,427,882 \$114,661 \$102,652 | 10/02/15 10/14/15 12/23/16 | 6% 3% |
| HA23 | | | | | | | |
| 01-DN-197-5.0/0 01-0F1004 | | IN DEL NORTE COUNTY AT 5.0 MILES NORTH OF THE INTERSECTION OF HIGHWAY 199 AND 197 DIR'S EMERGENCY L.B. CULVERT REPLACEMENT AND SINKHOLE REPAIR | HEMMINGSSEN CONTRACTING CO., INC P.O. BOX 215 CRESCENT CITY, CA 95531 | MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618 | \$2,185,000 \$1,699,710 \$0 | 02/02/15 05/15/15 05/30/16 | 100% 78% OVER RUN |
| 20.20 201130 | | | | | | | |
| 01-DN-199-8.7/0 01-0B3104 STP-ER -()1 9004- E -() | | IN DEL NORTE COUNTY NEAR GASQUET AT 1.6 MILES NORTH OF MYRTLE CREEK BRIDGE AND ABOUT 8 MILES NORTH OF GASQUET AT 0.4 MILE SOUTH O CONSTRUCT BUTTRESSES | FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510 | SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009 | \$1,823,411 \$35,710 \$35,710 | 01/04/16 01/26/16 03/02/17 | 1% 2% |
| HA23 | | | | | | | |
| 01-DN-199-24.6/0 01-0B3204 STP-ER -()1 8004- E -() | | IN DEL NORTE COUNTY NEAR PATRICK CREEK AT 2.6 MILES NORTH OF PATRICK CREEK ROAD CONSTRUCT SOLDIER PILE WALL | STEWART ENGINEERING INC P.O. BOX 990010 REDDING CA 96099 | | \$1,977,517 \$0 \$0 | 03/18/16 03/29/16 | 0% 0% |
| HA23 | | | | | | | |
| 01-HUM-36-16.9/0 01-0F2904 | | IN HUMBOLDT COUNTY ABOUT 7 MILE WEST OF BRIDGEVILLE AT 0.11 MILE WEST OF GRIZZLY CREEK STATE PARK DIR'S EMERGENCY F.A. REPAIR SLIPOUT AND RECONSTRUCT ROADWAY | FORD LOGGING, INC. DBA PACIFICKUYKENDALL, NANCY EARTHSCAPE 1225 CENTRAL AVENUE #11 MCKINLEYVILLE, CA 95519 | 1656 UNION STREET EUREKA, CA 95501 (707)498-0345 | \$635,000 \$524,915 \$0 | 05/15/15 07/01/15 02/28/16 | 0% 83% |
| 20.20 201130 | | | | | | | |
| 01-HUM-36-22.8/27.7 01-0B3404 STP-ER -()1 6004- E -() | | IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT VARIOUS LOCATIONS FROM 1.1 MILES WEST TO 3.7 MILES EAST OF VAN DUZEN RIVER BRIDGE #04-0293 RECONSTRUCT ROADWAY & DRAINAGE | MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 | RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1020 | \$1,489,626 \$0 \$0 | 08/20/15 09/11/15 03/24/16 | 0% 0% SUSPENDED |
| HA23 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|--|--------------------------------------|------------------------------------|--------------------------|
| 01-HUM-36-32.2/32.3 01-0F9404 | | IN HUMBOLDT COUNTY ABOUT 9 MILES EAST OF BRIDGEVILLE AT 1.3 AND 1.2 MILES WEST OF LARABEE VALLEY RD. REPAIR DRAINAGE AND SLIPOUTS | MERCER FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502 | RODRIGUEZ, JOAQUIN S 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)621-0000 | \$585,000 \$77,755 \$0 | 12/22/15 02/12/16 04/30/16 | 0% 13% |
| 20.20 201130 | | | | | | | |
| 01-HUM-36-35.9/35.9 01-0B3604 STP-ER19-(500)4 --() --() HA23 | | IN HUMBOLDT COUNTY NEAR DINSMORE AT 0.5 MILE EAST OF SOUTH FORK VAN DUZEN RIVER BRIDGE RECONSTRUCT ROADWAY & DRAINAGE | MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 | RODRIGUEZ, JOAQUIN 1487 SANDY PRARIE CT., STE. E FORTUNA, CA 95540 (707)725-1020 | \$1,066,950 \$0 \$0 | 10/07/15 10/23/15 02/16/16 | 0% 0% SUSPENDED |
| 01-HUM-96-7.8/8 01-0G0804 | | IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.27 TO 0.07 MILE WEST OF TISH TANG CAMPGROUND DIR'S EMERGENCY F.A. SLIDE REMOVAL AND STABILIZATION | R. BROWN CONSTRUCTION CO. INC P.O. BOX 406 WILLOW CREEK, CA 95573 | QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358 | \$1,635,000 \$1,101,036 \$0 | 01/28/16 03/17/16 04/30/16 | 0% 67% |
| 20.20 201130 | | | | | | | |
| 01-HUM-96-7.8/0 01-0C7704 | | IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR | 6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546 | OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152 | \$885,000 \$888,270 \$0 | 11/25/12 01/16/13 07/25/13 | 100% 100% OVER RUN |
| 20.20 201130 | | | | | | | |
| 01-HUM-96-8.3/8.9 01-0B03U4 HSST-RERP-(96)0 E--() --() HB1 | | IN HUMBOLDT COUNTY FROM 8.3 MILES EAST OF WILLOW CREEK TO 0.3 MILES WEST OF SHOEMAKER ROAD PILE WALL/HMA/GABION WALL/DRAINAGE | R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406 | QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)825-4747 | \$5,342,383 \$31,250 \$0 | 10/13/15 11/02/15 01/19/17 | 0% 1% SUSPENDED |
| 01-HUM-96-11.0/13.2 01-493704 HSST-P096-(056)E --() HB1 | | IN HUMBOLDT COUNTY IN HOOPA FROM LOOP ROAD TO 0.1 MILES WEST OF HOSTLER CREEK BRIDGE #4-294 SHOULDER WIDENING/LIGHT GUARD | MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502 | QUINTRELL, HEIDI 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4747 | \$2,007,180 \$499,521 \$55,265 | 06/09/15 06/25/15 06/30/16 | 52% 25% SUSPENDED |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|---|---|------------------------------------|------------------------------------|-------------------------|
| 01-HUM-169-13.6/23.4 01-450904 HSST-S169-(006)E --() | | IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILES WEST OF PECWAN CREEK BRIDGE TO 1.0 MILES EAST OF CAPPELL BRIDGE WIDENING RDWY WITH HMA OVER AB | STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 | QUINTRELL, HEIDI 634 HWY 96 WILLOW CREEK, CA 95573 (707)825-4747 | \$4,571,460 \$4,415,974 \$0 | 10/15/13 10/25/13 03/25/16 | 96% 96% |
| HB1 | | | | | | | |
| 01-HUM-254-22.1/22.1 01-0F1504 | | IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE | G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521 | GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359 | \$285,000 \$176,658 \$0 | 02/20/15 04/08/15 03/06/15 | 100% 62% |
| 20.20 201130 | | | | | | | |
| 01-HUM-299-5.5/11 01-0C4604 NHP-P299-(184)E --() | | IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BLUE LAKE UNDERCROSSING #4-193 TO NORTH FORK MAD RIVER BRIDGE #4-194 COLD PLANE AC/DIGOUTS/MGBR/STRIPING | MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502 | GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359 | \$4,900,700 \$669,786 \$0 | 12/09/14 01/12/15 08/03/16 | 54% 14% SUSPENDED |
| HA22 | | | | | | | |
| 01-HUM-299-10.7/26.1 01-0B4504 NH-ER -()1 2004- E -() | | IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 0.5 MILE WEST TO 0.3 MILE WEST OF NORTH FORK MAD RIVER BRIDGE AND FROM 1.9 MILES WEST TO 1. REPAIR SLIDES & SLIPOUTS | MCCULLOUGH CONSTRUCTION INC 57 ALDER GROVE ROAD ARCATA CA 95521 | | \$1,670,653 \$0 \$0 | 02/01/16 02/25/16 | 0% 0% |
| HA23 | | | | | | | |
| 01-HUM-299-21.1/21.5 01-0A5204 HSST-P -()P 9191- E -() | | IN HUMBOLDT COUNTY ABOUT 16 MILES EAST OF BLUE LAKE FROM 0.5 TO 0.9 MILE EAST OF CHEZEM ROAD CURVE IMPROVEMENT | R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 955730406 | ZIMMERMAN, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207 | \$2,573,844 \$3,000 \$0 | 07/10/15 07/28/15 07/06/16 | 0% 0% |
| HB1 | | | | | | | |
| 01-HUM-299-25.0/25.9 01-0A4904 HSST-PNH -()P 9196- E -() | | IN HUMBOLDT COUNTY ABOUT 13 MILES WEST OF WILLOW CREEK FROM 0.4 MILES EAST TO 1.3 MILES EAST OF CHEZEM ROAD CURVE IMPROVEMENT | STEVE MANNING CONSTRUCTION, INC. 1939 PINE STREET STE B REDDING CA 96001 | | \$3,554,665 \$0 \$0 | 03/18/16 04/05/16 | 0% 0% SUSPENDED |
| HB1 | | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|--|-------------------------------------|--|---------------------------|
| 01-HUM-299-29.2/38.6 01-487404 NHP-P299-(194)E --() | | IN HUMBOLDT COUNTY NEAR WILLOW CREEK 0.1 MILE EAST OF TITLOW HILL ROAD TO 0.2 MILES WEST OF ROUTE 96 PAVEMENT REHABILITATION | MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 | GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359 | \$5,825,925 \$0 \$0 | 09/23/15 10/14/15 04/21/16 | 0% 0% SUSPENDED |
| HA22 | | | | | | | |
| 01-HUM-299-30.2/30.6 01-0A3204 HSNH-P299-(193)E --() | | IN HUMBOLDT COUNTY ABOUT 9 MI WEST OF WILLOW CREEK FROM 0.3 MILE WEST TO 0.1 MILE EAST OF CEDAR CREEK ROAD CURVE IMPROVEMENT | R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 955730406 | ZIMMERER, JEFFREY 5065 BOYD STREET, STE. H ARCATA, CA 95521 (707)498-3207 | \$1,917,388 \$3,000 \$0 | 08/19/15 09/02/15 06/07/16 | 0% 0% |
| HB1 | | | | | | | |
| 01-HUM-299-32.0/0 01-0B4604 ER-19A7-(004)E --() | | IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT 1.2 MILES WEST OF EAST FORK WILLOW CREEK BR#4-115 STABILIZE ROADWAY | R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406 | ZIMMERER, JEFFREY 5065 BOYD ROAD., STE. H ARCATA, CA 95521 (707)498-3207 | \$376,972 \$360,750 \$0 | 03/27/15 04/17/15 04/15/16 04/27/16 | 100% 100% |
| HA23 | | | | | | | |
| 01-HUM-299-39.1/43 01-0E5204 | | IN HUMBOLDT COUNTY ON ROUTE 299 NEAR WILLOW CREEK FROM .3 MILES EAST OF ROUTE 96 TO SOUTH FORK TRINITY RIVER BRIDGE OVERLAY | MERCER FRASER COMPANY 77 W SECOND ST EUREKA CA 95501 | | \$1,240,954 \$0 \$0 | 03/16/16 04/12/16 | 0% 0% |
| HM1 | | | | | | | |
| 01-HUM-999-/0 01-0B2404 | | IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECK | TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 | GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4887 | \$877,884 \$0 \$0 | 06/16/15 07/01/15 02/05/16 | 0% 0% |
| HM | | | | | | | |
| 01-HUM-999-/0 01-463924 HSST-PG -()X 3035- E -() | | IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS ON ROUTES 36, 96, 169, 211, 254 & 255 RECONSTRUCT GUARD RAILING | APEX FENCE COMPANY INC 19896 ALEXANDER AVE ANDERSON CA 96007 | RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA CA 95540 (707)725-1020 | \$4,097,372 \$22,675 \$22,675 | 08/25/15 10/06/15 12/09/16 | 0% 1% SUSPENDED |
| HB1 | | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|--|---|------------------------------------|-----------------------------|
| 01-MEN-1-/55 01-0F9504 | | IN MENDOCINO COUNTY ON ROUTE 1 FROM THE SONOMA/MENDOCINO COUNTY LINE TO CASPAR VISTA POINT DIR'S EMERGENCY F.A. REMOVE AND DISPOSE OF HAZARD TREES | WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428 | MALMBERG, CLAYTON 6301 N. STATE REDWOOD VALLEY, CA 95482 (707)485-1841 | \$835,000 \$691,847 \$0 | 01/07/16 03/15/16 03/07/16 | 100% 83% |
| 20.20 201130 | | | | | | | |
| 01-MEN-20-7.1/23 01-4939U4 STP-X045-(026)E --() | | IN MENDOCINO COUNTY ON ROUTES 20 & 162 AT VARIOUS LOCATIONS CONSTRUCT TURNOUTS | GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 | | \$1,165,213 \$0 \$0 | 08/20/15 09/02/15 01/29/16 | 0% 0% SUSPENDED |
| 01-MEN-101-34.0/99.2 01-0E2804 HSNH-000C-(423)E --() | | IN HUMBOLDT & MENDOCINO COUNTIES ON ROUTE 101 AT VARIOUS LOCATIONS INSTALL CENTERLINE & SHOULDER | CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742 | | \$699,861 \$0 \$0 | 03/01/16 03/29/16 | 0% 0% |
| HB1 | | | | | | | |
| 01-MEN-101-43.1/49 01-262004 | | IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY | DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510 | WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355 | \$171,449,547 \$152,013,725 \$1,289,546 | 07/26/12 08/31/12 03/03/17 | 69% 89% |
| HE14 SWPPP | | | | | | | |
| 01-MEN-101-45.0/50.8 01-262024 ACNH-Q101-(203)E --() | | IN MENDOCINO COUNTY IN AND NEAR WILLITS AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR CONSTRUCT WETLANDS | SIERRA VIEW LANDSCAPE, INC. DBA RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765 | THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437 | \$4,426,820 \$3,810,203 \$0 | 08/05/14 09/24/14 12/17/15 | 100% 96% OVER RUN |
| 20.10 075600 | | | | | | | |
| 01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --() | | IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION | BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 | THANGAVELAUTHAM, RAGUPARAN 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437 | \$4,275,232 \$55,500 \$0 | 07/01/15 07/16/15 09/21/20 | 4% 1% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|--|--|------------------------------------|----------------------|
| 01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --() | | IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS CONSERVATION FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION | HANFORD APPLIED RESTORATION & 23195 MAFFEI RD. SONOMA CA 95476 | THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437 | \$14,843,567 \$5,778,667 \$137,071 | 04/15/15 05/07/15 07/14/20 | 16% 39% |
| 01-MEN-101-46.3/46.4 01-0E9704 | | IN MENDOCINO COUNTY IN WILLITS AT 0.08 MILE SOUTH OF EAST VALLEY ROAD DIR'S EMERGENCY F.A. REPAIR BANK EROSION | DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN, CA 94568 | MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791 | \$1,185,000 \$118,390 \$0 | 12/23/14 01/27/15 04/30/16 | 0% 10% |
| 20.20 201130 | | | | | | | |
| 01-MEN-101-64.7/81.4 01-4154U4 NHP-Q101-(259)E --() | | IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM LONG VALLEY CREEK BRIDGE #10-099 TO RAMSEY RD & FROM 4.1 MI NORTH OF HUNTSMAN WAY TO 0.2 COLD PLANE AC, RHMA OVERLY, STRIPNG | MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502 | FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151 | \$8,322,953 \$7,999,434 \$756,515 | 12/24/14 01/16/15 05/18/16 | 85% 94% |
| 01-MEN-101-82.5/8.3 01-0F3704 | | IN MENDOCINO COUNTY ON ROUTE 101 ABOUT 13 MILES NORTH OF LAYTONVILLE AT THE EMPIRE CAMP REST AREA DIR'S EMERGENCY F.A. REPLACE DAMAGED WATER TANK | ERNEST M WIPF WIPF CONSTRUCTION P.O. BOX 234 UKIAH, CA 95482 | PERRIN, KATHARINE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-6623 | \$270,000 \$71,206 \$0 | 06/12/15 08/17/15 03/09/16 | 100% 26% |
| 20.20 201130 | | | | | | | |
| 01-MEN-101-91.3/100.1 01-0E9804 STP-NH -()Q 1287-E -() | | IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.6 MILE SOUTH OF JITNEY GULCH BRIDGE 77 WEST SECOND STREET TO SOUTH FORK EEL RIVER BRIDGE NO 10- 0300 MAINTENANCE OVERLAY | MERCER FRASER COMPANY EUREKA CA 95501 | | \$2,198,594 \$0 \$0 | 03/18/16 04/15/16 | 0% 0% |
| 01-MEN-101-/106.8 01-0F1804 | | IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE AC SURFACING | GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 | | \$892,947 \$0 \$0 | 03/10/16 03/22/16 | 0% 0% |

HM1

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|--|------------------------------------|------------------------------------|-----------------------|
| 01-MEN-128-.2/11.1 01-378174 STP-P128-(056)E --() | | IN MENDOCINO COUNTY NEAR NAVARRO FROM WYLATTI RESOURCE MANAGEMENT, EAST OF ROUTE 1 TO WEST OF FLYNN CREEK BRIDGE REHAB CULVERTS CULVERT REHABILITATION | WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO CA 95428 | KRUEGER, GRANT MICHAEL 925 NORTH FRANKLIN ST. FORT BRAGG, CA 95437 (707)498-3067 | \$1,453,898 \$0 \$0 | 12/18/15 01/29/16 10/06/16 | 0% 0% SUSPENDED |
| HA42 | | | | | | | |
| 01-MEN-162-.1/9 01-0F0204 | | IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR | VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542 | FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562 | \$560,000 \$276,567 \$0 | 01/07/15 03/09/15 02/19/15 | 0% 49% |
| 20.20 201130 | | | | | | | |
| 01-MEN-162-11.6/0 01-0C2304 | | IN MENDOCINO COUNTY 1.5 MILES EAST OF MENDOCINO CONSTRUCTION THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT | SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490 | KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864 | \$1,485,000 \$798,231 \$0 | 03/30/12 06/24/12 05/21/12 | 62% 54% |
| 20.20 201130 | | | | | | | |
| 01-MEN-253-6.9/0 01-0B5704 ER-19B4-(004)E --() | | IN MENDOCINO COUNTY ABOUT 7 MILES EAST OF BOONVILLE AT 3.4 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT SOLDIER PILE WALL | MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS CA 95490 | PERRIN, KATHARINE 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8626 | \$2,512,668 \$0 \$0 | 08/13/15 09/02/15 | 0% 0% |
| HA23 | | | | | | | |
| 01-MEN-270-18.4/20.3 01-0G0204 | | IN MENDOCINO COUNTY AT MCCOY CREEK SIDEHILL VIADUCT AND AT 2.3 MILES SOUTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERGENCY F.A. REPAIR VIADUCT, SLOPE, DRAINAGE AND SLIPOU | MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490 | FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562 | \$735,000 \$547,356 \$0 | 01/20/16 03/11/16 03/30/16 | 75% 74% |
| 20.20 201130 | | | | | | | |
| 01-TRI-299-8.0/15 01-0F0904 STP-NH -()P 9195-E -() | | IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.6 MILES EAST OF GRAY CREEK BRIDGE TO 0.9 MILE EAST OF TRINITY RIVER BRIDGE NO 05-0006 OVERLAY | MERCER FRASER COMPANY 77 W SECOND ST EUREKA CA 95501 | | \$2,125,670 \$0 \$0 | 03/10/16 04/12/16 | 0% 0% |
| HM1 | | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|---|---|--|---|----------------------------|
| 01-VAR--/0 01-0E5404 | | IN DEL NORTE, HUMBOLDT, MENDOCINO, AND LAKE COUNTIES, AT VARIOUS MAINTENANCE STATIONS AND REST AREAS THROUGHOUT DIST 1 DIR'S EMERG REPLACE LEAKING WATER STORAGE TANKS | WHITSON, INC, P.O. BOX 240 WILLOW CREEK, CA 95573 | RODRIGUEZ, JOAQUIN, S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020 | \$804,230 \$411,001 \$0 | 03/30/15 06/19/15 02/28/16 | 0% 51% |
| 20.20 201131 | | | | | | | |

Totals: Authorized Final Amt: \$343,917,082 Completed to Date: \$227,969,643 Work This Month: \$3,455,257

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|-----------------------|-----------------|-------------|
| 01-DN-101-2.2/0 | 01-0E7104 | 1 |
| 01-DN-101-12.0/15.5 | 01-0F3304 | 1 |
| 01-DN-101-17.5/0 | 01-0E4504 | 1 |
| 01-DN-101-20.4/23.6 | 01-0E2604 | 1 |
| 01-DN-101-21.2/0 | 01-0G0304 | 1 |
| 01-DN-101-22.0/0 | 01-0B3004 | 1 |
| 01-DN-101-4.4/9.4 | 01-0B0804 | 2 |
| 01-DN-197-5.0/0 | 01-0F1004 | 2 |
| 01-DN-199-8.7/0 | 01-0B3104 | 2 |
| 01-DN-199-24.6/0 | 01-0B3204 | 2 |
| 01-HUM-36-16.9/0 | 01-0F2904 | 2 |
| 01-HUM-36-22.8/27.7 | 01-0B3404 | 2 |
| 01-HUM-36-32.2/32.3 | 01-0F9404 | 3 |
| 01-HUM-36-35.9/35.9 | 01-0B3604 | 3 |
| 01-HUM-96-7.8/0 | 01-0C7704 | 3 |
| 01-HUM-96-7.8/8 | 01-0G0804 | 3 |
| 01-HUM-96-8.3/8.9 | 01-0B03U4 | 3 |
| 01-HUM-96-11.0/13.2 | 01-493704 | 3 |
| 01-HUM-101-6.5/0 | 01-0F0704 | 4 |
| 01-HUM-101-11.0/103.5 | 01-0E2104 | 4 |
| 01-HUM-101-25.5/28.5 | 01-0E4904 | 4 |
| 01-HUM-101-72.5/0 | 01-0C2804 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 01-HUM-101-15.0/0 | 01-0B4004 | 4 |
| 01-HUM-101-48.7/0 | 01-0E2304 | 4 |
| 01-HUM-169-13.6/23.4 | 01-450904 | 5 |
| 01-HUM-254-22.1/22.1 | 01-0F1504 | 5 |
| 01-HUM-299-30.2/30.6 | 01-0A3204 | 5 |
| 01-HUM-299-32.0/0 | 01-0B4604 | 5 |
| 01-HUM-299-39.1/43 | 01-0E5204 | 5 |
| 01-HUM-299-5.5/11 | 01-0C4604 | 5 |
| 01-HUM-299-10.7/26.1 | 01-0B4504 | 6 |
| 01-HUM-299-21.1/21.5 | 01-0A5204 | 6 |
| 01-HUM-299-25.0/25.9 | 01-0A4904 | 6 |
| 01-HUM-299-29.2/38.6 | 01-487404 | 6 |
| 01-HUM-999-/0 | 01-0B2404 | 6 |
| 01-HUM-999-/0 | 01-463924 | 6 |
| 01-LAK-20-13.5/31.4 | 01-0B0004 | 7 |
| 01-LAK-20-35.5/46.5 | 01-0F8004 | 7 |
| 01-LAK-175-16.0/28 | 01-0F6704 | 7 |
| 01-MEN-1-2.3/2.5 | 01-497714 | 7 |
| 01-MEN-1-40.2/40.2 | 01-0C6104 | 7 |
| 01-MEN-1-70.5/0 | 01-474904 | 7 |
| 01-MEN-1-/55 | 01-0F9504 | 8 |
| 01-MEN-20-7.1/23 | 01-4939U4 | 8 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|-----------------------|-----------------|-------------|
| 01-MEN-101-34.0/99.2 | 01-0E2804 | 8 |
| 01-MEN-101-45.0/50.8 | 01-262024 | 8 |
| 01-MEN-101-45.0/50.8 | 01-262054 | 8 |
| 01-MEN-101-45.0/50.8 | 01-262064 | 8 |
| 01-MEN-101-46.3/46.4 | 01-0E9704 | 9 |
| 01-MEN-101-64.7/81.4 | 01-4154U4 | 9 |
| 01-MEN-101-82.5/8.3 | 01-0F3704 | 9 |
| 01-MEN-101-91.3/100.1 | 01-0E9804 | 9 |
| 01-MEN-101-43.1/49 | 01-262004 | 9 |
| 01-MEN-101-/106.8 | 01-0F1804 | 9 |
| 01-MEN-128-.2/11.1 | 01-378174 | 10 |
| 01-MEN-162-.1/9 | 01-0F0204 | 10 |
| 01-MEN-162-11.6/0 | 01-0C2304 | 10 |
| 01-MEN-253-6.9/0 | 01-0B5704 | 10 |
| 01-MEN-270-18.4/20.3 | 01-0G0204 | 10 |
| 01-TRI-299-8.0/15 | 01-0F0904 | 10 |
| 01-VAR--/0 | 01-0E5404 | 11 |

Statement of Ongoing Contracts - Federal Aid

