

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 1
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|---|--|---|--|---|----------------------------|
| 01-DN-101-12.5/15.5 01-0G1004 | | IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE 5211 BOYD ROAD TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R | ARCATA, CA 95521 (707)825-6565 | SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009 | \$11,985,000 \$10,710,948 \$49,922 | 02/16/16 05/04/16 09/30/19 | 0% 89% |
| 20.20 201130 | | | | | | | |
| 01-DN-101-14.8/15.1 01-0H7004 | | IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 1.0 TO 1.3 MILES NORTH OF RUDSILL ROAD DIR'S EMERGENCY F.A. ROADWAY STABILIZATION, RETAINING WALL | STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099 | SANDERS, KAREN 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009 | \$9,635,000 \$6,827,047 \$0 | 11/13/17 02/09/18 05/03/19 | 0% 98% |
| 20.20 201130 | | | | | | | |
| 01-DN-101-26.1/26.8 01-0G4904 | | IN THE CITY OF CRESCENT CITY ON DEL NORTE 101 FROM PM 26.18 TO 2681 DIR'S EMERGENCY L.S. DN COUNTY MICROSURFACING | INTERMOUNTAIN SLURRY SEAL, INCMALMBERG, CLAYTON 1005 TERMINAL WAY STE 220 RENO, NV 89502 | 270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581 | \$255,195 \$255,195 \$0 | 07/27/16 04/21/17 12/22/16 | 100% 100% |
| 20.80 122000 | | | | | | | |
| 01-DN-101-/15.5 01-0H6904 | | STABILIZE A SECTION OF DAMAGED HIGHWAY ANDIMPROVE THE ALIGNMENT VIA REPAIRS TO FOUR RETAINING WALLS, NEW RW, PLACEMENT OF A MECHAN ROADWAY STABILIZATION & RETAINING WALL | GOLDEN STATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510 | SANDERS, KAREN 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009 | \$9,785,000 \$1,067,630 \$0 | 11/15/17 03/09/18 12/30/19 | 0% 11% |
| 20.20 201130 | | | | | | | |
| 01-DN-101-/5 01-0J5904 | | IN DEL NORTE COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. REPAIR ROADWAY AND CULVERT | TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415 | MALMBERG, CLAYTON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581 | \$3,235,000 \$40,200 \$13,230 | 02/06/19 03/11/19 02/21/20 | 5% 1% |
| 20.20 201130 | | | | | | | |
| 01-DN-199-33.4/33.8 01-0C4704 ACNH-P199-(036)E --() | | IN DEL NORTE COUNTY NEAR IDLEWILD FROM COLLIER REST AREA ENTRANCE TO NORTH END OF COLLIER TUNNEL REHABILITATE SRRA | GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565 | MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581 | \$2,564,117 \$15,530 \$0 | 11/26/18 12/17/18 12/03/19 | 0% 1% SUSPENDED |
| HA26 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 2
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|---|--|--|--|----------------------------|
| 01-DN-199-/0 01-0H9504 | | IN DEL NORTE AND HUMBOLDT COUNTIES AT VARIOUS LOCATIONS REPLACE THERMOPLASTIC TRAFFIC | PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081 (760)727-8700 | MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581 | \$2,028,681 \$0 \$0 | 03/18/19 04/05/19 07/08/19 | 0% 0% |
| HM4 | | | | | | | |
| 01-HUM-0-/79.9 01-0J0804 | | IN HUMBOLT COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL LANDSCAPING/REPAIR HIGHWAY FACILIT | DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502 | STEEN, NATHANIEL 5354 TOOBY ROAD EUREKA, CA 95503 (707)498-2122 | \$2,535,000 \$1,288,825 \$0 | 05/28/18 10/24/18 04/23/19 | 93% 51% |
| 20.20 201130 | | | | | | | |
| 01-HUM-36-.9/.4 01-0G9204 | | IN HUMBOLDT COUNTY NEAR SWAINS FLAT FROM 0.3 MILE WEST OF JAYMAR LANE TO COBB DIR'S EMERGENCY F.A. STORM DAMAGE REPAIRS | FORD LOGGING, INC. DBA PACIFICKING, ROBERT EARTHSCAPE 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95517 | 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)498-5107 | \$8,385,000 \$8,397,610 \$0 | 02/03/17 04/15/17 02/11/19 03/27/19 | 100% 100% COMPLETED |
| 20.20 201130 | | | | | | | |
| 01-HUM-36-21.5/28 01-0J6404 | | IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM 0.2 MILES EAST OF GOLDEN GATE DR. RT 6F030TO 0.2 MILE WEST OF BRAKE CHECK AREA LT. DIR'S STORM DAMAGE REPAIRS | KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525 | KING, ROBERT 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95540 (707)498-5107 | \$1,985,000 \$0 \$0 | 02/28/19 04/16/19 10/31/19 | 0% 0% |
| 20.20 201130 | | | | | | | |
| 01-HUM-36-314.0/0 01-0J1704 | | IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM 1.2 MILE EAST OF MCCLELLAN MOUNTAIN ROAD DIR'S EMERGENCY L.B. STORM DAMAGE REPAIR | GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 | KING, ROBERT 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-7190 | \$9,185,000 \$270,565 \$0 | 08/03/18 10/31/18 07/01/20 | 0% 3% |
| 20.20 201130 | | | | | | | |
| 01-HUM-101-27.7/63.1 01-0G3604 | | IN HUMBOLDT AND MENDOCINO COUNTIES ON ROUTE 101 AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY & | TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711 | KING, ROBERT 1487 SANDY PRAIRIE CT. STE. E FORTUNA, CA 95540 (707)498-5107 | \$6,016,633 \$5,486,785 \$0 | 05/10/18 05/30/18 03/28/19 | 92% 89% |
| HM | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 3
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|---|---|--|---|----------------------------|
| 01-HUM-101-28.5/33.6 01-0F8504 | | IN HUMBOLDT COUNTY NEAR WEOTT FROM 0.6 MILE NORTH OF MYERS FLAT SEPARATION TO NEWTON ROAD UNDERCROSSING RUBBERIZED HOT MIX ASPHALT | GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565 | KING, ROBERT 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)498-5107 | \$2,119,399 \$0 \$0 | 11/09/17 12/18/17 05/20/19 | 0% 0% |
| HM1 | | | | | | | |
| 01-HUM-101-29.4/0 01-0H4904 | | IN HUMBOLDT COUNTY NEAR WEOTT AT 1.1 MILES SOUTH OF WILLIFORD ROAD UC -4- 117 DIR'S EMERGENCY L.B. SLIDE AND ROADWAY REPAIRS | WEST COAST CONTRACTORS INC DBA OREGON WEST COAST CONTRACTORS 61050 HIGHWAY 101 COOS BAY, OR 97420 | GORONA, MARK 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)825-4887 | \$13,400,400 \$12,284,646 \$0 | 06/23/17 08/21/17 11/09/18 | 100% 92% |
| 20.20 201130 | | | | | | | |
| 01-HUM-101-32.2/35.8 01-0H3204 ACNH-Q101-(335)E --() | | IN HUMBOLDT COUNTY NEAR WEOTT FROM 1.0 MILE SOUTH OF NEWTON RD UC TO SOUTH FORK EEL RIVER BRIDGE #04-0076 OVERLAY | MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371 | RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, STE.E FORTUNA, CA 95540 (707)725-1020 | \$5,447,800 \$5,265,768 \$43,250 | 06/07/18 07/09/18 04/22/19 | 85% 99% |
| 01-HUM-101-58.8/65.6 01-0G6404 | | IN HUMBOLDT COUNTY IN AND NEAR FORTUNA FROM 0.7 MILE SOUTH OF KENMAR ROAD UNDERCROSSING TO 0.4 MILE SOUTH OF LOLETA DRIVE OVERCROS BONDED WEARING COURSE-GAP GRADED | MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371 | KING, ROBERT 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)498-5107 | \$11,683,843 \$6,867,552 \$11,681 | 02/22/18 04/16/18 05/13/19 | 64% 58% |
| HM1 | | | | | | | |
| 01-HUM-101-65.4/65.4 01-0J6804 | | IN HUMBOLDT COUNTY NEAR LOLETA AT LOLETA NB OFF RAMP DIR'S EMERGENCY F.A. SLIDE REPAIR | MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502 (707)443-6371 | KING, ROBERT 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)498-5107 | \$910,000 \$0 \$0 | 03/11/19 03/29/19 10/31/19 | 0% 0% |
| 20.20 201130 | | | | | | | |
| 01-HUM-101-77.0/77.5 01-0C7104 HSNH-Q101-(336)E --() | | IN HUMBOLDT COUNTY IN EUREKA FROM 0.3 MI SOUTH TO 0.2 MI NORTH OF WABASH AVENUE IMPROVE INTERSECTION | MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371 | WINTER, BRIAN 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)834-1151 | \$2,630,502 \$628,564 \$600,066 | 11/29/18 01/07/19 10/22/19 | 15% 24% |
| HB1 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 4
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|---|---|---|--|---|----------------------------|
| 01-HUM-101-80.0/0 01-0J4504 | | IN HUMBOLDT COUNTY IN EUREKA 0.04 MILE NORTH OF EUREKA SLOUGH BRIDGE DIR'S EMERGENCY F.A. TIDE GATE REPAIR | WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503 | STEEN, NATHANIEL 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122 | \$985,000 \$133,074 \$0 | 12/24/18 03/06/19 01/31/20 | 5% 14% |
| 20.20 201130 | | | | | | | |
| 01-HUM-101-95.0/97 01-0J6704 | | IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.4 MILE SOUTH OF ENTRANCE TO BELL GLEN RESORTTO 0.5 MILE SOUTH OF BRIDGES CREEK BRIDGE.DIR' STORM DAMAGE REPAIRS-ROADWAY STABILIZATIN | MENDOCINO CONSTRUCTION SERVICEINC. P.O. BOX 1517 WILLITS, CA 95490 | RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE COURT, SUITE E FORTUNA, CA 95540 (707)725-1020 | \$4,985,000 \$569,775 \$569,775 | 03/01/19 04/17/19 08/25/20 | 0% 11% |
| 20.20 201130 | | | | | | | |
| 01-HUM-101-100.7/106.1 01-0J2504 | | IN HUMBOLDT COUNTY NEAR TRINIDAD FROM TRINIDAD ROAD UNDERCROSSING TO PATRICKS POINT UNDERCROSSING MICROSURFACING | AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET #1000 MODESTO CA 95354 (209)522-2277 | | \$773,846 \$0 \$0 | 02/19/19 03/13/19 | 0% 0% |
| HM | | | | | | | |
| 01-HUM-101-102.9/105.2 01-0C4404 ACST-Q101-(339) --() | | IN HUMBOLDT COUNTY NEAR TRINIDAD AT THE TRINIDAD NORTHBOUND SRRA, SOUTHBOUND SRRA & SAVAGE CREEK WATER INLET REHABILITATE SAFETY ROADSIDE REST | GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565 | GORONA, MARK 5065 BOYD ROD, SUITE G ARCATA, CA 95521 (707)496-4359 | \$3,549,570 \$50,626 \$0 | 12/06/18 01/09/19 05/26/20 | 0% 1% SUSPENDED |
| HA26 | | | | | | | |
| 01-HUM-101-108.2/109.6 01-0J2404 | | IN HUMBOLDT COUNTY NEAR BIG LAGOON FROM BIG LAGOON PARK ROAD TO GEORGIA PACIFIC ROAD MICROSURFACING | AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET #1000 MODESTO CA 95354 (209)522-2277 | | \$263,965 \$0 \$0 | 02/20/19 03/13/19 | 0% 0% |
| 01-HUM-101-110.6/0 01-0B4204 STER-19D7-(04E) --() | | IN HUMBOLDT COUNTY NEAR TRINIDAD AT 1.9 MILES SOUTH OF KANE ROAD AND AT 1.3 MILES NORTH OF KANE ROAD REPLACE 2 DRAINAGE SYSTEMS AND | MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371 | GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359 | \$1,056,501 \$761,732 \$7,820 | 10/11/17 11/28/17 04/25/19 | 91% 71% SUSPENDED |
| HA23 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 5
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|--|---|--|---|----------------------------|
| 01-HUM-101-/13 01-0H1004 | | IN HUMBOLDT COUNTY NEAR RICHARDSON GROVE FROM HUM-MEN CO LINE TO 0.3 MI NORTH OF MONSCHKE UC #4-238 REPAIR SINKHOLE AND DRAINAGE | MENDOCINO CONSTRUCTION SERVICERODRIGUEZ, SHERI P.O. BOX 1517 WILLITS, CA 95490 | 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252 | \$4,135,000 \$3,109,623 \$0 | 03/17/17 04/20/17 03/30/19 | 0% 75% |
| 20.20 201130 | | | | | | | |
| 01-HUM-101-/89.1 01-0G5204 | | IN HUMBOLDT COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS FROM THE ARCATA OVERHEAD TO TRINIDAD DIR'S EMERGENCY L.S. MICROSURFACING | AMERICAN PAVEMENT SYSTEMS, INCGORONA, MARK 1012 11TH STREET, SUITE 1000 MODESTO, CA 95354 (209)522-2277 | 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359 | \$636,988 \$636,988 \$0 | 08/31/16 02/14/17 10/12/16 | 100% 100% OVER RUN |
| 20.80 122 | | | | | | | |
| 01-HUM-169-33.7/0 01-0J6604 | | IN HUMBOLDT COUNTY NEAR WEITCHPEC AT 0.1 MILES WEST TO ROUTE 169/96 JUNCTION DIR'S EMERGENCY F.A. REBUILD FAILED SLOPE | KAPEL CONSTRUCTION, INC. P.O. BOX 160 BURNT RANCH, CA 95527 | STEEN, NATHANIEL 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122 | \$935,000 \$0 \$0 | 03/01/19 04/16/19 04/05/20 | 0% 0% |
| 20.20 201130 | | | | | | | |
| 01-HUM-200-26.0/0 01-0J4404 | | IN HUMBOLDT COUNTY NEAR ARCATA ON ROUTE 200 FROM 0.2 MILE WEST OF MAD RIVER BRIDGEO FRONTAGE ROAD OFF RAMP AND ON ROUTE 299 DIR'S REPAIR BRIDGE | GOLDEN STATE BRIDGE, INC 3701 MALLARD DR. BENECIA, CA 94510 (925)372-8000 | BRIAN WINTER 5065 BOYD RD SUITE H ARCATA, CA 95521 (707)834-1151 | \$2,485,000 \$814,940 \$0 | 11/24/18 02/12/19 06/05/19 | 27% 33% |
| 20.20 201130 | | | | | | | |
| 01-HUM-254-4.0/6 01-0H0104 | | IN HUMBODLT COUNTY FROM 0.8 MILE SOUTH TO 1.2 MILES NORTH OF MIRANDA BR/MAPLE HILLS DIR'S EMERGENCY F.A. REPAIR SLIPOUT | WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY, OR 97420 | RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE, CT, STE E FORTUNA, CA 95540 (707)725-1020 | \$2,985,000 \$1,432,278 \$0 | 03/04/17 05/08/17 04/30/19 | 0% 48% |
| 20.20 201130 | | | | | | | |
| 01-HUM-254-22.1/22.1 01-0F1504 | | IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 G R MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE | SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521 | GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359 | \$285,000 \$176,658 \$0 | 02/20/15 04/08/15 03/06/15 | 100% 62% |
| 20.20 201130 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 6
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|--|---|--|---|----------------------------|
| 01-HUM-299-30.6/0 01-0G9504 | | IN HUMBOLDT COUNTY ABOUT 6 MILES WEST R. BROWN CONSTRUCTION CO., INC OF WILLOW CREEK AT CEDAR CREEK ROAD #7L100 DIR'S EMERGENCY F.A SLIDE REMOVAL AND SLOPE STABILIZATION | STEEN, NATHANIEL P.O. BOX 406 WILLOW CREEK, CA 95573 | 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-7940 | \$1,735,000 \$1,662,818 \$0 | 02/17/17 05/08/17 03/30/19 | 0% 96% |
| 20.20 201130 | | | | | | | |
| 01-LAK-20-1.0/46.3 01-427804 BINH-X033-(090)E --() | | IN LAKE COUNTY AT VARIOUS LOCATIONS ON ROUTES 20 AND 29 CULVERT REHABILITATION | GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 (707)467-4100 | KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864 | \$3,505,699 \$18,311 \$1,551 | 09/10/18 10/08/18 10/11/19 | 12% 1% |
| HA42 | | | | | | | |
| 01-LAK-20-28.5/28.5 01-0J4204 | | IN LAKE COUNTY NEAR CLEARLAKE OAKS AT HIGH VALLEY RD-RD 220 DIR'S EMERGENCY F.A. FENCE & SECURITY IMPROVEMENTS | WOIDA ENTERPRISES, INC. DBA ARROW FENCING P.O. BOX 385 CALPELLA, CA 95418 | KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864 | \$270,000 \$0 \$0 | 02/15/19 03/07/19 08/30/19 | 0% 0% |
| 20.80 .824 | | | | | | | |
| 01-LAK-20-31.1/31.8 01-0C8104 SNHG-X033-(089)E --() | | IN LAKE COUNTY NEAR CLEARLAKE OAKS ON GHILOTTI CONSTRUCTION CO. INC ROUTE 20 FROM 0.5 MILE WEST TO 0.2 MILE EAST OF ROUTE 53 AND ON ROUTE 53 FROM 0.4 MILE SOUTH CONSTRUCT ROUNDABOUT | 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221 | KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864 | \$6,087,923 \$61,735 \$61,735 | 06/11/18 07/02/18 09/25/19 | 0% 1% |
| 01-LAK-29-9.7/10 01-0C7504 HSST-P029-(137)E --() | | IN LAKE COUNTY NEAR MIDDLETOWN FROM PUTAH CREEK BRIDGE TO 0.9 MILES SOUTH OF HIDDEN VALLEY LAKE IMPROVE INTERSECTION | GHILOTTI CONSTRUCTION CO. INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221 | KRAFT, DAN 15513 40TH AVENUE CLEARLKE, CA 95422 (530)713-7864 | \$4,424,213 \$2,238,056 \$2,350 | 03/22/18 04/17/18 07/08/19 | 67% 50% SUSPENDED |
| HB1 | | | | | | | |
| 01-LAK-175-25.0/27.5 01-0A0404 HSST-P175-(009)E --() | | IN LAKE COUNTY NEAR MIDDLETOWN FROM 0.1 MI EAST OF PUTAH CREEK BR#14-21 TO DRY CREEK BR#14-20 SHOULDER WIDENING | GHILOTTI CONSTRUCTION CO. INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221 | KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95457 (530)713-7864 | \$7,829,506 \$6,855 \$6,855 | 10/15/18 11/08/18 10/24/19 | 0% 0% SUSPENDED |
| HB1 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 7
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|---|--|---|----------------------------|
| 01-LAK-175-/44.1 01-0G5004 | | IN MENDOCINO AND LAKE COUNTIES ON ROUTE 20FROM MEN 20 PM 43.0 TO LAK 20 3785 CHANNEL DRIVE PM 0.79 AND IN LAKE COUNTY ON ROUTE 175 FROM PM 0.0TO5DIR' MICROSURFACING | VSS INTERNATIONAL, INC. WEST SACRAMENTO, CA 95691 (916)373-1500 | GRIFFITH, GARRETT 7663 HIGHWAY 29 KELSEYVILLE, CA 95451 (530)682-3842 | \$436,816 \$451,447 \$0 | 08/10/16 02/14/17 09/27/16 | 100% 100% |
| 20.80 122 | | | | | | | |
| 01-MEN-1-.1/40.2 01-0J5604 | | IN MENDOCINO COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. STORM DAMAGE REPAIRS | WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428 | KRUEGER, GRANT 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067 | \$485,000 \$0 \$0 | 02/01/19 03/01/19 07/05/19 | 0% 0% |
| 20.20 201130 | | | | | | | |
| 01-MEN-1-10.1/10.8 01-0J5804 | | IN MENDOCINO COUNTY NEAR GUALALA AT 0.2 MILE NORTH OF IVERSON ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT | BOUTHILLIER'S CONSTRUCTION,INCK 1571 SOUTH MAIN STREET WILLITS, CA 95490 | KRUEGER, GRANT 925 NORTH FRANKLIN ST. FORT BRAGG, CA 95437 (707)498-3067 | \$735,000 \$0 \$0 | 02/01/19 03/13/19 12/30/19 | 0% 0% |
| 20.20 201130 | | | | | | | |
| 01-MEN-1-14.8/0 01-0J6504 | | IN MENDOCINO COUNTY NEAR POINT ARENA AT 0.1 MILES SOUTH OF IVERSON AVE. DIR'S EMERGENCY F.A. REPAIR ROADWAY AND CULVERT | GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482 | HADIPOUR, ROOZBEH 925 NORTH FRANKLIN ST. FORT BRAGG, CA 95437 (707)496-4368 | \$3,735,000 \$0 \$0 | 02/28/19 04/12/19 12/30/19 | 0% 0% |
| 20.20 201130 | | | | | | | |
| 01-MEN-1-44.0/104.4 01-0J6204 | | IN MENDOCINO COUNTY NEAR LEGGETT AT 0.6 MI SOUTH OF SOUTH FORK EEL RIVER BRIDGE #10-149 DIR'S EMERGENCY F.A. SLIDE REPAIR | MENDOCINO CONSTRUCTION SERVICEINC. P.O. BOX 1517 WILLITS, CA 95490 | RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE COURT, SUITE E FORTUNA, CA 95540 (707)725-1020 | \$1,485,000 \$163,127 \$0 | 02/15/19 03/13/19 01/06/20 | 0% 11% |
| 20.20 201130 | | | | | | | |
| 01-MEN-1-49.0/0 01-0J1404 | | IN MENDOCINO COUNTY AT THE SOUTH FORK EEL RIVER BRIDGE 10-0149 DIR'S EMERGENCY L.B. REPAIR BRIDGE | BUGLER CONSTRUCTION 4847 HOPYARD RD. STE 4 #395 PLEASANTON, CA 94588 | RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE COURT, SUITE E FORTUNA, CA 95540 (707)725-1020 | \$610,000 \$148,156 \$0 | 07/23/18 02/13/19 03/30/19 | 0% 24% |
| 20.20 201131 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 8
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|---|--|--|----------------------------|
| 01-MEN-1-75.5/76.5 01-0G4504 | | IN MENDOCINO COUNTY NEAR WESTPORT, FROM 0.6 TO 1.4 MILES NORTH OF BLUE SLIDE GULCH BRIDGE DIR'S EMERGENCY L.B. RECONSTRUCT ROADWAY | GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482 (707)467-1400 | HADIPOUR, ROOZBEH 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978 | \$20,985,000 \$8,473,102 \$0 | 07/29/16 10/27/16 07/31/19 | 0% 40% |
| 20.20 201130 | | | | | | | |
| 01-MEN-1-104.4/0 01-0G7304 | | IN MENDOCINO COUNTY NEAR LEGGETT AT 1.2 MILES SOUTH OF JUNCTION ROUTE 101 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION | GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 | RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252 | \$8,985,000 \$8,802,228 \$0 | 01/09/17 02/15/17 01/30/19 | 0% 98% |
| 20.20 201130 | | | | | | | |
| 01-MEN-1-/55 01-0F9504 | | IN MENDOCINO COUNTY ON ROUTE 1 FROM THE SONOMA/MENDOCINO COUNTY LINE TO CASPAR VISTA POINT DIR'S EMERGENCY F.A. REMOVE AND DISPOSE OF HAZARD TREES | WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428 (707)983-8135 | MALMBERG, CLAYTON 6301 N. STATE REDWOOD VALLEY, CA 95482 (707)485-1841 | \$835,000 \$691,847 \$0 | 01/07/16 03/15/16 03/07/16 | 100% 83% |
| 20.20 201130 | | | | | | | |
| 01-MEN-20-33.5/34 01-0H9404 | | IN MENDOCINO COUNTY NEAR CALPELLA ON ROUTE 20 AT RUSSIAN RIVER BOH #10-182 REHAB BRIDGE DECK | TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711 | RASHID, AMAL 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4363 | \$584,775 \$509,491 \$0 | 09/11/18 09/25/18 03/18/19 04/11/19 | 100% 100% COMPLETED |
| 01-MEN-20-33.6/38.5 01-0G0704 | | IN MENDOCINO COUNTY NEAR UKIAH FROM THE RUSSIAN RIVER OH TO ROAD 260 DIR'S EMERGENCY F.A. REPAIR ROADWAY | DARREN TAYLOR CONSTRUCTION, INC. 5750 PLEASANT VIEW DRIVE ANDERSON, CA 96007 (530)378-2211 | PERRIN, KATHARINE 6301 N STATE ST. REDWOOD VALLEY, CA 95470 (707)496-5840 | \$805,000 \$767,569 \$0 | 01/29/16 05/09/16 03/17/16 | 100% 95% |
| 20.20 201130 | | | | | | | |
| 01-MEN-20-35.4/0 01-0J7004 | | IN MENDOCINO COUNTY NEAR WILLITS AT 0.4 MILES WEST OF HAEL CREEK BR #10- 129. DIR'S EMERGENCY L.B. REPAIR SLIPOUT | BOUTHILLIER'S CONSTRUCTION INCMUNES, NASH 1571 SOUTH MAIN STREET WILLITS, CA 95490 | 998 HEARST ROAD WILLITS, CA 95490 (707)223-0791 | \$1,985,000 \$0 \$0 | 03/15/19 04/05/19 01/23/20 | 0% 0% |
| 20.20 201130 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 9
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|---|---|--|--|---|-----------------------------|
| 01-MEN-20-37.8/38.3 01-0E4704 HSNH-P020-(180)E --() | | IN MENDOCINO COUNTY NEAR POTTER VALLEY FROM 0.1 MI WEST OF COLD CR BR#1 #10-40 TO END OF COLD CR BR #2 #10-0041 BONDED WEARING COURSE, GUADRAIL | GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221 | PERRIN,KATHARINE 6301 NORTH STATE STREET REDWOOD VALLEY,CA 95470 (707)485-8623 | \$2,307,940 \$1,721,849 \$15,870 | 05/25/18 06/14/18 05/14/19 | 75% 72% SUSPENDED |
| HB1 | | | | | | | |
| 01-MEN-20-40.9/43 01-0H3604 ACNH-P020-(188)E --() | | IN MENDOCINO COUNTY ON ROUTE 20 ABOUT 9.5 MILES WEST OF UPPERLAKE FROM COLD CREEK BR #5 TO 0.8 MILE WEST OF OLD LAKE COUNTY ROAD OVERLAY | GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH CA 95482 (707)467-4100 | | \$1,137,820 \$0 \$0 | 12/27/18 01/25/19 | 0% 0% |
| HM | | | | | | | |
| 01-MEN-101-3.7/5.3 01-0B5004 NHER-19C7-(004)E --() | | IN MENDOCINO COUNTY NEAR HOPLAND FROM 0.1 MI SOUTH OF COMMINSKY STA RD-103 TO 0.6 MI NORTH OF PIETA CR BRIDGE #10-83 REPAIR SLIDES | O.C. JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424 | KRAFT, DAN P.O. BOX 457 LOWER LAKE, CA 95457 (530)713-7864 | \$13,929,184 \$7,878,074 \$273,702 | 10/13/16 11/03/16 03/06/20 | 43% 58% |
| HA23 | | | | | | | |
| 01-MEN-101-21.0/22 01-0J4004 | | IN MENDOCINO COUNTY NEAR UKIAH FROM 0.3 MILE SOUTH TO 0.7 MILE NORTH OF SB ON FR RTE 253 DIR'S EMERGENCY F.A. REPAIR ROADWAY AND CULVERT | WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428 | RASHID, AMAL 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4363 | \$610,000 \$282,114 \$0 | 11/16/18 03/11/19 05/07/19 | 62% 46% |
| 20.20 201130 | | | | | | | |
| 01-MEN-101-24.5/24.5 01-0G5604 | | IN MENDOCINO COUNTY IN UKIAH AT EAST BUGLER CONSTRUCTION PERKINS STREET OVERCROSSING (#10-193) DIR'S EMERGENCY F.A. REPAIR BRIDGE | 4847 HOPYARD RD. STE 4 #395 PLEASANTON, CA 94588 (925)416-0700 | FAZAL, IMRAN 6301 N. STATE ST. UKIAH, CA 95470 (707)834-1151 | \$1,085,000 \$106,610 \$0 | 09/19/16 12/09/16 10/13/16 | 100% 10% |
| 20.20 201130 | | | | | | | |
| 01-MEN-101-36.0/38 01-0J7104 | | IN MENDOCINO COUNTY NEAR WILLITS FROM 1.5 MILES NORTH OF REEVES CANYON ROAD TO 3.4 MILES SOUTH OF RIDGEWOOD RANCH ROAD. DIR'S EMER STORM DAMAGE REPAIRS | GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 | MUNES, NASH 998 HEARST RD. WILLITS, CA 95490 (707)223-0791 | \$13,485,000 \$0 \$0 | 03/15/19 03/29/19 01/03/20 | 0% 0% |
| 20.20 201130 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 10
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|---|--|---|---|----------------------------|
| 01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --() | | IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION | BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675 | MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791 | \$4,645,750 \$4,180,902 \$19,320 | 07/01/15 07/16/15 12/18/19 | 61% 90% |
| 01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --() | | IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS CONSERVATION FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION | HANFORD APPLIED RESTORATION & WILLITS CONSERVATION 23195 MAFFEI RD. SONOMA CA 95476 (707)996-6633 | MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791 | \$19,141,759 \$16,693,404 \$156,834 | 04/15/15 05/07/15 12/09/19 | 75% 92% |
| 01-MEN-101-46.3/47.2 01-262034 ACNH-Q101-(333)E --() | | IN MENDOCINO COUNTY IN WILLITS FROM ROUTE 20 TO 0.9 MILE NORTH OF ROUTE 20 WILLITS BYPASS RELINQUISHMENT | GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH CA 95482 (707)467-4100 | MUNES, NASH 998 HEARST ROAD WILLITS, CA 95490 (707)223-0791 | \$6,636,530 \$6,013,875 \$0 | 03/06/18 03/29/18 03/19/19 | 97% 90% |
| 01-MEN-101-47.2/47.3 01-262044 ACNH-Q101-(334)E --() | | IN MENDOCINO COUNTY IN WILLITS FROM SHERWOOD ROAD TO 0.1 MI NORTH OF SHERWOOD ROAD SHERWOOD ROAD GEOMETRIC UPGRADES - | GRANITE CONSTRUCTION COMPANY 1324 S STATE ST UKIAH CA 95482 (707)467-4100 | MUNES, NASH 998 HEARST ROAD WILLITS, CA 95490 (707)456-1924 | \$4,295,800 \$1,767,823 \$76,168 | 03/29/18 04/17/18 11/01/19 | 46% 41% SUSPENDED |
| 01-MEN-101-93.4/93.5 01-0G3404 20.20 201130 | | IN MENDOCINO COUNTY ABOUT 10 MILES SOUTH OF PIERCY AT 0.4 MILE NORTH OF JITNEY GULCH BRIDGE DIR'S EMERGENCY L.B. REPAIR SLIPOUT | GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221 | RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252 | \$5,560,000 \$3,689,848 \$0 | 06/03/16 06/30/16 04/30/19 | 0% 66% |
| 01-MEN-101-97.1/0 01-0H0904 20.20 201130 | | IN MENDOCINO COUNTY NEAR LEGGETT AT 0.3 MILE SOUTH OF BRIDGES CREEK BRIDGE #010-033 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION | GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 | RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252 | \$13,485,000 \$13,381,097 \$0 | 03/09/17 05/15/17 01/30/19 | 0% 99% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 11
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|--|---|--|---|----------------------------|
| 01-MEN-101-104.7/105.3 01-0G6504 | | IN MENDOCINO COUNTY NEAR PIERCY FROM 0.9 MILE NORTH OF BEIDGE #10-91 TO 1.3 MILES SOUTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERG SLIDE REMOVAL AND SLOPE STABILIZATION | MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490 (707)459-2377 | RODRIGUEZ, SHERI 1500 REDWOOD WAY GARBERVILLE, CA 95542 (707)498-5252 | \$12,235,000 \$10,382,831 \$0 | 12/10/16 02/27/17 03/30/19 | 0% 85% |
| 20.20 201130 | | | | | | | |
| 01-MEN-101-374.0/40 01-0J1604 | | IN MENDOCINO COUNTY NEAR WILLITS FROM 2.0 MILES SOUTH OF RIDGEWOOD RANCH ROAD TO 0.9 MILE NORTH OF BLACK BART DRIVE DIR'S EMERGENCY STORM DAMAGE REPAIRS-ROADWAY STABILIZATION | GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 | MUNES I. NASH 998 HEARST RD. WILLTIS, CA 95490 (707)223-0791 | \$14,585,000 \$9,708,007 \$0 | 07/16/18 08/28/18 05/28/19 | 82% 67% |
| 20.20 201130 | | | | | | | |
| 01-MEN-128-39.7/0 01-0H7104 | | IN MENDOCINO COUNTY NEAR YORKVILLE AT 0.9 MILE WEST OF BEEBE CREEK BRIDGE #10-52. DIR'S EMERGENCY L.B. SLIDE AND ROADWAY REPAIRS | BUD GARMAN CONSTRUCTION SERVICES, INC 24900 NORTH HIGHWAY 101 WILLITS, CA 95490 | PERRIN, KATHARINE 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623 | \$1,985,000 \$1,876,608 \$0 | 08/14/17 10/19/17 10/10/18 | 100% 95% |
| 20.20 201130 | | | | | | | |
| 01-MEN-128-/17.9 01-415504 BINH-P128-(060)E --() | | IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM ROUTE 1 TO 0.5 MILE EAST OF INDIAN CREEK BRIDGE CAPM, TAPERED EDGE, UPGRADE MBGR | O.C. JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424 | KRUEGER, GRANT 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067 | \$9,088,570 \$0 \$0 | 09/14/18 10/09/18 08/01/19 | 0% 0% SUSPENDED |
| HA22 | | | | | | | |
| 01-MEN-128-/5 01-0J1004 | | SIGNIFICANT SLIPOUT AND ASSOCIATED PAVEMENT DISPLACEMENT REPORTED BY MAINTENANCE AS THEY WORKED ON DRAINAGE SYSTEM. FAILURE TOA SM STORM DAMAGE REPAIRS | WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO, CA 95428 | KRUEGER, GRANT 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067 | \$1,015,000 \$996,116 \$0 | 04/06/18 05/07/18 03/26/19 | 100% 98% |
| 20.20 201130 | | | | | | | |
| 01-MEN-162-./1/9 01-0F0204 | | IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR | VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542 (707)923-2200 | FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562 | \$560,000 \$276,567 \$0 | 01/07/15 03/09/15 02/19/15 | 0% 49% |
| 20.20 201130 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 12
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|--|---|--|--|------------------------------|
| 01-MEN-162-16.1/0 01-0B5504 STER-19D6-(004)E --() | | IN MENDOCINO COUNTY NEAR DOS RIOS AT 0.9 MI EAST OF LAYTONVILLE-DOS RIOS STABILIZE ROADWAY | MERCER FRASER COMPANY 200 DINSMORE DRIVE FORTUNA CA 95540 (707)443-6371 | MUNES, NASH 998 HEARST-WILLITS ROAD WILLITS, CA 95490 (707)354-1072 | \$4,867,532 \$4,588,268 \$0 | 09/28/17 10/27/17 03/05/19 03/27/19 | 100% 100% OVER RUN |
| HA23 | | | | | | | |
| 01-MEN-162-/0 01-0H9804 | | REPAIR A SLIPOUT AND STABILIZE THE ROADWAYVIA CONSTRUCTING A SOLDIER PILE GROUND ANCHOR TYPE RETAINING WALL AT PM 16.08 ON ROUTE 1 CONSTRUCT SOLDIER PILE GROUND ANCHOR WALL | MERCER FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502 | MUNES, NASH 998 HEARST-WILLITS ROAD WILLITS, CA 95490 (707)498-5978 | \$16,410,000 \$6,210,415 \$0 | 03/05/18 03/28/18 12/13/19 | 100% 53% OVER RUN |
| 01-MEN-175-1.6/1.6 01-0G7804 | | IN MENDOCINO COUNTY NEAR HOPLAND AT 0.4 MILE EAST OF HARRISON STREET-ROAD 115A DIR'S EMERGENCY F.A. BANK STABILIZATION | REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425 | PERRIN, KATHARINE 6301 N. STATE ST. UKIAH, CA 95470 (707)496-5840 | \$535,000 \$238,136 \$0 | 01/11/17 03/21/17 02/24/17 | 100% 45% |
| 20.20 201130 | | | | | | | |
| 01-MEN-175-5.0/9 01-0H2104 | | IN MENDOCINO COUNTY NEAR HOPLAND FROM 1 MILE EAST OF BUCKMAN DRIVE ROAD 105B TO 0.3 MILE EAST OF MOTORCYCLE PARK ENTRANCE DIR'S EME SLIDE AND SLIPOUT REPAIR | REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425 | PERRIN, KATHARINE 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623 | \$11,485,000 \$6,596,750 \$0 | 04/10/17 07/17/17 07/30/19 | 0% 57% |
| 20.20 201130 | | | | | | | |
| 01-MEN-253-/3 01-0J6304 | | IN MENDOCINO COUNTY NEAR BOONVILLE FROM THE 253/128 JUNCTION TO 0.4 MILE INC. WEST OF SODA CREEK BRIDGE DIR'S EMERGENCY F.A. REPAIR SLIPOUT & DRAINAGE | WYLATTI RESOURCE MANAGEMENT, P.O. BOX 575 COVELO, CA 95428 | RASHID, AMAL 6301 N. STATE ST. REDWOOD VALLEY, CA 95470 (707)496-4363 | \$2,185,000 \$794,222 \$794,222 | 02/25/19 03/13/19 01/14/20 | 13% 36% |
| 20.20 201130 | | | | | | | |
| 01-MEN-271-17.7/18 01-0A8404 BIST-P271-(001)E --() | | IN MENDOCINO COUNTY NEAR PIERCY FROM 0.7 MILE NORTH OF HIGHWAY 271/101 SEPARATION TO 0.4 MILE SOUTH OF THE SIDEHILL VIADUCT REPLACE BRIDGE | MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371 | JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE CT,SUITE E FORTUNA, CA 95540 (707)621-0000 | \$4,922,760 \$1,947,757 \$426,906 | 09/14/18 10/09/18 08/26/19 | 36% 40% |
| HA21 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 13
04/24/19

District 01

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|--|--|---|----------------------------|
| 01-VAR-101-84.0/85.5 01-0H1204 | | IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY | STEELHEAD CONSTRUCTIONS, INC. P.O. BOX 997 PALO CEDRO, CA 96073 | SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010 | \$5,985,000 \$4,959,299 \$0 | 03/31/17 05/25/17 12/20/18 | 0% 83% |
| 20.20 201130 | | | | | | | |
| 01-VAR--/0 01-0J3704 | | IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. REPAIR WILDFIRE DAMAGE | GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482 | DAN KRAFT P.O. BOX 457 LOWER LAKE, CA 95457 (707)994-5074 | \$10,485,000 \$9,158,923 \$658,951 | 08/02/18 09/13/18 07/01/19 | 54% 87% |
| 20.20 201130 | | | | | | | |

| | | | | | | |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|--------------------|
| Totals: | Authorized Final Amt: | <u>\$375,045,016</u> | Completed to Date: | <u>\$204,536,795</u> | Work This Month: | <u>\$3,790,208</u> |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|--------------------|

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|------------------------|-----------------|-------------|
| 01-DN-101-12.5/15.5 | 01-0G1004 | 1 |
| 01-DN-101-14.8/15.1 | 01-0H7004 | 1 |
| 01-DN-101-26.1/26.8 | 01-0G4904 | 1 |
| 01-DN-101-/15.5 | 01-0H6904 | 1 |
| 01-DN-101-/5 | 01-0J5904 | 1 |
| 01-DN-199-33.4/33.8 | 01-0C4704 | 1 |
| 01-DN-199-/0 | 01-0H9504 | 2 |
| 01-HUM-0-/79.9 | 01-0J0804 | 2 |
| 01-HUM-36-.9/.4 | 01-0G9204 | 2 |
| 01-HUM-36-21.5/28 | 01-0J6404 | 2 |
| 01-HUM-36-314.0/0 | 01-0J1704 | 2 |
| 01-HUM-101-27.7/63.1 | 01-0G3604 | 2 |
| 01-HUM-101-28.5/33.6 | 01-0F8504 | 3 |
| 01-HUM-101-29.4/0 | 01-0H4904 | 3 |
| 01-HUM-101-32.2/35.8 | 01-0H3204 | 3 |
| 01-HUM-101-58.8/65.6 | 01-0G6404 | 3 |
| 01-HUM-101-65.4/65.4 | 01-0J6804 | 3 |
| 01-HUM-101-77.0/77.5 | 01-0C7104 | 3 |
| 01-HUM-101-80.0/0 | 01-0J4504 | 4 |
| 01-HUM-101-95.0/97 | 01-0J6704 | 4 |
| 01-HUM-101-100.7/106.1 | 01-0J2504 | 4 |
| 01-HUM-101-102.9/105.2 | 01-0C4404 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|------------------------|-----------|------|
| 01-HUM-101-108.2/109.6 | 01-0J2404 | 4 |
| 01-HUM-101-110.6/0 | 01-0B4204 | 4 |
| 01-HUM-101-/13 | 01-0H1004 | 5 |
| 01-HUM-101-/89.1 | 01-0G5204 | 5 |
| 01-HUM-169-33.7/0 | 01-0J6604 | 5 |
| 01-HUM-200-26.0/0 | 01-0J4404 | 5 |
| 01-HUM-254-4.0/6 | 01-0H0104 | 5 |
| 01-HUM-254-22.1/22.1 | 01-0F1504 | 5 |
| 01-HUM-299-30.6/0 | 01-0G9504 | 6 |
| 01-LAK-20-1.0/46.3 | 01-427804 | 6 |
| 01-LAK-20-28.5/28.5 | 01-0J4204 | 6 |
| 01-LAK-20-31.1/31.8 | 01-0C8104 | 6 |
| 01-LAK-29-9.7/10 | 01-0C7504 | 6 |
| 01-LAK-175-25.0/27.5 | 01-0A0404 | 6 |
| 01-LAK-175-/44.1 | 01-0G5004 | 7 |
| 01-MEN-1-.1/40.2 | 01-0J5604 | 7 |
| 01-MEN-1-10.1/10.8 | 01-0J5804 | 7 |
| 01-MEN-1-14.8/0 | 01-0J6504 | 7 |
| 01-MEN-1-44.0/104.4 | 01-0J6204 | 7 |
| 01-MEN-1-49.0/0 | 01-0J1404 | 7 |
| 01-MEN-1-75.5/76.5 | 01-0G4504 | 8 |
| 01-MEN-1-104.4/0 | 01-0G7304 | 8 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|------------------------|-----------------|-------------|
| 01-MEN-1-/55 | 01-0F9504 | 8 |
| 01-MEN-20-33.5/34 | 01-0H9404 | 8 |
| 01-MEN-20-33.6/38.5 | 01-0G0704 | 8 |
| 01-MEN-20-35.4/0 | 01-0J7004 | 8 |
| 01-MEN-20-37.8/38.3 | 01-0E4704 | 9 |
| 01-MEN-20-40.9/43 | 01-0H3604 | 9 |
| 01-MEN-101-3.7/5.3 | 01-0B5004 | 9 |
| 01-MEN-101-21.0/22 | 01-0J4004 | 9 |
| 01-MEN-101-24.5/24.5 | 01-0G5604 | 9 |
| 01-MEN-101-36.0/38 | 01-0J7104 | 9 |
| 01-MEN-101-45.0/50.8 | 01-262064 | 10 |
| 01-MEN-101-45.0/50.8 | 01-262054 | 10 |
| 01-MEN-101-46.3/47.2 | 01-262034 | 10 |
| 01-MEN-101-47.2/47.3 | 01-262044 | 10 |
| 01-MEN-101-93.4/93.5 | 01-0G3404 | 10 |
| 01-MEN-101-97.1/0 | 01-0H0904 | 10 |
| 01-MEN-101-104.7/105.3 | 01-0G6504 | 11 |
| 01-MEN-101-374.0/40 | 01-0J1604 | 11 |
| 01-MEN-128-39.7/0 | 01-0H7104 | 11 |
| 01-MEN-128-/17.9 | 01-415504 | 11 |
| 01-MEN-128-/5 | 01-0J1004 | 11 |
| 01-MEN-162-.1/9 | 01-0F0204 | 11 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 01-MEN-162-16.1/0 | 01-0B5504 | 12 |
| 01-MEN-162-/0 | 01-0H9804 | 12 |
| 01-MEN-175-1.6/1.6 | 01-0G7804 | 12 |
| 01-MEN-175-5.0/9 | 01-0H2104 | 12 |
| 01-MEN-253-/3 | 01-0J6304 | 12 |
| 01-MEN-271-17.7/18 | 01-0A8404 | 12 |
| 01-VAR-101-84.0/85.5 | 01-0H1204 | 13 |
| 01-VAR--/0 | 01-0J3704 | 13 |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|------------------------|-------------------------|-----------------------------|-----------------------------|
| District | 01 | | |
| Federal Aid | Category | Bid + CCO | Work Comp |
| -F- | FEDERAL AID (PRIMARY) | \$20,082,066 | \$13,062,996 |
| -S- | FEDERAL AID (SECONDARY) | \$3,549,570 | \$50,626 |
| -SH- | STATE HIGHWAY | \$266,975,541 | \$150,697,667 |
| | | \$84,437,839 | \$40,725,507 |
| District Total: | | <u>\$375,045,016</u> | <u>\$204,536,795</u> |

Statement of Ongoing Contracts -Summary

| | |
|-----------------|-----------------------------------|
| District | Work Completed This Period |
|-----------------|-----------------------------------|

Statement of Ongoing Contracts -Summary

| District | Work Completed This Period |
|------------------------------------|-----------------------------------|
| 01 | \$13,837,307 |
| Work completed this Period: | \$13,837,307 |