

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-14.8/15.6 01-324704 ACNH-Q101-(150)E --()		IN DEL NORTE COUNTY ABOUT 10.5 KM NORTH OF KLAMATH FROM 2.0 KM NORTH OF WILSON CREEK BRIDGE TO 2.4 KM NORTH OF WILSON CREEK BRIDGE CONSTRUCT RETAINING WALL	CONDON JOHNSON AND ASSOCIATES P O BOX 12368 OAKLAND CA 94604 (510)636-2100	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$5,597,163 \$4,911,842 \$484,633	06/02/09 06/24/09 02/15/10	99% 87%
HA42	SWPPP						
01-HUM-36-40.4/0 01-475704 ER-4312-(004)E --()		IN HUMBOLDT COUNTY ABOUT 16.5 MILES EAST OF BRIDGEVILLE AT 0.1 MI WEST OF VAN DUZEN RIVER BRIDGE REPAIR STORM DAMAGE	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1022	\$1,073,785 \$1,005,602 \$187,619	07/27/09 08/17/09 02/22/10 01/29/10	73% 96%
HA23	WPCP						
01-HUM-96-8.5/8.7 01-480914		IN HUMBOLDT COUNTY NEAR HOOPA AT 0.3 MILE EAST OF TISH TANG VIADUCT REPAIR ROADWAY SLIPOUT	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	HAYLER, CHARLES 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)825-4895	\$400,107 \$321,700 \$0	06/24/09 07/14/09 02/10/10	91% 93% SUSPENDED
HA23	WPCP						
01-HUM-96-16.0/18.7 01-452404 OTS- ( ) --()		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.8 MILE SOUTH OF ROCK CHUTE VIADUCT TO 1.9 MILES NORTH OF SIDEHILL VIADUCT PLACE HOT MIX ASPHALT OVERLAY	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	HAYLER, CHARLES 5065 BOYD ROAD STE. B ARCATA, CA 95521 (707)825-4895	\$2,406,559 \$2,025,658 \$0	01/05/09 01/14/09 01/22/10	75% 90% SUSPENDED
HB1	WPCP						
01-HUM-96-23.0/23.8 01-472404 ER-4318-(004)E --()		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM 0.1 MILE TO 0.9 MILE EAST OF ROUTE 169 INSTALL GALLERY DRAINAGE WALLS	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	HAYLER, CHARLES 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)825-4895	\$579,442 \$0 \$0	11/12/09 11/30/09 03/29/10	0% 0% SUSPENDED
HA23	SWPPP						
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 02/11/10	0% 0% SUSPENDED
HM2	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-40.9/42.2 01-470214 ER-43F4-(004)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM 2.1 MILES SOUTH TO 0.9 MILE SOUTH OF BEAR CREEK BRIDGE CONSTRUCT RETAINING WALL	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	MCGEE, JAMES 1487 SANDY PRAIRIE COURT SUITE E FORTUNA, CA 95540 (707)725-1021	\$5,993,731 \$4,495,034 \$32,069	08/19/08 09/05/08 06/21/10	60% 82% SUSPENDED
HA23	SWPPP						
01-HUM-101-48.7/56.3 01-363204 ACNH-Q101-(149)E --()		IN HUMBOLDT COUNTY IN AND NEAR RIO DELL FROM EEL RIVER BRIDGE AND OVERHEAD TO 0.5 MILE SOUTH OF VAN DUZEN RIVER BRIDGE PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE.E FORTUNA, CA 95540 (707)725-1020	\$13,560,964 \$13,093,242 \$0	10/24/08 11/04/08 04/22/10	56% 93%
HA22	SWPPP						
01-HUM-101-57.0/59.1 01-290304		IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1022	\$14,833,634 \$11,015,631 \$525,022	10/08/08 10/23/08 08/26/10	57% 71%
HE11	SWPPP						
01-HUM-101-77.5/78.7 01-486304		IN HUMBOLDT COUNTY IN EUREKA FROM 14TH STREET TO J STREET REPLACE TRAFFIC SIGNAL HEADS	W BRADLEY ELECTRIC INC 90 HILL ROAD NOVATO CA 94945 (415)898-1400	EITEL, CHARLY 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3943	\$129,969 \$0 \$0	06/08/09 07/07/09 09/09/09	0% 0%
HM4	WPCP						
01-HUM-101-83.4/0 01-463504		IN HUMBOLDT COUNTY NEAR EUREKA AT THE BRACUT MAINTENANCE STATION MODIFY MAINTENANCE STATION BUILDING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	EITEL, CHARLY 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3943	\$487,437 \$456,009 \$58,230	01/21/09 02/09/09 04/27/10	71% 93%
HA12	WPCP						
01-HUM-101-84.7/0 01-483204		IN HUMBOLDT COUNTY ON ROUTE 101 AT GANNON SLOUGH BR (#04-0024L) AND BOYD DRAW BR (04-0085) REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$138,026 \$74,498 \$0	03/11/09 03/23/09 01/05/10	42% 53% SUSPENDED
HM3	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21	SWPPP	IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3989	\$40,057,171 \$14,766,412 \$116,199	09/18/08 09/26/08 12/25/12	23% 37%
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --() HA21	SWPPP	IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	HAYLER, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4895	\$8,092,269 \$1,619,195 \$285,334	03/04/09 03/27/09 02/04/11	36% 20%
01-HUM-169-26.5/0 01-478204 ER-4317-(004)E --() HA23	WPCP	IN HUMBOLDT COUNTY AT 0.5 MILE WEST OF MINERS CREEK BRIDGE REPAIR STORM DAMAGE	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	HAYLER, CHARLES 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)825-4895	\$180,309 \$0 \$0	11/18/09 11/30/09 04/06/10	0% 0% SUSPENDED
01-HUM-254-4.5/11.2 01-475304 ER-43H4-(004)E --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.3 MILE SOUTH OF MIRANDA BRIDGE ROAD AND AT 0.4 MILE NORTH OF BRIDGE CREEK BRIDGE RESURFACE ROADWAY WITH HMA TYPE A	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$305,444 \$0 \$0	09/03/09 09/25/09 11/24/09	0% 0% SUSPENDED
01-HUM-299-/7.2 01-490304 HB1	WPCP	IN HUMBOLDT COUNTY IN AND NEAR ARCATA AND BLUE LAKE FROM ROUTE 299 /101 SEPARATION TO 1.7 MILES EAST OF BLUE LAKE UNDERCROSSING INSTALL RUMBLE STRIPS	CENTRAL STRIPING SERVICE INC 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175	HAYLER, CHARLES 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)825-4895	\$158,932 \$450 \$0	09/24/09 10/26/09 01/15/10	0% 0% SUSPENDED
01-LAK-20-9.4/12.1 01-432604 OTS- 05-( 18)0 --() HB1	SWPPP	IN LAKE COUNTY NEAR UPPER LAKE FROM 1.6 KM EAST OF ROUTE 29 TO 0.2 KM WEST OF NICE-LUCERNE CUTOFF WIDEN SHOULDERS	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	BAKER, SCOTT 2617 E HWY 20 NICE, CA 65464 (707)274-9451	\$7,528,811 \$7,502,694 \$0	05/21/08 06/24/08 11/20/09 12/31/09	100% 97% COMPLETED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-37.9/38.2 01-291714 ACST-P001-(539)E P0-01 5-(9E) --()	SWPPP	IN MENDOCINO COUNTY NEAR ELK FROM 6.8 KM NORTH OF GREENWOOD CREEK BRIDGE TO 3.2 KM SOUTH OF NAVARRO RIVER BRIDGE CONSTRUCT TIEBACK RETAINING WALL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TIMMONS, KELLY 200 BRANSCOMB ROAD LAYTONVILLE, CA 95454 (707)725-1081	\$3,785,145 \$3,456,246 \$125,886	12/11/08 12/24/08 03/12/10	85% 91%
01-MEN-1-69.4/70.1 01-385704 ACST-P001-(529)E P0-01 5-(9EA)C P001- 529-() HA4S2	SWPPP	IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 KM NORTH TO 0.2 KM SOUTH OF TEN MILE RIVER BRIDGE REPLACE BRIDGE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	OSIER, JIM 425 N. MCPHERSON STREET, #C P.O. BOX 1245 FORT BRAGG, CA 95437 (707)962-0561	\$49,234,648 \$47,779,970 \$591,557	12/21/06 01/11/07 06/10/10	87% 96%
01-MEN-1-95.2/102.4 01-472804 ER-43JO-(004)E --()	WPCP	IN MENDOCINO COUNTY NEAR LEGGETT AT VARIOUS LOCATIONS FROM 4.6 MI NO OF COTTONEVA CREEK BRIDGE TO 2.6 MI SO OF SOUTH FORK EEL RIVE REPAIR STORM DAMAGE	GREEN RIGHT O WAY CONSTRUCTORSINC P O BOX 1119 WILLITS CA 95490 (707)459-3200	LEES, CHARLES 923B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)961-5413	\$351,675 \$0 \$0	11/23/09 01/14/10 06/23/10	0% 0%
01-MEN-20-2.7/32.7 01-364314	WPCP	IN MENDOCINO COUNTY NEAR NOYO AND WILLITS FROM EAST OF SHORELINE HIGHWAY TO WEST OF REDWOOD HIGHWAY ALSO ON ROUTE 1 NEAR ANCHORBAY REHABILITATE DRAINAGE	KAPEL CONSTRUCTION INC 130 FLOWER MCNIEL ROAD WILLOW CREEK CA 95573 (530)629-2360	HILL, DARRON 923B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-5994	\$507,560 \$0 \$0	12/07/09 01/14/10 06/02/10	0% 0%
01-MEN-20-25.9/26 01-473904 ER-43I3-(004)E --()	WPCP	IN MENDOCINO COUNTY ABOUT 5.3 MILES WEST OF WILLITS AT 5.3 MI WEST OF BROADDUS CREEK BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TIMMONS, KELLY 425 NORTH MAC PHERSON, SUITE C FORT BRAGG, CA 95437 (707)489-6885	\$851,273 \$606,653 \$19,861	07/09/09 07/29/09 02/24/10	70% 71%
01-MEN-101-1.5/6.5 01-478104 ER-43H6-(004)E --()	SWPPP	IN MENDOCINO COUNTY NEAR HOPLAND FROM 1.0 MILES SOUTH OF COMMISKEY SIDEHILL VIADUCT TO 0.6 MILES NORTH OF PIETA CREEK BRIDGE REPAIR STORM DAMAGE	NORTH BAY CONSTRUCTION INC 431 PAYRAN STREET PETALUMA CA 94952 (707)763-2891	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$1,309,462 \$1,367,758 \$0	06/15/09 07/03/09 12/25/09	95% 91% SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-34.9/35 01-477804 ER-43H5-(004)E --()		IN MENDOCINO COUNTY NEAR CALPELLA AT 1.9 MILES NORTH OF WEST ROAD OVERCROSSING AND NEAR WILLITS AT 0.2 MILES SOUTH OF HAEHL OC REPAIR AND REPLACE CULVERTS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	\$1,211,760 \$5,013 \$5,013	11/17/09 12/09/09 09/22/10	0% 0% SUSPENDED
HA23	SWPPP						
01-MEN-101-98.9/100.8 01-397514 ER-37B3-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 2.9 KM SOUTH TO 0.3 KM NORTH OF RED MOUNTAIN CREEK REALIGN ROADWAY	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	COHEN, SEBASTIAN P.O. BOX 699 GARBERVILLE, CA 95542 (707)445-6441	\$75,008,431 \$73,972,377 \$0	05/22/06 06/05/06 11/30/09	100% 99% OVER RUN
HA23	SWPPP						
01-MEN-162-11.6/11.8 01-476304 ER-43H7-(004)E --()		IN MENDOCINO COUNTY NEAR DOS RIOS FROM 1.4 MI NORTH OF RODEO CREEK BRIDGE TO 3.5 MILES SOUTH OF LAYTONVILLE DOS RIOS ROAD RECONSTRUCT AND REALIGN ROADWAY	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95401 (707)542-4862	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5913	\$805,018 \$654,712 \$0	06/23/09 07/08/09 12/07/09 01/04/10	100% 100% OVER RUN
HA23	SWPPP						
01-MEN-222-1.0/0 01-380504 SARR-P222-(001)E P2-22 0-(1E) --()		IN MENDOCINO COUNTY NEAR UKIAH AT RUSSIAN RIVER BRIDGE REPLACE BRIDGE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$5,470,677 \$291,699 \$0	05/18/09 06/18/09 11/01/11	1% 5% SUSPENDED
HA21	SWPPP						
01-MEN-253-.5/3.5 01-311604 ACST-X045-(020)E X0-45 0-(0EA)C X045- 020-() HA21		IN MENDOCINO COUNTY ON ROUTE 162 AT OUTLET CREEK BRIDGE AND ON ROUTE 253 AT ANDERSON CREEK BRIDGE AND SODA CREEK BRIDGE WIDEN BRIDGES AND UPGRADE RAIL	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95742 (916)852-5530	KLEIBER, KATHARINE 20 W. SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$4,587,089 \$3,860,310 \$0	01/29/08 02/27/08 06/30/10	100% 83% SUSPENDED
HA21	SWPPP						
01-MEN-253-1.7/2.3 01-476104 ER-4311-(004)E --()		IN MENDOCINO COUNTY NEAR BOONVILLE FROM SINGLEY CATTLEPASS TO 0.6 MI EAST OF SINGLEY CATTLEPASS REPAIR STORM DAMAGE	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	\$1,083,504 \$26,169 \$0	07/20/09 08/05/09 03/18/10	14% 2% SUSPENDED
HA23	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-482904		IN HUMBOLDT AND MENDOCINO COUNTIES AT DEBRUIN CONSTRUCTION INC VARIOUS LOCATIONS REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1020	\$352,800 \$91,694 \$0	02/27/09 03/16/09 01/13/10	65% 29%
HM3	WPCP						

**Totals:      Authorized Final Amt:      \$246,224,573      Completed to Date:      \$193,400,570      Work This Month:      \$2,431,422**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-14.8/15.6	01-324704	1
01-HUM-36-40.4/0	01-475704	1
01-HUM-96-8.5/8.7	01-480914	1
01-HUM-96-16.0/18.7	01-452404	1
01-HUM-96-23.0/23.8	01-472404	1
01-HUM-101-57.0/59.1	01-290304	1
01-HUM-101-77.5/78.7	01-486304	2
01-HUM-101-83.4/0	01-463504	2
01-HUM-101-84.7/0	01-483204	2
01-HUM-101-89.3/90.2	01-296104	2
01-HUM-101-12.9/13.1	01-451804	2
01-HUM-101-40.9/42.2	01-470214	2
01-HUM-101-48.7/56.3	01-363204	3
01-HUM-169-22.2/30.2	01-364604	3
01-HUM-169-26.5/0	01-478204	3
01-HUM-254-4.5/11.2	01-475304	3
01-HUM-299-/7.2	01-490304	3
01-LAK-20-9.4/12.1	01-432604	3
01-MEN-1-37.9/38.2	01-291714	4
01-MEN-1-69.4/70.1	01-385704	4
01-MEN-1-95.2/102.4	01-472804	4
01-MEN-20-2.7/32.7	01-364314	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-20-25.9/26	01-473904	4
01-MEN-101-1.5/6.5	01-478104	4
01-MEN-101-98.9/100.8	01-397514	5
01-MEN-101-34.9/35	01-477804	5
01-MEN-162-11.6/11.8	01-476304	5
01-MEN-222-1.0/0	01-380504	5
01-MEN-253-.5/3.5	01-3116U4	5
01-MEN-253-1.7/2.3	01-476104	5
01-VAR--/0	01-482904	6

**Statement of Ongoing Contracts - Federal Aid**

**District**     01

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$59,215,298	\$32,771,497
-S-	FEDERAL AID (SECONDARY)	\$65,699,150	\$56,715,722
-SH-	STATE HIGHWAY	\$17,150,243	\$11,959,982
-ER-	STORM DAMAGE REPAIR	\$88,753,834	\$82,133,318
		\$15,406,047	\$9,820,051
<b>District Total:</b>		<b><u>\$246,224,573</u></b>	<b><u>\$193,400,570</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
01	\$8,333,830
<b>Work completed this Period:</b>	\$8,333,830