

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-4.0/0 01-476904 ACBH-Q101-(226)E Q1-01 2-(6E) --() HA21		IN DEL NORTE COUNTY NEAR KLAMATH AT THE KLAMATH RIVER BRIDGE REMOVE & RECONSTRUCT HINGES	BUGLER CONSTRUCTION 4847 HOPYARD RD, STE 4 #395 PLEASANTON CA 94588 (925)416-0700	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$3,848,126 \$1,064,128 \$0	04/16/13 05/24/13 11/15/14	10% 28%
01-DN-101-15.2/0 01-0C3804		IN DEL NORTE COUNTY NEAR CRESCENT CITY 1.45 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ROBERT J. FRANK CONSTRUCTION INC. 2806 TARMAC ROAD REDDING, CA 96003	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$385,000 \$350,745 \$0	04/23/12 06/15/12 12/30/12	100% 91% OVER RUN
20.20 201120							
01-DN-101-15.2/0 01-0C3904		IN DEL NORTE COUNTY NEAR CRESCENT CITY 1.45 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY L.B. REPAIR SLIPOUT	CALEX ENGINEERING CO. 23651 PINE STREET NEWHALL, CA 91321 (661)254-1866	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$4,785,000 \$3,280,219 \$177,025	05/04/12 10/26/12 11/01/13	100% 69% OVER RUN
20.20 201130							
01-DN-101-17.5/0 01-0C2604		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD #8068 DIR'S EMERGENCY RETREAT	HEMMINGSSEN CONTRACTING, INC. P.O. BOX 215 CRESCENT CITY, CA 95531	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$305,000 \$253,817 \$0	04/04/12 05/02/12 12/30/13	0% 83%
20.20 201130							
01-DN-101-21.8/0 01-0C7804		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.9 MILES SOUTH OF HAMILTON ROAD DIR'S EMERGENCY F.A. SLIDE REPAIR	R BROWN CONSTRUCTION CO., INC. P.O. BOX 406 WILLOW CREEK, CA 95573 (530)629-3702	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$985,000 \$703,133 \$0	12/01/12 01/16/13 07/30/13	10% 71%
20.20 201130							
01-DN-197-2.1/0 01-0C8004		IN DEL NORTE COUNTY AT 2.1 MILES NORTH OF THE INTERSECTION OF HIGHWAY 199 AND 197 DIR'S EMERGENCY L.B. REPAIR SINKHOLE	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502 (707)444-2948	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$485,000 \$260,515 \$0	01/07/13 03/18/13 08/23/13	32% 54%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-1.7/13.5 01-399104 ACST-PP03-(609)3 --()		NEAR ALTON FROM RIVER BAR ROAD TO 0.2 MILE EAST OF VAN DUZEN BRIDGE NO 04-0094 AND NEAR BRIDGEVILLE FROM VAN DUZEN BRIDGE NO 04-0 HMA OVERLAY AND RUMBLE STRIP	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	\$9,205,690 \$7,690,292 \$0	11/30/11 12/21/11 07/25/13	94% 83% SUSPENDED
HA22	WPCP						
01-HUM-36-5.8/7.6 01-323304		IN HUMBOLDT COUNTY AT CARLOTTA FROM WILSON LANE TO 0.5 MILE WEST OF CUMMINGS CREEK ROAD WIDEN FOR LEFT-TURN CHANNELIZATION	G R SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95527 (707)825-6565	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)621-0000	\$407,273 \$111,924 \$0	10/26/12 12/03/12 08/12/13	51% 27%
HB4N	WPCP						
01-HUM-36-21.9/0 01-0C7904		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT 2.0 MILES WEST OF VAN DUZEN RIVER BRIDGE #04-293 DIR'S EMERGENCY F.A. CULVERT REPAIR	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-7197	\$385,000 \$189,060 \$0	12/10/12 02/06/13 06/30/13	100% 49% OVER RUN
20.20 201130							
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546 (530)625-4716	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$862,697 \$0	11/25/12 01/16/13 06/30/13	100% 97% OVER RUN
20.20 201130							
01-HUM-96-13.3/16.8 01-0C7304		IN HUMBOLDT COUNTY NEAR HOOPA FROM HOSTLER CREEK BRIDGE TO ROCK CHUTE VIADUCT COLD IN PLACE RECYCLE W/HMA OVERLAY	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$1,970,887 \$0 \$0	06/05/13 06/27/13	0% 0%
HM1							
01-HUM-96-23.1/29.9 01-0B7704		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM KLAMATH RIVER BRIDGE 04-144 TO SLATE CREEK BRIDGE PLACE SEAL COAT	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$607,282 \$0 \$0	04/10/13 05/06/13	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-2.3/66.3 01-431704		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	KEN'S WATER TENDER INC P O BOX 931 WILLOW CREEK CA 95573 (530)629-4397	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$393,052 \$325,210 \$0	04/03/12 04/27/12 10/22/13	77% 81% SUSPENDED
HA22	WPCP						
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 05/20/11	100% 100% SUSPENDED
HM2	WPCP						
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
20.20 201130							
01-HUM-101-79.9/87.8 01-3633U4 ACNH-Q101-(223)E --()		IN HUMBOLDT COUNTY IN AND NEAR EUREKA MERCER FRASER COMPANY AND ARCATA FROM EUREKA SLOUGH BRIDGE TO ARCATA OVERHEAD HMA OVERLAY & RECONSTRUCT MBGR	P O BOX 1006 EUREKA CA 955021006 (707)443-6371	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)496-4358	\$11,884,687 \$209,375 \$0	10/18/12 11/06/12 11/15/13	36% 2% SUSPENDED
HA22	WPCP						
01-HUM-101-88.2/88.3 01-0B63U4 ACHS-NHOO-(C35)2 --()		IN HUMBOLDT AND DEL NORTE COUNTIES AT 299 AND FROM 0.2 MI SOUTH TO 0.3 MI NORTH OF HAMILTON ROAD PLACE HIGH FRICTION SURFACE	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$832,725 \$795,625 \$0	07/31/12 08/31/12 05/21/13 06/25/13	100% 100% COMPLETED
HB1	WPCP						
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-()		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT,SUITE D BENICIA, CA 94510 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	\$41,541,408 \$40,795,977 \$0	09/18/08 09/26/08 09/03/13	91% 97%
HA21	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-22.1/0 01-0C1804		IN HUMBOLDT COUNTY, 0.3 MILES WEST OF CAPPELL CREEK BRIDGE #04-180 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	SHASTA CONSTRUCTORS, INC. P.O. BOX 491539 REDDING, CA 96049 (530)365-3930	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$3,587,291 \$2,283,618 \$0	04/25/12 06/22/12 02/27/13	100% 64% OVER RUN
20.20 201130							
01-HUM-211-73.2/74 01-0B8604		IN HUMBOLDT COUNTY IN FERNDALE FROM OCEAN AVENUE TO TENNYSON AVENUE REPAIR SIDEWALK	RAO CONSTRUCTION CO INC P O BOX 28 CUTTEN CA 95534 (707)443-2118	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT. SUITE E FORTUNA, CA 95540 (707)498-0345	\$215,810 \$45,604 \$0	05/16/13 06/04/13 09/09/13	20% 21%
HM2							
01-HUM-211-74.4/79.2 01-0A1504 STP-S211-(002)E --()		IN HUMBOLDT COUNTY NEAR FERNDALE FROM 0.2 MILE SOUTH OF SALT RIVER OVERFLOW P O BOX 1006 TO ROUTE 101 RUBBERIZED HOT MIX ASPHALT	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 95502 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)498-0345	\$1,979,165 \$0 \$0	05/23/13 06/13/13	0% 0%
HM1							
01-HUM-254-5.8/5.9 01-475014 ACST-43M0-(004)E 43-M0 0-(4E) --()		IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.5 MILE SOUTH OF POST OFFICE CONST SOLDIER PILE RETAINING WALL	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)725-7197	\$1,479,881 \$1,318,966 \$0	01/27/12 02/17/12 07/23/13	98% 89%
HA23 WPCP							
01-HUM-254-11.0/11.1 01-475024 ER-43M4-(004) --()		IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.2 MILE NORTH OF BRIDGE CREEK REPAIR STORM DAMAGE	PACIFIC EARTHSCAPE 1225 CENTRAL AVE, SUITE 11 MCKINLEYVILLE CA 95519 (707)840-9442	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)498-0345	\$579,964 \$0 \$0	11/19/12 02/13/13	0% 0%
HA23 WPCP							
01-HUM-254-12.7/20.6 01-498404 ACST-PS25-(400)7 --()		IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 0.2 MILE NORTH OF MYERS FLAT ROAD TO SOUTH FORK EEL RIVER BRIDGE HOT MIX ASPHAL OVERLAY	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KAMPAS, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-7197	\$1,232,386 \$11,310 \$0	05/31/11 06/14/11 10/31/13	65% 1% SUSPENDEED
HM1 WPCP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-254-22.3/40 01-475204 ACST-P43L-(800)4 --()		IN HUMBOLDT COUNTY NEAR REDCREST PLACE HMA OVER CL2 AB REPLACE CSP	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT,SUITE E FORTUNA, CA 95540 (707)725-7197	\$597,855 \$5,625 \$0	10/14/11 11/18/11 10/15/13	51% 1% SUSPENDED
HA23	WPCP						
01-HUM-255-.2/1.8 01-0A3804 ACST-P255-(007)E - ()		IN HUMBOLDT COUNTY IN AND NEAR EUREKA AT VARIOUS LOCATIONS FROM EUREKA CHANNEL BRIDGE TO SAMOA CHANNEL BRIDGE REHABILITATE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)496-4358	\$1,678,323 \$0 \$0	09/13/12 11/06/12	0% 0%
HA21	WPCP						
01-HUM-299-4.2/0 01-296124		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT MILL CREEK BRIDGE #4-188 FISH PASSAGE MITIGATION	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	HURLBURT, GLENN 5065 BOYD ROAD ARCATA, CA 95521 (707)496-5563	\$440,910 \$407,644 \$0	08/23/12 09/18/12 11/30/12	62% 91%
HA21	WPCP						
01-HUM-299-8.5/0 01-474414 ER43-M300-(4E) --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY ROAD REPAIR SLIDE & REPLACE DRAINAGE	G R SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$4,684,541 \$3,483,321 \$0	06/18/12 07/23/12 10/01/13	63% 73%
HA23	SWPPP						
01-HUM-299-8.5/0 01-0B6404		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY RAOD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA, CA 95521	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$783,931 \$783,371 \$0	09/16/11 09/16/11 06/15/13	100% 100% OVER RUN
20.20 201130							
01-HUM-299-20.2/20.5 01-423704 NH-P299-(173) --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.2 TO 0.5 MI WEST OF CHEZEM ROAD #6L200 RECONSTRUCT ROADWAY WITH HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$8,831,531 \$2,131,670 \$0	12/19/12 01/10/13 07/01/14	20% 24%
HA23	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-30.7/0 01-437404		IN HUMBOLDT COUNTY ABOUT 8 MI WEST OF G R SUNDBERG INC WILLOW CREEK AT 2.5 MI WEST OF E FORK 5211 BOYD ROAD WILLOW CREEK BRIDGE BUTTRESS SLOPE & RECONSTRUCT RDWY	ARCATA CA 95521 (707)825-6565	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$295,826 \$0 \$0	06/13/13 07/22/13	0% 0%
HA42							
01-HUM-299-/42.9 01-463914 NHG-P299-(172) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM ROUTE 299/101 SEPARATION TO TRINITY COUNTY LINE RECONSTRUCT METAL GUARD RAILING	APEX FENCE COMPANY INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$2,127,395 \$960,884 \$0	12/13/12 01/10/13 02/21/14	21% 42%
HB1 WPCP							
01-HUM-999-/0 01-0A4504		IN HUMBOLDT COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REHABILITATE BRIDGES	F D THOMAS INC P O BOX 4663 MEDFORD OR 97501 (541)664-3010	OSIER, JIM 5065 BOYD ROAD ARCATA, CA 95521 (707)834-1152	\$3,274,893 \$0 \$0	06/13/13 07/08/13	0% 0%
HA21							
01-HUN-96-27.0/0 01-0C3004		IN HUMBOLDT COUNTY, 1.1 MILES WEST OF AIKEN CREEK BRIDGE #4-59 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ENGINEERED SOIL REPAIRS, INC. 1267 SPRINGBROOK ROAD WALNUT CREEK, CA 94597	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$5,085,000 \$5,058,609 \$0	04/20/12 06/01/12 06/30/13	100% 99%
20.20 201130							
01-LAK-20-31.6/46.5 01-0C6204		IN LAKE COUNTY ON ROUTE 20, FROM JUNCTION 20/53 TO LAKE/COLUSA COUNTY LINE DIR'S EMERGENCY F.A. FIRE DAMAGE REPAIR	TEICHERT CONSTRUCTION DBA A. TEICHERT & SON, INC P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	\$1,185,000 \$390,457 \$0	08/16/12 11/15/12 08/01/13	100% 33%
20.20 201130							
01-LAK-29-11.9/19.1 01-491214		IN LAKE COUNTY NEAR LOWER LAKE FROM COYOTE CREEK BRIDGE TO 1.2 MILES SOUTH OF JUNCTION ROUTE 53 BONDED WEARING COURSE	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)272-5831	\$1,411,667 \$148,753 \$0	05/22/13 06/13/13 08/23/13	26% 11%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-53-2.8/7.5 01-3986U4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	KRAFT, DAN P. O. BOX 457 LOWERLAKE CA 95457 (707)994-5074	\$12,178,957 \$2,895,844 \$0	01/05/11 02/15/11 12/01/12	50% 24%
HA22	SWPPP						
01-LAK-53-2.8/7.5 01-3986A4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 95678 (916)645-4800	KRAFT, DAN 1401 WILL S GREEN AVENUE COLUSA CA 95932 (530)713-7864	\$12,891,276 \$7,596,293 \$0	07/23/12 07/23/12 10/01/13	74% 63%
HA22	SWPPP						
01-LAK-999-/0 01-0A4304		IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730 (909)944-1037	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$1,088,323 \$897,845 \$0	03/25/13 04/18/13 11/22/13	38% 77% SUSPENDED
HA21							
01-MEN-1-14.9/21.7 01-465804 ACST-P001-(571)E - (-)		IN MENDOCINO COUNTY IN AND NEAR POINT ARENA AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF MILL STREET TO 0.3 MILE NORTH OF KINNEY R PLACE HMA TYPE A	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$588,094 \$534,763 \$0	09/19/12 11/06/12 06/18/13 07/09/13	100% 100% COMPLETED
HB34	WPCP						
01-MEN-1-33.4/33.9 01-310104 BRST-PO01-(559)E P0-01 5-(9E) --()		IN MENDOCINO COUNTY NEAR ELK AT THE GREENWOOD CREEK BRIDGE REPLACE BRIDGE (SCOUR)	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	YOLTON, JOHN 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)877-1112	\$9,529,307 \$6,113,433 \$0	11/08/11 11/17/11 07/14/14	57% 64%
HA21	SWPPP						
01-MEN-1-37.3/0 01-0C8604		IN MENDOCINO COUNTY NEAR ELK AT 1.5 MILES SOUTH OF NAVARRO BRIDGE ROAD 517A DIR'S EMERGENCY L.B. REPAIR STORM DAMAGED SHOULDER	GREEN RIGHT O'WAY CONSTRUCTORS INC. P.O. BOX 1119 WILLITS, CA 95490 (707)459-3200	LEES, CHARLES 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)961-5413	\$1,485,000 \$1,332,209 \$0	01/23/13 05/08/13 07/19/13 07/30/13	100% 90% OVER RUN
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-40.9/43.7 01-0B8004 STP-P001-(577)E --()		IN MENDOCINO COUNTY NEAR ALBION 0.6 MILE NORTH OF NAVARRO RIVER BRIDGE TO ALBION RIVER BRIDGE RHMA OVERLAY	FROM GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$833,442 \$0 \$0	05/29/13 06/27/13	0% 0%
HM1							
01-MEN-1-42.5/44.4 01-0A5904 ACBH-P001-(569)E P- -()		IN MENDOCINO COUNTY NEAR ALBION AT SALMON CREEK BRIDGE AND AT ALBION RIVER BRIDGE CLEAN AND PAINT BRIDGES	JEFFCO PAINTING AND COATING P O BOX 1888 VALLEJO CA 94590 (707)562-1900	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$3,667,588 \$2,055,688 \$0	10/26/12 12/03/12 11/07/13	54% 56%
HA21	WPCP						
01-MEN-1-88.7/92.8 01-385724 STP-P001-(573) --()		IN MENDOCINO COUNTY NEAR ROCKPORT, 2.0 MILES NORTH OF USAL ROAD CONSTRUCT BRIDGE, ROCK FISH WEIR	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	KRUEGER, GRANT MICHAEL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$4,106,641 \$1,868,612 \$0	12/20/12 01/23/13 03/13/14	27% 45%
HA23	SWPPP						
01-MEN-20-7.0/17.3 01-0A7304		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 10.3 MILES WEST OF CHAMBERLAIN CREEK BRIDGE TO CHAMBERLAIN CREEK BRIDGE HMA OVERLAY	MASCON INC / ARGONAUT CONSTRUCTORS JOINT VENTURE PO BOX 639 SANTA ROSA, CA 95402 (707)542-4862	KRUEGER, GRANT 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$3,729,142 \$3,214,130 \$0	06/06/12 07/16/12 07/03/13 07/11/13	100% 100% COMPLETED
HM1	WPCP						
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$111,185,072 \$13,051,285 \$0	07/26/12 08/31/12 12/02/14	34% 12%
HE14	SWPPP						
01-MEN-101-84.0/0 01-412214		IN MENDOCINO COUNTY ABOUT 7.1 MILES SOUTH OF LEGGETT AT RATTLESNAKE CREEK BRIDGE REPAIR CULVERT & PLACE SCOUR	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (831)724-1011	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$617,925 \$0 \$0	05/29/13 06/27/13 10/11/13	0% 0%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-84.7/T91.3 01-0B8104 NH-Q101-(225) --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM CUMMINGS ROAD UNDERCROSSING TO 0.6 MILE SOUTH OF JITNEY GULCH BRIDGE OPEN GRADED BONDED WEARING COURSE	SYNERGY PROJECT MANAGEMENT 150 EXECUTIVE PARK BLVD ST410 SAN FRANCISCO CA 94134 (415)467-3000	INCKOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$2,554,280 \$0 \$0	03/07/13 04/11/13	0% 0%
HM1							
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490 (707)459-2377	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
20.20 201130							
01-MEN-253-7.2/8.3 01-476204 ACST-P43L-(900)4 --()		IN MENDOCINO COUNTY ABOUT 8 MILES EAST OF BOONVILLE FROM 4.1 TO 4.3 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT TIE BACK WALL, MBGR, HMA	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)834-1151	\$1,434,157 \$1,436,804 \$0	12/21/11 01/18/12 09/20/13	97% 100% SUSPENDED
HA23 WPCP							
01-MEN-271-16.1/22.7 01-0C1304		IN HUMBOLDT AND MENDOCINO COUNTIES NEAR PIERCY FROM BEAR PEN ROAD TO ROUTE 101 SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DR REDDING CA 96001 (530)246-4388	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$704,327 \$0 \$0	06/14/13 07/08/13 09/05/13	0% 0%
HM1							
01-MEN-999-/0 01-0A4204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,655,965 \$0 \$0	05/23/13 06/13/13	0% 0% SUSPENDED
HA21							
01-MEN-999-/0 01-464204 ACHS-X045-(022)E PGX0-45 0-(2E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS RECONSTRUCT GUARD RAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-5840	\$6,390,708 \$5,599,781 \$0	02/28/12 03/22/12 09/30/13	76% 85%
HBI WPCP							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-0B7904		IN DEL NORTE, HUMBOLDT, LAKE & MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR CHANGEABLE MESSAGE SIGNS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK, CA 93021 (805)523-1914	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$248,411 \$0 \$0	05/30/13 06/27/13	0% 0%
HM4							
01-VAR--/0 01-496604		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	\$711,243 \$500,672 \$0	04/30/12 05/22/12 06/24/13	40% 70% SUSPENDED
HM3	WPCP						

Totals: Authorized Final Amt: \$295,889,132 Completed to Date: \$122,100,228 Work This Month: \$177,025

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-15.2/0	01-0C3804	1
01-DN-101-15.2/0	01-0C3904	1
01-DN-101-17.5/0	01-0C2604	1
01-DN-101-21.8/0	01-0C7804	1
01-DN-101-4.0/0	01-476904	1
01-DN-197-2.1/0	01-0C8004	1
01-HUM-36-1.7/13.5	01-399104	2
01-HUM-36-21.9/0	01-0C7904	2
01-HUM-36-5.8/7.6	01-323304	2
01-HUM-96-7.8/0	01-0C7704	2
01-HUM-96-23.1/29.9	01-0B7704	2
01-HUM-96-13.3/16.8	01-0C7304	2
01-HUM-101-2.3/66.3	01-431704	3
01-HUM-101-72.5/0	01-0C2804	3
01-HUM-101-79.9/87.8	01-3633U4	3
01-HUM-101-88.2/88.3	01-0B63U4	3
01-HUM-101-89.3/90.2	01-296104	3
01-HUM-101-12.9/13.1	01-451804	3
01-HUM-169-22.1/0	01-0C1804	4
01-HUM-211-73.2/74	01-0B8604	4
01-HUM-211-74.4/79.2	01-0A1504	4
01-HUM-254-5.8/5.9	01-475014	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-254-11.0/11.1	01-475024	4
01-HUM-254-12.7/20.6	01-498404	4
01-HUM-254-22.3/40	01-475204	5
01-HUM-255-.2/1.8	01-0A3804	5
01-HUM-299-8.5/0	01-0B6404	5
01-HUM-299-20.2/20.5	01-423704	5
01-HUM-299-30.7/0	01-437404	5
01-HUM-299-4.2/0	01-296124	5
01-HUM-299-8.5/0	01-474414	6
01-HUM-299-/42.9	01-463914	6
01-HUM-999-/0	01-0A4504	6
01-HUN-96-27.0/0	01-0C3004	6
01-LAK-20-31.6/46.5	01-0C6204	6
01-LAK-29-11.9/19.1	01-491214	6
01-LAK-53-2.8/7.5	01-3986A4	7
01-LAK-53-2.8/7.5	01-3986U4	7
01-LAK-999-/0	01-0A4304	7
01-MEN-1-14.9/21.7	01-465804	7
01-MEN-1-33.4/33.9	01-310104	7
01-MEN-1-37.3/0	01-0C8604	7
01-MEN-1-40.9/43.7	01-0B8004	8
01-MEN-1-42.5/44.4	01-0A5904	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-1-88.7/92.8	01-385724	8
01-MEN-20-7.0/17.3	01-0A7304	8
01-MEN-101-43.1/49	01-262004	8
01-MEN-101-84.0/0	01-412214	8
01-MEN-101-84.7/T91.3	01-0B8104	9
01-MEN-162-11.6/0	01-0C2304	9
01-MEN-253-7.2/8.3	01-476204	9
01-MEN-271-16.1/22.7	01-0C1304	9
01-MEN-999-/0	01-464204	9
01-MEN-999-/0	01-0A4204	9
01-VAR--/0	01-0B7904	10
01-VAR--/0	01-496604	10

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
01			
Federal Aid			
-F-	FEDERAL AID (PRIMARY)	\$99,525,247	\$57,709,859
-S-	FEDERAL AID (SECONDARY)	\$23,135,633	\$12,866,373
-SH-	STATE HIGHWAY	\$151,211,007	\$35,531,836
-ER-	STORM DAMAGE REPAIR	\$579,964	\$0

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid		Category	Bid + CCO
			Work Comp
			\$21,437,280
			\$15,992,160
District Total:			<u>\$295,889,132</u>
			<u>\$122,100,228</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
01	\$5,149,961
Work completed this Period:	\$5,149,961