

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/15**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.2/0 01-0E7104		IN DEL NORTE COUNTY NEAR KLAMATH 1.34 MILES SOUTH OF SOUTH BANK ROAD DIR'S EMERGENCY L.B. ROADWAY AND CULVERT REPAIR	HEMMINGSSEN CONTRACTING CO INC P.O. BOX 215 CRESCENT CITY, CA 95531	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$1,985,000 \$1,779,307 \$0	07/25/14 12/04/14 07/30/17	100% 90%  OVER RUN
20.20 201130							
01-DN-101-4.0/0 01-476904 ACBH-Q101-(226)E Q1-01 2-(6E) --() HA21		IN DEL NORTE COUNTY NEAR KLAMATH AT THE KLAMATH RIVER BRIDGE REMOVE & RECONSTRUCT HINGES	BUGLER CONSTRUCTION 4847 HOPYARD RD, STE 4 #395 PLEASANTON CA 94588	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$4,061,850 \$3,722,781 \$0	04/16/13 05/24/13 02/08/16	70% 92%  SUSPENDED
01-DN-101-4.4/9.4 01-0B0804 NHP-Q101-(257)E --() HA22		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MI NORTH OF KLAMATH RIVER BRIDGE TO HIGH PRAIRIE CREEK BRIDGE AC OVERLAY	TIDEWATER CONTRACTORS, INC. 16156 HWY 101 SOUTH BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$3,450,948 \$0 \$0	11/07/14 11/24/14	0% 0%  SUSPENDED
01-DN-101-12.0/15.5 01-0F3304		IN DEL NORTE COUNTY ROUTE 101 PM 12.0-15.5 DIR'S EMERGENCY L.B. LANDSLIDES AND ASSOCIATED ROADWAY	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$255,000 \$0 \$0	06/15/15 07/15/15	0% 0%
20.10 201130							
01-DN-101-17.5/0 01-0E4504		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 2.8 MILES SOUTH OF MILL CREEK PARK ENTRANCE ROAD #8068 DIR'S EMERGENCY F.A. REPAIR SINK AND DRAINAGE FACILITIES	TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,485,000 \$194,161 \$0	03/03/14 04/07/14 05/15/15	80% 13%
20.20 201130							
01-DN-101-35.7/39.9 01-0E4404		IN DEL NORTE COUNTY AT SMITH RIVER FROM SMITH RIVER OVERFLOW TO 0.2 MILE NORTH OF ROWDY CREEK BRIDGE HMA OVERLAY	TIDEWATER CONTRACTORS, INC. 16156 HWY 101 SOUTH BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,322,955 \$0 \$0	05/06/15 05/22/15	0% 0%
HM1							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-197-5.0/0 01-0F1004		IN DEL NORTE COUNTY AT 5.0 MILES NORTH OF THE INTERSECTION OF HIGHWAY 199 AND 197 DIR'S EMERGENCY L.B. CULVERT REPLACEMENT AND SINKHOLE REPAIR	HEMMINGSEN CONTRACTING CO., INC P.O. BOX 215 CRESCENT CITY, CA 95531	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,685,000 \$0 \$0	02/02/15 05/15/15	0% 0%
20.20 201130							
01-DN-199-20.5/25.7 01-479404 NHP-P199-(033)E --()		IN DEL NORTE COUNTY ABOUT 7 MILES NORTH OF GASQUET, AT VARIOUS LOCATIONS FROM 0.5 MILE NORTH OF MIDDLE FORK SMITH RIVER BRIDGE NO SHOULDER WIDENING & BRIDGE WIDENING	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$13,634,158 \$26,750 \$0	12/09/13 01/03/14 11/17/16	0% 0% SUSPENDED
HE12							
01-HUM-36-16.9/0 01-0F2904		IN HUMBOLDT COUNTY ABOUT 7 MILE WEST OF BRIDGEVILLE AT 0.11 MILE WEST OF GRIZZLY CREEK STATE PARK DIR'S EMERGENCY F.A. REPAIR SLIPOUT AND RECONSTRUCT ROADWAY	FORD LOGGING, INC. DBA PACIFICK EARTHSCAPE 1225 CENTRAL AVENUE #11 MCKINLEYVILLE, CA 95519	KUYKENDALL, NANCY 1656 UNION STREET EUREKA, CA 95501 (707)498-0345	\$635,000 \$237,561 \$0	05/15/15 07/01/15 12/31/15	0% 37%
20.20 201130							
01-HUM-36-30.2/0 01-0B3504 STP-ER -(19B)2 4 E- -( )		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT 0.1 MI WEST OF MCCLELLAN MTN RD STABILIZE ROADWAY	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$995,796 \$0 \$0	07/06/15 07/28/15	0% 0%
HA23							
01-HUM-36-31.6/32.2 01-0F1704		IN HUMBOLDT COUNTY ABOUT 8 MILES EAST OF BRIDGEVILLE AT 0.1 MILE EAST OF MCCLELLAN MOUNTAIN SUMMIT AND AT 1.3 MILES WEST OF LDIR'S REPAIR DRAINAGE, SINKHOLE AND SLIPOUTS	KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$535,000 \$384,626 \$0	03/03/15 05/08/15 08/31/15	100% 72%
20.20 201130							
01-HUM-36-44.4/0 01-0B3704 ER-19A9-(004) --()		IN HUMBOLDT COUNTY NEAR DINSMORE AT 1.3 MILES WEST OF THE HUMBOLDT-TRINITY COUNTY LINE SLIDE REPAIR	ROBERT J. FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	\$208,120 \$49,000 \$49,000	04/15/15 05/01/15 08/10/15	20% 24%
HA23							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/15**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-3.7/11.6 01-0C9404		IN HUMBOLDT COUNTY NEAR HOOPA FROM 4.3 MILES WEST OF TISH TANG CAMPGROUND TO SUPPLY CREEK BRIDGE AR CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354	QUINTRELL, HEIDI 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4747	\$779,798 \$0 \$0	05/20/15 06/09/15	0% 0%
HM1							
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$888,270 \$0	11/25/12 01/16/13 07/25/13	100% 100%  OVER RUN
20.20 201130							
01-HUM-96-11.0/13.2 01-493704 HSST-P096-(056)E --()		IN HUMBOLDT COUNTY IN HOOPA FROM LOOP ROAD TO 0.1 MILES WEST OF HOSTLER CREEK BRIDGE #4-294 SHOULDER WIDENING/LIGHT GUARD	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	QUINTRELL, HEIDI 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4747	\$1,892,180 \$0 \$0	06/09/15 06/25/15	0% 0%
HB1							
01-HUM-101-6.5/0 01-0F0704		IN HUMBOLDT COUNTY NEAR BENBOW AT 0.6 MILE NORTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$1,485,000 \$1,372,717 \$926	01/16/15 02/27/15 09/30/15	0% 92%
20.20 201130							
01-HUM-101-11.0/103.5 01-0E2104		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$702,878 \$0 \$0	06/16/15 07/23/15	0% 0%
HM							
01-HUM-101-15.0/0 01-0B4004 NHP-ER -(19B)3 4 E- -()		IN HUMBOLDT COUNTY NEAR REDWAY AT 1.5 MILES SOUTH OF HURLBUTT UC AND NEAR MYERS FLAT AT 1.1 MILES SOUTH OF WILLIFORD ROAD UC RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502		\$1,545,385 \$0 \$0	07/10/15 08/04/15	0% 0%
HA23							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/15**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-15.4/0 01-0E3104		IN HUMBOLDT COUNTY, 1 MILE SOUTH OF THE HURLBUTT UNDERCROSSING DIR'S EMERGENCY L.B. REPLACE UNDERDRAIN PIPES	VAN METER LOGGING, INC. 752B REDWOOD DR. GARBERVILLE, CA 95542	MCGEE, JAMES 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3944	\$1,085,000 \$1,037,763 \$15,400	09/12/13 11/27/13 07/30/15	100% 96%
20.20 201130							
01-HUM-101-40.9/41.2 01-0B4104 ER-19B -(004)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM MERCER-FRASER COMPANY 1.3 MILES NORTH OF THE REDCREST UC TO P.O. BOX 1006 1.8 MILES SOUTH OF BEAR CREEK BRIDGE RECONSTRUCT ROADWAY & DEWATER	EUREKA CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$1,124,406 \$0 \$0	03/16/15 03/26/15	0% 0% SUSPENDED
HA23							
01-HUM-101-53.9/0 01-0F3204		IN HUMBOLDT COUNTY IN RIO DELL AT THE WAHLUND CONSTRUCTION, INC. EEL RIVER BRIDGE (#04-0016R) DIR'S EMERGENCY F.A. REPAIR BRIDGE	830 HILMA DRIVE EUREKA, CA 95503	KOSTRZEWA, LUCY P.O. BOX 130 GARBERVILLE, CA 95542 (707)837-1036	\$2,985,000 \$0 \$0	05/22/15 07/16/15	0% 0%
20.20 201130							
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
20.20 201130							
01-HUM-101-86.3/87.8 01-0B1004 HSNH-Q101-(232)E --()		IN HUMBOLDT COUNTY IN ARCATA FROM THE DESERT CONCEPTS CONSTRUCTION 11TH STREET OVERCROSSING #4-424 TO THE ARCATA OVERHEAD #4-79 INSTALL CABLE MEDIAN BARRIER	INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$1,027,579 \$881,672 \$0	09/20/13 10/04/13 07/13/15 07/20/15	89% 86% COMPLETED
HB1							
01-HUM-169-13.6/23.4 01-450904 HSST-S169-(006)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILES WEST OF PECWAN CREEK BRIDGE TO 1.0 MILES EAST PALO CEDRO CA 96073 OF CAPPELL BRIDGE WIDENING RDWY WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997	QUINTRELL, HEIDI 634 HWY 96 WILLOW CREEK, CA 95573 (707)825-4747	\$4,133,133 \$2,802,059 \$290,885	10/15/13 10/25/13 11/30/15	71% 68%
HB1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/15**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-200-.2/0 01-0E6904		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE 0.2 MILE EAST OF THE JUNCTION, 200/101 SEPARATION #4-172 DIR'S EMERGENCY LIMITED BID REPAIR SLIPOUT	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$335,000 \$253,219 \$0	06/26/14 09/10/14 05/22/15 07/06/15	50% 76%  COMPLETED
20.20 201130							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 G R MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%
20.20 201130							
01-HUM-299-5.5/11 01-0C4604 NHP-P299-(184)E --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BLUE LAKE UNDERCROSSING #4-193 TO NORTH FORK MAD RIVER BRIDGE #4- 194 COLD PLANE AC/DIGOUTS/MGBR/STRIPING	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$4,740,700 \$0 \$0	12/09/14 01/12/15	0% 0%  SUSPENDED
HA22							
01-HUM-299-21.1/21.5 01-0A5204 HSST-P -( )P 9191- E -()		IN HUMBOLDT COUNTY ABOUT 16 MILES EAST OF BLUE LAKE FROM 0.5 TO 0.9 MILE EAST OF CHEZEM ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	ZIMMERMAN, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207	\$2,558,796 \$0 \$0	07/10/15 07/28/15	0% 0%
HB1							
01-HUM-299-24.1/0 01-0F0104		IN HUMBOLDT COUNTY ABOUT 9 MILES WEST OF WILLOW CREEK REPAIR SLIDE	DANIELSON CONSTRUCTION, INC P.O. BOX 3598 EUREKA, CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-3207	\$2,485,000 \$2,424,665 \$0	01/28/15 04/09/15 06/30/15	100% 98%  OVER RUN
20.20 201130							
01-HUM-299-32.0/0 01-0B4604 ER-19A7-(004)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT 1.2 MILES WEST OF EAST FORK WILLOW CREEK BR#4-115 STABILIZE ROADWAY	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	ZIMMERER, JEFFREY 5065 BOYD ROAD., STE. H ARCATA, CA 95521 (707)498-3207	\$340,091 \$15,000 \$15,000	03/27/15 04/17/15 12/31/15	0% 4%  SUSPENDED
HA23							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-999-/0 01-0B2404		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4887	\$884,884 \$0 \$0	06/16/15 07/01/15	0% 0%
HM							
01-LAK-20-1.1/3.9 01-0A6904 HSNH-G P0-(0 1)7 --() --()		IN LAKE COUNTY NEAR BLUE LAKES FROM 1.1 TO 3.9 MILES EAST OF THE MENDOCINO AND LAKE COUNTY BOUNDARY INSTALL MBGR	APEX FENCE COMPANY INC 19896 ALEXANDER AVE ANDERSON CA 96007	BAKER, SCOTT V. 2617 E. HIGHWAY 20 NICE, CA 95464 (707)274-9451	\$682,400 \$0 \$0	07/06/15 07/23/15	0% 0%
HBI							
01-LAK-20-8.1/8.6 01-488604 HSNH-X033-(078)E --()		IN LAKE COUNTY NEAR UPPER LAKE ON ROUTE 20 FROM 0.3 MILE WEST TO 0.3 MILE EAST OF ROUTE 29 AND ON ROUTE 29 FROM 0.2 MILE SOUTH OF IMPROVE INTERSECTION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)272-5831	\$3,628,669 \$1,350,201 \$418,176	01/14/15 02/03/15 01/07/16	28% 37%
HBI							
01-LAK-20-13.5/31.4 01-0B0004 STP-P020-(170)E --()		IN LAKE COUNTY IN & NEAR LUCERNE FROM 0.1 MI WEST OF SAYRE AVE TO 0.2 MI WEST OF JUNCTION ROUTE 53 REPLACE HOT MIX ASPHALT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	KRAFT, DAN 1401A WILL S. GREEN AVENUE COLUSA, CA 95932 (707)994-5074	\$19,639,725 \$8,337,954 \$1,445,463	08/20/14 09/16/14 12/31/15	37% 69%
HA22							
01-LAK-29-34.4/40 01-0C3504 NHPP-029 -(115)E --()		IN LAKE COUNTY NEAR LAKEPORT FROM 5.7 MILES SOUTH OF JUNCTION ROUTE 175 TO 0.1 MILE SOUTH OF JUNCTION ROUTE 175 PAVEMENT REHAB	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	GRIFFITH, GARRETT P.O. BOX 457 LOWER LAKE, CA 95932 (530)635-1829	\$4,164,288 \$1,320,015 \$1,253,064	02/12/15 03/05/15 09/24/15	51% 31%
HA22							
01-MEN-1-37.3/40.5 01-0F0504		IN MENDOCINO COUNTY NEAR ELK AT 1.6 MILE SOUTH OF NAVARRO BLUFF ROAD AND AT 0.3 MILE NORTH OF ROUTE 128 EMERGENCY F.A. REPAIR DRAINAGE AND SLIPOUTS	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE DIR'S CLOVERDALE	KRUEGER, GRANT 90 W. LAKE MENDOCINO DR. UKIAH, CA 95425 (707)498-3067	\$365,000 \$245,594 \$0	01/21/15 02/20/15 03/04/15	0% 67%
20.20 201130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-40.2/40.2 01-0C6104		IN MENDOCINO COUNTY NEAR ALBION AT NAVARRO RIVER BRIDGE CLEAN & PAINT BRIDGE	STEWART ENGINEERING INC P.O. BOX 990010 REDDING CA 96099	ORTIZ, AL 9525 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$1,378,474 \$0 \$0	06/19/15 07/01/15	0% 0%
HM3							
01-MEN-1-70.5/0 01-474904 ER-43M6-(004)E --()		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.8 MI NORTH OF TEN MILE RIVER BRIDGE TO 4.2 MI SOUTH OF BLUE SLIDE GULCH BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$5,244,222 \$1,768,927 \$390,521	07/24/14 08/06/14 03/04/16	38% 34%
HA23							
01-MEN-1-85.3/104.7 01-0E3704		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 1.5 MILES NORTH OF HARDY CREEK BRIDGE #10-141 TO 0.3 MILES SOUTH OF THE SOUTH FORK E REPAIR DRAINAGE SYSTEMS	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO CA 95428		\$234,225 \$0 \$0	06/30/15 08/04/15	0% 0%
01-MEN-1-103.7/103.8 01-0F1304		IN MENDOCINO COUNTY NEAR LEGGETT AT 1.1 MILES SOUTH OF MILL BANK RESORT DIR'S EMERGENCY F.A. REPAIR SLIP OUT	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	KRUEGER, GRANT 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$585,000 \$396,698 \$0	02/13/15 03/27/15 04/08/15	0% 68%
20.20 201130							
01-MEN-20-/7.1 01-0E5904		IN MENDOCINO COUNTY IN AND NEAR BRAGG FROM ROUTE 1 TO 1.0 MILE WEST OF LITTLE LAKE ROAD HMA OVERLAY	FORT DARREN TAYLOR CONSTRUCTION, INC 5750 PLEASANT VIEW DR. ANDERSON CA 96007	KRUEGER, GRANT MICHAEL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$1,969,556 \$0 \$0	06/18/15 07/01/15 09/11/15	0% 0%
HM1							
01-MEN-101-9.6/10.7 01-362914 NHP-Q101-(256)E --()		NEAR HOPLAND FROM HOPLAND OVERHEAD BRIDGE TO FELIZ CREEK BRIDGE AND FROM 0.1 MILE NORTH OF FIRST STREET TO ROBINSON CREEK BRIDGE RUBBERIZED HMA OVERLAY	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	PERRIN, KATHARINE 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,470,267 \$65,128 \$63,128	12/12/14 01/08/15 10/30/15	14% 1%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/15**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-43.0/44 01-0E9504		IN MENDOCINO COUNTY NEAR WILLITS FROM 0.08 MILE TO 1.08 MILES SOUTH OF WALKER ROAD DIR'S EMERGENCY F.A. REPAIR SLOPE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BOULEVARD DUBLIN, CA 94568	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$5,485,000 \$4,412,974 \$0	12/23/14 01/27/15 03/13/15	0% 80%
20.20 201130							
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$157,480,756 \$111,114,937 \$4,831,565	07/26/12 08/31/12 10/14/16	60% 70%
HE14	SWPPP						
01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --()		IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS CONSERVATION FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	HANFORD APPLIED RESTORATION & WILLITS CONSERVATION 23195 MAFFEI RD. SONOMA CA 95476	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$12,380,053 \$745,952 \$720,253	04/15/15 05/07/15 06/17/20	1% 6%
01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	THANGAVELAUTHAM, RAGUPARAN 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$4,275,232 \$0 \$0	07/01/15 07/16/15	0% 0%
01-MEN-101-45.0/50.8 01-262024 ACNH-Q101-(203)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR CONSTRUCT WETLANDS	SIERRA VIEW LANDSCAPE, INC. DBA RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$4,321,820 \$3,682,568 \$0	08/05/14 09/24/14 09/01/15	100% 92%
20.10 075600							OVER RUN
01-MEN-101-46.3/46.4 01-0E9704		IN MENDOCINO COUNTY IN WILLITS AT 0.08 MILE SOUTH OF EAST VALLEY ROAD DIR'S EMERGENCY F.A. REPAIR BANK EROSION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN, CA 94568	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$1,185,000 \$92,299 \$0	12/23/14 01/27/15 06/30/15	23% 8%
20.20 201130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/15

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-64.7/81.4 01-4154U4 NHP-Q101-(259)E --() HA22		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM LONG VALLEY CREEK BRIDGE #10-099 TO RAMSEY RD & FROM 4.1 MI NORTH OF HUNTSMAN WAY TO 0.2 COLD PLANE AC, RHMA OVERLY, STRIPNG	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,388,138 \$13,500 \$0	12/24/14 01/16/15 09/01/15	0% 0%
01-MEN-128-10.6/23.3 01-378144		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	ORTIZ, AL 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)961-1591	\$753,860 \$0 \$0	06/25/15 07/13/15	0% 0%
01-MEN-128-14.3/40.6 01-378164 STP-P128-(052)E --() HA42		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	ARGONAUT CONSTRUCTORS PO BOX 639 SANTA ROSA CA 95402	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$3,983,311 \$1,634,099 \$353,263	12/04/13 12/20/13 10/15/15	49% 40%
01-MEN-128-34.5/35.5 01-476604 ER-43M5-(004) --() HA23		IN MENDOCINO COUNTY ABOUT 5 MILES EAST OF BOONVILLE FROM 0.5 MILE EAST OF SHEARING CREEK BRIDGE #10- 59 TO 0.9 MILE WEST OF MAPLE REPAIR SLOPE, CONST GROUND ANCHORS	GOLDEN STATE BRIDGE INC 3701 MALLARD DRIVE BENICIA CA 94510	PERRIN, KATHARINE 6301 NORTH STATE STREET UKIAH, CA 95482 (707)485-8623	\$3,518,147 \$2,518,248 \$83,636	11/04/13 11/19/13 08/26/15	80% 71%
01-MEN-162-.1/9 01-0F0204		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$276,567 \$0	01/07/15 03/09/15 02/19/15	0% 49%
20.20 201130		IN MENDOCINO COUNTY 1.5 MILES EAST OF THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
20.20 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/15**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-999-/0 01-0A4204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES	MYERS AND SONS CONSTRUCTION LP 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,666,276 \$1,153,741 \$0	05/23/13 06/13/13 10/15/15	68% 69% SUSPENDED
HA21							
01-TRI-299-/8 01-0E5104 STP-P299-(190)E --()		IN TRINITY COUNTY NEAR SALYER FROM 1.1 MILES SOUTH TO 1.6 MILES NORTH OF GRAY CREEK BRIDGE OVERLAY	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	ZIMMERMAN, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207	\$2,152,143 \$0 \$0	05/12/15 06/09/15 09/30/15	0% 0% 0%
HM1							
01-VAR--/0 01-0E7404		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPLACE STRIPPING/PAVEMENT MARKERS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)621-1000	\$243,922 \$0 \$0	05/01/15 06/08/15	0% 0%
01-VAR--/0 01-0E5404		IN DEL NORTE, HUMBOLDT, MENDOCINO, AND LAKE COUNTIES, AT VARIOUS MAINTENANCE STATIONS AND REST AREAS THROUGHOUT DIST 1 DIR'S EMERG REPLACE LEAKING WATER STORAGE TANKS	WHITSON, INC, P.O. BOX 240 WILLOW CREEK, CA 95573	RODRIGUEZ, JOAQUIN, S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$804,230 \$0 \$0	03/30/15 06/19/15	0% 0%

20.20  
201131

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$314,858,367</u>	<b>Completed to Date:</b>	<u>\$156,455,933</u>	<b>Work This Month:</b>	<u>\$9,930,278</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-2.2/0	01-0E7104	1
01-DN-101-12.0/15.5	01-0F3304	1
01-DN-101-17.5/0	01-0E4504	1
01-DN-101-35.7/39.9	01-0E4404	1
01-DN-101-4.0/0	01-476904	1
01-DN-101-4.4/9.4	01-0B0804	1
01-DN-197-5.0/0	01-0F1004	2
01-DN-199-20.5/25.7	01-479404	2
01-HUM-36-16.9/0	01-0F2904	2
01-HUM-36-30.2/0	01-0B3504	2
01-HUM-36-31.6/32.2	01-0F1704	2
01-HUM-36-44.4/0	01-0B3704	2
01-HUM-96-3.7/11.6	01-0C9404	3
01-HUM-96-7.8/0	01-0C7704	3
01-HUM-96-11.0/13.2	01-493704	3
01-HUM-101-6.5/0	01-0F0704	3
01-HUM-101-11.0/103.5	01-0E2104	3
01-HUM-101-15.4/0	01-0E3104	3
01-HUM-101-53.9/0	01-0F3204	4
01-HUM-101-72.5/0	01-0C2804	4
01-HUM-101-86.3/87.8	01-0B1004	4
01-HUM-101-15.0/0	01-0B4004	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-HUM-101-40.9/41.2	01-0B4104	4
01-HUM-169-13.6/23.4	01-450904	4
01-HUM-200-.2/0	01-0E6904	5
01-HUM-254-22.1/22.1	01-0F1504	5
01-HUM-299-24.1/0	01-0F0104	5
01-HUM-299-32.0/0	01-0B4604	5
01-HUM-299-5.5/11	01-0C4604	5
01-HUM-299-21.1/21.5	01-0A5204	5
01-HUM-999-/0	01-0B2404	6
01-LAK-20-1.1/3.9	01-0A6904	6
01-LAK-20-8.1/8.6	01-488604	6
01-LAK-20-13.5/31.4	01-0B0004	6
01-LAK-29-34.4/40	01-0C3504	6
01-MEN-1-37.3/40.5	01-0F0504	6
01-MEN-1-40.2/40.2	01-0C6104	7
01-MEN-1-70.5/0	01-474904	7
01-MEN-1-85.3/104.7	01-0E3704	7
01-MEN-1-103.7/103.8	01-0F1304	7
01-MEN-20-/7.1	01-0E5904	7
01-MEN-101-9.6/10.7	01-362914	7
01-MEN-101-43.0/44	01-0E9504	8
01-MEN-101-45.0/50.8	01-262054	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-101-45.0/50.8	01-262064	8
01-MEN-101-45.0/50.8	01-262024	8
01-MEN-101-46.3/46.4	01-0E9704	8
01-MEN-101-64.7/81.4	01-4154U4	8
01-MEN-101-43.1/49	01-262004	9
01-MEN-128-10.6/23.3	01-378144	9
01-MEN-128-14.3/40.6	01-378164	9
01-MEN-128-34.5/35.5	01-476604	9
01-MEN-162-.1/9	01-0F0204	9
01-MEN-162-11.6/0	01-0C2304	9
01-MEN-999-/0	01-0A4204	10
01-TRI-299-/8	01-0E5104	10
01-VAR--/0	01-0E7404	10
01-VAR--/0	01-0E5404	10

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
01			
<b>Federal Aid</b>			
-F-	FEDERAL AID (PRIMARY)	\$8,383,670	\$7,405,349
-S-	FEDERAL AID (SECONDARY)	\$26,770,974	\$9,972,053

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	01		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-SH-		STATE HIGHWAY	\$194,296,812
			\$127,522,078
-ER-		STORM DAMAGE REPAIR	\$10,434,985
			\$4,351,176
			\$74,971,926
			\$7,205,277
<b>District Total:</b>			<u><b>\$314,858,367</b></u>
			<u><b>\$156,455,933</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
01	\$1,362,579
<b>Work completed this Period:</b>	\$1,362,579