

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/18**

Page 1  
08/03/18

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE 5211 BOYD ROAD TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$8,885,526 \$0	02/16/16 05/04/16 07/30/18	0% 74%
20.20 201130							
01-DN-101-14.8/15.1 01-0H7004		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 1.0 TO 1.3 MILES NORTH OF RUDSILL ROAD DIR'S EMERGENCY F.A. ROADWAY STABILIZATION, RETAINING WALL	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	SANDERS, KAREN 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009	\$6,985,000 \$2,611,127 \$57,770	11/13/17 02/09/18 12/30/18	0% 37%
20.20 201130							
01-DN-101-26.1/26.8 01-0G4904		IN THE CITY OF CRESCENT CITY ON DEL NORTE 101 FROM PM 26.18 TO 2681 DIR'S EMERGENCY L.S. DN COUNTY MICROSURFACING	INTERMOUNTAIN SLURRY SEAL, INCMALMBERG, CLAYTON 1005 TERMINAL WAY STE 220 RENO, NV 89502	270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$255,195 \$255,195 \$0	07/27/16 04/21/17 12/22/16	100% 100%
20.80 122000							
01-DN-101-/15.5 01-0H6904		STABILIZE A SECTION OF DAMAGED HIGHWAY ANDIMPROVE THE ALIGNMENT VIA REPAIRS TO FOUR RETAINING WALLS, NEW RW, PLACEMENT OF A MECHAN ROADWAY STABILIZATION & RETAINING WALL	GOLDEN STATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	SANDERS, KAREN 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009	\$9,785,000 \$0 \$0	11/15/17 03/09/18	0% 0%
20.20 201130							
01-HUM-36-.9/.4 01-0G9204		IN HUMBOLDT COUNTY NEAR SWAINS FLAT FROM 0.3 MILE WEST OF JAYMAR LANE TO COBB DIR'S EMERGENCY F.A. STORM DAMAGE REPAIRS	FORD LOGGING, INC. DBA PACIFICKING, ROBERT EARTHSCAPE 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95517	1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)498-5107	\$8,385,000 \$7,512,627 \$96,621	02/03/17 04/15/17 07/30/18	0% 90%
20.20 201130							
01-HUM-96-6.2/6.6 01-0A9904 HSST-P -( )P 6058- E -()		IN HUMBOLDT COUNTY 6.2 MILES EAST OF WILLOW CREEK TO 2.6 MILES WEST OF TISH-TANG CAMPGROUND CURVE IMPROVEMENT	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501 (707)443-6371	STEEN, NATHANIEL 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)498-2122	\$2,656,984 \$2,577,758 \$0	04/27/16 05/18/16 07/22/18	85% 90%

HB1

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/18**

Page 2  
08/03/18

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-12.3/0 01-0E1004 ACST-X023-(037)E --()		IN HUMBOLDT COUNTY NEAR HOOPA ON ROUTE 96 AT TRINITY RIVER BRIDGE AND NEAR ARCATA ON ROUTE 101 AT ARCATA OVERHEAD CLEAN & PAINT BRIDGES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502 (541)664-3010	GORONA, MARK 5065 BOYD RD. SUITE G ARCATA, CA 95519 (707)496-4359	\$1,267,406 \$1,194,511 \$144,007	08/18/17 09/07/17 09/04/18	73% 94%
HA21							
01-HUM-96-24.2/44.2 01-0H1904		IN HUMBOLDT COUNTY NEAR ORLEANS FROM 0.9 MILE EAST OF WEITCHPEC ROAD 7P100 TO 0.8 MILE WEST OF HUMBOLDT-SISKIYOU COUNTY LINEDIR'S STORM DAMAGE REPAIRS	TT CONSTRUCTION P.O. BOX 349 ORLEANS, CA 95556	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,985,000 \$1,222,081 \$0	03/28/17 05/12/17 08/31/18	100% 62%
20.20 201130							
01-HUM-96-38.6/45 01-0G6904 ACST-P096-(055)E --()		IN HUMBOLDT AND SISKIYOU COUNTIES FROM KLAMATH RIVER BRIDGE #04-0069 BRIDGE #04-0069 TO SALMON RIVER BRIDGE RUBBERIZED SEAL COAT	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH ST #1000 MODESTO CA 95354 (209)522-2277		\$1,182,892 \$0 \$0	04/30/18 05/23/18	0% 0%
HM1							
01-HUM-96-43.7/0 01-0G4704		US HWY 99 IN HUMBOLDT COUNTY AT PM 4.78, A LOCATION KNOWN LOCALLY AS LIKE FALLS DIR'S EMERGENCY F.A. MATERIALS DISPOSAL PROJECT	TT CONSTRUCTION P.O. BOX 349 ORLEANS, CA 95556 (530)627-3484	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$265,415 \$225,657 \$0	07/20/16 10/18/16 06/19/18	0% 85%
20.10 201130							
01-HUM-101-27.7/63.1 01-0G3604		IN HUMBOLDT AND MENDOCINO COUNTIES ON ROUTE 101 AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY &	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	KING, ROBERT 1487 SANDY PRAIRIE CT. STE. E FORTUNA, CA 95540 (707)498-5107	\$5,994,994 \$799,490 \$715,132	05/10/18 05/30/18 11/16/18	16% 13%
HM							
01-HUM-101-28.5/33.6 01-0F8504		IN HUMBOLDT COUNTY NEAR WEOTT FROM 0.6 MILE NORTH OF MYERS FLAT SEPARATION TO NEWTON ROAD UNDERCROSSING RUBBERIZED HOT MIX ASPHALT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565		\$2,053,899 \$0 \$0	11/09/17 12/18/17	0% 0%
HM1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/18**

Page 3  
08/03/18

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-29.4/0 01-0H4904		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.1 MILES SOUTH OF WILLIFORD ROAD UC -4- 117 DIR'S EMERGENCY L.B. SLIDE AND ROADWAY REPAIRS	WEST COAST CONTRACTORS INC DBAOREGON WEST COAST CONTRACTORS 61050 HIGHWAY 101 COOS BAY, OR 97420	GORONA, MARK 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)825-4887	\$10,466,400 \$8,865,966 \$191,542	06/23/17 08/21/17 07/30/18	0% 85%
20.20 201130							
01-HUM-101-32.2/35.8 01-0H3204 ACNH-Q101-(335)E --()		IN HUMBOLDT COUNTY NEAR WEOTT FROM 1.0 MILE SOUTH OF NEWTON RD UC TO SOUTH FORK EEL RIVER BRIDGE #04-0076 OVERLAY	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371		\$5,338,509 \$0 \$0	06/07/18 07/09/18	0% 0%
01-HUM-101-40.5/42 01-0G8304		IN HUMBOLDT COUNTY NEAR REDCREST FROM 0.7 TO 2.2 MILES NORTH OF REDCREST NORTHBOUND ON RAMP DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	GORONA, MARK 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$4,985,000 \$3,497,339 \$94,763	01/26/17 03/21/17 07/30/18	0% 70%
20.20 201130							
01-HUM-101-58.8/65.6 01-0G6404		IN HUMBOLDT COUNTY IN AND NEAR FORTUNA FROM 0.7 MILE SOUTH OF KENMAR ROAD UNDERCROSSING TO 0.4 MILE SOUTH OF LOLETA DRIVE OVERCROS BONDED WEARING COURSE-GAP GRADED	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	KING, ROBERT 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)498-5107	\$11,442,943 \$1,518,135 \$1,057,680	02/22/18 04/16/18 10/31/18	25% 13%
HM1							
01-HUM-101-68.2/93 01-0G3504		IN HUMBOLDT COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY &	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 (916)283-9950	RASHID, AMAL 5601 SOUTH BROADWAY EUREKA, CA 95503 (707)496-4363	\$1,908,391 \$1,662,995 \$42,999	03/06/18 03/29/18 08/02/18	81% 86%
HM							
01-HUM-101-109.5/125.8 01-415004 ACNH-Q101-(303)E --()		IN HUMBOLDT COUNTY IN & NEAR ORICK FROM 0.3 MI NORTH OF BIG LAGOON BRIDGE TO 0.3 MILE SOUTH OF SOUTH PRAIRIE CREEK UNDERCROSSING ORICK CAPM	MERCER FRASER COMPANY 77 WEST SERCOND STREET EUREKA CA 95501 (707)443-6371	RASHID, AMAL 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)496-4363	\$13,091,395 \$12,522,725 \$0	12/14/16 01/30/17 06/29/18 06/29/18	100% 100% OVER RUN
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/18**

Page 4  
08/03/18

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-110.6/0 01-0B4204 STER-19D7-(04E) --()		IN HUMBOLDT COUNTY NEAR TRINIDAD AT 1.9 MILES SOUTH OF KANE ROAD AND AT 1.3 MILES NORTH OF KANE ROAD REPLACE 2 DRAINAGE SYSTEMS AND	MERCER FRASER COMPANY PO BOX 1006  EUREKA CA 95502 (707)443-6371	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$986,656 \$0 \$0	10/11/17 11/28/17 09/20/18	0% 0%
HA23							
01-HUM-101-111.3/111.7 01-0B4304 ACNH-ER19-(300)0 --()		IN HUMBOLDT COUNTY NEAR BIG LAGOON FROM 1.8 TO 2.2 MILES NORTH OF GEORGIA PACIFIC RD BIG LAGOON SLIPOUT REPAIR	WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY OR 97420 (541)267-7689	GORONA, MARK 5065 BOYD RD, SUITE G ARCATA, CA 95521 (707)496-4659	\$4,685,046 \$4,371,150 \$518,732	12/21/16 01/30/17 08/17/18	88% 92%
HA23							
01-HUM-101-131.7/0 01-0F8604		IN HUMBOLDT AND DEL NORTE COUNTIES NEAR ORICK FROM 2.5 MILES NORTH OF BOYES CREEK VIADUCT TO NORTH PRAIRIE CREEK PARK UNDERCROSSI RHMA OVERLAY	TIDEWATER CONTRACTORS, INC 16156 HIGHWAY 101 SOUTH BROOKINGS OR 97415 (541)469-5341	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$3,406,187 \$2,864,127 \$607,374	02/22/18 03/19/18 07/23/18	98% 82%
01-HUM-101-/13 01-0H1004		IN HUMBOLDT COUNTY NEAR RICHARDSON GROVE FROM HUM-MEN CO LINE TO 0.3 MI NORTH OF MONSCHKE UC #4-238 REPAIR SINKHOLE AND DRAINAGE	MENDOCINO CONSTRUCTION SERVICE P.O. BOX 1517 WILLITS, CA 95490	CERODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252	\$4,135,000 \$1,605,485 \$0	03/17/17 04/20/17 06/30/18	0% 39%
20.20 201130							
01-HUM-101-/89.1 01-0G5204		IN HUMBOLDT COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS FROM THE ARCATA OVERHEAD TO TRINIDAD DIR'S EMERGENCY L.S. MICROSURFACING	AMERICAN PAVEMENT SYSTEMS, INC 1012 11TH STREET, SUITE 1000 MODESTO, CA 95354 (209)522-2277	GORONA, MARK 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$636,988 \$636,988 \$0	08/31/16 02/14/17 10/12/16	100% 100%
20.80 122						OVER RUN	
01-HUM-254-4.0/6 01-0H0104		IN HUMBOLDT COUNTY FROM 0.8 MILE SOUTH TO 1.2 MILES NORTH OF MIRANDA BR/MAPLE HILLS DIR'S EMERGENCY F.A. REPAIR SLIPOUT	WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY, OR 97420	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE, CT, STE E FORTUNA, CA 95540 (707)725-1020	\$2,985,000 \$361,536 \$0	03/04/17 05/08/17 06/30/18	0% 12%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/18**

Page 5  
08/03/18

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 G R SUNDBERG, INC. MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%
20.20 201130							
01-HUM-283-.1/.1 01-0E8404 ACST-P283-(003)E --()		IN HUMBOLDT COUNTY IN AND NEAR SCOTIA MURPHY IHDUSTRIAL COATINGS, AND RIO DELL AT EEL RIVER OH 4-15 CLEAN & PAINT BRIDGE	INC. 2704 GUNDRY AVE. SIGNAL HILL CA 90755 (562)427-7720	KING, ROBERT 1487 SANDY PRAIRIE COURT,STE F FORTUNA, CA 95540 (707)498-5107	\$2,667,658 \$2,237,334 \$1,058,405	11/07/17 11/28/17 09/05/18	72% 84%
01-HUM-299-21.0/34.3 01-492104		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.3 MI EAST OF CHEZEM RD TO 0.3 MI WEST OF WILLOW CREEK BR#4-162 RECONSTRUCT DRAINAGE	R. BROWN CONSTRUCTION COMPANY, INC. 406 BROWN WAY WILLOW CREEK CA 95573 (530)629-3702	STEEN, NATHANIEL 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-2122	\$766,661 \$0 \$0	05/21/18 06/14/18 09/28/18	0% 0%
HA42							
01-HUM-299-30.6/0 01-0G9504		IN HUMBOLDT COUNTY ABOUT 6 MILES WEST OF WILLOW CREEK AT CEDAR CREEK ROAD #7L100 DIR'S EMERGENCY F.A SLIDE REMOVAL AND SLOPE STABILIZATION	R. BROWN CONSTRUCTION CO., INC. P.O. BOX 406 WILLOW CREEK, CA 95573	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-3207	\$1,735,000 \$926,118 \$653	02/17/17 05/08/17 07/30/18	0% 53%
20.20 201130							
01-HUM-999-/0 01-0G7404 ACST-X023-(039)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS PLACE HOT MIX ASPHALT (TYPE A)	S.T.RHOADES CONSTRUCTION INC. PO BOX 494520 REDDING CA 96049 (530)223-9322		\$897,020 \$0 \$0	06/06/18 06/28/18	0% 0%
HM							
01-LAK-20-31.1/31.8 01-0C8104 SNHG-X033-(089)E --()		IN LAKE COUNTY NEAR CLEARLAKE OAKS ON ROUTE 20 FROM 0.5 MILE WEST TO 0.2 MILE EAST OF ROUTE 53 AND ON ROUTE 53 FROM 0.4 MILE SOUTH CONSTRUCT ROUNDABOUT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$5,888,623 \$0 \$0	06/11/18 07/02/18	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/18**

Page 6  
08/03/18

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-20-33.6/46.5 01-0H3704 ACNH-P020-(185)E --()		IN LAKE COUNTY ABOUT 8 MILES EAST OF CLEARLAKE OAKS FROM 0.6 MILE EAST OF LONG VALLEY RD TO NORTH FORK CACHE CR BR & 1.4 MILE EA RHMA-GAP GRADED & MIDWEST GUARAIL	GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH CA 95482 (707)467-4100	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$4,198,271 \$0 \$0	06/07/18 06/25/18 01/01/19	0% 0%
HM1							
01-LAK-29-9.7/10 01-0C7504 HSST-P029-(137)E --()		IN LAKE COUNTY NEAR MIDDLETOWN FROM PUTAH CREEK BRIDGE TO 0.9 MILES SOUTH OF HIDDEN VALLEY LAKE IMPROVE INTERSECTION	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	KRAFT, DAN 15513 40TH AVENUE CLEARLKE, CA 95422 (530)713-7864	\$4,336,924 \$763,853 \$711,590	03/22/18 04/17/18 02/13/19	16% 18%
HB1							
01-LAK-29-34.1/34.5 01-0E6404 HSST-P029-(132)E --()		IN LAKE COUNTY NEAR KELSEYVILLE FROM 0.2 MI SOUTH TO 0.2 MI NORTH OF CRUICKSHANK ROAD INSTALL NB LEFT TURN POCKET	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$1,010,260 \$890,531 \$662,998	08/25/17 09/12/17 08/06/18	76% 86%
HB1							
01-LAK-175-/44.1 01-0G5004 20.80 122		IN MENDOCINO AND LAKE COUNTIES ON ROUTE 20FROM MEN 20 PM 43.0 TO LAK 20 PM 0.79 AND IN LAKE COUNTY ON ROUTE 175 FROM PM 0.0TO5DIR' MICROSURFACING	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO, CA 95691 (916)373-1500	GRIFFITH, GARRETT 7663 HIGHWAY 29 KELSEYVILLE, CA 95451 (530)682-3842	\$436,816 \$451,447 \$0	08/10/16 02/14/17 09/27/16	100% 100%
01-MEN-1-75.5/76.5 01-0G4504 20.20 201130		IN MENDOCINO COUNTY NEAR WESTPORT, FROM 0.6 TO 1.4 MILES NORTH OF BLUE SLIDE GULCH BRIDGE DIR'S EMERGENCY L.B. RECONSTRUCT ROADWAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482 (707)467-1400	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$21,185,000 \$3,442,977 \$47,659	07/29/16 10/27/16 07/30/18	0% 81%
01-MEN-1-78.0/83.5 01-0G8004 20.20 201130		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.3 MILE SOUTH OF WAGES CREEK BRIDGE #10-137 SOLDIER POINT VIADUCT #10-271 DIR'S EMERGENCY STORM DAMAGE REPAIRS	MCM CONSTRUCTION, INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	KRUEGER, GRANT 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3067	\$8,735,000 \$7,080,838 \$14,142	01/11/17 04/24/17 08/30/18	0% 81%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/18**

Page 7  
08/03/18

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-104.4/0 01-0G7304		IN MENDOCINO COUNTY NEAR LEGGETT AT 1.2 MILES SOUTH OF JUNCTION ROUTE 101 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252	\$8,985,000 \$6,996,213 \$0	01/09/17 02/15/17 06/30/18	0% 78%
20.20 201130							
01-MEN-1-/38.5 01-0J0904		SLIPOUT AND ASSOCIATED PAVEMENT DISPLACEMENT IN SOUTHBOUND LANE AS MAINTENANCE WAS WORKING TO KEEP DRAINAGE SYSTEMS CLEAR, SINK, D STORM DAMAGE REPAIRS	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077-5085	KRUEGER, GRANT 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$1,485,000 \$751,394 \$217,188	04/06/18 05/07/18 07/30/18	0% 51%
20.20 201130							
01-MEN-1-/55 01-0F9504		IN MENDOCINO COUNTY ON ROUTE 1 FROM THE SONOMA/MENDOCINO COUNTY LINE TO CASPAR VISTA POINT DIR'S EMERGENCY F.A. REMOVE AND DISPOSE OF HAZARD TREES	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428 (707)983-8135	MALMBERG, CLAYTON 6301 N. STATE REDWOOD VALLEY, CA 95482 (707)485-1841	\$835,000 \$691,847 \$0	01/07/16 03/15/16 03/07/16	100% 83%
20.20 201130							
01-MEN-20-33.6/38.5 01-0G0704		IN MENDOCINO COUNTY NEAR UKIAH FROM THE RUSSIAN RIVER OH TO ROAD 260 DIR'S EMERGENCY F.A. REPAIR ROADWAY	DARREN TAYLOR CONSTRUCTION, INC. 5750 PLEASANT VIEW DRIVE ANDERSON, CA 96007 (530)378-2211	PERRIN, KATHARINE 6301 N STATE ST. REDWOOD VALLEY, CA 95470 (707)496-5840	\$805,000 \$767,569 \$0	01/29/16 05/09/16 03/17/16	100% 95%
20.20 201130							
01-MEN-20-37.8/38.3 01-0E4704 HSNH-P020-(180)E --()		IN MENDOCINO COUNTY NEAR POTTER VALLEY FROM 0.1 MI WEST OF COLD CR BR#1 #10-40 TO END OF COLD CR BR #2 #10-0041 BONDED WEARING COURSE, GUADRAIL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	PERRIN, KATHARINE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$2,200,792 \$0 \$0	05/25/18 06/14/18	0% 0%
HB1							
01-MEN-101-./T106.8 01-0H7204		IN MENDOCINO AND HUMBOLDT COUNTIES FROM THE SONOMA COUNTY LINE TO 0.6 MILE NORTH OF MEYERS FLAT SEPARATION (101/254) TRAFFIC STRIPE AND REMOVE MARKERS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR RANCHO CORDOVA CA 95742 (916)635-5175	MUNES, NASH 998 HEARST ROAD WILLITS, CA 95490 (707)223-0791	\$2,985,144 \$2,725,919 \$1,153,872	03/06/18 03/29/18 08/28/18	62% 90%
HM4							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/18**

Page 8  
08/03/18

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-3.7/5.3 01-0B5004 NHER-19C7-(004)E --()		IN MENDOCINO COUNTY NEAR HOPLAND FROM 0.1 MI SOUTH OF COMMINSKY STA RD-103 TO 0.6 MI NORTH OF PIETA CR BRIDGE #10-83 REPAIR SLIDES	O.C. JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KRAFT, DAN P.O. BOX 457 LOWER LAKE, CA 95457 (530)713-7864	\$13,258,300 \$4,945,967 \$1,606,628	10/13/16 11/03/16 09/26/19	23% 38%
HA23							
01-MEN-101-24.5/24.5 01-0G5604		IN MENDOCINO COUNTY IN UKIAH AT EAST BUGLER CONSTRUCTION PERKINS STREET OVERCROSSING (#10-193) DIR'S EMERGENCY F.A. REPAIR BRIDGE	4847 HOPYARD RD. STE 4 #395 PLEASANTON, CA 94588 (925)416-0700	FAZAL, IMRAN 6301 N. STATE ST. UKIAH, CA 95470 (707)834-1151	\$1,085,000 \$106,610 \$0	09/19/16 12/09/16 10/13/16	100% 10%
20.20 201130							
01-MEN-101-33.0/42 01-0H7604		IN MENDOCINO COUNTY NEAR UKIAH AND WILLITS FROM 0.2 MILE NORTH OF NB ON FR WEST ROAD TO 0.1 MILE SOUTH OF SOUTH WILLITS OH#10-1DIR' FIRE DAMAGE REPAIRS	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482	MUNES, NASH 998 HEAEST ROAD WILLITS, CA 95470 (707)223-0791	\$9,985,000 \$9,532,445 \$0	10/10/17 11/17/17 07/30/18	0% 95%
20.20 201130							
01-MEN-101-37.0/40 01-0H4204		IN MENDOCINO COUNTY NEAR WILLITS FROM 2.4 MILES SOUTH TO 0.6 MILE NORTH OF RIDGEWOOD RANCH ROAD DIR'S EMERGENCY F.A. SLOPE STABILIZATION AND ROADWAY REPAIR	KEN'S WATER TENDER, INC. P.O. BOX 931 WILLOW CREEK, CA 95573	MUNES, NASH 998 HEARST RD. WILLITS, CA 95490 (707)223-0791	\$2,985,000 \$674,704 \$0	05/31/17 06/30/17 03/25/18	23% 23%
20.20 201130							
01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --()		IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	HANFORD APPLIED RESTORATION & WATKIN, INC. WILLITS CONSERVATION 23195 MAFFEI RD. SONOMA CA 95476 (707)996-6633	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$18,866,978 \$14,748,128 \$56,294	04/15/15 05/07/15 12/09/19	40% 83%
01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$4,602,427 \$3,922,132 \$20,520	07/01/15 07/16/15 12/18/19	40% 85%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/18**

Page 9  
08/03/18

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-46.3/47.2 01-262034 ACNH-Q101-(333)E --()		IN MENDOCINO COUNTY IN WILLITS FROM ROUTE 20 TO 0.9 MILE NORTH OF ROUTE 20 WILLITS BYPASS RELINQUISHMENT	GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH CA 95482 (707)467-4100	MUNES, NASH 998 HEARST ROAD WILLITS, CA 95490 (707)223-0791	\$3,862,701 \$2,500,139 \$834,015	03/06/18 03/29/18 12/06/18	39% 67%
01-MEN-101-47.2/47.3 01-262044 ACNH-Q101-(334)E --()		IN MENDOCINO COUNTY IN WILLITS FROM SHERWOOD ROAD TO 0.1 MI NORTH OF SHERWOOD ROAD SHERWOOD ROAD GEOMETRIC UPGRADES -	GRANITE CONSTRUCTION COMPANY 1324 S STATE ST UKIAH CA 95482 (707)467-4100	MUNES, NASH 998 HEARST ROAD WILLITS, CA 95490 (707)456-1924	\$4,255,800 \$154,621 \$99,126	03/29/18 04/17/18 06/18/19	12% 4%
01-MEN-101-50.1/84.6 01-402814 ACNH-Q101-(309)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM 4.3 MILES NORTH OF BAECHTEL CREEK BRIDGE TO 0.1 MILE SOUTH OF CUMMINGS ROAD UNDERCROSSING REHABILITATE CULVERTS	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LN COVELO CA 95428 (707)983-8135	PERRIN, KATHARINE 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$2,233,231 \$2,294,892 \$0	12/21/16 01/30/17 06/12/18 06/25/18	100% 100% COMPLETED
HA42							
01-MEN-101-64.0/82 01-0H1104		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM TO 0.4 MILE SOUTH OF REST AREA NB OFF RAMP0.6 MILE SOUTH OF OIL SHERWOOD ROAD -311A DIR' REPAIR ACCELERATED PAVEMENT FAILURE	GHILOTTI CONSTRUCTION COMPANY,INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	FAZAL, IMRAN 6301 N. STATE ST. UKIAH, CA 95470 (707)834-1151	\$7,985,000 \$6,490,712 \$67,102	03/31/17 06/28/17 07/30/18	0% 81%
20.20 201130							
01-MEN-101-89.2/0 01-0C3704 NH-Q101-(305)E --()		IN MENDOCINO COUNTY ON ROUTE 101 APPROXIMATELY 2.0 MILES SOUTH OF LEGGETT AT CEDAR CREEK CULVERT BRIDGE PRESERVATION	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588 (925)416-0700	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$2,901,620 \$2,117,689 \$484,215	11/01/16 11/28/16 11/29/18	61% 73%
HA21							
01-MEN-101-93.2/93.2 01-0B5104 ACNH-ER19-(900)4 --()		IN MENDOCINO COUNTY NEAR LEGGETT AT 0.1 MILE NORTH OF JITNEY GULCH BRIDGE REPAIR SLIDE & SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC. 500 CROPLEY LN WILLITS CA 95490 (707)459-2377	RODRIQUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1020	\$1,367,013 \$1,195,728 \$511,102	12/12/16 01/09/17 07/25/18	86% 86%
HA23							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/18**

Page 10  
08/03/18

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-93.4/93.5 01-0G3404		IN MENDOCINO COUNTY ABOUT 10 MILES SOUTH OF PIERCY AT 0.4 MILE NORTH OF JITNEY GULCH BRIDGE DIR'S EMERGENCY L.B. REPAIR SLIPOUT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$5,560,000 \$3,668,009 \$0	06/03/16 06/30/16 06/01/18	0% 66%
20.20 201130							
01-MEN-101-97.1/0 01-0H0904		IN MENDOCINO COUNTY NEAR LEGGETT AT 0.3 MILE SOUTH OF BRIDGES CREEK BRIDGE #010-033 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$13,485,000 \$11,565,283 \$0	03/09/17 05/15/17 06/30/18	0% 86%
20.20 201130							
01-MEN-101-104.7/105.3 01-0G6504		IN MENDOCINO COUNTY NEAR PIERCY FROM 0.9 MILE NORTH OF BEIDGE #10-91 TO 1.3 MILES SOUTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERG SLIDE REMOVAL AND SLOPE STABILIZATION	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490 (707)459-2377	RODRIGUEZ, SHERI 1500 REDWOOD WAY GARBERVILLE, CA 95542 (707)498-5252	\$7,685,000 \$5,852,115 \$0	12/10/16 02/27/17 06/30/18	0% 76%
20.20 201130							
01-MEN-128-39.7/0 01-0H7104		IN MENDOCINO COUNTY NEAR YORKVILLE AT 0.9 MILE WEST OF BEEBE CREEK BRIDGE #10-52. DIR'S EMERGENCY L.B. SLIDE AND ROADWAY REPAIRS	BUD GARMAN CONSTRUCTION SERVICES, INC 24900 NORTH HIGHWAY 101 WILLITS, CA 95490	PERRIN, KATHARINE 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$1,985,000 \$1,432,089 \$173,628	08/14/17 10/19/17 08/30/18	0% 72%
20.20 201130							
01-MEN-128-/5 01-0J1004		SIGNIFICANT SLIPOUT AND ASSOCIATED PAVEMENT DISPLACEMENT REPORTED BY MAINTENANCE AS THEY WORKED ON DRAINAGE SYSTEM. FAILURE TOA SM STORM DAMAGE REPAIRS	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO, CA 95428	KRUEGER, GRANT 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$1,015,000 \$896,486 \$540,301	04/06/18 05/07/18 07/30/18	0% 88%
20.20 201130							
01-MEN-162-.1/9 01-0F0204		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542 (707)923-2200	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$276,567 \$0	01/07/15 03/09/15 02/19/15	0% 49%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/18**

Page 11  
08/03/18

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-1.2/34 01-0E3804		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 0.5 MILES EAST OF OUTLET CREEK BRIDGE #10-233 TO 0.1 MILES WEST OF SHORT CREEK BRIDG REPAIR DRAINAGE SYSTEMS	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO CA 95428 (707)983-8135	MICHAEL LEWIS REDWOOD VALLEY CA 95470 (707)354-1072	\$469,317 \$453,548 \$453,548	05/04/18 05/23/18 08/14/18	55% 100%
HM2							
01-MEN-162-16.1/0 01-0B5504 STER-19D6-(004)E --()		IN MENDOCINO COUNTY NEAR DOS RIOS AT 0.9 MI EAST OF LAYTONVILLE-DOS RIOS STABILIZE ROADWAY	MERCER FRASER COMPANY 200 DINSMORE DRIVE FORTUNA CA 95540 (707)443-6371	LEWIS, MICHAEL 998 HEARST-WILLITS ROAD WILLITS, CA 95490 (707)354-1072	\$4,778,280 \$1,721,595 \$274,870	09/28/17 10/27/17 10/12/18	59% 36%
HA23							
01-MEN-162-/16.2 01-0G9004		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM JCT 101 TO 1.0 MILE EAST OF MID FK EEL RIVER BR # 10-252 PROVIDE STORM DEBRIS/DRAINAGE	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$2,685,000 \$2,629,091 \$36,089	02/03/17 04/13/17 07/30/18	0% 98%
20.20 201130							
01-MEN-162-/0 01-0H9804		REPAIR A SLIPOUT AND STABILIZE THE ROADWAYVIA CONSTRUCTING A SOLDIER PILE GROUND ANCHOR TYPE RETAINING WALL AT PM 16.08 ON ROUTE 1 CONSTRUCT SOLDIER PILE GROUND ANCHOR WALL	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	LEWIS, MICHAEL 6301 N. STATE ST. - 2ND FLOOR UKIAH, CA 95470 (707)498-5978	\$6,810,000 \$1,232,934 \$503,892	03/05/18 03/28/18 12/01/18	0% 18%
01-MEN-175-1.6/1.6 01-0G7804		IN MENDOCINO COUNTY NEAR HOPLAND AT 0.4 MILE EAST OF HARRISON STREET-ROAD 115A DIR'S EMERGENCY F.A. BANK STABILIZATION	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	PERRIN, KATHARINE 6301 N. STATE ST. UKIAH, CA 95470 (707)496-5840	\$535,000 \$238,136 \$0	01/11/17 03/21/17 02/24/17	100% 45%
20.20 201130							
01-MEN-175-5.0/9 01-0H2104		IN MENDOCINO COUNTY NEAR HOPLAND FROM 1 MILE EAST OF BUCKMAN DRIVE ROAD 105B TO 0.3 MILE EAST OF MOTORCYCLE PARK ENTRANCE DIR'S EME SLIDE AND SLIPOUT REPAIR	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	PERRIN, KATHARINE 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$11,485,000 \$4,295,436 \$0	04/10/17 07/17/17 11/30/18	0% 96%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/18**

Page 12  
08/03/18

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-253-/17.2 01-0G6804 ACST-P253-(107)E --()		IN MENDOCINO COUNTY NEAR BOONVILLE FROM 0.5 MILE WEST OF ANDERSON CREEK BRIDGE TO ROUTE 253/101 SEPARATION HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE ST UKIAH CA 95482 (707)467-4104	ARJUN SUNED1 6301 N. STATE STREET REDWOOD VALLEY, CA, 95470 (707)496-5563	\$9,340,269 \$3,275,045 \$3,275,045	03/22/18 04/09/18 10/22/18	15% 35%
HM1							
01-MEN-999-/0 01-0C4304		IN MENDOCINO COUNTY ON ROUTE ROUTE 101 IN WILLITS; ON ROUTE 128 APPROX 34.1 MILES WEST OF UKIAH; AND ON ROUTE 20, 8.5 MILES EAST O BRIDGE SCOUR MITIGATION	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LN COVELO CA 95428 (707)983-8135	PERRIN, KATHARINE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$342,857 \$1,056 \$0	11/16/17 03/05/18 10/15/18	15% 0% SUSPENDED
HA21							
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. P.O. BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$4,941,175 \$0	03/31/17 05/25/17 04/30/18	0% 83%
20.20 201130							
01-VAR--/0 01-0B8204 SSTG-Q101-(318)E --()		IN MENDOCINO & HUMBOLDT COUNTIES AT VARIOUS LOCATIONS RECONSTRUCT METAL BEAM GUARD RAIL	APEX FENCE CO INC 19896 ALEXANDER AVE ANDERSON CA 96007 (530)365-3316	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, STE. E FORTUNA, CA 95540 (707)621-0000	\$1,668,122 \$1,322,155 \$73,972	05/31/17 06/22/17 08/06/18	82% 78%
HB1							
01-VAR--/0 01-0H7304		IN DEL NORTE AND HUMBOLDT COUNTIES AT VARIOUS LOCATIONS TRAFFIC STRIPE AND REMOVE MARKERS	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834 (916)283-9950	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$3,151,457 \$422,298 \$419,798	03/12/18 04/03/18 10/18/18	14% 13%
HM							
01-VAR--/0 01-0C5904 SSTG-000C-(455)E --()		IN DEL NORTE AND HUMBOLDT COUNTIES UPGRADE METAL BEAM GUARD RAIL	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024 (503)661-5093	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$2,158,201 \$1,766,102 \$263,700	07/14/17 08/09/17 09/26/18	70% 80%
HB1							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/18

Page 13  
08/03/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$339,394,042</u>	<b>Completed to Date:</b>	<u>\$185,766,009</u>	<b>Work This Month:</b>	<u>\$17,086,975</u>	

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-14.8/15.1	01-0H7004	1
01-DN-101-26.1/26.8	01-0G4904	1
01-DN-101-/15.5	01-0H6904	1
01-HUM-36-.9/.4	01-0G9204	1
01-HUM-96-12.3/0	01-0E1004	1
01-HUM-96-24.2/44.2	01-0H1904	2
01-HUM-96-43.7/0	01-0G4704	2
01-HUM-96-6.2/6.6	01-0A9904	2
01-HUM-96-38.6/45	01-0G6904	2
01-HUM-101-27.7/63.1	01-0G3604	2
01-HUM-101-28.5/33.6	01-0F8504	2
01-HUM-101-29.4/0	01-0H4904	3
01-HUM-101-32.2/35.8	01-0H3204	3
01-HUM-101-40.5/42	01-0G8304	3
01-HUM-101-58.8/65.6	01-0G6404	3
01-HUM-101-68.2/93	01-0G3504	3
01-HUM-101-109.5/125.8	01-415004	3
01-HUM-101-110.6/0	01-0B4204	4
01-HUM-101-111.3/111.7	01-0B4304	4
01-HUM-101-131.7/0	01-0F8604	4
01-HUM-101-/13	01-0H1004	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-HUM-101-/89.1	01-0G5204	4
01-HUM-254-4.0/6	01-0H0104	4
01-HUM-254-22.1/22.1	01-0F1504	5
01-HUM-283-.1/.1	01-0E8404	5
01-HUM-299-30.6/0	01-0G9504	5
01-HUM-299-21.0/34.3	01-492104	5
01-HUM-999-/0	01-0G7404	5
01-LAK-20-31.1/31.8	01-0C8104	5
01-LAK-20-33.6/46.5	01-0H3704	6
01-LAK-29-9.7/10	01-0C7504	6
01-LAK-29-34.1/34.5	01-0E6404	6
01-LAK-175-/44.1	01-0G5004	6
01-MEN-1-75.5/76.5	01-0G4504	6
01-MEN-1-78.0/83.5	01-0G8004	6
01-MEN-1-104.4/0	01-0G7304	7
01-MEN-1-/55	01-0F9504	7
01-MEN-1-/38.5	01-0J0904	7
01-MEN-20-33.6/38.5	01-0G0704	7
01-MEN-20-37.8/38.3	01-0E4704	7
01-MEN-101-3.7/5.3	01-0B5004	7
01-MEN-101-24.5/24.5	01-0G5604	8
01-MEN-101-33.0/42	01-0H7604	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-101-37.0/40	01-0H4204	8
01-MEN-101-45.0/50.8	01-262054	8
01-MEN-101-45.0/50.8	01-262064	8
01-MEN-101-46.3/47.2	01-262034	8
01-MEN-101-47.2/47.3	01-262044	9
01-MEN-101-50.1/84.6	01-402814	9
01-MEN-101-64.0/82	01-0H1104	9
01-MEN-101-93.2/93.2	01-0B5104	9
01-MEN-101-93.4/93.5	01-0G3404	9
01-MEN-101-97.1/0	01-0H0904	9
01-MEN-101-104.7/105.3	01-0G6504	10
01-MEN-101-.1/T106.8	01-0H7204	10
01-MEN-101-89.2/0	01-0C3704	10
01-MEN-128-39.7/0	01-0H7104	10
01-MEN-128-/5	01-0J1004	10
01-MEN-162-.1/9	01-0F0204	10
01-MEN-162-1.2/34	01-0E3804	11
01-MEN-162-16.1/0	01-0B5504	11
01-MEN-162-/16.2	01-0G9004	11
01-MEN-162-/0	01-0H9804	11
01-MEN-175-1.6/1.6	01-0G7804	11
01-MEN-175-5.0/9	01-0H2104	11



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-253-/17.2	01-0G6804	12
01-MEN-999-/0	01-0C4304	12
01-VAR-101-84.0/85.5	01-0H1204	12
01-VAR--/0	01-0H7304	12
01-VAR--/0	01-0C5904	12
01-VAR--/0	01-0B8204	12

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	01		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$41,933,585	\$25,156,944
-S-	FEDERAL AID (SECONDARY)	\$15,355,246	\$6,706,890
-SH-	STATE HIGHWAY	\$219,692,663	\$121,243,952
		\$62,412,549	\$32,658,222
<b>District Total:</b>		<b><u>\$339,394,042</u></b>	<b><u>\$185,766,009</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
01	\$15,324,626

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
<b>Work completed this Period:</b>	\$15 , 324 , 626