

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 1
07/06/06

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-DN-101-25.9/27 01-461804		IN DEL NORTE COUNTY IN CRESCENT CITY W FROM ELK VALLEY ROAD TO NORTHCREST DRIVE REPLACE TRAFFIC SIGNAL HEADS	BRADLEY ELECTRIC INC 90 HILL ROAD NOVATO CA 94945 (415)898-1400	BROWN, KARL 700 PARK PLACE (707) 465-3246	\$99,969 \$0 \$0	05/15/06 05/25/06 07/19/06	0% 0%
HM4							
01-DN-101-35.8/45.3 01-293134		IN DEL NORTE COUNTY NORTH OF CRESCENT CITY AT SMITH RIVER OVERFLOW BRIDGE AND AT GILBERT CREEK BRIDGE	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707) 465-3246	\$4,652,955 \$2,321,669 \$0	07/28/05 08/15/05 05/11/07	4% 50%
ACNH-Q101-(052)E BHQ1-01 0-(2EN)H Q101- 052-() HA21	SWPPP	WIDEN ROADWAY AND BRIDGES					
01-DN-169-2.3/2.9 01-311714		IN DEL NORTE COUNTY NEAR KLAMATH GLEN FROM 3.7 KM EAST OF ROUTE 101 AND 169 SEPARATION TO 0.5 KM EAST OF TERWER CREEK BRIDGE REPLACE BRIDGE	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	MARTIN, MIKE 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707) 825-4897	\$3,740,560 \$1,882,277 \$0	09/28/04 10/07/04 02/15/07	35% 50%
ACBR-S169-(004)E P S1-69 0-(4E) --() HA21	SWPPP						
01-DN-199-23.6/24 01-399504		IN DEL NORTE COUNTY NEAR PATRICKS CREEK FROM 0.8 KM TO 0.2 KM SOUTH OF MIDDLE FORK SMITH RIVER BRIDGE WIDEN TURNOUT AND REPLACE CULVERTS	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707) 465-3246	\$162,316 \$0 \$0	09/19/05 09/29/05 11/28/05	0% 0%
HA42 WPCP							
01-DN-199-27.0/27.5 01-409604		IN DEL NORTE COUNTY NEAR PATRICK CREEK FROM 1.7 KM TO 0.9 KM SOUTH OF IDLEWILD MAINTENANCE STATION ROAD CURVE REALIGNMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BROWN, KARL 700 PARK PLACE (707) 465-3246	\$4,569,158 \$0 \$0	04/14/06 04/25/06 12/31/07	0% 0%
HB1							
01-DN-199-33.3/0 01-375634		IN DEL NORTE COUNTY AT COLLIER TUNNEL SAFETY ROADSIDE REST AREA REHABILITATE ROADSIDE REST	WEST CONSTRUCTION P O BOX 494455 REDDING CA 96049 (530)243-0402	BROWN, KARL 700 PARK PLACE (707) 465-3246	\$996,008 \$451,169 \$0	12/08/05 12/21/05 02/22/07	39% 46%
ACNH-P199-(030)E P1-99 0-(0E) --() HA26	WPCP						

Page 2
07/06/06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-96-/5 01-462004		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM ROUTE 299 TO 5.2 KM WEST OF TISH P O BOX 4770 TANG VIADUCT CHIP SEAL	INTERNATIONAL SURFACING P O BOX 4770 MODESTO CA 95352 (209)525-9065	RADFORD, ALAN P.O. BOX 3700 (530) 629-3342	\$690,315 \$437,217 \$0	04/10/06 04/20/06 07/19/06	12% 63%
HM1							
01-HUM-101-15.3/15.7 01-440904		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 1.6 KM NORTH OF DEAN CREEK BRIDGE AND AT 2.2 KM NORTH OF DEAN CREEK BRIDGE DRAINAGE SYSTEM RESTORATION	VAN METER LOGGING INC P O BOX 609 REDWAY CA 95560 (707)923-2209	MC GEE, JAMES 3575 JOHNSON ROAD, SUITE #1 P.O. BOX 160 (707) 768-9510	\$156,200 \$0 \$0	02/23/06 03/13/06 04/25/06	0% 0%
01-HUM-101-35.9/39.2 01-363104	WPCP	IN HUMBOLDT COUNTY NEAR REDCREST FROM SOUTH FORK EEL RIVER BRIDGE TO ENGLEWOOD PARK OVERCROSSING ROADWAY REHABILITATION	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MC GEE, JIM P.O. BOX 160 HYDESVILLE, CA 95547 (707) 768-9510	\$3,590,639 \$1,400,735 \$0	04/27/05 05/10/05 01/07/07	58% 39%
ACNH-Q101-(082)E --()							
HA22	WPCP						
01-HUM-101-56.2/57.5 01-314404		IN HUMBOLDT COUNTY NEAR ALTON FROM 1.0 KM SOUTH OF THE VAN DUZEN RIVER BRIDGE TO 0.1 KM NORTH OF THE VAN DUZEN RIVER BRIDGE OVERFL BRIDGE REPLACEMENT (SCOUR)	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	WRIGHT, GEOFFREY P.O. BOX 160 HYDESVILLE, CA 95547 (707) 768-9206	\$13,183,606 \$5,955,227 \$0	06/30/05 07/11/05 05/16/07	23% 47%
ACNH-Q101-(097)E --()							
HA21	SWPPP						
01-HUM-101-78.9/79.4 01-330454		IN HUMBOLDT COUNTRY IN EUREKA ON NORTHBOUND ROUTE 101 FIFTH STREET FROM O STREET TO U STREET AND ON ROUTE 255 R STREET FROM FIFTH REALIGNMENT AND SIGNALIZATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HAYLER, CHARLIE P.O. BOX 3700 WILLOW CREEK, CA 95573 (707) 825-4895	\$3,049,108 \$2,967,433 \$0	09/27/04 10/07/04 04/11/07	100% 99%
ACNH-Q101-(073)E --()							
HB4N	SWPPP						
01-HUM-101-97.5/109.6 01-461204		IN HUMBOLDT COUNTY NEAR TRINIDAD AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HAYLER, CHARLIE P.O. BOX 3700 (707) 825-4895	\$255,786 \$0 \$0	03/14/06 03/28/06 05/23/06	0% 0%
HB1							
SUSPENDED							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 3
07/06/06

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-101-102.9/103.7 01-403204		IN HUMBOLT COUNTY NEAR TRINIDAD 0.1 KM SOUTH TO 0.5 KM NORTH OF SEAWOOD DRIVE UNDERCROSSING UPGRADE WATER FILTRATION SYSTEM	FROM TERRY HANSEN 6911 DANYEUR ROAD REDDING CA 96001 (530)241-3073	HAYLER, CHARLIE P.O. BOX 3700 EUREKA, CA 95501 (707) 825-4895	\$497,710 \$0 \$0	09/08/05 09/21/05 05/02/06	0% 0% SUSPENDED
HA26	WPCP						
01-LAK-20-8.3/29 01-453304		IN LAKE COUNTY AT AND NEAR LUCERNE FROM THE INTERSECTION OF ROUTES 20 AND 29 TO 0.3 KM EAST OF KEYS BOULEVARD INSTALL SIGNS	STEINY AND COMPANY INC P O BOX 3008 VALLEJO CA 94590 (707)552-6900	CHARLES BUTLER P.O. BOX 457 LOWERLAKE, CA 95457 (707) 994-4578	\$400,588 \$372,671 \$0	10/26/05 11/21/05 06/06/06	83% 94% SUSPENDED
ACST-P020-(139)E G P0-20 1-(9E) --()							
HB1	WPCP						
01-LAK-20-17.2/17.8 01-429704		IN LAKE COUNTY IN LUCERNE AT LUCERNE CREEK AND DEER CREEK MODIFY GUARD RAILING AND CULVERT	J R ALTMAN GENERAL ENGINEERING 1557 EUGENE COURT YUBA CITY CA 95993 (530)671-1155	BUTLER, CHARLES P.O. BOX 457 CLEARLAKE, CA 95457 (707) 994-4578	\$258,116 \$0 \$0	05/11/05 05/24/05 08/10/05	0% 0% SUSPENDED
ACST-P020-(134)E P0-20 1-(4E) --()							
HB1	WPCP						
01-LAK-20-38.6/45.3 01-276814		IN LAKE COUNTY FROM 7.9 KM WEST OF WALKER RIDGE ROAD TO 1.9 KM WEST OF COLUSA COUNTY LINE WIDEN AND RESURFACE HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	KRAFT, DAN 1401 WILL S. GREEN - STE. A COLUSA, CA 95932 (530) 458-3080	\$7,230,414 \$3,152,483 \$0	07/05/05 07/20/05 10/01/06	43% 43% SUSPENDED
ACNH-P020-(137)E --()							
HA22	SWPPP						
01-LAK-99-/0 01-452604		IN LAKE COUNTY IN AND NEAR CLEARLAKE AT VARIOUS LOCATIONS REPLACE ASPHALT CONCRETE SURFACING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	UNCK, JUSTIN P.O. BOX 457 (707) 894-1381	\$976,205 \$0 \$0	04/13/06 04/24/06 SUSPENDED	0% 0% SUSPENDED
HB1							
01-MEN-1-2.5/57.4 01-427504		IN MENDOCINO COUNTY NEAR GULALA AT 0.5 KM NORTH OF BIG GULCH ROAD AND NEAR FORT BRAGG AT 0.1 KM NORTH OF GIBNEY LANE CONSTRUCT CHP INSPECTION PULLOUTS	T L PETERSON INC 19149 WINDWARD WAY COTTONWOOD CA 96022 (530)347-1895	MALIK, CHRIS P.O. BOX 1245 WILLITS, CA 95490 (707) 961-1591	\$384,560 \$342,346 \$0	10/03/05 10/13/05 07/03/06	60% 88% SUSPENDED
HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 4
07/06/06

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-1-10.2/11.2 01-307904		IN MENDOCINO COUNTY NEAR POINT ARENA FROM 1.7 KM SOUTH OF SCHOONER GULCH BRIDGE TO 0.1 KM SOUTH OF SCHOONER GULCH BRIDGE REALIGN ROADWAY	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	DEROSIER, DAVE P.O. BOX 1245 (707) 961-5403	\$1,869,177 \$69,188 \$0	02/02/06 02/10/06 10/23/06	2% 4%
HA42	SWPPP						
01-MEN-1-60.0/60.7 01-378014 STP-P001-(476)E BRP0-01 4-(6E) --()		IN MENDOCINO COUNTY IN FORT BRAGG FROM 0.4 KM SOUTH TO 0.7 KM NORTH OF NOYO RIVER BRIDGE SIESMIC RETROFIT	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	STILES, DAN P.O. BOX 1450 WILLITS, CA 95490 (707) 459-6254	\$34,416,293 \$33,666,677 \$0	03/25/02 03/28/02 08/09/06	0% 0%
HA4S2 HA21	SWPPP						PLANT EST SATIS
01-MEN-20-20.0/0 01-443404		IN MENDOCINO COUNTY NEAR WILLITS AT JAMES CREEK BRIDGE REPAIR BRIDGE DECK	TRUESDELL CORPORATION OF 3529 E WOOD STREET PHOENIX AZ 85040 (602)437-1711	SCHULTZ, KELLEY P.O. BOX 1450 (707) 459-6234	\$188,365 \$0 \$0	05/22/06 06/12/06 08/22/06	0% 0%
HM3							
01-MEN-101-9.2/0 01-459504		IN MENDOCINO COUNTY NEAR HOPLAND AT RUSSIAN RIVER BRIDGE REPAIR DAMAGED STEEL TRUSS MEMBERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MCKEON, MATT P.O. BOX 959 (707) 485-0876	\$196,349 \$87,795 \$0	02/15/06 02/28/06 07/07/06	81% 45%
HA23	WPCP						
01-MEN-101-10.7/0 01-293014 ACNH-Q101-(066)E --()		IN MENDOCINO COUNTY NEAR HOPLAND AT FELIZ CREEK BRIDGE WIDEN BRIDGE AND UPGRADE RAIL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MATT MCKEON P.O. BOX 131 REDWOOD VALLEY, CA 95470 (707) 485-8876	\$4,097,933 \$3,255,707 \$0	06/21/04 07/06/04 11/22/06	68% 79%
HA21	SWPPP						
01-MEN-101-51.5/55.2 01-461904		IN MENDOCINO COUNTY NEAR WILLITS FROM 1.2 KM NORTH OF OUTLET CREEK BRIDGE TO 2.5 KM SOUTH OF ARNOLD OVERHEAD OPEN GRADE ASPHALT CONCRETE OVERLAY	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	SCHULTZ, KELLEY 21340 BACHTEL ROAD. P.O. BOX 1450 (707) 459-6234	\$760,610 \$0 \$0	04/10/06 04/21/06	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 5
07/06/06

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-101-58.9/82.5 01-375614 ACNH-Q101-(103)E Q1-01 1-(3E) --() HA26	SWPPP	IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE ROADSIDE REST	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553 (925)682-6133	MCKEON, MATT P.O. BOX 959 WILLITS, CA 95490 (707) 485-0876	\$3,030,000 \$2,227,185 \$0	10/19/05 10/28/05 01/02/07	74% 73%
01-MEN-101-75.5/81.4 01-458704		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM 3.5 KM SOUTH OF RATTLESNAKE SUMMIT TO RATTLESNAKE CREEK BRIDGE (KP 121.5/131.0) RESURFACE EXISTING HIGHWAY	WINDSOR FUEL CO P O BOX 38 WINDSOR CA 95492 (707)838-9751	RODRIGUEZ, JOAQUIN P.O. BOX 160 REDWOOD VALLEY, CA 95470 (707) 768-3184	\$1,500,199 \$0 \$0	09/29/05 10/13/05 12/02/05	0% 0% SUSPENDED
HM1	WPCP						
01-MEN-101-84.0/0 01-412204		IN MENDOCINO COUNTY ABOUT 11.4 KM SOUTH OF LEGGETT AT RATTLESNAKE CREEK REPAIR CULVERT	SONOMA ENGINEERING INC 110 DRY CREEK ROAD HEALDSBURG CA 95448 (707)433-1110	SCHULTZ, KELLEY P.O. BOX 1450 WILLITS, CA 95490 (707) 459-6234	\$495,811 \$313,120 \$0	06/24/04 07/07/04 11/21/05	99% 62%
HA21	WPCP						
01-MEN-101-98.9/100.8 01-397514 ER-37B3-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 2.9 KM SOUTH TO 0.3 KM NORTH OF RED MOUNTAIN CREEK REALIGN ROADWAY	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	DEN HEYER, RON P.O. BOX 699 (707) 441-3989	\$65,740,722 \$0 \$0	05/22/06 06/05/06 08/26/09	0% 0%
HA23							
01-MEN-271-.5/20.4 01-408204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE CULVERTS	ROBERT J FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	RODRIGUEZ, JOAQUIN P.O.BOX 160 WILLITS, CA 95490 (707) 768-3184	\$506,650 \$0 \$0	09/12/05 09/23/05 12/07/05	0% 0% SUSPENDED
HA22	WPCP						
01-VAR--/0 01-443704		IN DEL NORTE, HUMBOLDT, LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS NUMBERED EXIT SIGNING	SUPERIOR TRAFFIC SERVICES 2988 MAJESTIC OAK CIRCLE COTTONWOOD CA 96022 (530)347-5701	CHARLY EITEL 930 3RD STREET EUREKA, CA 95501 (707) 445-6663	\$405,560 \$189,096 \$0	10/19/05 11/02/05 10/10/06	34% 46%
	WPCP						

Totals:	Authorized Final Amt:	<u>\$158,101,881</u>	Completed to Date:	<u>\$59,091,995</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-25.9/27	01-461804	1
01-DN-101-35.8/45.3	01-293134	1
01-DN-169-2.3/2.9	01-311714	1
01-DN-199-23.6/24	01-399504	1
01-DN-199-27.0/27.5	01-409604	1
01-DN-199-33.3/0	01-375634	1
01-HUM-96-/5	01-462004	2
01-HUM-101-35.9/39.2	01-363104	2
01-HUM-101-56.2/57.5	01-314404	2
01-HUM-101-78.9/79.4	01-330454	2
01-HUM-101-15.3/15.7	01-440904	2
01-HUM-101-97.5/109.6	01-461204	2
01-HUM-101-102.9/103.7	01-403204	3
01-LAK-20-8.3/29	01-453304	3
01-LAK-20-17.2/17.8	01-429704	3
01-LAK-20-38.6/45.3	01-276814	3
01-LAK-99-/0	01-452604	3
01-MEN-1-2.5/57.4	01-427504	3
01-MEN-1-60.0/60.7	01-378014	4
01-MEN-1-10.2/11.2	01-307904	4
01-MEN-20-20.0/0	01-443404	4
01-MEN-101-9.2/0	01-459504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-10.7/0	01-293014	4
01-MEN-101-51.5/55.2	01-461904	4
01-MEN-101-58.9/82.5	01-375614	5
01-MEN-101-75.5/81.4	01-458704	5
01-MEN-101-98.9/100.8	01-397514	5
01-MEN-101-84.0/0	01-412204	5
01-MEN-271-.5/20.4	01-408204	5
01-VAR--/0	01-443704	5

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$39,830,663	\$21,731,608
-S-	FEDERAL AID (SECONDARY)	\$35,074,997	\$34,039,348
-SH-	STATE HIGHWAY	\$13,714,940	\$1,438,762
-ER-	STORM DAMAGE REPAIR	\$65,740,722	\$0
		\$3,740,560	\$1,882,277
District Total:		<u>\$158,101,881</u>	<u>\$59,091,995</u>

Statement of Ongoing Contracts -Summary

District

Work Completed This Period

Work completed this Period: