

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-4.4/12.6 01-499404		IN DEL NORTE COUNTY IN AND NEAR KLAMATH FROM KLAMATH RIVER BRIDGE TO WILSON CREEK BRIDGE HOT MIX ASPHALT OPEN GRADED	TIDEWATER CONTRACTORS, INC P O BOX 1956 BROOKINGS, OR 97415 (541)469-5341	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-4618	\$1,493,857 \$1,500 \$0	05/13/11 05/31/11 11/29/11	29% 0% SUSPENDED
HM1	WPCP						
01-DN-101-12.7/15.5 01-0A7404 ACNH-Q101-(217)E --()		IN DEL NORTE COUNTY NEAR KLAMATH FROM WILSON CREEK BRIDGE TO 2.8 MILES NORTH OF WILSON CREEK BRIDGE HMA OVERLAY AND RUMBLE STRIPS	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,050,845 \$0 \$0	05/02/12 05/22/12	0% 0%
HM1	WPCP						
01-DN-101-15.0/0 01-0C2404		IN DEL NORTE COUNTY 1.2 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$905,000 \$209,911 \$0	04/04/12 04/04/12 06/30/12	73% 23%
20.20 201130							
01-DN-101-15.2/0 01-0C3804		IN DEL NORTE COUNTY NEAR CRESCENT CITY 1.45 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ROBERT J. FRANK CONSTRUCTION INC. 2806 TARMAC ROAD REDDING, CA 96003	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$385,000 \$24,048 \$0	04/23/12 06/15/12 08/30/12	33% 6%
20.20 201120							
01-DN-101-17.5/0 01-0C2604		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD #8068 DIR'S EMERGENCY RETREAT	HEMMINGSSEN CONTRACTING, INC. P.O. BOX 215 CRESCENT CITY, CA 95531	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$305,000 \$0 \$0	04/04/12 05/02/12 05/02/12	0% 0%
20.20 201130							
01-DN-197-5.7/0 01-0C2504		IN DEL NORTE COUNTY 0.4 MILES SOUTH OF LITTLE MILL CREEK DIR'S EMERGENCY F.A. SLIDE REPAIR	TIDEWATER CONTRACTORS, INC. 16156 HIGHWAY 101 SOUTH BROOKINGS, OR 97415	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$535,000 \$108,924 \$0	03/31/12 06/01/12 07/30/12	40% 20%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-199-24.6/0 01-0C1904		IN DEL NORTE COUNTY NEAR PATRICKS CREEK AT 0.6 MILES NORTH OF MIDDLE FORK SMITH RIVER BRIDGE #1-15 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING, CA 96003 (530)222-1408	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$397,000 \$0 \$0	03/27/12 06/24/12	0% 0%
20.20 201130							
01-HUM-36-1.7/13.5 01-399104 ACST-PP03-(609)3 --()		NEAR ALTON FROM RIVER BAR ROAD TO 0.2 MILE EAST OF VAN DUZEN BRIDGE NO 04-0094 AND NEAR BRIDGEVILLE FROM VAN DUZEN BRIDGE NO 04-0 HMA OVERLAY AND RUMBLE STRIP	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	TIMMONS, KELLY 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)489-6885	\$8,802,378 \$1,191,627 \$0	11/30/11 12/21/11 10/11/12	13% 13% SUSPENDED
HA22	WPCP						
01-HUM-36-23.3/28.2 01-475504 STP4-3L00-(4E) --()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT VARIOUS LOCATIONS FROM 0.6 MILE WEST OF ALDERPOINT ROAD TO 2.9 MILES EAST OF LITTLE LARABE REPAIR STORM DAMAGE	PACIFIC EARTHSCAPE 2415 SUTTER ROAD MC KINLEYVILLE CA 95519 (707)840-9442	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)489-6885	\$1,123,169 \$0 \$0	12/07/11 01/24/12	0% 0%
HA23	SWPPP						
01-HUM-36-29.0/29.5 01-475604 ACST-43K3-(004)E 43-K3 0-(4E) --()		IN HUMBOLDT COUNTY ABOUT 5.5 MILES EAST OF BRIDGEVILLE AT 0.1 MILE WEST OF DEERFIELD RANCH ROAD COLD PLANE AC PAVEMENT PLACE HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 95502 (707)443-6371	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-1081	\$885,083 \$714,248 \$0	12/08/10 12/22/10 10/01/12	99% 81% SUSPENDED
HA23	WPCP						
01-HUM-101-2.3/66.3 01-431704		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	KEN'S WATER TENDER INC P O BOX 931 WILLOW CREEK CA 95573 (530)629-4397	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$293,486 \$0 \$0	04/03/12 04/27/12	0% 0%
HA22	WPCP						
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 02/11/10	0% 0% SUSPENDED
HM2	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-12.9/13.1 01-4518A4		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT NORWOOD CONSTRUCTION 0.2 MILE N OF MONSCHKE UC AND AT 1.2 MI S OF D	5301 BYRON HOT SPRINGS RD NE BYRON, CA 94514	KYUKENDALL, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$293,314 \$180,203 \$0	05/17/11 05/17/11 10/15/12	100% 88% OVER RUN
20.151000 000	WPCP						
01-HUM-101-57.0/59.1 01-290304		IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	\$15,287,131 \$15,730,797 \$0	10/08/08 10/23/08 01/28/11	100% 100%
HE11	SWPPP						
01-HUM-101-69.9/74.8 01-0A2104		IN HUMBOLDT COUNTY NEAR EUREKA FROM 0.7 MILE SOUTH OF FIELDS LANDING OVERHEAD TO HERRICK AVENUE OVERCROSSING REPLACE AC SURFACING	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)489-6885	\$1,364,880 \$0 \$0	04/09/12 04/25/12	0% 0%
HM1	WPCP						
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$0 \$0	04/09/12 06/06/12	0% 0%
20.20 201130							
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-()		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	\$40,925,364 \$35,973,603 \$0	09/18/08 09/26/08 04/12/13	76% 88%
HA21	SWPPP						
01-HUM-101-136.5/0 01-0B8504		IN HUMBOLDT COUNTY AT 0.6 MILES SOUTH OF DEL NORTE COUNTY DIR'S EMERGENCY F.A. REPAIR SLIDE	STEELHEAD CONSTRUCTORS INC P.O. BOX 997 PALO CEDRO, CA 96073 (530)226-6400	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$1,485,000 \$1,023,257 \$0	01/20/12 02/14/12 06/30/12	100% 69% OVER RUN
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-22.1/0 01-0C1804		IN HUMBOLDT COUNTY, 0.3 MILES WEST OF CAPPELL CREEK BRIDGE #04-180 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	SHASTA CONSTRUCTORS, INC. P.O. BOX 491539 REDDING, CA 96049 (530)365-3930	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$3,585,000 \$0 \$0	04/25/12 06/22/12	0% 0%
20.20 201130							
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --() HA21	SWPPP	IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MULLEN, RICHARD 5065 BOYD RD., STE. B ARCATA CA 95521 (707)498-3516	\$8,701,617 \$8,186,598 \$0	03/04/09 03/27/09 07/17/12	94% 93% SUSPENDED
01-HUM-254-5.8/5.9 01-475014 ACST-43M0-(004)E 43-M0 0-(4E) --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.5 MILE SOUTH OF POST OFFICE CONST SOLDIER PILE RETAINING WALL	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)725-7197	\$1,479,881 \$175,188 \$0	01/27/12 02/17/12 02/08/13	15% 12%
01-HUM-254-12.7/20.6 01-498404 ACST-PS25-(400)7 --() HM1	WPCP	IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 0.2 MILE NORTH OF MYERS FLAT ROAD TO SOUTH FORK EEL RIVER BRIDGE HOT MIX ASPHAL OVERLAY	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KAMPAS, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-7197	\$1,182,386 \$150 \$0	05/31/11 06/14/11 10/29/12	40% 0% SUSPENDED
01-HUM-254-22.3/40 01-475204 ACST-P43L-(800)4 --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR REDCREST PLACE HMA OVER CL2 AB REPLACE CSP	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT,SUITE E FORTUNA, CA 95540 (707)725-7197	\$567,855 \$0 \$0	10/14/11 11/18/11	0% 0%
01-HUM-299-8.5/0 01-0B6404		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY RAOD EMERGENCY F.A. REPAIR SLIPOUT	GR SUNDBERG INC. DIR'S 5211 BOYD ROAD ARCATA, CA 95521	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$800,000 \$472,105 \$0	09/16/11 09/16/11 05/30/12	100% 59% OVER RUN
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-36.3/0 01-0C3304		IN HUMBOLDT COUNTY NEAR WILLOW CREEK, 0.8 MILES EAST OF THE WILLOW CREEK BRIDGE #4-163 DIR'S EMERGENCY F.A. SLIDE REPAIR	VAN METER LOGGING, INC. DBA: VAN METER CONSTRUCTION, INC. 752 B REDWOOD DRIVE GARBERVILLE, CA 95542 (707)923-2209	ZIMMERER, JEFFREY 2329 AUSTIN ST. EUREKA, CA 95503 (707)498-3207	\$385,000 \$0 \$0	04/11/12 06/28/12 06/08/12	0% 0% 0%
20.20 201130							
01-HUM-299-/5.9 01-0A2004		IN HUMBOLDT COUNTY IN TRINIDAD ON RTE 101 @ TRINIDAD RD UNDERCROSSING & NEAR ARCATA ON RTE 299 FROM RTE 299/101 SEPARATION TO 0.5 REPLACE AC SURFACING	KERNEN CONSTRUCTION PO BOX 1340 BLUE LAKE, CA 95525 (707)826-8686	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$990,672 \$0 \$0	05/30/12 06/28/12	0% 0% 0%
HM1	WPCP						
01-HUM-999-/0 01-496804		IN HUMBOLDT COUNTY ON ROUTE 36 AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY WITH	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DR SACRAMENTO CA 95833 (916)649-4504	LPTIMMONS, KELLY 1487 SANDY PRAIRIE CT., STE R FORTUNA CA 95540 (707)725-1081	\$730,769 \$712,331 \$0	05/31/11 06/15/11 04/06/12	96% 93%
HM3	WPCP						
01-HUM-999-/0 01-0A4004		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$1,009,302 \$0 \$0	05/08/12 06/01/12	0% 0%
HA21	WPCP						
01-HUN-96-27.0/0 01-0C3004		IN HUMBOLDT COUNTY, 1.1 MILES WEST OF AIKEN CREEK BRIDGE #4-59 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ENGINEERED SOIL REPAIRS, INC. 1267 SPRINGBROOK ROAD WALNUT CREEK, CA 94597	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$2,085,000 \$0 \$0	04/20/12 06/01/12	0% 0%
20.20 201130							
01-LAK-20-11.9/12.4 01-480504 HSST-PP02-(016)4 --()		IN LAKE COUNTY NEAR NICE CONSTRUCT ROUNDABOUT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)274-9451	\$2,842,745 \$781,086 \$0	10/28/11 11/17/11 07/13/12	33% 32%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

Page 6
07/03/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-20.1/20.4 01-479204 STPX-0330-(77E) --()		IN LAKE COUNTY ON ROUTE 29 FROM 0.2 MI SOUTH OF JUNCTION ROUTE 53 TO 0.1 MI NORTH OF ROUTE 53 ON ROUTE 53 FROM ROUTE 29 TO 0.1 M S REPLACE OGAC	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890 (530)406-4200	KRAFT, DAN 1401A WILL S. GREEN AVE. COLUSA, CA 95932 (530)713-7864	\$4,577,421 \$750 \$0	12/08/11 01/04/12 12/31/12	0% 0% SUSPENDED
HA22	WPCP						
01-LAK-53-2.8/7.5 01-0C2004		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILES SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION DIR'S EMERGENCY PERFORM STORM WATER MITIGATION WORK	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD, 100 H DAVIS, CA 95616 (530)406-4200	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	\$460,000 \$0 \$0	04/10/12 06/25/12 08/30/12	0% 0% 0%
20.20 201130							
01-LAK-53-2.8/7.5 01-3986U4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	KRAFT, DAN P. O. BOX 457 LOWERLAKE CA 95457 (707)994-5074	\$12,178,957 \$2,895,844 \$0	01/05/11 02/15/11 12/01/12	50% 24%
HA22	SWPPP						
01-LAK-175-4.9/28 01-3994U4 ACST-000C-(339)E 00-0C 3-(9E) --()		IN LAKE & MENDOCINO COUNTIES ON ROUTES 175 AND 29 AT 4 LOCATIONS HMA OVERLAY RECONSTRUCT MBGR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NARINE, OUNGKAR 7663 S HWY 99 KELSEYVILLE CA 95451 (707)279-2492	\$17,634,157 \$14,904,371 \$0	06/15/11 07/07/11 08/27/12	58% 93%
HA22	WPCP						
01-LAK-999-/0 01-464404 HSST-X033-(073)E X0-33 0-(3E) --()		IN LAKE COUNTY AT VARIOUS LOCATIONS METAL BEAM GUARD RAIL	DIRT AND AGGREGATE INTERCHANGEINC 20905 NE SANDY BLVD FAIRVIEW OR 97024 (503)661-5093	NARINE, OUNGKAR Q663 S. HWY 29 KELSEYVILLE CA 95451 (707)279-2492	\$2,780,778 \$2,806,004 \$0	12/10/10 12/23/10 08/03/12	82% 96%
HB1	WPCP						
01-MEN-1-8.0/0 01-0C3404		IN MENDOCINO COUNTY NEAR POINT ARENA, 1.2 MILES NORTH OF SIGNAL PORT CREEK RD DIR'S EMERGENCY F.A. DRAINAGE REPAIR	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95424 (707)894-5143	ORTIZ, AL 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$585,000 \$0 \$0	04/16/12 06/15/12	0% 0%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-33.4/33.9 01-310104 BRST-PO01-(559)E P0-01 5-(9E) --()		IN MENDOCINO COUNTY NEAR ELK AT THE GREENWOOD CREEK BRIDGE REPLACE BRIDGE (SCOUR)	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$9,480,805 \$1,543,233 \$0	11/08/11 11/17/11 06/14/14	9% 16%
HA21	SWPPP						
01-MEN-1-38.5/38.8 01-474804 ACST-P43L-(700)4 --()		IN MENDOCINO COUNTY NEAR ELK FROM 1.7 MILES TO 1.4 MILES SOUTH OF NAVARRO RIVER BRIDGE. REALIGN ROADWAY, PLACE HMA OVER AB	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$1,209,485 \$35,239 \$0	10/25/11 11/17/11 08/14/12	20% 3%
HA23	SWPPP						
01-MEN-1-86.5/0 01-0C2704		IN MENDOCINO COUNTY 2.6 MILES NORTH OF HARDY CREEK BRIDGE #10-141 DIR'S EMERGENCY F.A. SLIDE REPAIR	BUD GARMAN CONSTRUCTION SERVICES, INC. 389 NORTH MAIN STREET WILLITS, CA 95490	KRUEGER, GRANT 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0376	\$525,000 \$332,411 \$0	03/31/12 03/31/12 07/31/12	67% 63%
20.20 201130							
01-MEN-20-19.9/26.3 01-490704 ACHS-P020-(165)E P P0-20 1-(5E) --()		IN MENDOCINO COUNTY ABOUT 7 MILES WEST OF WILLITS FROM 0.1 MILE WEST TO 6.0 MILES EAST OF JAMES CREEK BRIDGE HMA-O OVERLAY, RUMBLESTRIPS & MBGR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	KRUEGER, GRANT 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$2,629,401 \$63,607 \$0	04/19/12 05/14/12 09/26/12	15% 2%
HB1	WPCP						
01-MEN-101-29.2/0 01-0C2104		IN MENDOCINO COUNTY NEAR CALPELLA AT 0.7 MI NORTH OF POMO UC #10-105 DIR'S EMERGENCY F.A. SLIDE REPAIR	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482	THANGAVELAUTHAM, RAGU 6301 NORTH STATE ST. UKIAH, CA 95482 (707)496-0437	\$385,000 \$0 \$0	03/27/12 06/19/12	0% 0%
20.20 201130							
01-MEN-101-51.9/55.1 01-490804 HSNH-Q101-(210)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM .9 MILE NORTH OF OUTLET CREEK BRIDGE TO 1.7 MILES SOUTH OF ARNOLD BRIDGE OVERHEAD WIDEN SHOULDER INSTALL RUMBLE STRIP	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500	THANGAVELAUTHAM, RAGU 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$250,980 \$0 \$0	09/08/11 10/03/11	0% 0%
HB1	WPCP						SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-81.4/84.7 01-0A7004 ACNH-Q101-(215)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.1 MI SOUTH OF RATTLESNAKE CREEK BRIDGE #10-0027 TO CUMMINGS ROAD UNDERCROSSING OPEN GRADED BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,150,630 \$0 \$0	04/24/12 05/14/12	0% 0%
HM1	WPCP						
01-MEN-101-82.0/84 01-477704 ACNH-43L4-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT AT VARIOUS LOCATIONS FROM 0.5 MI SO OF EMPIRE CAMP REST AREA TO RATTLESNAKE BRIDGE #10-29. CONSTRUCT SOLDIER PILE RET WALL	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96001 (530)246-4292	KOSTRZEWA, LUCY 1500 REDWOOD DR., P.O. BOX 130 GARBERVILLE, CA 95542 (707)834-1036	\$2,964,765 \$2,940,463 \$0	05/10/11 05/27/11 07/15/12	91% 98% SUSPENDED
HA23	SWPPP						
01-MEN-101-98.9/100.8 01-397544 NH-Q101-(208)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.7 MILES SOUTH OF RED MOUNTAIN CREEK TO RED MOUNTAIN CREEK REMOVE RETAINING WALL AND PLACE RSP	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)268-0150	KOSTRZEWA LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,641,858 \$696,989 \$0	08/22/11 09/07/11 11/07/12	17% 42%
HA23	SWPPP						
01-MEN-128-31.0/50.9 01-3637U4 STPP-1280-(49E) --()		IN MENDOCINO COUNTY NEAR YORKVILLE FROM 0.3 MILE EAST OF ROBINSON CREEK BRIDGE TO THE SONOMA COUNTY LINE RUBBERIZED HMA OVERLAY	O C JONES & SONS 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)834-1151	\$7,392,679 \$1,125 \$0	10/06/11 10/25/11 10/15/12	0% 0% SUSPENDED
	WPCP						
01-MEN-128-40.9/50 01-378154 STP-X045-(021)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE CULVERTS	TEAM GHILOTTI INC 2531 PETALUMA BLVD SOUTH PETALUMA CA 94952 (707)763-8700	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY CA 95470 (707)485-5495	\$2,215,732 \$1,485,547 \$0	03/04/11 03/17/11 10/15/12	70% 67% SUSPENDED
HA42	SWPPP						
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF THE RODEO CREEK BRIDGE #10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC. 500 CROPLEY STREET WILLITS, CA 95490	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$1,485,000 \$0 \$0	03/30/12 06/24/12 05/21/12	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-253-7.2/8.3 01-476204 ACST-P43L-(900)4 --()		IN MENDOCINO COUNTY ABOUT 8 MILES EAST OF BOONVILLE FROM 4.1 TO 4.3 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT TIE BACK WALL, MBGR, HMA	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)834-1151	\$1,388,436 \$547,412 \$0	12/21/11 01/18/12 08/01/12	32% 40%
HA23	WPCP						
01-MEN-999-/0 01-464204 ACHS-X045-(022)E PGX0-45 0-(2E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS RECONSTRUCT GUARD RAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-5840	\$6,152,777 \$1,500 \$0	02/28/12 03/22/12 07/30/13	7% 0%
HA23	WPCP						
01-VAR--/0 01-493604 ACBR-STP -(000)C BRST-P 3-(5E) --()		IN DEL NORTE COUNTY ON ROUTE 101 & IN HUMBOLDT COUNTY ON ROUTE 169 AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)268-0150	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-4618	\$1,076,976 \$810,060 \$0	06/14/11 07/14/11 05/20/13	39% 76% SUSPENDED
HA21	WPCP						
01-VAR--/0 01-0A3904		IN DEL NORTE & HUMBOLDT COUNTIES AT VARIOUS LOCATIONS REHABILITATE BRIDGE	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPMERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,246,895 \$0 \$0	05/18/12 06/07/12	0% 0%
HA21	WPCP						
01-VAR--/0 01-0A6804		IN HUMBOLDT AND LAKE COUNTIES AT VARIOUS LOCATIONS REPLACE TRAFFIC SIGNAL HEADS	MIKE BROWN ELECTRIC COMPANY 561 A MERCANTILE DRIVE COTATI CA 949313040 (707)792-8100	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)272-5831	\$299,340 \$0 \$0	06/06/12 06/27/12	0% 0%
HM4	WPCP						
01-VAR--/0 01-0A8504		IN HUMBOLDT AND MENDOCINO COUNTIES AT GARBerville MAINTENANCE PARK AND RIDE AND AT EMPIRE CAMP SAFETY ROADSIDE REST AREA HMA OVERLAY	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBerville, CA 95542 (707)834-1036	\$259,938 \$0 \$0	04/25/12 05/14/12	0% 0%
HM2	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-496604		IN HUMBOLDT AND MENDOCINO COUNTIES AT TRUESDELL CORPORATION OF VARIOUS LOCATIONS BRIDGE DECK REPAIR	CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	\$769,769 \$0 \$0	04/30/12 05/22/12	0% 0%
HM3	WPCP						

Totals: Authorized Final Amt: \$181,060,290 Completed to Date: \$94,550,130 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-12.7/15.5	01-0A7404	1
01-DN-101-15.0/0	01-0C2404	1
01-DN-101-15.2/0	01-0C3804	1
01-DN-101-17.5/0	01-0C2604	1
01-DN-101-4.4/12.6	01-499404	1
01-DN-197-5.7/0	01-0C2504	1
01-DN-199-24.6/0	01-0C1904	2
01-HUM-36-1.7/13.5	01-399104	2
01-HUM-36-23.3/28.2	01-475504	2
01-HUM-36-29.0/29.5	01-475604	2
01-HUM-101-2.3/66.3	01-431704	2
01-HUM-101-12.9/13.1	01-4518A4	2
01-HUM-101-57.0/59.1	01-290304	3
01-HUM-101-69.9/74.8	01-0A2104	3
01-HUM-101-72.5/0	01-0C2804	3
01-HUM-101-89.3/90.2	01-296104	3
01-HUM-101-136.5/0	01-0B8504	3
01-HUM-101-12.9/13.1	01-451804	3
01-HUM-169-22.1/0	01-0C1804	4
01-HUM-169-22.2/30.2	01-364604	4
01-HUM-254-5.8/5.9	01-475014	4
01-HUM-254-12.7/20.6	01-498404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-254-22.3/40	01-475204	4
01-HUM-299-8.5/0	01-0B6404	4
01-HUM-299-36.3/0	01-0C3304	5
01-HUM-299-/5.9	01-0A2004	5
01-HUM-999-/0	01-496804	5
01-HUM-999-/0	01-0A4004	5
01-HUN-96-27.0/0	01-0C3004	5
01-LAK-20-11.9/12.4	01-480504	5
01-LAK-29-20.1/20.4	01-479204	6
01-LAK-53-2.8/7.5	01-0C2004	6
01-LAK-53-2.8/7.5	01-3986U4	6
01-LAK-175-4.9/28	01-3994U4	6
01-LAK-999-/0	01-464404	6
01-MEN-1-8.0/0	01-0C3404	6
01-MEN-1-33.4/33.9	01-310104	7
01-MEN-1-38.5/38.8	01-474804	7
01-MEN-1-86.5/0	01-0C2704	7
01-MEN-20-19.9/26.3	01-490704	7
01-MEN-101-29.2/0	01-0C2104	7
01-MEN-101-51.9/55.1	01-490804	7
01-MEN-101-81.4/84.7	01-0A7004	8
01-MEN-101-82.0/84	01-477704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-98.9/100.8	01-397544	8
01-MEN-128-31.0/50.9	01-3637U4	8
01-MEN-128-40.9/50	01-378154	8
01-MEN-162-11.6/0	01-0C2304	8
01-MEN-253-7.2/8.3	01-476204	9
01-MEN-999-/0	01-464204	9
01-VAR--/0	01-0A8504	9
01-VAR--/0	01-0A6804	9
01-VAR--/0	01-0A3904	9
01-VAR--/0	01-493604	9
01-VAR--/0	01-496604	10

Statement of Ongoing Contracts - Federal Aid

District	01		Bid + CCO	Work Comp
Federal Aid		Category		
-F-		FEDERAL AID (PRIMARY)	\$59,912,418	\$42,506,898
-S-		FEDERAL AID (SECONDARY)	\$44,067,010	\$27,240,381
-SH-		STATE HIGHWAY	\$38,773,131	\$18,795,486
			\$38,307,731	\$6,007,366
District Total:			<u>\$181,060,290</u>	<u>\$94,550,130</u>

Statement of Ongoing Contracts -Summary

District

Work Completed This Perio

Work completed this Period: