

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/16**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.2/0 01-0E7104		IN DEL NORTE COUNTY NEAR KLAMATH 1.34 MILES SOUTH OF SOUTH BANK ROAD DIR'S EMERGENCY L.B. ROADWAY AND CULVERT REPAIR	HEMMINGSEN CONTRACTING CO INC P.O. BOX 215 CRESCENT CITY, CA 95531	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$5,485,000 \$3,896,991 \$6,910	07/25/14 12/04/14 07/30/17	100% 71%  OVER RUN
20.20 201130							
01-DN-101-4.0/0 01-476904 ACBH-Q101-(226)E Q1-01 2-(6E) --() HA21		IN DEL NORTE COUNTY NEAR KLAMATH AT THE KLAMATH RIVER BRIDGE REMOVE & RECONSTRUCT HINGES	BUGLER CONSTRUCTION 4847 HOPYARD RD, STE 4 #395 PLEASANTON CA 94588	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$4,061,850 \$3,968,236 \$0	04/16/13 05/24/13 02/29/16 03/02/16	100% 100%  COMPLETED
01-DN-101-4.4/9.4 01-0B0804 NHP-Q101-(257)E --() HA22		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MI NORTH OF KLAMATH RIVER BRIDGE TO HIGH PRAIRIE CREEK BRIDGE AC OVERLAY	TIDEWATER CONTRACTORS, INC. PO BOX 1956 BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$3,501,448 \$1,916,960 \$0	11/07/14 11/24/14 03/18/16	66% 54%  SUSPENDED
01-DN-101-12.0/15.5 01-0F3304		IN DEL NORTE COUNTY ROUTE 101 PM 12.0-15.5 DIR'S EMERGENCY L.B. LANDSLIDES AND ASSOCIATED ROADWAY	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$255,000 \$209,700 \$0	06/15/15 07/15/15 04/29/16	0% 82%
20.10 201130							
01-DN-101-17.5/0 01-0E4504		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 2.8 MILES SOUTH OF MILL CREEK PARK ENTRANCE ROAD #8068 DIR'S EMERGENCY F.A. REPAIR SINK AND DRAINAGE FACILITIES	TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,485,000 \$418,672 \$0	03/03/14 04/07/14 03/15/16	100% 28%  OVER RUN
20.20 201130							
01-DN-101-20.4/23.6 01-0E2604 HSNH-Q101-(274)E --() HB1		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.1 MILE NORTH OF MILL CREEK PARK ENTRANCE TO 0.3 MILE SOUTH OF HUMBOLDT ROAD REPLACE OGAC W/DGAC & INSTALL HFST	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$3,307,123 \$2,802,535 \$506,103	08/19/15 09/11/15 03/31/16	82% 85%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/16**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
01-DN-101-22.0/0 01-0B3004 STP-ER -( )1 7004- E -()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.6 MI SOUTH OF HAMILTON ROAD #8070 STABILIZE ROADWAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)498-4009	\$3,427,882 \$12,009 \$0	10/02/15 10/14/15 11/01/16	2% 0% SUSPENDED
HA23							
01-DN-197-5.0/0 01-0F1004		IN DEL NORTE COUNTY AT 5.0 MILES NORTH OF THE INTERSECTION OF HIGHWAY 199 AND 197 DIR'S EMERGENCY L.B. CULVERT REPLACEMENT AND SINKHOLE REPAIR	HEMMINGSEN CONTRACTING CO., INC. P.O. BOX 215 CRESCENT CITY, CA 95531	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$2,185,000 \$1,699,710 \$0	02/02/15 05/15/15 05/30/16	100% 78% OVER RUN
20.20 201130							
01-DN-199-8.7/0 01-0B3104 STP-ER -( )1 9004- E -()		IN DEL NORTE COUNTY NEAR GASQUET AT 1.6 MILES NORTH OF MYRTLE CREEK BRIDGE AND ABOUT 8 MILES NORTH OF GASQUET AT 0.4 MILE SOUTH O CONSTRUCT BUTTRESSES	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,823,411 \$0 \$0	01/04/16 01/26/16 03/24/17	0% 0% SUSPENDED
HA23							
01-HUM-36-16.9/0 01-0F2904		IN HUMBOLDT COUNTY ABOUT 7 MILE WEST OF BRIDGEVILLE AT 0.11 MILE WEST OF GRIZZLY CREEK STATE PARK DIR'S EMERGENCY F.A. REPAIR SLIPOUT AND RECONSTRUCT ROADWAY	FORD LOGGING, INC. DBA PACIFICKUYKENDALL, NANCY EARTHSCAPE 1225 CENTRAL AVENUE #11 MCKINLEYVILLE, CA 95519		\$635,000 \$524,915 \$0	05/15/15 07/01/15 02/28/16	0% 83% 0%
20.20 201130							
01-HUM-36-22.8/27.7 01-0B3404 STP-ER -( )1 6004- E -()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT VARIOUS LOCATIONS FROM 1.1 MILES WEST TO 3.7 MILES EAST OF VAN DUZEN RIVER BRIDGE #04-0293 RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1020	\$1,489,626 \$0 \$0	08/20/15 09/11/15 03/24/16	0% 0% SUSPENDED
HA23							
01-HUM-36-32.2/32.3 01-0F9404		IN HUMBOLDT COUNTY ABOUT 9 MILES EAST OF BRIDGEVILLE AT 1.3 AND 1.2 MILES WEST OF LARABEE VALLEY RD. REPAIR DRAINAGE AND SLIPOUTS	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN S 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)621-0000	\$585,000 \$0 \$0	12/22/15 02/12/16	0% 0% 0%
20.20 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/16**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-35.9/35.9 01-0B3604 STP-ER19-(500)4 --() --() HA23		IN HUMBOLDT COUNTY NEAR DINSMORE AT 0.5 MILE EAST OF SOUTH FORK VAN DUZEN RIVER BRIDGE RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRARIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$1,066,950 \$0 \$0	10/07/15 10/23/15 02/16/16	0% 0%  SUSPENDED
01-HUM-96-7.8/8 01-0G0804		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.27 TO 0.07 MILE WEST OF TISH TANG CAMPGROUND DIR'S EMERGENCY F.A. SLIDE REMOVAL AND STABILIZATION	R. BROWN CONSTRUCTION CO. INC P.O. BOX 406 WILLOW CREEK, CA 95573	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,635,000 \$1,101,036 \$0	01/28/16 03/17/16 04/30/16	0% 67%
20.20 201130							
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$888,270 \$0	11/25/12 01/16/13 07/25/13	100% 100%  OVER RUN
20.20 201130							
01-HUM-96-8.3/8.9 01-0B03U4 HSST-RERP-(96 )0 E--() --() HB1		IN HUMBOLDT COUNTY FROM 8.3 MILES EAST OF WILLOW CREEK TO 0.3 MILES WEST OF SHOEMAKER ROAD PILE WALL/HMA/GABION WALL/DRAINAGE	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)825-4747	\$5,342,383 \$31,250 \$31,250	10/13/15 11/02/15 01/19/17	0% 1%  SUSPENDED
01-HUM-96-11.0/13.2 01-493704 HSST-P096-(056)E --() HB1		IN HUMBOLDT COUNTY IN HOOPA FROM LOOP ROAD TO 0.1 MILES WEST OF HOSTLER CREEK BRIDGE #4-294 SHOULDER WIDENING/LIGHT GUARD	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	QUINTRELL, HEIDI 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4747	\$2,007,180 \$444,255 \$0	06/09/15 06/25/15 06/30/16	55% 23%  SUSPENDED
01-HUM-101-6.5/0 01-0F0704		IN HUMBOLDT COUNTY NEAR BENBOW AT 0.6 MILE NORTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$1,485,000 \$1,411,471 \$0	01/16/15 02/27/15 03/30/16	0% 95%
20.20 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/16**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-11.0/103.5 01-0E2104		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$767,878 \$312,168 \$0	06/16/15 07/23/15 03/09/16	57% 41%
HM							
01-HUM-101-15.0/0 01-0B4004 NHP-ER -(19B)3 4 E- -()		IN HUMBOLDT COUNTY NEAR REDWAY AT 1.5 MILES SOUTH OF HURLBUTT UC AND NEAR MYERS FLAT AT 1.1 MILES SOUTH OF WILLIFORD ROAD UC RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)923-7895	\$1,569,385 \$8,511 \$0	07/10/15 08/04/15 05/03/16	4% 1%
HA23							
01-HUM-101-48.7/0 01-0E2304 STP-NH -( )Q 1275-E -()		IN HUMBOLDT COUNTY NEAR SCOTIA AT RIVER BOH NO 04-0014 REHABILITATE BRIDGE DECK	EEL STEWART ENGINEERING INC P.O. BOX 990010 REDDING CA 96099	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)725-1020	\$1,787,955 \$0 \$0	11/16/15 12/02/15	0% 0%
HM							
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99%
20.20 201130							
01-HUM-169-13.6/23.4 01-450904 HSST-S169-(006)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILES WEST OF PECWAN CREEK BRIDGE TO 1.0 MILES EAST OF CAPPELL BRIDGE WIDENING RDWY WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073	QUINTRELL, HEIDI 634 HWY 96 WILLOW CREEK, CA 95573 (707)825-4747	\$4,571,460 \$4,415,974 \$88,240	10/15/13 10/25/13 03/25/16	96% 96%
HB1							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/16**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-5.5/11 01-0C4604 NHP-P299-(184)E --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BLUE LAKE UNDERCROSSING #4-193 TO NORTH FORK MAD RIVER BRIDGE #4- 194 COLD PLANE AC/DIGOUTS/MGBR/STRIPING	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$4,900,700 \$669,786 \$0	12/09/14 01/12/15 08/03/16	54% 14% SUSPENDED
HA22							
01-HUM-299-10.7/26.1 01-0B4504 NH-ER -( )1 2004- E -()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 0.5 MILE WEST TO 0.3 MILE WEST OF NORTH FORK MAD RIVER BRIDGE AND FROM 1.9 MILES WEST TO 1. REPAIR SLIDES & SLIPOUTS	MCCULLOUGH CONSTRUCTION INC 57 ALDER GROVE ROAD ARCATA CA 95521		\$1,670,653 \$0 \$0	02/01/16 02/25/16	0% 0%
HA23							
01-HUM-299-21.1/21.5 01-0A5204 HSST-P -( )P 9191- E -()		IN HUMBOLDT COUNTY ABOUT 16 MILES EAST OF BLUE LAKE FROM 0.5 TO 0.9 MILE EAST OF CHEZEM ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, ZIMMERMAN, JEFFREY INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERMAN, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207	\$2,574,644 \$3,000 \$3,000	07/10/15 07/28/15 07/06/16	0% 0%
HBI							
01-HUM-299-29.2/38.6 01-487404 NHP-P299-(194)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK 0.1 MILE EAST OF TITLOW HILL ROAD TO 0.2 MILES WEST OF ROUTE 96 PAVEMENT REHABILITATION	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$5,825,925 \$0 \$0	09/23/15 10/14/15 04/21/16	0% 0% SUSPENDED
HA22							
01-HUM-299-30.2/30.6 01-0A3204 HSNH-P299-(193)E --()		IN HUMBOLDT COUNTY ABOUT 9 MI WEST OF WILLOW CREEK FROM 0.3 MILE WEST TO 0.1 MILE EAST OF CEDAR CREEK ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, ZIMMERER, JEFFREY INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERER, JEFFREY 5065 BOYD STREET, STE. H ARCATA, CA 95521 (707)498-3207	\$1,918,088 \$3,000 \$3,000	08/19/15 09/02/15 06/07/16	0% 0%
HBI							
01-HUM-299-32.0/0 01-0B4604 ER-19A7-(004)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT 1.2 MILES WEST OF EAST FORK WILLOW CREEK BR#4-115 STABILIZE ROADWAY	R. BROWN CONSTRUCTION COMPANY, ZIMMERER, JEFFREY INC. P.O. BOX 406 WILLOW CREEK CA 955730406	ZIMMERER, JEFFREY 5065 BOYD ROAD., STE. H ARCATA, CA 95521 (707)498-3207	\$377,972 \$328,437 \$0	03/27/15 04/17/15 01/29/16	67% 91%
HA23							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-999-/0 01-0B2404		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4887	\$877,884 \$0 \$0	06/16/15 07/01/15 02/05/16	0% 0% 0%
HM							
01-HUM-999-/0 01-463924 HSST-PG -( )X 3035- E -( )		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS ON ROUTES 36, 96, 169, 211, 19896 ALEXANDER AVE 254 & 255 RECONSTRUCT GUARD RAILING	APEX FENCE COMPANY INC 19896 ALEXANDER AVE ANDERSON CA 96007	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA CA 95540 (707)725-1020	\$4,097,372 \$0 \$0	08/25/15 10/06/15 07/27/16	0% 0% SUSPENDED
HB1							
01-LAK-20-13.5/31.4 01-0B0004 STP-P020-(170)E --( )		IN LAKE COUNTY IN & NEAR LUCERNE FROM 0.1 MI WEST OF SAYRE AVE TO 0.2 MI WEST OF JUNCTION ROUTE 53 REPLACE HOT MIX ASPHALT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	KRAFT, DAN 1401A WILL S. GREEN AVENUE COLUSA, CA 95932 (707)994-5074	\$20,635,525 \$15,909,576 \$489,257	08/20/14 09/16/14 08/01/16	82% 88%
HA22							
01-LAK-20-35.5/46.5 01-0F8004		IN LAKE COUNTY ON ROUTE 20 FROM 0.48 MILE WEST OF GRAVEL PLANT ROAD TO THE COLUSA/LAKE COUNTY LINE DIR'S EMERGENCY F.A. FIRE DAMAGE REPAIR	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,685,000 \$562,539 \$170,970	10/26/15 12/16/15 08/01/16	0% 33%
20.20 201130							
01-LAK-29-34.4/40 01-0C3504 NHPP-029 -(115)E --( )		IN LAKE COUNTY NEAR LAKEPORT FROM 5.7 MILES SOUTH OF JUNCTION ROUTE 175 TO 0.1 MILE SOUTH OF JUNCTION ROUTE 175 PAVEMENT REHAB	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	GRIFFITH, GARRETT P.O. BOX 457 LOWER LAKE, CA 95932 (530)635-1829	\$4,553,285 \$4,229,385 \$0	02/12/15 03/05/15 02/23/16 02/26/16	100% 100% COMPLETED
HA22							
01-LAK-175-16.0/28 01-0F6704		IN LAKE COUNTY IN MIDDLETOWN ON RTE 29 FROM THE NAPA/LAKE COUNTY LINE TO MURPHY SPRINGS RD AND ON ROUTE 175 FROM LOCH LOMODIR'S EM ROADWAY REPAIR	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	GRIFFITH, GARRETT 7663 HIGHWAY 29 KELSEYVILLE, CA 95451 (530)635-1829	\$14,885,000 \$7,232,657 \$0	09/16/15 11/06/15 05/30/16	0% 49%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/16**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-2.3/2.5 01-497714 STP-P001-(604)E --()		IN MENDOCINO COUNTY NEAR GUALALA FROM 0.1 TO 0.3 MI NORTH OF BIG ROAD RD #543 PERMANENT RESTORATION	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	KRUEGER, GRANT MICHAEL 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$793,652 \$0 \$0	12/14/15 12/22/15 06/17/16	0% 0%
HA23							
01-MEN-1-40.2/40.2 01-0C6104		IN MENDOCINO COUNTY NEAR ALBION AT NAVARRO RIVER BRIDGE CLEAN & PAINT BRIDGE	STEWART ENGINEERING INC P.O. BOX 990010 REDDING CA 96099	ORTIZ, AL 9525 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$1,535,458 \$1,473,241 \$75,186	06/19/15 07/01/15 06/08/16	65% 95%
HM3							
01-MEN-1-70.5/0 01-474904 ER-43M6-(004)E --()		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.8 MI NORTH OF TEN MILE RIVER BRIDGE TO 4.2 MI SOUTH OF BLUE SLIDE GULCH BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$5,319,222 \$3,753,683 \$500	07/24/14 08/06/14 07/28/16	64% 70% SUSPENDED
HA23							
01-MEN-1-/55 01-0F9504		IN MENDOCINO COUNTY ON ROUTE 1 FROM THE SONOMA/MENDOCINO COUNTY LINE TO CASPAR VISTA POINT DIR'S EMERGENCY F.A. REMOVE AND DISPOSE OF HAZARD TREES	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	MALMBERG, CLAYTON 6301 N. STATE REDWOOD VALLEY, CA 95482 (707)485-1841	\$835,000 \$0 \$0	01/07/16 03/15/16	0% 0%
20.20 201130							
01-MEN-20-7.1/23 01-4939U4 STP-X045-(026)E --()		IN MENDOCINO COUNTY ON ROUTES 20 & 162 AT VARIOUS LOCATIONS CONSTRUCT TURNOUTS	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482		\$1,165,213 \$0 \$0	08/20/15 09/02/15 01/29/16	0% 0% SUSPENDED
HE14	SWPPP						
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$170,461,806 \$150,575,234 \$849,790	07/26/12 08/31/12 03/03/17	69% 89%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	THANGAVELAUTHAM, RAGUPARAN 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$4,275,232 \$55,500 \$0	07/01/15 07/16/15 09/21/20	4% 1%
01-MEN-101-45.0/50.8 01-262024 ACNH-Q101-(203)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR CONSTRUCT WETLANDS	SIERRA VIEW LANDSCAPE, INC. DBA RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$4,426,820 \$3,810,203 \$0	08/05/14 09/24/14 12/17/15	100% 96% OVER RUN
20.10 075600							
01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --()		IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS CONSERVATION FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	HANFORD APPLIED RESTORATION & WILLITS CONSERVATION 23195 MAFFEI RD. SONOMA CA 95476	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$14,843,567 \$5,641,596 \$186,717	04/15/15 05/07/15 06/17/20	14% 38%
01-MEN-101-46.3/46.4 01-0E9704		IN MENDOCINO COUNTY IN WILLITS AT 0.08 MILE SOUTH OF EAST VALLEY ROAD DIR'S EMERGENCY F.A. REPAIR BANK EROSION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN, CA 94568	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$1,185,000 \$118,390 \$0	12/23/14 01/27/15 04/30/16	0% 10%
20.20 201130							
01-MEN-101-64.7/81.4 01-4154U4 NHP-Q101-(259)E --()		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM LONG VALLEY CREEK BRIDGE #10-099 TO RAMSEY RD & FROM 4.1 MI NORTH OF HUNTSMAN WAY TO 0.2 COLD PLANE AC, RHMA OVERLY, STRIPNG	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,322,953 \$7,242,919 \$88,978	12/24/14 01/16/15 04/05/16	73% 83% SUSPENDE
01-MEN-101-82.5/8.3 01-0F3704		IN MENDOCINO COUNTY ON ROUTE 101 ABOUT 13 MILES NORTH OF LAYTONVILLE AT THE EMPIRE CAMP REST AREA DIR'S EMERGENCY F.A. REPLACE DAMAGED WATER TANK	ERNEST M WIPF WIPF CONSTRUCTION P.O. BOX 234 UKIAH, CA 95482	PERRIN, KATHARINE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-6623	\$270,000 \$0 \$0	06/12/15 08/17/15	0% 0%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/16**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-/106.8 01-0F1804		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE AC SURFACING	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482		\$892,947 \$0 \$0	03/10/16 03/22/16	0% 0%
HM1							
01-MEN-128-.2/11.1 01-378174 STP-P128-(056)E --()		IN MENDOCINO COUNTY NEAR NAVARRO FROM EAST OF ROUTE 1 TO WEST OF FLYNN CREEK BRIDGE REHAB CULVERTS CULVERT REHABILITATION	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO CA 95428	KRUEGER, GRANT MICHAEL 925 NORTH FRANKLIN ST. FORT BRAGG, CA 95437 (707)498-3067	\$1,453,898 \$0 \$0	12/18/15 01/29/16 10/06/16	0% 0% SUSPENDED
HA42							
01-MEN-128-14.3/40.6 01-378164 STP-P128-(052)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	ARGONAUT CONSTRUCTORS PO BOX 639 SANTA ROSA CA 95402	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$4,297,204 \$4,244,053 \$0	12/04/13 12/20/13 02/11/16 02/22/16	100% 100% COMPLETED
HA42							
01-MEN-162-.1/9 01-0F0204		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$276,567 \$0	01/07/15 03/09/15 02/19/15	0% 49%
20.20 201130							
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
20.20 201130							
01-MEN-253-6.9/0 01-0B5704 ER-19B4-(004)E --()		IN MENDOCINO COUNTY ABOUT 7 MILES EAST OF BOONVILLE AT 3.4 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT SOLDIER PILE WALL	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS CA 95490		\$2,477,668 \$0 \$0	08/13/15 09/02/15	0% 0%
HA23							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/16**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-270-18.4/20.3 01-0G0204		IN MENDOCINO COUNTY AT MCCOY CREEK SIDEHILL VIADUCT AND AT 2.3 MILES SOUTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERGENCY F.A. REPAIR VIADUCT, SLOPE, DRAINAGE AND SLIPOU	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$735,000 \$0 \$0	01/20/16 03/11/16	0% 0%
20.20 201130							
01-VAR--/0 01-0E5404		IN DEL NORTE, HUMBOLDT, MENDOCINO, AND LAKE COUNTIES, AT VARIOUS MAINTENANCE STATIONS AND REST AREAS THROUGHOUT DIST 1 DIR'S EMERG REPLACE LEAKING WATER STORAGE TANKS	WHITSON, INC, P.O. BOX 240 WILLOW CREEK, CA 95573	RODRIGUEZ, JOAQUIN, S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$804,230 \$411,001 \$0	03/30/15 06/19/15 02/28/16	0% 51%
20.20 201131							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$340,071,445</u>	<b>Completed to Date:</b>	<u>\$231,860,411</u>	<b>Work This Month:</b>	<u>\$2,499,902</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-2.2/0	01-0E7104	1
01-DN-101-12.0/15.5	01-0F3304	1
01-DN-101-17.5/0	01-0E4504	1
01-DN-101-20.4/23.6	01-0E2604	1
01-DN-101-22.0/0	01-0B3004	1
01-DN-101-4.0/0	01-476904	1
01-DN-101-4.4/9.4	01-0B0804	2
01-DN-197-5.0/0	01-0F1004	2
01-DN-199-8.7/0	01-0B3104	2
01-HUM-36-16.9/0	01-0F2904	2
01-HUM-36-22.8/27.7	01-0B3404	2
01-HUM-36-32.2/32.3	01-0F9404	2
01-HUM-36-35.9/35.9	01-0B3604	3
01-HUM-96-7.8/8	01-0G0804	3
01-HUM-96-7.8/0	01-0C7704	3
01-HUM-96-8.3/8.9	01-0B03U4	3
01-HUM-96-11.0/13.2	01-493704	3
01-HUM-101-6.5/0	01-0F0704	3
01-HUM-101-11.0/103.5	01-0E2104	4
01-HUM-101-72.5/0	01-0C2804	4
01-HUM-101-15.0/0	01-0B4004	4
01-HUM-101-48.7/0	01-0E2304	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-HUM-169-13.6/23.4	01-450904	4
01-HUM-254-22.1/22.1	01-0F1504	4
01-HUM-299-30.2/30.6	01-0A3204	5
01-HUM-299-32.0/0	01-0B4604	5
01-HUM-299-5.5/11	01-0C4604	5
01-HUM-299-10.7/26.1	01-0B4504	5
01-HUM-299-21.1/21.5	01-0A5204	5
01-HUM-299-29.2/38.6	01-487404	5
01-HUM-999-/0	01-463924	6
01-HUM-999-/0	01-0B2404	6
01-LAK-20-13.5/31.4	01-0B0004	6
01-LAK-20-35.5/46.5	01-0F8004	6
01-LAK-29-34.4/40	01-0C3504	6
01-LAK-175-16.0/28	01-0F6704	6
01-MEN-1-2.3/2.5	01-497714	7
01-MEN-1-40.2/40.2	01-0C6104	7
01-MEN-1-70.5/0	01-474904	7
01-MEN-1-/55	01-0F9504	7
01-MEN-20-7.1/23	01-4939U4	7
01-MEN-101-45.0/50.8	01-262024	7
01-MEN-101-45.0/50.8	01-262064	8
01-MEN-101-45.0/50.8	01-262054	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-101-46.3/46.4	01-0E9704	8
01-MEN-101-64.7/81.4	01-4154U4	8
01-MEN-101-82.5/8.3	01-0F3704	8
01-MEN-101-43.1/49	01-262004	8
01-MEN-101-/106.8	01-0F1804	9
01-MEN-128-.2/11.1	01-378174	9
01-MEN-128-14.3/40.6	01-378164	9
01-MEN-162-.1/9	01-0F0204	9
01-MEN-162-11.6/0	01-0C2304	9
01-MEN-253-6.9/0	01-0B5704	9
01-MEN-270-18.4/20.3	01-0G0204	10
01-VAR--/0	01-0E5404	10

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
01			
<b>Federal Aid</b>			
-F-	FEDERAL AID (PRIMARY)	\$10,159,323	\$7,778,439
-S-	FEDERAL AID (SECONDARY)	\$37,941,315	\$20,165,638
-SH-	STATE HIGHWAY	\$212,185,203	\$172,369,542
-ER-	STORM DAMAGE REPAIR	\$8,174,861	\$4,082,120

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	01		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
			\$71,610,743
			\$27,464,671
<b>District Total:</b>			<u><b>\$340,071,445</b></u>
			<u><b>\$231,860,411</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
01	\$12,912,339
<b>Work completed this Period:</b>	\$12,912,339