

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 1
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE 5211 BOYD ROAD TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$8,547,620 \$0	02/16/16 05/04/16 12/30/18	0% 71%
20.20 201130							
01-DN-101-14.8/15.1 01-0H7004		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 1.0 TO 1.3 MILES NORTH OF RUDSILL ROAD DIR'S EMERGENCY F.A. ROADWAY STABILIZATION, RETAINING WALL	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	SANDERS, KAREN 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009	\$6,985,000 \$2,314,427 \$0	11/13/17 02/09/18 12/30/18	0% 33%
20.20 201130							
01-DN-101-17.4/0 01-0B2804 STP-ER -()1 6004-E -()		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD#8068 RECONSTRUCT ROADWAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049 (530)246-4292	SANDERS, KAREN 207 PRICE MALL, SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009	\$3,366,148 \$3,438,957 \$0	06/08/16 06/23/16 03/06/18 03/08/18	100% 100% COMPLETED
HA23							
01-DN-101-20.0/28 01-0H0504		IN DEL NORTE CNTY NEAR CRESCENT CITY FROM 0.3 MILE SO.OF MILL CREEK PARK ENTRANCE RD8068 TO 0.1 MILE SO OF SB OFF TO E WASHINGDIR' REPAIR CULVERTS	CARLSON'S CONSTRUCTION 1910 FT. JONES RD. YREKA CA 96097	MALMBERG, CLAYTON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5580	\$585,000 \$0 \$0	02/24/17 05/01/17 05/01/17	0% 0%
20.20 201130							
01-DN-101-21.2/0 01-0G0304		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.22 MILES NORTH OF CUSHING CREEK VIADUCT 01-0076 DIR'S EMERGENCY F.A. STABILIZE ROADWAY	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502 (707)443-6371	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,985,000 \$645,631 \$0	01/15/16 03/28/16 03/30/17	0% 33%
20.20 201130							
01-DN-101-26.1/26.8 01-0G4904		IN THE CITY OF CRESCENT CITY ON DEL NORTE 101 FROM PM 26.18 TO 2681 DIR'S EMERGENCY L.S. DN COUNTY MICROSURFACING	INTERMOUNTAIN SLURRY SEAL, INCMALMBERG, CLAYTON 1005 TERMINAL WAY STE 220 RENO, NV 89502	MALMBERG, CLAYTON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$255,195 \$255,195 \$0	07/27/16 04/21/17 12/22/16	100% 100%
20.80 122000							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 2
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-/15.5 01-0H6904		STABILIZE A SECTION OF DAMAGED HIGHWAY ANDIMPROVE THE ALIGNMENT VIA REPAIRS TO FOUR RETAINING WALLS, NEW RW, PLACEMENT OF A MECHAN ROADWAY STABILIZATION & RETAINING WALL	GOLDEN STATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	SANDERS, KAREN 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009	\$9,785,000 \$0 \$0	11/15/17 03/09/18	0% 0%
20.20 201130							
01-DN-199-8.2/8.2 01-0B2604 ACHS-NHP1-(903)4 --()		IN DEL NORTE COUNTY NEAR HIOUCHI AT 1 MILE NORTH OF SOUTH FORK ROAD SHOULDER WIDENING	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$2,722,574 \$2,813,580 \$0	11/07/16 11/28/16 02/16/18 02/26/18	100% 100% COMPLETED
HB1							
01-HUM-36-.9/.4 01-0G9204		IN HUMBOLDT COUNTY NEAR SWAINS FLAT FROM 0.3 MILE WEST OF JAYMAR LANE TO COBB DIR'S EMERGENCY F.A. STORM DAMAGE REPAIRS	FORD LOGGING, INC. DBA PACIFICKING, ROBERT EARTHSCAPE 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95517	1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)498-5107	\$7,185,000 \$7,170,554 \$0	02/03/17 04/15/17 09/01/18	0% 100%
20.20 201130							
01-HUM-36-29.0/30 01-0G8504		IN HUMBOLDT COUNTY ABOUT 10 MNILES EAST OF SWAINS FLAT AT 0.2 MILE EAST OF DEERFIELD RANCH ROAD RT. DIR'S EMERGENCY F.A. REPAIR SLIPOUT	FORD LOGGING INC. DBA PACIFIC KING, ROBERT EARTHSCAPE 1225 CENTRAL AVE. #11 MCKINLEYVILLE, CA 95519	1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-7190	\$885,000 \$887,415 \$0	01/20/17 04/13/17 08/01/17	0% 99%
20.20 201130							
01-HUM-96-3.4/35.9 01-0E3604		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 4.1 MILES EAST OF BRANNAN MOUNTAIN ROAD TO 0.9 MILES EAST OF CEDAR CAMP ROAD REPAIR DRAINAGE SYSTEMS	ROLL'N ROCK CONSTRUCTION INC. 5527 TRUCK VILLAGE DR. MOUNT SHASTA CA 96067 (530)925-1408	GORONA, MARK 5065 BOYD ROAD ARCATA, CA 95521 (707)496-4359	\$327,438 \$303,217 \$0	06/27/16 07/26/16 12/28/17	68% 96%
HM2							
01-HUM-96-6.2/6.6 01-0A9904 HSST-P -()P 6058- E -()		IN HUMBOLDT COUNTY 6.2 MILES EAST OF WILLOW CREEK TO 2.6 MILES WEST OF TISH-TANG CAMPGROUND CURVE IMPROVEMENT	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501 (707)443-6371	STEEN, NATHANIEL 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)498-2122	\$2,656,984 \$2,577,758 \$0	04/27/16 05/18/16 05/04/18	85% 90%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 3
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-7.8/8 01-0G0804		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.27 TO 0.07 MILE WEST OF TISH TANG CAMPGROUND DIR'S EMERGENCY F.A. SLIDE REMOVAL AND STABILIZATION	R. BROWN CONSTRUCTION CO. INC P.O. BOX 406 WILLOW CREEK, CA 95573 (530)629-3702	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,635,000 \$1,558,364 \$0	01/28/16 03/17/16 10/31/17	0% 95%
20.20 201130							
01-HUM-96-7.8/8 01-0G8404		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.3 MILE WEST OF TISH TANG CAMPGROUND TO TISH TANG CAMPGROUND DIR'S EMERGENCY FA SLIDE REMOVAL AND SLOPE STABILIZATION	ROGER BROWN CONSTRUCTION CO. P.O. BOX 406 WILLOW CREEK, CA 95573	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,485,000 \$1,455,478 \$0	01/18/17 03/16/17 08/31/17	0% 98%
20.20 201130							
01-HUM-96-12.3/0 01-0E1004 ACST-X023-(037)E --()		IN HUMBOLDT COUNTY NEAR HOOPA ON ROUTE 96 AT TRINITY RIVER BRIDGE AND NEAR ARCATA ON ROUTE 101 AT ARCATA OVERHEAD CLEAN & PAINT BRIDGES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502 (541)664-3010	GORONA, MARK 5065 BOYD RD. SUITE G ARCATA, CA 95519 (707)496-4359	\$1,279,305 \$845,860 \$0	08/18/17 09/07/17 08/29/18	38% 66%
HA21							
01-HUM-96-20.0/24 01-0H0304		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM 3.0MILES OF KLAMATH RIVER BRIDGE #04-0144 TO 0.6 MILE EAST OF WEITCHPEC ROAD 7P100 DIR'S EM REPAIR SLIPOUT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	GORONA, MARK 5065 BOYD ROAD, SUITE H ARCATA, CA 95519 (707)498-3207	\$9,485,000 \$9,140,366 \$0	02/22/17 05/03/17 04/17/18	0% 96%
20.20 201130							
01-HUM-96-24.2/44.2 01-0H1904		IN HUMBOLDT COUNTY NEAR ORLEANS FROM 0.9 MILE EAST OF WEITCHPEC ROAD 7P100 TO 0.8 MILE WEST OF HUMBOLDT-SISKIYOU COUNTY LINEDIR'S STORM DAMAGE REPAIRS	TT CONSTRUCTION P.O. BOX 349 ORLEANS, CA 95556	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,985,000 \$1,185,975 \$0	03/28/17 05/12/17 05/31/18	0% 60%
20.20 201130							
01-HUM-96-43.7/0 01-0G4704		US HWY 99 IN HUMBOLDT COUNTY AT PM 4.78, A LOCATION KNOWN LOCALLY AS LIKE FALLS DIR'S EMERGENCY F.A. MATERIALS DISPOSAL PROJECT	TT CONSTRUCTION P.O. BOX 349 ORLEANS, CA 95556 (530)627-3484	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$265,415 \$164,157 \$0	07/20/16 10/18/16 12/30/16	0% 62%
20.10 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 4
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-.4/26.5 01-0G8104		IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 0.9 MILE SOUTH TO 1.6 MILES NORTH OF SALMON CREEK ROAD SOUTHBOUND ON RAMP DIR'S EMERGENCY STORM DAMAGE REPAIRS	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1020	\$3,985,000 \$3,006,739 \$0	01/27/17 03/20/17 12/15/17	0% 75%
20.20 201130							
01-HUM-101-8.5/22.4 01-0F5204 ACNH-Q101-(314)E --()		IN HUMBOLDT COUNTY NEAR MIRANDA AT VARIOUS LOCATIONS RUBBERIZED HMA OVERLAY	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE COURT,STE B FORTUNA, CA 95501 (707)725-1020	\$3,533,023 \$3,511,980 \$0	03/30/17 04/20/17 05/24/18	82% 97%
HM1							
01-HUM-101-28.4/32 01-0G8204		IN HUMBOLDT COUNTY NEAR WEOTT FROM 4.7 TO 1.1 MILES SOUTH OF WEOTT NORTHBOUND OFF RAMP DIR'S EMERGENCY F.A. ROADWAY SINK AND SLIDE REPAIRS	MCCULLOUGH CONSTRUCTION, INC. 57 ALDER GROVE ROAD ARCATA, CA 95521	GORONA, MARK 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$3,485,000 \$1,845,914 \$0	01/11/17 03/24/17 06/30/17	100% 53%
20.20 201130							
01-HUM-101-28.5/33.6 01-0F8504		IN HUMBOLDT COUNTY NEAR WEOTT FROM 0.6 MILE NORTH OF MYERS FLAT SEPARATION TO NEWTON ROAD UNDERCROSSING RUBBERIZED HOT MIX ASPHALT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565		\$2,053,899 \$0 \$0	11/09/17 12/18/17	0% 0%
HM1							
01-HUM-101-29.4/0 01-0H4904		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.1 MILES SOUTH OF WILLIFORD ROAD UC -4- 117 DIR'S EMERGENCY L.B. SLIDE AND ROADWAY REPAIRS	WEST COAST CONTRACTORS INC DBA OREGON WEST COAST CONTRACTORS 61050 HIGHWAY 101 COOS BAY, OR 97420	GORONA, MARK 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)825-4887	\$10,466,400 \$7,378,171 \$0	06/23/17 08/21/17 05/30/18	0% 70%
20.20 201130							
01-HUM-101-40.5/42 01-0G8304		IN HUMBOLDT COUNTY NEAR REDCREST FROM 0.7 TO 2.2 MILES NORTH OF REDCREST NORTHBOUND ON RAMP DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	GORONA, MARK 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$4,985,000 \$3,327,832 \$0	01/26/17 03/21/17 05/30/18	0% 67%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 5
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-58.8/65.6 01-0G6404		IN HUMBOLDT COUNTY IN AND NEAR FORTUNA FROM 0.7 MILE SOUTH OF KENMAR ROAD UNDERCROSSING TO 0.4 MILE SOUTH OF LOLETA DRIVE OVERCROS BONDED WEARING COURSE-GAP GRADED	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	KING, ROBERT 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)498-5107	\$11,390,506 \$0 \$0	02/22/18 04/16/18 10/11/18	0% 0%
HM1							
01-HUM-101-68.2/93 01-0G3504		IN HUMBOLDT COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY &	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 (916)283-9950	RASHID, AMAL 5601 SOUTH BROADWAY EUREKA, CA 95503 (707)496-4363	\$1,908,391 \$5,138 \$0	03/06/18 03/29/18 08/01/18	4% 0%
HM							
01-HUM-101-109.5/125.8 01-415004 ACNH-Q101-(303)E --()		IN HUMBOLDT COUNTY IN & NEAR ORICK FROM 0.3 MI NORTH OF BIG LAGOON BRIDGE TO 0.3 MILE SOUTH OF SOUTH PRAIRIE CREEK UNDERCROSSING ORICK CAPM	MERCER FRASER COMPANY 77 WEST SERCOND STREET EUREKA CA 95501 (707)443-6371	RASHID, AMAL 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)496-4363	\$12,789,427 \$9,171,293 \$0	12/14/16 01/30/17 05/23/18	94% 71%
HA22							
01-HUM-101-110.6/0 01-0B4204 STER-19D7-(04E) --()		IN HUMBOLDT COUNTY NEAR TRINIDAD AT 1.9 MILES SOUTH OF KANE ROAD AND AT 1.3 MILES NORTH OF KANE ROAD REPLACE 2 DRAINAGE SYSTEMS AND	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371		\$970,406 \$0 \$0	10/11/17 11/28/17	0% 0%
HA23							SUSPENDED
01-HUM-101-111.3/111.7 01-0B4304 ACNH-ER19-(300)0 --()		IN HUMBOLDT COUNTY NEAR BIG LAGOON FROM 1.8 TO 2.2 MILES NORTH OF GEORGIA PACIFIC RD BIG LAGOON SLIPOUT REPAIR	WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY OR 97420 (541)267-7689	GORONA, MARK 5065 BOYD RD, SUITE G ARCATA, CA 95521 (707)496-4659	\$4,699,350 \$3,834,791 \$0	12/21/16 01/30/17 07/17/18	74% 81%
HA23							
01-HUM-101-131.7/0 01-0F8604		IN HUMBOLDT AND DEL NORTE COUNTIES NEAR ORICK FROM 2.5 MILES NORTH OF BOYES CREEK VIADUCT TO NORTH PRAIRIE CREEK PARK UNDERCROSSI RHMA OVERLAY	TIDEWATER CONTRACTORS, INC 16156 HIGHWAY 101 SOUTH BROOKINGS OR 97415 (541)469-5341	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$3,396,187 \$262,561 \$0	02/22/18 03/19/18 06/25/18	25% 8%

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 6
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-/89.1 01-0G5204		IN HUMBOLDT COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS FROM THE ARCATA OVERHEAD TO TRINIDAD DIR'S EMERGENCY L.S. MICROSURFACING	AMERICAN PAVEMENT SYSTEMS, INCGORONA, MARK 1012 11TH STREET, SUITE 1000 MODESTO, CA 95354 (209)522-2277	33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$636,988 \$636,988 \$0	08/31/16 02/14/17 10/12/16	100% 100% OVER RUN
20.80 122							
01-HUM-101-/13 01-0H1004		IN HUMBOLDT COUNTY NEAR RICHARDSON GROVE FROM HUM-MEN CO LINE TO 0.3 MI NORTH OF MONSCHKE UC #4-238 REPAIR SINKHOLE AND DRAINAGE	MENDOCINO CONSTRUCTION SERVICE P.O. BOX 1517 WILLITS, CA 95490	RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252	\$4,135,000 \$1,436,161 \$0	03/17/17 04/20/17 04/30/18	0% 35%
20.20 201130							
01-HUM-169-15.0/30 01-0H0204		IN HUMBOLDT COUNTY NEAR PECWAN FROM 0.5 MILE EAST OF PECWAN CREEK BRIDGE #04-0190 TO MARTINS FERRY BRIDGE #04- 0223 DIR'S EMERGENCY STORM DAMAGE REPAIRS	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-4358	\$1,885,000 \$1,222,516 \$0	02/25/17 05/10/17 03/01/18	0% 65%
20.20 201130							
01-HUM-169-28.0/32 01-0G9304		IN HUMBOLDT COUNTY NEAR MARTINS FERRY FROM MITCHELL ROAD #7Q200 TO 0.6 MILE WEST OF WEITCHPEC SCHOOL ROAD DIR'S EMERGENEY F.A. REPAIR SLIPOUT	KAPEL CONSTRUCTION, INC. P.O. BOX 160 BURNT RANCH, CA 95527	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-4352	\$3,285,000 \$3,023,850 \$0	02/14/17 04/25/17 04/09/18 04/16/18	0% 92%
20.20 201130							
01-HUM-211-77.2/78.5 01-0H0704		IN HUMBOLDT COUNTY NEAR FERNDAL FROM NORTH WADDINGTON EXIT TO FERNBRIDGE DRIVE-A3H035 DIR'S EMERGENCY F.A. BRIDGE SCOUR REPAIR	WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY, OR 97420	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)621-0000	\$2,985,000 \$1,319,773 \$0	03/04/17 05/09/17 09/15/17	100% 44%
20.20 201130							
01-HUM-254-.8/43.1 01-430604 ACST-P254-(008)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM OHMAN CREEK BRIDGE #4- 7 TO BEAR CREEK BRIDGE #4-12 REPLACE BRIDGE RAILS AND WIDEN	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501 (707)443-6371	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COUT,STE E FORTUNA, CA 95501 (707)621-0000	\$3,000,419 \$2,936,560 \$7,102	01/10/17 02/14/17 04/10/18 05/14/18	88% 96%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 7
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-254-4.0/6 01-0H0104		IN HUMBOLDT COUNTY FROM 0.8 MILE SOUTH TO 1.2 MILES NORTH OF MIRANDA BR/MAPLE HILLS DIR'S EMERGENCY F.A. REPAIR SLIPOUT	WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY, OR 97420	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE, CT, STE E FORTUNA, CA 95540 (707)725-1020	\$2,985,000 \$346,655 \$0	03/04/17 05/08/17 08/30/17	0% 12%
20.20 201130							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 G R SUNDBERG, INC. MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%
20.20 201130							
01-HUM-283-.1/.1 01-0E8404 ACST-P283-(003)E --()		IN HUMBOLDT COUNTY IN AND NEAR SCOTIA AND RIO DELL AT EEL RIVER OH 4-15 CLEAN & PAINT BRIDGE	MURPHY IHUSTRIAL COATINGS, INC. 2704 GUNDRY AVE. SIGNAL HILL CA 90755 (562)427-7720	KING, ROBERT 1487 SANDY PRAIRIE COURT,STE F FORTUNA, CA 95540 (707)498-5107	\$2,592,332 \$922,151 \$0	11/07/17 11/28/17 10/01/18	37% 36%
01-HUM-299-19.1/19.3 01-0G9104		IN HUMBOLDT COUNTY ABOUT 13 MILES EAST OF BLUE LAKE FROM 0.1 MILE TO 0.3 MILE EAST OF BAIR ROAD C6L300 DIR'S EMERGENCY F.A. SLOPE STABILIZATION AND RECONSTRUCT ROADWA	KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-3207	\$635,000 \$163,383 \$0	01/26/17 03/17/17 02/16/18	0% 26%
20.20 201130							
01-HUM-299-30.6/0 01-0G9504		IN HUMBOLDT COUNTY ABOUT 6 MILES WEST OF WILLOW CREEK AT CEDAR CREEK ROAD #7L100 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	R. BROWN CONSTRUCTION CO., INC P.O. BOX 406 WILLOW CREEK, CA 95573	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-3207	\$1,735,000 \$924,748 \$0	02/17/17 05/08/17 10/01/18	0% 53%
20.20 201130							
01-JUM-299-24.2/0 01-0H4304		IN HUMBOLDT COUNTY ON ROUTE 299 AT PM 24.2 DIR'S EMERGENCY F.A. REPAIR A DISPLACED ROADWAY SECTION	KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-3207	\$275,000 \$137,581 \$0	06/09/17 06/29/17 02/16/18	0% 50%
20.10 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 8
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-12.0/15 01-0H0604		IN LAKE COUNTY NEAR LAKEPORT FROM 0.1 GRANITE CONSTRUCTION COMPANY, MILENORTH OF SPRUCE GROVE ROAD -S INT INC. R TO 0.1MILE NORTH OF HOFACKER LANE - 1324 S. STATE STREET ROAD #148E DIR'S REPAIR CULVERT	UKIAH, CA 95482	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$2,685,000 \$1,557,380 \$0	03/06/17 06/23/17 01/18/18	0% 58%
20.20 201130							
01-LAK-29-34.1/34.5 01-0E6404 HSST-P029-(132)E --()		IN LAKE COUNTY NEAR KELSEYVILLE FROM ARGONAUT CONSTRUCTORS 0.2 MI SOUTH TO 0.2 MI NORTH OF CRUICKSHANK ROAD INSTALL NB LEFT TURN POCKET	360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$1,015,004 \$72,079 \$0	08/25/17 09/12/17 07/17/18	0% 7%
HB1							
01-LAK-29-41.4/0 01-0B6904		IN LAKE COUNTY IN LAKEPORT AT LAKEPORT BOULEVARD OVERCROSSING UPGRADE PEDESTRIAN FACILITIES	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002 (530)223-9322	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$918,235 \$899,365 \$0	08/03/17 08/31/17 02/22/18 03/22/18	100% 100%
HB1							
01-LAK-175-17.4/23.6 01-0G7504		IN LAKE COUNTY NEAR MIDDLETOWN FROM GRANITE CONSTRUCTION COMPANY, 0.2 MILE EAST OF GROUSE SPRINGS ROAD- INC. 145 TO 0.1 MILE EAST OF SOCRATES MINE 1324 S. STATE STEET ROAD-111DIR'S EMERG STORM DAMAGE REPAIRS	UKIAH, CA 95482	KRAFT, DAN 1401A WILL S. GREEN COLUSA, CA 95932 (530)458-2444	\$5,185,000 \$4,584,016 \$0	01/11/17 03/07/17 01/29/18	0% 88%
20.20 201130							
01-LAK-175-/44.1 01-0G5004		IN MENDOCINO AND LAKE COUNTIES ON VSS INTERNATIONAL, INC. ROUTE 20FROM MEN 20 PM 43.0 TO LAK 20 3785 CHANNEL DRIVE PM 0.79 AND IN LAKE COUNTY ON ROUTE 175 FROM PM 0.0TO5DIR' MICROSURFACING	WEST SACRAMENTO, CA 95691 (916)373-1500	GRIFFITH, GARRETT 7663 HIGHWAY 29 KELSEYVILLE, CA 95451 (530)682-3842	\$436,816 \$451,447 \$0	08/10/16 02/14/17 09/27/16	100% 100%
20.80 122							
01-MEN-1-34.4/38.4 01-0H0004		IN MENDOCINO COUNTY NEAR ELK FROM 0.5 GRANITE CONSTRUCTION COMPANY, MILENORTH OF PHILO GREENWOOD ROAD-132 INC. TO 0.5 MILE SOUTH OF NAVARRO BLUFF 1324 S. STATE STREET ROAD-517A DIR'S EME STORM DAMAGE REPAIR	UKIAH, CA 95482	KRUEGER, GRANT M. 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$2,985,000 \$2,284,645 \$0	02/15/17 05/02/17 09/28/17	0% 77%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 9
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-38.5/40.5 01-0G8904		IN MENDOCINO COUNTY NEAR ELK FROM 0.4 MILE NORTH OF NAVARRO BLUFF RAOD 517A TO 0.2 MILE NORTH OF JUNCTION 128 EAST DIR'S EMERGENCY STORM DAMAGE REPAIRS	PAULSON EXCAVATING , INC. 32700 ALBION RIDGE ROAD ALBION, CA 95410	KRUEGER, GRANT 925B N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$385,000 \$255,773 \$0	01/31/17 04/05/17 07/14/17	100% 66%
20.20 201130							
01-MEN-1-75.5/76.5 01-0G4504		IN MENDOCINO COUNTY NEAR WESTPORT, FROM 0.6 TO 1.4 MILES NORTH OF BLUE SLIDE GULCH BRIDGE DIR'S EMERGENCY L.B. RECONSTRUCT ROADWAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482 (707)467-1400	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$4,235,000 \$3,356,798 \$0	07/29/16 10/27/16 06/30/18	0% 79%
20.20 201130							
01-MEN-1-78.0/83.5 01-0G8004		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.3 MILE SOUTH OF WAGES CREEK BRIDGE #10-137 SOLDIER POINT VIADUCT #10-271 DIR'S EMERGENCY STORM DAMAGE REPAIRS	MCM CONSTRUCTION, INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	KRUEGER, GRANT 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3067	\$8,735,000 \$7,027,395 \$0	01/11/17 04/24/17 07/30/18	0% 80%
20.20 201130							
01-MEN-1-104.4/0 01-0G7304		IN MENDOCINO COUNTY NEAR LEGGETT AT 1.2 MILES SOUTH OF JUNCTION ROUTE 101 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252	\$8,985,000 \$6,885,888 \$0	01/09/17 02/15/17 06/30/18	0% 77%
20.20 201130							
01-MEN-1-/55 01-0F9504		IN MENDOCINO COUNTY ON ROUTE 1 FROM THE SONOMA/MENDOCINO COUNTY LINE TO CASPAR VISTA POINT DIR'S EMERGENCY F.A. REMOVE AND DISPOSE OF HAZARD TREES	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428 (707)983-8135	MALMBERG, CLAYTON 6301 N. STATE REDWOOD VALLEY, CA 95482 (707)485-1841	\$835,000 \$691,847 \$0	01/07/16 03/15/16 03/07/16	100% 83%
20.20 201130							
01-MEN-20-33.6/38.5 01-0G0704		IN MENDOCINO COUNTY NEAR UKIAH FROM THE RUSSIAN RIVER OH TO ROAD 260 DIR'S EMERGENCY F.A. REPAIR ROADWAY	DARREN TAYLOR CONSTRUCTION, INC. 5750 PLEASANT VIEW DRIVE ANDERSON, CA 96007 (530)378-2211	PERRIN, KATHARINE 6301 N STATE ST. REDWOOD VALLEY, CA 95470 (707)496-5840	\$805,000 \$767,569 \$0	01/29/16 05/09/16 03/17/16	100% 95%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 10
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-20-36.4/0 01-0G9404		IN MENDOCINO COUNTY NEAR WILLITS AT EAST FORK NEAR WILLITS AT EAST FORK DIR'S EMERGENCY F.A. BRIDGE DECK REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$1,485,000 \$709,997 \$0	02/16/17 05/26/17 05/05/17	100% 48%
20.20 201130							
01-MEN-101-.1/T106.8 01-0H7204		IN MENDOCINO AND HUMBOLDT COUNTIES FROM THE SONOMA COUNTY LINE TO 0.6 MILE NORTH OF MEYERS FLAT SEPARATION (101/254) TRAFFIC STRIPE AND REMOVE MARKERS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR RANCHO CORDOVA CA 95742 (916)635-5175	MUNES, NASH 998 HEARST ROAD WILLITS, CA 95490 (707)223-0791	\$2,985,144 \$310,441 \$0	03/06/18 03/29/18 08/27/18	7% 10%
HM4							
01-MEN-101-3.7/5.3 01-0B5004 NHER-19C7-(004)E --()		IN MENDOCINO COUNTY NEAR HOPLAND FROM 0.1 MI SOUTH OF COMMINSKY STA RD-103 TO 0.6 MI NORTH OF PIETA CR BRIDGE #10-83 REPAIR SLIDES	O.C. JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KRAFT, DAN P.O. BOX 457 LOWER LAKE, CA 95457 (530)713-7864	\$13,090,300 \$2,557,013 \$0	10/13/16 11/03/16 08/22/19	17% 20%
HA23							
01-MEN-101-24.5/24.5 01-0G5604		IN MENDOCINO COUNTY IN UKIAH AT EAST BUGLER CONSTRUCTION PERKINS STREET OVERCROSSING (#10-193) DIR'S EMERGENCY F.A. REPAIR BRIDGE	4847 HOPYARD RD. STE 4 #395 PLEASANTON, CA 94588 (925)416-0700	FAZAL, IMRAN 6301 N. STATE ST. UKIAH, CA 95470 (707)834-1151	\$1,085,000 \$106,610 \$0	09/19/16 12/09/16 10/13/16	100% 10%
20.20 201130							
01-MEN-101-33.0/42 01-0H7604		IN MENDOCINO COUNTY NEAR UKIAH AND WILLITSFROM 0.2 MILE NORTH OF NB ON FR WEST ROAD TO 0.1 MILE SOUTH OF SOUTH WILLITS OH#10-1DIR' FIRE DAMAGE REPAIRS	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482	MUNES, NASH 998 HEAESEST ROAD WILLITS, CA 95470 (707)223-0791	\$9,985,000 \$8,986,255 \$0	10/10/17 11/17/17 06/30/18	0% 90%
20.20 201130							
01-MEN-101-37.0/40 01-0H4204		IN MENDOCINO COUNTY NEAR WILLITS FROM 2.4 MILES SOUTH TO 0.6 MILE NORTH OF RIDGEWOOD RANCH ROAD DIR'S EMERGENCY F.A. SLOPE STABILIZATION AND ROADWAY REPAIR	KEN'S WATER TENDER, INC. P.O. BOX 931 WILLOW CREEK, CA 95573	MUNES, NASH 998 HEARST RD. WILLITS, CA 95490 (707)223-0791	\$2,985,000 \$674,704 \$0	05/31/17 06/30/17 03/25/18	23% 23%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 11
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-43.2/0 01-0G7904		IN MENDOCINO COUNTY NEAR WILLITS AT 0.8 MILE SOUTH OF HAEHL OVERHEAD BRIDGE #10-125 DIR'S EMERGENCY F.A. SLIDE REPAIR	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA, CA 95407 (707)542-4862	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$5,985,000 \$4,145,923 \$0	01/12/17 04/05/17 12/22/17	100% 69% OVER RUN
20.20 201130							
01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --()		IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS CONSERVATION FROM HAEHL CREEK OVERHEAD TO REYNOLDS 23195 MAFFEI RD. HIGHWAY WILLITS MITIGATION	HANFORD APPLIED RESTORATION & WILLITS CONSERVATION 23195 MAFFEI RD. SONOMA CA 95476 (707)996-6633	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$18,866,978 \$14,518,134 \$0	04/15/15 05/07/15 12/09/19	57% 82%
01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$4,602,427 \$3,881,092 \$0	07/01/15 07/16/15 12/18/19	43% 84%
01-MEN-101-46.3/47.2 01-262034 ACNH-Q101-(333)E --()		IN MENDOCINO COUNTY IN WILLITS FROM ROUTE 20 TO 0.9 MILE NORTH OF ROUTE 20 WILLITS BYPASS RELINQUISHMENT	GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH CA 95482 (707)467-4100	MUNES, NASH 998 HEARST ROAD WILLITS, CA 95490 (707)223-0791	\$3,765,701 \$722,838 \$0	03/06/18 03/29/18 12/05/18	12% 19%
01-MEN-101-50.1/84.6 01-402814 ACNH-Q101-(309)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM 4.3 MILES NORTH OF BAECHTEL CREEK BRIDGE TO 0.1 MILE SOUTH OF CUMMINGS ROAD UNDERCROSSING REHABILITATE CULVERTS	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LN COVELO CA 95428 (707)983-8135	PERRIN, KATHARINE 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$2,219,806 \$2,019,705 \$0	12/21/16 01/30/17 03/21/18	96% 93% SUSPENDED
HA42							
01-MEN-101-64.0/82 01-0H1104		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM TO 0.4 MILE SOUTH OF REST AREA NB OFF RAMP0.6 MILE SOUTH OF OIL SHERWOOD ROAD -311A DIR' REPAIR ACCELERATED PAVEMENT FAILURE	GHILOTTI CONSTRUCTION COMPANY,INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	FAZAL, IMRAN 6301 N. STATE ST. UKIAH, CA 95470 (707)834-1151	\$7,985,000 \$6,423,610 \$0	03/31/17 06/28/17 04/30/18	0% 80%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 12
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-87.5/0 01-0G9704		IN MENDOCINO COUNTY MEAR CUMMINGS AT 0.2 MILE SOUTH OF ROUTE 101/271 SEP 310-145 DIR'S EMERGENCY F.A. SLOPE STABILIZATION & RECONSTRUCT ROADWAY	BOUTHILLIER'S CONSTRUCTION INC 1571 SOUTH MAIN STREET WILLITS, CA 95490	INCSEYOU, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95490 (916)801-9674	\$6,485,000 \$6,485,224 \$0	02/13/17 04/28/17 04/30/18	0% 100%
20.20 201130							
01-MEN-101-89.2/0 01-0C3704 NH-Q101-(305)E --()		IN MENDOCINO COUNTY ON ROUTE 101 APPROXIMATELY 2.0 MILES SOUTH OF LEGGETT AT CEDAR CREEK CULVERT BRIDGE PRESERVATION	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588 (925)416-0700	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$2,901,620 \$1,633,474 \$0	11/01/16 11/28/16 10/01/18	48% 56%
HA21							
01-MEN-101-93.2/93.2 01-0B5104 ACNH-ER19-(900)4 --()		IN MENDOCINO COUNTY NEAR LEGGETT AT 0.1 MILE NORTH OF JITNEY GULCH BRIDGE REPAIR SLIDE & SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC. 500 CROPLEY LN WILLITS CA 95490 (707)459-2377	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1020	\$1,297,013 \$289,145 \$0	12/12/16 01/09/17 07/10/18	10% 23%
HA23							
01-MEN-101-93.4/93.5 01-0G3404		IN MENDOCINO COUNTY ABOUT 10 MILES SOUTH OF PIERCY AT 0.4 MILE NORTH OF JITNEY GULCH BRIDGE DIR'S EMERGENCY L.B. REPAIR SLIPOUT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$5,560,000 \$3,668,009 \$0	06/03/16 06/30/16 06/01/18	0% 66%
20.20 201130							
01-MEN-101-97.1/0 01-0H0904		IN MENDOCINO COUNTY NEAR LEGGETT AT 0.3 MILE SOUTH OF BRIDGES CREEK BRIDGE #010-033 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$13,485,000 \$10,177,791 \$0	03/09/17 05/15/17 04/30/18	0% 75%
20.20 201130							
01-MEN-101-104.7/105.3 01-0G6504		IN MENDOCINO COUNTY NEAR PIERCY FROM 0.9 MILE NORTH OF BEIDGE #10-91 TO 1.3 MILES SOUTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERG SLIDE REMOVAL AND SLOPE STABILIZATION	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490 (707)459-2377	RODRIGUEZ, SHERI 1500 REDWOOD WAY GARBERVILLE, CA 95542 (707)498-5252	\$7,685,000 \$4,984,224 \$0	12/10/16 02/27/17 05/31/18	0% 65%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 13

06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-128-.5/1.5 01-0H0804		IN MENDOCINO COUNTY NEAR ELK FROM 0.5 L.D. GIACOMINI ENTERPRISES, TO 1.5 MILES EAST OF JUNCTION ROUTE INC. 1 DIR'S EMERGENCY F.A. REPAIR CULVERTS	3351 NORTH STATE STREET UKIAH, CA 95482	STELLHORN, RANDY 925 FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$735,000 \$299,975 \$0	03/09/17 06/14/17 07/13/17	0% 41%
20.20 201130							
01-MEN-128-39.7/0 01-0H7104		IN MENDOCINO COUNTY NEAR YORKVILLE AT BUD GARMAN CONSTRUCTION 0.9 MILE WEST OF BEEBE CREEK BRIDGE SERVICES, INC #10-52. DIR'S EMERGENCY L.B. SLIDE AND ROADWAY REPAIRS	24900 NORTH HIGHWAY 101 WILLITS, CA 95490	PERRIN, KATHARINE 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$1,985,000 \$764,846 \$0	08/14/17 10/19/17 08/30/18	0% 39%
20.20 201130							
01-MEN-162-.1/9 01-0F0204		IN MENDOCINO COUNTY NEAR DOS RIOS VAN METER LOGGING, INC. DBA ABOUT 1.02 MILES WEST OF RODEO CREEK VAN METER CONSTRUCTION BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	649 BEAR CREEK ROAD GARBERVILLE CA, 95542 (707)923-2200	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$276,567 \$0	01/07/15 03/09/15 02/19/15	0% 49%
20.20 201130							
01-MEN-162-16.1/0 01-0B5504 STER-19D6-(004)E --()		IN MENDOCINO COUNTY NEAR DOS RIOS AT MERCER FRASER COMPANY 0.9 MI EAST OF LAYTONVILLE-DOS RIOS 200 DINSMORE DRIVE STABILIZE ROADWAY	FORTUNA CA 95540 (707)443-6371	LEWIS, MICHAEL 998 HEARST-WILLITS ROAD WILLITS, CA 95490 (707)354-1072	\$4,586,580 \$1,136,600 \$0	09/28/17 10/27/17 10/11/18	24% 25%
HA23							
01-MEN-162-/0 01-0H9804		REPAIR A SLIPOUT AND STABILIZE THE ROADWAYVIA CONSTRUCTING A SOLDIER PILE GROUND ANCHOR TYPE RETAINING WALL AT PM 16.08 ON ROUTE 1 CONSTRUCT SOLDIER PILE GROUND ANCHOR WALL	MERCER FRASER COMPANY PO BOX 1006 EUREKA, CA 95502	LEWIS, MICHAEL 6301 N STATE ST. 2ND FLOOR UKIAH, CA 95470 (707)498-5978	\$64,744 \$0 \$0	03/05/18 03/28/18	0% 0%
01-MEN-162-/16.2 01-0G9004		IN MENDOCINO COUNTY NEAR LAYTONVILLE WYLATTI RESOURCE MANAGEMENT, FROM JCT 101 TO 1.0 MILE EAST OF MID INC. FK EEL RIVER BR # 10-252 PROVIDE STORM DEBRIS/DRAINAGE	P.O. BOX 575 COVELO, CA 95428	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$2,685,000 \$2,326,501 \$0	02/03/17 04/13/17 06/30/18	0% 87%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 14
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-175-1.6/1.6 01-0G7804		IN MENDOCINO COUNTY NEAR HOPLAND AT 0.4 MILE EAST OF HARRISON STREET-ROAD 115A DIR'S EMERGENCY F.A. BANK STABILIZATION	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	PERRIN, KATHARINE 6301 N. STATE ST. UKIAH, CA 95470 (707)496-5840	\$535,000 \$238,136 \$0	01/11/17 03/21/17 02/24/17	100% 45%
20.20 201130							
01-MEN-175-5.0/9 01-0H2104		IN MENDOCINO COUNTY NEAR HOPLAND FROM 1 MILE EAST OF BUCKMAN DRIVE ROAD 105B TO 0.3 MILE EAST OF MOTORCYCLE PARK ENTRANCE DIR'S EME SLIDE AND SLIPOUT REPAIR	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	PERRIN, KATHARINE 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$4,485,000 \$4,295,436 \$0	04/10/17 07/17/17 11/30/18	0% 96%
20.20 201130							
01-MEN-253-1.4/1.8 01-0B5604 ACST-P253-(066)E --()		IN MENDOCINO COUNTY NEAR BOONVILLE FROM 0.3 MILE WEST TO 0.1 MI EAST OF SINGLEY CATTLEPASS CONSTRUCT SOLDIER PILE WALL	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	PERRIN, KATHARINE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$3,201,878 \$3,122,431 \$0	02/28/17 03/24/17 03/28/18 04/25/18	100% 100%
HA23							
01-MEN-253-/13 01-0H1304		IN MENDOCINO COUNTY NEAR BOONVILLE FROM JUNCTION ROUTE 128 TO 0.3 MILE WEST OF BUTLER RANCH DIR'S EMERGENCY F.A. REPAIR CULVERTS	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	FAZEL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95482 (707)485-8562	\$1,685,000 \$1,283,302 \$0	03/17/17 04/28/17 08/17/17	100% 76%
20.20 201130							
01-MEN-999-/0 01-0C4304		IN MENDOCINO COUNTY ON ROUTE ROUTE 101 IN WILLITS; ON ROUTE 128 APPROX 34.1 MILES WEST OF UKIAH; AND ON ROUTE 20, 8.5 MILES EAST O BRIDGE SCOUR MITIGATION	WYLATTI RESOURCE MANAGEMENT, INC. 23601 CEMETERY LN COVELO CA 95428 (707)983-8135	PERRIN, KATHARINE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$342,857 \$0 \$0	11/16/17 03/05/18	0% 0%
HA21						SUSPENDED	
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. P.O. BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$4,941,175 \$0	03/31/17 05/25/17 04/30/18	0% 83%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 15
06/08/18

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-0B8204 SSTG-Q101-(318)E --()		IN MENDOCINO & HUMBOLDT COUNTIES AT VARIOUS LOCATIONS RECONSTRUCT METAL BEAM GUARD RAIL	APEX FENCE CO INC 19896 ALEXANDER AVE ANDERSON CA 96007 (530)365-3316	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, STE. E FORTUNA, CA 95540 (707)621-0000	\$1,668,122 \$1,162,795 \$0	05/31/17 06/22/17 06/20/18	73% 69%
HB1							
01-VAR--/0 01-0H7304		IN DEL NORTE AND HUMBOLDT COUNTIES AT VARIOUS LOCATIONS TRAFFIC STRIPE AND REMOVE MARKERS	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834 (916)283-9950	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$3,135,850 \$2,500 \$0	03/12/18 04/03/18 08/30/18	0% 0%
HM							
01-VAR--/0 01-0A4704		IN MENDOCINO AND LAKE COUNTIES AT VARIOUS LOCATIONS BRIDGE REHAB - SCOUR	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SOUTH PETALUMA CA 94952 (707)763-8700	GRANDY, DWAYNE 998 HEARST-WILLITES ROAD WILLITS, CA 95490 (530)713-7814	\$743,867 \$649,164 \$0	06/14/17 07/10/17 02/02/18 02/21/18	100% 100% COMPLETED
HA22							
01-VAR--/0 01-0C5904 SSTG-000C-(455)E --()		IN DEL NORTE AND HUMBOLDT COUNTIES UPGRADE METAL BEAM GUARD RAIL	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024 (503)661-5093	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$2,108,201 \$1,014,226 \$0	07/14/17 08/09/17 09/13/18	48% 48%
HB1							

Totals:	Authorized Final Amt:	<u>\$337,121,533</u>	Completed to Date:	<u>\$211,538,038</u>	Work This Month:	<u>\$7,102</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	----------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-14.8/15.1	01-0H7004	1
01-DN-101-17.4/0	01-0B2804	1
01-DN-101-20.0/28	01-0H0504	1
01-DN-101-21.2/0	01-0G0304	1
01-DN-101-26.1/26.8	01-0G4904	1
01-DN-101-/15.5	01-0H6904	2
01-DN-199-8.2/8.2	01-0B2604	2
01-HUM-36-.9/.4	01-0G9204	2
01-HUM-36-29.0/30	01-0G8504	2
01-HUM-96-3.4/35.9	01-0E3604	2
01-HUM-96-7.8/8	01-0G0804	2
01-HUM-96-7.8/8	01-0G8404	3
01-HUM-96-12.3/0	01-0E1004	3
01-HUM-96-20.0/24	01-0H0304	3
01-HUM-96-24.2/44.2	01-0H1904	3
01-HUM-96-43.7/0	01-0G4704	3
01-HUM-96-6.2/6.6	01-0A9904	3
01-HUM-101-.4/26.5	01-0G8104	4
01-HUM-101-28.4/32	01-0G8204	4
01-HUM-101-28.5/33.6	01-0F8504	4
01-HUM-101-29.4/0	01-0H4904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-40.5/42	01-0G8304	4
01-HUM-101-58.8/65.6	01-0G6404	4
01-HUM-101-68.2/93	01-0G3504	5
01-HUM-101-109.5/125.8	01-415004	5
01-HUM-101-110.6/0	01-0B4204	5
01-HUM-101-111.3/111.7	01-0B4304	5
01-HUM-101-131.7/0	01-0F8604	5
01-HUM-101-8.5/22.4	01-0F5204	5
01-HUM-101-/13	01-0H1004	6
01-HUM-101-/89.1	01-0G5204	6
01-HUM-169-15.0/30	01-0H0204	6
01-HUM-169-28.0/32	01-0G9304	6
01-HUM-211-77.2/78.5	01-0H0704	6
01-HUM-254-.8/43.1	01-430604	6
01-HUM-254-4.0/6	01-0H0104	7
01-HUM-254-22.1/22.1	01-0F1504	7
01-HUM-283-.1/.1	01-0E8404	7
01-HUM-299-19.1/19.3	01-0G9104	7
01-HUM-299-30.6/0	01-0G9504	7
01-JUM-299-24.2/0	01-0H4304	7
01-LAK-29-12.0/15	01-0H0604	8
01-LAK-29-34.1/34.5	01-0E6404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-LAK-29-41.4/0	01-0B6904	8
01-LAK-175-17.4/23.6	01-0G7504	8
01-LAK-175-/44.1	01-0G5004	8
01-MEN-1-34.4/38.4	01-0H0004	8
01-MEN-1-38.5/40.5	01-0G8904	9
01-MEN-1-75.5/76.5	01-0G4504	9
01-MEN-1-78.0/83.5	01-0G8004	9
01-MEN-1-104.4/0	01-0G7304	9
01-MEN-1-/55	01-0F9504	9
01-MEN-20-33.6/38.5	01-0G0704	9
01-MEN-20-36.4/0	01-0G9404	10
01-MEN-101-3.7/5.3	01-0B5004	10
01-MEN-101-24.5/24.5	01-0G5604	10
01-MEN-101-33.0/42	01-0H7604	10
01-MEN-101-37.0/40	01-0H4204	10
01-MEN-101-43.2/0	01-0G7904	10
01-MEN-101-45.0/50.8	01-262054	11
01-MEN-101-45.0/50.8	01-262064	11
01-MEN-101-46.3/47.2	01-262034	11
01-MEN-101-50.1/84.6	01-402814	11
01-MEN-101-64.0/82	01-0H1104	11
01-MEN-101-87.5/0	01-0G9704	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-93.2/93.2	01-0B5104	12
01-MEN-101-93.4/93.5	01-0G3404	12
01-MEN-101-97.1/0	01-0H0904	12
01-MEN-101-104.7/105.3	01-0G6504	12
01-MEN-101-.1/T106.8	01-0H7204	12
01-MEN-101-89.2/0	01-0C3704	12
01-MEN-128-.5/1.5	01-0H0804	13
01-MEN-128-39.7/0	01-0H7104	13
01-MEN-162-.1/9	01-0F0204	13
01-MEN-162-16.1/0	01-0B5504	13
01-MEN-162-/0	01-0H9804	13
01-MEN-162-/16.2	01-0G9004	13
01-MEN-175-1.6/1.6	01-0G7804	14
01-MEN-175-5.0/9	01-0H2104	14
01-MEN-253-1.4/1.8	01-0B5604	14
01-MEN-253-/13	01-0H1304	14
01-MEN-999-/0	01-0C4304	14
01-VAR-101-84.0/85.5	01-0H1204	14
01-VAR--/0	01-0B8204	15
01-VAR--/0	01-0H7304	15
01-VAR--/0	01-0A4704	15
01-VAR--/0	01-0C5904	15

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$31,205,941	\$21,183,224
-S-	FEDERAL AID (SECONDARY)	\$13,440,083	\$11,265,959
-SH-	STATE HIGHWAY	\$240,187,931	\$149,355,577
		\$52,287,578	\$29,733,278
District Total:		<u>\$337,121,533</u>	<u>\$211,538,038</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
01	\$6,832,590
Work completed this Period:	\$6,832,590