

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 1  
03/25/19

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE 5211 BOYD ROAD TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	ARCATA, CA 95521 (707)825-6565	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$10,564,488 \$113,896	02/16/16 05/04/16 09/30/19	0% 88%
20.20 201130							
01-DN-101-14.8/15.1 01-0H7004		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 1.0 TO 1.3 MILES NORTH OF RUDSILL ROAD DIR'S EMERGENCY F.A. ROADWAY STABILIZATION, RETAINING WALL	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	SANDERS, KAREN 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009	\$6,985,000 \$6,827,047 \$0	11/13/17 02/09/18 05/03/19	0% 98%
20.20 201130							
01-DN-101-26.1/26.8 01-0G4904		IN THE CITY OF CRESCENT CITY ON DEL NORTE 101 FROM PM 26.18 TO 2681 DIR'S EMERGENCY L.S. DN COUNTY MICROSURFACING	INTERMOUNTAIN SLURRY SEAL, INCMALMBERG, CLAYTON 1005 TERMINAL WAY STE 220 RENO, NV 89502	MALMBERG, CLAYTON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$255,195 \$255,195 \$0	07/27/16 04/21/17 12/22/16	100% 100%
20.80 122000							
01-DN-101-/5 01-0J5904		IN DEL NORTE COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. REPAIR ROADWAY AND CULVERT	TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415	MALMBERG, CLAYTON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$3,235,000 \$5,226 \$5,226	02/06/19 03/11/19 01/14/20	4% 0%
20.20 201130							
01-DN-101-/15.5 01-0H6904		STABILIZE A SECTION OF DAMAGED HIGHWAY ANDIMPROVE THE ALIGNMENT VIA REPAIRS TO FOUR RETAINING WALLS, NEW RW, PLACEMENT OF A MECHAN ROADWAY STABILIZATION & RETAINING WALL	GOLDEN STATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	SANDERS, KAREN 207 PRICE MALL SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009	\$9,785,000 \$1,067,630 \$0	11/15/17 03/09/18 12/30/19	0% 11%
20.20 201130							
01-DN-199-33.4/33.8 01-0C4704 ACNH-P199-(036)E --()		IN DEL NORTE COUNTY NEAR IDLEWILD FROM COLLIER REST AREA ENTRANCE TO NORTH END OF COLLIER TUNNEL REHABILITATE SRRA	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$2,554,117 \$15,530 \$0	11/26/18 12/17/18 02/26/20	0% 1%  SUSPENDED

HA26

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 2  
03/25/19

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-0-/79.9 01-0J0804		IN HUMBOLT COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL LANDSCAPING/REPAIR HIGHWAY FACILIT	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502	STEEN, NATHANIEL 5354 TOOBY ROAD EUREKA, CA 95503 (707)498-2122	\$2,535,000 \$1,199,778 \$0	05/28/18 10/24/18 03/20/19	91% 47%
20.20 201130							
01-HUM-36-.9/.4 01-0G9204		IN HUMBOLDT COUNTY NEAR SWAINS FLAT FROM 0.3 MILE WEST OF JAYMAR LANE TO COBB DIR'S EMERGENCY F.A. STORM DAMAGE REPAIRS	FORD LOGGING, INC. DBA PACIFICKING, ROBERT EARTHSCAPE 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95517	1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)498-5107	\$8,385,000 \$8,387,635 \$0	02/03/17 04/15/17 02/15/19	0% 100%
20.20 201130							
01-HUM-36-314.0/0 01-0J1704		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE FROM 1.2 MILE EAST OF MCCLELLAN MOUNTAIN ROAD DIR'S EMERGENCY L.B. STORM DAMAGE REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	KING, ROBERT 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-7190	\$9,185,000 \$270,565 \$44,508	08/03/18 10/31/18 07/01/20	0% 3%
20.20 201130							
01-HUM-101-27.7/63.1 01-0G3604		IN HUMBOLDT AND MENDOCINO COUNTIES ON ROUTE 101 AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE OVERLAY &	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	KING, ROBERT 1487 SANDY PRAIRIE CT. STE. E FORTUNA, CA 95540 (707)498-5107	\$6,016,633 \$5,457,728 \$0	05/10/18 05/30/18 03/28/19	92% 88%
HM							
01-HUM-101-28.5/33.6 01-0F8504		IN HUMBOLDT COUNTY NEAR WEOTT FROM 0.6 MILE NORTH OF MYERS FLAT SEPARATION TO NEWTON ROAD UNDERCROSSING RUBBERIZED HOT MIX ASPHALT	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	KING, ROBERT 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)498-5107	\$2,053,899 \$0 \$0	11/09/17 12/18/17 04/10/19	0% 0%
HM1							
01-HUM-101-29.4/0 01-0H4904		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.1 MILES SOUTH OF WILLIFORD ROAD UC -4- 117 DIR'S EMERGENCY L.B. SLIDE AND ROADWAY REPAIRS	WEST COAST CONTRACTORS INC DBA OREGON WEST COAST CONTRACTORS 61050 HIGHWAY 101 COOS BAY, OR 97420	GORONA, MARK 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)825-4887	\$13,400,400 \$12,284,646 \$0	06/23/17 08/21/17 11/09/18	100% 92%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 3  
03/25/19

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-32.2/35.8 01-0H3204 ACNH-Q101-(335)E --()		IN HUMBOLDT COUNTY NEAR WEOTT FROM 1.0 MILE SOUTH OF NEWTON RD UC TO SOUTH FORK EEL RIVER BRIDGE #04-0076 OVERLAY	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, STE.E FORTUNA, CA 95540 (707)725-1020	\$5,445,250 \$5,222,518 \$0	06/07/18 07/09/18 02/26/19	85% 98%
01-HUM-101-40.5/42 01-0G8304		IN HUMBOLDT COUNTY NEAR REDCREST FROM 0.7 TO 2.2 MILES NORTH OF REDCREST NORTHBOUND ON RAMP DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	GORONA, MARK 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$4,985,000 \$4,175,753 \$0	01/26/17 03/21/17 08/08/18	100% 84%
20.20 201130							
01-HUM-101-58.8/65.6 01-0G6404		IN HUMBOLDT COUNTY IN AND NEAR FORTUNA FROM 0.7 MILE SOUTH OF KENMAR ROAD UNDERCROSSING TO 0.4 MILE SOUTH OF LOLETA DRIVE OVERCROS BONDED WEARING COURSE-GAP GRADED	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	KING, ROBERT 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)498-5107	\$11,683,843 \$6,855,871 \$0	02/22/18 04/16/18 05/13/19	64% 58%
HM1							
01-HUM-101-77.0/77.5 01-0C7104 HSNH-Q101-(336)E --()		IN HUMBOLDT COUNTY IN EUREKA FROM 0.3 MI SOUTH TO 0.2 MI NORTH OF WABASH AVENUE IMPROVE INTERSECTION	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	WINTER, BRIAN 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)834-1151	\$2,535,217 \$28,498 \$28,498	11/29/18 01/07/19 10/10/19	5% 1%
HB1							
01-HUM-101-80.0/0 01-0J4504		IN HUMBOLDT COUNTY IN EUREKA 0.04 MILE NORTH OF EUREKA SLOUGH BRIDGE DIR'S EMERGENCY F.A. TIDE GATE REPAIR	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	STEEN, NATHANIEL 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-2122	\$985,000 \$0 \$0	12/24/18 03/06/19 01/03/20	0% 0%
20.20 201130							
01-HUM-101-100.7/106 01-0J2504		IN HUMBOLDT COUNTY NEAR TRINIDAD FROM TRINIDAD ROAD UNDERCROSSING TO PATRICKS POINT UNDERCROSSING MICROSURFACING	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET #1000 MODESTO CA 95354 (209)522-2277		\$773,846 \$0 \$0	02/19/19 03/13/19	0% 0%
HM							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 4  
03/25/19

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-102.9/105.2 01-0C4404 ACST-Q101-(339) --() HA26		IN HUMBOLDT COUNTY NEAR TRINIDAD AT THE TRINIDAD NORTHBOUND SRRA, SOUTHBOUND SRRA & SAVAGE CREEK WATER INLET REHABILITATE SAFETY ROADSIDE REST	GR SUNDBERG, INC. 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	GORONA, MARK 5065 BOYD ROD, SUITE G ARCATA, CA 95521 (707)496-4359	\$3,549,570 \$50,626 \$0	12/06/18 01/09/19 05/26/20	0% 1%  SUSPENDED
01-HUM-101-108.2/109.6 01-0J2404		IN HUMBOLDT COUNTY NEAR BIG LAGOON FROM BIG LAGOON PARK ROAD TO GEORGIA PACIFIC ROAD MICROSURFACING	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354 (209)522-2277		\$263,965 \$0 \$0	02/20/19 03/13/19	0% 0%
01-HUM-101-110.6/0 01-0B4204 STER-19D7-(04E) --() HA23		IN HUMBOLDT COUNTY NEAR TRINIDAD AT 1.9 MILES SOUTH OF KANE ROAD AND AT 1.3 MILES NORTH OF KANE ROAD REPLACE 2 DRAINAGE SYSTEMS AND	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$1,056,501 \$753,912 \$26,395	10/11/17 11/28/17 03/21/19	91% 71%  SUSPENDED
01-HUM-101-950.0/97 01-0J6704  20.20 201130		IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.4 MILE SOUTH OF ENTRANCE TO BELL GLEN RESORTTO 0.5 MILE SOUTH OF BRIDGES CREEK BRIDGE.DIR' STORM DAMAGE REPAIRS-ROADWAY STABILIZATIN	MENDOCINO CONSTRUCTION SERVICEINC. P.O. BOX 1517 WILLITS, CA 95490	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE COURT, SUITE E FORTUNA, CA 95540 (707)725-1020	\$4,985,000 \$0 \$0	03/01/19 03/19/19 06/05/20	0%  0%
01-HUM-101-/89.1 01-0G5204  20.80 122		IN HUMBOLDT COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS FROM THE ARCATA OVERHEAD TO TRINIDAD DIR'S EMERGENCY L.S. MICROSURFACING	AMERICAN PAVEMENT SYSTEMS, INC 1012 11TH STREET, SUITE 1000 MODESTO, CA 95354 (209)522-2277	GORONA, MARK 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$636,988 \$636,988 \$0	08/31/16 02/14/17 10/12/16	100% 100%  OVER RUN
01-HUM-101-/13 01-0H1004  20.20 201130		IN HUMBOLDT COUNTY NEAR RICHARDSON GROVE FROM HUM-MEN CO LINE TO 0.3 MI NORTH OF MONSCHKE UC #4-238 REPAIR SINKHOLE AND DRAINAGE	MENDOCINO CONSTRUCTION SERVICE P.O. BOX 1517 WILLITS, CA 95490	RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252	\$4,135,000 \$3,109,623 \$0	03/17/17 04/20/17 03/30/19	0% 75%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 5  
03/25/19

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-200-26.0/0 01-0J4404		IN HUMBOLDT COUNTY NEAR ARCATA ON ROUTE 200 FROM 0.2 MILE WEST OF MAD RIVER BRIDGEO FRONTAGE ROAD OFF RAMP AND ON ROUTE 299 DIR'S REPAIR BRIDGE	GOLDEN STATE BRIDGE, INC 3701 MALLARD DR. BENECIA, CA 94510 (925)372-8000	BRIAN WINTER 5065 BOYD RD SUITE H ARCATA, CA 95521 (707)834-1151	\$2,485,000 \$618,522 \$0	11/24/18 02/12/19 06/18/19	25% 25%
20.20 201130							
01-HUM-254-4.0/6 01-0H0104		IN HUMBOLDT COUNTY FROM 0.8 MILE SOUTH TO 1.2 MILES NORTH OF MIRANDA BR/MAPLE HILLS DIR'S EMERGENCY F.A. REPAIR SLIPOUT	WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY, OR 97420	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE, CT, STE E FORTUNA, CA 95540 (707)725-1020	\$2,985,000 \$1,429,236 \$0	03/04/17 05/08/17 01/30/19	0% 48%
20.20 201130							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 G R MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%
20.20 201130							
01-HUM-299-30.6/0 01-0G9504		IN HUMBOLDT COUNTY ABOUT 6 MILES WEST R. OF WILLOW CREEK AT CEDAR CREEK ROAD #7L100 DIR'S EMERGENCY F.A SLIDE REMOVAL AND SLOPE STABILIZATION	R. BROWN CONSTRUCTION CO., INC P.O. BOX 406 WILLOW CREEK, CA 95573	STEEN, NATHANIEL 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-7940	\$1,735,000 \$1,662,818 \$0	02/17/17 05/08/17 03/30/19	0% 96%
20.20 201130							
01-LAK-20-1.0/46.3 01-427804 BINH-X033-(090)E --()		IN LAKE COUNTY AT VARIOUS LOCATIONS ON ROUTES 20 AND 29 CULVERT REHABILITATION	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482 (707)467-4100	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$3,504,148 \$16,760 \$0	09/10/18 10/08/18 09/16/19	12% 0% SUSPENDED
HA42							
01-LAK-20-31.1/31.8 01-0C8104 SNHG-X033-(089)E --()		IN LAKE COUNTY NEAR CLEARLAKE OAKS ON ROUTE 20 FROM 0.5 MILE WEST TO 0.2 MILE EAST OF ROUTE 53 AND ON ROUTE 53 FROM 0.4 MILE SOUTH CONSTRUCT ROUNDABOUT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$6,087,923 \$0 \$0	06/11/18 07/02/18 08/14/19	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 6  
03/25/19

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-9.7/10 01-0C7504 HSST-P029-(137)E --()		IN LAKE COUNTY NEAR MIDDLETOWN FROM PUTAH CREEK BRIDGE TO 0.9 MILES SOUTH OF HIDDEN VALLEY LAKE IMPROVE INTERSECTION	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	KRAFT, DAN 15513 40TH AVENUE CLEARLKE, CA 95422 (530)713-7864	\$4,369,924 \$2,235,706 \$2,700	03/22/18 04/17/18 06/03/19	67% 51%  SUSPENDED
HB1							
01-LAK-175-25.0/27.5 01-0A0404 HSST-P175-(009)E --()		IN LAKE COUNTY NEAR MIDDLETOWN FROM 0.1 MI EAST OF PUTAH CREEK BR#14-21 TO DRY CREEK BR#14-20 SHOULDER WIDENING	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95457 (530)713-7864	\$7,829,506 \$0 \$0	10/15/18 11/08/18 09/12/19	0% 0%  SUSPENDED
HB1							
01-LAK-175-/44.1 01-0G5004		IN MENDOCINO AND LAKE COUNTIES ON ROUTE 20FROM MEN 20 PM 43.0 TO LAK 20 PM 0.79 AND IN LAKE COUNTY ON ROUTE 175 FROM PM 0.0TO5DIR' MICROSURFACING	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO, CA 95691 (916)373-1500	GRIFFITH, GARRETT 7663 HIGHWAY 29 KELSEYVILLE, CA 95451 (530)682-3842	\$436,816 \$451,447 \$0	08/10/16 02/14/17 09/27/16	100% 100%
20.80 122							
01-MEN-1-44.0/104.4 01-0J6204		IN MENDOCINO COUNTY NEAR LEGGETT AT 0.6 MI SOUTH OF SOUTH FORK EEL RIVER BRIDGE #10-149 DIR'S EMERGENCY F.A. SLIDE REPAIR	MENDOCINO CONSTRUCTION SERVICEINC. P.O. BOX 1517 WILLITS, CA 95490	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE COURT, SUITE E FORTUNA, CA 95540 (707)725-1020	\$1,485,000 \$0 \$0	02/15/19 03/13/19 12/27/19	0%  0%
20.20 201130							
01-MEN-1-49.0/0 01-0J1404		IN MENDOCINO COUNTY AT THE SOUTH FORK EEL RIVER BRIDGE 10-0149 DIR'S EMERGENCY L.B. REPAIR BRIDGE	BUGLER CONSTRUCTION 4847 HOPYARD RD. STE 4 #395 PLEASANTON, CA 94588	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE COURT, SUITE E FORTUNA, CA 95540 (707)725-1020	\$610,000 \$0 \$0	07/23/18 02/13/19 05/02/19	0%  0%
20.20 201131							
01-MEN-1-75.5/76.5 01-0G4504		IN MENDOCINO COUNTY NEAR WESTPORT, FROM 0.6 TO 1.4 MILES NORTH OF BLUE SLIDE GULCH BRIDGE DIR'S EMERGENCY L.B. RECONSTRUCT ROADWAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482 (707)467-1400	HADIPOUR, ROOZBEH 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$20,985,000 \$7,799,099 \$249,402	07/29/16 10/27/16 07/31/19	0%  37%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 7  
03/25/19

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-104.4/0 01-0G7304		IN MENDOCINO COUNTY NEAR LEGGETT AT 1.2 MILES SOUTH OF JUNCTION ROUTE 101 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252	\$8,985,000 \$8,802,228 \$0	01/09/17 02/15/17 01/30/19	0% 98%
20.20 201130							
01-MEN-1-/55 01-0F9504		IN MENDOCINO COUNTY ON ROUTE 1 FROM THE SONOMA/MENDOCINO COUNTY LINE TO CASPAR VISTA POINT DIR'S EMERGENCY F.A. REMOVE AND DISPOSE OF HAZARD TREES	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428 (707)983-8135	MALMBERG, CLAYTON 6301 N. STATE REDWOOD VALLEY, CA 95482 (707)485-1841	\$835,000 \$691,847 \$0	01/07/16 03/15/16 03/07/16	100% 83%
20.20 201130							
01-MEN-1-/40.2 01-0J5604		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. STORM DAMAGE REPAIRS	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	KRUEGER, GRANT 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$485,000 \$0 \$0	02/01/19 02/27/19 07/05/19	0% 0%
20.20 201130							
01-MEN-20-33.5/34 01-0H9404		IN MENDOCINO COUNTY NEAR CALPELLA ON ROUTE 20 AT RUSSIAN RIVER BOH #10-182 REHAB BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	RASHID, AMAL 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4363	\$587,545 \$465,311 \$0	09/11/18 09/25/18 03/19/19	80% 78% SUSPENDED
01-MEN-20-33.6/38.5 01-0G0704		IN MENDOCINO COUNTY NEAR UKIAH FROM THE RUSSIAN RIVER OH TO ROAD 260 DIR'S EMERGENCY F.A. REPAIR ROADWAY	DARREN TAYLOR CONSTRUCTION, INC. 5750 PLEASANT VIEW DRIVE ANDERSON, CA 96007 (530)378-2211	PERRIN, KATHARINE 6301 N STATE ST. REDWOOD VALLEY, CA 95470 (707)496-5840	\$805,000 \$767,569 \$0	01/29/16 05/09/16 03/17/16	100% 95%
20.20 201130							
01-MEN-20-37.8/38.3 01-0E4704 HSNH-P020-(180)E --()		IN MENDOCINO COUNTY NEAR POTTER VALLEY FROM 0.1 MI WEST OF COLD CR BR#1 #10-40 TO END OF COLD CR BR #2 #10-0041 BONDED WEARING COURSE, GUADRILL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	PERRIN, KATHARINE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$2,307,940 \$1,705,979 \$2,674	05/25/18 06/14/18 04/17/19	75% 71% SUSPENDED
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 8  
03/25/19

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-20-40.9/43 01-0H3604 ACNH-P020-(188)E --()		IN MENDOCINO COUNTY ON ROUTE 20 ABOUT 9.5 MILES WEST OF UPPERLAKE FROM COLD CREEK BR #5 TO 0.8 MILE WEST OF OLD LAKE COUNTY ROAD OVERLAY	GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET  UKIAH CA 95482 (707)467-4100		\$1,094,820 \$0 \$0	12/27/18 01/25/19	0% 0%
HM							
01-MEN-101-3.7/5.3 01-0B5004 NHER-19C7-(004)E --()		IN MENDOCINO COUNTY NEAR HOPLAND FROM 0.1 MI SOUTH OF COMMINSKY STA RD-103 TO 0.6 MI NORTH OF PIETA CR BRIDGE #10-83 REPAIR SLIDES	O.C. JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KRAFT, DAN P.O. BOX 457 LOWER LAKE, CA 95457 (530)713-7864	\$13,694,184 \$7,604,372 \$91,766	10/13/16 11/03/16 01/30/20	43% 56%  SUSPENDED
HA23							
01-MEN-101-21.0/22 01-0J4004		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.3 MILE SOUTH TO 0.7 MILE NORTH OF SB ON FR RTE 253 DIR'S EMERGENCY F.A. REPAIR ROADWAY AND CULVERT	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	RASHID, AMAL 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)496-4363	\$610,000 \$282,114 \$282,114	11/16/18 03/11/19 04/22/19	62% 46%
20.20 201130							
01-MEN-101-24.5/24.5 01-0G5604		IN MENDOCINO COUNTY IN UKIAH AT EAST BUGLER CONSTRUCTION PERKINS STREET OVERCROSSING (#10-193) DIR'S EMERGENCY F.A. REPAIR BRIDGE	4847 HOPYARD RD. STE 4 #395 PLEASANTON, CA 94588 (925)416-0700	FAZAL, IMRAN 6301 N. STATE ST. UKIAH, CA 95470 (707)834-1151	\$1,085,000 \$106,610 \$0	09/19/16 12/09/16 10/13/16	100% 10%
20.20 201130							
01-MEN-101-33.0/42 01-0H7604		IN MENDOCINO COUNTY NEAR UKIAH AND WILLITSFROM 0.2 MILE NORTH OF NB ON FR WEST ROAD TO 0.1 MILE SOUTH OF SOUTH WILLITS OH#10-1DIR' FIRE DAMAGE REPAIRS	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482	MUNES, NASH 998 HEAEST ROAD WILLITS, CA 95470 (707)223-0791	\$9,985,000 \$9,768,045 \$0	10/10/17 11/17/17 01/04/19 02/28/19	100% 98%  OVER RUN
20.20 201130							
01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --()		IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS CONSERVATION FROM HAEHL CREEK OVERHEAD TO REYNOLDS 23195 MAFFEI RD. HIGHWAY WILLITS MITIGATION	HANFORD APPLIED RESTORATION & 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791  SONOMA CA 95476 (707)996-6633	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$19,141,759 \$16,536,569 \$156,834	04/15/15 05/07/15 12/09/19	74% 91%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 9  
03/25/19

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$4,645,750 \$4,161,582 \$19,320	07/01/15 07/16/15 12/18/19	60% 89%
01-MEN-101-46.3/47.2 01-262034 ACNH-Q101-(333)E --()		IN MENDOCINO COUNTY IN WILLITS FROM ROUTE 20 TO 0.9 MILE NORTH OF ROUTE 20 WILLITS BYPASS RELINQUISHMENT	GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH CA 95482 (707)467-4100	MUNES, NASH 998 HEARST ROAD WILLITS, CA 95490 (707)223-0791	\$6,636,530 \$6,013,875 \$0	03/06/18 03/29/18 03/01/19	97% 90%
01-MEN-101-47.2/47.3 01-262044 ACNH-Q101-(334)E --()		IN MENDOCINO COUNTY IN WILLITS FROM SHERWOOD ROAD TO 0.1 MI NORTH OF SHERWOOD ROAD SHERWOOD ROAD GEOMETRIC UPGRADES -	GRANITE CONSTRUCTION COMPANY 1324 S STATE ST UKIAH CA 95482 (707)467-4100	MUNES, NASH 998 HEARST ROAD WILLITS, CA 95490 (707)456-1924	\$4,295,800 \$1,687,155 \$14,784	03/29/18 04/17/18 10/02/19	44% 39% SUSPENDED
01-MEN-101-93.4/93.5 01-0G3404 20.20 201130		IN MENDOCINO COUNTY ABOUT 10 MILES SOUTH OF PIERCY AT 0.4 MILE NORTH OF JITNEY GULCH BRIDGE DIR'S EMERGENCY L.B. REPAIR SLIPOUT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$5,560,000 \$3,689,848 \$7,368	06/03/16 06/30/16 04/30/19	0% 66%
01-MEN-101-97.1/0 01-0H0904 20.20 201130		IN MENDOCINO COUNTY NEAR LEGGETT AT 0.3 MILE SOUTH OF BRIDGES CREEK BRIDGE #010-033 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$13,485,000 \$13,381,097 \$0	03/09/17 05/15/17 01/30/19	0% 99%
01-MEN-101-104.7/105.3 01-0G6504 20.20 201130		IN MENDOCINO COUNTY NEAR PIERCY FROM 0.9 MILE NORTH OF BEIDGE #10-91 TO 1.3 MILES SOUTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERG SLIDE REMOVAL AND SLOPE STABILIZATION	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490 (707)459-2377	RODRIGUEZ, SHERI 1500 REDWOOD WAY GARBERVILLE, CA 95542 (707)498-5252	\$12,235,000 \$10,382,831 \$60,185	12/10/16 02/27/17 03/30/19	0% 85%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 10  
03/25/19

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-374.0/40 01-0J1604		IN MENDOCINO COUNTY NEAR WILLITS FROM 2.0 MILES SOUTH OF RIDGEWOOD RANCH ROAD TO 0.9 MILE NORTH OF BLACK BART DRIVE DIR'S EMERGENCY STORM DAMAGE REPAIRS-ROADWAY STABILIZATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	MUNES I. NASH 998 HEARST RD. WILLITS, CA 95490 (707)223-0791	\$14,585,000 \$9,078,908 \$0	07/16/18 08/28/18 05/28/19	72% 62%
20.20 201130							
01-MEN-128-39.7/0 01-0H7104		IN MENDOCINO COUNTY NEAR YORKVILLE AT 0.9 MILE WEST OF BEEBE CREEK BRIDGE #10-52. DIR'S EMERGENCY L.B. SLIDE AND ROADWAY REPAIRS	BUD GARMAN CONSTRUCTION SERVICES, INC 24900 NORTH HIGHWAY 101 WILLITS, CA 95490	PERRIN, KATHARINE 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$1,985,000 \$1,876,608 \$0	08/14/17 10/19/17 10/10/18	100% 95%
20.20 201130							
01-MEN-128-/17.9 01-415504 BINH-P128-(060)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM ROUTE 1 TO 0.5 MILE EAST OF INDIAN CREEK BRIDGE CAPM, TAPERED EDGE, UPGRADE MBGR	O.C. JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	KRUEGER, GRANT 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$9,088,570 \$0 \$0	09/14/18 10/09/18 06/27/19	0% 0% SUSPENDED
HA22							
01-MEN-128-/5 01-0J1004		SIGNIFICANT SLIPOUT AND ASSOCIATED PAVEMENT DISPLACEMENT REPORTED BY MAINTENANCE AS THEY WORKED ON DRAINAGE SYSTEM. FAILURE TOA SM STORM DAMAGE REPAIRS	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO, CA 95428	KRUEGER, GRANT 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$1,015,000 \$996,116 \$0	04/06/18 05/07/18 05/28/19	100% 98%
20.20 201130							
01-MEN-162-.1/9 01-0F0204		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542 (707)923-2200	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$276,567 \$0	01/07/15 03/09/15 02/19/15	0% 49%
20.20 201130							
01-MEN-162-16.1/0 01-0B5504 STER-19D6-(004)E --()		IN MENDOCINO COUNTY NEAR DOS RIOS AT 0.9 MI EAST OF LAYTONVILLE-DOS RIOS STABILIZE ROADWAY	MERCER FRASER COMPANY 200 DINSMORE DRIVE FORTUNA CA 95540 (707)443-6371	MUNES, NASH 998 HEARST-WILLITS ROAD WILLITS, CA 95490 (707)354-1072	\$4,863,246 \$4,564,188 \$0	09/28/17 10/27/17 10/23/18	100% 95% OVER RUN
HA23							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 11  
03/25/19

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-/0 01-0H9804		REPAIR A SLIPOUT AND STABILIZE THE ROADWAYVIA CONSTRUCTING A SOLDIER PILE GROUND ANCHOR TYPE RETAINING WALL AT PM 16.08 ON ROUTE 1 CONSTRUCT SOLDIER PILE GROUND ANCHOR WALL	MERCER FRASER COMPANY P.O. BOX 1006  EUREKA, CA 95502	MUNES, NASH 998 HEARST-WILLITS ROAD WILLITS, CA 95490 (707)498-5978	\$16,410,000 \$6,131,522 \$310,758	03/05/18 03/28/18 06/11/19	92% 53%
01-MEN-175-1.6/1.6 01-0G7804		IN MENDOCINO COUNTY NEAR HOPLAND AT 0.4 MILE EAST OF HARRISON STREET-ROAD 115A DIR'S EMERGENCY F.A. BANK STABILIZATION	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	PERRIN, KATHARINE 6301 N. STATE ST. UKIAH, CA 95470 (707)496-5840	\$535,000 \$238,136 \$0	01/11/17 03/21/17 02/24/17	100% 45%
20.20 201130							
01-MEN-175-5.0/9 01-0H2104		IN MENDOCINO COUNTY NEAR HOPLAND FROM 1 MILE EAST OF BUCKMAN DRIVE ROAD 105B TO 0.3 MILE EAST OF MOTORCYCLE PARK ENTRANCE DIR'S EME SLIDE AND SLIPOUT REPAIR	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	PERRIN, KATHARINE 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$11,485,000 \$6,095,593 \$0	04/10/17 07/17/17 06/30/19	0% 53%
20.20 201130							
01-MEN-253-/3 01-0J6304		IN MENDOCINO COUNTY NEAR BOONVILLE FROM THE 253/128 JUNCTION TO 0.4 MILE WEST OF SODA CREEK BRIDGE DIR'S EMERGENCY F.A. REPAIR SLIPOUT & DRAINAGE	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	RASHID, AMAL 6301 N. STATE ST. REDWOOD VALLEY, CA 95470 (707)496-4363	\$2,185,000 \$0 \$0	02/25/19 03/07/19 01/03/20	0% 0%
20.20 201130							
01-MEN-271-17.7/18 01-0A8404 BLST-P271-(001)E --() HA21		IN MENDOCINO COUNTY NEAR PIERCY FROM 0.7 MILE NORTH OF HIGHWAY 271/101 SEPARATION TO 0.4 MILE SOUTH OF THE SIDEHILL VIADUCT REPLACE BRIDGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE CT,SUITE E FORTUNA, CA 95540 (707)621-0000	\$4,820,350 \$1,520,851 \$536,341	09/14/18 10/09/18 08/14/19	27% 32%
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. P.O. BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$4,959,299 \$0	03/31/17 05/25/17 12/20/18	0% 83%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 12  
03/25/19

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-0J3704		IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. REPAIR WILDFIRE DAMAGE	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482	DAN KRAFT P.O. BOX 457 LOWER LAKE, CA 95457 (707)994-5074	\$10,485,000 \$8,499,972 \$372,348	08/02/18 09/13/18 07/01/19	48% 81%
20.20 201130							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$360,685,234</u>	<b>Completed to Date:</b>	<u>\$211,844,296</u>	<b>Work This Month:</b>	<u>\$2,325,117</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-14.8/15.1	01-0H7004	1
01-DN-101-26.1/26.8	01-0G4904	1
01-DN-101-/5	01-0J5904	1
01-DN-101-/15.5	01-0H6904	1
01-DN-199-33.4/33.8	01-0C4704	1
01-HUM-0-/79.9	01-0J0804	2
01-HUM-36-.9/.4	01-0G9204	2
01-HUM-36-314.0/0	01-0J1704	2
01-HUM-101-27.7/63.1	01-0G3604	2
01-HUM-101-28.5/33.6	01-0F8504	2
01-HUM-101-29.4/0	01-0H4904	2
01-HUM-101-32.2/35.8	01-0H3204	3
01-HUM-101-40.5/42	01-0G8304	3
01-HUM-101-58.8/65.6	01-0G6404	3
01-HUM-101-77.0/77.5	01-0C7104	3
01-HUM-101-80.0/0	01-0J4504	3
01-HUM-101-100.7/106	01-0J2504	3
01-HUM-101-102.9/105.2	01-0C4404	4
01-HUM-101-108.2/109.6	01-0J2404	4
01-HUM-101-110.6/0	01-0B4204	4
01-HUM-101-950.0/97	01-0J6704	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-HUM-101-/89.1	01-0G5204	4
01-HUM-101-/13	01-0H1004	4
01-HUM-200-26.0/0	01-0J4404	5
01-HUM-254-4.0/6	01-0H0104	5
01-HUM-254-22.1/22.1	01-0F1504	5
01-HUM-299-30.6/0	01-0G9504	5
01-LAK-20-1.0/46.3	01-427804	5
01-LAK-20-31.1/31.8	01-0C8104	5
01-LAK-29-9.7/10	01-0C7504	6
01-LAK-175-25.0/27.5	01-0A0404	6
01-LAK-175-/44.1	01-0G5004	6
01-MEN-1-44.0/104.4	01-0J6204	6
01-MEN-1-49.0/0	01-0J1404	6
01-MEN-1-75.5/76.5	01-0G4504	6
01-MEN-1-104.4/0	01-0G7304	7
01-MEN-1-/55	01-0F9504	7
01-MEN-1-/40.2	01-0J5604	7
01-MEN-20-33.5/34	01-0H9404	7
01-MEN-20-33.6/38.5	01-0G0704	7
01-MEN-20-37.8/38.3	01-0E4704	7
01-MEN-20-40.9/43	01-0H3604	8
01-MEN-101-3.7/5.3	01-0B5004	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-101-21.0/22	01-0J4004	8
01-MEN-101-24.5/24.5	01-0G5604	8
01-MEN-101-33.0/42	01-0H7604	8
01-MEN-101-45.0/50.8	01-262054	8
01-MEN-101-45.0/50.8	01-262064	9
01-MEN-101-46.3/47.2	01-262034	9
01-MEN-101-47.2/47.3	01-262044	9
01-MEN-101-93.4/93.5	01-0G3404	9
01-MEN-101-97.1/0	01-0H0904	9
01-MEN-101-104.7/105.3	01-0G6504	9
01-MEN-101-374.0/40	01-0J1604	10
01-MEN-128-39.7/0	01-0H7104	10
01-MEN-128-/17.9	01-415504	10
01-MEN-128-/5	01-0J1004	10
01-MEN-162-.1/9	01-0F0204	10
01-MEN-162-16.1/0	01-0B5504	10
01-MEN-162-/0	01-0H9804	11
01-MEN-175-1.6/1.6	01-0G7804	11
01-MEN-175-5.0/9	01-0H2104	11
01-MEN-253-/3	01-0J6304	11
01-MEN-271-17.7/18	01-0A8404	11
01-VAR-101-84.0/85.5	01-0H1204	11

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
01-VAR--/0	01-0J3704	12

#### Statement of Ongoing Contracts - Federal Aid

District 01			
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$20,026,516	\$12,939,078
-S-	FEDERAL AID (SECONDARY)	\$3,549,570	\$50,626
-SH-	STATE HIGHWAY	\$253,164,130	\$159,726,174
		\$83,945,018	\$39,128,418
<b>District Total:</b>		<b><u>\$360,685,234</u></b>	<b><u>\$211,844,296</u></b>

#### Statement of Ongoing Contracts -Summary

District	Work Completed This Period
01	\$9,985,000
<b>Work completed this Period:</b>	<b>\$9,985,000</b>