

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-16.0/18.7 01-452404 OTS- () --()		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.8 MILE SOUTH OF ROCK CHUTE VIADUCT TO 1.9 MILES NORTH OF SIDEHILL VIADUCT PLACE HOT MIX ASPHALT OVERLAY	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	HAYLER, CHARLES 5065 BOYD ROAD STE. B ARCATA, CA 95521 (707)825-4895	\$2,432,294 \$2,051,393 \$0	01/05/09 01/14/09 08/31/10	71% 90% SUSPENDED
HB1	WPCP						
01-HUM-96-23.0/23.8 01-472404 ER-4318-(004)E --()		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM 0.1 MILE TO 0.9 MILE EAST OF ROUTE 169 INSTALL GALLERY DRAINAGE WALLS	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	HAYLER, CHARLES 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)825-4895	\$636,442 \$11,218 \$0	11/12/09 11/30/09 11/01/10	100% 2% SUSPENDED
HA23	SWPPP						
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 02/11/10	0% 0% SUSPENDED
HM2	WPCP						
01-HUM-101-40.9/42.2 01-470214 ER-43F4-(004)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM 2.1 MILES SOUTH TO 0.9 MILE SOUTH OF BEAR CREEK BRIDGE CONSTRUCT RETAINING WALL	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	MCGEE, JAMES 1487 SANDY PRAIRIE COURT SUITE E FORTUNA, CA 95540 (707)725-1021	\$5,993,731 \$4,515,506 \$0	08/19/08 09/05/08 09/21/10	60% 82% SUSPENDED
HA23	SWPPP						
01-HUM-101-48.7/56.3 01-363204 ACNH-Q101-(149)E --()		IN HUMBOLDT COUNTY IN AND NEAR RIO DELL FROM EEL RIVER BRIDGE AND OVERHEAD TO 0.5 MILE SOUTH OF VAN DUZEN RIVER BRIDGE PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE.E FORTUNA, CA 95540 (707)725-1020	\$13,920,548 \$13,454,732 \$45,306	10/24/08 11/04/08 08/11/10	75% 94% SUSPENDED
HA22	SWPPP						
01-HUM-101-57.0/59.1 01-290304		IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1022	\$15,032,197 \$12,320,299 \$584,849	10/08/08 10/23/08 08/23/10	81% 78% SUSPENDED
HE11	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-79.9/87.9 01-490604 ACHS-Q101-(160)E Q1-01 1-(0E) --()		IN HUMBOLDT COUNTY IN AND NEAR EUREKA AND ARCATA FROM EUREKA SLOUGH BRIDGE TO ARCATA OVERHEAD INSTALL RUMBLE STRIPS	TRAFFIC SOLUTIONS INC 8490 HARTMEYER LANE REDDING CA 96002 (530)222-8023	QUINTRELL, HEIDI 5601 SOUTH BROADWAY, STE. A EUREKA, CA 95503 (707)445-6649	\$128,303 \$0 \$0	04/19/10 05/18/10	0% 0%
HB1	WPCP						
01-HUM-101-84.7/0 01-483204		IN HUMBOLDT COUNTY ON ROUTE 101 AT GANNON SLOUGH BR (#04-0024L) AND BOYD DRAW BR (04-0085) REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$138,026 \$77,545 \$0	03/11/09 03/23/09 06/30/10	50% 56% SUSPENDED
HM3	WPCP						
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3989	\$40,086,258 \$15,846,221 \$673,586	09/18/08 09/26/08 12/25/12	31% 40%
HA21	SWPPP						
01-HUM-169-13.2/31.2 01-491004		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM JOHNSONS TO WEITCHPEC MAINTENANCE STATION SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	MULLEN, RICHARD 5601 S. BROADWAY EUREKA, CA 95503 (707)441-5877	\$499,966 \$0 \$0	04/15/10 05/11/10	0% 0%
HM1	WPCP						
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	HAYLER, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4895	\$8,289,265 \$3,209,774 \$281,789	03/04/09 03/27/09 05/19/11	40% 39%
HA21	SWPPP						
01-HUM-169-26.5/0 01-478204 ER-4317-(004)E --()		IN HUMBOLDT COUNTY AT 0.5 MILE WEST OF MINERS CREEK BRIDGE REPAIR STORM DAMAGE	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	HAYLER, CHARLES 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)825-4895	\$180,309 \$3,000 \$0	11/18/09 11/30/09 10/15/10	0% 2% SUSPENDED
HA23	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-254-4.5/11.2 01-475304 ER-43H4-(004)E --()		IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.3 MILE SOUTH OF MIRANDA BRIDGE ROAD AND AT 0.4 MILE NORTH OF BRIDGE CREEK BRIDGE RESURFACE ROADWAY WITH HMA TYPE A	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$305,444 \$0 \$0	09/03/09 09/25/09 11/24/09	0% 0% SUSPENDED
HA23	WPCP						
01-HUM-299-7.5/22.6 01-439804		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 2.0 MILES EAST OF BLUE LAKE UNDERCROSSING TO 0.3 MI EAST OF REDWOOD CREEK BRIDGE REHABILITATE CULVERTS	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	OSIER, JIM 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)925-6403	\$274,560 \$0 \$0	03/18/10 04/07/10 07/01/10	0% 0% SUSPENDED
HA42	WPCP						
01-HUM-299-36.9/39.2 01-486724		IN HUMBOLDT COUNTY AT AND NEAR WILLOW CREEK AT VARIOUS LOCATIONS REPLACE ASPHALT CONCRETE SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	OSIER, JIM 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)925-6403	\$591,719 \$0 \$0	03/08/10 04/13/10	0% 0%
HM1	WPCP						
01-HUM-299-//7.2 01-490304		IN HUMBOLDT COUNTY IN AND NEAR ARCATA AND BLUE LAKE FROM ROUTE 299 /101 SEPARATION TO 1.7 MILES EAST OF BLUE LAKE UNDERCROSSING INSTALL RUMBLE STRIPS	CENTRAL STRIPING SERVICE INC 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$158,932 \$450 \$0	09/24/09 10/26/09 01/15/10	0% 0% SUSPENDED
HB1	WPCP						
01-HUM-5708-/0 01-0AA014		IN HUMBOLDT COUNTY ABOUT 4 MILES NORTH OF EUREKA AT THE BRACUT MAINTENANCE STATION AT 6100 HIGHWAY 101 NORTH INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	POWDRELL, DOUGLAS 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)825-4891	\$243,620 \$0 \$0	03/18/10 04/22/10 06/21/10	0% 0%
01-LAK-20-16.8/17.9 01-493104		IN LAKE COUNTY AT LUCERNE FROM LAKE STREET TO COUNTRY CLUB DRIVE RECONSTRUCT SIDEWALKS	QUIMU CONTRACTING INC P O BOX 1177 DIXON CA 95620 (707)693-0289	BAKER, SCOTT V. 2617 E HWY 20 NICE, CA 95464 (707)274-9451	\$85,300 \$1,313 \$1,313	04/13/10 04/27/10 08/30/10	0% 2%
HM2	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-37.9/38.2 01-291714 ACST-P001-(539)E P0-01 5-(9E) --()		IN MENDOCINO COUNTY NEAR ELK FROM 6.8 KM NORTH OF GREENWOOD CREEK BRIDGE TO 3.2 KM SOUTH OF NAVARRO RIVER BRIDGE CONSTRUCT TIEBACK RETAINING WALL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TIMMONS, KELLY 200 BRANSCOMB ROAD LAYTONVILLE, CA 95454 (707)725-1081	\$3,785,145 \$3,701,526 \$0	12/11/08 12/24/08 04/22/10	100% 97% SUSPENDED
HA42	SWPPP						
01-MEN-1-69.4/70.1 01-385704 ACST-P001-(529)E P0-01 5-(9EA)C P001- 529-()		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 KM NORTH TO 0.2 KM SOUTH OF TEN MILE RIVER BRIDGE REPLACE BRIDGE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	HILL, DARRON 925B NORTH FRANKLIN STREET FORT BRAGG, CA (707)496-5994	\$50,702,665 \$49,692,107 \$531,155	12/21/06 01/11/07 06/28/10	95% 98%
HA4S2	SWPPP						
01-MEN-1-95.2/102.4 01-472804 ER-43JO-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT AT VARIOUS LOCATIONS FROM 4.6 MI NO OF COTTONEVA CREEK BRIDGE TO 2.6 MI SO OF SOUTH FORK EEL RIVE REPAIR STORM DAMAGE	GREEN RIGHT O WAY CONSTRUCTORSINC P O BOX 1119 WILLITS CA 95490 (707)459-3200	LEES, CHARLES 923B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)961-5413	\$351,675 \$0 \$0	11/23/09 01/14/10 06/23/10	0% 0%
HA23	WPCP						
01-MEN-20-2.7/32.7 01-364314		IN MENDOCINO COUNTY NEAR NOYO AND WILLITS FROM EAST OF SHORELINE HIGHWAY TO WEST OF REDWOOD HIGHWAY ALSO ON ROUTE 1 NEAR ANCHORBAY REHABILITATE DRAINAGE	KAPEL CONSTRUCTION INC 130 FLOWER MCNIEL ROAD WILLOW CREEK CA 95573 (530)629-2360	HILL, DARRON 923B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-5994	\$530,560 \$452,263 \$26,318	12/07/09 01/14/10 06/16/10	57% 85%
HA42	WPCP						
01-MEN-20-9.3/15 01-477304 ER-43J4-(004)E --()		IN MENDOCINO COUNTY NEAR DUNLAP AT 4.5 MILES WEST OF THREE CHOP ROAD AND AT 1.3 MILES EAST OF THREE CHOP ROAD REPAIR STORM DAMAGE	KAPEL CONSTRUCTION INC P O BOX 437 WILLOW CREEK CA 95573 (530)629-2360	HILL, DARRON 925B NORTH FRANKLIN STREET FORT BRAGG, CA (707)496-5994	\$251,471 \$78,411 \$78,411	05/03/10 05/18/10 07/16/10	7% 31%
HA23	WPCP						
01-MEN-20-25.9/26 01-473904 ER-43I3-(004)E --()		IN MENDOCINO COUNTY ABOUT 5.3 MILES WEST OF WILLITS AT 5.3 MI WEST OF BROADDUS CREEK BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TIMMONS, KELLY 425 NORTH MAC PHERSON, SUITE C FORT BRAGG, CA 95437 (707)489-6885	\$918,527 \$707,912 \$0	07/09/09 07/29/09 04/02/10	91% 78%
HA23	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-1.5/6.5 01-478104 ER-43H6-(004)E --()		IN MENDOCINO COUNTY NEAR HOPLAND FROM NORTH BAY CONSTRUCTION INC 1.0 MILES SOUTH OF COMMISKEY SIDEHILL VIADUCT TO 0.6 MILES NORTH OF PIETA CREEK BRIDGE REPAIR STORM DAMAGE	431 PAYRAN STREET PETALUMA CA 94952 (707)763-2891	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$1,323,453 \$1,384,376 \$0	06/15/09 07/03/09 04/20/10	83% 94% SUSPENDED
HA23	SWPPP						
01-MEN-101-34.9/35 01-477804 ER-43H5-(004)E --()		IN MENDOCINO COUNTY NEAR CALPELLA AT 1.9 MILES NORTH OF WEST ROAD OVERCROSSING AND NEAR WILLITS AT 0.2 MILES SOUTH OF HAEHL OC REPAIR AND REPLACE CULVERTS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	\$1,246,757 \$5,013 \$0	11/17/09 12/09/09 09/22/10	0% 0% SUSPENDED
HA23	SWPPP						
01-MEN-162-19.7/30 01-476404 ER-43J5-(004)E --()		IN MENDOCINO COUNTY NEAR COVELO AT VARIOUS LOCATIONS REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	KLEIBER, KATHERINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5913	\$452,452 \$0 \$0	03/30/10 04/20/10 07/29/10	0% 0% SUSPENDED
HA23	WPCP						
01-MEN-222-1.0/0 01-380504 SARR-P222-(001)E P2-22 0-(1E) --()		IN MENDOCINO COUNTY NEAR UKIAH AT RUSSIAN RIVER BRIDGE REPLACE BRIDGE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$5,548,308 \$667,216 \$363,953	05/18/09 06/18/09 11/01/11	7% 12%
HA21	SWPPP						
01-MEN-253-.5/3.5 01-3116U4 ACST-X045-(020)E X0-45 0-(0EA)C X045- 020-() HA21		IN MENDOCINO COUNTY ON ROUTE 162 AT OUTLET CREEK BRIDGE AND ON ROUTE 253 AT ANDERSON CREEK BRIDGE AND SODA CREEK BRIDGE WIDEN BRIDGES AND UPGRADE RAIL	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95742 (916)852-5530	KLEIBER, KATHARINE 20 W. SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$4,670,832 \$3,905,661 \$0	01/29/08 02/27/08 06/20/10	100% 82%
HA21	SWPPP						
01-MEN-253-1.7/2.3 01-476104 ER-4311-(004)E --()		IN MENDOCINO COUNTY NEAR BOONVILLE FROM SINGLEY CATTLEPASS TO 0.6 MI EAST OF SINGLEY CATTLEPASS REPAIR STORM DAMAGE	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	\$1,092,994 \$42,545 \$16,376	07/20/09 08/05/09 10/15/10	13% 4% SUSPENDED
HA23	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN--253-7.7/11 01-476004 ER-43J3-(004)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 4.2 MILES EAST OF SODA CREEK BRIDGE TO 4.1 MILES WEST OF ROBINSON CREEK BRIDGE PLACE HOT MIX ASPHALT	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	\$455,818 \$0 \$0	02/02/10 02/24/10 05/20/10	0% 0% SUSPENDED
HA23	SWPPP						
01-VAR--/0 01-488504		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)962-0376	\$187,879 \$0 \$0	05/05/10 05/18/10	0% 0%
HM3	WPCP						
01-VAR--/0 01-488704		IN LAKE AND HUMBOLDT COUNTIES AT VARIOUS LOCATIONS RECONSTRUCT FENCE	ARROW FENCING P O BOX 385 CALPELLA CA 95418 (707)485-1128	BAKER, SCOTT V. 2617 E HWY 20 NICE, CA 95464 (707)274-9451	\$74,499 \$375 \$375	04/19/10 05/06/10 08/30/10	0% 1%
HM2	WPCP						
01-VAR--/0 01-482904		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1020	\$352,800 \$109,634 \$17,941	02/27/09 03/16/09 07/02/10	54% 31%
HM3	WPCP						

Totals: Authorized Final Amt: \$161,084,524 Completed to Date: \$112,238,489 Work This Month: \$2,621,370

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-96-16.0/18.7	01-452404	1
01-HUM-96-23.0/23.8	01-472404	1
01-HUM-101-57.0/59.1	01-290304	1
01-HUM-101-79.9/87.9	01-490604	1
01-HUM-101-84.7/0	01-483204	1
01-HUM-101-89.3/90.2	01-296104	1
01-HUM-101-12.9/13.1	01-451804	2
01-HUM-101-40.9/42.2	01-470214	2
01-HUM-101-48.7/56.3	01-363204	2
01-HUM-169-13.2/31.2	01-491004	2
01-HUM-169-22.2/30.2	01-364604	2
01-HUM-169-26.5/0	01-478204	2
01-HUM-254-4.5/11.2	01-475304	3
01-HUM-299-36.9/39.2	01-486724	3
01-HUM-299-7.5/22.6	01-439804	3
01-HUM-299-/7.2	01-490304	3
01-HUM-5708-/0	01-0AA014	3
01-LAK-20-16.8/17.9	01-493104	3
01-MEN-1-37.9/38.2	01-291714	4
01-MEN-1-69.4/70.1	01-385704	4
01-MEN-1-95.2/102.4	01-472804	4
01-MEN-20-2.7/32.7	01-364314	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-20-9.3/15	01-477304	4
01-MEN-20-25.9/26	01-473904	4
01-MEN-101-1.5/6.5	01-478104	5
01-MEN-101-34.9/35	01-477804	5
01-MEN-162-19.7/30	01-476404	5
01-MEN-222-1.0/0	01-380504	5
01-MEN-253-.5/3.5	01-3116U4	5
01-MEN-253-1.7/2.3	01-476104	5
01-MEN-253-7.7/11	01-476004	6
01-VAR--/0	01-488504	6
01-VAR--/0	01-488704	6
01-VAR--/0	01-482904	6

Statement of Ongoing Contracts - Federal Aid

District	01	Federal Aid	Category	Bid + CCO	Work Comp
-F-			FEDERAL AID (PRIMARY)	\$54,006,806	\$29,300,953
-S-			FEDERAL AID (SECONDARY)	\$67,447,906	\$60,509,068
-SH-			STATE HIGHWAY	\$18,311,835	\$12,961,880
-ER-			STORM DAMAGE REPAIR	\$13,209,073	\$6,747,980

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid		Category	Bid + CCO
			Work Comp
			\$8,108,905
			\$2,718,609
District Total:			<u>\$161,084,524</u>
			<u>\$112,238,489</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	