

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE 5211 BOYD ROAD TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	ARCATA, CA 95521	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$11,985,000 \$5,336,146 \$361,010	02/16/16 05/04/16 03/30/18	0% 45%
20.20 201130							
01-DN-101-14.9/15.3 01-0B27U4 STPE-R19C-(400)4 TPER-215 -(004)E --() HA23		IN DEL NORTE COUNTY ABOUT 10 MILES NORTH OF KLAMATH FROM 2.2 MILES TO 2.6 MILES NORTH OF WILSON CREEK BRIDGE REPAIR STORM DAMAGE	STEWART ENGINEERING INC 4839 CATERPILLAR ROAD REDDING CA 96003	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$3,988,656 \$3,776,344 \$54,284	05/11/16 05/26/16 10/01/17	100% 94% OVER RUN
01-DN-101-17.4/0 01-0B2804 STP-ER -()1 6004-E -() HA23		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD#8068 RECONSTRUCT ROADWAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049	SANDERS, KAREN 207 PRICE MALL, SUITE 100 CRESCENT CITY, CA 95531 (707)498-4009	\$3,344,153 \$2,800,302 \$281,668	06/08/16 06/23/16 12/01/17	92% 84%
01-DN-101-20.0/28 01-0H0504		IN DEL NORTE CNTY NEAR CRESCENT CITY FROM 0.3 MILE SO.OF MILL CREEK PARK ENTRANCE RD8068 TO 0.1 MILE SO OF SB OFF TO E WASHINGDIR' REPAIR CULVERTS	CARLSON'S CONSTRUCTION 1910 FT. JONES RD. YREKA CA 96097	MALMBERG, CLAYTON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5580	\$585,000 \$0 \$0	02/24/17 05/01/17 05/01/17	0% 0%
20.20 201130							
01-DN-101-21.2/0 01-0G0304		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.22 MILES NORTH OF CUSHING CREEK VIADUCT 01-0076 DIR'S EMERGENCY F.A. STABILIZE ROADWAY	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,985,000 \$645,631 \$0	01/15/16 03/28/16 03/30/17	0% 33%
20.20 201130							
01-DN-101-22.0/0 01-0B3004 STP-ER -()1 7004- E -() HA23		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.6 MI SOUTH OF HAMILTON ROAD #8070 STABILIZE ROADWAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)498-4009	\$3,515,252 \$3,269,576 \$211,800	10/02/15 10/14/15 12/01/17	96% 88%

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-26.1/26.8 01-0G4904		IN THE CITY OF CRESCENT CITY ON DEL NORTE 101 FROM PM 26.18 TO 2681 DIR'S EMERGENCY L.S. DN COUNTY MICROSURFACING	INTERMOUNTAIN SLURRY SEAL, INC 1005 TERMINAL WAY STE 220 RENO, NV 89502	MALMBERG, CLAYTON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$255,195 \$255,195 \$0	07/27/16 04/21/17 12/22/16	100% 100%
20.80 122000							
01-DN-199-8.2/8.2 01-0B2604 ACHS-NHP1-(903)4 --()		IN DEL NORTE COUNTY NEAR HIOUCHI AT 1 MILE NORTH OF SOUTH FORK ROAD SHOULDER WIDENING	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$2,653,282 \$2,602,843 \$47,688	11/07/16 11/28/16 02/15/18	69% 95%
HB1							
01-HUM-36-.9/.4 01-0G9204		IN HUMBOLDT COUNTY NEAR SWAINS FLAT FROM 0.3 MILE WEST OF JAYMAR LANE TO COBB DIR'S EMERGENCY F.A. STORM DAMAGE REPAIRS	FORD LOGGING, INC. DBA PACIFICKING, ROBERT EARTHSCAPE 1225 CENTRAL AVE #11 MCKINLEYVILLE, CA 95517	1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)498-5107	\$7,185,000 \$4,583,514 \$185,970	02/03/17 04/15/17 02/01/18	0% 64%
20.20 201130							
01-HUM-36-22.8/27.7 01-0B3404 STP-ER -()1 6004- E -()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT VARIOUS LOCATIONS FROM 1.1 MILES WEST TO 3.7 MILES EAST OF VAN DUZEN RIVER BRIDGE #04-0293 RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1020	\$1,549,626 \$1,396,086 \$0	08/20/15 09/11/15 10/31/17 11/02/17	100% 100% COMPLETED
HA23							
01-HUM-36-29.0/30 01-0G8504		IN HUMBOLDT COUNTY ABOUT 10 MNILES EAST OF SWAINS FLAT AT 0.2 MILE EAST OF DEERFIELD RANCH ROAD RT. DIR'S EMERGENCY F.A. REPAIR SLIPOUT	FORD LOGGING INC. DBA PACIFIC KING, ROBERT EARTHSCAPE 1225 CENTRAL AVE. #11 MCKINLEYVILLE, CA 95519	KING, ROBERT 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-7190	\$885,000 \$887,415 \$0	01/20/17 04/13/17 08/01/17	0% 99%
20.20 201130							
01-HUM-96-3.4/35.9 01-0E3604		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 4.1 MILES EAST OF BRANNAN MOUNTAIN ROAD TO 0.9 MILES EAST OF CEDAR CAMP ROAD REPAIR DRAINAGE SYSTEMS	ROLL'N ROCK CONSTRUCTION INC. 5527 TRUCK VILLAGE DR. MOUNT SHASTA CA 96067	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)496-4358	\$316,977 \$272,497 \$0	06/27/16 07/26/16 10/31/17	70% 100%
HM2							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-6.2/6.6 01-0A9904 HSST-P -()P 6058- E -()		IN HUMBOLDT COUNTY 6.2 MILES EAST OF WILLOW CREEK TO 2.6 MILES WEST OF TISH-TANG CAMPGROUND CURVE IMPROVEMENT	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207	\$2,634,538 \$1,979,115 \$181,591	04/27/16 05/18/16 12/12/17	74% 72%
HB1							
01-HUM-96-7.8/8 01-0G0804		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.27 TO 0.07 MILE WEST OF TISH TANG CAMPGROUND DIR'S EMERGENCY F.A. SLIDE REMOVAL AND STABILIZATION	R. BROWN CONSTRUCTION CO. INC P.O. BOX 406 WILLOW CREEK, CA 95573	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,635,000 \$1,558,364 \$0	01/28/16 03/17/16 10/31/17	0% 95%
20.20 201130							
01-HUM-96-7.8/8 01-0G8404		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.3 MILE WEST OF TISH TANG CAMPGROUND TO TISH TANG CAMPGROUND DIR'S EMERGENCY FA SLIDE REMOVAL AND SLOPE STABILIZATION	ROGER BROWN CONSTRUCTION CO. P.O. BOX 406 WILLOW CREEK, CA 95573	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,485,000 \$1,455,478 \$0	01/18/17 03/16/17 08/31/17	0% 98%
20.20 201130							
01-HUM-96-8.3/8.9 01-0B03U4 HSST-RERP-(96)0 E--() --() HB1		IN HUMBOLDT COUNTY FROM 8.3 MILES EAST OF WILLOW CREEK TO 0.3 MILES WEST OF SHOEMAKER ROAD PILE WALL/HMA/GABION WALL/DRAINAGE	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	QUINTRELL, HEIDI 5065 BOYD RD., SUITE H ARCATA, CA 95521 (707)496-4358	\$5,616,487 \$5,261,993 \$233,054	10/13/15 11/02/15 12/04/17	97% 89%
01-HUM-96-12.3/0 01-0E1004 ACST-X023-(037)E --() HA21		IN HUMBOLDT COUNTY NEAR HOOPA ON ROUTE 96 AT TRINITY RIVER BRIDGE AND NEAR ARCATA ON ROUTE 101 AT OVERHEAD CLEAN & PAINT BRIDGES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502	ZIMMERER, JEFF 5065 BOYD RD. SUITE H ARCATA, CA 95519 (707)498-3207	\$1,246,305 \$6,000 \$6,000	08/18/17 09/07/17 11/01/18	2% 0%
01-HUM-96-20.0/24 01-0H0304		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM 3.0MILES OF KLAMATH RIVER BRIDGE #04-0144 TO 0.6 MILE EAST OF WEITCHPEC ROAD 7P100 DIR'S EM REPAIR SLIPOUT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	ZIMMERER, JEFF 5065 BOYD ROAD, SUITE H ARCATA, CA 95519 (707)498-3207	\$9,485,000 \$6,007,570 \$479,125	02/22/17 05/03/17 05/01/18	0% 63%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-24.2/44.2 01-0H1904		IN HUMBOLDT COUNTY NEAR ORLEANS FROM 0.9 MILE EAST OF WEITCHPEC ROAD TO 0.8 MILE WEST OF HUMBOLDT-SISKIYOU COUNTY LINEDIR'S STORM DAMAGE REPAIRS	TT CONSTRUCTION P.O. BOX 349 ORLEANS, CA 95556	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,985,000 \$986,063 \$0	03/28/17 05/12/17 05/31/18	0% 50%
20.20 201130							
01-HUM-96-43.7/0 01-0G4704		US HWY 99 IN HUMBOLDT COUNTY AT 4.78, A LOCATION KNOWN LOCALLY AS LIKE FALLS DIR'S EMERGENCY F.A. MATERIALS DISPOSAL PROJECT	TT CONSTRUCTION P.O. BOX 349 ORLEANS, CA 95556	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$265,415 \$164,157 \$0	07/20/16 10/18/16 12/30/16	0% 62%
20.10 201130							
01-HUM-101-.4/26.5 01-0G8104		IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 0.9 MILE SOUTH TO 1.6 MILES NORTH OF SALMON CREEK ROAD SOUTHBOUND ON RAMP DIR'S EMERGENCY STORM DAMAGE REPAIRS	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1020	\$3,985,000 \$1,947,129 \$0	01/27/17 03/20/17 11/30/17	0% 49%
20.20 201130							
01-HUM-101-8.5/22.4 01-0F5204 ACNH-Q101-(314)E --()		IN HUMBOLDT COUNTY NEAR MIRANDA AT VARIOUS LOCATIONS RUBBERIZED HMA OVERLAY	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	JOAQUIN RODRIGUEZ 1487 SANDY PRAIRIE COURT,STE B FORTUNA, CA 95501 (707)725-1020	\$3,488,877 \$0 \$0	03/30/17 04/20/17 10/17/17	0% 0%
HM1							
01-HUM-101-28.4/32 01-0G8204		IN HUMBOLDT COUNTY NEAR WEOTT FROM 4.7 TO 1.1 MILES SOUTH OF WEOTT NORTHBOUND OFF RAMP DIR'S EMERGENCY F.A. ROADWAY SINK AND SLIDE REPAIRS	MCCULLOUGH CONSTRUCTION, INC. 57 ALDER GROVE ROAD ARCATA, CA 95521	GORONA, MARK 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$3,485,000 \$1,845,914 \$0	01/11/17 03/24/17 06/30/17	100% 53%
20.20 201130							
01-HUM-101-29.4/0 01-0H4904		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.1 MILES SOUTH OF WILLIFORD ROAD UC -4- 117 DIR'S EMERGENCY L.B. SLIDE AND ROADWAY REPAIRS	WEST COAST CONTRACTORS INC DBAOREGON WEST COAST CONTRACTORS 61050 HIGHWAY 101 COOS BAY, OR 97420	GORONA, MARK 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)825-4887	\$10,485,000 \$3,084,733 \$431,828	06/23/17 08/21/17 11/30/17	0% 29%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-40.5/42 01-0G8304		IN HUMBOLDT COUNTY NEAR REDCREST FROM 0.7 TO 2.2 MILES NORTH OF REDCREST NORTHBOUND ON RAMP DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	GORONA, MARK 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$4,985,000 \$3,104,198 \$78,219	01/26/17 03/21/17 11/30/17	0% 62%
20.20 201130							
01-HUM-101-50.5/0 01-0G9604		IN HUMBOLDT COUNTY NEAR SCOTIA AT 0.1 MILE SOUTH OF SOUTH SCOTIA ROAD DIR'S EMERGENCY F.A. REPAIR DRAINAGE	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE COURT STE. E FORTUNA, CA 95501 (707)725-1020	\$960,000 \$801,924 \$363,745	02/10/17 04/26/17 11/30/17	0% 84%
20.20 201130							
01-HUM-101-109.5/125.8 01-415004 ACNH-Q101-(303)E --()		IN HUMBOLDT COUNTY IN & NEAR ORICK FROM 0.3 MI NORTH OF BIG LAGOON BRIDGE TO 0.3 MILE SOUTH OF SOUTH PRAIRIE CREEK UNDERCROSSING ORICK CAPM	MERCER FRASER COMPANY 77 WEST SERCOND STREET EUREKA CA 95501	RASHID, AMAL 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)496-4363	\$12,271,119 \$6,418,031 \$1,596,468	12/14/16 01/30/17 12/04/17	79% 52%
HA22							
01-HUM-101-111.3/111.7 01-0B4304 ACNH-ER19-(300)0 --()		IN HUMBOLDT COUNTY NEAR BIG LAGOON FROM 1.8 TO 2.2 MILES NORTH OF GEORGIA PACIFIC RD BIG LAGOON SLIPOUT REPAIR	WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY OR 97420	GORONA, MARK 5065 BOYD RD, SUITE G ARCATA, CA 95521 (707)496-4659	\$4,624,486 \$3,497,223 \$298,083	12/21/16 01/30/17 02/23/18	64% 75%
HA23							
01-HUM-101-/89.1 01-0G5204		IN HUMBOLDT COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS FROM THE ARCATA OVERHEAD TO TRINIDAD DIR'S EMERGENCY L.S. MICROSURFACING	AMERICAN PAVEMENT SYSTEMS, INC 1012 11TH STREET, SUITE 1000 MODESTO, CA 95354	GORONA, MARK 33 DEPOT ST. COLFAX, CA 95713 (707)496-4359	\$636,988 \$636,988 \$0	08/31/16 02/14/17 10/12/16	100% 100% OVER RUN
20.80 122							
01-HUM-101-/13 01-0H1004		IN HUMBOLDT COUNTY NEAR RICHARDSON GROVE FROM HUM-MEN CO LINE TO 0.3 MI NORTH OF MONSCHKE UC #4-238 REPAIR SINKHOLE AND DRAINAGE	MENDOCINO CONSTRUCTION SERVICE P.O. BOX 1517 WILLITS, CA 95490	RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252	\$4,135,000 \$87,333 \$0	03/17/17 04/20/17 11/30/17	0% 2%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-15.0/30 01-0H0204		IN HUMBOLDT COUNTY NEAR PECWAN FROM 0.5 MILE EAST OF PECWAN CREEK BRIDGE #04-0190 TO MARTINS FERRY BRIDGE 0223 DIR'S EMERGENCY STORM DAMAGE REPAIRS	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 #04-HOOPA, CA 95546	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-4358	\$685,000 \$687,724 \$0	02/25/17 05/10/17 09/30/17	0% 99%
20.20 201130							
01-HUM-169-26.4/29.8 01-0B4404 ACST-ER19-(100)4 --()		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM 0.6 MI WEST OF MINERS CREEK BRIDGE TO ROCK CHUTE CREEK BRIDGE REPAIR SLIPOUTS	R. BROWN CONSTRUCTION COMPANY, INC. 406 BROWN WAY WILLOW CREEK CA 95573	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$2,642,716 \$2,286,586 \$499,117	12/01/16 12/21/16 01/16/18	67% 87%
HA23							
01-HUM-169-28.0/32 01-0G9304		IN HUMBOLDT COUNTY NEAR MARTINS FERRY FROM MITCHELL ROAD #7Q200 TO 0.6 MILE WEST OF WEITCHPEC SCHOOL ROAD DIR'S EMERGENEY F.A. REPAIR SLIPOUT	KAPEL CONSTRUCTION, INC. P.O. BOX 160 BURNT RANCH, CA 95527	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-4352	\$2,285,000 \$2,269,860 \$0	02/14/17 04/25/17 12/30/17	0% 99%
20.20 201130							
01-HUM-211-77.2/78.5 01-0H0704		IN HUMBOLDT COUNTY NEAR FERNDAL FROM NORTH WADDINGTON EXIT TO FERNBRIDGE DRIVE-A3H035 DIR'S EMERGENCY F.A. BRIDGE SCOUR REPAIR	WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY, OR 97420	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)621-0000	\$2,985,000 \$1,314,824 \$101,836	03/04/17 05/09/17 11/30/17	0% 44%
20.20 201130							
01-HUM-254-.8/43.1 01-430604 ACST-P254-(008)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM OHMAN CREEK BRIDGE 7 TO BEAR CREEK BRIDGE #4-12 REPLACE BRIDGE RAILS AND WIDEN	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COUT,STE E FORTUNA, CA 95501 (707)621-0000	\$3,000,419 \$2,447,738 \$124,245	01/10/17 02/14/17 12/14/17	85% 80%
HA21							
01-HUM-254-4.0/6 01-0H0104		IN HUMBOLDT COUNTY FROM 0.8 MILE SOUTH TO 1.2 MILES NORTH OF MIRANDA BR/MAPLE HILLS DIR'S EMERGENCY F.A. REPAIR SLIPOUT	WEST COAST CONTRACTORS, INC. 61050 HIGHWAY 101 COOS BAY, OR 97420	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE, CT, STE E FORTUNA, CA 95540 (707)725-1020	\$2,985,000 \$346,655 \$0	03/04/17 05/08/17 08/30/17	0% 12%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-254-11.1/11.1 01-475314 STER-43M8-(004)E --()		IN HUMBOLDT COUNTY NEAR MYERS FLAT AT STEVE MANNING CONSTRUCTION, 0.3 MI NORTH AND AT 0.4 MI NORTH OF BRIDGE CREEK REQUIRED ENVIRONMENTAL MITIGATION -	INC. 5211 CHURN CREEK RD REDDING CA 96002	KING, ROBERT 1487 SANDY PRAIRIE CT. STE. E FORTUNA, CA 95540 (707)498-5107	\$478,611 \$442,882 \$0	08/02/17 08/22/17 11/21/17	30% 92%
HA23							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 G R SUNDBERG, INC. MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%
20.20 201130							
01-HUM-299-19.1/19.3 01-0G9104		IN HUMBOLDT COUNTY ABOUT 13 MILES EAST OF BLUE LAKE FROM 0.1 MILE TO 0.3 MILE EAST OF BAIR ROAD C6L300 DIR'S EMERGENCY F.A. SLOPE STABILIZATION AND RECONSTRUCT ROADWA	KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-3207	\$635,000 \$153,633 \$0	01/26/17 03/17/17 10/30/17	0% 24%
20.20 201130							
01-HUM-299-29.2/38.6 01-487404 NHP-P299-(194)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK 0.1 MILE EAST OF TITLOW HILL ROAD TO 0.2 MILES WEST OF ROUTE 96 PAVEMENT REHABILITATION	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RASHID, AMAL 5065 BOYD ROAD ARCATA, CA 95521 (707)496-4363	\$6,017,586 \$5,579,852 \$0	09/23/15 10/14/15 10/31/17 11/01/17	100% 100% OVER RUN
HA22							
01-HUM-299-30.2/30.6 01-0A3204 HSNH-P299-(193)E --()		IN HUMBOLDT COUNTY ABOUT 9 MI WEST OF WILLOW CREEK FROM 0.3 MILE WEST TO 0.1 MILE EAST OF CEDAR CREEK ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERER, JEFFREY 5065 BOYD STREET, STE. H ARCATA, CA 95521 (707)498-3207	\$2,400,114 \$2,170,427 \$0	08/19/15 09/02/15 10/31/17 11/13/17	100% 100% COMPLETED
HB1							
01-HUM-299-30.6/0 01-0G9504		IN HUMBOLDT COUNTY ABOUT 6 MILES WEST OF WILLOW CREEK AT CEDAR CREEK ROAD #7L100 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	R. BROWN CONSTRUCTION CO., INC P.O. BOX 406 WILLOW CREEK, CA 95573	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-3207	\$1,735,000 \$632,401 \$0	02/17/17 05/08/17 05/01/18	0% 36%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-999-/0 01-463924 HSST-PG -()X 3035- E -()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS ON ROUTES 36, 96, 169, 211, 19896 ALEXANDER AVE 254 & 255 RECONSTRUCT GUARD RAILING	APEX FENCE COMPANY INC 19896 ALEXANDER AVE ANDERSON CA 96007	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA CA 95540 (707)725-1020	\$4,527,416 \$3,993,346 \$153,092	08/25/15 10/06/15 12/06/17	90% 90%
HB1							
01-JUM-299-24.2/0 01-0H4304		IN HUMBOLDT COUNTY ON ROUTE 299 AT PM 24.2 DIR'S EMERGENCY F.A. REPAIR A DISPLACED ROADWAY SECTION	KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE H ARCATA, CA 95521 (707)498-3207	\$275,000 \$132,781 \$0	06/09/17 06/29/17 06/30/18	0% 48%
20.10 201130							
01-LAK-20-5.0/21 01-0H0404		IN LAKE COUNTY NEAR LAKEPORT FROM 0.1 MILE EAST OF SARATOGA SPRINGS RD #312 TO 0.1 MILE WEST OF BRUNER DRIVE ROAD #316C DIR'S EMERG EMBANKMENT STABILIZATION	EPIDENDIO CONSTRUCTION, INC. P.O. BOX 452 LOWER LAKE, CA 95457	KRAFT, DAN P.O. BOX 457 LOWER LAKE, CA 95457 (530)713-7864	\$485,000 \$479,410 \$0	01/11/17 05/04/17 04/17/17	100% 99%
20.20 201130							
01-LAK-29-12.0/15 01-0H0604		IN LAKE COUNTY NEAR LAKEPORT FROM 0.1 MILE NORTH OF SPRUCE GROVE ROAD -S INT INC. R TO 0.1 MILE NORTH OF HOFACKER LANE - 1324 S. STATE STREET ROAD #148E DIR'S REPAIR CULVERT	GRANITE CONSTRUCTION COMPANY, P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$2,685,000 \$1,415,115 \$59,271	03/06/17 06/23/17 01/01/18	0% 53%
20.20 201130							
01-LAK-29-34.1/34.5 01-0E6404 HSST-P029-(132)E --()		IN LAKE COUNTY NEAR KELSEYVILLE 0.2 MI SOUTH TO 0.2 MI NORTH OF CRUICKSHANK ROAD INSTALL NB LEFT TURN POCKET	FROM ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407		\$992,583 \$0 \$0	08/25/17 09/12/17	0% 0%
HB1							SUSPENDED
01-LAK-29-41.4/0 01-0B6904		IN LAKE COUNTY IN LAKEPORT AT LAKEPORT BOULEVARD OVERCROSSING UPGRADE PEDESTRIAN FACILITIES	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$836,735 \$364,833 \$192,504	08/03/17 08/31/17 12/08/17	48% 43%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-175-17.4/23.6 01-0G7504		IN LAKE COUNTY NEAR MIDDLETOWN FROM 0.2 MILE EAST OF GROUSE SPRINGS ROAD- INC. 145 TO 0.1 MILE EAST OF SOCRATES MINE ROAD-111DIR'S EMERG STORM DAMAGE REPAIRS	GRANITE CONSTRUCTION COMPANY, INC. 1324 S. STATE STEET UKIAH, CA 95482	KRAFT, DAN 1401A WILL S. GREEN COLUSA, CA 95932 (530)458-2444	\$5,185,000 \$3,830,251 \$157,172	01/11/17 03/07/17 01/01/18	0% 74%
20.20 201130							
01-LAK-175-/44.1 01-0G5004		IN MENDOCINO AND LAKE COUNTIES ON ROUTE 20FROM MEN 20 PM 43.0 TO LAK 20 PM 0.79 AND IN LAKE COUNTY ON ROUTE 175 FROM PM 0.0TO5DIR' MICROSURFACING	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO, CA 95691	GRIFFITH, GARRETT 7663 HIGHWAY 29 KELSEYVILLE, CA 95451 (530)682-3842	\$436,816 \$451,447 \$0	08/10/16 02/14/17 09/27/16	100% 100%
20.80 122							
01-MEN-1-34.4/38.4 01-0H0004		IN MENDOCINO COUNTY NEAR ELK FROM 0.5 MILE NORTH OF PHILO GREENWOOD ROAD-132 INC. TO 0.5 MILE SOUTH OF NAVARRO BLUFF ROAD-517A DIR'S EME STORM DAMAGE REPAIR	GRANITE CONSTRUCTION COMPANY, INC. 1324 S. STATE STREET UKIAH, CA 95482	KRUEGER, GRANT M. 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$2,985,000 \$1,953,197 \$0	02/15/17 05/02/17 10/30/17	0% 65%
20.20 201130							
01-MEN-1-38.5/40.5 01-0G8904		IN MENDOCINO COUNTY NEAR ELK FROM 0.4 MILE NORTH OF NAVARRO BLUFF RAOD 517A TO 0.2 MILE NORTH OF JUNCTION 128 EAST DIR'S EMERGENCY STORM DAMAGE REPAIRS	PAULSON EXCAVATING , INC. 32700 ALBION RIDGE ROAD ALBION, CA 95410	KRUEGER, GRANT 925B N FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$385,000 \$252,708 \$0	01/31/17 04/05/17 07/14/17	67% 66%
20.20 201130							
01-MEN-1-75.5/76.5 01-0G4504		IN MENDOCINO COUNTY NEAR WESTPORT, FROM 0.6 TO 1.4 MILES NORTH OF BLUE SLIDE GULCH BRIDGE DIR'S EMERGENCY L.B. RECONSTRUCT ROADWAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$4,235,000 \$2,630,233 \$695,883	07/29/16 10/27/16 08/30/18	100% 62%
20.20 201130							
01-MEN-1-78.0/83.5 01-0G8004		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.3 MILE SOUTH OF WAGES CREEK BRIDGE #10-137 SOLDIER POINT VIADUCT #10-271 DIR'S EMERGENCY STORM DAMAGE REPAIRS	MCM CONSTRUCTION, INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	KRUEGER, GRANT 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3067	\$5,735,000 \$3,936,614 \$618,491	01/11/17 04/24/17 02/10/18	100% 69% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-82.0/82 01-0G1904		IN MENDOCINO COUNTY NEAR WESTPORT AT THE UNION LANDING SIDEHILL VIADUCT DIR'S EMERGENCY F.A. SLIDE REMOVAL, STABILIZATION AND VIADUCT R	BUD GARMAN CONSTRUCTION, INC. 389 N MAIN STREET WILLITS, CA 95490	ORTIZ, AL 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$985,000 \$985,882 \$0	03/11/16 05/10/16 10/15/17	0% 99%
20.20 201130							
01-MEN-1-90.0/103 01-0H5004		IN MENDOCINO COUNTY ON ROUTE 01 FROM PM 90.0 TO PM 103.0 DIR'S EMERGENCY F.A. REPAIR FAILING ASPHALT CONCRETE	DARREN TAYLOR CONSTRUCTION INC. 5750 PLEASANT VIEW DRIVE ANDERSON, CA 96007	INCKRUEGER, GRANT 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$275,000 \$287,654 \$0	06/15/17 08/29/17 08/02/17	100% 100%
20.10 201130							
01-MEN-1-104.4/0 01-0G7304		IN MENDOCINO COUNTY NEAR LEGGETT AT 1.2 MILES SOUTH OF JUNCTION ROUTE 101 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252	\$8,985,000 \$4,341,667 \$198,132	01/09/17 02/15/17 11/30/17	0% 48%
20.20 201130							
01-MEN-1-1/55 01-0F9504		IN MENDOCINO COUNTY ON ROUTE 1 FROM THE SONOMA/MENDOCINO COUNTY LINE TO CASPAR VISTA POINT DIR'S EMERGENCY F.A. REMOVE AND DISPOSE OF HAZARD TREES	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	MALMBERG, CLAYTON 6301 N. STATE REDWOOD VALLEY, CA 95482 (707)485-1841	\$835,000 \$691,847 \$0	01/07/16 03/15/16 03/07/16	100% 83%
20.20 201130							
01-MEN-20-20.8/26.2 01-0G7604		IN MENDOCINO COUNTY ABOUT 20 MILES EAST OF FORT BRAGG AT 0.8 MILE EAST OF JAMES CREEK BRIDGE #10-102 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	BUD GARMAN CONSTRUCTION SERVICE, INC. 24900 NORTH HIGHWAY 101 WILLITS, CA 95490	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$1,285,000 \$1,291,575 \$0	01/10/17 02/27/17 05/30/17	100% 100% OVER RUN
20.20 201130							
01-MEN-20-33.6/38.5 01-0G0704		IN MENDOCINO COUNTY NEAR UKIAH FROM THE RUSSIAN RIVER OH TO ROAD 260 DIR'S EMERGENCY F.A. REPAIR ROADWAY	DARREN TAYLOR CONSTRUCTION, INC. 5750 PLEASANT VIEW DRIVE ANDERSON, CA 96007	PERRIN, KATHARINE 6301 N STATE ST. REDWOOD VALLEY, CA 95470 (707)496-5840	\$805,000 \$767,569 \$0	01/29/16 05/09/16 03/17/16	100% 95%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-20-36.4/0 01-0G9404		IN MENDOCINO COUNTY NEAR WILLITS AT EAST FORK NEAR WILLITS AT EAST FORK DIR'S EMERGENCY F.A. BRIDGE DECK REPAIR	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$1,485,000 \$709,997 \$0	02/16/17 05/26/17 05/05/17	100% 48%
20.20 201130							
01-MEN-101-.7/3 01-0C7604 SNHG-Q101-(316)E --()		IN MENDOCINO COUNTY NEAR HOPLAND FROM 0.1 MI NORTH OF RUSSIAN RIVER BRIDGE AND OVERHEAD TO 0.1 MILE SOUTH OF COMMINSKY STATION RO CONSTRUCT MEDIAN BARRIER	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	PERRIN, KATHARINE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$1,770,667 \$1,796,490 \$0	04/19/17 05/18/17 10/30/17 11/16/17	100% 97% OVER RUN
HB1							
01-MEN-101-3.7/5.3 01-0B5004 NHER-19C7-(004)E --()		IN MENDOCINO COUNTY NEAR HOPLAND FROM 0.1 MI SOUTH OF COMMINSKY STA RD-103 TO 0.6 MI NORTH OF PIETA CR BRIDGE #10-83 REPAIR SLIDES	O.C. JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	KRAFT, DAN P.O. BOX 457 LOWER LAKE, CA 95457 (530)713-7864	\$13,040,300 \$2,297,881 \$7,342	10/13/16 11/03/16 03/06/19	17% 18%
HA23							
01-MEN-101-24.5/24.5 01-0G5604		IN MENDOCINO COUNTY IN UKIAH AT EAST BUGLER CONSTRUCTION PERKINS STREET OVERCROSSING (#10-193) DIR'S EMERGENCY F.A. REPAIR BRIDGE	4847 HOPYARD RD. STE 4 #395 PLEASANTON, CA 94588	FAZAL, IMRAN 6301 N. STATE ST. UKIAH, CA 95470 (707)834-1151	\$1,085,000 \$106,610 \$0	09/19/16 12/09/16 10/13/16	100% 10%
20.20 201130							
01-MEN-101-33.0/42 01-0H7604		IN MENDOCINO COUNTY NEAR UKIAH AND WILLITSFROM 0.2 MILE NORTH OF NB ON FR WEST ROAD TO 0.1 MILE SOUTH OF SOUTH WILLITS OH#10-1DIR' FIRE DAMAGE REPAIRS	GRANITE CONSTRUCTION COMPANY 1324 SOUTH STATE STREET UKIAH, CA 95482	MUNES, NASH 998 HEAEST ROAD WILLITS, CA 95470 (707)223-0791	\$4,985,000 \$0 \$0	10/10/17 10/30/17 02/15/18	0% 0%
20.20 201130							
01-MEN-101-37.0/40 01-0H4204		IN MENDOCINO COUNTY NEAR WILLITS FROM 2.4 MILES SOUTH TO 0.6 MILE NORTH OF RIDGEWOOD RANCH ROAD DIR'S EMERGENCY F.A. SLOPE STABILIZATION AND ROADWAY REPAIR	KEN'S WATER TENDER, INC. P.O. BOX 931 WILLOW CREEK, CA 95573	MUNES, NASH 998 HEARST RD. WILLITS, CA 95490 (707)223-0791	\$2,985,000 \$72,627 \$0	05/31/17 06/30/17 03/25/18	23% 2%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-43.2/0 01-0G7904		IN MENDOCINO COUNTY NEAR WILLITS AT 0.8 MILE SOUTH OF HAEHL OVERHEAD BRIDGE #10-125 DIR'S EMERGENCY F.A. SLIDE REPAIR	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA, CA 95407	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$5,985,000 \$4,000,779 \$0	01/12/17 04/05/17 10/30/17	100% 67% OVER RUN
20.20 201130							
01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --()		IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	HANFORD APPLIED RESTORATION & WILLITS CONSERVATION 23195 MAFFEI RD. SONOMA CA 95476	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$18,866,978 \$13,164,719 \$324,055	04/15/15 05/07/15 12/09/19	47% 74%
01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$4,602,427 \$3,598,584 \$59,600	07/01/15 07/16/15 12/18/19	33% 78%
01-MEN-101-47.0/47.6 01-0B8304 ACNH-Q101-(313)E --()		IN MENDOCINO COUNTY IN WILLITS FROM WALNUT STREET TO CASTEEL LANE ADA INFRASTRUCTURE UPGRADE AND	GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH CA 95482	MUNES, NASH 998 HEARST ROAD WILLITS, CA 95490 (707)223-0791	\$1,937,016 \$1,863,280 \$36,264	04/19/17 05/09/17 11/22/17	82% 96%
01-MEN-101-48.1/48.1 01-0G3804 ACNH-Q101-(312)E --()		IN MENDOCINO COUNTY NEAR WILLITS AT UPP CREEK BRIDGE REPLACE UPP CREEK CULVERT TO	GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH CA 95482	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$2,009,848 \$1,997,260 \$0	02/16/17 03/15/17 10/27/17 10/30/17	100% 100% COMPLETED
01-MEN-101-50.1/84.6 01-402814 ACNH-Q101-(309)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM 4.3 MILES NORTH OF BAECHTEL CREEK BRIDGE TO 0.1 MILE SOUTH OF CUMMINGS ROAD UNDERCROSSING REHABILITATE CULVERTS	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LN COVELO CA 95428	PERRIN, KATHARINE 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$2,145,003 \$1,951,772 \$13,165	12/21/16 01/30/17 11/15/17	96% 90% SUSPENDED

HA42

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-52.1/52.6 01-262014 NH-Q101-(299)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM 1.3 MILES NORTH OF REYNOLDS HIGHWAY TO 0.1 MILE NORTH OF RYAN CREEK ROAD RYAN CREEK FISH PASSAGE - COHO	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (916)801-9674	\$6,196,065 \$5,914,400 \$793,785	11/09/16 12/16/16 12/07/17	88% 96%
01-MEN-101-64.0/82 01-0H1104		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM TO 0.4 MILE SOUTH OF REST AREA NB OFF RAMP0.6 MILE SOUTH OF OIL SHERWOOD ROAD -311A DIR' REPAIR ACCELERATED PAVEMENT FAILURE	GHILOTTI CONSTRUCTION COMPANY,INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	FAZAL, IMRAN 6301 N. STATE ST. UKIAH, CA 95470 (707)834-1151	\$7,985,000 \$5,942,768 \$0	03/31/17 06/28/17 11/17/17	0% 74%
20.20 201130							
01-MEN-101-87.5/0 01-0G9704		IN MENDOCINO COUNTY MEAR CUMMINGS AT 0.2 MILE SOUTH OF ROUTE 101/271 SEP 310-145 DIR'S EMERGENCY F.A. SLOPE STABILIZATION & RECONSTRUCT ROADWAY	BOUTHILLIER'S CONSTRUCTION INC 1571 SOUTH MAIN STREET WILLITS, CA 95490	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95490 (916)801-9674	\$6,485,000 \$5,112,490 \$0	02/13/17 04/28/17 12/15/17	0% 79%
20.20 201130							
01-MEN-101-89.2/0 01-0C3704 NH-Q101-(305)E --()		IN MENDOCINO COUNTY ON ROUTE 101 APPROXIMATELY 2.0 MILES SOUTH OF LEGGETT AT CEDAR CREEK CULVERT BRIDGE PRESERVATION	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$3,141,910 \$1,499,944 \$18,290	11/01/16 11/28/16 04/06/18	52% 48%
HA21							
01-MEN-101-93.2/93.2 01-0B5104 ACNH-ER19-(900)4 --()		IN MENDOCINO COUNTY NEAR LEGGETT AT 0.1 MILE NORTH OF JITNEY GULCH BRIDGE REPAIR SLIDE & SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC. 500 CROPLEY LN WILLITS CA 95490	RODRIGUEZ, SHERI 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)498-5252	\$1,323,531 \$90,000 \$0	12/12/16 01/09/17 01/05/18	0% 7% SUSPENDED
HA23							
01-MEN-101-93.4/93.5 01-0G3404		IN MENDOCINO COUNTY ABOUT 10 MILES SOUTH OF PIERCY AT 0.4 MILE NORTH OF JITNEY GULCH BRIDGE DIR'S EMERGENCY L.B. REPAIR SLIPOUT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$5,560,000 \$3,457,586 \$0	06/03/16 06/30/16 11/01/17	0% 62%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-97.1/0 01-0H0904		IN MENDOCINO COUNTY NEAR LEGGETT AT 0.3 MILE SOUTH OF BRIDGES CREEK BRIDGE #010-033 DIR'S EMERGENCY F.A. SLIDE REMOVAL AND SLOPE STABILIZATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$13,485,000 \$8,360,734 \$324,377	03/09/17 05/15/17 11/30/17	0% 62%
20.20 201130							
01-MEN-101-104.7/105.3 01-0G6504		IN MENDOCINO COUNTY NEAR PIERCY FROM 0.9 MILE NORTH OF BEIDGE #10-91 TO 1.3 MILES SOUTH OF SOUTH FORK EEL RIVER BRIDGE DIR'S EMERG SLIDE REMOVAL AND SLOPE STABILIZATION	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490	RODRIGUEZ, SHERI 1500 REDWOOD WAY GARBERVILLE, CA 95542 (707)498-5252	\$7,685,000 \$3,085,169 \$406,961	12/10/16 02/27/17 11/30/17	0% 40%
20.20 201130							
01-MEN-128-.5/1.5 01-0H0804		IN MENDOCINO COUNTY NEAR ELK FROM 0.5 L.D. TO 1.5 MILES EAST OF JUNCTION ROUTE 1 DIR'S EMERGENCY F.A. REPAIR CULVERTS	GIACOMINI ENTERPRISES, INC. 3351 NORTH STATE STREET UKIAH, CA 95482	STELLHORN, RANDY 925 FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$735,000 \$299,975 \$0	03/09/17 06/14/17 07/13/17	100% 41%
20.20 201130							
01-MEN-128-39.7/0 01-0H7104		IN MENDOCINO COUNTY NEAR YORKVILLE AT 0.9 MILE WEST OF BEEBE CREEK BRIDGE #10-52. DIR'S EMERGENCY L.B. SLIDE AND ROADWAY REPAIRS	BUD GARMAN CONSTRUCTION SERVICES, INC 24900 NORTH HIGHWAY 101 WILLITS, CA 95490	PERRIN, KATHARINE 6301 N STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$12,975 \$0 \$0	08/14/17 12/01/17 09/15/18	0% 0%
20.20 201130							
01-MEN-162-.1/9 01-0F0204		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$276,567 \$0	01/07/15 03/09/15 02/19/15	0% 49%
20.20 201130							
01-MEN-162-16.1/0 01-0B5504 STER-19D6-(004)E --()		IN MENDOCINO COUNTY NEAR DOS RIOS AT 0.9 MI EAST OF LAYTONVILLE-DOS RIOS STABILIZE ROADWAY	MERCER FRASER COMPANY 200 DINSMORE DRIVE FORTUNA CA 95540		\$4,586,580 \$0 \$0	09/28/17 10/27/17	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-25.7/29.8 01-0F8904		IN MENDOCINO COUNTY AT COVELO FROM 2.6 MILES WEST OF GRIST CREEK BRIDGE TO 0.5 MILE WEST OF MILL CREEK BRIDGE COVELO REPLACE AC AND BWC OVERLAY	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	GRANDY, DWAYNE 6301 N. STATE STREET UKIAH, CA 95470 (530)713-7814	\$2,351,703 \$2,074,709 \$1,234,357	05/02/17 06/09/17 11/03/17	100% 87% OVER RUN
01-MEN-162-29.8/34 01-0F2604		IN MENDOCINO COUNTY NEAR COVELO FROM 0.5 MILE WEST OF MILL CREEK BRIDGE TO SHORT CREEK BRIDGE COVELO CIR	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$2,689,737 \$2,272,190 \$742,889	05/04/16 06/02/16 10/06/17	100% 84% OVER RUN
01-MEN-162-/16.2 01-0G9004		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM JCT 101 TO 1.0 MILE EAST OF MID INC. FK EEL RIVER BR # 10-252 PROVIDE STORM DEBRIS/DRAINAGE	WYLATTI RESOURCE MANAGEMENT, P.O. BOX 575 COVELO, CA 95428	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$2,685,000 \$2,223,670 \$137,815	02/03/17 04/13/17 04/30/18	100% 83% OVER RUN
20.20 201130							
01-MEN-175-1.6/1.6 01-0G7804		IN MENDOCINO COUNTY NEAR HOPLAND AT 0.4 MILE EAST OF HARRISON STREET-ROAD 115A DIR'S EMERGENCY F.A. BANK STABILIZATION	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	PERRIN, KATHARINE 6301 N. STATE ST. UKIAH, CA 95470 (707)496-5840	\$535,000 \$238,136 \$0	01/11/17 03/21/17 02/24/17	100% 45%
20.20 201130							
01-MEN-175-5.0/9 01-0H2104		IN MENDOCINO COUNTY NEAR HOPLAND FROM 1 MILE EAST OF BUCKMAN DRIVE ROAD TO 105B TO 0.3 MILE EAST OF MOTORCYCLE PARK ENTRANCE DIR'S EME SLIDE AND SLIPOUT REPAIR	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	PERRIN, KATHARINE 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$4,485,000 \$2,318,387 \$491,235	04/10/17 07/17/17 12/01/17	0% 52%
20.20 201130							
01-MEN-253-1.4/1.8 01-0B5604 ACST-P253-(066)E --()		IN MENDOCINO COUNTY NEAR BOONVILLE FROM 0.3 MILE WEST TO 0.1 MI EAST OF SINGLEY CATTLEPASS CONSTRUCT SOLDIER PILE WALL	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	FAZAL, IMRAN 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$2,964,304 \$2,649,042 \$412,429	02/28/17 03/24/17 10/04/17	100% 89% OVER RUN

HA23

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-253-/13 01-0H1304		IN MENDOCINO COUNTY NEAR BOONVILLE FROM JUNCTION ROUTE 128 TO 0.3 MILE WEST OF BUTLER RANCH DIR'S EMERGENCY F.A. REPAIR CULVERTS	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	FAZEL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95482 (707)485-8562	\$1,685,000 \$1,283,302 \$0	03/17/17 04/28/17 08/17/17	100% 76%
20.20 201130							
01-VAR-101-84.0/85.5 01-0H1204		IN MENDOCINO COUNTY ON RT 101 FROM TRUCK PASSING LANE RT TO 0.4 MILE NORTH OF END TRUCK PASSING LANE RT & ON RT 271 FROM 3.5DIR'S SLOPE STABILIZATION & RECONSTRUCT ROADWAY	STEELHEAD CONSTRUCTIONS, INC. P.O. BOX 997 PALO CEDRO, CA 96073	SEYOUM, KASSAYE 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)485-1010	\$5,985,000 \$4,357,684 \$0	03/31/17 05/25/17 12/01/17	0% 73%
20.20 201130							
01-VAR--/0 01-0F4104		IN MENDOCINO AND LAKE COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGES	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	TECLE, DANIEL 6301 NORTH STATE ST REDWOOD VALLEY, CA 95470 (916)919-4252	\$965,149 \$704,874 \$224,268	05/16/17 06/22/17 02/06/18	45% 71%
HM3							
01-VAR--/0 01-0A4604		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS BRIDGE REHAB - SCOUR	SERAFIX ENGINEERING CONTRACTORS, INC. 1596 SERAFIX RD ALAMO CA 94507	TECLE, DANIEL 6301 NORHT STATE STREET REDWOOD VALLEY, CA 95470 (916)919-4252	\$1,467,985 \$1,448,329 \$225,084	06/02/17 06/23/17 11/22/17	100% 98% OVER RUN
HA22							
01-VAR--/0 01-0B8204 SSTG-Q101-(318)E --()		IN MENDOCINO & HUMBOLDT COUNTIES AT VARIOUS LOCATIONS RECONSTRUCT METAL BEAM GUARD RAIL	APEX FENCE CO INC 19896 ALEXANDER AVE ANDERSON CA 96007	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, STE. E FORTUNA, CA 95540 (707)621-0000	\$1,668,122 \$240,924 \$5,458	05/31/17 06/22/17 02/14/18	31% 14%
HB1							
01-VAR--/0 01-0C5904 SSTG-000C-(455)E --()		IN DEL NORTE AND HUMBOLDT COUNTIES UPGRADE METAL BEAM GUARD RAIL	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	MALMBERG, CLAYTON 207 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$2,156,111 \$12,880 \$0	07/14/17 08/09/17 05/23/18	6% 1% SUSPENDED
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-0A4704		IN MENDOCINO AND LAKE COUNTIES AT VARIOUS LOCATIONS BRIDGE REHAB - SCOUR	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SOUTH PETALUMA CA 94952	TECLE, DANIEL 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (916)919-5252	\$733,867 \$507,721 \$100,951	06/14/17 07/10/17 01/29/18	51% 69%
HA22							
01-VAR--/0 01-0F4004		IN HUMBOLDT AND DEL NORTE COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGES	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	ZIMMERER, JEFFREY 5065 BOYD ROAD ARCATA, CA 95519 (707)498-3207	\$835,000 \$766,292 \$175,082	06/02/17 06/26/17 12/11/17	67% 92%

HM3

Totals: Authorized Final Amt: \$329,585,628 Completed to Date: \$197,680,898 Work This Month: \$13,343,683

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-14.9/15.3	01-0B27U4	1
01-DN-101-17.4/0	01-0B2804	1
01-DN-101-20.0/28	01-0H0504	1
01-DN-101-21.2/0	01-0G0304	1
01-DN-101-22.0/0	01-0B3004	1
01-DN-101-26.1/26.8	01-0G4904	2
01-DN-199-8.2/8.2	01-0B2604	2
01-HUM-36-.9/.4	01-0G9204	2
01-HUM-36-22.8/27.7	01-0B3404	2
01-HUM-36-29.0/30	01-0G8504	2
01-HUM-96-3.4/35.9	01-0E3604	2
01-HUM-96-7.8/8	01-0G0804	3
01-HUM-96-7.8/8	01-0G8404	3
01-HUM-96-8.3/8.9	01-0B03U4	3
01-HUM-96-12.3/0	01-0E1004	3
01-HUM-96-20.0/24	01-0H0304	3
01-HUM-96-24.2/44.2	01-0H1904	3
01-HUM-96-43.7/0	01-0G4704	4
01-HUM-96-6.2/6.6	01-0A9904	4
01-HUM-101-.4/26.5	01-0G8104	4
01-HUM-101-28.4/32	01-0G8204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-29.4/0	01-0H4904	4
01-HUM-101-40.5/42	01-0G8304	4
01-HUM-101-50.5/0	01-0G9604	5
01-HUM-101-109.5/125.8	01-415004	5
01-HUM-101-111.3/111.7	01-0B4304	5
01-HUM-101-8.5/22.4	01-0F5204	5
01-HUM-101-/89.1	01-0G5204	5
01-HUM-101-/13	01-0H1004	5
01-HUM-169-15.0/30	01-0H0204	6
01-HUM-169-26.4/29.8	01-0B4404	6
01-HUM-169-28.0/32	01-0G9304	6
01-HUM-211-77.2/78.5	01-0H0704	6
01-HUM-254-.8/43.1	01-430604	6
01-HUM-254-4.0/6	01-0H0104	6
01-HUM-254-11.1/11.1	01-475314	7
01-HUM-254-22.1/22.1	01-0F1504	7
01-HUM-299-19.1/19.3	01-0G9104	7
01-HUM-299-30.2/30.6	01-0A3204	7
01-HUM-299-30.6/0	01-0G9504	7
01-HUM-299-29.2/38.6	01-487404	7
01-HUM-999-/0	01-463924	8
01-JUM-299-24.2/0	01-0H4304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-LAK-20-5.0/21	01-0H0404	8
01-LAK-29-12.0/15	01-0H0604	8
01-LAK-29-34.1/34.5	01-0E6404	8
01-LAK-29-41.4/0	01-0B6904	8
01-LAK-175-17.4/23.6	01-0G7504	9
01-LAK-175-/44.1	01-0G5004	9
01-MEN-1-34.4/38.4	01-0H0004	9
01-MEN-1-38.5/40.5	01-0G8904	9
01-MEN-1-75.5/76.5	01-0G4504	9
01-MEN-1-78.0/83.5	01-0G8004	9
01-MEN-1-82.0/82	01-0G1904	10
01-MEN-1-90.0/103	01-0H5004	10
01-MEN-1-104.4/0	01-0G7304	10
01-MEN-1-/55	01-0F9504	10
01-MEN-20-20.8/26.2	01-0G7604	10
01-MEN-20-33.6/38.5	01-0G0704	10
01-MEN-20-36.4/0	01-0G9404	11
01-MEN-101-.7/3	01-0C7604	11
01-MEN-101-3.7/5.3	01-0B5004	11
01-MEN-101-24.5/24.5	01-0G5604	11
01-MEN-101-33.0/42	01-0H7604	11
01-MEN-101-37.0/40	01-0H4204	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-43.2/0	01-0G7904	12
01-MEN-101-45.0/50.8	01-262054	12
01-MEN-101-45.0/50.8	01-262064	12
01-MEN-101-47.0/47.6	01-0B8304	12
01-MEN-101-48.1/48.1	01-0G3804	12
01-MEN-101-50.1/84.6	01-402814	12
01-MEN-101-52.1/52.6	01-262014	13
01-MEN-101-64.0/82	01-0H1104	13
01-MEN-101-87.5/0	01-0G9704	13
01-MEN-101-93.2/93.2	01-0B5104	13
01-MEN-101-93.4/93.5	01-0G3404	13
01-MEN-101-97.1/0	01-0H0904	13
01-MEN-101-104.7/105.3	01-0G6504	14
01-MEN-101-89.2/0	01-0C3704	14
01-MEN-128-.5/1.5	01-0H0804	14
01-MEN-128-39.7/0	01-0H7104	14
01-MEN-162-.1/9	01-0F0204	14
01-MEN-162-16.1/0	01-0B5504	14
01-MEN-162-25.7/29.8	01-0F8904	15
01-MEN-162-29.8/34	01-0F2604	15
01-MEN-162-/16.2	01-0G9004	15
01-MEN-175-1.6/1.6	01-0G7804	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-175-5.0/9	01-0H2104	15
01-MEN-253-1.4/1.8	01-0B5604	15
01-MEN-253-/13	01-0H1304	16
01-VAR-101-84.0/85.5	01-0H1204	16
01-VAR--/0	01-0F4104	16
01-VAR--/0	01-0A4604	16
01-VAR--/0	01-0B8204	16
01-VAR--/0	01-0C5904	16
01-VAR--/0	01-0A4704	17
01-VAR--/0	01-0F4004	17

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$37,137,856	\$23,231,909
-S-	FEDERAL AID (SECONDARY)	\$22,251,430	\$18,631,674
-SH-	STATE HIGHWAY	\$198,184,540	\$112,675,379
		\$72,011,802	\$43,141,935
District Total:		<u>\$329,585,628</u>	<u>\$197,680,898</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
01	\$13,747,841
Work completed this Period:	\$13,747,841