

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.7/8.8 01-465304 ACHN-EQ10-(121)8 --()		IN DEL NORTE COUNTY AT KLAMATH FROM 2.4 MILES NORTH OF NB ON NEWTON B DRURY PARKWAY TO NEW HUNTER CREEK ROAD. CONSTRUCT ROADSIDE PARK	S T RHOADES CONSTRUCTION INC P O BOX 494520 REDDING CA 96002 (530)223-9322	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$286,073 \$125,231 \$0	06/20/12 07/30/12 11/30/12	29% 44%
HE13	WPCP						
01-DN-101-4.4/12.6 01-499404		IN DEL NORTE COUNTY IN AND NEAR KLAMATH FROM KLAMATH RIVER BRIDGE TO WILSON CREEK BRIDGE HOT MIX ASPHALT OPEN GRADED	TIDEWATER CONTRACTORS, INC P O BOX 1956 BROOKINGS, OR 97415 (541)469-5341	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-4618	\$1,493,857 \$1,500 \$0	05/13/11 05/31/11 11/29/11	29% 0%
HM1	WPCP						
01-DN-101-12.7/15.5 01-0A7404 ACNH-Q101-(217)E --()		IN DEL NORTE COUNTY NEAR KLAMATH FROM WILSON CREEK BRIDGE TO 2.8 MILES NORTH OF WILSON CREEK BRIDGE HMA OVERLAY AND RUMBLE STRIPS	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,192,227 \$818,176 \$0	05/02/12 05/22/12 11/19/12	56% 69%
HM1	WPCP						
01-DN-101-15.0/0 01-0C2404		IN DEL NORTE COUNTY 1.2 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$905,000 \$869,179 \$0	04/04/12 04/04/12 08/24/12 10/30/12	82% 96%
20.20 201130							
01-DN-101-15.2/0 01-0C3804		IN DEL NORTE COUNTY NEAR CRESCENT CITY 1.45 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ROBERT J. FRANK CONSTRUCTION INC. 2806 TARMAC ROAD REDDING, CA 96003	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$385,000 \$314,822 \$0	04/23/12 06/15/12 11/30/12	100% 82%
20.20 201120							OVER RUN
01-DN-101-17.5/0 01-0C2604		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD #8068 DIR'S EMERGENCY RETREAT	HEMMINGSSEN CONTRACTING, INC. P.O. BOX 215 CRESCENT CITY, CA 95531	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$305,000 \$208,787 \$0	04/04/12 05/02/12 12/31/12	23% 68%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-197-5.7/0 01-0C2504		IN DEL NORTE COUNTY 0.4 MILES SOUTH OF LITTLE MILL CREEK DIR'S EMERGENCY F.A. SLIDE REPAIR	TIDEWATER CONTRACTORS, INC. PO BOX 1956 BROOKINGS, OR 97415 (541)469-5341	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$535,000 \$299,200 \$0	03/31/12 06/01/12 10/30/12 10/30/12	40% 56%
20.20 201130							
01-DN-199-24.6/0 01-0C1904		IN DEL NORTE COUNTY NEAR PATRICKS CREEK AT 0.6 MILES NORTH OF MIDDLE FORK SMITH RIVER BRIDGE #1-15 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING, CA 96003 (530)222-1408	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$397,000 \$154,489 \$0	03/27/12 06/24/12 09/30/12	33% 39%
20.20 201130							
01-HUM-36-1.7/13.5 01-399104 ACST-PP03-(609)3 --()		NEAR ALTON FROM RIVER BAR ROAD TO 0.2 MILE EAST OF VAN DUZEN BRIDGE NO 04-0094 AND NEAR BRIDGEVILLE FROM VAN DUZEN BRIDGE NO 04-0 HMA OVERLAY AND RUMBLE STRIP	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	TIMMONS, KELLY 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)489-6885	\$8,812,781 \$5,596,689 \$0	11/30/11 12/21/11 11/13/12	81% 60%
HA22	WPCP						
01-HUM-36-23.3/28.2 01-475504 STP4-3L00-(4E) --()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT VARIOUS LOCATIONS FROM 0.6 MILE WEST OF ALDERPOINT ROAD TO 2.9 MILES EAST OF LITTLE LARABE REPAIR STORM DAMAGE	PACIFIC EARTHSCAPE 2415 SUTTER ROAD MC KINLEYVILLE CA 95519 (707)840-9442	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)489-6885	\$1,123,169 \$872,174 \$0	12/07/11 01/24/12 10/31/12	99% 76%
HA23	SWPPP						
01-HUM-101-2.3/66.3 01-431704		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	KEN'S WATER TENDER INC P O BOX 931 WILLOW CREEK CA 95573 (530)629-4397	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$374,552 \$227,278 \$0	04/03/12 04/27/12 10/22/12	69% 60%
HA22	WPCP						
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 02/11/10	0% 0% SUSPENDED
HM2	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-69.9/74.8 01-0A2104		IN HUMBOLDT COUNTY NEAR EUREKA FROM 0.7 MILE SOUTH OF FIELDS LANDING OVERHEAD TO HERRICK AVENUE OVERCROSSING REPLACE AC SURFACING	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)489-6885	\$1,374,700 \$1,550,619 \$0	04/09/12 04/25/12 08/28/12	80% 95%
HM1	WPCP						
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
20.20 201130							
01-HUM-101-88.2/88.3 01-0B63U4 ACHS-NHOO-(C35)2 --()		IN HUMBOLDT AND DEL NORTE COUNTIES AT 299 AND FROM 0.2 MI SOUTH TO 0.3 MI NORTH OF HAMILTON ROAD PLACE HIGH FRICTION SURFACE	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$816,555 \$566,264 \$0	07/31/12 08/31/12 10/31/12	85% 69%
HB1	WPCP						
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	\$40,925,364 \$38,756,119 \$0	09/18/08 09/26/08 04/12/13	83% 94%
SWPPP							
01-HUM-101-111.3/0 01-0C5604		IN HUMBOLDT COUNTY SOUTH OF ORICK, 1.27 MILES SOUTH OF KANE ROAD DIR'S EMERGENCY F.A. CULVERT AND ROAD REPAIR	S.T. RHOADES CONSTRUCTION, INC P.O. BOX 494520 REDDING, CA 96049 (530)223-9322	INC BROWN, TIM 5065 BOYD ROAD ARCATA, CA 95521 (707)496-6469	\$335,000 \$130,277 \$0	07/03/12 08/10/12 10/04/12 10/09/12	100% 39% COMPLETED
20.20 201130							
01-HUM-101-136.5/0 01-0B8504		IN HUMBOLDT COUNTY AT 0.6 MILES SOUTH OF DEL NORTE COUNTY DIR'S EMERGENCY F.A. REPAIR SLIDE	STEELHEAD CONSTRUCTORS INC P.O. BOX 997 PALO CEDRO, CA 96073 (530)226-6400	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$1,485,000 \$1,092,499 \$0	01/20/12 02/14/12 08/30/12 10/30/12	100% 74% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-22.1/0 01-0C1804		IN HUMBOLDT COUNTY, 0.3 MILES WEST OF CAPPELL CREEK BRIDGE #04-180 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	SHASTA CONSTRUCTORS, INC. P.O. BOX 491539 REDDING, CA 96049 (530)365-3930	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$3,585,000 \$1,510,788 \$0	04/25/12 06/22/12 11/20/12	100% 42% OVER RUN
20.20 201130							
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MULLEN, RICHARD 5065 BOYD RD., STE. B ARCATA CA 95521 (707)498-3516	\$8,721,617 \$8,463,934 \$0	03/04/09 03/27/09 09/21/12	98% 97% SUSPENDED
HA21	SWPPP						
01-HUM-254-5.8/5.9 01-475014 ACST-43M0-(004)E 43-M0 0-(4E) --()		IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.5 MILE SOUTH OF POST OFFICE CONST SOLDIER PILE RETAINING WALL	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)725-7197	\$1,479,881 \$764,494 \$0	01/27/12 02/17/12 02/11/13	60% 51%
HA23	WPCP						
01-HUM-254-12.7/20.6 01-498404 ACST-PS25-(400)7 --()		IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 0.2 MILE NORTH OF MYERS FLAT ROAD TO SOUTH FORK EEL RIVER BRIDGE HOT MIX ASPHAL OVERLAY	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KAMPAS, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-7197	\$1,232,386 \$150 \$0	05/31/11 06/14/11 10/29/12	40% 0% SUSPENDED
HM1	WPCP						
01-HUM-254-22.3/40 01-475204 ACST-P43L-(800)4 --()		IN HUMBOLDT COUNTY NEAR REDCREST PLACE HMA OVER CL2 AB REPLACE CSP	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT,SUITE E FORTUNA, CA 95540 (707)725-7197	\$597,855 \$5,625 \$0	10/14/11 11/18/11 10/15/13	51% 1% SUSPENDED
HA23	WPCP						
01-HUM-255-.5/8.3 01-0A7804 ACST-P255-(008) P-255 -(08) --()		IN HUMBOLDT COUNTY IN AND NEAR EUREKA AND ARCATA FROM EUREKA CHANNEL BRIDGE TO 0.1 MILE SOUTH OF K STREET BONDED WEARING COURSE	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)445-6649	\$1,609,698 \$1,359,584 \$0	06/28/12 07/30/12 10/25/12	97% 82%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-4.2/0 01-296124		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT MILL CREEK BRIDGE #4-188 FISH PASSAGE MITIGATION	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	HURLBURT, GLENN 5065 BOYD ROAD ARCATA, CA 95521 (707)496-5563	\$440,910 \$364,470 \$0	08/23/12 09/18/12 11/30/12	53% 83%
HA21	WPCP						
01-HUM-299-8.5/0 01-0B6404		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA, CA 95521	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$800,000 \$588,422 \$0	09/16/11 09/16/11 12/31/12	100% 74% OVER RUN
20.20 201130							
01-HUM-299-8.5/0 01-474414 ER43-M300-(4E) --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY ROAD REPAIR SLIDE & REPLACE DRAINAGE	G R SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	\$4,534,723 \$1,384,439 \$0	06/18/12 07/23/12 03/01/13	35% 29%
HA23	SWPPP						
01-HUM-299-36.3/0 01-0C3304		IN HUMBOLDT COUNTY NEAR WILLOW CREEK, 0.8 MILES EAST OF THE WILLOW CREEK BRIDGE #4-163 DIR'S EMERGENCY F.A. SLIDE REPAIR	VAN METER LOGGING, INC. DBA: VAN METER CONSTRUCTION, INC. P.O. BOX 609 REDWAY, CA 95560 (707)223-0311	ZIMMERER, JEFFREY 5065 BOYD ROAD SUITE B ARCATA, CA 95521 (707)498-3207	\$385,000 \$300,077 \$0	04/11/12 06/28/12 06/18/12	100% 78% OVER RUN
20.20 201130							
01-HUM-299-/5.9 01-0A2004		IN HUMBOLDT COUNTY IN TRINIDAD ON 101 @ TRINIDAD RD UNDERCROSSING & NEAR ARCATA ON RTE 299 FROM RTE 299/101 SEPARATION TO 0.5 REPLACE AC SURFACING	RTE KERNEN CONSTRUCTION PO BOX 1340 BLUE LAKE, CA 95525 (707)826-8686	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$997,417 \$859,253 \$0	05/30/12 06/28/12 10/31/12	100% 86%
HM1	WPCP						
01-HUM-999-/0 01-0A4004		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$1,640,365 \$1,411,677 \$0	05/08/12 06/01/12 10/31/12	53% 94%
HA21	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUN-96-27.0/0 01-0C3004		IN HUMBOLDT COUNTY, 1.1 MILES WEST OF AIKEN CREEK BRIDGE #4-59 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ENGINEERED SOIL REPAIRS, INC. 1267 SPRINGBROOK ROAD WALNUT CREEK, CA 94597	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$2,085,000 \$1,862,287 \$0	04/20/12 06/01/12 12/01/12	74% 89%
20.20 201130							
01-LAK-20-11.9/12.4 01-480504 HSST-PP02-(016)4 --()		IN LAKE COUNTY NEAR NICE CONSTRUCT ROUNDABOUT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)274-9451	\$2,907,745 \$2,720,313 \$0	10/28/11 11/17/11 10/26/12	100% 90% OVER RUN
HB1	SWPPP						
01-LAK-29-20.1/20.4 01-479204 STPX-0330-(77E) --()		IN LAKE COUNTY ON ROUTE 29 FROM 0.2 MI SOUTH OF JUNCTION ROUTE 53 TO 0.1 MI NORTH OF ROUTE 53 ON ROUTE 53 FROM ROUTE 29 TO 0.1 M S REPLACE OGAC	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890 (530)406-4200	KRAFT, DAN 1401A WILL S. GREEN AVE. COLUSA, CA 95932 (530)713-7864	\$4,719,851 \$3,861,946 \$0	12/08/11 01/04/12 12/11/12	61% 85%
HA22	WPCP						
01-LAK-53-2.8/7.5 01-3986A4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 95678 (916)645-4800	KRAFT, DAN 1401 WILL S GREEN AVENUE COLUSA CA 95932 (530)713-7864	\$13,033,719 \$2,577,834 \$0	07/23/12 07/23/12 12/01/13	31% 22%
HA22	SWPPP						
01-LAK-53-2.8/7.5 01-0C2004		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILES SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION DIR'S EMERGENCY F PERFORM STORM WATER MITIGATION WORK	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 1890 DAVIS, CA 95617 (530)406-4200	KRAFT, DAN 15513 40TH AVENUE CLEARLAKE, CA 95422 (707)994-5074	\$460,000 \$141,750 \$0	04/10/12 06/25/12 08/13/12 10/26/12	85% 31%
20.20 201130							
01-LAK-53-2.8/7.5 01-3986U4 NH-P053-(024)3 --()		IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	KRAFT, DAN P. O. BOX 457 LOWERLAKE CA 95457 (707)994-5074	\$12,178,957 \$2,895,844 \$0	01/05/11 02/15/11 12/01/12	50% 24%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-8.0/0 01-0C3404		IN MENDOCINO COUNTY NEAR POINT ARENA, REGE CONSTRUCTION, INC. 1.2 MILES NORTH OF SIGNAL PORT CREEK RD DIR'S EMERGENCY F.A. DRAINAGE REPAIR	600 SANTANA DRIVE CLOVERDALE, CA 95424 (707)894-5143	ORTIZ, AL 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$585,000 \$279,179 \$0	04/16/12 06/15/12 08/15/12 10/26/12	100% 48%
20.20 201130							
01-MEN-1-33.4/33.9 01-310104 BRST-PO01-(559)E P0-01 5-(9E) --()		IN MENDOCINO COUNTY NEAR ELK AT THE GREENWOOD CREEK BRIDGE REPLACE BRIDGE (SCOUR)	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	YATES, RICHARD 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)877-1112	\$9,463,946 \$2,894,093 \$0	11/08/11 11/17/11 07/02/14	25% 30%
HA21	SWPPP						
01-MEN-1-38.5/38.8 01-474804 ACST-P43L-(700)4 --()		IN MENDOCINO COUNTY NEAR ELK FROM 1.7 MILES TO 1.4 MILES SOUTH OF RIVER BRIDGE. REALIGN ROADWAY, PLACE HMA OVER AB	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$1,337,313 \$1,335,734 \$0	10/25/11 11/17/11 09/28/12 10/26/12	100% 100%
HA23	SWPPP						
01-MEN-1-86.5/0 01-0C2704		IN MENDOCINO COUNTY 2.6 MILES NORTH OF HARDY CREEK BRIDGE #10-141 EMERGENCY F.A. SLIDE REPAIR	BUD GARMAN CONSTRUCTION SERVICES, INC. 389 NORTH MAIN STREET WILLITS, CA 95490	KRUEGER, GRANT 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0376	\$525,000 \$395,189 \$0	03/31/12 03/31/12 10/31/12	89% 75%
20.20 201130							
01-MEN-20-7.0/17.3 01-0A7304		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 10.3 MILES WEST OF CHAMBERLAIN CREEK BRIDGE TO CHAMBERLAIN CREEK BRIDGE HMA OVERLAY	MASCON INC / ARGONAUT CONSTRUCTORS JOINT VENTURE PO BOX 639 SANTA ROSA, CA 95402 (707)542-4862	KRUEGER, GRANT 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$3,256,034 \$2,478,318 \$0	06/06/12 07/16/12 10/31/12	85% 76%
HM1	WPCP						
01-MEN-20-19.9/26.3 01-490704 ACHS-P020-(165)E P P0-20 1-(5E) --()		IN MENDOCINO COUNTY ABOUT 7 MILES WEST OF WILLITS FROM 0.1 MILE WEST TO 6.0 MILES EAST OF JAMES CREEK BRIDGE HMA-O OVERLAY, RUMBLESTRIPS & MBGR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	KRUEGER, GRANT 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$2,643,952 \$2,587,617 \$0	04/19/12 05/14/12 10/09/12	83% 99%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-29.2/0 01-0C2104		IN MENDOCINO COUNTY NEAR CALPELLA AT 0.7 MI NORTH OF POMO UC #10-105 DIR'S EMERGENCY F.A. SLIDE REPAIR	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482	THANGAVELAUTHAM, RAGU 6301 NORTH STATE ST. UKIAH, CA 95482 (707)496-0437	\$385,000 \$241,241 \$0	03/27/12 06/19/12 05/11/12	100% 63% OVER RUN
20.20 201130							
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$107,968,215 \$6,050 \$0	07/26/12 08/31/12 12/02/14	0% 0%
HE14 SWPPP							
01-MEN-101-51.9/55.1 01-490804 HSNH-Q101-(210)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM .9 MILE NORTH OF OUTLET CREEK BRIDGE TO 1.7 MILES SOUTH OF ARNOLD BRIDGE OVERHEAD WIDEN SHOULDER INSTALL RUMBLE STRIP	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500	THANGAVELAUTHAM, RAGU 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$265,980 \$242,432 \$0	09/08/11 10/03/11 09/28/12 10/22/12	100% 100%
HB1 WPCP							
01-MEN-101-81.4/84.7 01-0A7004 ACNH-Q101-(215)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.1 MI SOUTH OF RATTLESNAKE CREEK BRIDGE #10-0027 TO CUMMINGS ROAD UNDERCROSSING OPEN GRADED BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,145,331 \$1,182,056 \$0	04/24/12 05/14/12 09/19/12	97% 98%
HM1 WPCP							
01-MEN-101-82.0/84 01-477704 ACNH-43L4-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT AT VARIOUS LOCATIONS FROM 0.5 MI SO OF EMPIRE CAMP REST AREA TO RATTLESNAKE BRIDGE #10-29. CONSTRUCT SOLDIER PILE RET WALL	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96001 (530)246-4292	KOSTRZEWA, LUCY 1500 REDWOOD DR., P.O. BOX 130 GARBERVILLE, CA 95542 (707)834-1036	\$3,026,765 \$3,020,914 \$0	05/10/11 05/27/11 09/21/12	99% 100%
HA23 SWPPP							
01-MEN-101-98.9/100.8 01-397544 NH-Q101-(208)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.7 MILES SOUTH OF RED MOUNTAIN CREEK TO RED MOUNTAIN CREEK REMOVE RETAINING WALL AND PLACE RSP	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)268-0150	KOSTRZEWA LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,699,000 \$1,754,287 \$0	08/22/11 09/07/11 11/08/12	87% 100%
HA23 SWPPP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/12

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-128-31.0/50.9 01-3637U4 STPP-1280-(49E) --()		IN MENDOCINO COUNTY NEAR YORKVILLE FROM 0.3 MILE EAST OF ROBINSON CREEK BRIDGE TO THE SONOMA COUNTY LINE RUBBERIZED HMA OVERLAY	O C JONES & SONS 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)834-1151	\$7,652,679 \$6,356,215 \$0	10/06/11 10/25/11 11/30/12	72% 83%
	WPCP						
01-MEN-128-40.9/50.9 01-378154 STP-X045-(021)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE CULVERTS	TEAM GHILOTTI INC 2531 PETALUMA BLVD SOUTH PETALUMA CA 94952 (707)763-8700	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY CA 95470 (707)485-5495	\$2,251,256 \$1,956,026 \$0	03/04/11 03/17/11 10/20/12	93% 86% SUSPENDED
HA42	SWPPP						
01-MEN-162-11.6/50.9 01-0C2304 20.20 201130		IN MENDOCINO COUNTY 1.5 MILES EAST OF THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490 (707)459-2377	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
01-MEN-253-7.2/8.3 01-476204 ACST-P43L-(900)4 --()		IN MENDOCINO COUNTY ABOUT 8 MILES EAST OF BOONVILLE FROM 4.1 TO 4.3 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT TIE BACK WALL, MBGR, HMA	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)834-1151	\$1,434,157 \$1,285,435 \$0	12/21/11 01/18/12 11/07/12	100% 89% OVER RUN
HA23	WPCP						
01-MEN-999-/0 01-464204 ACHS-X045-(022)E PGX0-45 0-(2E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS RECONSTRUCT GUARD RAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-5840	\$6,229,245 \$1,936,287 \$0	02/28/12 03/22/12 08/06/13	34% 31%
HB1	WPCP						
01-VAR--/0 01-496604		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	\$708,243 \$402,997 \$0	04/30/12 05/22/12 02/06/13	36% 57%
HM3	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/12**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-493604 ACBR-STP -(000)C BRST-P 3-(5E) --()		IN DEL NORTE COUNTY ON ROUTE 101 & HUMBOLDT COUNTY ON ROUTE 169 AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	IN WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)268-0150	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-4618	\$1,076,976 \$1,055,689 \$0	06/14/11 07/14/11 09/25/12 10/04/12	100% 100% COMPLETED
HA21	WPCP						
01-VAR--/0 01-0A3904		IN DEL NORTE & HUMBOLDT COUNTIES AT VARIOUS LOCATIONS REHABILITATE BRIDGE	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,337,895 \$526,644 \$0	05/18/12 06/07/12 12/17/12	58% 39%
HA21	WPCP						
01-VAR--/0 01-0A6804		IN HUMBOLDT AND LAKE COUNTIES AT VARIOUS LOCATIONS REPLACE TRAFFIC SIGNAL HEADS	MIKE BROWN ELECTRIC COMPANY 561 A MERCANTILE DRIVE COTATI CA 949313040 (707)792-8100	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)272-5831	\$299,340 \$122,109 \$0	06/06/12 06/27/12 11/29/12	23% 41%
HM4	WPCP						
01-VAR--/0 01-0A8504		IN HUMBOLDT AND MENDOCINO COUNTIES AT GARBERVILLE MAINTENANCE PARK AND RIDE AND AT EMPIRE CAMP SAFETY ROADSIDE REST AREA HMA OVERLAY	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$290,638 \$261,703 \$0	04/25/12 05/14/12 10/22/12	20% 90%
HM2	WPCP						

Totals: Authorized Final Amt: \$277,650,143 Completed to Date: \$114,056,721 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-12.7/15.5	01-0A7404	1
01-DN-101-15.0/0	01-0C2404	1
01-DN-101-15.2/0	01-0C3804	1
01-DN-101-17.5/0	01-0C2604	1
01-DN-101-2.7/8.8	01-465304	1
01-DN-101-4.4/12.6	01-499404	1
01-DN-197-5.7/0	01-0C2504	2
01-DN-199-24.6/0	01-0C1904	2
01-HUM-36-1.7/13.5	01-399104	2
01-HUM-36-23.3/28.2	01-475504	2
01-HUM-101-2.3/66.3	01-431704	2
01-HUM-101-69.9/74.8	01-0A2104	2
01-HUM-101-72.5/0	01-0C2804	3
01-HUM-101-88.2/88.3	01-0B63U4	3
01-HUM-101-89.3/90.2	01-296104	3
01-HUM-101-111.3/0	01-0C5604	3
01-HUM-101-136.5/0	01-0B8504	3
01-HUM-101-12.9/13.1	01-451804	3
01-HUM-169-22.1/0	01-0C1804	4
01-HUM-169-22.2/30.2	01-364604	4
01-HUM-254-5.8/5.9	01-475014	4
01-HUM-254-12.7/20.6	01-498404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-254-22.3/40	01-475204	4
01-HUM-255-.5/8.3	01-0A7804	4
01-HUM-299-8.5/0	01-0B6404	5
01-HUM-299-36.3/0	01-0C3304	5
01-HUM-299-4.2/0	01-296124	5
01-HUM-299-8.5/0	01-474414	5
01-HUM-299-/5.9	01-0A2004	5
01-HUM-999-/0	01-0A4004	5
01-HUN-96-27.0/0	01-0C3004	6
01-LAK-20-11.9/12.4	01-480504	6
01-LAK-29-20.1/20.4	01-479204	6
01-LAK-53-2.8/7.5	01-0C2004	6
01-LAK-53-2.8/7.5	01-3986A4	6
01-LAK-53-2.8/7.5	01-3986U4	6
01-MEN-1-8.0/0	01-0C3404	7
01-MEN-1-33.4/33.9	01-310104	7
01-MEN-1-38.5/38.8	01-474804	7
01-MEN-1-86.5/0	01-0C2704	7
01-MEN-20-7.0/17.3	01-0A7304	7
01-MEN-20-19.9/26.3	01-490704	7
01-MEN-101-29.2/0	01-0C2104	8
01-MEN-101-51.9/55.1	01-490804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-81.4/84.7	01-0A7004	8
01-MEN-101-82.0/84	01-477704	8
01-MEN-101-98.9/100.8	01-397544	8
01-MEN-101-43.1/49	01-262004	8
01-MEN-128-31.0/50.9	01-3637U4	9
01-MEN-128-40.9/50	01-378154	9
01-MEN-162-11.6/0	01-0C2304	9
01-MEN-253-7.2/8.3	01-476204	9
01-MEN-999-/0	01-464204	9
01-VAR--/0	01-493604	9
01-VAR--/0	01-0A3904	10
01-VAR--/0	01-0A6804	10
01-VAR--/0	01-0A8504	10
01-VAR--/0	01-496604	10

Statement of Ongoing Contracts - Federal Aid

District	01	Category	Bid + CCO	Work Comp
Federal Aid				
-F-		FEDERAL AID (PRIMARY)	\$73,201,363	\$51,005,229
-S-		FEDERAL AID (SECONDARY)	\$27,476,945	\$20,767,670

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid		Category	Bid + CCO
			Work Comp
-SH-		STATE HIGHWAY	\$135,250,942
			\$17,681,123
			\$41,720,893
			\$24,602,700
District Total:			<u>\$277,650,143</u>
			<u>\$114,056,721</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
01	\$1,411,976
Work completed this Period:	\$1,411,976