

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-4.0/0 01-476904 ACBH-Q101-(226)E Q1-01 2-(6E) --() HA21		IN DEL NORTE COUNTY NEAR KLAMATH AT THE KLAMATH RIVER BRIDGE REMOVE & RECONSTRUCT HINGES	BUGLER CONSTRUCTION 4847 HOPYARD RD, STE 4 #395 PLEASANTON CA 94588	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$3,932,650 \$3,457,687 \$0	04/16/13 05/24/13 02/08/16	69% 88%  SUSPENDED
01-DN-101-17.5/0 01-0E4504		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 2.8 MILES SOUTH OF MILL CREEK PARK ENTRANCE ROAD #8068 DIR'S EMERGENCY F.A. REPAIR SINK AND DRAINAGE FACILITIES	TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,485,000 \$130,036 \$0	03/03/14 04/07/14 05/01/15	80% 9%
20.20 201130							
01-DN-101-21.8/0 01-0C7804		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.9 MILES SOUTH OF HAMILTON ROAD DIR'S EMERGENCY F.A. SLIDE REPAIR	R BROWN CONSTRUCTION CO., INC. P.O. BOX 406 WILLOW CREEK, CA 95573	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$985,000 \$964,594 \$0	12/01/12 01/16/13 04/30/14	0% 98%
20.20 201130							
01-DN-199-20.5/25.7 01-479404 NHP-P199-(033)E --() HE12		IN DEL NORTE COUNTY ABOUT 7 MILES NORTH OF GASQUET, AT VARIOUS LOCATIONS FROM 0.5 MILE NORTH OF MIDDLE FORK SMITH RIVER BRIDGE NO SHOULDER WIDENING & BRIDGE WIDENING	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$13,634,158 \$21,550 \$0	12/09/13 01/03/14 11/17/16	0% 0%  SUSPENDED
01-DN-199-/4.2 01-0B8404		IN DEL NORTE COUNTY ON ROUTE 199 FROM 199/101 SEPARATION TO SMITH RIVER BRIDGE BONDED WEARING COURSE	TIDEWATER CONTRACTORS, INC P O BOX 1956 BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$879,840 \$653,472 \$0	04/14/14 04/30/14 11/15/14	71% 74%
HM1							
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$888,270 \$0	11/25/12 01/16/13 07/25/13	100% 100%  OVER RUN
20.20 201130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 05/20/11	100% 100% SUSPENDED
HM2	WPCP						
01-HUM-101-15.4/0 01-0E3104		IN HUMBOLDT COUNTY, 1 MILE SOUTH OF THE HURLBUTT UNDERCROSSING DIR'S EMERGENCY L.B. REPLACE UNDERDRAIN PIPES	VAN METER LOGGING, INC. 752B REDWOOD DR. GARBERVILLE, CA 95542	MC GEE, JAMES 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3944	\$1,085,000 \$978,925 \$0	09/12/13 11/27/13 10/30/14	87% 90%
20.20 201130							
01-HUM-101-60.3/0 01-496504		IN HUMBOLDT COUNTY IN FORTUNA AT THE FORTUNA MAINTENANCE STATION EXCAVATE CONTAMINATE MATERIAL	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	\$959,737 \$119,720 \$0	07/14/14 07/31/14 11/25/14	17% 13%
01-HUM-101-69.9/75.1 01-0C4804 NHP-Q101-(246)E --()		IN HUMBOLDT COUNTY IN & NEAR EUREKA FROM 0.7 MILE SOUTH OF TOMPKINS HILL ROAD OH TO 0.4 MILE NORTH OF HERRICK AVE OC RHMA OVERLAY	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)621-0000	\$4,130,170 \$2,725,097 \$0	05/28/14 06/18/14 12/02/14	30% 66%
HM1							
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
20.20 201130							
01-HUM-101-86.3/87.8 01-0B1004 HSNH-Q101-(232)E --()		IN HUMBOLDT COUNTY IN ARCATA FROM THE 11TH STREET OVERCROSSING #4-424 TO THE ARCATA OVERHEAD #4-79 INSTALL CABLE MEDIAN BARRIER	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$867,066 \$588,525 \$0	09/20/13 10/04/13 10/31/14	100% 67% SUSPENDED
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/14**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-13.6/23.4 01-450904 HSST-S169-(006)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILES WEST OF PECWAN CREEK BRIDGE TO 1.0 MILES EAST PALO CEDRO CA 96073 OF CAPPELL BRIDGE WIDENING RDWY WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997	QUINTRELL, HEIDI 634 HWY 96 WILLOW CREEK, CA 95573 (707)825-4747	\$3,931,933 \$1,741,207 \$0	10/15/13 10/25/13 08/24/15	33% 44%  SUSPENDED
HB1							
01-HUM-200-.2/0 01-0E6904		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE 0.2 MILE EAST OF THE JUNCTION, 200/101 SEPARATION #4-172 DIR'S EMERGENCY LIMITED BID REPAIR SLIPOUT	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$335,000 \$103,908 \$0	06/26/14 09/10/14 12/31/14	37% 31%
20.20 201130							
01-HUM-211-73.2/74.4 01-0C4104		IN HUMBOLDT COUNTY IN FERNDALE FROM OCEAN AVENUE TO 0.1 MILE NORTH OF MARKET STREET HOT MIX ASPHALT OVERLAY	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)498-0345	\$807,612 \$730,917 \$0	04/07/14 04/30/14 10/31/14	77% 92%
HM1							
01-HUM-299-5.6/0 01-0E6104		LARGE SINKHOLE IN THE MEDIAN ON 299 AT PM 5.69 DIR'S EMERGENCY F.A. REPAIR SINKHOLE	HUM KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3207	\$250,000 \$133,776 \$0	05/20/14 06/24/14 12/31/14	70% 54%
20.10 201130							
01-HUM-299-8.5/0 01-0B6404		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY RAOD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA, CA 95521	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$783,931 \$789,885 \$0	09/16/11 09/16/11 06/15/13	100% 100%  OVER RUN
20.20 201130							
01-HUM-299-19.3/19.8 01-0A3604 HSNH-P299-(180)E --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.3 MILE TO 0.8 MILE EAST OF BAIR ROAD CURVE IMPROVEMENT	MERCER-FRASER COMPANY EAST P.O. BOX 1006 EUREKA CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$2,768,628 \$1,594,508 \$0	06/02/14 06/18/14 11/12/14	64% 59%
HB1							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-20.2/20.5 01-423704 NH-P299-(173) --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.2 TO 0.5 MI WEST OF CHEZEM ROAD #6L200 RECONSTRUCT ROADWAY WITH HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$9,023,864 \$8,738,139 \$0	12/19/12 01/10/13 11/03/14	98% 95% SUSPENDED
HA23	SWPPP						
01-HUM-999-/0 01-0A4504		IN HUMBOLDT COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REHABILITATE BRIDGES	F D THOMAS INC P O BOX 4663 MEDFORD OR 97501	QUINTRELL, HEIDI 5065 BOYD ROAD ARCATA, CA 95521 (707)825-4747	\$3,948,709 \$3,400,415 \$0	06/13/13 07/08/13 01/09/15	83% 85%
HA21							
01-LAK-20-13.5/31.4 01-0B0004 STP-P020-(170)E --()		IN LAKE COUNTY IN & NEAR LUCERNE FROM 0.1 MI WEST OF SAYRE AVE TO 0.2 MI WEST OF JUNCTION ROUTE 53 REPLACE HOT MIX ASPHALT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	KRAFT, DAN 15533 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$16,752,199 \$0 \$0	08/20/14 09/16/14	0% 0%
HA22							
01-LAK-20-31.6/46.5 01-0C6204		IN LAKE COUNTY ON ROUTE 20, FROM JUNCTION 20/53 TO LAKE/COLUSA COUNTY LINE DIR'S EMERGENCY F.A. FIRE DAMAGE REPAIR	TEICHERT CONSTRUCTION DBA A. TEICHERT & SON, INC P.O. BOX 1890 DAVIS, CA 95617-1890	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	\$1,185,000 \$528,147 \$0	08/16/12 11/15/12 02/26/14	0% 45%
20.20 201130							
01-MEN-1-33.4/33.9 01-310104 BRST-PO01-(559)E P0-01 5-(9E) --()		IN MENDOCINO COUNTY NEAR ELK AT THE GREENWOOD CREEK BRIDGE REPLACE BRIDGE (SCOUR)	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510	QUINTANAR, IRA 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-9473	\$10,182,105 \$9,830,427 \$0	11/08/11 11/17/11 11/14/14	100% 96% OVER RUN
HA21	SWPPP						
01-MEN-1-70.5/0 01-474904 ER-43M6-(004)E --()		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.8 MI NORTH OF TEN MILE RIVER BRIDGE TO 4.2 MI SOUTH OF BLUE SLIDE GULCH BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$5,145,300 \$0 \$0	07/24/14 08/06/14	0% 0% SUSPENDED
HA23							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-20-13.8/32 01-364324 CSTP-X045-(023)E --()		IN MENDOCINO COUNTY NEAR WHISKEY SPRINGS AND WILLITS FROM SOUTH OF SOUTH FORK NOYO RIVER TO WEST OF CROPLEY LANE; ALSO ON ROUTE 1 REHABILITATE DRAINAGE	KEN'S WATER TENDER INC PO BOX 931 WILLOW CREEK CA 95573	KRUEGER, GRANT 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$1,364,784 \$1,353,334 \$0	08/15/13 09/10/13 10/29/14 11/10/14	100% 100% COMPLETED
HA42							
01-MEN-20-/.1 01-0A2304		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM ROUTE 1 TO BOATYARD DRIVE CONSTRUCT SIDEWALK, CURB-RAMPS &	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC RD REDDING CA 96003	ORTIZ, AL 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$531,592 \$540,561 \$0	09/05/13 09/24/13 12/11/14	77% 100%
HB1							
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$136,462,009 \$74,303,917 \$0	07/26/12 08/31/12 06/21/16	46% 59%
HE14 SWPPP							
01-MEN-101-45.0/50.8 01-262024 ACNH-Q101-(203)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR CONSTRUCT WETLANDS	SIERRA VIEW LANDSCAPE, INC. DBA RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$3,985,000 \$2,264,911 \$1,029,040	08/05/14 09/24/14 01/16/15	53% 57%
20.10 075600							
01-MEN-101-50.7/51.2 01-0C9004 HSNH-Q101-(253)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM 0.05 MI SOUTH OF THE REYNOLDS HIGHWAY TO 0.53 MILES SOUTH OF RYAN CREEK ROAD OPEN GRADE AC OVERLAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$646,577 \$0 \$0	10/01/14 10/10/14	0% 0% SUSPENDED
HB1							
01-MEN-101-58.9/61.5 01-0E1804		IN MENDOCINO COUNTY ABOUT 7 MILES SOUTH OF LAYTONVILLE FROM 0.4 MILE SOUTH TO 2.5 MILES NORTH OF ROUTE 101/162 HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$225,915 \$0 \$0	09/29/14 10/08/14	0% 0%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-100.1/103.8 01-0C9504 NHP-Q101-(249)E --()		IN MENDOCINO COUNTY FROM 1.8 MILES SOUTH OF REYNOLDS SEPARATION TO PEIRCY SEPARATION BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,425,481 \$1,276,661 \$0	06/10/14 06/26/14 11/04/14	69% 90%
HM1							
01-MEN-128-14.3/40.6 01-378164 STP-P128-(052)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	ARGONAUT CONSTRUCTORS PO BOX 639 SANTA ROSA CA 95402	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$4,044,795 \$1,142,901 \$0	12/04/13 12/20/13 05/08/15	39% 28% SUSPENDED
HA42							
01-MEN-128-23.3/26.8 01-0E4804		IN MENDOCINO COUNTY NEAR BOONVILLE INDIAN CREEK BRIDGE TO 1.5 MILES WEST OF ANDERSON CREEK BRIDGE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$1,549,042 \$1,347,999 \$0	08/11/14 08/19/14 11/07/14 11/13/14	100% 100% COMPLETED
HM1							
01-MEN-128-34.5/35.5 01-476604 ER-43M5-(004) --()		IN MENDOCINO COUNTY ABOUT 5 MILES EAST OF BOONVILLE FROM 0.5 MILE EAST OF SHEARING CREEK BRIDGE #10- 59 TO 0.9 MILE WEST OF MAPLE REPAIR SLOPE, CONST GROUND ANCHORS	GOLDEN STATE BRIDGE INC EAST 2990 BAY VISTA COURT STE D BENICIA CA 94510	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)485-8623	\$3,476,107 \$2,258,146 \$0	11/04/13 11/19/13 12/17/14	70% 65%
HA23							
01-MEN-128-48.6/50.3 01-378124 STP-X045-(025)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE CULVERTS	KEN'S WATER TENDER, INC. P.O. BOX 931 WILLOW CREEK CA 95573	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)485-8562	\$618,330 \$485,947 \$0	06/19/14 07/21/14 11/06/14	73% 79%
HA42							
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF MENDOCINO CONSTRUCTION THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%

20.20  
201130

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/14**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-271-7.2/0 01-497104		IN MENDOCINO COUNTY IN LEGGETT AT THE LEGGETT MAINTENANCE STATION HAZARDOUS WASTE DECONTAMINATION	THE INNOVATIVE CONSTRUCTION SOLUTIONS 4011 W CHANDLER AVENUE SANTA ANA, CA 92704	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$321,396 \$226,413 \$0	05/21/14 06/24/14 01/27/15	48% 70%
01-MEN-999-/0 01-0A4204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES	MYERS AND SONS CONSTRUCTION LP 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,655,965 \$416,937 \$0	05/23/13 06/13/13 01/06/15	33% 25%
HA21 01-MEN-999-/0 01-0A8104		IN MENDOCINO COUNTY ON ROUTES 1 AND 128 AT VARIOUS LOCATIONS BRIDGE DECK REHAB	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$526,299 \$0 \$0	05/20/14 06/03/14 01/13/15	0% 0%

HM3

**Totals:      Authorized Final Amt:      \$242,702,967      Completed to Date:      \$124,817,253      Work This Month:      \$1,029,040**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-17.5/0	01-0E4504	1
01-DN-101-21.8/0	01-0C7804	1
01-DN-101-4.0/0	01-476904	1
01-DN-199-20.5/25.7	01-479404	1
01-DN-199-/4.2	01-0B8404	1
01-HUM-96-7.8/0	01-0C7704	1
01-HUM-101-15.4/0	01-0E3104	2
01-HUM-101-60.3/0	01-496504	2
01-HUM-101-69.9/75.1	01-0C4804	2
01-HUM-101-72.5/0	01-0C2804	2
01-HUM-101-86.3/87.8	01-0B1004	2
01-HUM-101-12.9/13.1	01-451804	2
01-HUM-169-13.6/23.4	01-450904	3
01-HUM-200-.2/0	01-0E6904	3
01-HUM-211-73.2/74.4	01-0C4104	3
01-HUM-299-5.6/0	01-0E6104	3
01-HUM-299-8.5/0	01-0B6404	3
01-HUM-299-19.3/19.8	01-0A3604	3
01-HUM-299-20.2/20.5	01-423704	4
01-HUM-999-/0	01-0A4504	4
01-LAK-20-13.5/31.4	01-0B0004	4
01-LAK-20-31.6/46.5	01-0C6204	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-1-33.4/33.9	01-310104	4
01-MEN-1-70.5/0	01-474904	4
01-MEN-20-13.8/32	01-364324	5
01-MEN-20-/.1	01-0A2304	5
01-MEN-101-45.0/50.8	01-262024	5
01-MEN-101-50.7/51.2	01-0C9004	5
01-MEN-101-58.9/61.5	01-0E1804	5
01-MEN-101-43.1/49	01-262004	5
01-MEN-101-100.1/103.8	01-0C9504	6
01-MEN-128-14.3/40.6	01-378164	6
01-MEN-128-23.3/26.8	01-0E4804	6
01-MEN-128-34.5/35.5	01-476604	6
01-MEN-128-48.6/50.3	01-378124	6
01-MEN-162-11.6/0	01-0C2304	6
01-MEN-271-7.2/0	01-497104	7
01-MEN-999-/0	01-0A4204	7
01-MEN-999-/0	01-0A8104	7

**Statement of Ongoing Contracts - Federal Aid**

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	01		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-F-		FEDERAL AID (PRIMARY)	\$16,941,513
-S-		FEDERAL AID (SECONDARY)	\$21,415,323
-SH-		STATE HIGHWAY	\$156,773,824
-ER-		STORM DAMAGE REPAIR	\$8,621,406
			\$38,950,900
<b>District Total:</b>			<u><b>\$242,702,967</b></u>
			<u><b>\$124,817,253</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
01	\$2,913,826
<b>Work completed this Period:</b>	\$2,913,826