

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-199-18.2/18.6 01-482704 ACHS-P199-(032)E P1-99 0-(2E) --()		IN DEL NORTE COUNTY NEAR GASQUET FROM HI TECH ROCKFALL CONSTRUCTION 0.7 MILE SOUTH TO 0.3 MILE SOUTH OF GRASSY FLAT CAMPGROUND CONSTRUCT CABLE MESH DRAPERY	INC P O BOX 674 FOREST GROVE OR 971160674 (503)357-6508	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-9157	\$1,474,841 \$571,008 \$0	07/01/10 07/29/10 11/09/10	38% 39%
HB1	WPCP						
01-HUM-96-16.0/18.7 01-452404 OTS- -() --()		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.8 MILE SOUTH OF ROCK CHUTE VIADUCT TO 1.9 MILES NORTH OF SIDEHILL VIADUCT PLACE HOT MIX ASPHALT OVERLAY	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	HAYLER, CHARLES 5065 BOYD ROAD STE. B ARCATA CA 95521 (707)825-4895	\$2,457,294 \$2,051,393 \$0	01/05/09 01/14/09 08/31/10	71% 90%
HB1	WPCP						
01-HUM-96-23.0/23.8 01-472404 ER-4318-(004)E --()		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM 0.1 MILE TO 0.9 MILE EAST OF ROUTE 169 INSTALL GALLERY DRAINAGE WALLS	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	MULLEN, RICHARD 5065 BOYD RD., STE. B ARCATA CA 95521 (707)498-3516	\$665,734 \$650,321 \$0	11/12/09 11/30/09 10/07/10	89% 95%
HA23	SWPPP						
01-HUM-96-26.9/41.1 01-472304 ER-43K4-(004) ER-43K4-(004) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.7 MILE WEST OF BLUFF CREEK ROAD TO 4 MILES WEST OF THE HUMBOLDT SISKIYOU COUNTY LI HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$1,011,830 \$4,645 \$0	07/29/10 08/12/10 01/21/10	16% 0%
HA23	SWPPP						
01-HUM-101-.2/126 01-464004 HSN-Q101-(162)E Q1-01 1-(2E) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS RECONSTRUCT METAL BEAM GUARD RAIL	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)845-0990	WRIGHT, GEOFFREY T. 1487 SANDY PRAIRIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	\$4,223,739 \$1,855 \$0	06/17/10 07/08/10 06/20/11	6% 0%
HB1	WPCP						
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 02/11/10	0% 0% SUSPENDED
HM2	WPCP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-40.9/42.2 01-470214 ER-43F4-(004)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM 2.1 MILES SOUTH TO 0.9 MILE SOUTH OF BEAR CREEK BRIDGE CONSTRUCT RETAINING WALL	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	MCGEE, JAMES 1487 SANDY PRAIRIE COURT SUITE E FORTUNA CA 95540 (707)725-1021	\$6,042,981 \$5,282,261 \$0	08/19/08 09/05/08 11/08/10	87% 94% SUSPENDED
HA23	SWPPP						
01-HUM-101-57.0/59.1 01-290304		IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	\$15,233,256 \$15,243,737 \$0	10/08/08 10/23/08 09/23/10	99% 94%
HE11	SWPPP						
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	\$40,347,488 \$20,392,740 \$0	09/18/08 09/26/08 12/25/10	38% 51%
HA21	SWPPP						
01-HUM-101-97.5/100.7 01-490504 ACNH-Q101-(171)E --()		IN DEL NORTE AND HUMBOLDT COUNTIES ON ROUTE 101 NEAR CRESCENT CITY AND NEAR TRINIDAD PLACE BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	QUINTRELL, HEIDI 5601 SOUTH BROADWAY, STE. A EUREKA CA 95503 (707)445-6649	\$2,677,373 \$103,499 \$0	06/25/10 07/16/10 11/02/10	15% 4%
HM1	WPCP						
01-HUM-101-112.5/114.5 01-491304		IN HUMBOLDT COUNTY ABOUT 8.6 MILES SOUTH OF ORICK FROM 0.1 MILE SOUTH OF KANE ROAD TO MCDONALD CREEK BRIDGE HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	EITEL, CHARLY 5601 S. BROADWAY EUREKA CA 95503 (707)441-3943	\$1,072,844 \$990,395 \$0	05/05/10 06/01/10 09/30/10	80% 98%
HM1	WPCP						
01-HUM-169-13.2/31.2 01-491004		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM JOHNSONS TO WEITCHPEC MAINTENANCE STATION SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	MULLEN, RICHARD 5601 S. BROADWAY EUREKA CA 95503 (707)441-5877	\$517,966 \$80,019 \$0	04/15/10 05/11/10 11/03/10	11% 15%
HM1	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-18.0/19.8 01-478304 ER-43J9-(004) --()		IN HUMBOLDT COUNTY NEAR WEITCHPEC AT 2.9 MILES AND 4.3 MILES WEST OF CAPPELL CREEK BRIDGE CONSTRUCT TIEBACK RETAINING WALL	ENGINEERED SOIL REPAIRS INC 1267 SPRINGBROOK ROAD WALNUT CREEK CA 94597 (925)210-2150	MULLEN, RICHARD 5065 BOYD ROAD, STE. B ARCATA CA 95521 (707)498-3516	\$1,373,021 \$0 \$0	06/21/10 07/13/10 04/01/11	0% 0%
HA23	WPCP						
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MULLEN, RICHARD 5065 BOYD RD., STE. B ARCATA CA 95521 (707)498-3516	\$8,316,463 \$4,209,377 \$0	03/04/09 03/27/09 06/01/11	58% 50%
HA21	SWPPP						
01-HUM-169-26.5/0 01-478204 ER-4317-(004)E --()		IN HUMBOLDT COUNTY AT 0.5 MILE WEST OF MINERS CREEK BRIDGE REPAIR STORM DAMAGE	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	MULLEN, RICHARD 5065 BOYD ROAD, STE. B ARCATA CA 95521 (707)498-3516	\$231,624 \$178,736 \$0	11/18/09 11/30/09 11/18/10	100% 88%
HA23	WPCP						
01-HUM-254-4.5/11.2 01-475304 ER-43H4-(004)E --()		IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.3 MILE SOUTH OF MIRANDA BRIDGE ROAD AND AT 0.4 MILE NORTH OF BRIDGE CREEK BRIDGE RESURFACE ROADWAY WITH HMA TYPE A	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$308,044 \$0 \$0	09/03/09 09/25/09 11/24/09	0% 0%
HA23	WPCP						
01-HUM-299-7.1/43.1 01-490404 ACHS-P299-(160)E P2-99 1-(0E) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS PLACE RUMBLE STRIPS	TRAFFIC SOLUTIONS INC 8490 HARTMEYER LANE REDDING CA 96002 (530)222-8023	OSIER, JIM 5065 BOYD ROAD, STE. B ARCATA CA 95521 (707)834-1152	\$297,336 \$0 \$0	06/02/10 06/28/10 09/07/10	0% 0%
HB1	WPCP						SUSPENDED
01-HUM-299-7.5/22.6 01-439804		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 2.0 MILES EAST OF BLUE LAKE UNDERCROSSING TO 0.3 MI EAST OF REDWOOD CREEK BRIDGE REHABILITATE CULVERTS	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	OSIER, JIM 5065 BOYD ROAD, STE G ARCATA CA 95521 (707)925-6403	\$361,216 \$174,841 \$0	03/18/10 04/07/10 10/19/10	56% 79%
HA42	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
01-HUM-299-36.9/39.2 01-486724		IN HUMBOLDT COUNTY AT AND NEAR WILLOW CREEK AT VARIOUS LOCATIONS REPLACE ASPHALT CONCRETE SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	OSIER, JIM 5065 BOYD ROAD, STE G ARCATA CA 95521 (707)925-6403	\$591,719 \$0 \$0	03/08/10 04/13/10	0% 0%
HM1	WPCP						
01-HUM-5506-/0 01-0AA004		IN HUMBOLDT COUNTY IN EUREKA AT THE DISTRICT 1 OFFICE BUILDING AT 1656 UNION STREET INSTALL PHOTOVOLTAIC PANELS	BUILDING CONSULTING ENGINEERS INC 14616 MCKENDREE AVENUE CHINO CA 91710 (562)506-5853	POWDRELL, DOUGLAS 1656 UNION STREET EUREKA CA 95502 (707)272-5444	\$348,900 \$0 \$0	06/03/10 06/30/10 10/08/10	0% 0%
01-HUM-5708-/0 01-0AA014		IN HUMBOLDT COUNTY ABOUT 4 MILES NORTH OF EUREKA AT THE BRACUT MAINTENANCE STATION AT 6100 HIGHWAY 101 NORTH INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	POWDRELL, DOUGLAS 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)825-4891	\$243,620 \$0 \$0	03/18/10 04/22/10 06/21/10	0% 0% SUSPENDED
01-LAK-20-16.8/17.9 01-493104		IN LAKE COUNTY AT LUCERNE FROM LAKE STREET TO COUNTRY CLUB DRIVE RECONSTRUCT SIDEWALKS	QUIMU CONTRACTING INC P O BOX 1177 DIXON CA 95620 (707)693-0289	BAKER, SCOTT V. 2617 E. HIGHWAY 20 NICE CA 95464 (707)274-9451	\$91,300 \$93,135 \$0	04/13/10 04/27/10 08/27/10 09/03/10	100% 100% COMPLETED
HM2	WPCP						
01-LAK-29-40.6/48.4 01-0A0704		IN LAKE COUNTY IN AND NEAR LAKEPORT FROM 0.5 MILE NORTH OF ROUTE 175 TO 0.5 MILE NORTH OF LUCERNE UNDERCROSSING PLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BAKER, SCOTT V. 2617 E. HIGHWAY 20 NICE CA 95464 (707)274-9451	\$4,274,737 \$3,893,257 \$0	06/14/10 07/08/10 09/10/10 09/14/10	100% 100% COMPLETED
HA23	WPCP						
01-LAK-29-/11.9 01-491204		IN LAKE COUNTY AT AND NEAR MIDDLETON FROM THE NAPA COUNTY LINE TO COYOTE CREEK BRIDGE SEAL COAT	INTERNATIONAL SURFACING SYSTEMS P O BOX 980430 WEST SACRAMENTO CA 95798 (916)373-1500	NARINE, OUNGKAR 7663 S. HIGHWAY 29 KELSEYVILLE CA 95451 (707)279-2468	\$1,354,862 \$908,102 \$0	04/21/10 05/24/10 08/23/10	97% 67%
HM1	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-175-19.5/28 01-467514		IN LAKE COUNTY AT AND NEAR MIDDLETOWN FROM KELSEY CREEK BRIDGE TO JUNCTION 29/175 SEAL COAT	INTERNATIONAL SURFACING SYSTEMS P O BOX 980430 WEST SACRAMENTO CA 95798 (916)373-2420	NARINE, OUNGKAR 7663 S HWY 29 KELSEYVILLE, CA 95451 (707)279-2468	\$849,358 \$565,025 \$0	04/29/10 05/24/10 08/23/10	76% 66% SUSPENDED
HM1	WPCP						
01-MEN-1-43.7/50.7 01-490104		IN MENDOCINO COUNTY NEAR ALBION FROM ALBION RIVER BRIDGE TO 0.5 MILE NORTH OF BIG RIVER BRIDGE OPEN GRADED FRICTION COURSE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	LEES, CHARLES 925B NORTH FRANKLIN STREET FORT BRAGG CA (707)961-5413	\$1,217,087 \$1,207,033 \$0	05/12/10 06/01/10 08/09/10 09/03/10	100% 100% COMPLETED
HM1	WPCP						
01-MEN-1-59.8/62 01-492604		IN MENDOCINO COUNTY IN FORT BRAGG AT VARIOUS LOCATIONS FROM ROUTE 20 TO ELM STREET REPLACE TRAFFIC SIGNAL HEADS	REPUBLIC INTELLIGENT TRANSPORTATION SERVICES INC 371 BEL MARIN KEYS BLVD NO 20 NOVATO CA 94949 (415)884-3000	HILL, DARRON 925 N. FRANK STREET FORT BRAGG, CA 95437 (707)961-1591	\$124,765 \$0 \$0	05/24/10 06/07/10 10/25/10	0% 0%
HM4	WPCP						
01-MEN-1-95.2/102.4 01-472804 ER-43JO-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT AT VARIOUS LOCATIONS FROM 4.6 MI NO OF COTTONEVA CREEK BRIDGE TO 2.6 MI SO OF SOUTH FORK EEL RIVE REPAIR STORM DAMAGE	GREEN RIGHT O WAY CONSTRUCTORSINC P O BOX 1119 WILLITS CA 95490 (707)459-3200	LEES, CHARLES 923B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)961-5413	\$725,128 \$453,413 \$0	11/23/09 01/14/10 10/04/10	100% 90%
HA23	WPCP						
01-MEN-1-104.9/105 01-485904		IN MENDOCINO COUNTY NEAR LEGGETT AT SOUTH FORK EEL RIVER BRIDGE CLEAN AND PAINT BRIDGE	N Y BLASTCO INC 14710 S MAPLE AVENUE GARDENA CA 90248 (310)515-0433	KOSTRZEWA, LUCY 1656 UNION STREET EUREKA CA 95501 (707)441-4664	\$606,790 \$0 \$0	06/01/10 07/08/10	0% 0%
HM3	WPCP						
01-MEN-20-9.3/15 01-477304 ER-43J4-(004)E --()		IN MENDOCINO COUNTY NEAR DUNLAP AT 4.5 MILES WEST OF THREE CHOP ROAD AND AT 1.3 MILES EAST OF THREE CHOP ROAD REPAIR STORM DAMAGE	KAPEL CONSTRUCTION INC P O BOX 437 WILLOW CREEK CA 95573 (530)629-2360	HILL, DARRON 925B NORTH FRANKLIN STREET FORT BRAGG CA (707)496-5994	\$357,450 \$318,788 \$0	05/03/10 05/18/10 09/16/10	51% 86%
HA23	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-.1/101.6 01-464304 SARR-Q101-(169)E Q1-01 1-(9E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MI SOUTH OF RUSSIAN RIVER BRIDGE TO 0.5 MI NORTH OF BEAR PEN UNDERCROSSING	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)845-0990	WRIGHT, GEOFFREY T. 1487 SANDY PRARIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	\$4,197,752 \$1,120,186 \$0	06/10/10 06/30/10 04/29/11	23% 27%
HB1	SWPPP	RECONSTRUCT METAL BEAM GUARD RAIL					
01-MEN-101-1.5/6.5 01-478104 ER-43H6-(004)E --()		IN MENDOCINO COUNTY NEAR HOPLAND FROM 1.0 MILES SOUTH OF COMMISKEY SIDEHILL VIADUCT TO 0.6 MILES NORTH OF PIETA CREEK BRIDGE	NORTH BAY CONSTRUCTION INC 431 PAYRAN STREET PETALUMA CA 94952 (707)763-2891	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$1,391,453 \$1,384,376 \$0	06/15/09 07/03/09 04/20/10	83% 94%
HA23	SWPPP	REPAIR STORM DAMAGE					
01-MEN-101-21.1/33.7 01-449404 NH-Q101-(168)E RRQ1-01 1-(0EA) Q101- 170-() HA22		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.2 MILE NORTH OF ROBINSON CREEK BRIDGE TO 0.2 MILE SOUTH OF UVA DRIVE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NANUGONDA, VEERA 20 WEST SCHOOL WAY, P.O. BOX 9595 REDWOOD VALLEY, CA 95470 (707)485-0876	\$10,483,474 \$1,258,649 \$0	07/23/10 08/06/10 05/13/11	9% 12%
HA22	WPCP	REPLACE PAVEMENT					
01-MEN-101-34.9/35 01-477804 ER-43H5-(004)E --()		IN MENDOCINO COUNTY NEAR CALPELLA AT 1.9 MILES NORTH OF WEST ROAD OVERCROSSING AND NEAR WILLITS AT 0.2 MILES SOUTH OF HAEHL OC	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	\$1,137,951 \$1,130,290 \$0	11/17/09 12/09/09 09/28/10	90% 92%
HA23	SWPPP	REPAIR AND REPLACE CULVERTS					
01-MEN-101-68.8/69.4 01-491104 ACNH-Q101-(172)E --()		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM 2.3 MILES NORTH OF TEN MILE CREEK BRIDGE TO 2.1 MILES SOUTH OF RATTLESNAKE SUMMIT	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	THANGAVELAUTHAM, RAGU 20 WEST SCHOOL ROAD REDWOOD VALLEY CA 95470 (707)496-0437	\$1,339,410 \$59,360 \$0	06/21/10 07/13/10 10/19/10	45% 5%
HM1	WPCP	PLACE BONDED WEARING COURSE					
01-MEN-101-98.9/100.8 01-397554 ER-37B5-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT AT RED MOUNTAIN CREEK ARCH CULVERT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE CA 95542 (707)834-1036	\$198,455 \$189,740 \$0	05/25/10 06/17/10 10/15/10	37% 97%
HA23	WPCP	CONSTRUCT CONCRETE BAFFLES					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-19.7/30 01-476404 ER-43J5-(004)E --()		IN MENDOCINO COUNTY NEAR COVELO AT VARIOUS LOCATIONS REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	KLEIBER, KATHERINE 20 WEST SCHOOL ROAD REDWOOD VALLEY CA 95470 (707)485-5913	\$545,079 \$523,039 \$0	03/30/10 04/20/10 10/04/10	80% 87%
HA23	WPCP						
01-MEN-222-1.0/0 01-380504 SARR-P222-(001)E P2-22 0-(1E) --()		IN MENDOCINO COUNTY NEAR UKIAH AT RUSSIAN RIVER BRIDGE REPLACE BRIDGE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$5,620,520 \$2,650,671 \$0	05/18/09 06/18/09 11/22/11	31% 47%
HA21	SWPPP						
01-MEN-253-.5/3.5 01-3116U4 ACST-X045-(020)E X0-45 0-(0EA)C X045- 020-() HA21	SWPPP	IN MENDOCINO COUNTY ON ROUTE 162 AT OUTLET CREEK BRIDGE AND ON ROUTE 253 AT ANDERSON CREEK BRIDGE AND SODA CREEK BRIDGE WIDEN BRIDGES AND UPGRADE RAIL	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95742 (916)852-5530	KLEIBER, KATHARINE 20 W. SCHOOL WAY P O BOX 959 REDWOOD VALLEY CA 95470 (707)485-5913	\$4,833,115 \$4,179,176 \$0	01/29/08 02/27/08 09/20/10	100% 85% OVER RUN
01-MEN-253-1.7/2.3 01-476104 ER-4311-(004)E --()		IN MENDOCINO COUNTY NEAR BOONVILLE FROM SINGLEY CATTLEPASS TO 0.6 MI EAST OF SINGLEY CATTLEPASS REPAIR STORM DAMAGE	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	\$1,116,744 \$785,644 \$0	07/20/09 08/05/09 12/07/10	61% 71%
HA23	SWPPP						
01-MEN-253-7.7/11 01-476004 ER-43J3-(004)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 4.2 MILES EAST OF SODA CREEK BRIDGE TO 4.1 MILES WEST OF ROBINSON CREEK BRIDGE PLACE HOT MIX ASPHALT	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	\$468,936 \$441,596 \$0	02/02/10 02/24/10 09/10/10 09/14/10	100% 100% COMPLETED
HA23	SWPPP						
01-MEN-999-/0 01-486204		IN MENDOCINO COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS CLEAN AND PAINT BRIDGES	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534 (707)639-4414	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE CA 95542 (707)834-1036	\$1,144,112 \$0 \$0	06/17/10 07/08/10	0% 0%
HM3	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-488504		IN HUMBOLDT AND MENDOCINO COUNTIES AT PETERSON CHASE GENERAL VARIOUS LOCATIONS REPAIR BRIDGE DECKS	ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)962-0376	\$217,979 \$156,255 \$0	05/05/10 05/18/10 09/27/10	91% 69%
HM3	WPCP						
01-VAR--/0 01-482804		IN DEL NORTE AND HUMBOLDT COUNTIES AT PETERSON CHASE GENERAL VARIOUS LOCATIONS REPAIR BRIDGE DECKS	ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE CA 92614 (949)252-0441	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA CA 95503 (707)445-6649	\$433,989 \$36,765 \$0	06/09/10 06/22/10 12/28/10	43% 9%
HA21	WPCP						
01-VAR--/0 01-488704		IN LAKE AND HUMBOLDT COUNTIES AT VARIOUS LOCATIONS RECONSTRUCT FENCE	ARROW FENCING P O BOX 385 CALPELLA CA 95418 (707)485-1128	BAKER, SCOTT V. 2617 E HWY 20 NICE CA 95464 (707)274-9451	\$77,299 \$77,299 \$0	04/19/10 05/06/10 08/20/10 09/03/10	100% 100% COMPLETED
HM2	WPCP						
01-VAR--/0 01-482904		IN HUMBOLDT AND MENDOCINO COUNTIES AT DEBRUIN CONSTRUCTION INC VARIOUS LOCATIONS REPAIR BRIDGE DECKS	P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT, STE. E FORTUNA CA 95540 (707)725-1020	\$352,800 \$276,375 \$0	02/27/09 03/16/09 08/19/10	58% 73%
HM3	WPCP						

**Totals:      Authorized Final Amt:      \$131,099,611      Completed to Date:      \$71,643,000      Work This Month:      \$0**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-199-18.2/18.6	01-482704	1
01-HUM-96-16.0/18.7	01-452404	1
01-HUM-96-23.0/23.8	01-472404	1
01-HUM-96-26.9/41.1	01-472304	1
01-HUM-101-57.0/59.1	01-290304	1
01-HUM-101-89.3/90.2	01-296104	1
01-HUM-101-112.5/114.5	01-491304	2
01-HUM-101-12.9/13.1	01-451804	2
01-HUM-101-40.9/42.2	01-470214	2
01-HUM-101-97.5/100.7	01-490504	2
01-HUM-101-.2/126	01-464004	2
01-HUM-169-13.2/31.2	01-491004	2
01-HUM-169-18.0/19.8	01-478304	3
01-HUM-169-22.2/30.2	01-364604	3
01-HUM-169-26.5/0	01-478204	3
01-HUM-254-4.5/11.2	01-475304	3
01-HUM-299-36.9/39.2	01-486724	3
01-HUM-299-7.1/43.1	01-490404	3
01-HUM-299-7.5/22.6	01-439804	4
01-HUM-5506-/0	01-0AA004	4
01-HUM-5708-/0	01-0AA014	4
01-LAK-20-16.8/17.9	01-493104	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-LAK-29-40.6/48.4	01-0A0704	4
01-LAK-29-/11.9	01-491204	4
01-LAK-175-19.5/28	01-467514	5
01-MEN-1-43.7/50.7	01-490104	5
01-MEN-1-59.8/62	01-492604	5
01-MEN-1-95.2/102.4	01-472804	5
01-MEN-1-104.9/105	01-485904	5
01-MEN-20-9.3/15	01-477304	5
01-MEN-101-1.5/6.5	01-478104	6
01-MEN-101-68.8/69.4	01-491104	6
01-MEN-101-.1/101.6	01-464304	6
01-MEN-101-21.1/33.7	01-449404	6
01-MEN-101-34.9/35	01-477804	6
01-MEN-101-98.9/100.8	01-397554	6
01-MEN-162-19.7/30	01-476404	7
01-MEN-222-1.0/0	01-380504	7
01-MEN-253-.5/3.5	01-3116U4	7
01-MEN-253-1.7/2.3	01-476104	7
01-MEN-253-7.7/11	01-476004	7
01-MEN-999-/0	01-486204	7
01-VAR--/0	01-488504	8
01-VAR--/0	01-482804	8

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
01-VAR--/0	01-488704	8
01-VAR--/0	01-482904	8

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	01		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$54,847,745	\$21,814,249
-S-	FEDERAL AID (SECONDARY)	\$13,149,578	\$8,388,553
-SH-	STATE HIGHWAY	\$29,256,375	\$23,702,237
-ER-	STORM DAMAGE REPAIR	\$15,574,430	\$11,342,848
		\$18,271,482	\$6,395,113
<b>District Total:</b>		<b><u>\$131,099,611</u></b>	<b><u>\$71,643,000</u></b>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
01	\$6,129,359
<b>Work completed this Period:</b>	\$6,129,359