

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.2/0 01-0E7104		IN DEL NORTE COUNTY NEAR KLAMATH 1.34 MILES SOUTH OF SOUTH BANK ROAD DIR'S EMERGENCY L.B. ROADWAY AND CULVERT REPAIR	HEMMINGSEN CONTRACTING CO INC P.O. BOX 215 CRESCENT CITY, CA 95531	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$5,485,000 \$4,588,093 \$88,183	07/25/14 12/04/14 07/30/17	0% 84%
20.20 201130							
01-DN-101-12.5/15.5 01-0G1004		IN DEL NORTE COUNTY NEAR KLAMATH FROM G R SUNDBERG, INC. 0.4 MILE SOUTH OF WILSON CREEK BRIDGE 5211 BOYD ROAD TO 1.7 MILES NORTH OF RUDISIL ROAD DIR'S EMERGENCY F. ROADWAY STABILIZATION AND RETAINING WALL R	ARCATA, CA 95521	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$3,985,000 \$524,134 \$97,439	02/16/16 05/04/16 12/31/16	0% 13%
20.20 201130							
01-DN-101-14.9/15.3 01-0B27U4 STPE-R19C-(400)4 TPER-215 -(004)E --() HA23		IN DEL NORTE COUNTY ABOUT 10 MILES NORTH OF KLAMATH FROM 2.2 MILES TO 2.6 MILES NORTH OF WILSON CREEK BRIDGE REPAIR STORM DAMAGE	STEWART ENGINEERING INC 4839 CATERPILLAR ROAD REDDING CA 96003	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$3,746,737 \$1,232,887 \$407,851	05/11/16 05/26/16 12/03/16	17% 33%
01-DN-101-17.4/0 01-0B2804 STP-ER -()1 6004-E -()		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD#8068 RECONSTRUCT ROADWAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049		\$3,098,901 \$0 \$0	06/08/16 06/23/16 11/23/17	0% 0% SUSPENDED
20.20 201130							
01-DN-101-21.2/0 01-0G0304		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.22 MILES NORTH OF CUSHING CREEK VIADUCT 01-0076 DIR'S EMERGENCY F.A. STABILIZE ROADWAY	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,985,000 \$447,019 \$0	01/15/16 03/28/16 07/30/16	0% 23%
20.20 201130							
01-DN-101-22.0/0 01-0B3004 STP-ER -()1 7004- E -()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.6 MI SOUTH OF HAMILTON ROAD #8070 STABILIZE ROADWAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)498-4009	\$3,518,659 \$1,903,334 \$404,217	10/02/15 10/14/15 01/12/17	63% 53%
20.20 201130							
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16

Page 2
10/03/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-22.9/22.9 01-0B2904 STP-ER -()1 5004-E -()		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.2 MI NORTH OF HAMILTON ROAD CONSTRUCT SOLDIER PILE WALL	SHASTA SERVICES, INC. DBA TIMBERWORKS 509 S. MT SHASTA BLVD. MT. SHASTA CA 96067	KING, ROBERT 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-5107	\$2,233,350 \$442,489 \$442,489	07/11/16 07/26/16 01/04/17	7% 20%
HA23							
01-DN-197-6.1/6.1 01-0G2704		IN DEL NORTE COUNTY AT 6.15 MILES NORTH OF JCT ROUTE 199 DIR'S EMERGENCY L.B. CONSTRUCT BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	MALMBERG, CLAYTON 270 PRICE MALL CRESCENT CITY, CA 95531 (707)496-5581	\$5,235,000 \$2,065,457 \$0	05/13/16 06/30/16 11/15/16	0% 39%
20.20 201131							
01-DN-199-8.7/0 01-0B3104 STP-ER -()1 9004- E -()		IN DEL NORTE COUNTY NEAR GASQUET AT 1.6 MILES NORTH OF MYRTLE CREEK BRIDGE AND ABOUT 8 MILES NORTH OF GASQUET AT 0.4 MILE SOUTH O CONSTRUCT BUTTRESSES	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$1,823,411 \$1,147,204 \$331,258	01/04/16 01/26/16 03/03/17	49% 63%
HA23							
01-DN-199-24.6/0 01-0B3204 STP-ER -()1 8004- E -()		IN DEL NORTE COUNTY NEAR PATRICK CREEK AT 2.6 MILES NORTH OF PATRICK CREEK ROAD CONSTRUCT SOLDIER PILE WALL	STEWART ENGINEERING INC P.O. BOX 990010 REDDING CA 96099	SANDERS, KAREN 207 PRICE MALL CRESCENT CITY, CA 95531 (707)498-4009	\$1,997,517 \$947,989 \$118,568	03/18/16 03/29/16 12/07/16	68% 47%
HA23							
01-DN-999-/0 01-0A1004 NHP-Q101-(288)E --()		IN DEL NORTE COUNTY AT VARIOUS LOCATIONS BRIDGE SEISMIC RETROFIT	STEELHEAD CONSTRUCTION, INC. 2940 INNSBRUCK DRIVE REDDING CA 96003	MERGUPS, JURIS 204 PRICE MALL CRESCENT CITY, CA 95531 (707)464-4618	\$1,111,229 \$431,367 \$157,817	04/28/16 05/10/16 11/28/16	52% 39%
HA21							
01-HUM-36-22.8/27.7 01-0B3404 STP-ER -()1 6004- E -()		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT VARIOUS LOCATIONS FROM 1.1 MILES WEST TO 3.7 MILES EAST OF VAN DUZEN RIVER BRIDGE #04-0293 RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1020	\$1,519,626 \$1,093,306 \$478,334	08/20/15 09/11/15 12/16/16	46% 72%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-32.2/32.3 01-0F9404		IN HUMBOLDT COUNTY ABOUT 9 MILES EAST OF BRIDGEVILLE AT 1.3 AND 1.2 MILES WEST OF LARABEE VALLEY RD. REPAIR DRAINAGE AND SLIPOUTS	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN S 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)621-0000	\$585,000 \$485,673 \$0	12/22/15 02/12/16 10/31/16	0% 83%
20.20 201130							
01-HUM-36-35.9/35.9 01-0B3604 STP-ER19-(500)4 --() --() HA23		IN HUMBOLDT COUNTY NEAR DINSMORE AT 0.5 MILE EAST OF SOUTH FORK VAN DUZEN RIVER BRIDGE RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRARIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$1,096,950 \$690,375 \$554,225	10/07/15 10/23/15 10/03/16	78% 63% SUSPENDED
01-HUM-96-3.4/35.9 01-0E3604		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 4.1 MILES EAST OF BRANNAN MOUNTAIN ROAD TO 0.9 MILES EAST OF CEDAR CAMP ROAD REPAIR DRAINAGE SYSTEMS	ROLL'N ROCK CONSTRUCTION INC. 5527 TRUCK VILLAGE DR. MOUNT SHASTA CA 96067		\$271,977 \$0 \$0	06/27/16 07/26/16	0% 0% SUSPENDED
01-HUM-96-6.2/6.6 01-0A9904 HSST-P -()P 6058- E -()		IN HUMBOLDT COUNTY 6.2 MILES EAST OF WILLOW CREEK TO 2.6 MILES WEST OF TISH-TANG CAMPGROUND CURVE IMPROVEMENT	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	QUINTRELL, HEIDI 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)496-4358	\$2,420,122 \$712,780 \$47,235	04/27/16 05/18/16 10/26/16	34% 29% SUSPENDED
01-HUM-96-7.8/8 01-0G0804		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.27 TO 0.07 MILE WEST OF TISH TANG CAMPGROUND DIR'S EMERGENCY F.A. SLIDE REMOVAL AND STABILIZATION	R. BROWN CONSTRUCTION CO. INC P.O. BOX 406 WILLOW CREEK, CA 95573	QUINTRELL, HEIDI P.O. BOX 760 WILLOW CREEK, CA 95573 (707)496-4358	\$1,635,000 \$1,196,235 \$0	01/28/16 03/17/16 11/30/16	0% 73%
20.20 201130							
01-HUM-96-8.3/8.9 01-0B03U4 HSST-RERP-(96)0 E--() --() HB1		IN HUMBOLDT COUNTY FROM 8.3 MILES EAST OF WILLOW CREEK TO 0.3 MILES WEST OF SHOEMAKER ROAD PILE WALL/HMA/GABION WALL/DRAINAGE	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	QUINTRELL, HEIDI 5065 BOYD RD., SUITE H ARCATA, CA 95521 (707)496-4358	\$5,558,610 \$1,650,935 \$196,433	10/13/15 11/02/15 05/15/17	36% 30%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-11.0/13.2 01-493704 HSST-P096-(056)E --()		IN HUMBOLDT COUNTY IN HOOPA FROM LOOP ROAD TO 0.1 MILES WEST OF HOSTLER CREEK BRIDGE #4-294 SHOULDER WIDENING/LIGHT GUARD	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)496-4358	\$2,007,180 \$851,302 \$9,350	06/09/15 06/25/15 10/07/16	76% 42%
HB1							
01-HUM-101-11.0/103.5 01-0E2104		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$767,878 \$538,058 \$0	06/16/15 07/23/15 07/07/16	78% 69%
HM							
01-HUM-101-15.0/0 01-0B4004 NHP-ER -(19B)3 4 E- -()		IN HUMBOLDT COUNTY NEAR REDWAY AT 1.5 MILES SOUTH OF HURLBUTT UC AND NEAR MYERS FLAT AT 1.1 MILES SOUTH OF WILLIFORD ROAD UC RECONSTRUCT ROADWAY & DRAINAGE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$1,623,735 \$1,485,941 \$140,681	07/10/15 08/04/15 09/23/16	95% 92%
HA23							
01-HUM-101-25.5/28.5 01-0E4904 STP-Q101-(291)E --()		IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 2.4 MILES SOUTH TO 0.6 MILE NORTH OF MYERS FLAT SEPARATION HOT MIX ASPHALT	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE. E FORTUNA, CA 95501 (707)725-1020	\$1,547,633 \$1,566,343 \$0	03/25/16 04/15/16 08/24/16 08/30/16	100% 100% COMPLETED
HM1							
01-HUM-101-48.7/0 01-0E2304 STP-NH -()Q 1275-E -()		IN HUMBOLDT COUNTY NEAR SCOTIA AT EEL RIVER BOH NO 04-0014 REHABILITATE BRIDGE DECK	EEL STEWART ENGINEERING INC P.O. BOX 990010 REDDING CA 96099	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)725-1020	\$1,555,499 \$1,540,147 \$0	11/16/15 12/02/15 10/28/16 09/19/16	63% 98% COMPLETED
HM							
01-HUM-254-22.1/22.1 01-0F1504		IN HUMBOLDT COUNTY NEAR WEOTT AT 1.35 MILES NORTH OF BULL CREEK ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	G R SUNDBERG, INC. 5211 BOYD ROAD ARCATA, CA 95521	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$285,000 \$176,658 \$0	02/20/15 04/08/15 03/06/15	100% 62%

20.20
201130

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-5.5/11 01-0C4604 NHP-P299-(184)E --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM BLUE LAKE UNDERCROSSING #4-193 TO NORTH FORK MAD RIVER BRIDGE #4- 194 COLD PLANE AC/DIGOUTS/MGBR/STRIPING	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$4,900,700 \$4,734,210 \$0	12/09/14 01/12/15 08/02/16 09/15/16	100% 93% OVER RUN
HA22							
01-HUM-299-10.7/26.1 01-0B4504 NH-ER -()1 2004- E -()		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 0.5 MILE WEST TO 0.3 MILE WEST OF NORTH FORK MAD RIVER BRIDGE AND FROM 1.9 MILES WEST TO 1. REPAIR SLIDES & SLIPOUTS	MCCULLOUGH CONSTRUCTION INC 57 ALDER GROVE ROAD ARCATA CA 95521	GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4887	\$1,720,653 \$1,182,029 \$352,893	02/01/16 02/25/16 12/16/16	54% 68%
HA23							
01-HUM-299-21.1/21.5 01-0A5204 HSST-P -()P 9191- E -()		IN HUMBOLDT COUNTY ABOUT 16 MILES EAST OF BLUE LAKE FROM 0.5 TO 0.9 MILE EAST OF CHEZEM ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207	\$2,658,626 \$2,246,061 \$790,480	07/10/15 07/28/15 09/28/16	86% 82%
HB1							
01-HUM-299-23.0/24 01-0A3704 HSST-P -()P 9197-E -()		IN HUMBOLDT COUNTY 15 MILES WEST OF WILLOW CREEK FROM 0.6 MILES EAST TO 1.6 MILES EAST OF REDWOOD CREEK BRIDGE SHOULDER WIDENING	STEVE MANNING CONSTRUCTION, INC. 1939 PINE STREET STE. B REDDING CA 96001	GORONA, MARK 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)825-4887	\$1,834,749 \$1,100,514 \$695,613	06/20/16 07/21/16 10/28/16	50% 60%
HB1							
01-HUM-299-24.0/24 01-0G2304		IN HUMBOLDT COUNTY ABOUT 15 MILES WEST OF WILLOW CREEK AT 0.6 MILE WEST OF CHEZEM ROAD DIR'S EMERGENCY F.A. STABILIZE SLOPE AND RECONSTRUCT ROADWAY	MCCULLOUGH CONSTRUCTION, INC. 57 ALDERGROVE ROAD ARCATA, CA 95521	ZIMMERER, JEFFREY 700 HUGHS WAY MCKINLEYVILLE, CA 95519 (707)498-3207	\$1,235,000 \$997,419 \$0	03/22/16 06/08/16 05/11/16 09/01/16	100% 81% COMPLETED
20.20 201130							
01-HUM-299-25.0/25.9 01-0A4904 HSST-PNH -()P 9196- E -()		IN HUMBOLDT COUNTY ABOUT 13 MILES WEST OF WILLOW CREEK FROM 0.4 MILES EAST TO 1.3 MILES EAST OF CHEZEM ROAD CURVE IMPROVEMENT	STEVE MANNING CONSTRUCTION, INC. P.O. BOX 491660 REDDING CA 96049	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE. H ARCATA, CA 95521 (707)498-3207	\$3,604,415 \$1,372,571 \$676,895	03/18/16 04/05/16 11/17/16	46% 38%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-26.2/26.3 01-0G2404		IN HUMBOLDT COUNTY ABOUT 13 MILES WEST OF WILLOW CREEK AT 1.7 MILES EAST OF CHEZEM ROAD DIR'S EMERGENCY F.A. REPAIR DRAINAGE AND SLIPOUT	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$735,000 \$235,667 \$0	03/22/16 06/01/16 05/12/16 09/01/16	100% 32% COMPLETED
20.20 201130							
01-HUM-299-29.2/38.6 01-487404 NHP-P299-(194)E --()		IN HUMBOLDT COUNTY NEAR WILLOW CREEK 0.1 MILE EAST OF TITLOW HILL ROAD TO 0.2 MILES WEST OF ROUTE 96 PAVEMENT REHABILITATION	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	GORONA, MARK 5065 BOYD ROAD, STE G ARCATA, CA 95521 (707)496-4359	\$5,825,925 \$5,750 \$0	09/23/15 10/14/15 12/08/16	1% 0%
HA22							
01-HUM-299-30.2/30.6 01-0A3204 HSNH-P299-(193)E --()		IN HUMBOLDT COUNTY ABOUT 9 MI WEST OF WILLOW CREEK FROM 0.3 MILE WEST TO 0.1 MILE EAST OF CEDAR CREEK ROAD CURVE IMPROVEMENT	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 955730406	ZIMMERER, JEFFREY 5065 BOYD STREET, STE. H ARCATA, CA 95521 (707)498-3207	\$1,836,443 \$843,470 \$81,406	08/19/15 09/02/15 10/03/16	98% 46%
HB1							
01-HUM-299-39.1/43 01-0E5204		IN HUMBOLDT COUNTY ON ROUTE 299 NEAR WILLOW CREEK FROM .3 MILES EAST OF ROUTE 96 TO SOUTH FORK TRINITY RIVER BRIDGE OVERLAY	MERCER FRASER COMPANY 77 W SECOND ST EUREKA CA 95501	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$1,240,954 \$0 \$0	03/16/16 04/12/16 11/01/16	0% 0% SUSPENDED
HM1							
01-HUM-999-/0 01-463924 HSST-PG -()X 3035- E -()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS ON ROUTES 36, 96, 169, 211, 254 & 255 RECONSTRUCT GUARD RAILING	APEX FENCE COMPANY INC 19896 ALEXANDER AVE ANDERSON CA 96007	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT. STE E FORTUNA CA 95540 (707)725-1020	\$4,326,029 \$1,575,235 \$397,446	08/25/15 10/06/15 01/17/17	35% 36% SUSPENDED
HB1							
01-HUM-999-/0 01-0E5704		IN HUMBOLDT COUNTY VARIOUS LOCATIONS BRIDGE REPAIR	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049		\$724,014 \$0 \$0	06/08/16 06/23/16 11/11/16	0% 0%
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-999-/0 01-0B2404		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS REHAB BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	GORONA, MARK 5065 BOYD ROAD, STE. G ARCATA, CA 95521 (707)825-4887	\$877,884 \$509,333 \$502,598	06/16/15 07/01/15 12/22/16	40% 57%
HM							
01-LAK-20-13.5/31.4 01-0B0004 STP-P020-(170)E --()		IN LAKE COUNTY IN & NEAR LUCERNE FROM 0.1 MI WEST OF SAYRE AVE TO 0.2 MI WEST OF JUNCTION ROUTE 53 REPLACE HOT MIX ASPHALT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	KRAFT, DAN 1401A WILL S. GREEN AVENUE COLUSA, CA 95932 (707)994-5074	\$22,085,525 \$17,932,929 \$267,693	08/20/14 09/16/14 09/01/16	100% 98%
HA22							
01-LAK-20-35.5/46.5 01-0F8004		IN LAKE COUNTY ON ROUTE 20 FROM 0.48 MILE WEST OF GRAVEL PLANT ROAD TO THE COLUSA/LAKE COUNTY LINE DIR'S EMERGENCY F.A. FIRE DAMAGE REPAIR	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,685,000 \$790,356 \$0	10/26/15 12/16/15 08/01/16	0% 47%
20.20 201130							
01-LAK-175-16.0/28 01-0F6704		IN LAKE COUNTY IN MIDDLETOWN ON RTE 29 FROM THE NAPA/LAKE COUNTY LINE TO MURPHY SPRINGS RD AND ON ROUTE 175 FROM LOCH LOMODIR'S EM ROADWAY REPAIR	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	GRIFFITH, GARRETT 7663 HIGHWAY 29 KELSEYVILLE, CA 95451 (530)635-1829	\$14,885,000 \$14,056,693 \$0	09/16/15 11/06/15 11/30/16	0% 94%
20.20 201130							
01-MEN-1-2.3/2.5 01-497714 STP-P001-(604)E --()		IN MENDOCINO COUNTY NEAR GUALALA FROM 0.1 TO 0.3 MI NORTH OF BIG GULCH ROAD RD #543 PERMANENT RESTORATION	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	KRUEGER, GRANT MICHAEL 925 NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$804,990 \$807,500 \$0	12/14/15 12/22/15 08/18/16 09/09/16	100% 100% COMPLETED
HA23							
01-MEN-1-31.3/0 01-0G1804		IN MENDOCINO COUNTY NEAR ELK AT ELK CREEK BRIDGE DIR'S EMERGENCY F.A. REPAIR ABUTMENT AND PIER EROSION	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE, CA 95425	KRUEGER, GRANT 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	\$885,000 \$379,335 \$0	03/11/16 05/23/16 05/13/16	100% 43%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-70.5/0 01-474904 ER-43M6-(004)E --()		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.8 MI NORTH OF TEN MILE RIVER BRIDGE TO 4.2 MI SOUTH OF BLUE SLIDE GULCH BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$5,295,552 \$4,767,783 \$219,864	07/24/14 08/06/14 10/03/16	97% 89% SUSPENDED
HA23							
01-MEN-1-82.0/82 01-0G1904		IN MENDOCINO COUNTY NEAR WESTPORT AT THE UNION LANDING SIDEHILL VIADUCT DIR'S EMERGENCY F.A. SLIDE REMOVAL, STABILIZATION AND VIADUCT R	BUD GARMAN CONSTRUCTION, INC. 389 N MAIN STREET WILLITS, CA 95490	ORTIZ, AL 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	\$985,000 \$504,949 \$0	03/11/16 05/10/16 08/30/16	100% 51%
20.20 201130							
01-MEN-1-/55 01-0F9504		IN MENDOCINO COUNTY ON ROUTE 1 FROM THE SONOMA/MENDOCINO COUNTY LINE TO CASPAR VISTA POINT DIR'S EMERGENCY F.A. REMOVE AND DISPOSE OF HAZARD TREES	WYLATTI RESOURCE MANAGEMENT, INC. P.O. BOX 575 COVELO, CA 95428	MALMBERG, CLAYTON 6301 N. STATE REDWOOD VALLEY, CA 95482 (707)485-1841	\$835,000 \$691,847 \$0	01/07/16 03/15/16 03/07/16	100% 83%
20.20 201130							
01-MEN-20-33.6/38.5 01-0G0704		IN MENDOCINO COUNTY NEAR UKIAH FROM THE RUSSIAN RIVER OH TO ROAD 260 DIR'S EMERGENCY F.A. REPAIR ROADWAY	DARREN TAYLOR CONSTRUCTION, INC. 5750 PLEASANT VIEW DRIVE ANDERSON, CA 96007	PERRIN, KATHARINE 6301 N STATE ST. REDWOOD VALLEY, CA 95470 (707)496-5840	\$805,000 \$767,569 \$0	01/29/16 05/09/16 03/17/16	100% 95%
20.20 201130							
01-MEN-101-34.0/99.2 01-0E2804 HSNH-000C-(423)E --()		IN HUMBOLDT & MENDOCINO COUNTIES ON ROUTE 101 AT VARIOUS LOCATIONS INSTALL CENTERLINE & SHOULDER	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$726,577 \$285,571 \$221,827	03/01/16 03/29/16 10/31/16	57% 41%
HB1							
01-MEN-101-42.1/42.1 01-293024 STP-Q101-(295)E --()		IN MENDOCINO COUNTY ABOUT 4.0 MILES SOUTH OF WILLITS AT THE SOUTH WILLITS OVERHEAD UPGRADE BRIDGE RAIL	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660		\$777,777 \$0 \$0	07/12/16 08/03/16	0% 0%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$174,844,640 \$162,991,964 \$1,045,509	07/26/12 08/31/12 04/18/17	82% 94%
HE14	SWPPP						
01-MEN-101-45.0/50.8 01-262054 NHP-Q101-(263)E --()		IN MENDOCINO COUNTY IN AND NEAR IN MENDOCINO COUNTY IN AND NEAR WILLITS CONSERVATION FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	HANFORD APPLIED RESTORATION & WILLITS CONSERVATION 23195 MAFFEI RD. SONOMA CA 95476	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$18,036,443 \$7,141,788 \$516,661	04/15/15 05/07/15 07/14/20	24% 39%
01-MEN-101-45.0/50.8 01-262064 NHP-Q101-(266)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM HAEHL CREEK OVERHEAD TO REYNOLDS HIGHWAY WILLITS MITIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MUNES, NASH 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)223-0791	\$4,547,427 \$1,259,608 \$376,438	07/01/15 07/16/15 03/20/18	11% 28%
01-MEN-101-64.7/81.4 01-4154U4 NHP-Q101-(259)E --()		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM LONG VALLEY CREEK BRIDGE #10-099 TO RAMSEY RD & FROM 4.1 MI NORTH OF HUNTSMAN WAY TO 0.2 COLD PLANE AC, RHMA OVERLY, STRIPNG	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$8,280,045 \$8,109,469 \$0	12/24/14 01/16/15 09/09/16 09/22/16	90% 95%
HA22							
01-MEN-101-93.4/93.5 01-0G3404		IN MENDOCINO COUNTY ABOUT 10 MILES SOUTH OF PIERCY AT 0.4 MILE NORTH OF JITNEY GULCH BRIDGE DIR'S EMERGENCY L.B. REPAIR SLIPOUT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RODRIGUEZ, SHERI P.O. BOX 130 GARBERVILLE, CA 95542 (707)498-5252	\$5,560,000 \$165,425 \$165,425	06/03/16 06/30/16 12/31/16	0% 3%
20.20 201130							
01-MEN-101-/106.8 01-0F1804		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE AC SURFACING	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	PERRIN, KATHARINE 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8623	\$919,718 \$920,619 \$0	03/10/16 03/22/16 08/22/16 09/22/16	98% 98%

HM1

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-128-.2/11.1 01-378174 STP-P128-(056)E --()		IN MENDOCINO COUNTY NEAR NAVARRO FROM WYLATTI RESOURCE MANAGEMENT, EAST OF ROUTE 1 TO WEST OF FLYNN CREEK BRIDGE REHAB CULVERTS CULVERT REHABILITATION	WYLATTI RESOURCE MANAGEMENT, INC. PO BOX 575 COVELO CA 95428	KRUEGER, GRANT MICHAEL 925 NORTH FRANKLIN ST. FORT BRAGG, CA 95437 (707)498-3067	\$1,647,753 \$1,499,669 \$427,413	12/18/15 01/29/16 03/02/17	33% 91%
HA42							
01-MEN-128-30.1/48.4 01-378134		IN MENDOCINO COUNTY NEAR BOONVILLE FROM 0.5 MILE EAST OF THE ROUTE 253 /128 JUNCTION TO MOUNTAIN HOUSE RD CULVERT REHABILITATION	WYLATTI RESOURCE MANAGEMENT 23601 CEMETERY LN COVELO CA 95428	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$796,605 \$259,947 \$259,947	06/24/16 07/15/16 12/08/16	24% 33%
HA42							
01-MEN-162-.1/9 01-0F0204		IN MENDOCINO COUNTY NEAR DOS RIOS ABOUT 1.02 MILES WEST OF RODEO CREEK BRIDGE EMERGENCY F.A. REPLACE CULVERT AND SLOPE REPAIR	VAN METER LOGGING, INC. DBA VAN METER CONSTRUCTION 649 BEAR CREEK ROAD GARBERVILLE CA, 95542	FAZAL, IMRAN 6301 NORTH STATE ST. UKIAH, CA 95482 (707)485-8562	\$560,000 \$276,567 \$0	01/07/15 03/09/15 02/19/15	0% 49%
20.20 201130							
01-MEN-162-29.8/34 01-0F2604		IN MENDOCINO COUNTY NEAR COVELO FROM MERCER FRASER COMPANY 0.5 MILE WEST OF MILL CREEK BRIDGE TO 77 WEST SECOND STREET SHORT CREEK BRIDGE COVELO CIR	MERCER FRASER COMPANY EUREKA CA 95501	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$2,738,996 \$17,825 \$0	05/04/16 06/02/16 11/09/16	80% 1%
01-MEN-253-6.9/0 01-0B5704 ER-19B4-(004)E --()		IN MENDOCINO COUNTY ABOUT 7 MILES EAST OF BOONVILLE AT 3.4 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT SOLDIER PILE WALL	MENDOCINO CONSTRUCTION SERVICES, INC. P.O. BOX 1517 WILLITS CA 95490	GRIFFITH, GARRETT 7663 HWY 29 KELSEYVILLE, CA 95451 (707)485-8623	\$2,576,231 \$1,911,665 \$357,825	08/13/15 09/02/15 10/19/16	84% 74%
HA23							
01-MEN-999-/0 01-0E5804		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS BRIDGE REPAIR	TRUESDELL CORPORATION OF CALIFORNIA 1310 W. 23RD STREET TEMPE AZ 85282	KRAFT, DAN 1401A WILL S. GREEN COLUSA, CA 95932 (530)458-2444	\$587,242 \$11,000 \$11,000	05/17/16 06/14/16 12/31/16	56% 2%

HM3

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-TRI-299-8.0/15 01-0F0904 STP-NH -()P 9195-E -()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.6 MILES EAST OF GRAY CREEK BRIDGE TO 0.9 MILE EAST OF TRINITY RIVER BRIDGE NO 05-0006 OVERLAY	MERCER FRASER COMPANY 77 W SECOND ST EUREKA CA 95501	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$2,125,670 \$0 \$0	03/10/16 04/12/16 10/25/16	0% 0% SUSPENDED
HM1							
01-VAR--/0 01-0E5404		IN DEL NORTE, HUMBOLDT, MENDOCINO, AND LAKE COUNTIES, AT VARIOUS MAINTENANCE STATIONS AND REST AREAS THROUGHOUT DIST 1 DIR'S EMERG REPLACE LEAKING WATER STORAGE TANKS	WHITSON, INC, P.O. BOX 240 WILLOW CREEK, CA 95573	RODRIGUEZ, JOAQUIN, S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	\$804,230 \$479,835 \$0	03/30/15 06/19/15 09/12/16 09/14/16	100% 60% COMPLETED
20.20 201131							
01-VAR--/0 01-0G1104		IN LAKE AND MENDOCINO COUNTY AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. INSTALLATION AND REPLACE OF DATA COMMUNICA	TRAFFIC DEVELOPMENT SERVICES, INC. 207 W LOS ANGELES AVE, STE252 MOORPARK, CA 93021	GRIFFITH, GARRETT 7663 S HWY 29 KELSEYVILLE, CA 95451 (530)635-1829	\$265,000 \$229,496 \$0	02/25/16 05/13/16 11/30/16	45% 87%
20.10 201130							

Totals: Authorized Final Amt: \$360,674,826 Completed to Date: \$266,779,391 Work This Month: \$10,841,012

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-2.2/0	01-0E7104	1
01-DN-101-12.5/15.5	01-0G1004	1
01-DN-101-14.9/15.3	01-0B27U4	1
01-DN-101-17.4/0	01-0B2804	1
01-DN-101-21.2/0	01-0G0304	1
01-DN-101-22.0/0	01-0B3004	1
01-DN-101-22.9/22.9	01-0B2904	2
01-DN-197-6.1/6.1	01-0G2704	2
01-DN-199-8.7/0	01-0B3104	2
01-DN-199-24.6/0	01-0B3204	2
01-DN-999-/0	01-0A1004	2
01-HUM-36-22.8/27.7	01-0B3404	2
01-HUM-36-32.2/32.3	01-0F9404	3
01-HUM-36-35.9/35.9	01-0B3604	3
01-HUM-96-3.4/35.9	01-0E3604	3
01-HUM-96-7.8/8	01-0G0804	3
01-HUM-96-8.3/8.9	01-0B03U4	3
01-HUM-96-11.0/13.2	01-493704	3
01-HUM-96-6.2/6.6	01-0A9904	4
01-HUM-101-11.0/103.5	01-0E2104	4
01-HUM-101-25.5/28.5	01-0E4904	4
01-HUM-101-15.0/0	01-0B4004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-101-48.7/0	01-0E2304	4
01-HUM-254-22.1/22.1	01-0F1504	4
01-HUM-299-24.0/24	01-0G2304	5
01-HUM-299-26.2/26.3	01-0G2404	5
01-HUM-299-30.2/30.6	01-0A3204	5
01-HUM-299-39.1/43	01-0E5204	5
01-HUM-299-5.5/11	01-0C4604	5
01-HUM-299-10.7/26.1	01-0B4504	5
01-HUM-299-21.1/21.5	01-0A5204	6
01-HUM-299-23.0/24	01-0A3704	6
01-HUM-299-25.0/25.9	01-0A4904	6
01-HUM-299-29.2/38.6	01-487404	6
01-HUM-999-/0	01-463924	6
01-HUM-999-/0	01-0E5704	6
01-HUM-999-/0	01-0B2404	7
01-LAK-20-13.5/31.4	01-0B0004	7
01-LAK-20-35.5/46.5	01-0F8004	7
01-LAK-175-16.0/28	01-0F6704	7
01-MEN-1-2.3/2.5	01-497714	7
01-MEN-1-31.3/0	01-0G1804	7
01-MEN-1-70.5/0	01-474904	8
01-MEN-1-82.0/82	01-0G1904	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-1-/55	01-0F9504	8
01-MEN-20-33.6/38.5	01-0G0704	8
01-MEN-101-34.0/99.2	01-0E2804	8
01-MEN-101-42.1/42.1	01-293024	8
01-MEN-101-45.0/50.8	01-262054	9
01-MEN-101-45.0/50.8	01-262064	9
01-MEN-101-64.7/81.4	01-4154U4	9
01-MEN-101-93.4/93.5	01-0G3404	9
01-MEN-101-43.1/49	01-262004	9
01-MEN-101-/106.8	01-0F1804	9
01-MEN-128-.2/11.1	01-378174	10
01-MEN-128-30.1/48.4	01-378134	10
01-MEN-162-.1/9	01-0F0204	10
01-MEN-162-29.8/34	01-0F2604	10
01-MEN-253-6.9/0	01-0B5704	10
01-MEN-999-/0	01-0E5804	10
01-TRI-299-8.0/15	01-0F0904	11
01-VAR--/0	01-0E5404	11
01-VAR--/0	01-0G1104	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid		Category	Bid + CCO
			Work Comp
-F-		FEDERAL AID (PRIMARY)	\$1,720,653
-S-		FEDERAL AID (SECONDARY)	\$49,579,998
-SH-		STATE HIGHWAY	\$232,204,138
-ER-		STORM DAMAGE REPAIR	\$7,871,782
			\$69,298,255
District Total:			<u>\$360,674,826</u>
			<u>\$266,779,391</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
01	\$11,583,052
Work completed this Period:	\$11,583,052