

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 1
05/02/07

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
02-LAS-36-24.4/29.4 02-3C2004		IN LASSEN COUNTY IN SUSANVILLE FROM QUARRY STREET TO ROUTE 395 RESURFACE ASPHALT CONCRETE	BALDWIN CONTRACTING COMPANY 1764 SKYWAY CHICO CA 95928 (530)891-6555	WING, KATHRYN 28482 HIGHWAY 44, SUITE #1 (530) 474-4424	\$2,931,213 \$0 \$0	12/12/06 01/03/07 03/23/07	0% 0% SUSPENDED
HM1	WPCP						
02-LAS-44-14.7/36.9 02-1C8804		IN LASSEN COUNTY FROM CRATER LAKE ROAD TO 0.5 KM WEST OF ROUTE 36 SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	MENDOZA, SERGIO 4300 CATERPILLAR ROAD REDDING, CA 96003 (530) 225-3193	\$855,878 \$797,254 \$0	06/01/05 06/09/05 08/11/07	100% 94%
HM1	WPCP						
02-LAS-139-.6/40 02-2C5504		IN LASSEN COUNTY FROM CHESTNUT STREET TO 1.4 KM NORTH OF SLATE CREEK CHIP SEAL	NORTHERN CALIFORNIA PAVING P O BOX 1231 YREKA CA 96097 (530)842-7283	TUHOLSKI, JEROME P.O. BOX 270430 (530) 225-3419	\$1,532,746 \$1,011,761 \$0	05/12/06 05/25/06 07/01/07	63% 66% SUSPENDED
HM1	WPCP						
02-LAS-395-11.8/24.8 02-258504 ACNH-P395-(197)E --()		IN LASSEN COUNTY NEAR HALLELUJAH JUNCTION FROM 6.4 KM SOUTH OF LONG VALLEY CREEK BRIDGE TO 0.2 KM NORTH OF WILLOW RANCH CREEK BRID ROADWAY REHABILITATION	TEICHERT CONSTRUCTION P O BOX 276830 SACRAMENTO CA 95827 (916)386-5936	MINDUS, CARL P.O. BOX 270430 SUSANVILLE, CA 96127- 0008 (530) 257-7383	\$10,549,149 \$9,887,113 \$0	04/09/03 04/22/03 09/20/09	100% 97%
HA22	SWPPP						
02-LAS-395-30.7/56.7 02-381604 ACST-P395-(215)E P3-95 2-(5E) --()		IN LASSEN COUNTY AT AND NEAR MILFORD FROM 1.5 KM NORTH OF GARNIER ROAD TO P O BOX 50760 0.6 KM NORTH OF SUNNYSIDE ROAD SHOULDER WIDENING AND RUMBLE STRIP	SIERRA NEVADA CONSTRUCTION P O BOX 50760 SPARKS NV 89435 (775)355-0420	GREENE, DAVID P.O. BOX 270430 (530) 257-8120	\$30,048,014 \$344,979 \$344,979	01/23/07 02/14/07 05/27/08	3% 1%
HB1	SWPPP						
02-LAS-395-131.0/133 02-1C2304 ACST-P395-(216)E P3-95 2-(7E) --()		IN LASSEN COUNTY NEAR MADELINE FROM 2.9 KM NORTH TO 6.1 KM NORTH OF ASH VALLEY ROAD ROADWAY REALIGNMENT	JURIN CONSTRUCTION INC P O BOX 1434 WILLOW CREEK CA 95573 (530)629-4534	HART, JOHN 4300 CATERPILLAR ROAD (530) 225-2035	\$2,441,112 \$78,700 \$78,700	01/29/07 02/21/07 07/20/07	0% 3% SUSPENDED
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 2
05/02/07

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
02-MOD-299-46.5/51.7 02-3C4204		IN MODOC COUNTY NEAR ALTURAS FROM 0.3 KM EAST OF COUNTY ROAD 58 TO 0.7 KM EAST OF CEDAR PASS ASPHALT CONCRETE OVERLAY	EAGLE PEAK ROCK AND PAVING INC P O BOX 879 ALTURAS CA 96101 (530)233-4568	INCTUHOLSKI, JEROME 4300 CATERPILLAR ROAD (530) 225-3419	\$886,071 \$0 \$0	09/25/06 10/06/06 11/20/06	0% 0% SUSPENDED
	WPCP						
02-MOD-395-11.0/23.8 02-3603U4 ACNH-P395-(212)E STP3-95 2-(2EP)E P395- 212-()		IN MODOC COUNTY IN AND NEAR ALTURAS AT 0.4 KM WEST OF WHITE PINE LOG ROAD AND FROM 2.7 KM NORTH OF JUNIPER CREEK TO COUNTY ROAD 55 ROADWAY REHABILITATION	EAGLE PEAK ROCK AND PAVING INC P O BOX 879 ALTURAS CA 96101 (530)233-4568	INCBARNES, BILL 4300 CATERPILLAR ROAD REDDING, CA 96003 (530) 225-3364	\$9,900,859 \$9,564,142 \$39,675	11/01/05 11/10/05 07/16/07	77% 96% SUSPENDED
	SWPPP						
02-PLU-70-34.2/34.3 02-2C7204		IN PLUMAS COUNTY NEAR KEDDIE AT 0.5 KM EAST OF QUARRY ROAD CORRECT EROSION UNDER GUARD RAIL	BLAISDELL CONSTRUCTION INC P O BOX 493459 REDDING CA 96049 (530)245-0132	COLLINS, RON 1888 EAST MAIN ST (530) 283-2451	\$158,802 \$51,288 \$0	11/22/06 12/12/06 04/06/07 04/20/07	33% 33% COMPLETED
	WPCP						
02-PLU-70-49.2/0 02-374604		IN PLUMAS COUNTY NEAR QUINCY AT THE MASSACK SAFETY ROADSIDE REST AREA REHABILITATE ROADSIDE REST AREA	K M F CONSTRUCTION P O BOX 5486 SHASTA LAKE CA 96089 (530)275-1685	COLLINS, RONALD 1555 EAST MAIN STREET (530) 283-2451	\$1,651,322 \$889,198 \$221,796	09/19/06 09/27/06 10/04/07	23% 53%
	WPCP						
02-SHA-5-15.4/16.2 02-2C3704		IN SHASTA COUNTY IN REDDING FROM ROUTE 5 AND 44 SEPARATION TO HILLTOP DRIVE OVERCROSSING REPLACE BRIDGE APPROACH RAILING	BLAISDELL CONSTRUCTION INC P O BOX 49345 REDDING CA 96049 (530)245-0132	RINARD, WAYNE 4300 CATERPILLAR ROAD (530) 229-0531	\$558,511 \$0 \$0	12/13/06 01/03/07 03/16/07	0% 0%
	WPCP						
02-SHA-5-16.2/17.3 02-0C6804 ACIM-005 -(331)E --()		IN SHASTA COUNTY IN REDDING FROM 0.3 KM NORTH OF HILLTOP DRIVE OVERCROSSING TO 0.2 KM SOUTH OF ROUTE 5 AND 299 SEPARATION LENGTHEN ON RAMP	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	RINARD, WAYNE 4300 CATERPILLAR ROAD (530) 229-0531	\$1,256,753 \$137,372 \$137,372	02/05/07 02/23/07 07/10/07	8% 11%
	SWPPP						
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 3
05/02/07

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
02-SHA-5-28.0/29 02-3C1414		IN SHASTA COUNTY NEAR SHASTA LAKE CITY FROM 0.6 KM NORTH OF BRIDGE BAY OVERCROSSING TO 0.5 KM SOUTH OF TURNABLE BAY OVERCROSSING CONSTRUCT NEW DECK	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	PASCAL, ANTHONY 10300 BRIDGE BAY ROAD (530) 235-9806	\$20,891,721 \$7,459,122 \$533,117	07/11/06 07/18/06 07/08/08	34% 36%
HA21	WPCP						
02-SHA-5-58.0/67 02-387304 ACIM-005 -(325)7 ACIM-005 -(325)E --()		IN SHASTA AND SISKIYOU COUNTIES IN AND NEAR DUNSMUIR FROM 0.9 KM NORTH OF SIMS ROAD UNDERCROSSING TO SACRAMENTO RIVER BRIDGE OVERH RESURFACE ASPHALT CONCRETE	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 960494519 (530)246-4292	SMOLENSKI, JIM 1745 S. MAIN STREET (530) 841-0695	\$17,838,555 \$3,101,716 \$161,069	06/20/06 06/30/06 08/14/07	47% 17%
HA22	WPCP						SUSPENDED
02-SHA-44-7.0/0 02-397504		IN SHASTA COUNTY AT PALO CEDRO AT DESCHUTES ROAD UNDERCROSSING PLANTING AND IRRIGATION	AUBURN GARDENING AND LANDSCAPEWOOD, JAMES P O BOX 2080 POLLOCK PINES CA 95726 (916)641-7223	4300 CATERPILLAR ROAD (530) 225-3160	\$191,775 \$187,103 \$0	03/29/06 04/18/06 04/11/07 04/12/07	0% 0%
HB32	WPCP						PLANT EST SATIS
02-SHA-44-16.2/18.9 02-383004 ACST-P044-(043)E P0-44 0-(3E) --()		IN SHASTA COUNTY NEAR MILLVILLE FROM 2.8 KM EAST OF BEAR CREEK BRIDGE TO 0.2 KM WEST OF DERSCH ROAD WIDEN SHOULDERS AND UPGRADE CURVES	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	WOOD, JAMES 4300 CATERPILLAR ROAD (530) 225-3160	\$6,620,753 \$47,074 \$21,399	12/06/06 01/03/07 06/19/07	0% 1%
HB1	SWPPP						SUSPENDED
02-SHA-44-27.9/0 02-1C6404		IN SHASTA COUNTY IN SHINGLETOWN AT WILSON HILL ROAD CLOSED CIRCUIT TELEVISION SYSTEM	WEST CONSTRUCTION P O BOX 494455 REDDING CA 96049 (530)243-0402	WING, KATHRYN 4300 CATERPILLAR RD (530) 225-3212	\$96,420 \$0 \$0	11/22/06 12/08/06 01/24/07	0% 0%
HB4N	WPCP						SUSPENDED
02-SHA-44-49.3/0 02-1C6004		IN SHASTA COUNTY NEAR VIOLA AT ROUTE 89 INSTALL CLOSED CIRCUIT TELEVISION	CONVERSE CONSTRUCTION INC P O BOX 494776 REDDING CA 96049 (530)223-4290	WING, KATHRYN 28482 HWY 44, SUITE #1 (530) 474-4424	\$72,154 \$0 \$0	02/27/07 03/13/07	0% 0%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 4
05/02/07

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
02-SHA-44-51.2/51.8 02-1C9904		IN SHASTA COUNTY ABOUT 13 KM EAST OF VIOLA FROM 0.1 KM TO 1.1 KM EAST OF BRIDGE CREEK ROAD WIDEN SHOULDER AT ESKIMO HILL	JURIN CONSTRUCTION INC P O BOX 1434 WILLOW CREEK CA 95573 (530)629-4534	WING, KATHRYN 4300 CATERPILLAR ROAD (530) 225-3212	\$142,456 \$4,000 \$4,000	10/02/06 10/19/06 06/04/07	0% 3% SUSPENDED
HB4N	WPCP						
02-SHA-44-62.7/0 02-2C0004		IN SHASTA COUNTY AT OLD STATION AT ROUTE 89 EXTEND RIGHT TURN LANE AND LIGHTING	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	WING, KATHRYN 4300 CATERPILLAR ROAD (530) 225-3212	\$272,146 \$240,110 \$240,110	10/04/06 10/11/06 05/18/07	33% 87%
HB4N	WPCP						
02-SHA-89-29.4/43.3 02-310404 ACNH-P089-(086)E --()		IN SHASTA AND SISKIYOU COUNTIES NEAR BARTLE FROM LAKE BRITTON BRIDGE TO 0.2 KM NORTH OF SHASTA COUNTY RESURFACE ASPHALT CONCRETE	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	CBADDE, TIM 4300 CATERPILLAR ROAD REDDING, CA 96003 (530) 225-3158	\$20,986,250 \$9,058,006 \$65,837	07/27/05 08/10/05 12/01/08	41% 43%
HA22	SWPPP						SUSPENDED
02-SHA-299-50.7/51.9 02-3705U4 ACST-P299-(151)E P2-99 1-(1E) --()		IN SHASTA COUNTY NEAR ROUND MOUNTAIN FROM 2.8 KM WEST TO 0.9 KM WEST OF BUZZARD ROOST ROAD REALIGN HIGHWAY	STEVE MANNING CONSTRUCTION P O BOX 491660 REDDING CA 96049 (530)222-0810	MENDOZA, SERGIO 4300 CATERPILLAR ROAD (530) 225-3193	\$5,869,692 \$243,527 \$236,217	11/01/06 11/21/06 10/13/07	0% 4%
HB1	SWPPP						SUSPENDED
02-SHA-299-60.0/67.7 02-1C9404		IN SHASTA COUNTY AT VARIOUS LOCATIONS FROM BIG BEND ROAD TO 0.8 KM WEST OF ROUTE 89 WARRANTY SLURRY SEAL AND DIGOUTS	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500	MENDOZA, SERGIO 4300 CATERPILLAR ROAD (530) 225-3193	\$929,275 \$794,859 \$1,800	02/24/06 03/09/06 08/02/07	100% 93%
HM1	WPCP						
02-SHA-299-68.2/0 02-1C6104		IN SHASTA COUNTY NEAR BURNEY AT HATCHET MOUNTAIN SUMMIT CLOSED CIRCUIT TELEVISION SYSTEM	NORTHERN INDUSTRIAL ELECTRIC 2435 RADIO LANE REDDING CA 960013810 (530)246-2366	ALEXANDER, NATHAN 4300 CATERPILLAR RD (530) 225-2922	\$399,456 \$378,619 \$149,375	10/26/06 11/29/06 05/01/07	83% 94%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 5
05/02/07

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
02-SHA-5713-/0 02-351504		IN SHASTA COUNTY ABOUT 16 KM SOUTH OF CAL ELECTRO INC CASTELLA AT THE GIBSON MAINTENANCE FACILITY UPGRADE FACILITIES	5199 AIRPORT ROAD REDDING CA 96002 (530)223-5937	SMOLENSKI, JIM 1745 S. MAIN STREET (530) 841-0695	\$2,131,725 \$1,490,164 \$68,216	02/08/06 02/21/06 09/06/07	61% 70%
HA12	SWPPP						SUSPENDED
02-SHA-5716-/0 02-3508U4		IN SHASTA COUNTY NEAR OLD STATION AT THE HAT CREEK MAINTENANCE FACILITY CONSTRUCT BUILDING	DONALD F GALLINO INC P O BOX 493526 REDDING CA 96049 (530)246-7671	BRACE, CHRIS 4300 CATERPILLAR ROAD (530) 225-3338	\$3,372,728 \$3,345,662 \$25,728	01/19/06 01/25/06 05/17/07	93% 98%
HA12	SWPPP						
02-SHA-5734-/0 02-3621U4		IN SHASTA COUNTY IN REDDING AT REDDING MAINTENANCE STATION EXPAND EXISTING MAINTENANCE STATION	DONALD F. GALLINO, INC. (530)246-7671	STEVE ELKINS P.O. BOX 496073 (530) 218-1744	\$3,552,966 \$610,710 \$204,175	09/15/06 09/21/06 12/01/07	2% 17%
HA12	SWPPP						SUSPENDED
02-SIS-96-20.0/20.1 02-340204		IN SISKIYOU COUNTY ABOUT 19 KM EAST OF SOMES BAR AT 0.8 KM EAST OF TI CREEK BRIDGE DRAINAGE AND SLOPE PROTECTION WORK	ROBERT J FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003		\$98,000 \$0 \$0	11/21/97 11/21/97	0% 0%
HA23							
02-SIS-96-65.2/65.6 02-347104 ACST-P096-(046)E P0-96 0-(6E) --()		IN SISKIYOU COUNTY NEAR SEIAD VALLEY FROM 0.3 KM WEST TO 0.3 KM EAST OF ONEIL CREEK REPLACE CULVERTS WITH BRIDGE	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	HINTON, JOHN 1745 S. MAIN STREET (530) 841-0173	\$1,644,085 \$1,377,979 \$0	02/28/06 03/08/06 03/01/07	89% 88%
HA42	SWPPP						
02-SIS-161-18.7/19.3 02-311204 ACST-P161-(002)E P1-61 0-(2EA)C P161- 002-() HA21		IN SISKIYOU COUNTY NEAR HATFIELD AT LOST RIVER BRIDGE REPLACE BRIDGE	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 96049 (530)365-3930	DARNALL, MARK HWY 3 AT HORSE WATER LANE (530) 628-5681	\$5,874,296 \$2,502,347 \$358,224	08/10/06 08/23/06 01/31/08	43% 43%
HA21	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 6
05/02/07

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
02-TEH-5-22.1/27 02-3C4304		IN TEHAMA COUNTY IN AND NEAR RED BLUFF FROM BRANCH COYOTE CREEK BRIDGE TO SACRAMENTO RIVER BRIDGE PORTLAND CEMENT CONCRETE SLABS	PROFESSIONAL CONSTRUCTION 164 BELLE AVENUE PLEASANT HILL CA 94523 (925)945-1052	ROGERS, JIM 3881 BENATAR WAY, SUITE C (530) 895-5245	\$458,430 \$0 \$0	10/27/06 11/14/06 02/28/07	0% 0% SUSPENDED
HM1	WPCP						
02-TEH-5-24.4/24.9 02-3C2604		IN TEHAMA COUNTY IN RED BLUFF FROM 0.5 MILE SOUTH TO DIAMOND AVENUE OVERCROSSING AND FROM 0.6 MILE SOUTH TO ROUTE 5 AND 36 SEPARAT WIDEN SHOULDERS	RON HALE CONSTRUCTION INC P O BOX 795 SHASTA LAKE CA 96019 (530)275-7844	ROGERS, JIM 3881 BENATAR, SUITE C (530) 342-5748	\$222,497 \$0 \$0	02/21/07 03/06/07 04/17/07	0% 0% SUSPENDED
HB1	WPCP						
02-TEH-36-11.4/11.8 02-0C4104 ACST-P036-(081)E P0-36 0-(1E) --()		IN TEHAMA COUNTY NEAR PLATINA FROM 1.7 KM TO 2.3 KM EAST OF DRY CREEK BRIDGE CURVE IMPROVEMENT	STIMPEL WIEBELHAUS ASSOCIATES P O BOX 492335 REDDING CA 960492335 (530)223-6605	BLINE, JEFF 122 BELLE MILL ROAD (530) 527-8418	\$1,182,182 \$0 \$0	02/23/07 03/16/07 06/04/07	0% 0% SUSPENDED
HB1	WPCP						
02-TEH-36-98.9/0 02-364204 ACBH-P036-(080)E P P0-36 0-(0E) --()		IN TEHAMA COUNTY ABOUT 21 KM WEST OF CHESTER AT NORTH FORK DEER CREEK BRIDGE DECK REPLACEMENT	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	CHAFFEE, ERIC 4300 CATERPILLAR ROAD RED BLUFF, CA 96080 (530) 218-2266	\$3,023,763 \$2,936,536 \$0	10/24/05 11/04/05 08/07/07	55% 95% SUSPENDED
HA21	SWPPP						
02-TEH-99-7.9/8.9 02-251474		IN TEHAMA COUNTY FROM 0.6 KM NORTH OF LONG CREEK BRIDGE TO 0.3 KM SOUTH OF CHAMPLIN SLOUGH BRIDGE BRIDGE REPLACEMENT SCOUR	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 96049 (530)365-3930	GRANADOS, ANTHONY 122 BELLE MILL ROAD (530) 527-8417	\$5,041,268 \$4,123,055 \$471,779	02/16/06 03/07/06 08/20/07	72% 79% SUSPENDED
HA21	SWPPP						
02-TRI-3-43.9/53.7 02-378004 ACST-P003-(029)E P0-03 0-(9E) --()		IN TRINITY COUNTY AT STUART FORK BRIDGE AND AT THE EAST FORK STUART FORK BRIDGE REPLACE BRIDGE AND UPGRADE RAIL	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	DARNALL, MARK 115 HWY 139, STE#16 (530) 628-5681	\$3,855,740 \$403,577 \$403,577	11/07/06 12/11/06 01/18/08	8% 10% SUSPENDED
HA21	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 7
05/02/07

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
02-TRI-36-23.1/32 02-1C9204		IN TEHAMA AND TRINITY COUNTY AT VARIOUS LOCATIONS WARRANTY CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	BLINE, JEFF 122 BELLE MILL ROAD RED BLUFF, CA 96080 (530) 527-8418	\$628,463 \$527,544 \$0	05/25/05 06/06/05 08/10/06 03/28/07	100% 100% COMPLETED
HM1	WPCP						
02-VAR--/0 02-388504		IN PLUMAS AND LASSEN COUNTIES AT VARIOUS LOCATIONS CHIP SEAL COAT	ELKEN CONTRACTING INC 7667 NORTH AVENUE LEMON GROVE CA 91945 (619)698-1168	BLINE, JEFF 122 BELLE MILL RD RED BLUFF, CA 96080 (530) 527-8418	\$1,083,000 \$997,513 \$0	06/17/03 07/01/03 09/20/04	100% 100%
HM1	WPCP						

Totals:	Authorized Final Amt:	<u>\$169,250,224</u>	Completed to Date:	<u>\$62,591,028</u>	Work This Month:	<u>\$3,767,144</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-36-24.4/29.4	02-3C2004	1
02-LAS-44-14.7/36.9	02-1C8804	1
02-LAS-139-.6/40	02-2C5504	1
02-LAS-395-11.8/24.8	02-258504	1
02-LAS-395-30.7/56.7	02-381604	1
02-LAS-395-131.0/133	02-1C2304	1
02-MOD-299-46.5/51.7	02-3C4204	2
02-MOD-395-11.0/23.8	02-3603U4	2
02-PLU-70-34.2/34.3	02-2C7204	2
02-PLU-70-49.2/0	02-374604	2
02-SHA-5-15.4/16.2	02-2C3704	2
02-SHA-5-58.0/67	02-387304	2
02-SHA-5-16.2/17.3	02-0C6804	3
02-SHA-5-28.0/29	02-3C1414	3
02-SHA-44-51.2/51.8	02-1C9904	3
02-SHA-44-62.7/0	02-2C0004	3
02-SHA-44-7.0/0	02-397504	3
02-SHA-44-16.2/18.9	02-383004	3
02-SHA-44-27.9/0	02-1C6404	4
02-SHA-44-49.3/0	02-1C6004	4
02-SHA-89-29.4/43.3	02-310404	4
02-SHA-299-50.7/51.9	02-3705U4	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
02-SHA-299-60.0/67.7	02-1C9404	4
02-SHA-299-68.2/0	02-1C6104	4
02-SHA-5713-/0	02-351504	5
02-SHA-5716-/0	02-3508U4	5
02-SHA-5734-/0	02-3621U4	5
02-SIS-96-20.0/20.1	02-340204	5
02-SIS-96-65.2/65.6	02-347104	5
02-SIS-161-18.7/19.3	02-311204	5
02-TEH-5-22.1/27	02-3C4304	6
02-TEH-5-24.4/24.9	02-3C2604	6
02-TEH-36-11.4/11.8	02-0C4104	6
02-TEH-36-98.9/0	02-364204	6
02-TEH-99-7.9/8.9	02-251474	6
02-TRI-3-43.9/53.7	02-378004	6
02-TRI-36-23.1/32	02-1C9204	7
02-VAR--/0	02-388504	7

Statement of Ongoing Contracts - Federal Aid

District	02		
Federal Aid	Category	Bid + CCO	Work Comp

Statement of Ongoing Contracts - Federal Aid

District	02		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$19,095,307	\$3,239,087
-F-	FEDERAL AID (PRIMARY)	\$44,460,021	\$31,445,797
-S-	FEDERAL AID (SECONDARY)	\$57,535,874	\$4,998,183
-SH-	STATE HIGHWAY	\$48,159,022	\$22,907,961
District Total:		<u>\$169,250,224</u>	<u>\$62,591,028</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
02	\$979,040
Work completed this Period:	\$979,040