

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

Page 1  
09/02/15

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$1,490,524 \$1,522,874 \$0	06/11/13 07/08/13 09/25/14	93% 97%  SUSPENDED
02-LAS-395-24.7/36.4 02-4G1404 STPN-P395-(251)E --()		IN LASSEN COUNTY NEAR DOYLE FROM WILLOW RANCH CREEK BRIDGE TO 2.9 MILES SOUTH OF MILFORD GRADE ROAD. PLACE HMA, REPLACE AC SURFACING	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNLEY CA 96013	YOLTON, JOHN P.O. BOX 270430 SUSANVILLE, CA 96127 (530)218-1751	\$2,656,656 \$1,586,527 \$1,586,527	04/17/15 05/01/15 09/21/15	30% 60%
02-LAS-395-49.5/49.6 02-0H7104		IN LASSEN COUNTY ABOUT 8 MILES NORTH OF MILFORD AT THE HONEY LAKE SAFETY ROADSIDE REST AREA DIR'S EMERGENCY L.B. INSTALL WELL, PUMP, FILTER, PLUMBING & ELE	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$524,000 \$191,304 \$100,258	04/08/15 06/08/15 12/02/15	38% 37%
20.20 201131							
02-LAS-395-61.6/76.6 02-3C0714 NHP-P395-(246)E --()		IN LASSEN COUNTY AT AND NEAR IN LASSEN COUNTY AT AND NEAR JOHNSTONVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF BANGHAM LANE REHABILITATE ROADWAY.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNLEY CA 96013	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$12,333,831 \$8,783,442 \$1,274,260	06/25/14 07/21/14 02/01/16	44% 69%
HA23							
02-MOD-299-14.7/20 02-4G3404		IN MODOC COUNTY NEAR CANBY FROM 3.3 MILES WEST TO 2.1 MILES EAST OF OF PIT RIVER BRIDGE. COLD IN-PLACE RECYCLE	ROCKY MOUNTAIN CONSTRUCTION, INC. 4815 TINGLEY LANE #A KLAMATH FALLS OR 97602	ESTES, RODDY 18300 ANTLER SCHOOL RD. BLDG D LAKEHEAD, CA 96051 (530)238-2969	\$2,052,525 \$843,329 \$837,329	04/20/15 05/08/15 09/14/15	47% 41%
02-MOD-299-39.3/40.4 02-299714 STP-P299-(188)E --()		IN MODOC COUNTY IN AND NEAR ALTURAS FROM 0.2 MILE WEST OF MILL STREET TO 0.1 MILE EAST OF OAK STREET. WIDEN SHOULDERS, IMPROVE DRAINAGE,	ROCKY MOUNTAIN CONSTRUCTION 4815 TINGLEY LANE #A KLAMATH FALLS OR 97602	ESTES, RODDY 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)941-4998	\$2,484,471 \$518,706 \$368,216	05/27/15 06/11/15 11/04/15	43% 21%
HB4C							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-89-16.4/20 02-4G9604 STP-P089-(116)E --()		IN PLUMAS COUNTY NEAR CRESENT MILLS FROM 0.2 MILE SOUTH OF STAMPFI LANE TO 0.1 MILE NORTH OF SOUTH GREENVILLE OVERHEAD. PLACE HMA, REPLACE AC SURFACING	DIG IT CONSTRUCTION, INC. PO BOX 494 CHESTER CA 96020	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$851,205 \$148,370 \$148,370	02/11/15 03/04/15 09/18/15	33% 17%
02-PLU-147-7.5/8.9 02-4F3904		IN PLUMAS COUNTY ABOUT 7 MILES NORTH OF CANYON DAM FROM 0.1 MILE NORTH OF COUNTY ROAD A-13 TO HAMILTON BRANCH BRIDGE. ROADWAY REHABILITATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNIEY CA 96013	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,029,950 \$21,125 \$21,125	06/03/15 06/25/15 09/25/15	38% 2%
02-SHA-5-10.7/15.5 02-4E7904 NHPI-005 -(353)E --()		IN SHASTA COUNTY IN AND NEAR REDDING FROM 0.1 MILE SOUTH OF SMITH ROAD OVERCROSSING TO 0.1 MILE NORTH OF EAST REDDING SEPARATION. REPLACE OVERHEAD SIGNS	STATEWIDE TRAFFIC SAFETY AND SIGNS, INC. 522 LINDON LANE NIPOMO CA 93444	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)225-2922	\$802,817 \$215,133 \$215,133	02/25/15 03/18/15 08/27/15	83% 27%
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --() HA21 SWPPP		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2971	\$130,088,959 \$101,483,851 \$1,295,254	09/25/09 10/14/09 11/01/16	100% 78% OVER RUN
02-SHA-44-4.2/14.5 02-4E4304 CHP-P044-(051)E --()		IN SHASTA COUNTY AT AND NEAR PALO CEDRO FROM 0.1 MILE WEST OF STILL-WATER CREEK BRIDGE TO 0.1 MILE EAST OF BEAR CREEK BRIDGE. PAVEMENT REHABILITATION.	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$5,190,953 \$4,853,124 \$477,107	11/07/14 11/24/14 10/14/15	68% 90%
02-SHA-44-14.4/34 02-0H3004 STPN-P044-(052)E --()		IN SHASTA COUNTY AT AND NEAR SHINGLETOWN FROM BEAR CREEK BRIDGE TO SANDHOUSE ROAD. PLACE HMA, REPLACE AC SURFACING	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET, STE. 205 REDDING, CA 96001 (530)356-7818	\$2,772,440 \$2,044,544 \$0	05/01/15 05/08/15 08/19/15	45% 73%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-44-58.9/59.6 02-4F2904 ACHS-NHP0-(405)3 --()		IN SHASTA COUNTY NEAR OLD STATION FROM 0.7 MILE WEST OF SUGAR LOAF DRIVE TO SUGAR LOAF DRIVE. PLACE FRICTION INCREASING PAVEMENT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT STE D BENICIA CA 94510	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$314,314 \$0 \$0	06/25/15 07/16/15	0% 0%
02-SHA-299-.3/7.1 02-3E4104 NHP-P299-(185)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST OF REDDING FROM 0.3 MILE EAST OF TRINITY COUNTY LINE TO 0.9 MILES OF CRYSTAL CREEK ROAD HIGHWAY REALIGNMENT	WEST STEVE MANNING CONSTRUCTION, INC. WEST PO BOX 491660 REDDING CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$28,138,698 \$12,660,734 \$2,723,560	12/22/14 01/12/15 07/12/16	23% 45%
02-SHA-299-18.4/18.7 02-4G4804 NHP-P299-(186)E --()		IN SHASTA COUNTY AT SHASTA FROM 0.1 MILE WEST OF FRENCH ALLEY TO RED BLUFF ROAD. CONSTRUCT SIDEWALKS	RTA CONSTRUCTION, INC. 9614 TANQUERAY COURT REDDING CA 96003	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$1,746,846 \$1,097,379 \$96,356	11/24/14 12/19/14 11/30/15	61% 62%
02-SHA-299-30.3/40.7 02-360704 STP-P299-(176)E --()		IN SHASTA COUNTY AT AND NEAR BELLA VISTA FROM 0.3 MILE EAST OF INTERMOUNTAIN DRIVE TO 0.3 MILE OF BACKBONE RIDGE ROAD REPAIR ROADWAY WITH HMA OVER AB	J F SHEA CONSTRUCTION INC P O BOX 494519 WEST REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$22,895,537 \$23,315,916 \$0	11/05/13 11/15/13 09/15/15	93% 98%
02-SHA-299-57.7/58 02-0H8504 20.20 201130		IN SHASTA COUNTY NEAR MONTGONERY CREEK FROM 0.1 MILES EAST TO 0.5 MILE EAST OF WOODHILL DRIVE DIR'S EMERGENCY F.A. REMOVED UNSTABLE MATERIAL	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N BURNEY, CA 96013	ZDENEK, MICHAEL 1031 BUTTE ST, SUITE 205 REDDING, CA 96001 (530)229-0559	\$785,000 \$491,679 \$0	12/15/14 02/06/15 02/12/15	100% 63% OVER RUN
02-SHA-299-83.0/84 02-2E74U4 STP-P299-(183)E --()		IN SHASTA COUNTY CURVE IMPROVEMENT AND TRUCK LANE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013	ZDENEK, MIKE 1031 BUTTE STREET, SUITE 205 REDDING, CA 96001 (530)604-4845	\$3,638,665 \$3,623,579 \$102,646	10/08/14 10/22/14 08/21/15	99% 99%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-910-/0 02-4G7304		IN SHASTA COUNTY AT VARIOUS LOCATIONS. POLYESTER CONCRETE AND HMA PAVING	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,690,326 \$186,048 \$186,048	05/21/15 06/11/15	37% 11%
02-SHA-910-/0 02-0H0004		IN SHASTA COUNTY IN AND NEAR REDDING ON RTE 5 FROM HILLTOP DRIVE OVERCROSSING TO CHURN CREEK BRIDGE AND ON RTE 273 FROM 0.1 MILE COLD PLANE AND PLACE HMA	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$2,008,548 \$1,825,206 \$1,825,206	04/02/15 04/17/15 09/17/15	53% 89%
02-SIS-3-6.9/23 02-4G9704		IN SISKIYOU COUNTY IN AND NEAR ETNA FROM 0.1 MILE SOUTH OF GAZELLE- CALLAHAN ROAD TO 0.6 MILE SOUTH OF HOLZHAUSER LANE. AR CHIP SEAL, REPLACE AC SURFACING	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET, STE 1000 MODESTO CA 95354	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$1,770,787 \$1,755,542 \$0	12/08/14 12/22/14 07/31/15 08/05/15	100% 100% OVER RUN
02-SIS-5-68.3/0 02-3E7304 STPI-005 -(173)E --()		IN SISKIYOU COUNTY ABOUT 19 MILES NORTH OF YREKA AT HILT ROAD OVER- CROSSING. REPLACE BRIDGE	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	LOADER, MARK 1745 S. MAIN STREET YREKA, CA 96097 (530)276-7541	\$4,651,059 \$0 \$0	05/15/15 06/09/15	0% 0%
02-SIS-5-/0 02-4G7204		IN SISKIYOU COUNTY IN AND NEAR YREKA AT VARIOUS LOCATIONS FROM MOTT AVENUE UNDERCROSSING TO KLAMATH RIVER BRIDGE. BRIDGE MAINTENANCE, POLYESTER OVRLY	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)949-2340	\$1,720,406 \$1,528,356 \$200,377	03/03/15 03/23/15 11/02/15	55% 88%
02-SIS-89-/7 02-0H0104		IN SISKIYOU COUNTY NEAR BARTLE FROM SHASTA COUNTY LINE TO 1.0 MILE SOUTH OF HARRIS SPRING ROAD. REPLACE AC SURFACING	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)235-9814	\$1,304,115 \$0 \$0	03/17/15 03/26/15 08/18/15	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-/77.5 02-2E2914 HSTP-P096-(051)E --()		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM SHASTA COUNTY LINE TO 0.2 MILE NORTH OF KLAMATH RIVER BRIDGE 02-0117. BRIDGE MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORPORATION P O BOX 357 TEMPLETON CA 93465	BLINE, JEFF 1555 E MAIN STREET QUINCY, CA 95971 (530)440-5157	\$6,624,092 \$6,807,442 \$0	02/22/13 03/12/13 05/30/15	78% 99%
	WPCP						
02-SIS-97-17.0/24 02-4G9804		IN SISKIYOU COUNTY ABOUT 17 MILES NORTH OF WEED FROM 0.4 MILE NORTH OF DEER MOUNTAIN ROAD TO 2.2 MILES NORTH OF GRASS LAKE SAFETY COLD PLANE AND PLACE HMA	ROCKY MOUNTAIN CONSTRUCTION, LLC 4815 TINGLEY LANE #A KLAMATH FALLS OR 97603	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)949-2340	\$1,362,134 \$1,366,304 \$71,393	01/09/15 01/26/15 08/26/15	83% 96%
02-TEH-32-5.1/6.3 02-4E90U4 STP-P032-(042)E --()		IN TEHAMA COUNTY ABOUT 18 MILES EAST OF FOREST RANCH FROM 1.6 TO 2.9 MILES EAST OF SODA SPRINGS ROAD CURVE IMPROVEMENT AND TRUCK LANE	EAST KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$3,193,108 \$1,689,828 \$0	12/08/14 12/19/14 08/20/15 08/21/15	62% 52%
02-TRI-3-30.8/31.1 02-4E6004		IN TRINITY COUNTY AT WEAVERVILLE FROM ROUTE 299 TO 0.2 MILE NORTH OF CENTER STREET. INSTALL SIDEWALKS	TIMBERWORKS 509 S MT SHASTA BLVD MT. SHASTA CA 96067	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$800,526 \$584,403 \$435,954	05/13/15 06/10/15 10/01/15	59% 73%
02-TRI-299-.4/.8 02-2E3504 HSNH-P299-(175)E --()		IN TRINITY COUNTY NEAR SALYER FROM 0.7 MILE TO 0.2 MILE WEST OF CAMPBELL RIDGE ROAD CURVE IMPROVEMENT WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073	QUINTANAR, IRA P.O. BOX 760 WILLOW CREEK, CA 95573 (530)632-1840	\$4,074,577 \$2,000,102 \$231,822	07/19/13 08/07/13 08/27/15	96% 49%
	HB1						
02-TRI-299-12.3/12.9 02-3E7904 HSNH-P299-(182)E --()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD. CURVE IMPROVEMENT	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	SHEPARD, SEAN 1031 BUTTE STREET REDDING, CA 96001 (530)605-5865	\$5,221,310 \$3,195,059 \$60,820	09/24/14 10/08/14 03/07/16	43% 55%
	HB1						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-36.9/53.5 02-3E7714 STP-P299-(189)E --()		IN TRINITY COUNTY AT AND NEAR JUNCTION CITY AND WEAVERVILLE FROM NORTH FORK TRINITY RIVER BRIDGE TO 0.1 MILE EAST OF INDUSTRIAL PA HMA PAVING, ADA RAMPS, POLY CONCRTE	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$9,587,780 \$9,863 \$9,863	06/25/15 07/16/15 09/30/16	13% 0%
02-TRI-910-910.0/0 02-4G1204		IN TRINITY COUNTY NEAR PEANUT ON ROUTE 3 FROM ROUTE 36 TO 0.1 MILE NORTH OF ROUTE 36 AND ON ROUTE 36 FROM 0.2 MILE WEST OF ROUTE 3 COLD IN-PLACE RECYCLE WITH HMA	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)527-8417	\$3,992,330 \$0 \$0	04/01/15 04/17/15	0% 0%
02-VAR--/0 02-4F6104 NHP-000C-(397)E --()		IN SHASTA AND SISKIYOU COUNTIES ON ROUTE 5 FROM HARTNELL AVENUE OVERCROSSING TO GIBSON ROAD OVERCROSSING AND ON ROUTE 5 FROM SISK POLYESTER CONCRETE OVERLAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$3,949,219 \$0 \$0	07/06/15 07/23/15	0% 0%
02-VAR--/0 02-0H5304		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR WATER SUPPLY	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	HINTON, JOHN 1745 S. MAIN STREER YREKA, CA 96097 (530)604-4847	\$735,000 \$597,429 \$0	09/22/14 10/31/14 07/31/15	100% 81% SUSPENDED
20.20 201130							
02-VAR--/0 02-4E8124 ACST-P000-(396)E --()		IN BUTTE, LASSEN, PLUMAS, AND SHASTA COUNTIES AT VARIOUS WIDEN, PAVE & LIGHTING	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)527-8417	\$2,857,646 \$0 \$0	06/30/15 08/04/15	0% 0%
02-VAR--/0 02-4E5304 CSTP-X089-(107)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS. BRIDGE REHABILITATION.	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049	NATHAN ALEXANDER 1031 BUTTE STREET REDDING CA 96001 (530)604-5102	\$5,990,867 \$5,564,551 \$0	10/25/13 11/12/13 07/07/15 07/22/15	95% 91% COMPLETED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-4E8114 STP-000C-(375)E --()		IN PLUMAS, SISKIYOU, AND TRINITY COUNTIES AT VARIOUS LOCATIONS.	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$1,878,004 \$1,495,739 \$192,027	09/30/14 10/16/14 08/25/15	72% 79%
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$735,000 \$369,057 \$0	09/22/14 11/06/14 09/10/15	100% 50% OVER RUN
20.20 201130		VARIOUS COUNTIES, VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPLACE IRRIGATION SYSTEMS	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89N BURNLEY, CA 96013	LOADER, MARK 1745 S. MAIN STREET YREKA, CA 96097 (530)225-3073	\$405,000 \$159,315 \$159,315	04/08/15 06/08/15 09/17/15	80% 39%
20.20 201131							
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$284,349,224</u>	<b>Completed to Date:</b>	<u>\$192,535,858</u>	<b>Work This Month:</b>	<u>\$12,618,966</u>	

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-LAS-139-30.0/40	02-4F1304	1
02-LAS-395-49.5/49.6	02-0H7104	1
02-LAS-395-61.6/76.6	02-3C0714	1
02-LAS-395-24.7/36.4	02-4G1404	1
02-MOD-299-14.7/20	02-4G3404	1
02-MOD-299-39.3/40.4	02-299714	1
02-PLU-89-16.4/20	02-4G9604	2
02-PLU-147-7.5/8.9	02-4F3904	2
02-SHA-5-10.7/15.5	02-4E7904	2
02-SHA-5-39.5/40.8	02-378904	2
02-SHA-44-58.9/59.6	02-4F2904	2
02-SHA-44-4.2/14.5	02-4E4304	2
02-SHA-44-14.4/34	02-0H3004	3
02-SHA-299-.3/7.1	02-3E4104	3
02-SHA-299-18.4/18.7	02-4G4804	3
02-SHA-299-30.3/40.7	02-360704	3
02-SHA-299-57.7/58	02-0H8504	3
02-SHA-299-83.0/84	02-2E74U4	3
02-SHA-910-/0	02-4G7304	4
02-SHA-910-/0	02-0H0004	4
02-SIS-3-6.9/23	02-4G9704	4
02-SIS-5-68.3/0	02-3E7304	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-SIS-5-/0	02-4G7204	4
02-SIS-89-/7	02-0H0104	4
02-SIS-96-/77.5	02-2E2914	5
02-SIS-97-17.0/24	02-4G9804	5
02-TEH-32-5.1/6.3	02-4E90U4	5
02-TRI-3-30.8/31.1	02-4E6004	5
02-TRI-299-.4/.8	02-2E3504	5
02-TRI-299-12.3/12.9	02-3E7904	5
02-TRI-299-36.9/53.5	02-3E7714	6
02-TRI-910-910.0/0	02-4G1204	6
02-VAR--/0	02-4F6104	6
02-VAR--/0	02-0H5304	6
02-VAR--/0	02-4E8124	6
02-VAR--/0	02-4E5304	6
02-VAR--/0	02-4E8114	7
02-VAR--/0	02-0H5204	7
02-VAR--/0	02-0H7004	7

**Statement of Ongoing Contracts - Federal Aid**

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	02		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
-S-		FEDERAL AID (SECONDARY)	\$47,386,415
-SH-		STATE HIGHWAY	\$22,406,172
			\$214,556,637
<b>District Total:</b>			<u><b>\$284,349,224</b></u>
			<u><b>\$192,535,858</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
02	\$7,761,654
<b>Work completed this Period:</b>	\$7,761,654