

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

Page 1
09/01/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-70-/3.8 02-2H6104		IN LASSEN COUNTY ABOUT 8 MILES EAST OF CHILCOOT FROM PLUMAS COUNTY LINE TO ROUTE 395 DIR'S EMERGENCY L.B. OVERLAY AC TRAVEL-WAY	SIERRA NEVADA CONSTRUCTION 2055 E. GREG STREET SPARKS, NV 89431	INCCOLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$290,000 \$290,000 \$0	05/05/16 07/14/16 05/11/16	20% 100%
20.80 010010							
02-LAS-139-20.0/30 02-0H9304		IN LASSEN COUNTY ABOUT 20 MILES NORTH OF SUSANVILLE FROM 3.0 MILES NORTH OF WILLOW CREEK BRIDGE TO 0.8 MILE SOUTH OF SPAULDING-E CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE CA 96130 (530)257-7382	\$915,770 \$875,137 \$497,890	12/10/15 12/22/15 08/23/16 08/24/16	93% 91%
02-LAS-299-12.2/18.5 02-1H0404		IN LASSEN COUNTY AT AND NEAR BIEBER FROM PIT RIVER OVERFLOW BRIDGE 07-0002 TO 0.3 MILE WEST OF BOYD HILL LOOKOUT ROAD. AC OVERLAY	EAGLE PEAK ROCK & PAVING 886 FITCH RD ALTURAS CA 96101	ZDENEK, MIKE 1031 BUTTE ST, STE. 205 REDDING, CA 96001 (530)229-0559	\$1,145,038 \$579,083 \$579,083	03/15/16 04/05/16 09/12/16	50% 50%
02-LAS-395-36.4/47 02-1H0004 STPN-H -()P 5258- E -()		IN LASSEN COUNTY AT AND NEAR MILFORD Q & D CONSTRUCTION, INC. FROM 3.0 MILES SOUTH OF MILFORD GRADE ROAD TO 1.8 MILES SOUTH OF LAKECREST DRIVE.	MILFORD Q & D CONSTRUCTION, INC. 1050 S. 21ST STREET SPARKS NV 89431	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)257-7382	\$3,276,000 \$2,429,715 \$2,355,093	03/04/16 04/15/16 09/07/16	66% 74%
02-LAS-395-49.6/0 02-4E6904 NHPG-000C-(421)E --()		* REHABILILATE WASTE WATER SYSTEM	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)257-7382	\$1,897,029 \$476,784 \$116,264	01/08/16 02/04/16 12/12/16	30% 25%
02-MOD-139-10.7/28 02-4E4404 NHP-P139-(021)E --()		IN MODOC COUNTY ABOUT 17 MILES SOUTH OF NEWELL FROM 0.1 MILE NORTH OF BOLES ROAD TO 0.1 MILE SOUTH OF PEREZ ROAD. PAVEMENT REHABILATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STSTE HWY 89 N BURNLEY CA 96013	STEEPAT, JEFF 1625 MOTT ROAD MT. SHASTA CA 96067 (530)227-7336	\$18,866,536 \$14,524,742 \$3,569,683	11/24/15 12/10/15 10/19/16	57% 75%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-MOD-299-52.2/54.7 02-4G2204		IN MODOC COUNTY NEAR CEDARVILLE FROM HAT CREEK CONSTRUCTION & 4.7 MILES WEST TO 2.1 MILES WEST OF PATTERSON STREET. PAVEMENT REHAB	MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013	STEEPAT, JEFF 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)227-7336	\$1,146,875 \$356,211 \$356,211	02/24/16 03/08/16 09/19/16	33% 25%
02-PLU-70-46.2/53.5 02-1H0104 STPP-070 -(131)E --()		IN PLUMAS COUNTY NEAR QUINCY FROM 0.1 MILE WEST OF CLOUGH STREET TO 0.3 MILE WEST OF QUINCY-LAPORTE ROAD. AC OVERLAY	SIERRA NEVADA CONSTRUCTION 2055 E. GREG STREET SPARKS NE 89431	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$2,183,013 \$812,774 \$812,774	03/30/16 04/12/16 10/14/16	21% 37%
02-PLU-89-8.7/12.9 02-1H0504		IN PLUMAS COUNTY NEAR CRESCENT MILLS FROM ROUTE 70 TO 0.7 MILE SOUTH OF DIXIE CANYON ROAD. REPLACE AC SURFACING	DIG IT CONSTRUCTION, INC. 803 LORRAINE DRIVE CHESTER CA 96020	COLLINS, RON 1555 E. MAIN ST. QUINCY, CA 95971 (530)283-2451	\$1,119,550 \$266,446 \$266,446	03/11/16 03/29/16 09/21/16	41% 24%
02-PLU-89-19.8/20.8 02-0E24U4 STP-P089-(118)E --()		IN PLUMAS COUNTY AT GREENVILLE FROM 0.1 MILE SOUTH OF SOUTH GREENVILLE OVERHEAD TO 01. SOUTH OF HILLSIDE DRIVE SIDEWALKS AND PAVEMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$4,949,400 \$0 \$0	07/11/16 07/26/16	0% 0%
02-PLU-147-8.9/9.3 02-4E6404 STP-P147-(003)E --()		IN PLUMAS COUNTY ABOUT 9 MILES NORTH OF CANYON DAM FROM 0.1 MILE SOUTH TO 0.4 MILE NORTH OF HAMILTON BRANCH BRIDGE REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95742		\$5,747,451 \$0 \$0	05/10/16 06/02/16	0% 0% SUSPENDED
02-SHA-5-.1/0 02-0E0904 NHPI-005 -()8 355- E -()		IN SHASTA COUNTY ABT 8 MI N OF SHASTA LAKE CTY AND NEAR LAKEHEAD FRM TURNTABLE BAY O/C TO 0.1 MI N OF O'BRIEN SRRA & FRM 0.4 MI S BRIDGE REPLACEMENT/SEISMIC RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	CHAFFEE, ERIC 1031 BUTTE STREET REDDING, CA 96001 (530)218-2266	\$25,653,340 \$6,177,025 \$2,066,022	02/03/16 02/17/16 09/10/18	14% 24%

HA21

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2971	\$131,479,385 \$118,999,180 \$1,541,208	09/25/09 10/14/09 01/01/17	100% 90% OVER RUN
02-SHA-5-54.6/54.6 02-2H6704		IN SHASTA COUNTY ABOUT 12 MILES NORTH OF LAKEHEAD AT 1.3 MILES NORTH OF GIBSON ROAD OVERCROSSING DIR'S EMERGENCY L.B. REPAIR LANDSLIDE	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	NATHAN, ALEXANDER 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,285,000 \$0 \$0	07/29/16 08/08/16 09/30/16	0% 0%
20.20 201130							
02-SHA-299-.3/7.1 02-3E4104 NHP-P299-(185)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST OF REDDING FROM 0.3 MILE EAST OF TRINITY COUNTY LINE TO 0.9 MILES WEST OF CRYSTAL CREEK ROAD HIGHWAY REALIGNMENT	WEST STEVE MANNING CONSTRUCTION, INC. PO BOX 491660 REDDING CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$29,962,313 \$26,023,181 \$351,571	12/22/14 01/12/15 12/27/16	46% 85%
02-SHA-299-47.5/48.1 02-4E8904 HSST-P -()P 9192- E -()		IN SHASTA COUNTY NEAR INGOT FROM 5.0 MILES TO 4.3 MILES WEST OF BUZZARD ROOST ROAD. CURVE IMPROVEMENT	J. F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$2,080,986 \$1,997,527 \$899,822	08/20/15 09/02/15 08/26/16	94% 93%
02-SHA-910-/0 02-4G8404		IN SHASTA COUNTY IN ANDERSON AND REDDING AT VARIOUS LOCATIONS. CONSTRUCT HUB	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002		\$989,748 \$0 \$0	04/04/16 04/25/16 12/02/16	0% 0%
02-SHA-911-/0 02-0H2904		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. INSTALL RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742	STEPPAT, JEFF O. 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)227-7336	\$571,453 \$465,245 \$194,179	08/13/15 09/03/15 08/31/16	88% 80%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-999-999.0/999 02-0H9704 STP-X002-(039)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS. ASPHALT RUBBER SEAL COAT	TELFER PAVEMENT TECHNOLOGIES, LLC. 4522 PARKER AVE BLDG700 #350 MCCLELLAN CA 95652	ZDENEK, MIKE 1031 BUTTE ST., STE. 205 REDDING, CA 96001 (530)229-0559	\$2,104,996 \$1,704,706 \$361,246	02/18/16 03/03/16 08/24/16	90% 80%
02-SIS-3-.4/6.9 02-0H9604		IN SISKIYOU COUNTY NEAR CALLAHAN FROM TRINITY COUNTY LINE TO EAST FORK SCOTT RIVER BRIDGE. CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354	LOADER, MARK 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)941-9542	\$702,789 \$649,837 \$649,837	02/18/16 03/03/16 08/26/16	75% 91%
02-SIS-5-7.2/0 02-2E8004		IN SISKIYOU COUNTY NEAR DUNSMUIR AT DUNSMUIR GRADE COMMERCIAL VEHICLE ENFORCEMENT FACILITY. IMPROVE TRUCK INSPECTION FACILITY	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$6,000,908 \$500,835 \$182,865	02/11/16 02/25/16 04/21/17	34% 8%
02-SIS-5-10.7/19.5 02-4G8204 STPI-005 -()9 175- E -()		IN SISKIYOU COUNTY IN AND NEAR WEED FROM 0.2 MILE NORTH OF LAKE STREET OVERCROSSING TO 0.3 MILE SOUTH OF ROUTE 265. ROADWAY REHABILITATION	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	MALLORY, NICOLE 1625 MOTT ROAD, MT. SHASTA, CA 96067 (530)235-9814	\$26,005,933 \$6,627,914 \$1,518,562	12/18/15 01/07/16 09/29/17	30% 25% SUSPENDED
02-SIS-5-68.3/0 02-3E7304 STPI-005 -(173)E --()		IN SISKIYOU COUNTY ABOUT 19 MILES NORTH OF YREKA AT HILT ROAD OVER-CROSSING. REPLACE BRIDGE	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	LOADER, MARK 1031 BUTTE STREET REDDING CA 96001 (530)276-7541	\$4,781,459 \$4,401,388 \$25,800	05/15/15 06/09/15 09/23/16	89% 90%
02-SIS-96-26.7/26.7 02-2H3004		IN SISKIYOU COUNTY ABOUT 14 MILES WEST OF HAPPY CAMP AT 1.1 MILE EAST OF BECK RANCH ROAD DIR'S EMERGENCY F.A. REMOVE AND DISPOSAL OF SLIDE MATERIAL	HAYES & SONS INC. P.O. BOX 258 HAPPY CAMP, CA 96039	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)949-2340	\$585,000 \$404,706 \$0	12/31/15 05/05/16 01/22/16 08/01/16	100% 69% COMPLETED
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-27.0/42.9 02-0H7704		IN SISKIYOU CO. AT & NEAR HAPPY CAMP AT 1.5 MILES W OF INDEPENDENCE BRIDGE AND AT 1.2 MILES WEST OF DAVIS ROAD DIR'S EMERGENCY L. REPLACE CULVERTS & RESTORE SHOULDER	HAYES & SON'S, INC. P.O. BOX 258 HAPPY CAMP, CA 96039	LOADER, MARK 1745 S. MAIN STREET YREKA, CA 96097 (530)941-9542	\$485,000 \$0 \$0	05/12/16 07/05/16	0% 0%
20.20 201130							
02-SIS-96-65.6/65.8 02-2H1204		IN SISKIYOU COUNTY NEAR HAMBURG 4.4 MILES EAST TO 4.7 MILES EAST OF KLAMMATH RIVER BRIDGE DIR'S EMERGENCY L.B. RE-ESTABLISH ROADWAY AND TRAFFIC CONTROL	FROM STEELHEAD CONSTRUCTORS, INC. P.O. BOX 997 PALO CEDRO, CA 96073	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$1,735,000 \$1,716,890 \$0	01/29/16 05/10/16 08/17/16	100% 99% OVER RUN
20.20 201130							
02-SIS-161-2.7/4.5 02-4E8004		IN SISKIYOU COUNTY ABOUT 5 MILES EAST OF DORRIS FROM 2.7 MILES EAST TO 4.5 MILES EAST OF ROUTE 97. PAVEMENT REHABILITATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013	STEEPAT, JEFF 1625 MOTT RD. MT. SHASTA, CA 96067 (530)227-7336	\$1,199,761 \$1,078,268 \$996,569	02/24/16 03/08/16 08/30/16	60% 89%
02-SIS-161-9.0/15 02-1H0304		IN SISKIYOU COUNTY ABOUT 6 MILES WEST OF TULELAKE FROM 2.2 MILES WEST TO 3.9 MILE EAST OF FUGATE ROAD. COLD IN PLACE RECYCLE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N BURNEY CA 96013	STEEPAT, JEFF 1625 MOTT RD. MT. SHASTA, CA 96067 (530)227-7336	\$1,995,995 \$0 \$0	03/01/16 03/17/16	0% 0%
02-SIS-910-/0 02-0H9504 STP-X093-(008)E --()		IN SISKIYOU COUNTY ON ROUTE 96 FROM 0.2 MI WEST OF KLAMMATH RIVER BRIDGE TO 1.0 MI W. OF LUMGREY CREEK AND ON RTE 97 FROM 0.1 MI S. RUBBER SEAL COAT/REPLACE SURFACING	TELFER PAVEMENT TECHNOLOGIES, LLC. 4522 PARKER AVE BD 700 STE 35 MCCLELLAN CA 95652	LOADER, MARK 1625 MOTT ROAD MT. SHASTA, CA 96067- 9628 (530)941-9542	\$1,641,953 \$1,335,935 \$0	03/11/16 03/22/16 08/02/16	74% 82%
02-TEH-5-10.5/0 02-0E3604 HSI-PIG -(05)8 4E--() --()		IN TEHAMA COUNTY NEAR CORNING AT CORNING SAFETY ROADSIDE REST AREA REBUILD N/B & S/B FACILITIES AT	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)527-8417	\$5,636,855 \$3,901,557 \$857,157	07/08/15 08/19/15 03/24/17	45% 67%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

Page 6
09/01/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-3-40.0/41.5 02-2H5604		IN TRINITY COUNTY ABOUT 10 MILES N. OF WEAVERVILLE ON ROUTE 3 FROM 1.4 MILES SOUTH TO 02 MILES N. OF SLATE CREEK RD DIR'S EMERGENC RE-ESTABLISH HIGHWAY	TULLIS, INC. P.O. BOX 493416 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)604-5107	\$9,985,000 \$7,804,702 \$0	03/16/16 05/19/16 07/30/16	100% 78%
20.20 201130							
02-TRI-3-/4.8 02-0H9904		IN TRINITY COUNTY AT AND NEAR PEANUT FROM ROUTE 36 TO 0.1 MILE NORTH OF DOBBINS GULCH BRIDGE. AC OVERLAY	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$1,047,486 \$297,609 \$297,609	02/18/16 03/03/16 09/12/16	53% 25%
02-TRI-36-9.2/15.8 02-1H0204		IN TRINITY COUNTY NEAR FOREST GLEN FROM 0.2 MILE WEST OF SOUTH FORK MOUNTAIN ROAD TO 0.9 MILE WEST OF GLEN CREEK ROAD. AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$2,204,809 \$259,250 \$259,250	04/13/16 05/02/16 10/04/16	33% 12%
02-TRI-299-12.3/12.9 02-2H2304		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD DIR'S EMERGENCY F.A. REMOVE LOOSE SOIL GRADE SLOPE	J.F. SHEA CONSTRUCTION, INC 17400 CLEAR CREEK ROAD REDDING, CA 96002	BLINE, JEFF 1635 UNDERWOOD MTN BURNT RANCH, CA 95527 (530)629-3135	\$1,285,000 \$1,049,561 \$0	11/20/15 02/16/16 07/31/16	100% 82% OVER RUN
20.20 201130							
02-TRI-299-12.3/12.9 02-3E7904 HSNH-P299-(182)E --()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD. CURVE IMPROVEMENT	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	BRACE, CHRIS 1635 UNDERWOOD MTN. BURNT RANCH, CA 95527 (530)629-3836	\$5,405,324 \$4,889,173 \$107,760	09/24/14 10/08/14 11/30/16	89% 81% SUSPENDE
HB1							
02-TRI-299-12.3/12.9 02-2H4504		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD DIR'S EMERGENCY F.A. REMOVE LOOSE SOIL FROM FAILED SLOPE	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$3,435,000 \$799,966 \$0	01/15/16 05/05/16 11/30/16	92% 23%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-23.3/23.3 02-2H0904		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK ROAD DIR'S EMERGENCY L.B. REMOVE ROCKS AND SOIL FROM ROADWAY	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$2,460,000 \$938,966 \$0	01/28/16 04/18/16 07/11/16	100% 38% OVER RUN
20.20 201130							
02-TRI-299-23.3/0 02-2H7404		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK ROAD DIR'S EMERGENCY L.B. CREATE CATCHMENT AREA NEAR HIGHWAY CONSTRU	STEVE MANNING CONSTURCT, INC. P.O. BOX 491660 REDDING, CA 96049	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$4,485,000 \$0 \$0	06/30/16 07/14/16 11/01/16	0% 0%
20.20 201130							
02-TRI-299-36.9/53.5 02-3E7714 STP-P299-(189)E --()		IN TRINITY COUNTY AT AND NEAR JUNCTION CITY AND WEAVERVILLE FROM NORTH FORK TRINITY RIVER BRIDGE TO 0.1 MILE EAST OF INDUSTRIAL PA HMA PAVING, ADA RAMPS, POLY CONCRTE	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$9,759,304 \$2,601,036 \$80,669	06/25/15 07/16/15 09/30/16	76% 26%
02-TRI-299-49.9/49.9 02-2H5304		IN TRINITY COUNTY AT WEAVERVILLE AT 1.3 MILES EAST OF GLENNISON GAP ROAD DIR'S EMERGENCY L.B. CONSTRUCT ROCK BUTTRESS AND SHOULDER	MERCER FRASER COMPANY P.O. BOX 1006 EUREKA, CA 95502	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)604-5107	\$595,000 \$594,954 \$0	03/04/16 05/26/16 04/04/16 07/25/16	100% 100% COMPLETED
20.20 201130							
02-VAR--/0 02-4F6104 NHP-000C-(397)E --()		IN SHASTA AND SISKIYOU COUNTIES ON ROUTE 5 FROM HARTNELL AVENUE OVERCROSSING TO GIBSON ROAD OVERCROSSING AND ON ROUTE 5 FROM SISK POLYESTER CONCRETE OVERLAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	LOADER, MARK 1745 SOUTH MAIN STREET YREKA CA 96097 (530)941-9542	\$4,067,419 \$3,208,219 \$343,802	07/06/15 07/23/15 10/01/16	61% 78%
02-VAR--/0 02-0H7004		VARIOUS COUNTIES, VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPLACE IRRIGATION SYSTEMS	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89N BURNEY, CA 96013	LOADER, MARK 1745 S. MAIN STREET YREKA, CA 96097 (530)225-3073	\$555,000 \$517,397 \$0	04/08/15 06/08/15 03/28/16	100% 93% OVER RUN
20.20 201131							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$735,000 \$471,093 \$0	09/22/14 11/06/14 06/29/16	100% 64% OVER RUN
20.20 201130							
02-VAR--/0 02-4E8124 ACST-P000-(396)E --()		IN BUTTE, LASSEN, PLUMAS, AND SHASTA COUNTIES AT VARIOUS WIDEN, PAVE & LIGHTING	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)527-8417	\$2,959,196 \$2,749,142 \$375,833	06/30/15 08/04/15 08/26/16	100% 91% SUSPENDED
02-VAR--/0 02-2H0804		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. GRIND BRIDGE SURFACE	TULLIS, INC. P.O. BOX 493416 REDDING, CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$935,000 \$694,274 \$0	01/29/16 04/06/16 07/29/16	75% 99%
20.80 315000							
02-VAR--/0 02-0H2104 HSST-PG -()0 C417- E -()		IN SHASTA, SISKIYOU AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. INSTALL OVERHEAD/ROADSIDE SIGNS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	ALEXANDER, NATHAN 1031 BUTTE STREET, STE. 205 REDDING, CA 96001 (530)225-2922	\$1,959,002 \$1,151,775 \$428,006	02/05/16 02/25/16 11/09/16	59% 59%

Totals: Authorized Final Amt: \$338,307,076 Completed to Date: \$224,622,200 Work This Month: \$20,091,209

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-70-/3.8	02-2H6104	1
02-LAS-139-20.0/30	02-0H9304	1
02-LAS-299-12.2/18.5	02-1H0404	1
02-LAS-395-36.4/47	02-1H0004	1
02-LAS-395-49.6/0	02-4E6904	1
02-MOD-139-10.7/28	02-4E4404	1
02-MOD-299-52.2/54.7	02-4G2204	2
02-PLU-70-46.2/53.5	02-1H0104	2
02-PLU-89-8.7/12.9	02-1H0504	2
02-PLU-89-19.8/20.8	02-0E24U4	2
02-PLU-147-8.9/9.3	02-4E6404	2
02-SHA-5-.1/0	02-0E0904	2
02-SHA-5-54.6/54.6	02-2H6704	3
02-SHA-5-39.5/40.8	02-378904	3
02-SHA-299-.3/7.1	02-3E4104	3
02-SHA-299-47.5/48.1	02-4E8904	3
02-SHA-910-/0	02-4G8404	3
02-SHA-911-/0	02-0H2904	3
02-SHA-999-999.0/999	02-0H9704	4
02-SIS-3-.4/6.9	02-0H9604	4
02-SIS-5-68.3/0	02-3E7304	4
02-SIS-5-7.2/0	02-2E8004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-5-10.7/19.5	02-4G8204	4
02-SIS-96-26.7/26.7	02-2H3004	4
02-SIS-96-27.0/42.9	02-0H7704	5
02-SIS-96-65.6/65.8	02-2H1204	5
02-SIS-161-2.7/4.5	02-4E8004	5
02-SIS-161-9.0/15	02-1H0304	5
02-SIS-910-/0	02-0H9504	5
02-TEH-5-10.5/0	02-0E3604	5
02-TRI-3-40.0/41.5	02-2H5604	6
02-TRI-3-/4.8	02-0H9904	6
02-TRI-36-9.2/15.8	02-1H0204	6
02-TRI-299-12.3/12.9	02-2H2304	6
02-TRI-299-12.3/12.9	02-3E7904	6
02-TRI-299-12.3/12.9	02-2H4504	6
02-TRI-299-23.3/23.3	02-2H0904	7
02-TRI-299-23.3/0	02-2H7404	7
02-TRI-299-36.9/53.5	02-3E7714	7
02-TRI-299-49.9/49.9	02-2H5304	7
02-VAR--/0	02-4F6104	7
02-VAR--/0	02-0H7004	7
02-VAR--/0	02-0H5204	8
02-VAR--/0	02-4E8124	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-VAR--/0	02-2H0804	8
02-VAR--/0	02-0H2104	8

Statement of Ongoing Contracts - Federal Aid

District	02		
Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$27,162,300	\$8,390,819
-SH-	STATE HIGHWAY	\$47,890,182	\$20,610,429
		\$263,254,594	\$195,620,952
District Total:		<u>\$338,307,076</u>	<u>\$224,622,200</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
02	\$1,180,000
Work completed this Period:	\$1,180,000