

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$1,490,524 \$1,522,874 \$0	06/11/13 07/08/13 09/25/14	93% 97% SUSPENDED
02-LAS-395-49.5/49.6 02-0H7104		IN LASSEN COUNTY ABOUT 8 MILES NORTH OF MILFORD AT THE HONEY LAKE SAFETY ROADSIDE REST AREA DIR'S EMERGENCY L.B. INSTALL WELL, PUMP, FILTER, PLUMBING & ELE	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$524,000 \$412,358 \$98,790	04/08/15 06/08/15 01/30/16	91% 79%
20.20 201131							
02-LAS-395-61.6/76.6 02-3C0714 NHP-P395-(246)E --()		IN LASSEN COUNTY AT AND NEAR IN LASSEN COUNTY AT AND NEAR JOHNSTONVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF BANGHAM LANE REHABILITATE ROADWAY.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$12,591,449 \$12,994,059 \$0	06/25/14 07/21/14 02/01/16	80% 97%
HA23							
02-MOD-139-10.7/28 02-4E4404 NHP-P139-(021)E --()		IN MODOC COUNTY ABOUT 17 MILES SOUTH OF NEWELL FROM 0.1 MILE NORTH OF BOLES ROAD TO 0.1 MILE SOUTH OF PEREZ ROAD. PAVEMENT REHABILITATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STSTE HWY 89 N BURNEY CA 96013		\$18,595,000 \$0 \$0	11/24/15 12/10/15	0% 0%
02-MOD-299-39.3/40.4 02-299714 STP-P299-(188)E --()		IN MODOC COUNTY IN AND NEAR ALTURAS FROM 0.2 MILE WEST OF MILL STREET TO 0.1 MILE EAST OF OAK STREET. WIDEN SHOULDERS, IMPROVE DRAINAGE,	ROCKY MOUNTAIN CONSTRUCTION 4815 TINGLEY LANE #A KLAMATH FALLS OR 97602	ESTES, RODDY 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)941-4998	\$2,655,177 \$1,982,017 \$0	05/27/15 06/11/15 12/08/15 12/15/15	100% 100% COMPLETED
HB4C							
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2971	\$130,664,932 \$105,447,436 \$2,298,154	09/25/09 10/14/09 11/01/16	100% 80% OVER RUN
HA21	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-273-15.0/15.8 02-3E8004 NHP-P273-(012)E --()		IN SHASTA COUNTY IN REDDING FROM WYNDHAM LANE TO PARKVIEW AVENUE CONSTRUCT & MODIFY ADA CURB RAMPS.	STIMPEL-WIEBELHAUS ASSOCIATES INC. P.O. BOX 492335 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$811,713 \$341,975 \$103,891	08/31/15 09/14/15 02/03/16	40% 42%
02-SHA-299-.3/7.1 02-3E4104 NHP-P299-(185)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST OF REDDING FROM 0.3 MILE EAST OF TRINITY COUNTY LINE TO 0.9 MILES WEST OF CRYSTAL CREEK ROAD HIGHWAY REALIGNMENT	WEST STEVE MANNING CONSTRUCTION, INC. TRINITY COUNTY LINE TO 0.9 MILES WEST PO BOX 491660 REDDING CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$28,198,370 \$17,220,451 \$190,038	12/22/14 01/12/15 08/26/16	31% 60%
02-SHA-299-18.4/18.7 02-4G4804 NHP-P299-(186)E --()		IN SHASTA COUNTY AT SHASTA FROM 0.1 MILE WEST OF FRENCH ALLEY TO RED BLUFF ROAD. CONSTRUCT SIDEWALKS	RTA CONSTRUCTION, INC. 9614 TANQUERAY COURT REDDING CA 96003	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$1,802,946 \$1,684,833 \$55,738	11/24/14 12/19/14 01/07/16	95% 92%
02-SHA-299-30.3/40.7 02-360704 STP-P299-(176)E --()		IN SHASTA COUNTY AT AND NEAR BELLA VISTA FROM 0.3 MILE EAST OF INTERMOUNTAIN DRIVE TO 0.3 MILE WEST OF BACKBONE RIDGE ROAD REPAIR ROADWAY WITH HMA OVER AB	J F SHEA CONSTRUCTION INC P O BOX 494519 WEST REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$22,902,714 \$23,220,398 \$0	11/05/13 11/15/13 11/30/15	98% 97%
02-SHA-299-47.5/48.1 02-4E8904 HSST-P -( )P 9192- E -()		IN SHASTA COUNTY NEAR INGOT FROM 5.0 MILES TO 4.3 MILES WEST OF BUZZARD ROOST ROAD. CURVE IMPROVEMENT	J. F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$2,053,967 \$0 \$0	08/20/15 09/02/15	0% 0%
02-SHA-910-/0 02-4G7304		IN SHASTA COUNTY AT VARIOUS LOCATIONS. POLYESTER CONCRETE AND HMA PAVING	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,705,326 \$1,298,637 \$365,917	05/21/15 06/11/15 12/24/15	96% 75%



State of California Department of Transportation  
Statement of Ongoing Contracts as of 12/20/15

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-.4/.8 02-2E3504 HSNH-P299-(175)E --()		IN TRINITY COUNTY NEAR SALYER FROM 0.7 MILE TO 0.2 MILE WEST OF CAMPBELL RIDGE ROAD CURVE IMPROVEMENT WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE H ARCATA, CA 95521 (707)498-3207	\$4,267,763 \$3,952,022 \$87,900	07/19/13 08/07/13 01/15/16	93% 92%
HB1							
02-TRI-299-12.3/12.9 02-3E7904 HSNH-P299-(182)E --()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD. CURVE IMPROVEMENT	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	BENNER, HENRY 1635 UNDERWOOD MTN. BURNT RANCH, CA 95527 (530)629-3135	\$5,284,353 \$3,514,743 \$117,022	09/24/14 10/08/14 05/02/16	60% 59%
HB1							
02-TRI-299-36.9/53.5 02-3E7714 STP-P299-(189)E --()		IN TRINITY COUNTY AT AND NEAR JUNCTION CITY AND WEAVERVILLE FROM NORTH FORK TRINITY RIVER BRIDGE TO 0.1 MILE EAST OF INDUSTRIAL PA HMA PAVING, ADA RAMPS, POLY CONCRTE	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$9,625,050 \$1,150,718 \$73,183	06/25/15 07/16/15 02/11/16	66% 12% SUSPENDED
02-TRI-910-910.0/0 02-4G1204		IN TRINITY COUNTY NEAR PEANUT ON ROUTE 3 FROM ROUTE 36 TO 0.1 MILE NORTH OF ROUTE 36 AND ON ROUTE 36 FROM 0.2 MILE WEST OF ROUTE 3 COLD IN-PLACE RECYCLE WITH HMA	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)527-8417	\$4,096,658 \$4,150,712 \$41,899	04/01/15 04/17/15 12/21/15	98% 98%
02-VAR--/0 02-0H7004		VARIOUS COUNTIES, VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPLACE IRRIGATION SYSTEMS	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89N BURNEY, CA 96013	LOADER, MARK 1745 S. MAIN STREET YREKA, CA 96097 (530)225-3073	\$555,000 \$331,584 \$0	04/08/15 06/08/15 10/30/15	100% 82% OVER RUN
20.20 201131							
02-VAR--/0 02-4E8124 ACST-P000-(396)E --()		IN BUTTE, LASSEN, PLUMAS, AND SHASTA COUNTIES AT VARIOUS WIDEN, PAVE & LIGHTING	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)527-8417	\$2,992,896 \$1,314,585 \$28,041	06/30/15 08/04/15 03/29/16	45% 43% SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 12/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-1H9604		SIS, SHA TEH I-5 VARIOUS DIR'S EMERGENCY L.B. UPGRADE IRRIGATION SYSTEMS	MEYERS EARTHWORK, INC. P.O. BOX 493730 REDDING, CA 96049	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	\$449,000 \$132,211 \$107,022	09/10/15 10/30/15 02/10/16	50% 29%
20.20 201130							
02-VAR--/0 02-4E8114 STP-000C-(375)E --()		IN PLUMAS, SISKIYOU, AND TRINITY COUNTIES AT VARIOUS LOCATIONS. HMA, AGGREGATE BASE, ELECTRIC, EXCAV	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$1,885,761 \$1,919,426 \$0	09/30/14 10/16/14 11/10/15	94% 99%  SUSPENDED
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$735,000 \$369,057 \$0	09/22/14 11/06/14 09/10/15	100% 50%  OVER RUN
20.20 201130							
02-VAR--/0 02-4F6104 NHP-000C-(397)E --()		IN SHASTA AND SISKIYOU COUNTIES ON ROUTE 5 FROM HARTNELL AVENUE OVERCROSSING TO GIBSON ROAD OVERCROSSING AND ON ROUTE 5 FROM SISK POLYESTER CONCRETE OVERLAY	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$4,067,419 \$2,067,864 \$191,184	07/06/15 07/23/15 07/20/16	35% 50%

**Totals:      Authorized Final Amt:      \$277,234,906      Completed to Date:      \$194,526,814      Work This Month:      \$4,053,647**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-LAS-139-30.0/40	02-4F1304	1
02-LAS-395-49.5/49.6	02-0H7104	1
02-LAS-395-61.6/76.6	02-3C0714	1
02-MOD-139-10.7/28	02-4E4404	1
02-MOD-299-39.3/40.4	02-299714	1
02-SHA-5-39.5/40.8	02-378904	1
02-SHA-273-15.0/15.8	02-3E8004	2
02-SHA-299-.3/7.1	02-3E4104	2
02-SHA-299-18.4/18.7	02-4G4804	2
02-SHA-299-30.3/40.7	02-360704	2
02-SHA-299-47.5/48.1	02-4E8904	2
02-SHA-910-/0	02-4G7304	2
02-SHA-911-/0	02-0H2904	3
02-SIS-5-2.7/11.4	02-1H4304	3
02-SIS-5-68.3/0	02-3E7304	3
02-SIS-96-/77.5	02-2E2914	3
02-TEH-5-10.5/0	02-0E3604	3
02-TEH-5-24.8/26.7	02-4F7104	3
02-TRI-299-.4/.8	02-2E3504	4
02-TRI-299-12.3/12.9	02-3E7904	4
02-TRI-299-36.9/53.5	02-3E7714	4
02-TRI-910-910.0/0	02-4G1204	4

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
02-VAR--/0	02-0H7004	4
02-VAR--/0	02-4E8124	4
02-VAR--/0	02-1H9604	5
02-VAR--/0	02-4E8114	5
02-VAR--/0	02-0H5204	5
02-VAR--/0	02-4F6104	5

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	02		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-S-	FEDERAL AID (SECONDARY)	\$40,061,598	\$29,587,145
-SH-	STATE HIGHWAY	\$12,047,713	\$8,217,433
		\$225,125,595	\$156,722,236
<b>District Total:</b>		<b><u>\$277,234,906</u></b>	<b><u>\$194,526,814</u></b>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
02	\$2,655,177
<b>Work completed this Period:</b>	<b>\$2,655,177</b>