

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-70-/3.8 02-2H6104		IN LASSEN COUNTY ABOUT 8 MILES EAST OF CHILCOOT FROM PLUMAS COUNTY LINE TO ROUTE 395 DIR'S EMERGENCY L.B. OVERLAY AC TRAVEL-WAY	SIERRA NEVADA CONSTRUCTION 2055 E. GREG STREET SPARKS, NV 89431	INCCOLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$290,000 \$290,000 \$0	05/05/16 07/14/16 05/11/16	20% 100%
20.80 010010							
02-LAS-299-/4.7 02-3H1504		IN LASSEN COUNTY NEAR MCARTHUR FROM SHASTA COUNTY LINE TO 4.0 MILES OF MUCK VALLEY HYDRO ROAD. AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. WEST PO BOX 494519 REDDING CA 96049		\$1,829,829 \$0 \$0	11/30/17 12/18/17	0% 0%
02-LAS-395-49.6/0 02-4E6904 NHPG-000C-(421)E --()		* REHABILILATE WASTE WATER SYSTEM	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)257-7382	\$2,092,929 \$1,974,498 \$0	01/08/16 02/04/16 08/21/18	60% 96%
02-PLU-70-.1/.2 02-1H7604		IN PLUMAS COUNTY AT AND NEAR HOWELLS AT VARIOUS LOCATIONS FROM 1.1 MILE EAST OF ROGERS FLAT ROAD TO 0.9 MILE W OF TWAIN RDDIR'S EM SLIDE REMOVAL	STIMPEL-WIEBELHAUS ASSOCIATES, INC, P.O. BOX 492335 REDDING, CA 96049	JOHNSON, RYAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)895-5245	\$2,485,000 \$1,891,098 \$0	02/07/17 05/10/17 08/04/17	0% 76%
20.20 201130							
02-PLU-70-27.4/0 02-3H7504		IN PLUMAS COUNTY NEAR RICH BAR AT 0.5 MILE EAST OF TWAIN ROAD DIR'S EMERGENCY L.B. RECONSTRUCT ROADWAY SURFACE AND MBGR	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,985,000 \$0 \$0	08/29/17 09/27/17	0% 0%
20.20 201130							
02-PLU-70-34.6/0 02-3H6704		IN PLUMAS COUNTY NEAR KEDDIE AT 0.7 MILE WEST OF SPANISH CREEK BRIDGE DIR'S EMERGENCY LB CONSTRUCT SOLDIER PILE TIE BACK WALL IN	Q & D CONSTRUCTION, INC. 1050 S. 21 ST STREET SPARKS, NV 89431	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$1,685,000 \$0 \$0	08/29/17 09/26/17	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-50.6/51.7 02-2C0904 ACST-P070-(05E) --()		IN PLUMAS COUNTY NEAR QUINCY FROM 0.6 MILE WEST TO 0.5 MILE EAST OF SPRING GARDEN BRIDGE OVERHEAD. BRIDGE REHABILITATION	0.6 M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$10,009,498 \$4,163,517 \$8,870	11/16/16 12/09/16 06/26/18	39% 42% SUSPENDED
HA21							
02-PLU-70-61.7/63.5 02-1H7504		IN PLUMAS COUNTY NEAR CROMBERG AT 0.3 MILE EAST OF CAMP LAYMAN ROAD AND AT 0.2 MILE EAST OF PARKER ROAD DIR'S EMERGENCY L.B. REPLACE FAILED CULVERT & REMOVE SLIDE MATE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N. BURNEY, CA 96013	COLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)283-2451	\$735,000 \$273,289 \$0	02/09/17 03/22/17 09/05/17	100% 37%
20.20 201130							
02-PLU-70-/0 02-3H1004		IN PLUMAS COUNTY NEAR TOBIN AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF TOBIN UNDERPASS TO 0.7 MILE W. OF YELLOW CREEK BDIR'S EMERG REMOVE SLIDE MATERIAL AND DEBRIS	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$935,000 \$569,472 \$0	01/10/17 03/22/17 05/05/17	0% 61%
20.20 201130							
02-PLU-70-/0.1 02-1H5304		IN PLUMAS COUNTY AT AND NEAR TOBIN AT BALDWIN CONTRACTING CO., INC. VARIOUS LOCATIONS FROM BUTTE COUNTY LINE TO 1.1 MILE EAST OF RODGERS FLAT ROAD DIR'S EMERGEN EMBANKMENT RECONSTRUCTION GROUTED RSP	DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$3,385,000 \$2,187,363 \$0	02/11/17 03/30/17 04/01/17	0% 65%
20.20 201130							
02-PLU-89-11.6/24.5 02-3H0904		IN PLUMAS COUNTY NEAR GREENVILLE FROM R & J JOY, INC. DBA JOY ENGINEERING INDIAN FALLS AND AT 0.3 MILE NORTH OF WOLF CREEK DIR'S E SLIP OUT REPAIR	1584 WOLF MEADOWS LANE PORTOLA, CA 96122	COLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$4,685,000 \$4,549,167 \$0	01/08/17 03/21/17 09/09/17	100% 97%
20.20 201130							
02-PLU-147-1.0/8 02-3H5504		IN PLUMAS COUNTY NEAR CANYON DAM FROM 1.0 MILE NORTH OF ROUTE 89 TO 0.9 MILE SOUTH OF HAMILTON BRANCH BRIDGE DIR'S EMERGENCY L.B. PLUMAS EMERGENCY PAVEMENT REPAIR	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	JOHNSON, RYAN 2707 NORTE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,579,297 \$1,573,039 \$0	06/05/17 06/27/17 12/30/17	0% 99%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-147-8.9/9.3 02-4E6404 STP-P147-(003)E --()		IN PLUMAS COUNTY ABOUT 9 MILES NORTH OF CANYON DAM FROM 0.1 MILE SOUTH TO 0.4 MILE NORTH OF HAMILTON BRANCH BRIDGE REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95742	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)895-8245	\$5,863,751 \$4,464,362 \$475,421	05/10/16 06/02/16 03/30/18	72% 76%
02-SHA-5-.1/0 02-0E0904 NHPI-005 -()8 355- E -()		IN SHASTA COUNTY ABT 8 MI N OF SHASTA LAKE CTY AND NEAR LAKEHEAD FRM TURNTABLE BAY O/C TO 0.1 MI N OF O'BRIEN SRRA & FRM 0.4 MI S BRIDGE REPLACEMENT/SEISMIC RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	CHAFFEE, ERIC 1031 BUTTE STREET REDDING, CA 96001 (530)218-2266	\$26,091,280 \$18,445,936 \$451,738	02/03/16 02/17/16 11/20/18	61% 70%
HA21							
02-SHA-5-1.8/6.5 02-2H3604		IN SHASTA COUNTY IN AND NEAR ANDERSON AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF NORTH COTTONWOOD UNDERCROSSING TO 0.2 MILE SOUT AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049	ZDENEK, MIKE 1031 BUTTE ST., STE.205, MS#60 REDDING, CA 96001 (530)229-0559	\$1,353,951 \$1,430,190 \$0	01/08/17 02/27/17 12/12/17 12/18/17	100% 100% COMPLETED
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$0 \$0	12/06/17 12/18/17 01/31/18	0% 0%
20.20 201130							
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	BADE, TIM 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2964	\$132,284,923 \$131,087,504 \$53,850	09/25/09 10/14/09 01/03/18	100% 99% OVER RUN
HA21 SWPPP							
02-SHA-44-4.6/6.4 02-368414 ACST-P044-(056)E --()		IN SHASTA COUNTY NEAR PALO CEDRO FROM CLOUGH CREEK BRIDGE TO 0.6 MILE WEST OF DESCHUTES ROAD UNDERCROSSING. CONSTRUCT INTERCHANGE	TULLIS, INC. WEST PO BOX 493416 REDDING CA 96049	ALEXANDER, NATHAN 1031 BUTTE ST., STE.205,MS #60 REDDING, CA 96001 (530)225-2922	\$5,763,050 \$0 \$0	10/13/17 11/20/17	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	%Time % Work Message
02-SHA-299-.3/7.1 02-3E4104 NHP-P299-(185)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST OF REDDING FROM 0.3 MILE EAST OF TRINITY COUNTY LINE TO 0.9 MILES WEST OF CRYSTAL CREEK ROAD HIGHWAY REALIGNMENT	WEST STEVE MANNING CONSTRUCTION, INC. PO BOX 491660 REDDING CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$32,634,456 \$32,319,433 \$0	12/22/14 01/12/15 12/29/17	96% 92%
02-SHA-299-/0 02-3H5104		IN SHASTA COUNTY ABOUT 5 MILES WEST OF BURNEY AT VARIOUS LOCATIONS FROM 1.3 MILESWEST OF MOOSE CAMP ROAD TO 4.1 MILES EAST DIR'S E REPAIR PAVEMENT SECTIONS	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,285,000 \$1,189,861 \$0	05/04/17 06/16/17 10/27/17	100% 93% OVER RUN
20.20 201130							
02-SHA-910-/.1 02-1H8804		IN SHASTA COUNTY AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049	ALEXANDER, NATHAN 1031 BUTTE ST., STE.205 MS#60 REDDING, CA 96001 (530)225-2922	\$2,997,659 \$0 \$0	06/12/17 07/10/17	0% 0%
02-SIS-5-2.6/2.6 02-3H3904		IN SISKIYOU COUNTY IN DUNSMUIR AT 0.1 MILE NORTH OF CENTRAL UNDER-CROSSING DIR'S EMERGENCY L.B. REMOVE SLIDE MATERIAL AND RECONSTRUCT	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N BURNEY, CA 96013	LOADER, MARK 1625 MOTT RD. MT. SHASTA, CA 96067 (530)941-9542	\$2,485,000 \$815,031 \$0	03/24/17 04/21/17 08/11/17	100% 33% OVER RUN
20.20 201130							
02-SIS-5-7.2/0 02-2E8004		IN SISKIYOU COUNTY NEAR DUNSMUIR AT DUNSMUIR GRADE COMMERCIAL VEHICLE ENFORCEMENT FACILITY. IMPROVE TRUCK INSPECTION FACILITY	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$6,242,509 \$3,417,456 \$302,124	02/11/16 02/25/16 05/30/18	70% 55%
02-SIS-5-10.7/19.5 02-4G8204 STPI-005 -()9 175- E -()		IN SISKIYOU COUNTY IN AND NEAR WEED FROM 0.2 MILE NORTH OF LAKE STREET OVERCROSSING TO 0.3 MILE SOUTH OF ROUTE 265. ROADWAY REHABILITATION	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	MALLORY, NICOLE 1625 MOTT ROAD, MT. SHASTA, CA 96067 (530)235-9814	\$26,697,045 \$24,653,376 \$0	12/18/15 01/07/16 11/28/17	96% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-25.2/25.2 02-4G2404 ACIM-005-(178)E --()		IN SISKIYOU COUNTY ABOUT 5 MILES NORTH OF WEED AT THE NORTH EDGEWOOD OVERHEAD. STRENGHTEN AND UPGRADE BRIDGES	J.F. SHEA CONSTRUCTION, INC. PO BOX 494519 REDDING CA 96049		\$4,097,213 \$0 \$0	11/16/17 12/19/17	0% 0%
02-SIS-5-57.8/58.5 02-4F58U4 ACIM-0059-(76E) --()		IN SISKIYOU COUNTY NEAR HORN BROOK FROM 0.3 MILE SOUTH OF KLAMATH RIVER ROAD UNDERCROSSING TO 0.5 MILE NORTH OF KLAMATH RIVER ROAD BRIDGE STRENGTHENING AND RAIL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049	LOADER, MARK 2150 EDUARDO STREET REDDING, CA 96002 (530)941-9542	\$4,537,684 \$2,273,919 \$54,728	12/14/16 01/11/17 07/10/18	43% 50% SUSPENDED
02-SIS-5-/0 02-3H4004 20.20 201130		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF MOTT P. O. AVENUE UNDER CROSSING TO 0.4 MILE NORTH OF ABRAMS LAKE DIR'S E REMOVE & REPLACE DAMAGED ASPHALT CONCRET	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	STEEPPAT, JEFF 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)225-3285	\$2,485,000 \$1,964,521 \$0	04/03/17 06/05/17 09/15/17	100% 79%
02-SIS-89-20.9/21.2 02-4F5504 ACST-P089-(120)E --()		IN SISKIYOU COUNTY NEAR MCCLLOUD 0.2 MILE SOUTH TO 0.2 MILE NORTH OF MUD CREEK BRIDGE. BRIDGE REPLACEMENT	FROM STEELHEAD CONSTRUCTORS, INC. PO BOX 997 PALO CEDRO CA 96073		\$2,639,168 \$0 \$0	11/14/17 11/30/17	0% 0%
02-SIS-96-52.5/88.4 02-4E6504 ACST-P096-(060)E --()		IN SISKIYOU COUNTY NEAR SEIAD VALLEY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF THOMPSON CREEK BRIDGE TO 0.2 MILE EAST OF BEAVER WIDEN BRIDGE/OVERLAY/COLD PLANE/HMA	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049		\$7,478,120 \$0 \$0	07/10/17 07/27/17	0% 0% SUSPENDED
02-SIS-96-/ .7 02-3H2604 20.20 201130		IN SISKIYOU COUNTY NEAR SOMES BAR AT VARIOUS LOCATIONS FROM HUMBOLT COUNTY LINETO 2.1 MILE WEST OF KLAMATH RIVER BRIDGE DIR'S EMER CLEAR OF SLIDE DEBRIS, REPAIR SLIP- OUTS	AT HAYES & SONS, INC. P.O. BOX 258 HAPPY CAMP, CA 96039	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	\$4,985,000 \$2,948,510 \$42,960	01/20/17 04/28/17 03/30/18	91% 59%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-5-10.5/0 02-0E3604 HSI-PIG -(05)8 4E--() --()		IN TEHAMA COUNTY NEAR CORNING AT CORNING SAFETY ROADSIDE REST AREA REBUILD N/B & S/B FACILITIES AT	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)527-8417	\$6,059,098 \$6,345,052 \$0	07/08/15 08/19/15 11/17/17 11/21/17	100% 100% COMPLETED
02-TEH-32-8.6/9.3 02-0H2004 HSST-P032-(047)E --()		IN TEHAMA COUNTY ABOUT 35 MILES OF CHICO FROM 0.2 MILE WEST TO 0.6 MILE EAST OF DIAMOND MATCH HAUL ROAD.	EAST BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$2,040,105 \$74,910 \$74,910	08/21/17 09/07/17 03/09/18	10% 4%
02-TEH-36-75.1/78.4 02-4G03U4 ACHS-STP0-(610)2 --()		IN TEHAMA COUNTY NEAR MINERAL FROM LITTLE GIANT MILL ROAD TO 0.7 MILE WEST OF DIAMOND ROAD CURVE IMPROVEMENT AND INSTALL MBGR	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 960019604	BENNER, HENRY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$10,126,917 \$9,941,403 \$280,065	12/06/16 12/28/16 01/08/18	34% 96%
02-TEH-99-.3/8.9 02-2H9304		IN TEHAMA COUNTY NEAR LOS MOLINOS FROM 0.3 MILE NORTH OF BUTTE COUNTY LINE TO 0.2 MILE SOUTH OF CHAMPLIN SLOUGH STRUCTURAL SECTION REPAIR	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)949-1611	\$718,572 \$748,896 \$0	09/18/17 10/06/17 12/07/17	40% 97%
02-TRI-3-32.8/39.8 02-4G2504 ACST-P003-(035)E --()		IN TRINITY COUNTY NEAR WEAVERVILLE AT R. VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF EAST WEAVER ROAD TO 0.4 MILE NORTH OF RUSH CREEK CA REPLACE AND REHAB CULVERTS, RSP	BROWN CONSTRUCTION COMPANY, INC. PO BOX 406 WILLOW CREEK CA 95573		\$1,979,346 \$0 \$0	11/18/17 11/30/17	0% 0%
02-TRI-3-33.0/65 02-2H5104		IN TRINITY COUNTY IN AND NEAR IN TRINITY COUNTY IN AND NEAR WEAVERVILLE AT VARIOUS LOCATIONS FROM 0.3 MILE NORTH OF EAST WEAVER CR PAVE TURNOUTS	MERCER FRASER COMPANY 77 WEST SECOND STREET CA 95501	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$844,930 \$730,285 \$27,405	05/03/17 05/30/17 12/21/17	97% 86% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-36-1.6/24 02-3H4404		IN TRINITY COUNTY NEAR MAD RIVER AT 0.3 MILE EAST OF MAD RIVER ROCK ROAD AND AT 0.7 MILE WEST OF TRINITY PINES COTTONWOOD, CA 96022 ROAD DIR'S EMERGENC CONSTRUCT TIE -BACK WALL, INSTALL ROCK	KEN'S WATER TENDER, INC. P.O. BOX 606 16951 CLEAR CREEK RD REDDING CA 96001	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$3,085,000 \$2,623,086 \$927,914	05/04/17 06/16/17 12/30/17	100% 85% OVER RUN
20.20 201130							
02-TRI-36-3.5/9.2 02-2H4804		IN TRINITY COUNTY NEAR MAD RIVER FROM 0.1 MILE EAST OF MAD RIVER ROAD TO 0.1 MILE WEST OF SOUTH FORK MOUNTAIN ROAD. COLD IN PLACE RECYCLE	TULLIS, INC. 16951 CLEAR CREEK RD REDDING CA 96001	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96002 (530)945-2437	\$3,366,836 \$2,800,015 \$0	02/27/17 03/13/17 12/01/17	86% 83%
02-TRI-36-14.1/14.6 02-3H3504		IN TRINITY COUNTY ON SR 36 AT POST MILE 14.1 TO 14.60 DIR'S EMERGENCY LB REPLACE/REPAIR 2 CULVERTS/DRAINAGE INLETS	J. F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING, CA 96001	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)225-3172	\$985,000 \$292,216 \$0	03/08/17 04/25/17 06/09/17	100% 30% OVER RUN
20.20 201130							
02-TRI-299-9.5/10.5 02-3H8804		IN TRINITY COUNTY NEAR BURNT RANCH FROM 0.3 MILE WEST OF VETERAN'S HALL ROAD TO 0.1 MILE EAST OF HENNESSEY ROAD. DIR'S EMERGENCY L REPAIR CULVERT FAILURE	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049`	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-8437	\$1,985,000 \$400,000 \$0	10/04/17 11/21/17 01/10/18	45% 20%
20.20 201130							
02-TRI-299-12.3/12.9 02-2H4504		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD DIR'S EMERGENCY F.A. REMOVE LOOSE SOIL FROM FAILED SLOPE	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)949-2984	\$7,435,000 \$4,568,537 \$0	01/15/16 05/05/16 09/22/17	100% 61% OVER RUN
20.20 201130							
02-TRI-299-20.2/20.7 02-0H3304		IN TRINITY COUNTY NEAR DEL LOMA FROM 0.7 MILE TO 0.2 MILE WEST OF HAYDEN FLAT CAMPGROUND IMPROVE TRUCK CLEARANCE.	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049	REPAKA, SUNIL 1031 BUTTE ST REDDING, CA 96001 (530)949-8019	\$999,361 \$909,765 \$0	04/21/17 05/18/17 11/29/17	88% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-23.3/0 02-2H7404		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK ROAD DIR'S EMERGENCY L.B. CREATE CATCHMENT AREA NEAR HIGHWAY CONSTRU	STEVE MANNING CONSTRUCTION INCANWAR, TOFAEL P.O. BOX 491660 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$41,575,000 \$30,904,499 \$0	06/30/16 07/14/16 02/28/18	100% 74% OVER RUN
20.20 201130							
02-TRI-299-36.0/44 02-3H7804		IN TRINITY COUNTY NEAR HELENA AT VARIOUS LOCATIONS FROM 0.9 MILE WEST OF NORTH FORKTRINITY RIVER BRIDGE TO 0.4 MILE EAST DIR'S EME REPLACE BURNT TIMBER LAGGING	J.F. SHEA CONSTRUCTION, INC P.O. BOX 494519 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$2,585,000 \$2,467,936 \$0	09/06/17 10/11/17 12/22/17	98% 95%
20.20 201130							
02-TRI-299-36.9/53.5 02-3E7714 STP-P299-(189)E --()		IN TRINITY COUNTY AT AND NEAR JUNCTION CITY AND WEAVERVILLE FROM NORTH FORK TRINITY RIVER BRIDGE TO 0.1 MILE EAST OF INDUSTRIAL PA HMA PAVING, ADA RAMPS, POLY CONCRTE	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$10,338,505 \$9,923,264 \$0	06/25/15 07/16/15 10/25/17 12/13/17	94% 91% COMPLETED
02-TRI-299-39.2/39.2 02-3H3804		IN TRINITY COUNTY NEAR JUNCTION CITY AT 1 MILE WEST OF VALDOR DRIVE DIR'S EMERGENCY L.B. CONSTRUCT SOLDIER PILE TIE BACK WALL TO RE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)604-5107	\$1,735,000 \$1,320,971 \$0	03/30/17 04/27/17 08/08/17	100% 76%
20.20 201130							
02-TRI-299-/8.3 02-4G3804 ACST-P299-(98E) --()		IN TRINITY COUNTY AT AND NEAR SALYER FROM HUMBOLDT COUNTY LINE TO 0.6 MILE EAST OF GRAY CREEK ROAD. PAVEMENT REHABILIAATION	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96002 (530)225-3172	\$5,249,191 \$413,516 \$0	11/30/16 12/21/16 12/14/17	41% 8%
02-VAR--/0 02-1H8304		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY LB REPLACE FAILED CULVERT,RECONSTRUCT STRUCTU	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89N BURNEY, CA 96013	ALEXANDER, NATHAN 1031 BUTTE STREET, SUITE 205 REDDING, CA 96001 (530)225-2922	\$1,485,000 \$563,153 \$0	02/14/17 05/03/17 11/29/17	100% 38% OVER RUN
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-1H8004		IN TEHAMA, BUTTE AND PLUMAS COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPLACE ASPHALT CONCRETE SURFACING	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N BURNEY, CA 96013	GRANADOS, ANTHONY 13700 HIGHWAY 36 EAST RED BLUFF, CA 96080 (530)949-1611	\$1,585,000 \$1,327,838 \$0	02/10/17 05/11/17 02/01/18	0% 84%
20.20 201130							
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	LOADER, MARK 1745 S MAIN STREET YREKA, CA 96097 (530)235-9806	\$735,000 \$554,826 \$0	09/22/14 11/06/14 01/01/17	100% 75% OVER RUN
20.20 201130							
02-VAR--/0 02-3H3304		IN LASSEN AND PLUMAS COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. RECONSTRUCT SHOULDER, EMBANKMENTS & ROCK	TULLIS, INC. P.O. BOX 493416 REDDING, CA 96049	COLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$4,485,000 \$4,054,970 \$0	02/24/17 04/13/17 10/30/17	0% 90%
20.20 201130							
02-VAR--/0 02-4E6704 CIMG-000C-(450)E --()		IN SACRAMENTO AND SISKIYOU COUNTIES ON ROUTE 5 AT 0.1 MILE SOUTH OF ROUTE 275 AND AT COLLIER SAFETY ROADSIDE REST AREA REHABILITATE WATER SYSTEMS.	TIMBERWORKS PO BOX 1240 MT SHASTA CA 96067	LOADER, MARK 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)246-4292	\$3,768,458 \$728,764 \$317,338	06/15/17 06/29/17 01/12/19	4% 19%
HA26							
02-VAR--/0 02-1H8504		SHASTA AND TRINITY COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. ADDITION TO PLANNED WORK, PLACE RSP PM 2.1	TULLIS, INC. P.O. BOX 493416 REDDING, CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$2,985,000 \$2,199,420 \$0	02/10/17 04/18/17 10/23/17	100% 74% OVER RUN
20.20 201130							

Totals: Authorized Final Amt: \$418,038,679 Completed to Date: \$326,374,865 Work This Month: \$3,017,322

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-70-/3.8	02-2H6104	1
02-LAS-299-/4.7	02-3H1504	1
02-LAS-395-49.6/0	02-4E6904	1
02-PLU-70-.1/.2	02-1H7604	1
02-PLU-70-27.4/0	02-3H7504	1
02-PLU-70-34.6/0	02-3H6704	1
02-PLU-70-50.6/51.7	02-2C0904	2
02-PLU-70-61.7/63.5	02-1H7504	2
02-PLU-70-/0	02-3H1004	2
02-PLU-70-/.1	02-1H5304	2
02-PLU-89-11.6/24.5	02-3H0904	2
02-PLU-147-1.0/8	02-3H5504	2
02-PLU-147-8.9/9.3	02-4E6404	3
02-SHA-5-.1/0	02-0E0904	3
02-SHA-5-1.8/6.5	02-2H3604	3
02-SHA-5-4.9/5.1	02-4H1504	3
02-SHA-5-39.5/40.8	02-378904	3
02-SHA-44-4.6/6.4	02-368414	3
02-SHA-299-.3/7.1	02-3E4104	4
02-SHA-299-/0	02-3H5104	4
02-SHA-910-/.1	02-1H8804	4
02-SIS-5-2.6/2.6	02-3H3904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-5-7.2/0	02-2E8004	4
02-SIS-5-10.7/19.5	02-4G8204	4
02-SIS-5-25.2/25.2	02-4G2404	5
02-SIS-5-57.8/58.5	02-4F58U4	5
02-SIS-5-/0	02-3H4004	5
02-SIS-89-20.9/21.2	02-4F5504	5
02-SIS-96-52.5/88.4	02-4E6504	5
02-SIS-96-/.7	02-3H2604	5
02-TEH-5-10.5/0	02-0E3604	6
02-TEH-32-8.6/9.3	02-0H2004	6
02-TEH-36-75.1/78.4	02-4G03U4	6
02-TEH-99-.3/8.9	02-2H9304	6
02-TRI-3-32.8/39.8	02-4G2504	6
02-TRI-3-33.0/65	02-2H5104	6
02-TRI-36-1.6/24	02-3H4404	7
02-TRI-36-14.1/14.6	02-3H3504	7
02-TRI-36-3.5/9.2	02-2H4804	7
02-TRI-299-9.5/10.5	02-3H8804	7
02-TRI-299-12.3/12.9	02-2H4504	7
02-TRI-299-20.2/20.7	02-0H3304	7
02-TRI-299-23.3/0	02-2H7404	8
02-TRI-299-36.0/44	02-3H7804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-TRI-299-36.9/53.5	02-3E7714	8
02-TRI-299-39.2/39.2	02-3H3804	8
02-TRI-299-/8.3	02-4G3804	8
02-VAR--/0	02-1H8304	8
02-VAR--/0	02-1H8004	9
02-VAR--/0	02-0H5204	9
02-VAR--/0	02-3H3304	9
02-VAR--/0	02-4E6704	9
02-VAR--/0	02-1H8504	9

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
02			
Federal Aid			
-I-	FEDERAL AID (INTERSTATE)	\$8,634,897	\$2,273,919
-S-	FEDERAL AID (SECONDARY)	\$49,320,628	\$18,964,658
-SH-	STATE HIGHWAY	\$118,287,944	\$79,565,411
		\$241,795,210	\$225,570,877
District Total:		<u>\$418,038,679</u>	<u>\$326,374,865</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
02	\$17,751,554
Work completed this Period:	\$17,751,554