

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 1  
02/01/18

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-70-/3.8 02-2H6104		IN LASSEN COUNTY ABOUT 8 MILES EAST OF CHILCOOT FROM PLUMAS COUNTY LINE TO ROUTE 395 DIR'S EMERGENCY L.B. OVERLAY AC TRAVEL-WAY	SIERRA NEVADA CONSTRUCTION 2055 E. GREG STREET SPARKS, NV 89431	INCCOLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$290,000 \$290,000 \$0	05/05/16 07/14/16 05/11/16	20% 100%
20.80 010010							
02-LAS-299-/4.7 02-3H1504		IN LASSEN COUNTY NEAR MCARTHUR FROM SHASTA COUNTY LINE TO 4.0 MILES WEST OF MUCK VALLEY HYDRO ROAD. AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. WEST PO BOX 494519 REDDING CA 96049		\$1,829,829 \$0 \$0	11/30/17 12/18/17	0% 0%
02-LAS-395-47.0/56.5 02-3H1304 ACNH-P395-(270)E --()		IN LASSEN COUNTY AT AND NEAR JANESVILLE FROM 1.9 MILES SOUTH OF LAKECREST DRIVE TO 0.2 MILE NORTH OF SUNNYSIDE ROAD. AC OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013		\$4,069,069 \$0 \$0	12/22/17 01/18/18	0% 0%
02-LAS-395-49.6/0 02-4E6904 NHPG-000C-(421)E --()		* REHABILILATE WASTE WATER SYSTEM	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)257-7382	\$2,092,929 \$2,032,150 \$2,751	01/08/16 02/04/16 08/21/17	60% 99%
02-PLU-70-.1/.2 02-1H7604		IN PLUMAS COUNTY AT AND NEAR HOWELLS AT VARIOUS LOCATIONS FROM 1.1 MILE EAST OF ROGERS FLAT ROAD TO 0.9 MILE W OF TWAIN RDDIR'S EM SLIDE REMOVAL	STIMPEL-WIEBELHAUS ASSOCIATES,INC, P.O. BOX 492335 REDDING, CA 96049	JOHNSON, RYAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)895-5245	\$2,485,000 \$2,420,926 \$0	02/07/17 05/10/17 11/02/17	100% 97%
20.20 201130							
02-PLU-70-27.4/0 02-3H7504		IN PLUMAS COUNTY NEAR RICH BAR AT 0.5 MILE EAST OF TWAIN ROAD DIR'S EMERGENCY L.B. RECONSTRUCT ROADWAY SURFACE AND MBGR	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,985,000 \$245,903 \$188,434	08/29/17 09/27/17 04/06/18	0% 12%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 2  
02/01/18

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-34.6/0 02-3H6704		IN PLUMAS COUNTY NEAR KEDDIE AT 0.7 MILE WEST OF SPANISH CREEK BRIDGE DIR'S EMERGENCY LB CONSTRUCT SOLDIER PILE TIE BACK WALL IN	Q & D CONSTRUCTION, INC. 1050 S. 21 ST STREET SPARKS, NV 89431	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$1,685,000 \$0 \$0	08/29/17 09/26/17	0% 0%
20.20 201130							
02-PLU-70-50.6/51.7 02-2C0904 ACST-P070-(05E) --()		IN PLUMAS COUNTY NEAR QUINCY FROM 0.6 M.C.M. CONSTRUCTION, INC. MILE WEST TO 0.5 MILE EAST OF SPRING GARDEN BRIDGE OVERHEAD. BRIDGE REHABILITATION	6413 32ND STREET NORTH HIGHLANDS CA 95660	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$10,029,298 \$4,171,589 \$8,072	11/16/16 12/09/16 09/21/18	39% 42% SUSPENDED
HA21							
02-PLU-70-61.7/63.5 02-1H7504		IN PLUMAS COUNTY NEAR CROMBERG AT 0.3 MILE EAST OF CAMP LAYMAN ROAD AND AT 0.2 MILE EAST OF PARKER ROAD DIR'S EMERGENCY L.B. REPLACE FAILED CULVERT & REMOVE SLIDE MATE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N. BURNEY, CA 96013	COLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)283-2451	\$735,000 \$273,289 \$0	02/09/17 03/22/17 09/05/17	100% 37%
20.20 201130							
02-PLU-70-/0 02-3H1004		IN PLUMAS COUNTY NEAR TOBIN AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF TOBIN UNDERPASS TO 0.7 MILE W. OF YELLOW CREEK BDIR'S EMERG REMOVE SLIDE MATERIAL AND DEBRIS	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$935,000 \$652,698 \$0	01/10/17 03/22/17 11/02/17	0% 70%
20.20 201130							
02-PLU-70-/ .1 02-1H5304		IN PLUMAS COUNTY AT AND NEAR TOBIN AT VARIOUS LOCATIONS FROM BUTTE COUNTY LINE TO 1.1 MILE EAST OF RODGERS FLAT ROAD DIR'S EMERGEN EMBANKMENT RECONSTRUCTION GROUTED RSP	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$3,385,000 \$2,354,160 \$0	02/11/17 03/30/17 11/22/17	100% 70%
20.20 201130							
02-PLU-89-11.6/24.5 02-3H0904		IN PLUMAS COUNTY NEAR GREENVILLE FROM R & J JOY, INC. DBA JOY 0.1 MILE NORTH TO 0.5 MILE NORTH OF INDIAN FALLS AND AT 0.3 MILE NORTH OF WOLF CREEK DIR'S E SLIP OUT REPAIR	ENGINEERING 1584 WOLF MEADOWS LANE PORTOLA, CA 96122	COLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$4,685,000 \$4,549,167 \$0	01/08/17 03/21/17 09/09/17	100% 97%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 3  
02/01/18

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-89-30.2/30.5 02-0E1804 ACST-P089-(121)E --()		IN PLUMAS COUNTY NEAR CANYON DAM FROM Q&D CONSTRUCTION, INC. 0.2 MILE SOUTH TO 0.3 NORTH OF LAKE ALMANOR SPILLWAY. BRIDGE REPLACEMENT	1050 SOUTH 21ST STREET SPARKS NV 89431		\$7,862,364 \$0 \$0	12/13/17 01/18/18	0% 0%
02-PLU-147-1.0/8 02-3H5504		IN PLUMAS COUNTY NEAR CANYON DAM FROM STIMPEL-WIEBELHAUS 1.0 MILE NORTH OF ROUTE 89 TO 0.9 MILE SOUTH OF HAMILTON BRANCH BRIDGE. DIR'S EMERGENCY L.B. PLUMAS EMERGENCY PAVEMENT REPAIR	ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	JOHNSON, RYAN 2707 NORTE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,579,297 \$1,586,658 \$0	06/05/17 06/27/17 11/02/17	100% 100%
20.20 201130							
02-PLU-147-8.9/9.3 02-4E6404 STP-P147-(003)E --()		IN PLUMAS COUNTY ABOUT 9 MILES NORTH OF CANYON DAM FROM 0.1 MILE SOUTH TO 0.4 MILE NORTH OF HAMILTON BRANCH BRIDGE REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95742	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)895-8245	\$5,863,751 \$4,511,674 \$47,313	05/10/16 06/02/16 03/30/18	75% 77%
02-SHA-5-.1/0 02-0E0904 NHPI-005 -( )8 355- E -()		IN SHASTA COUNTY ABT 8 MI N OF SHASTA LAKE CTY AND NEAR LAKEHEAD FRM TURNTABLE BAY O/C TO 0.1 MI N OF O'BRIEN SRRA & FRM 0.4 MI S BRIDGE REPLACEMENT/SEISMIC RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	CHAFFEE, ERIC 1031 BUTTE STREET REDDING, CA 96001 (530)218-2266	\$26,302,360 \$18,673,781 \$170,675	02/03/16 02/17/16 11/20/18	64% 70%
HA21							
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$0 \$0	12/06/17 12/18/17 01/31/18	0% 0%
20.20 201130							
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --() HA21 SWPPP		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	BADE, TIM 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2964	\$132,445,973 \$131,149,964 \$62,460	09/25/09 10/14/09 03/01/18	100% 99% OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 4  
02/01/18

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-44-4.6/6.4 02-368414 ACST-P044-(056)E --()		IN SHASTA COUNTY NEAR PALO CEDRO FROM TULLIS, INC. CLOUGH CREEK BRIDGE TO 0.6 MILE WEST PO BOX 493416 OF DESCHUTES ROAD UNDERCROSSING. CONSTRUCT INTERCHANGE	REDDING CA 96049	ALEXANDER, NATHAN 1031 BUTTE ST., STE.205,MS #60 REDDING, CA 96001 (530)225-2922	\$5,763,050 \$0 \$0	10/13/17 11/20/17	0% 0%
HB4N							
02-SHA-299-.3/7.1 02-3E4104 NHP-P299-(185)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST STEVE MANNING CONSTRUCTION, OF REDDING FROM 0.3 MILE EAST OF INC. TRINITY COUNTY LINE TO 0.9 MILES WEST PO BOX 491660 OF CRYSTAL CREEK ROAD HIGHWAY REALIGNMENT	REDDING CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$32,634,456 \$32,319,433 \$0	12/22/14 01/12/15 12/29/17	96% 92%
02-SHA-299-/0 02-3H5104		IN SHASTA COUNTY ABOUT 5 MILES WEST OF BURNEY AT VARIOUS LOCATIONS FROM 1.3 MILESWEST OF MOOSE CAMP ROAD TO 4.1 MILES EAST DIR'S E REPAIR PAVEMENT SECTIONS	STIMPEL-WIEBELHAUS ASSOCIATES,INC. P.O. BOX 492335 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,285,000 \$1,189,861 \$0	05/04/17 06/16/17 10/27/17	100% 93%
20.20 201130							OVER RUN
02-SHA-910-/.1 02-1H8804		IN SHASTA COUNTY AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049	ALEXANDER, NATHAN 1031 BUTTE ST., STE.205 MS#60 REDDING, CA 96001 (530)225-2922	\$2,997,659 \$0 \$0	06/12/17 07/10/17	0% 0%
02-SIS-5-2.6/2.6 02-3H3904		IN SISKIYOU COUNTY IN DUNSMUIR AT 0.1 HAT CREEK CONSTRUCTION & MILE NORTH OF CENTRAL DUNSMUIR UNDER-CROSSING DIR'S EMERGENCY L.B. REMOVE SLIDE MATERIAL AND RECONSTRUCT	MATERIALS, INC. 24339 HIGHWAY 89 N BURNEY, CA 96013	LOADER, MARK 1625 MOTT RD. MT. SHASTA, CA 96067 (530)941-9542	\$2,485,000 \$815,031 \$0	03/24/17 04/21/17 08/11/17	100% 33%
20.20 201130							OVER RUN
02-SIS-5-7.2/0 02-2E8004		IN SISKIYOU COUNTY NEAR DUNSMUIR AT DUNSMUIR GRADE COMMERCIAL VEHICLE ENFORCEMENT FACILITY. IMPROVE TRUCK INSPECTION FACILITY	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$6,242,509 \$3,685,578 \$175,520	02/11/16 02/25/16 05/31/18	75% 59%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 5  
02/01/18

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-10.7/19.5 02-4G8204 STPI-005 -( )9 175- E -( )		IN SISKIYOU COUNTY IN AND NEAR WEED FROM 0.2 MILE NORTH OF LAKE STREET OVERCROSSING TO 0.3 MILE SOUTH OF ROUTE 265. ROADWAY REHABILITATION	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	MALLORY, NICOLE 1625 MOTT ROAD, MT. SHASTA, CA 96067 (530)235-9814	\$26,724,545 \$25,339,114 \$0	12/18/15 01/07/16 01/12/18 01/18/18	100% 100%  COMPLETED
02-SIS-5-25.2/25.2 02-4G2404 ACIM- 005-(178)E --( )		IN SISKIYOU COUNTY ABOUT 5 MILES NORTH OF WEED AT THE NORTH EDGEWOOD OVERHEAD. STRENGTHEN AND UPGRADE BRIDGES	J.F. SHEA CONSTRUCTION, INC. PO BOX 494519 REDDING CA 96049		\$4,097,213 \$0 \$0	11/16/17 12/19/17	0% 0%
02-SIS-5-57.8/58.5 02-4F58U4 ACIM-0059-(76E) --( )		IN SISKIYOU COUNTY NEAR HORN BROOK FROM 0.3 MILE SOUTH OF KLAMATH RIVER ROAD UNDERCROSSING TO 0.5 MILE NORTH REDDING OF KLAMATH RIVER ROAD BRIDGE STRENGTHENING AND RAIL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049	LOADER, MARK 2150 EDUARDO STREET REDDING, CA 96002 (530)941-9542	\$4,537,684 \$2,273,919 \$0	12/14/16 01/11/17 07/10/18	43% 50%  SUSPENDED
02-SIS-89-20.9/21.2 02-4F5504 ACST-P089-(120)E --( )		IN SISKIYOU COUNTY NEAR MCCLOUD 0.2 MILE SOUTH TO 0.2 MILE NORTH OF MUD CREEK BRIDGE. BRIDGE REPLACEMENT	FROM STEELHEAD CONSTRUCTORS, INC. PO BOX 997 PALO CEDRO CA 96073		\$2,639,168 \$0 \$0	11/14/17 11/30/17	0% 0%
02-SIS-96-52.5/88.4 02-4E6504 ACST-P096-(060)E --( )		IN SISKIYOU COUNTY NEAR SEIAD VALLEY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF THOMPSON CREEK BRIDGE TO 0.2 REDDING MILE EAST OF BEAVER WIDEN BRIDGE/OVERLAY/COLD PLANE/HMA	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049		\$7,478,120 \$0 \$0	07/10/17 07/27/17	0% 0%  SUSPENDED
02-SIS-96-/.7 02-3H2604		IN SISKIYOU COUNTY NEAR SOMES BAR AT VARIOUS LOCATIONS FROM HUMBOLT COUNTY LINETO 2.1 MILE WEST OF KLAMATH RIVER HAPPY CAMP, BRIDGE DIR'S EMER CLEAR OF SLIDE DEBRIS, REPAIR SLIP- OUTS	HAYES & SONS, INC. P.O. BOX 258 REDDING, CA 96039	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	\$4,985,000 \$2,997,414 \$48,905	01/20/17 04/28/17 03/30/18	91% 60%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 6  
02/01/18

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-32-8.6/9.3 02-0H2004 HSST-P032-(047)E --()		IN TEHAMA COUNTY ABOUT 35 MILES EAST BALDWIN CONTRACTING COMPANY, OF CHICO FROM 0.2 MILE WEST TO 0.6 MILE EAST OF DIAMOND MATCH HAUL ROAD. CONSTRUCTION	INC. DBA KNIFE RIVER 1764 SKYWAY CHICO CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$2,040,105 \$74,910 \$0	08/21/17 09/07/17 03/09/18	10% 4%
02-TEH-36-42.1/46 02-3E7204 ACST-P036-(104)E --()		IN TEHAMA COUNTY IN AND NEAR RED BLUFF FROM EAST SAND SLOUGH BRIDGE TO PO BOX 493416 0.6 MILE EAST OF STICE ROAD. REHABILITATE PAVEMENT BY REPLACING	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001		\$5,056,186 \$0 \$0	12/18/17 01/04/18	0% 0%
02-TEH-36-75.1/78.4 02-4G03U4 ACHS-STP0-(610)2 --()		IN TEHAMA COUNTY NEAR MINERAL FROM LITTLE GIANT MILL ROAD TO 0.7 MILE WEST OF DIAMOND ROAD CURVE IMPROVEMENT AND INSTALL MBGR	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 960019604	BENNER, HENRY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$10,369,887 \$9,981,260 \$39,857	12/06/16 12/28/16 01/31/18	32% 96%
02-TEH-99-.3/8.9 02-2H9304		IN TEHAMA COUNTY NEAR LOS MOLINOS FROM 0.3 MILE NORTH OF BUTTE COUNTY LINE TO 0.2 MILE SOUTH OF CHAMPLIN SLOUGH STRUCTURAL SECTION REPAIR	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 96001	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)949-1611	\$729,489 \$772,285 \$0	09/18/17 10/06/17 12/18/17 12/28/17	100% 100% COMPLETED
02-TRI-3-32.8/39.8 02-4G2504 ACST-P003-(035)E --()		IN TRINITY COUNTY NEAR WEAVERVILLE AT R. BROWN CONSTRUCTION COMPANY, VARIOUS LOCATIONS FROM 0.1 MILE NORTH INC. OF EAST WEAVER ROAD TO 0.4 MILE NORTH PO BOX 406 OF RUSH CREEK CA REPLACE AND REHAB CULVERTS, RSP	GREWAL, MANDHIR S 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542		\$1,979,346 \$0 \$0	11/18/17 11/30/17	0% 0% SUSPENDED
02-TRI-3-33.0/65 02-2H5104		IN TRINITY COUNTY IN AND NEAR IN TRINITY COUNTY IN AND NEAR WEAVERVILLE AT VARIOUS LOCATIONS FROM EUREKA CA 95501 0.3 MILE NORTH OF EAST WEAVER CR PAVE TURNOUTS	MERCER FRASER COMPANY 77 WEST SECOND STREET REDDING, CA 96001 (530)229-0542	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$844,930 \$730,285 \$0	05/03/17 05/30/17 12/21/17	97% 86% SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 7  
02/01/18

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-36-1.6/24 02-3H4404		IN TRINITY COUNTY NEAR MAD RIVER AT 0.3 MILE EAST OF MAD RIVER ROCK ROAD AND AT 0.7 MILE WEST OF TRINITY PINES COTTONWOOD, CA 96022 ROAD DIR'S EMERGENC CONSTRUCT TIE -BACK WALL, INSTALL ROCK	KEN'S WATER TENDER, INC. P.O. BOX 606 REDDING, CA 96022	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$3,085,000 \$2,839,306 \$0	05/04/17 06/16/17 12/18/17	100% 92% OVER RUN
20.20 201130							
02-TRI-36-14.1/14.6 02-3H3504		IN TRINITY COUNTY ON SR 36 AT POST MILE 14.1 TO 14.60 DIR'S EMERGENCY LB REPLACE/REPAIR 2 CULVERTS/DRAINAGE INLETS	J. F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING, CA 96001	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)225-3172	\$985,000 \$292,216 \$0	03/08/17 04/25/17 06/09/17	100% 30% OVER RUN
20.20 201130							
02-TRI-299-9.5/10.5 02-3H8804		IN TRINITY COUNTY NEAR BURNT RANCH FROM 0.3 MILE WEST OF VETERAN'S HALL ROAD TO 0.1 MILE EAST OF HENNESSEY ROAD. DIR'S EMERGENCY L REPAIR CULVERT FAILURE	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049`	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-8437	\$1,985,000 \$772,103 \$372,103	10/04/17 11/21/17 08/23/18	98% 39%
20.20 201130							
02-TRI-299-12.3/12.9 02-2H4504		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD DIR'S EMERGENCY F.A. REMOVE LOOSE SOIL FROM FAILED SLOPE	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)949-2984	\$7,435,000 \$4,568,537 \$0	01/15/16 05/05/16 09/22/17	100% 61% OVER RUN
20.20 201130							
02-TRI-299-20.2/20.7 02-0H3304		IN TRINITY COUNTY NEAR DEL LOMA FROM 0.7 MILE TO 0.2 MILE WEST OF HAYDEN FLAT CAMPGROUND IMPROVE TRUCK CLEARANCE.	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049	REPAKA, SUNIL 1031 BUTTE ST REDDING, CA 96001 (530)949-8019	\$999,361 \$909,765 \$0	04/21/17 05/18/17 11/29/17	88% 91%
02-TRI-299-23.3/0 02-2H7404		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK ROAD DIR'S EMERGENCY L.B. CREATE CATCHMENT AREA NEAR HIGHWAY CONSTRU	STEVE MANNING CONSTRUCTION INCANWAR, TOFAEL P.O. BOX 491660 REDDING, CA 96049	1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$41,575,000 \$30,904,499 \$0	06/30/16 07/14/16 02/28/18	100% 74% OVER RUN
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 8  
02/01/18

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-25.7/29.4 02-3H1604		IN TRINITY COUNTY AT AND NEAR BIG BAR TULLIS, INC. FROM 1.4 MILES EAST OF LITTLE FRENCH CREEK TO 0.4 MILE EAST OF MANZANITA CREEK BRIDGE. AC OVERLAY	P.O. BOX 493416 REDDING CA 960019604		\$1,359,694 \$0 \$0	12/29/17 01/18/18	0% 0%
02-TRI-299-36.0/44 02-3H7804		IN TRINITY COUNTY NEAR HELENA AT VARIOUS LOCATIONS FROM 0.9 MILE WEST OF NORTH FORKTRINITY RIVER BRIDGE TO 0.4 MILE EAST DIR'S EME REPLACE BURNT TIMBER LAGGING	J.F. SHEA CONSTRUCTION, INC P.O. BOX 494519 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$2,585,000 \$2,521,312 \$53,376	09/06/17 10/11/17 01/31/18	100% 98% OVER RUN
20.20 201130							
02-TRI-299-39.2/39.2 02-3H3804		IN TRINITY COUNTY NEAR JUNCTION CITY AT 1 MILE WEST OF VALDOR DRIVE DIR'S EMERGENCY L.B. CONSTRUCT SOLDIER PILE TIE BACK WALL TO RE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)604-5107	\$1,735,000 \$1,320,971 \$0	03/30/17 04/27/17 08/08/17	100% 76%
20.20 201130							
02-TRI-299-/8.3 02-4G3804 ACST-P299-(98E) --()		IN TRINITY COUNTY AT AND NEAR SALYER FROM HUMBOLDT COUNTY LINE TO 0.6 MILE EAST OF GRAY CREEK ROAD. PAVEMENT REHABILITATION	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96002 (530)225-3172	\$5,249,191 \$434,051 \$20,535	11/30/16 12/21/16 03/21/18	41% 8% SUSPENDED
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	LOADER, MARK 1745 S MAIN STREET YREKA, CA 96097 (530)235-9806	\$735,000 \$554,826 \$0	09/22/14 11/06/14 01/01/17	100% 75% OVER RUN
20.20 201130							
02-VAR--/0 02-1H8004		IN TEHAMA, BUTTE AND PLUMAS COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPLACE ASPHALT CONCRETE SURFACING	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N BURNEY, CA 96013	GRANADOS, ANTHONY 13700 HIGHWAY 36 EAST RED BLUFF, CA 96080 (530)949-1611	\$1,585,000 \$1,327,838 \$0	02/10/17 05/11/17 02/01/18	0% 84%
20.20 201130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 9  
02/01/18

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-1H8504		SHASTA AND TRINITY COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. ADDITION TO PLANNED WORK, PLACE RSP PM 2.1	TULLIS, INC. P.O. BOX 493416 REDDING, CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$2,985,000 \$2,199,420 \$0	02/10/17 04/18/17 10/23/17	100% 74% OVER RUN
20.20 201130							
02-VAR--/0 02-3H3304		IN LASSEN AND PLUMAS COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. RECONSTRUCT SHOULDER, EMBANKMENTS & ROCK	TULLIS, INC. P.O. BOX 493416 REDDING, CA 96049	COLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$4,485,000 \$4,054,970 \$0	02/24/17 04/13/17 10/30/17	0% 90%
20.20 201130							
02-VAR--/0 02-4E6704 CIMG-000C-(450)E --()		IN SACRAMENTO AND SISKIYOU COUNTIES ON ROUTE 5 AT 0.1 MILE SOUTH OF ROUTE 275 AND AT COLLIER SAFETY ROADSIDE REST AREA REHABILITATE WATER SYSTEMS.	TIMBERWORKS PO BOX 1240 MT SHASTA CA 96067	LOADER, MARK 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)246-4292	\$3,788,458 \$1,015,698 \$286,934	06/15/17 06/29/17 01/12/18	14% 26%
HA26							
02-VAR--/0 02-1H8304		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY LB REPLACE FAILED CULVERT,RECONSTRUCT STRUCTU	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89N BURNIEY, CA 96013	ALEXANDER, NATHAN 1031 BUTTE STREET, SUITE 205 REDDING, CA 96001 (530)225-2922	\$1,485,000 \$563,153 \$0	02/14/17 05/03/17 11/29/17	100% 38% OVER RUN
20.20 201130							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$413,475,919</u>	<b>Completed to Date:</b>	<u>\$307,369,717</u>	<b>Work This Month:</b>	<u>\$1,476,935</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-LAS-70-/3.8	02-2H6104	1
02-LAS-299-/4.7	02-3H1504	1
02-LAS-395-47.0/56.5	02-3H1304	1
02-LAS-395-49.6/0	02-4E6904	1
02-PLU-70-.1/.2	02-1H7604	1
02-PLU-70-27.4/0	02-3H7504	1
02-PLU-70-34.6/0	02-3H6704	2
02-PLU-70-50.6/51.7	02-2C0904	2
02-PLU-70-61.7/63.5	02-1H7504	2
02-PLU-70-/0	02-3H1004	2
02-PLU-70-/ .1	02-1H5304	2
02-PLU-89-11.6/24.5	02-3H0904	2
02-PLU-89-30.2/30.5	02-0E1804	3
02-PLU-147-1.0/8	02-3H5504	3
02-PLU-147-8.9/9.3	02-4E6404	3
02-SHA-5-.1/0	02-0E0904	3
02-SHA-5-4.9/5.1	02-4H1504	3
02-SHA-5-39.5/40.8	02-378904	3
02-SHA-44-4.6/6.4	02-368414	4
02-SHA-299-.3/7.1	02-3E4104	4
02-SHA-299-/0	02-3H5104	4
02-SHA-910-/ .1	02-1H8804	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-SIS-5-2.6/2.6	02-3H3904	4
02-SIS-5-7.2/0	02-2E8004	4
02-SIS-5-10.7/19.5	02-4G8204	5
02-SIS-5-25.2/25.2	02-4G2404	5
02-SIS-5-57.8/58.5	02-4F58U4	5
02-SIS-89-20.9/21.2	02-4F5504	5
02-SIS-96-52.5/88.4	02-4E6504	5
02-SIS-96-/.7	02-3H2604	5
02-TEH-32-8.6/9.3	02-0H2004	6
02-TEH-36-42.1/46	02-3E7204	6
02-TEH-36-75.1/78.4	02-4G03U4	6
02-TEH-99-.3/8.9	02-2H9304	6
02-TRI-3-32.8/39.8	02-4G2504	6
02-TRI-3-33.0/65	02-2H5104	6
02-TRI-36-1.6/24	02-3H4404	7
02-TRI-36-14.1/14.6	02-3H3504	7
02-TRI-299-9.5/10.5	02-3H8804	7
02-TRI-299-12.3/12.9	02-2H4504	7
02-TRI-299-20.2/20.7	02-0H3304	7
02-TRI-299-23.3/0	02-2H7404	7
02-TRI-299-25.7/29.4	02-3H1604	8
02-TRI-299-36.0/44	02-3H7804	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-TRI-299-39.2/39.2	02-3H3804	8
02-TRI-299-/8.3	02-4G3804	8
02-VAR--/0	02-0H5204	8
02-VAR--/0	02-1H8004	8
02-VAR--/0	02-1H8504	9
02-VAR--/0	02-3H3304	9
02-VAR--/0	02-4E6704	9
02-VAR--/0	02-1H8304	9

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	02		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$8,634,897	\$2,273,919
-F-	FEDERAL AID (PRIMARY)	\$4,069,069	\$0
-S-	FEDERAL AID (SECONDARY)	\$51,920,472	\$9,117,314
-SH-	STATE HIGHWAY	\$112,452,768	\$75,392,172
		\$236,398,713	\$220,586,312
<b>District Total:</b>		<b><u>\$413,475,919</u></b>	<b><u>\$307,369,717</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
02	\$27,454,034
<b>Work completed this Period:</b>	\$27,454,034