

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/18

Page 1
08/03/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-22.4/29.4 02-4F9904 ACNH-P036-(105)E --()		IN LASSEN COUNTY IN AND NEAR SUSANVILLE FROM 0.3 MILE EAST OF EAGLE LAKE ROAD TO ROUTE 395 COLD PLANE AC PVMT, AC OVERLAY,	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013 (530)335-5501	YOLTON, JOHN 470-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)864-9033	\$14,849,395 \$0 \$0	06/11/18 07/09/18 06/26/19	0% 0%
02-LAS-70-/3.8 02-2H6104		IN LASSEN COUNTY ABOUT 8 MILES EAST OF CHILCOOT FROM PLUMAS COUNTY LINE TO ROUTE 395 DIR'S EMERGENCY L.B. OVERLAY AC TRAVEL-WAY	SIERRA NEVADA CONSTRUCTION INCCOLLINS, RONALD 2055 E. GREG STREET SPARKS, NV 89431 (775)355-0420	1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$290,000 \$290,000 \$0	05/05/16 07/14/16 03/30/18	20% 100%
20.80 010010							
02-LAS-299-/4.7 02-3H1504		IN LASSEN COUNTY NEAR MCARTHUR FROM SHASTA COUNTY LINE TO 4.0 MILES WEST OF MUCK VALLEY HYDRO ROAD. AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. WEST PO BOX 494519 REDDING CA 96049 (530)246-4292	ZDENEK, MIKE 1031 BUTTE STREET REDDING CA 96019 (530)229-0559	\$1,872,144 \$1,747,275 \$0	11/30/17 12/18/17 06/29/18 07/25/18	77% 92%
02-LAS-395-47.0/56.5 02-3H1304 ACNH-P395-(270)E --()		IN LASSEN COUNTY AT AND NEAR JANESVILLE FROM 1.9 MILES SOUTH OF LAKECREST DRIVE TO 0.2 MILE NORTH OF SUNNYSIDE ROAD. AC OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013 (530)335-5501	YOLTON, JOHN 471-800 DIANE DR SUSANVILLE, CA 96130 (530)864-9033	\$4,139,069 \$3,843,716 \$1,890,051	12/22/17 01/18/18 08/09/18	57% 90%
02-LAS-395-49.6/0 02-4E6904 NHPG-000C-(421)E --()		* REHABILILATE WASTE WATER SYSTEM	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002 (530)223-5937	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)257-7382	\$2,092,929 \$2,045,626 \$4,571	01/08/16 02/04/16 08/23/17	60% 100%
02-MOD-299-23.1/33.5 02-4F77U4 ACNH-P299-(201)E --()		IN MODOC COUNTY ABOUT 6 MILES WEST OF ALTURAS FROM 0.3 MILE WEST OF CALDWELL CREEK BRIDGE TO 1.7 MILE WEST OF COUNTY ROAD 75. BRIDGE REPLACEMENT AND ROADWAY	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013 (530)335-5501	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$16,308,929 \$392,500 \$392,500	05/08/18 06/14/18 07/02/19	2% 2%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/18

Page 2
08/03/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-14.9/0 02-1C7504 ACST-P070-(133)E --()		IN PLUMAS COUNTY NEAR BELDEN AT YELLOW CREEK BRIDGE #09-0008 BRIDGE REPLACEMENT - SEISMIC	STEWART ENGINEERING INC 5323 EASTSIDE RD REDDING CA 96001 (530)244-8464	COLLINS, RON 1555 E. MAIN SREET QUINCY, CA 95971 (530)605-5866	\$10,541,092 \$1,600,082 \$453,015	11/30/17 02/02/18 08/15/19	14% 15%
HA21							
02-PLU-70-27.4/0 02-3H7504		IN PLUMAS COUNTY NEAR RICH BAR AT 0.5 MILE EAST OF TWAIN ROAD DIR'S EMERGENCY L.B. RECONSTRUCT ROADWAY SURFACE AND MBGR	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,985,000 \$1,270,465 \$0	08/29/17 09/27/17 05/30/18 06/25/18	0% 64% COMPLETED
20.20 201130							
02-PLU-70-31.4/31.6 02-4H6104		IN PLUMAS COUNTY NEAR KEDDIE FROM 4.5 MILES EAST OF TWAIN ROAD TO 1.4 MILES DBA KNIFE RIVER CONSTRUCTION WEST OF ROUTE 89 DIR'S EMERGENCY L.B. REPAIR SINKHOLE	BALDWIN CONTRACTING CO. INC. 1764 SKYWAY CHICO, CA 95928	YOLTON, JOHN 1555 E. MAIN STREET QUINCY, CA 95971 (530)864-9033	\$580,000 \$0 \$0	05/04/18 05/10/18 07/11/18	0% 0%
20.20 201130							
02-PLU-70-50.6/51.7 02-2C0904 ACST-P070-(05E) --()		IN PLUMAS COUNTY NEAR QUINCY FROM 0.6 MILE WEST TO 0.5 MILE EAST OF SPRING GARDEN BRIDGE OVERHEAD. BRIDGE REHABILITATION	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660 (916)334-1221	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$10,107,303 \$6,014,565 \$594,762	11/16/16 12/09/16 12/28/18	62% 59%
HA21							
02-PLU-70-/0 02-3H1004		IN PLUMAS COUNTY NEAR TOBIN AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF TOBIN UNDERPASS TO 0.7 MILE W. OF YELLOW CREEK BDIR'S EMERG REMOVE SLIDE MATERIAL AND DEBRIS	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,335,000 \$940,695 \$0	01/10/17 03/22/17 01/02/18	0% 70%
20.20 201130							
02-PLU-89-30.2/30.5 02-0E1804 ACST-P089-(121)E --()		IN PLUMAS COUNTY NEAR CANYON DAM FROM 0.2 MILE SOUTH TO 0.3 NORTH OF LAKE ALMANOR SPILLWAY. BRIDGE REPLACEMENT	Q&D CONSTRUCTION, INC. 1050 SOUTH 21ST STREET SPARKS NV 89431 (775)786-2677	JOHNSON, RYAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)604-5118	\$7,959,670 \$2,658,519 \$307,856	12/13/17 01/18/18 10/04/18	54% 33%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/18

Page 3
08/03/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-147-8.9/9.3 02-4E6404 STP-P147-(003)E --()		IN PLUMAS COUNTY ABOUT 9 MILES NORTH OF CANYON DAM FROM 0.1 MILE SOUTH TO 0.4 MILE NORTH OF HAMILTON BRANCH BRIDGE REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95742 (916)852-5530	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)895-8245	\$5,909,860 \$5,740,682 \$571,159	05/10/16 06/02/16 08/08/18	95% 96%
02-PLU-910-/0 02-3H2104		IN PLUMAS COUNTY ON ROUTE 70 FROM GREENHORN RANCH ROAD TO 0.2 MILE EAST OF SLOAT ROAD AND ON ROUTE 89 FROM 0.3 MILE SOUTH OF ALTA AC OVERLAY, REPLACE AC SURFACE	LAMON CONSTRUCTION 871 VON GELDERN WAY YUBA CITY CA 95991 (530)671-1370	COLLINS, RON 600 GULLING ST PORTOLA, CA 96122 (530)605-5866	\$4,930,022 \$3,438,312 \$3,164,627	03/02/18 04/09/18 08/10/18	58% 70%
02-SHA-5-.1/0 02-0E0904 NHPI-005 -()8 355- E -()		IN SHASTA COUNTY ABT 8 MI N OF SHASTA LAKE CTY AND NEAR LAKEHEAD FRM TURNTABLE BAY O/C TO 0.1 MI N OF O'BRIEN SRRA & FRM 0.4 MI S BRIDGE REPLACEMENT/SEISMIC RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 (925)372-8000	CHAFFEE, ERIC 1031 BUTTE STREET REDDING, CA 96001 (530)218-2266	\$27,572,881 \$20,205,913 \$318,965	02/03/16 02/17/16 11/20/18	86% 74%
HA21							
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52%
20.20 201130						OVER RUN	
02-SHA-5-28.0/29 02-4G5204 ACIM- 005-(356)E --()		IN SHASTA COUNTY ABOUT 6 MILES NORTH OF SHASTA LAKE FROM 0.2 MILE SOUTH TO 0.9 MILE NORTH OF PIT RIVER BRIDGE OVERHEAD. BRIDGE DECK MAINTENANCE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 (925)372-8000		\$6,890,473 \$0 \$0	05/21/18 06/07/18	0% 0%
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342 (818)362-8391	BADE, TIM 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2964	\$132,360,441 \$131,438,988 \$10,000	09/25/09 10/14/09 10/01/18	100% 100%
HA21	SWPPP					OVER RUN	

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/18

Page 4
08/03/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-54.6/55.9 02-4H3904		IN SHASTA COUNTY ABOUT 12 MILES NORTH STEVE MANNING CONSTRUCTION, INC. OF LAKEHEAD FROM 1.3 MILES NORTH TO 2.6 MILES NORTH OF GIBSON ROAD OVERCROSSING. DRI'S EMERG REMOVE EXISTING ROCK BUTTRESS,	P.O. BOX 491660 REDDING, CA 96049	JOEL GASIK, 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$5,085,000 \$0 \$0	06/21/18 07/23/18 10/15/18	0% 0%
20.20 201130							
02-SHA-44-4.6/6.4 02-368414 ACST-P044-(056)E --()		IN SHASTA COUNTY NEAR PALO CEDRO FROM TULLIS, INC. CLOUGH CREEK BRIDGE TO 0.6 MILE WEST PO BOX 493416 OF DESCHUTES ROAD UNDERCROSSING. CONSTRUCT INTERCHANGE	REDDING CA 96049 (530)241-5105	NATHAN ALEXANDER, 1031 BUTTE ST., STE.205,MS #60 REDDING, CA 96001 (530)225-2922	\$5,763,050 \$2,512,204 \$1,185,328	10/13/17 11/20/17 01/10/19	35% 44%
HB4N							
02-SHA-151-5.5/5.8 02-4F79U4 ACST-P151-(004)E --()		IN SHASTA COUNTY IN SHASTA LAKE CITY S.T. RHOADES CONSTRUCTION, FROM PANCAKE HILL DRIVE TO LOCUST AVENUE. PEDESTRIAN INFRASTRUCTURE AND AC	INC. PO BOX 494520 REDDING CA 96049 (530)223-9322	SUNIL REPAKA, 1031 BUTTE STREET REDDING, CA 96001 (530)949-8019	\$1,797,722 \$1,405,614 \$282,633	01/29/18 03/05/18 07/25/18	89% 78%
02-SHA-299-24.6/30.3 02-3H2004		IN SHASTA COUNTY IN AND NEAR REDDING FROM 0.1 MILE EAST OF BOULDER DRIVE TO 0.1 MILE EAST OF HOOTENANNY LANE AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049 (530)246-4292	MIKE ZDENEK, 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$3,269,162 \$0 \$0	03/21/18 04/03/18 10/30/18	0% 0%
02-SHA-299-77.8/79.7 02-4E0204 ACST-P299-(199)E --()		IN SHASTA COUNTY NEAR BURNEY FROM 0.2 HAT CREEK CONSTRUCTION & MILE WEST OF SONOMA STREET TO 0.3 MILE WEST OF ROUTE 89. PULVERIZE & RECONSTRUCT PAVEMENT	MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013 (530)335-5501	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)225-3172	\$6,885,699 \$5,287,429 \$3,107,388	02/01/18 02/22/18 08/08/18	82% 76%
02-SHA-910-/.1 02-1H8804		IN SHASTA COUNTY AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049 (530)246-4292	JOEL GASIK, 1031 BUTTE ST. REDDING, CA 96001 (530)756-6116	\$3,099,159 \$1,695,920 \$0	06/12/17 07/10/17 12/06/18	14% 54%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/18

Page 5
08/03/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-910-/0 02-3H4204 HSNH-X089-(122)E --()		IN SHASTA CO ON RTE 5 AT VARIOUS LOCS FROM 0.4 MI SO OF JUNCTION OF RTE 273 TO 0.3 MI NO OF PINE GROVE OC AND ON RTE 273 FROM RTE INSTALL GLARE FENCE	GOLDEN BAY FENCE 4104 SOUTH B STREET STOCKTON CA 95206 (209)944-9754	REPAKA, SUNIL 1031 BUTTE STREET REDDING, CA 96001 (530)949-8019	\$468,285 \$53,035 \$53,035	04/25/18 06/19/18 08/15/18	33% 11%
02-SHA-999-/0 02-1H9404		IN SHASTA COUNTY ON ROUTE 5 AT SACRAMENTO RIVER BRIDGE OVERHEAD AND ON ROUTE 273 AT SACRAMENTO RIVER BRIDGE BRIDGE MAINTENANCE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 (925)372-8000	ALEXANDER, NATHAN 1031 BUTTE ST., STE 205 MS#60 REDDING, CA 96001 (530)225-2922	\$487,619 \$0 \$0	04/05/18 04/27/18 09/25/18	0% 0%
02-SIS-5-2.7/11.4 02-4G5504 ACIM- 005-(177)E --()		IN SISKIYOU COUNTY IN AND NEAR DUNSMUIR FROM SACRAMENTO RIVER BRIDGE TO 0.6 MILE SOUTH OF NORTH MOUNT SHASTA UNDERPASS 2 R ROADWAY REHABILITATION -	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049 (530)246-4292	MALLORY, NICOLE 1625 MOTT ROAD MOUNT SHASTA, CA 96067 (530)605-5871	\$57,496,608 \$6,605,283 \$5,509,171	03/12/18 03/29/18 01/07/20	9% 11%
02-SIS-5-7.2/0 02-2E8004		IN SISKIYOU COUNTY NEAR DUNSMUIR AT DUNSMUIR GRADE COMMERCIAL VEHICLE ENFORCEMENT FACILITY. IMPROVE TRUCK INSPECTION FACILITY	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973 (530)892-1918	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$6,383,717 \$5,758,665 \$492,928	02/11/16 02/25/16 07/02/18	100% 92% OVER RUN
02-SIS-5-25.2/25.2 02-4G2404 ACIM- 005-(178)E --()		IN SISKIYOU COUNTY ABOUT 5 MILES NORTH OF WEED AT THE NORTH EDGEWOOD OVERHEAD. STRENGHTEN AND UPGRADE BRIDGES	J.F. SHEA CONSTRUCTION, INC. PO BOX 494519 REDDING CA 96049 (530)246-4292	STEPPAT, JEFF 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$4,213,213 \$2,025,080 \$433,866	11/16/17 12/19/17 09/26/18	46% 48%
02-SIS-5-57.8/58.5 02-4F58U4 ACIM-0059-(76E) --()		IN SISKIYOU COUNTY NEAR HORN BROOK FROM 0.3 MILE SOUTH OF KLAMATH RIVER ROAD UNDERCROSSING TO 0.5 MILE NORTH OF KLAMATH RIVER ROAD BRIDGE STRENGTHENING AND RAIL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049 (530)246-4292	LOADER, MARK 2150 EDUARDO STREET REDDING, CA 96002 (530)941-9542	\$4,497,595 \$3,451,152 \$145,336	12/14/16 01/11/17 12/10/18	63% 76%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/18

Page 6
08/03/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-89-20.9/21.2 02-4F5504 ACST-P089-(120)E --()		IN SISKIYOU COUNTY NEAR MCCLOUD FROM STEELHEAD CONSTRUCTORS, INC. 0.2 MILE SOUTH TO 0.2 MILE NORTH OF PO BOX 997 MUD CREEK BRIDGE. BRIDGE REPLACEMENT	PALO CEDRO CA 96073 (530)226-6400	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$2,723,775 \$1,499,534 \$413,822	11/14/17 11/30/17 09/26/18	50% 55%
02-SIS-96-52.5/88.4 02-4E6504 ACST-P096-(060)E --()		IN SISKIYOU COUNTY NEAR SEIAD VALLEY J.F. SHEA CONSTRUCTION, INC. AT VARIOUS LOCATIONS FROM 0.1 MILE 17400 CLEAR CREEK RD WEST OF THOMPSON CREEK BRIDGE TO 0.2 MILE EAST OF BEAVER WIDEN BRIDGE/OVERLAY/COLD PLANE/HMA	REDDING CA 96049 (530)246-4292	LOADER, MARK 2150 EDUARDO ST REDDING, CA 96002 (530)941-9542	\$7,420,930 \$995,915 \$278,202	07/10/17 07/27/17 07/09/19	14% 13%
02-SIS-96-/.7 02-3H2604 20.20 201130		IN SISKIYOU COUNTY NEAR SOMES BAR AT HAYES & SONS, INC. VARIOUS LOCATIONS FROM HUMBOLT COUNTY P.O. BOX 258 LINETO 2.1 MILE WEST OF KLAMATH RIVER BRIDGE DIR'S EMER CLEAR OF SLIDE DEBRIS, REPAIR SLIP-OUTS	HAPPY CAMP, CA 96039	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	\$4,985,000 \$4,034,696 \$0	01/20/17 04/28/17 06/30/18	0% 81%
02-SIS-97-21.8/0 02-4E6804 CNHG-P097-(044)E --()		IN SISKIYOU COUNTY ABOUT 19 MILES SOUTH OF MACDOEL AT GRASS LAKE SAFETY ROADSIDE REST AREA. REHABILITATE WATER AND SEWER	SERAFIX ENGINEERING CONTRACTORS, INC. 7 CROW CANYON COURT, SUITE 25 SAN RAMON CA 94583 (925)552-8253	STEPPAT, JEFF 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$2,789,530 \$1,330,043 \$458,766	03/29/18 04/25/18 10/01/18	46% 47%
02-SIS-263-49.3/56.4 02-3H1904 ACST-P263-(001)E --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.2 MILE NORTH OF ROUTE 3 TO SHASTA RIVER BRIDGE 02-0014. AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049 (530)246-4292		\$2,278,872 \$0 \$0	02/22/18 03/12/18	0% 0%
02-SIS-999-/0 02-1H9504		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	STEPPAT, JEFF 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$885,430 \$113,674 \$113,674	04/11/18 05/16/18 09/05/18	27% 13%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/18

Page 7
08/03/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-5-/22.4 02-3H1204		IN TEHAMA COUNTY AT AND NEAR CORNING TULLIS, INC. FROM GLENN COUNTY LINE TO 0.3 MILE NORTH OF BRANCH COYOTE CREEK BRIDGE. AC OVERLAY	P.O. BOX 493416 REDDING CA 960019604 (530)241-5105	BENNER, HENRY 13700 HIGHWAY 36 EAST RED BLUFF, CA 96080 (530)949-8132	\$10,684,360 \$882,648 \$0	01/03/18 02/22/18 08/27/18	15% 8% SUSPENDED
02-TEH-32-8.6/9.3 02-0H2004 HSST-P032-(047)E --()		IN TEHAMA COUNTY ABOUT 35 MILES EAST OF CHICO FROM 0.2 MILE WEST TO 0.6 MILE EAST OF DIAMOND MATCH HAUL ROAD.	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$2,121,850 \$1,728,741 \$828,086	08/21/17 09/07/17 07/27/18	92% 80%
02-TEH-36-42.1/46 02-3E7204 ACST-P036-(104)E --()		IN TEHAMA COUNTY IN AND NEAR RED BLUFF FROM EAST SAND SLOUGH BRIDGE TO PO BOX 493416 0.6 MILE EAST OF STICE ROAD. REHABILITATE PAVEMENT BY REPLACING	TULLIS, INC. REDDING CA 96001 (530)241-5105	GRANDADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)949-1611	\$5,269,924 \$4,278,840 \$2,761,324	12/18/17 01/04/18 09/24/18	62% 80%
02-TEH-36-75.1/78.4 02-4G03U4 ACHS-STP0-(610)2 --()		IN TEHAMA COUNTY NEAR MINERAL FROM LITTLE GIANT MILL ROAD TO 0.7 MILE WEST OF DIAMOND ROAD CURVE IMPROVEMENT AND INSTALL MBGR	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 960019604 (530)241-5105	BENNER, HENRY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$10,369,887 \$10,039,439 \$0	12/06/16 12/28/16 08/22/18	32% 96%
02-TEH-910-/0 02-0H1104 HSST-X103-(005)E --()		IN TEHAMA COUNTY ON ROUTE 5 AT RED BLUFF MAINTENANCE STATION AND ON ROUTE 36 FROM NEVIS ROAD TO 0.5 MILE EAST OF NEVIS ROAD ROADWAY EXCAVATION, HOT MIX ASPHALT	TULLIS, INC. PO BOX 493416 REDDING CA 960019604 (530)241-5105		\$1,718,925 \$0 \$0	05/14/18 05/29/18	0% 0%
02-TRI-3-11.0/27 02-0H0904		IN TRINITY COUNTY NEAR HAYFORK FROM 1.2 MILES NORTH OF EAST ROAD TO 0.8 MILE SOUTH OF DEER LICK SPRINGS ROAD AC OVERLAY, REPLACE AC SURFACING	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049 (530)246-4292	SERGIO MENDOZA 1031 BUTTE ST REDDING CA 96001 (530)945-2437	\$5,551,112 \$548,729 \$548,729	02/22/18 03/12/18 08/27/18	38% 10%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/18

Page 8
08/03/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-3-32.8/39.8 02-4G2504 ACST-P003-(035)E --()		IN TRINITY COUNTY NEAR WEAVERVILLE AT R. BROWN CONSTRUCTION COMPANY, VARIOUS LOCATIONS FROM 0.1 MILE NORTH INC. OF EAST WEAVER ROAD TO 0.4 MILE NORTH PO BOX 406 OF RUSH CREEK CA REPLACE AND REHAB CULVERTS, RSP	WILLOW CREEK CA 95573 (530)629-3702	GREWAL, MANDHIR S 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$2,062,697 \$578,284 \$553,810	11/18/17 11/30/17 10/09/18	35% 28%
02-TRI-3-33.0/65 02-2H5104		IN TRINITY COUNTY IN AND NEAR IN TRINITY COUNTY IN AND NEAR WEAVERVILLE AT VARIOUS LOCATIONS FROM 0.3 MILE NORTH OF EAST WEAVER CR PAVE TURNOUTS	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501 (707)443-6371	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$844,930 \$810,387 \$0	05/03/17 05/30/17 06/07/18 06/28/18	100% 100% COMPLETED
02-TRI-299-9.5/10.5 02-3H8804		IN TRINITY COUNTY NEAR BURNT RANCH FROM 0.3 MILE WEST OF VETERAN'S HALL ROAD TO 0.1 MILE EAST OF HENNESSEY ROAD. DIR'S EMERGENCY L REPAIR CULVERT FAILURE	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049`	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-8437	\$3,325,000 \$2,237,196 \$0	10/04/17 11/21/17 07/16/18	0% 67%
20.20 201130							
02-TRI-299-15.1/15.5 02-2H7204		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.0 MILE EAST TO 1.5 MILES EAST OF TRINITY RIVER BRIDGE. REALIGN ROADWAY	GR SUNDBERG, INC 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565		\$806,079 \$0 \$0	05/10/18 05/30/18	0% 0%
02-TRI-299-20.2/20.7 02-0H3304		IN TRINITY COUNTY NEAR DEL LOMA FROM 0.7 MILE TO 0.2 MILE WEST OF HAYDEN FLAT CAMPGROUND IMPROVE TRUCK CLEARANCE.	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049 (530)246-4292	REPAKA, SUNIL 1031 BUTTE ST REDDING, CA 96001 (530)949-8019	\$999,361 \$909,765 \$0	04/21/17 05/18/17 06/21/18	88% 91%
02-TRI-299-25.7/29.4 02-3H1604		IN TRINITY COUNTY AT AND NEAR BIG BAR CREEK TO 0.4 MILE EAST OF MANZANITA CREEK BRIDGE. AC OVERLAY	TULLIS, INC. P.O. BOX 493416 REDDING CA 960019604 (530)241-5105	MENDOZA, SERGIO 1031 BUTTE STREET MS 60 REDDING, CA 96001 (530)945-2437	\$1,432,708 \$1,310,215 \$261,178	12/29/17 01/18/18 07/23/18	97% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/18

Page 9
08/03/18

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-/8.3 02-4G3804 ACST-P299-(98E) --()		IN TRINITY COUNTY AT AND NEAR SALYER FROM HUMBOLDT COUNTY LINE TO 0.6 MILE EAST OF GRAY CREEK ROAD. PAVEMENT REHABILITATION	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501 (707)443-6371	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96002 (530)229-0542	\$5,363,198 \$4,003,981 \$3,096,159	11/30/16 12/21/16 08/13/18	73% 73%
02-VAR--/0 02-3H1404 ACST-P036-(106)E --()		IN SHASTA AND TRINITY COUNTIES FROM TRINITY COUNTY LINE TO 0.4 MILE OF HARRISON GULCH ROAD AND FROM HUMBOLDT COUNTY LINE TO AC OVERLAY, REPLACE AC SURFACE	TULLIS, INC. EAST P.O. BOX 493416 REDDING CA 960019604 (530)241-5105	GREWAL, MANDHIR 1031 BUTTE ST. REDDING, CA 96001 (530)229-0542	\$4,329,034 \$4,114,323 \$910,660	02/28/18 03/20/18 07/25/18	13% 95%
02-VAR--/0 02-4E6704 CIMG-000C-(450)E --()		IN SACRAMENTO AND SISKIYOU COUNTIES ON ROUTE 5 AT 0.1 MILE SOUTH OF ROUTE 275 AND AT COLLIER SAFETY ROADSIDE REST AREA REHABILITATE WATER SYSTEMS.	TIMBERWORKS PO BOX 1240 MT SHASTA CA 96067 (530)926-4093	LOADER, MARK 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)246-4292	\$3,818,093 \$2,589,340 \$546,835	06/15/17 06/29/17 10/02/18	32% 65%
HA26 02-VAR--/0 02-3H7204		IN SHASTA, SISKIYOU AND TEHAMA COUNTIES AT VARIOUS LOCATIONS REPLACE STRIPING	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR RANCHO CORDOVA CA 95742 (916)635-5175	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$6,494,250 \$9,375 \$0	02/28/18 03/20/18 12/31/18	0% 0%
02-VAR--/0 02-3H2204		IN BUTTE AND TEHAMA COUNTIES FROM BUTTE COUNTY LINE TO 1.6 MILES EAST OF SODA SPRINGS ROAD AC OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	JOHNSON, RYAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)895-5245	\$1,502,557 \$1,292,452 \$1,292,452	03/15/18 03/27/18 08/03/18	60% 84%
02-VAR--/0 02-0H0304		IN BUTTE AND PLUMAS COUNTIES AT VARIOUS LOCATIONS. UPGRADE DRAINAGE SYSTEMS	SNL GROUP INC. 9818 HOLTON WAY REDDING CA 96003 (530)222-5048	BENNER, HENRY 13700 HIGHWAY 36 EAST RED BLUFF, CA 96080 (530)949-8132	\$621,490 \$12,060 \$12,060	03/13/18 04/11/18 09/12/18	12% 2%

Totals:	Authorized Final Amt:	<u>\$437,840,029</u>	Completed to Date:	<u>\$253,882,195</u>	Work This Month:	<u>\$30,992,948</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-36-22.4/29.4	02-4F9904	1
02-LAS-70-/3.8	02-2H6104	1
02-LAS-299-/4.7	02-3H1504	1
02-LAS-395-47.0/56.5	02-3H1304	1
02-LAS-395-49.6/0	02-4E6904	1
02-MOD-299-23.1/33.5	02-4F77U4	1
02-PLU-70-14.9/0	02-1C7504	2
02-PLU-70-27.4/0	02-3H7504	2
02-PLU-70-31.4/31.6	02-4H6104	2
02-PLU-70-50.6/51.7	02-2C0904	2
02-PLU-70-/0	02-3H1004	2
02-PLU-89-30.2/30.5	02-0E1804	2
02-PLU-147-8.9/9.3	02-4E6404	3
02-PLU-910-/0	02-3H2104	3
02-SHA-5-.1/0	02-0E0904	3
02-SHA-5-4.9/5.1	02-4H1504	3
02-SHA-5-54.6/55.9	02-4H3904	3
02-SHA-5-28.0/29	02-4G5204	3
02-SHA-5-39.5/40.8	02-378904	4
02-SHA-44-4.6/6.4	02-368414	4
02-SHA-151-5.5/5.8	02-4F79U4	4
02-SHA-299-24.6/30.3	02-3H2004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SHA-299-77.8/79.7	02-4E0204	4
02-SHA-910-/.1	02-1H8804	4
02-SHA-910-/0	02-3H4204	5
02-SHA-999-/0	02-1H9404	5
02-SIS-5-2.7/11.4	02-4G5504	5
02-SIS-5-7.2/0	02-2E8004	5
02-SIS-5-25.2/25.2	02-4G2404	5
02-SIS-5-57.8/58.5	02-4F58U4	5
02-SIS-89-20.9/21.2	02-4F5504	6
02-SIS-96-52.5/88.4	02-4E6504	6
02-SIS-96-/.7	02-3H2604	6
02-SIS-97-21.8/0	02-4E6804	6
02-SIS-263-49.3/56.4	02-3H1904	6
02-SIS-999-/0	02-1H9504	6
02-TEH-5-/22.4	02-3H1204	7
02-TEH-32-8.6/9.3	02-0H2004	7
02-TEH-36-42.1/46	02-3E7204	7
02-TEH-36-75.1/78.4	02-4G03U4	7
02-TEH-910-/0	02-0H1104	7
02-TRI-3-11.0/27	02-0H0904	7
02-TRI-3-32.8/39.8	02-4G2504	8
02-TRI-3-33.0/65	02-2H5104	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-TRI-299-9.5/10.5	02-3H8804	8
02-TRI-299-15.1/15.5	02-2H7204	8
02-TRI-299-20.2/20.7	02-0H3304	8
02-TRI-299-25.7/29.4	02-3H1604	8
02-TRI-299-/8.3	02-4G3804	9
02-VAR--/0	02-3H1404	9
02-VAR--/0	02-4E6704	9
02-VAR--/0	02-3H7204	9
02-VAR--/0	02-3H2204	9
02-VAR--/0	02-0H0304	9

Statement of Ongoing Contracts - Federal Aid

District	02		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$73,097,888	\$12,081,515
-F-	FEDERAL AID (PRIMARY)	\$35,297,393	\$4,236,216
-S-	FEDERAL AID (SECONDARY)	\$78,412,826	\$40,689,971
-SH-	STATE HIGHWAY	\$67,719,100	\$27,443,371
		\$183,312,822	\$169,431,123
District Total:		<u>\$437,840,029</u>	<u>\$253,882,195</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
02	\$2,829,930
Work completed this Period:	\$2,829,930