

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 1  
03/25/19

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-22.4/29.4 02-4F9904 ACNH-P036-(105)E --()		IN LASSEN COUNTY IN AND NEAR SUSANVILLE FROM 0.3 MILE EAST OF EAGLE LAKE ROAD TO ROUTE 395 COLD PLANE AC PVMT, AC OVERLAY,	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013 (530)335-5501	YOLTON, JOHN 470-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)864-9033	\$15,094,395 \$7,210,115 \$0	06/11/18 07/09/18 10/31/19	22% 48%  SUSPENDED
02-LAS-44-31.9/32.6 02-1H4404 HSNH-P044-(058)E --()		IN LASSEN COUNTY ABOUT 10 MILES WEST OF SUSANVILLE FROM 0.3 MILE WEST TO 0.4 MILE EAST OF BIG SPRINGS ROAD CURVE IMPROVEMENT	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N. BURNEY CA 96013 (530)335-5501	JOHN YOLTON 471-800 DIANE DR SUSANVILLE, CA 96130 (530)864-9033	\$2,294,949 \$46,500 \$0	09/11/18 09/25/18 05/20/19	0% 2%  SUSPENDED
02-LAS-70-/3.8 02-2H6104  20.80 010010		IN LASSEN COUNTY ABOUT 8 MILES EAST OF CHILCOOT FROM PLUMAS COUNTY LINE TO ROUTE 395 DIR'S EMERGENCY L.B. OVERLAY AC TRAVEL-WAY	SIERRA NEVADA CONSTRUCTION INCCOLLINS, RONALD 2055 E. GREG STREET SPARKS, NV 89431 (775)355-0420	1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$290,000 \$290,000 \$0	05/05/16 07/14/16 03/30/18	20% 100%
02-LAS-139-6.2/7.3 02-0H6304 NSST-S139-(024)E --()		IN LASSEN COUNTY ABOUT 6 MILES NORTH OF SUSANVILLE FROM 0.1 MILE SOUTH TO 0.7 MILE SOUTH OF ANTELOPE RADIO STREET. CURVE IMPROVEMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	YOLTON, JOHN 471-800 DIANE DR SUSANVILLE, CA 96130 (530)864-9033	\$3,699,598 \$3,590,454 \$0	06/29/18 07/13/18 10/09/19	100% 95%  OVER RUN
02-LAS-395-603.0/60.3 02-4H9704  20.80 .524		IN LASSEN COUNTY AT SUSANVILLE MAINTENANCE STATION DIR'S EMERGENCY F.A. REMOVAL & REPLACE EXISTING HEATING SYSTEM	MESA ENERGY SYSTEM, INC. 2 CROMWELL IRVINE, CA 92618	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)864-9033	\$299,000 \$0 \$0	11/19/18 11/30/18 01/03/19	0% 0%
02-MOD-299-.5/0 02-4F2104 B1ST-P299-(204)E --()		IN MODOC COUNTY NEAR ADIN AT BUTTE CREEK BRIDGE AND AT ASH CREEK BRIDGE. REPLACE BRIDGES & RECONSTRUCT ROADW	WEST COAST CONTRACTORS, INC. DBA OREGON WEST COAST CONTRACTORS 61050 HIGHWAY 101 COOS BAY OR 97420 (541)267-7689	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$6,968,619 \$0 \$0	12/20/18 01/25/19 12/31/19	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 2  
03/25/19

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-MOD-299-23.1/33.5 02-4F77U4 ACNH-P299-(201)E --()		IN MODOC COUNTY ABOUT 6 MILES WEST OF HAT CREEK CONSTRUCTION & ALTURAS FROM 0.3 MILE WEST OF CALDWELL CREEK BRIDGE TO 1.7 MILE WEST OF COUNTY ROAD 75. BRIDGE REPLACEMENT AND ROADWAY	MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013 (530)335-5501	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$16,862,426 \$10,364,571 \$0	05/08/18 06/14/18 08/29/19	44% 61% SUSPENDED
02-MOD-299-37.5/56.9 02-3H1704		IN MODOC COUNTY IN AND NEAR ALTURAS AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROCK CREEK BRIDGE TO PATTERSON STREET COLD IN PLACE RECYCLE	EAGLE PEAK ROCK & PAVING, INC. 886 FITCH ROAD ALTURAS CA 96101 (530)233-4568		\$4,244,791 \$0 \$0	02/21/19 03/13/19	0% 0%
02-MOD-299-51.9/52.5 02-1H3304 HSST-P299-(203)E --()		IN MODOC COUNTY NEAR CEDARVILLE FROM MEYERS EARTHWORK 0.6 MILE WEST OF CEDAR PASS SKI TOW ROAD TO CEDAR PASS SKI TOW ROAD SUPERELEVATION IMPROVEMENT	PO BOX 493730 REDDING CA 96049 (530)365-8858	MIKE ZDENEK 1031 BUTTE STREET REDDING CA 96001 (530)229-0559	\$3,334,009 \$99,030 \$0	09/19/18 10/08/18 05/06/19	0% 3% SUSPENDED
02-PLU-70-11.5/11.9 02-0H4504 HSST-P070-(134)E --()		IN PLUMAS COUNTY ABOUT 3 MILES WEST OF BELDEN FROM 2.1 MILES TO 1.6 MILES WEST OF CHIPPS CREEK BRIDGE CURVE IMPROVEMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555		\$2,578,143 \$0 \$0	12/21/18 01/09/19 05/13/19	0% 0% SUSPENDED
02-PLU-70-14.9/0 02-1C7504 ACST-P070-(133)E --()		IN PLUMAS COUNTY NEAR BELDEN AT YELLOW CREEK BRIDGE #09-0008 BRIDGE REPLACEMENT - SEISMIC	STEWART ENGINEERING INC 5323 EASTSIDE RD REDDING CA 96001 (530)244-8464	COLLINS, RON 1555 E. MAIN SREET QUINCY, CA 95971 (530)605-5866	\$10,548,092 \$4,122,642 \$189,584	11/30/17 02/02/18 10/11/19	54% 39%
HA21							
02-PLU-70-50.6/51.7 02-2C0904 ACST-P070-(05E) --()		IN PLUMAS COUNTY NEAR QUINCY FROM 0.6 M.C.M. CONSTRUCTION, INC. MILE WEST TO 0.5 MILE EAST OF SPRING GARDEN BRIDGE OVERHEAD. BRIDGE REHABILITATION	6413 32ND STREET NORTH HIGHLANDS CA 95660 (916)334-1221	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$10,336,299 \$9,487,067 \$0	11/16/16 12/09/16 04/30/19	89% 91% SUSPENDED
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 3  
03/25/19

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-89-30.2/35.3 02-4H2304 ACST-P089-(125)E --()		IN PLUMAS COUNTY NEAR CANYON DAM FROM HAT CREEK CONSTRUCTION & 0.2 MILE NORTH OF LAKE ALMANOR SPILLWAY TO 2.5 MILES SOUTH OF HUMBOLDT ROAD MILL AND FILL	MATERIALS, INC. 24339 HIGHWAY 89 N. BURNEY CA 96013 (530)335-5501		\$1,431,989 \$0 \$0	02/20/19 03/13/19	0% 0%
02-PLU-147-8.9/9.3 02-4E6404 STP-P147-(003)E --()		IN PLUMAS COUNTY ABOUT 9 MILES NORTH OF CANYON DAM FROM 0.1 MILE SOUTH TO 0.4 MILE NORTH OF HAMILTON BRANCH BRIDGE REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95742 (916)852-5530	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)895-8245	\$5,950,712 \$5,886,079 \$400	05/10/16 06/02/16 07/24/19	100% 98% OVER RUN
02-SHA-5-.1/0 02-0E0904 NHPI-005 -( )8 355- E -()		IN SHASTA COUNTY ABT 8 MI N OF SHASTA LAKE CTY AND NEAR LAKEHEAD FRM TURNTABLE BAY O/C TO 0.1 MI N OF O'BRIEN SRRA & FRM 0.4 MI S BRIDGE REPLACEMENT/SEISMIC RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 (925)372-8000	CHAFFEE, ERIC 1031 BUTTE STREET REDDING, CA 96001 (530)218-2266	\$30,539,409 \$25,502,155 \$0	02/03/16 02/17/16 10/25/19	72% 85%
HA21							
02-SHA-5-3.8/11.7 02-4C40V4 BLIM- 005-(359)E --()		IN SHASTA COUNTY IN AND NEAR ANDERSON FROM ROUTE 5/273 SEPARATION TO 0.4 MILE SOUTH OF CHURN CREEK ROAD OVERCROSSING WIDENING TO 6 LANES, BRIDGE	J.F. SHEA CONSTRUCTION, INC. PO BOX 494519 REDDING CA 96049 (530)246-4292	SERGIO MENDOZA 1031 BUTTE ST REDDING,CA 96001 (530)945-2437	\$121,235,511 \$271,431 \$0	11/06/18 11/30/18 03/15/21	3% 0%
02-SHA-5-4.9/5.1 02-4H1504		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52% OVER RUN
20.20 201130							
02-SHA-5-28.0/29 02-4G5204 ACIM- 005-(356)E --()		IN SHASTA COUNTY ABOUT 6 MILES NORTH OF SHASTA LAKE FROM 0.2 MILE SOUTH TO 0.9 MILE NORTH OF PIT RIVER BRIDGE OVERHEAD. BRIDGE DECK MAINTENANCE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 (925)372-8000	MD TOFAEL ANWAR 3504 LARMIE STREET REDDING, CA 96002 (530)225-3172	\$6,949,601 \$1,923,268 \$0	05/21/18 06/07/18 07/31/19	22% 28%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 4  
03/25/19

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLEER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLEER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342 (818)362-8391	BADE, TIM 18300 ANTLEER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2964	\$132,526,824 \$131,754,402 \$0	09/25/09 10/14/09 03/01/19	100% 100% OVER RUN
HA21	SWPPP						
02-SHA-5-54.6/55.9 02-4H3904		IN SHASTA COUNTY ABOUT 12 MILES NORTH STEVE MANNING CONSTRUCTION, INC. OF LAKEHEAD FROM 1.3 MILES NORTH TO 2.6 MILES NORTH OF GIBSON ROAD OVERCROSSING. DRI'S EMERG REMOVE EXISTING ROCK BUTTRESS,	P.O. BOX 491660 REDDING, CA 96049	INCASIK, JOEL 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$5,085,000 \$3,171,938 \$0	06/21/18 08/30/18 01/29/19	100% 62% OVER RUN
20.20 201130							
02-SHA-5-/67 02-4F5104 HSIM- 005-(357)E --()		IN SHASTA COUNTY IN AND NEAR REDDING AT VARIOUS LOCATIONS FROM TEHAMA COUNTY LINE TO SISKIYOU COUNTY LINE COLLISION SEVERITY REDUCTION	STEELHEAD CONSTRUCTORS, INC. 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	SUNIL REPAKA 1031 BUTTE ST REDDING CA 96001 (530)949-8019	\$5,960,129 \$60,000 \$0	11/02/18 11/20/18 07/24/19	0% 1% SUSPENDED
02-SHA-5-/0 02-4G5704 ACIM- 005-(358)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS S.T. RHOADES CONSTRUCTION, FROM 0.1 MILE NORTH OF FOURTH STREET INC. OVERCROSSING TO 0.3 MILE NORTH OF FAWNDALE OVERCROSSING WORKER SAFETY	8585 COMMERCIAL WAY REDDING CA 96002 (530)223-9322	SUNIL REPAKA 1031 BUTTE ST REDDING CA 96001 (530)949-8019	\$2,609,850 \$1,010,164 \$0	07/18/18 08/13/18 04/16/19	54% 39% SUSPENDED
02-SHA-44-4.6/6.4 02-368414 ACST-P044-(056)E --()		IN SHASTA COUNTY NEAR PALO CEDRO FROM TULLIS, INC. CLOUGH CREEK BRIDGE TO 0.6 MILE WEST PO BOX 493416 OF DESCHUTES ROAD UNDERCROSSING. CONSTRUCT INTERCHANGE	REDDING CA 96049 (530)241-5105	ALEXANDER, NATHAN 1031 BUTTE ST., STE.205,MS #60 REDDING, CA 96001 (530)225-2922	\$5,862,350 \$5,504,661 \$0	10/13/17 11/20/17 03/29/19	85% 93% SUSPENDED
HB4N							
02-SHA-44-59.4/59.8 02-4F2004 BINH-P044-(057)E --()		IN SHASTA COUNTY NEAR OLD STATION FROM 0.3 MILE WEST TO 0.2 MILE EAST OF HAT CREEK BRIDGE BRIDGE REPLACEMENT	STEELHEAD CONSTRUCTORS, INCL. 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	NATHAN ALEXANDER 1031 BUTTE STREET ST#205 MS#60 REDDING,CA 96001 (530)225-2922	\$5,648,123 \$92,850 \$0	11/02/18 11/30/18 06/19/19	5% 2% SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 5  
03/25/19

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-89-26.3/29.2 02-4H2004 ACNH-P089-(124) --()		IN SHASTA COUNTY ABOUT 10 MILES NORTH OF BURNEY FROM 0.3 MILE NORTH OF CLARK CREEK ROAD TO LAKE BRITTON BRIDGE AC OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N.  BURNEY CA 96013 (530)335-5501		\$934,439 \$0 \$0	12/19/18 01/09/19	0% 0%
02-SHA-299-7.6/18.3 02-3E7404 BINH-P299-(202)E --()		IN SHASTA COUNTY AT AND NEAR SHASTA FROM 0.5 MILE WEST OF CRYSTAL CREEK ROAD TO TRINITY ALLEY. PAVEMENT PRESERVATION	TULLIS, INC. PO BOX 493416  REDDING CA 960019604 (530)241-5105	MANDHIR GREWAL 1031 BUTTE STREET REDDING CA 96001 (530)229-0542	\$15,355,347 \$0 \$0	08/24/18 09/12/18 04/23/19	0% 0%  SUSPENDED
02-SHA-299-24.6/30.3 02-3H2004		IN SHASTA COUNTY IN AND NEAR FROM 0.1 MILE EAST OF BOULDER DRIVE TO 0.1 MILE EAST OF HOOTENANNY LANE AC OVERLAY	REDDING J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519  REDDING CA 96049 (530)246-4292	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$3,355,362 \$3,260,002 \$0	03/21/18 04/03/18 02/25/19	89% 96%  SUSPENDED
02-SHA-299-77.8/79.7 02-4E0204 ACST-P299-(199)E --()		IN SHASTA COUNTY NEAR BURNEY FROM 0.2 MILE WEST OF SONOMA STREET TO 0.3 MILE WEST OF ROUTE 89. PULVERIZE & RECONSTRUCT PAVEMENT	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N.  BURNEY CA 96013 (530)335-5501	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)225-3172	\$7,699,397 \$7,538,723 \$0	02/01/18 02/22/18 03/13/19	96% 99%  SUSPENDED
02-SHA-910-/0 02-4G4204 BINH-X089-(123)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS. PAVEMENT REHABILITATION	TULLIS, INC. 16951 CLEAR CREEK ROAD  REDDING CA 960019604 (530)241-5105	SUNIL REPAKA 1031 BUTTE ST REDDING, CA 96001 (530)949-8019	\$10,224,844 \$122,585 \$0	07/18/18 08/06/18 06/24/19	2% 1%
02-SIS-5-2.7/11.4 02-4G5504 ACIM- 005-(177)E --()		IN SISKIYOU COUNTY IN AND NEAR DUNSMUIR FROM SACRAMENTO RIVER BRIDGE TO 0.6 MILE SOUTH OF NORTH MOUNT SHASTA UNDERPASS 2 R ROADWAY REHABILITATION -	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519  REDDING CA 96049 (530)246-4292	MALLORY, NICOLE 1625 MOTT ROAD MOUNT SHASTA, CA 96067 (530)605-5871	\$57,104,586 \$28,059,117 \$0	03/12/18 03/29/18 11/01/19	41% 49%  SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 6  
03/25/19

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-7.2/0 02-2E8004		IN SISKIYOU COUNTY NEAR DUNSMUIR AT DUNSMUIR GRADE COMMERCIAL VEHICLE ENFORCEMENT FACILITY. IMPROVE TRUCK INSPECTION FACILITY	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD  CHICO CA 95973 (530)892-1918	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$6,608,321 \$6,467,632 \$0	02/11/16 02/25/16 07/02/18	100% 98%  OVER RUN
02-SIS-5-15.3/16.5 02-4F5404 BLIM- 005-(179)E --()		IN SISKIYOU COUNTY NEAR WEED FROM 0.1 MILE SOUTH OF DEETZ ROAD UNDERCROSSING TO 0.6 MILE NORTH OF BLACK BUTTE OVERHEAD 02-0004L BRIDGE REPLACEMENT - SOUTHBOUND	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519  REDDING CA 96049 (530)246-4292	JEFF STEPPAT 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$8,325,197 \$0 \$0	07/30/18 08/15/18 12/05/19	0% 0%  
02-SIS-5-25.2/25.2 02-4G2404 ACIM- 005-(178)E --()		IN SISKIYOU COUNTY ABOUT 5 MILES NORTH OF WEED AT THE NORTH EDGEWOOD OVERHEAD. STRENGHTEN AND UPGRADE BRIDGES	J.F. SHEA CONSTRUCTION, INC. PO BOX 494519  REDDING CA 96049 (530)246-4292	STEPPAT, JEFF 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$4,308,213 \$3,896,548 \$0	11/16/17 12/19/17 03/12/19	98% 90%  
02-SIS-5-37.4/51.2 02-4H2504		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.8 MILE SOUTH OF GRENADA OVERCROSSING TO SHASTA RIVER BRIDGE MILL AND FILL	ROCKY MOUNTAIN CONSTRUCTION, LLC 4815 TINGLEY LANE #A  KLAMATH FALLS OR 97603 (541)882-8377		\$6,187,187 \$0 \$0	12/06/18 01/18/19	0% 0%  
02-SIS-5-66.0/69.3 02-4H1904		IN SISKIYOU COUNTY NEAR HORN BROOK FROM 0.4 MILE NORTH OF BAILEY HILL ROAD OVERCROSSING TO OREGON STATE LINE PAVEMENT MILL AND FILL	DARREN TAYLOR CONSTRUCTION, INC. 5750 PLEASANT VIEW DRIVE  ANDERSON CA 96007 (530)378-2211		\$1,329,130 \$0 \$0	11/29/18 01/09/19	0% 0%  
02-SIS-5-583.0/67.7 02-4H8204		IN SISKIYOU COUNTY NEAR HORN BROOK FROM ROUTE 96 TO 0.8 MILE NORTH OF BAILEY HILL UNDERPASS DIR'S EMERGENCY L.B. WILDFIRE DAMAGED REPAIR	MEYERS EARTHWORK, INC. P.O. BOX 493730  REDDING, CA 96049	LOADER, MARK 1031 BUTTE STREET REDDING, CA 96001 (530)941-9542	\$1,285,000 \$896,211 \$0	07/31/18 08/27/18 02/28/19	0% 70%  
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 7  
03/25/19

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-89-28.0/34 02-4H2204		IN SISKIYOU COUNTY NEAR MCCLOUD FROM STIMPEL-WIEBELHAUS 0.5 MILE SOUTH OF MOUNTAIN HOUSE ROAD TO 0.3 MILE SOUTH OF AZALEA ROAD. AC OVERLAY	1168 INDUSTRIAL ST REDDING CA 96002 (530)223-6605		\$1,769,905 \$0 \$0	01/22/19 02/20/19	0% 0%
02-SIS-96-52.5/88.4 02-4E6504 ACST-P096-(060)E --()		IN SISKIYOU COUNTY NEAR SEIAD VALLEY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF THOMPSON CREEK BRIDGE TO 0.2 MILE EAST OF BEAVER WIDEN BRIDGE/OVERLAY/COLD PLANE/HMA	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049 (530)246-4292	LOADER, MARK 2150 EDUARDO ST REDDING, CA 96002 (530)941-9542	\$7,543,250 \$3,693,281 \$0	07/10/17 07/27/17 08/27/19	57% 49% SUSPENDED
02-SIS-96-602.0/60.2 02-4H5004		IN SISKIYOU COUNTY AT SEIAD VALLEY AT SEIAD CREEK BRIDGE DIR'S EMERGENCY F.A. EXCAVATE SEIAD CREEK CHANNEL	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	LOADER, MARK 1625 MOTT RD. MT. SHASTA, CA 96067 (530)246-4292	\$385,000 \$100,839 \$0	06/01/18 08/28/18 02/20/19	0% 26%
20.20 201131							
02-SIS-96-/0 02-2E4804 BLST-X093-(009)E --()		IN SISKIYOU COUNTY ABOUT 8 MILES NORTH OF YREKA ON ROUTE 96 FROM 0.5 MILE WEST TO 0.2 MILE EAST OF RTE 263 AND ON ROUTE 263 FROM 0 BRIDGE REPLACEMENT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 (925)372-8000	MARK LOADER 2150 EDUARDO ST REDDING CA 96002 (530)941-9542	\$17,574,186 \$22,350 \$0	12/14/18 12/21/18 07/23/20	0% 0%
02-SIS-96-/.7 02-3H2604		IN SISKIYOU COUNTY NEAR SOMES BAR AT VARIOUS LOCATIONS FROM HUMBOLT COUNTY LINETO 2.1 MILE WEST OF KLAMATH RIVER BRIDGE DIR'S EMER CLEAR OF SLIDE DEBRIS, REPAIR SLIP- OUTS	HAYES & SONS, INC. P.O. BOX 258 HAPPY CAMP, CA 96039	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	\$4,985,000 \$4,545,286 \$0	01/20/17 04/28/17 09/20/18	100% 91% OVER RUN
20.20 201130							
02-SIS-97-21.8/0 02-4E6804 CNHG-P097-(044)E --()		IN SISKIYOU COUNTY ABOUT 19 MILES SOUTH OF MACDOEL AT GRASS LAKE SAFETY ROADSIDE REST AREA. REHABILITATE WATER AND SEWER	SERAFIX ENGINEERING CONTRACTORS, INC. 7 CROW CANYON COURT, SUITE 25 SAN RAMON CA 94583 (925)552-8253	STEPPAT, JEFF 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$3,312,230 \$2,918,703 \$0	03/29/18 04/25/18 02/26/19	98% 98% SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 8  
03/25/19

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-263-49.3/56.4 02-3H1904 ACST-P263-(001)E --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.2 MILE NORTH OF ROUTE 3 TO SHASTA RIVER BRIDGE 02-0014. AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519  REDDING CA 96049 (530)246-4292	JEFF STEPPAT 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$2,278,872 \$0 \$0	02/22/18 03/12/18 04/12/19	0% 0%  SUSPENDED
02-TEH-36-75.1/78.4 02-4G03U4 ACHS-STP0-(610)2 --()		IN TEHAMA COUNTY NEAR MINERAL FROM LITTLE GIANT MILL ROAD TO 0.7 MILE WEST OF DIAMOND ROAD CURVE IMPROVEMENT AND INSTALL MBGR	TULLIS, INC. 16951 CLEAR CREEK ROAD  REDDING CA 960019604 (530)241-5105	BENNER, HENRY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$10,419,887 \$10,286,819 \$0	12/06/16 12/28/16 03/01/19	47% 99%  SUSPENDED
02-TRI-36-26.7/27.1 02-4F8604 HSST-S036-(108)E --()		IN TRINITY COUNTY ABOUT 9 MILES EAST OF FOREST GLEN FROM 0.6 MILE WEST TO 0.1 MILE WEST OF ROUTE 3. CURVE IMPROVEMENT	STEELHEAD CONSTRUCTORS, INC. 2940 INNSBRUCK DRIVE  REDDING CA 96003 (530)226-6400	JOEL GASIK 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$8,865,778 \$140,880 \$0	11/02/18 11/20/18 11/19/19	2% 2%  
02-TRI-299-2.0/33 02-0J2204		IN TRINITY COUNTY NEAR HELENA FROM 0.5 MILE EAST TO 1.5 MILES EAST OF WHEEL GULCH ROAD. DIR'S EMERGENCY L.B. REDUCE RISK OF FALLING ROCKS	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335  REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$4,985,000 \$693,901 \$0	01/14/19 02/11/19 07/12/19	18% 14%  
20.20 201130							
02-TRI-299-408.0/41.2 02-0J0904		IN TRINITY COUNTY NEAR JUNCTION CITY FROM 0.6 MILE EAST OF VALDOR DRIVE TO 0.1 WEST OF POWERHOUSE ROAD. DIR'S EMERGENCY L.B. CARR FIRE LANDSLIDE REPAIR	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406  WILLOW CREEK, CA 95573	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$2,485,000 \$1,277,834 \$0	01/11/19 01/30/19 05/08/19	45% 51%  
20.20 201130							
02-VAR--/0 02-4H8704		IN TRINITY AND SHASTA COUNTIES IN AND NEAR REDDING FROM 0.1 MILE WEST OF TRINITYDAM BOULEVARD TO SUNSET DRIVE. DIR'S EMERGENCY F.A CARR FIRE RECONSTRUCITON	TULLIS, INC. P.O. BOX 493416  REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$21,385,000 \$14,996,162 \$0	07/30/18 08/20/18 06/28/19	100% 70%  OVER RUN
20.20 201130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/19**

Page 9  
03/25/19

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-3H7204		IN SHASTA, SISKIYOU AND TEHAMA COUNTIES AT VARIOUS LOCATIONS REPLACE STRIPING	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR RANCHO CORDOVA CA 95742 (916)635-5175	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$6,494,250 \$3,334,400 \$0	02/28/18 03/20/18 05/08/19	57% 51%
02-VAR--/0 02-4F7804 ACST-000C-(477)E --()		IN BUTTE, LASSEN, PLUMAS, SHASTA, SISKIYOU, AND TRINITY COUNTIES AT VARIOUS LOCATIONS. IMPROVE CHAIN CONTROL AREAS.	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 960019604 (530)241-5105		\$7,803,641 \$0 \$0	12/20/18 01/09/19	0% 0%
02-VAR--/0 02-4H9204		IN SHASTA AND SISKIYOU COUNTIES ON ROUTE 5FROM 0.3 MILE S. OF FAWNDALE OVERCROSSING TO .2 MILE SOUTH OF PIONEER BRIDGE OVERHEADIR' REPAIR OR REPLACE OTHER FIRE DAMAGE ITEMS	STEVE MANNING CONSTRUCTION,INCGASIK, JOEL P.O. BOX 491660 REDDING, CA 96049	1031 BUTTE STREET, SUITE 205 REDDING, CA 96001 (530)751-6116	\$9,985,000 \$7,218,353 \$0	09/06/18 10/10/18 01/25/19	100% 72% OVER RUN
20.20 201130							
02-VAR--/0 02-4E6704 CIMG-000C-(450)E --()		IN SACRAMENTO AND SISKIYOU COUNTIES ON ROUTE 5 AT 0.1 MILE SOUTH OF ROUTE 275 AND AT COLLIER SAFETY ROADSIDE REST AREA REHABILITATE WATER SYSTEMS.	TIMBERWORKS PO BOX 1240 MT SHASTA CA 96067 (530)926-4093	LOADER, MARK 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)246-4292	\$3,824,412 \$3,872,245 \$0	06/15/17 06/29/17 10/30/19	55% 96%
HA26							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$637,433,250</u>	<b>Completed to Date:</b>	<u>\$313,870,037</u>	<b>Work This Month:</b>	<u>\$189,984</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-LAS-36-22.4/29.4	02-4F9904	1
02-LAS-44-31.9/32.6	02-1H4404	1
02-LAS-70-/3.8	02-2H6104	1
02-LAS-139-6.2/7.3	02-0H6304	1
02-LAS-395-603.0/60.3	02-4H9704	1
02-MOD-299-.5/0	02-4F2104	1
02-MOD-299-23.1/33.5	02-4F77U4	2
02-MOD-299-37.5/56.9	02-3H1704	2
02-MOD-299-51.9/52.5	02-1H3304	2
02-PLU-70-11.5/11.9	02-0H4504	2
02-PLU-70-14.9/0	02-1C7504	2
02-PLU-70-50.6/51.7	02-2C0904	2
02-PLU-89-30.2/35.3	02-4H2304	3
02-PLU-147-8.9/9.3	02-4E6404	3
02-SHA-5-.1/0	02-0E0904	3
02-SHA-5-4.9/5.1	02-4H1504	3
02-SHA-5-54.6/55.9	02-4H3904	3
02-SHA-5-3.8/11.7	02-4C40V4	3
02-SHA-5-28.0/29	02-4G5204	4
02-SHA-5-39.5/40.8	02-378904	4
02-SHA-5-/67	02-4F5104	4
02-SHA-5-/0	02-4G5704	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-SHA-44-59.4/59.8	02-4F2004	4
02-SHA-44-4.6/6.4	02-368414	4
02-SHA-89-26.3/29.2	02-4H2004	5
02-SHA-299-24.6/30.3	02-3H2004	5
02-SHA-299-77.8/79.7	02-4E0204	5
02-SHA-299-7.6/18.3	02-3E7404	5
02-SHA-910-/0	02-4G4204	5
02-SIS-5-2.7/11.4	02-4G5504	5
02-SIS-5-583.0/67.7	02-4H8204	6
02-SIS-5-7.2/0	02-2E8004	6
02-SIS-5-15.3/16.5	02-4F5404	6
02-SIS-5-25.2/25.2	02-4G2404	6
02-SIS-5-37.4/51.2	02-4H2504	6
02-SIS-5-66.0/69.3	02-4H1904	6
02-SIS-89-28.0/34	02-4H2204	7
02-SIS-96-602.0/60.2	02-4H5004	7
02-SIS-96-52.5/88.4	02-4E6504	7
02-SIS-96-/0	02-2E4804	7
02-SIS-96-/ .7	02-3H2604	7
02-SIS-97-21.8/0	02-4E6804	7
02-SIS-263-49.3/56.4	02-3H1904	8
02-TEH-36-75.1/78.4	02-4G03U4	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-TRI-36-26.7/27.1	02-4F8604	8
02-TRI-299-2.0/33	02-0J2204	8
02-TRI-299-408.0/41.2	02-0J0904	8
02-VAR--/0	02-3H7204	8
02-VAR--/0	02-4H8704	9
02-VAR--/0	02-4E6704	9
02-VAR--/0	02-4F7804	9
02-VAR--/0	02-4H9204	9

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	02		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$70,972,249	\$34,889,096
-F-	FEDERAL AID (PRIMARY)	\$32,891,260	\$17,574,686
-S-	FEDERAL AID (SECONDARY)	\$59,454,601	\$36,232,453
-SH-	STATE HIGHWAY	\$81,427,947	\$46,393,398
		\$392,687,194	\$178,780,405
<b>District Total:</b>		<b><u>\$637,433,250</u></b>	<b><u>\$313,870,037</u></b>

**Statement of Ongoing Contracts -Summary**

**District**

**Work Completed This Period**

**Work completed this Period:**