

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

Page 1  
06/01/15

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$1,490,524 \$1,522,874 \$0	06/11/13 07/08/13 09/25/14	93% 97%  SUSPENDED
02-LAS-395-56.5/61 02-3C0724 NH-S395-(240)E --()		IN LASSEN COUNTY AT AND NEAR JOHN STONVILLE FROM 0.1 MILE NORTH OF SUNNYSIDE ROAD TO 0.1 MILE SOUTH OF ROUTE 36. PAVEMENT REHAB.	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89 N BURNLEY CA 96013	BLINE, JEFF 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)949-2984	\$2,594,604 \$2,719,681 \$0	05/24/13 06/13/13 06/30/14	96% 98%  SUSPENDED
HA23							
02-LAS-395-61.6/76.6 02-3C0714 NHP-P395-(246)E --()		IN LASSEN COUNTY AT AND NEAR IN LASSEN COUNTY AT AND NEAR JOHNSTONVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF BANGHAM LANE REHABILITATE ROADWAY.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNLEY CA 96013	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$12,333,831 \$6,987,511 \$0	06/25/14 07/21/14 05/19/15	32% 55%
HA23							
02-LAS-395-133.0/139 02-4G9904		IN LASSEN COUNTY NEAR MADELINE FROM 3.8 MILES NORTH OF ASH VALLEY ROAD TO MODOC COUNTY LINE. PLACE HMA, REPLACE AC SURFACING	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNLEY CA 96013	YOLTON, JOHN P.O. BOX 270430 SUSANVILLE, CA 96127 (530)218-1751	\$1,049,940 \$0 \$0	02/09/15 02/27/15	0% 0%
02-PLU-89-16.4/20 02-4G9604 STP-P089-(116)E --()		IN PLUMAS COUNTY NEAR CRESENT MILLS FROM 0.2 MILE SOUTH OF STAMPFI LANE TO 0.1 MILE NORTH OF SOUTH GREENVILLE OVERHEAD. PLACE HMA, REPLACE AC SURFACING	DIG IT CONSTRUCTION, INC. PO BOX 494 CHESTER CA 96020	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$825,490 \$0 \$0	02/11/15 03/04/15	0% 0%
02-SHA-0-/0 02-1H1804		IN SHASTA COUNTY ON SR 44 AT PM 49.0-71.4 AND SR 89-0-21.7 DIR'S EMERGENCY F.A. REMOVE AND CLEANUP FALLEN TREES	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N BURNLEY, CA 96013	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$235,000 \$243,344 \$0	02/06/15 03/27/15 04/21/15	0% 100%

20.20  
201130

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2971	\$129,837,146 \$99,459,991 \$2,647,853	09/25/09 10/14/09 10/01/16	100% 76% OVER RUN
HA21	SWPPP						
02-SHA-44-4.2/14.5 02-4E4304 CHP-P044-(051)E --()		IN SHASTA COUNTY AT AND NEAR PALO CEDRO FROM 0.1 MILE WEST OF STILL- WATER CREEK BRIDGE TO 0.1 MILE EAST OF BEAR CREEK BRIDGE. PAVEMENT REHABILITATION.	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$5,190,953 \$492,132 \$492,132	11/07/14 11/24/14 10/07/15	15% 9%
02-SHA-273-17.0/17 02-0H7504		IN SHASTA COUNTY, ROUTE D-2 MATERIALS LAB POSTMILE 1657 RIVERSIDE DRIVE DIR'S EMERGENCY F.A. REPAIR VENTILATION SYSTEM	DONALD F. GALLINO, INC., GENERAL CONTRACTORS P.O. BOX 493526 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)225-2922	\$266,000 \$276,378 \$0	12/05/14 01/27/15 04/14/15	100% 99% OVER RUN
20.20 201354							
02-SHA-299-.3/7.1 02-3E4104 NHP-P299-(185)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST STEVE MANNING CONSTRUCTION, OF REDDING FROM 0.3 MILE EAST OF TRINITY COUNTY LINE TO 0.9 MILES WEST PO BOX 491660 OF CRYSTAL CREEK ROAD HIGHWAY REALIGNMENT	INC. P.O. BOX 491660 REDDING CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$27,678,164 \$4,844,990 \$2,919,679	12/22/14 01/12/15 07/07/16	13% 17%
02-SHA-299-2.5/4.5 02-1H2604		IN SHASTA COUNTY ABOUT 14 MILES WEST STEVE MANNING CONSTRUCTION INC OF SHASTA FROM 2.5 TO 4.5 EAST OF TRINITY COUNTY LINE DIR'S EMERGENCY F.A. EXCAVATION, DISPOSAL SITE DEVELOPMENT	P.O. BOX 491660 REDDING, CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$2,485,000 \$0 \$0	02/09/15 04/06/15	0% 0%
20.20 201130							
02-SHA-299-18.4/18.7 02-4G4804 NHP-P299-(186)E --()		IN SHASTA COUNTY AT SHASTA FROM 0.1 MILE WEST OF FRENCH ALLEY TO RED BLUFF ROAD. CONSTRUCT SIDEWALKS	RTA CONSTRUCTION, INC. 9614 TANQUERAY COURT REDDING CA 96003	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$1,801,800 \$741,410 \$464,959	11/24/14 12/19/14 11/30/15	22% 41%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-299-30.3/40.7 02-360704 STP-P299-(176)E --()		IN SHASTA COUNTY AT AND NEAR BELLA VISTA FROM 0.3 MILE EAST OF INTERMOUNTAIN DRIVE TO 0.3 MILE OF BACKBONE RIDGE ROAD REPAIR ROADWAY WITH HMA OVER AB	J F SHEA CONSTRUCTION INC P O BOX 494519 WEST REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$22,786,857 \$22,392,317 \$498,110	11/05/13 11/15/13 08/14/15	75% 94%
HA22							
02-SHA-299-57.7/58 02-0H8504		IN SHASTA COUNTY NEAR MONTGONERY CREEK FROM 0.1 MILES EAST TO 0.5 MILE EAST OF WOODHILL DRIVE DIR'S EMERGENCY F.A. REMOVED UNSTABLE MATERIAL	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N BURNLEY, CA 96013	ZDENEK, MICHAEL 1031 BUTTE ST, SUITE 205 REDDING, CA 96001 (530)229-0559	\$785,000 \$491,679 \$0	12/15/14 02/06/15 02/12/15	100% 63% OVER RUN
20.20 201130							
02-SHA-299-83.0/84 02-2E74U4 STP-P299-(183)E --()		IN SHASTA COUNTY CURVE IMPROVEMENT AND TRUCK LANE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNLEY CA 96013	ZDENEK, MIKE 1031 BUTTE STREET, SUITE 205 REDDING, CA 96001 (530)604-4845	\$3,513,929 \$1,373,054 \$726,287	10/08/14 10/22/14 07/16/15	43% 39%
02-SHA-910-/0 02-0H0004		IN SHASTA COUNTY IN AND NEAR REDDING ON RTE 5 FROM HILLTOP DRIVE OVERCROSSING TO CHURN CREEK BRIDGE AND ON RTE 273 FROM 0.1 MILE COLD PLANE AND PLACE HMA	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$1,998,721 \$0 \$0	04/02/15 04/17/15	0% 0%
02-SIS-3-6.9/23 02-4G9704		IN SISKIYOU COUNTY IN AND NEAR ETNA FROM 0.1 MILE SOUTH OF GAZELLE-CALLAHAN ROAD TO 0.6 MILE SOUTH OF HOLZHAUSER LANE. AR CHIP SEAL, REPLACE AC SURFACING	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET, STE 1000 MODESTO CA 95354	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$1,844,340 \$0 \$0	12/08/14 12/22/14	0% 0% SUSPENDED
02-SIS-5-50.6/52.1 02-3C9204 ACBR-IM00-(591)7 --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.6 MILE SOUTH OF SHASTA RIVER BRIDGES TO 0.2 MILE SOUTH OF VISTA POINT DECK REPLACEMENT, SEISMIC RETROFIT	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)604-4847	\$9,058,936 \$8,741,513 \$0	11/08/12 12/14/12 04/21/15 04/22/15	100% 100% SUSPENDED
HA21	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-51.2/58.1 02-3E7604 ACIM-0059-(170)E --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.3 MILE SOUTH OF SHASTA RIVER BRIDGE TO 0.1 MILE NORTH OF KLAMATH RIVER ROAD UNDERCROSSING RECONSTRUCT ROAD WITH CONCRETE PAV	ROAD AND HIGHWAY BUILDERS OF CALIFORNIA INC P O BOX 70846 RENO NV 89570	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$48,267,328 \$44,988,960 \$0	12/22/11 01/18/12 06/16/15	100% 93%  SUSPENDED
	SWPPP						
02-SIS-5-58.3/58.4 02-1H2904		IN SISKIYOU COUNTY NEAR HORN BROOK ROUTE 96 DIR'S EMERGENCY L.B. REMOVE UNSTABLE SOIL AND ROCKS	AT HAYES AND SONS, INC. P.O. BOX 258 HAPPY CAMP, CA 96039	BAILEY, JOHN 1625 MOTT RD MT. SHASTA, CA 96067 (530)949-2340	\$1,185,000 \$0 \$0	03/05/15 05/19/15	0% 0%
20.20 201130							
02-SIS-5-/0 02-4G7204		IN SISKIYOU COUNTY IN AND NEAR YREKA AT VARIOUS LOCATIONS FROM MOTT AVENUE UNDERCROSSING TO KLAMATH RIVER BRIDGE. BRIDGE MAINTENANCE, POLYESTER OVRLY	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)949-2340	\$1,747,156 \$9,475 \$9,475	03/03/15 03/23/15 10/25/15	4% 1%
02-SIS-89-/7 02-0H0104		IN SISKIYOU COUNTY NEAR BARTLE FROM SHASTA COUNTY LINE TO 1.0 MILE SOUTH OF HARRIS SPRING ROAD. REPLACE AC SURFACING	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)235-9814	\$1,286,115 \$0 \$0	03/17/15 03/26/15	0% 0%
02-SIS-96-37.3/37.7 02-4G9404		IN SISKIYOU COUNTY NEAR HAPPY CAMP FROM 1.3 MILES EAST OF DOOLITTLE CREEK TO 1.0 MILES WEST OF BENJAMIN CREEK ROAD DIR'S EMERGENCY REPAIR ROCK SLIDE DAMAGED	R. BROWN CONSTRUCTION CO., P.O. BOX 406 WILLOW CREEK, CA 95573	INCHINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)841-0173	\$3,760,000 \$3,469,972 \$0	01/21/14 02/28/14 01/31/15	100% 92%  OVER RUN
20.20 201130							
02-SIS-96-/77.5 02-2E2914 HSTP-P096-(051)E --()		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM SHASTA COUNTY LINE TO 0.2 MILE NORTH OF KLAMATH RIVER BRIDGE 02-0117. BRIDGE MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORPORATION P O BOX 357 TEMPLETON CA 93465	BLINE, JEFF 1555 E MAIN STREET QUINCY, CA 95971 (530)440-5157	\$6,624,092 \$6,807,442 \$0	02/22/13 03/12/13 05/30/15	78% 99%
	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-97-2.1/2.5 02-4G00U4		IN SISKIYOU COUNTY NEAR WEED FROM ANGEL VALLEY ROAD TO MAPLE AVENUE. WIDEN SHOULDERS	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$477,977 \$422,925 \$384,299	11/17/14 12/03/14 05/29/15	53% 85%
02-SIS-97-17.0/24 02-4G9804		IN SISKIYOU COUNTY ABOUT 17 MILES NORTH OF WEED FROM 0.4 MILE NORTH OF DEER MOUNTAIN ROAD TO 2.2 MILES NORTH OF GRASS LAKE SAFETY COLD PLANE AND PLACE HMA	ROCKY MOUNTAIN CONSTRUCTION, INC. 4815 TINGLEY LANE #A KLAMATH FALLS OR 97602	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)949-2340	\$1,362,134 \$0 \$0	01/09/15 01/26/15	0% 0%
02-TEH-32-5.1/6.3 02-4E90U4 STP-P032-(042)E --()		IN TEHAMA COUNTY ABOUT 18 MILES OF FOREST RANCH FROM 1.6 TO 2.9 MILES EAST OF SODA SPRINGS ROAD CURVE IMPROVEMENT AND TRUCK LANE	EAST KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$3,193,108 \$32,747 \$5,822	12/08/14 12/19/14 08/12/15	10% 1% SUSPENDED
02-TRI-299-.4/.8 02-2E3504 HSNH-P299-(175)E --()		IN TRINITY COUNTY NEAR SALYER FROM 0.7 MILE TO 0.2 MILE WEST OF CAMPBELL RIDGE ROAD CURVE IMPROVEMENT WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073	QUINTRELL, HEIDI 5065 BOYD RD., SUITE H ARCATA, CA 95521 (707)825-4747	\$4,040,617 \$1,662,223 \$20,000	07/19/13 08/07/13 07/31/15	80% 41%
02-TRI-299-12.3/12.9 02-3E7904 HSNH-P299-(182)E --()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD. CURVE IMPROVEMENT	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	SHEPARD, SEAN 1031 BUTTE STREET REDDING, CA 96001 (530)605-5865	\$5,087,910 \$1,232,099 \$1,137,865	09/24/14 10/08/14 09/30/16	15% 24%
02-TRI-299-19.2/19.5 02-4F7404		IN TRINITY COUNTY NEAR DEL LOMA 0.3 MILE WEST OF SWEDE CREEK ROAD TO SWEDE CREEK ROAD. CONSTRUCT DRAPERY	FROM R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	CLEMENTS, BRENT 1031 BUTTE STREET REDDING, CA 96001 (530)604-7369	\$320,106 \$297,183 \$282,015	11/14/14 12/01/14 06/08/15 05/27/15	66% 91%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-910-910.0/0 02-4G1204		IN TRINITY COUNTY NEAR PEANUT ON ROUTE 3 FROM ROUTE 36 TO 0.1 MILE NORTH OF ROUTE 36 AND ON ROUTE 36 FROM 0.2 MILE WEST OF ROUTE 3 COLD IN-PLACE RECYCLE WITH HMA	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)527-8417	\$3,992,330 \$0 \$0	04/01/15 04/17/15	0% 0%
02-VAR--/0 02-0H5304		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR WATER SUPPLY	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	HINTON, JOHN 1745 S. MAIN STREER YREKA, CA 96097 (530)604-4847	\$735,000 \$544,576 \$21,582	09/22/14 10/31/14 06/16/15	100% 74% SUSPENDED
20.20 201130							
02-VAR--/0 02-4F6904		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	NACS, INC. C/O SHASTA CONSTRUCTORS, INC. 1710 DOUGLAS DR. N, SUITE 109 GOLDEN VALLEY, MN 55422	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$1,917,460 \$1,871,479 \$0	04/28/14 05/23/14 04/17/15 04/21/15	100% 100% COMPLETED
02-VAR--/0 02-4E8114 STP-000C-(375)E --()		IN PLUMAS, SISKIYOU, AND TRINITY COUNTIES AT VARIOUS LOCATIONS. HMA, AGGREGATE BASE, ELECTRIC, EXCAV	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$1,863,004 \$1,111,162 \$811,970	09/30/14 10/16/14 08/25/15	28% 60%
02-VAR--/0 02-4E5304 CSTP-X089-(107)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS. BRIDGE REHABILITATION.	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049	NATHAN ALEXANDER 1031 BUTTE STREET REDDING CA 96001 (530)604-5102	\$5,990,867 \$5,419,818 \$180,626	10/25/13 11/12/13 06/26/15	89% 88%
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$735,000 \$276,178 \$0	09/22/14 11/06/14 04/30/15	80% 38%
20.20 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/15**

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$318,361,439</u>	<b>Completed to Date:</b>	<u>\$218,433,111</u>	<b>Work This Month:</b>	<u>\$10,602,675</u>	

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-LAS-139-30.0/40	02-4F1304	1
02-LAS-395-56.5/61	02-3C0724	1
02-LAS-395-61.6/76.6	02-3C0714	1
02-LAS-395-133.0/139	02-4G9904	1
02-PLU-89-16.4/20	02-4G9604	1
02-SHA-0-/0	02-1H1804	1
02-SHA-5-39.5/40.8	02-378904	2
02-SHA-44-4.2/14.5	02-4E4304	2
02-SHA-273-17.0/17	02-0H7504	2
02-SHA-299-.3/7.1	02-3E4104	2
02-SHA-299-2.5/4.5	02-1H2604	2
02-SHA-299-18.4/18.7	02-4G4804	2
02-SHA-299-30.3/40.7	02-360704	3
02-SHA-299-57.7/58	02-0H8504	3
02-SHA-299-83.0/84	02-2E74U4	3
02-SHA-910-/0	02-0H0004	3
02-SIS-3-6.9/23	02-4G9704	3
02-SIS-5-51.2/58.1	02-3E7604	3
02-SIS-5-58.3/58.4	02-1H2904	4
02-SIS-5-50.6/52.1	02-3C9204	4
02-SIS-5-/0	02-4G7204	4
02-SIS-89-/7	02-0H0104	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-SIS-96-37.3/37.7	02-4G9404	4
02-SIS-96-/77.5	02-2E2914	4
02-SIS-97-2.1/2.5	02-4G00U4	5
02-SIS-97-17.0/24	02-4G9804	5
02-TEH-32-5.1/6.3	02-4E90U4	5
02-TRI-299-.4/.8	02-2E3504	5
02-TRI-299-12.3/12.9	02-3E7904	5
02-TRI-299-19.2/19.5	02-4F7404	5
02-TRI-910-910.0/0	02-4G1204	6
02-VAR--/0	02-0H5304	6
02-VAR--/0	02-4F6904	6
02-VAR--/0	02-4E8114	6
02-VAR--/0	02-4E5304	6
02-VAR--/0	02-0H5204	6

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>02</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
<b>Federal Aid</b>				
-I-		FEDERAL AID (INTERSTATE)	\$48,267,328	\$44,988,960
-F-		FEDERAL AID (PRIMARY)	\$2,594,604	\$2,719,681

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	02		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
-S-		FEDERAL AID (SECONDARY)	\$32,182,388
-SH-		STATE HIGHWAY	\$27,672,804
			\$207,644,316
<b>District Total:</b>			<u><b>\$318,361,439</b></u>
			<u><b>\$218,433,111</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
02	\$10,976,396
<b>Work completed this Period:</b>	\$10,976,396