

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/17

Page 1
06/01/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-70-/3.8 02-2H6104		IN LASSEN COUNTY ABOUT 8 MILES EAST OF CHILCOOT FROM PLUMAS COUNTY LINE TO ROUTE 395 DIR'S EMERGENCY L.B. OVERLAY AC TRAVEL-WAY	SIERRA NEVADA CONSTRUCTION 2055 E. GREG STREET SPARKS, NV 89431	INCCOLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$290,000 \$290,000 \$0	05/05/16 07/14/16 05/11/16	20% 100%
20.80 010010							
02-LAS-139-10.0/20 02-2H4004 ACST-P139-(023)E --()		IN LASSEN COUNTY ABOUT 10 MILES NORTH OF SUSANVILLE FROM 0.8 MILE NORTH OF RICE CANYON ROAD TO 3.0 MILES NORTH OF WILLOW CREEK BR CHIP SEAL	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89N BURNEY CA 96013		\$818,818 \$0 \$0	02/13/17 02/27/17	0% 0%
02-LAS-395-15.1/15.9 02-1H4904		IN LASSEN COUNTY ABOUT 9 MILES SOUTH OF DOYLE FROM 0.7 MILE NORTH OF RED ROCK ROAD TO SCOTT ROAD DIR'S EMERGENCY F.A REPAIR STRUCTURAL SECTION AND PAVEMENT	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N. BURNEY, CA 96013	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)864-9033	\$1,485,000 \$0 \$0	02/10/17 05/17/17	0% 0%
20.20 201130							
02-LAS-395-49.6/0 02-4E6904 NHPG-000C-(421)E --()		* REHABILILATE WASTE WATER SYSTEM	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)257-7382	\$1,937,513 \$1,616,481 \$89,458	01/08/16 02/04/16 07/20/17	42% 83%
							SUSPENDED
02-LAS-395-/5.6 02-4E4204 ACST-000C-(45E) --()		IN LASSEN AND SIERRA COUNTIES AT VARIOUS LOCATIONS. PAVEMENT PRESERVATION	SIERRA NEVADA CONSTRUCTION 2055 E. GREG STREET SPARKS NV 89431	YOLTON, JOHN 1555 E. MAIN STREET QUINCY, CA 95971 (530)864-9033	\$9,842,007 \$1,089,581 \$1,056,233	12/14/16 01/09/17 08/24/17	20% 11%
02-MOD-139-6.0/10.7 02-2H3804 ACNH-P139-(022)E --()		IN MODOC COUNTY ABOUT 35 MILES SOUTH OF NEWELL FROM 1.3 MILES SOUTH OF LOVENESS ROAD TO 0.2 MILE NORTH OF BOLES ROAD AC OVERLAY	ROCKY MOUNTAIN CONSTRUCTION, LLC 4815 TINGLEY LANE #A KLAMATH FALLS OR 97602		\$1,312,312 \$0 \$0	02/17/17 03/15/17	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/17

Page 2
06/01/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-MOD-139-28.0/34 02-2H3404		IN MODOC COUNTY ABOUT 11 MILES SOUTH OF NEWELL FROM TIONESTA ROAD TO 3.4 MILES NORTH OF PEREZ OVERHEAD. AC OVERLAY	ROCKY MOUNTAIN CONSTRUCTION LLC 4815 TINGLEY LANE #A KLAMATH FALLS OR 97602		\$1,312,312 \$0 \$0	01/10/17 02/27/17	0% 0%
02-PLU-70-.1/.2 02-1H7604		IN PLUMAS COUNTY AT AND NEAR HOWELLS AT VARIOUS LOCATIONS FROM 1.1 MILE EAST OF ROGERS FLAT ROAD TO 0.9 MILE W OF TWAIN RDDIR'S EM SLIDE REMOVAL	STIMPEL-WIEBELHAUS ASSOCIATES, INC, P.O. BOX 492335 REDDING, CA 96049	JOHNSON, RYAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)895-5245	\$1,485,000 \$0 \$0	02/07/17 03/28/17 05/09/17	0% 0%
20.20 201130							
02-PLU-70-1.0/1.3 02-0H3804		IN PLUMAS COUNTY NEAR STORRIE FROM ELEPHANT BUTTE TUNNEL TO 0.4 MILE EAST OF ELEPHANT BUTTE TUNNEL. INSTALL LIGHTING	CONVERSE CONSTRUCTION INC. 20553 SUNSET LANE REDDING CA 96002	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)949-1611	\$465,195 \$0 \$0	02/03/17 02/16/17 07/25/17	0% 0%
02-PLU-70-50.6/51.7 02-2C0904 ACST-P070-(05E) --()		IN PLUMAS COUNTY NEAR QUINCY FROM 0.6 M.C.M. CONSTRUCTION, INC. MILE WEST TO 0.5 MILE EAST OF SPRING GARDEN BRIDGE OVERHEAD. BRIDGE REHABILITATION	6413 32ND STREET NORTH HIGHLANDS CA 95660		\$10,199,652 \$0 \$0	11/16/16 12/09/16	0% 0%
HA21							
02-PLU-70-61.7/63.5 02-1H7504		IN PLUMAS COUNTY NEAR CROMBERG AT 0.3 MILE EAST OF CAMP LAYMAN ROAD AND AT 0.2 MILE EAST OF PARKER ROAD DIR'S EMERGENCY L.B. REPLACE FAILED CULVERT & REMOVE SLIDE MATE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N. BURNEY, CA 96013	COLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)283-2451	\$735,000 \$112,392 \$0	02/09/17 03/22/17 05/01/17	0% 15%
20.20 201130							
02-PLU-70-/0 02-3H1004		IN PLUMAS COUNTY NEAR TOBIN AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF TOBIN UNDERPASS TO 0.7 MILE W. OF YELLOW CREEK BDIR'S EMERG REMOVE SLIDE MATERIAL AND DEBRIS	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$935,000 \$287,430 \$0	01/10/17 03/22/17 05/05/17	0% 31%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/17

Page 3
06/01/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-/.1 02-1H5304		IN PLUMAS COUNTY AT AND NEAR TOBIN AT BALDWIN CONTRACTING CO., INC. VARIOUS LOCATIONS FROM BUTTE COUNTY LINE TO 1.1 MILE EAST OF RODGERS FLAT ROAD DIR'S EMERGEN EMBANKMENT RECONSTRUCTION GROUTED RSP	DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$3,385,000 \$0 \$0	02/11/17 04/11/17 04/11/17	0% 0%
20.20 201130							
02-PLU-89-11.6/24.5 02-3H0904		IN PLUMAS COUNTY NEAR GREENVILLE FROM R & J JOY, INC. DBA JOY 0.1 MILE NORTH TO 0.5 MILE NORTH OF INDIAN FALLS AND AT 0.3 MILE NORTH OF WOLF CREEK DIR'S E SLIP OUT REPAIR	ENGINEERING 1584 WOLF MEADOWS LANE PORTOLA, CA 96122	COLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$4,685,000 \$2,443,420 \$0	01/08/17 03/21/17 03/01/17	0% 70%
20.20 201130							
02-PLU-89-19.8/20.8 02-0E24U4 STP-P089-(118)E --()		IN PLUMAS COUNTY AT GREENVILLE FROM 0.1 MILE SOUTH OF SOUTH GREENVILLE OVERHEAD TO 01. SOUTH OF HILLSIDE DRIVE SIDEWALKS AND PAVEMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	COLLINS, RON 1555 E. MAIN ST. QUINCY CA 95971 (530)605-5866	\$5,146,450 \$1,739,259 \$668,784	07/11/16 07/26/16 10/06/17	25% 34%
02-PLU-147-8.9/9.3 02-4E6404 STP-P147-(003)E --()		IN PLUMAS COUNTY ABOUT 9 MILES NORTH OF CANYON DAM FROM 0.1 MILE SOUTH TO 0.4 MILE NORTH OF HAMILTON BRANCH BRIDGE REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95742	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)895-8245	\$5,803,751 \$558,531 \$506,801	05/10/16 06/02/16 03/29/18	12% 10%
02-SHA-5-.1/0 02-0E0904 NHPI-005 -()8 355- E -()		IN SHASTA COUNTY ABT 8 MI N OF SHASTA LAKE CTY AND NEAR LAKEHEAD FRM TURNTABLE BAY O/C TO 0.1 MI N OF O'BRIEN SRRA & FRM 0.4 MI S BRIDGE REPLACEMENT/SEISMIC RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	CHAFFEE, ERIC 1031 BUTTE STREET REDDING, CA 96001 (530)218-2266	\$26,047,131 \$13,247,582 \$573,409	02/03/16 02/17/16 11/06/18	38% 51%
HA21							
02-SHA-5-1.8/6.5 02-2H3604		IN SHASTA COUNTY IN AND NEAR ANDERSON AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF NORTH COTTONWOOD UNDERCROSSING TO 0.2 MILE SOUT AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049		\$1,299,320 \$0 \$0	01/08/17 02/27/17	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/17

Page 4
06/01/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	BADE, TIM 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2964	\$131,878,874 \$127,215,070 \$401,121	09/25/09 10/14/09 05/11/16	100% 96% OVER RUN
HA21	SWPPP						
02-SHA-5-54.6/54.6 02-2H6704		IN SHASTA COUNTY ABOUT 12 MILES NORTH OF LAKEHEAD AT 1.3 MILES NORTH OF GIBSON ROAD OVERCROSSING DIR'S EMERGENCY L.B. REPAIR LANDSLIDE	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	NATHAN, ALEXANDER 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,285,000 \$80,350 \$0	07/29/16 08/08/16 08/31/16	100% 6%
20.20 201130							
02-SHA-44-44.9/45.5 02-4G4904 ACHS-STP0-(405)5 --()		IN SHASTA COUNTY NEAR VIOLA FROM 1.7 MILES TO 1.1 MILES WEST OF NORTH BATTLE CREEK RESERVOIR ROAD. CURVE IMPROVEMENT	TULLIS, INC. 16951 CLEAR CREEK WY REDDING CA 960019604	ZDENEK, MIKE 1031 BUTTE ST. STE. 205 REDDING, CA 96001 (530)229-0559	\$2,207,478 \$1,084,211 \$844,436	10/11/16 11/03/16 08/10/17	29% 49%
02-SHA-89-/21.3 02-2H4704		IN SHASTA COUNTY AT AND NEAR HAT CREEK FROM ROUTE 44 TO 0.4 MILE SOUTH OF ROUTE 299 CHIP SEAL	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652		\$1,808,333 \$0 \$0	02/17/17 03/15/17	0% 0%
02-SHA-151-/5.5 02-2H3704		IN SHASTA COUNTY IN AND NEAR SHASTA LAKE FROM SHASTA DAM TO CORAM UNDERPASS CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001		\$553,327 \$0 \$0	01/03/17 01/30/17	0% 0%
							SUSPENDED
02-SHA-299-.3/7.1 02-3E4104 NHP-P299-(185)E --()		IN SHASTA COUNTY ABOUT 20 MILES WEST OF REDDING FROM 0.3 MILE EAST OF TRINITY COUNTY LINE TO 0.9 MILES WEST OF CRYSTAL CREEK ROAD HIGHWAY REALIGNMENT	WEST STEVE MANNING CONSTRUCTION, INC. PO BOX 491660 REDDING CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$31,045,286 \$32,120,114 \$233,472	12/22/14 01/12/15 12/29/17	73% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/17

Page 5
06/01/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-299-47.7/47.7 02-3H0104		IN SHASTA COUNTY NEAR INGOT AT 1 MILE EAST OF OAK RUN ROAD DIR'S EMERGENCY L.B. REMOVE SLIDE MATERIAL AND LAY SLOPE BACK	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET STE. 205, MS 60 REDDING, CA 96001 (530)229-0559	\$1,485,000 \$916,658 \$0	12/16/16 03/22/17 03/10/17	100% 62% OVER RUN
20.20 201130							
02-SHA-299-/0 02-3H5104		IN SHASTA COUNTY ABOUT 5 MILES WEST OF BURNEY AT VARIOUS LOCATIONS FROM 1.3 MILESWEST OF MOOSE CAMP ROAD TO 4.1 MILES EAST DIR'S E REPAIR PAVEMENT SECTIONS	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,285,000 \$0 \$0	05/04/17 05/31/17 07/31/17	0% 0% 0%
20.20 201130							
02-SHA-910-/0 02-4G8404		IN SHASTA COUNTY IN ANDERSON AND REDDING AT VARIOUS LOCATIONS. CONSTRUCT HUB	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	ALEXANDER, NATHAN 1031 BUTTE STREET, SUITE 205 REDDING, CA 96001 (530)225-2922	\$1,007,245 \$949,453 \$0	04/04/16 04/25/16 03/28/17 05/22/17	92% 95%
02-SIS-5-7.2/0 02-2E8004		IN SISKIYOU COUNTY NEAR DUNSMUIR AT DUNSMUIR GRADE COMMERCIAL VEHICLE ENFORCEMENT FACILITY. IMPROVE TRUCK INSPECTION FACILITY	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$6,000,908 \$734,604 \$36,243	02/11/16 02/25/16 10/27/17	48% 12% SUSPENDED
02-SIS-5-10.7/19.5 02-4G8204 STPI-005 -()9 175- E -()		IN SISKIYOU COUNTY IN AND NEAR WEED FROM 0.2 MILE NORTH OF LAKE STREET OVERCROSSING TO 0.3 MILE SOUTH OF ROUTE 265. ROADWAY REHABILITATION	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	MALLORY, NICOLE 1625 MOTT ROAD, MT. SHASTA, CA 96067 (530)235-9814	\$26,231,496 \$13,801,512 \$1,345,883	12/18/15 01/07/16 10/10/17	51% 52%
02-SIS-5-57.8/58.5 02-4F58U4 ACIM-0059-(76E) --()		IN SISKIYOU COUNTY NEAR HORN BROOK FROM 0.3 MILE SOUTH OF KLAMATH RIVER ROAD UNDERCROSSING TO 0.5 MILE NORTH OF KLAMATH RIVER ROAD BRIDGE STRENGTHENING AND RAIL	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049	LOADER, MARK 2150 EDUARDO STREET REDDING, CA 96002 (530)941-9542	\$4,488,984 \$781,237 \$159,824	12/14/16 01/11/17 07/10/18	16% 18%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/17

Page 6
06/01/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-/0 02-3H4004		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF MOTT AVENUE UNDER CROSSING TO 0.4 MILE NORTH OF ABRAMS LAKE DIR'S E REMOVE & REPLACE DAMAGED ASPHALT CONCRET	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	STEPPAT, JEFF 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)225-3285	\$2,485,000 \$0 \$0	04/03/17 05/15/17 08/01/17	0% 0%
20.20 201130							
02-SIS-96-33.0/85.2 02-2H5404		IN SISKIYOU COUNTY AT AND NEAR HAPPY CAMP AT VARIOUS LOCATIONS FROM 0.4 MILE EAST OF CLEAR CREEK BRIDGE TO 1.2 MILES EAST OF WALK RECONSTRUCT MBGR	HIGHWAY SPECIALTY COMPANY INC 1700 E CYPRESS AVE REDDING CA 96002		\$233,996 \$0 \$0	04/27/17 05/18/17	0% 0%
02-SIS-96-/.7 02-3H2604		IN SISKIYOU COUNTY NEAR SOMES BAR AT VARIOUS LOCATIONS FROM HUMBOLT COUNTY LINETO 2.1 MILE WEST OF KLAMATH RIVER BRIDGE DIR'S EMER CLEAR OF SLIDE DEBRIS, REPAIR SLIP- OUTS	HAYES & SONS, INC. P.O. BOX 258 HAPPY CAMP, CA 96039	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	\$1,485,000 \$243,285 \$0	01/20/17 04/28/17 06/02/17	0% 16%
20.20 201130							
02-SIS-161-1.3/2.8 02-2H1704		IN SISKIYOU COUNTY NEAR DORRIS FROM 1.1 MILE EAST TO 2.7 MILES EAST OF INDIAN TOM LAKE ROAD. FULL DEPTH PAVEMENT REHABILATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013		\$847,748 \$0 \$0	03/23/17 04/12/17	0% 0%
02-SIS-161-9.0/15 02-1H0304		IN SISKIYOU COUNTY ABOUT 6 MILES WEST OF TULELAKE FROM 2.2 MILES WEST TO 3.9 MILE EAST OF FUGATE ROAD. COLD IN PLACE RECYCLE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N BURNEY CA 96013	STEPPAT, JEFF 1625 MOTT RD. MT. SHASTA, CA 96067 (530)227-7336	\$2,076,995 \$31,359 \$0	03/01/16 03/17/16 04/17/17	0% 2%
							SUSPENDED
02-TEH-5-6.9/16.9 02-0H3604		IN TEHAMA COUNTY AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$405,451 \$194,635 \$0	01/06/16 01/26/16 04/24/17 05/26/17	33% 48%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/17

Page 7
06/01/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-5-10.5/0 02-0E3604 HSI-PIG -(05)8 4E--() --()		IN TEHAMA COUNTY NEAR CORNING AT CORNING SAFETY ROADSIDE REST AREA REBUILD N/B & S/B FACILITIES AT	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973	GRANADOS, ANTHONY 13700 HIGHWAY 36E RED BLUFF, CA 96080 (530)527-8417	\$5,909,362 \$6,297,720 \$0	07/08/15 08/19/15 05/01/17	54% 98%
02-TEH-5-28.8/0 02-0H7804		IN SHASTA, SISKIYOU AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. UPGRADE GORE SIGNS	T AND S DVBE, INC. 4965 S. BARNEY ROAD ANDERSON CA 96007		\$337,777 \$0 \$0	02/08/17 04/06/17	0% 0%
02-TEH-36-75.1/78.4 02-4G03U4 ACHS-STP0-(610)2 --()		IN TEHAMA COUNTY NEAR MINERAL FROM LITTLE GIANT MILL ROAD TO 0.7 MILE WEST OF DIAMOND ROAD CURVE IMPROVEMENT AND INSTALL MBGR	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 960019604	BENNER, HENRY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$9,065,556 \$345,856 \$29,181	12/06/16 12/28/16 12/08/17	1% 4%
02-TRI-3-15.3/15.4 02-3H3004		IN TRINITY COUNTY ABOUT 8 MILES NORTH OF HAYFORK AT 1.4 MILES NORTH OF CARR CREEK BRIDGE DIR'S EMERGENCY L.B. REMOVE SLIDE MATERIAL & RECONSTRUCT ENBANK	KEN'S WATER TENDER, INC. P.O. BOX 606 COTTONWOOD, CA 96022	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)604-5107	\$735,000 \$583,578 \$0	01/24/17 05/05/17 03/24/17	0% 79%
20.20 201130							
02-TRI-3-33.0/65 02-2H5104		IN TRINITY COUNTY IN AND NEAR IN TRINITY COUNTY IN AND NEAR WEAVERVILLE AT VARIOUS LOCATIONS FROM EUREKA 0.3 MILE NORTH OF EAST WEAVER CR PAVE TURNOUTS	MERCER FRASER COMPANY 77 WEST SECOND STREET CA 95501		\$799,080 \$0 \$0	05/03/17 05/30/17	0% 0%
02-TRI-3-49.7/53.7 02-2H3504		IN TRINITY COUNTY ABOUT 20 MILES NORTH OF WEAVERVILLE FROM DIENER MINE SIDEHILL VIADUCT TO EAST FORK STUART FORK CREEK BRIDGE AC OVERLAY	TULLIS, INC. 8585 COMMERCIAL WAY REDDING CA 960029604		\$753,739 \$0 \$0	01/10/17 01/30/17	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/17

Page 8
06/01/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-36-1.6/24 02-3H4404		IN TRINITY COUNTY NEAR MAD RIVER AT 0.3 MILE EAST OF MAD RIVER ROCK ROAD AND AT 0.7 MILE WEST OF TRINITY PINES COTTONWOOD, CA 96022 ROAD DIR'S EMERGENC CONSTRUCT TIE -BACK WALL, INSTALL ROCK	KEN'S WATER TENDER, INC. P.O. BOX 606 REDDING, CA 96022	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$3,085,000 \$0 \$0	05/04/17 05/31/17 08/12/17	0% 0%
20.20 201130							
02-TRI-36-3.5/9.2 02-2H4804		IN TRINITY COUNTY NEAR MAD RIVER FROM TULLIS, INC. 0.1 MILE EAST OF MAD RIVER ROAD TO 0.1 MILE WEST OF SOUTH FORK MOUNTAIN ROAD. COLD IN PLACE RECYCLE	16951 CLEAR CREEK RD REDDING CA 96001		\$3,310,836 \$0 \$0	02/27/17 03/13/17	0% 0%
02-TRI-36-9.2/15.8 02-1H0204		IN TRINITY COUNTY NEAR FOREST GLEN FROM 0.2 MILE WEST OF SOUTH FORK MOUNTAIN ROAD TO 0.9 MILE WEST OF GLEN CREEK ROAD. AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$2,263,615 \$1,783,433 \$9,955	04/13/16 05/02/16 05/26/17	91% 73%
02-TRI-36-14.1/14.6 02-3H3504		IN TRINITY COUNTY ON SR 36 AT POST MILE 14.1 TO 14.60 DIR'S EMERGENCY LB REPLACE/REPAIR 2 CULVERTS/DRAINAGE INLETS	J. F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING, CA 96001	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)225-3172	\$985,000 \$0 \$0	03/08/17 05/15/17	0% 0%
20.20 201130							
02-TRI-299-12.3/12.9 02-3E7904 HSNH-P299-(182)E --()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD. CURVE IMPROVEMENT	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	CROSBY, TIM 1031 BUTTE STREET REDDING, CA 96001 (530)320-6460	\$5,405,324 \$5,585,158 \$0	09/24/14 10/08/14 01/23/17	88% 91%
HB1							SUSPENDED
02-TRI-299-12.3/12.9 02-2H4504		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD DIR'S EMERGENCY F.A. REMOVE LOOSE SOIL FROM FAILED SLOPE	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)949-2984	\$7,435,000 \$3,831,174 \$9,105	01/15/16 05/05/16 08/30/17	83% 52%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/17

Page 9
06/01/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-20.2/20.7 02-0H3304		IN TRINITY COUNTY NEAR DEL LOMA FROM 0.7 MILE TO 0.2 MILE WEST OF HAYDEN FLAT CAMPGROUND IMPROVE TRUCK CLEARANCE.	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049		\$959,361 \$0 \$0	04/21/17 05/18/17	0% 0%
02-TRI-299-23.3/23.3 02-2H0904		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK ROAD DIR'S EMERGENCY L.B. REMOVE ROCKS AND SOIL FROM ROADWAY	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$2,460,000 \$1,091,616 \$0	01/28/16 04/18/16 07/11/16	100% 44% OVER RUN
20.20 201130							
02-TRI-299-23.3/0 02-2H7404		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK ROAD DIR'S EMERGENCY L.B. CREATE CATCHMENT AREA NEAR HIGHWAY CONSTRU	STEVE MANNING CONSTRUCTION INC P.O. BOX 491660 REDDING, CA 96049	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)605-5862	\$28,075,000 \$18,001,624 \$5,055,356	06/30/16 07/14/16 09/30/17	100% 64% OVER RUN
20.20 201130							
02-TRI-299-36.9/53.5 02-3E7714 STP-P299-(189)E --()		IN TRINITY COUNTY AT AND NEAR JUNCTION CITY AND WEAVERVILLE FROM NORTH FORK TRINITY RIVER BRIDGE TO 0.1 MILE EAST OF INDUSTRIAL PA HMA PAVING, ADA RAMPS, POLY CONCRTE	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$10,045,572 \$6,386,552 \$173,717	06/25/15 07/16/15 06/27/17	78% 61% SUSPENDED
02-TRI-299-39.2/39.2 02-3H3804		IN TRINITY COUNTY NEAR JUNCTION CITY AT 1 MILE WEST OF VALDOR DRIVE DIR'S EMERGENCY L.B. CONSTRUCT SOLDIER PILE TIE BACK WALL TO RE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)604-5107	\$1,735,000 \$0 \$0	03/30/17 04/27/17	0% 0%
20.20 201130							
02-TRI-999-/0 02-1H8904		IN TRINITY COUNTY AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK ROAD REDDING CA 96049		\$296,497 \$0 \$0	05/01/17 05/23/17	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/17

Page 10
06/01/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-0H2104 HSST-PG -()0 C417- E -()		IN SHASTA, SISKIYOU AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. INSTALL OVERHEAD/ROADSIDE SIGNS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	ALEXANDER, NATHAN 1031 BUTTE STREET, STE. 205 REDDING, CA 96001 (530)225-2922	\$1,793,354 \$1,318,550 \$0	02/05/16 02/25/16 01/31/17	74% 67%
02-VAR--/0 02-2H3204 ACST-P003-(34E) --()		IN SISKIYOU AND TRINITY COUNTIES ON ROUTE 3 FROM 1.3 MILES SOUTH OF PATTERSON CREEK TO KIDDER CREEK AND FROM 0.6 MILE SOUTH OF TA CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE. 1000 MODESTO CA 95354		\$1,051,220 \$0 \$0	01/12/17 02/21/17	0% 0%
02-VAR--/0 02-2H3304 ACNH-P395-(263)E --()		IN LASSEN AND MODOC COUNTIES ON ROUTE 395 FROM 1.7 MILES SOUTH OF FILLMAN ROAD TO 0.4 MILE SOUTH OF ASH VALLEY ROAD AND FROM COUN CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET SUITE 1000 MODESTO CA 95354	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$2,589,587 \$53,000 \$53,000	02/03/17 02/27/17 07/11/17	13% 2%
02-VAR--/0 02-1H8004		IN TEHAMA, BUTTE AND PLUMAS COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPLACE ASPHALT CONCRETE SURFACING	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N BURNEY, CA 96013	GRANADOS, ANTHONY 13700 HIGHWAY 36 EAST RED BLUFF, CA 96080 (530)949-1611	\$1,585,000 \$583,659 \$583,659	02/10/17 05/11/17 06/15/17	100% 37%
20.20 201130							OVER RUN
02-VAR--/0 02-2H3904 ACST-P036-(103)E --()		IN TEHAMA AND PLUMAS COUNTIES FROM MILL CREEK OVERFLOW BRIDGE TO 2.2 MILES WEST OF ROUTE 89. CHIP SEAL/AC OVERLAY	TULLIS, INC. 16951 CLEAR CREEK RD REDDING CA 960019604		\$1,700,243 \$0 \$0	02/17/17 03/15/17	0% 0%
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$735,000 \$471,093 \$0	09/22/14 11/06/14 10/28/16	100% 64%
20.20 201130							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/17

Page 11
06/01/17

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-1H8504		SHASTA AND TRINITY COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. ADDITION TO PLANNED WORK, PLACE RSP PM 2.1	TULLIS, INC. P.O. BOX 493416 REDDING, CA 96049	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$2,985,000 \$1,331,000 \$1,331,000	02/10/17 04/18/17 06/28/17	100% 45% OVER RUN
20.20 201130							
02-VAR--/0 02-3H3304		IN LASSEN AND PLUMAS COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. RECONSTRUCT SHOULDER, EMBANKMENTS & ROCK	TULLIS, INC. P.O. BOX 493416 REDDING, CA 96049	COLLINS, RONALD 1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$4,485,000 \$653,014 \$0	02/24/17 04/13/17 07/01/17	0% 26%
20.20 201130							
02-VAR--/0 02-1H8304		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY LB REPLACE FAILED CULVERT,RECONSTRUCT STRUCTU	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89N BURNLEY, CA 96013	ALEXANDER, NATHAN 1031 BUTTE STREET, SUITE 205 REDDING, CA 96001 (530)225-2922	\$1,485,000 \$200,000 \$0	02/14/17 05/03/17 09/30/17	100% 13% OVER RUN
20.20 201130							

Totals:	Authorized Final Amt:	<u>\$396,061,705</u>	Completed to Date:	<u>\$248,054,194</u>	Work This Month:	<u>\$13,160,637</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-70-/3.8	02-2H6104	1
02-LAS-139-10.0/20	02-2H4004	1
02-LAS-395-15.1/15.9	02-1H4904	1
02-LAS-395-49.6/0	02-4E6904	1
02-LAS-395-/5.6	02-4E4204	1
02-MOD-139-28.0/34	02-2H3404	1
02-MOD-139-6.0/10.7	02-2H3804	2
02-PLU-70-.1/.2	02-1H7604	2
02-PLU-70-1.0/1.3	02-0H3804	2
02-PLU-70-50.6/51.7	02-2C0904	2
02-PLU-70-61.7/63.5	02-1H7504	2
02-PLU-70-/0	02-3H1004	2
02-PLU-70-/ .1	02-1H5304	3
02-PLU-89-11.6/24.5	02-3H0904	3
02-PLU-89-19.8/20.8	02-0E24U4	3
02-PLU-147-8.9/9.3	02-4E6404	3
02-SHA-5-.1/0	02-0E0904	3
02-SHA-5-1.8/6.5	02-2H3604	3
02-SHA-5-54.6/54.6	02-2H6704	4
02-SHA-5-39.5/40.8	02-378904	4
02-SHA-44-44.9/45.5	02-4G4904	4
02-SHA-89-/21.3	02-2H4704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SHA-151-/5.5	02-2H3704	4
02-SHA-299-.3/7.1	02-3E4104	4
02-SHA-299-47.7/47.7	02-3H0104	5
02-SHA-299-/0	02-3H5104	5
02-SHA-910-/0	02-4G8404	5
02-SIS-5-7.2/0	02-2E8004	5
02-SIS-5-10.7/19.5	02-4G8204	5
02-SIS-5-57.8/58.5	02-4F58U4	5
02-SIS-5-/0	02-3H4004	6
02-SIS-96-33.0/85.2	02-2H5404	6
02-SIS-96-/ .7	02-3H2604	6
02-SIS-161-1.3/2.8	02-2H1704	6
02-SIS-161-9.0/15	02-1H0304	6
02-TEH-5-6.9/16.9	02-0H3604	6
02-TEH-5-10.5/0	02-0E3604	7
02-TEH-5-28.8/0	02-0H7804	7
02-TEH-36-75.1/78.4	02-4G03U4	7
02-TRI-3-15.3/15.4	02-3H3004	7
02-TRI-3-33.0/65	02-2H5104	7
02-TRI-3-49.7/53.7	02-2H3504	7
02-TRI-36-1.6/24	02-3H4404	8
02-TRI-36-14.1/14.6	02-3H3504	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
02-TRI-36-3.5/9.2	02-2H4804	8
02-TRI-36-9.2/15.8	02-1H0204	8
02-TRI-299-12.3/12.9	02-2H4504	8
02-TRI-299-12.3/12.9	02-3E7904	8
02-TRI-299-20.2/20.7	02-0H3304	9
02-TRI-299-23.3/23.3	02-2H0904	9
02-TRI-299-23.3/0	02-2H7404	9
02-TRI-299-36.9/53.5	02-3E7714	9
02-TRI-299-39.2/39.2	02-3H3804	9
02-TRI-999-/0	02-1H8904	9
02-VAR--/0	02-0H2104	10
02-VAR--/0	02-2H3204	10
02-VAR--/0	02-2H3304	10
02-VAR--/0	02-1H8004	10
02-VAR--/0	02-2H3904	10
02-VAR--/0	02-0H5204	10
02-VAR--/0	02-1H8504	11
02-VAR--/0	02-3H3304	11
02-VAR--/0	02-1H8304	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$4,488,984	\$781,237
-F-	FEDERAL AID (PRIMARY)	\$3,901,899	\$53,000
-S-	FEDERAL AID (SECONDARY)	\$44,607,713	\$9,773,923
-SH-	STATE HIGHWAY	\$101,541,734	\$34,813,778
		\$241,521,374	\$202,632,255
District Total:		<u>\$396,061,705</u>	<u>\$248,054,194</u>

Statement of Ongoing Contracts -Summary

District

Work Completed This Perio

Work completed this Period: