

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 1
05/28/19

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-22.4/29.4 02-4F9904 ACNH-P036-(105)E --()		IN LASSEN COUNTY IN AND NEAR SUSANVILLE FROM 0.3 MILE EAST OF EAGLE LAKE ROAD TO ROUTE 395 COLD PLANE AC PVMT, AC OVERLAY,	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013 (530)335-5501	YOLTON, JOHN 470-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)864-9033	\$15,094,395 \$7,986,731 \$471,362	06/11/18 07/09/18 12/20/19	28% 53%
02-LAS-44-31.9/32.6 02-1H4404 HSNH-P044-(058)E --()		IN LASSEN COUNTY ABOUT 10 MILES WEST OF SUSANVILLE FROM 0.3 MILE WEST TO 0.4 MILE EAST OF BIG SPRINGS ROAD CURVE IMPROVEMENT	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N. BURNEY CA 96013 (530)335-5501	JOHN YOLTON 471-800 DIANE DR SUSANVILLE, CA 96130 (530)864-9033	\$2,294,949 \$46,500 \$0	09/11/18 09/25/18 07/23/19	0% 2% SUSPENDED
02-LAS-70-/3.9 02-0H7604 BINH-P070-(138)E --()		IN LASSEN AND PLUMAS COUNTIES AT AND NEAR CHILCOOT FROM 0.9 MILE WEST OF SUMMIT SCHOOL DRIVE TO 0.7 MILE EAST OF ROUTE 395 RECLAMATION & DRAINAGE REHAB	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 N. BURNEY CA 96013 (530)335-5501	COLLINS, RON 600 S. GULLING ST PORTOLA, CA 95612 (530)605-5866	\$17,679,651 \$135,117 \$135,117	03/28/19 04/15/19 11/15/19	1% 1%
02-LAS-70-/3.8 02-2H6104		IN LASSEN COUNTY ABOUT 8 MILES EAST OF CHILCOOT FROM PLUMAS COUNTY LINE TO ROUTE 395 DIR'S EMERGENCY L.B. OVERLAY AC TRAVEL-WAY	SIERRA NEVADA CONSTRUCTION INCCOLLINS, RONALD 2055 E. GREG STREET SPARKS, NV 89431 (775)355-0420	1555 E. MAIN ST. QUINCY, CA 95971 (530)605-5866	\$290,000 \$290,000 \$0	05/05/16 07/14/16 03/30/18	20% 100%
20.80 010010							
02-LAS-139-6.2/7.3 02-0H6304 NSST-S139-(024)E --()		IN LASSEN COUNTY ABOUT 6 MILES NORTH OF SUSANVILLE FROM 0.1 MILE SOUTH TO 0.7 MILE SOUTH OF ANTELOPE RADIO STREET. CURVE IMPROVEMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	YOLTON, JOHN 471-800 DIANE DR SUSANVILLE, CA 96130 (530)864-9033	\$3,699,598 \$3,596,964 \$6,510	06/29/18 07/13/18 11/20/18	74% 95%
02-LAS-395-603.0/60.3 02-4H9704		IN LASSEN COUNTY AT SUSANVILLE MAINTENANCE STATION DIR'S EMERGENCY F.A. REMOVAL & REPLACE EXISTING HEATING SYSTEM	MESA ENERGY SYSTEM, INC. 2 CROMWELL IRVINE, CA 92618	YOLTON, JOHN 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)864-9033	\$299,000 \$162,301 \$162,301	11/19/18 11/30/18 05/30/19	62% 54%
20.80 .524							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 2
05/28/19

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-MOD-299-.5/0 02-4F2104 B1ST-P299-(204)E --()		IN MODOC COUNTY NEAR ADIN AT BUTTE CREEK BRIDGE AND AT ASH CREEK BRIDGE. REPLACE BRIDGES & RECONSTRUCT ROADW	WEST COAST CONTRACTORS, INC. DBA OREGON WEST COAST CONTRACTORS 61050 HIGHWAY 101 COOS BAY OR 97420 (541)267-7689	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$6,948,619 \$774,290 \$607,021	12/20/18 01/25/19 01/03/20	14% 11%
02-MOD-299-23.1/33.5 02-4F77U4 ACNH-P299-(201)E --()		IN MODOC COUNTY ABOUT 6 MILES WEST OF ALTURAS FROM 0.3 MILE WEST OF CALDWELL CREEK BRIDGE TO 1.7 MILE WEST OF COUNTY ROAD 75. BRIDGE REPLACEMENT AND ROADWAY	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013 (530)335-5501	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$16,862,426 \$12,216,662 \$1,852,092	05/08/18 06/14/18 11/07/19	50% 71%
02-MOD-299-37.5/56.9 02-3H1704		IN MODOC COUNTY IN AND NEAR ALTURAS AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF ROCK CREEK BRIDGE TO PATTERSON STREET COLD IN PLACE RECYCLE	EAGLE PEAK ROCK & PAVING, INC. 886 FITCH ROAD ALTURAS CA 96101 (530)233-4568	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$4,304,791 \$58,404 \$58,404	02/21/19 03/13/19 09/10/19	0% 1%
02-MOD-299-51.9/52.5 02-1H3304 HSST-P299-(203)E --()		IN MODOC COUNTY NEAR CEDARVILLE FROM 0.6 MILE WEST OF CEDAR PASS SKI TOW ROAD TO CEDAR PASS SKI TOW ROAD SUPERELEVATION IMPROVEMENT	MEYERS EARTHWORK PO BOX 493730 REDDING CA 96049 (530)365-8858	MIKE ZDENEK 1031 BUTTE STREET REDDING CA 96001 (530)229-0559	\$3,334,009 \$99,030 \$0	09/19/18 10/08/18 07/22/19	0% 3% SUSPENDE
02-PLU-36-6.6/6.6 02-4H1404		IN PLUMAS COUNTY NEAR CHESTER AT_ THE CHESTER MAINTENANCE STATION REPLACE SALT/SAND STORAGE BUILDING	PLUMMERBUILT INC 11925 MCKINLEY ROAD HERALD CA 95638 (916)296-7484		\$927,670 \$0 \$0	04/10/19 05/13/19	0% 0%
02-PLU-70-11.5/11.9 02-0H4504 HSST-P070-(134)E --()		IN PLUMAS COUNTY ABOUT 3 MILES WEST OF BELDEN FROM 2.1 MILES TO 1.6 MILES WEST OF CHIPPS CREEK BRIDGE CURVE IMPROVEMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	BENNER, HENRY 13700 HIGHWAY 36 EAST RED BLUFF, CA 96080 (530)949-8132	\$2,578,143 \$0 \$0	12/21/18 01/09/19 06/24/19	0% 0% SUSPENDE

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 3
05/28/19

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-14.9/0 02-1C7504 ACST-P070-(133)E --()		IN PLUMAS COUNTY NEAR BELDEN AT YELLOW CREEK BRIDGE #09-0008 BRIDGE REPLACEMENT - SEISMIC	STEWART ENGINEERING INC 5323 EASTSIDE RD REDDING CA 96001 (530)244-8464	COLLINS, RON 1555 E. MAIN SREET QUINCY, CA 95971 (530)605-5866	\$10,548,092 \$4,540,910 \$125,177	11/30/17 02/02/18 10/23/19	64% 43%
HA21							
02-PLU-70-23.7/23.7 02-4H9604		IN PLUMAS COUNTY NEAR RICH BAR AT RUSH CREEK BRIDGE. INSTALL FISH PASSAGE	ABACUS CONSTRUCTION, INC. 6850 HAAS RD ANDERSON CA 96007 (530)244-0777		\$1,073,544 \$0 \$0	04/19/19 05/21/19	0% 0%
02-PLU-70-27.0/27 02-0J3404		IN PLUMAS COUNTY NEAR RICH BAR AT 0.1 MILE EAST OF TWAIN ROAD DIRS'S EMERGENCY F.A. EXCAVATE ROADWAY, PLACE GEOGRID AND CTB	HAT CREEK CONSTRUCTION & MATERIALS INC. 24339 STATE HWY 89 N BURNEY, CA 96013	COLLINS, RON 600 S. GULLING ST. PORTOLA, CA 96122 (530)605-5866	\$385,000 \$0 \$0	03/01/19 03/27/19 04/16/19	0% 0%
20.20 201130							
02-PLU-70-50.6/51.7 02-2C0904 ACST-P070-(05E) --()		IN PLUMAS COUNTY NEAR QUINCY FROM 0.6 M.C.M. CONSTRUCTION, INC. MILE WEST TO 0.5 MILE EAST OF SPRING GARDEN BRIDGE OVERHEAD. BRIDGE REHABILITATION	6413 32ND STREET NORTH HIGHLANDS CA 95660 (916)334-1221	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$10,336,299 \$9,543,400 \$0	11/16/16 12/09/16 06/18/19	89% 92% SUSPENDED
HA21							
02-PLU-89-30.2/35.3 02-4H2304 ACST-P089-(125)E --()		IN PLUMAS COUNTY NEAR CANYON DAM FROM 0.2 MILE NORTH OF LAKE ALMANOR SPILLWAY TO 2.5 MILES SOUTH OF HUMBOLDT ROAD MILL AND FILL	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N. BURNEY CA 96013 (530)335-5501		\$1,431,989 \$0 \$0	02/20/19 03/13/19	0% 0%
02-PLU-147-8.9/9.3 02-4E6404 STP-P147-(003)E --()		IN PLUMAS COUNTY ABOUT 9 MILES NORTH OF CANYON DAM FROM 0.1 MILE SOUTH TO 0.4 MILE NORTH OF HAMILTON BRANCH BRIDGE REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95742 (916)852-5530	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)895-8245	\$5,950,712 \$5,886,919 \$420	05/10/16 06/02/16 08/08/18	100% 98% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 4
05/28/19

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-.1/0 02-0E0904 NHPI-005 -()8 355- E -() HA21		IN SHASTA COUNTY ABT 8 MI N OF SHASTA LAKE CTY AND NEAR LAKEHEAD FRM TURNTABLE BAY O/C TO 0.1 MI N OF O'BRIEN SRRA & FRM 0.4 MI S BRIDGE REPLACEMENT/SEISMIC RETROFIT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 (925)372-8000	ALEXANDER, NATHAN 1031 BUTTE STREET STE. 205 REDDING, CA 96001 (530)225-2922	\$30,939,409 \$26,482,023 \$687,587	02/03/16 02/17/16 01/17/20	74% 87%
02-SHA-5-3.8/11.7 02-4C40V4 BLIM- 005-(359)E --()		IN SHASTA COUNTY IN AND NEAR ANDERSON FROM ROUTE 5/273 SEPARATION TO 0.4 MILE SOUTH OF CHURN CREEK ROAD OVERCROSSING WIDENING TO 6 LANES, BRIDGE	J.F. SHEA CONSTRUCTION, INC. PO BOX 494519 REDDING CA 96049 (530)246-4292	SERGIO MENDOZA 1031 BUTTE ST REDDING, CA 96001 (530)945-2437	\$121,875,060 \$3,885,888 \$3,072,627	11/06/18 11/30/18 04/12/21	8% 3%
02-SHA-5-4.9/5.1 02-4H1504 20.20 201130		IN SHASTA COUNTY IN ANDERSON FROM ANDERSON CREEK OVERFLOW TO 0.1 MILE NORTH OF ANDERSON CREEK BRIDGE. DIR'S EMERGENCY L.B. REMOVE 1.8 FEET OF EMBANKMENT UNDER BRIDGE	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING, CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$270,000 \$140,841 \$0	12/06/17 03/07/18 01/13/18	100% 52% OVER RUN
02-SHA-5-28.0/29 02-4G5204 ACIM- 005-(356)E --()		IN SHASTA COUNTY ABOUT 6 MILES NORTH OF SHASTA LAKE FROM 0.2 MILE SOUTH TO 0.9 MILE NORTH OF PIT RIVER BRIDGE OVERHEAD. BRIDGE DECK MAINTENANCE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 (925)372-8000	MD TOFAEL ANWAR 3504 LARMIE STREET REDDING, CA 96002 (530)225-3172	\$6,949,601 \$2,810,678 \$0	05/21/18 06/07/18 10/16/19	12% 39% SUSPENDED
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --() HA21 SWPPP		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLEER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLEER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342 (818)362-8391	BADE, TIM 18300 ANTLEER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2964	\$132,526,824 \$131,754,402 \$0	09/25/09 10/14/09 03/22/19	100% 100% OVER RUN
02-SHA-5-54.6/55.9 02-4H3904 20.20 201130		IN SHASTA COUNTY ABOUT 12 MILES NORTH OF LAKEHEAD FROM 1.3 MILES NORTH TO 2.6 MILES NORTH OF GIBSON ROAD OVERCROSSING. DRI'S EMERG REMOVE EXISTING ROCK BUTTRESS,	STEVE MANNING CONSTRUCTION, INC P.O. BOX 491660 REDDING, CA 96049	INC GASIK, JOEL 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$5,085,000 \$3,171,938 \$0	06/21/18 08/30/18 01/29/19	100% 62% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 5
05/28/19

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-/0 02-4G5704 ACIM- 005-(358)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF FOURTH STREET OVERCROSSING TO 0.3 MILE NORTH OF FAWNDALE OVERCROSSING WORKER SAFETY	S.T. RHOADES CONSTRUCTION, INC. 8585 COMMERCIAL WAY REDDING CA 96002 (530)223-9322	SUNIL REPAKA 1031 BUTTE ST REDDING CA 96001 (530)949-8019	\$2,609,850 \$1,768,398 \$568,935	07/18/18 08/13/18 06/10/19	70% 68%
02-SHA-5-/67 02-4F5104 HSIM- 005-(357)E --()		IN SHASTA COUNTY IN AND NEAR REDDING AT VARIOUS LOCATIONS FROM TEHAMA COUNTY LINE TO SISKIYOU COUNTY LINE COLLISION SEVERITY REDUCTION	STEELHEAD CONSTRUCTORS, INC. 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	REPAKA, SUNIL 1031 BUTTE ST REDDING CA 96001 (530)949-8019	\$5,960,129 \$64,700 \$0	11/02/18 11/20/18 08/20/19	0% 1% SUSPENDED
02-SHA-44-.2/.2 02-2H7304		IN SHASTA COUNTY IN REDDING AT HILLTOP DRIVE OVERCROSSING. INSTALL FREE RIGHT TURN	S.T.RHOADES CONSTRUCTION INC. 8585 COMMERCIAL WAY REDDING CA 96002 (530)223-9322		\$386,066 \$0 \$0	02/22/19 03/21/19	0% 0%
02-SHA-44-4.6/6.4 02-368414 ACST-P044-(056)E --() HB4N		IN SHASTA COUNTY NEAR PALO CEDRO FROM TULLIS, INC. CLOUGH CREEK BRIDGE TO 0.6 MILE WEST PO BOX 493416 OF DESCHUTES ROAD UNDERCROSSING. CONSTRUCT INTERCHANGE	REDDING CA 96049 (530)241-5105	ALEXANDER, NATHAN 1031 BUTTE ST., STE.205,MS #60 REDDING, CA 96001 (530)225-2922	\$5,911,350 \$5,707,870 \$173,714	10/13/17 11/20/17 06/17/19	89% 95%
02-SHA-44-34.0/43.2 02-4H2704		IN SHASTA COUNTY AT AND NEAR VIOLA FROM 0.2 MILE EAST OF MILL CREEK ROAD PO BOX 493416 TO 0.8 MILE EAST OF DEER FLAT ROAD AC OVERLAY	TULLIS, INC. 2940 INNSBRUCK DR REDDING CA 96022 (530)241-5105		\$2,635,552 \$0 \$0	03/21/19 04/05/19	0% 0%
02-SHA-44-59.4/59.8 02-4F2004 BINH-P044-(057)E --()		IN SHASTA COUNTY NEAR OLD STATION FROM 0.3 MILE WEST TO 0.2 MILE EAST OF HAT CREEK BRIDGE BRIDGE REPLACEMENT	STEELHEAD CONSTRUCTORS, INCL. 2940 INNSBRUCK DR REDDING CA 96003 (530)226-6400	NATHAN ALEXANDER 1031 BUTTE STREET ST#205 MS#60 REDDING,CA 96001 (530)225-2922	\$5,648,123 \$92,850 \$0	11/02/18 11/30/18 06/19/19	5% 2%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 6
05/28/19

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-89-26.3/29.2 02-4H2004 ACNH-P089-(124) --()		IN SHASTA COUNTY ABOUT 10 MILES NORTH OF BURNEY FROM 0.3 MILE NORTH OF CLARK CREEK ROAD TO LAKE BRITTON BRIDGE AC OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HIGHWAY 89 N. BURNEY CA 96013 (530)335-5501		\$958,439 \$0 \$0	12/19/18 01/09/19	0% 0%
02-SHA-299-7.6/18.3 02-3E7404 BINH-P299-(202)E --()		IN SHASTA COUNTY AT AND NEAR SHASTA FROM 0.5 MILE WEST OF CRYSTAL CREEK ROAD TO TRINITY ALLEY. PAVEMENT PRESERVATION	TULLIS, INC. PO BOX 493416 REDDING CA 960019604 (530)241-5105	MANDHIR GREWAL 1031 BUTTE STREET REDDING CA 96001 (530)229-0542	\$15,505,347 \$1,556,311 \$126,414	08/24/18 09/12/18 09/26/19	0% 10% SUSPENDED
02-SHA-299-24.6/30.3 02-3H2004		IN SHASTA COUNTY IN AND NEAR REDDING FROM 0.1 MILE EAST OF BOULDER DRIVE TO 0.1 MILE EAST OF HOOTENANNY LANE AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049 (530)246-4292	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$3,355,362 \$3,260,002 \$0	03/21/18 04/03/18 05/10/19	89% 96%
02-SHA-299-32.6/0 02-0J3304		IN SHASTA COUNTY NEAR BELLA VISTA AT 03 MILE EAST OF LEMN CREEK BRIDGE DIR'S EMERGENCY F.A. REPLACE UNSTABLE SOIL	J. F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	ZDENEK, MICHAEL 1031 BUTTE ST. STE 205, MS 60 REDDING, CA 96601 (530)229-0559	\$285,000 \$163,595 \$0	03/01/19 04/16/19 04/23/19 05/13/19	100% 57% COMPLETED
20.20 201130							
02-SHA-299-77.8/79.7 02-4E0204 ACST-P299-(199)E --()		IN SHASTA COUNTY NEAR BURNEY FROM 0.2 MILE WEST OF SONOMA STREET TO 0.3 MILE WEST OF ROUTE 89. PULVERIZE & RECONSTRUCT PAVEMENT	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNEY CA 96013 (530)335-5501	ANWAR, TOFAEL 1031 BUTTE STREET REDDING, CA 96001 (530)225-3172	\$7,699,397 \$7,546,132 \$0	02/01/18 02/22/18 05/01/19 05/09/19	99% 99% COMPLETED
02-SHA-299-79.7/93.5 02-4H2104		IN SHASTA COUNTY AT AND NEAR FALL RIVER MILLS FROM 0.4 MILE WEST OF ROUTE 89 TO 0.2 MILE EAST OF SIERRA CENTER DRIVE. RHMA OVERLAY	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96001 (530)246-4292		\$3,338,000 \$0 \$0	04/11/19 05/01/19	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 7
05/28/19

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-910-/0 02-4G4204 BINH-X089-(123)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS. PAVEMENT REHABILITATION	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 960019604 (530)241-5105	SUNIL REPAKA 1031 BUTTE ST REDDING, CA 96001 (530)949-8019	\$10,239,844 \$2,320,572 \$1,313,493	07/18/18 08/06/18 08/01/19	20% 22%
02-SHA-910-/0 02-3H5704		IN SHASTA COUNTY IN REDDING ON ROUTE 44 AT THE JUNCTION OF ROUTE 273 AND ON ROUTE 273 AT TRINITY STREET UPGRADE SIGNALS	CEN-PAC ENGINEERING, INC. 1467 W SHAW AVE. FRESNO CA 93711 (805)984-3421		\$497,327 \$0 \$0	03/07/19 04/05/19	0% 0%
02-SIS-5-2.7/11.4 02-4G5504 ACIM- 005-(177)E --()		IN SISKIYOU COUNTY IN AND NEAR DUNSMUIR FROM SACRAMENTO RIVER BRIDGE TO 0.6 MILE SOUTH OF NORTH MOUNT SHASTA UNDERPASS 2 R ROADWAY REHABILITATION -	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049 (530)246-4292	MALLORY, NICOLE 1625 MOTT ROAD MOUNT SHASTA, CA 96067 (530)605-5871	\$57,603,551 \$30,276,701 \$2,051,618	03/12/18 03/29/18 01/02/20	45% 52%
02-SIS-5-7.2/0 02-2E8004		IN SISKIYOU COUNTY NEAR DUNSMUIR AT DUNSMUIR GRADE COMMERCIAL VEHICLE ENFORCEMENT FACILITY. IMPROVE TRUCK INSPECTION FACILITY	RANDY HILL CONSTRUCTION, INC 5237 MALLARD ESTATES ROAD CHICO CA 95973 (530)892-1918	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	\$6,646,643 \$6,541,534 \$17,410	02/11/16 02/25/16 07/02/18	100% 98% OVER RUN
02-SIS-5-15.3/16.5 02-4F5404 BLIM- 005-(179)E --()		IN SISKIYOU COUNTY NEAR WEED FROM 0.1 MILE SOUTH OF DEETZ ROAD UNDERCROSSING TO 0.6 MILE NORTH OF BLACK BUTTE OVERHEAD 02-0004L BRIDGE REPLACEMENT - SOUTHBOUND	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049 (530)246-4292	JEFF STEPPAT 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$8,332,947 \$211,256 \$211,256	07/30/18 08/15/18 02/24/20	4% 3% SUSPENDED
02-SIS-5-25.2/25.2 02-4G2404 ACIM- 005-(178)E --()		IN SISKIYOU COUNTY ABOUT 5 MILES NORTH OF WEED AT THE NORTH EDGEWOOD OVERHEAD. STRENGHTEN AND UPGRADE BRIDGES	J.F. SHEA CONSTRUCTION, INC. PO BOX 494519 REDDING CA 96049 (530)246-4292	STEPPAT, JEFF 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$4,308,213 \$3,896,548 \$0	11/16/17 12/19/17 04/30/19	98% 90%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 8
05/28/19

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-37.4/51.2 02-4H2504		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.8 MILE SOUTH OF GRENADA OVERCROSSING TO SHASTA RIVER BRIDGE MILL AND FILL	ROCKY MOUNTAIN CONSTRUCTION, LLC 4815 TINGLEY LANE #A KLAMATH FALLS OR 97603 (541)882-8377		\$6,187,187 \$0 \$0	12/06/18 01/18/19	0% 0%
02-SIS-5-66.0/69.3 02-4H1904		IN SISKIYOU COUNTY NEAR HORN BROOK FROM 0.4 MILE NORTH OF BAILEY HILL ROAD OVERCROSSING TO OREGON STATE LINE PAVEMENT MILL AND FILL	DARREN TAYLOR CONSTRUCTION, INC. 5750 PLEASANT VIEW DRIVE ANDERSON CA 96007 (530)378-2211		\$1,329,130 \$0 \$0	11/29/18 01/09/19	0% 0%
02-SIS-5-583.0/67.7 02-4H8204		IN SISKIYOU COUNTY NEAR HORN BROOK FROM ROUTE 96 TO 0.8 MILE NORTH OF BAILEY HILL UNDERPASS DIR'S EMERGENCY L.B. WILDFIRE DAMAGED REPAIR	MEYERS EARTHWORK, INC. P.O. BOX 493730 REDDING, CA 96049	LOADER, MARK 1031 BUTTE STREET REDDING, CA 96001 (530)941-9542	\$1,285,000 \$896,211 \$0	07/31/18 08/27/18 02/28/19	0% 70%
20.20 201130							
02-SIS-5-/0 02-3H8004		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS REMOVE AND REPLACE POLYESTER	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834 (916)283-9950		\$2,397,379 \$0 \$0	04/08/19 05/13/19	0% 0%
02-SIS-89-28.0/34 02-4H2204		IN SISKIYOU COUNTY NEAR MCCLOUD FROM 0.5 MILE SOUTH OF MOUNTAIN HOUSE ROAD TO 0.3 MILE SOUTH OF AZALEA ROAD. AC OVERLAY	STIMPEL-WIEBELHAUS 1168 INDUSTRIAL ST REDDING CA 96002 (530)223-6605		\$1,769,905 \$0 \$0	01/22/19 02/20/19	0% 0%
02-SIS-96-52.5/88.4 02-4E6504 ACST-P096-(060)E --()		IN SISKIYOU COUNTY NEAR SEIAD VALLEY AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF THOMPSON CREEK BRIDGE TO 0.2 MILE EAST OF BEAVER WIDEN BRIDGE/OVERLAY/COLD PLANE/HMA	J.F. SHEA CONSTRUCTION, INC. 17400 CLEAR CREEK RD REDDING CA 96049 (530)246-4292	LOADER, MARK 2150 EDUARDO ST REDDING, CA 96002 (530)941-9542	\$7,550,636 \$3,926,159 \$137,636	07/10/17 07/27/17 11/14/19	56% 52%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 9
05/28/19

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-602.0/60.2 02-4H5004		IN SISKIYOU COUNTY AT SEIAD VALLEY AT J. F. SHEA CONSTRUCTION, INC. SEIAD CREEK BRIDGE DIR'S EMERGENCY F.A. EXCAVATE SEIAD CREEK CHANNEL	P.O. BOX 494519 REDDING, CA 96049	LOADER, MARK 1625 MOTT RD. MT. SHASTA, CA 96067 (530)246-4292	\$385,000 \$100,839 \$0	06/01/18 08/28/18 02/20/19	0% 26%
20.20 201131							
02-SIS-96-/0 02-2E4804 B1ST-X093-(009)E --()		IN SISKIYOU COUNTY ABOUT 8 MILES NORTH OF YREKA ON ROUTE 96 FROM 0.5 MILE WEST TO 0.2 MILE EAST OF RTE 263 AND ON ROUTE 263 FROM 0 BRIDGE REPLACEMENT	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 (925)372-8000	MARK LOADER 2150 EDUARDO ST REDDING CA 96002 (530)941-9542	\$17,676,034 \$1,714,365 \$1,483,100	12/14/18 12/21/18 07/10/20	0% 10%
02-SIS-96-/.7 02-3H2604		IN SISKIYOU COUNTY NEAR SOMES BAR AT HAYES & SONS, INC. VARIOUS LOCATIONS FROM HUMBOLT COUNTY LINETO 2.1 MILE WEST OF KLAMATH RIVER BRIDGE DIR'S EMER CLEAR OF SLIDE DEBRIS, REPAIR SLIP- OUTS	P.O. BOX 258 HAPPY CAMP, CA 96039	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	\$4,985,000 \$4,557,826 \$0	01/20/17 04/28/17 09/20/18	100% 91% OVER RUN
20.20 201130							
02-SIS-97-11.5/17.1 02-4H2604		IN SISKIYOU COUNTY ABOUT 12 MILES NORTH OF WEED FROM YELLOW BUTTE ROAD TO 0.6 MILE NORTH OF DEER MOUNTAIN ROAD MILL AND FILL	ROCKY MOUNTAIN CONSTRUCTION, ROAD LLC 4815 TINGLEY LANE #A; KLAMATH FALLS OR 97603 (541)882-8377		\$1,396,396 \$0 \$0	03/15/19 04/05/19	0% 0%
02-SIS-97-21.8/0 02-4E6804 CNHG-P097-(044)E --()		IN SISKIYOU COUNTY ABOUT 19 MILES SOUTH OF MACDOEL AT GRASS LAKE SAFETY ROADSIDE REST AREA. REHABILITATE WATER AND SEWER	SERAFIX ENGINEERING CONTRACTORS, INC. 7 CROW CANYON COURT, SUITE 25 SAN RAMON CA 94583 (925)552-8253	STEPPAT, JEFF 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$3,321,230 \$3,317,215 \$136,650	03/29/18 04/25/18 06/07/19	88% 99%
02-SIS-161-18.3/19.4 02-2H1804		IN SISKIYOU COUNTY NEAR TULELAKE FROM HILL ROAD TO ROUTE 139. FULL DEPTH PAVEMENT REHABILATION	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HIGHWAY 89 N BURNEY CA 96013 (530)335-5501		\$823,328 \$0 \$0	03/14/19 04/05/19	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 10
05/28/19

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-263-49.3/56.4 02-3H1904 ACST-P263-(001)E --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.2 MILE NORTH OF ROUTE 3 TO SHASTA RIVER BRIDGE 02-0014. AC OVERLAY	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049 (530)246-4292	JEFF STEPPAT 1031 BUTTE STREET REDDING, CA 96001 (530)515-0639	\$2,278,872 \$2,425 \$0	02/22/18 03/12/18 06/14/19	3% 0% SUSPENDED
02-TEH-32-20.3/20.3 02-0J2704		IN TEHAMA COUNTY ABOUT 24 MILES EAST OF FOREST RANCH AT 0.2 MILE WEST OF SLATE CREEK BRIDGE DIIR'S EMERGENCY L.B. RECONSTRUCT FAILED SACK WALL	HAT CREEK CONSTRUCTION & MATERIALS INC. 24339 STATE HWY 89 N. BURNEY, CA 96013	BENNER, HENRY 13700 HWY 36 E. RED BLUFF, CA 96080 (530)949-8132	\$1,285,000 \$0 \$0	02/21/19 03/28/19 06/10/19	0% 0% 0%
20.20 201130							
02-TEH-36-75.1/78.4 02-4G03U4 ACHS-STP0-(610)2 --()		IN TEHAMA COUNTY NEAR MINERAL FROM LITTLE GIANT MILL ROAD TO 0.7 MILE WEST OF DIAMOND ROAD CURVE IMPROVEMENT AND INSTALL MBGR	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 960019604 (530)241-5105	BENNER, HENRY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$10,419,887 \$10,288,898 \$0	12/06/16 12/28/16 04/19/19	48% 99% SUSPENDED
02-TRI-36-26.7/27.1 02-4F8604 HSST-S036-(108)E --()		IN TRINITY COUNTY ABOUT 9 MILES EAST OF FOREST GLEN FROM 0.6 MILE WEST TO 0.1 MILE WEST OF ROUTE 3. CURVE IMPROVEMENT	STEELHEAD CONSTRUCTORS, INC. 2940 INNSBRUCK DRIVE REDDING CA 96003 (530)226-6400	JOEL GASIK 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$8,940,778 \$939,730 \$715,591	11/02/18 11/20/18 01/27/20	8% 11% 11%
02-TRI-36-34.7/34.7 02-0J3004		IN TRINITY COUNTY ABOUT 17 MILES EAST OF FOREST GLEN AT 8.6 MILES WEST OF HAYFORK CREEK BRIDGE DIR'S EMERGENCY F.A. REPAIR SLIP-OUT	STEELHEAD CONSTRUCTORS, INC. P.O. BOX 997 PALO CEDRO, CA 96073	GASOK, JOEL 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$2,480,000 \$1,160,910 \$0	02/14/19 03/29/19 05/06/19	100% 47% 47%
20.20 201130							
02-TRI-36-150.0/17 02-0J3204		IN TRINITY COUNTY NEAR FOREST GLEN FROM 1.8 MILES WEST TO 0.3 MILE EAST OF GLEN CREEK ROAD DIR'S EMERGENCY L.B. MOVE SLIDE MATERIAL, REGRADE SLOPE	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING, CA 96003	REPAKA, SUNIL 1031 BUTTE STREET REDDING, CA 96001 (530)949-8019	\$2,985,000 \$0 \$0	02/25/19 04/26/19 06/18/19	0% 0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 11
05/28/19

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-2.0/33 02-0J2204		IN TRINITY COUNTY NEAR HELENA FROM 0.5 MILE EAST TO 1.5 MILES EAST OF WHEEL GULCH ROAD. DIR'S EMERGENCY L.B. REDUCE RISK OF FALLING ROCKS	STIMPEL-WIEBELHAUS ASSOCIATES, INC. P.O. BOX 492335 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$4,985,000 \$3,553,019 \$1,265,311	01/14/19 02/11/19 07/12/19	53% 71%
20.20 201130							
02-TRI-299-8.3/25.7 02-3H5204		IN SHASTA AND TRINITY COUNTIES AT VARIOUS LOCATIONS INSTALL STRIPING	SPECIALIZED PAVEMENT MARKING, INC. 11095 SW INDUSTRIAL WAY STE A TUALATIN OR 97062 (503)885-0420		\$2,608,795 \$0 \$0	02/20/19 03/21/19	0% 0%
02-TRI-299-408.0/41.2 02-0J0904		IN TRINITY COUNTY NEAR JUNCTION CITY FROM 0.6 MILE EAST OF VALDOR DRIVE TO 0.1 WEST OF POWERHOUSE ROAD. DIR'S EMERGENCY L.B. CARR FIRE LANDSLIDE REPAIR	R. BROWN CONSTRUCTION TO COMPANY, INC. P.O. BOX 406 WILLOW CREEK, CA 95573	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$4,985,000 \$4,348,100 \$962,507	01/11/19 01/30/19 06/11/19	88% 87%
20.20 201130							
02-VAR--/0 02-4E6704 CIMG-000C-(450)E --() HA26		IN SACRAMENTO AND SISKIYOU COUNTIES ON ROUTE 5 AT 0.1 MILE SOUTH OF ROUTE 275 AND AT COLLIER SAFETY ROADSIDE REST AREA REHABILITATE WATER SYSTEMS.	TIMBERWORKS PO BOX 1240 MT SHASTA CA 96067 (530)926-4093	LOADER, MARK 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)246-4292	\$3,824,412 \$3,980,022 \$12,627	06/15/17 06/29/17 10/30/19	87% 99%
02-VAR--/0 02-3H7204		IN SHASTA, SISKIYOU AND TEHAMA COUNTIES AT VARIOUS LOCATIONS REPLACE STRIPING	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR RANCHO CORDOVA CA 95742 (916)635-5175	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$6,494,250 \$4,054,447 \$357,301	02/28/18 03/20/18 07/05/19	75% 62%
02-VAR--/0 02-4F7804 ACST-000C-(477)E --()		IN BUTTE, LASSEN, PLUMAS, SHASTA, SISKIYOU, AND TRINITY COUNTIES AT VARIOUS LOCATIONS. IMPROVE CHAIN CONTROL AREAS.	TULLIS, INC. 16951 CLEAR CREEK ROAD REDDING CA 960019604 (530)241-5105	JOEL GASIK 1031 BUTTE STREET REDDING, CA 96001 (530)751-6116	\$7,904,341 \$679,606 \$643,989	12/20/18 01/09/19 12/26/19	3% 9%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 12
05/28/19

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-4H9204		IN SHASTA AND SISKIYOU COUNTIES ON ROUTE 5FROM 0.3 MILE S. OF FAWNDALE OVERCROSSING TO .2 MILE SOUTH OF PIONEER BRIDGE OVERHEADIR' REPAIR OR REPLACE OTHER FIRE DAMAGE ITEMS	STEVE MANNING CONSTRUCTION,INCGASIK, JOEL P.O. BOX 491660 REDDING, CA 96049	1031 BUTTE STREET, SUITE 205 REDDING, CA 96001 (530)751-6116	\$9,985,000 \$7,673,155 \$0	09/06/18 10/10/18 04/30/19	100% 77% OVER RUN
20.20 201130							
02-VAR--/0 02-4H8704		IN TRINITY AND SHASTA COUNTIES IN AND TULLIS, INC. NEAR REDDING FROM 0.1 MILE WEST OF TRINITYDAM BOULEVARD TO SUNSET DRIVE. DIR'S EMERGNCEY F.A CARR FIRE RECONSTRUCITON	P.O. BOX 493416 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$21,385,000 \$18,245,034 \$2,045,426	07/30/18 08/20/18 06/28/19	100% 85% OVER RUN
20.20 201130							

Totals:	Authorized Final Amt:	<u>\$683,273,478</u>	Completed to Date:	<u>\$346,427,426</u>	Work This Month:	<u>\$19,401,593</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-36-22.4/29.4	02-4F9904	1
02-LAS-44-31.9/32.6	02-1H4404	1
02-LAS-70-/3.9	02-0H7604	1
02-LAS-70-/3.8	02-2H6104	1
02-LAS-139-6.2/7.3	02-0H6304	1
02-LAS-395-603.0/60.3	02-4H9704	1
02-MOD-299-.5/0	02-4F2104	2
02-MOD-299-23.1/33.5	02-4F77U4	2
02-MOD-299-37.5/56.9	02-3H1704	2
02-MOD-299-51.9/52.5	02-1H3304	2
02-PLU-36-6.6/6.6	02-4H1404	2
02-PLU-70-11.5/11.9	02-0H4504	2
02-PLU-70-14.9/0	02-1C7504	3
02-PLU-70-23.7/23.7	02-4H9604	3
02-PLU-70-27.0/27	02-0J3404	3
02-PLU-70-50.6/51.7	02-2C0904	3
02-PLU-89-30.2/35.3	02-4H2304	3
02-PLU-147-8.9/9.3	02-4E6404	3
02-SHA-5-.1/0	02-0E0904	4
02-SHA-5-4.9/5.1	02-4H1504	4
02-SHA-5-54.6/55.9	02-4H3904	4
02-SHA-5-3.8/11.7	02-4C40V4	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SHA-5-28.0/29	02-4G5204	4
02-SHA-5-39.5/40.8	02-378904	4
02-SHA-5-/67	02-4F5104	5
02-SHA-5-/0	02-4G5704	5
02-SHA-44-34.0/43.2	02-4H2704	5
02-SHA-44-59.4/59.8	02-4F2004	5
02-SHA-44-.2/.2	02-2H7304	5
02-SHA-44-4.6/6.4	02-368414	5
02-SHA-89-26.3/29.2	02-4H2004	6
02-SHA-299-24.6/30.3	02-3H2004	6
02-SHA-299-32.6/0	02-0J3304	6
02-SHA-299-77.8/79.7	02-4E0204	6
02-SHA-299-79.7/93.5	02-4H2104	6
02-SHA-299-7.6/18.3	02-3E7404	6
02-SHA-910-/0	02-4G4204	7
02-SHA-910-/0	02-3H5704	7
02-SIS-5-2.7/11.4	02-4G5504	7
02-SIS-5-583.0/67.7	02-4H8204	7
02-SIS-5-7.2/0	02-2E8004	7
02-SIS-5-15.3/16.5	02-4F5404	7
02-SIS-5-25.2/25.2	02-4G2404	8
02-SIS-5-37.4/51.2	02-4H2504	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-5-66.0/69.3	02-4H1904	8
02-SIS-5-/0	02-3H8004	8
02-SIS-89-28.0/34	02-4H2204	8
02-SIS-96-602.0/60.2	02-4H5004	8
02-SIS-96-52.5/88.4	02-4E6504	9
02-SIS-96-/.7	02-3H2604	9
02-SIS-96-/0	02-2E4804	9
02-SIS-97-21.8/0	02-4E6804	9
02-SIS-97-11.5/17.1	02-4H2604	9
02-SIS-161-18.3/19.4	02-2H1804	9
02-SIS-263-49.3/56.4	02-3H1904	10
02-TEH-32-20.3/20.3	02-0J2704	10
02-TEH-36-75.1/78.4	02-4G03U4	10
02-TRI-36-26.7/27.1	02-4F8604	10
02-TRI-36-34.7/34.7	02-0J3004	10
02-TRI-36-150.0/17	02-0J3204	10
02-TRI-299-2.0/33	02-0J2204	11
02-TRI-299-8.3/25.7	02-3H5204	11
02-TRI-299-408.0/41.2	02-0J0904	11
02-VAR--/0	02-4H9204	11
02-VAR--/0	02-4E6704	11
02-VAR--/0	02-4H8704	11

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
02-VAR--/0	02-4F7804	12
02-VAR--/0	02-3H7204	12

Statement of Ongoing Contracts - Federal Aid

District	02		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$71,471,214	\$38,752,325
-F-	FEDERAL AID (PRIMARY)	\$32,915,260	\$20,203,393
-S-	FEDERAL AID (SECONDARY)	\$59,611,687	\$37,833,421
-SH-	STATE HIGHWAY	\$107,530,326	\$58,378,155
		\$411,744,992	\$191,260,132
District Total:		<u>\$683,273,478</u>	<u>\$346,427,426</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
02	\$7,984,397
Work completed this Period:	\$7,984,397