

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/14**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$1,490,524 \$1,501,492 \$0	06/11/13 07/08/13 09/25/14	93% 96%
02-LAS-395-56.5/61 02-3C0724 NH-S395-(240)E --()		IN LASSEN COUNTY AT AND NEAR JOHN STONVILLE FROM 0.1 MILE NORTH OF SUNNYSIDE ROAD TO 0.1 MILE SOUTH OF ROUTE 36. PAVEMENT REHAB.	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89 N BURNLEY CA 96013	BLINE, JEFF 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)949-2984	\$2,594,604 \$2,719,681 \$0	05/24/13 06/13/13 06/30/14	96% 98% SUSPENDED
HA23							
02-LAS-395-61.6/76.6 02-3C0714 NHP-P395-(246)E --()		IN LASSEN COUNTY AT AND NEAR IN LASSEN COUNTY AT AND NEAR JOHNSTONVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF BANGHAM LANE REHABILITATE ROADWAY.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNLEY CA 96013	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$12,333,831 \$4,317,986 \$0	06/25/14 07/21/14 05/19/15	16% 34%
HA23							
02-MOD-395-23.3/40 02-4G1704		IN MODOC COUNTY NEAR ALTURAS FROM 0.2 MILE NORTH OF B STREET TO 0.1 MILE NORTH OF COUNTY ROAD 133A. AR CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET SUITE 1000 MODESTO CA 95354	ESTES, RODDY 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)941-4998	\$1,228,024 \$1,127,029 \$0	04/14/14 05/05/14 08/26/14 09/09/14	100% 100% COMPLETED
02-PLU-70-23.7/23.9 02-4F1004 STP-P070-(128)E --()		IN PLUMAS COUNTY NEAR RICH BAR FROM RUSH CREEK ROAD TO 0.2 MILE EAST OF RUSH CREEK ROAD PLACE ROCK SLOPE PROTECTION	DIG IT CONSTRUCTION, INC. PO BOX 494 CHESTER CA 96020	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$1,137,818 \$745,913 \$0	05/23/14 06/05/14 10/24/14	55% 66%
02-SHA-5-.1/0 02-3E6504 BHIM-000C-(357)E --()		IN SISKIYOU AND SHASTA COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)440-9554	\$3,879,240 \$3,747,581 \$0	04/11/13 05/06/13 06/02/14	93% 94% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-13.8/14.1 02-0H0404		IN SHASTA COUNTY IN REDDING FROM 0.1 MILE SOUTH TO 0.2 MILE NORTH OF HARTNELL AVE OVERCROSSING DIR'S EMERGENCY L.B. REPAIR BRIDGE DAMAGE	SHASTA CONSTRUCTORS, INC. 4150 FIG TREE LANE REDDING, CA 96002	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$785,000 \$278,757 \$0	02/05/14 02/25/14 04/18/14	50% 36%
20.20 201130							
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --() HA21	SWPPP	IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2971	\$129,066,816 \$87,044,520 \$0	09/25/09 10/14/09 04/01/16	89% 67%
02-SHA-5-/.1 02-0H0504		IN SHASTA COUNTY AT VARIOUS LOCATIONS ALONG ROUTES 5 AND 44 DIR'S EMERGENCY L.B. REPAIR IRRIGATION SYSTEM	MEYERS EARTHWORK, INC. P.O. BOX 493730 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$745,000 \$401,161 \$0	04/02/14 06/16/14 09/30/14	0% 54%
20.20 201130							
02-SHA-299-2.5/4.3 02-1E10U4 ACHS-NH -(929)9 HSNH- 1-(2E) --() SWPPP		IN SHASTA COUNTY ABOUT 17 MILES WEST OF REDDING FROM 2.5 TO 4.3 MILES EAST OF TRINITY COUNTY LINE. INCREASE CURVE RADII, WIDEN	WEST MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$12,862,569 \$12,447,285 \$0	07/12/11 08/10/11 11/03/14	79% 93%
02-SHA-299-4.3/5.5 02-2E5104 ACHS- 299-(171) NHP-299 -(171)E --() HB1	SWPPP	IN SHASTA COUNTY ABOUT 17.3 MILES WEST OF REDDING FROM 4.3 TO 5.5 MILES EAST OF TRINITY COUNTY CURVE IMPROVEMENT WITH HMA OVER AB	NORDIC INDUSTRIES INC 1437 FURNEAUX ROAD OLIVEHURST CA 95961	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)225-3193	\$12,131,092 \$10,500,987 \$0	11/29/12 01/10/13 12/01/14	84% 86%
02-SHA-299-30.3/40.7 02-360704 STP-P299-(176)E --() HA22		IN SHASTA COUNTY AT AND NEAR BELLA VISTA FROM 0.3 MILE EAST OF INTERMOUNTAIN DRIVE TO 0.3 MILE WEST OF BACKBONE RIDGE ROAD REPAIR ROADWAY WITH HMA OVER AB	J F SHEA CONSTRUCTION INC P O BOX 494519 WEST REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$22,287,595 \$13,876,528 \$0	11/05/13 11/15/13 03/04/15	54% 62%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-299-60.0/67.8 02-4G1904		IN SHASTA COUNTY NEAR MONTGOMERY CREEK FROM 0.1 MILE WEST OF BIG BEND ROAD TO 2.8 MILES EAST OF LITTLE HATCHET CREEK BRIDGE. THIN BLANKET OVERLAY W/DIGOUTS	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	ESTES, RODDY 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)941-4998	\$1,773,671 \$1,259,574 \$0	06/03/14 07/11/14 10/06/14	60% 71%
02-SIS-3-36.0/46.9 02-4G2704		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.2 MILE NORTH OF REIDEL RANCH ROAD TO 0.6 MILE NORTH OF LAURA LANE. THIN BLANKET OVERLAY WITH DIGOUTS	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$2,931,056 \$2,801,297 \$0	05/02/14 05/16/14 09/26/14	86% 95% SUSPENDED
02-SIS-3-48.3/53.1 02-4F1604		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.2 MILE NORTH OF JUNIPER DRIVE TO 13TH STREET. ASPHALT RUBBER CHIP SEAL	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067	MCLAUGHLIN, ROBERTA 1745 S. MAIN STREET YREKA, CA 96097 (530)841-0173	\$792,904 \$771,959 \$0	05/14/13 06/10/13 07/18/14 09/11/14	100% 100% COMPLETED
02-SIS-5-50.6/52.1 02-3C9204 ACBR-IM00-(591)7 --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.6 MILE SOUTH OF SHASTA RIVER BRIDGES TO 0.2 MILE SOUTH OF VISTA POINT DECK REPLACEMENT, SEISMIC RETROFIT	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)604-4847	\$8,840,136 \$7,655,064 \$0	11/08/12 12/14/12 02/06/15	71% 86%
HA21 SWPPP							
02-SIS-5-51.2/58.1 02-3E7604 ACIM-0059-(170)E --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.3 MILE SOUTH OF SHASTA RIVER BRIDGE TO 0.1 MILE NORTH OF KLAMATH RIVER ROAD UNDERCROSSING RECONSTRUCT ROAD WITH CONCRETE PAV	ROAD AND HIGHWAY BUILDERS OF CALIFORNIA INC P O BOX 70846 RENO NV 89570	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$47,311,299 \$42,090,955 \$0	12/22/11 01/18/12 10/06/14	97% 89%
02-SIS-5-/0 02-4E2804 IM-005 -(172)E --()		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM YREKA CREEK BRIDGE TO 0.2 MI SO OF MINER ST UNDERCROSSING & FRM 1.0 MI SO TO 0.1 MI SO O CONSTRUCT CHAIN ON AREAS	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$1,062,398 \$1,007,489 \$0	02/25/14 03/07/14 09/24/14	92% 95% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-20.0/20.1 02-340204		IN SISKIYOU COUNTY ABOUT 19 KM EAST OF SOMES BAR AT 0.8 KM EAST OF TI CREEK BRIDGE DRAINAGE AND SLOPE PROTECTION WORK	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003		\$98,000 \$0 \$0	11/21/97 11/21/97	0% 0%
HA23							
02-SIS-96-33.2/0 02-4F4104 STP-P096-(054)E --()		IN SISKIYOU COUNTY ABOUT 8 MILES WEST OF HAPPY CAMP AT 0.6 MILE EAST OF CLEAR CREEK BRIDGE. ATT SYS, ROCK EXC, DRAIN, PAVE	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$620,694 \$140,605 \$0	05/22/14 06/04/14 10/29/14	27% 23%
02-SIS-96-37.3/37.7 02-4G9404		IN SISKIYOU COUNTY NEAR HAPPY CAMP FROM 1.3 MILES EAST OF DOOLITTLE CREEK TO 1.0 MILES WEST OF BENJAMIN CREEK ROAD DIR'S EMERGENCY REPAIR ROCK SLIDE DAMAGED	R. BROWN CONSTRUCTION CO., INC. P.O. BOX 406 WILLOW CREEK, CA 95573	INCHINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)841-0173	\$3,335,000 \$2,630,100 \$0	01/21/14 02/28/14 09/20/14	100% 79% OVER RUN
20.20 201130							
02-SIS-96-56.0/0 02-4E6304 SHRP-P096-(053) --()		IN SISKIYOU COUNTY NEAR SEIAD VALLEY AT 3.5 MILES EAST OF THOMPSON CREEK BRIDGE REPLACE CULVERT WITH BRIDGE.	STEWART ENGINEERING INC PO BOX 990010 REDDING CA 960990010	LOADER, MARK 1031 BUTTE STREET REDDING, CA 96001 (530)496-3609	\$2,456,856 \$1,375,598 \$0	04/08/14 04/30/14 10/24/14	81% 55%
02-SIS-96-/77.5 02-2E2914 HSTP-P096-(051)E --()		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM SHASTA COUNTY LINE TO 0.2 MILE NORTH OF KLAMATH RIVER BRIDGE 02-0117. BRIDGE MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORPORATION P O BOX 357 TEMPLETON CA 93465	BLINE, JEFF 1555 E MAIN STREET QUINCY, CA 95971 (530)440-5157	\$6,624,092 \$6,380,836 \$0	02/22/13 03/12/13 12/30/14	86% 91%
WPCP							
02-TEH-5-24.5/26.9 02-0H1204		IN TEHAMA COUNTY IN RED BLUFF FROM 0.3 MI SOUTH OF SOUTH MAIN STREET VER-CROSSING TO THE SACRAMENTO RIVER BRIDGE NO. 08-0096 DIR'S INSTALL RECYCLED WATER SUPPLY	MEYERS EARTHWORK, INC. P.O. BOX 493730 REDDING, CA 96049	BENNER, HENRY 13700 HWY 36 EAST RED BLUFF, CA 96080 (530)949-8132	\$1,585,000 \$592,514 \$315,670	05/15/14 08/04/14 10/29/14 09/30/14	82% 37%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-32-10.0/16 02-4G1104		IN TEHAMA COUNTY ABOUT 23 MILES EAST OF FOREST RANCH FROM 0.5 MILE EAST OF PO BOX 494 DIAMOND MATCH HAUL ROAD TO 0.8 MILE WEST OF DEER CREEK THIN BLANKET W/DIGOUTS	EAST DIG IT CONSTRUCTION INC CHESTER CA 96020	JOHNSON, RYAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)604-5118	\$1,464,167 \$1,405,820 \$0	02/05/14 02/27/14 09/23/14	91% 91%
02-TEH-32-22.3/22.7 02-0H1404		IN TEHANA COUNTY ABOUT 37 MILES EAST OF FOREST RANCH FROM 0.6 MILE WEST TO 0.1 MILE WEST OF DEER CREEK BRIDGE DIR'S EMERGENCY L.B. IMPROVE CATCHMENT AREA & DRANAGE ON CUT SL	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89N BURNLEY, CA 96013	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$1,315,000 \$1,190,397 \$0	04/10/14 05/22/14 07/21/14	0% 91%
20.20 201130							
02-TEH-172-/8.9 02-4E9604		IN TEHAMA COUNTY AT AND NEAR FROM 0.2 MILE WEST OF MARTIN CREEK BRIDGE TO ROUTE 36. ASPHALT RUBBER CHIP SEAL	MINERAL INTERMOUNTAIN SLURRY SEAL INC P O BOX 1841 SPARKS NV 89432	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$514,375 \$149,423 \$0	06/04/13 06/27/13 08/08/14	56% 30%
02-TRI-299-.4/.8 02-2E3504 HSNH-P299-(175)E --()		IN TRINITY COUNTY NEAR SALYER FROM 0.7 MILE TO 0.2 MILE WEST OF CAMPBELL RIDGE ROAD CURVE IMPROVEMENT WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073	OSIER, JIM 634 HWY 96 WILLOW CREEK, CA 95573 (707)834-1152	\$4,015,864 \$1,171,246 \$0	07/19/13 08/07/13 04/24/15	44% 29%
HB1							
02-TRI-299-45.9/46.2 02-4E3104 NHP-P299-(178)E --()		IN TRINITY COUNTY ABOUT 6 MILES WEST OF WEAVERVILLE FROM 1.6 MILES TO 1.3 MILES WEST OF CASTLE ROAD INCREASE PAVEMENT WIDTH TO MEET	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$1,104,877 \$1,050,436 \$0	04/14/14 04/30/14 09/19/14 09/23/14	100% 100%
02-TRI-299-53.5/64 02-4E4104 NHP-P299-(179)E --()		IN TRINITY COUNTY AT AND NEAR WEAVERVILLE FROM INDUSTRIAL PARKWAY TO 0.5 MILES EAST OF LEWISTON ROAD. RECONSTRUCT GUARDRAIL & END TREAT	J. F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$5,456,649 \$4,763,780 \$0	03/18/14 03/26/14 10/10/14	100% 88%

SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/14**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-4F7004		IN LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS.	Q & D CONSTRUCTION INC. 1050 S. 21ST SPARKS NV 89431	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$1,291,600 \$700,080 \$0	05/12/14 05/23/14 11/19/14	53% 59%
02-VAR--/0 02-4E5304 CSTP-X089-(107)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS. BRIDGE REHABILITATION.	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049	NATHAN ALEXANDER 1031 BUTTE STREET REDDING CA 96001 (530)604-5102	\$5,990,867 \$4,670,555 \$0	10/25/13 11/12/13 12/09/14	77% 76%
02-VAR--/0 02-4G1604 NHPI-000C-(371)E --()		IN SHASTA AND SISKIYOU COUNTIES FROM 0.6 MILE NORTH OF SIMS UNDER-CROSSING TO SACRAMENTO RIVER BRIDGE OVERHEAD. COLD PLANE AND REPLACE HMA/DIG-OUTS	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)949-2340	\$6,675,269 \$5,779,625 \$0	05/13/14 05/23/14 10/07/14	78% 86%
02-VAR--/0 02-4E5404		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$1,975,604 \$1,427,364 \$0	05/10/13 06/04/13 10/24/14	78% 72%
02-VAR--/0 02-4F6904		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	NACS, INC. C/O SHASTA CONSTRUCTORS, INC. 1710 DOUGLAS DR. N, SUITE 109 GOLDEN VALLEY, MN 55422	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$1,561,996 \$709,499 \$0	04/28/14 05/23/14 10/15/14	69% 45% SUSPENDED
02-VAR--/0 02-4G1504		IN SHASTA COUNTY IN REDDING ON ROUTE 44 FROM ROUTE 273 TO 0.4 MILE EAST OF ROUTE 273 AND ON ROUTE 273 FROM BUENAVENTURA TO SACRAME REMOVE AND REPLACE W/DIGOUTS	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$3,126,740 \$3,201,079 \$0	04/28/14 05/13/14 09/19/14	98% 97%

Totals: Authorized Final Amt: \$312,466,226 Completed to Date: \$231,634,215 Work This Month: \$315,670

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-139-30.0/40	02-4F1304	1
02-LAS-395-56.5/61	02-3C0724	1
02-LAS-395-61.6/76.6	02-3C0714	1
02-MOD-395-23.3/40	02-4G1704	1
02-PLU-70-23.7/23.9	02-4F1004	1
02-SHA-5-.1/0	02-3E6504	1
02-SHA-5-13.8/14.1	02-0H0404	2
02-SHA-5-39.5/40.8	02-378904	2
02-SHA-5-/.1	02-0H0504	2
02-SHA-299-2.5/4.3	02-1E10U4	2
02-SHA-299-4.3/5.5	02-2E5104	2
02-SHA-299-30.3/40.7	02-360704	2
02-SHA-299-60.0/67.8	02-4G1904	3
02-SIS-3-36.0/46.9	02-4G2704	3
02-SIS-3-48.3/53.1	02-4F1604	3
02-SIS-5-51.2/58.1	02-3E7604	3
02-SIS-5-50.6/52.1	02-3C9204	3
02-SIS-5-/0	02-4E2804	3
02-SIS-96-20.0/20.1	02-340204	4
02-SIS-96-33.2/0	02-4F4104	4
02-SIS-96-37.3/37.7	02-4G9404	4
02-SIS-96-56.0/0	02-4E6304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-96-/77.5	02-2E2914	4
02-TEH-5-24.5/26.9	02-0H1204	4
02-TEH-32-10.0/16	02-4G1104	5
02-TEH-32-22.3/22.7	02-0H1404	5
02-TEH-172-/8.9	02-4E9604	5
02-TRI-299-.4/.8	02-2E3504	5
02-TRI-299-45.9/46.2	02-4E3104	5
02-TRI-299-53.5/64	02-4E4104	5
02-VAR--/0	02-4F7004	6
02-VAR--/0	02-4E5304	6
02-VAR--/0	02-4G1604	6
02-VAR--/0	02-4E5404	6
02-VAR--/0	02-4F6904	6
02-VAR--/0	02-4G1504	6

Statement of Ongoing Contracts - Federal Aid

District	02	Category	Bid + CCO	Work Comp
Federal Aid				
-I-		FEDERAL AID (INTERSTATE)	\$48,373,698	\$43,098,444
-F-		FEDERAL AID (PRIMARY)	\$2,594,604	\$2,719,681

Statement of Ongoing Contracts - Federal Aid

District	02		
Federal Aid		Category	Bid + CCO
-S-		FEDERAL AID (SECONDARY)	\$24,046,106
-SH-		STATE HIGHWAY	\$26,013,660
			\$211,438,158
District Total:			<u>\$312,466,226</u>
			<u>\$231,634,215</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
02	\$2,020,928
Work completed this Period:	\$2,020,928