

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/14**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-76.7/0 03-4M6804		IN BUTTE, GLENN, PLACER, SUTTER, AND YUBA COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS AND PLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$1,116,799 \$839,764 \$331,269	04/25/14 05/16/14 10/23/14	56% 74%
HM1							
03-BUT-70-/0 03-3M64A4		IN BUTTE COUNTY, ON ROUTES 70, 162,191-PM VARS DIR'S EMERGENCY F.A. REPAIR OF POLYESTER/METHATCRYLATE	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	WOOD, JUSTIN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3831	\$390,000 \$280,920 \$0	10/17/13 01/22/14 01/14/14	100% 72%
20.80 000380							
03-BUT-99-28.1/29.6 03-3E6204 NHBR-P099-(536) --()		NEAR CHICO FROM ESTATES DRIVE TO 0.4 MILE NORTH OF BUTTE CREEK BRIDGE 12-126R REPLACE BRIDGE (SCOUR)	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$7,556,367 \$4,598,429 \$1,115,364	04/03/13 04/22/13 06/01/15	56% 61%
HA21							
03-BUT-99-32.4/33.3 03-3A0424		IN BUTTE COUNTY IN CHICO FROM ROUTE 32 UNDERCROSSING TO EAST FIRST AVENUE UNDERCROSSING WIDEN ROADWAY AND BRIDGES	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	THOMAS, SHAHNA 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)533-4526	\$25,472,127 \$23,999,496 \$1,548,458	07/08/11 08/05/11 10/07/14	69% 92%
HB4N SWPPP							
03-BUT-99-37.2/44.4 03-4M8304		IN BUTTE COUNTY NORTH OF CHICO FROM 0.2 MILE SOUTH OF GARNER LANE TO 0.1 MILE NORTH OF BROYLES ROAD PLACE .10 FT. OF RUBBERIZED ASPHALT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$1,764,810 \$1,476,959 \$195,663	05/12/14 05/23/14 09/09/14	78% 82%
03-COL-5-22.3/0 03-4M2004		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007 (530)365-4444	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$634,745 \$120,134 \$120,134	07/02/14 07/21/14 10/15/14	24% 19%
HM3H							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/14

Page 2
09/05/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-COL-20-28.2/30.5 03-2F9704 ACNH-P020-(169)E --()		IN AND NEAR COLUSA FROM 0.2 MILE EAST OF COLUSA BASIN BRIDGE 15-20 TO SIOC STREET HMA OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	GHASSEMI, MOHSSEN 3951 PERFORMANCE DRIVE SACRAMENTO, CA 95838 (916)263-5648	\$1,461,217 \$1,381,249 \$0	09/04/13 09/30/13 08/04/14 08/06/14	100% 100% COMPLETED
HA22							
03-ED-49-30.9/31.3 03-2F1504 SSTP-P049-(154)E --()		ABOUT 8.8 MILES SOUTH OF AUBURN AT RATTLESNAKE BAR ROAD LEFT TURN CHANNELIZATION	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8628	\$976,273 \$966,360 \$158,356	02/26/14 03/13/14 08/21/14	98% 94%
HB1							
03-ED-50-16.4/18.3 03-355534 NH-P050-(122)E --()		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.1 MILE WEST OF WEST PLACERVILLE UNDERCROSSING TO CLAY STREET UNDERCROSSING HIGHWAY PLANTING	J M SLOVER INC 1630 LOTUS ROAD PLACERVILLE CA 95667 (530)621-4815	SAGER, JANET 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO CA 95834 (916)263-4912	\$288,033 \$274,008 \$855	11/03/10 12/01/10 09/11/14	0% 0% PLANT EST SATIS
HB4N WPCP HB4N							
03-ED-50-17.8/19.6 03-0F3004 BH-P050-(121)E --()		IN PLACERVILLE AT COLOMA STREET OVERCROSSING AND AT SMITH FLAT ROAD UNDERCROSSING RETROFIT COLUMNS AND ADD BRACING	PROVEN MANAGEMENT INC 712 SANSOME STREET SAN FRANCISCO CA 941111704 (415)421-9500	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$1,274,550 \$1,036,627 \$239,522	09/05/13 09/17/13 09/04/14	92% 81%
HA21							
03-ED-50-19.6/25.3 03-4M6904		IN EL DORADO COUNTY IN AND NEAR PLACERVILLE AT SMITH FLAT ROAD UNDERCROSSING AND AT SNOW ROAD UNDERCROSSING POLYESTER CONCRETE OVERLAY	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA CA 95742 (916)635-9370	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$546,325 \$353,308 \$170,611	05/19/14 06/05/14 10/02/14	53% 65%
HM3							
03-ED-50-31.3/0 03-0F2204 BRNH-P050-(133)E --()		ABOUT 11.0 MILES EAST OF PLACERVILLE AT SLY PARK ROAD UNDERCROSSING 25-42 IN EL DORADO COUNTY REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5500	WOODRUFF, JARRETT 11232 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$5,262,345 \$2,477,306 \$480,857	02/25/14 03/13/14 11/12/14	62% 47%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/14**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-47.7/51.6 03-4M4404		AT AND NEAR SILVER FORK AND KYBURZ AT QUIMU CONTRACTING INC. VARIOUS LOCATIONS FROM 0.3 MILE EAST OF WEBBER MILL ROAD TO 0.3 MILE EAST OF 35 MILESTONE T CULVERT REHABILITATION	P.O. BOX 1177 DIXON CA 95620 (707)693-0289	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$381,875 \$87,325 \$83,575	04/18/14 05/07/14 09/15/14	33% 23%
HM2C							
03-ED-50-67.6/72.9 03-1A7314 NH-P050-(131)E --()		IN EL DORADO COUNTY IN AND NEAR MYERS FR JOHNSON PASS ROAD TO INCLINE ROAD STORM WATER QUALITY IMPROVEMENTS	DON GARCIA EXCAVATING AND PAVING INC P O BOX 7176 SOUTH LAKE TAHOE, CA 96158 (530)577-0558	ALERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$5,684,992 \$3,406,203 \$260,631	08/08/13 08/27/13 10/30/14	62% 59%
HA42 HA22 HB4N							
03-ED-50-73.7/75.4 03-1A7324 ACNH-P050-(129) --()		IN EL DORADO COUNTY IN AND NEAR SOUTH LAKE TAHOE FROM 0.1 MILE SOUTH OF AIRPORT ROAD TO ROUTE 50/89 SEPARATION HMA CONCRETE SUFACING AND DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MATYE, BENJAMIN 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-3562	\$4,646,383 \$4,022,097 \$551,160	03/28/13 04/18/13 09/10/14	98% 85%
HA42 HA22 HB4N	SWPPP						
03-ED-50-77.3/79.3 03-1A73U4 NH- () --()		IN SOUTH LAKE TAHOE FROM TROUT CREEK TO SKI RUN BOULEVARD STORM WATER QUALITY IMPROVEMENTS	DISNEY CONSTRUCTION INC 859 COWAN RDAD STE 3 BURLINGAME CA 94010 (650)259-9545	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD SOUTH LAKE TAHOE, CA 96150 (530)218-4803	\$16,613,721 \$16,653,572 \$0	02/10/11 03/01/11 11/25/14	84% 99%
HA42 HA22 HB4N	SWPPP						
03-ED-50-/80.4 03-4M5104		IN EL DORADO, SACRAMENTO, AND YOLO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 50, 51, AND 193 METHACRYLATE AND POLYESTER BRIDGE	PENHALL COMPANY P.O. BOX 842911 LOS ANGELES, CA 90084-2911 (510)357-8810	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916)801-3455	\$2,583,737 \$2,497,646 \$0	05/31/13 06/27/13 07/21/14	100% 90% SUSPENDED
HM3H							
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --()		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT, SUITE 10 SAN RAMON CA 94583 (925)522-8250	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	\$11,583,831 \$3,105,709 \$886,046	06/19/13 07/22/13 05/13/15	26% 27%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
HA42 HB4N HA22							
03-ED-89-/8.6 03-4M8004		IN EL DORADO COUNTY NEAR MEYERS FROM INTERMOUNTAIN SLURRY SEAL, THE ALPINE COUNTY LINE TO SOUTH JUNCTION ROUTE 50 PLACE MICROSURFACING ON EXISTING	INC. P.O. BOX 1841 SPARKS NV 89432 (775)355-5237	CLARK, MARTIN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-4832	\$851,821 \$768,241 \$410,336	04/07/14 04/17/14 08/27/14	83% 90%
HM1							
03-ED-193-6.0/12.7 03-3M9204		NEAR GEORGETOWN FROM 0.2 MILE WEST OF SIERRA NEVADA CONSTRUCTION, SLIGER MINE ROAD TO MAIN STREET COLD IN PLACE RECYCLING WITH HMA	INC. 2055 E. GREG STREET SPARKS NV 89431 (775)355-0420	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$2,392,037 \$414,481 \$414,481	05/21/14 06/06/14 11/04/14	20% 17%
HM1							
03-ED-193-10.1/10.1 03-2F7204 STP- -() --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, DOUG VEERKAMP GENERAL ENG. INC ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- -() --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-GLE-162-37.7/51 03-4M1804		IN GLENN COUNTY ON ROUTE 162 FROM COUNTY ROAD 307 TO 0.1 MILE WEST OF COUNTY ROAD 303 CULVERT REHABILITATION	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE # 13 BREA CA 92821 (559)577-9999	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$204,323 \$52,160 \$52,160	03/18/14 04/04/14 09/23/14	49% 28%
HM2C							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-20-3.9/17.5 03-2F35U4 ACNH-P020-(167) --()		IN AND NEAR GRASS VALLEY AND NEVADA CITY FROM 0.3 MILE EAST OF INDIAN SPRING ROAD TO JCT RT 49 PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$8,523,099 \$8,118,977 \$0	12/21/12 01/23/13 12/12/14	45% 95%
HA22	WPCP						
03-NEV-20-12.8/15.9 03-3E0604 BHNH-SP02-(016)2 --()		IN GRASS VALLEY AND IN NEVADA CITY AT ROUTE 20/174 SEPARATION AND AT GOLD FLAT ROAD OVERCROSSING POLYESTER CONCRETE AND HMA OVERLAY	DEBRUIN CONSTRUCTION INC P O BOX 1355 STOCKTON CA 95231 (209)462-5100	CATANIA, DAVID 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-1752	\$1,031,882 \$50,000 \$0	08/24/11 10/03/11 08/23/12	100% 100% SUSPENDED
HA21	WPCP						
03-NEV-49-4.3/4.8 03-1F9104 STP-P049-(156)E --()		9 MILES SOUTH OF GRASS VALLEY AT CARRIAGE ROAD AND LADYBIRD DRIVE WIDEN, ADD SHOULDER AT 2 LOCATIONS	HANSEN BROS ENTERPRISES P O BOX 1599 GRASS VALLEY CA 95945 (530)273-3381	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$1,002,498 \$901,238 \$248,396	11/19/13 12/09/13 08/26/14	97% 88% SUSPENDED
HB4N							
03-NEV-49-5.6/6 03-3F9504 STP-P049-(157) --()		NEAR GRASS VALLEY FROM 0.2 MILE SOUTH OF HOLCOMB/CHERRY CREEK ROAD TO 0.2 MILE NORTH OF HOLCOMB/CHERRY CREEK ROAD WIDEN TO ADD A NORTHBOUND RIGHT	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423 (775)267-6800	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$429,307 \$0 \$0	06/20/14 07/11/14	0% 0%
03-NEV-49-9.1/0 03-3F8604		NEAR GRASS VALLEY ON ROUTE 49 AT ALTA SIERRA DRIVE RECONSTRUCT EMBANKMENT AND ROADWAY	SIERRA NEVADA CONSTRUCTION, INC. 2055 E. GREG STREET SPARKS NV 89431 (775)355-0420	JOHNSON, JEFF D 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$470,214 \$358,299 \$355,486	04/17/14 05/05/14 10/23/14	45% 75%
HA42							
03-NEV-49-17.1/17.5 03-1F8904 STP-P049-(158) --()		ABOUT 2 MILES NORTH OF NEVADA CITY FROM OLD DOWNIEVILLE HIGHWAY TO NEWTON ROAD ADD FOUR FOOT WIDE PAVED SHOULDER	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$640,265 \$850 \$0	06/03/14 06/18/14 10/29/14	0% 0%
HB4N							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/14**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-5.0/0 03-4M5004		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	VANDELL, SAM 2520 WARREN DR., SUITE A ROCKLIN, CA 95677 (916)869-1867	\$1,088,498 \$597,364 \$0	06/12/13 06/27/13 09/24/14	0% 54%
HM3H							
03-NEV-80-21.2/28.1 03-4M8404 IM-0804-(199) --()		IN NEVADA COUNTY IN AND NEAR TRUCKEE FROM TRUCKEE RIVER BRIDGE 17-012 TO TRUCKEE RIVER BRIDGE 17-063 GRIND EXISTING BONDED WEARING	ACME CONCRETE PAVING INC, DBA ACPI 4124 E BROADWAY AVE SPOKANE WA 99202 (509)242-1234	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$7,647,895 \$115,717 \$115,717	06/24/14 07/24/14 01/06/15	5% 2%
03-NEV-80-28.0/0 03-4M6104		NEAR FLORISTAN AT TRUCKEE RIVER BRIDGE 17-0063 R/L SUB STRUCTURE MITIGATION AND BRIDGE	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA CA 95742 (916)635-9370	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$1,948,000 \$184,251 \$184,251	05/22/14 07/11/14 12/15/14	12% 9%
HM3							
03-NEV-80-29.5/0 03-4M7104		IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS AND	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)996-0601	\$2,593,558 \$972,495 \$740,681	04/22/14 05/16/14 01/08/15	22% 37%
HM							
03-PLA-49-.9/0 03-3F4104 SSTP-000C-(365)E --()		IN PLACER COUNTY NEAR AUBURN AND COLFAX ON ROUTES 49, 80, AND 193 AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIER	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 (714)646-3697	BOKOVA, MARY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2727	\$1,341,141 \$1,088,491 \$343,873	11/20/13 12/12/13 09/05/14	86% 86%
HB1							
03-PLA-49-2.5/7.6 03-4M9604		IN AND NEAR AUBURN ON ELM AVENUE FROM HIGH STREET TO WESTBOUND ROUTE 80 ON RAMPS AND ON ROUTE 49 FROM 0.1 MILE SOUTH OF ROUTE 80/4 MICROSURFACING	WINDSOR FUEL 1150 WILLOW PASS ROAD PITTSBURG CA 94565 (925)427-5266	WARD, DON 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)801-3478	\$1,292,828 \$0 \$0	05/21/14 06/04/14 10/14/14	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-65-15.0/23.8 03-333824 HPLU-6203-(031)L 620-3 03-() --()	HB4C SWPPP	IN PLACER COUNTY NEAR LINCOLN FROM 2.6 MILES NORTH OF TWELVE BRIDGES OVERCROSSING TO 5.1 MILES SOUTH OF BEAR RIVER BRIDGE CONSTRUCT SOUTHBOUND LANES	DE SILVA GATES CONSTRUCTION LPOULAD DAUD, BRAHIM P O BOX 2909 DUBLIN CA 94568 (925)829-9220	ROCKLIN, CA 95677 SUITE A 2520 WARREN DRIVE, ROCKLIN, CA 95677 (916)416-3011	\$18,833,944 \$17,921,187 \$151,157	05/21/12 06/19/12 10/09/14	92% 95%
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --()		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	ROCKLIN, CA 95677 SUITE A 2520 WARREN DRIVE, ROCKLIN, CA 95677 (916)869-1867	\$20,754,757 \$451,115 \$216,577	01/28/14 02/21/14 11/13/15	18% 2%
03-PLA-80-34.6/34.9 03-2F2504 20.10 201130		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
03-PLA-89-8.6/12.8 03-3F4404 CSTP-P089-(108)E --()		IN PLACER COUNTY FROM ROUTE 89/28 JUNCTION IN TAHOE CITY TO 0.5 MILE NORTH OF ALPINE MEADOWS ROAD INSTALL PIPE AND RAISE PROFILE	HANSEN BROS ENTERPRISES P O BOX 1599 GRASS VALLEY CA 95945 (530)273-3381	STELHORN, RANDY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2725	\$2,035,515 \$666,590 \$312,435	01/08/14 01/31/14 10/08/14	60% 33%
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()	HA23 SWPPP	IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570 (775)852-7283	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,612,604 \$7,361,125 \$961,296	04/10/12 04/27/12 10/02/15	28% 21%
03-SAC-5-23.6/0 03-2F21U4 BHNH-000C-(362) --()		IN SACRAMENTO AT WEST END VIADUCT BRIDGE 24-0069 R/L AND IN WEST SACRAMENTO AT SACRAMENTO RIVER VIADUCT BRIDGE 24-0004 R/L BRIDGE DECK REHABILITATION	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95833 (916)283-9950	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)801-3455	\$17,944,500 \$7,960,048 \$807,661	12/20/13 12/30/13 09/26/14	86% 44%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/14**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-32.1/36.9 03-4M8204		IN AND NEAR SACRAMENTO FROM 5/99 SEPARATION TO THE SUTTER COUNTY LINE RUBBERIZED HOT MIX (OPEN GRADE)	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROCKLIN, CA 95765 (916)645-4800	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)768-3597	\$1,922,075 \$0 \$0	06/09/14 06/25/14 10/17/14	0% 0%
HM1							
03-SAC-104-3.7/8.5 03-4M6604		IN SACRAMENTO COUNTY NEAR GALT AT VARIOUS LOCATIONS FROM HERALD ROAD TO 0.2 MILE WEST OF CLAY STATION ROAD REPLACE GUARDRAILING	MIDSTATE BARRIER, INC. PO BOX 30550 STOCKTON CA 95213 (209)944-9565	LEE, SUSHMA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$364,413 \$327,330 \$327,330	05/21/14 06/03/14 09/08/14	66% 90%
HM2							
03-SAC-160-44.5/47.1 03-4M5804		IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS INDIVIDUAL SLAB REPLACEMENT	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD STE 260 SACRAMENTO CA 95826 (916)381-0911	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)869-6087	\$1,418,634 \$0 \$0	04/15/14 05/05/14 10/01/14	0% 0%
HM1							
03-SIE-89-26.6/29.5 03-4M2604		NEAR CALPINE FROM 0.7 MILE NORTH OF CALPINE SUMMIT TO PLUMAS COUNTY LINE REHABILITATE CULVERTS	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 (714)646-3697	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$377,131 \$0 \$0	06/18/14 07/11/14 10/22/14	0% 0%
HM2C							
03-SUT-99-11.0/14.3 03-1A43A4 SARR-P099-(529)E P0-99 5-(9E) --()	SWPPP	IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	DE SILVA GATES MCM A JNT VNTR OF DE SILVA GATES PO BOX 620 NORTH HIGHLANDS, CA 956600620 (916)334-1221	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$29,786,806 \$26,823,563 \$224,459	09/04/12 09/04/12 04/17/15	64% 90%
HE13							
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --()	SWPPP	IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670 (916)608-1500	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$35,257,348 \$18,108,727 \$0	07/14/10 07/28/10 02/05/14	37% 52%
HE13							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/14**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-13.6/26.1 03-3F7704 HSST-000C-(374) --()		AT VARIOUS LOCATIONS IN BUTTE, COLUSA, PLACER, SACRAMENTO, SUTTER, AND YOLO COUNTIES	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT CA 94539 (510)656-2840	WARD, DONALD 2520 WARREN DR. STE A ROCKLIN, CA 95677 (916)478-0482	\$1,525,567 \$0 \$0	07/24/14 08/14/14	0% 0%
HB1		INSTALL SHOULDER AND CENTERLINE					
03-SUT-99-19.5/20.5 03-1A4644		IN SUTTER COUNTY IN TUDOR AT ROUTE 99/113 SEPARATION CONSTRUCT 99/113 INTERCHANGE	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$13,217,311 \$12,781,263 \$0	10/16/12 12/20/12 08/07/14 08/13/14	100% 100% COMPLETED
HB4C	SWPPP						
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,829,997 \$1,782,301 \$1,951	12/10/10 02/07/11 12/11/14	0% 0% PLANT EST SATIS
HA25	WPCP						
03-SUT-99-/1.6 03-406604 HP21-L620-(304)8 --()		IN SACRAMENTO AND SUTTER COUNTIES FROM 0.6 MILES SOUTH OF SUTTER COUNTY LINE TO 0.7 MILES NORTH OF RIEGO ROAD MITIGATED NEGATIVE D CONSTRUCT INTERCHANGE WITH HMA	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	TRI, PRESTON 3951 PERFORMANCE DR.,SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$19,239,767 \$15,292,011 \$781,683	10/01/12 11/06/12 02/19/15	35% 79%
HE11	SWPPP						
03-VAR-20-/43.9 03-4F5504		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 SACRAMENTO, YOLO, EL DORADO AND PLACER COUNTIES DIR'S EMERGENCY F.A. MODIFY EXISTING IRRIGATION SYSTEMS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$2,485,000 \$1,901,001 \$276,939	03/20/14 05/22/14 09/30/14	0% 76%
20.20 201130							
03-VAR-20-/17.1 03-4F5704		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 AND SUTTER COUNTIES DIR'S EMERGENCY F.A. MODIFY IRRIGATION SYSTEM AND INSTALL MULCH	CLEARWATER CONSTRUCTION YOLO SERVICES, INC. DBA CLEARWATER LANDSCAPE SERVIES 3908 PLACITAS DR CAMERON PARK, CA 95682	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$485,000 \$494,918 \$0	03/19/14 05/28/14 08/31/14	0% 99%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/14**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-32-/37.7 03-4F5604		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 GLENN, BUTTE, COLUSA, SUTTER, YUBA AND NEVADA COUNTIES DIR'S EMERGENC MODIFY IRRIGATION SYSTEM AND INSTALL MULCH	AERCO PACIFIC, INC. 11370 J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$2,485,000 \$2,125,277 \$55,192	03/19/14 05/28/14 08/31/14	0% 86%
20.20 201130							
03-VAR-50-.2/21 03-4F0104 NHS- -() --()		IN EL DORADO, NEVADA, PLACER AND SACRAMENTO COUNTIES, ON VARIOUS ROUTES ANDAT VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE DAMAGED WIRING FOR LIGHTING	STUDEBAKER BROWN ELECTRIC, INC 2008 OPPORTUNITY DRIVE, #140 ROSEVILLE, CA 95678	INCCHOHAN, MOHAN 3855 N. FREEWAY BLVD, STE 100 SACRAMENTO, CA 95834 (916)263-4922	\$785,000 \$364,991 \$0	08/01/13 09/04/13 12/31/14	0% 46%
20.20 201130							
03-VAR-50-/23.1 03-4F5404		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 SACRAMENTO, PLACER, YUBA AND YOLO COUNTIES DIR'S EMERGENCY F.A. UPGRADE EXISTING CALSENSE RICS SYSTEM	PARKER LANDSCAPE DEVELOPMENT, INC. 6251 SKY CREEK DR STE A SACRAMENTO, CA 95828	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$735,000 \$670,135 \$16,172	03/19/14 05/21/14 08/30/14	0% 91%
20.20 201130							
03-VAR-51-5.5/8.1 03-3F4704		IN EL DORADO, NEVADA AND SACRAMENTO COUNTIES, ON VARIOUS AND VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE ELECTRICAL SYSTEMS	STUDEBAKER BROWN ELECTRIC, INC 2008 OPPORTUNITY DR., #140 ROSEVILLE, CA 95678 (530)333-3423	INCCHOHAN, MOHAN 3855 N. FRRRWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)801-6092	\$331,803 \$346,798 \$0	08/15/12 09/19/12 02/08/13	100% 100%
20.20 201130							
03-VAR-80-/69.8 03-4F5204		CALTRANS MAINTENANCE FACILITIES AND ROAD STOP REST AREAS IN DISTRICT 3 DIR'S EMERGENCY L.B. UPGRADE TOILETS, URINALS, FAUCETS & SHOWER	FLETCHER'S PLUMBING & CON. INC 219 BURNS DR YUBA CITY, CA 95991	JOHNSON, JEFF 138 NEW MOHAEK RD NEVADA CITY, CA 95959 (530)632-6714	\$385,000 \$221,153 \$70,639	03/20/14 05/28/14 08/21/14	63% 57%
20.20 201130							
03-VAR--/0 03-2F0004 HSST-000C-(373) --()		IN BUTTE, COLUSA, GLENN, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS UPGRADE GUARDRAIL END TREATMENTS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024 (503)661-5093	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3995	\$6,792,222 \$0 \$0	08/11/14 08/21/14	0% 0%
HBI							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/14**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-5-9.4/0 03-4M7004		IN SACRAMENTO, SAN JOAQUIN, SOLANO COUNTIES AT VARIOUS LOCATIONS REPLACE METHACRYLATE AND JOINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	SCOTT, JEFF 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$1,595,555 \$20,000 \$20,000	05/12/14 05/29/14 12/22/14	28% 1%
03-YUB-70-14.2/15.1 03-0A5804 NHX1-1501-(0E) --()		IN MARYSVILLE ON ROUTE 20 FROM F STREET TO BUCHANAN STREET AND ON ROUTE 70 FROM SIXTH STREET TO 0.2 MILES SOUTH OF BINNEY JUNCTION COLD PLANE AC, EXCAVATE ROADWAY AND	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890 (530)406-4200	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3842	\$29,071,723 \$20,205,303 \$1,377,651	01/13/12 01/31/12 03/29/16	48% 68% SUSPENDED
HA22	SWPPP						

Totals: Authorized Final Amt: \$491,192,011 Completed to Date: \$306,389,306 Work This Month: \$19,840,477

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-32-76.7/0	03-4M6804	1
03-BUT-70-/0	03-3M64A4	1
03-BUT-99-28.1/29.6	03-3E6204	1
03-BUT-99-32.4/33.3	03-3A0424	1
03-BUT-99-37.2/44.4	03-4M8304	1
03-COL-5-22.3/0	03-4M2004	1
03-COL-20-28.2/30.5	03-2F9704	2
03-ED-49-30.9/31.3	03-2F1504	2
03-ED-50-16.4/18.3	03-355534	2
03-ED-50-17.8/19.6	03-0F3004	2
03-ED-50-19.6/25.3	03-4M6904	2
03-ED-50-47.7/51.6	03-4M4404	2
03-ED-50-67.6/72.9	03-1A7314	3
03-ED-50-73.7/75.4	03-1A7324	3
03-ED-50-77.3/79.3	03-1A73U4	3
03-ED-50-31.3/0	03-0F2204	3
03-ED-50-/80.4	03-4M5104	3
03-ED-89-18.0/24.9	03-1A8444	3
03-ED-89-/8.6	03-4M8004	4
03-ED-193-10.1/10.1	03-2F7204	4
03-ED-193-25.8/25.8	03-2F6504	4
03-ED-193-6.0/12.7	03-3M9204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-GLE-162-37.7/51	03-4M1804	4
03-NEV-20-3.9/17.5	03-2F35U4	4
03-NEV-20-12.8/15.9	03-3E0604	5
03-NEV-49-4.3/4.8	03-1F9104	5
03-NEV-49-5.6/6	03-3F9504	5
03-NEV-49-9.1/0	03-3F8604	5
03-NEV-49-17.1/17.5	03-1F8904	5
03-NEV-80-5.0/0	03-4M5004	5
03-NEV-80-21.2/28.1	03-4M8404	6
03-NEV-80-28.0/0	03-4M6104	6
03-NEV-80-29.5/0	03-4M7104	6
03-PLA-49-.9/0	03-3F4104	6
03-PLA-49-2.5/7.6	03-4M9604	6
03-PLA-65-15.0/23.8	03-333824	6
03-PLA-80-8.1/37.8	03-3E1004	7
03-PLA-80-34.6/34.9	03-2F2504	7
03-PLA-89-8.6/12.8	03-3F4404	7
03-PLA-89-/T8.5	03-2A9204	7
03-SAC-5-23.6/0	03-2F21U4	7
03-SAC-50-1.6/0	03-0F2304	7
03-SAC-50-5.8/12.9	03-4M8504	8
03-SAC-51-2.6/44.7	03-4M7304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-51-6.0/8.3	03-1A1404	8
03-SAC-80-/M10.4	03-3797U4	8
03-SAC-80-/18	03-4M5204	8
03-SAC-99-32.1/36.9	03-4M8204	8
03-SAC-104-3.7/8.5	03-4M6604	9
03-SAC-160-44.5/47.1	03-4M5804	9
03-SIE-89-26.6/29.5	03-4M2604	9
03-SUT-99-11.0/14.3	03-1A43A4	9
03-SUT-99-11.0/14.3	03-1A4324	9
03-SUT-99-13.6/26.1	03-3F7704	9
03-SUT-99-19.5/20.5	03-1A4644	10
03-SUT-99-30.6/32.7	03-1F5004	10
03-SUT-99-/1.6	03-406604	10
03-VAR-20-/43.9	03-4F5504	10
03-VAR-20-/17.1	03-4F5704	10
03-VAR-32-/37.7	03-4F5604	10
03-VAR-50-.2/21	03-4F0104	11
03-VAR-50-/23.1	03-4F5404	11
03-VAR-51-5.5/8.1	03-3F4704	11
03-VAR-80-/69.8	03-4F5204	11
03-VAR--/0	03-2F0004	11
03-YOL-5-9.4/0	03-4M7004	11

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
03-YUB-70-14.2/15.1	03-0A5804	12

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
03			
Federal Aid			
-I-	FEDERAL AID (INTERSTATE)	\$101,467,696	\$59,663,670
-F-	FEDERAL AID (PRIMARY)	\$88,833,768	\$69,922,201
-S-	FEDERAL AID (SECONDARY)	\$50,768,503	\$13,421,265
-SH-	STATE HIGHWAY	\$74,891,064	\$55,858,774
		\$175,230,980	\$107,523,396
District Total:		<u>\$491,192,011</u>	<u>\$306,389,306</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
03	\$14,678,528
Work completed this Period:	\$14,678,528