

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-70-24.3/0 03-0F6904 BRST-P070-(100)E --()		ABOUT 9.5 MILES EAST OF OROVILLE AT FLAG CANYON CREEK BRIDGE 12-140 REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$2,632,505 \$30,186 \$30,186	05/18/15 06/11/15 11/01/16	8% 1%
HA21							
03-BUT-70-26.7/27.1 03-3E1204 BHST-P070-(129) --()		IN BUTTE COUNTY ABOUT 10.9 MILES NORTH OF OROVILLE FROM 0.2 MILE EAST OF PENTZ ROAD TO 0.2 MILE EAST OF CHEROKEE ROAD SEISMIC RETROFIT	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$1,530,887 \$437,090 \$88,279	10/06/14 10/16/14 02/26/16	24% 29%
HA21							
03-BUT-99-.6/.6 03-4M7904		NEAR CHICO FROM 0.6 MILE NORTH OF PENTZ ROAD OVERCROSSING 12-019 PCC PROFILE GRINDING	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	THOMAS, SHAHNA 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-6517	\$1,015,075 \$549,700 \$232,667	03/06/15 03/18/15 09/04/15	100% 53% OVER RUN
03-BUT-99-28.1/29.6 03-3E6204 NHBR-P099-(536) --()		NEAR CHICO FROM ESTATES DRIVE TO 0.4 MILE NORTH OF BUTTE CREEK BRIDGE 12-126R REPLACE BRIDGE (SCOUR)	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$7,648,145 \$7,127,748 \$0	04/03/13 04/22/13 07/23/15 07/24/15	100% 100% COMPLETED
HA21							
03-BUT-99-34.2/36.3 03-4F1604		IN AND NEAR CHICO AT COHASSET ROAD OVERCROSSING AND AT EATON ROAD OVERCROSSING INSTALL STREET LIGHTING	ALL PHASE EXCAVATING AND CONSTRUCTION INC. 13655 TWIN LAKES LANE REDDING CA 96003	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$294,695 \$225,010 \$55,815	05/05/15 06/11/15 11/30/15	37% 76% SUSPENDED
03-BUT-99-40.6/40.8 03-1F4204 HSNH-P099-(582)E --()		NEAR CHICO AT THE ROCK CREEK BRIDGE #12-27 SHOULDER WIDENING ON STRUCTURE	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$3,096,763 \$8,753 \$0	05/13/15 06/09/15 07/07/16	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-162-/7.7 03-0G2604		IN BUTTE COUNTY ABOUT 6 MILES EAST OF BUTTE CITY FROM BIG BUTTE CREEK BRIDGE TO RICETON HIGHWAY COLD IN-PLACE RECYCLING AND OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$2,417,881 \$9,177 \$0	05/13/15 06/09/15 11/30/15	27% 0%
03-COL-5-22.3/0 03-4M2004		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
HM3H							
03-ED-49-23.9/35 03-3F6704 STP-P049-(159) --()		ABOUT 9 MILES NORTH OF PLACERVILLE FROM LOTUS ROAD TO 0.5 MILE NORTH OF ROUTE 193 PAVEMENT OVERLAY	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$6,039,172 \$2,706,645 \$685,487	12/03/14 12/19/14 09/17/15	75% 44%
HA22							
03-ED-49-/9.6 03-0G1304 STP-P049-(162)E --()		IN AND NEAR EL DORADO FROM AMADOR IN AND NEAR EL DORADO FROM AMADOR COUNTY LINE TO 0.1 MILE SOUTH OF PLEASANT VALLEY ROAD BONDED WEARING COURSE OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$1,716,215 \$1,199,019 \$1,189,894	05/13/15 06/10/15 09/21/15	53% 69%
03-ED-50-36.7/0 03-0H1304		IN ED CO NEAR POLLOCK PINES ON ROUTE 50 AT BRIDAL VEIL FALLS DIR'S EMERGENCY F.A. CULVERT REPAIR	R A NEMETZ CONSTRUCTION CO., INC. P.O. BOX 5306 GALT, CA 95632	NANUGONDA, VEERA 3065 BLAIRS LANE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)218-4803	\$385,000 \$195,987 \$0	11/14/14 01/15/15 03/23/15	0% 51%
20.20 201130							
03-ED-50-71.5/0 03-4F3904 HSNH-000C-(394) --()		IN EL DORADO COUNTY ON ROUTES 49 AND 50 AT VARIOUS LOCATIONS AND IN SACRAMENTO AND YOLO COUNTIES ON ROUTE 80 AT VARIOUS LOCATIONS HIGH FRICTION SURFACE TREATMENT	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$638,553 \$123,756 \$122,426	06/05/15 06/25/15 09/15/15	58% 19%
HBI							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$11,706,714 \$4,765,876 \$511,849	09/26/14 10/10/14 03/28/16	33% 40%
HA42 HA22 HB4N							
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --()		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT, SUITE 10 SAN RAMON CA 94583	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	\$11,810,830 \$8,553,820 \$617,812	06/19/13 07/22/13 12/17/15	68% 72%
HA42 HB4N HA22							
03-ED-89-24.9/27.2 03-1A8454 STP-P089-(114) --()		NEAR TAHOMA FROM MEEKS CREEK BRIDGE TO WILSON AVENUE. STORM WATER MITIGATION COLD PLANE, HMA, CULVERT REHAB	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95617	MONTPLAISIR, JARET 10960 W. RIVER ST, STE 101A TRUCKEE CA 96161 (530)682-3562	\$4,190,948 \$1,734,714 \$533,250	01/14/15 02/03/15 10/16/15	59% 41%
HA42 HB4N HA22							
03-ED-193-10.1/10.1 03-2F7204 STP- () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- () --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-NEV-20-12.8/15.9 03-3E0604 BHNH-SP02-(016)2		IN GRASS VALLEY AND IN NEVADA CITY AT ROUTE 20/174 SEPARATION AND AT GOLD FLAT ROAD OVERCROSSING POLYESTER CONCRETE AND HMA OVERLAY	DEBRUIN CONSTRUCTION INC P O BOX 1355 STOCKTON CA 95231	CATANIA, DAVID 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-1752	\$1,031,882 \$50,000 \$0	08/24/11 10/03/11 08/23/12	100% 100% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
--()							
HA21	WPCP						
03-NEV-49-3.4/0 03-4F6704		ABOUT 10 MILES SOUTH OF GRASS VALLEY AT BREWER ROAD ADD RIGHT TURN POCKET	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE # 13 BREA CA 92821	BOKOVA, MARY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2727	\$212,495 \$170,443 \$167,203	02/10/15 02/27/15 08/28/15	85% 77%
03-NEV-49-/14.4 03-0G1504 NH-P049-(160)E --()		IN NEVADA COUNTY IN AND NEAR GRASS VALLEY FROM BEAR RIVER BRIDGE TO PINGREE ROAD AND FROM 0.4 MILE SOUTH OF CORNETTE WAY TO 0.2 MI RHMA-O (OGFC) OVERLAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	BOKOVA, MARY 33 DEPOT ST COLFAX, CA 95713 (530)330-2727	\$4,255,393 \$2,257,331 \$1,812,169	05/20/15 06/11/15 09/22/15	60% 53%
03-NEV-80-21.2/28.1 03-4M8404 IM-0804-(199) --()		IN NEVADA COUNTY IN AND NEAR TRUCKEE FROM TRUCKEE RIVER BRIDGE 17-012 TO TRUCKEE RIVER BRIDGE 17-063 GRIND EXISTING BONDED WEARING	ACME CONCRETE PAVING INC, DBA ACPI 4124 E BROADWAY AVE SPOKANE WA 99202	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$7,723,921 \$6,988,998 \$678,692	06/24/14 07/24/14 08/28/15	92% 89%
03-NEV-80-28.0/0 03-3E1104 NHIM-0804-(200) --()		NEAR FLORISTON AT TRUCKEE RIVER BRIDGE #17-0063R/L PAINT STRUCTURES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502	PUSTOV, MICHAEL 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (906)208-9974	\$1,497,000 \$1,419,486 \$522,662	11/25/14 12/10/14 11/24/15	58% 95%
HA21							
03-NEV-80-28.0/0 03-4M6104		NEAR FLORISTAN AT TRUCKEE RIVER BRIDGE 17-0063 R/L SUB STRUCTURE MITIGATION AND BRIDGE	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA CA 95742	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$1,983,446 \$1,863,579 \$0	05/22/14 07/11/14 08/12/15 08/21/15	81% 92% SUSPENDED
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-89-/8.7 03-3F6504 STP-P089-(115) --()		IN AND NEAR TRUCKEE FROM 0.7 MILE NORTH OF 80/267 JUNCTION TO SIERRA COUNTY LINE PAVEMENT OVERLAY	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076	JOHNSON, JEFF D 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$4,051,108 \$2,728,887 \$2,617,999	12/16/14 01/12/15 12/08/15	30% 67%
03-PLA-28-.8/11.1 03-0G1704 STP-P025-(011) --()		NEAR TAHOE CITY FROM SIERRA TERRACE ROAD TO CARNELIAN WOODS AVENUE AND FROM 0.1 MILE WEST OF PARK LANE TO NEVADA STATE LINE MICRO-SURFACING	VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691	STELLHORN, RANDY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2725	\$855,223 \$871,503 \$0	03/25/15 04/10/15 08/07/15 08/13/15	100% 100% COMPLETED
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --()		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$21,510,426 \$11,644,852 \$715,581	01/28/14 02/21/14 11/13/15	69% 54%
03-PLA-80-20.5/20.6 03-0G5904 20.80 030115		03-PLA- 80-PM 20.59/20.69 DIR'S EMERGENCY F.A. APPLY A METHACRYLATE/GRIND & POLESTER PATC	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95747 (916)624-2851	\$435,000 \$0 \$0	07/15/15 08/07/15	0% 0%
03-PLA-80-31.1/31.9 03-4F7004		IN PLACER COUNTY NEAR COLFAX AT ILLINOISTOWN OVERCROSSING INCREASE ON AND OFFRAMP RADIUS AND	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	BOKOVA, MARY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2727	\$1,112,791 \$866,933 \$264,716	04/03/15 04/27/15 09/01/15	82% 82%
03-PLA-80-34.6/34.9 03-2F2504 20.10 201130		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-69.3/69.8 03-4F3404 IMNH-0804-(201) --()		NEAR KINGVALE FROM 0.1 MILE EAST OF KINGVALE UNDERCROSSING TO 0.2 MILE WEST OF SODA SPRINGS OVERCROSSING INSTALL UNDERDRAIN/REPLACE AC DITCH	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076	STELLHORN, RANDY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2725	\$3,587,806 \$3,253,425 \$555,949	01/14/15 01/26/15 10/20/15	58% 89%
HA23							
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,654,397 \$15,574,419 \$1,611,832	04/10/12 04/27/12 03/28/16	61% 45%
HA23	SWPPP						
03-PLA-267-/6.8 03-2F2904 STP-P267-(022) --()		NEAR TRUCKEE FROM NEVADA COUNTY LINE TO BROCKWAY SUMMIT PAVEMENT REHAB	TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616	JOHNSON, JEFF 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,402,040 \$1,264,857 \$901,992	12/08/14 12/31/14 10/26/15	64% 37%
HA22							
03-SAC-5-12.9/0 03-4F1204 HSNH-0056-(342)E --()		NEAR SACRAMENTO AT BEACH LAKE BRIDGE HIGH FRICTION SURFACE TREATMENT,	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA 94510	YEUNG, KIN 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)416-7827	\$447,039 \$369,689 \$0	12/24/14 01/16/15 07/29/15 08/19/15	100% 100% COMPLETED
HB1							
03-SAC-5-20.0/25 03-3F1704 NH-000C-(392) --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ROADSIDE PAVEMENT AND SAFE ACCESS	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260 SACRAMENTO CA 95826		\$2,630,850 \$0 \$0	07/16/15 08/04/15	0% 0%
HB1							
03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,266,302 \$692,880 \$211,550	12/12/14 12/31/14 10/06/15	75% 55%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-2.3/16.8 03-4F1304 HSNH-000 -(389) --()		IN THE CITY AND COUNTY AT VARIOUS LOCATIONS ON ROUTES 5, 50, AND 80. ALSO IN BUTTE COUNTY ON ROUTE 191 PLACE HIGH FRICTION SURFACE	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	LEE, SUSHMA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,888,175 \$803,240 \$0	03/02/15 03/26/15 08/05/15	85% 42%
HB1							
03-SAC-50-2.4/3.7 03-4M7204		IN SACRAMENTO AND YOLO COUNTIES ON ROUTE 50 AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECKS	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA CA 95742	LEE, SUSHMA 3855 N. FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,175,555 \$216,619 \$0	02/04/15 03/04/15 08/11/15	81% 19%
HM2							
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	ESTEPA, JOSEPH 2366 MARITIME DRIVE ELK GROVE, CA 95758 (530)682-3622	\$5,425,710 \$2,344,708 \$574,480	10/31/14 11/24/14 04/21/16	31% 43%
03-SAC-51-.2/1.1 03-3F0804 BHNH-P051-(028) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT FORT SUTTER VIADUCT BRIDGE 24-188R LP REHABILITATE/RESURFACE BRIDGE DECK	MYERS AND SONS CONSTRUCTION, 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834		\$4,994,672 \$0 \$0	06/23/15 07/13/15	0% 0%
HA21							
03-SAC-51-2.6/44.7 03-4M7304		IN SACRAMENTO COUNTY ON ROUTES 51, 99, AND 160 AT VARIOUS LOCATIONS DECK METHACRYLATE, REHAB AND JOINT	WEST COAST STRUCTURES, INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	LEE, SUSHMA 3855 N FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,285,962 \$1,240,898 \$0	06/05/14 07/11/14 07/28/15 07/31/15	100% 100% COMPLETED
HM1							
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%

20.20
201130

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742-6811	OKPALA, MESHACK 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)799-3376	\$97,567,533 \$74,105,358 \$821,740	07/29/11 08/24/11 03/09/16	64% 75%
HB5	SWPPP						
03-SAC-99-4.0/35.4 03-3F1804 NH-000C-(387)E --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS VEGETATION CONTROL AND GORE AREA	VINTAGE PAQVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	WARD, DONALD 2520 WARREN DRIVE, STE A ROCKLIN, CA 95677 (916)801-3478	\$1,827,827 \$1,834,707 \$0	04/03/15 04/17/15 07/28/15 07/30/15	100% 100% OVER RUN
HB32							
03-SAC-99-16.0/18.1 03-0G2104		IN AND NEAR ELK GROVE AND SAC FROM 0.3 MILE SOUTH OF CALVINE ROAD OVERCROSSING TO ELDER CREEK BRIDGE RHMA-O (OGFC) OVERLAY	TEICHERT CONSTRUCTION PO BOX 1118 STOCKTON CA 952011118	SCOTT, JEFF 3855 N. FREEWAY BLD., STE. 120 SACRAMENTO, CA 95834 (916)263-4931	\$1,152,423 \$94,903 \$94,903	05/13/15 06/10/15 09/22/15	31% 8%
03-SAC-104-4.6/17.7 03-0G1904		IN SACRAMENTO COUNTY NEAR GALT FROM CONLEY ROAD TO AMADOR COUNTY LINE HOT APPLIED CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET SUITE 1000 MODESTO CA 95354	YEUNG, KIN 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)263-5623	\$1,139,748 \$975,637 \$916,859	03/20/15 04/03/15 08/21/15	87% 86%
03-SAC-104-9.5/16.9 03-4M6704		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MILE EAST OF EAST ROAD TO 0.8 MILES WEST OF COUNTY LINE REPLACE GUARDRAILING	MIDSTATE BARRIER, INC. CLAY PO BOX 30550 STOCKTON CA 95213	YEUNG, KIN 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)416-7827	\$357,124 \$353,650 \$0	04/03/15 04/17/15 07/24/15 07/30/15	100% 100% COMPLETED
HM2							
03-SAC-160-1.4/L4.2 03-3F6604 NH-P160-(023) --()		NEAR ANTIOCH FROM 1.2 MILES SOUTH OF SHERMAN ISLAND LEVEE ROAD TO WEST SHERMAN ISLAND ROAD HMA/ROADWAY EXCAV/REPLACE GUARDRAIL	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$2,396,339 \$2,339,053 \$289,676	01/21/15 02/09/15 08/28/15	92% 91%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-160-7.0/0 03-3F3404 BHNH-P160-(024)E --()		NEAR ISLETON AT THREE MILE SLOUGH BRIDGE 24-121 PAINT ENTIRE BRIDGE	FD THOMAS, INC 217 BATEMAN DR CENTRAL POINT OR 97502		\$8,984,000 \$0 \$0	06/17/15 07/13/15	0% 0%
HA21							
03-SAC-160-/12 03-2F9904 NH-P160-(022) --()		IN SACRAMENTO COUNTY IN AND NEAR ISLETON FROM ROUTE 12 TO 0.5 MILE NORTH OF ROUTE 220 RUBBERIZED HOT MIX ASPHALT (GAP)	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$3,932,002 \$3,810,833 \$18,074	12/31/14 01/26/15 10/30/15	62% 97%
HA22							
03-SIE-49-48.3/49.2 03-4E5404		IN SIERRA COUNTY NEAR SIERRAVILLE FROM 0.5 MILE TO 1.3 MILES NORTH OF LEMON CANYON ROAD UPGRADE CULVERTS	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$759,061 \$333,138 \$316,713	04/07/15 05/08/15 09/08/15	33% 44%
HA42							
03-SIE-89-15.8/28.1 03-4M4604		NEAR CALPINE FROM WILSON LANE TO 0.2 MILE SOUTH OF SULPHER CREEK ROAD CULVERT REHABILITATION	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870	PUSTOV, MICHAEL 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (916)208-9974	\$497,661 \$141,017 \$141,017	05/19/15 06/10/15 10/07/15	27% 29%
HM2C							
03-SUT-20-16.5/0 03-3F7904 HSNH-P020-(172) --()		IN YUBA CITY AT PLUMAS STREET REPLACE SIGNAL POLES FOR WESTBOUND	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	CHANDER, RAKESH 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)263-4921	\$311,532 \$0 \$0	05/06/15 06/09/15 11/30/15	0% 0%
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$35,257,348 \$18,108,727 \$0	07/14/10 07/28/10 02/05/14	37% 52%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-51-5.5/8.1 03-3F4704		IN EL DORADO, NEVADA AND SACRAMENTO COUNTIES, ON VARIOUS AND VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE ELECTRICAL SYSTEMS	STUDEBAKER BROWN ELECTRIC, INC 2008 OPPORTUNITY DR., #140 ROSEVILLE, CA 95678	INCCHOHAN, MOHAN 3855 N. FRRRWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)801-6092	\$331,803 \$346,798 \$0	08/15/12 09/19/12 02/08/13	100% 100%
20.20 201130							
03-VAR-99-29.7/29.7 03-0H6204		IN BUTTE, NEVADA, SUTTER AND YUBA COUNTIES ON STATE ROUTES 20 AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,705,000 \$0 \$0	06/05/15 08/07/15	0% 0%
20.20 201130							
03-VAR--/0 03-0H5904		IN SACRAMENTO AND PLACER COUNTIES ON ROUTES 50, 80, AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$830,000 \$0 \$0	06/05/15 08/07/15	0% 0%
20.20 201130							
03-VAR--/0 03-0H6104		IN COLUSA, GLENN, SACRAMENTO, AND YOLO COUNTIES ON ROUTE 5 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL NEW IRRIGATION SYSTEM	WABO LANDSCAPE, CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE C SACRAMENTO, CA 95838 (916)682-6707	\$730,000 \$0 \$0	06/05/15 08/07/15	0% 0%
20.20 201130							
03-VAR--/0 03-0H6004		IN BUTTE, NEVADA, AND SACRAMENTO COUNTIES ON ROUTES 20,50, AND 99 AT VARIOUS LOCATIONS INSTALL SMALLER HORSEPOWER PUMPS DIR'S EMERGENCY L.B.	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMANETO, CA 95834 (916)825-2272	\$1,265,000 \$0 \$0	06/05/15 08/21/15	0% 0%
20.20 201130							
03-VAR--/0 03-2F0004 HSST-000C-(373) --()		IN BUTTE, COLUSA, GLENN, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS UPGRADE GUARDRAIL END TREATMENTS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3995	\$7,017,659 \$6,222,577 \$880,668	08/11/14 08/21/14 12/04/15	68% 82%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-5-11.3/0 03-4M7404 BHNH-000C-(376) --()		IN YOLO AND COLUSA COUNTIES COUNTY ON ROUTES 5, 80, AND 505 AT VARIOUS LOCATIONS (14 BRIDGES) BRIDGE REHABILITATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT BENICIA CA 94510	HAMM, JEFFREY 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)263-5653	\$4,670,217 \$4,099,817 \$45,575	10/02/14 10/21/14 09/10/15	85% 88%
HM							
03-YOL-16-31.7/40.6 03-0G1604 STP-P016-(037) --()		NEAR WOODLAND FROM 0.1 MILE WEST OF NEAR WOODLAND FROM 0.1 MILE WEST OF 505/16 SEPARATION BRIDGE 22-111 TO COUNTY ROAD 98 RAC OVERLAY	A. TEICHERT & SONS, INC. DBA TEICHERT CONSTRUCTION 4401 DULUTH AVE. ROCKLIN CA 95765	LIANG, JIE 3951 PERFORMANCE DRIVE, STE C SACRAMENTO, CA 95838 (916)416-5820	\$1,892,283 \$311,767 \$232,210	05/19/15 06/11/15 09/09/15	64% 16%
03-YOL-16-/18.7 03-0G1404		IN YOLO COUNTY NEAR RUMSEY FROM COLUSA COUNTY LINE TO 0.2 MILE EAST OF ROAD 78 PME SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	TRI, PRESTON 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)416-5572	\$1,442,175 \$692,075 \$685,160	05/01/15 06/09/15 09/10/15	65% 48%
03-YOL-128-7.8/10 03-0G1804		IN WINTERS FROM APRICOT DRAW BRIDGE TO COUNTY ROAD 90A SLURRY SEAL	SIERRA NEVADA CONSTRUCTION 2055 E. GREG STREET SPARKS NV 89431	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)682-6707	\$620,595 \$355,543 \$355,543	05/01/15 05/19/15 10/03/15	31% 54%
03-YUB-20-13.3/20.3 03-3F0004 NH-P020-(171)1 --()		ABOUT 12 MILES EAST OF MARYSVILLE FROM MARYSVILLE ROAD TO 0.3 MILE EAST OF LOWER SMARTVILLE ROAD HMA OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$4,436,895 \$2,534,280 \$2,150,845	11/25/14 12/18/14 09/16/15	60% 57%
HA22							
03-YUB-49-/6.4 03-0G0904		AT AND NEAR CAMPTONVILLE FROM MIDDLE YUBA RIVER BRIDGE TO 1.0 MILE NORTH OF CAMPTONVILLE ROAD BONDED WEARING COURSE-GAP GRADED	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (530)632-6714	\$2,211,726 \$81,143 \$81,143	04/15/15 04/27/15 10/27/15	8% 4%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-65-2.2/0 03-0F2704 BHNH-P065-(098)E --()		IN YUBA COUNTY NEAR WHEATLAND AT DRY CREEK BRIDGE BRIDGE SCOUR MITIGATION	ROBERT J. FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003	WARD, DONALD 2520 WARREN DRIVE, STE. A ROCKLIN, CA 95677 (916)478-0482	\$393,246 \$19,040 \$19,040	05/15/15 06/11/15 10/13/15	10% 5% SUSPENDED
HA21							
03-YUB-70-14.2/15.1 03-0A5804 NHX1-1501-(0E) --()		IN MARYSVILLE ON ROUTE 20 FROM F STREET TO BUCHANAN STREET AND ON ROUTE 70 FROM SIXTH STREET TO 0.2 MILES SOUTH OF BINNEY JUNCTION COLD PLANE AC, EXCAVATE ROADWAY AND	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3842	\$29,448,612 \$28,329,997 \$0	01/13/12 01/31/12 04/04/16 08/13/15	77% 89% SUSPENDED
HA22	SWPPP						

Totals: Authorized Final Amt: \$374,173,129 Completed to Date: \$228,319,283 Work This Month: \$21,751,656

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-70-24.3/0	03-0F6904	1
03-BUT-70-26.7/27.1	03-3E1204	1
03-BUT-99-.6/.6	03-4M7904	1
03-BUT-99-28.1/29.6	03-3E6204	1
03-BUT-99-34.2/36.3	03-4F1604	1
03-BUT-99-40.6/40.8	03-1F4204	1
03-BUT-162-/7.7	03-0G2604	2
03-COL-5-22.3/0	03-4M2004	2
03-ED-49-23.9/35	03-3F6704	2
03-ED-49-/9.6	03-0G1304	2
03-ED-50-36.7/0	03-0H1304	2
03-ED-50-71.5/0	03-4F3904	2
03-ED-89-8.6/13.8	03-1A8424	3
03-ED-89-18.0/24.9	03-1A8444	3
03-ED-89-24.9/27.2	03-1A8454	3
03-ED-193-10.1/10.1	03-2F7204	3
03-ED-193-25.8/25.8	03-2F6504	3
03-NEV-20-12.8/15.9	03-3E0604	3
03-NEV-49-3.4/0	03-4F6704	4
03-NEV-49-/14.4	03-0G1504	4
03-NEV-80-21.2/28.1	03-4M8404	4
03-NEV-80-28.0/0	03-3E1104	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-80-28.0/0	03-4M6104	4
03-NEV-89-/8.7	03-3F6504	4
03-PLA-28-.8/11.1	03-0G1704	5
03-PLA-80-8.1/37.8	03-3E1004	5
03-PLA-80-20.5/20.6	03-0G5904	5
03-PLA-80-31.1/31.9	03-4F7004	5
03-PLA-80-34.6/34.9	03-2F2504	5
03-PLA-80-69.3/69.8	03-4F3404	5
03-PLA-89-/T8.5	03-2A9204	6
03-PLA-267-/6.8	03-2F2904	6
03-SAC-5-12.9/0	03-4F1204	6
03-SAC-5-20.0/25	03-3F1704	6
03-SAC-5-23.3/0	03-3F0404	6
03-SAC-50-2.3/16.8	03-4F1304	6
03-SAC-50-2.4/3.7	03-4M7204	7
03-SAC-50-16.9/17.4	03-4F0704	7
03-SAC-51-.2/1.1	03-3F0804	7
03-SAC-51-2.6/44.7	03-4M7304	7
03-SAC-51-4.0/0	03-0H2504	7
03-SAC-80-/M10.4	03-3797U4	7
03-SAC-99-4.0/35.4	03-3F1804	8
03-SAC-99-16.0/18.1	03-0G2104	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-104-4.6/17.7	03-0G1904	8
03-SAC-104-9.5/16.9	03-4M6704	8
03-SAC-160-1.4/L4.2	03-3F6604	8
03-SAC-160-7.0/0	03-3F3404	8
03-SAC-160-/12	03-2F9904	9
03-SIE-49-48.3/49.2	03-4E5404	9
03-SIE-89-15.8/28.1	03-4M4604	9
03-SUT-20-16.5/0	03-3F7904	9
03-SUT-99-11.0/14.3	03-1A4324	9
03-VAR-51-5.5/8.1	03-3F4704	9
03-VAR-99-29.7/29.7	03-0H6204	10
03-VAR--/0	03-0H5904	10
03-VAR--/0	03-0H6104	10
03-VAR--/0	03-0H6004	10
03-VAR--/0	03-2F0004	10
03-YOL-5-11.3/0	03-4M7404	10
03-YOL-16-31.7/40.6	03-0G1604	11
03-YOL-16-/18.7	03-0G1404	11
03-YOL-128-7.8/10	03-0G1804	11
03-YUB-20-13.3/20.3	03-3F0004	11
03-YUB-49-/6.4	03-0G0904	11
03-YUB-65-2.2/0	03-0F2704	11

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
03-YUB-70-14.2/15.1	03-0A5804	12

Statement of Ongoing Contracts - Federal Aid

District	03		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$105,291,454	\$81,094,356
-F-	FEDERAL AID (PRIMARY)	\$44,979,032	\$19,289,768
-S-	FEDERAL AID (SECONDARY)	\$80,988,930	\$39,981,549
-SH-	STATE HIGHWAY	\$25,134,961	\$9,381,205
		\$117,778,752	\$78,572,405
District Total:		<u>\$374,173,129</u>	<u>\$228,319,283</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
03	\$41,869,932
Work completed this Period:	\$41,869,932