

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/16**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-.4/4.6 03-0H7104 HSNH-P032-(045) --()		IN GLENN AND BUTTE COUNTIES FROM 0.4 MILE WEST OF COUNTY RD RR TO GLENN- COLUSA CANAL BRIDGE AND FROM 0.1 MILE EAST OF GIANELLA RD INSTALL EDGELINE/SHOULDER RUMBLE	APPLY-A-LINE, INC. 19652 N HIRSCH CT CA 96007		\$137,044 \$0 \$0	07/20/16 08/16/16	0% 0%
03-BUT-32-6.0/10.2 03-1F9904 NHP-P032-(044) --()		IN BUTTE COUNTY NEAR CHICO FROM POPLAR STREET TO ROUTE 99/32 SEPARATION ADA COMPLIANCE CURB RAMPS, SIGNAL,	FRANKLIN CONSTRUCTION, INC. 217 FLUME STREET, SUITE 200 CHICO CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95973 (530)895-5245	\$1,347,924 \$129,792 \$129,792	05/20/16 06/14/16 12/09/16	12% 10%
HB71							
03-BUT-32-19.0/23.9 03-0G1104 STP-P032-(043) --()		NEAR CHICO FROM LA CASTANA DRIVE TO NOPEL AVE RUBBERIZED HOT MIX ASPHALT OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$2,500,864 \$1,155,347 \$1,155,347	03/10/16 03/22/16 09/30/16	31% 47% SUSPENDED
03-BUT-32-30.9/31 03-1H5104		IN BUTTE COUNTY NEAR CHICO AT 2.8 MILES EAST OF PLATT MOUNTAIN ROAD DIR'S EMERGENCY F.A. REMOVE AND REPLACE FAILED EASTBOUND LANE	BALDWIN CONTRACTING CO. INC DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY ROAD CHICO, CA 95928	STEINER, BRIAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-3679	\$385,000 \$0 \$0	03/21/16 06/08/16	0% 0%
20.20 201130							
03-BUT-70-14.8/14.8 03-0G2904		IN BUTTE COUNTY IN OROVILLE AT FEATHER RIVER BRIDGE PAINT 2 BRIDGES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95938 (530)682-3759	\$1,284,575 \$38,433 \$28,883	03/25/16 04/15/16 01/26/17	32% 3%
03-BUT-70-24.3/0 03-0F6904 BRST-P070-(100)E --()		ABOUT 9.5 MILES EAST OF OROVILLE AT FLAG CANYON CREEK BRIDGE 12-140 REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$2,699,966 \$1,906,865 \$203,349	05/18/15 06/11/15 11/07/16	63% 71%

HA21

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/16**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-30.1/T37.5 03-2F3304 NHP-P099-(586)		IN AND NEAR CHICO FROM 0.5 MILE SOUTH OF SKYWAY OVERCROSSING TO 0.2 MILE SOUTH OF GARNER LANE	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928	\$9,431,476 \$8,951,136 \$571,590	09/29/15 10/14/15 08/26/16	95% 92%
--()		RHMA-O (OGFC) AND HMA-A OVERLAY	1764 SKYWAY CHICO CA 95928	(530)218-4831			SUSPENDED
HA22							
03-BUT-99-30.8/30.8 03-3F8404 STP-000C-(429)		IN SACRAMENTO, PLACER, YOLO, AND YUBA TIM PAXIN'S PACIFIC COUNTIES ON ROUTES 5, 50, 51, 65, 70, EXCAVATION, INC 80, 99, AND 113 AT VARIOUS LOCATIONS	9796 KENT STREET		\$5,686,095 \$0 \$0	06/17/16 07/05/16	0% 0%
--()		UPDATE EXISTING TRAFFIC MONITORING	ELK GROVE CA 95624				
03-BUT-99-33.8/35.3 03-0H9404		IN BUTTE COUNTY ON ROUTE 99 FROM 0.05 MILE SOUTH OF LINDO CHANNEL TO E LASSEN AVENUE UNDERCORSSING DIR'S EMERGENCY L.B.	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD. STE 120 SACRAMENTO, CA 95834	\$795,000 \$781,213 \$0	08/17/15 10/27/15 11/19/16	0% 98%
20.20 201130		INSTALL IRRIGATION LINES		(916)263-4912			
03-BUT-99-40.6/40.8 03-1F4204 HSNH-P099-(582)E		NEAR CHICO AT THE ROCK CREEK BRIDGE #12-27 SHOULDER WIDENING ON STRUCTURE	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928	\$3,155,169 \$1,074,272 \$343,927	05/13/15 06/09/15 06/08/17	18% 34%
--()				(530)218-3679			
HB1							
03-BUT-162-18.0/22.7 03-0G3604		IN BUTTE COUNTY IN AND NEAR OROVILLE FROM LOWER WYANDOTTE ROAD TO SADDLE DRIVE RUBBERIZED HOT MIX ASPHALT (GAP)	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	KNUDSON, CAMERON 379 COLUSA AVE YUBA CITY, CA 95991	\$1,147,082 \$203,790 \$203,790	02/05/16 02/18/16 09/14/16	30% 18%
				(530)822-4431			SUSPENDED
03-COL-5-22.3/0 03-4M2004		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
HM3H				(530)682-3759			

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/16**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-COL-45-24.6/28.8 03-0G4704		IN COLUSA COUNTY ABOUT 4.4 MILES NORTH OF COLUSA FROM MAXWELL ROAD TO 0.5 MILE NORTH OF PACKER ROAD COLD IN-PLACE RECYCLING &	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$2,095,413 \$1,855,422 \$1,354,435	03/22/16 04/05/16 09/12/16	60% 88%
03-ED-49-9.6/9.7 03-1H7204		IN EL DORADO COUNTY ON ROUTE 49 AT PLEASANT VALLEY ROAD DIR'S EMERGENCY F.A. REPLACE 560' OF CMP CULVERT AND REPAIR	DOUG VEERKAMP GENERAL ENGINEERING, INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$270,000 \$0 \$0	06/10/16 07/05/16	0% 0%
20.20 201130							
03-ED-49-14.9/15.1 03-2F6004		IN PLACERVILLE, AT THE INTERSECTION OF SPRING STREET AND ROUTE 50; ALSO AT THE INTERSECTION OF SPRING STREET AND COLOMA STREET. UPGRADE CURB RAMPS, SIDEWALK AND	ROBERT J. FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$879,989 \$574,881 \$218,575	09/04/15 09/23/15 09/22/16	69% 63%
HB71							
03-ED-49-20.2/20.4 03-2F4004		IN EL DORADO COUNTY ABOUT 4.7 MILES NORTH OF PLACERVILLE AT 2.5 MILE SOUTH OF JUNCTION ROUTE 153 WEST.  INSTALL UNDERGROUND PIPES	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$254,630 \$259,390 \$0	03/30/16 05/02/16 07/29/16 08/11/16	100% 100% COMPLETED
HA42							
03-ED-50-36.7/0 03-0H1304		IN ED CO NEAR POLLOCK PINES ON ROUTE 50 AT BRIDAL VEIL FALLS DIR'S EMERGENCY F.A. CULVERT REPAIR	R A NEMETZ CONSTRUCTION CO., INC. P.O. BOX 5306 GALT, CA 95632	NANUGONDA, VEERA 3065 BLAIRS LANE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)218-4803	\$385,000 \$195,987 \$0	11/14/14 01/15/15 03/23/15	0% 51%
20.20 201130							
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN NV 89423	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$12,055,091 \$10,739,779 \$768,604	09/26/14 10/10/14 10/05/16	85% 86%
HA42 HA22 HB4N							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/16**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-89-13.8/18 03-1A8434 STP-P089-(112) --()		NEAR SOUTH LAKE TAHOE FROM CASCADE ROAD TO UPPER EMERALD BAY ROAD COLD PLAN AC/HMA CONCRETE/CULVERT	DON GARCIA EXCAVATING & PAVING, INC. P O BOX 7176 SOUTH LAKE TAHOE CA 96158	MONTPLAISIR, JARET 10960 WEST RIVER ST. STE 101A TRUCKEE, CA 96161 (530)682-5837	\$8,254,567 \$3,709,552 \$1,105,079	09/09/15 10/14/15 07/20/17	42% 45%
HA42 HA22 HB4N							
03-ED-193-10.1/10.1 03-2F7204 STP- ( ) --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-23.4/23.3 03-1H4804		IN EL DORADO COUNTY NEAR PLACERVILLE 2.0 MILES NORTH OF THE SOUTH FORK AMERICAL RIVER BRIDGE DIR'S EMERGENY F.A. REPLACE FAILED GABION WALL WITH SOLDIER PI	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	ALTERTON, NATHAN P.O. BOX 2424 PLACERVILLE, CA 95667 (530)957-1110	\$1,985,000 \$1,163,914 \$0	01/30/16 05/11/16 08/15/16	0% 59%
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- ( ) --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-GLE-5-24.8/28.6 03-0F3704 IMNH-P ( ) 0 7097- ( )		IN GLENN COUNTY NEAR ORLAND AT VARIOUS LOCATIONS FROM COUNTY ROAD 16 OVERCROSSING TO COUNTY ROAD 3 OVERCROSSING LOWER ROADWAY PROFILE TO IMPROVE	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)218-3679	\$4,726,051 \$4,640,199 \$384,378	12/02/15 12/17/15 11/01/16	62% 95%
HA42							
03-GLE-32-1.3/4.3 03-0G3804		IN GLENN COUNTY IN AND NEAR ORLAND FROM M1/2 TO 0.3 MILE WEST OF COUNTY RR. RHMA OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCT 1764 SKYWAY CHICO CA 95928	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$900,822 \$3,204 \$3,204	03/10/16 03/22/16 10/11/16	0% 0%
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/16**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-20-25.8/32 03-4M4504		IN NEVADA COUNTY NEAR NEVADA CITY AT VARIOUS LOCATIONS FROM 2.5 MILES EAST OF SCOTTS FLAT ROAD TO 0.2 MILE EAST OF WASHINGTON ROAD CULVERT REHABILITATION	MICHEL'S CORPORATION DBA 1715 16TH STREET SE SALEM OR 97302	PUSTOV, MICHAEL 138 NEW MOHAWK RD, STE B NEVADA CITY, CA 95959 (916)208-9974	\$385,043 \$63,063 \$11,125	03/14/16 04/05/16 09/30/16	52% 16%
HM2C							
03-NEV-20-/0 03-0H9904 HSST-P000-(439) --()		IN NEVADA COUNTY ON ROUTE 20 FROM NEVADA COUNTY LINE TO PENN VALLEY ROAD AND IN PLACER COUNTY ON ROUTE 267 FROM CARNELIAN BAY AVENUE INSTALL CENTERLINE RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742		\$312,268 \$0 \$0	07/26/16 08/24/16	0% 0%
03-NEV-49-15.1/21.8 03-0G3304 STP-P049-(168) --()		IN NEVADA COUNTY IN AND NEAR NEVADA CITY FROM 0.1 MILE SOUTH OF COYOTE STREET TO OLD DOWNIEVILLE HIGHWAY AND FROM 0.1 MILE SOUTH OF RUBBERIZED HOT MIX ASPHALT - GAP	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 ST350 MCCLELLAN CA 95652	JOHNSON, JEFF 138 NEW MOHAWK RD., STE. B NEVADA CITY, CA 95959 (530)632-6714	\$2,245,425 \$2,172,390 \$0	03/10/16 03/22/16 07/29/16 08/04/16	100% 100% COMPLETED
03-PLA-65-4.8/12.5 03-4F0204 NHP-PO65-(103) --()		IN PLACER COUNTY FROM ROUTE 65/80 SEPARATION IN ROSEVILLE TO 0.3 MILE NORTH OF TWELVE BRIDGES DRIVE OVERCROSSING IN LINCOLN RHMA-O (OGFC) AND HMA-A OVERLAY	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	DELONG, ERIC 2520 WARREN DRIVE, STE. A ROCKLIN, CA 95677 (916)624-2932	\$6,607,499 \$5,808,044 \$0	12/16/15 01/07/16 08/12/16 08/29/16	100% 100%
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --()		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$23,465,962 \$23,020,138 \$613,601	01/28/14 02/21/14 08/26/16	85% 96%
HA21							
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/16**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-35.1/38 03-1F4004 NHIM-D -( )0 4194- -( )		IN PLACER COUNTY NEAR COLFAX FROM LONG RAVINE UP TO 0.4 MILES EAST OF MAGRA ROAD OVERCROSSING WIDENING EASTBOUND ROADWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661	CLARK, MARTIN 33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713 (530)218-4832	\$32,460,362 \$7,048,705 \$3,942,757	03/10/16 04/05/16 07/07/17	21% 22%
HB4N							
03-PLA-80-53.3/53.3 03-3F8104 STP-000C-(430) --( )		IN EL DORADO, NEVADA, PLACER, SACRAMENTO AND YOLO COUNTIES AT VARIOUS COUNTIES/VARIOUS LOCATIONS REPAIR AND UPGRADE ROADSIDE WEATHER	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624		\$1,053,398 \$0 \$0	08/01/16 08/15/16	0% 0%
03-PLA-80-54.7/54.7 03-1H4904		IN PLACER COUNTY NEAR EMIGRANT GAP AT PUTTS LAKE UNDERCROSSING DIR'S EMERGNCEY F.A. REPLACE CROSS CULVERT	LORANG BROTHERS CONSTRUCTION, INC. 1175 S. AUBURN STREET COLFAX, CA 95713	ZINK, PHIL 33 DEPOT ST. P.O. 1807 COLFAX, CA 95713 (530)628-7747	\$295,000 \$152,995 \$0	02/11/16 04/20/16 03/01/16	88% 52%
20.20 201130							
03-PLA-89-9.0/12.5 03-0G4504 STP-P089-(117) --( )		IN PLACER COUNTY NEAR TAHOE CITY FROM 0.5 MILE NORTH OF ROUTE 28 TO 0.1 MILE NORTH OF ALPINE MEADOWS ROAD COLD PLANE ASPHALT CONCRETE	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	JOHNSON, JEFF 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (916)632-6714	\$1,332,419 \$458,411 \$453,486	03/25/16 04/15/16 09/07/16	71% 34%
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --( ) HA23 SWPPP		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$35,068,133 \$25,876,859 \$1,650,311	04/10/12 04/27/12 12/06/16	81% 75% SUSPENDED
03-PLA-193-4.4/5.4 03-4E8604 HSST-P -(193) 2--( ) --( ) HB1		NEAR LINCOLN FROM 0.1 MILE WEST TO 0.9 MILE EAST OF CLARK TUNNEL ROAD CURVE IMPROVEMENTS AND WIDENING	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN CA 95677 (916)624-2851	\$5,623,462 \$3,089,749 \$713,264	09/08/15 09/23/15 01/11/17	52% 55%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/16**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time Work Message
03-SAC-5-1.0/1 03-3F8304 STP-000C-(428) --()		IN NINE COUNTIES (BUTTE, COLUSA, EL DORADO, NEVADA, PLACER, SACRAMENTO, SUTTER, YUBA AND YOLO) AND ON ELEVEN ROUTES (5,28,32,50,51	MAY-HAN ELECTRIC INC., DBA M & M ELECTRIC 1600 AUBURN BLVD SACRAMENTO CA 95815		\$2,598,010 \$0 \$0	03/25/16 04/25/16	0% 0%
03-SAC-5-18.7/18.7 03-2F4604		IN SACRAMENTO COUNTY IN SACRAMENTO AT 43RD AVENUE UNDERCROSSING  MODIFY, UPGRADE SIGNALS	ST FRANCIS ELECTRIC 1001 CARDEN STREET SAN LEANDRO CA 94577	CHANDER, RAKESH 3855 N.FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)263-4919	\$380,880 \$0 \$0	04/19/16 05/05/16 10/12/16	0% 0%
03-SAC-5-20.0/25 03-3F1704 NH-000C-(392) --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ROADSIDE PAVEMENT AND SAFE ACCESS	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260 SACRAMENTO CA 95826	SCOTT, JEFF 3855 N. FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916)263-4931	\$2,757,024 \$2,370,382 \$316,412	07/16/15 08/04/15 08/25/16	96% 92%
HB1 03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	SACRAMENTO ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,209,752 \$778,016 \$0	12/12/14 12/31/14 07/22/16 08/01/16	100% 100% COMPLETED
HA42 03-SAC-5-23.3/23.3 03-3F04A4		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	MYERS AND SONS CONSTRUCTION 4600 NORTHGATE BLVD #100 SACRAMENTO, CA 95834	BRENT BULLARD 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,640,000 \$900,000 \$0	05/10/16 05/10/16 07/22/16 08/01/16	100% 100% COMPLETED
20.202011 30 03-SAC-5-/0 03-2F5404		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ADD/RELOCATE/REPLACE FRWY LIGHTING	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	KAMAL, BALBIR 3855 N.FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95747 (916)263-4920	\$507,688 \$161,676 \$161,676	04/05/16 04/15/16 09/26/16	50% 32%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/16**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-/0 03-0G0404		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	EISSA, HANI 3855 N. FREEWAY BLVD. SACRAMENTO, CA 95834 (916)416-7513	\$832,780 \$491,351 \$228,527	03/25/16 04/12/16 09/12/16	53% 59%
03-SAC-50-2.3/16.8 03-4F1304 HSNH-000 -(389) --()		IN THE CITY AND COUNTY AT VARIOUS LOCATIONS ON ROUTES 5, 50, AND 80. ALSO IN BUTTE COUNTY ON ROUTE 191 PLACE HIGH FRICTION SURFACE	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	LEE, SUSHMA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,364,806 \$964,665 \$0	03/02/15 03/26/15	100% 80%
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2932	\$5,432,971 \$5,273,823 \$92,667	10/31/14 11/24/14 09/19/16	78% 96%
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							
03-SAC-51-4.2/4.2 03-4F9804 HSNH-G -( )P 1030- -( )		IN SACRAMENTO COUNTY IN SACRAMENTO FROM ARDEN WAY RAMP UNDERCROSSING TO 0.3 MILE WEST OF EL CAMINO AVENUE CONSTRUCT CONCRETE MEDIAN BARRIER	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503		\$841,393 \$0 \$0	07/26/16 08/15/16	0% 0%
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- -( )		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES PAVING & GRADING, INC. P.O. BOX 6227 CONCORD, CA 94524	OKPALA, MESHACK 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)718-8051	\$101,721,685 \$92,570,521 \$985,366	07/29/11 08/24/11 12/13/16	72% 92%
HB5	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/16**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-6.8/6.9 03-3F6404 NHP-P099-(589) --()		NEAR ELK GROVE 0.1 MILE TO 0.2 MILE NEAR ELK GROVE 0.1 MILE TO 0.2 MILE SOUTH OF BADGER CREEK BRIDGE REPLACE AND LENGTHEN CONCRETE,	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD SACRAMENTO CA 95826	TECLE, DANIEL 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)372-0172	\$1,366,940 \$1,203,364 \$0	11/10/15 12/02/15 08/11/16 08/15/16	100% 100%  COMPLETED
03-SAC-99-20.1/20.2 03-1H4504		IN SACRAMENTO COUNTY ON ROUTE 99 0.57 MILE NORTH OF FLORIN ROAD OVERCROSSING DIR'S EMERGENCY F.A. REPLACE FENCE	VIKING CONSTRUCTION COMPANY, INC. P.O. BOX 1508 RANCHO CORDOVA, CA 95741	SCOTT, JEFF 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$885,000 \$0 \$0	02/02/16 05/09/16	0% 0%
20.20 201130							
03-SAC-160-7.0/0 03-3F3404 BHNH-P160-(024)E --()		NEAR ISLETON AT THREE MILE SLOUGH BRIDGE 24-121 PAINT ENTIRE BRIDGE	FD THOMAS, INC 217 BATEMAN DR CENTRAL POINT OR 97502	TECLE, DANIEL 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)919-4252	\$9,406,722 \$8,972,387 \$161,896	06/17/15 07/13/15 08/26/16	98% 95%
HA21							
03-SAC-999-/0 03-4F7104 NHP-000C-(413) --()		IN EL DORADO, PLACER, SACRAMENTO IN EL DORADO, PLACER, SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS REPLACE SIGN PANELS AND UPGRADE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	TECLE, DANIEL 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)919-4252	\$2,530,412 \$1,013,864 \$724,853	01/12/16 02/02/16 09/15/16	67% 40%
03-SIE-49-3.1/3.1 03-1H6704		IN SIERRA COUNTY ABOUT 7 MILES NORTH OF CAMPTONVILLE AND 0.6 MILE SOUTH OF THE NORTH FORK YUBA RIVER BRIDGE DIR'S EMERGENCY L.B. CONSTRUCT A SOLDIER PILE RETAINING WALL	MYERS & SONS CONSTRUCTION, L.P. 4600 NORTHGATE BLVD, SUITE100 SACRAMENTO, CA 95834	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$1,585,000 \$0 \$0	05/13/16 06/28/16	0% 0%
20.20 201130							
03-SIE-89-19.9/29.6 03-0G1004		NEAR SATTLEY FROM WEST JUNCTION ROUTE 49 TO PLUMAS COUNTY LINE REPLACE AC SURFACING	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$1,097,236 \$1,126,479 \$0	10/20/15 11/02/15 07/28/16 08/02/16	100% 100%  COMPLETED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/16**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SIE-89-/2.3 03-1F2604 HSST-P -( )P 9113- -( )		IN SIERRA COUNTY NEAR SIERRAVILLE FROM 0.8 MILE NORTH OF NEVADA COUNTY LINE TO 1.4 MILES NORTH OF NEVADA COUNTY LINE CONSTRUCT CONCRETE BOX CULVERT	MEYERS EARTHWORK INC. P.O. BOX 493730 REDDING CA 96049	CROSBY, TIM 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)320-6460	\$1,667,395 \$1,516,155 \$144,018	01/12/16 02/11/16 09/07/16	78% 91%
HB1							
03-SUT-113-6.6/6.7 03-1H6604		IN SUTTER COUNTY NEAR ROBBINS AT VARNEY ROAD. DIR'S EMERGENCY F.A. REMOVE AND REPLACE CULVERT UNDER SINKHOLE	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95853	KNUDSON, CAMERON 379 COLUSA AVE. YUBA CITY, CA 95991 (530)628-3842	\$485,000 \$0 \$0	04/29/16 06/29/16	0% 0%
20.20 201130							
03-VAR-51-4.1/4.1 03-0H9504		IN NEVADA, SACRAMENTO, AND PLACER COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. DIR'S 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95690	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,601,000 \$172,544 \$0	08/17/15 10/26/15 06/30/16	0% 11%
20.20 201130							
03-VAR-70-16.1/16.1 03-1H2104		IN BUTTE AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL RECLAIMED WATER SERVICE HYDRANT	CLEARWATER CONSTRUCTION SERVICES, INC. DBA CLEARWATER LANDSCAPE SERVICES 3908 PLACITAS DRIVE CAMERON PARK, CA 95682	SAGER, JANET 3855 N. FREEWAY BLVD. STE 210 SACRAMENTO, CA 95834 (916)825-2272	\$271,000 \$167,726 \$15,472	09/01/15 12/10/15 12/18/16	0% 62%
20.20 201130							
03-VAR-99-29.7/29.7 03-0H6204		IN BUTTE, NEVADA, SUTTER AND YUBA COUNTIES ON STATE ROUTES 20 AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,705,000 \$207,380 \$0	06/05/15 08/07/15 09/30/16	0% 12%
20.20 201130							
03-VAR--/0 03-4F2704 HSNH-000C-(393) --( )		IN GLENN AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS INSTALL AND/OR MODIFY SIGNALS AND	STUDEBAKER BROWN ELECTRIC, INC DIAZ, PEDRO 6643 32ND STREET NORTH HIGHLANDS CA 95660	3855 NORTH FREEWAY BLVD, ST120 SACRAMENTO, CA 95834 (530)682-5440	\$208,101 \$131,949 \$16,988	06/02/15 06/25/15 10/28/16	60% 66% SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/16**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-0G0304 STP-000C-(404) --()		IN EL DORADO AND PLACER COUNTIES AT VARIOUS LOCATIONS (FED SPES NUMBER 00PE015)	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE (530)218-4803	\$2,673,800 \$1,259,183 \$446,667	02/10/16 03/03/16 12/09/16	51% 47%
03-VAR--/0 03-0H5904		IN SACRAMENTO AND PLACER COUNTIES ON ROUTES 50, 80, AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION.INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$830,000 \$289,772 \$0	06/05/15 08/07/15 08/31/16	0% 35%
20.20 201130							
03-VAR--/0 03-0H6004		IN BUTTE, NEVADA, AND SACRAMENTO COUNTIES ON ROUTES 20,50, AND 99 AT VARIOUS LOCATIONS INSTALL SMALLER HORSEPOWER PUMPS DIR'S EMERGENCY L.B.	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMANETO, CA 95834 (916)825-2272	\$1,265,000 \$794,049 \$0	06/05/15 08/21/15 09/30/16	0% 63%
20.20 201130							
03-YOL-5-/0 03-0G0504 NHP-000C-(403) --()		IN YOLO COUNTY AT VARIOUS LOCATIONS PLACE BRIDGE DECK PREVENTATIVE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)263-5648	\$2,454,662 \$2,070,456 \$23,537	09/25/15 10/14/15 11/18/16	41% 89%
03-YOL-16-23.2/23.5 03-0C4714 HSST-P -( )P 6039- -()		IN YOLO COUNTY NEAR CAPAY, FROM 0.3 MILE WEST OF COUNTY ROAD 82B TO COUNTY ROAD 82B. SHOULDER WIDENING AND CURVE	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	CHOY, WING 3951 PERFORMANCE DR., STE E SACRAMENTO, CA 95838 (530)682-6814	\$1,219,617 \$84,550 \$84,550	06/02/16 06/23/16 09/26/16	29% 7%
HBI							
03-YOL-80-/0 03-0H7304 HSST-000C-(437) --()		IN YOLO COUNTY ON ROUTES 16 AND 80 AT VARIOUS LOCATIONS; ALSO, IN COLUSA AND SUTTER COUNTIES ON ROUTE 20 AT VARIOUS LOCATIONS. INSTALL GROUND-IN CENTERLINE AND	LINEAR OPTIONS, INC. 792 DURHAM DAYTON HWY. DURHAM CA 95938		\$238,585 \$0 \$0	07/26/16 08/16/16	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/16**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-65-/4.8 03-4F0404 STP-P065-(102) --()		IN AND NEAR WHEATLAND FROM THE BEAR RIVER BRIDGE 19-0013 TO 0.3 MILE NORTH OF SOUTH BEALE ROAD HMA OVERLAY	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	TRI, PRESTON 3951 PERFORMANCE DR., STE. E SACRAMENTO, CA 95838 (916)416-5572	\$3,438,488 \$3,090,405 \$43,280	09/10/15 10/06/15 09/02/16	89% 90%
03-YUB-70-3.9/3.9 03-0G0204		IN BUTTE, COLUSA AND YUBA COUNTIES AT VARIOUS LOCATIONS REPAIR AND RESURFACE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	THURMAN, ANTHONY 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3791	\$308,293 \$273,404 \$0	02/12/16 02/25/16 08/05/16	81% 85%

**Totals:      Authorized Final Amt:      \$326,194,713      Completed to Date:      \$231,896,625      Work This Month:      \$17,301,406**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-BUT-32-.4/4.6	03-0H7104	1
03-BUT-32-6.0/10.2	03-1F9904	1
03-BUT-32-30.9/31	03-1H5104	1
03-BUT-32-19.0/23.9	03-0G1104	1
03-BUT-70-14.8/14.8	03-0G2904	1
03-BUT-70-24.3/0	03-0F6904	1
03-BUT-99-30.1/T37.5	03-2F3304	2
03-BUT-99-33.8/35.3	03-0H9404	2
03-BUT-99-40.6/40.8	03-1F4204	2
03-BUT-99-30.8/30.8	03-3F8404	2
03-BUT-162-18.0/22.7	03-0G3604	2
03-COL-5-22.3/0	03-4M2004	2
03-COL-45-24.6/28.8	03-0G4704	3
03-ED-49-9.6/9.7	03-1H7204	3
03-ED-49-14.9/15.1	03-2F6004	3
03-ED-49-20.2/20.4	03-2F4004	3
03-ED-50-36.7/0	03-0H1304	3
03-ED-89-8.6/13.8	03-1A8424	3
03-ED-89-13.8/18	03-1A8434	4
03-ED-193-10.1/10.1	03-2F7204	4
03-ED-193-23.4/23.3	03-1H4804	4
03-ED-193-25.8/25.8	03-2F6504	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-GLE-5-24.8/28.6	03-0F3704	4
03-GLE-32-1.3/4.3	03-0G3804	4
03-NEV-20-25.8/32	03-4M4504	5
03-NEV-20-/0	03-0H9904	5
03-NEV-49-15.1/21.8	03-0G3304	5
03-PLA-65-4.8/12.5	03-4F0204	5
03-PLA-80-8.1/37.8	03-3E1004	5
03-PLA-80-34.6/34.9	03-2F2504	5
03-PLA-80-35.1/38	03-1F4004	6
03-PLA-80-53.3/53.3	03-3F8104	6
03-PLA-80-54.7/54.7	03-1H4904	6
03-PLA-89-9.0/12.5	03-0G4504	6
03-PLA-89-/T8.5	03-2A9204	6
03-PLA-193-4.4/5.4	03-4E8604	6
03-SAC-5-1.0/1	03-3F8304	7
03-SAC-5-18.7/18.7	03-2F4604	7
03-SAC-5-20.0/25	03-3F1704	7
03-SAC-5-23.3/0	03-3F0404	7
03-SAC-5-23.3/23.3	03-3F04A4	7
03-SAC-5-/0	03-2F5404	7
03-SAC-5-/0	03-0G0404	8
03-SAC-50-2.3/16.8	03-4F1304	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-SAC-50-16.9/17.4	03-4F0704	8
03-SAC-51-4.0/0	03-0H2504	8
03-SAC-51-4.2/4.2	03-4F9804	8
03-SAC-80-/M10.4	03-3797U4	8
03-SAC-99-6.8/6.9	03-3F6404	9
03-SAC-99-20.1/20.2	03-1H4504	9
03-SAC-160-7.0/0	03-3F3404	9
03-SAC-999-/0	03-4F7104	9
03-SIE-49-3.1/3.1	03-1H6704	9
03-SIE-89-19.9/29.6	03-0G1004	9
03-SIE-89-/2.3	03-1F2604	10
03-SUT-113-6.6/6.7	03-1H6604	10
03-VAR-51-4.1/4.1	03-0H9504	10
03-VAR-70-16.1/16.1	03-1H2104	10
03-VAR-99-29.7/29.7	03-0H6204	10
03-VAR--/0	03-4F2704	10
03-VAR--/0	03-0G0304	11
03-VAR--/0	03-0H5904	11
03-VAR--/0	03-0H6004	11
03-YOL-5-/0	03-0G0504	11
03-YOL-16-23.2/23.5	03-0C4714	11
03-YOL-80-/0	03-0H7304	11

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
03-YUB-65-/4.8	03-4F0404	12
03-YUB-70-3.9/3.9	03-0G0204	12

**Statement of Ongoing Contracts - Federal Aid**

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$101,721,685	\$92,570,521
-F-	FEDERAL AID (PRIMARY)	\$17,596,717	\$16,616,592
-S-	FEDERAL AID (SECONDARY)	\$77,576,290	\$48,731,968
-SH-	STATE HIGHWAY	\$26,231,175	\$10,545,626
		\$103,068,846	\$63,431,918
<b>District Total:</b>		<b><u>\$326,194,713</u></b>	<b><u>\$231,896,625</u></b>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
03	\$7,813,983
<b>Work completed this Period:</b>	<b>\$7,813,983</b>