

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 1
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-70-17.0/19.8 03-0G5304		IN BUTTE COUNTY NEAR OROVILLE FROM .4 MILE NORTH OF GARDEN DRIVE OC TO CAMPBELL CREEK OVERFLOW BRIDGE COLD PLANE AC PAVEMENT AND RHMA-O	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	COBORN, AUBREY 2060 3RD STREET OROVILLE, CA 95965 (530)713-7863	\$1,406,710 \$1,333,454 \$0	11/01/17 11/28/17 07/11/18 07/24/18	100% 100% COMPLETED
03-BUT-162-7.7/12.6 03-0G7304 ACST-P162-(038)E --()		IN BUTTE COUNTY NEAR OROVILLE FROM 2 MILE WEST OF RT 99 TO .1 MILE EAST OF PAR 4 WAY INTERSECTION COLD PLANE AC PAVEMENT AND PLACE	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	COBORN, AUBREY 2060 3RD STREET OROVILLE, CA 95965 (530)713-7863	\$2,161,003 \$1,726,088 \$0	02/22/18 03/09/18 07/26/18 08/09/18	89% 79% COMPLETED
03-BUT-191-6.8/8.6 03-3F7604 ACHS-STP1-(100) --()		BUTTE COUNTY NEAR PARADISE FROM 1.9 MILES NORTH OF CLEAR CREEK BRIDGE TO AIRPORT ROAD. REALIGN CURVES, WIDEN SHOULDERS	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	SOLANO, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4810	\$18,072,000 \$16,872,389 \$7,385	02/14/17 02/27/17 01/04/19	78% 98%
03-COL-20-32.9/39.3 03-0G7404 ACNH-P020-(178)E --()		IN COLUSA COUNTY IN AND NEAR COLUSA FROM CYNTHIA DRIVE TO NIAGARA AVENUE AND FROM 0.3 MILES WEST OF STEIDLMEYER ROAD TO SACRAMEN RHMA OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$1,692,383 \$1,266,017 \$1,266,017	04/04/18 04/25/18 09/06/18	60% 75%
03-COL-45-28.8/33.1 03-0G4204		IN COLUSA COUNTY ABOUT 9 MILES NORTH OF COLUSA FROM 0.5 MILE NORTH OF PACKER ROAD TO SPENCER ROAD COLD IN PLACE RECYCLE	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$2,131,745 \$1,818,005 \$0	12/22/17 02/02/18 07/24/18 08/14/18	100% 85% COMPLETED
03-ED-49-11.3/11.7 03-3H7604		IN EL DORADO COUNTY ON ROUTE 49 FROM 0.1 MILES SOUTH OF MISSOURI FLAT ROAD TO DIAMOND MEADOW COURT DIR'S EMERGENCY L.B. REPLACE DAMAGED CULVERTS	A.TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95853	KOKER, JUANAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7612	\$595,000 \$504,820 \$0	08/30/17 11/06/17 06/30/18	0% 85%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 2
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-49-24.0/0 03-0F3104 ACST-P049-(69) --() HA21		EL DORADO COUNTY NEAR COLOMA FROM 0.1 MILE EAST OF MARSHALL ROAD TO 0.3 MILE EAST OF LOTUS ROAD, AT SOUTH FORK AMERICAN RIVER BR REPLACE BRIDGE 25-0021	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660 (916)334-1221	HAMM, JEFFREY 1016W, STE.50, N.MARKET STREET SACRAMENTO, CA 95834 (916)508-3716	\$17,371,166 \$15,778,717 \$0	12/12/16 01/10/17 08/16/18	93% 90%
03-ED-50-15.4/18.8 03-0G5404		IN EL DORADO COUNTY IN AND NEAR PLACERVILLE FROM WEBER CREEK BRIDGE TO CARSON ROAD OVERCROSSING COLD PLANE AC PAVEMENT AND	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501 (707)443-6371	KOKER, JUANAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7612	\$2,340,417 \$2,007,820 \$0	04/27/17 05/18/17 07/17/18	83% 86%
03-ED-50-18.5/0 03-0G8704		IN EL DORADO, NEVADA, AND PLACER COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK REHABILITATION	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 (925)372-8000	HARLINE, JOE 33 DEPOT ST COLFAX, CA 95713 (530)682-6224	\$3,749,509 \$1,883,572 \$1,532,275	04/05/18 04/25/18 12/31/18	25% 51%
03-ED-50-21.5/34.1 03-3H1804 20.20 201130		IN EL DORADO COUNTY ON ROUTE 50 APPROXIMATELY 0.2 MILES EAST OF PARKWAY DRIVE TO 0.1 MILES EAST OF FOREST ROAD DIR'S EMERGENCY FA REPAIR SLIDES AND SLIPOUTS	DOUG VEERKAMP GENERAL ENGINEERING 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$2,325,000 \$392,024 \$0	03/02/17 06/01/17 02/28/18 08/01/18 COMPLETED	100% 17%
03-ED-50-22.3/66.5 03-1H6904 20.20 201130		IN EL DORADO COUNTY NEAR CAMINO FROM BRAEBURN LANE TO ECHO SUMMIT DIR'S EMERGENCY L.B. FELL & DISPOSE THE DEAD, DYING & HAZARD TR	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667 (530)676-0825	KOKER, JUANAH 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$3,285,000 \$1,571,500 \$0	06/30/16 10/14/16 07/30/18	0% 48%
03-ED-50-28.8/39.6 03-0G7504		IN EL DORADO COUNTY AT POLLOCK PINES FROM SAWMILL ROAD UNDERCROSSING TO SOUTH FORK AMERICAN RIVER BRIDGE RHMA OVERLAY	LAMON CONSTRUCTION 871 VON GELDERN WAY YUBA CITY CA 95991 (530)671-1370	KOKER, JUANAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7612	\$5,549,926 \$1,065,575 \$1,065,575	03/19/18 04/03/18 11/05/18	35% 19%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 3
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-75.4/77.3 03-3C3804 ACNH-P050-(39) --() HA42		NORTH JUNCTION ROUTE 89 TO TROUT CREEK BRIDGE WATER QUALITY IMPROVEMENTS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD. STE 6 SOUTH LAKE TAHOE, CA 96150 (530)682-5837	\$27,098,401 \$15,038,089 \$907,090	01/23/17 02/14/17 03/26/19	51% 55%
03-ED-50-/0 03-4H3404		REPLACE WASHED OUT CULVERTS AND HMA LINED DITCHES, REPAIR THE UNDERMINED ROADWAY EROSION CONTROL ON SLOPES, SAWCUTTING PAVEMENT, S REPLACE CULVERTS, LINE DITCH, EROSION	DOUG VEERKAMP, GENERAL ENGINEERING 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	ALTERTON, NATHAN 2489 LAKE TAHOE BLVD SOUTH LAKE TAHOE, CA 96150 (530)957-1110	\$985,000 \$528,057 \$50,174	04/07/18 04/13/18 10/01/18	0% 54%
20.20 201130							
03-ED-50-/4 03-4H5304		CULVERT WASHOUTS AND SEVERE EROSION OF THEHMA LINED DITCH DUE TO RUNOFF CAUSED BY A SEVERE STORM EVENT. DEBRIS PLUGGED THE GRATES REPLACE 200 LF OF CULVERTS	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	KOKER, JUANAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7612	\$581 \$0 \$0	04/07/18 06/13/18 04/25/18	0% 0%
20.20 201130							
03-ED-89-13.5/14.5 03-2H4404		IN EL DORADO COUNTY ON ROUTE 89 FROM DON GARCIA EXCAVATING AND 0.3 MILES NORTH OF SPRING TRACT CREEK PAVING, INC. ROAD TO 0.3 MILES SOUTH OF CASCADE ROAD DIR'S EMERGENC REPAIR FIRE DAMAGE AND MITIGATE SLOPE EROS	P.O. BOX 7176 S. LAKE TAHOE, CA 96158	MONTPLAISIR, JARET 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA 96161 (530)682-5837	\$1,355,000 \$456,626 \$0	10/25/16 02/02/17 01/03/17	100% 34%
20.20 201130							
03-ED-89-16.0/16.8 03-3H3604		EL DORADO COUNTY ON ROUTE 89 FROM 0.2 STEWART ENGINEERING, INC. MILESOUTH OF BAYVIEW CAMPGROUND/VISTA P.O. BOX 990010 PT TO 0.3 MILES SOUTH OF EAGLE FALLS CAMPGROUND DIR'S INSTALL SOLDIER PILE WALL AND BARRIER SLAB	REDDING, CA 96099	ALTERTON, NATHAN 2489 LAKE TAHOE BLVD, STE 6 SOUTH LAKE TAHOE, CA 96150 (530)957-1110	\$4,405,000 \$2,153,370 \$60,031	06/14/17 07/20/17 10/20/18	0% 49%
20.20 201130							
03-ED-193-10.1/10.1 03-2F7204 STP- -() --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, DOUG VEERKAMP GENERAL ENG. INC ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 4
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-/0 03-2F2404		IN EL DORADO COUNTY AT VARIOUS LOCATIONS BETWEEN COOL AND GEORGETOWN CONSTRUCT TURNOUTS	LAMON CONSTRUCTION 871 VON GELDERN WAY YUBA CITY CA 95991 (530)671-1370	PHILLIPS, JODY 3065 BLAIR LANE PLACERVILLE, CA 95667 (916)799-7951	\$525,761 \$507,728 \$0	05/01/18 05/18/18 08/06/18 08/15/18	100% 100% COMPLETED
03-GLE-162-37.6/54 03-0G7604 ACST-P162-(039)E --()		IN GLENN COUNTY ABOUT 10 MILES WEST OF ELK CREEK FROM COUNTY ROAD 307 TO 2.8 MILES WEST OF COUNTY ROAD 302 COLD PLANE AC PAVEMENT & RHMA-G	LAMON CONSTRUCTION 871 VON GELDERN WAY YUBA CITY CA 95991 (530)671-1370	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$4,434,705 \$4,220,460 \$0	03/12/18 04/03/18 07/23/18	86% 96%
03-GLE-162-45.1/45.1 03-0G8604		IN BUTTE AND GLENN COUNTIES AT VARIOUS LOCATIONS REMOVE AC; PLACE POLYESTER CONCRETE	T.P.A CONSTRUCTION,INC. 2406 CLUBHOUSE DRIVE ROCKLIN CA 95765 (916)919-1624		\$269,330 \$0 \$0	03/13/18 04/03/18	0% 0%
03-GLE-162-82.0/81.6 03-0G6204		IN GLENN COUNTY NEAR BUTTE CITY AT THE SACRAMENTO RIVER OVERFLOW AND AT CAMPBELL SLOUGH BRIDGE. PAINT TWO BRIDGES	F.D. THOMAS, INC 217 BATEMAN DRIVE CENTRAL POINT OR 97502 (541)664-3010	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$796,900 \$0 \$0	03/22/18 04/16/18	0% 0%
03-NEV-20-17.4/25.8 03-0G8304		IN NEVADA COUNTY NEAR CHICAGO PARK AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF PLACER COUNTY LINE TO 0.1 MILE WEST OF MOUNT OLIVE R CULVERT REPLACEMENT	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	CATANIA, DAVE 138 NEW MOHAWK RD, STE. B NEVADA CITY, CA 95959 (530)218-1752	\$421,750 \$180,336 \$167,130	05/10/18 06/07/18 09/17/18	53% 43%
03-NEV-49-6.3/6.7 03-2H0904 HSNH-P049-(175)E --()		IN NEVADA COUNTY NEAR GRASS VALLEY AT MOTHER LODE ROAD SUPERELEVATION CORRECTION	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	CATANIA, DAVID 138 NEW MOHAWK ROAD, STE. B NEVADA CITY CA 95959 (530)218-1752	\$400,812 \$387,674 \$387,674	05/30/18 06/25/18 08/23/18 08/29/18	88% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 5
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-18.3/19.3 03-1H2604		NEAR TRUCKEE FROM POLARIS UNDERCROSSING TO DONNER PASS INSPECTION FACILITY CONSTRUCTION 8" WATER SUPPLY LINE	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	CROSBY, TIM 10183 TRUCKEE AIRPORT ROAD TRUCKEE, CA 96161 (530)320-6460	\$428,810 \$432,185 \$20,465	09/28/17 10/27/17 08/28/18	94% 99%
03-NEV-80-19.0/19.4 03-3F9204		IN NEVADA COUNTY IN TRUCKEE AT THE DONNER PASS INSPECTION FACILITY AND AT FLORISTON AT THE FLORISTON SAND AND SALT HOUSES REPLACE SANDHOUSE	P N P CONSTRUCTION INC 100 CROTHER ROAD APPLEGATE, CA 95703 (530)885-9360	CROSBY, TIM 10960 WEST RIVER ST., STE 101A TRUCKEE, CA 96161 (530)320-6460	\$3,375,682 \$2,106,146 \$259,791	02/12/18 03/20/18 12/26/18	41% 62%
03-NEV-80-23.5/28 03-2H4704		IN NEVADA COUNTY ON ROUTE 80 FROM HINTON ROAD UC TO TRUCKEE RIVER BRIDGE DIR'S EMERGENCY F.A. GROOVE EXISTING CONCRETE PAVEMENT	ACME CONCRETE PAVING INC. DBA ACPI 4124 E. BROADWAY AVENUE SPOKANE, WA 99202	WARD, DONALD 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA95610 (916)801-3478	\$1,385,000 \$724,582 \$0	10/28/16 02/23/17 12/22/16	100% 52% OVER RUN
20.80 120000							
03-NEV-80-/0 03-0G9504		IN NEVADA COUNTY AT VARIOUS LOCATIONS REPLACE POLYESTER CONCRETE OVERLAY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES RD IRVINE CA 92606 (949)252-0441	CROSBY,TIM 10183 TRUCKEE AIRPORT TRUCKEE, CA 96161 (530)320-6460	\$5,486,386 \$1,012,995 \$1,012,995	06/07/18 06/28/18 11/06/18	33% 19%
03-NEV-80-/0 03-1G1904		IN PLACER, NEVADA, AND SIERRA COUNTIES FROM 0.2 MILE EAST OF ROUTE 80/174 SEPARATION TO NEVADA STATE LINE 6" AND 8" METHYL METHACRYLATE	SPECIALIZED PAVEMENT MARKING, INC. 11095 SW INDUSTRIAL WAY STE A TUALATIN OR 97062 (503)885-0420	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)346-7996	\$10,998,418 \$5,898,242 \$5,051,575	04/20/18 05/16/18 09/24/18	65% 49%
03-PLA-28-/6 03-4H4204		SEVERE PAVEMENT DAMAGE FOLLOWING STORMS. SUBGRADE/SUBBASE WAS SATURATED WHICH ACCELERATED AND CAUSED PAVEMENT FAILURE. SEVERE RUTT DAMAGED SECTIONS OF ROADWAY	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVENUE SPARKS, NV 89432	ERICKSEN, BOB 3065 BLAIRS LANE PLACERVILLE, CA 95667 (916)416-2808	\$285,000 \$168,426 \$0	05/09/18 06/22/18 07/30/18	0% 59%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 6
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-49-/0 03-2H6604		IN PLACER, NEVADA, AND YUBA COUNTIES AT VARIOUS LOCATIONS ALONG ROUTES 49 AND 174 TREE REMOVAL.	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY CA 94710 (510)549-3954		\$1,512,035 \$0 \$0	08/03/18 08/31/18	0% 0%
03-PLA-49-/0 03-2H6504		IN PLACER, NEVADA, AND EL DORADO COUNTIES AT VARIOUS LOCATIONS ALONG ROUTES 28, 89 AND 267 TREE REMOVAL	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY CA 94710 (510)549-3954		\$1,290,565 \$0 \$0	08/03/18 08/31/18	0% 0%
03-PLA-50-/0 03-0H8604 CSTG-000C-(475)E --()		IN EL DORADO AND PLACER COUNTIES AT VARIOUS LOCATIONS REPLACE CRASH CUSHIONS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024 (503)661-5093	PHILLIPS, JODY 3065 BLAIRS LANE PLACERVILLE, CA 95667 (916)799-7951	\$618,000 \$88,866 \$88,866	05/25/18 06/19/18 09/17/18	37% 14%
03-PLA-65-5.0/6.6 03-0H26U4 ACNH-P065-(108)E --()		IN AND NEAR ROSEVILLE AND ROCKLIN, FROM ROUTE 80 TO GALLERIA BOULEVARD/STANDFORD RANCH ROAD. PROVIDE AN AUXILIARY LANE FOR WB	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	JOHNSON, JEFF 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)632-6714	\$34,350,841 \$11,437,372 \$4,550,730	02/14/18 03/05/18 03/19/19	23% 33%
03-PLA-65-23.6/23.8 03-3H9404		IN PLACER COUNTY ON ROUTE 65 FROM BEAR RIVER BR. (#19-13) TO 0.2 MILE SOUTH OF BEAR RIVER BR. DIR'S EMERGENCY F.A. REPAIR ERODED EMBANKMENT & DAMAGED PAVEMEN	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING, CA 96003	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$525,000 \$57,932 \$0	10/16/17 01/12/18 11/18/17	0% 11%
20.20 201130							
03-PLA-80-22.0/33 03-3E0504 ACIM-0803-(244)E --()		IN AND NEAR COLFAX FROM 0.3 MILE SOUTH OF WEIMAR OVERHEAD TO 0.3 MILE SOUTH OF ILLINOISTOWN OVERCROSSING INSTALL CULVERT LINERS	SAK CONSTRUCTION LLC 4253 DULUTH AVE ROCKLIN CA 95765 (916)644-1413	ZINK, PHIL PO BOX 1807 COLFAX, CA 95713 (530)346-7996	\$1,118,884 \$89,843 \$89,843	04/18/18 05/18/18 10/11/18	26% 8%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 7
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-35.1/38 03-1F4004 NHIM-D -()0 4194- -()		IN PLACER COUNTY NEAR COLFAX FROM LONG RAVINE UP TO 0.4 MILES EAST OF MAGRA ROAD OVERCROSSING WIDENING EASTBOUND ROADWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661 (916)757-6400	CLARK, MARTIN 33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713 (916)799-4858	\$36,298,200 \$29,771,263 \$704,076	03/10/16 04/05/16 11/06/18	82% 82%
HB4N							
03-PLA-80-41.4/0 03-3F4804 ACIM-0804-(202)E --()		IN PLACER COUNTY NEAR GOLD RUN ROADSIDE REST AREA RESTORATION	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661 (916)757-6400	ZINK, PHIL PO BOX 1807 33 DEPOT ST COLFAX, CA 95713 (530)682-7747	\$3,519,984 \$1,381,379 \$616,431	11/16/17 11/30/17 11/06/18	56% 39%
HB33							
03-PLA-80-50.7/50.8 03-4H4404		IN PLACER COUNTY ON ROUTE 80 AT THE WHITMORE MAINTENANCE STATION WB-LT DIR'S EMERGENCY L.B. REPLACE FAILED 72" CMP CULVERT	LORANG BROTHERS CONSTRUCTION, INC. 1175 SOUTH AUBURN STREET COLFAX, CA 95713	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)628-7747	\$1,385,000 \$0 \$0	06/25/18 07/24/18 09/30/18	0% 0%
20.20 201130							
03-PLA-80-54.7/54.7 03-1H4904		IN PLACER COUNTY NEAR EMIGRANT GAP AT PUTTS LAKE UNDERCROSSING DIR'S EMERGNECY F.A. REPLACE CROSS CULVERT	LORANG BROTHERS CONSTRUCTION, INC. 1175 S. AUBURN STREET COLFAX, CA 95713 (530)346-8150	ZINK, PHIL 33 DEPOT ST. P.O. 1807 COLFAX, CA 95713 (530)628-7747	\$295,000 \$152,995 \$0	02/11/16 04/20/16 03/01/16	88% 52%
20.20 201130							
03-PLA-80-211.0/41.5 03-4H4504		IN PLACER COUNTY ON ROUTE 80, 0.1MILE WESTOF WB OFF TO BELL ROAD AND PLACER P.O. BOX 1599 COUNTY ON ROUTE 80, 0.1 MILE E. OF EB ON FROM GOLDIR'S REPLACE A FAILED CULVERT	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)346-7996	\$485,000 \$0 \$0	06/25/18 08/03/18 08/30/18	0% 0%
20.20 201130							
03-PLA-80-/0 03-4H0104		REPAIRS TO PAVEMENT, EMBANKMENTS, DOWNDRAINS, ELECTRICAL CONDUIT, AC DIKE, AND INSTALLATION OF CULVERT LINER. TRAFFICCONTROL AND C REPAIR ERODED EMBANKMENTS	HANSEN BROTHERS ENTERPRISES PO BOX 1599 GRASS VALLEY, CA 95945	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)682-7747	\$985,000 \$448,686 \$0	11/01/17 02/09/18 07/30/18	0% 46%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 8
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-/0 03-1G1304		IN YOLO, SACRAMENTO AND PLACER COUNTIES ON ROUTE 80 FROM SOLANO COUNTY LINE TO 0.2 MILE EAST OF RTE 80/174 SEPARATION & IN YOLO CN 6" AND 8" THERMOPLASTIC	STERND AHL ENTERPRISES INC. 11861 BRANFORD ST. SUN VALLEY CA 91352 (818)834-8199	SCOTT, JEFF 3855 N. FREEWAY BLVD. #120 SACRAMENTO, CA 95834 (916)847-4916	\$3,772,515 \$1,485,716 \$385,050	03/14/18 04/11/18 10/19/18	51% 39%
03-PLA-193-9.8/9.8 03-2H9704		IN PLACER COUNTY ON ROUTE 193 APPROXIMATELY 0.06 MILES EAST OF TAYLOR ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT	TEICHERT CONSTRUCTION, DBA A. TEICHERT & SON, INC. 4401 DULUTH AVE. ROCKLIN, CA 95765	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$325,000 \$229,573 \$0	02/09/17 05/05/17 03/20/17	100% 100%
20.20 201130							
03-SAC-5-33.1/0 03-4F4004 ACIM- 005-(350)E --()		NEAR SACRAMENTO AT 0.3 MILE NORTH OF AIRPORT BOULEVARD OVERCROSSING (WIM STATION) WEIGH IN MOTION REPAIRS AND	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300		\$1,641,888 \$0 \$0	07/30/18 08/31/18	0% 0%
HA42							
03-SAC-5-/0 03-1G1204		IN COLUSA, GLENN, SACRAMENTO, SUTTER AND YOLO COUNTIES AT VARIOUS LOCATIONS 6" AND 8" THERMOPLASTIC	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081 (760)727-8700	HAMM, JEFF 1016 NO. MARKET BLVD,STE 50/60 SACRAMENTO, CA 95834 (916)508-3716	\$5,623,500 \$0 \$0	03/19/18 04/09/18 10/04/18	0% 0%
03-SAC-5-/0 03-4F4404 ACNH-000C-(444) --()		IN SACRAMENTO, EL DORADO, NEVADA, PLACER, YOLO AND SOLANO COUNTIES AT VARIOUS LOCATIONS IN UPGRADE EXISTING CHANGEABLE MESSAGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	STELLHORN, RANDY 33 DEPOT ST. COLFAX, CA 95713 (530)330-2725	\$1,988,803 \$1,882,108 \$216,875	02/06/17 02/27/17 08/31/18	94% 94%
03-SAC-12-/ .4 03-3F5704 ACNH-P012-(123)E --()		IN SACRAMENTO AND SOLANO COUNTIES IN AND NEAR RIO VISTA AT THE SACRAMENTO RIVER BRIDGE 23-0024 PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534 (707)639-4414	SCHNEIDER, JOLIE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)377-4171	\$15,347,560 \$5,429,801 \$731,595	09/28/17 10/27/17 07/06/20	23% 36%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 9
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-12.1/23.1 03-0G7704		IN SACRAMENTO COUNTY FROM 0.6 MILES EAST OF SUNRISE RD TO EL DORADO COUNTY LINE. COLD PLANE AC PAVEMENT & RHMA	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827 (916)855-4400	WARD, DONALD 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)801-3478	\$8,823,283 \$6,636,480 \$2,437,878	02/08/18 02/22/18 08/24/18	98% 87% SUSPENDED
03-SAC-50-/0 03-1H8804 HSNH-000C-(467)E --()		IN PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS PLACE HIGH FRICTION SURFACE	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 (916)283-9950	HAMM, JEFFREY 1016 N.MARKET BLVD, STE. 50/60 SACRAMENTO, CA 95834 (916)508-3716	\$698,245 \$656,892 \$0	01/04/18 02/02/18 08/17/18	88% 96%
03-SAC-50-/0 03-0G7904		IN PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS TO REMOVE AC; PREPARE, AND TREAT	TURNKEY CONSTRUCTION SERVICES INC 1410 FLIGHTLINE DRIVE, SUITE LINCOLN CA 95648 (916)543-9992	LIANG, JIE 1016 N.MARKET BLVD, SUITE 60 SACRAMENTO, CA 95834 (916)416-5820	\$734,916 \$252,803 \$150,680	05/10/18 06/14/18 10/27/18	40% 40%
03-SAC-50-/0 03-1G1404		IN SACRAMENTO AND SUTTER COUNTIES AT VARIOUS LOCATIONS 6" AND 8" THERMOPLASTIC	STERND AHL ENTERPRISES INC. 11861 BRANFORD ST. SUN VALLEY CA 91352 (818)834-8199	SCOTT, JEFF 3855 N. FREEWAY BLVD., #120 SACRAMENTO, CA 95834 (916)847-4916	\$3,207,380 \$3,048,575 \$634,821	03/23/18 04/17/18 08/21/18	88% 95%
03-SAC-50-/23.1 03-4F6104 SNHG-X067-(079)E --()		IN SACRAMENTO COUNTY ON ROUTES 50 AND 51 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LANE PLACENTIA CA 92870 (714)646-3697	TRI, PRESTON 1016W NORTH MARKET BLVD SACRAMENTO, CA 95834 (916)416-5572	\$2,202,061 \$600,443 \$600,443	06/01/18 06/25/18 11/01/18	22% 27%
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035 (916)386-1500	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 10
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-80-/0 03-0G8804		IN SACRAMENTO, SUTTER, AND YOLO COUNTIES AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECKS	T.P.A CONSTRUCTION, INC. 2406 CLUBHOUSE DRIVE ROCKLIN CA 95765 (916)919-1624	WING CHOY 1016 N MARK BLVD SUITE 50/60 SACRAMENTO CA 95834 (530)682-6814	\$1,007,387 \$315,089 \$277,385	02/22/18 03/29/18 09/13/18	66% 31%
03-SAC-99-28.0/2.8 03-4H3804		IN SACRAMENTO COUNTY ON ROUTE 99 0.1 MILES NORTH OF NB ON FR WALNUT AVE. DIR'S EMERGENCY F.A. REMOVE AND REPLACE DAMAGED OVERHEAD	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	KALKAT, JASPAL 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)204-6879	\$485,000 \$0 \$0	04/23/18 06/12/18 09/28/18	0% 0%
20.20 201130							
03-SAC-99-32.5/33.5 03-1H3804		IN SACRAMENTO COUNTY IN SACRAMENTO FROM I-5 CONNECTOR TO WEST ELKHORN BLVD OC CONSTRUCT AUXILIARY LANE	TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661 (916)757-6400	EISSA, HANI 3855 N.FREEWAY BLVD, #120 SACRAMENTO, CA 95827 (916)416-7513	\$3,198,410 \$0 \$0	05/10/18 06/07/18	0% 0%
03-SAC-99-/0 03-0F3514 ACNH-X067-(077)E --()		IN SACRAMENTO COUNTY ON RT 51 AND 99 AT VARIOUS LOCATIONS INSTALL RAMP METERS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$17,766,504 \$6,843,462 \$3,026,756	02/08/18 03/05/18 11/20/18	49% 38%
03-SIE-49-45.1/45.2 03-2H9904		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 2.3 MILES SOUTH OF THE 49/89 JUNCTION DIR'S EMERGENCY F.A. INSTALL SOLDIER PILEWALL, REPAIR ROADWAY	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE SPARKS, NV 89431	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$3,025,000 \$501,585 \$0	02/10/17 07/17/17 10/10/17	100% 17%
20.20 201130							
03-SUT-20-/4.2 03-0G1204 ACNH-P020-(182)E --()		NEAR SUTTER FROM COLUSA COUNTY LINE TO THE SUTTER BYPASS BRIDGE 18-0005 RAC OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$4,153,236 \$5,283 \$5,283	05/30/18 06/19/18 10/09/18	13% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 11
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-20-/0 03-4H2704		SEVERE PAVEMENT DAMAGE FOLLOWING RECENT STORMS. SUBGRADE IS SATURATED WHICH CAUSED FAILURE. SEVERE RUTTING AND CRACKING IS CAUSING COLD PLANE DAMAGED PORTIONS OF ROADWAY	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	SOLANO, MATT 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-4810	\$685,000 \$677,668 \$0	04/02/18 05/16/18 07/30/18 08/14/18	0% 99% COMPLETED
20.20 201130							
03-VAR-12-/ .4 03-4H6904		IN SACRAMENTO COUNTY, NEAR RIO VISTA, SACRAMENTO RIVER (RIO VISTA) BRIDGE; BR. NO. 23-0024 DIR'S EMERGENCY F.A. REPAIR DAMAGED BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	HAMM, JEFF 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)508-3719	\$2,985,000 \$0 \$0	08/13/18 08/30/18 08/05/19	0% 0%
20.20 201130							
03-VAR--/0 03-3H8104		IN NEVADA AND SIERRA COUNTIES ON ROUTE 80 FROM 0.5 MILES EAST OF FARAD UC TO THE NEVADA/CALIFORNIA STATE LINE DIR'S EMERGENCY F.A. REMOVE MUDSLIDE DEBRIS	GRANITE CONSTRUCTION INC. 1900 GLENDALE AVENUE SPARKS, NV 89431	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$3,485,000 \$410,583 \$0	08/25/17 10/27/17 06/22/18	100% 12%
20.20 201130							
03-VAR--/0 03-0G5104		IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS REPLACE BRIDGE JOINTS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	RANDHAWA, AMARJIT 1016 NORTH MARKET BLVD, STE 50 SACRAMENTO, CA 95834 (916)825-7628	\$495,026 \$553,769 \$0	09/11/17 10/06/17 08/02/18 08/09/18	100% 100% COMPLETED
03-VAR--/0 03-0H4904 ACST-X067-(078)E --()		INSTALL SIGNS AND SIGN PANELS ALONG ROUTES 51, 80, 99, 160, 244 AT VARIOUS LOCATIONS THROUGHOUT SACRAMENTO AREA REPLACE SIGNS, SIGN LIGHTING	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550 (925)245-1300	HAMM, JEFFREY 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)799-3376	\$1,248,480 \$0 \$0	05/22/18 06/14/18 10/03/18	0% 0%
03-VAR--/0 03-0G8004		IN COLUSA, GLENN, SACRAMENTO, SUTTER AND YUBA COUNTIES AT VARIOUS LOCATIONS. REMOVE AC, PLACE METHACRYLATE &	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	CHAMBERLIN, AARON 2060 3RD STREET OROVILLE, CA 95965 (916)996-0601	\$1,392,269 \$950,697 \$502,954	05/10/18 05/29/18 10/21/18	34% 67%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 12

09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-3H2904		IN NEVADA COUNTY ON ROUTE 80 FROM THE GRANITE CONSTRUCTION COMPANY SODA SPRINGS OC TO PLACER COUNTY ON ROUTE 80 AT THE KINGVALE UC. DIR'S EMERGENCY F.A. REPLACE & REPAIR CULVERTS & REPAIR SINKHOL	1900 GLENDALE AVE. SPARKS, NV 89431	STELLHORN, RANDY P.O. BOX 1807 COLFAX, CA 95713 (530)330-2725	\$2,435,000 \$1,579,567 \$0	04/25/17 08/04/17 06/01/18	100% 65%
20.20 201130							
03-VAR--/0 03-4H0904		IMMEDIATE REPAIR OF THE CULVERTS WAS NECESSARY TO AVOID CATASTROPHIC FAILURE AND CLOSURE OF INTERSTATE 80. MISSING SECTIONSO F CULV REPAIR CULVERTS AND EMBANKMENTS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION PO BOX 13557 SACRAMENTO, CA 95853	ZINK, PHIL 33 DEPOT ST COLFAX, CA 95713 (530)682-7747	\$2,135,000 \$0 \$0	12/18/17 01/10/18	0% 0%
20.20 201130							
03-YOL-16-1.5/1.7 03-3H1504		IN YOLO COUNTY ON ROUTE 16 APPROXIMATELY 1.2 MILES WEST OF THE COLUSA/YOLO COUNTY LINE DIR'S EMERGENCY L. B. CONSTRUCT SOLDIER PILE WALL	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	RANDHAWA, AMARJIT 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (916)825-7628	\$8,595,000 \$4,807,120 \$291,983	03/17/17 06/06/17 09/10/18	0% 56%
20.20 201130							
03-YOL-16-20.5/31.6 03-0C4724 HSST-P016-(041)E --() HB1		IN YOLO COUNTY NEAR ESPARTO FROM 0.3 MILE WEST TO 0.4 MILE EAST OF COUNTY ROAD 79 AND FROM 0.1 MILE EAST OF PLAINFIELD STREET TO 0 SHOULDER WIDENING, CURVE	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424		\$15,683,703 \$0 \$0	06/19/18 07/13/18	0% 0%
03-YOL-16-20.7/20.8 03-2H7704		IN YOLO COUNTY ON ROUTE 16 APPROXIMATELY 0.25 MILE WEST OF COUNTY ROAD 79 DIR'S EMERGENCY F.A. REMOVE AND REINSTALL EXISTING CULVERT	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 15002 SACRAMENTO, CA 95851	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$295,000 \$131,590 \$0	01/11/17 05/05/17 02/14/17	0% 45%
20.20 201130							
03-YOL-80-5.8/5.8 03-3H3804		IN YOLO COUNTY ON ROUTE 80 AT YOLO CAUSEWAY WEST (BRIDGE 22-44) DIR'S EMERGENCY L.B. REPLACE APPROACH SLAB & REPAIR DRAINAGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	LIANG, JIE 1016 N. MARKET BLVD.SUITE 50 SACRAMENTO, CA 95834 (916)416-5820	\$1,985,000 \$1,710,733 \$595,734	06/20/17 07/24/17 08/31/18	0% 86%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 13

09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-84-13.3/15.7 03-2H2604		IN YOLO COUNTY ON ROUTE 84 AT LEVEE ROAD (SOUTH) TO END OF ROUTE 84 DIR'S EMERGENCY L.B. REPAIR SLIPOUTS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 15002 SACRAMENTO, CA 95851 (916)757-6400	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$1,210,000 \$947,307 \$0	09/29/16 11/21/16 11/04/16	100% 78%
20.20 201130							
03-YOL-113-11.3/21.2 03-0G9304		IN YOLO COUNTY IN AND NEAR WOODLAND FROM 0.1 MILE SOUTH OF ROUTE 5/113 SEPARATION OVERHEAD TO KNIGHTS LANDING RIDGECUT BRIDGE BONDED CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827 (916)855-4400	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$11,318,118 \$6,415 \$6,415	06/07/18 06/28/18 11/30/19	0% 0%
03-YOL-113-/15 03-0H2704 SNHG-X113-(035)E --()		IN YOLO COUNTY IN WOODLAND ON MAIN STREET FROM YOLO 113 TO YOLO 5 MODIFY SIGNAL CONTROLLERS, INSTALL	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET RIVERSIDE CA 92509 (951)710-1000	CHANDER, RAKESH 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916)799-2649	\$438,834 \$0 \$0	03/13/18 03/29/18 10/01/18	0% 0% SUSPENDED
03-YOL-128-3.6/3.7 03-2H7804		IN YOLO COUNTY ON ROUTE 128 APPROXIMATELY 1.1 MILES EAST OF COUNTY ROAD 86 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	VINTAGE PAVING COMPANY, INC. P.O. BOX 461 WINTERS, CA 95694	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$285,000 \$113,494 \$0	01/10/17 04/25/17 01/18/17	100% 40% OVER RUN
20.20 201130							
03-YOL-128-/0 03-4H3304		4-5' DEEP SINKHOLE IN THE EB DIRECTION OF THE ROADWAY AND SHUTDOWN TRAFFIC LANE AND SHOULDER AREA. VOIDS PO BOX 1890 AND LOOSE MATERIAL FOUND SAWCUT PAVEMENT, EXCAVATE ROADWAY, REGRADE	TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION PO BOX 1890 DAVIS, CA 95617-1890	HAMM, JEFF 1016 N MARKET BLVD., SUITE 50 SACRAMENTO, CA 95834 (916)508-3716	\$485,000 \$0 \$0	03/30/18 04/05/18	0% 0%
20.20 201130							
03-YOL-275-13.0/13 03-0G8104		IN YOLO AND SACRAMENTO COUNTIES IN WEST SACRAMENTO AND SACRAMENTO AT TOWER BRIDGE MECHANICAL AND ELECTRICAL UPGRADES	DMZ BUILDERS 4070 NELSON AVE, STE. A CONCORD CA 94520 (925)826-5387	THURMAN, ANTHONY 379 COLUSA AVE YUBA CITY, CA 95991 (916)799-5518	\$5,782,800 \$0 \$0	05/24/18 06/25/18 11/14/18	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 14
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-999-/0 03-0G7104 ACNH-X113-(034)E --()		IN YOLO COUNTY IN WEST SACRAMENTO ON ROUTE 50 FROM 0.4 MILE WEST OF ROUTE 80/50 SEPARATION TO SACRAMENTO RIVER VIADUCT AND ON ROU INDIVIDUAL SLAB REPLACEMENT (RSC)	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550 (925)245-1300	LIANG, JIE 3951 PERFORMANCE DR., STE. E SACRAMENTO, CA 95831 (916)416-5820	\$3,012,000 \$2,618,201 \$0	03/29/17 04/14/17 06/15/18	100% 84%
03-YUB-20-1.2/1.3 03-1H3504		IN YUBA COUNTY IN MARYSVILLE AT THE DISTRICT OFFICE 703 B STREET. IMPROVE EXISTING PARKING LOT AT	R&R HORN, INC. 13504 SKYPARK INDUSTRIAL AVE CHICO CA 95973 (530)342-8655	CHAMBERLIN, AARON 2707 NOTRE DAME BLVD. CHICO, CA 95928 (916)996-0601	\$934,898 \$915,600 \$0	06/20/17 07/20/17 06/27/19	0% 0% PLANT EST SATIS
03-YUB-20-1.6/3.4 03-1G0104 ACNH-P020-(183)E --()		IN YUBA COUNTY IN AND NEAR MARYSVILLE KNIFE RIVER CONSTRUCTION FROM BUCHANAN STREET TO 0.1 MILE EAST OF LEVEE ROAD. RHMA OVERLAY,DIKE,PCC ISLAND	1764 SKYWAY CHICO CA 95928 (530)891-6555	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$1,479,700 \$451,475 \$249,783	05/22/18 06/19/18 09/27/18	47% 30%
03-YUB-20-20.1/21.6 03-2F5904 HSNH-P020-(179)E --()		IN YUBA AND NEVADA COUNTIES NEAR SMARTSVILLE FROM 0.5 MILE WEST OF MCGANNEY LANE TO MOONEY FLAT ROAD CURVE REALIGNMENT AND SHOULDER	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	CHAMBERLIN, AARON 2060 3RD STREET OROVILLE, CA 95965 (916)996-0601	\$15,970,137 \$313,562 \$313,562	05/21/18 06/19/18 03/29/19	4% 2%
HB1 03-YUB-20-/3.3 03-2F0804 ACNH-X115-(013)E --()		IN AND NEAR MARYSVILLE, ON ROUTE 20 FROM SUTTER COUNTY LINE TO LEVEE ROAD; ALSO ON ROUTE 70 FROM E STREET BRIDGE TO 24 STREET UPGRADE PEDESTRIAN INFRASTRUCTURE	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95932 (530)682-3842	\$3,383,061 \$301,344 \$301,344	03/19/18 04/03/18 11/30/18	18% 9%
HB71 03-YUB-70-/0 03-4H1504		IN YUBA COUNTY ON ROUTE 70 FROM 0.04 MILESSOUTH OF 16-0041W TO 0.01 MILE NORTH OF 16-0036W (POST MILE R7.3 TO R9.3) DIR'S EMERGENC REPLACE PUMPS AT THREE PUMP PLANTS	NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST, CA 95961	GRIFFITH, GARRETT 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$1,185,000 \$452,297 \$0	01/02/18 01/31/18 09/30/18	0% 38%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 15
09/04/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$367,775,616</u>	Completed to Date:	<u>\$168,783,728</u>	Work This Month:	<u>\$28,566,665</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-70-17.0/19.8	03-0G5304	1
03-BUT-162-7.7/12.6	03-0G7304	1
03-BUT-191-6.8/8.6	03-3F7604	1
03-COL-20-32.9/39.3	03-0G7404	1
03-COL-45-28.8/33.1	03-0G4204	1
03-ED-49-11.3/11.7	03-3H7604	1
03-ED-49-24.0/0	03-0F3104	2
03-ED-50-15.4/18.8	03-0G5404	2
03-ED-50-18.5/0	03-0G8704	2
03-ED-50-21.5/34.1	03-3H1804	2
03-ED-50-22.3/66.5	03-1H6904	2
03-ED-50-75.4/77.3	03-3C3804	2
03-ED-50-28.8/39.6	03-0G7504	3
03-ED-50-/0	03-4H3404	3
03-ED-50-/4	03-4H5304	3
03-ED-89-13.5/14.5	03-2H4404	3
03-ED-89-16.0/16.8	03-3H3604	3
03-ED-193-10.1/10.1	03-2F7204	3
03-ED-193-/0	03-2F2404	4
03-GLE-162-37.6/54	03-0G7604	4
03-GLE-162-45.1/45.1	03-0G8604	4
03-GLE-162-82.0/81.6	03-0G6204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-20-17.4/25.8	03-0G8304	4
03-NEV-49-6.3/6.7	03-2H0904	4
03-NEV-80-18.3/19.3	03-1H2604	5
03-NEV-80-19.0/19.4	03-3F9204	5
03-NEV-80-23.5/28	03-2H4704	5
03-NEV-80-/0	03-0G9504	5
03-NEV-80-/0	03-1G1904	5
03-PLA-28-/6	03-4H4204	5
03-PLA-49-/0	03-2H6604	6
03-PLA-49-/0	03-2H6504	6
03-PLA-50-/0	03-0H8604	6
03-PLA-65-5.0/6.6	03-0H26U4	6
03-PLA-65-23.6/23.8	03-3H9404	6
03-PLA-80-22.0/33	03-3E0504	6
03-PLA-80-35.1/38	03-1F4004	7
03-PLA-80-41.4/0	03-3F4804	7
03-PLA-80-50.7/50.8	03-4H4404	7
03-PLA-80-54.7/54.7	03-1H4904	7
03-PLA-80-211.0/41.5	03-4H4504	7
03-PLA-80-/0	03-4H0104	7
03-PLA-80-/0	03-1G1304	8
03-PLA-193-9.8/9.8	03-2H9704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-5-33.1/0	03-4F4004	8
03-SAC-5-/0	03-1G1204	8
03-SAC-5-/0	03-4F4404	8
03-SAC-12-/ .4	03-3F5704	8
03-SAC-50-12.1/23.1	03-0G7704	9
03-SAC-50-/0	03-1H8804	9
03-SAC-50-/0	03-0G7904	9
03-SAC-50-/0	03-1G1404	9
03-SAC-50-/23.1	03-4F6104	9
03-SAC-51-4.0/0	03-0H2504	9
03-SAC-80-/0	03-0G8804	10
03-SAC-99-28.0/2.8	03-4H3804	10
03-SAC-99-32.5/33.5	03-1H3804	10
03-SAC-99-/0	03-0F3514	10
03-SIE-49-45.1/45.2	03-2H9904	10
03-SUT-20-/4.2	03-0G1204	10
03-SUT-20-/0	03-4H2704	11
03-VAR-12-/ .4	03-4H6904	11
03-VAR--/0	03-3H8104	11
03-VAR--/0	03-0G5104	11
03-VAR--/0	03-0H4904	11
03-VAR--/0	03-0G8004	11

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
03-VAR--/0	03-3H2904	12
03-VAR--/0	03-4H0904	12
03-YOL-16-1.5/1.7	03-3H1504	12
03-YOL-16-20.5/31.6	03-0C4724	12
03-YOL-16-20.7/20.8	03-2H7704	12
03-YOL-80-5.8/5.8	03-3H3804	12
03-YOL-84-13.3/15.7	03-2H2604	13
03-YOL-113-11.3/21.2	03-0G9304	13
03-YOL-113-/15	03-0H2704	13
03-YOL-128-3.6/3.7	03-2H7804	13
03-YOL-128-/0	03-4H3304	13
03-YOL-275-13.0/13	03-0G8104	13
03-YOL-999-/0	03-0G7104	14
03-YUB-20-1.2/1.3	03-1H3504	14
03-YUB-20-1.6/3.4	03-1G0104	14
03-YUB-20-20.1/21.6	03-2F5904	14
03-YUB-20-/3.3	03-2F0804	14
03-YUB-70-/0	03-4H1504	14

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	03			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$6,280,756	\$1,471,222
-F-		FEDERAL AID (PRIMARY)	\$110,272,490	\$45,273,152
-S-		FEDERAL AID (SECONDARY)	\$25,585,354	\$21,907,053
-SH-		STATE HIGHWAY	\$135,255,024	\$51,441,213
			\$90,381,992	\$48,691,088
District Total:			<u>\$367,775,616</u>	<u>\$168,783,728</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
03	\$9,730,246
Work completed this Period:	\$9,730,246