

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/14**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-70-26.7/27.1 03-3E1204 BHST-P070-(129) --() HA21		IN BUTTE COUNTY ABOUT 10.9 MILES NORTH OF OROVILLE FROM 0.2 MILE OF PENTZ ROAD TO 0.2 MILE EAST OF CHEROKEE ROAD SEISMIC RETROFIT	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$1,483,114 \$0 \$0	10/06/14 10/16/14	0% 0%  SUSPENDED
03-BUT-70-/0 03-3M64A4  20.80 000380		IN BUTTE COUNTY, ON ROUTES 70, 162,191-PM VARS DIR'S EMERGENCY F.A. REPAIR OF POLYESTER/METHATCRYLATE	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	WOOD, JUSTIN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3831	\$390,000 \$280,920 \$0	10/17/13 01/22/14 01/14/14	100% 72%
03-BUT-99-28.1/29.6 03-3E6204 NHBR-P099-(536) --() HA21		NEAR CHICO FROM ESTATES DRIVE TO 0.4 MILE NORTH OF BUTTE CREEK BRIDGE 12-126R REPLACE BRIDGE (SCOUR)	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$7,634,935 \$6,632,958 \$0	04/03/13 04/22/13 06/01/15	80% 87%
03-BUT-99-32.4/33.3 03-3A0424  HB4N SWPPP		IN BUTTE COUNTY IN CHICO FROM ROUTE 32 UNDERCROSSING TO EAST FIRST AVENUE UNDERCROSSING WIDEN ROADWAY AND BRIDGES	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741	THOMAS, SHAHNA 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)533-4526	\$26,411,778 \$25,531,074 \$0	07/08/11 08/05/11 12/30/14	77% 98%
03-COL-5-22.3/0 03-4M2004  HM3H		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
03-ED-49-23.9/35 03-3F6704 STP-P049-(159) --() HA22		ABOUT 9 MILES NORTH OF PLACERVILLE FROM LOTUS ROAD TO 0.5 MILE NORTH OF ROUTE 193 PAVEMENT OVERLAY	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$5,918,359 \$0 \$0	12/03/14 12/19/14	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 12/20/14**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-17.0/17.3 03-3F8904 NHP-050 -(136)E --()		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.7 TO 0.4 MILE WEST OF MAIN STREET INSTALL GRATED DRAIN LINE AND DI'S	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE #13 BREA CA 92821	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$237,102 \$0 \$0	12/08/14 12/22/14	0% 0%
03-ED-50-31.3/0 03-0F2204 BRNH-P050-(133)E --()		ABOUT 11.0 MILES EAST OF PLACERVILLE AT SLY PARK ROAD UNDERCROSSING 25-42 INC. IN EL DORADO COUNTY REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, P. O. BOX 1508 RANCHO CORDOVA CA 95741	WOODRUFF, JARRETT 11232 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$5,114,614 \$4,788,015 \$0	02/25/14 03/13/14 12/24/14	100% 93%
HA21							
03-ED-50-67.6/72.9 03-1A7314 NH-P050-(131)E --()		IN EL DORADO COUNTY IN AND NEAR MYERS FR JOHNSON PASS ROAD TO INCLINE ROAD STORM WATER QUALITY IMPROVEMENTS	DON GARCIA EXCAVATING AND PAVING INC P O BOX 7176 SOUTH LAKE TAHOE, CA 96158	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$6,149,118 \$6,066,019 \$0	08/08/13 08/27/13 10/31/14 12/16/14	100% 100% COMPLETED
HA42 HA22 HB4N							
03-ED-50-/80.4 03-4M5104		IN EL DORADO, SACRAMENTO, AND YOLO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 50, 51, AND 193 METHACRYLATE AND POLYESTER BRIDGE	PENHALL COMPANY P.O. BOX 842911 LOS ANGELES, CA 90084-2911	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916)801-3455	\$2,771,631 \$2,695,336 \$0	05/31/13 06/27/13 09/22/14	96% 91% SUSPENDED
HM3H							
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN NV 89423	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$11,415,113 \$0 \$0	09/26/14 10/10/14	0% 0%
HA42 HA22 HB4N							
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --()		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT, SUITE 10 SAN RAMON CA 94583	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	\$11,768,440 \$6,049,176 \$0	06/19/13 07/22/13 06/01/16	42% 51% SUSPENDED
HA42 HB4N HA22							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 12/20/14**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-6.0/12.7 03-3M9204		NEAR GEORGETOWN FROM 0.2 MILE WEST OF SIERRA NEVADA CONSTRUCTION, SLIGER MINE ROAD TO MAIN STREET COLD IN PLACE RECYCLING WITH HMA	SIERRA NEVADA CONSTRUCTION, INC. 2055 E. GREG STREET SPARKS NV 89431	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$3,031,559 \$1,669,594 \$0	05/21/14 06/06/14 11/10/14	77% 58%
HM1							
03-ED-193-10.1/10.1 03-2F7204 STP- ( ) --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- ( ) --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-NEV-20-12.8/15.9 03-3E0604 BHNH-SP02-(016)2 --()		IN GRASS VALLEY AND IN NEVADA CITY AT ROUTE 20/174 SEPARATION AND AT GOLD FLAT ROAD OVERCROSSING POLYESTER CONCRETE AND HMA OVERLAY	DEBRUIN CONSTRUCTION INC P O BOX 1355 STOCKTON CA 95231	CATANIA, DAVID 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-1752	\$1,031,882 \$50,000 \$0	08/24/11 10/03/11 08/23/12	100% 100% SUSPENDED
HA21 WPCP							
03-NEV-49-5.6/6 03-3F9504 STP-P049-(157) --()		NEAR GRASS VALLEY FROM 0.2 MILE SOUTH OF HOLCOMB/CHERRY CREEK ROAD TO 0.2 MILE NORTH OF HOLCOMB/CHERRY CREEK ROAD WIDEN TO ADD A NORTHBOUND RIGHT	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$456,237 \$439,329 \$0	06/20/14 07/11/14 12/22/14	100% 95%
03-NEV-80-5.0/0 03-4M5004		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	VANDELL, SAM 2520 WARREN DR., SUITE A ROCKLIN, CA 95677 (916)869-1867	\$1,088,498 \$978,714 \$0	06/12/13 06/27/13 01/02/15	87% 88%
HM3H							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 12/20/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-21.2/28.1 03-4M8404 IM-0804-(199) --()		IN NEVADA COUNTY IN AND NEAR TRUCKEE RIVER BRIDGE 17-012 TO TRUCKEE RIVER BRIDGE 17-063 GRIND EXISTING BONDED WEARING	ACME CONCRETE PAVING INC, DBA ACPI 4124 E BROADWAY AVE SPOKANE WA 99202	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$7,631,421 \$2,323,877 \$0	06/24/14 07/24/14 01/22/15	48% 30% SUSPENDED
03-NEV-80-28.0/0 03-4M6104		NEAR FLORISTAN AT TRUCKEE RIVER BRIDGE 17-0063 R/L SUB STRUCTURE MITIGATION AND BRIDGE	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA CA 95742	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$1,965,500 \$1,455,653 \$0	05/22/14 07/11/14 12/23/14	62% 74% SUSPENDED
HM3							
03-NEV-80-28.0/0 03-3E1104 NHIM-0804-(200) --()		NEAR FLORISTON AT TRUCKEE RIVER BRIDGE #17-0063R/L PAINT STRUCTURES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502	PUSTOV, MICHAEL 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (906)208-9974	\$1,487,000 \$0 \$0	11/25/14 12/10/14	0% 0%
HA21							
03-NEV-80-29.5/0 03-4M7104		IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS AND	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)996-0601	\$2,669,224 \$2,459,803 \$0	04/22/14 05/16/14 02/23/15	68% 92% SUSPENDED
HM							
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --()		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$20,831,900 \$4,053,011 \$0	01/28/14 02/21/14 11/13/15	35% 19%
HA21							
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/14**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,852,821 \$11,064,148 \$0	04/10/12 04/27/12 10/09/15	43% 32% SUSPENDED
HA23	SWPPP	REHAB PAVEMENT AND DRAINAGE SYSTEM					
03-PLA-267-/6.8 03-2F2904 STP-P267-(022) --()		NEAR TRUCKEE FROM NEVADA COUNTY TO BROCKWAY SUMMIT PAVEMENT REHAB	LINE TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$3,309,699 \$0 \$0	12/08/14 12/31/14	0% 0%
HA22							
03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	SACRAMENTO ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,266,302 \$0 \$0	12/12/14 12/31/14	0% 0%
HA42							
03-SAC-5-23.6/0 03-2F21U4 BHNH-000C-(362) --()		IN SACRAMENTO AT WEST END VIADUCT BRIDGE 24-0069 R/L AND IN WEST SACRAMENTO AT SACRAMENTO RIVER VIADUCT BRIDGE 24-0004 R/L BRIDGE DECK REHABILITATION	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95833	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)801-3455	\$18,232,495 \$16,017,555 \$0	12/20/13 12/30/13 11/27/14	97% 88%
HB1							
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	ESTEPA, JOSEPH 2366 MARITIME DRIVE ELK GROVE, CA 95758 (530)682-3622	\$5,265,815 \$0 \$0	10/31/14 11/24/14	0%
03-SAC-51-2.6/44.7 03-4M7304		IN SACRAMENTO COUNTY ON ROUTES 51, 99, AND 160 AT VARIOUS LOCATIONS DECK METHACRYLATE, REHAB AND JOINT	WEST COAST STRUCTURES, INC DBALEE, SUSHMA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	3855 N FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,061,551 \$278,895 \$0	06/05/14 07/11/14 01/05/15	39% 24%
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 12/20/14**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-6.0/8.3 03-1A1404		IN SACRAMENTO COUNTY IN SACRAMENTO FROM HOWE AVENUE TO 0.5 KM EAST OF WATT AVENUE PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,365,464 \$1,381,185 \$0	10/15/09 11/02/09 02/19/15	0% 0% PLANT EST SATIS
HA25	SWPPP						
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ( )		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742-6811	MORALES, LEOBARDO 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)799-3376	\$96,624,869 \$66,082,528 \$0	07/29/11 08/24/11 02/26/16	49% 68%
HB5	SWPPP						
03-SAC-160-44.5/47.1 03-4M5804		IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS INDIVIDUAL SLAB REPLACEMENT	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD STE 260 SACRAMENTO CA 95826	GHASSEMI, MOHSEN 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)869-6087	\$1,418,634 \$866,159 \$0	04/15/14 05/05/14 11/21/14	66% 61% SUSPENDED
HM1							
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$35,257,348 \$18,108,727 \$0	07/14/10 07/28/10 02/05/14	37% 52%
HE13	SWPPP						
03-SUT-99-11.0/14.3 03-1A43A4 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	DE SILVA GATES MCM A JNT VNTR OF DE SILVA GATES PO BOX 620 NORTH HIGHLANDS, CA 956600620	RIVERA, FERNANDO 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$30,036,871 \$27,964,034 \$0	09/04/12 09/04/12 04/21/15	79% 92%
HE13	SWPPP						
03-SUT-99-13.6/26.1 03-3F7704 HSST-000C-(374) --()		AT VARIOUS LOCATIONS IN BUTTE, COLUSA, PLACER, SACRAMENTO, SUTTER, AND YOLO COUNTIES INSTALL SHOULDER AND CENTERLINE	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT CA 94539	WARD, DONALD 2520 WARREN DR. STE A ROCKLIN, CA 95677 (916)478-0482	\$1,505,586 \$1,246,634 \$0	07/24/14 08/14/14 02/06/15	60% 83%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/14**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,829,997 \$1,784,252 \$0	12/10/10 02/07/11 12/11/14	0% 0% PLANT EST SATIS
HA25	WPCP						
03-SUT-99-/1.6 03-406604 HP21-L620-(304)8 --()		IN SACRAMENTO AND SUTTER COUNTIES FROM 0.6 MILES SOUTH OF SUTTER COUNTY LINE TO 0.7 MILES NORTH OF RIEGO ROAD MITIGATED NEGATIVE D CONSTRUCT INTERCHANGE WITH HMA	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765	TRI, PRESTON 3951 PERFORMANCE DR.,SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$19,509,428 \$18,371,059 \$0	10/01/12 11/06/12 04/02/15	45% 93%
HE11	SWPPP						
03-VAR-20-/17.1 03-4F5704		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 AND SUTTER COUNTIES DIR'S EMERGENCY F.A. MODIFY IRRIGATION SYSTEM AND INSTALL MULCH	CLEARWATER CONSTRUCTION YOLO SERVICES, INC. DBA CLEARWATER LANDSCAPE SERVIES 3908 PLACITAS DR CAMERON PARK, CA 95682	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$485,000 \$498,793 \$0	03/19/14 05/28/14 08/07/14 12/24/14	0% 100%
20.20 201130							
03-VAR-20-/43.9 03-4F5504		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 SACRAMENTO, YOLO, EL DORADO AND PLACER COUNTIES DIR'S EMERGENCY F.A. MODIFY EXISTING IRRIGATION SYSTEMS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$2,485,000 \$2,328,119 \$0	03/20/14 05/22/14 12/31/14	0% 94%
20.20 201130							
03-VAR-32-/37.7 03-4F5604		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 BUTTE, COLUSA, SUTTER, YUBA AND NEVADA COUNTIES DIR'S EMERGENC MODIFY IRRIGATION SYSTEM AND INSTALL MULCH	AERCO PACIFIC, INC. 11370 J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$2,485,000 \$2,476,616 \$0	03/19/14 05/28/14 12/31/14	0% 99%
20.20 201130							
03-VAR-50-/23.1 03-4F5404		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 SACRAMENTO, PLACER, YUBA AND YOLO COUNTIES DIR'S EMERGENCY F.A. UPGRADE EXISTING CALSENSE RICS SYSTEM	PARKER LANDSCAPE DEVELOPMENT, INC. 6251 SKY CREEK DR STE A SACRAMENTO, CA 95828	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$735,000 \$698,791 \$0	03/19/14 05/21/14 12/31/14	0% 95%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/14**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-51-5.5/8.1 03-3F4704		IN EL DORADO, NEVADA AND SACRAMENTO COUNTIES, ON VARIOUS AND VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE ELECTRICAL SYSTEMS	STUDEBAKER BROWN ELECTRIC, INC 2008 OPPORTUNITY DR., #140 ROSEVILLE, CA 95678	INCCHOHAN, MOHAN 3855 N. FRRRWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)801-6092	\$331,803 \$346,798 \$0	08/15/12 09/19/12 02/08/13	100% 100%
20.20 201130							
03-VAR--/0 03-2F0004 HSST-000C-(373) --()		IN BUTTE, COLUSA, GLENN, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS UPGRADE GUARDRAIL END TREATMENTS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3995	\$6,872,222 \$1,402,664 \$0	08/11/14 08/21/14 09/10/15	19% 20% SUSPENDED
HB1							
03-YOL-5-9.4/0 03-4M7004		IN SACRAMENTO, SAN JOAQUIN, SOLANO COUNTIES AT VARIOUS LOCATIONS REPLACE METHACRYLATE AND JOINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	SCOTT, JEFF 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$1,685,555 \$1,440,899 \$0	05/12/14 05/29/14 02/09/15	71% 84%
03-YOL-5-11.3/0 03-4M7404 BHNH-000C-(376) --()		IN YOLO AND COLUSA COUNTIES COUNTY ON ROUTES 5, 80, AND 505 AT VARIOUS LOCATIONS (14 BRIDGES) BRIDGE REHABILITATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA 94510	HAMM, JEFFREY 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)263-5653	\$4,616,515 \$0 \$0	10/02/14 10/21/14 04/17/15	0% 0%
HM							
03-YUB-20-13.3/20.3 03-3F0004 NH-P020-(171)1 --()		ABOUT 12 MILES EAST OF MARYSVILLE FROM MARYSVILLE ROAD TO 0.3 MILE EAST OF LOWER SMARTVILLE ROAD HMA OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$4,436,895 \$0 \$0	11/25/14 12/18/14	0% 0%
HA22							
03-YUB-70-14.2/15.1 03-0A5804 NHX1-1501-(0E ) --()		IN MARYSVILLE ON ROUTE 20 FROM F STREET TO BUCHANAN STREET AND ON ROUTE 70 FROM SIXTH STREET TO 0.2 MILES SOUTH OF BINNEY JUNCTION COLD PLANE AC, EXCAVATE ROADWAY AND	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3842	\$29,015,760 \$25,362,634 \$0	01/13/12 01/31/12 04/05/16	58% 82% SUSPENDED
HA22	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 12/20/14**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$425,832,796</u>	<b>Completed to Date:</b>	<u>\$263,823,489</u>	<b>Work This Month:</b>	<u>\$0</u>	

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-BUT-70-26.7/27.1	03-3E1204	1
03-BUT-70-/0	03-3M64A4	1
03-BUT-99-28.1/29.6	03-3E6204	1
03-BUT-99-32.4/33.3	03-3A0424	1
03-COL-5-22.3/0	03-4M2004	1
03-ED-49-23.9/35	03-3F6704	1
03-ED-50-17.0/17.3	03-3F8904	2
03-ED-50-67.6/72.9	03-1A7314	2
03-ED-50-31.3/0	03-0F2204	2
03-ED-50-/80.4	03-4M5104	2
03-ED-89-8.6/13.8	03-1A8424	2
03-ED-89-18.0/24.9	03-1A8444	2
03-ED-193-10.1/10.1	03-2F7204	3
03-ED-193-25.8/25.8	03-2F6504	3
03-ED-193-6.0/12.7	03-3M9204	3
03-NEV-20-12.8/15.9	03-3E0604	3
03-NEV-49-5.6/6	03-3F9504	3
03-NEV-80-5.0/0	03-4M5004	3
03-NEV-80-21.2/28.1	03-4M8404	4
03-NEV-80-28.0/0	03-4M6104	4
03-NEV-80-28.0/0	03-3E1104	4
03-NEV-80-29.5/0	03-4M7104	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-PLA-80-8.1/37.8	03-3E1004	4
03-PLA-80-34.6/34.9	03-2F2504	4
03-PLA-89-/T8.5	03-2A9204	5
03-PLA-267-/6.8	03-2F2904	5
03-SAC-5-23.3/0	03-3F0404	5
03-SAC-5-23.6/0	03-2F21U4	5
03-SAC-50-16.9/17.4	03-4F0704	5
03-SAC-51-2.6/44.7	03-4M7304	5
03-SAC-51-6.0/8.3	03-1A1404	6
03-SAC-80-/M10.4	03-3797U4	6
03-SAC-160-44.5/47.1	03-4M5804	6
03-SUT-99-11.0/14.3	03-1A4324	6
03-SUT-99-11.0/14.3	03-1A43A4	6
03-SUT-99-13.6/26.1	03-3F7704	6
03-SUT-99-30.6/32.7	03-1F5004	7
03-SUT-99-/1.6	03-406604	7
03-VAR-20-/17.1	03-4F5704	7
03-VAR-20-/43.9	03-4F5504	7
03-VAR-32-/37.7	03-4F5604	7
03-VAR-50-/23.1	03-4F5404	7
03-VAR-51-5.5/8.1	03-3F4704	8
03-VAR--/0	03-2F0004	8

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
03-YOL-5-9.4/0	03-4M7004	8
03-YOL-5-11.3/0	03-4M7404	8
03-YUB-20-13.3/20.3	03-3F0004	8
03-YUB-70-14.2/15.1	03-0A5804	8

**Statement of Ongoing Contracts - Federal Aid**

District	03			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$104,256,290	\$68,406,405
-F-		FEDERAL AID (PRIMARY)	\$44,847,333	\$26,921,589
-S-		FEDERAL AID (SECONDARY)	\$70,220,665	\$19,606,948
-SH-		STATE HIGHWAY	\$51,370,941	\$45,746,827
			\$155,137,568	\$103,141,720
<b>District Total:</b>			<b><u>\$425,832,796</u></b>	<b><u>\$263,823,489</u></b>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
03	\$6,149,118
<b>Work completed this Period:</b>	<b>\$6,149,118</b>