

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-9.1/9.2 03-4F2604 SNHG-P032-(046) --()		IN BUTTE COUNTY IN CHICO AT RT 32 AND IVY STREET INSTALL TRAFFIC SIGNAL AT IVY	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870	GRANADOS, ANTHONY 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)949-1611	\$1,275,061 \$953,998 \$0	02/06/17 02/27/17 08/22/17	100% 75%
03-BUT-70-17.0/19.8 03-0G5304		IN BUTTE COUNTY NEAR OROVILLE FROM .4 MILE NORTH OF GARDEN DRIVE OC TO CAMPBELL CREEK OVERFLOW BRIDGE COLD PLANE AC PAVEMENT AND RHMA-O	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$1,344,337 \$0 \$0	11/01/17 11/28/17	0% 0%
03-BUT-70-22.1/28.2 03-4F0504 ACST-P070-(132)E --()		ABOUT 6 MI NORTH OF OROVILLE FROM .2 MILES EAST OF RT 191 TO WEST BRANCH FEATHER RIVER BRIDGE COLD PLANE AC PAVEMENT AND RHMA	KNIFE RIVER CONSTRUCT 1764 SKYWAY CHICO CA 95928	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$3,269,745 \$3,076,945 \$0	04/19/17 05/09/17 10/26/17 11/21/17	100% 100% COMPLETED
03-BUT-70-35.7/48 03-3H0004		IN BUTTE COUNTY ON ROUTE 70 FROM POST MILE 35.7 TO POST MILE 48.0 DIR'S EMERGENCY FA REMOVE MULTIPLE SLIDES, CLEAN PAVEMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$985,000 \$935,963 \$0	01/11/17 04/26/17 08/21/17	100% 95%
20.20 201130							
03-BUT-70-41.5/41.5 03-2H7504		IN BUTTE COUNTY ON ROUTE 70 APPROXIMATELY 0.6 MILE EAST OF NORTH FORK FEATHER RIVER DIR'S EMERGENCY F.A. CONSTRUCT SOLDIER PILE WALL	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY RD CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$3,485,000 \$540,225 \$0	01/10/17 02/08/17 09/30/17	0% 16%
20.20 201130							
03-BUT-70-46.0/47 03-3H1704		IN BUTTE COUNTY ON ROUTE 70 APPROXIMATELY 0.8 MILES WEST OF SHADY REST STOP TO APPROXIMATELY 0.2 MILES EAST OF SHADY REST STOPDIR' RECONSTRUCT RSP EMBANKMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,495,000 \$1,210,186 \$0	02/11/17 06/13/17 08/21/17	100% 81%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-34.6/34.9 03-1H3204 HSNH-P099-(611)E --()		NB BUTTE 99 OFF-RAMP TO EAST AVE WIDEN ROADWAY, EARTHWORK, POSSIBLE	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	CHAMBERLIN, AARON 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)440-5124	\$1,070,979 \$1,050,868 \$296,839	05/19/17 06/09/17 12/29/17	78% 95%
03-BUT-162-15.8/18 03-3H2104		IN BUTTE COUNTY ON ROUTE 162 FROM THE 70/162 SEPARATION TO LOWER WYANDOTTE ROAD. DIR'S EMERGENCY FA HMA DIGOUTS	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	GRIFFITH, GARRETT 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$685,000 \$556,942 \$0	03/02/17 06/13/17 11/30/17	0% 81%
20.20 201130							
03-BUT-162-21.6/21.6 03-3H2704		IN BUTTE COUNTY ON ROUTE 162 AT QUINCY PLACE DIR'S EMERGENCY L.B. REPLACE CULVERT AND REPAIR SINKHOLE	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY, CA 95991	GRIFFITH, GARRETT 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$285,000 \$117,753 \$0	05/17/17 07/07/17 11/30/17	0% 41%
20.20 201130							
03-BUT-191-6.8/8.6 03-3F7604 ACHS-STP1-(100) --()		BUTTE COUNTY NEAR PARADISE FROM 1.9 MILES NORTH OF CLEAR CREEK BRIDGE TO AIRPORT ROAD. REALIGN CURVES, WIDEN SHOULDERS	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	SOLANO, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4810	\$17,525,940 \$16,286,548 \$363,570	02/14/17 02/27/17 04/02/18	70% 91%
03-COL-20-5.1/12.5 03-3H1604		IN COLUSA COUNTY ON ROUTE 20 FROM 1.6 MILES EAST OF 16/20 SEPARATION TO 0.7 MILEWEST OF LEESVILLE ROAD. DIR'S EMERGENCY FA REPAIR AND REPLACE CULVERTS, CLEAR DITCHES	A.TEICHERT & SON, INC. PO BOX 15002 SACRAMENTO, CA 95851	GRIFFITH, GARRETT 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$2,305,000 \$2,034,540 \$0	02/18/17 06/28/17 12/31/17	0% 88%
20.20 201130							
03-ED-49-11.3/11.7 03-3H7604		IN EL DORADO COUNTY ON ROUTE 49 FROM 0.1 MILES SOUTH OF MISSOURI FLAT ROAD TO DIAMOND MEADOW COURT DIR'S EMERGENCY L.B. REPLACE DAMAGED CULVERTS	A.TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95853	KOKER, JUANAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7612	\$595,000 \$0 \$0	08/30/17 11/06/17	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-49-24.0/0 03-0F3104 ACST-P049-(69) --() HA21		EL DORADO COUNTY NEAR COLOMA FROM 0.1 MILE EAST OF MARSHALL ROAD TO 0.3 MILE EAST OF LOTUS ROAD, AT SOUTH FORK AMERICAN RIVER BR REPLACE BRIDGE 25-0021	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	HAMM, JEFFREY 1016W, STE.50, N.MARKET STREET SACRAMENTO, CA 95834 (916)508-3716	\$17,082,925 \$10,873,316 \$762,936	12/12/16 01/10/17 06/14/17	57% 63%
03-ED-49-37.3/37.8 03-2H5304		IN EL DORADO COUNTY ON ROUTE 49 FROM 0.4 MILES TO 0.9 MILES SOUTH OF N FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. REPAIR SLIPOUT	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$2,985,000 \$66,712 \$0	12/12/16 03/07/17 04/25/17	0% 2%
20.20 201130							
03-ED-50-15.4/18.8 03-0G5404		IN EL DORADO COUNTY IN AND NEAR PLACERVILLE FROM WEBER CREEK BRIDGE TO CARSON ROAD OVERCROSSING COLD PLANE AC PAVEMENT AND	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95741 (916)416-7548	\$2,289,200 \$697,730 \$0	04/27/17 05/18/17 11/15/17	66% 30%
03-ED-50-21.5/34.1 03-3H1804		IN EL DORADO COUNTY ON ROUTE 50 APPROXIMATELY 0.2 MILES EAST OF PARKWAY DRIVE TO 0.1 MILES EAST OF FOREST ROAD DIR'S EMERGENCY FA REPAIR SLIDES AND SLIPOUTS	DOUG VEERKAMP GENERAL ENGINEERING 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$2,325,000 \$301,763 \$0	03/02/17 06/01/17 11/30/17	0% 13%
20.20 201130							
03-ED-50-22.3/66.5 03-1H6904		IN EL DORADO COUNTY NEAR CAMINO FROM BRAEBURN LANE TO ECHO SUMMIT DIR'S EMERGENCY L.B. FELL & DISPOSE THE DEAD, DYING & HAZARD TR	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	KOKER, JUANAH 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$3,285,000 \$647,596 \$211,532	06/30/16 10/14/16 12/30/17	0% 20%
20.20 201130							
03-ED-50-33.9/36.2 03-3H2304		IN EL DORADO COUNTY ON ROUTE 50 APPROX. 0.5 MILES WEST OF FOREST ROAD AND APPROX. 1.0 MILE WEST OF BRIDAL VEIL FALLS DIR'S EMERGEN GRIND & PAVE HMA-A & GEOTECHNICAL DRILLING	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$575,000 \$449,871 \$2,918	02/14/17 07/27/17 12/30/17	0% 78%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-36.6/38.5 03-3H0204		IN EL DORADO COUNTY ON ROUTE 50 FROM APPROX,0.6 MILES WEST OF BRIDAL VEIL FALLSTO APPROX.1.3 MILES WEST OF BRIDAL VEIL FADIR'S EME REMOVE SLIDE MATERIAL, REPAIR SINKHOLE,	DOUG VEERKAMP ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$765,000 \$732,073 \$0	02/10/17 05/26/17 12/30/17	0% 96%
20.20 201130							
03-ED-50-37.6/37.6 03-3H1004		IN EL DORADO COUNTY ON ROUTE 50 APPROXIMATELY 0.4 MILES EAST OF BRIDAL VEIL FALLS DIR'S EMERGENCY LB CONSTRUCT SOLDIER PILE WALL	MYERS AND SONS CONSTRUCTION, L 4600 NORTHGATE BLVD., STE.100 SACRAMENTO, CA 95834	PLEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$7,875,000 \$6,434,424 \$0	03/16/17 06/23/17 12/30/17	0% 82%
20.20 201130							
03-ED-50-37.6/37.6 03-3H1104		IN EL DORADO COUNTY ON ROUTE 50 APPROXIMATELY 0.4 MILES EAST OF BRIDGE VEIL FALLS ROAD DIR'S EMERGENCY F.A. STABILIZE SLIPOUT	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$1,515,000 \$1,146,464 \$27,039	02/16/17 05/25/17 12/30/17	0% 76%
20.20 201130							
03-ED-50-43.6/50 03-3H1204		IN EL DORADO COUNTY ON ROUTE 50 FROM 0.2 MILES WEST OF ALDER CREEK RD. TO 0.5 MILES WEST OF 33 MILE STONE ROAD DIR'S EMERGENCY F. REMOVE SLIDES AND REPAIR SLIPOUTS	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$3,885,000 \$1,761,463 \$37,616	02/11/17 05/25/17 12/30/17	0% 45%
20.20 201130							
03-ED-50-48.8/49 03-3H2404		IN EL DORADO COUNTY ON HWY 50 IN THE TOWN OF HYBURZ DIR'S EMERGENCY F.A. ABANDON CULVERT AND PLACE NEW CULVERT	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$735,000 \$664,273 \$0	03/16/17 07/11/17 09/14/17	67% 90%
20.20 201130							
03-ED-50-75.4/77.3 03-3C3804 ACNH-P050-(39) --()		NORTH JUNCTION ROUTE 89 TO TROUT CREEK BRIDGE WATER QUALITY IMPROVEMENTS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD. STE 6 SOUTH LAKE TAHOE, CA 96150 (530)682-5837	\$26,984,677 \$12,181,683 \$478	01/23/17 02/14/17 10/15/19	32% 45% SUSPENDE
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-89-13.5/14.5 03-2H4404		IN EL DORADO COUNTY ON ROUTE 89 FROM 0.3 MILES NORTH OF SPRING TRACT CREEK ROAD TO 0.3 MILES SOUTH OF CASCADE ROAD DIR'S EMERGENC REPAIR FIRE DAMAGE AND MITIGATE SLOPE EROS	DON GARCIA EXCAVATING AND PAVING, INC. P.O. BOX 7176 S. LAKE TAHOE, CA 96158	MONTPLAISIR, JARET 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA 96161 (530)682-5837	\$1,355,000 \$456,626 \$0	10/25/16 02/02/17 01/03/17	100% 34%
20.20 201130							
03-ED-89-16.0/16.8 03-3H3604		EL DORADO COUNTY ON ROUTE 89 FROM 0.2 MILES SOUTH OF BAYVIEW CAMPGROUND/VISTA PT TO 0.3 MILES SOUTH OF EAGLE FALLS CAMPGROUND DIR'S INSTALL SOLDIER PILE WALL AND BARRIER SLAB	0.2 STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	ALTERNON, NATHAN 2489 LAKE TAHOE BLVD, STE 6 SOUTH LAKE TAHOE, CA 96150 (530)957-1110	\$4,405,000 \$825,599 \$80,521	06/14/17 07/20/17 05/30/18	0% 19%
20.20 201130							
03-ED-193-10.1/10.1 03-2F7204 STP- () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-19.8/26.9 03-3H0704		IN EL DORADO COUNTY ON ROUTE 193 APPROXIMATELY 0.2 MILES EAST OF SPANISH FLAT ROAD TO THE SOUTH SR 49/193 JUNCTION DIR'S EMERGENCY REMOVE MUDSLIDES, REPAIR MINOR SLIPOUTS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95661	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)768-3597	\$975,000 \$971,246 \$0	02/21/17 06/29/17 09/06/17	0% 100%
20.20 201130							
03-ED-193-23.3/23.3 03-2H8904		IN EL DORADO COUNTY ON ROUTE 193 NEAR PLACERVILLE, 2.0 MILES NORTH OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY FA RSP ARMOR SLOPE	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$955,000 \$47,195 \$0	01/23/17 05/19/17 11/30/17	0% 5%
20.20 201130							
03-ED-193-24.4/26.4 03-3H0604		IN EL DORADO COUNTY ON ROUTE 193 APPROX. 0.3 MILES WEST OF S. FORK AMERICAN RIVER BRIDGE TO 0.5 MILES WEST OF RTE 49 JUNCTINDIR'S REPAIR SPILLOUTS, SLOPE STABILIZATION	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95853	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)768-3597	\$505,000 \$366,743 \$0	02/21/17 05/11/17 09/30/17	0% 73%
20.00 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-26.4/26.4 03-3H1304		IN EL DORADO COUNTY ON ROUTE 193 APPROXIMATELY 0.5 MILES WEST OF RTE 49 JUNCTION DIR'S EMERGENCY LB CONSTRUCT SOLDIER PILE WALL	MYERS AND SONS CONSTRUCTION, LPELGHASSEIN, DEAN 4600 NORTHGATE BLVD., #100 SACRAMENTO, CA 95834	KOKER, JUANAH 3855 N. FREEWAY BLVD., #120 SACRAMENTO, CA 95834 (916)768-3597	\$2,945,000 \$1,322,270 \$0	03/13/17 06/13/17 09/06/17	100% 45%
20.20 201130							
03-ED0-89-3.4/5.7 03-3H4204		IN ELDORADO COUNTY ON ROUTE 89 FROM 0.8 MILES SOUTH OF BIG MEADOW CREEK TO 0.3 MILES SOUTH OF GRASS LAKE ROAD DIR'S EMERGENCY F.A REPAIR WASHOUTS AND INSTALL BOX CULVERT	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN, NV 89423	KOKER, JUANAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7612	\$1,585,000 \$1,075,984 \$0	06/14/17 07/21/17 09/15/17	100% 68%
20.20 201130							
03-GLE-5-/20 03-4F0604 ACNH-I005-(098) --()		IN GLENN COUNTY FROM COLUSA COUNTY LINE TO 0.2 MILE NORTH OF COUNTY ROAD 28 HMA OVERLAY	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661	COBORN, AUBREY 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7863	\$22,679,247 \$22,253,297 \$78,822	10/19/16 10/28/16 12/21/17	100% 97% OVER RUN
03-GLE-5-/0 03-2F0704		IN GLENN AND BUTTE COUNTIES ON UPGRADE OVERHEAD SIGN STRUCTURES	STATEWIDE TRAFFIC SAFETY & SIGNS INC. 522 LINDON LANE NIPOMO CA 93444		\$405,159 \$0 \$0	05/15/17 05/30/17	0% 0%
HA22							
03-NEV-49-13.4/13.4 03-3H2804		IN NEVADA COUNTY ON ROUTE 49 APPROXIMATELY 0.21 MILES SOUTH OF MCKNIGHT WAY (S. GRASS VALLEY OC, 17- 80) DIR'S EMERGENCY FA ABANDON CULVERT, JACK AND BORE NEW CULVERT	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (530)632-6714	\$1,085,000 \$676,630 \$0	05/04/17 08/07/17 09/11/17	100% 62%
20.20 201130							
03-NEV-49-14.0/14.1 03-2H9204		IN NEVADA COUNTY ON ROUTE 49 APPROXIMATELY 0.25 MILES NORTH OF THE NORHTBOUND OFFRAMP TO EMPIRE MINE STREET IN NEVADA COUNTY DIR'S E CULVERT INVERT REPAIR AND HEADWALL REPLACE	GRANITE CONSTRUCTION 4001 BRADSHAW ROAD SACRAMENTO, CA 95827	JOHNSON, JEFF 138 NEW MOHAWK ROAD, STE. B NEVADA CIY, CA 95959 (530)632-6714	\$685,000 \$408,820 \$0	01/26/17 06/13/17 05/17/17	100% 60%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-49-20.7/20.9 03-2H7304		IN NEVADA COUNTY ON ROUTE 49 APPROXIMATELY 0.6 MILES SOUTH OF NORTH YUBA RIVER BRIDGE DIR'S EMERGENCY F.A. REPAIR FAILED CULVERTS	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	JOHNSON, JEFF D. 138 NEW MOHAWK RD. STE B NEVADA CITY, CA 95959 (530)632-6714	\$485,000 \$347,704 \$0	01/06/17 03/15/17 05/25/17	100% 72%
20.20 201130							
03-NEV-49-22.5/22.5 03-2H8804		IN NEVADA COUNTY ON ROUTE 49 APPROXIMATELY 0.6 MILES SOUTH OF SOUTH YUBA RIVER BRIDGE DIR'S EMERGENCY F.A. INSTALL SOLDIER PILE WALL	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	JOHNSON, JEFF D. 138 NEW MOHAWK RD. STE B NEVADA CITY, CA 95959 (530)632-6714	\$2,085,000 \$1,468,273 \$0	01/20/17 04/17/17 07/26/17	100% 70%
20.20 201130							
03-NEV-49-22.7/22.7 03-2H9604		IN NEVADA COUNTY ON ROUTE 49 APPROXIMATELY 0.84 MILES NORTH OF THE SOUTH YUBA RIVER BRIDGE (BR. NO. 17-0007) DIR'S EMERGENCY F.A. CONSTRUCT SOLDIER PILE WALL	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, STE B NEVADA CITY, CA 95959 (530)632-6714	\$2,905,000 \$1,944,147 \$0	02/08/17 03/29/17 06/20/17	100% 67%
20.20 201130							
03-NEV-49-23.2/32.6 03-4F7404 ACST-P049-(170)E --()		IN NEVADA COUNTY, FROM 1.3 MILES NORTH OF SOUTH YUBA RIVER BRIDGE TO YUBA COUNTY LINE. COLD IN-PLACE RECYCLING WITH HMA	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	JOHNSON, JEFF 138 NEW MOWHAWK ROAD, STE.B NEVADA CITY, CA 95959 (530)632-6714	\$5,111,432 \$4,831,822 \$0	02/17/17 04/06/17 11/22/17 11/28/17	100% 100% COMPLETED
03-NEV-80-9.2/9.6 03-2H7204		IN NEVADA COUNTY ON ROUTE 80 APPROXIMATELY 0.1 MILES WEST OF VISTA POINT DIR'S EMERGENCY F.A REMOVE MUDSLIDE	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROCKLIN, CA 95765	JOHNSON, JEFF D. 138 NEW MOHAWK RD STE B NEVADA CITY, CA 95959 (530)632-6714	\$395,000 \$277,813 \$0	01/08/17 03/20/17 08/25/17	100% 70%
20.20 201130							
03-NEV-80-12.5/21.2 03-3H0504		IN NEVADA COUNTY ON ROUTE 80 IN AND NEAR TRUCKEE, WESTBOUND LANES FROM DONNER PARK OC TO TRUCKEE RIVER BRIDGE (17-0012) DIR'S EMER REMOVE AC, GRIND AC, GRIND-IN PCC RUMBLE S	ACME CONCRETE PAVING, INC. DBAACPI 4124 E. BROADWAY SPOKANE, WA 99202	CROSBY, TIM 1635 UNDERWOOD MOUNTAIN ROAD BURNT RANCH, CA 95527 (530)320-6460	\$5,355,000 \$4,527,600 \$0	03/01/17 04/17/17 10/12/17	100% 85% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-18.3/19.3 03-1H2604		NEAR TRUCKEE FROM POLARIS UNDERCROSSING TO DONNER PASS INSPECTION FACILITY CONSTRUCTION 8" WATER SUPPLY LINE	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370		\$410,515 \$0 \$0	09/28/17 10/27/17	0% 0%
03-NEV-80-23.5/28 03-2H4704		IN NEVADA COUNTY ON ROUTE 80 FROM HINTON ROAD UC TO TRUCKEE RIVER BRIDGE DIR'S EMERGENCY F.A. GROOVE EXISTING CONCRETE PAVEMENT	ACME CONCRETE PAVING INC. DBA WARD, DONALD ACPI 4124 E. BROADWAY AVENUE SPOKANE, WA 99202	WARD, DONALD 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA95610 (916)801-3478	\$1,385,000 \$695,741 \$0	10/28/16 12/15/16 12/22/16	100% 50% OVER RUN
20.80 120000							
03-NEV-80-24.7/24.9 03-2H9804		IN NEVADA COUNTY ON ROUTE 80 APPROXIMATELY 2.5 MILES WEST OF FLORISTON DIR'S EMERGENCY F.A. REMOVE SLIDE MATERIAL, INSTALL UNDERDRAIN	Q & D CONSTRUCTION, INC. 1050 S 21ST STREET SPARKS, CA 89431	ISKIN, ROY 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)682-7172	\$1,915,000 \$955,537 \$0	02/10/17 05/04/17 06/27/17	100% 50%
20.20 201130							
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							
03-PLA-80-35.1/38 03-1F4004 NHIM-D -()0 4194- -()		IN PLACER COUNTY NEAR COLFAX FROM LONG RAVINE UP TO 0.4 MILES EAST OF MAGRA ROAD OVERCROSSING WIDENING EASTBOUND ROADWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661	CLARK, MARTIN 33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713 (916)799-4858	\$33,691,662 \$26,716,673 \$218,865	03/10/16 04/05/16 05/23/18	56% 80% SUSPENDED
HB4N							
03-PLA-80-41.4/0 03-3F4804 ACIM-0804-(202)E --()		IN PLACER COUNTY NEAR GOLD RUN ROADSIDE REST AREA RESTORATION	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661		\$3,487,188 \$0 \$0	11/16/17 11/30/17	0% 0%

HB33

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-47.3/47.3 03-3H0104		IN NEVADA COUNTY ON ROUTE 80 APPROXIMATELY 0.4 MILES EAST OF THE BAXTER OVERCROSSING (BR. NO. 19-0113) DIR'S EMERGENCY FA REMOVE SLIDE MATERIAL, FLATTEN CUT SLOPE,	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN, CA 95765	CLARK, MARTIN 33 DEPOT ST COLFAX, CA 95713 (530)218-4832	\$1,575,000 \$1,355,302 \$0	02/10/17 05/04/17 12/31/17	44% 86%
20.20 201130							
03-PLA-80-50.7/51 03-3H6804		IN PLACER COUNTY ON ROUTE 80 AAT WHITMORE MAINTENANCE STATION DIR'S EMERGENCY LB REPAIR EMBANKMENT & INSTALL GEOSTABILIZATI	HANSEN BROTHERS ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	MARTIN CLARK P.O. BOX 1807 COLFAX, CA 95713 (530)218-4832	\$1,985,000 \$1,042,743 \$0	08/09/17 11/06/17 01/31/18	100% 53%
20.20 201130							
03-PLA-80-54.7/54.7 03-1H4904		IN PLACER COUNTY NEAR EMIGRANT GAP AT PUTTS LAKE UNDERCROSSING DIR'S EMERGENCY F.A. REPLACE CROSS CULVERT	LORANG BROTHERS CONSTRUCTION, INC. 1175 S. AUBURN STREET COLFAX, CA 95713	ZINK, PHIL 33 DEPOT ST. P.O. 1807 COLFAX, CA 95713 (530)628-7747	\$295,000 \$152,995 \$0	02/11/16 04/20/16 03/01/16	88% 52%
20.20 201130							
03-PLA-174-2.3/2.5 03-2H7604		IN PLACER COUNTY ON EASTBOUND ROUTE 174 APPROXIMATELY 0.3 MILE EAST OF BEAR RIVER BRIDGE DIR'S EMERGENCY F.A. RECONSTRUCT EMBANKMENT FILL, REPAIR ROADWA	A. TEICHERT & SON INC., DBA TEICHERT CONSTRUCTION, INC. P.O. BOX 13557 SACRAMENTO, CA 95853	CLARK, MARTIN P.O. BOX 1807 COLFAX, CA 95713 (530)218-4832	\$385,000 \$137,314 \$0	01/11/17 03/17/17 12/31/17	100% 36%
20.20 201130							
03-PLA-193-9.8/9.8 03-2H9704		IN PLACER COUNTY ON ROUTE 193 APPROXIMATELY 0.06 MILES EAST OF TAYLOR ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT	TEICHERT CONSTRUCTION, DBA A. TEICHERT & SON, INC. 4401 DULUTH AVE. ROCKLIN, CA 95765	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$325,000 \$229,573 \$0	02/09/17 05/05/17 03/20/17	100% 100%
20.20 201130							
03-SAC-5-1.0/1 03-3F8204 CST-000C-(440) --()		IN BUTTE, EL DORADO, NEVADA, PLACER, SACRAMENTO, SOLANO, AND YOLO COUNTIES AT VARIOUS LOCATIONS UPDATE HIGHWAY ADVISORY RADIOS	GD LONG ELECTRIC COMPANY 630 AIRPARK RD SUITE A NAPA CA 94558	WARD, DONALD 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)801-3478	\$1,647,089 \$1,652,165 \$84,410	09/22/16 10/28/16 12/01/17 12/21/17	100% 99% OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-22.5/23.6 03-1G1104		IN SACRAMENTO COUNTY ON ROUTE 5 AT RIVERFRONT SEAL SLAB, #24 0274M DIR'S EMERGENCY L.B. PERFORM PAVEMENT ROUGHENING	MYERS & SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD #100 SACRAMENTO, CA 95834	MORALES, LEO 2777 DEL MONTE STREET W. SACRAMENTO, CA 95691 (916)799-3376	\$4,465,000 \$781,736 \$0	09/22/17 11/06/17 02/01/18	53% 18%
20.20 201130							
03-SAC-5-/0 03-4F4404 ACNH-000C-(444) --()		IN SACRAMENTO, EL DORADO, NEVADA, PLACER, YOLO AND SOLANO COUNTIES AT VARIOUS LOCATIONS IN UPGRADE EXISTING CHANGEABLE MESSAGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	STELLHORN, RANDY 33 DEPOT ST. COLFAX, CA 95713 (530)330-2725	\$1,988,803 \$676,898 \$175,918	02/06/17 02/27/17 04/24/18	42% 34%
03-SAC-5-/0 03-3H3704		IN SACRAMENTO COUNTY ON ROUTES 5 AND 50 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR DAMAGED SOUND WALLS	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	MORALES, LEO 2777 DEL MOINTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$405,000 \$18,368 \$0	06/23/17 07/17/17 11/30/17	100% 5%
20.20 201130							
03-SAC-12-/.4 03-3F5704 ACNH-P012-(123)E --()		IN SACRAMENTO AND SOLANO COUNTIES IN AND NEAR RIO VISTA AT THE RIVER BRIDGE 23-0024 PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534		\$14,722,560 \$0 \$0	09/28/17 10/27/17	0% 0%
03-SAC-50-7.5/17 03-3F9304 ACNH-P050-(141)E --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS FROM BRADSHAW ROAD TO FOLSOM BOULEVARD. PAVE NARROW AREAS, INSTALL	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870	MORALES, LEO 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)799-3376	\$952,061 \$966,286 \$0	04/17/17 05/09/17 11/21/17	100% 100% OVER RUN
HA28							
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENCY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-80-.4/.4 03-2H7404		IN SACRAMENTO COUNTY ON WESTBOUND ROUTE 800.02 MILE EAST OF THE BEGINING OF SACRAMENTO COUNTY AT BRIDGE OVERHEAD #22 DIR'S EMERGEN RECONSTRUCT EMBANKMENT FILL	BAY CITIES PAVING AND GRADING, INC. P.O. BOX 6227 CONCORD, CA 94524	OKPALA, MEAHACK 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)718-8051	\$345,000 \$55,338 \$0	01/12/17 04/03/17 05/18/17	100% 16%
20.20 201130							
03-SAC-160-4.5/9.4 03-2H8604		IN SACRAMENTO COUNTY NEAR RIO VISTA ON ROUTE 160 FROM 0.3 MILES EAST W SHERMAN ISLAND ROAD TO 1.5 MILES W OF SACRAMENTO, CA 95834 JUNCTION 12 DIR'S EME REMOVE AND REPLACE ROADWAY STRUCTURAL SECT	MYERS & SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD, #100 SACRAMENTO, CA 95834	MORALES, LEO 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$1,785,000 \$1,738,449 \$0	01/18/17 03/25/17 09/26/17	100% 97% OVER RUN
20.20 201130							
03-SAC-160-7.9/8.2 03-3H8604		IN SACRAMENTO COUNTY ON ROUTE 160 APPROX 0.1 MILE SOUTH OF BRANNAN ISL RD RT TO APPEOX 0.4 MILES SOUTH BRANNAN ISL RD RT DIR'S EME REPAIR ERODED EMBANKMENT	GEORGE REED, INC. P.O. BOX 4760 MODESTO, CA 95352	MORALES, LEO 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$2,485,000 \$0 \$0	09/27/17 11/07/17	0% 0%
20.20 201130							
03-SIE-49-2.4/2.6 03-3H0304		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 0.2 MILES SOUTH OF LAGER BEER SIDEHILL VIADUCT (#13-0023) DIR'S EMERGENCY F.A. INSTALL 3 SOLDIER PILE WALLS	MYERS & SONS CONSTRUCTION LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO, CA 95834	JOHNSON, JEFF 138 NEW MOHAWK RD., SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$4,965,000 \$865,265 \$0	02/16/17 05/25/17 06/29/17	100% 17%
20.20 201130							
03-SIE-49-2.5/2.5 03-2H7904		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 0.2 MILE SOUTH OF LAGER BEER SIDEHILL VIADUCT (#13 0023) DIR'S EMERGENCY F.A. REMOVE SLIDE MATERIAL AND RECONSTRUCT MBGR	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	JOHNSON, JEFF 138 NEW MOHAWK RD NEVADA CITY, CA 95959 (530)632-6714	\$1,485,000 \$1,437,802 \$0	01/11/17 04/05/17 08/02/17	100% 97% OVER RUN
20.20 201130							
03-SIE-49-3.1/3.1 03-2H5604		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 0.6 MILES SOUTH OF NORTH YUBA RIVER BRIDGE DIR'S EMERGENCY L.B. REPAIR WASHOUT	MYERS & SONS CONSTRUCTION LP 4600 NORTHGATE BLVD, #100 SACRAMENTO, CA 95834	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD STE B NEVADA CITY, CA 95959 (530)632-6714	\$365,000 \$300,418 \$0	12/29/16 07/07/17 06/29/17	100% 82% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SIE-49-4.5/16.9 03-0G5604 ACST-P049-(172)E --()		SIE CTY FROM YUB CTY LINE @ GOODYEARS KNIFE RIVER CONSTRUCTION BAR&DOWNIEVILLE FROM FIDDLE CRK BR TO 1764 SKYWAY .1 MI E OF DOWNIE RVR BR HMA-A OVERLAY AND REPLACE GUARDRAIL	CHICO CA 95928	JOHNSON, JEFF 138 NEW MOHAWK ROAD NEVADA CITY, CA 95959 (530)632-6714	\$4,668,236 \$4,459,576 \$0	06/28/17 07/18/17 12/01/17 12/07/17	100% 100% OVER RUN
03-SIE-49-9.1/0 03-3H7404		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 1.4 MILES SOUTH OF CONVICT FLAT PICNIC DIR'S EMERGENCY F.A. REPAIR WASHOUT	KNIFE RIVER CONSTRUCTION DBA BALDWIN CONTRACTING CO., INC. 1764 SKYWAY CHICO, CA 95928	JOHNSON, JEFF 138 NEW MOHAWK RD, STE B NEVADA CITY, CA 95959 (530)632-6714	\$1,985,000 \$0 \$0	08/16/17 11/28/17	0% 0%
20.20 201130							
03-SIE-49-45.1/45.2 03-2H9904		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 2.3 MILES SOUTH OF THE 49/89 JUNCTION DIR'S EMERGENCY F.A. INSTALL SOLDIER PILEWALL, REPAIR ROADWAY	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE SPARKS, NV 89431	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$3,025,000 \$501,585 \$0	02/10/17 07/17/17 10/10/17	100% 17%
20.20 201130							
03-SIE-49-45.1/45.2 03-3H3504		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 2.3 MILES SOUTH OF THE 49/89 JUNCTION. DIR' EMERGENCY L.B. CONSTRUCT VIADUCT AND RE-ESTABLISH	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$6,485,000 \$2,764,576 \$0	06/08/17 07/07/17 06/30/18	75% 43%
20.20 201130							
03-SIE-49-/23.3 03-2H8304		IN SIERRA COUNTY ON ROUTE 49 BETWEEN POST MILES 0.0 AND 23.3 DIR'S EMERGENCY F.A. REPAIR MUDSLIDES	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VELLEY, CA 95945	JOHNSON, JEFF 138 NEW MOHAWK ROAD STE. B NEVADA CITY, CA 95959 (530)632-6714	\$1,985,000 \$1,813,474 \$0	01/12/17 03/29/17 08/02/17	100% 91% OVER RUN
20.20 201130							
03-SUT-99-27.7/32.6 03-1F9704 ACNH-P099-(609)E --()		IN BUTTE AND SUTTER COUNTIES ON ROUTE 99 AT VARIOUS LOCATIONS ADD/UPGRADE TRAFFIC OPERATION (TOS)	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$2,833,107 \$2,796,702 \$0	02/09/17 02/27/17 11/21/17	97% 94% SUSPENDED

HB71

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-5-16.9/22.8 03-2H8504		IN SACRAMENTO COUNTY ON ROUTE 5 AND 50 AT VARIOUS LOCATIONS AND YOLO COUNTY ON ROUTE 50 AND 80 AT VARIOUS LOCATIONS DIR'S EMERGENC REMOVE AND REPLACE PCC SLABS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	MORALEA, LEO 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$1,985,000 \$1,915,651 \$0	01/18/17 05/01/17 09/08/17	38% 97%
20.20 201130							
03-VAR-20-17.0/17 03-3H2504		IN SUTTER AND YUBA COUNTIES AT THE FEATHER RIVER BRIDGE OVERHEAD DIR'S EMERGENCY L.B. PLACE RSP WITHIN THE RIGHT-OF-WAY MID-SPAN	NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST, CA 95961	GRIFFITH, GARRETT 379 COLUSA AVENUE COLUSA, CA 95932 (530)682-3842	\$2,095,000 \$1,001,120 \$0	04/17/17 06/14/17 09/30/17	100% 48%
20.20 201130							
03-VAR-20-42.4/45.1 03-3H4304		IN PLACER AND NEVADA COUNTY ON ROUTE 20 FROM 0.7 MILES EAST OF BOWMAN LAKE ROAD TO 0.4 MILE WEST OF INT WB 80 OFF & EB 20 DIR'S EM REPAIR WASHOUTS AND MUDSLIDE REPAIR	LORANG BROTHERS CONSTRUCTION, INC. 1175 S. AUBURN STREET COLFAX, CA 95713	JOHNSON, JEFF D. 138 NEW MOHAWK RD. SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$735,000 \$323,028 \$0	06/29/17 07/27/17 11/30/17	100% 44% OVER RUN
20.20 201130							
03-VAR-99-29.7/29.7 03-0H6204		IN BUTTE, NEVADA, SUTTER AND YUBA COUNTIES ON STATE ROUTES 20 AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,705,000 \$1,385,716 \$0	06/05/15 08/07/15 06/30/17	100% 81%
20.20 201130							
03-VAR--/0 03-3H8104		IN NEVADA AND SIERRA COUNTIES ON ROUTE 80 FROM 0.5 MILES EAST OF FARAD UC TO THE NEVADA/CALIFORNIA STATE LINE DIR'S EMERGENCY F.A. REMOVE MUDSLIDE DEBRIS	GRANITE CONSTRUCTION INC. 1900 GLENDALE AVENUE SPARKS, NV 89431	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$3,485,000 \$0 \$0	08/25/17 10/27/17 12/29/17	0% 0%
20.20 201130							
03-VAR--/0 03-3H2004		IN PLACER COUNTY ON ROUTE 89 FROM THE TRUCKEE RIVER BRIDGE TO THE PLACER/NEVADA COUNTY LINE & IN NEVADA FROM DEERFIELD DR. DIR'S EM AC PLANING AND OVERLAY	Q & D CONSTRUCTION, INC. 1050 S. 21ST STREET SPARKS, NV 89431	ISKIN, ROY 10960 WEST RIVER STREET #101A TRUCKEE, CA 96161 (530)628-7172	\$5,485,000 \$3,649,550 \$0	06/09/17 07/21/17 12/01/17	100% 67%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-0G5104		IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS REPLACE BRIDGE JOINTS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510		\$436,126 \$0 \$0	09/11/17 10/06/17	0% 0%
							SUSPENDED
03-VAR--/0 03-3H2904		IN NEVADA COUNTY ON ROUTE 80 FROM THE SODA SPRINGS OC TO PLACER COUNTY ON ROUTE 80 AT THE KINGVALE UC. DIR'S EMERGENCY F.A. REPLACE & REPAIR CULVERTS & REPAIR SINKHOL	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE. SPARKS, NV 89431	STELLHORN, RANDY P.O. BOX 1807 COLFAX, CA 95713 (530)330-2725	\$2,435,000 \$1,092,964 \$411,242	04/25/17 08/04/17 01/31/18	75% 45%
20.20 201130							
03-VAR--/0 03-2H9104		IN NEVADA AND PLACER COUNTIES ON ROUTE 174 APPROXIMATELY 0.2 MILES NORTH OF MILLER DR IN PLACER COUNTY TO BERTINO RD. IN NEVADA DIR'	TEICHERT CONSTRUCTION DBA A. TEICHERT & SON, INC. 4401 DULUTH AVENUE ROCKLIN, CA 95765	CLARK, MARTIN P.O. BOX 1807 COLFAX, CA 95713 (530)218-4832	\$1,415,000 \$883,496 \$0	01/26/17 05/03/17 12/31/17	67% 62%
20.20 201130		REPAIR SLOPES & ROAD SETTLEMENT					
03-VAR--/0 03-3H0404		IN NEVADA COUNTY ON ROUTE 80 POST MILE 24.9/31.78 AND IN SIERRA COUNTY ON ROUTE 80 POST MILE 0.0/1.6 DIR'S EMERGENCY F.A. REMOVE MULTIPLE SLIDES, CLEAN PAVEMENT	Q & D CONSTRUCTION, INC. 1050 S. 21ST STREET SPARKS, CA 89431	ISKIN, ROY 10960 WEST RIVER STREET #101A TRUCKEE, CA 96161 (530)628-7172	\$485,000 \$344,799 \$0	01/10/17 06/13/17 06/23/17	100% 71%
20.20 201130							
03-VAR--/0 03-0G9404		IN SACRAMENTO AND YOLO COUNTIES ON ROUTE 50 AT THE SACRAMENTO RIVER VIADUCT DIR'S EMERGENCY L.B. REMOVE FAILING 3/8" MULTILAYER POLYMER	MYERS AND SONS CONSTRUCTION 600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	LPHAMM, JEFF 3951 PERFORMANCE DR. SACRAMENTO, CA 95838 (916)508-3716	\$22,485,000 \$17,801,503 \$0	06/21/17 08/01/17 08/30/17	100% 79%
20.80 315000							
03-VAR--/0 03-3H2204		IN SIERRA COUNTY ON ROUTE 89 FROM WEBER LAKE ROAD TO APPROX. 0.2 MILES NORTH OF PERRY CREEK DIR'S EMERGENCY F.A. REPAIR DAMAGED DRAINAGE SYSTEMS	AL POMBO, INC. P.O. BOX 1102 TRUCKEE, CA 96160	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$2,865,000 \$1,564,779 \$0	02/13/17 06/09/17 05/25/17	100% 55%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-4F9404		IN COLUSA, PLACER, SACRAMENTO, AND YOLO COUNTIES AT VARIOUS LOCATIONS REMOVE TREES	SIERRA MOUNTAIN CONSTRUCTION INC. 13919 MONO WAY SONORA CA 95370	SAGER, JANET 3855 N. FREEWAY BLVD., STE.120 SACRAMENTO, CA 95834 (916)263-4912	\$822,822 \$410,202 \$0	06/02/17 06/23/17 12/01/17	50% 50% SUSPENDED
03-VAR--/0 03-2H9404		IN EL DORADO AND PLACER COUNTIES FROM DON GARCIA EXCAVATING & THE EL DORADO AND ALPINE COUNTY LINE TO THE PLACER AND NEVADA COUNTY LINE FALL & DISPOSE THE DEAD, DYING & HAZARD TR	PAVINGINC. P.O. BOX 7176 SOUTH LAKE TAHOE, CA 96158	MONTPLAISIR, JARET 2243 CORNELIAN DR. SOUTH LAKE TAHOE, CA 96150 (530)682-5837	\$2,835,000 \$2,600,814 \$0	02/24/17 06/20/17 12/15/17	44% 92%
20.20 201130							
03-VAR--/0 03-3H2604		IN COLUSA, BUTTE AND GLENN OUNTIES ON ROUTES 5, 20, 45 AND 162 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. NORTH VALLEY SHOULDER BACKING REPAIR	LAMON CONSTRUCTION COMPANY INC 871 VON GELDERN WAY YUBA CITY, CA 95991	INCGRIFFITH, GARRETT 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$745,000 \$314,181 \$0	05/03/17 06/27/17 11/30/17	0% 42%
20.20 201130							
03-YOL-16-1.5/1.7 03-3H1504		IN YOLO COUNTY ON ROUTE 16 APPROXIMATELY 1.2 MILES WEST OF THE COLUSA/YOLO COUNTY LINE DIR'S EMERGENCY L. B. CONSTRUCT SOLDIER PILE WALL	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	RANDHAWA, AMARJIT 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (916)825-7628	\$8,595,000 \$1,116,076 \$310,268	03/17/17 06/06/17 05/01/18	0% 13%
20.20 201130							
03-YOL-16-20.7/20.8 03-2H7704		IN YOLO COUNTY ON ROUTE 16 APPROXIMATELY 0.25 MILE WEST OF COUNTY ROAD 79 DIR'S EMERGENCY F.A. REMOVE AND REINSTALL EXISTING CULVERT	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 15002 SACRAMENTO, CA 95851	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$295,000 \$131,590 \$0	01/11/17 05/05/17 02/14/17	0% 45%
20.20 201130							
03-YOL-16-/5.5 03-3H1904		IN YOLO COUNTY ON ROUTE 16 FROM THE COLUSA/YOLO COUNTY LINE TO APPROXIMATELY 0.9 MILES EAST OF RUMSEY CANYON BRIDGE DIR'S EMERGENC REMOVE MULTIPLE SLIDES, REPAIR PAVEMENT	VINTAGE PAVING COMPANY INC. PO BOX 461 WINTERS, CA 95694	RAMDHAWA, AMARJIT 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)825-7628	\$2,755,000 \$1,488,765 \$0	03/02/17 06/09/17 06/30/17	100% 54%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-50-2.5/2.8 03-0G5004		IN YOLO COUNTY IN WEST SACRAMENTO AT JEFFERSON BOULEVARD ON AND OFF RAMP PAINT STEEL BRIDGES	MURPHY INDUSTRIAL COATINGS, INC. 2704 GUNDRY AVE. SIGNAL HILL CA 90755	LIANG, JIE 1016W NO. MARKET BLVD, STE 50 SACRAMENTO, CA 95834 (916)416-5820	\$634,840 \$564,969 \$100,875	06/14/17 07/10/17 01/23/18	73% 87%
03-YOL-80-5.8/5.8 03-3H3804		IN YOLO COUNTY ON ROUTE 80 AT YOLO CAUSEWAY WEST (BRIDGE 22-44) DIR'S EMERGENCY L.B. REPLACE APPROACH SLAB & REPAIR DRAINAGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	LIANG, JIE 1016 N. MARKET BLVD.SUITE 50 SACRAMENTO, CA 95834 (916)416-5820	\$1,985,000 \$0 \$0	06/20/17 07/24/17	0% 0%
20.20 201130							
03-YOL-84-13.3/15.7 03-2H2604		IN YOLO COUNTY ON ROUTE 84 AT LEVEE ROAD (SOUTH) TO END OF ROUTE 84 DIR'S EMERGENCY L.B. REPAIR SLIPOUTS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 15002 SACRAMENTO, CA 95851	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$1,210,000 \$947,307 \$0	09/29/16 11/21/16 11/04/16	100% 78%
20.20 201130							
03-YOL-128-3.6/3.7 03-2H7804		IN YOLO COUNTY ON ROUTE 128 APPROXIMATELY 1.1 MILES EAST OF COUNTY ROAD 86 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	VINTAGE PAVING COMPANY, INC. P.O. BOX 461 WINTERS, CA 95694	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$285,000 \$113,494 \$0	01/10/17 04/25/17 01/18/17	100% 40% OVER RUN
20.20 201130							
03-YOL-999-/0 03-0G7104 ACNH-X113-(034)E --()		IN YOLO COUNTY IN WEST SACRAMENTO ON ROUTE 50 FROM 0.4 MILE WEST OF ROUTE 80/50 SEPARATION TO SACRAMENTO RIVER VIADUCT AND ON ROUTE 50 INDIVIDUAL SLAB REPLACEMENT (RSC)	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	LIANG, JIE 3951 PERFORMANCE DR., STE. E SACRAMENTO, CA 95831 (916)416-5820	\$2,972,823 \$1,573,440 \$0	03/29/17 04/14/17 12/11/17	58% 53%
03-YUB-20-.6/.8 03-1E7604 ACNH-X115-(011) --()		IN MARYSVILLE ON ROUTE 20 FROM I STREET TO F STREET AND ON ROUTE 70 FROM 4TH STREET TO 5TH STREET. REMOVE MEDIAN LANES AND INSTALL	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$3,715,435 \$3,661,834 \$134,522	01/20/17 01/30/17 10/24/17	100% 97% SUSPENDED

HB4N

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-20-1.2/1.3 03-1H3504		IN YUBA COUNTY IN MARYSVILLE AT THE DISTRICT OFFICE 703 B STREET. IMPROVE EXISTING PARKING LOT AT	R&R HORN, INC. 13504 SKYPARK INDUSTRIAL AVE CHICO CA 95973		\$899,932 \$0 \$0	06/20/17 07/20/17	0% 0%
03-YUB-49-6.1/6.7 03-2H9504		IN YUBA COUNTY ON ROUTE 49 APPROXIMATELY 1.35 MILES NORTH OF CAMPTONVILLE ROAD DIR'S EMERGENCY FA CONSTRUCT SOLDIER PILE WALL	MYERS & SONS 4600 NORTHGATE BLVD., STE.100 SACRAMENTO, CA 95834	JOHNSON, JEFF 138 NEW MOHAWK RD., SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,575,000 \$1,049,432 \$0	02/09/17 05/19/17 07/18/17	100% 29%
20.20 201130							

Totals: Authorized Final Amt: \$339,031,900 Completed to Date: \$201,201,791 Work This Month: \$3,298,371

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-32-9.1/9.2	03-4F2604	1
03-BUT-70-17.0/19.8	03-0G5304	1
03-BUT-70-22.1/28.2	03-4F0504	1
03-BUT-70-35.7/48	03-3H0004	1
03-BUT-70-41.5/41.5	03-2H7504	1
03-BUT-70-46.0/47	03-3H1704	1
03-BUT-99-34.6/34.9	03-1H3204	2
03-BUT-162-15.8/18	03-3H2104	2
03-BUT-162-21.6/21.6	03-3H2704	2
03-BUT-191-6.8/8.6	03-3F7604	2
03-COL-20-5.1/12.5	03-3H1604	2
03-ED-49-11.3/11.7	03-3H7604	2
03-ED-49-24.0/0	03-0F3104	3
03-ED-49-37.3/37.8	03-2H5304	3
03-ED-50-15.4/18.8	03-0G5404	3
03-ED-50-21.5/34.1	03-3H1804	3
03-ED-50-22.3/66.5	03-1H6904	3
03-ED-50-33.9/36.2	03-3H2304	3
03-ED-50-36.6/38.5	03-3H0204	4
03-ED-50-37.6/37.6	03-3H1004	4
03-ED-50-37.6/37.6	03-3H1104	4
03-ED-50-43.6/50	03-3H1204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-ED-50-48.8/49	03-3H2404	4
03-ED-50-75.4/77.3	03-3C3804	4
03-ED-89-13.5/14.5	03-2H4404	5
03-ED-89-16.0/16.8	03-3H3604	5
03-ED-193-10.1/10.1	03-2F7204	5
03-ED-193-19.8/26.9	03-3H0704	5
03-ED-193-23.3/23.3	03-2H8904	5
03-ED-193-24.4/26.4	03-3H0604	5
03-ED-193-26.4/26.4	03-3H1304	6
03-ED0-89-3.4/5.7	03-3H4204	6
03-GLE-5-/20	03-4F0604	6
03-GLE-5-/0	03-2F0704	6
03-NEV-49-13.4/13.4	03-3H2804	6
03-NEV-49-14.0/14.1	03-2H9204	6
03-NEV-49-20.7/20.9	03-2H7304	7
03-NEV-49-22.5/22.5	03-2H8804	7
03-NEV-49-22.7/22.7	03-2H9604	7
03-NEV-49-23.2/32.6	03-4F7404	7
03-NEV-80-9.2/9.6	03-2H7204	7
03-NEV-80-12.5/21.2	03-3H0504	7
03-NEV-80-18.3/19.3	03-1H2604	8
03-NEV-80-23.5/28	03-2H4704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-80-24.7/24.9	03-2H9804	8
03-PLA-80-34.6/34.9	03-2F2504	8
03-PLA-80-35.1/38	03-1F4004	8
03-PLA-80-41.4/0	03-3F4804	8
03-PLA-80-47.3/47.3	03-3H0104	9
03-PLA-80-50.7/51	03-3H6804	9
03-PLA-80-54.7/54.7	03-1H4904	9
03-PLA-174-2.3/2.5	03-2H7604	9
03-PLA-193-9.8/9.8	03-2H9704	9
03-SAC-5-1.0/1	03-3F8204	9
03-SAC-5-22.5/23.6	03-1G1104	10
03-SAC-5-/0	03-4F4404	10
03-SAC-5-/0	03-3H3704	10
03-SAC-12-/.4	03-3F5704	10
03-SAC-50-7.5/17	03-3F9304	10
03-SAC-51-4.0/0	03-0H2504	10
03-SAC-80-.4/.4	03-2H7404	11
03-SAC-160-4.5/9.4	03-2H8604	11
03-SAC-160-7.9/8.2	03-3H8604	11
03-SIE-49-2.4/2.6	03-3H0304	11
03-SIE-49-2.5/2.5	03-2H7904	11
03-SIE-49-3.1/3.1	03-2H5604	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SIE-49-4.5/16.9	03-0G5604	12
03-SIE-49-9.1/0	03-3H7404	12
03-SIE-49-45.1/45.2	03-2H9904	12
03-SIE-49-45.1/45.2	03-3H3504	12
03-SIE-49-/23.3	03-2H8304	12
03-SUT-99-27.7/32.6	03-1F9704	12
03-VAR-5-16.9/22.8	03-2H8504	13
03-VAR-20-17.0/17	03-3H2504	13
03-VAR-20-42.4/45.1	03-3H4304	13
03-VAR-99-29.7/29.7	03-0H6204	13
03-VAR--/0	03-3H8104	13
03-VAR--/0	03-3H2004	13
03-VAR--/0	03-0G5104	14
03-VAR--/0	03-3H2904	14
03-VAR--/0	03-2H9104	14
03-VAR--/0	03-3H0404	14
03-VAR--/0	03-0G9404	14
03-VAR--/0	03-3H2204	14
03-VAR--/0	03-4F9404	15
03-VAR--/0	03-2H9404	15
03-VAR--/0	03-3H2604	15
03-YOL-16-1.5/1.7	03-3H1504	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-YOL-16-20.7/20.8	03-2H7704	15
03-YOL-16-/5.5	03-3H1904	15
03-YOL-50-2.5/2.8	03-0G5004	16
03-YOL-80-5.8/5.8	03-3H3804	16
03-YOL-84-13.3/15.7	03-2H2604	16
03-YOL-128-3.6/3.7	03-2H7804	16
03-YOL-999-/0	03-0G7104	16
03-YUB-20-.6/.8	03-1E7604	16
03-YUB-20-1.2/1.3	03-1H3504	17
03-YUB-49-6.1/6.7	03-2H9504	17

Statement of Ongoing Contracts - Federal Aid

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$3,487,188	\$0
-F-	FEDERAL AID (PRIMARY)	\$76,848,712	\$44,110,140
-S-	FEDERAL AID (SECONDARY)	\$30,502,338	\$23,423,446
-SH-	STATE HIGHWAY	\$172,982,930	\$87,007,952
		\$55,210,731	\$46,660,253
District Total:		<u>\$339,031,900</u>	<u>\$201,201,791</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
03	\$14,001,474
Work completed this Period:	\$14,001,474