

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 1
12/26/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-/37.7 03-4H8304		IN BUTTE AND PLUMAS COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. REMOVE/CHIP TREES AND DEBRIS	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	JOHNSON, RYAN 2707 NORTE DAME BLVD CHICO, CA 95928 (530)895-5245	\$19,985,000 \$0 \$0	11/10/18 12/18/18 08/31/19	0% 0%
20.20 201130							
03-BUT-191-6.8/8.6 03-3F7604 ACHS-STP1-(100) --()		BUTTE COUNTY NEAR PARADISE FROM 1.9 MILES NORTH OF CLEAR CREEK BRIDGE TO AIRPORT ROAD. REALIGN CURVES, WIDEN SHOULDERS	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	SOLANO, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4810	\$18,242,000 \$17,245,633 \$0	02/14/17 02/27/17 01/04/19	100% 99% OVER RUN
03-COL-20-31.8/32.8 03-2F9804 BINH-P020-(187)E --()		IN COLUSA, BETWEEN MARKET ST AND BUTTE VISTA WAY. PAVEMENT REHABILITATION	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661 (916)757-6400		\$12,760,000 \$0 \$0	10/15/18 11/08/18	0% 0%
HA22							
03-ED-50-18.5/0 03-0G8704		IN EL DORADO, NEVADA, AND PLACER COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK REHABILITATION	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 (925)372-8000	HARLINE, JOE 33 DEPOT ST COLFAX, CA 95713 (530)682-6224	\$3,875,634 \$3,098,474 \$0	04/05/18 04/25/18 01/30/19	41% 76%
03-ED-50-22.3/66.5 03-1H6904		IN EL DORADO COUNTY NEAR CAMINO FROM BRAEBURN LANE TO ECHO SUMMIT DIR'S EMERGENCY L.B. FELL & DISPOSE THE DEAD, DYING & HAZARD TR	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667 (530)676-0825	KOKER, JUANAH 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$3,285,000 \$1,752,850 \$0	06/30/16 10/14/16 09/30/18	0% 53%
20.20 201130							
03-ED-50-28.8/39.6 03-0G7504		IN EL DORADO COUNTY AT POLLOCK PINES FROM SAWMILL ROAD UNDERCROSSING TO SOUTH FORK AMERICAN RIVER BRIDGE RHMA OVERLAY	LAMON CONSTRUCTION 871 VON GELDERN WAY YUBA CITY CA 95991 (530)671-1370	KOKER, JUANAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7612	\$5,579,629 \$5,845,912 \$0	03/19/18 04/03/18 11/26/18 12/10/18	99% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 2
12/26/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-39.5/48.7 03-2F1304 ACNH-P050-(146)E --()		FROM 0.2 MILES WEST OF ICE HOUSE ROAD TO 0.015 MILES WEST OF DIVISION HIGHWAY ROAD INSTALL SANDTRAPS AND PULLOUTS	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260 SACRAMENTO CA 95826 (916)381-0911		\$1,832,594 \$0 \$0	08/10/18 09/14/18	0% 0%
HA42							SUSPENDED
03-ED-50-67.3/0 03-3F5304 BINH-P050-(145)E --()		IN EL DORADO COUNTY NEAR MEYERS AT ECHO SUMMIT SIDEHILL VIADUCT REPLACE BRIDGE	Q&D CONSTRUCTION, INC. 1050 SOUTH 21ST STREET SPARKS NV 89431 (775)786-2677		\$7,196,614 \$0 \$0	11/09/18 12/10/18	0% 0%
HA21							
03-ED-50-75.4/77.3 03-3C3804 ACNH-P050-(39) --()		NORTH JUNCTION ROUTE 89 TO TROUT CREEK BRIDGE WATER QUALITY IMPROVEMENTS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD. STE 6 SOUTH LAKE TAHOE, CA 96150 (530)682-5837	\$27,152,131 \$18,052,794 \$34,099	01/23/17 02/14/17 05/21/19	61% 66%
HA42							SUSPENDED
03-ED-50-339.0/33.9 03-4H5004		IN EL DORADO COUNTY ON ROUTE 50 APPROX. 0.5 MILES WEST OF FOREST ROAD AND APPROX. 4.0 MILES WEST OF BRIDAL VEIL FALLS ROAD. DIR'S INSTALL RSP AND REPLACE DAMAGED MBGR	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	KOKER, JUANAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7612	\$485,000 \$134,598 \$134,598	06/15/18 07/19/18 12/30/18	0% 28%
20.20 201130							
03-ED-50-/0 03-4H3404		REPLACE WASHED OUT CULVERTS AND HMA LINED DITCHES, REPAIR THE UNDERMINED ROADWAY EROSION CONTROL ON SLOPES, SAWCUTTING PAVEMENT, S REPLACE CULVERTS, LINE DITCH, EROSION	DOUG VEERKAMP, GENERAL ENGINEERING 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	ALTERTON, NATHAN 2489 LAKE TAHOE BLVD SOUTH LAKE TAHOE, CA 96150 (530)957-1110	\$985,000 \$530,315 \$0	04/07/18 04/13/18 11/30/18	0% 54%
20.20 201130							
03-ED-89-13.5/14.5 03-2H4404		IN EL DORADO COUNTY ON ROUTE 89 FROM 0.3 MILES NORTH OF SPRING TRACT CREEK ROAD TO 0.3 MILES SOUTH OF CASCADE ROAD DIR'S EMERGENC REPAIR FIRE DAMAGE AND MITIGATE SLOPE EROS	DON GARCIA EXCAVATING AND PAVING, INC. P.O. BOX 7176 S. LAKE TAHOE, CA 96158	MONTPLAISIR, JARET 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA 96161 (530)682-5837	\$1,355,000 \$456,626 \$0	10/25/16 02/02/17 01/03/17	100% 34%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 3
12/26/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-89-16.0/16.8 03-3H3604		EL DORADO COUNTY ON ROUTE 89 FROM 0.2 MILES SOUTH OF BAYVIEW CAMPGROUND/VISTA PT TO 0.3 MILES SOUTH OF EAGLE FALLS CAMPGROUND DIR'S INSTALL SOLDIER PILE WALL AND BARRIER SLAB	0.2 STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	ALTERTON, NATHAN 2489 LAKE TAHOE BLVD, STE 6 SOUTH LAKE TAHOE, CA 96150 (530)957-1110	\$4,405,000 \$2,401,510 \$96,552	06/14/17 07/20/17 12/30/18	0% 55%
20.20 201130							
03-ED-193-10.1/10.1 03-2F7204 STP- -() --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-999-/0 03-2H6804		IN EL DORADO COUNTY AT VARIOUS LOCATIONS ALONG ROUTES 49 AND 193 TREE REMOVAL	PHILLIPS AND JORDAN, INC. 9212 FALLS OF NEUSE RD ST 221 RALEIGH NC 27615 (919)388-4222		\$848,283 \$0 \$0	09/18/18 11/08/18	0% 0%
03-GLE-162-37.6/54 03-0G7604 ACST-P162-(039)E --()		IN GLENN COUNTY ABOUT 10 MILES WEST OF ELK CREEK FROM COUNTY ROAD 307 TO 2.8 MILES WEST OF COUNTY ROAD 302 COLD PLANE AC PAVEMENT & RHMA-G	LAMON CONSTRUCTION 871 VON GELDERN WAY YUBA CITY CA 95991 (530)671-1370	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$4,454,705 \$4,281,696 \$0	03/12/18 04/03/18 09/28/18	100% 96%
03-GLE-162-45.1/45.1 03-0G8604		IN BUTTE AND GLENN COUNTIES AT VARIOUS LOCATIONS REMOVE AC; PLACE POLYESTER CONCRETE	T.P.A CONSTRUCTION, INC. 2406 CLUBHOUSE DRIVE ROCKLIN CA 95765 (916)919-1624	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$273,330 \$259,072 \$0	03/13/18 04/03/18 12/11/18	83% 94%
03-GLE-162-82.0/81.6 03-0G6204		IN GLENN COUNTY NEAR BUTTE CITY AT THE SACRAMENTO RIVER OVERFLOW AND AT CAMPBELL SLOUGH BRIDGE. PAINT TWO BRIDGES	F.D. THOMAS, INC 217 BATEMAN DRIVE CENTRAL POINT OR 97502 (541)664-3010	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$817,760 \$523,278 \$200,493	03/22/18 04/16/18 01/28/19	60% 61%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 4
12/26/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-19.0/19.4 03-3F9204		IN NEVADA COUNTY IN TRUCKEE AT THE DONNER PASS INSPECTION FACILITY AND AT FLORISTON AT THE FLORISTON SAND AND SALT HOUSES REPLACE SANDHOUSE	P N P CONSTRUCTION INC 100 CROTHER ROAD APPLEGATE, CA 95703 (530)885-9360	CROSBY, TIM 10960 WEST RIVER ST., STE 101A TRUCKEE, CA 96161 (530)320-6460	\$3,382,682 \$2,151,425 \$0	02/12/18 03/20/18 01/17/19	53% 64%
03-NEV-80-23.5/28 03-2H4704		IN NEVADA COUNTY ON ROUTE 80 FROM HINTON ROAD UC TO TRUCKEE RIVER BRIDGE DIR'S EMERGENCY F.A. GROOVE EXISTING CONCRETE PAVEMENT	ACME CONCRETE PAVING INC. DBA WARD, DONALD ACPI 4124 E. BROADWAY AVENUE SPOKANE, WA 99202	WARD, DONALD 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA95610 (916)801-3478	\$1,385,000 \$724,582 \$0	10/28/16 02/23/17 12/22/16	100% 52% OVER RUN
20.80 120000							
03-NEV-80-/0 03-0G9504		IN NEVADA COUNTY AT VARIOUS LOCATIONS REPLACE POLYESTER CONCRETE OVERLAY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES RD IRVINE CA 92606 (949)252-0441	CROSBY,TIM 10183 TRUCKEE AIRPORT TRUCKEE, CA 96161 (530)320-6460	\$5,486,186 \$6,238,693 \$0	06/07/18 06/28/18 11/20/18	100% 98% OVER RUN
03-PLA-49-/0 03-2H6504		IN PLACER, NEVADA, AND EL DORADO COUNTIES AT VARIOUS LOCATIONS ALONG ROUTES 28, 89 AND 267 TREE REMOVAL	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY CA 94710 (510)549-3954	MONTPLAISIR, JARET 10183 TRUCKEE AIRPORT RD, #202 TRUCKEE, CA 96161 (530)682-5837	\$1,290,565 \$36,500 \$0	08/03/18 08/31/18 02/15/19	24% 3% SUSPENDED
03-PLA-49-/0 03-2H6604		IN PLACER, NEVADA, AND YUBA COUNTIES AT VARIOUS LOCATIONS ALONG ROUTES 49 AND 174 TREE REMOVAL.	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY CA 94710 (510)549-3954	FALLBECK, CHRIS 138 NEW MOHAWK RD., SUITE B NEVADA CITY, CA 95959 (530)682-7746	\$1,587,400 \$953,330 \$494,835	08/03/18 08/31/18 12/28/18	69% 60%
03-PLA-65-5.0/6.6 03-0H26U4 ACNH-P065-(108)E --()		IN AND NEAR ROSEVILLE AND ROCKLIN, FROM ROUTE 80 TO GALLERIA BOULEVARD/STANDFORD RANCH ROAD. PROVIDE AN AUXILIARY LANE FOR WB	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	JOHNSON, JEFF 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)632-6714	\$34,915,465 \$22,973,811 \$2,827,681	02/14/18 03/05/18 04/12/19	64% 66%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 5
12/26/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-65-23.6/23.8 03-3H9404		IN PLACER COUNTY ON ROUTE 65 FROM BEAR RIVER BR. (#19-13) TO 0.2 MILE SOUTH OF BEAR RIVER BR. DIR'S EMERGENCY F.A. REPAIR ERODED EMBANKMENT & DAMAGED PAVEMEN	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING, CA 96003	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$525,000 \$63,557 \$0	10/16/17 01/12/18 11/18/17	100% 12%
20.20 201130							
03-PLA-80-35.1/38 03-1F4004 NHIM-D -()0 4194- -()		IN PLACER COUNTY NEAR COLFAX FROM LONG RAVINE UP TO 0.4 MILES EAST OF MAGRA ROAD OVERCROSSING WIDENING EASTBOUND ROADWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661 (916)757-6400	ZINK, PHIL 33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713 (530)346-7996	\$36,523,114 \$32,974,898 \$604,569	03/10/16 04/05/16 06/01/19	98% 90% SUSPENDED
HB4N							
03-PLA-80-41.4/0 03-3F4804 ACIM-0804-(202)E --()		IN PLACER COUNTY NEAR GOLD RUN ROADSIDE REST AREA RESTORATION	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661 (916)757-6400	ZINK, PHIL PO BOX 1807 33 DEPOT ST COLFAX, CA 95713 (530)682-7747	\$3,796,156 \$3,553,148 \$406,610	11/16/17 11/30/17 01/15/19	100% 93% OVER RUN
HB33							
03-PLA-80-50.7/50.8 03-4H4404		IN PLACER COUNTY ON ROUTE 80 AT THE WHITMORE MAINTENANCE STATION WB-LT DIR'S EMERGENCY L.B. REPLACE FAILED 72" CMP CULVERT	LORANG BROTHERS CONSTRUCTION, INC. 1175 SOUTH AUBURN STREET COLFAX, CA 95713	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)628-7747	\$1,385,000 \$717,291 \$52,481	06/25/18 09/17/18 12/30/18	100% 52% OVER RUN
20.20 201130							
03-PLA-80-54.7/54.7 03-1H4904		IN PLACER COUNTY NEAR EMIGRANT GAP AT PUTTS LAKE UNDERCROSSING DIR'S EMERGNECY F.A. REPLACE CROSS CULVERT	LORANG BROTHERS CONSTRUCTION, INC. 1175 S. AUBURN STREET COLFAX, CA 95713 (530)346-8150	ZINK, PHIL 33 DEPOT ST. P.O. 1807 COLFAX, CA 95713 (530)628-7747	\$295,000 \$152,995 \$0	02/11/16 04/20/16 03/01/16	88% 52%
20.20 201130							
03-PLA-80-/0 03-4H0104		REPAIRS TO PAVEMENT, EMBANKMENTS, DOWNDRAINS, ELECTRICAL CONDUIT, AC DIKE, AND INSTALLATION OF CULVERT LINER. TRAFFICCONTROL AND C REPAIR ERODED EMBANKMENTS	HANSEN BROTHERS ENTERPRISES PO BOX 1599 GRASS VALLEY, CA 95945	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)682-7747	\$985,000 \$462,684 \$0	11/01/17 02/09/18 05/29/18	100% 47% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 6
12/26/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-193-9.8/9.8 03-2H9704		IN PLACER COUNTY ON ROUTE 193 APPROXIMATELY 0.06 MILES EAST OF TAYLOR ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT	TEICHERT CONSTRUCTION, DBA A. TEICHERT & SON, INC. 4401 DULUTH AVE. ROCKLIN, CA 95765	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$325,000 \$229,573 \$0	02/09/17 05/05/17 03/20/17	100% 100%
20.20 201130							
03-SAC-5-5.0/5.7 03-4H8104		IN SACRAMENTO COUNTY ON INTERSTATE 5 FROM THE SAN JOAQUIN CO LN TO RICHARDS BLVD UC (BR#24-250 RT) AND ROUTE 50 FROM 0.2 MILE DIR' REMOVE AND REPLACE FAILED PCC SALBS, STRIP	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510	CHOY, WING 1016 N MARKED BLVD., SUITE 50/60 SACRAMENTO, CA 95834 (530)628-6814	\$3,485,000 \$0 \$0	11/09/18 12/11/18 06/30/19	0% 0%
20.20 201130							
03-SAC-5-33.1/0 03-4F4004 ACIM- 005-(350)E --()		NEAR SACRAMENTO AT 0.3 MILE NORTH OF AIRPORT BOULEVARD OVERCROSSING (WIM STATION) WEIGH IN MOTION REPAIRS AND	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	SCOTT, JEFF 3855 N. FREEWAY BLVD. #120 SACRAMENTO, CA 95834 (916)847-4916	\$1,641,888 \$1,358,734 \$137,188	07/30/18 08/31/18 01/03/19	51% 82%
HA42							
03-SAC-12-/.4 03-3F5704 ACNH-P012-(123)E --()		IN SACRAMENTO AND SOLANO COUNTIES IN AND NEAR RIO VISTA AT THE SACRAMENTO RIVER BRIDGE 23-0024 PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534 (707)639-4414	SCHNEIDER, JOLIE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)377-4171	\$15,347,560 \$8,200,956 \$388,579	09/28/17 10/27/17 07/23/20	34% 53%
03-SAC-50-12.1/23.1 03-0G7704		IN SACRAMENTO COUNTY FROM 0.6 MILES EAST OF SUNRISE RD TO EL DORADO COUNTY LINE. COLD PLANE AC PAVEMENT & RHMA	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827 (916)855-4400	WARD, DONALD 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)801-3478	\$9,406,692 \$7,893,899 \$10,560	02/08/18 02/22/18 12/21/18	98% 94% SUSPENDED
03-SAC-50-24.6 03-4H7004		IN SACRAMENTO COUNTY ON INTERSTATE 5 FROM NB OFF TO POCKET ROAD TO RICHARDS BL UC 24-250RT AND ROUTE 50 FROM 0.1 MILE FROM ENDDIR' REMOVE AND REPLACE FAILED PCC SLABS	MYERS AND SONS CONSTRUCTION,LPC 4600 NORTHGATE BLVD #100 SACRAMENTO, CA 95834 (916)283-9950	CHOY, WING 1016 N. MARKET BLVD., SUITE 50/60 SACRAMENTO, CA 95834 (530)682-6814	\$5,485,000 \$3,857,683 \$64,014	08/30/18 10/05/18 02/28/19	100% 77% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 7
12/26/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-/23.1 03-4F6104 SNHG-X067-(079)E --()		IN SACRAMENTO COUNTY ON ROUTES 50 AND 51 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LANE PLACENTIA CA 92870 (714)646-3697	TRI, PRESTON 1016W NORTH MARKET BLVD SACRAMENTO, CA 95834 (916)416-5572	\$2,300,064 \$1,889,086 \$0	06/01/18 06/25/18 11/30/18	100% 86% OVER RUN
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035 (916)386-1500	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							
03-SAC-99-28.0/2.8 03-4H3804		IN SACRAMENTO COUNTY ON ROUTE 99 0.1 MILES NORTH OF NB ON FR WALNUT AVE. DIR'S EMERGENCY F.A. REMOVE AND REPLACE DAMAGED OVERHEAD	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	KALKAT, JASPAL 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)204-6879	\$485,000 \$0 \$0	04/23/18 06/12/18 11/30/18	0% 0%
20.20 201130							
03-SAC-99-32.5/33.5 03-1H3804		IN SACRAMENTO COUNTY IN SACRAMENTO FROM I-5 CONNECTOR TO WEST ELKHORN BLVD OC CONSTRUCT AUXILIARY LANE	TEICHERT CONSTRUCTION 400 SUNRISE AVE STE 300 ROSEVILLE CA 95661 (916)757-6400	EISSA, HANI 3855 N.FREEWAY BLVD, #120 SACRAMENTO, CA 95827 (916)416-7513	\$3,317,559 \$1,764,737 \$111,504	05/10/18 06/07/18 01/18/19	61% 53% SUSPENDED
03-SAC-99-/0 03-0F3514 ACNH-X067-(077)E --()		IN SACRAMENTO COUNTY ON RT 51 AND 99 AT VARIOUS LOCATIONS INSTALL RAMP METERS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$17,821,778 \$11,142,660 \$561,897	02/08/18 03/05/18 01/09/19	92% 62%
03-SAC-220-/3 03-4H4004		IN SACRAMENTO COUNTY ON ROUTE 220 0.1 MILES WEST OF HOWARD ISLAND DIR'S EMERGENCY F.A. COLD PLANE/DIGOUT DAMAGED SECTIONS	GEORGE REED, INC. P.O. BOX 4760 MODESTO, CA 95352	HAMM, JEFFREY 2777 DEL MONTE STREET W. SACRAMENTO, CA 95691 (916)508-3716	\$285,000 \$0 \$0	05/07/18 06/12/18 10/09/18	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 8
12/26/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SIE-49-45.1/45.2 03-2H9904		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 2.3 MILES SOUTH OF THE 49/89 JUNCTION DIR'S EMERGENCY F.A. INSTALL SOLDIER PILEWALL, REPAIR ROADWAY	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE SPARKS, NV 89431	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$3,025,000 \$501,585 \$0	02/10/17 07/17/17 10/10/17	100% 17%
20.20 201130							
03-SIE-999-/0 03-2H6704		IN SIERRA COUNTY AT VARIOUS LOCATIONS ALONG ROUTES 49 AND 89. TREE REMOVAL	MOUNTAIN F ENTERPRISES, INC 1180 IRON POINT ROAD #350 FOLSOM CA 95630 (530)626-4127	FALLBECK, CHRIS 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)682-7746	\$1,492,150 \$930,181 \$433,017	08/10/18 09/12/18 01/16/19	70% 62%
03-SUT-20-/4.2 03-0G1204 ACNH-P020-(182)E --()		NEAR SUTTER FROM COLUSA COUNTY LINE TO THE SUTTER BYPASS BRIDGE 18-0005 RAC OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$4,263,936 \$3,266,925 \$0	05/30/18 06/19/18 11/26/18 12/13/18	98% 77% COMPLETED
03-VAR-12-/4 03-4H6904		IN SACRAMENTO COUNTY, NEAR RIO VISTA, SACRAMENTO RIVER (RIO VISTA) BRIDGE; BR. NO. 23-0024 DIR'S EMERGENCY F.A. REPAIR DAMAGED BRIDGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (925)372-8000	HAMM, JEFF 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)508-3719	\$2,985,000 \$1,018,856 \$0	08/13/18 08/30/18 02/05/20	10% 34%
20.20 201130							
03-VAR-89-1.8/16.3 03-4H7104		IN PLACER & EL DORADO COUNTIES ON ROUTE 89FROM 0.23 MILES N. OF POLE CREEK ROAD IN PLACER COUNTY TO PINE STREET IN EL DORADO DIR'S REPLACE FAILED CULVERTS & OVERSIDE DRAINS	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVENUE SPARKS, NV 89431	CROSBY, TIM 10183 TRUCKEE AIRPORT RD. SUITE 202 TRUCKEE, CA 96161 (530)320-6460	\$1,385,000 \$679,978 \$0	09/24/18 11/01/18 12/18/18	60% 49%
20.20 201130							
03-VAR--/0 03-4H0904		IMMEDIATE REPAIR OF THE CULVERTS WAS NECESSARY TO AVOID CATASTROPHIC FAILURE AND CLOSURE OF INTERSTATE 80. MISSING SECTIONSOFCULV REPAIR CULVERTS AND EMBANKMENTS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION PO BOX 13557 SACRAMENTO, CA 95853	ZINK, PHIL 33 DEPOT ST COLFAX, CA 95713 (530)682-7747	\$2,135,000 \$1,093,555 \$100,175	12/18/17 01/10/18 12/30/18	0% 51%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 9
12/26/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-1F2304 ACIM- 080-(245)E --()		IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS INSTALL RAMP METERS	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE CA 95138 (408)574-1400		\$3,880,833 \$0 \$0	08/31/18 10/08/18	0% 0%
03-VAR--/0 03-0G8004		IN COLUSA, GLENN, SACRAMENTO, SUTTER AND YUBA COUNTIES AT VARIOUS LOCATIONS. REMOVE AC, PLACE METHACRYLATE &	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	CHAMBERLIN, AARON 2060 3RD STREET OROVILLE, CA 95965 (916)996-0601	\$1,428,277 \$1,098,104 \$0	05/10/18 05/29/18 01/10/19	35% 75%
03-VAR--/0 03-3H2904		IN NEVADA COUNTY ON ROUTE 80 FROM THE SODA SPRINGS OC TO PLACER COUNTY ON ROUTE 80 AT THE KINGVALE UC. DIR'S EMERGENCY F.A. REPLACE & REPAIR CULVERTS & REPAIR SINKHOL	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE. SPARKS, NV 89431	STELLHORN, RANDY P.O. BOX 1807 COLFAX, CA 95713 (530)330-2725	\$2,435,000 \$1,593,003 \$0	04/25/17 08/04/17 06/20/18	100% 65%
20.20 201130							
03-VAR--/0 03-0H4904 ACST-X067-(078)E --()		INSTALL SIGNS AND SIGN PANELS ALONG ROUTES 51, 80, 99, 160, 244 AT VARIOUS LOCATIONS THROUGHOUT SACRAMENTO AREA REPLACE SIGNS, SIGN LIGHTING	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550 (925)245-1300	HAMM, JEFFREY 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691	\$1,248,480 \$1,246,988 \$0	05/22/18 06/14/18 10/31/18 11/26/18	100% 100% COMPLETED
03-YOL-16-1.5/1.7 03-3H1504		IN YOLO COUNTY ON ROUTE 16 APPROXIMATELY 1.2 MILES WEST OF THE COLUSA/YOLO COUNTY LINE DIR'S EMERGENCY L. B. CONSTRUCT SOLDIER PILE WALL	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	RANDHAWA, AMARJIT 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (916)825-7628	\$8,595,000 \$5,430,563 \$0	03/17/17 06/06/17 10/04/18	100% 63%
20.20 201130							
03-YOL-16-20.5/31.6 03-0C4724 HSST-P016-(041)E --()		IN YOLO COUNTY NEAR ESPARTO FROM 0.3 MILE WEST TO 0.4 MILE EAST OF COUNTY ROAD 79 AND FROM 0.1 MILE EAST OF PLAINFIELD STREET TO 0 SHOULDER WIDENING, CURVE	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	YUSUFZAI, MOHAMMAD TARIQ 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)710-0286	\$15,683,703 \$2,913,337 \$99,243	06/19/18 07/13/18 05/20/19	25% 19%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 10
12/26/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-16-20.7/20.8 03-2H7704		IN YOLO COUNTY ON ROUTE 16 APPROXIMATELY 0.25 MILE WEST OF COUNTY ROAD 79 DIR'S EMERGENCY F.A. REMOVE AND REINSTALL EXISTING CULVERT	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 15002 SACRAMENTO, CA 95851	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$295,000 \$131,590 \$0	01/11/17 05/05/17 02/14/17	0% 45%
20.20 201130							
03-YOL-80-5.8/5.8 03-3H3804		IN YOLO COUNTY ON ROUTE 80 AT YOLO CAUSEWAY WEST (BRIDGE 22-44) DIR'S EMERGENCY L.B. REPLACE APPROACH SLAB & REPAIR DRAINAGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	LIANG, JIE 1016 N. MARKET BLVD.SUITE 50 SACRAMENTO, CA 95834 (916)416-5820	\$1,985,000 \$1,856,053 \$0	06/20/17 07/24/17 09/28/18	100% 94%
20.20 201130							
03-YOL-84-13.3/15.7 03-2H2604		IN YOLO COUNTY ON ROUTE 84 AT LEVEE ROAD (SOUTH) TO END OF ROUTE 84 DIR'S EMERGENCY L.B. REPAIR SLIPOUTS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 15002 SACRAMENTO, CA 95851 (916)757-6400	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$1,210,000 \$947,307 \$0	09/29/16 11/21/16 11/04/16	100% 78%
20.20 201130							
03-YOL-113-11.3/21.2 03-0G9304		IN YOLO COUNTY IN AND NEAR WOODLAND FROM 0.1 MILE SOUTH OF ROUTE 5/113 SEPARATION OVERHEAD TO KNIGHTS LANDING RIDGECUT BRIDGE BONDED CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827 (916)855-4400	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$11,750,118 \$7,926,438 \$19,537	06/07/18 06/28/18 01/28/19	52% 67%
03-YOL-113-/15 03-0H2704 SNHG-X113-(035)E --()		IN YOLO COUNTY IN WOODLAND ON MAIN STREET FROM YOLO 113 TO YOLO 5 MODIFY SIGNAL CONTROLLERS, INSTALL	PTM GENERAL ENGINEERING SERVICES, INC. 5942 ACORN STREET RIVERSIDE CA 92509 (951)710-1000	CHANDER, RAKESH 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916)799-2649	\$438,834 \$0 \$0	03/13/18 03/29/18 01/15/19	0% 0% SUSPENDED
03-YOL-128-3.6/3.7 03-2H7804		IN YOLO COUNTY ON ROUTE 128 APPROXIMATELY 1.1 MILES EAST OF COUNTY ROAD 86 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	VINTAGE PAVING COMPANY, INC. P.O. BOX 461 WINTERS, CA 95694	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$283,773 \$112,267 \$0	01/10/17 04/25/17 01/18/17	100% 100% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 11
12/26/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-275-13.0/13 03-0G8104		IN YOLO AND SACRAMENTO COUNTIES IN WEST SACRAMENTO AND SACRAMENTO AT TOWER BRIDGE MECHANICAL AND ELECTRICAL UPGRADES	DMZ BUILDERS 4070 NELSON AVE, STE. A CONCORD CA 94520 (925)826-5387	THURMAN, ANTHONY 379 COLUSA AVE YUBA CITY, CA 95991 (916)799-5518	\$5,797,800 \$4,840,320 \$1,872,500	05/24/18 06/25/18 01/09/19	71% 83%
03-YUB-20-1.2/1.3 03-1H3504		IN YUBA COUNTY IN MARYSVILLE AT THE DISTRICT OFFICE 703 B STREET. IMPROVE EXISTING PARKING LOT AT	R&R HORN, INC. 13504 SKYPARK INDUSTRIAL AVE CHICO CA 95973 (530)342-8655	CHAMBERLIN, AARON 2707 NOTRE DAME BLVD. CHICO, CA 95928 (916)996-0601	\$948,883 \$939,707 \$0	06/20/17 07/20/17 06/25/19	0% 0% PLANT EST SATIS
03-YUB-20-1.6/3.4 03-1G0104 ACNH-P020-(183)E --()		IN YUBA COUNTY IN AND NEAR MARYSVILLE KNIFE RIVER CONSTRUCTION FROM BUCHANAN STREET TO 0.1 MILE EAST 1764 SKYWAY OF LEVEE ROAD. RHMA OVERLAY, DIKE, PCC ISLAND	CHICO CA 95928 (530)891-6555	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$1,584,700 \$1,092,911 \$0	05/22/18 06/19/18 12/07/18	81% 67%
03-YUB-20-20.1/21.6 03-2F5904 HSNH-P020-(179)E --()		IN YUBA AND NEVADA COUNTIES NEAR SMARTSVILLE FROM 0.5 MILE WEST OF MCGANNEY LANE TO MOONEY FLAT ROAD CURVE REALIGNMENT AND SHOULDER	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	CHAMBERLIN, AARON 2060 3RD STREET OROVILLE, CA 95965 (916)996-0601	\$17,124,753 \$9,234,921 \$842,822	05/21/18 06/19/18 04/12/19	43% 53%
HB1							
03-YUB-20-/3.3 03-2F0804 ACNH-X115-(013)E --()		IN AND NEAR MARYSVILLE, ON ROUTE 20 FROM SUTTER COUNTY LINE TO LEVEE ROAD; ALSO ON ROUTE 70 FROM E STREET BRIDGE TO 24 STREET UPGRADE PEDESTRIAN INFRASTRUCTURE	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95932 (530)682-3842	\$3,483,061 \$2,120,842 \$0	03/19/18 04/03/18 12/17/18	80% 60%
HB71							
03-YUB-49-74.0/7.3 03-4H7304		IN YUBA COUNTY ON ROUTE 49, 0.1 MILE NORTH OF SLEIGHVILLE CIRCLE-RT. DIR'S EMERGENCY F.A. REPAIR SLOPE DAMAGE	LORANG BROTHERS CONSTRUCTION, INC. 1175 SOUTH AUBURN STREET COLFAX, CA 95713	CATANIA, DAVID 138 NEW MOHAWK RD. SUITE B NEVADA CITY, CA 95959 (530)265-9864	\$535,000 \$160,953 \$160,953	09/24/18 10/30/18 01/07/19	68% 30%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 12
12/26/18

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-70-7.4/13.5 03-3F1304 ACNH-000C-(474) --()		IN EL DORADO, PLACER, SACRAMENTO, AND QUIMU CONTRACTING INC, YUBA COUNTIES AT VARIOUS LOCATIONS ADA CURB RAMPS, UPDATE PEDESTRIAN	PO BOX 1177 DIXON CA 95620 (707)693-0289	SHAH, MRUDANG 2777 DEL MONTE ST WEST SACRAMENTO, CA 95691 (530)682-7172	\$1,639,431 \$0 \$0	09/25/18 11/08/18	0% 0%
HB71							
03-YUB-70-/0 03-4H1504		IN YUBA COUNTY ON ROUTE 70 FROM 0.04 MILESSOUTH OF 16-0041W TO 0.01 MILE NORTH OF 16-0036W (POST MILE R7.3 TO R9.3) DIR'S EMERGENC REPLACE PUMPS AT THREE PUMP PLANTS	NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST, CA 95961	GRIFFITH, GARRETT 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$1,185,000 \$452,297 \$0	01/02/18 01/31/18 12/03/18	0% 38%
20.20 201130							

Totals:	Authorized Final Amt:	<u>\$362,963,521</u>	Completed to Date:	<u>\$212,002,944</u>	Work This Month:	<u>\$9,653,909</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-32-/37.7	03-4H8304	1
03-BUT-191-6.8/8.6	03-3F7604	1
03-COL-20-31.8/32.8	03-2F9804	1
03-ED-50-18.5/0	03-0G8704	1
03-ED-50-22.3/66.5	03-1H6904	1
03-ED-50-39.5/48.7	03-2F1304	1
03-ED-50-67.3/0	03-3F5304	2
03-ED-50-75.4/77.3	03-3C3804	2
03-ED-50-339.0/33.9	03-4H5004	2
03-ED-50-28.8/39.6	03-0G7504	2
03-ED-50-/0	03-4H3404	2
03-ED-89-13.5/14.5	03-2H4404	2
03-ED-89-16.0/16.8	03-3H3604	3
03-ED-193-10.1/10.1	03-2F7204	3
03-ED-999-/0	03-2H6804	3
03-GLE-162-37.6/54	03-0G7604	3
03-GLE-162-45.1/45.1	03-0G8604	3
03-GLE-162-82.0/81.6	03-0G6204	3
03-NEV-80-19.0/19.4	03-3F9204	4
03-NEV-80-23.5/28	03-2H4704	4
03-NEV-80-/0	03-0G9504	4
03-PLA-49-/0	03-2H6504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-49-/0	03-2H6604	4
03-PLA-65-5.0/6.6	03-0H26U4	4
03-PLA-65-23.6/23.8	03-3H9404	5
03-PLA-80-35.1/38	03-1F4004	5
03-PLA-80-41.4/0	03-3F4804	5
03-PLA-80-50.7/50.8	03-4H4404	5
03-PLA-80-54.7/54.7	03-1H4904	5
03-PLA-80-/0	03-4H0104	5
03-PLA-193-9.8/9.8	03-2H9704	6
03-SAC-5-5.0/5.7	03-4H8104	6
03-SAC-5-33.1/0	03-4F4004	6
03-SAC-12-/ .4	03-3F5704	6
03-SAC-50-12.1/23.1	03-0G7704	6
03-SAC-50-/24.6	03-4H7004	6
03-SAC-50-/23.1	03-4F6104	7
03-SAC-51-4.0/0	03-0H2504	7
03-SAC-99-28.0/2.8	03-4H3804	7
03-SAC-99-32.5/33.5	03-1H3804	7
03-SAC-99-/0	03-0F3514	7
03-SAC-220-/3	03-4H4004	7
03-SIE-49-45.1/45.2	03-2H9904	8
03-SIE-999-/0	03-2H6704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SUT-20-/4.2	03-0G1204	8
03-VAR-12-/ .4	03-4H6904	8
03-VAR-89-1.8/16.3	03-4H7104	8
03-VAR--/0	03-4H0904	8
03-VAR--/0	03-1F2304	9
03-VAR--/0	03-0G8004	9
03-VAR--/0	03-3H2904	9
03-VAR--/0	03-0H4904	9
03-YOL-16-1.5/1.7	03-3H1504	9
03-YOL-16-20.5/31.6	03-0C4724	9
03-YOL-16-20.7/20.8	03-2H7704	10
03-YOL-80-5.8/5.8	03-3H3804	10
03-YOL-84-13.3/15.7	03-2H2604	10
03-YOL-113-11.3/21.2	03-0G9304	10
03-YOL-113-/15	03-0H2704	10
03-YOL-128-3.6/3.7	03-2H7804	10
03-YOL-275-13.0/13	03-0G8104	11
03-YUB-20-1.2/1.3	03-1H3504	11
03-YUB-20-1.6/3.4	03-1G0104	11
03-YUB-20-20.1/21.6	03-2F5904	11
03-YUB-20-/3.3	03-2F0804	11
03-YUB-49-74.0/7.3	03-4H7304	11

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
03-YUB-70-7.4/13.5	03-3F1304	12
03-YUB-70-/0	03-4H1504	12

Statement of Ongoing Contracts - Federal Aid

District	03		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$9,318,877	\$4,911,882
-F-	FEDERAL AID (PRIMARY)	\$108,040,656	\$66,850,898
-S-	FEDERAL AID (SECONDARY)	\$6,073,185	\$5,710,471
-SH-	STATE HIGHWAY	\$129,261,720	\$70,271,820
		\$110,269,083	\$64,257,874
District Total:		<u>\$362,963,521</u>	<u>\$212,002,944</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
03	\$11,092,045
Work completed this Period:	\$11,092,045