

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/14

Page 1
03/07/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-70-9.2/17 03-2F3004 NH-P070-(104) --()		IN AND NEAR OROVILLE FROM 0.2 MILE NORTH OF PALERMO ROAD TO 0.1 MILE NORTH OF OPHIR ROAD AND 0.4 MILE SOUTH OF 70/162 SEPARATATION PAVEMENT REHABILITATION	DE SILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	LPGRANDY, DWAYNE 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7814	\$7,018,524 \$5,790,995 \$68,826	12/05/12 01/10/13 03/15/14	98% 79% SUSPENDED
HA22	WPCP						
03-BUT-70-28.2/0 03-1E5104 ACST-P070-(103)E H P0-70 1-(3E) --()		IN BUTTE COUNTY NEAR CHEROKEE AT WEST BRANCH FEATHER RIVER BRIDGE RETROFIT STEEL MEMBERS, BRIDGE DECK	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT #D BENICIA CA 94510 (925)372-8000	CLARK, DAVID W 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-2739	\$6,157,956 \$5,204,892 \$387,910	03/20/13 04/11/13 06/27/14	62% 84%
HA21	WPCP						
03-BUT-70-/0 03-3M64A4		IN BUTTE COUNTY, ON ROUTES 70, 162,191-PM VARS DIR'S EMERGENCY F.A. REPAIR OF POLYESTER/METHATCRYLATE	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	WOOD, JUSTIN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3831	\$390,000 \$0 \$0	10/17/13 01/22/14	0% 0%
20.80 000380							
03-BUT-99-28.1/29.6 03-3E6204 NHBR-P099-(536) --()		NEAR CHICO FROM ESTATES DRIVE TO 0.4 MILE NORTH OF BUTTE CREEK BRIDGE 12- 126R REPLACE BRIDGE (SCOUR)	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$7,434,505 \$2,162,530 \$36,315	04/03/13 04/22/13 06/01/15	23% 29% SUSPENDED
HA21							
03-BUT-99-32.4/33.3 03-3A0424		IN BUTTE COUNTY IN CHICO FROM ROUTE 32 UNDERCROSSING TO EAST FIRST AVENUE UNDERCROSSING WIDEN ROADWAY AND BRIDGES	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	THOMAS, SHAHNA 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)533-4526	\$24,883,167 \$20,202,940 \$349,708	07/08/11 08/05/11 08/18/14	58% 81%
HB4N	SWPPP						
03-BUT-191-4.6/0 03-3M6404		IN BUTTE COUNTY AT VARIOUS LOCATIONS REHABILITATE SIX BRIDGE DECKS	COAST CONSTRUCTION INC 4460 REDWOOD HWY STE 16 SAN RAFAEL CA 94903 (415)444-0716	WOOD, JUSTIN 2060 3RD STREET OROVILLE CA 95965 (530)682-3831	\$639,491 \$511,045 \$0	04/12/11 05/04/11 10/04/11	64% 83%
HM3H	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/14

Page 2
03/07/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-COL-20-28.2/30.5 03-2F9704 ACNH-P020-(169)E --()		IN AND NEAR COLUSA FROM 0.2 MILE EAST OF COLUSA BASIN BRIDGE 15-20 TO SIOC STREET HMA OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	COBORN, AL 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7863	\$1,399,717 \$0 \$0	09/04/13 09/30/13	0% 0% SUSPENDED
HA22							
03-ED-50-16.4/18.3 03-355534 NH-P050-(122)E --()		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.1 MILE WEST OF WEST PLACERVILLE UNDERCROSSING TO CLAY STREET UNDERCROSSING HIGHWAY PLANTING	J M SLOVER INC 1630 LOTUS ROAD PLACERVILLE CA 95667 (530)621-4815	SAGER, JANET 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO CA 95834 (916)263-4912	\$281,033 \$265,458 \$2,565	11/03/10 12/01/10 09/11/14	0% 0% PLANT EST SATIS
HB4N HB4N	WPCP						
03-ED-50-17.8/19.6 03-0F3004 BH-P050-(121)E --()		IN PLACERVILLE AT COLOMA STREET OVERCROSSING AND AT SMITH FLAT ROAD UNDERCROSSING RETROFIT COLUMNS AND ADD BRACING	PROVEN MANAGEMENT INC 712 SANSOME STREET SAN FRANCISCO CA 941111704 (415)421-9500	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$1,414,954 \$1,500 \$0	09/05/13 09/17/13 03/24/14	16% 0% SUSPENDED
HA21							
03-ED-50-19.1/0 03-4M1904		IN EL DORADO, PLACER, NEVADA, AND YOLO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK PRESERVATION	ALLEGHENY CASUALTY COMPANY 1180 NW MAPLE ST., SUITE 160 ISSAQUAH, WA 98027 (425)392-8996	ALTERTON, NATHAN 3065 BLAIR AVENUE PLACERVILLE, CA 95667 (530)957-1110	\$1,461,456 \$1,351,003 \$0	03/27/12 04/25/12 11/06/13 02/11/14	100% 100% OVER RUN
HM3H	WPCP						
03-ED-50-67.6/72.9 03-1A7314 NH-P050-(131)E --()		IN EL DORADO COUNTY IN AND NEAR MYERS FR JOHNSON PASS ROAD TO INCLINE ROAD STORM WATER QUALITY IMPROVEMENTS	DON GARCIA EXCAVATING AND PAVING INC P O BOX 7176 SOUTH LAKE TAHOE, CA 96158 (530)577-0558	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$5,417,434 \$384,210 \$0	08/08/13 08/27/13 04/07/14	10% 7%
HA42 HA22 HB4N							
03-ED-50-73.7/75.4 03-1A7324 ACNH-P050-(129) --()		IN EL DORADO COUNTY IN AND NEAR SOUTH LAKE TAHOE FROM 0.1 MILE SOUTH OF AIRPORT ROAD TO ROUTE 50/89 SEPARATION HMA CONCRETE SUFACING AND DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MATYE, BENJAMIN 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-3562	\$4,577,449 \$2,415,349 \$0	03/28/13 04/18/13 01/21/14	64% 52% SUSPENDED
HA42 HA22 HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/14

Page 3
03/07/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-77.3/79.3 03-1A73U4 NH- () --()		IN SOUTH LAKE TAHOE FROM TROUT CREEK TO SKI RUN BOULEVARD STORM WATER QUALITY IMPROVEMENTS	DISNEY CONSTRUCTION INC 859 COWAN RDAD STE 3 BURLINGAME CA 94010 (650)259-9545	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD SOUTH LAKE TAHOE, CA 96150 (530)218-4803	\$16,589,721 \$16,542,726 \$253,786	02/10/11 03/01/11 02/25/14	66% 96%
HA42 HA22 HB4N	SWPPP						
03-ED-50-78.9/79.5 03-1A7344 ACNH-P050-(128)E --()		IN EL DORADO COUNTY IN SOUTH LAKE TAHOE FROM 0.2 MILE WEST OF SKI RUN BOULEVARD TO WILDWOOD AVENUE COLD PLANE & HMA OVERLAY, DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD, SUITE 6 SOUTH LAKE TAHOE, CA 96150 (530)218-4803	\$3,358,224 \$3,152,362 \$0	04/06/12 04/25/12 01/24/14	98% 92%
HA42	SWPPP						
03-ED-50-/80.4 03-4M5104		IN EL DORADO, SACRAMENTO, AND YOLO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 50, 51, AND 193 METHACRYLATE AND POLYESTER BRIDGE	PENHALL COMPANY P.O. BOX 842911 LOS ANGELES, CA 90084-2911 (510)357-8810	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916)801-3455	\$2,347,990 \$1,962,586 \$0	05/31/13 06/27/13 02/03/14	91% 79% SUSPENDED
HM3H							
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --() HA42 HB4N HA22		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT, SUITE 10 SAN RAMON CA 94583 (925)522-8250	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	\$11,542,406 \$13,372 \$0	06/19/13 07/22/13 12/02/14	0% 0% SUSPENDED
03-ED-193-10.1/10.1 03-2F7204 STP- () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INC NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-18.6/18.7 03-1F3304 SSTP-S193-(010)E --() HB1		IN EL DORADO COUNTY ABOUT 6.0 MILES SOUTH OF GEORGETOWN AT CHICKEN FLAT ROAD PLACE HMA, ROADWAY EXCAVATION	DOUG VEERKAMP GENERAL ENGINEERING INC 2585 COLD SPRINGS ROAD PLACERVILLE CA 95667 (530)676-0825	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$416,637 \$2,825 \$0	10/14/13 10/25/13 07/30/14	0% 1%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/14

Page 4
03/07/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-25.8/25.8 03-2F6504 STP- () --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-NEV-20-3.9/17.5 03-2F35U4 ACNH-P020-(167) --()		IN AND NEAR GRASS VALLEY AND NEVADA CITY FROM 0.3 MILE EAST OF INDIAN SPRING ROAD TO JCT RT 49 PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$8,496,024 \$8,096,346 \$18,047	12/21/12 01/23/13 12/12/14	39% 94%
HA22	WPCP						
03-NEV-20-12.8/15.9 03-3E0604 BHNH-SP02-(016)2 --()		IN GRASS VALLEY AND IN NEVADA CITY AT ROUTE 20/174 SEPARATION AND AT GOLD FLAT ROAD OVERCROSSING POLYESTER CONCRETE AND HMA OVERLAY	DEBRUIN CONSTRUCTION INC P O BOX 1355 STOCKTON CA 95231 (209)462-5100	CATANIA, DAVID 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-1752	\$1,031,882 \$50,000 \$0	08/24/11 10/03/11 08/23/12	100% 100% SUSPENDED
HA21	WPCP						
03-NEV-49-4.3/4.8 03-1F9104 STP-P049-(156)E --()		9 MILES SOUTH OF GRASS VALLEY AT CARRIAGE ROAD AND LADYBIRD DRIVE WIDEN, ADD SHOULDER AT 2 LOCATIONS	HANSEN BROS ENTERPRISES P O BOX 1599 GRASS VALLEY CA 95945 (530)273-3381	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$774,699 \$26,348 \$26,348	11/19/13 12/09/13 04/23/14	0% 3% SUSPENDED
HB4N							
03-NEV-49-9.7/11.2 03-2A6904 SARR-P049-(148)E P0-49 1-(8E) --()		IN NEVADA COUNTY NEAR GRASS VALLEY FROM 0.6 KM NORTH OF ALTA SIERRA DRIVE TO 0.9 KM SOUTH OF WELLSWOOD WAY WIDEN ROADWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	CLARK, MARTIN 138 NEW MOHAWK ROAD, STE. B NEVADA CITY CA 95959 (530)218-4832	\$9,894,249 \$9,880,278 \$8,012	05/08/10 06/22/10 03/25/14	73% 98%
HE13	SWPPP						
03-NEV-80-5.0/0 03-4M5004		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	VANDELL, SAM 2520 WARREN DR., SUITE A ROCKLIN, CA 95677 (916)869-1867	\$1,044,498 \$591,281 \$0	06/12/13 06/27/13 06/30/14	0% 56% SUSPENDED
HM3H							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/14

Page 5
03/07/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-49-.9/0 03-3F4104 SSTP-000C-(365)E --()		IN PLACER COUNTY NEAR AUBURN AND COLFAX ON ROUTES 49, 80, AND 193 AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIER	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 (714)646-3697	BOKOVA, MARY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2727	\$882,061 \$11,925 \$11,925	11/20/13 12/12/13 04/10/14	0% 1% SUSPENDED
HB1							
03-PLA-65-15.0/23.8 03-333824 HPLU-6203-(031)L 620-3 03-() --()		IN PLACER COUNTY NEAR LINCOLN FROM 2.6 MILES NORTH OF TWELVE BRIDGES OVERCROSSING TO 5.1 MILES SOUTH OF BEAR RIVER BRIDGE CONSTRUCT SOUTHBOUND LANES	DE SILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	FREDRICKSON, SCOTT 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)416-3011	\$18,823,237 \$14,793,839 \$50,557	05/21/12 06/19/12 08/12/14	72% 78%
HB4C	SWPPP						
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							
03-PLA-80-56.1/66.3 03-2C8604 ACIM-000C-(309)N --()		IN PLACER AND NEVADA COUNTIES FROM CARPENTER FLAT UNDERCROSSING TO HAMPSHIRE ROCKS UNDERCROSSING RECONSTRUCT ROADWAY	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROCKLIN, CA 95765 (916)645-4800	ZINK, PHIL 33 DEPOT STREET, P O BOX 1807 COLFAX CA 95713 (530)346-7996	\$94,733,395 \$92,191,647 \$283,608	02/22/10 03/16/10 06/18/14	100% 99% SUSPENDED
HA22	SWPPP						
03-PLA-89-8.6/12.8 03-3F4404 CSTP-P089-(108)E --()		IN PLACER COUNTY FROM ROUTE 89/28 JUNCTION IN TAHOE CITY TO 0.5 MILE NORTH OF ALPINE MEADOWS ROAD INSTALL PIPE AND RAISE PROFILE	HANSEN BROS ENTERPRISES P O BOX 1599 GRASS VALLEY CA 95945 (530)273-3381		\$1,980,000 \$0 \$0	01/08/14 01/31/14	0% 0%
HA42							
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570 (775)852-7283	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,602,705 \$1,284,725 \$0	04/10/12 04/27/12 05/06/15	13% 4% SUSPENDED
HA23	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/14

Page 6
03/07/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-1.5/0 03-4M3704		IN PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS REPLACE DAMAGED LIGHTING POLES	STUDEBAKER BROWN ELECTRIC INC 2008 OPPORTUNITY DR SUITE 140 ROSEVILLE CA 95678 (530)333-3423	KAMAL, BALBIR 3855 N FREEWAY BLVD. SUITE 120 SACRAMENTO, CA 95834 (916)799-0878	\$239,149 \$194,011 \$0	06/05/13 07/15/13 02/03/14	59% 79% SUSPENDED
HM4							
03-SAC-5-23.6/0 03-2F21U4 BHNH-000C-(362) --()		IN SACRAMENTO AT WEST END VIADUCT BRIDGE 24-0069 R/L AND IN WEST SACRAMENTO AT SACRAMENTO RIVER VIADUCT BRIDGE 24-0004 R/L BRIDGE DECK REHABILITATION	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95833 (916)283-9950	GUTIERREZ, BOJANA 703 B STREET MARYSVILLE, CA 95901 (916)801-3455	\$17,927,000 \$1,423,400 \$1,423,400	12/20/13 12/30/13 09/26/14	18% 8%
HB1							
03-SAC-12-.3/6.1 03-3C9004 ACNH-P012-(110) --()		IN SACRAMENTO COUNTY NEAR RIO VISTA AT VARIOUS LOCATIONS FROM EAST OF THE SACRAMENTO RIVER BRIDGE TO THE MOKELUMNE RIVER BRIDGE REHABILITATE PAVEMENT OVERLAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	SCOTT, JEFF 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$3,882,365 \$3,673,998 \$0	10/31/12 12/03/12 02/10/14 02/14/14	100% 100% COMPLETED
HA22	WPCP						
03-SAC-16-2.6/23.9 03-4M2804 STP-P016-(036)E --()		IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM 0.3 MILE EAST OF FOLSOM BLVD TO THE AMADOR COUNTY LINE PAVEMENT REHABILITATION	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$4,514,824 \$5,779,895 \$0	06/05/13 06/27/13 01/17/14 01/23/14	100% 100% COMPLETED
HM1							
03-SAC-50-1.6/0 03-0F2304 BHNH-P050-(132)E --()		IN SACRAMENTO COUNTY AT CAMELLIA CITY VIADUCT FR 0.3 MI E OF RIVERSIDE BLVD UC TO 26TH UC BRIDGE WIDENING, PCC OVERLAY	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPOKPALA, MESHACK 2200 X STREET, SUITE 120A SACRAMENTO, CA 95818 (916)718-8051	\$17,372,575 \$169,195 \$111,200	08/26/13 09/17/13 10/01/14	16% 1%
HA21							
03-SAC-51-6.0/8.3 03-1A1404		IN SACRAMENTO COUNTY IN SACRAMENTO FROM HOWE AVENUE TO 0.5 KM EAST OF WATT AVENUE PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	SAGER, JANET 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,365,464 \$1,342,985 \$5,000	10/15/09 11/02/09 03/18/15	0% 0% PLANT EST SATIS
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/14

Page 7
03/07/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742- 6811 (916)635-9370	TANVIR, RIZWAN 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)945-8921	\$93,194,681 \$56,486,418 \$1,502,638	07/29/11 08/24/11 09/16/15	36% 60% SUSPENDED
HB5	SWPPP						
03-SAC-80-/18 03-4M5204		IN AND NEAR SACRAMENTO ON ROUTES 80 , 99, AND 160 AT VARIOUS LOCATIONS REHABILITATE 13 BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD.SUITE 120 SACRAMENTO, CA 95834 (916)768-3597	\$2,364,738 \$1,537,078 \$0	05/10/13 06/04/13 08/07/14	43% 64% SUSPENDED
HM3H							
03-SAC-160-5.9/L7 03-3M7204		IN SACRAMENTO COUNTY NEAR RIO VISTA AT THREE MILE SLOUGH BRIDE PREP AND PAINT 2 BRIDGES	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$2,508,388 \$2,007,422 \$947,310	05/10/13 06/04/13 04/17/14	58% 79%
HM3							
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670 (916)608-1500	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$35,257,348 \$18,108,727 \$0	07/14/10 07/28/10 02/05/14	37% 52%
HE13	SWPPP						
03-SUT-99-11.0/14.3 03-1A43A4 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	DE SILVA GATES MCM A JNT VNTR OF DE SILVA GATES PO BOX 620 NORTH HIGHLANDS, CA 956600620 (916)334-1221	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$29,549,256 \$24,152,758 \$813,809	09/04/12 09/04/12 04/01/15	38% 84%
HE13	SWPPP						
03-SUT-99-19.5/20.5 03-1A4644		IN SUTTER COUNTY IN TUDOR AT ROUTE 99/113 SEPARATION CONSTRUCT 99/113 INTERCHANGE	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$13,042,986 \$10,853,176 \$116,198	10/16/12 12/20/12 06/04/14	67% 83% SUSPENDED
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/14

Page 8
03/07/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,829,997 \$1,766,691 \$2,927	12/10/10 02/07/11 12/11/14	0% 0% PLANT EST SATIS
HA25	WPCP						
03-SUT-99-/1.6 03-406604 HP21-L620-(304)8 --()		IN SACRAMENTO AND SUTTER COUNTIES FROM 0.6 MILES SOUTH OF SUTTER COUNTY LINE TO 0.7 MILES NORTH OF RIEGO ROAD MITIGATED NEGATIVE D CONSTRUCT INTERCHANGE WITH HMA	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	TRI, PRESTON 3951 PERFORMANCE DR.,SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$19,016,243 \$10,346,929 \$1,054,860	10/01/12 11/06/12 11/30/14	21% 54% SUSPENDE
HE11	SWPPP						
03-VAR-50-.2/21 03-4F0104 NHS- -() --()		IN EL DORADO, NEVADA, PLACER AND SACRAMENTO COUNTIES, ON VARIOUS ROUTES ANDAT VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE DAMAGED WIRING FOR LIGHTING	STUDEBAKER BROWN ELECTRIC, INCCHOHAN, MOHAN 2008 OPPORTUNITY DRIVE, #140 ROSEVILLE, CA 95678	3855 N. FREEWAY BLVD, STE 100 SACRAMENTO, CA 95834 (916)263-4922	\$785,000 \$271,078 \$0	08/01/13 09/04/13 04/30/14	100% 35%
20.20 201130							
03-VAR-51-5.5/8.1 03-3F4704		IN EL DORADO, NEVADA AND SACRAMENTO COUNTIES, ON VARIOUS AND VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE ELECTRICAL SYSTEMS	STUDEBAKER BROWN ELECTRIC, INCCHOHAN, MOHAN 2008 OPPORTUNITY DR., #140 ROSEVILLE, CA 95678 (530)333-3423	3855 N. FRRRWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)801-6092	\$331,803 \$346,798 \$0	08/15/12 09/19/12 02/08/13	100% 100%
20.20 201130							
03-YOL-50-2.5/3.1 03-0G0804		NEW PIN ASSEMBLY SACRAMENTO RIVER VIADUCT (BR. NO.24-0004R) TO STABILIZE STRUCTURE AT SPAN 12 & 16 DIR'S EMERGENCY F.A. REPAIR BRIDGE JOINTS/HINGES	GOLDEN STATE BRIDGE, INC. 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	GUTIERREZ, BOJANA 703 B STREET MARYSVILLE, CA 95901 (916)263-4927	\$235,000 \$0 \$0	09/27/13 11/18/13	0% 0%
20.80 030080							
03-YOL-80-.1/22.1 03-4M4904		IN SUTTER AND YOLO COUNTIES ON ROUTES 113/45/80 AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503 (951)352-4300	RANDHAWA, AMARJIT 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)825-7628	\$1,715,818 \$1,846,111 \$41,977	06/18/13 07/08/13 03/17/14	87% 98%
HM3H							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/14

Page 9
03/07/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-70-14.2/15.1 03-0A5804 NHX1-1501-(0E) --()		IN MARYSVILLE ON ROUTE 20 FROM F STREET TO BUCHANAN STREET AND ON ROUTE 70 FROM SIXTH STREET TO 0.2 MILES SOUTH OF BINNEY JUNCTION COLD PLANE AC, EXCAVATE ROADWAY AND	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890 (530)406-4200	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3842	\$27,657,243 \$13,445,357 \$426,582	01/13/12 01/31/12 02/05/16	36% 48% SUSPENDED
HA22	SWPPP						

Totals:	Authorized Final Amt:	<u>\$541,408,289</u>	Completed to Date:	<u>\$341,050,444</u>	Work This Month:	<u>\$7,943,508</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-70-9.2/17	03-2F3004	1
03-BUT-70-28.2/0	03-1E5104	1
03-BUT-70-/0	03-3M64A4	1
03-BUT-99-28.1/29.6	03-3E6204	1
03-BUT-99-32.4/33.3	03-3A0424	1
03-BUT-191-4.6/0	03-3M6404	1
03-COL-20-28.2/30.5	03-2F9704	2
03-ED-50-16.4/18.3	03-355534	2
03-ED-50-17.8/19.6	03-0F3004	2
03-ED-50-19.1/0	03-4M1904	2
03-ED-50-67.6/72.9	03-1A7314	2
03-ED-50-73.7/75.4	03-1A7324	2
03-ED-50-77.3/79.3	03-1A73U4	3
03-ED-50-78.9/79.5	03-1A7344	3
03-ED-50-/80.4	03-4M5104	3
03-ED-89-18.0/24.9	03-1A8444	3
03-ED-193-10.1/10.1	03-2F7204	3
03-ED-193-18.6/18.7	03-1F3304	3
03-ED-193-25.8/25.8	03-2F6504	4
03-NEV-20-3.9/17.5	03-2F35U4	4
03-NEV-20-12.8/15.9	03-3E0604	4
03-NEV-49-4.3/4.8	03-1F9104	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-49-9.7/11.2	03-2A6904	4
03-NEV-80-5.0/0	03-4M5004	4
03-PLA-49-.9/0	03-3F4104	5
03-PLA-65-15.0/23.8	03-333824	5
03-PLA-80-34.6/34.9	03-2F2504	5
03-PLA-80-56.1/66.3	03-2C8604	5
03-PLA-89-8.6/12.8	03-3F4404	5
03-PLA-89-/T8.5	03-2A9204	5
03-SAC-5-1.5/0	03-4M3704	6
03-SAC-5-23.6/0	03-2F21U4	6
03-SAC-12-.3/6.1	03-3C9004	6
03-SAC-16-2.6/23.9	03-4M2804	6
03-SAC-50-1.6/0	03-0F2304	6
03-SAC-51-6.0/8.3	03-1A1404	6
03-SAC-80-/M10.4	03-3797U4	7
03-SAC-80-/18	03-4M5204	7
03-SAC-160-5.9/L7	03-3M7204	7
03-SUT-99-11.0/14.3	03-1A4324	7
03-SUT-99-11.0/14.3	03-1A43A4	7
03-SUT-99-19.5/20.5	03-1A4644	7
03-SUT-99-30.6/32.7	03-1F5004	8
03-SUT-99-/1.6	03-406604	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-VAR-50-.2/21	03-4F0104	8
03-VAR-51-5.5/8.1	03-3F4704	8
03-YOL-50-2.5/3.1	03-0G0804	8
03-YOL-80-.1/22.1	03-4M4904	8
03-YUB-70-14.2/15.1	03-0A5804	9

Statement of Ongoing Contracts - Federal Aid

District	03		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$187,928,076	\$148,678,065
-F-	FEDERAL AID (PRIMARY)	\$87,351,947	\$41,964,038
-S-	FEDERAL AID (SECONDARY)	\$60,092,588	\$14,345,964
-SH-	STATE HIGHWAY	\$52,924,946	\$42,884,633
		\$153,110,733	\$93,177,745
District Total:		<u>\$541,408,289</u>	<u>\$341,050,444</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
03	\$9,858,645

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	\$9 , 858 , 645