

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/15

Page 1
04/08/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-70-26.7/27.1 03-3E1204 BHST-P070-(129) --() HA21		IN BUTTE COUNTY ABOUT 10.9 MILES NORTH OF OROVILLE FROM 0.2 MILE EAST OF PENTZ ROAD TO 0.2 MILE EAST OF CHEROKEE ROAD SEISMIC RETROFIT	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049 (530)246-4292	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$1,530,887 \$245,045 \$0	10/06/14 10/16/14 10/19/15	11% 16%
03-BUT-99-28.1/29.6 03-3E6204 NHBR-P099-(536) --() HA21		NEAR CHICO FROM ESTATES DRIVE TO 0.4 MILE NORTH OF BUTTE CREEK BRIDGE 12-126R REPLACE BRIDGE (SCOUR)	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$7,634,935 \$6,809,932 \$0	04/03/13 04/22/13 06/15/15	84% 89% SUSPENDED
03-BUT-99-32.4/33.3 03-3A0424 HB4N SWPPP		IN BUTTE COUNTY IN CHICO FROM ROUTE 32 UNDERCROSSING TO EAST FIRST AVENUE UNDERCROSSING WIDEN ROADWAY AND BRIDGES	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	THOMAS, SHAHNA 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)533-4526	\$26,699,755 \$26,216,241 \$0	07/08/11 08/05/11 02/06/15 02/18/15	100% 100% COMPLETED
03-COL-5-22.3/0 03-4M2004 HM3H		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007 (530)365-4444	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
03-ED-49-23.9/35 03-3F6704 STP-P049-(159) --() HA22		ABOUT 9 MILES NORTH OF PLACERVILLE FROM LOTUS ROAD TO 0.5 MILE NORTH OF ROUTE 193 PAVEMENT OVERLAY	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826 (916)381-0911	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$5,928,359 \$0 \$0	12/03/14 12/19/14	0% 0%
03-ED-50-17.0/17.3 03-3F8904 NHP-050 -(136)E --() HA22		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.7 TO 0.4 MILE WEST OF MAIN STREET INSTALL GRATED DRAIN LINE AND DI'S	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE #13 BREA CA 92821 (559)577-9999	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$237,102 \$0 \$0	12/08/14 12/22/14 03/11/15	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-36.7/0 03-0H1304		IN ED CO NEAR POLLOCK PINES ON ROUTE 50 AT BRIDAL VEIL FALLS DIR'S EMERGENCY F.A. CULVERT REPAIR	R A NEMETZ CONSTRUCTION CO., INC. P.O. BOX 5306 GALT, CA 95632	NANUGONDA, VEERA 3065 BLAIRS LANE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)218-4803	\$385,000 \$0 \$0	11/14/14 01/15/15 02/28/15	0% 0%
20.20 201130							
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN NV 89423 (775)782-2006	ALERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$11,540,454 \$0 \$0	09/26/14 10/10/14	0% 0% SUSPENDED
HA42 HA22 HB4N							
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --()		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT, SUITE 10 SAN RAMON CA 94583 (925)522-8250	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	\$11,779,440 \$6,049,176 \$0	06/19/13 07/22/13 06/01/16	42% 51% SUSPENDED
HA42 HB4N HA22							
03-ED-89-24.9/27.2 03-1A8454 STP-P089-(114) --()		NEAR TAHOMA FROM MEEKS CREEK BRIDGE TO WILSON AVENUE. STORM WATER MITIGATION COLD PLANE, HMA, CULVERT REHAB	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95617 (530)406-4200	MATYE, BENJAMIN 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-3562	\$4,181,220 \$0 \$0	01/14/15 02/03/15	0% 0%
HA42 HB4N HA22							
03-ED-193-10.1/10.1 03-2F7204 STP- () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INC NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-25.8/25.8 03-2F6504 STP- () --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-NEV-20-12.8/15.9 03-3E0604 BHNH-SP02-(016)2 --()		IN GRASS VALLEY AND IN NEVADA CITY AT ROUTE 20/174 SEPARATION AND AT GOLD FLAT ROAD OVERCROSSING POLYESTER CONCRETE AND HMA OVERLAY	DEBRUIN CONSTRUCTION INC P O BOX 1355 STOCKTON CA 95231 (209)462-5100	CATANIA, DAVID 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-1752	\$1,031,882 \$50,000 \$0	08/24/11 10/03/11 08/23/12	100% 100% SUSPENDED
HA21	WPCP						
03-NEV-49-3.4/0 03-4F6704		ABOUT 10 MILES SOUTH OF GRASS VALLEY AT BREWER ROAD ADD RIGHT TURN POCKET	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE # 13 BREA CA 92821 (559)577-9999	BOKOVA, MARY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2727	\$174,426 \$0 \$0	02/10/15 02/27/15	0% 0%
03-NEV-80-14.8/16.4 03-4M8604 MTCE- () --()		IN TRUCKEE FROM THE EASTBOUND OFFRAMP TO WEST TRUCKEE TO 0.2 MILE WEST OF ROUTE 80/267/89 SEPARATION BRIDGE 17-94 REPLACE DAMAGED FENCE	ARROW FENCING P.O. BOX 385 CALPELLA CA 95418 (707)485-1128	PUSTOV, MICHAEL 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)208-9974	\$218,505 \$0 \$0	02/11/15 03/11/15	0% 0%
HM							
03-NEV-80-21.2/28.1 03-4M8404 IM-0804-(199) --()		IN NEVADA COUNTY IN AND NEAR TRUCKEE FROM TRUCKEE RIVER BRIDGE 17-012 TO TRUCKEE RIVER BRIDGE 17-063 GRIND EXISTING BONDED WEARING	ACME CONCRETE PAVING INC, DBA ACPI 4124 E BROADWAY AVE SPOKANE WA 99202 (509)242-1234	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$7,678,421 \$2,323,877 \$0	06/24/14 07/24/14 01/22/15	48% 30% SUSPENDED
03-NEV-80-28.0/0 03-3E1104 NHIM-0804-(200) --()		NEAR FLORISTON AT TRUCKEE RIVER BRIDGE #17-0063R/L PAINT STRUCTURES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502 (541)664-3010	PUSTOV, MICHAEL 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (906)208-9974	\$1,487,000 \$26,793 \$0	11/25/14 12/10/14 08/31/15	16% 2% SUSPENDED
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-28.0/0 03-4M6104		NEAR FLORISTAN AT TRUCKEE RIVER BRIDGE 17-0063 R/L SUB STRUCTURE MITIGATION AND BRIDGE	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA CA 95742 (916)635-9370	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$1,990,000 \$1,478,311 \$0	05/22/14 07/11/14 06/23/15	62% 74% SUSPENDED
HM3							
03-NEV-80-29.5/0 03-4M7104		IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS AND	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)996-0601	\$2,669,224 \$2,524,909 \$0	04/22/14 05/16/14 05/12/15	80% 94% SUSPENDED
HM							
03-NEV-89-/8.7 03-3F6504 STP-P089-(115) --()		IN AND NEAR TRUCKEE FROM 0.7 MILE NORTH OF 80/267 JUNCTION TO SIERRA COUNTY LINE PAVEMENT OVERLAY	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076 (775)358-8792	JOHNSON, JEFF D 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,966,966 \$0 \$0	12/16/14 01/12/15 06/25/15	0% 0% SUSPENDED
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --()		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$20,891,336 \$6,358,184 \$0	01/28/14 02/21/14 11/13/15	47% 30%
HA21							
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							
03-PLA-80-69.3/69.8 03-4F3404 IMNH-0804-(201) --()		NEAR KINGVALE FROM 0.1 MILE EAST OF KINGVALE UNDERCROSSING TO 0.2 MILE WEST OF SODA SPRINGS OVERCROSSING INSTALL UNDERDRAIN/REPLACE AC DITCH	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076 (775)358-8792	STELLHORN, RANDY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2725	\$3,555,555 \$0 \$0	01/14/15 01/26/15	0% 0% SUSPENDED
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570 (775)852-7283	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,932,068 \$11,107,875 \$0	04/10/12 04/27/12 11/17/15	43% 32% SUSPENDED
HA23	SWPPP	REHAB PAVEMENT AND DRAINAGE SYSTEM					
03-PLA-267-/6.8 03-2F2904 STP-P267-(022) --()		NEAR TRUCKEE FROM NEVADA COUNTY LINE TO BROCKWAY SUMMIT PAVEMENT REHAB	TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616 (530)406-4200	JOHNSON, JEFF 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,309,699 \$0 \$0	12/08/14 12/31/14 09/01/15	0% 0% SUSPENDED
HA22							
03-SAC-5-12.9/0 03-4F1204 HSNH-0056-(342)E --()		NEAR SACRAMENTO AT BEACH LAKE BRIDGE HIGH FRICTION SURFACE TREATMENT,	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	YEUNG, KIN 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)416-7827	\$424,415 \$0 \$0	12/24/14 01/16/15	0% 0%
HB1							
03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	SACRAMENTO ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307 (209)541-0920	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,266,302 \$0 \$0	12/12/14 12/31/14	0% 0%
HA42							
03-SAC-5-23.6/0 03-2F21U4 BHNH-000C-(362) --()		IN SACRAMENTO AT WEST END VIADUCT BRIDGE 24-0069 R/L AND IN WEST SACRAMENTO AT SACRAMENTO RIVER VIADUCT BRIDGE 24-0004 R/L BRIDGE DECK REHABILITATION	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95833 (916)283-9950	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)801-3455	\$18,254,145 \$16,017,555 \$0	12/20/13 12/30/13 11/27/14	97% 88%
HB1							
03-SAC-50-2.4/3.7 03-4M7204		IN SACRAMENTO AND YOLO COUNTIES ON ROUTE 50 AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECKS	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA CA 95742 (916)635-9370		\$1,155,555 \$0 \$0	02/04/15 03/04/15	0% 0%
HM2							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)829-9220	ESTEPA, JOSEPH 2366 MARITIME DRIVE ELK GROVE, CA 95758 (530)682-3622	\$5,281,154 \$18,861 \$0	10/31/14 11/24/14 03/29/16	2% 0% SUSPENDED
03-SAC-51-2.6/44.7 03-4M7304 HM1		IN SACRAMENTO COUNTY ON ROUTES 51, 99, AND 160 AT VARIOUS LOCATIONS DECK METHACRYLATE, REHAB AND JOINT	WEST COAST STRUCTURES, INC DBALEE, SUSHMA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	3855 N FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,260,723 \$404,682 \$0	06/05/14 07/11/14 05/16/15	47% 32% SUSPENDED
03-SAC-51-4.0/0 03-0H2504 20.20 201130		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035 (916)386-1500	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$192,475 \$0	12/05/14 02/20/15 01/22/15	0% 25%
03-SAC-51-6.0/8.3 03-1A1404 HA25 SWPPP		IN SACRAMENTO COUNTY IN SACRAMENTO FROM HOWE AVENUE TO 0.5 KM EAST OF WATT AVENUE PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	SAGER, JANET 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,365,964 \$1,399,682 \$0	10/15/09 11/02/09 02/19/15 02/20/15	100% 100% OVER RUN
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- () HB5 SWPPP		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742-6811 (916)635-9370	MORALES, LEOBARDO 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)799-3376	\$97,105,756 \$70,801,426 \$0	07/29/11 08/24/11 03/09/16	54% 72%
03-SAC-160-1.4/L4.2 03-3F6604 NH-P160-(023) --() HA22		NEAR ANTIOCH FROM 1.2 MILES SOUTH OF SHERMAN ISLAND LEVEE ROAD TO WEST SHERMAN ISLAND ROAD HMA/ROADWAY EXCAV/REPLACE GUARDRAIL	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520 (925)687-6666	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$2,088,769 \$0 \$0	01/21/15 02/09/15 06/16/15	0% 0% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/15**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-160-44.5/47.1 03-4M5804		IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS INDIVIDUAL SLAB REPLACEMENT	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD STE 260 SACRAMENTO CA 95826 (916)381-0911	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)869-6087	\$1,418,634 \$866,159 \$0	04/15/14 05/05/14 11/21/14	66% 61% SUSPENDED
HM1							
03-SAC-160-/12 03-2F9904 NH-P160-(022) --()		IN SACRAMENTO COUNTY IN AND NEAR ISLETON FROM ROUTE 12 TO 0.5 MILE NORTH OF ROUTE 220 RUBBERIZED HOT MIX ASPHALT (GAP)	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$3,872,002 \$0 \$0	12/31/14 01/26/15	0% 0%
HA22							
03-SUT-99-11.0/14.3 03-1A43A4 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	DE SILVA GATES MCM A JNT VNTR OF DE SILVA GATES PO BOX 620 NORTH HIGHLANDS, CA 956600620 (916)334-1221	RIVERA, FERNANDO 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$30,149,581 \$28,642,412 \$0	09/04/12 09/04/12 05/06/15	93% 94%
HE13	SWPPP						
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670 (916)608-1500	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$35,257,348 \$18,108,727 \$0	07/14/10 07/28/10 02/05/14	37% 52%
HE13	SWPPP						
03-SUT-99-13.6/26.1 03-3F7704 HSST-000C-(374) --()		AT VARIOUS LOCATIONS IN BUTTE, COLUSA, PLACER, SACRAMENTO, SUTTER, AND YOLO COUNTIES INSTALL SHOULDER AND CENTERLINE	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT CA 94539 (510)656-2840	WARD, DONALD 2520 WARREN DR. STE A ROCKLIN, CA 95677 (916)478-0482	\$1,505,586 \$1,299,625 \$0	07/24/14 08/14/14 01/27/15 02/02/15	100% 100% COMPLETED
HB1							
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,829,997 \$1,793,033 \$10,732	12/10/10 02/07/11 12/11/15	0% 0% PLANT EST SATIS
HA25	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-/1.6 03-406604 HP21-L620-(304)8 --()		IN SACRAMENTO AND SUTTER COUNTIES FROM 0.6 MILES SOUTH OF SUTTER COUNTY LINE TO 0.7 MILES NORTH OF RIEGO ROAD MITIGATED NEGATIVE D CONSTRUCT INTERCHANGE WITH HMA	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	TRI, PRESTON 3951 PERFORMANCE DR.,SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$19,607,889 \$18,589,824 \$0	10/01/12 11/06/12 06/26/15	46% 97% SUSPENDED
HE11	SWPPP						
03-VAR-20-/43.9 03-4F5504		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 SACRAMENTO, YOLO, EL DORADO AND PLACER COUNTIES DIR'S EMERGENCY F.A. MODIFY EXISTING IRRIGATION SYSTEMS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$2,485,000 \$2,328,119 \$0	03/20/14 05/22/14 12/31/14	0% 94%
20.20 201130							
03-VAR-32-/37.7 03-4F5604		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 GLENN, BUTTE, COLUSA, SUTTER, YUBA AND NEVADA COUNTIES DIR'S EMERGENC MODIFY IRRIGATION SYSTEM AND INSTALL MULCH	AERCO PACIFIC, INC. 11370 J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$2,485,000 \$2,494,519 \$0	03/19/14 05/28/14 02/17/15 02/19/15	0% 100% COMPLETED
20.20 201130							
03-VAR-50-/23.1 03-4F5404		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 SACRAMENTO, PLACER, YUBA AND YOLO COUNTIES DIR'S EMERGENCY F.A. UPGRADE EXISTING CALSENSE RICS SYSTEM	PARKER LANDSCAPE DEVELOPMENT, INC. 6251 SKY CREEK DR STE A SACRAMENTO, CA 95828	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$735,000 \$719,106 \$0	03/19/14 05/21/14 02/17/15 02/19/15	0% 98% COMPLETED
20.20 201130							
03-VAR-51-5.5/8.1 03-3F4704		IN EL DORADO, NEVADA AND SACRAMENTO COUNTIES, ON VARIOUS AND VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE ELECTRICAL SYSTEMS	STUDEBAKER BROWN ELECTRIC, INC 2008 OPPORTUNITY DR., #140 ROSEVILLE, CA 95678 (530)333-3423	INCCHOHAN, MOHAN 3855 N. FRRRWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)801-6092	\$331,803 \$346,798 \$0	08/15/12 09/19/12 02/08/13	100% 100%
20.20 201130							
03-VAR--/0 03-2F0004 HSST-000C-(373) --()		IN BUTTE,COLUSA,GLENN,SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS UPGRADE GUARDRAIL END TREATMENTS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024 (503)661-5093	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3995	\$6,972,222 \$2,024,946 \$0	08/11/14 08/21/14 11/17/15	26% 29%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-5-9.4/0 03-4M7004		IN SACRAMENTO, SAN JOAQUIN, SOLANO COUNTIES AT VARIOUS LOCATIONS REPLACE METHACRYLATE AND JOINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	SCOTT, JEFF 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$1,769,435 \$1,460,306 \$0	05/12/14 05/29/14 04/09/15	72% 85%
03-YOL-5-11.3/0 03-4M7404 BHNH-000C-(376) --()		IN YOLO AND COLUSA COUNTIES COUNTY ON ROUTES 5, 80, AND 505 AT VARIOUS LOCATIONS (14 BRIDGES) BRIDGE REHABILITATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT BENICIA CA 94510 (707)746-8028	HAMM, JEFFREY 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)263-5653	\$4,512,911 \$947,896 \$0	10/02/14 10/21/14 07/10/15	13% 21% SUSPENDED
HM 03-YOL-113-2.2/0 03-0H2904		IN YOLO COUNTY ON ROUTE 113 AT MILE R2.2 EMERGENCY F.A. REPAIR SLOPE DAMAGE	POST VINTAGE PAVING COMPANY, INC. 119 MAIN STREET/ P.O. BOX 461 WINTERS, CA 95694 (530)795-0132	HAMM, JEFF 3951 PERFORMANCE DR., STE C SACRAMENTO, CA 95838 (916)508-3716	\$985,000 \$524,403 \$0	12/12/14 02/12/15 04/30/15	0% 53%
20.20 201130 03-YUB-20-13.3/20.3 03-3F0004 NH-P020-(171)1 --()		ABOUT 12 MILES EAST OF MARYSVILLE FROM MARYSVILLE ROAD TO 0.3 MILE EAST OF LOWER SMARTVILLE ROAD HMA OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$4,436,895 \$0 \$0	11/25/14 12/18/14	0% 0% SUSPENDED
HA22 03-YUB-70-14.2/15.1 03-0A5804 NHX1-1501-(0E) --()		IN MARYSVILLE ON ROUTE 20 FROM F STREET TO BUCHANAN STREET AND ON ROUTE 70 FROM SIXTH STREET TO 0.2 MILES SOUTH OF BINNEY JUNCTION COLD PLANE AC, EXCAVATE ROADWAY AND	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890 (530)406-4200	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3842	\$29,382,612 \$27,338,921 \$0	01/13/12 01/31/12 04/04/16	66% 87% SUSPENDED
HA22	SWPPP						

Totals: Authorized Final Amt: \$430,206,676 Completed to Date: \$260,139,338 Work This Month: \$10,732

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-70-26.7/27.1	03-3E1204	1
03-BUT-99-28.1/29.6	03-3E6204	1
03-BUT-99-32.4/33.3	03-3A0424	1
03-COL-5-22.3/0	03-4M2004	1
03-ED-49-23.9/35	03-3F6704	1
03-ED-50-17.0/17.3	03-3F8904	1
03-ED-50-36.7/0	03-0H1304	2
03-ED-89-8.6/13.8	03-1A8424	2
03-ED-89-18.0/24.9	03-1A8444	2
03-ED-89-24.9/27.2	03-1A8454	2
03-ED-193-10.1/10.1	03-2F7204	2
03-ED-193-25.8/25.8	03-2F6504	2
03-NEV-20-12.8/15.9	03-3E0604	3
03-NEV-49-3.4/0	03-4F6704	3
03-NEV-80-14.8/16.4	03-4M8604	3
03-NEV-80-21.2/28.1	03-4M8404	3
03-NEV-80-28.0/0	03-3E1104	3
03-NEV-80-28.0/0	03-4M6104	3
03-NEV-80-29.5/0	03-4M7104	4
03-NEV-89-/8.7	03-3F6504	4
03-PLA-80-8.1/37.8	03-3E1004	4
03-PLA-80-34.6/34.9	03-2F2504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-80-69.3/69.8	03-4F3404	4
03-PLA-89-/T8.5	03-2A9204	4
03-PLA-267-/6.8	03-2F2904	5
03-SAC-5-12.9/0	03-4F1204	5
03-SAC-5-23.3/0	03-3F0404	5
03-SAC-5-23.6/0	03-2F21U4	5
03-SAC-50-2.4/3.7	03-4M7204	5
03-SAC-50-16.9/17.4	03-4F0704	5
03-SAC-51-2.6/44.7	03-4M7304	6
03-SAC-51-4.0/0	03-0H2504	6
03-SAC-51-6.0/8.3	03-1A1404	6
03-SAC-80-/M10.4	03-3797U4	6
03-SAC-160-1.4/L4.2	03-3F6604	6
03-SAC-160-/12	03-2F9904	6
03-SAC-160-44.5/47.1	03-4M5804	7
03-SUT-99-11.0/14.3	03-1A43A4	7
03-SUT-99-11.0/14.3	03-1A4324	7
03-SUT-99-13.6/26.1	03-3F7704	7
03-SUT-99-30.6/32.7	03-1F5004	7
03-SUT-99-/1.6	03-406604	7
03-VAR-20-/43.9	03-4F5504	8
03-VAR-32-/37.7	03-4F5604	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-VAR-50-/23.1	03-4F5404	8
03-VAR-51-5.5/8.1	03-3F4704	8
03-VAR--/0	03-2F0004	8
03-YOL-5-9.4/0	03-4M7004	8
03-YOL-5-11.3/0	03-4M7404	9
03-YOL-113-2.2/0	03-0H2904	9
03-YUB-20-13.3/20.3	03-3F0004	9
03-YUB-70-14.2/15.1	03-0A5804	9

Statement of Ongoing Contracts - Federal Aid

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$104,784,177	\$73,125,303
-F-	FEDERAL AID (PRIMARY)	\$39,477,758	\$17,034,312
-S-	FEDERAL AID (SECONDARY)	\$78,138,202	\$19,220,126
-SH-	STATE HIGHWAY	\$47,685,264	\$41,315,188
		\$160,121,274	\$109,444,409
District Total:		<u>\$430,206,676</u>	<u>\$260,139,338</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
03	\$32,791,304
Work completed this Period:	\$32,791,304