

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/16

Page 1
03/01/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-70-24.3/0 03-0F6904 BRST-P070-(100)E --()		ABOUT 9.5 MILES EAST OF OROVILLE AT FLAG CANYON CREEK BRIDGE 12-140 REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$2,762,505 \$62,273 \$0	05/18/15 06/11/15 11/01/16	0% 2% SUSPENDED
HA21							
03-BUT-70-26.7/27.1 03-3E1204 BHST-P070-(129) --()		IN BUTTE COUNTY ABOUT 10.9 MILES NORTH OF OROVILLE FROM 0.2 MILE EAST OF PENTZ ROAD TO 0.2 MILE EAST OF CHEROKEE ROAD SEISMIC RETROFIT	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$1,546,730 \$1,554,586 \$0	10/06/14 10/16/14 01/28/16 01/29/16	100% 100% COMPLETED
HA21							
03-BUT-99-30.1/T37.5 03-2F3304 NHP-P099-(586) --()		IN AND NEAR CHICO FROM 0.5 MILE SOUTH OF SKYWAY OVERCROSSING TO 0.2 MILE SOUTH OF GARNER LANE RHMA-O (OGFC) AND HMA-A OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$9,164,500 \$1,445,931 \$1,228,416	09/29/15 10/14/15 08/15/16	0% 16%
HA22							
03-BUT-99-33.8/35.3 03-0H9404		IN BUTTE COUNTY ON ROUTE 99 FROM 0.05 MILE SOUTH OF LINDO CHANNEL TO E LASSEN AVENUE UNDERCORSSING DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$795,000 \$1,135 \$1,135	08/17/15 10/27/15 05/31/16	0% 0%
20.20 201130							
03-BUT-99-34.2/36.3 03-4F1604		IN AND NEAR CHICO AT COHASSET ROAD OVERCROSSING AND AT EATON ROAD OVERCROSSING INSTALL STREET LIGHTING	ALL PHASE EXCAVATING AND CONSTRUCTION INC. 13655 TWIN LAKES LANE REDDING CA 96003	CHAMBERLIN, AARON 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$325,807 \$311,544 \$0	05/05/15 06/11/15 02/18/15	63% 95% SUSPENDED
03-BUT-99-40.6/40.8 03-1F4204 HSNH-P099-(582)E --()		NEAR CHICO AT THE ROCK CREEK BRIDGE #12-27 SHOULDER WIDENING ON STRUCTURE	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$3,121,987 \$217,153 \$0	05/13/15 06/09/15 02/02/17	0% 7% SUSPENDED
HBI							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/16**

Page 2
03/01/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-162-18.0/22.7 03-0G3604		IN BUTTE COUNTY IN AND NEAR OROVILLE FROM LOWER WYANDOTTE ROAD TO SADDLE DRIVE RUBBERIZED HOT MIX ASPHALT (GAP)	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694		\$1,147,082 \$0 \$0	02/05/16 02/18/16	0% 0%
03-COL-5-22.3/0 03-4M2004		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
HM3H							
03-COL-16-3.3/6.3 03-1H3404		IN COLUSA COUNTY ON ROUTE 16 AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. PLACE RSP ARMORING AND HYDROSEED	VINTAGE PAVING COMPANY, INC. 119 MAIN STREET WINTERS, CA 95694	KNUDSON, CAMERON 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$385,000 \$0 \$0	11/16/15 01/28/16	0% 0%
20.20 201130							
03-ED-49-14.9/15.1 03-2F6004		IN PLACERVILLE, AT THE INTERSECTION OF SPRING STREET AND ROUTE 50; ALSO AT THE INTERSECTION OF SPRING STREET AND COLOMA STREET. UPGRADE CURB RAMPS, SIDEWALK AND	ROBERT J. FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003		\$857,316 \$0 \$0	09/04/15 09/23/15	0% 0%
HB71							SUSPENDED
03-ED-49-23.9/35 03-3F6704 STP-P049-(159) --()		ABOUT 9 MILES NORTH OF PLACERVILLE FROM LOTUS ROAD TO 0.5 MILE NORTH OF ROUTE 193 PAVEMENT OVERLAY	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$5,682,151 \$4,991,124 \$0	12/03/14 12/19/14 12/21/15	100% 86%
HA22							OVER RUN
03-ED-50-36.7/0 03-0H1304		IN ED CO NEAR POLLOCK PINES ON ROUTE 50 AT BRIDAL VEIL FALLS DIR'S EMERGENCY F.A. CULVERT REPAIR	R A NEMETZ CONSTRUCTION CO., INC. P.O. BOX 5306 GALT, CA 95632	NANUGONDA, VEERA 3065 BLAIRS LANE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)218-4803	\$385,000 \$195,987 \$0	11/14/14 01/15/15 03/23/15	0% 51%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$11,853,591 \$7,237,904 \$0	09/26/14 10/10/14 06/27/16	52% 60% SUSPENDED
HA42 HA22 HB4N							
03-ED-89-13.8/18 03-1A8434 STP-P089-(112) --()		NEAR SOUTH LAKE TAHOE FROM CASCADE ROAD TO UPPER EMERALD BAY ROAD COLD PLAN AC/HMA CONCRETE/CULVERT	DON GARCIA EXCAVATING & PAVING, INC. P O BOX 7176 SOUTH LAKE TAHOE CA 96158		\$8,200,629 \$0 \$0	09/09/15 10/14/15	0% 0% SUSPENDED
HA42 HA22 HB4N							
03-ED-89-24.9/27.2 03-1A8454 STP-P089-(114) --()		NEAR TAHOMA FROM MEEKS CREEK BRIDGE TO WILSON AVENUE. STORM WATER MITIGATION COLD PLANE, HMA, CULVERT REHAB	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95617	MONTPLAISIR, JARET 10960 W. RIVER ST, STE 101A TRUCKEE CA 96161 (530)682-3562	\$4,148,541 \$3,506,824 \$0	01/14/15 02/03/15 05/27/16	94% 84% SUSPENDED
HA42 HB4N HA22							
03-ED-193-10.1/10.1 03-2F7204 STP- () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100% SUSPENDED
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- () --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29% SUSPENDED
20.20 201130							
03-GLE-5-24.8/28.6 03-0F3704 IMNH-P () 0		IN GLENN COUNTY NEAR ORLAND AT VARIOUS LOCATIONS FROM COUNTY ROAD 16 OVERCROSSING TO COUNTY ROAD 3 OVERCROSSING LOWER ROADWAY PROFILE TO IMPROVE	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)218-3679	\$4,098,148 \$19,906 \$19,906	12/02/15 12/17/15 08/02/16	0% 0% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
7097-	-()						
HA42							
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --()		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$21,814,921 \$16,313,168 \$424,374	01/28/14 02/21/14 07/06/16	71% 75%
HA21							
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,678,038 \$19,512,556 \$0	04/10/12 04/27/12 05/24/16	69% 57% SUSPENDED
HA23 SWPPP							
03-PLA-193-4.4/5.4 03-4E8604 HSST-P -(193) 2--() --()		NEAR LINCOLN FROM 0.1 MILE WEST TO 0.9 MILE EAST OF CLARK TUNNEL ROAD CURVE IMPROVEMENTS AND WIDENING	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN CA 95677 (916)624-2851	\$5,422,812 \$0 \$0	09/08/15 09/23/15 11/08/17	0% 0%
HB1							
03-PLA-267-/6.8 03-2F2904 STP-P267-(022) --()		NEAR TRUCKEE FROM NEVADA COUNTY LINE TO BROCKWAY SUMMIT PAVEMENT REHAB	TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616	JOHNSON, JEFF 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,242,838 \$3,208,434 \$29,596	12/08/14 12/31/14 03/02/16	91% 93% SUSPENDED
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-20.0/25 03-3F1704 NH-000C-(392) --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ROADSIDE PAVEMENT AND SAFE ACCESS	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260 SACRAMENTO CA 95826	SCOTT, JEFF 3855 N. FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916)263-4931	\$2,674,024 \$382,200 \$0	07/16/15 08/04/15 03/01/16	30% 14%
HB1							
03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	SACRAMENTO ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,297,802 \$945,504 \$0	12/12/14 12/31/14 01/16/16	100% 73% OVER RUN
HA42							
03-SAC-5-32.5/32.7 03-2F6304 IMNH-P -()0 6344- -()		IN SACRAMENTO COUNTY NEAR SACRAMENTO FROM EAST OF POWERLINE ROAD TO WEST OF AIRPORT BOULEVARD. CREATE A LONGER DECELERATION LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568		\$958,858 \$0 \$0	11/16/15 12/07/15	0% 0% SUSPENDED
03-SAC-50-2.3/16.8 03-4F1304 HSNH-000 -(389) --()		IN THE CITY AND COUNTY AT VARIOUS LOCATIONS ON ROUTES 5, 50, AND 80. ALSO IN BUTTE COUNTY ON ROUTE 191 PLACE HIGH FRICTION SURFACE	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	LEE, SUSHMA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,182,266 \$964,665 \$0	03/02/15 03/26/15 08/03/16	100% 80%
HB1							
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2932	\$5,388,797 \$4,687,723 \$32,592	10/31/14 11/24/14 06/08/16	60% 87% SUSPENDED
03-SAC-51-.2/1.1 03-3F0804 BHNH-P051-(028) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT FORT SUTTER VIADUCT BRIDGE 24-188R LP REHABILITATE/RESURFACE BRIDGE DECK	MYERS AND SONS CONSTRUCTION, 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834	ELGHASSEIN, D. "DEAN" 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)263-4929	\$5,026,304 \$979,915 \$0	06/23/15 07/13/15 02/17/16	64% 19%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV P.O. BOX 6227 CONCORD, CA 94524-6227	OKPALA, MESHACK 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)718-8051	\$100,893,378 \$84,443,785 \$785,155	07/29/11 08/24/11 11/04/16	64% 85%
HB5	SWPPP						
03-SAC-160-7.0/0 03-3F3404 BHNH-P160-(024)E --()		NEAR ISLETON AT THREE MILE SLOUGH BRIDGE 24-121 PAINT ENTIRE BRIDGE	FD THOMAS, INC 217 BATEMAN DR CENTRAL POINT OR 97502	TECLE, DANIEL 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)919-4252	\$9,162,809 \$4,474,325 \$1,249,528	06/17/15 07/13/15 07/27/16	48% 49%
HA21							
03-SIE-49-11.3/12.4 03-4M9404		IN SIERRA COUNTY AT GOODYEARS BAR AT VARIOUS LOCATIONS FROM 0.8 MILE EAST OF RAMSHORN TRACT ROAD TO GOODYEARS CREEK ROAD REPLACE GUARDRAIL	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070		\$199,991 \$0 \$0	01/22/16 02/04/16	0% 0%
03-SIE-89-19.9/29.6 03-0G1004		NEAR SATTLEY FROM WEST JUNCTION ROUTE 49 TO PLUMAS COUNTY LINE REPLACE AC SURFACING	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694		\$1,083,125 \$0 \$0	10/20/15 11/02/15	0% 0%
							SUSPENDED
03-SIE-89-/2.3 03-1F2604 HSST-P -()P 9113- -()		IN SIERRA COUNTY NEAR SIERRAVILLE FROM 0.8 MILE NORTH OF NEVADA COUNTY LINE TO 1.4 MILES NORTH OF NEVADA COUNTY LINE CONSTRUCT CONCRETE BOX CULVERT	MEYERS EARTHWORK INC. P.O. BOX 493730 REDDING CA 96049		\$1,605,406 \$0 \$0	01/12/16 02/11/16	0% 0%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-51-4.1/4.1 03-0H9504		IN NEVADA, SACRAMENTO, AND PLACER COUNTIES AT VARIOUS LOCATIONS EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95690	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,601,000 \$172,289 \$24,537	08/17/15 10/26/15 06/30/16	0% 11%
20.20 201130							
03-VAR-70-16.1/16.1 03-1H2104		IN BUTTE AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS EMERGENCY L.B. INSTALL RECLAIMED WATER SERVICE HYDRANT	CLEARWATER CONSTRUCTION SERVICES, INC. DBA CLEARWATER LANDSCAPE SERVICES 3908 PLACITAS DRIVE CAMERON PARK, CA 95682	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$271,000 \$36,685 \$22,463	09/01/15 12/10/15 06/30/16	0% 14%
20.20 201130							
03-VAR-99-29.7/29.7 03-0H6204		IN BUTTE, NEVADA, SUTTER AND YUBA COUNTIES ON STATE ROUTES 20 AND 99 AT VARIOUS LOCATIONS EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,705,000 \$187,863 \$31,209	06/05/15 08/07/15 06/30/16	0% 11%
20.20 201130							
03-VAR--/0 03-1H2904		IN YUBA AND PLACER COUNTIES ON ROUTES 49 AND 80 AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. REPAIR CULVERTS	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	PUSTOV, MICHAEL 138 NEW MOHAWK RD, SUITE B NEVADA CITY, CA 95959 (916)208-9974	\$985,000 \$0 \$0	10/23/15 02/01/16	0% 0%
20.20 201130							
03-VAR--/0 03-0H6004		IN BUTTE, NEVADA, AND SACRAMENTO COUNTIES ON ROUTES 20,50, AND 99 AT VARIOUS LOCATIONS INSTALL SMALLER HORSEPOWER PUMPS DIR'S EMERGENCY L.B.	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMANETO, CA 95834 (916)825-2272	\$1,265,000 \$148,654 \$0	06/05/15 08/21/15 06/30/16	0% 12%
20.20 201130							
03-VAR--/0 03-4F2704 HSNH-000C-(393) --()		IN GLENN AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS INSTALL AND/OR MODIFY SIGNALS AND	STUDEBAKER BROWN ELECTRIC, INC 6643 32ND STREET NORTH HIGHLANDS CA 95660	INC DIAZ, PEDRO 3855 NORTH FREEWAY BLVD, ST120 SACRAMENTO, CA 95834 (530)682-5440	\$200,021 \$114,960 \$0	06/02/15 06/25/15 06/30/16	60% 57% SUSPENDE

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-2F0004 HSST-000C-(373) --()		IN BUTTE, COLUSA, GLENN, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3995	\$7,273,240 \$7,271,443 \$0	08/11/14 08/21/14 01/12/16 01/21/16	100% 100% COMPLETED
HB1							
03-VAR--/0 03-0H5904		IN SACRAMENTO AND PLACER COUNTIES ON ROUTES 50, 80, AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$830,000 \$266,044 \$10,402	06/05/15 08/07/15 06/30/16	0% 32%
20.20 201130							
03-YOL-5-/0 03-0G0504 NHP-000C-(403) --()		IN YOLO COUNTY AT VARIOUS LOCATIONS PLACE BRIDGE DECK PREVENTATIVE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)263-5648	\$2,183,100 \$0 \$0	09/25/15 10/14/15	0% 0%
03-YOL-50-.4/.6 03-3F6904 NHP-P050-(137) --()		IN WEST SACRAMENTO AT 0.4 MILE WEST OF WESTBOUND ROUTE 80 ON-RAMP ONTO EASTBOUND ROUTE 50 RELOCATE EXISTING WEIGH IN MOTION	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	TRI, PRESTON 3951 PERFORMANCE DR. STE. E SACRAMENTO, CA 95838 (916)263-5705	\$1,417,168 \$0 \$0	11/04/15 11/16/15	0% 0%
03-YUB-70-3.9/3.9 03-0G0204		IN BUTTE, COLUSA AND YUBA COUNTIES AT VARIOUS LOCATIONS REPAIR AND RESURFACE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$293,293 \$0 \$0	02/12/16 02/25/16	0% 0%

Totals: Authorized Final Amt: \$269,573,922 Completed to Date: \$164,593,578 Work This Month: \$3,859,315

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-70-24.3/0	03-0F6904	1
03-BUT-70-26.7/27.1	03-3E1204	1
03-BUT-99-30.1/T37.5	03-2F3304	1
03-BUT-99-33.8/35.3	03-0H9404	1
03-BUT-99-34.2/36.3	03-4F1604	1
03-BUT-99-40.6/40.8	03-1F4204	1
03-BUT-162-18.0/22.7	03-0G3604	2
03-COL-5-22.3/0	03-4M2004	2
03-COL-16-3.3/6.3	03-1H3404	2
03-ED-49-14.9/15.1	03-2F6004	2
03-ED-49-23.9/35	03-3F6704	2
03-ED-50-36.7/0	03-0H1304	2
03-ED-89-8.6/13.8	03-1A8424	3
03-ED-89-13.8/18	03-1A8434	3
03-ED-89-24.9/27.2	03-1A8454	3
03-ED-193-10.1/10.1	03-2F7204	3
03-ED-193-25.8/25.8	03-2F6504	3
03-GLE-5-24.8/28.6	03-0F3704	3
03-PLA-80-8.1/37.8	03-3E1004	4
03-PLA-80-34.6/34.9	03-2F2504	4
03-PLA-89-/T8.5	03-2A9204	4
03-PLA-193-4.4/5.4	03-4E8604	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-267-/6.8	03-2F2904	4
03-SAC-5-20.0/25	03-3F1704	4
03-SAC-5-23.3/0	03-3F0404	5
03-SAC-5-32.5/32.7	03-2F6304	5
03-SAC-50-2.3/16.8	03-4F1304	5
03-SAC-50-16.9/17.4	03-4F0704	5
03-SAC-51-.2/1.1	03-3F0804	5
03-SAC-51-4.0/0	03-0H2504	5
03-SAC-80-/M10.4	03-3797U4	6
03-SAC-160-7.0/0	03-3F3404	6
03-SIE-49-11.3/12.4	03-4M9404	6
03-SIE-89-19.9/29.6	03-0G1004	6
03-SIE-89-/2.3	03-1F2604	6
03-VAR-51-4.1/4.1	03-0H9504	6
03-VAR-70-16.1/16.1	03-1H2104	7
03-VAR-99-29.7/29.7	03-0H6204	7
03-VAR--/0	03-1H2904	7
03-VAR--/0	03-0H6004	7
03-VAR--/0	03-4F2704	7
03-VAR--/0	03-2F0004	7
03-VAR--/0	03-0H5904	8
03-YOL-5-/0	03-0G0504	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-YOL-50-.4/.6	03-3F6904	8
03-YUB-70-3.9/3.9	03-0G0204	8

Statement of Ongoing Contracts - Federal Aid

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$100,893,378	\$84,443,785
-F-	FEDERAL AID (PRIMARY)	\$22,251,935	\$10,524,163
-S-	FEDERAL AID (SECONDARY)	\$68,475,788	\$38,726,885
-SH-	STATE HIGHWAY	\$13,903,359	\$1,989,156
		\$64,049,462	\$28,909,589
District Total:		<u>\$269,573,922</u>	<u>\$164,593,578</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
03	\$8,819,969
Work completed this Period:	\$8,819,969