

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 1  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-9.1/9.2 03-4F2604 SNHG-P032-(046) --()		IN BUTTE COUNTY IN CHICO AT RT 32 AND IVY STREET INSTALL TRAFFIC SIGNAL AT IVY	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870	GRANADOS, ANTHONY 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)949-1611	\$1,292,685 \$1,209,492 \$255,494	02/06/17 02/27/17 08/22/17	100% 93%  OVER RUN
03-BUT-70-17.0/19.8 03-0G5304		IN BUTTE COUNTY NEAR OROVILLE FROM .4 MILE NORTH OF GARDEN DRIVE OC TO CAMPBELL CREEK OVERFLOW BRIDGE COLD PLANE AC PAVEMENT AND RHMA-O	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$1,344,337 \$0 \$0	11/01/17 11/28/17	0% 0%  SUSPENDED
03-BUT-70-35.7/48 03-3H0004		IN BUTTE COUNTY ON ROUTE 70 FROM POST MILE 35.7 TO POST MILE 48.0 DIR'S EMERGENCY FA REMOVE MULTIPLE SLIDES, CLEAN PAVEMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$985,000 \$935,963 \$0	01/11/17 04/26/17 08/21/17	100% 95%
20.20 201130							
03-BUT-70-41.5/41.5 03-2H7504		IN BUTTE COUNTY ON ROUTE 70 APPROXIMATELY 0.6 MILE EAST OF NORTH FORK FEATHER RIVER DIR'S EMERGENCY F.A. CONSTRUCT SOLDIER PILE WALL	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY RD CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$3,485,000 \$540,225 \$0	01/10/17 02/08/17 09/30/17	0% 16%
20.20 201130							
03-BUT-70-46.0/47 03-3H1704		IN BUTTE COUNTY ON ROUTE 70 APPROXIMATELY 0.8 MILES WEST OF SHADY REST STOP TO APPROXIMATELY 0.2 MILES EAST OF SHADY REST STOPDIR' RECONSTRUCT RSP EMBANKMENT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)895-5245	\$1,495,000 \$1,210,186 \$0	02/11/17 06/13/17 08/21/17	100% 81%
20.20 201130							
03-BUT-99-34.6/34.9 03-1H3204 HSNH-P099-(611)E --()		NB BUTTE 99 OFF-RAMP TO EAST AVE WIDEN ROADWAY, EARTHWORK, POSSIBLE	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	CHAMBERLIN, AARON 2707 NOTRE DAME BOULEVARD CHICO, CA 95928 (530)440-5124	\$1,073,370 \$1,050,868 \$0	05/19/17 06/09/17 12/29/17	78% 95%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 2  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-162-15.8/18 03-3H2104		IN BUTTE COUNTY ON ROUTE 162 FROM THE KNIFE RIVER CONSTRUCTION 70/162 SEPARATION TO LOWER WYANDOTTE ROAD. DIR'S EMERGENCY FA HMA DIGOUTS	1764 SKYWAY CHICO, CA 95928	GRIFFITH, GARRETT 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$685,000 \$556,942 \$0	03/02/17 06/13/17 11/30/17	0% 81%
20.20 201130							
03-BUT-162-21.6/21.6 03-3H2704		IN BUTTE COUNTY ON ROUTE 162 AT QUINCY PLACE DIR'S EMERGENCY L.B. REPLACE CULVERT AND REPAIR SINKHOLE	LAMON CONSTRUCTION CO., INC. 871 VON GELDERN WAY YUBA CITY, CA 95991	GRIFFITH, GARRETT 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$285,000 \$122,116 \$0	05/17/17 07/07/17 12/07/17	100% 43%
20.20 201130							
03-BUT-191-6.8/8.6 03-3F7604 ACHS-STP1-(100) --()		BUTTE COUNTY NEAR PARADISE FROM 1.9 MILES NORTH OF CLEAR CREEK BRIDGE TO AIRPORT ROAD. REALIGN CURVES, WIDEN SHOULDERS	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	SOLANO, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4810	\$17,575,940 \$16,432,606 \$89,525	02/14/17 02/27/17 01/04/19	74% 98%
03-COL-20-5.1/12.5 03-3H1604		IN COLUSA COUNTY ON ROUTE 20 FROM 1.6 A.TEICHERT & SON, INC. MILES EAST OF 16/20 SEPARATION TO 0.7 PO BOX 15002 MILEWEST OF LEESVILLE ROAD. DIR'S EMERGENCY FA REPAIR AND REPLACE CULVERTS, CLEAR DITCHES	SACRAMENTO, CA 95851	GRIFFITH, GARRETT 379 COLUSA AVE YUBA CITY, CA 95991 (530)682-3842	\$2,305,000 \$2,034,540 \$0	02/18/17 06/28/17 12/31/17	0% 88%
20.20 201130							
03-COL-45-28.8/33.1 03-0G4204		IN COLUSA COUNTY ABOUT 9 MILES NORTH OF COLUSA FROM 0.5 MILE NORTH OF PACKER ROAD TO SPENCER ROAD COLD IN PLACE RECYCLE	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		\$2,070,750 \$0 \$0	12/22/17 02/02/18	0% 0%
03-ED-49-11.3/11.7 03-3H7604		IN EL DORADO COUNTY ON ROUTE 49 FROM A.TEICHERT & SON INC. DBA 0.1 MILES SOUTH OF MISSOURI FLAT ROAD TEICHERT CONSTRUCTION TO DIAMOND MEADOW COURT DIR'S EMERGENCY L.B. REPLACE DAMAGED CULVERTS	P.O. BOX 13557 SACRAMENTO, CA 95853	KOKER, JUANAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7612	\$595,000 \$0 \$0	08/30/17 11/06/17	0% 0%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 3  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-49-16.9/0 03-3H9904		IN EL DORADO COUNTY ON ROUTE 49 APPROXIMATELY 0.5 MILES NORTH OF DIANA ST. DIR'S EMERGENCY F.A. REPAIR ERODED EMBANKMENT & DAMAGED PAVEMEN	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)718-8055	\$435,000 \$0 \$0	10/30/17 12/11/17	0% 0%
20.20 201130							
03-ED-49-24.0/0 03-0F3104 ACST-P049-(69 ) --()		EL DORADO COUNTY NEAR COLOMA FROM 0.1 M.C.M. CONSTRUCTION, INC. MILE EAST OF MARSHALL ROAD TO 0.3 MILE EAST OF LOTUS ROAD, AT SOUTH FORK AMERICAN RIVER BR REPLACE BRIDGE 25-0021	6413 32ND STREET NORTH HIGHLANDS CA 95660	HAMM, JEFFREY 1016W, STE.50, N.MARKET STREET SACRAMENTO, CA 95834 (916)508-3716	\$17,213,811 \$11,590,748 \$54,798	12/12/16 01/10/17 06/27/18	67% 67%
HA21							
03-ED-49-37.3/37.8 03-2H5304		IN EL DORADO COUNTY ON ROUTE 49 FROM 0.4 MILES TO 0.9 MILES SOUTH OF N FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. REPAIR SLIPOUT	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$2,985,000 \$202,467 \$0	12/12/16 03/07/17 03/30/18	0% 7%
20.20 201130							
03-ED-50-15.4/18.8 03-0G5404		IN EL DORADO COUNTY IN AND NEAR PLACERVILLE FROM WEBER CREEK BRIDGE TO CARSON ROAD OVERCROSSING COLD PLANE AC PAVEMENT AND	MERCER FRASER COMPANY 77 WEST SECOND STREET EUREKA CA 95501	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95741 (916)416-7548	\$2,296,700 \$697,730 \$0	04/27/17 05/18/17 11/15/17	66% 30%
03-ED-50-21.5/34.1 03-3H1804		IN EL DORADO COUNTY ON ROUTE 50 APPROXIMATELY 0.2 MILES EAST OF PARKWAY DRIVE TO 0.1 MILES EAST OF FOREST ROAD DIR'S EMERGENCY FA REPAIR SLIDES AND SLIPOUTS	DOUG VEERKAMP GENERAL ENGINEERING 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$2,325,000 \$301,763 \$0	03/02/17 06/01/17 11/30/17	0% 13%
20.20 201130							
03-ED-50-22.3/66.5 03-1H6904		IN EL DORADO COUNTY NEAR CAMINO FROM BRAEBURN LANE TO ECHO SUMMIT DIR'S EMERGENCY L.B. FELL & DISPOSE THE DEAD, DYING & HAZARD TR	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	KOKER, JUANAH 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$3,285,000 \$647,596 \$0	06/30/16 10/14/16 12/30/17	0% 20%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 4  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-33.9/36.2 03-3H2304		IN EL DORADO COUNTY ON ROUTE 50 APPROX. 0.5 MILES WEST OF FOREST ROAD AND APPROX. 1.0 MILE WEST OF BRIDAL VEIL FALLS DIR'S EMERGEN GRIND & PAVE HMA-A & GEOTECHNICAL DRILLING	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$575,000 \$494,322 \$0	02/14/17 07/27/17 01/12/18	100% 86%
20.20 201130							
03-ED-50-36.6/38.5 03-3H0204		IN EL DORADO COUNTY ON ROUTE 50 FROM APPROX,0.6 MILES WEST OF BRIDAL VEIL FALLSTO APPROX.1.3 MILES WEST OF BRIDAL VEIL FADIR'S EME REMOVE SLIDE MATERIAL, REPAIR SINKHOLE,	DOUG VEERKAMP ENGINEERING,INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$765,000 \$732,073 \$0	02/10/17 05/26/17 12/30/17	0% 96%
20.20 201130							
03-ED-50-37.6/37.6 03-3H1104		IN EL DORADO COUNTY ON ROUTE 50 APPROXIMATELY 0.4 MILES EAST OF BRIDGE VEIL FALLS ROAD DIR'S EMERGENCY F.A. STABILIZE SLIPOUT	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$1,515,000 \$1,201,176 \$0	02/16/17 05/25/17 01/12/18	100% 79%
20.20 201130							
03-ED-50-37.6/37.6 03-3H1004		IN EL DORADO COUNTY ON ROUTE 50 APPROXIMATELY 0.4 MILES EAST OF BRIDAL VEIL FALLS DIR'S EMERGENCY LB CONSTRUCT SOLDIER PILE WALL	MYERS AND SONS CONSTRUCTION,L 4600 NORTHGATE BLVD., STE.100 SACRAMENTO, CA 95834	PLEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$7,875,000 \$6,586,191 \$0	03/16/17 06/23/17 01/12/18	100% 84%
20.20 201130							
03-ED-50-43.6/50 03-3H1204		IN EL DORADO COUNTY ON ROUTE 50 FROM 0.2 MILES WEST OF ALDER CREEK RD. TO 0.5 MILES WEST OF 33 MILE STONE ROAD DIR'S EMERGENCY F. REMOVE SLIDES AND REPAIR SLIPOUTS	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$3,885,000 \$1,785,837 \$0	02/11/17 05/25/17 01/12/18	100% 46%
20.20 201130							
03-ED-50-48.8/49 03-3H2404		IN EL DORADO COUNTY ON HWY 50 IN THE TOWN OF HYBURZ DIR'S EMERGENCY F.A. ABANDON CULVERT AND PLACE NEW CULVERT	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRING ROAD PLACERVILLE, CA 95667	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$735,000 \$710,941 \$0	03/16/17 07/11/17 01/12/18	67% 97%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 5  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-75.4/77.3 03-3C3804 ACNH-P050-(39 ) --()		NORTH JUNCTION ROUTE 89 TO TROUT CREEK BRIDGE WATER QUALITY IMPROVEMENTS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD. STE 6 SOUTH LAKE TAHOE, CA 96150 (530)682-5837	\$26,984,677 \$12,230,183 \$0	01/23/17 02/14/17 10/23/18	32% 45%  SUSPENDED
HA42							
03-ED-89-13.5/14.5 03-2H4404		IN EL DORADO COUNTY ON ROUTE 89 FROM DON GARCIA EXCAVATING AND 0.3 MILES NORTH OF SPRING TRACT CREEK PAVING, INC. ROAD TO 0.3 MILES SOUTH OF CASCADE ROAD DIR'S EMERGENC REPAIR FIRE DAMAGE AND MITIGATE SLOPE EROS	P.O. BOX 7176 S. LAKE TAHOE, CA 96158	MONTPLAISIR, JARET 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA 96161 (530)682-5837	\$1,355,000 \$456,626 \$0	10/25/16 02/02/17 01/03/17	100% 34%
20.20 201130							
03-ED-89-16.0/16.8 03-3H3604		EL DORADO COUNTY ON ROUTE 89 FROM 0.2 STEWART ENGINEERING, INC. MILESOUTH OF BAYVIEW CAMPGROUND/VISTA P.O. BOX 990010 PT TO 0.3 MILES SOUTH OF EAGLE FALLS REDDING, CA 96099 CAMPGROUND DIR'S INSTALL SOLDIER PILE WALL AND BARRIER SLAB		ALTERTON, NATHAN 2489 LAKE TAHOE BLVD, STE 6 SOUTH LAKE TAHOE, CA 96150 (530)957-1110	\$4,405,000 \$825,599 \$0	06/14/17 07/20/17 05/30/18	0% 19%
20.20 201130							
03-ED-193-10.1/10.1 03-2F7204 STP- -( ) --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, DOUG VEERKAMP GENERAL ENG. INC ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCNANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-19.8/26.9 03-3H0704		IN EL DORADO COUNTY ON ROUTE 193 APPROXIMATELY 0.2 MILES EAST OF SPANISH FLAT ROAD TO THE SOUTH SR 49/193 JUNCTION DIR'S EMERGENCY REMOVE MUDSLIDES, REPAIR MINOR SLIPOUTS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95661	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)768-3597	\$975,000 \$971,246 \$0	02/21/17 06/29/17 09/06/17	0% 100%
20.20 201130							
03-ED-193-23.3/23.3 03-2H8904		IN EL DORADO COUNTY ON ROUTE 193 NEAR DOUG VEERKAMP GENERAL PLACERVILLE, 2.0 MILES NORTH OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY FA RSP ARMOR SLOPE	ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA	LEE, SUSHMA 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$955,000 \$47,195 \$0	01/23/17 05/19/17 11/30/17	0% 5%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 6  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-24.4/26.4 03-3H0604		IN EL DORADO COUNTY ON ROUTE 193 APPROX. 0.3 MILES WEST OF S. FORK AMERICAN RIVER BRIDGE TO 0.5 MILES WEST OF RTE 49 JUNCTINDIR'S REPAIR SPILLOUTS, SLOPE STABILIZATION	A.TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95853	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)768-3597	\$505,000 \$366,743 \$0	02/21/17 05/11/17 09/30/17	0% 73%
20.00 201130							
03-ED-193-26.4/26.4 03-3H1304		IN EL DORADO COUNTY ON ROUTE 193 APPROXIMATELY 0.5 MILES WEST OF RTE 49 JUNCTION DIR'S EMERGENCY LB CONSTRUCT SOLDIER PILE WALL	MYERS AND SONS CONSTRUCTION,LP 4600 NORTHGATE BLVD., #100 SACRAMENTO, CA 95834	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD., #120 SACRAMENTO, CA 95834 (916)768-3597	\$2,945,000 \$1,322,270 \$0	03/13/17 06/13/17 09/06/17	100% 45%
20.20 201130							
03-ED0-89-3.4/5.7 03-3H4204		IN ELDORADO COUNTY ON ROUTE 89 FROM 0.8 MILES SOUTH OF BIG MEADOW CREEK TO 0.3 MILES SOUTH OF GRASS LAKE ROAD DIR'S EMERGENCY F.A REPAIR WASHOUTS AND INSTALL BOX CULVERT	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN, NV 89423	KOKER, JUANAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7612	\$1,585,000 \$1,075,984 \$0	06/14/17 07/21/17 09/15/17	100% 68%
20.20 201130							
03-GLE-5-/20 03-4F0604 ACNH-I005-(098) --()		IN GLENN COUNTY FROM COLUSA COUNTY LINE TO 0.2 MILE NORTH OF COUNTY ROAD 28 HMA OVERLAY	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661	COBORN, AUBREY 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7863	\$22,890,576 \$22,400,095 \$0	10/19/16 10/28/16 01/12/18 01/22/18	100% 100% COMPLETED
03-GLE-5-/0 03-2F0704		IN GLENN AND BUTTE COUNTIES ON UPGRADE OVERHEAD SIGN STRUCTURES	STATEWIDE TRAFFIC SAFETY & SIGNS INC. 522 LINDON LANE NIPOMO CA 93444		\$405,159 \$0 \$0	05/15/17 05/30/17	0% 0%
HA22							
03-NEV-49-22.5/22.5 03-2H8804		IN NEVADA COUNTY ON ROUTE 49 APPROXIMATELY 0.6 MILES SOUTH OF SOUTH YUBA RIVER BRIDGE DIR'S EMERGENCY F.A. INSTALL SOLDIER PILE WALL	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	JOHNSON, JEFF D. 138 NEW MOHAWK RD. STE B NEVADA CITY, CA 95959 (530)632-6714	\$2,085,000 \$1,468,273 \$0	01/20/17 04/17/17 07/26/17	100% 70%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 7  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-49-22.7/22.7 03-2H9604		IN NEVADA COUNTY ON ROUTE 49 APPROXIMATELY 0.84 MILES NORTH OF THE SOUTH YUBA RIVER BRIDGE (BR. NO. 17- 0007) DIR'S EMERGENCY F.A. CONSTRUCT SOLDIER PILE WALL	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, STE B NEVADA CITY, CA 95959 (530)632-6714	\$2,905,000 \$1,944,147 \$0	02/08/17 03/29/17 06/20/17	100% 67%
20.20 201130							
03-NEV-80-12.5/21.2 03-3H0504		IN NEVADA COUNTY ON ROUTE 80 IN AND NEAR TRUCKEE, WESTBOUND LANES FROM DONNER PARK OC TO TRUCKEE RIVER BRIDGE (17-0012) DIR'S EMER REMOVE AC, GRIND AC, GRIND-IN PCC RUMBLE S	ACME CONCRETE PAVING, INC. DBAACPI 4124 E. BROADWAY SPOKANE, WA 99202	CROSBY, TIM 1635 UNDERWOOD MOUNTAIN ROAD BURNT RANCH, CA 95527 (530)320-6460	\$5,355,000 \$4,527,600 \$0	03/01/17 04/17/17 10/12/17	100% 85% OVER RUN
20.20 201130							
03-NEV-80-18.3/19.3 03-1H2604		NEAR TRUCKEE FROM POLARIS UNDERCROSSING TO DONNER PASS INSPECTION FACILITY CONSTRUCTION 8" WATER SUPPLY LINE	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370		\$410,515 \$0 \$0	09/28/17 10/27/17	0% 0% SUSPENDED
03-NEV-80-23.5/28 03-2H4704		IN NEVADA COUNTY ON ROUTE 80 FROM HINTON ROAD UC TO TRUCKEE RIVER BRIDGE DIR'S EMERGENCY F.A. GROOVE EXISTING CONCRETE PAVEMENT	ACME CONCRETE PAVING INC. DBA ACPI 4124 E. BROADWAY AVENUE SPOKANE, WA 99202	WARD, DONALD 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA 95610 (916)801-3478	\$1,385,000 \$724,582 \$0	10/28/16 02/23/17 12/22/16	100% 52% OVER RUN
20.80 120000							
03-NEV-80-24.7/24.9 03-2H9804		IN NEVADA COUNTY ON ROUTE 80 APPROXIMATELY 2.5 MILES WEST OF FLORISTON DIR'S EMERGENCY F.A. REMOVE SLIDE MATERIAL, INSTALL UNDERDRAIN	Q & D CONSTRUCTION, INC. 1050 S 21ST STREET SPARKS, CA 89431	ISKIN, ROY 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)682-7172	\$1,915,000 \$955,537 \$0	02/10/17 05/04/17 06/27/17	100% 50%
20.20 201130							
03-PLA-65-23.6/23.8 03-3H9404		IN PLACER COUNTY ON ROUTE 65 FROM BEAR RIVER BR. (#19-13) TO 0.2 MILE SOUTH OF BEAR RIVER BR. DIR'S EMERGENCY F.A. REPAIR ERODED EMBANKMENT & DAMAGED PAVEMEN	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING, CA 96003	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$525,000 \$0 \$0	10/16/17 01/12/18	0% 0%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 8  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-31.8/0 03-4H1404		IN PLACER COUNTY ON ROUTE 80 AT ILLINOISTOWN OC (19 85) DIR'S EMERGENCY F.A. REPLACE CULVERT & CONCRETE INVERT REPAIR	LORANG BROTHERS CONSTRUCTION, INC, 1175 S. AUBURN STREET COLFAX, CA 95713	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)346-7996	\$685,000 \$0 \$0	12/27/17 02/09/18 02/15/18	0% 0%
20.20 201130							
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							
03-PLA-80-35.1/38 03-1F4004 NHIM-D -( )0 4194- -()		IN PLACER COUNTY NEAR COLFAX FROM LONG RAVINE UP TO 0.4 MILES EAST OF MAGRA ROAD OVERCROSSING WIDENING EASTBOUND ROADWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661	CLARK, MARTIN 33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713 (916)799-4858	\$33,691,662 \$26,897,240 \$87,558	03/10/16 04/05/16 07/23/18	56% 80%
HB4N							SUSPENDED
03-PLA-80-41.4/0 03-3F4804 ACIM-0804-(202)E --()		IN PLACER COUNTY NEAR GOLD RUN ROADSIDE REST AREA RESTORATION	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661	ZINK, PHIL PO BOX 1807 33 DEPOT ST COLFAX, CA 95713 (530)682-7747	\$3,487,188 \$0 \$0	11/16/17 11/30/17 09/26/18	0% 0%
HB33							
03-PLA-80-47.3/47.3 03-3H0104		IN NEVADA COUNTY ON ROUTE 80 APPROXIMATELY0.4 MILES EAST OF THE BAXTER OVERCROSSING (BR. NO. 19- 0113) DIR'S EMERGENCY FA REMOVE SLIDE MATERIAL, FLATTEN CUT SLOPE,	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN, CA 95765	CLARK, MARTIN 33 DEPOT ST COLFAX, CA 95713 (530)218-4832	\$1,535,272 \$1,355,302 \$0	02/10/17 05/04/17 12/31/17	44% 86%
20.20 201130							
03-PLA-80-50.7/51 03-3H6804		IN PLACER COUNTY ON ROUTE 80 AAT WHITMORE MAINTENANCE STATION DIR'S EMERGENCY LB REPAIR EMBANKMENT & INSTALL GEOSTABILIZATI	HANSEN BROTHERS ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	MARTIN CLARK P.O. BOX 1807 COLFAX, CA 95713 (530)218-4832	\$2,285,000 \$1,349,491 \$0	08/09/17 11/06/17 04/01/18	100% 68%
20.20 201130							OVER RUN



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 9  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-54.7/54.7 03-1H4904		IN PLACER COUNTY NEAR EMIGRANT GAP AT PUTTS LAKE UNDERCROSSING DIR'S EMERGNECY F.A. REPLACE CROSS CULVERT	LORANG BROTHERS CONSTRUCTION, INC. 1175 S. AUBURN STREET COLFAX, CA 95713	ZINK, PHIL 33 DEPOT ST. P.O. 1807 COLFAX, CA 95713 (530)628-7747	\$295,000 \$152,995 \$0	02/11/16 04/20/16 03/01/16	88% 52%
20.20 201130							
03-PLA-174-2.3/2.5 03-2H7604		IN PLACER COUNTY ON EASTBOUND ROUTE 174 APPROXIMATELY 0.3 MILE EAST OF BEAR RIVER BRIDGE DIR'S EMERGENCY F.A. RECONSTRUCT EMBANKMENT FILL, REPAIR ROADWA	A. TEICHERT & SON INC., DBA TEICHERT CONSTRUCTION, INC. P.O. BOX 13557 SACRAMENTO, CA 95853	CLARK, MARTIN P.O. BOX 1807 COLFAX, CA 95713 (530)218-4832	\$385,000 \$137,314 \$0	01/11/17 03/17/17 12/31/17	100% 36%
20.20 201130							
03-PLA-193-9.8/9.8 03-2H9704		IN PLACER COUNTY ON ROUTE 193 APPROXIMATELY 0.06 MILES EAST OF TAYLOR ROAD DIR'S EMERGENCY F.A. REPLACE CULVERT	TEICHERT CONSTRUCTION, DBA A. TEICHERT & SON, INC. 4401 DULUTH AVE. ROCKLIN, CA 95765	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$325,000 \$229,573 \$0	02/09/17 05/05/17 03/20/17	100% 100%
20.20 201130							
03-SAC-5-22.5/23.6 03-1G1104		IN SACRAMENTO COUNTY ON ROUTE 5 AT RIVERFRONT SEAL SLAB, #24 0274M DIR'S EMERGENCY L.B. PERFORM PAVEMENT ROUGHENING	MYERS & SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD #100 SACRAMENTO, CA 95834	MORALES, LEO 2777 DEL MONTE STREET W. SACRAMENTO, CA 95691 (916)799-3376	\$4,465,000 \$1,254,918 \$0	09/22/17 11/06/17 03/01/18	73% 28%
20.20 201130							
03-SAC-5-23.8/0 03-3H8804		IN SACRAMENTO COUNTY AT THE WESTEND VIADUCT #24 0069L DIR'S EMERGENCY F.A. REMOVE&REPAIR UNSOUND BRIDGE RAIL CONCRETE	MYERS & SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO, CA 95834	MORALES, LEO 2777 DEL MONTE ST. W. SACRAMENTO, CA 95691 (916)799-3376	\$385,000 \$0 \$0	10/16/17 12/11/17	0% 0%
2020 201130							
03-SAC-5-/0 03-3H3704		IN SACRAMENTO COUNTY ON ROUTES 5 AND 50 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR DAMAGED SOUND WALLS	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	MORALES, LEO 2777 DEL MOINTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$405,000 \$90,996 \$0	06/23/17 07/17/17 01/31/18	100% 22%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 10  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-/0 03-4F4404 ACNH-000C-(444) --()		IN SACRAMENTO, EL DORADO, NEVADA, PLACER, YOLO AND SOLANO COUNTIES AT VARIOUS LOCATIONS IN UPGRADE EXISTING CHANGEABLE MESSAGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	STELLHORN, RANDY 33 DEPOT ST. COLFAX, CA 95713 (530)330-2725	\$1,988,803 \$1,198,539 \$18,212	02/06/17 02/27/17 05/30/18	49% 60%  SUSPENDED
03-SAC-12-/ .4 03-3F5704 ACNH-P012-(123)E --()		IN SACRAMENTO AND SOLANO COUNTIES IN AND NEAR RIO VISTA AT THE SACRAMENTO RIVER BRIDGE 23-0024 PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	JOLIE SCHNEIDER 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)377-4171	\$14,722,560 \$291,579 \$291,579	09/28/17 10/27/17 06/23/20	3% 2%
03-SAC-50-12.1/23.1 03-0G7704		IN SACRAMENTO COUNTY FROM 0.6 MILES EAST OF SUNRISE RD TO EL DORADO COUNTY LINE. COLD PLANE AC PAVEMENT & RHMA	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827		\$8,645,918 \$0 \$0	02/08/18 02/22/18	0% 0%
03-SAC-50-/0 03-1H8804 HSNH-000C-(467)E --()		IN PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS PLACE HIGH FRICTION SURFACE	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834		\$685,213 \$0 \$0	01/04/18 02/02/18	0% 0%
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							
03-SAC-80-.4/.4 03-2H7404		IN SACRAMENTO COUNTY ON WESTBOUND ROUTE 800.02 MILE EAST OF THE BEGINING OF SACRAMENTO COUNTY AT BRIDGE OVERHEAD #22 DIR'S EMERGEN RECONSTRUCT EMBANKMENT FILL	BAY CITIES PAVING AND GRADING, INC. P.O. BOX 6227 CONCORD, CA 94524	OKPALA, MEAHACK 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)718-8051	\$345,000 \$55,338 \$0	01/12/17 04/03/17 05/18/17	100% 16%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 11  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-160-4.5/9.4 03-2H8604		IN SACRAMENTO COUNTY NEAR RIO VISTA ON ROUTE 160 FROM 0.3 MILES EAST W SHERMAN ISLAND ROAD TO 1.5 MILES W OF SACRAMENTO, CA 95834 JUNCTION 12 DIR'S EME REMOVE AND REPLACE ROADWAY STRUCTURAL SECT	MYERS & SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD, #100 WEST SACRAMENTO, CA 95834	MORALES, LEO 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$1,785,000 \$1,738,449 \$0	01/18/17 03/25/17 09/26/17	100% 97% OVER RUN
20.20 201130							
03-SAC-160-6.9/0 03-4H1604		IN SACRAMENTO COUNTY ON ROUTE 160 AT CALIFORNIA ENGINEERING THE THREE MILE SLOUGH BRIDGE (24- 0121) DIR'S EMERGENCY F.A. REPAIR CABLE/STRUCTURE DAMAGE	CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	MORALES, LEO 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$485,000 \$0 \$0	12/21/17 02/09/18 02/28/18	0% 0% 0%
20.20 201130							
03-SAC-160-7.9/8.2 03-3H8604		IN SACRAMENTO COUNTY ON ROUTE 160 APPROX 0.1 MILE SOUTH OF BRANNAN ISL RD RT TO APPEOX 0.4 MILES SOUTH BRANNAN ISL RD RT DIR'S EME REPAIR ERODED EMBANKMENT	GEORGE REED, INC. P.O. BOX 4760 MODESTO, CA 95352	MORALES, LEO 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$2,485,000 \$509,840 \$0	09/27/17 11/07/17 02/16/18	77% 21% 21%
20.20 201130							
03-SIE-49-2.4/2.6 03-3H0304		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 0.2 MILES SOUTH OF LAGER BEER SIDEHILL VIADUCT (#13- 0023) DIR'S EMERGENCY F.A. INSTALL 3 SOLDIER PILE WALLS	MYERS & SONS CONSTRUCTION LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO, CA 95834	JOHNSON, JEFF 138 NEW MOHAWK RD., SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$4,965,000 \$1,338,591 \$0	02/16/17 05/25/17 06/29/17	100% 27% 27%
20.20 201130							
03-SIE-49-2.5/2.5 03-2H7904		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 0.2 MILE SOUTH OF LAGER BEER SIDEHILL VIADUCT (#13 0023) DIR'S EMERGENCY F.A. REMOVE SLIDE MATERIAL AND RECONSTRUCT MBGR	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VALLEY, CA 95945	JOHNSON, JEFF 138 NEW MOHAWK RD NEVADA CITY, CA 95959 (530)632-6714	\$1,485,000 \$1,437,802 \$0	01/11/17 04/05/17 08/02/17	100% 97% OVER RUN
20.20 201130							
03-SIE-49-3.1/3.1 03-2H5604		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 0.6 MILES SOUTH OF NORTH YUBA RIVER BRIDGE DIR'S EMERGENCY L.B. REPAIR WASHOUT	MYERS & SONS CONSTRUCTION LP 4600 NORTHGATE BLVD, #100 SACRAMENTO, CA 95834	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD STE B NEVADA CITY, CA 95959 (530)632-6714	\$365,000 \$338,377 \$0	12/29/16 07/07/17 06/29/17	100% 93% OVER RUN
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 12  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SIE-49-9.1/0 03-3H7404		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 1.4 MILES SOUTH OF CONVICT FLAT PICNIC DIR'S EMERGENCY F.A. REPAIR WASHOUT	KNIFE RIVER CONSTRUCTION DBA BALDWIN CONTRACTING CO., INC. 1764 SKYWAY CHICO, CA 95928	JOHNSON, JEFF 138 NEW MOHAWK RD, STE B NEVADA CITY, CA 95959 (530)632-6714	\$1,985,000 \$0 \$0	08/16/17 11/28/17	0% 0%
20.20 201130							
03-SIE-49-45.1/45.2 03-3H3504		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 2.3 MILES SOUTH OF THE 49/89 JUNCTION. DIR' EMERGENCY L.B. CONSTRUCT VIADUCT AND RE-ESTABLISH	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$6,485,000 \$3,714,027 \$0	06/08/17 07/07/17 06/30/18	85% 57%
20.20 201130							
03-SIE-49-45.1/45.2 03-2H9904		IN SIERRA COUNTY ON ROUTE 49 APPROXIMATELY 2.3 MILES SOUTH OF THE 49/89 JUNCTION DIR'S EMERGENCY F.A. INSTALL SOLDIER PILEWALL, REPAIR ROADWAY	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE SPARKS, NV 89431	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$3,025,000 \$501,585 \$0	02/10/17 07/17/17 10/10/17	100% 17%
20.20 201130							
03-SIE-49-/23.3 03-2H8304		IN SIERRA COUNTY ON ROUTE 49 BETWEEN POST MILES 0.0 AND 23.3 DIR'S EMERGENCY F.A. REPAIR MUDSLIDES	HANSEN BROS. ENTERPRISES P.O. BOX 1599 GRASS VELLEY, CA 95945	JOHNSON, JEFF 138 NEW MOHAWK ROAD STE. B NEVADA CITY, CA 95959 (530)632-6714	\$1,985,000 \$1,813,474 \$0	01/12/17 03/29/17 08/02/17	100% 91% OVER RUN
20.20 201130							
03-SUT-99-27.7/32.6 03-1F9704 ACNH-P099-(609)E --()		IN BUTTE AND SUTTER COUNTIES ON ROUTE 99 AT VARIOUS LOCATIONS ADD/UPGRADE TRAFFIC OPERATION (TOS)	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$2,833,107 \$2,796,702 \$0	02/09/17 02/27/17 11/21/17	97% 94% SUSPENDED
HB71							
03-VAR-5-16.9/22.8 03-2H8504		IN SACRAMENTO COUNTY ON ROUTE 5 AND 50 AT VARIOUS LOCATIONS AND YOLO COUNTY ON ROUTE 50 AND 80 AT VARIOUS LOCATIONS DIR'S EMERGENC REMOVE AND REPLACE PCC SLABS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	MORALEA, LEO 2777 DEL MONTE ST. WEST SACRAMENTO, CA 95691 (916)799-3376	\$3,985,000 \$1,915,651 \$0	01/18/17 05/01/17 09/08/17	38% 97%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 13  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-20-17.0/17 03-3H2504		IN SUTTER AND YUBA COUNTIES AT THE FEATHER RIVER BRIDGE OVERHEAD DIR'S EMERGENCY L.B. PLACE RSP WITHIN THE RIGHT-OF-WAY MID-SPAN	NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST, CA 95961	GRIFFITH, GARRETT 379 COLUSA AVENUE COLUSA, CA 95932 (530)682-3842	\$2,095,000 \$1,001,120 \$0	04/17/17 06/14/17 09/30/17	100% 48%
20.20 201130							
03-VAR-20-42.4/45.1 03-3H4304		IN PLACER AND NEVADA COUNTY ON ROUTE 20 FROM 0.7 MILES EAST OF BOWMAN LAKE INC. ROAD TO 0.4 MILE WEST OF INT WB 80 OFF & EB 20 DIR'S EM REPAIR WASHOUTS AND MUDSLIDE REPAIR	LORANG BROTHERS CONSTRUCTION, 1175 S. AUBURN STREET COLFAX, CA 95713	JOHNSON, JEFF D. 138 NEW MOHAWK RD. SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$735,000 \$323,028 \$0	06/29/17 07/27/17 11/30/17	100% 44% OVER RUN
20.20 201130							
03-VAR--/0 03-0G5104		IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS REPLACE BRIDGE JOINTS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510		\$436,126 \$0 \$0	09/11/17 10/06/17	0% 0% SUSPENDED
03-VAR--/0 03-3H2004		IN PLACER COUNTY ON ROUTE 89 FROM THE Q & D TRUCKEE RIVER BRIDGE TO THE PLACER/NEVADA COUNTY LINE & IN NEVADA SPARKS, NV 89431 FROM DEERFIELD DR.DIR'S EM AC PLANING AND OVERLAY	CONSTRUCTION, INC. 1050 S. 21ST STREET SPARKS, NV 89431	ISKIN, ROY 10960 WEST RIVER STREET #101A TRUCKEE, CA 96161 (530)628-7172	\$5,485,000 \$4,639,117 \$0	06/09/17 07/21/17 12/01/17	100% 85%
20.20 201130							
03-VAR--/0 03-0G9404		IN SACRAMENTO AND YOLO COUNTIES ON ROUTE 50 AT THE SACRAMENTO RIVER VIADUCT DIR'S EMERGENCY L.B. REMOVE FAILING 3/8" MULTILAYER POLYMER	MYERS AND SONS CONSTRUCTION LPHAMM, JEFF 600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	3951 PERFORMANCE DR. SACRAMENTO, CA 95838 (916)508-3716	\$22,485,000 \$18,750,698 \$0	06/21/17 08/01/17 08/30/17	100% 83%
20.80 315000							
03-VAR--/0 03-3H8104		IN NEVADA AND SIERRA COUNTIES ON ROUTE 80 FROM 0.5 MILES EAST OF FARAD UC TO THE NEVADA/CALIFORNIA STATE LINE DIR'S EMERGENCY F.A. REMOVE MUDSLIDE DEBRIS	GRANITE CONSTRUCTION INC. 1900 GLENDALE AVENUE SPARKS, NV 89431	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$3,485,000 \$347,487 \$0	08/25/17 10/27/17 08/20/18	78% 10%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 14  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-4F9404		IN COLUSA, PLACER, SACRAMENTO, AND YOLO COUNTIES AT VARIOUS LOCATIONS REMOVE TREES	SIERRA MOUNTAIN CONSTRUCTION INC. 13919 MONO WAY SONORA CA 95370	SAGER, JANET 3855 N. FREEWAY BLVD., STE.120 SACRAMENTO, CA 95834 (916)263-4912	\$850,322 \$594,439 \$0	06/02/17 06/23/17 01/24/18 02/05/18	96% 72%  SUSPENDED
03-VAR--/0 03-3H0404		IN NEVADA COUNTY ON ROUTE 80 POST MILE 24.9/31.78 AND IN SIERRA COUNTY ON ROUTE 80 POST MILE 0.0/1.6 DIR'S EMERGENCY F.A. REMOVE MULTIPLE SLIDES, CLEAN PAVEMENT	Q & D CONSTRUCTION, INC. 1050 S. 21ST STREET SPARKS, CA 89431	ISKIN, ROY 10960 WEST RIVER STREET #101A TRUCKEE, CA 96161 (530)628-7172	\$485,000 \$344,799 \$0	01/10/17 06/13/17 06/23/17	100% 71%
20.20 201130							
03-VAR--/0 03-3H2604		IN COLUSA, BUTTE AND GLENN OUNTIES ON ROUTES 5, 20, 45 AND 162 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. NORTH VALLEY SHOULDER BACKING REPAIR	LAMON CONSTRUCTION COMPANY INC 871 VON GELDERN WAY YUBA CITY, CA 95991	GRIFFITH, GARRETT 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$745,000 \$321,591 \$0	05/03/17 06/27/17 06/27/17	100% 43%
20.20 201130							
03-VAR--/0 03-3H2904		IN NEVADA COUNTY ON ROUTE 80 FROM THE SODA SPRINGS OC TO PLACER COUNTY ON ROUTE 80 AT THE KINGVALE UC. DIR'S EMERGENCY F.A. REPLACE & REPAIR CULVERTS & REPAIR SINKHOL	GRANITE CONSTRUCTION COMPANY 1900 GLENDALE AVE. SPARKS, NV 89431	STELLHORN, RANDY P.O. BOX 1807 COLFAX, CA 95713 (530)330-2725	\$2,435,000 \$1,298,010 \$0	04/25/17 08/04/17 10/23/17	100% 53%
20.20 201130							
03-VAR--/0 03-3H2204		IN SIERRA COUNTY ON ROUTE 89 FROM WEBER LAKE ROAD TO APPROX. 0.2 MILES NORTH OF PERRY CREEK DIR'S EMERGENCY F.A. REPAIR DAMAGED DRAINAGE SYSTEMS	AL POMBO, INC. P.O. BOX 1102 TRUCKEE, CA 96160	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$2,865,000 \$1,564,779 \$0	02/13/17 06/09/17 05/25/17	100% 55%
20.20 201130							
03-YOL-16-1.5/1.7 03-3H1504		IN YOLO COUNTY ON ROUTE 16 APPROXIMATELY 1.2 MILES WEST OF THE COLUSA/YOLO COUNTY LINE DIR'S EMERGENCY L. B. CONSTRUCT SOLDIER PILE WALL	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	RANDHAWA, AMARJIT 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (916)825-7628	\$8,595,000 \$1,586,027 \$0	03/17/17 06/06/17 05/01/18	0% 18%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 15  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-16-20.7/20.8 03-2H7704		IN YOLO COUNTY ON ROUTE 16 APPROXIMATELY 0.25 MILE WEST OF COUNTY ROAD 79 DIR'S EMERGENCY F.A. REMOVE AND REINSTALL EXISTING CULVERT	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 15002 SACRAMENTO, CA 95851	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$295,000 \$131,590 \$0	01/11/17 05/05/17 02/14/17	0% 45%
20.20 201130							
03-YOL-16-/5.5 03-3H1904		IN YOLO COUNTY ON ROUTE 16 FROM THE COLUSA/YOLO COUNTY LINE TO APPROXIMATELY 0.9 MILES EAST OF RUMSEY CANYON BRIDGE DIR'S EMERGENC REMOVE MULTIPLE SLIDES, REPAIR PAVEMENT	VINTAGE PAVING COMPANY INC. PO BOX 461 WINTERS, CA 95694	RAMDHAWA, AMARJIT 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)825-7628	\$2,755,000 \$1,488,765 \$0	03/02/17 06/09/17 06/30/17	100% 54%
20.20 201130							
03-YOL-50-2.5/2.8 03-0G5004		IN YOLO COUNTY IN WEST SACRAMENTO AT JEFFERSON BOULEVARD ON AND OFF RAMPS PAINT STEEL BRIDGES	MURPHY INDUSTRIAL COATINGS, INC. 2704 GUNDRY AVE. SIGNAL HILL CA 90755	LIANG, JIE 1016W NO. MARKET BLVD, STE 50 SACRAMENTO, CA 95834 (916)416-5820	\$634,840 \$662,049 \$97,080	06/14/17 07/10/17 02/27/18	93% 100%
03-YOL-80-5.8/5.8 03-3H3804		IN YOLO COUNTY ON ROUTE 80 AT YOLO CAUSEWAY WEST (BRIDGE 22-44) DIR'S EMERGENCY L.B. REPLACE APPROACH SLAB & REPAIR DRAINAGE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	LIANG, JIE 1016 N. MARKET BLVD.SUITE 50 SACRAMENTO, CA 95834 (916)416-5820	\$1,985,000 \$291,370 \$0	06/20/17 07/24/17 08/31/18	0% 15%
20.20 201130							
03-YOL-84-13.3/15.7 03-2H2604		IN YOLO COUNTY ON ROUTE 84 AT LEVEE ROAD (SOUTH) TO END OF ROUTE 84 DIR'S EMERGENCY L.B. REPAIR SLIPOUTS	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 15002 SACRAMENTO, CA 95851	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$1,210,000 \$947,307 \$0	09/29/16 11/21/16 11/04/16	100% 78%
20.20 201130							
03-YOL-128-3.6/3.7 03-2H7804		IN YOLO COUNTY ON ROUTE 128 APPROXIMATELY 1.1 MILES EAST OF COUNTY ROAD 86 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	VINTAGE PAVING COMPANY, INC. P.O. BOX 461 WINTERS, CA 95694	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$285,000 \$113,494 \$0	01/10/17 04/25/17 01/18/17	100% 40%
20.20 201130							OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/18**

Page 16  
02/23/18

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-999-/0 03-0G7104 ACNH-X113-(034)E --()		IN YOLO COUNTY IN WEST SACRAMENTO ON ROUTE 50 FROM 0.4 MILE WEST OF ROUTE 80/50 SEPARATION TO SACRAMENTO RIVER VIADUCT AND ON ROU INDIVIDUAL SLAB REPLACEMENT (RSC)	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	LIANG, JIE 3951 PERFORMANCE DR., STE. E SACRAMENTO, CA 95831 (916)416-5820	\$2,993,689 \$1,843,240 \$140,676	03/29/17 04/14/17 03/13/18	67% 59%
03-YUB-20-.6/.8 03-1E7604 ACNH-X115-(011) --()		IN MARYSVILLE ON ROUTE 20 FROM I STREET TO F STREET AND ON ROUTE 70 FROM 4TH STREET TO 5TH STREET. REMOVE MEDIAN LANES AND INSTALL	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661	GRIFFITH, GARRETT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$3,785,435 \$3,760,308 \$0	01/20/17 01/30/17 01/30/18 02/12/18	100% 100% SUSPENDED
HB4N							
03-YUB-20-1.2/1.3 03-1H3504		IN YUBA COUNTY IN MARYSVILLE AT THE DISTRICT OFFICE 703 B STREET. IMPROVE EXISTING PARKING LOT AT	R&R HORN, INC. 13504 SKYPARK INDUSTRIAL AVE CHICO CA 95973	CHAMBERLIN, AARON 2707 NOTRE DAME BLVD. CHICO, CA 95928 (916)996-0601	\$899,932 \$0 \$0	06/20/17 07/20/17 05/18/18	0% 0% SUSPENDED
03-YUB-49-6.1/6.7 03-2H9504		IN YUBA COUNTY ON ROUTE 49 APPROXIMATELY 1.35 MILES NORTH OF CAMPTONVILLE ROAD DIR'S EMERGENCY FA CONSTRUCT SOLDIER PILE WALL	MYERS & SONS 4600 NORTHGATE BLVD., STE.100 SACRAMENTO, CA 95834	JOHNSON, JEFF 138 NEW MOHAWK RD., SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,575,000 \$1,175,915 \$0	02/09/17 05/19/17 07/18/17	100% 33%
20.20 201130							
03-YUB-70-/0 03-4H1504		IN YUBA COUNTY ON ROUTE 70 FROM 0.04 MILESSOUTH OF 16-0041W TO 0.01 MILE NORTH OF 16-0036W (POST MILE R7.3 TO R9.3) DIR'S EMERGENC REPLACE PUMPS AT THREE PUMP PLANTS	NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST, CA 95961	GRIFFITH, GARRETT 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$1,185,000 \$0 \$0	01/02/18 01/31/18	0% 0%
20.20 201130							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$332,678,586</u>	<b>Completed to Date:</b>	<u>\$189,292,237</u>	<b>Work This Month:</b>	<u>\$1,034,921</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-BUT-32-9.1/9.2	03-4F2604	1
03-BUT-70-17.0/19.8	03-0G5304	1
03-BUT-70-35.7/48	03-3H0004	1
03-BUT-70-41.5/41.5	03-2H7504	1
03-BUT-70-46.0/47	03-3H1704	1
03-BUT-99-34.6/34.9	03-1H3204	1
03-BUT-162-15.8/18	03-3H2104	2
03-BUT-162-21.6/21.6	03-3H2704	2
03-BUT-191-6.8/8.6	03-3F7604	2
03-COL-20-5.1/12.5	03-3H1604	2
03-COL-45-28.8/33.1	03-0G4204	2
03-ED-49-11.3/11.7	03-3H7604	2
03-ED-49-16.9/0	03-3H9904	3
03-ED-49-24.0/0	03-0F3104	3
03-ED-49-37.3/37.8	03-2H5304	3
03-ED-50-15.4/18.8	03-0G5404	3
03-ED-50-21.5/34.1	03-3H1804	3
03-ED-50-22.3/66.5	03-1H6904	3
03-ED-50-33.9/36.2	03-3H2304	4
03-ED-50-36.6/38.5	03-3H0204	4
03-ED-50-37.6/37.6	03-3H1104	4
03-ED-50-37.6/37.6	03-3H1004	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-ED-50-43.6/50	03-3H1204	4
03-ED-50-48.8/49	03-3H2404	4
03-ED-50-75.4/77.3	03-3C3804	5
03-ED-89-13.5/14.5	03-2H4404	5
03-ED-89-16.0/16.8	03-3H3604	5
03-ED-193-10.1/10.1	03-2F7204	5
03-ED-193-19.8/26.9	03-3H0704	5
03-ED-193-23.3/23.3	03-2H8904	5
03-ED-193-24.4/26.4	03-3H0604	6
03-ED-193-26.4/26.4	03-3H1304	6
03-ED0-89-3.4/5.7	03-3H4204	6
03-GLE-5-/20	03-4F0604	6
03-GLE-5-/0	03-2F0704	6
03-NEV-49-22.5/22.5	03-2H8804	6
03-NEV-49-22.7/22.7	03-2H9604	7
03-NEV-80-12.5/21.2	03-3H0504	7
03-NEV-80-18.3/19.3	03-1H2604	7
03-NEV-80-23.5/28	03-2H4704	7
03-NEV-80-24.7/24.9	03-2H9804	7
03-PLA-65-23.6/23.8	03-3H9404	7
03-PLA-80-31.8/0	03-4H1404	8
03-PLA-80-34.6/34.9	03-2F2504	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-PLA-80-35.1/38	03-1F4004	8
03-PLA-80-41.4/0	03-3F4804	8
03-PLA-80-47.3/47.3	03-3H0104	8
03-PLA-80-50.7/51	03-3H6804	8
03-PLA-80-54.7/54.7	03-1H4904	9
03-PLA-174-2.3/2.5	03-2H7604	9
03-PLA-193-9.8/9.8	03-2H9704	9
03-SAC-5-22.5/23.6	03-1G1104	9
03-SAC-5-23.8/0	03-3H8804	9
03-SAC-5-/0	03-3H3704	9
03-SAC-5-/0	03-4F4404	10
03-SAC-12-/ .4	03-3F5704	10
03-SAC-50-12.1/23.1	03-0G7704	10
03-SAC-50-/0	03-1H8804	10
03-SAC-51-4.0/0	03-0H2504	10
03-SAC-80-.4/.4	03-2H7404	10
03-SAC-160-4.5/9.4	03-2H8604	11
03-SAC-160-6.9/0	03-4H1604	11
03-SAC-160-7.9/8.2	03-3H8604	11
03-SIE-49-2.4/2.6	03-3H0304	11
03-SIE-49-2.5/2.5	03-2H7904	11
03-SIE-49-3.1/3.1	03-2H5604	11

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-SIE-49-9.1/0	03-3H7404	12
03-SIE-49-45.1/45.2	03-3H3504	12
03-SIE-49-45.1/45.2	03-2H9904	12
03-SIE-49-/23.3	03-2H8304	12
03-SUT-99-27.7/32.6	03-1F9704	12
03-VAR-5-16.9/22.8	03-2H8504	12
03-VAR-20-17.0/17	03-3H2504	13
03-VAR-20-42.4/45.1	03-3H4304	13
03-VAR--/0	03-0G5104	13
03-VAR--/0	03-3H2004	13
03-VAR--/0	03-0G9404	13
03-VAR--/0	03-3H8104	13
03-VAR--/0	03-4F9404	14
03-VAR--/0	03-3H0404	14
03-VAR--/0	03-3H2604	14
03-VAR--/0	03-3H2904	14
03-VAR--/0	03-3H2204	14
03-YOL-16-1.5/1.7	03-3H1504	14
03-YOL-16-20.7/20.8	03-2H7704	15
03-YOL-16-/5.5	03-3H1904	15
03-YOL-50-2.5/2.8	03-0G5004	15
03-YOL-80-5.8/5.8	03-3H3804	15

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-YOL-84-13.3/15.7	03-2H2604	15
03-YOL-128-3.6/3.7	03-2H7804	15
03-YOL-999-/0	03-0G7104	16
03-YUB-20-.6/.8	03-1E7604	16
03-YUB-20-1.2/1.3	03-1H3504	16
03-YUB-49-6.1/6.7	03-2H9504	16
03-YUB-70-/0	03-4H1504	16

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	03		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$3,487,188	\$0
-F-	FEDERAL AID (PRIMARY)	\$76,198,847	\$44,520,646
-S-	FEDERAL AID (SECONDARY)	\$17,583,811	\$11,772,535
-SH-	STATE HIGHWAY	\$181,089,870	\$87,408,850
		\$54,318,870	\$45,590,206
<b>District Total:</b>		<b><u>\$332,678,586</u></b>	<b><u>\$189,292,237</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
-----------------	----------------------------------

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
03	\$27,526,332
<b>Work completed this Period:</b>	\$27,526,332